Tom C. Bullard

Direct Testimony and Exhibits

BEFORE THE NEW MEXICO PUBLIC REGULATION COMMISSION

IN THE MATTER OF THE APPLICATION OF NEW MEXICO GAS COMPANY, INC. FOR APPROVAL OF REVISIONS TO ITS RATES, RULES, AND CHARGES PURSUANT TO ADVICE NOTICE NO. 96	)	**Case No. 23-00255-UT**
NEW MEXICO GAS COMPANY, INC.	)	
Applicant.	)	

DIRECT TESTIMONY AND EXHIBITS

OF

TOM C. BULLARD

September 14, 2023

DIRECT TESTIMONY OF
TOM C. BULLARD
NMPRC CASE NO. 23-00255-UT

TABLE OF CONTENTS

I. INTRODUCTION 1

II. CAPITAL INVESTMENT PROCESS 7

III. CAPITAL IMPROVEMENT PROJECTS 18

A. Significant Capital Projects 20

i. West Mesa Mainline Reroute–Rio Bravo Boulevard Bridge Project 23

ii. Clovis Eight-Inch Mainline Replacement Project 25

iii. Potash Mainline Replacement Project 27

iv. Artesia Six-Inch Mainline Replacement Project 29

v. T or C Mainline Reinforcement Project 31

vi. Lea County Mainline Modifications Project 33

vii. Espanola Operations Center Project 34

viii. Farmington Operations Center 36

ix. Automated Meter Reading Devices Expansion Program 37

x. MAOP Software System Implementation 39

xi. Hansen CIS Implementation 41

B. Integrity Management Capital Investments 42

i. Replacement of Certain Legacy Plastic Pipe Project 49

ii. Replacement of Legacy Bare Steel Mainlines Project 49

iii. Replacement of X-Trube Services Project 50

iv. Sewer Camera Inspections Project 51

v. Reconfirmation of Transmission MAOP 52

vi. Transmission System Modifications Project 54

vii. Installation of Remote Shut-Off Valves Project 55

viii. Perform Material Verification Cutouts Project 56

C. Physical Security Initiatives 61

D. Significant New Rights-of-Way and Renewals 61

E. Additional Capital in 2023 64

IV. DISCOUNTED TRANSPORTATION RATES 65

V. O&M EXPENSES 66

A. IMP-Related O&M 67

VI. COMPRESSOR ELECTRIFICATION 68

DIRECT TESTIMONY OF
TOM C. BULLARD
NMPRC CASE NO. 23-00255-UT

I. INTRODUCTION

Q. PLEASE STATE YOUR NAME AND BUSINESS ADDRESS.

A. My name is Tom C. Bullard. My business address is 7120 Wyoming Boulevard, NE, Suite 20, Albuquerque, New Mexico 87109.

Q. BY WHOM AND IN WHAT CAPACITY ARE YOU EMPLOYED?

A. I am the Vice President of Engineering, Gas Management and Technical Services for New Mexico Gas Company, Inc. ("NMGC" or the "Company").

Q. PLEASE DESCRIBE YOUR EDUCATIONAL BACKGROUND AND WORK EXPERIENCE.

A. My educational background and work experience are described in NMGC Exhibit TCB-1.

Q. PLEASE DESCRIBE YOUR DUTIES AND RESPONSIBILITIES AS VICE PRESIDENT OF ENGINEERING, GAS MANAGEMENT AND TECHNICAL SERVICES FOR NMGC.

A. I am responsible for (i) the engineering and design of the NMGC natural gas distribution and transmission systems that serve the Company's residential, commercial, and industrial customers throughout the State of New Mexico; (ii) executive oversight of NMGC's capital plant and expenditures; (iii) the right-of-

way, environmental, and geographic information system departments; and (iv) gas acquisitions, gas supply, system planning, and the gas control and compression functions of the Company. I am also responsible for discounted transportation rates, which are discounted rates negotiated between the Company and certain transportation customers pursuant to 17.10.660 NMAC ("Rule 660").

Q. HAVE YOU PREVIOUSLY PROVIDED TESTIMONY TO THE NEW MEXICO PUBLIC REGULATION COMMISSION ("NMPRC" OR THE "COMMISSION")?

A. Yes, please refer to NMGC Exhibit TCB-1.

Q. HOW IS YOR DIRECT TESTIMONY ORGANIZED?

A. My Direct Testimony is organized as follows:

- In Section II, I discuss NMGC's capital budgeting and prioritization process, including how priorities for capital projects are established and how capital budgets are monitored;
- In Section III, I describe the new key capital investments that will be put into service during this case, especially those related to federal regulations requiring management plans, and explain how the capital investments benefit customers;

- In Section IV, I describe NMGC's operations and maintenance ("O&M") expenditures related to federal regulations requiring Integrity Management plans;
- In Section V, I provide information about and support for NMGC's discounted gas transportation rates, as well as unique transportation revenues; and
- In Section VI, I discuss NMGC's review and analysis of the possibility of electrifying certain NMGC-owned compressor stations as agreed to in the Stipulation approved in NMPRC Case No. 21-00267-UT.

Q. ARE YOU SPONSORING ANY RULE 17.10.630 NMAC ("RULE 630") SCHEDULES?

A. Yes, I am sponsoring four Rule 630 Schedules as follows:

- Schedule Q-1 – Peak Demand Information;
- Schedule Q-7 – Scheduled Maintenance Information;
- Schedule Q-8 – Customer Service Interruption Information; and
- Schedule R-2 – Load Research Program.

Additionally, I provide information related to rights-of-way expenses that are contained in Rule 630 Schedule H-7.

Q. DOES YOUR DIRECT TESTIMONY RELATE TO THE DIRECT TESTIMONY PRESENTED BY OTHER COMPANY WITNESSES?

A. Yes. I am responsible for NMGC's overall capital plan for 2022, 2023, 2024 and 2025, which will be used by NMGC Witness Erik C. Buchanan to develop NMGC's cost of service. For purposes of my Direct Testimony relating to the overall capital plan, I rely upon the Direct Testimony of fellow NMGC Witnesses Tommy H. Sanders (large information technology project called the "Hansen CIS"), Kevin I. Farr (information technology, and telecommunication), and Denise E. Wilcox (security enhancements).

Q. CAN YOU PLEASE BRIEFLY DESCRIBE NMGC'S CAPITAL INVESTMENT AMOUNTS FOR THE PERIOD OF APRIL 1, 2022 THROUGH SEPTEMBER 30, 2025?

A. Yes, between April 1, 2022 and September 30, 2025, NMGC will have placed into service approximately $431.2 million of capital improvements. This amount breaks down as follows:

- Base Year capital improvements placed into service (April 1, 2022 through March 30, 2023): approximately $95.8 million;
- Linkage Periods capital improvement placed into service (April 1, 2023 through September 30, 2024): approximately $179 million; and

- Future Test Year capital improvements placed into service (October 1, 2024 through September 30, 2025): approximately $156.4 million.

As the trend above demonstrates, the Company needs to invest capital to ensure it can continue to provide customers with reliable and efficient natural gas utility service. The Company's capital investments in this case are largely driven by Integrity Management program ("IMP") requirements and our new customer information system ("CIS") software system developed by Hansen Technologies, which I will refer to as the "Hansen CIS" or the "Hansen CIS Project". I will describe both of these in greater detail later in my Direct Testimony.

Q. WHAT CAPITAL INVESTMENT AMOUNT IS NMGC SEEKING RECOVERY OF IN THIS CASE?

A. While NMGC will make over $400 million in additional capital investments between the start of the Base Period and the end of the Future Test Year, some of those amounts are already accounted for in NMGC's current rates. As such, NMGC is seeking recovery of its average rate base for the Future Test Year, which includes approximately $278.2 million in additional capital investments when compared to the settlement stipulation reconciliation NMGC prepared in its last rate case. This amount is best described in two categories: 1) new capital investments that will occur between January 1, 2024 and September 30, 2025, and 2) additional amounts of plant in service at the

end of 2023 compared to the amounts in NMGC's stipulation reconciliation in its last rate case.

First, the Company is seeking recovery of approximately $228.2 million in new capital investment projects between January 1, 2024 and September 30, 2025. I provide significant detail on these projects in my Direct Testimony.

Second, NMGC's last rate case, NMPRC Case No. 21-00267-UT, used a Future Test Year period that ran from January 1, 2023 through December 31, 2023, and projected its capital investments for the entirety of 2023. NMGC entered into a stipulation in that case, and agreed to a lower revenue increase than proposed. In order to meet the stipulated revenue increase in that case, NMGC proposed in its settlement reconciliation to defer some capital investments so that the proposed plant in service by the end of 2023 would be lower by approximately $75 million. NMGC deferred these projects. However, NMGC experienced increased material and contractor labor costs related to remaining capital projects, as well as the need for additional projects in order to meet our obligations to customers. Therefore, NMGC is putting into service and seeking recovery in this case of approximately $50 million more in capital investments in 2023 than was anticipated in its rate case settlement and was reflected in the settlement stipulation reconciliation NMGC

prepared in its last rate case. I discuss this in more detail toward the end of my testimony.

II. CAPITAL INVESTMENT PROCESS

Q. PLEASE BRIEFLY DESCRIBE NMGC'S TRANSMISSION AND DISTRIBUTION SYSTEMS.

A. NMGC provides natural gas utility service throughout New Mexico. NMGC's transmission and distribution facilities serve customers all over the State. NMGC operates approximately 1,500 miles of transmission pipelines (the "Transmission System"), and over 10,970 miles of distribution pipelines (the "Distribution System").

Q. PLEASE DESCRIBE NMGC'S NORMAL CAPITAL EXPENDITURE PROGRAM.

A. Every year, NMGC spends significant capital to maintain and improve its Transmission and Distribution Systems in order to provide safe and reliable natural gas utility service to its customers. NMGC primarily makes capital investments for four reasons: 1) new customer growth, 2) system reliability, 3) in response to issues that arise during NMGC's normal operations, and 4) risk-based system improvements.

Investments related to new customer growth primarily relate to extending NMGC's Transmission and Distribution Systems to serve new customers. NMGC makes Distribution System investments related to customer growth consistent with NMGC First Revised Rule No. 16, which is NMGC's Commission-approved line extension policy. These investments provide benefits to new customers by providing reliable gas service at just and reasonable rates, while also providing benefits to existing NMGC customers by spreading our operating costs over a broader base of customers.

Investments related to system reliability are made when NMGC determines additional investment is necessary to continue to provide efficient and reasonable gas service to our customers, as required by 17.10.650 NMAC. NMGC continually performs hydraulic system modeling of its Transmission and Distribution Systems to identify areas that may need improvements or reinforcements to accommodate system growth and provide adequate capacity for our customers' current and future needs. In addition, as required by NMPRC regulation, every four years NMGC develops an Integrated Resource Plan ("IRP") with public input to ensure our Transmission System has the capacity to meet current and future customer requirements. We use the IRP and hydraulic system modeling to plan transmission improvements in the near- and long-term.

System improvements made in response to issues that arise during NMGC's normal operations are investments which are generally not predictable months in advance, such as the repair of system leaks and replacement of component failures. When we find system leaks, we repair or replace the portion of the distribution main or service lines that are leaking. Additionally, other system components including meters, regulators, valves and other equipment are continuously being replaced and protected with investments such as transmission specifics, distribution specifics and blanket projects depending on the extent of the repairs.

Q. PLEASE DESCRIBE NMGC'S CAPITAL INVESTMENT EVALUATION PROCESS.

A. The capital investment evaluation process is NMGC's program to review, standardize, and control its capital investments. This process is driven by NMGC's mission to provide efficient and reasonable service to customers. Consistent with prudent engineering practices, and as part of our ongoing work to meet the Commission's service standards set out in 17.10.650 NMAC, NMGC is constantly evaluating its system for potential improvements. NMGC then balances these potential improvements against the potential rate impact to customers.

Through this process, NMGC continually identifies projects that could improve the safety, reliability, and operations of its system. NMGC begins every possible

significant capital project by evaluating multiple possible solutions to the issue creating the need for capital investments. Each potential solution is then evaluated for the relative costs/benefits of that solution including evaluation of environmental issues, permitting issues, land use issues, financing issues, and myriad other factors unique to any individual project. The options resulting from this evaluation are assessed to identify issues that could affect project viability. Such issues may include difficulty reconciling project schedules and budgets with the potential construction requirements of the site, the potential to experience delay due to necessary permitting and procurement requirements, difficulty in obtaining necessary sites or rights-of-way, required public input processes, or environmental compliance requirements. Cost estimates used in both the feasibility planning stage and for comparison between alternatives are based on estimated line mileages, NMGC cost data that are periodically updated, and construction standards. The most cost-effective, viable option is selected for further evaluation in relation to NMGC's overall capital plan.

All of these projects are entered into a capital management software system, which develops a recommended portfolio of projects using information entered for each project by Company subject matter experts. The software uses a value framework created by the Company that considers the following categories when recommending a portfolio of projects: regulatory requirements, system reliability,

safe and secure operation of the system, cost savings, efficiency, productivity, improving customer service, and environmental stewardship. For every specific capital project, values must be input for each of these categories. In order to help ensure a thorough weighing of each project, a committee of NMGC leaders meets with each NMGC subject matter expert who proposes a capital project to review the values that the person assigned to each of the categories above. Additionally, any projects that result in values that are outliers (such as projects with the highest values, the lowest values, and any with negative values), and projects that a subject matter expert has designated as "must-do", are discussed in a meeting with NMGC leaders, and a consensus is reached on the values assigned for each category of the project being analyzed prior to running the software.

Once the capital management software has ranked the projects, the NMGC Capital Allocation Team ("CAT") reviews the results of the analysis and list of projects to determine whether any adjustments should be made based on the team's judgment. The CAT is made up of leadership and subject matter experts from across the Company, including myself, NMGC's Vice President of Compliance and General Counsel, NMGC's Vice President of Operations, NMGC's Vice President of Finance, NMGC's Vice President of Safety and Business Support, NMGC's Vice President of Human Resources and Corporate Security, NMGC's Controller, NMGC's Directors of Operations, NMGC's Director of Engineering Services,

NMGC's Director of Information Technology, NMGC's Director of Land and Environmental Services, NMGC's Director of Forecasting and Planning, and certain managers from NMGC's Operations, Engineering, Corporate Security, and Fleet and Facilities. I am the leader of the CAT, and the team meets on a monthly basis to discuss NMGC's capital expenditures and the status of capital projects across the business.

Once a list of possible projects is prioritized, including budget amounts for routine types of projects that will occur during the year, the CAT works with NMGC's Finance group, including the Vice President of Finance, to determine a spending threshold that best balances the provision of safe and reliable service with rates that are fair, just, and reasonable. Projects that fall below the threshold that is established are not included in NMGC's capital spending for the upcoming year. The CAT reviews the proposed projects that fall below the threshold to ensure that delaying those projects will not adversely impact the Company's ability to provide safe and reliable service to customers.

Finally, the proposed capital spending for the year is included in NMGC's overall budget for the year, which is reviewed by management and then presented to NMGC's Board of Directors for approval.

Q. PLEASE DESCRIBE HOW CAPITAL PROJECT COSTS ARE DETERMINED WHEN CREATING NMGC'S CAPITAL PLAN.

A. NMGC's personnel have many years of experience constructing capital projects, and estimating the time, labor, and equipment required for the large majority of NMGC's capital projects based on information available from recent similar projects. NMGC obtains cost estimates for materials from various distributors and manufacturers and uses those costs when preparing capital project estimates.

For certain projects, NMGC will contract with construction firms to perform many of the construction activities. In these instances, NMGC issues a request for proposals and invites construction firms to submit cost bids for the scope of work needed for the project. NMGC analyzes these bids to ensure the winner of the bid is not significantly out of line with other bidders.

Q. HOW DOES NMGC ENSURE MATERIAL AND SUPPLY COSTS ARE REASONABLE?

A. NMGC utilizes wholesale vendors that provide bulk materials and requests bids for materials if the cost of the equipment or material is greater than $200,000. Additionally, for certain significant projects, NMGC utilizes purchasing contracts through its affiliates, Tampa Electric Company and Peoples Gas, when available,

to take advantage of economies of scale in order to create higher volume purchases to achieve better pricing.

Q. DOES NMGC HAVE A PROCESS TO ACCOUNT FOR UNEXPECTED EVENTS IN RELATION TO ITS CAPITAL PLAN?

A. Yes. We know that unexpected developments occur with planned projects, and that unplanned projects crop up as well. To meet these unexpected developments, the CAT has a process in place to ensure the funding of necessary, but unbudgeted, capital expenditures while not exceeding the overall approved capital budget. The process involves documenting, as early as possible, the need for the new expenditure and identifying a budgeted project expenditure that can be postponed to accommodate the new expenditure. Finally, any change to the capital plan requires my approval as the leader of the CAT.

Q. DOES THAT MEAN THAT IN ORDER TO FUND A NEW PROJECT, NMGC MUST ALWAYS ELIMINATE OR DELAY PREVIOUSLY APPROVED PROJECTS?

A. No. The process I described above is NMGC's preferred method of addressing unplanned capital needs. In the event that a significant unplanned capital project expense occurs, and NMGC cannot safely delay other projects in order to shift expenditures, NMGC would still undertake all of the projects critical to its

continued provision of safe and reliable natural gas service. NMGC would seek Board approval if this resulted in spending significantly more in a given year than originally approved in the capital plan.

Q. HOW DOES NMGC MANAGE ITS CAPITAL INVESTMENTS?

A. NMGC manages its capital investments by category. These categories are: 1) transmission specific projects; 2) distribution specific projects; 3) transmission blankets; 4) distribution blankets; 5) general plant; 6) information technology and telecommunication ("IT&T"); and 7) Integrity Management. NMGC uses these categories because the projects within each category are similar in nature and generally managed within one business area.

Q. PLEASE DESCRIBE WHAT THE TERM "BLANKET" MEANS.

A. There are categories that contain the term "blanket": transmission and distribution blankets. In each of these categories, blankets are comprised of recurring projects that are individually less than $200,000. Projects that do not meet the description for blankets are categorized as specific projects.

In the distribution area, blankets include: new and replacement meters and meter sets, short mainline extensions, relocation of distribution facilities, cathodic protection upgrades, minor system improvements, valve installation and

replacements, and service line extensions. These are recurring types of projects that include labor for design and installation, materials, permitting, and right-of-way acquisition. Over the last two years NMGC has spent approximately $27 million annually on projects that fall within the "Distribution Blanket" category. Distribution projects that do not meet this description are categorized as "Distribution Specific" projects.

In the transmission area, blanket projects include installing new or updating, replacing, or rehabilitating equipment, pipelines, or structures that have reached the end of their useful life. Examples include upgrading, relocating, or replacing meter stations and regulator stations. Historically, NMGC spends between $1.5 million and $2 million annually on projects that fall within the "Transmission Blanket" category. Transmission projects that do not meet this description are categorized as "Transmission Specific" projects.

Overall, blankets consist of numerous small projects that generally address localized issues. Many of these repairs and replacements occur throughout the year, and are often not specifically planned months in advance. This means that these types of expenditures, while critical, cannot be specifically projected and identified by name or location, but NMGC can reasonably forecast the amounts it will normally spend in any given forecasted period based on historical experience.

Q. WHAT IS THE "GENERAL PLANT" CATEGORY OF CAPITAL PROJECTS?

A. The general plant category involves capital expenditures relating to fleet and power equipment purchases such as backhoes and other similar equipment, facility improvements to our office locations, and tools and equipment utilized by our crews in providing safe and reliable gas service. NMGC bases its fleet and power equipment replacements on run hours or mileage to ensure it continues to maintain a reliable and safe vehicle fleet and proper tools and equipment for its employees. Tools and equipment are generally replaced as they reach the end of their useful life in order to ensure crew members and customer safety, and to help avoid crew downtime due to tool or equipment failures. Facility improvements include enhanced safety and security measures, roof replacements, and other necessary improvements to office spaces.

Q. WHAT IS THE "IT&T" CATEGORY OF CAPITAL PROJECTS?

A. The IT&T category of the capital plan encompasses all purchases of hardware, software, and telecommunications equipment necessary for NMGC to run its business. NMGC Witness Farr provides background and business information on capital improvements related to IT&T.

Q. WHAT IS THE "INTEGRITY MANAGEMENT" CATEGORY OF CAPITAL PROJECTS?

A. The Integrity Management category of the capital plan encompasses all of NMGC's risk-based assessment and mitigation activities, as well as those projects required by federal regulations. These are discussed in greater detail later in my testimony.

III. CAPITAL IMPROVEMENT PROJECTS

Q. PLEASE DESCRIBE WHAT INFORMATION NMGC IS PRESENTING IN THIS CASE TO SUPPORT THE CAPITAL PROJECTS.

A. Details of the projects included in the Company's Capital Investment Program can be found in the following exhibits:

- NMGC Exhibit TCB-2 – Distribution Blankets. This exhibit contains summaries of blankets that include many smaller projects, budget figures are displayed by cost type;
- NMGC Exhibit TCB-3 – Distribution Specifics. This exhibit contains detailed project information including project justifications, estimated completion dates, alternatives reviewed, and budget figures by cost type for specific distribution projects;
- NMGC Exhibit TCB-4 – General Plant. This exhibit contains summaries of blankets that include many smaller projects, budget figures are displayed by cost type;

- NMGC Exhibit TCB-5 – IT&T. This exhibit contains detailed project information including project justifications, estimated completion dates, alternatives reviewed, and budget figures by cost type for specific IT&T projects;
- NMGC Exhibit TCB-6 – Significant Projects. This exhibit contains detailed project information including project justifications, estimated completion dates, alternatives reviewed, and budget figures by cost type for several Significant Projects;
- NMGC Exhibit TCB-7 – Transmission Blankets. This exhibit contains summaries of blankets that include many smaller transmission projects. In this exhibit, budget figures are displayed by cost type;
- NMGC Exhibit TCB-8 – Transmission Specifics. This exhibit contains detailed project information including project justifications, estimated completion dates, alternatives reviewed, and budget figures by cost type; and
- NMGC Exhibit TCB-9 – Integrity Management Specifics. This exhibit provides the annual capital investment in projects required by NMGC's Integrity Management plan, by category.

Q. ARE THE CAPITAL PROJECTS DESCRIBED IN YOUR DIRECT TESTIMONY AND NMGC EXHIBITS TCB-2 THROUGH TCB-9 NECESSARY FOR NMGC TO MEET ITS SERVICE OBLIGATION?

A. Yes. These projects and their associated costs are necessary for NMGC to continue to provide adequate, efficient, and reasonable service to its customers. In addition, many of these projects are required for regulatory compliance purposes. These projects have been carefully vetted and prioritized as detailed in the budgeting process described above and are necessary and the associated costs are reasonable.

Q. WHAT IS DRIVING THE CAPITAL INVESTMENT SPENDING THAT NECESSITATES THIS RATE CASE FILING?

A. The primary drivers for the capital investments are: 1) the Company's on-going annual capital investment program, 2) the projects related to the Company's Integrity Management programs, also called "IMP" or "IMPs", and 3) Hansen CIS Project.

A. Significant Capital Projects

Q. PLEASE BRIEFLY SUMMARIZE THE NEW SIGNIFICANT CAPITAL PROJECTS THAT NMGC IS SEEKING RECOVERY OF IN THIS CASE.

A. NMGC's new significant individual capital projects which will be completed by September 30, 2025, and therefore included in this case are as follows:

i. West Mesa Mainline Reroute - Rio Bravo Boulevard Bridge Project: This project is required due to the replacement of a bridge crossing over the Rio Grande River;

ii. Clovis Eight-Inch Mainline Replacement Project: The Clovis Mainline is a bare steel pipeline in East-Central New Mexico. The replacement is driven by Integrity Management regulations and will increase reliability.

iii. Potash Mainline Replacement Project: This project is driven by Integrity Management regulations and will increase reliability in Southern New Mexico;

iv. Artesia Six-Inch Mainline Replacement Project: This project is driven by Integrity Management regulations and will increase reliability in Eastern New Mexico;

v. T or C Mainline Reinforcement Phase II and III Project: This project will reinforce system supply through the Rio Grande valley from Garfield to the City of Truth or Consequences;

vi. Lea County Mainline Modifications Project: This project is driven by Integrity Management regulations. The modifications are required to allow NMGC to hydro test the pipeline, and to perform in-line inspection necessary to assess the state of the pipeline;

vii. Espanola Operations Center Project: This project will result in a modern customer service location combined with a service center housing technicians and service equipment;

viii. Farmington Operations Center Project: This project will result in a modern customer service location combined with a service center housing technicians and service equipment;

ix. Automated Meter Reading Device Expansion Project: This project will make NMGC's operations in multiple cities and towns more efficient and allow NMGC employees to spend more time providing services to customers;

x. Maximum Allowable Operating Pressure ("MAOP") Software Project: This new software program be NMGC's system of record for MAOPs and materials verifications for NMGC's pipelines; and

xi. Hansen CIS Project: This project will result in the update and improvement of NMGC's customer information software.

Q. NMGC RECENTLY FILED AN APPLICATION WITH THE NMPRC ASKING FOR THE ISSUANCE OF A CERTIFICATE OF PUBLIC CONVENIENCE AND NECESSITY FOR THE CONSTRUCTION OF A LIQUEFIED NATURAL GAS ("LNG") STORAGE FACILITY. ARE ANY OF THE RATE BASE AMOUNTS IN THIS RATE CASE DUE TO OR PART OF THE LNG STORAGE FACILITY?

A. No. None of the rate base amounts in this case are related to the LNG storage facility, and NMGC has not included any such capital costs in its requested rate base. I understand that NMGC Witness Buchanan provides testimony on NMGC's

request for approval to record a regulatory asset related to certain LNG expenses, but NMGC is not including that asset in its rate base amounts in this case, and is not seeking recovery of those amounts in this case.

i. West Mesa Mainline Reroute–Rio Bravo Boulevard Bridge Project

Q. PLEASE DESCRIBE THE WEST MESA MAINLINE REROUTE PROJECT.

A. The West Mesa Mainline is a sixteen-inch steel coated pipeline in Albuquerque, New Mexico that provides gas to various parts of Albuquerque, the Rio Bravo Power Plant and the University of New Mexico's Co-Generation facilities. The West Mesa Mainline runs from the NMGC's Rio Puerco Mainline on the far west side of Albuquerque and goes east, across the Rio Grande River to an area just south of the Albuquerque International Sunport.

Q. PLEASE DESCRIBE WHY THE WEST MESA MAINLINE IS BEING REROUTED.

A. The West Mesa Mainline currently hangs underneath the Rio Bravo Boulevard Bridge as it crosses over the Rio Grande River. The New Mexico Department of Transportation ("NMDOT"), in cooperation with the Federal Highway Administration, is responsible for the operation and maintenance of this bridge. NMDOT and the Federal Highway Administration are planning to replace the Rio

Bravo Boulevard Bridge across the Rio Grande. The bridge is nearing the end of its design-life and needs replacement. Additionally, NMDOT plans to expand the number of traffic lanes between Isleta Boulevard and 2nd Street. NMDOT is requiring NMGC to move the West Mesa Mainline off the bridge during construction activities. At the same time, NMGC would prefer to avoid any further issues related to the Rio Bravo Boulevard Bridge. As such, NMGC will reroute the portion of the West Mesa Mainline that crosses the Rio Grande River. Instead of being attached to a bridge, NMGC will bore underneath the Rio Grande River and install new pipe under the river for the West Mesa Mainline.

Q. IS IT COMMON IN THE INDUSTRY TO INSTALL A PIPELINE UNDER A RIVER, LIKE THE RIO GRANDE RIVER?

A. Yes. NMGC will use horizontal directional drilling for this project, which is a proven technology. Additionally, drilling for and installing natural gas pipelines under shallow rivers like the Rio Grande has been done for many years. From a pipeline operator perspective, it is preferable to install a pipeline underground, even below a riverbed, than to have the pipeline exposed above ground. Below ground installations have far fewer risks of accidental impacts, erosion issues, and failures.

Q. HOW MUCH WILL THE WEST MESA MAINLINE REROUTE PROJECT COST?

A. The cost of the project is projected to be approximately $2.7 million.

Q. WHEN WILL THE WEST MESA MAINLINE REROUTE PROJECT BE COMPLETED?

A. NMGC must finish the reroute before NMDOT can begin more substantive repairs of the Rio Bravo Bridge. NMDOT has given NMGC until the third quarter of 2024 to reroute the West Mesa Mainline. Therefore, the reroute will be completed by the third quarter of 2024. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

ii. <u>Clovis Eight-Inch Mainline Replacement Project</u>

Q. PLEASE DESCRIBE THE CLOVIS MAINLINE.

A. The Clovis Mainline is a bare steel pipeline in East-Central New Mexico and has provided gas to customers in the City of Clovis since the 1930s. The Clovis Mainline also delivers gas to the very high-pressure pipelines that serve customers in the City of Tucumcari and the City of Portales.

Q. PLEASE DESCRIBE THE CLOVIS MAINLINE REPLACEMENT PROJECT.

A. NMGC will replace eight miles of eight-inch pipeline along Curry County Road 10, between the New Mexico-Texas border and NMGC's Clovis Border Station.

Q. WHY IS IT NECESSARY TO REPLACE THE CLOVIS MAINLINE?

A. The Clovis Mainline has been in service for over 90 years. The Clovis Mainline does not have traceable, verifiable, and complete pressure test and material records that are now required by federal regulations. The Clovis Mainline was constructed with steel that has high carbon content, which makes the steel more prone to cracking. Pipes of this vintage also require additional inspection tools in order to comply with in-line inspection activities now required under federal regulations.

After evaluating these challenges, NMGC decided to replace the entire Clovis Mainline and bring it up to modern pipeline standards.

Q. WHEN WILL THE CLOVIS MAINLINE REPLACEMENT PROJECT BE COMPLETED?

A. We anticipate having this project in service by the end of January 2024. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

Q. HOW MUCH WILL THE REPLACEMENT OF THE CLOVIS MAINLINE COST?

A. The estimated cost of the project is approximately $9.5 million.

iii. Potash Mainline Replacement Project

Q. PLEASE DESCRIBE THE POTASH MAINLINE PROJECT.

A. The Potash Mainline is in Southeast New Mexico and was originally constructed in the 1930s to serve the potash mines in the area. The Potash Mainline currently serves customers in the City of Loving and nearby potash mines, and helps reinforce NMGC's Permian System.

Q. WHY IS IT NECESSARY TO REPLACE THE POTASH MAINLINE?

A. The Potash Mainline has been in service for almost 90 years. The Potash Mainline does not have traceable, verifiable, and complete pressure test and material records that are now required by federal regulations. Additionally, part of the Potash Mainline is constructed of four-inch bare steel main that incorporates lap-welds, which are no longer used in the industry. Because of the construction material and the lap-welds, the Potash Mainline will require more in-line inspection equipment and more frequent inspections. However, because part of the line is only four inches in diameter, currently in-line inspection cannot be performed on the full line. This means that NMGC will need to completely replace all four-inch sections of

the line with six-inch pipe, as well as make multiple station and block valve modifications that will allow for in-line inspections.

After evaluating these challenges, and because NMGC will have to replace a portion of the Potash Mainline anyway, NMGC has decided to replace the entire Potash Mainline and bring it up to modern pipeline standards.

Q. HOW MUCH OF THE POTASH MAINLINE IS BEING REPLACED?

A. NMGC is replacing approximately ten miles of pipe.

Q. YOU PREVIOUSLY DISCUSSED THE POTASH MAINLINE REPLACEMENT PROJECT IN NMPRC CASE NO. 21-00267-UT, IS THIS THE SAME PROJECT?

A. Partially, yes. NMGC originally planned to replace the Potash Mainline in two phases, and I discussed the first phase in NMPRC Case No. 21-00267-UT. NMGC ultimately settled that case, and as part of the settlement, NMGC delayed this project, which gave us time to permit both phases of the project. We are now proceeding with the full project.

Q. IS THE POTASH MAINLINE REPLACEMENT PROJECT PART OF NMGC'S IMP?

A. Yes.

Q. HOW MUCH WILL THE REPLACEMENT OF THE POTASH MAINLINE COST?

A. The estimated cost of the project is approximately $10.8 million.

Q. WHEN WILL THE POTASH MAINLINE REPLACEMENT PROJECT BE COMPLETED?

A. We anticipate having the project completed in December of 2024. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

iv. <u>Artesia Six-Inch Mainline Replacement Project</u>

Q. PLEASE DESCRIBE THE ARTESIA MAINLINE.

A. The Artesia Mainline is comprised of three sections, all of which provide gas to customers in and around the City of Artesia. The first segment, constructed in 1967, is a six-inch coated steel pipeline in Southeast New Mexico which needs to be replaced. The other two segments are eight-inch pipelines that were constructed after 1970 with more modern materials and have necessary records, and do not need to be replaced.

Q. WHY IS IT NECESSARY TO REPLACE THE SIX-INCH ARTESIA MAINLINE?

A. The Artesia Six-Inch Mainline does not have traceable, verifiable, and complete pressure test and materials records that are now required by federal regulations. This means that NMGC must perform pressure tests and material verification tests for the entire pipe. Additionally, because there are no pressure test records, NMGC continues to operate the line at the same pressure it was operated at decades ago – approximately 350 psig.

After evaluating these challenges, NMGC decided to replace the entire Artesia Six-Inch Mainline and bring it up to modern pipeline standards, which will also allow NMGC to operate the pipeline at a higher pressure – up to 720 psig. Being able to operate the pipeline at a higher pressure will improve system reliability.

Q. HOW MUCH OF THE ARTESIA SIX-INCH MAINLINE IS BEING REPLACED?

A. NMGC is replacing the entire six-inch section of the pipeline, which is approximately four-and-a-half miles of pipe.

Q. IS THE ARTESIA MAINLINE REPLACEMENT PROJECT PART OF NMGC'S IMP?

A. Yes.

Q. WHEN WILL THE ARTESIA MAINLINE REPLACEMENT PROJECT BE COMPLETED?

A. We anticipate construction to be completed by January 31, 2025. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

Q. HOW MUCH WILL THE REPLACEMENT OF THE ARTESIA MAINLINE COST?

A. The estimated cost of the project is approximately $5.7 million.

v. <u>T or C Mainline Reinforcement Project</u>

Q. PLEASE DESCRIBE THE T OR C MAINLINE.

A. The T or C Mainline is a four-inch distribution pipeline in South-Central New Mexico and was originally constructed in 1967.

Q. WHY IS IT NECESSARY TO REINFORCE THE T OR C MAINLINE?

A. The T or C Mainline has been in service for over 50 years. Because of the standards in place at the time of its construction, the T or C Mainline is constructed of four-inch coated steel pipe that incorporates low frequency electric resistance welded long seams, which are no longer used in the industry. Also, inspections have

revealed that the pipe has a thin wall of 0.141 inches that requires highly skilled welders to perform any repairs. Additionally, NMGC is experiencing higher demand from the area's chile producers who use gas to dehydrate part of the chile crop in Southern New Mexico.

NMGC is replacing parts of the T or C Mainline in order to bring it up to modern pipeline standards. NMGC will replace 3.5 miles in 2023. In 2024, NMGC will replace approximately 3.1 miles of pipeline that run through the business district of Garfield, New Mexico. During the replacement, NMGC will install modern eight-inch pipe which will satisfy current demand and reinforce the system supply of gas from Garfield to Truth or Consequences.

Q. HOW MUCH WILL THE T OR C MAINLINE PROJECT COST?

A. The total estimated cost of the project for 2023 and 2024 is approximately $6.9 million.

Q. WHEN WILL THE T OR C MAINLINE REPLACEMENT PROJECT BE COMPLETED?

A. We anticipate having the project completed in 2024. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

vi. Lea County Mainline Modifications Project

Q. PLEASE DESCRIBE THE LEA COUNTY MAINLINE.

A. The Lea County Mainline is a ten-inch pipeline that runs for thirty-three miles in Southeast New Mexico and was originally constructed between 1951 and 1953 to serve the communities in the Permian Basin. The Lea County Mainline is a critical mainline bringing gas from interconnects to other pipelines to serve communities within the Permian Basin pipeline system.

Q. WHY IS IT NECESSARY TO MODIFY THE LEA COUNTY MAINLINE?

A. The Lea County Mainline does not have traceable, verifiable, and complete pressure test and material records that are now required by federal regulations. The pipeline contains bare steel, unknown grade, and unknown seam type material. This means that NMGC must perform MAOP validation and material verification tests across the entirety of the mainline.

There are also almost five miles of moderate consequence area on the pipeline, which means the line must be made piggable to enable in-line inspection assessments. This will also require the identification of rupture mitigation segments and the installation of rupture mitigation valves.

Q. IS THE LEA COUNTY MAINLINE PROJECT PART OF NMGC'S IMP?

A. Yes.

Q. HOW MUCH WILL THE LEA COUNTY MAINLINE PROJECT COST?

A. The estimated cost of the modifications necessary to make the pipeline piggable is approximately $1.9 million. The estimated costs of the material verifications are approximately $3.2 million.

Q. WHEN WILL THE LEA COUNTY MAINLINE PROJECT BE COMPLETED?

A. We anticipate having the pipeline modifications completed in 2024, and the hydro testing and material verifications will be completed in 2025 before the heating season begins. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

vii. <u>Espanola Operations Center Project</u>

Q. PLEASE BRIEFLY DESCRIBE THE ESPANOLA OPERATIONS CENTER PROJECT.

A. NMGC's is constructing an operations center in Espanola which will provide Customer Service offerings and house NMGC's operations personnel and equipment for the area. NMGC will also have telecommunications and supervisory control and data acquisition (commonly known as "SCADA") equipment at the center.

Q. WHY IS NMGC CONSTRUCTING AN OPERATIONS CENTER IN ESPANOLA?

A. NMGC has outgrown its current facility in Espanola. There is not enough room for NMGC's employees, and not enough room for NMGC to park its vehicles in the fenced yard of the facility. NMGC has experienced property damage to the vehicles it has to park outside of its fenced area. The new facility will have enough room for employees to work comfortably, work with customers when they visit the facility to pay bills or request services, and protect NMGC's vehicles and equipment in a fully fenced area.

Q. HOW MUCH WILL CONSTRUCTION OF THE ESPANOLA OPERATIONS CENTER COST?

A. The estimated cost is approximately $2.1 million.

Q. WHEN WILL THE ESPANOLA OPERATIONS CENTER BE COMPLETED?

A. We anticipate construction will be completed in the summer of 2024. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

viii. Farmington Operations Center

Q. PLEASE BRIEFLY DESCRIBE THE FARMINGTON OPERATIONS CENTER PROJECT.

A. NMGC is constructing an operations center in Farmington which will provide customer service offerings and house NMGC's operations personnel and equipment for the area. NMGC will also have telecommunications and SCADA equipment at the center.

Q. WHY IS NMGC CONSTRUCTING AN OPERATIONS CENTER IN FARMINGTON?

A. The majority of the Farmington town plant office is currently located in an 80-year-old light metal building similar to a Quonset hut. Due to the building's age, the metal sheets that make up the building's outer skin are rusting through in spots making the roof unsound. There have been several leaks in the roof resulting in property damage to the facility. Due to the age and quality of the metal sheets, repairing the facility is quite difficult.

Additionally, the current floor plan is inefficient. NMGC's predecessors-in-interest, Southern Union and Public Service Company of New Mexico, connected additions to the main metal building, which results in a poor layout of floorspace and an HVAC system that does not work properly throughout the building. Some

office spaces and building areas do not receive any cool air during the summer months.

Q. HOW MUCH WILL THE FARMINGTON OPERATIONS CENTER COST?

A. The estimated cost is approximately $3.4 million.

Q. WHEN WILL THE FARMINGTON OPERATIONS CENTER BE COMPLETED?

A. We anticipate construction will be completed in September 2025. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

ix. <u>Automated Meter Reading Devices Expansion Program</u>

Q. WHAT ARE AUTOMATED METER READING ("AMR") DEVICES?

A. AMRs are meters that electronically record usage, and automatically transmit that usage data to NMGC.

Q. DOES NMGC ALREADY USE AMR DEVICES?

A. Yes. NMGC first requested recovery of capital investments related to AMRs in 2011 in NMPRC Case No. 11-00042-UT. As a result of that case, NMGC installed AMRs primarily in the Albuquerque and Santa Fe metro areas. These investments

have been serving customers for years, and have been in NMGC's rate base for NMGC's last three rate cases.

NMGC is continuing to expand its AMR program to the rest of NMGC's service territory. As of June 20, 2023, NMGC had AMRs on 438,207 of the 545,329 meters, which is approximately 80% of customer meters in NMGC's system.

Q. WHAT ARE THE BENEFITS OF AMR TECHNOLOGY?

A. AMRs help the Company's operations representatives read meters in a safer and more efficient manner. Instead of walking up to and accessing each meter at a residence or business, which are sometimes located behind walls or near animals, NMGC employees will be able to drive down streets and collect data from the AMRs electronically, which is much faster than manually reading and recording data from every meter. This will allow NMGC's operations personnel to focus on providing services to customers and attending to other responsibilities. Additionally, AMRs improve meter reading accuracy, which reduces errors and improves customers' experience with NMGC.

Q. WHERE IS NMGC INSTALLING AMR DEVICES DURING THE TIME FRAME OF THIS RATE CASE?

A. NMGC plans to complete installation of AMRs in North-Central systems by the end of 2024. NMGC plans to have AMRs used and useful in Alamogordo, Silver City, Truth or Consequences, Anthony, Lovington, Clovis, Portales, Tucumcari, Clayton, Roswell, Artesia, Carlsbad, and Gallup by September 30, 2025.

Q. WHAT IS THE TOTAL NEW CAPITAL INVESTMENT FOR AMR DEVICES IN THIS CASE?

A. NMGC anticipates investing approximately $18.5 million on the expansion of AMRs during this time. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

x. MAOP Software System Implementation

Q. PLEASE DESCRIBE THE MAOP SOFTWARE SYSTEM.

A. The MAOP Software System is a comprehensive software program that will be the system of record for all of NMGC's MAOP validation and material verification records. The MAOP Software System will also link with NMGC's overall document management system, NMGC's geographic interface system ("GIS") which contains location information for NMGC's pipelines and facilities, and NMGC's inspection manager system. The capital investment in the MAOP Software System includes the following:

- The purchase, configuration, and installation of the new software system;

- The provisions of training to NMGC's employees on how to utilize the new software system; and
- Scanning and sorting NMGC's existing document records into digital documents that can be utilized by the new software system.

Q. WHY IS IT NECESSARY FOR NMGC TO IMPLEMENT THE MAOP SOFTWARE SYSTEM?

A. Many of NMGC's pipeline records go back multiple decades, and pre-date the existence of NMGC. These records often exist only in hard copy, and are only accessible by going to the records rooms of each town plant area within NMGC's service territory. They are not easily searchable, and are not readily accessible by multiple employees across the Company at a single time. This is a cumbersome and inefficient process.

With new federal requirements regarding pipeline safety, NMGC needs a single easily searchable electronic system of record, accessible to all NMGC engineers and subject matter experts, for all documents and information required to demonstrate that pipeline pressure tests and material properties are traceable, verifiable, and complete. Linking this data to the GIS will allow NMGC to pull multiple records for pipeline segments by simply clicking on different segments on a map interface.

Q. IS THE MAOP SOFTWARE SYSTEM NECESSARY FOR NMGC'S IMP?

A. Yes. We need the ability to quickly and easily provide all records to federal and state pipeline safety inspectors to verify MAOPs and material properties.

Q. WHEN WILL THE MAOP SOFTWARE SYSTEM BE USED AND USEFUL?

A. We anticipate the software to be installed and available to NMGC by December 2024.

Q. HOW MUCH WILL THE MAOP SOFTWARE SYSTEM COST?

A. The estimated cost of the project is approximately $8.1 million. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

xi. Hansen CIS Implementation

Q. PLEASE DESCRIBE NMGC'S CURRENT CIS SOFTWARE SYSTEM.

A. NMGC currently uses a Banner CIS Software system for its main billing and customer service software system. NMGC Witness Sanders in his Direct Testimony discusses in detail the Banner CIS Software, the need to update the software system, the process NMGC undertook to evaluate updates, the detailed costs related to the Hansen CIS Project, and the time frame for the implementation of the new system.

Q. WHEN WILL THE HANSEN CIS BE USED AND USEFUL?

A. As discussed in greater detail in NMGC Witness Sander's Direct Testimony, we anticipate the software to be installed and available to NMGC by October 2024.

Q. HOW MUCH WILL THE HANSEN CIS COST?

A. The estimated cost of the project is approximately $31.2 million. Please see NMGC Exhibit TCB-6 for a forecast of expenditures.

B. Integrity Management Capital Investments

Q. PLEASE EXPLAIN THE TERMS "INTEGRITY MANAGEMENT", AND "INTEGRITY MANAGEMENT PROGRAM" AS THEY ARE COMMONLY USED IN THE NATURAL GAS INDUSTRY.

A. Integrity Management generally refers to the process of identifying, evaluating, preventing, inspecting, and addressing potential or direct threats to reduce both the likelihood and consequence of incidents such as pipeline failure.

As I noted earlier, the terms "Integrity Management Program" and "Integrity Management Plan," are often shortened to just "IMP." IMPs commonly identify a utility's plans and programs designed to identify and mitigate the greatest relative risks within a gas distribution and transmission system.

Q. ARE THERE GOVERNMENTAL AGENCIES THAT REGULATE PIPELINE SAFETY AND INTEGRITY MANAGEMENT PROGRAMS?

A. Yes, there are regulators responsible for pipeline safety at both the federal and state levels. The United States Department of Transportation ("DOT") is responsible for pipeline safety, including promulgating regulations related to pipeline safety. The Pipeline and Hazardous Materials Safety Administration ("PHMSA"), an agency within DOT, is responsible for the regulation of natural gas transmission and distribution pipeline safety.

The Commission's Pipeline Safety Bureau ("PSB") is responsible for administering the DOT's pipeline related regulations and PHMSA's safety requirements within New Mexico. Thus, PSB has regulatory oversight of NMGC in relation to federal and state pipeline safety regulations and requirements, as well as any state-specific safety requirements.

Q. HAS DOT/PHMSA IMPLEMENTED ANY REGULATIONS RELATED TO TRANSMISSION AND DISTRIBUTION IMP'S?

A. Yes. These regulations can be found in 49 CFR 192 Subpart O and Subpart P.

Q. PLEASE PROVIDE A BRIEF SUMMARY OF THE HISTORY OF FEDERAL REGULATION RELATED TO IMPS.

A. IMP-related regulations have been adopted throughout the years. These programs are constantly evolving and are a combination of company and industry standards, and state and federal regulations. PHMSA started implementing rules related to regulation in 1994. That year, regulations were adopted that required all gas transmission pipeline constructed after 1994 be designed and constructed to accommodate the passage of instrumented internal inspection devices, or as commonly referred to in the natural gas industry – pigging. Pigging involves inserting a device that either cleans or conducts internal inspections of the pipeline as the gas flow pushes it through the pipeline. Every NMGC transmission pipeline constructed after 1994 is piggable.

In 2004, PHMSA issued new regulations requiring: 1) natural gas transmission pipeline operators develop and implement a transmission IMP and complete the baseline integrity assessment of its covered High Consequence Area ("HCA") segments by 2012, with reassessments every seven years; and 2) that any replacement gas transmission lines be designed and constructed to accommodate pigging. NMGC has fully complied with these requirements.

In 2009, PHMSA adopted regulations requiring operators of gas distribution pipelines to develop and implement IMPs to enhance safety by identifying and reducing pipeline integrity risks. The IMPs required by this rule are similar to those

required for gas transmission pipelines, but tailored to reflect the differences in distribution pipelines. The rule also requires operators to install excess flow valves on new and replaced residential service lines. NMGC is in compliance with these requirements.

In October 2019, PHMSA adopted new regulations which address Integrity Management requirements and other requirements by focusing on actions a natural gas pipeline operator must take to reconfirm the MAOP of previously untested natural gas transmission pipelines and pipelines lacking certain material or operational records, referred to as "Part 1 of the Mega Rule" or "RIN 1 of the Safety of Gas Transmission Pipelines". PHMSA also required periodic assessment of pipelines in populated areas designated as "moderate consequence areas", reporting of exceedances of MAOPs on any pipeline, consideration of seismicity as a risk factor in Integrity Management, safety features on pigging launchers and receivers, and related recordkeeping provisions.

On March 31, 2022, PHMSA published changes to 49 CFR 192 to require valve installation and minimum rupture detection standards. This rule, known as the Rupture-Mitigation Valve Rule ("RMV Rule"), became effective on September 25, 2022. The RMV Rule requires pipeline operators, such as NMGC, to install rupture-mitigation valves ("RMV"), also called remote shut-off valves, to minimize

the volume of gas released from a pipeline and mitigate the consequences of a pipeline rupture. The RMV installation is required on newly constructed pipelines or entirely replaced pipeline segments six-inch in diameter or greater. PHMSA updated the valve spacing requirements for transmission lines.

On May 25, 2023, RIN 2 of the Safety of Gas Transmission Pipelines became effective, commonly referred to as the second part of the Mega Rule. Many of the changes included in this rulemaking impact corrosion control on transmission pipelines and more stringent repair criteria for transmission pipelines. One of the new provisions requires pipeline operators to perform close-interval survey ("CIS") for down cathodic protection ("CP") readings on transmission pipelines between the closest test points. This action requires a technician to take CP readings every five feet for one mile on either side of the down reading after locating the pipeline in that corridor. Another new provision requires pipeline operators to perform direct current voltage gradient ("DCVG")/ alternating current voltage gradient ("ACVG") on newly installed transmission mains. This requires a technician to take voltage readings every five feet for the length of the installation after locating the pipeline in that corridor.

The requirement for interference surveys to detect stray electrical current (alternating current ("AC") and direct current ("DC")) requires NMGC to use the

same CIS and DCVG/ACVG technology to walk the pipeline (after locating the pipeline) to look for stray current.

Q. HAS NMGC WORKED WITH PSB IN RELATION TO NMGC'S IMP?

A. Yes. The Company regularly communicates with PSB regarding NMGC's IMP, and the actions that NMGC is taking pursuant to its IMPs. In addition, PSB audits NMGC's IMP every three years to ensure the IMP complies with PHMSA's regulations.

Q. PLEASE DESCRIBE THE COMPANY'S IMP AND ITS CURRENT MAIN OBJECTIVES.

A. NMGC's IMP is a combination of compliance with federal regulations and self-initiated programs designed to enhance the integrity and safety of the Company's system. As required by federal regulations, NMGC's IMP involves the evaluation of its Transmission and Distribution Systems to identify the highest relative risks on its systems and developing and executing a plan to achieve risk reduction in the system. The mitigation of the risks includes, but is not limited to, increased patrolling and monitoring, and gas system replacements and/or modifications. NMGC's IMP determines the best mitigation given the relative risk.

As discussed in my Direct Testimony in NMGC's last two rate cases, the Company has identified the following areas with the highest relative risk for inspection and mitigation activities as part of its IMP:

- replacement of legacy plastic pipe;
- replacement of legacy bare steel pipe;
- replacement of mechanically connected X-Trube services;
- sewer camera inspections to locate and eliminate sewer cross bores;
- reconfirmation of the MAOP of pipelines constructed prior to 1970 via hydrostatic testing or replacement;
- transmission system modifications required to make all transmission pipelines constructed prior to 1994 internal inspection capable;
- installation of remote shut-off valves, also known as rupture mitigation valves, to reduce the time to respond to an emergency; and
- verification of pipeline materials through cutouts of small portions of the pipelines and performing mechanical testing on the cutouts.

Q. PLEASE DESCRIBE IN GREATER DETAIL THE EIGHT CAPITAL IMPROVEMENT IMP PROJECTS YOU JUST LISTED.

A. I will discuss the eight capital improvement projects in the order I listed them above:

i. Replacement of Certain Legacy Plastic Pipe Project

NMGC currently has Polyvinyl Chloride ("PVC") plastic pipe in its distribution system, in the southern and eastern areas of the system. Installation of this legacy plastic pipe was completed before NMGC existed, and prior to the development of the Federal Pipeline Safety Regulations and in many cases was not installed with location wire. The lack of location wire means that NMGC may have difficulty locating the pipe – both before excavation by a third party and in an emergency situation. Additionally, legacy plastic pipes tend to be thinner and are more easily damaged by third parties than modern plastic pipe material. Finally, these legacy plastic pipes are no longer used in the industry and repairing damaged sections often takes longer and is more difficult to perform.

As detailed NMGC Exhibit TCB-9, NMGC plans to complete the replacement of all PVC plastic pipes in 2024, at a cost of approximately $6.1 million.

ii. Replacement of Legacy Bare Steel Mainlines Project

This pipe was installed decades ago and lacks a protective coating which makes it difficult to provide effective cathodic protection. Without adequate cathodic protection, this pipe may be more susceptible to corrosion which could result in gas leakage. NMGC leak surveys the bare steel pipe in its system and, while it is

currently operating safely, NMGC believes that it is prudent to be proactive and replace all bare steel pipe within its Distribution System.

NMGC anticipates investing approximately $4.1 million in 2024 to replace the remaining legacy bare steel mains in its system. NMGC anticipates completely replacing all bare steel mainlines in its system by the end of 2024.

iii. Replacement of X-Trube Services Project

X-Trube services are thin-wall steel tubing services installed in the 1960s and 1970s that were typically tied to the main with compression-style mechanical fittings instead of being welded. Because they contain compression fittings instead of welded joints, they tend to have higher instances of leaks when there is soil movement or other outside forces in the area.

The goal of NMGC's IMP is to mitigate and reduce risk, and replacing the X-Trube services will decrease system risk associated with mechanical couplings. Additionally, due to higher frequency leak survey requirements on X-Trube services with compression fittings, NMGC is incurring additional leak survey expenses. This extra expense is only necessary due to the compression fitting on X-Trube services, and will be reduced when the X-Trube services and their

associated compression fittings are replaced. In total for 2024 and 2025 NMGC expects to replace about 1,000 X-Trube services.

Additionally, during the replacement of the X-Trube services and during the replacement of the services associated with legacy plastic pipe and bare steel main, the Company is able to make additional safety improvements to its system in a cost-effective manner. An example of this is the installation of excess flow valves ("EFV"). Because NMGC is already excavating facilities to replace X-Trube, legacy plastic, and bare steel main services, it is easy and very cost-effective for the Company to install the EFVs during the replacement process.

As detailed NMGC Exhibit TCB-9, NMGC anticipates spending approximately $6.7 million on X-Trube services and EFV installations between January 1, 2024 and September 30, 2025.

iv. <u>Sewer Camera Inspections Project</u>

NMGC occasionally faces situations where it is not practical to install gas pipeline using an open trench. In these instances, NMGC or its contractors bore a hole underground and insert pipe through the bore. At times, this process results in the unintentional intersection of a gas pipeline and a sewer line, which is called a cross-bore. A cross bore can result in a safety risk when a homeowner or plumber

attempts repair work to a sewer line outside the premise using mechanical cleaning or "snake" machines. These machines could sever a gas line and cause a gas leak, which could result in a hazardous situation. Although not common, NMGC has found multiple cross bores in its system, all of which were remedied upon discovery.

As is being done throughout the country, NMGC is undertaking a program to perform sewer camera inspections to identify, address and repair instances where a gas line has passed through or intersected with a sewer line. The inspection program covers all NMGC's service areas and involves inserting cameras into the sewer line.

As detailed NMGC Exhibit TCB-9, NMGC anticipates spending approximately $8.3 million on sewer line inspections between January 1, 2024 and September 30, 2025.

v. Reconfirmation of Transmission MAOP

PHMSA regulations require pipeline operators such as NMGC to either replace the pipeline or reconfirm the MAOP of existing pipelines that do not have pressure test records. Pressure testing of pipelines and retention of associated records were not required on pipelines constructed prior to 1970. As a consequence, approximately

38% of NMGC's pipelines do not have pressure test records. Pipeline operators such as NMGC must now either replace the pipeline or reconfirm the MAOP of many existing pipelines that were installed prior to 1970. PHMSA regulations require NMGC to replace the pipeline or reconfirm at least 50% of its pipelines without pressure test records by the end of 2027 to meet the July 3, 2028 deadline, and complete testing of all pipelines without pressure test records by 2034 to meet the July 2, 2035 deadline.

Hydrostatic Testing, also known as hydro-testing, is a process to assess pipeline integrity using water to pressure test the pipeline, and is the most common way to reconfirm a pipelines MAOP. Water is pumped into the pipeline and pumped up to a pressure that is a minimum of 1.5 times the operating pressure. The pressure is maintained and monitored for a minimum of eight hours to ensure there are no defects. Hydro-testing is the most economical method of reconfirming the MAOP of these pipelines.

Reconfirming the MAOP by replacing the pipeline is selected when it is necessary for capacity requirements, the pipeline materials do not conform to current standards for piping, or when the cost of hydrotesting and other related costs exceed the cost to replace the pipeline.

The in-service dates and costs for these projects can be found in NMGC Exhibit TCB-9.

vi. Transmission System Modifications Project

Before 1994, there was no requirement that gas transmission lines be designed and constructed to accept in-line inspection tools, commonly referred to as "smart pigs" or the acting of "pigging". As a result, all of NMGC's transmission systems constructed prior to 1994 were built in a way that does not allow for pigging. Consistent with NMGC's transmission IMP and PHMSA regulations, NMGC is making modifications to its transmission systems to allow for pigging activities.

Here is a good scenario to illustrate the issue: during the initial construction of a pipeline, the direction of the pipeline needs to change to avoid an upcoming obstacle. In such a scenario today, the pipe route would be designed to make a long gradual change of direction. Decades ago, the solution may have been to use a short radius 90-degree fitting in the pipe and make a more drastic change in direction. While a short radius fitting does not impede the flow of gas, it does make it impossible to use smart pigs to inspect the integrity of the pipe in those areas. Another example would be where pipe diameter in some mainlines changes at various points of the pipeline, such as the Potash Mainline. These changes in diameter can impede NMGC's ability to inspect the integrity of the pipe.

Therefore, before NMGC may utilize smart pigs, it must identify and replace all fittings, valves, and other apparatus on the Transmission System, as well as address pipeline diameter issues, that either impede the use of smart pigs or are not designed to accommodate smart pigs.

As detailed NMGC Exhibit TCB-9, NMGC anticipates spending approximately $8.2 million on transmission system modifications between January 1, 2024 and September 30, 2025.

vii. Installation of Remote Shut-Off Valves Project

Current IMP regulations require preventative and mitigative measures to address the threats for each pipeline in a HCA to minimize the consequence of unintended releases of gas, to enhance public safety, and for environmental protection. NMGC installs remote shut-off capability on valves in the transmission systems to minimize the time to isolate a section of pipe . NMGC's long-term plan is to modify or replace RSVs on over 400 valves in compliance with PHMSA's rupture mitigation valve rule regulations.

As detailed NMGC Exhibit TCB-9, NMGC anticipates spending approximately $600,000 per year on these projects for 2024 and 2025.

viii. Perform Material Verification Cutouts Project

PHMSA regulations require materials verification for all HCAs, Class 3 and Class 4 locations, and piggable moderate consequence areas. This rule requires NMGC to perform one cutout for material testing per mile of pipeline for any pipelines that do not have records that are traceable, verifiable, and complete for materials and other properties such as diameter, wall thickness, yield strength, ultimate tensile strength, and impact toughness. These records were not originally required before 1970. Approximately 55% of NMGC's transmission pipelines were installed prior to 1970 and NMGC estimates that 70% (or 38% of the total Transmission System) of those do not have traceable, verifiable, and complete records and will require cutouts and material testing.

As detailed in NMGC Exhibit TCB-9, NMGC anticipates spending approximately $4.5 million on material verification between January 1, 2024 and September 30, 2025.

Q. ONCE NMGC COMPLETES ITS REPLACEMENT OF PVC AND BARE STEEL MAINLINES BY THE END OF 2024, WILL THAT COMPLETE THE NEED TO REPLACE LEGACY MATERIALS PURSUANT TO THE IMP?

A. No. NMGC has prioritized the replacement of PVC and bare steel mainlines as those legacy materials constitute more risk to NMGC's system. There is another type of legacy plastic pipe that NMGC needs to replace, legacy polyethylene ("PE"). NMGC will begin replacing this type of legacy PE plastic pipe once PVC and bare steel mainlines have been replaced.

Q. WHY DOES NMGC NEED TO REPLACE LEGACY PE PIPE?

A. PE pipe is very common in the gas industry and current PE pipe manufacturing processes produce a very good quality plastic pipe. However, the early generations of PE pipe, manufactured approximately 30 to 40 years ago and installed by NMGC's predecessors-in-interest, have experienced cracks and leaks recently. The industry is moving to replace all of the early generation PE pipe with new modern formulations that have better records for resisting cracking and leaking.

Q. WHAT IS NMGC'S LONG-TERM PLAN FOR IMP-RELATED PROJECTS?

A. The purpose of an IMP is to constantly evaluate risks to NMGC's system and to take action to address those identified risks. As such, NMGC will be performing IMP projects for many years to come. As time goes by and existing projects to replace legacy materials are completed, new projects will likely be added to address risks to the system.

Q. IS PHMSA CONTINUING TO CONSIDER ADDITIONAL RULEMAKINGS RELATED TO INTEGRITY MANAGEMENT AND SAFETY?

A. Yes. PHMSA recently issued a notice of proposed rulemaking related to leak detection and repair. PHMSA's initial proposed rulemaking would require increased leak survey frequency. Right now, for distribution systems, PHMSA requires that gas utilities perform a full system leak survey once every five years. PHMSA is proposing to shorten the leak detection cycle to once every three years for distribution, and increase the frequency for transmission pipe to twice per year.

In May of 2023, PHMSA released a notice of proposed rulemaking related to Gas Pipeline Leak Detection and Repair. Several of the proposed changes to the regulations will impact the maintenance required on gas pipelines. PHMSA is proposing more frequent leak surveys as described above. PHMSA is proposing a requirement for an additional leak survey with every down cathodic protection read. For pipeline patrols PHMSA proposed moving the frequency to once per month regardless of class location. It is impossible to accurately state what the results of a new rulemaking will be, but we anticipate the process to conclude and any new rule to be issued by September 2024. Most rulemakings, however, also provide for a period of time for utilities and pipeline operators to ramp up to meet the new requirements, and we expect that to be the case for this rulemaking. Ultimately, we

expect that any new regulations would become enforceable sometime in 2025 or 2026.

Q. HAS NMGC INCLUDED ANY COSTS IN THIS RATE CASE THAT ARE MEANT TO HELP NMGC COMPLY WITH THE POSSIBLE NEW PHMSA REGULATION ON LEAK DETECTION?

A. No. Since the Notice of Proposed Rulemaking is not yet finalized there are no additional costs included in this case. NMGC already leak surveys its distribution mainline every four years, and has established a goal of leak surveying the distribution mainline every three years, so the rulemaking by PHMSA is in line with NMGC's actions and plans.

Additionally, NMGC is already investing in advanced mobile leak detection ("AMLD") equipment that allows NMGC to increase both the speed at which it conducts leak surveys as well as the sensitivity of those leak surveys.

Q. PLEASE DESCRIBE HOW AMLD EQUIPMENT IMPROVES NMGC'S LEAK SURVEYING CAPABILITIES FOR ITS TRANSMISSION SYSTEM.

A. With AMLD equipment, NMGC is able to cover more territory in less time. The mobile leak detection equipment NMGC is purchasing allows NMGC to perform leak surveys at a speed of 25 miles per hour, compared to current methods that

allow a speed of around 10 to 15 miles per hour. Simply put, NMGC can leak survey more pipe in a shorter period of time, which allows NMGC to increase the frequency of its leak surveys.

Also, the mobile leak detection equipment we are purchasing is more sensitive than prior equipment. With the older equipment, an employee had to be very close to the pipeline to perform the survey, and it had a relatively small radius of detection. The new equipment scans a radius of 1,500 feet around the pipe. Additionally, the new equipment can detect gas in the parts per billion, whereas NMGC's prior equipment detected gas in the parts per million. The modern equipment will also let us know the rate of gas escaping from any leak we find. This all adds up to equipment that allows us to better detect leaks, and to detect them sooner. This allows us to find and repair leaks earlier, which means the system is safer, less gas will be lost via leaks, and there will be potential savings in pipeline repair expenses.

Q. HOW MUCH IS NMGC INVESTING IN MOBILE LEAK DETECTION BETWEEN JANUARY 1, 2024 AND SEPTEMBER 30, 2025?

A. As detailed in NMGC Exhibit TCB-9, NMGC plans to invest approximately $800,000 in mobile leak detection equipment within those time periods.

Q. IN TOTAL, HOW MUCH WILL NMGC INVEST IN IMP-RELATED CAPITAL IMPROVEMENTS BETWEEN JANUARY 1, 2024 AND SEPTEMBER 30, 2025?

A. NMGC anticipates investing approximately $70 million during this time frame. Please see NMGC Exhibit TCB-9 for a breakdown of these costs.

C. Physical Security Initiatives

Q. PLEASE DISCUSS THE INVESTMENTS THAT NMGC IS MAKING IN FACILITY AND ASSET SECURITY.

A. As discussed in greater detail in NMGC Witness Wilcox's Direct Testimony, NMGC continues to invest in increased security for its physical facilities in order to protect NMGC's employees, facilities, assets, and operations.

Q. HOW MUCH WILL NMGC SPEND ON PHYSICAL SECURITY MEASURES JANUARY 1, 2024 AND SEPTEMBER 30, 2025?

A. NMGC anticipates spending a total of approximately $1.9 million on physical security investments during this period.

D. Significant New Rights-of-Way and Renewals

Q. ARE THERE ANY SIGNIFICANT NEW RIGHTS-OF-WAY RENEWALS BY SEPTEMBER 30, 2025?

A. Yes. NMGC continues its efforts to renew multiple rights-of-way necessary for NMGC's Albuquerque Mainline transmission system. The Albuquerque Mainline is a critical component of NMGC's Northern System. The Albuquerque Mainline primarily transports gas produced in the San Juan Basin in the Four Corners area, approximately 180 miles to Albuquerque. Many of the rights-of-way for the Albuquerque Mainline are not permanent, and must be renewed in order for NMGC to continue to operate this pipeline and supply customers with natural gas.

Q. IS NMGC FORECASTING THESE RIGHTS-OF-WAY RENEWAL COSTS IN THIS RATE CASE?

A. Yes. NMGC forecasts estimated rights-of-way costs based on recent right-of-way agreements, which represent and incorporate current market and economic conditions.

NMGC also has rights-of-way across Native American-owned land. These rights-of-way are unique, as they involve a sovereign entity, and NMGC lacks the authority to condemn these rights-of-way. Additionally, because each Native American Pueblo or Nation is unique, there is no market which NMGC can look to for comparable values. Thus, NMGC estimates these costs based on its experience and regular communication with each Native American Pueblo or Nation. NMGC

has identified those rights-of-way that will be renewed in by September 30, 2025 in Rule 630 Schedules H-7.2 and H-7.3.

Q. HAS NMGC SUPPORTED ITS ESTIMATED COSTS FOR RENEWED RIGHTS-OF-WAY?

A. Yes. NMGC has significant experience in securing necessary rights-of-way across private lands, government-owned lands, and Native American lands. We have a proven process that we follow for new rights-of-way and renewed rights-of-way that we apply with respect to securing rights-of-way. Based on NMGC's experience with acquiring and renewing rights-of-way, we have market data about the likely costs that will be incurred. All of these factors are considered in NMGC's cost estimates presented in this case, and form a reliable basis for use in establishing a cost of service for these expenses. From the settlements completed to date, NMGC's payments are consistent with the overall estimate. Please see Rule 630 Schedules H-7.2 and H-7.3 for a detailed description of the rights-of-way expenses, amortizations, and adjustments included in this case.

Q. ARE THE RIGHTS-OF-WAY NECESSARY FOR THE CONTINUED PROVISION OF NATURAL GAS SERVICE TO NMGC'S CUSTOMERS?

A. Yes. The facilities located on the subject rights-of-way are vital components of NMGC's system and are critical to providing reliable service to NMGC customers

throughout New Mexico. For each of the new and renewed rights-of-way NMGC is including in this case, there is no cost-comparable alternative to the rights-of-way across Native American-owned lands. The expenses associated with these rights-of-way are necessary for NMGC to install and maintain NMGC's facilities on these properties and prevent NMGC from incurring costly relocations of these facilities and having to build around Native American Nations.

E. Additional Capital in 2023

Q. YOU EARLIER TESTIFIED THAT THE COMPANY IS SEEKING RECOVERY OF AN ADDITIONAL $50 MILLION IN CAPITAL FOR INVESTMENTS NMGC WILL MAKE BEFORE DECEMBER 31, 2023 COMPARED TO THE RECONCILIATION FILED IN NMPRC CASE NO. 21-00267-UT. PLEASE EXPLAIN THE REASON FOR THIS ADDITIONAL AMOUNT.

A. The amount was largely driven by increased costs. Many of the NMGC projects which required outside contractors ultimately were more expensive than originally forecasted. The increased amounts for these projects were largely due to increased material and contractor labor costs.

To be clear, almost all of these additional costs were related to projects NMGC determined were necessary, NMGC planned to complete in 2023, and ultimately will complete in 2023.

IV. DISCOUNTED TRANSPORTATION RATES

Q. HAS NMGC ENTERED INTO ANY NEW DISCOUNTED TRANSPORTATION RATES PURSUANT TO 17.10.660.10(F)(8) NMAC SINCE ITS LAST RATE CASE FILING?

A. No.

Q. HAS NMGC FORECASTED ANY NEW DISCOUNTED TRANSPORTATION RATES FOR THE LINKAGE PERIODS OR THE FUTURE TEST YEAR?

A. No.

Q. IS NMGC FORECASTING ANY NEW OR CONTINUING REVENUE IN THE FUTURE TEST YEAR PERIOD FOR ASSURED CAPACITY AGREEMENTS WITH OFF-SYSTEM TRANSPORTATION CUSTOMERS?

A. No. NMGC currently has one assured capacity agreement in place with an off-system transportation customer, and the revenue from that agreement is currently

being credited to NMGC's customers in NMGC's current rates. That agreement, however, is set to expire in April 2024. NMGC has repeatedly asked the customer if it would like to extend the agreement past April 2024, but the customer has not indicated an interest in extending the agreement. Also, NMGC has not had any inquiries from or discussions with other off-system transportation customers regarding assured capacity agreements. Therefore, NMGC is not anticipating having an assured capacity agreement in place during the Future Test Year.

While NMGC does not anticipate the off-system assured capacity agreement to be extended or renewed during the Future Test Year, we still anticipate the transportation customer will still ask NMGC to transport gas for the customer via NMGC's normal transportation services. NMGC's forecasted revenue for this service is included in NMGC's cost of service and revenue forecast for this rate case.

V. O&M EXPENSES

Q. WHAT O&M COSTS ARE YOU ADDRESSING IN YOUR DIRECT TESTIMONY?

A. My Direct Testimony is limited to O&M costs in the Linkage Periods and Future Test Year due to IMP-related activities, and new employee positions in the departments I am responsible for.

A. IMP-Related O&M

Q. WHAT ARE THE TYPICAL O&M EXPENDITURES ASSOCIATED WITH NMGC'S TRANSMISSION AND DISTRIBUTION SYSTEM?

A. O&M expenses for NMGC's Transmission and Distribution Systems include the labor expenses of NMGC employees and contract workers that directly support the functions that monitor and control the system; schedule the maintenance and repairs of the stations, lines and equipment, IMPs; and perform system reliability, interconnection and engineering cost studies.

Q. WHAT ARE THE INCREASED O&M COSTS RELATED TO THE COMPANY'S IMP?

A. As discussed in greater detail earlier in my Direct Testimony, federal regulations require NMGC to broaden the scope of its IMP activities. Specific to O&M costs, NMGC will need to increase its transmission integrity spending. Transmission integrity O&M is primarily comprised of inline inspection activities and its CIS of down cathodic protection test points.

Q. IS NMGC PROPOSING A CHANGE TO ITS EXPECTED LEVEL OF TRANSMISSION INSPECTION O&M EXPENSES?

A. Yes. In the base period, NMGC spent approximately $1.38 million on transmission integrity O&M. NMGC estimates the O&M related to inline activities in the Future Test Year will be approximately $2.58 million.

VI. COMPRESSOR ELECTRIFICATION

Q. IN THE STIPULATION IN NMGC'S LAST RATE CASE, NMPRC CASE NO. 21-00267-UT, THE COMPANY COMMITTED TO ANALYZING WHETHER IT WAS FEASIBLE TO ELECTRIFY SOME OR ALL OF THE COMPANY-OWNED COMPRESSOR STATIONS. HAS NMGC PERFORMED THIS ANALYSIS?

A. Yes, we analyzed what equipment, construction, and electric infrastructure would be necessary to electrify each NMGC-owned compressor station.

Q. WHAT WAS THE OUTCOME OF THE ANALYSIS TO ELECTRIFY ONE OR MORE OF THE COMPANY-OWNED COMPRESSOR STATIONS?

A. Our analysis showed that it is very expensive to electrify the current natural gas-powered NMGC-owned compressor stations. The electrification of NMGC's current natural gas-powered compressor stations requires, for each compressor station, the expansion of electric utility infrastructure to the remote locations in which many of NMGC's gas-fired compressors operate, costing anywhere from $5.0 million to $25.0 million per compressor station. Additionally, because of the

load these compressors require, each one would require either the construction of a new electric substation or an upgrade of an existing substation at or near the compressor station at a cost of between $2 million and $11 million depending on the compressor station. Finally, the retrofitting of the compressors with electric motor components is estimated to cost between $3 million and $7 million each.

As shown below in Table TCB 1 – Electrification Costs, the total estimated cost to electrify NMGC's existing natural gas-powered compressor stations is $141 million.

Table 1

						Run Hours		
	Sub Station	**AC Buildout**	**Generator**	**Compressor**	**Totals**	**2020**	**2021**	**2022**
Star Lake	$11,000,000	$6,000,000	$3,000,000	$7,600,000	$27,600,000	5,620	4,993	2,178
Redondo	$2,000,000	$10,000,000	$3,000,000	$3,000,000	$18,000,000	71	99	175
Espejo	$10,000,000	$5,000,000	$3,000,000	$4,300,000	$22,300,000	3,351	464	19
Lea County	$5,000,000	$22,000,000	$2,000,000	$3,350,000	$32,350,000	10,105	4,846	7,310
Cabezon	$10,000,000	$25,000,000	$2,000,000	$3,800,000	$40,800,000	1	1	1
					$141,050,000			

Once we determined the cost of electrification, we analyzed the current usage of our natural gas-powered compressor stations. As can be seen from the table above, over the last three years, NMGC's average usage of compression was relatively small and trending downward.

Q. IS NMGC RECOMMENDING AT THIS TIME THAT IT BEGIN ELECTRIFYING ITS NATURAL GAS-POWERED COMPRESSOR STATIONS?

A. No. Due to the large cost and the reduced run-times of each compressor, NMGC is not recommending or pursuing electrification of its current natural gas-powered compressor stations.

I would like to note, however, that in addition to the above natural gas-fueled compressor stations, NMGC operates four smaller-scale electric compressor stations. Any time a compressor station may be required, NMGC analyzes what the best option is based on cost and reliability.

Q. DOES THIS CONCLUDE YOUR DIRECT TESTIMONY?

A. Yes.

NMGC Exhibit TCB-1

Resume of Tom C. Bullard

Educational and Professional Summary

Name: Tom C. Bullard, P.E.

Address: P.O. Box 97500
Albuquerque, NM 87199

Education: B.S., Mechanical Engineering, June 1984
New Mexico State University, Las Cruces, NM
Master of Business Administration, May 1992
University of Phoenix, Phoenix, AZ
Registered Professional Engineer (NM, AZ)

Professional Experience:

New Mexico Gas Company, Inc.
Albuquerque, NM

Vice President, Engineering, Gas Management and Technical Services	2017- Present
Director, Engineering Services	2011 - 2017
Manager, Transmission Engineering	2006 – 2011
Professional Engineer	2003 – 2006
Manager, Engineering Support	2001 – 2003
Senior Engineer	2000 - 2001

City of Las Cruces Gas Department
Las Cruces, NM

Gas Director	1997 – 2000

Rio Grande Natural Gas Association
Las Cruces, NM

Administrator	1993 – 1997

Allied-Signal Aerospace Company
Phoenix, AZ

Project Engineer	1984 - 1993

Testimony Before the New Mexico Public Regulation Commission:

Case No. 19-00317-UT – 2019 NMGC Rate Case Application
Case No. 19-00318-UT – NMGC Brazos Mainline Purchase Application
Case No. 20-00130-UT – NMGC 2020 Purchase Gas Adjustment Clause Application
Case No. 21-00095-UT – NMGC Recovery of the Gas Costs Related to the 2021 Winter Event
Case No. 21-00267-UT – 2021 NMGC Rate Case Application
Case No. 22-00309-UT – CCN/LNG Facility Application

NMGC Exhibit TCB-2

Distribution Blankets

Year	Code	Project Name	Page
2022			
2022	610000637	Mains - Albuquerque - New	1
2022	610000639	Land, Structures & Sta - Albuquerque - New	6
2022	610000640	Meters - Residential - Albuquerque - New	10
2022	610000641	Services - Albuquerque - New	14
2022	610000642	Mains - Albuquerque - Replace	19
2022	610000643	Cathodic Protetction - Albuquerque - Replace	24
2022	610000644	Land, Structures & Sta - Albuquerque - Replace	28
2022	610000646	Services - Albuquerque - Replace	32
2022	620000652	Mains - Artesia - New	37
2022	620000653	Land, Structures & Sta - Artesia - New	41
2022	620000654	Meters - Residential - Artesia - New	45
2022	620000655	Services - Artesia - New	49
2022	620000669	Mains - Artesia - Replace	53
2022	620000670	Cathodic Protection - Artesia - Replace	57
2022	620000671	Land, Structures & Sta - Artesia - Replace	61
2022	620000673	Services - Artesia - Replace	65
2022	621000597	Mains - Alamogordo - New	69
2022	621000599	Meters - Residential - Alamogordo - New	73
2022	621000601	Services - Alamogordo - New	77
2022	621000615	Mains - Alamogordo - Replace	81
2022	621000616	Cathodic Protection - Alamogordo - Replace	85
2022	621000617	Land, Structures & Sta - Alamogordo - Replace	89
2022	621000619	Services - Alamogordo - Replace	93
2022	622000610	Mains - Anthony - New	97
2022	622000612	Meters - Residential - Anthony - New	101
2022	622000614	Services - Anthony - New	105
2022	622000631	Mains - Anthony - Replace	109
2022	622000632	Cathodic Protection - Anthony - Replace	113
2022	622000633	Land, Structures & Sta - Anthony - Replace	117

NMGC Exhibit TCB-2

Distribution Blankets

Year	Code	Project Name	Page
2022	622000636	Services - Anthony - Replace	121
2022	624000139	Mains - Carlsbad - New - 2	125
2022	624000650	Meters - Residential - Carlsbad - New	129
2022	624000651	Services - Carlsbad - New	133
2022	624000664	Mains - Carlsbad - Replace	137
2022	624000665	Cathodic Protection - Carlsbad - Replace	141
2022	624000666	Land, Structures & Sta - Carlsbad - Replace	145
2022	624000668	Services - Carlsbad - Replace	149
2022	625000694	Mains - Clayton Gas - Replace	153
2022	626000685	Mains - Clovis_Portales - New	157
2022	626000686	Land, Structures & Sta - Clovis_Portales - New	161
2022	626000687	Meters - Residential - Clovis_Portales - New	165
2022	626000688	Services - Clovis_Portales - New	169
2022	626000689	Mains - Clovis_Portales - Replace	173
2022	626000690	Cathodic Protetction - Clovis_Portales - Replace_pdf	177
2022	626000691	Land, Structures & Sta - Clovis_Portales - Replace_pdf	181
2022	626000693	Services - Clovis_Portales - Replace_pdf	185
2022	627000661	Mains - Lovington - New - 2	189
2022	627000662	Meters - Residential - Lovington - New	193
2022	627000663	Services - Lovington - New	197
2022	627000680	Mains - Lovington - Replace	201
2022	627000681	Cathodic Protection - Lovington - Replace	205
2022	627000682	Land, Structures & Sta - Lovington - Replace	209
2022	627001343	Services - Lovington - Replace	213
2022	629000656	Mains - Roswell - New	217
2022	629000657	Land, Structures & Sta - Roswell - New	221
2022	629000658	Meters - Residential - Roswell - New	225
2022	629000659	Services - Roswell - New	229
2022	629000675	Mains - Roswell - Replace	233
2022	629000676	Cathodic Protection - Roswell - Replace	237

NMGC Exhibit TCB-2

Distribution Blankets

Year	Code	Project Name	Page
2022	629000677	Land, Structures & Sta - Roswell - Replace	241
2022	629000679	Services - Roswell - Replace	245
2022	632000602	Mains - Silver City - New	249
2022	632000604	Meters - Residential - Silver City - New	253
2022	632000605	Services - Silver City - New	257
2022	632000620	Mains - Silver City - Replace	261
2022	632000621	Cathodic Protection - Silver City - Replace	265
2022	632000622	Land, Structures & Sta - Silver City - Replace	269
2022	632000625	Services - Silver City - Replace	273
2022	633000098	Mains - T or C - New	277
2022	633000608	Meters - Residential - T or C - New	281
2022	633000609	Services - T or C - New	285
2022	633000626	Mains - T or C - Replace	289
2022	633000627	Cathodic Protection - T or C - Replace	293
2022	633000628	Land, Structures & Sta - T or C - Replace	297
2022	633000630	Services - T or C - Replace	301
2022	633001943	Land, Structures & Sta - T or C - New	305
2022	660000705	Mains - Santa Fe - New	309
2022	660000706	Land, Structures & Sta - Santa Fe - New	313
2022	660000707	Meters - Residential - Santa Fe - New	317
2022	660000708	Services - Santa Fe - New	321
2022	660000719	Mains - Santa Fe - Replace	326
2022	660000720	Cathodic Protection - Santa Fe - Replace	330
2022	660000721	Land, Structures & Sta - Santa Fe - Replace	334
2022	660000723	Services - Santa Fe - Replace	338
2022	662000697	Mains - Espanola - New	342
2022	662000698	Land, Structures & Sta - Espanola - New	346
2022	662000699	Meters - Residential - Espanola - New	350
2022	662000700	Services - Espanola - New	354
2022	662000709	Mains - Espanola - Replace	358

NMGC Exhibit TCB-2

Distribution Blankets

Year	Code	Project Name	Page
2022	662000710	Cathodic Protection - Espanola - Replace	362
2022	662000711	Land, Structures & Sta - Espanola - Replace	366
2022	662000713	Services - Espanola - Replace	370
2022	667000701	Mains - Taos - New	374
2022	667000703	Meters - Residential - Taos - New	378
2022	667000704	Services - Taos - New	382
2022	667000714	Mains - Taos - Replace	386
2022	667000715	Cathodic Protection - Taos - Replace	390
2022	667000716	Land, Structures & Sta - Taos - Replace	394
2022	667000718	Services - Taos - Replace	398
2022	680000724	Mains -Farmington - New	402
2022	680000725	Land, Structures & Sta - Farmington - New	406
2022	680000726	Meters - Residential - Farmington - New	410
2022	680000727	Services - Farmington - New	414
2022	680000735	Mains - Farmington - Replace	418
2022	680000737	Cathodic Protection - Farmington - Replace	422
2022	680000739	Land, Structures & Sta - Farmington - Replace 2	426
2022	680000741	Services - Farmington - Replace	430
2022	684000728	Mains - Gallup - New	435
2022	684000729	Land, Structures & Sta - Gallup - New	439
2022	684000730	Meters - Residential - Gallup - New	443
2022	684000731	Services - Gallup - New	447
2022	684000742	Mains - Gallup - Replace	451
2022	684000743	Cathodic Protection - Gallup - Replace	455
2022	684000744	Land, Structures & Sta - Gallup - Replace	459
2022	684000746	Services - Gallup - Replace	463
2022	685000732	Mains - Grants - New	467
2022	685000733	Meters - Residential - Grants - New	471
2022	685000734	Services - Grants - New	475
2022	685000747	Mains - Grants - Replace	479

NMGC Exhibit TCB-2

Distribution Blankets

Year	Code	Project Name	Page
2022	685000748	Cathodic Protection - Grants - Replace	483
2022	685000749	Land, Structures & Sta - Grants - Replace	487
2022	685000751	Services - Grants - Replace	491
2023			
2023	621000598	Land, Structures & Sta - Alamogordo - New	495
2023	622000611	Land, Structures & Sta - Anthony - New	498
2023	624000649	Land, Structures & Sta - Carlsbad - New	501
2023	627000174	Land, Structures & Sta - Lovington - New	504
2023	634000696	Mains - Tucumcari - Replace	507
2023	667000702	Land, Structures & Sta - Taos - New.pdf	510
2024			
2024	685000241	Land, Structures & Sta - Grants New.pdf	513

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610000637	Mains - Albuquerque - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	NEW-08487	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date		Description	Mains - Albuquerque - New
Estimated In-Service Date			
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000637 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 18,006	$ 11,803	$ 16,391	$ 20,110	$ 20,548	$ 42,061	$ 33,664	$ 61,003	$ 19,304	$ 19,451	$ 24,304	$ 3,655	$ 290,302
7103060	CIAC (Capital Work Order Credit)	$ -	$ (38,609)	$ (1,100)	$ (55,876)	$ (293,071)	$ (15,621)	$ (1,173)	$ (6,407)	$ (25,872)	$ (52,830)	$ (16,718)	$ (19,491)	$ (12,622)	$ (539,391)
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,190	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,190
6100080	Consultants - Other	$ -	$ 271	$ -	$ -	$ 8,892	$ -	$ 46,229	$ 57,241	$ 82,672	$ 475	$ -	$ -	$ -	$ 195,780
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 63,560	$ 84,669	$ 99,171	$ 17,290	$ 158,704	$ 62,073	$ 16,330	$ 164,523	$ 81,925	$ 28,951	$ 43,663	$ 29,318	$ 850,177
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 60	$ -	$ 53	$ -	$ -	$ -	$ -	$ 113
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 353	$ -	$ 3,088	$ -	$ -	$ -	$ -	$ 3,441
6790324	Engineering &Supervisory Allocation	$ -	$ 27,515	$ 26,147	$ 34,339	$ 27,501	$ 19,398	$ 44,101	$ 36,454	$ 61,625	$ 9,867	$ 13,167	$ 12,263	$ 5,317	$ 317,694
6790320	Fleet Allocation	$ -	$ 4,355	$ 3,138	$ 3,718	$ 4,757	$ 4,596	$ 4,464	$ 6,846	$ 4,883	$ 4,122	$ 2,368	$ 3,420	$ 1,763	$ 48,431
C6020000	Fringe Adder	$ -	$ 10,655	$ 7,375	$ 7,795	$ 9,516	$ 8,271	$ 9,919	$ 13,151	$ 10,238	$ 7,552	$ 4,287	$ 7,436	$ 3,830	$ 100,025
6790315	I&D Allocated to Capital	$ -	$ 3,473	$ (86)	$ 1,752	$ 1,794	$ 1,452	$ 2,239	$ 4,539	$ 9,887	$ 4,286	$ 3,090	$ 4,450	$ 1,713	$ 38,591
6010110	Labor Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,327)	$ -	$ -	$ (1,327)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ 137	$ 207	$ 80	$ 200	$ 378	$ 603	$ 887	$ 200	$ 168	$ (15)	$ 114	$ 96	$ 3,053
6720020	Lease - Non-Office Equipment	$ -	$ -	$ -	$ -	$ 1,159	$ -	$ -	$ -	$ 3,411	$ -	$ -	$ 2,373	$ -	$ 6,943
6401000	Mat & Supp - Inventory Issue	$ -	$ 46,803	$ 30,977	$ 51,701	$ 86,742	$ 36,489	$ 145,720	$ 81,001	$ 36,183	$ 26,630	$ 36,825	$ 50,108	$ 7,184	$ 636,365
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 300	$ -	$ -	$ -	$ -	$ 26	$ -	$ 30	$ -	$ -	$ 356
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68	$ -	$ -	$ -	$ -	$ -	$ 68
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (585)	$ -	$ -	$ (585)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (854)	$ -	$ -	$ (854)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 3,157	$ 2,185	$ 2,310	$ 2,819	$ 2,451	$ 2,939	$ 3,897	$ 3,033	$ 2,238	$ 1,270	$ 2,203	$ 1,135	$ 29,637
6790210	Permitting	$ -	$ 115	$ 268	$ 136	$ 785	$ -	$ 1,883	$ 226	$ 313	$ 1,101	$ 443	$ -	$ -	$ 5,270
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ 4,534	$ 3,258	$ 2,310	$ 2,393	$ 7,553	$ 6,687	$ 11,026	$ 10,123	$ 3,993	$ 1,475	$ 1,546	$ 1,610	$ 56,508
R6010000	SLR Straight Time Blended Labor	$ -	$ 34,931	$ 24,057	$ 26,561	$ 32,850	$ 23,079	$ 30,051	$ 37,680	$ 27,794	$ 23,978	$ 14,402	$ 25,996	$ 12,577	$ 313,957
6790322	Small Tools Allocation	$ -	$ 3,098	$ 1,430	$ 2,137	$ 2,833	$ 1,203	$ 5,255	$ 1,355	$ 1,458	$ 390	$ 2,009	$ 930	$ 164	$ 22,260

6790321	Stores Allocation	$ -	$ 3,840	$ 1,530	$ 3,235	$ 5,941	$ 6,460	$ 14,903	$ 4,884	$ 2,887	$ 1,102	$ 2,828	$ 1,004	$ 35	$ 48,648
6730060	Utilities - Water	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 185,841	$ 195,858	$ 196,061	$ (67,490)	$ 274,961	$ 420,559	$ 302,843	$ 457,526	$ 134,301	$ 111,098	$ 160,320	$ 55,776	$ 2,427,653
Clearings		$ -	$ -	$ -	$ (577,760)	$ -	$ -	$ (628,029)	$ -	$ -	$ (894,670)	$ -	$ -	$ (327,194)	$ (2,427,653)
Project Net		$ -	$ 185,841	$ 195,858	$ (381,699)	$ (67,490)	$ 274,961	$ (207,471)	$ 302,843	$ 457,526	$ (760,369)	$ 111,098	$ 160,320	$ (271,418)	$ -

Cost Year 02 Investment 610000637 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 290,302	$ 16,513	$ 7,958	$ 31,469	$ 48,508	$ 15,048	$ 9,144	$ 12,940	$ 8,352	$ 8,684	$ 7,926	$ 17,747	$ 14,500	$ 489,090
7103060	CIAC (Capital Work Order Credit)	$ (539,391)	$ (18,397)	$ (22,819)	$ (80,924)	$ (72,724)	$ (12,000)	$ (21,853)	$ (21,853)	$ (21,853)	$ (21,853)	$ (22,580)	$ (21,853)	$ (22,441)	$ (900,541)
6100040	Consultants - Engineering	$ 2,190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,190
6100080	Consultants - Other	$ 195,780	$ -	$ 2,948	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198,728
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 850,177	$ 48,209	$ 21,255	$ 119,948	$ 227,481	$ 70,000	$ 25,250	$ 60,745	$ 30,864	$ 30,864	$ 15,389	$ 89,653	$ 50,000	$ 1,639,834
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 113	$ -	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 229
6030080	Empl Exp - Travel and Lodging	$ 3,441	$ -	$ 873	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,315
6790324	Engineering &Supervisory Allocation	$ 317,694	$ 13,343	$ 8,800	$ 19,717	$ 54,912	$ 14,586	$ 8,864	$ 12,543	$ 8,096	$ 8,417	$ 7,683	$ 17,202	$ 14,055	$ 505,913
6790320	Fleet Allocation	$ 48,431	$ 2,679	$ 3,546	$ 4,190	$ 4,938	$ 2,054	$ 1,689	$ 1,622	$ 1,717	$ 1,882	$ 1,592	$ 2,513	$ 2,167	$ 79,021
C6020000	Fringe Adder	$ 100,025	$ 6,031	$ 6,109	$ 9,313	$ 7,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129,205
6790315	I&D Allocated to Capital	$ 38,591	$ 2,175	$ 1,967	$ 3,314	$ 4,677	$ 2,633	$ 2,165	$ 2,079	$ 2,201	$ 2,413	$ 2,040	$ 3,221	$ 2,778	$ 70,254
6010110	Labor Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ (1,327)	$ (8,167)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,494)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 3,053	$ 153	$ 318	$ 354	$ 585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,463
6720020	Lease - Non-Office Equipment	$ 6,943	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,793	$ 8,737
6401000	Mat & Supp - Inventory Issue	$ 636,365	$ 38,150	$ (3,867)	$ 42,965	$ 54,817	$ 33,000	$ 30,000	$ 30,000	$ 17,352	$ 17,000	$ 30,000	$ 30,864	$ 44,246	$ 1,000,891
6400100	Mat & Supp - Outside Material Purchases	$ 356	$ -	$ -	$ -	$ 2,026	$ 183	$ 183	$ -	$ -	$ -	$ -	$ 42	$ -	$ 2,791
6400510	Mat & Supp - Small Tools	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6408999	Materials & Supplies Expense Reclass	$ (585)	$ (1,163)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,748)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (854)	$ (5,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,019)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ (4,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,165)
C6900040	Payroll Tax Adder	$ 29,637	$ 1,787	$ 1,810	$ 2,760	$ 2,289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,283
6790210	Permitting	$ 5,270	$ 118	$ 926	$ -	$ -	$ 95	$ 95	$ 245	$ -	$ 767	$ 620	$ 32	$ 191	$ 8,359
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72	$ -	$ -	$ -	$ -	$ -	$ 72
R6010010	SLR Overtime Blended Labor	$ 56,508	$ 4,022	$ 3,008	$ 3,482	$ 5,990	$ 7,500	$ 1,721	$ 660	$ 2,173	$ 4,781	$ 188	$ 7,756	$ 2,289	$ 100,079
R6010000	SLR Straight Time Blended Labor	$ 313,957	$ 18,315	$ 19,618	$ 31,012	$ 22,624	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 32,000	$ 32,000	$ 619,525
6790322	Small Tools Allocation	$ 22,260	$ 2,932	$ (291)	$ 885	$ 6,267	$ 859	$ 782	$ 777	$ 449	$ 440	$ 777	$ 800	$ 1,146	$ 38,084
6790321	Stores Allocation	$ 48,648	$ 4,651	$ (162)	$ 2,580	$ 6,888	$ 2,060	$ 1,873	$ 1,862	$ 1,077	$ 1,055	$ 1,862	$ 1,918	$ 2,746	$ 77,059
6730060	Utilities - Water	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 2,427,653	$ 122,023	$ 52,113	$ 191,064	$ 377,006	$ 161,018	$ 84,913	$ 126,692	$ 75,428	$ 79,450	$ 70,498	$ 181,895	$ 145,469	$ 4,095,221
Clearings		$ (2,427,653)	$ -	$ -	$ (365,200)	$ -	$ -	$ (622,936)	$ -	$ -	$ (281,570)	$ -	$ -	$ (397,862)	$ (4,095,221)
Project Net		$ -	$ 122,023	$ 52,113	$ (174,135)	$ 377,006	$ 161,018	$ (538,023)	$ 126,692	$ 75,428	$ (202,120)	$ 70,498	$ 181,895	$ (252,393)	$ -

Cost Year 03	Investment 610000637	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 489,090	$ 8,090	$ 7,970	$ 10,820	$ 12,372	$ 13,143	$ 9,972	$ 13,523	$ 11,747	$ 13,229	$ 9,897	$ 15,174	$ 14,831	$ 629,859
7103060	CIAC (Capital Work Order Credit)	$ (900,541)	$ -	$ (8,255)	$ (6,740)	$ (301)	$ (1,946)	$ (1,946)	$ -	$ (22,509)	$ (793)	$ (23,257)	$ (17,380)	$ (23,114)	$ (1,006,783)
6100040	Consultants - Engineering	$ 2,190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,190
6100080	Consultants - Other	$ 198,728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198,728
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,639,834	$ 32,728	$ 32,728	$ 55,000	$ 55,000	$ 55,000	$ 16,014	$ 55,000	$ 57,988	$ 65,000	$ 15,850	$ 65,000	$ 65,000	$ 2,210,142
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 229
6030080	Empl Exp - Travel and Lodging	$ 4,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,315
6790324	Engineering &Supervisory Allocation	$ 505,913	$ 7,874	$ 7,757	$ 10,531	$ 12,042	$ 12,792	$ 9,706	$ 13,161	$ 11,433	$ 12,876	$ 9,632	$ 14,769	$ 14,435	$ 642,922
6790320	Fleet Allocation	$ 79,021	$ 2,680	$ 2,736	$ 2,694	$ 2,715	$ 2,784	$ 2,784	$ 2,715	$ 2,814	$ 2,983	$ 2,685	$ 3,176	$ 2,821	$ 112,608
C6020000	Fringe Adder	$ 129,205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129,205
6790315	I&D Allocated to Capital	$ 70,254	$ 3,280	$ 3,349	$ 3,297	$ 3,323	$ 3,407	$ 3,407	$ 3,323	$ 3,443	$ 3,650	$ 3,286	$ 3,887	$ 3,452	$ 111,358
6010110	Labor Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ (9,494)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,494)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 4,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,463
6720020	Lease - Non-Office Equipment	$ 8,737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,847	$ 10,584
6401000	Mat & Supp - Inventory Issue	$ 1,000,891	$ 10,908	$ 8,788	$ 17,199	$ 32,991	$ 40,000	$ 45,000	$ 45,000	$ 22,335	$ 27,560	$ 45,573	$ 45,573	$ 45,573	$ 1,387,391
6400100	Mat & Supp - Outside Material Purchases	$ 2,791	$ -	$ -	$ -	$ -	$ 189	$ 189	$ -	$ -	$ -	$ -	$ 43	$ -	$ 3,212
6400510	Mat & Supp - Small Tools	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6408999	Materials & Supplies Expense Reclass	$ (1,748)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,748)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (6,019)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,019)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (4,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,165)
C6900040	Payroll Tax Adder	$ 38,283	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,283
6790210	Permitting	$ 8,359	$ -	$ -	$ -	$ 253	$ 98	$ 98	$ 253	$ -	$ 790	$ 639	$ 33	$ 196	$ 10,719
6710050	Rent - Right of way	$ 72	$ -	$ -	$ -	$ 75	$ -	$ -	$ 75	$ -	$ -	$ -	$ -	$ -	$ 222
R6010010	SLR Overtime Blended Labor	$ 100,079	$ 124	$ 1,013	$ 341	$ 680	$ 1,773	$ 1,773	$ 680	$ 2,238	$ 4,924	$ 194	$ 7,989	$ 2,357	$ 124,164
R6010000	SLR Straight Time Blended Labor	$ 619,525	$ 42,421	$ 42,421	$ 42,421	$ 42,421	$ 42,421	$ 42,421	$ 42,421	$ 42,421	$ 42,421	$ 42,421	$ 42,421	$ 42,421	$ 1,128,575
6790322	Small Tools Allocation	$ 38,084	$ 253	$ 204	$ 399	$ 765	$ 932	$ 1,048	$ 1,044	$ 518	$ 639	$ 1,057	$ 1,058	$ 1,057	$ 47,061
6790321	Stores Allocation	$ 77,059	$ 602	$ 485	$ 949	$ 1,819	$ 2,216	$ 2,492	$ 2,482	$ 1,232	$ 1,520	$ 2,513	$ 2,516	$ 2,513	$ 98,398
6730060	Utilities - Water	$ -	$ -	$ -	$ 242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242
Cost Sum		$ 4,095,221	$ 108,960	$ 99,196	$ 137,153	$ 164,155	$ 172,809	$ 132,959	$ 179,676	$ 133,660	$ 174,798	$ 110,490	$ 184,258	$ 173,391	$ 5,866,726
Clearings		$ (4,095,221)	$ -	$ -	$ (345,309)	$ -	$ -	$ (469,923)	$ -	$ -	$ (488,134)	$ -	$ -	$ (468,139)	$ (5,866,726)
Project Net		$ -	$ 108,960	$ 99,196	$ (208,156)	$ 164,155	$ 172,809	$ (336,964)	$ 179,676	$ 133,660	$ (313,336)	$ 110,490	$ 184,258	$ (294,748)	$ -

Cost Year 04 Investment 610000637 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 629,859	$ 5,829	$ 5,555	$ 7,934	$ 8,453	$ 9,041	$ 6,436	$ 10,661	$ 7,878	$ 10,962	$ 7,807	$ 11,444	$ 11,317	$ 733,176
7103060	CIAC (Capital Work Order Credit)	$ (1,006,783)	$ -	$ (8,585)	$ (7,010)	$ (314)	$ (2,024)	$ (2,024)	$ -	$ (23,409)	$ (825)	$ (24,187)	$ (18,076)	$ (24,039)	$ (1,117,275)
6100040	Consultants - Engineering	$ 2,190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,190
6100080	Consultants - Other	$ 198,728	$ -	$ -	$ -	$ 6,937	$ 41,550	$ -	$ 6,937	$ -	$ -	$ -	$ -	$ -	$ 254,152
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,210,142	$ 37,069	$ 34,037	$ 63,429	$ 65,070	$ 16,654	$ 16,654	$ 65,070	$ 60,308	$ 95,321	$ 16,484	$ 96,036	$ 83,085	$ 2,859,360
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 229
6030080	Empl Exp - Travel and Lodging	$ 4,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,315
6790324	Engineering &Supervisory Allocation	$ 642,922	$ 4,918	$ 4,687	$ 6,694	$ 7,132	$ 7,628	$ 5,430	$ 8,994	$ 6,647	$ 9,249	$ 6,586	$ 9,655	$ 9,548	$ 730,090
6790320	Fleet Allocation	$ 112,608	$ 2,956	$ 3,017	$ 2,971	$ 2,994	$ 3,070	$ 3,070	$ 2,994	$ 3,103	$ 3,289	$ 2,961	$ 3,502	$ 3,111	$ 149,646
C6020000	Fringe Adder	$ 129,205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129,205
6790315	I&D Allocated to Capital	$ 111,358	$ 3,619	$ 3,695	$ 3,638	$ 3,667	$ 3,760	$ 3,760	$ 3,667	$ 3,799	$ 4,028	$ 3,625	$ 4,288	$ 3,809	$ 156,713
6010110	Labor Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ (9,494)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,494)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 4,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,463
6720020	Lease - Non-Office Equipment	$ 10,584	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921	$ 12,505
6401000	Mat & Supp - Inventory Issue	$ 1,387,391	$ 11,344	$ 9,140	$ 17,887	$ 17,165	$ 38,661	$ 38,661	$ 51,428	$ 18,382	$ 28,662	$ 61,340	$ 33,061	$ 47,396	$ 1,760,518
6400100	Mat & Supp - Outside Material Purchases	$ 3,212	$ -	$ -	$ -	$ -	$ 196	$ 196	$ -	$ -	$ -	$ -	$ 45	$ -	$ 3,649
6400510	Mat & Supp - Small Tools	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6408999	Materials & Supplies Expense Reclass	$ (1,748)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,748)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (6,019)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,019)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (4,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,165)
C6900040	Payroll Tax Adder	$ 38,283	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,283
6790210	Permitting	$ 10,719	$ -	$ -	$ -	$ 263	$ 102	$ 102	$ 263	$ -	$ 822	$ 664	$ 34	$ 204	$ 13,173
6710050	Rent - Right of way	$ 222	$ -	$ -	$ -	$ 78	$ -	$ -	$ 78	$ -	$ -	$ -	$ -	$ -	$ 377
R6010010	SLR Overtime Blended Labor	$ 124,164	$ 129	$ 1,053	$ 355	$ 707	$ 1,844	$ 1,844	$ 707	$ 2,328	$ 5,121	$ 201	$ 8,309	$ 2,452	$ 149,212
R6010000	SLR Straight Time Blended Labor	$ 1,128,575	$ 44,118	$ 44,118	$ 44,118	$ 44,118	$ 44,118	$ 44,118	$ 44,118	$ 44,118	$ 44,118	$ 44,118	$ 44,118	$ 44,118	$ 1,657,986
6790322	Small Tools Allocation	$ 47,061	$ 314	$ 253	$ 495	$ 475	$ 1,076	$ 1,076	$ 1,425	$ 509	$ 794	$ 1,699	$ 917	$ 1,313	$ 57,408
6790321	Stores Allocation	$ 98,398	$ 748	$ 603	$ 1,180	$ 1,133	$ 2,564	$ 2,564	$ 3,393	$ 1,213	$ 1,891	$ 4,047	$ 2,184	$ 3,127	$ 123,045
6730060	Utilities - Water	$ 242	$ -	$ -	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
Cost Sum		$ 5,866,726	$ 111,045	$ 97,573	$ 141,942	$ 157,877	$ 168,240	$ 121,888	$ 199,734	$ 124,874	$ 203,431	$ 125,345	$ 195,518	$ 187,361	$ 7,701,555
Clearings		$ (5,866,726)	$ -	$ -	$ (350,560)	$ -	$ -	$ (448,005)	$ -	$ -	$ (528,039)	$ -	$ -	$ (508,225)	$ (7,701,555)
Project Net		$ -	$ 111,045	$ 97,573	$ (208,618)	$ 157,877	$ 168,240	$ (326,117)	$ 199,734	$ 124,874	$ (324,608)	$ 125,345	$ 195,518	$ (320,863)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610000639	Land, Structures & Sta - Albuquerque - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	NEW-08489	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date:
Estimated In-Service Date:
Description: Land, Structures & Sta - Albuquerque - New

Justification: To ensure continual safe and reliable service, NMGC invests in new/modified regulator stations throughout the year as growth or new customers require these investments

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000639 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 756	$ 1,138	$ 892	$ 839	$ 3,554	$ 4,043	$ 1,989	$ 597	$ 1,327	$ 2,472	$ 17,607
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 1,583	$ 1,557	$ 842	$ 880	$ 3,849	$ 4,084	$ 1,016	$ 404	$ 670	$ 3,597	$ 18,481
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 31	$ -	$ -	$ 48	$ -	$ -	$ -	$ 145	$ 224
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 76	$ -	$ -	$ 76	$ -	$ -	$ -	$ 398	$ 551
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 38	$ 37	$ 29	$ 21	$ 176	$ 402	$ 91	$ 36	$ 60	$ 391	$ 1,283
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 8,889	$ 7,473	$ 5	$ 6,969	$ 23,694	$ 17,038	$ 8,423	$ 1,687	$ 7,212	$ 7,620	$ 89,010
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 2,013	$ 7,043	$ 21	$ -	$ 5,043	$ 2,625	$ 1,631	$ -	$ 31,595	$ 49,971
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 23	$ -	$ -	$ 23	$ -	$ -	$ -	$ 118	$ 163
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163	$ -	$ 163
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 283	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 283
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 283	$ -	$ -	$ -	$ 1,476	$ 1,759
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 393	$ 310	$ 232	$ 282	$ 396	$ 889	$ 164	$ 179	$ 134	$ 893	$ 3,871
6790321	Stores Allocation	$ -	$ -	$ -	$ 596	$ 650	$ 1,248	$ 799	$ 1,429	$ 1,760	$ 463	$ 251	$ 144	$ 3,587	$ 10,927
Cost Sum		$ -	$ -	$ -	$ 12,254	$ 13,178	$ 10,704	$ 9,810	$ 33,097	$ 33,690	$ 14,770	$ 4,785	$ 9,711	$ 52,293	$ 194,292
Clearings		$ -	$ -	$ -	$ (12,254)	$ -	$ -	$ (33,692)	$ -	$ -	$ (81,557)	$ -	$ -	$ (66,788)	$ (194,292)
Project Net		$ -	$ -	$ -	$ -	$ 13,178	$ 10,704	$ (23,882)	$ 33,097	$ 33,690	$ (66,787)	$ 4,785	$ 9,711	$ (14,496)	$ -

Cost Year 02 Investment 610000639 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 17,607	$ 1,200	$ 4,236	$ (3,462)	$ 5,110	$ 4,037	$ 626	$ 641	$ 405	$ 388	$ 320	$ 1,469	$ 949	$ 33,527
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 26,578	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,578
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 18,481	$ 970	$ 4,684	$ (2,169)	$ 5,785	$ 3,913	$ 606	$ 622	$ 393	$ 377	$ 310	$ 1,424	$ 920	$ 36,316
6790320	Fleet Allocation	$ 224	$ 25	$ 270	$ 293	$ 101	$ 47	$ 35	$ 44	$ 38	$ 28	$ 28	$ 111	$ 114	$ 1,359
C6020000	Fringe Adder	$ 551	$ 53	$ 614	$ 980	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,408
6790315	I&D Allocated to Capital	$ 1,283	$ 62	$ 388	$ 116	$ 342	$ 61	$ 45	$ 56	$ 49	$ 36	$ 36	$ 142	$ 147	$ 2,761
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ 15	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 89,010	$ 449	$ 15,156	$ (34,319)	$ 6,440	$ 15,000	$ 5,000	$ 5,000	$ 3,000	$ 3,000	$ 2,391	$ 7,500	$ 2,844	$ 120,471
6400100	Mat & Supp - Outside Material Purchases	$ 49,971	$ 7,288	$ 10,000	$ 673	$ -	$ 20,000	$ -	$ -	$ -	$ -	$ -	$ 3,795	$ 3,795	$ 95,521
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ (7,106)	$ (6)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,112)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ (19,716)	$ 13,333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,382)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 163	$ 16	$ 182	$ 290	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 714
6790230	Postage, Shipping and Courier	$ 163	$ -	$ -	$ 417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 580
R6010010	SLR Overtime Blended Labor	$ 283	$ -	$ 860	$ 714	$ -	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 3,856
R6010000	SLR Straight Time Blended Labor	$ 1,759	$ 197	$ 1,413	$ 2,916	$ 779	$ 500	$ 301	$ 444	$ 352	$ 200	$ 200	$ 1,500	$ 1,561	$ 12,120
6790322	Small Tools Allocation	$ 3,871	$ 595	$ 1,892	$ (578)	$ 710	$ 907	$ 130	$ 130	$ 78	$ 78	$ 62	$ 293	$ 172	$ 8,338
6790321	Stores Allocation	$ 10,927	$ 943	$ 1,056	$ (1,684)	$ 780	$ 2,172	$ 310	$ 310	$ 186	$ 186	$ 148	$ 701	$ 412	$ 16,450
Cost Sum		$ 194,292	$ 11,798	$ 40,765	$ (62,575)	$ 60,225	$ 46,887	$ 7,302	$ 7,496	$ 4,751	$ 4,544	$ 3,746	$ 17,183	$ 11,164	$ 347,579
Clearings		$ (194,292)	$ -	$ -	$ 10,011	$ -	$ -	$ (114,414)	$ -	$ -	$ (16,791)	$ -	$ -	$ (32,093)	$ (347,579)
Project Net		$ -	$ 11,798	$ 40,765	$ (52,564)	$ 60,225	$ 46,887	$ (107,112)	$ 7,496	$ 4,751	$ (12,247)	$ 3,746	$ 17,183	$ (20,929)	$ -

Cost Year 03	Investment 610000639	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 33,527	$ 1,542	$ 1,542	$ 1,542	$ 1,402	$ 1,402	$ 1,402	$ 1,456	$ 1,512	$ 1,585	$ 1,560	$ 1,560	$ 1,637	$ 51,669
6100080	Consultants - Other	$ 26,578	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,578
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 2,500	$ 2,500	$ 2,500	$ 1,000	$ 1,000	$ 1,000	$ 1,585	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 20,418
6790324	Engineering &Supervisory Allocation	$ 36,316	$ 1,501	$ 1,501	$ 1,501	$ 1,364	$ 1,364	$ 1,364	$ 1,418	$ 1,472	$ 1,543	$ 1,518	$ 1,518	$ 1,593	$ 53,973
6790320	Fleet Allocation	$ 1,359	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 3,029
C6020000	Fringe Adder	$ 2,408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,408
6790315	I&D Allocated to Capital	$ 2,761	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 4,804
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 120,471	$ 9,000	$ 9,000	$ 9,000	$ 9,000	$ 9,000	$ 9,000	$ 9,000	$ 9,500	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 232,971
6400100	Mat & Supp - Outside Material Purchases	$ 95,521	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 3,000	$ 126,021
6408999	Materials & Supplies Expense Reclass	$ (7,112)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,112)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (6,382)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,382)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 714
6790230	Postage, Shipping and Courier	$ 580	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 273	$ -	$ -	$ 310	$ 1,163
R6010010	SLR Overtime Blended Labor	$ 3,856	$ 542	$ 542	$ 542	$ 542	$ 542	$ 542	$ 542	$ 542	$ 542	$ 542	$ 542	$ 542	$ 10,356
R6010000	SLR Straight Time Blended Labor	$ 12,120	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 32,120
6790322	Small Tools Allocation	$ 8,338	$ 267	$ 267	$ 267	$ 267	$ 267	$ 267	$ 267	$ 278	$ 290	$ 290	$ 290	$ 302	$ 11,656
6790321	Stores Allocation	$ 16,450	$ 634	$ 634	$ 634	$ 634	$ 634	$ 634	$ 634	$ 662	$ 689	$ 689	$ 689	$ 717	$ 24,336
Cost Sum		$ 347,579	$ 20,462	$ 20,462	$ 20,462	$ 18,685	$ 18,685	$ 18,685	$ 19,378	$ 20,108	$ 21,065	$ 20,742	$ 20,742	$ 21,743	$ 588,796
Clearings		$ (347,579)	$ -	$ -	$ (61,385)	$ -	$ -	$ (56,054)	$ -	$ -	$ (60,551)	$ -	$ -	$ (63,227)	$ (588,796)
Project Net		$ -	$ 20,462	$ 20,462	$ (40,923)	$ 18,685	$ 18,685	$ (37,369)	$ 19,378	$ 20,108	$ (39,486)	$ 20,742	$ 20,742	$ (41,484)	$ -

Cost Year 04	Investment 610000639	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 51,669	$ 951	$ 951	$ 951	$ 970	$ 971	$ 1,015	$ 1,015	$ 1,015	$ 1,032	$ 994	$ 994	$ 1,013	$ 63,540
6100080	Consultants - Other	$ 26,578	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,578
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 20,418	$ 1,010	$ 1,010	$ 1,010	$ 1,313	$ 1,330	$ 2,019	$ 2,019	$ 2,019	$ 2,019	$ 1,683	$ 1,683	$ 1,683	$ 39,216
6790324	Engineering &Supervisory Allocation	$ 53,973	$ 803	$ 803	$ 803	$ 819	$ 820	$ 856	$ 856	$ 856	$ 871	$ 838	$ 838	$ 855	$ 63,989
6790320	Fleet Allocation	$ 3,029	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 4,816
C6020000	Fringe Adder	$ 2,408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,408
6790315	I&D Allocated to Capital	$ 4,804	$ 182	$ 182	$ 182	$ 182	$ 182	$ 182	$ 182	$ 182	$ 182	$ 182	$ 182	$ 182	$ 6,993
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 232,971	$ 9,087	$ 9,087	$ 9,087	$ 9,087	$ 9,087	$ 9,087	$ 9,087	$ 9,087	$ 9,087	$ 9,087	$ 9,087	$ 9,087	$ 342,019
6400100	Mat & Supp - Outside Material Purchases	$ 126,021	$ 2,524	$ 2,524	$ 2,524	$ 2,524	$ 2,524	$ 2,524	$ 2,524	$ 2,524	$ 2,524	$ 2,524	$ 2,524	$ 2,524	$ 156,312
6408999	Materials & Supplies Expense Reclass	$ (7,112)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,112)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (6,382)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,382)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 714
6790230	Postage, Shipping and Courier	$ 1,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 275	$ -	$ -	$ 313	$ 1,752
R6010010	SLR Overtime Blended Labor	$ 10,356	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 16,919
R6010000	SLR Straight Time Blended Labor	$ 32,120	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 52,314
6790322	Small Tools Allocation	$ 11,656	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 15,516
6790321	Stores Allocation	$ 24,336	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 33,530
Cost Sum		$ 588,796	$ 18,024	$ 18,024	$ 18,024	$ 18,362	$ 18,381	$ 19,151	$ 19,151	$ 19,151	$ 19,458	$ 18,775	$ 18,775	$ 19,125	$ 813,196
Clearings		$ (588,796)	$ -	$ -	$ (54,073)	$ -	$ -	$ (55,894)	$ -	$ -	$ (57,759)	$ -	$ -	$ (56,675)	$ (813,196)
Project Net		$ -	$ 18,024	$ 18,024	$ (36,048)	$ 18,362	$ 18,381	$ (36,743)	$ 19,151	$ 19,151	$ (38,301)	$ 18,775	$ 18,775	$ (37,550)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610000640	Meters - Residential - Albuquerque - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	NEW-08490	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Meters - Residential - Albuquerque - New
Justification	NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers
Alternatives Considered	NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000640 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 12,144	$ 29,797	$ 22,589	$ 945	$ 16,842	$ 27,652	$ 62,308	$ 37,800	$ 111,589	$ 30,619	$ 39,573	$ 73,816	$ 465,674
6790324	Engineering &Supervisory Allocation	$ -	$ 24,281	$ 66,007	$ 47,323	$ 1,292	$ 15,900	$ 28,993	$ 67,471	$ 38,186	$ 57,035	$ 20,727	$ 19,967	$ 107,388	$ 494,569
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 1,161	$ 997	$ 1,131	$ 31	$ 380	$ 693	$ 3,083	$ 3,437	$ 5,133	$ 1,865	$ 1,797	$ 7,517	$ 27,226
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ 18,284	$ 12,200	$ 4,290	$ 7,875	$ 6,172	$ 14,919	$ 15,147	$ 21,742	$ 7,348	$ 25,981	$ 25,996	$ 29,904	$ 189,857
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 124,590	$ 338,356	$ 261,462	$ -	$ 134,179	$ 227,370	$ 388,385	$ 187,950	$ 612,590	$ 144,125	$ 193,852	$ 1,200,355	$ 3,813,213
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310	$ -	$ -	$ -	$ -	$ 310
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ 9,457	$ 16,178	$ 11,757	$ 257	$ 4,625	$ 9,759	$ 6,748	$ 8,443	$ 9,189	$ 9,154	$ 4,081	$ 28,018	$ 117,666
6790321	Stores Allocation	$ -	$ 11,721	$ 17,319	$ 17,803	$ 539	$ 24,846	$ 27,678	$ 24,333	$ 16,718	$ 25,971	$ 12,881	$ 4,403	$ 112,545	$ 296,759
6790325	Testing & Installation Allocation	$ -	$ 31,718	$ 77,823	$ 58,997	$ 1,748	$ 31,158	$ 53,788	$ 89,584	$ 46,552	$ 137,626	$ 37,763	$ 48,806	$ 273,117	$ 888,682
Cost Sum		$ -	$ 233,356	$ 558,677	$ 425,352	$ 12,688	$ 234,102	$ 401,058	$ 646,854	$ 361,137	$ 966,480	$ 283,116	$ 338,474	$ 1,832,660	$ 6,293,955
Clearings		$ -	$ -	$ -	$ (1,217,385)	$ -	$ -	$ (647,848)	$ -	$ -	$ (1,974,472)	$ -	$ -	$ (2,454,250)	$ (6,293,955)
Project Net		$ -	$ 233,356	$ 558,677	$ (792,033)	$ 12,688	$ 234,102	$ (246,790)	$ 646,854	$ 361,137	$ (1,007,991)	$ 283,116	$ 338,474	$ (621,590)	$ -

Cost Year 02 Investment 610000640 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 465,674	$ 3,602	$ 15,465	$ 77,560	$ 43,957	$ 8,360	$ 16,043	$ 14,009	$ 18,303	$ 26,563	$ 17,065	$ 15,632	$ 15,406	$ 737,640
6790324	Engineering &Supervisory Allocation	$ 494,569	$ 2,911	$ 17,102	$ 48,595	$ 49,760	$ 8,104	$ 15,551	$ 13,580	$ 17,741	$ 25,749	$ 16,542	$ 15,153	$ 14,934	$ 740,291
6790320	Fleet Allocation	$ -	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ -	$ -	$ 133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133
6790315	I&D Allocated to Capital	$ 27,226	$ 146	$ 888	$ 2,430	$ 2,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,177
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ 51	$ (21)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 189,857	$ 22,358	$ 14,514	$ 22,081	$ 16,025	$ 22,000	$ 22,000	$ 22,000	$ 22,000	$ 22,000	$ 22,000	$ 22,000	$ 22,000	$ 440,834
6400100	Mat & Supp - Outside Material Purchases	$ 3,813,213	$ 193,617	$ 83,374	$ 494,983	$ 277,024	$ 52,000	$ 120,000	$ 102,000	$ 140,000	$ 213,118	$ 129,046	$ 116,361	$ 114,363	$ 5,849,100
C6900040	Payroll Tax Adder	$ -	$ -	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6790210	Permitting	$ 310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
6790322	Small Tools Allocation	$ 117,666	$ 1,846	$ 7,704	$ 10,651	$ 32,307	$ 1,917	$ 3,678	$ 3,212	$ 4,196	$ 6,090	$ 3,912	$ 3,584	$ 3,532	$ 200,292
6790321	Stores Allocation	$ 296,759	$ 2,928	$ 4,299	$ 31,049	$ 35,512	$ 4,593	$ 8,814	$ 7,696	$ 10,055	$ 14,593	$ 9,375	$ 8,588	$ 8,464	$ 442,724
6790325	Testing & Installation Allocation	$ 888,682	$ 5,332	$ 22,733	$ 114,788	$ 65,057	$ 28,201	$ 54,116	$ 47,256	$ 61,738	$ 89,604	$ 57,564	$ 52,729	$ 51,968	$ 1,539,768
Cost Sum		$ 6,293,955	$ 232,739	$ 166,841	$ 802,116	$ 522,131	$ 125,176	$ 240,202	$ 209,754	$ 274,033	$ 397,717	$ 255,503	$ 234,045	$ 230,667	$ 9,984,877
Clearings		$ (6,293,955)	$ -	$ -	$ (1,201,695)	$ -	$ -	$ (887,508)	$ -	$ -	$ (881,503)	$ -	$ -	$ (720,215)	$ (9,984,877)
Project Net		$ -	$ 232,739	$ 166,841	$ (399,580)	$ 522,131	$ 125,176	$ (647,306)	$ 209,754	$ 274,033	$ (483,786)	$ 255,503	$ 234,045	$ (489,548)	$ -

Cost Year 03	Investment 610000640	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 737,640	$ 26,114	$ 26,114	$ 26,114	$ 23,100	$ 25,925	$ 20,698	$ 20,698	$ 18,384	$ 15,149	$ 15,149	$ 13,020	$ 13,693	$ 981,800
6790324	Engineering &Supervisory Allocation	$ 740,291	$ 25,417	$ 25,417	$ 25,417	$ 22,483	$ 25,233	$ 20,145	$ 20,145	$ 17,893	$ 14,745	$ 14,745	$ 12,673	$ 13,327	$ 977,930
6790320	Fleet Allocation	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ 133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133
6790315	I&D Allocated to Capital	$ 33,177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,177
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 440,834	$ 20,000	$ 20,000	$ 20,000	$ 22,000	$ 20,700	$ 20,000	$ 20,000	$ 20,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 703,534
6400100	Mat & Supp - Outside Material Purchases	$ 5,849,100	$ 252,672	$ 252,672	$ 252,672	$ 219,200	$ 250,000	$ 196,116	$ 196,116	$ 171,961	$ 133,183	$ 133,183	$ 110,953	$ 117,976	$ 8,135,802
C6900040	Payroll Tax Adder	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6790210	Permitting	$ 310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310
R6010010	SLR Overtime Blended Labor	$ 494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
6790322	Small Tools Allocation	$ 200,292	$ 6,326	$ 6,326	$ 6,326	$ 5,596	$ 6,280	$ 5,014	$ 5,014	$ 4,453	$ 3,670	$ 3,670	$ 3,154	$ 3,317	$ 259,438
6790321	Stores Allocation	$ 442,724	$ 15,038	$ 15,038	$ 15,038	$ 13,302	$ 14,929	$ 11,919	$ 11,919	$ 10,587	$ 8,724	$ 8,724	$ 7,498	$ 7,885	$ 583,325
6790325	Testing & Installation Allocation	$ 1,539,768	$ 95,353	$ 95,353	$ 95,353	$ 84,348	$ 94,664	$ 75,576	$ 75,576	$ 67,129	$ 55,317	$ 55,317	$ 47,543	$ 49,999	$ 2,431,294
Cost Sum		$ 9,984,877	$ 440,920	$ 440,920	$ 440,920	$ 390,029	$ 437,732	$ 349,466	$ 349,466	$ 310,407	$ 255,788	$ 255,788	$ 219,840	$ 231,197	$ 14,107,350
Clearings		$ (9,984,877)	$ -	$ -	$ (1,322,761)	$ -	$ -	$ (1,177,227)	$ -	$ -	$ (915,661)	$ -	$ -	$ (706,824)	$ (14,107,350)
Project Net		$ -	$ 440,920	$ 440,920	$ (881,841)	$ 390,029	$ 437,732	$ (827,760)	$ 349,466	$ 310,407	$ (659,873)	$ 255,788	$ 219,840	$ (475,628)	$ -

Cost Year 04	Investment 610000640	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 981,800	$ 17,741	$ 17,567	$ 17,567	$ 17,697	$ 17,612	$ 15,615	$ 14,119	$ 14,061	$ 15,920	$ 10,292	$ 8,845	$ 9,302	$ 1,158,139
6790324	Engineering &Supervisory Allocation	$ 977,930	$ 14,968	$ 14,821	$ 14,821	$ 14,931	$ 14,860	$ 13,174	$ 11,912	$ 11,863	$ 13,432	$ 8,683	$ 7,463	$ 7,848	$ 1,126,706
6790320	Fleet Allocation	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ 133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133
6790315	I&D Allocated to Capital	$ 33,177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,177
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 703,534	$ 20,194	$ 20,194	$ 20,194	$ 22,214	$ 20,901	$ 20,194	$ 20,194	$ 20,194	$ 25,243	$ 25,243	$ 25,243	$ 25,243	$ 968,785
6400100	Mat & Supp - Outside Material Purchases	$ 8,135,802	$ 255,125	$ 252,427	$ 252,427	$ 252,427	$ 252,427	$ 222,136	$ 198,913	$ 198,020	$ 221,826	$ 134,476	$ 112,030	$ 119,121	$ 10,607,157
C6900040	Payroll Tax Adder	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6790210	Permitting	$ 310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310
R6010010	SLR Overtime Blended Labor	$ 494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
6790322	Small Tools Allocation	$ 259,438	$ 7,626	$ 7,552	$ 7,552	$ 7,608	$ 7,571	$ 6,713	$ 6,069	$ 6,045	$ 6,844	$ 4,424	$ 3,802	$ 3,999	$ 335,242
6790321	Stores Allocation	$ 583,325	$ 18,165	$ 17,987	$ 17,987	$ 18,120	$ 18,034	$ 15,989	$ 14,456	$ 14,397	$ 16,301	$ 10,538	$ 9,057	$ 9,525	$ 763,881
6790325	Testing & Installation Allocation	$ 2,431,294	$ 94,159	$ 93,237	$ 93,237	$ 93,927	$ 93,478	$ 82,877	$ 74,935	$ 74,629	$ 84,497	$ 54,624	$ 46,947	$ 49,372	$ 3,367,213
Cost Sum		$ 14,107,350	$ 427,979	$ 423,785	$ 423,785	$ 426,924	$ 424,883	$ 376,697	$ 340,597	$ 339,209	$ 384,063	$ 248,280	$ 213,387	$ 224,411	$ 18,361,349
Clearings		$ (14,107,350)	$ -	$ -	$ (1,275,548)	$ -	$ -	$ (1,228,504)	$ -	$ -	$ (1,063,869)	$ -	$ -	$ (686,078)	$ (18,361,349)
Project Net		$ -	$ 427,979	$ 423,785	$ (851,763)	$ 426,924	$ 424,883	$ (851,807)	$ 340,597	$ 339,209	$ (679,806)	$ 248,280	$ 213,387	$ (461,667)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610000641	Services - Albuquerque - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	NEW-08496	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date		Description	Services - Albuquerque - New
Estimated In-Service Date			
Justification	NMGC installs new services consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000641 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 36,601	$ 32,930	$ 41,649	$ 35,032	$ 32,941	$ 48,345	$ 30,107	$ 46,638	$ 70,629	$ 58,134	$ 42,818	$ -	$ 475,825
7103060	CIAC (Capital Work Order Credit)	$ -	$ (199,229)	$ (131,962)	$ (119,473)	$ (155,172)	$ (162,797)	$ (108,146)	$ (101,235)	$ (104,402)	$ (116,560)	$ (145,257)	$ (94,228)	$ (60,754)	$ (1,499,216)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 9,596	$ 843	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,439
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 161,613	$ 409,880	$ 371,356	$ 98,333	$ 177,187	$ 180,417	$ 98,434	$ 139,385	$ 255,415	$ 119,917	$ 285,217	$ 68,449	$ 2,365,603
6030091	Empl Exp - Employee Appreciation and Gif	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ 136	$ 296	$ 482	$ 104	$ 384	$ 40	$ 1,472
6030800	Empl Exp - Miscellaneous Expense	$ -	$ 138	$ 19	$ 14	$ -	$ -	$ 3	$ 97	$ -	$ 21	$ -	$ 14	$ -	$ 308
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31	$ -	$ -	$ -	$ 31
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 692	$ 1,400	$ 2,095	$ 4,062	$ 1,175	$ 2,199	$ 170	$ 11,793
6790324	Engineering &Supervisory Allocation	$ -	$ 51,623	$ 72,947	$ 87,254	$ 47,908	$ 31,098	$ 50,690	$ 32,602	$ 47,114	$ 36,100	$ 39,353	$ 21,604	$ -	$ 518,293
6790199	Fees - Miscellaneous	$ -	$ 104	$ -	$ -	$ -	$ -	$ 51	$ -	$ 2	$ 25	$ -	$ -	$ 1	$ 183
6790320	Fleet Allocation	$ -	$ 3,383	$ 5,432	$ 7,332	$ 6,598	$ 10,333	$ 5,809	$ 10,418	$ 11,823	$ 11,440	$ 9,102	$ 8,721	$ -	$ 90,391
C6020000	Fringe Adder	$ -	$ 11,227	$ 13,564	$ 16,579	$ 13,630	$ 16,748	$ 13,665	$ 20,665	$ 24,173	$ 25,267	$ 18,956	$ 20,365	$ 19,728	$ 214,567
6790315	I&D Allocated to Capital	$ -	$ 4,502	$ 1,250	$ 4,067	$ 2,727	$ 2,719	$ 2,705	$ 5,773	$ 14,176	$ 14,224	$ 12,072	$ 11,109	$ -	$ 75,325
6010210	Labor Non-Exempt - Straight Time	$ -	$ 384	$ 525	$ 395	$ 17	$ 366	$ 465	$ 377	$ 674	$ 699	$ 827	$ (3)	$ 572	$ 5,295
6720020	Lease - Non-Office Equipment	$ -	$ 611	$ 137	$ 274	$ -	$ -	$ 283	$ (275)	$ -	$ -	$ -	$ -	$ -	$ 1,030
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
6401000	Mat & Supp - Inventory Issue	$ -	$ 122,910	$ 43,209	$ (613)	$ 9,757	$ 4,721	$ 97,526	$ 5,312	$ 5,125	$ 15,538	$ 103,207	$ 6,753	$ 146,477	$ 559,924
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 204	$ 685	$ 153	$ 274	$ 2,061	$ (614)	$ 1,159	$ 1	$ -	$ 47	$ -	$ 3,970
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67	$ -	$ -	$ -	$ -	$ -	$ 67
7100800	Oth Inc/Exp - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ 2,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,208
C6900040	Payroll Tax Adder	$ -	$ 3,327	$ 4,019	$ 4,912	$ 4,039	$ 4,962	$ 4,049	$ 6,123	$ 7,162	$ 7,487	$ 5,617	$ 6,034	$ 5,845	$ 63,575
6790210	Permitting	$ -	$ 1,005	$ 1,180	$ 5,038	$ 2,027	$ 491	$ 2,234	$ 1,226	$ 1,175	$ 2,047	$ 732	$ 520	$ 3,754	$ 21,430
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100150	Printing	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ -	$ -	$ -	$ -	$ 2
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ 10,718	$ 9,123	$ 8,832	$ 6,239	$ 9,028	$ 10,211	$ 10,319	$ 18,466	$ 17,561	$ 16,657	$ 10,891	$ 11,291	$ 139,336
R6010000	SLR Straight Time Blended Labor	$ -	$ 30,864	$ 41,113	$ 52,572	$ 44,244	$ 53,002	$ 40,400	$ 66,216	$ 71,063	$ 76,022	$ 53,549	$ 64,535	$ 61,775	$ 655,355

6790322	Small Tools Allocation	$ -	$ 8,116	$ 2,003	$ 3	$ 314	$ 165	$ 4,322	$ 79	$ 252	$ 230	$ 5,554	$ 126	$ -	$ 21,165
6790321	Stores Allocation	$ -	$ 10,059	$ 2,145	$ 5	$ 659	$ 884	$ 12,257	$ 283	$ 499	$ 651	$ 7,816	$ 136	$ -	$ 35,394
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 232	$ 232
Cost Sum		$ -	$ 257,958	$ 507,717	$ 483,089	$ 116,505	$ 191,719	$ 368,946	$ 187,511	$ 286,877	$ 421,373	$ 307,513	$ 387,243	$ 257,579	$ 3,774,030
Clearings		$ -	$ -	$ -	$ (1,248,764)	$ -	$ -	$ (677,169)	$ -	$ -	$ (895,762)	$ -	$ -	$ (952,335)	$ (3,774,030)
Project Net		$ -	$ 257,958	$ 507,717	$ (765,675)	$ 116,505	$ 191,719	$ (308,223)	$ 187,511	$ 286,877	$ (474,388)	$ 307,513	$ 387,243	$ (694,756)	$ -

Cost Year 02	Investment 610000641	Year 2023															
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 475,825	$ 49,102	$ 35,006	$ 83,059	$ 48,479	$ 29,785	$ 35,718	$ 28,854	$ 41,025	$ 43,725	$ 41,177	$ 80,258	$ 62,440	$ 1,054,454
7103060	CIAC (Capital Work Order Credit)	$ (1,499,216)	$ (91,421)	$ (261,587)	$ (247,837)	$ (54,323)	$ (96,000)	$ (260,859)	$ (260,859)	$ (322,379)	$ (260,859)	$ (366,918)	$ (307,596)	$ (260,859)	$ (4,290,711)
6100080	Consultants - Other	$ 10,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,439
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,365,603	$ 183,730	$ 310,298	$ 289,025	$ 169,009	$ 190,000	$ 171,801	$ 94,750	$ 201,755	$ 155,035	$ 210,980	$ 531,809	$ 412,223	$ 5,286,016
6030091	Empl Exp - Employee Appreciation and Gif	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,472	$ -	$ 342	$ 125	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,030
6030800	Empl Exp - Miscellaneous Expense	$ 308	$ -	$ 47	$ 82	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 562
6030010	Empl Exp - Professional Dues, Subscription	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
6030080	Empl Exp - Travel and Lodging	$ 11,793	$ -	$ 2,089	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,882
6790324	Engineering &Supervisory Allocation	$ 518,293	$ 39,677	$ 38,713	$ 52,041	$ 54,879	$ 28,872	$ 34,623	$ 27,969	$ 39,767	$ 42,384	$ 39,914	$ 77,797	$ 60,526	$ 1,055,453
6790199	Fees - Miscellaneous	$ 183	$ -	$ -	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 286
6790320	Fleet Allocation	$ 90,391	$ 8,598	$ 11,393	$ 9,032	$ 10,432	$ 2,844	$ 6,766	$ 6,826	$ 6,918	$ 6,558	$ 6,438	$ 6,676	$ 6,729	$ 179,603
C6020000	Fringe Adder	$ 214,567	$ 23,480	$ 21,142	$ 20,715	$ 16,053	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295,956
6790315	I&D Allocated to Capital	$ 75,325	$ 7,197	$ 7,142	$ 7,781	$ 6,757	$ 3,645	$ 8,673	$ 8,750	$ 8,868	$ 8,406	$ 8,253	$ 8,557	$ 8,626	$ 167,980
6010210	Labor Non-Exempt - Straight Time	$ 5,295	$ 611	$ 1,371	$ 134	$ 270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,680
6720020	Lease - Non-Office Equipment	$ 1,030	$ -	$ -	$ -	$ -	$ 309	$ 521	$ 253	$ 1,816	$ 1,482	$ 1,478	$ 1,003	$ 1,134	$ 9,026
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400020	Mat & Supp - General and Office Supplies	$ 35	$ -	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78	$ -	$ -	$ 132
6401000	Mat & Supp - Inventory Issue	$ 559,924	$ 16,245	$ 10,510	$ 18,448	$ 87,636	$ 24,694	$ 37,080	$ 53,351	$ 46,684	$ 26,171	$ 43,707	$ 80,227	$ 36,006	$ 1,040,682
6400100	Mat & Supp - Outside Material Purchases	$ 3,970	$ 214	$ 18	$ -	$ 1,201	$ 8,663	$ 4,885	$ 3,289	$ 9,312	$ 101,030	$ 13,373	$ 3,038	$ 3,888	$ 152,880
6400510	Mat & Supp - Small Tools	$ 67	$ -	$ 559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 626
7100800	Oth Inc/Exp - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 2,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,208
C6900040	Payroll Tax Adder	$ 63,575	$ 6,957	$ 6,264	$ 6,138	$ 4,756	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,691
6790210	Permitting	$ 21,430	$ 345	$ 1,655	$ 677	$ 70	$ 933	$ 1,710	$ 885	$ 2,040	$ 6,047	$ 933	$ 4,725	$ 6,224	$ 47,674
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217	$ -	$ 181	$ -	$ 399
6100150	Printing	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ -	$ -	$ -	$ -	$ -	$ -	$ 194
R6010010	SLR Overtime Blended Labor	$ 139,336	$ 17,839	$ 18,891	$ 9,830	$ 7,062	$ 5,000	$ 9,541	$ 10,494	$ 11,951	$ 6,245	$ 4,358	$ 8,118	$ 8,961	$ 257,627
R6010000	SLR Straight Time Blended Labor	$ 655,355	$ 69,124	$ 59,412	$ 66,891	$ 52,392	$ 40,000	$ 97,517	$ 97,517	$ 97,517	$ 97,517	$ 97,517	$ 97,517	$ 97,517	$ 1,625,793
6790322	Small Tools Allocation	$ 21,165	$ 1,196	$ 906	$ 380	$ 9,794	$ 864	$ 1,087	$ 1,467	$ 1,450	$ 3,295	$ 1,478	$ 2,157	$ 1,033	$ 46,271
6790321	Stores Allocation	$ 35,394	$ 1,897	$ 505	$ 1,108	$ 10,766	$ 2,070	$ 2,605	$ 3,516	$ 3,475	$ 7,895	$ 3,543	$ 5,168	$ 2,476	$ 80,417
6730800	Utilities - Other	$ 232	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 232
Cost Sum		$ 3,774,030	$ 334,792	$ 264,695	$ 317,732	$ 425,448	$ 241,680	$ 151,861	$ 77,062	$ 150,201	$ 245,146	$ 106,307	$ 599,634	$ 446,925	$ 7,135,515
Clearings		$ (3,774,030)	$ -	$ -	$ (917,219)	$ -	$ -	$ (818,990)	$ -	$ -	$ (472,410)	$ -	$ -	$ (1,152,866)	$ (7,135,515)
Project Net		$ -	$ 334,792	$ 264,695	$ (599,487)	$ 425,448	$ 241,680	$ (667,129)	$ 77,062	$ 150,201	$ (227,263)	$ 106,307	$ 599,634	$ (705,941)	$ -

Cost Year 03	Investment 610000641	Year 2024													
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,054,454	$ 36,165	$ 36,502	$ 37,327	$ 26,242	$ 42,943	$ 29,209	$ 21,450	$ 21,611	$ 19,413	$ 32,060	$ 35,620	$ 34,305	$ 1,427,300
7103060	CIAC (Capital Work Order Credit)	$ (4,290,711)	$ (100,000)	$ (100,000)	$ (100,000)	$ (100,000)	$ (100,000)	$ (100,000)	$ (150,000)	$ (150,000)	$ (150,000)	$ (150,000)	$ (150,000)	$ (150,000)	$ (5,790,711)
6100080	Consultants - Other	$ 10,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,439
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,286,016	$ 249,650	$ 249,650	$ 254,454	$ 136,592	$ 267,846	$ 169,697	$ 97,593	$ 97,593	$ 97,593	$ 217,309	$ 249,650	$ 249,650	$ 7,623,292
6030091	Empl Exp - Employee Appreciation and Gif	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,030	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,030
6030800	Empl Exp - Miscellaneous Expense	$ 562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 562
6030010	Empl Exp - Professional Dues, Subscription	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
6030080	Empl Exp - Travel and Lodging	$ 13,882	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,882
6790324	Engineering &Supervisory Allocation	$ 1,055,453	$ 35,200	$ 35,527	$ 36,330	$ 25,541	$ 41,796	$ 28,428	$ 20,877	$ 21,034	$ 18,894	$ 31,203	$ 34,668	$ 33,388	$ 1,418,342
6790199	Fees - Miscellaneous	$ 286	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 286
6790320	Fleet Allocation	$ 179,603	$ 3,661	$ 3,808	$ 3,827	$ 4,009	$ 3,891	$ 4,273	$ 4,335	$ 4,430	$ 4,059	$ 3,937	$ 4,181	$ 4,235	$ 228,249
C6020000	Fringe Adder	$ 295,956	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295,956
6790315	I&D Allocated to Capital	$ 167,980	$ 4,481	$ 4,661	$ 4,684	$ 4,906	$ 4,762	$ 5,229	$ 5,305	$ 5,421	$ 4,968	$ 4,818	$ 5,116	$ 5,183	$ 227,515
6010210	Labor Non-Exempt - Straight Time	$ 7,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,680
6720020	Lease - Non-Office Equipment	$ 9,026	$ -	$ -	$ 2,122	$ -	$ 319	$ 536	$ 260	$ 1,871	$ 1,526	$ 1,522	$ 1,033	$ 1,168	$ 19,383
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ 650	$ 308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 959
6400020	Mat & Supp - General and Office Supplies	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80	$ -	$ -	$ 211
6401000	Mat & Supp - Inventory Issue	$ 1,040,682	$ 68,000	$ 68,000	$ 68,000	$ 68,000	$ 100,000	$ 45,402	$ 54,000	$ 48,084	$ 26,956	$ 45,018	$ 54,000	$ 37,086	$ 1,723,229
6400100	Mat & Supp - Outside Material Purchases	$ 152,880	$ 8,198	$ 9,591	$ 9,591	$ 9,591	$ 25,000	$ 25,000	$ 6,200	$ 9,591	$ 9,591	$ 13,774	$ 3,129	$ 4,005	$ 286,142
6400510	Mat & Supp - Small Tools	$ 626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 626
7100800	Oth Inc/Exp - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 2,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,208
C6900040	Payroll Tax Adder	$ 87,691	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,691
6790210	Permitting	$ 47,674	$ -	$ 182	$ 2,078	$ 755	$ 961	$ 1,761	$ 912	$ 2,101	$ 6,228	$ 961	$ 4,867	$ 6,411	$ 74,892
6790230	Postage, Shipping and Courier	$ 399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 224	$ -	$ 187	$ -	$ 809
6100150	Printing	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
6710050	Rent - Right of way	$ 194	$ -	$ -	$ -	$ -	$ -	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ 394
R6010010	SLR Overtime Blended Labor	$ 257,627	$ 117	$ 2,450	$ 2,750	$ 5,628	$ 3,768	$ 9,827	$ 10,809	$ 12,310	$ 6,432	$ 4,488	$ 8,362	$ 9,230	$ 333,800
R6010000	SLR Straight Time Blended Labor	$ 1,625,793	$ 58,000	$ 58,000	$ 58,000	$ 58,000	$ 58,000	$ 58,000	$ 58,000	$ 58,000	$ 58,000	$ 58,000	$ 58,000	$ 58,000	$ 2,321,793
6790322	Small Tools Allocation	$ 46,271	$ 1,768	$ 1,800	$ 1,800	$ 1,800	$ 2,900	$ 1,633	$ 1,397	$ 1,338	$ 848	$ 1,364	$ 1,325	$ 953	$ 65,197
6790321	Stores Allocation	$ 80,417	$ 4,202	$ 4,279	$ 4,279	$ 4,279	$ 6,894	$ 3,883	$ 3,320	$ 3,181	$ 2,016	$ 3,242	$ 3,151	$ 2,266	$ 125,410
6730800	Utilities - Other	$ 232	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 232
Cost Sum		$ 7,135,515	$ 370,093	$ 374,760	$ 385,244	$ 245,343	$ 459,080	$ 283,080	$ 134,458	$ 136,565	$ 106,748	$ 267,776	$ 313,289	$ 295,881	$ 10,507,831
Clearings		$ (7,135,515)	$ -	$ -	$ (1,130,097)	$ -	$ -	$ (987,503)	$ -	$ -	$ (377,770)	$ -	$ -	$ (876,946)	$ (10,507,831)
Project Net		$ -	$ 370,093	$ 374,760	$ (744,853)	$ 245,343	$ 459,080	$ (704,423)	$ 134,458	$ 136,565	$ (271,023)	$ 267,776	$ 313,289	$ (581,065)	$ -

Cost Year 04	Investment 610000641	Year 2025															
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,427,300	$ 30,421	$ 29,201	$ 30,309	$ 20,615	$ 28,079	$ 19,233	$ 14,746	$ 14,634	$ 13,141	$ 21,701	$ 32,677	$ 34,290	$ 1,716,348
7103060	CIAC (Capital Work Order Credit)	$ (5,790,711)	$ (151,456)	$ (151,456)	$ (151,456)	$ (151,456)	$ (151,456)	$ (151,456)	$ (151,456)	$ (151,456)	$ (151,456)	$ (151,456)	$ (151,456)	$ (151,456)	$ (7,608,187)
6100080	Consultants - Other	$ 10,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,439
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 7,623,292	$ 351,828	$ 351,828	$ 351,828	$ 203,456	$ 270,446	$ 178,673	$ 98,540	$ 98,540	$ 98,540	$ 219,419	$ 388,738	$ 428,712	$ 10,663,840
6030091	Empl Exp - Employee Appreciation and Gif	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,030	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,030
6030800	Empl Exp - Miscellaneous Expense	$ 562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 562
6030010	Empl Exp - Professional Dues, Subscription	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
6030080	Empl Exp - Travel and Lodging	$ 13,882	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,882
6790324	Engineering &Supervisory Allocation	$ 1,418,342	$ 25,667	$ 24,637	$ 25,572	$ 17,393	$ 23,690	$ 16,227	$ 12,441	$ 12,346	$ 11,087	$ 18,309	$ 27,570	$ 28,930	$ 1,662,211
6790199	Fees - Miscellaneous	$ 286	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 286
6790320	Fleet Allocation	$ 228,249	$ 3,920	$ 4,077	$ 4,098	$ 4,292	$ 4,166	$ 4,575	$ 4,641	$ 4,742	$ 4,346	$ 4,215	$ 4,476	$ 4,535	$ 280,331
C6020000	Fringe Adder	$ 295,956	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295,956
6790315	I&D Allocated to Capital	$ 227,515	$ 4,800	$ 4,993	$ 5,018	$ 5,255	$ 5,102	$ 5,602	$ 5,683	$ 5,807	$ 5,322	$ 5,161	$ 5,481	$ 5,553	$ 291,292
6010210	Labor Non-Exempt - Straight Time	$ 7,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,680
6720020	Lease - Non-Office Equipment	$ 19,383	$ -	$ -	$ 2,142	$ -	$ 322	$ 542	$ 263	$ 1,889	$ 1,541	$ 1,537	$ 1,043	$ 1,179	$ 29,841
6400010	Mat & Supp - Furniture & Computer, Office	$ 959	$ 656	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,926
6400020	Mat & Supp - General and Office Supplies	$ 211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81	$ -	$ -	$ 292
6401000	Mat & Supp - Inventory Issue	$ 1,723,229	$ 68,660	$ 41,511	$ 54,524	$ 49,019	$ 100,971	$ 45,843	$ 54,524	$ 48,551	$ 27,218	$ 45,455	$ 54,524	$ 37,446	$ 2,351,476
6400100	Mat & Supp - Outside Material Purchases	$ 286,142	$ 3,369	$ 9,442	$ 9,684	$ 9,684	$ 9,684	$ 9,684	$ 9,684	$ 9,684	$ 9,684	$ 13,908	$ 3,159	$ 4,044	$ 387,853
6400510	Mat & Supp - Small Tools	$ 626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 626
7100800	Oth Inc/Exp - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 2,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,208
C6900040	Payroll Tax Adder	$ 87,691	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,691
6790210	Permitting	$ 74,892	$ -	$ 184	$ 2,099	$ 762	$ 971	$ 1,779	$ 921	$ 2,122	$ 6,288	$ 971	$ 4,914	$ 6,473	$ 102,374
6790230	Postage, Shipping and Courier	$ 809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226	$ -	$ 188	$ -	$ 1,223
6100150	Printing	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
6710050	Rent - Right of way	$ 394	$ -	$ -	$ -	$ -	$ -	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ 596
R6010010	SLR Overtime Blended Labor	$ 333,800	$ 118	$ 2,474	$ 2,777	$ 5,683	$ 3,804	$ 9,923	$ 10,914	$ 12,429	$ 6,495	$ 4,532	$ 8,443	$ 9,320	$ 410,712
R6010000	SLR Straight Time Blended Labor	$ 2,321,793	$ 58,563	$ 58,563	$ 58,563	$ 58,563	$ 58,563	$ 58,563	$ 58,563	$ 58,563	$ 58,563	$ 58,563	$ 58,563	$ 58,563	$ 3,024,551
6790322	Small Tools Allocation	$ 65,197	$ 1,995	$ 1,411	$ 1,779	$ 1,626	$ 3,065	$ 1,538	$ 1,779	$ 1,613	$ 1,022	$ 1,644	$ 1,598	$ 1,149	$ 85,417
6790321	Stores Allocation	$ 125,410	$ 4,752	$ 3,362	$ 4,236	$ 3,873	$ 7,301	$ 3,664	$ 4,236	$ 3,842	$ 2,435	$ 3,917	$ 3,806	$ 2,737	$ 173,571
6730800	Utilities - Other	$ 232	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 232
Cost Sum		$ 10,507,831	$ 403,294	$ 380,539	$ 401,172	$ 228,766	$ 364,707	$ 204,590	$ 125,480	$ 123,308	$ 94,452	$ 247,956	$ 443,725	$ 471,474	$ 13,997,292
Clearings		$ (10,507,831)	$ -	$ -	$ (1,185,004)	$ -	$ -	$ (798,064)	$ -	$ -	$ (343,239)	$ -	$ -	$ (1,163,155)	$ (13,997,292)
Project Net		$ -	$ 403,294	$ 380,539	$ (783,832)	$ 228,766	$ 364,707	$ (593,474)	$ 125,480	$ 123,308	$ (248,787)	$ 247,956	$ 443,725	$ (691,680)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610000642	Mains - Albuquerque - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-05784	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Mains - Albuquerque - Replace
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000642 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 5,371	$ 2,104	$ 10,733	$ 28,355	$ 19,543	$ 6,181	$ 22,370	$ 15,707	$ 11,329	$ 8,927	$ 28,325	$ 12,691	$ 171,636
7103060	CIAC (Capital Work Order Credit)	$ -	$ (121,198)	$ -	$ -	$ -	$ -	$ (5,974)	$ -	$ -	$ 15,046	$ (3,979)	$ -	$ -	$ (116,106)
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,785	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,785
6100080	Consultants - Other	$ -	$ 170	$ -	$ -	$ -	$ 128,145	$ -	$ -	$ -	$ -	$ -	$ 2,163	$ 1,723	$ 132,201
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 10,220	$ 4,611	$ 49,313	$ 157,988	$ 1,029	$ 7,718	$ 73,708	$ 21,771	$ 13,774	$ 9,839	$ 185,213	$ 217,604	$ 752,786
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ 98	$ -	$ -	$ -	$ -	$ 110
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,044	$ -	$ -	$ -	$ -	$ 2,044
6790324	Engineering &Supervisory Allocation	$ -	$ 8,055	$ 4,661	$ 22,486	$ 38,776	$ 18,450	$ 6,481	$ 24,224	$ 15,867	$ 5,790	$ 6,043	$ 14,291	$ 18,462	$ 183,588
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ 1,118	$ 965	$ 3,349	$ 2,761	$ 1,691	$ 2,025	$ 5,046	$ 3,692	$ 1,131	$ 2,310	$ 2,769	$ 994	$ 27,852
C6020000	Fringe Adder	$ -	$ 6,413	$ 2,029	$ 8,023	$ 6,030	$ 3,036	$ 4,738	$ 9,654	$ 6,782	$ 1,824	$ 4,634	$ 7,301	$ 3,888	$ 64,353
6790315	I&D Allocated to Capital	$ -	$ 1,039	$ (117)	$ 1,496	$ 1,647	$ 804	$ 721	$ 3,313	$ 4,480	$ 1,342	$ 2,629	$ 4,572	$ 2,273	$ 24,199
6010110	Labor Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ (200)	$ 213	$ 624	$ 435	$ 138	$ 564	$ 1,061	$ 83	$ (45)	$ 479	$ 834	$ (90)	$ 4,095
6720020	Lease - Non-Office Equipment	$ -	$ -	$ -	$ 53	$ -	$ -	$ -	$ -	$ -	$ 1,056	$ -	$ 1,246	$ 177	$ 2,533
6401000	Mat & Supp - Inventory Issue	$ -	$ 21,321	$ 10,244	$ 34,636	$ 48,729	$ 17,060	$ 17,590	$ 19,598	$ 28,968	$ 36,908	$ 9,707	$ 50,620	$ 31,978	$ 327,360
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 53	$ 1,631	$ 193	$ 76	$ 3,925	$ (168)	$ 746	$ 1,545	$ 8,534	$ 435	$ 4,278	$ 21,248
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 1,900	$ 601	$ 2,377	$ 1,787	$ 900	$ 1,404	$ 2,860	$ 2,010	$ 541	$ 1,373	$ 2,163	$ 1,152	$ 19,067
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ (3,759)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,759)
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ 2,716	$ 3,025	$ 8,802	$ 5,823	$ 4,139	$ 9,014	$ 16,512	$ 13,624	$ 1,144	$ 5,301	$ 8,789	$ 3,452	$ 82,342

R6010000	SLR Straight Time Blended Labor	$ -	$ 21,037	$ 4,489	$ 20,914	$ 16,509	$ 7,106	$ 8,533	$ 19,243	$ 11,496	$ 5,613	$ 11,861	$ 18,252	$ 10,949	$ 156,002
6790322	Small Tools Allocation	$ -	$ 1,405	$ 477	$ 1,604	$ 1,598	$ 565	$ 867	$ 325	$ 1,196	$ 570	$ 982	$ 948	$ 180	$ 10,716
6790321	Stores Allocation	$ -	$ 1,741	$ 510	$ 2,430	$ 3,351	$ 3,034	$ 2,458	$ 1,172	$ 2,369	$ 1,611	$ 1,381	$ 1,023	$ 725	$ 21,803
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ (38,892)	$ 30,106	$ 168,472	$ 313,982	$ 205,713	$ 71,029	$ 198,931	$ 130,935	$ 99,179	$ 70,021	$ 328,944	$ 310,436	$ 1,888,855
Clearings		$ -	$ -	$ -	$ (159,686)	$ -	$ -	$ (590,724)	$ -	$ -	$ (429,045)	$ -	$ -	$ (709,401)	$ (1,888,855)
Project Net		$ -	$ (38,892)	$ 30,106	$ 8,786	$ 313,982	$ 205,713	$ (519,695)	$ 198,931	$ 130,935	$ (329,866)	$ 70,021	$ 328,944	$ (398,965)	$ -

Cost Year 02	Investment 610000642	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 171,636	$ 23,827	$ 10,505	$ 16,842	$ 14,328	$ 13,879	$ 11,319	$ 11,433	$ 11,801	$ 10,005	$ 10,392	$ 11,329	$ 10,157	$ 327,452
7103060	CIAC (Capital Work Order Credit)	$ (116,106)	$ (10,046)	$ -	$ -	$ (5,448)	$ -	$ (4,207)	$ (9,497)	$ (2,224)	$ (4,207)	$ (4,207)	$ (10,000)	$ (10,000)	$ (175,941)
6100040	Consultants - Engineering	$ 4,785	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,785
6100080	Consultants - Other	$ 132,201	$ 2,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 134,695
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 752,786	$ 8,249	$ 12,331	$ 15,525	$ 23,464	$ 85,000	$ 50,000	$ 50,000	$ 46,086	$ 45,000	$ 45,000	$ 45,000	$ 45,000	$ 1,223,441
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 110	$ 34	$ 399	$ 596	$ 741	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,881
6030080	Empl Exp - Travel and Lodging	$ 2,044	$ -	$ 1,875	$ 4,248	$ 6,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,294
6790324	Engineering &Supervisory Allocation	$ 183,588	$ 19,254	$ 11,617	$ 10,553	$ 16,219	$ 13,454	$ 10,972	$ 11,082	$ 11,439	$ 9,698	$ 10,074	$ 10,982	$ 9,846	$ 328,775
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104
6790320	Fleet Allocation	$ 27,852	$ 3,326	$ 3,392	$ 3,575	$ 5,195	$ 1,264	$ 2,136	$ 2,078	$ 2,654	$ 1,847	$ 1,792	$ 2,569	$ 1,903	$ 59,583
C6020000	Fringe Adder	$ 64,353	$ 8,663	$ 6,656	$ 9,040	$ 8,331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97,043
6790315	I&D Allocated to Capital	$ 24,199	$ 3,038	$ 2,201	$ 2,788	$ 2,894	$ 1,620	$ 2,738	$ 2,663	$ 3,402	$ 2,368	$ 2,297	$ 3,292	$ 2,439	$ 55,940
6010110	Labor Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ -	$ 8,167	$ -	$ (29,115)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20,948)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 4,095	$ 875	$ 297	$ 711	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,368
6720020	Lease - Non-Office Equipment	$ 2,533	$ 320	$ -	$ 2,573	$ 735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,161
6401000	Mat & Supp - Inventory Issue	$ 327,360	$ 12,858	$ 22,154	$ 706	$ 21,592	$ 17,000	$ 15,000	$ 16,909	$ 15,246	$ 15,246	$ 15,246	$ 15,246	$ 15,246	$ 509,811
6400100	Mat & Supp - Outside Material Purchases	$ 21,248	$ -	$ 1,214	$ 1,647	$ 813	$ 3,500	$ 3,500	$ 3,500	$ 3,345	$ 954	$ 5,235	$ 1,549	$ 1,439	$ 47,944
6400510	Mat & Supp - Small Tools	$ -	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6408999	Materials & Supplies Expense Reclass	$ -	$ 1,163	$ -	$ 1,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,972
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ 5,165	$ -	$ (76,508)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (71,343)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ 4,165	$ -	$ (290,074)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (285,910)
C6900040	Payroll Tax Adder	$ 19,067	$ 2,567	$ 1,972	$ 2,678	$ 2,468	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,754
6790210	Permitting	$ -	$ 1,082	$ -	$ 173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,255
6790230	Postage, Shipping and Courier	$ (3,759)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,759)
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 82,342	$ 19,413	$ 10,484	$ 8,985	$ 8,282	$ 5,000	$ 7,693	$ 6,765	$ 15,886	$ 3,117	$ 2,245	$ 14,531	$ 4,002	$ 188,747
R6010000	SLR Straight Time Blended Labor	$ 156,002	$ 12,674	$ 14,169	$ 24,496	$ 22,573	$ 15,000	$ 26,110	$ 26,110	$ 26,110	$ 26,110	$ 26,110	$ 26,110	$ 26,110	$ 427,685
6790322	Small Tools Allocation	$ 10,716	$ 395	$ 1,749	$ 873	$ 2,470	$ 531	$ 479	$ 529	$ 482	$ 420	$ 530	$ 435	$ 432	$ 20,041
6790321	Stores Allocation	$ 21,803	$ 626	$ 976	$ 2,546	$ 2,715	$ 1,272	$ 1,148	$ 1,267	$ 1,154	$ 1,005	$ 1,271	$ 1,042	$ 1,036	$ 37,863
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 1,888,855	$ 128,309	$ 102,036	$ (285,228)	$ 133,888	$ 157,521	$ 126,890	$ 122,839	$ 135,381	$ 111,563	$ 115,986	$ 122,086	$ 107,610	$ 2,967,736
Clearings		$ (1,888,855)	$ -	$ -	$ 54,883	$ -	$ -	$ (418,299)	$ -	$ -	$ (369,782)	$ -	$ -	$ (345,682)	$ (2,967,736)
Project Net		$ -	$ 128,309	$ 102,036	$ (230,345)	$ 133,888	$ 157,521	$ (291,409)	$ 122,839	$ 135,381	$ (258,219)	$ 115,986	$ 122,086	$ (238,072)	$ -

Cost Year 03 Investment 610000642 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 327,452	$ 13,076	$ 9,823	$ 10,406	$ 9,837	$ 10,688	$ 14,293	$ 14,108	$ 10,498	$ 8,715	$ 9,266	$ 9,263	$ 9,288	$ 456,714
7103060	CIAC (Capital Work Order Credit)	$ (175,941)	$ -	$ -	$ -	$ (30,779)	$ (5,928)	$ -	$ (9,782)	$ (2,291)	$ -	$ -	$ -	$ (31,221)	$ (255,942)
6100040	Consultants - Engineering	$ 4,785	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,785
6100080	Consultants - Other	$ 134,695	$ 35,000	$ 347	$ -	$ -	$ 6,578	$ 35,000	$ 24,655	$ 2,295	$ -	$ -	$ 2,909	$ -	$ 241,479
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,223,441	$ 56,762	$ 56,762	$ 56,762	$ 56,762	$ 56,762	$ 56,762	$ 56,762	$ 56,762	$ 56,762	$ 56,762	$ 56,762	$ 56,762	$ 1,904,585
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,881
6030080	Empl Exp - Travel and Lodging	$ 14,294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,294
6790324	Engineering &Supervisory Allocation	$ 328,775	$ 12,727	$ 9,561	$ 10,128	$ 9,574	$ 10,403	$ 13,912	$ 13,731	$ 10,218	$ 8,482	$ 9,018	$ 9,016	$ 9,040	$ 454,584
6790199	Fees - Miscellaneous	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104
6790320	Fleet Allocation	$ 59,583	$ 2,205	$ 2,205	$ 2,205	$ 2,205	$ 2,205	$ 2,205	$ 2,205	$ 2,205	$ 2,205	$ 2,205	$ 2,205	$ 2,205	$ 86,043
C6020000	Fringe Adder	$ 97,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97,043
6790315	I&D Allocated to Capital	$ 55,940	$ 2,699	$ 2,699	$ 2,699	$ 2,699	$ 2,699	$ 2,699	$ 2,699	$ 2,699	$ 2,699	$ 2,699	$ 2,699	$ 2,699	$ 88,322
6010110	Labor Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ (20,948)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20,948)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 6,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,368
6720020	Lease - Non-Office Equipment	$ 6,161	$ -	$ -	$ 140	$ -	$ -	$ 1,974	$ 245	$ -	$ -	$ 20	$ -	$ -	$ 8,541
6401000	Mat & Supp - Inventory Issue	$ 509,811	$ 10,821	$ 10,821	$ 16,763	$ 10,821	$ 10,821	$ 7,485	$ 17,416	$ 10,744	$ 336	$ 1,944	$ 2,435	$ 5,700	$ 615,917
6400100	Mat & Supp - Outside Material Purchases	$ 47,944	$ 1,585	$ 1,585	$ 1,585	$ 2,213	$ 4,669	$ 15,704	$ 15,000	$ 2,916	$ 982	$ 5,392	$ 1,595	$ 1,482	$ 102,653
6400510	Mat & Supp - Small Tools	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6408999	Materials & Supplies Expense Reclass	$ 2,972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,972
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (71,343)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (71,343)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (285,910)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (285,910)
C6900040	Payroll Tax Adder	$ 28,754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,754
6790210	Permitting	$ 1,255	$ -	$ 146	$ 500	$ -	$ -	$ -	$ 892	$ -	$ -	$ (295)	$ 171	$ 117	$ 2,786
6790230	Postage, Shipping and Courier	$ (3,759)	$ 245	$ -	$ -	$ -	$ -	$ 245	$ -	$ 3,848	$ -	$ -	$ -	$ -	$ 580
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 278	$ -	$ -	$ -	$ -	$ 278
R6010010	SLR Overtime Blended Labor	$ 188,747	$ 15,000	$ 15,000	$ 15,000	$ 15,000	$ 15,000	$ 15,000	$ 15,000	$ 15,000	$ 15,000	$ 15,000	$ 15,000	$ 15,000	$ 368,747
R6010000	SLR Straight Time Blended Labor	$ 427,685	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 667,685
6790322	Small Tools Allocation	$ 20,041	$ 288	$ 288	$ 426	$ 302	$ 359	$ 538	$ 752	$ 317	$ 31	$ 170	$ 94	$ 167	$ 23,772
6790321	Stores Allocation	$ 37,863	$ 684	$ 684	$ 1,012	$ 719	$ 854	$ 1,279	$ 1,788	$ 753	$ 73	$ 405	$ 222	$ 396	$ 46,732
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 2,967,736	$ 171,091	$ 129,921	$ 137,625	$ 99,354	$ 135,110	$ 187,095	$ 175,471	$ 136,241	$ 115,285	$ 122,585	$ 122,371	$ 91,634	$ 4,591,519
Clearings		$ (2,967,736)	$ -	$ -	$ (438,637)	$ -	$ -	$ (421,559)	$ -	$ -	$ (426,997)	$ -	$ -	$ (336,590)	$ (4,591,519)
Project Net		$ -	$ 171,091	$ 129,921	$ (301,012)	$ 99,354	$ 135,110	$ (234,464)	$ 175,471	$ 136,241	$ (311,712)	$ 122,585	$ 122,371	$ (244,956)	$ -

Cost Year 04	Investment 610000642	Year 2025														
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 456,714	$ 12,778	$ 7,158	$ 7,139	$ 8,629	$ 7,243	$ 11,641	$ 9,551	$ 7,105	$ 5,895	$ 6,269	$ 6,267	$ 6,284	$ 552,672
7103060	CIAC (Capital Work Order Credit)	$ (255,942)	$ -	$ -	$ (20,194)	$ (31,078)	$ (5,986)	$ -	$ (9,876)	$ (2,313)	$ -	$ -	$ -	$ (31,524)	$ (356,913)
6100040	Consultants - Engineering	$ 4,785	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,785
6100080	Consultants - Other	$ 241,479	$ 85,620	$ 350	$ 1,515	$ 25,277	$ 6,786	$ 66,705	$ 24,894	$ 2,317	$ -	$ -	$ 2,938	$ -	$ 457,881
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,904,585	$ 57,313	$ 57,313	$ 57,313	$ 57,313	$ 57,313	$ 57,313	$ 57,313	$ 57,313	$ 57,313	$ 57,313	$ 57,313	$ 57,313	$ 2,592,342
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,881
6030080	Empl Exp - Travel and Lodging	$ 14,294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,294
6790324	Engineering &Supervisory Allocation	$ 454,584	$ 10,781	$ 6,039	$ 6,023	$ 7,280	$ 6,111	$ 9,821	$ 8,058	$ 5,994	$ 4,974	$ 5,289	$ 5,287	$ 5,302	$ 535,544
6790199	Fees - Miscellaneous	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104
6790320	Fleet Allocation	$ 86,043	$ 2,361	$ 2,361	$ 2,361	$ 2,361	$ 2,361	$ 2,361	$ 2,361	$ 2,361	$ 2,361	$ 2,361	$ 2,361	$ 2,361	$ 114,371
C6020000	Fringe Adder	$ 97,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97,043
6790315	I&D Allocated to Capital	$ 88,322	$ 2,891	$ 2,891	$ 2,891	$ 2,891	$ 2,891	$ 2,891	$ 2,891	$ 2,891	$ 2,891	$ 2,891	$ 2,891	$ 2,891	$ 123,011
6010110	Labor Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ (20,948)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20,948)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 6,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,368
6720020	Lease - Non-Office Equipment	$ 8,541	$ -	$ -	$ 142	$ -	$ -	$ 1,993	$ 248	$ -	$ -	$ 21	$ -	$ -	$ 10,944
6401000	Mat & Supp - Inventory Issue	$ 615,917	$ 16,925	$ 16,925	$ 16,925	$ 16,925	$ 10,926	$ 7,558	$ 17,585	$ 10,848	$ 340	$ 1,963	$ 2,459	$ 5,756	$ 741,052
6400100	Mat & Supp - Outside Material Purchases	$ 102,653	$ 7,671	$ 3,516	$ 1,600	$ 2,235	$ 4,714	$ 15,856	$ 15,146	$ 2,944	$ 992	$ 5,445	$ 1,611	$ 1,496	$ 165,879
6400510	Mat & Supp - Small Tools	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6408999	Materials & Supplies Expense Reclass	$ 2,972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,972
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (71,343)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (71,343)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (285,910)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (285,910)
C6900040	Payroll Tax Adder	$ 28,754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,754
6790210	Permitting	$ 2,786	$ -	$ 147	$ 505	$ -	$ -	$ -	$ 901	$ -	$ -	$ (298)	$ 173	$ 118	$ 4,331
6790230	Postage, Shipping and Courier	$ 580	$ 247	$ -	$ -	$ -	$ -	$ 248	$ -	$ 3,886	$ -	$ -	$ -	$ -	$ 4,960
6710050	Rent - Right of way	$ 278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 281	$ -	$ -	$ -	$ -	$ 559
R6010010	SLR Overtime Blended Labor	$ 368,747	$ 15,146	$ 15,146	$ 15,146	$ 15,146	$ 15,146	$ 15,146	$ 15,146	$ 15,146	$ 15,146	$ 15,146	$ 15,146	$ 15,146	$ 550,494
R6010000	SLR Straight Time Blended Labor	$ 667,685	$ 20,194	$ 20,194	$ 20,194	$ 20,194	$ 20,194	$ 20,194	$ 20,194	$ 20,194	$ 20,194	$ 20,194	$ 20,194	$ 20,194	$ 910,015
6790322	Small Tools Allocation	$ 23,772	$ 681	$ 566	$ 513	$ 531	$ 433	$ 649	$ 907	$ 382	$ 37	$ 205	$ 113	$ 201	$ 28,990
6790321	Stores Allocation	$ 46,732	$ 1,623	$ 1,349	$ 1,222	$ 1,264	$ 1,032	$ 1,545	$ 2,160	$ 910	$ 88	$ 489	$ 269	$ 478	$ 59,160
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 4,591,519	$ 234,232	$ 133,955	$ 113,294	$ 128,967	$ 129,163	$ 213,920	$ 167,478	$ 130,257	$ 110,229	$ 117,286	$ 117,019	$ 86,015	$ 6,273,336
Clearings		$ (4,591,519)	$ -	$ -	$ (481,481)	$ -	$ -	$ (472,050)	$ -	$ -	$ (407,964)	$ -	$ -	$ (320,321)	$ (6,273,336)
Project Net		$ -	$ 234,232	$ 133,955	$ (368,187)	$ 128,967	$ 129,163	$ (258,131)	$ 167,478	$ 130,257	$ (297,735)	$ 117,286	$ 117,019	$ (234,305)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610000643	Cathodic Protetction - Albuquerque - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-05785	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date

Estimated In-Service Date

Description: Cathodic Protetction - Albuquerque - Replace

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000643 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 647	$ 1,483	$ 1,005	$ 4,080	$ 11,732	$ 7,882	$ 10,525	$ 13,101	$ 6,944	$ 4,716	$ 14,331	$ 997	$ 77,442
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (9,353)	$ 7,801	$ 1,967	$ 6,337	$ 12,536	$ 34,488	$ 16,763	$ 22,175	$ 6,016	$ 5,006	$ 12,993	$ 170,917	$ 287,645
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 216	$ -	$ -	$ -	$ -	$ 216
6790324	Engineering &Supervisory Allocation	$ -	$ 1,054	$ 3,284	$ 2,105	$ 5,579	$ 11,075	$ 8,264	$ 11,397	$ 13,235	$ 3,549	$ 3,193	$ 7,231	$ 1,451	$ 71,417
6790320	Fleet Allocation	$ -	$ 128	$ 1,123	$ 922	$ 1,681	$ 2,029	$ 2,745	$ 1,735	$ 1,490	$ 1,065	$ 1,277	$ 412	$ 707	$ 15,313
C6020000	Fringe Adder	$ -	$ 1,184	$ 1,503	$ 1,750	$ 3,251	$ 3,322	$ 6,003	$ 2,909	$ 2,393	$ 1,778	$ 2,550	$ 1,225	$ 2,856	$ 30,724
6790315	I&D Allocated to Capital	$ -	$ 108	$ 258	$ 259	$ 544	$ 629	$ 844	$ 1,156	$ 2,268	$ 1,120	$ 1,319	$ 1,202	$ 672	$ 10,378
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ 45	$ -	$ 105	$ 60	$ 102	$ 33	$ 15	$ -	$ -	$ 15	$ 120	$ 495
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52	$ -	$ -	$ -	$ 52
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 8,528	$ 42,675	$ 513	$ 35,907	$ 33,860	$ 20,683	$ 9,842	$ 31,910	$ 20,527	$ 204,445
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 119	$ 25,500	$ 2,935	$ 3,308	$ 3,849	$ 807	$ 55	$ 27,602	$ 4,921	$ 69,094
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 351	$ 445	$ 519	$ 963	$ 984	$ 1,779	$ 862	$ 709	$ 527	$ 756	$ 363	$ 846	$ 9,104
6790210	Permitting	$ -	$ -	$ 22	$ 1,103	$ 2,827	$ 1,756	$ 609	$ 269	$ 690	$ 2,132	$ 857	$ -	$ -	$ 10,265
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 312	$ 3,785	$ 1,276	$ 1,331	$ 1,569	$ 1,427	$ 42	$ 505	$ 708	$ 968	$ 11,925
R6010000	SLR Straight Time Blended Labor	$ -	$ 4,385	$ 5,567	$ 6,171	$ 8,256	$ 11,027	$ 20,900	$ 9,205	$ 7,436	$ 6,544	$ 8,940	$ 3,830	$ 9,609	$ 101,870
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 282	$ 2,247	$ 139	$ 656	$ 1,518	$ 319	$ 530	$ 1,105	$ 102	$ 6,897
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 592	$ 12,069	$ 394	$ 2,365	$ 3,006	$ 900	$ 745	$ 1,192	$ 409	$ 21,672
Cost Sum		$ -	$ (1,495)	$ 21,531	$ 16,113	$ 46,931	$ 138,916	$ 88,927	$ 98,656	$ 107,388	$ 52,477	$ 40,291	$ 104,120	$ 215,100	$ 928,954
Clearings		$ -	$ -	$ -	$ (36,148)	$ -	$ -	$ (274,774)	$ -	$ -	$ (258,521)	$ -	$ -	$ (359,510)	$ (928,954)
Project Net		$ -	$ (1,495)	$ 21,531	$ (20,035)	$ 46,931	$ 138,916	$ (185,847)	$ 98,656	$ 107,388	$ (206,045)	$ 40,291	$ 104,120	$ (144,411)	$ -

Cost Year 02 Investment 610000643 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 77,442	$ 15,980	$ 24,526	$ 29,917	$ 10,963	$ 6,101	$ 2,619	$ 2,561	$ 2,561	$ 2,561	$ 2,561	$ 2,561	$ 2,561	$ 182,918
6100080	Consultants - Other	$ -	$ 1,078	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,078
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 287,645	$ 65,491	$ 124,783	$ 133,128	$ 22,229	$ 10,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 678,275
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 216
6790324	Engineering &Supervisory Allocation	$ 71,417	$ 12,913	$ 27,123	$ 18,745	$ 12,410	$ 5,914	$ 2,539	$ 2,483	$ 2,483	$ 2,483	$ 2,483	$ 2,483	$ 2,483	$ 165,958
6790320	Fleet Allocation	$ 15,313	$ 495	$ 643	$ 1,037	$ 2,324	$ 545	$ 475	$ 474	$ 474	$ 474	$ 474	$ 474	$ 474	$ 23,676
C6020000	Fringe Adder	$ 30,724	$ 1,421	$ 1,575	$ 2,797	$ 2,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,503
6790315	I&D Allocated to Capital	$ 10,378	$ 941	$ 1,702	$ 1,636	$ 1,367	$ 699	$ 608	$ 608	$ 608	$ 608	$ 608	$ 608	$ 608	$ 20,977
6010210	Labor Non-Exempt - Straight Time	$ 495	$ -	$ 75	$ 165	$ 135	$ 125	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,004
6400020	Mat & Supp - General and Office Supplies	$ 52	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52
6401000	Mat & Supp - Inventory Issue	$ 204,445	$ 40,964	$ 24,392	$ 51,946	$ 35,836	$ 30,000	$ 10,500	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 458,084
6400100	Mat & Supp - Outside Material Purchases	$ 69,094	$ 301	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,614
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 9,104	$ 421	$ 467	$ 829	$ 885	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,705
6790210	Permitting	$ 10,265	$ -	$ -	$ 269	$ -	$ 6,000	$ 500	$ 500	$ 500	$ 500	$ 500	$ 500	$ 500	$ 20,034
R6010010	SLR Overtime Blended Labor	$ 11,925	$ -	$ 1,400	$ 3,238	$ 1,306	$ 1,500	$ 1,500	$ 1,500	$ 1,500	$ 1,500	$ 1,500	$ 1,500	$ 1,500	$ 29,869
R6010000	SLR Straight Time Blended Labor	$ 101,870	$ 5,261	$ 4,434	$ 7,121	$ 9,754	$ 7,000	$ 6,000	$ 6,000	$ 6,000	$ 6,000	$ 6,000	$ 6,000	$ 6,000	$ 177,440
6790322	Small Tools Allocation	$ 6,897	$ 3,171	$ 1,845	$ 1,070	$ 3,951	$ 777	$ 272	$ 259	$ 259	$ 259	$ 259	$ 259	$ 259	$ 19,537
6790321	Stores Allocation	$ 21,672	$ 5,031	$ 1,030	$ 3,119	$ 4,343	$ 1,862	$ 652	$ 621	$ 621	$ 621	$ 621	$ 621	$ 621	$ 41,432
Cost Sum		$ 928,954	$ 153,468	$ 214,215	$ 255,018	$ 108,487	$ 70,523	$ 30,674	$ 30,006	$ 30,006	$ 30,006	$ 30,006	$ 30,006	$ 30,006	$ 1,941,372
Clearings		$ (928,954)	$ -	$ -	$ (622,700)	$ -	$ -	$ (209,684)	$ -	$ -	$ (90,017)	$ -	$ -	$ (90,017)	$ (1,941,372)
Project Net		$ -	$ 153,468	$ 214,215	$ (367,682)	$ 108,487	$ 70,523	$ (179,010)	$ 30,006	$ 30,006	$ (60,011)	$ 30,006	$ 30,006	$ (60,011)	$ -

Cost Year 03 Investment 610000643 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 182,918	$ 3,195	$ 5,919	$ 4,953	$ 4,112	$ 5,374	$ 5,515	$ 6,236	$ 8,006	$ 6,016	$ 7,556	$ 5,059	$ 5,941	$ 250,801
6100080	Consultants - Other	$ 1,078	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,078
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 678,275	$ 7,324	$ 18,513	$ 8,426	$ 8,426	$ 8,426	$ 15,768	$ 14,111	$ 38,257	$ 18,513	$ 40,521	$ 17,550	$ 18,513	$ 892,623
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 216
6790324	Engineering &Supervisory Allocation	$ 165,958	$ 3,110	$ 5,761	$ 4,820	$ 4,002	$ 5,231	$ 5,368	$ 6,070	$ 7,792	$ 5,855	$ 7,354	$ 4,924	$ 5,783	$ 232,028
6790320	Fleet Allocation	$ 23,676	$ 1,050	$ 1,680	$ 1,680	$ 1,680	$ 1,680	$ 1,680	$ 1,680	$ 1,680	$ 1,680	$ 1,208	$ 1,050	$ 1,050	$ 41,473
C6020000	Fringe Adder	$ 39,503	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,503
6790315	I&D Allocated to Capital	$ 20,977	$ 1,285	$ 2,056	$ 2,056	$ 2,056	$ 2,056	$ 2,056	$ 2,056	$ 2,056	$ 2,056	$ 1,478	$ 1,285	$ 1,285	$ 42,758
6010210	Labor Non-Exempt - Straight Time	$ 1,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,004
6400020	Mat & Supp - General and Office Supplies	$ 52	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52
6401000	Mat & Supp - Inventory Issue	$ 458,084	$ 9,914	$ 14,872	$ 15,308	$ 7,335	$ 13,331	$ 15,100	$ 22,059	$ 16,645	$ 14,750	$ 17,476	$ 18,410	$ 21,799	$ 645,080
6400100	Mat & Supp - Outside Material Purchases	$ 69,614	$ -	$ 753	$ 249	$ 132	$ 6,594	$ 29	$ 523	$ 98	$ 328	$ 123	$ 120	$ 876	$ 79,440
6400500	Mat & Supp - Parts	$ -	$ -	$ 182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 182
6400510	Mat & Supp - Small Tools	$ -	$ -	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210
C6900040	Payroll Tax Adder	$ 11,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,705
6790210	Permitting	$ 20,034	$ -	$ 1,678	$ 1,903	$ 1,201	$ 1,938	$ 1,011	$ 2,744	$ 3,475	$ 3,668	$ 3,029	$ 872	$ 5,096	$ 46,648
R6010010	SLR Overtime Blended Labor	$ 29,869	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 49,869
R6010000	SLR Straight Time Blended Labor	$ 177,440	$ 15,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 17,500	$ 15,000	$ 15,000	$ 439,940
6790322	Small Tools Allocation	$ 19,537	$ 230	$ 363	$ 361	$ 173	$ 462	$ 351	$ 524	$ 388	$ 350	$ 408	$ 430	$ 526	$ 24,103
6790321	Stores Allocation	$ 41,432	$ 547	$ 862	$ 858	$ 412	$ 1,099	$ 834	$ 1,245	$ 923	$ 832	$ 971	$ 1,022	$ 1,251	$ 52,287
Cost Sum		$ 1,941,372	$ 43,321	$ 79,515	$ 67,281	$ 56,196	$ 72,857	$ 74,380	$ 83,915	$ 105,986	$ 80,714	$ 99,289	$ 67,389	$ 78,786	$ 2,851,000
Clearings		$ (1,941,372)	$ -	$ -	$ (190,117)	$ -	$ -	$ (203,432)	$ -	$ -	$ (270,615)	$ -	$ -	$ (245,464)	$ (2,851,000)
Project Net		$ -	$ 43,321	$ 79,515	$ (122,836)	$ 56,196	$ 72,857	$ (129,053)	$ 83,915	$ 105,986	$ (189,901)	$ 99,289	$ 67,389	$ (166,678)	$ -

Cost Year 04 Investment 610000643 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 250,801	$ 2,771	$ 3,982	$ 4,141	$ 2,757	$ 4,253	$ 3,708	$ 4,477	$ 5,347	$ 3,904	$ 5,564	$ 4,034	$ 4,632	$ 300,369
6100080	Consultants - Other	$ 1,078	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,078
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 892,623	$ 7,395	$ 18,693	$ 21,476	$ 8,508	$ 18,693	$ 15,921	$ 18,693	$ 38,628	$ 18,693	$ 40,915	$ 17,720	$ 18,693	$ 1,136,650
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 216
6790324	Engineering &Supervisory Allocation	$ 232,028	$ 2,338	$ 3,359	$ 3,494	$ 2,326	$ 3,588	$ 3,129	$ 3,777	$ 4,511	$ 3,293	$ 4,694	$ 3,403	$ 3,908	$ 273,849
6790320	Fleet Allocation	$ 41,473	$ 1,771	$ 1,771	$ 1,771	$ 1,771	$ 1,771	$ 1,771	$ 1,771	$ 1,771	$ 1,771	$ 1,771	$ 1,771	$ 1,771	$ 62,720
C6020000	Fringe Adder	$ 39,503	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,503
6790315	I&D Allocated to Capital	$ 42,758	$ 2,168	$ 2,168	$ 2,168	$ 2,168	$ 2,168	$ 2,168	$ 2,168	$ 2,168	$ 2,168	$ 2,168	$ 2,168	$ 2,168	$ 68,775
6010210	Labor Non-Exempt - Straight Time	$ 1,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,004
6400020	Mat & Supp - General and Office Supplies	$ 52	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52
6401000	Mat & Supp - Inventory Issue	$ 645,080	$ 10,010	$ 15,016	$ 15,456	$ 7,406	$ 13,460	$ 15,247	$ 22,273	$ 16,807	$ 14,893	$ 17,646	$ 18,589	$ 22,010	$ 833,892
6400100	Mat & Supp - Outside Material Purchases	$ 79,440	$ -	$ 761	$ 252	$ 133	$ 6,658	$ 30	$ 528	$ 99	$ 331	$ 124	$ 122	$ 885	$ 89,362
6400500	Mat & Supp - Parts	$ 182	$ -	$ 184	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 366
6400510	Mat & Supp - Small Tools	$ 210	$ -	$ 212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 422
C6900040	Payroll Tax Adder	$ 11,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,705
6790210	Permitting	$ 46,648	$ -	$ 1,695	$ 1,922	$ 1,213	$ 1,957	$ 1,021	$ 2,771	$ 2,771	$ 1,414	$ 3,058	$ 881	$ 5,145	$ 70,494
R6010010	SLR Overtime Blended Labor	$ 49,869	$ 1,262	$ 1,262	$ 1,262	$ 1,262	$ 1,262	$ 1,262	$ 1,262	$ 1,262	$ 1,262	$ 1,262	$ 1,262	$ 1,262	$ 65,014
R6010000	SLR Straight Time Blended Labor	$ 439,940	$ 25,243	$ 25,243	$ 25,243	$ 25,243	$ 25,243	$ 25,243	$ 25,243	$ 25,243	$ 25,243	$ 25,243	$ 25,243	$ 25,243	$ 742,853
6790322	Small Tools Allocation	$ 24,103	$ 277	$ 437	$ 435	$ 209	$ 557	$ 423	$ 632	$ 468	$ 422	$ 492	$ 518	$ 634	$ 29,608
6790321	Stores Allocation	$ 52,287	$ 660	$ 1,041	$ 1,036	$ 497	$ 1,327	$ 1,008	$ 1,504	$ 1,115	$ 1,004	$ 1,172	$ 1,234	$ 1,511	$ 65,399
Cost Sum		$ 2,851,000	$ 53,895	$ 75,822	$ 78,656	$ 53,492	$ 80,937	$ 70,929	$ 85,098	$ 100,190	$ 74,397	$ 104,109	$ 76,944	$ 87,861	$ 3,793,329
Clearings		$ (2,851,000)	$ -	$ -	$ (208,372)	$ -	$ -	$ (205,359)	$ -	$ -	$ (259,684)	$ -	$ -	$ (268,914)	$ (3,793,329)
Project Net		$ -	$ 53,895	$ 75,822	$ (129,717)	$ 53,492	$ 80,937	$ (134,429)	$ 85,098	$ 100,190	$ (185,288)	$ 104,109	$ 76,944	$ (181,053)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610000644	Land, Structures & Sta - Albuquerque - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-05786	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Land, Structures & Sta - Albuquerque - Replace
Justification	To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.
Alternatives Considered	NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000644 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 2,436	$ 91	$ 17	$ 1,162	$ 18	$ 14	$ 610	$ 6,486	$ 1,410	$ 1,330	$ 675	$ 420	$ 14,670
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,709	$ -	$ -	$ -	$ -	$ 24,709
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 4,443	$ 202	$ 36	$ 1,588	$ 17	$ 14	$ 661	$ 6,552	$ 721	$ 901	$ 341	$ 611	$ 16,088
6790320	Fleet Allocation	$ -	$ 43	$ 68	$ 19	$ 66	$ 19	$ -	$ -	$ 393	$ 57	$ -	$ -	$ 48	$ 712
C6020000	Fringe Adder	$ -	$ 140	$ 168	$ 40	$ 257	$ 30	$ -	$ -	$ 879	$ 168	$ 54	$ -	$ 267	$ 2,002
6790315	I&D Allocated to Capital	$ -	$ 242	$ (94)	$ 6	$ 62	$ 4	$ 0	$ 30	$ 985	$ 141	$ 81	$ 31	$ 95	$ 1,582
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45	$ -	$ -	$ -	$ -	$ 45
6401000	Mat & Supp - Inventory Issue	$ -	$ 25,420	$ 233	$ -	$ 8,674	$ 1	$ -	$ 98	$ 6,438	$ 6,994	$ 7,391	$ 3,751	$ 2,787	$ 61,787
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 26	$ -	$ -	$ 148	$ -	$ 115	$ 3,970	$ 259	$ 960	$ -	$ -	$ -	$ 5,477
C6900040	Payroll Tax Adder	$ -	$ 42	$ 50	$ 12	$ 76	$ 9	$ -	$ -	$ 260	$ 50	$ 16	$ -	$ 79	$ 593
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189	$ -	$ -	$ -	$ -	$ 189
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 480	$ -	$ -	$ -	$ 726	$ -	$ -	$ -	$ -	$ 1,206
R6010000	SLR Straight Time Blended Labor	$ -	$ 519	$ 621	$ 149	$ 471	$ 110	$ -	$ -	$ 2,529	$ 623	$ 198	$ -	$ 989	$ 6,209
6790322	Small Tools Allocation	$ -	$ 1,684	$ 11	$ -	$ 283	$ 0	$ 5	$ 68	$ 270	$ 104	$ 398	$ 70	$ 143	$ 3,034
6790321	Stores Allocation	$ -	$ 2,088	$ 12	$ -	$ 594	$ 0	$ 13	$ 245	$ 534	$ 293	$ 560	$ 75	$ 573	$ 4,986
Cost Sum		$ -	$ 37,082	$ 1,361	$ 279	$ 13,860	$ 209	$ 161	$ 5,682	$ 51,254	$ 11,520	$ 10,928	$ 4,942	$ 6,011	$ 143,290
Clearings		$ -	$ -	$ -	$ (38,723)	$ -	$ -	$ (14,229)	$ -	$ -	$ (68,457)	$ -	$ -	$ (21,882)	$ (143,290)
Project Net		$ -	$ 37,082	$ 1,361	$ (38,443)	$ 13,860	$ 209	$ (14,068)	$ 5,682	$ 51,254	$ (56,936)	$ 10,928	$ 4,942	$ (15,870)	$ -

Cost Year 02	Investment 610000644	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,670	$ 876	$ 1,296	$ 1,029	$ 1,640	$ -	$ 1,390	$ 1,132	$ 946	$ 1,339	$ 830	$ 1,138	$ 1,366	$ 27,650
6100080	Consultants - Other	$ 24,709	$ 5,172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,881
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 16,088	$ 708	$ 1,433	$ 645	$ 1,856	$ -	$ 1,347	$ 1,097	$ 917	$ 1,298	$ 804	$ 1,103	$ 1,324	$ 28,619
6790320	Fleet Allocation	$ 712	$ 37	$ 41	$ 52	$ 108	$ -	$ 131	$ 131	$ 195	$ 131	$ 131	$ 131	$ 131	$ 1,929
C6020000	Fringe Adder	$ 2,002	$ 126	$ 96	$ 181	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,655
6790315	I&D Allocated to Capital	$ 1,582	$ 67	$ 96	$ 77	$ 155	$ -	$ 168	$ 168	$ 249	$ 168	$ 168	$ 168	$ 168	$ 3,232
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ 26	$ (11)	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6401000	Mat & Supp - Inventory Issue	$ 61,787	$ 38	$ 8,145	$ 185	$ 7,955	$ -	$ 8,000	$ 8,000	$ 5,371	$ 8,000	$ 5,247	$ 6,214	$ 8,000	$ 126,943
6400100	Mat & Supp - Outside Material Purchases	$ 5,477	$ -	$ -	$ 5,769	$ 1,709	$ -	$ 2,284	$ -	$ -	$ -	$ 81	$ 1,841	$ 2,074	$ 19,235
C6900040	Payroll Tax Adder	$ 593	$ 37	$ 28	$ 54	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 787
6790230	Postage, Shipping and Courier	$ 189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,881	$ -	$ -	$ -	$ 2,070
R6010010	SLR Overtime Blended Labor	$ 1,206	$ -	$ 355	$ 445	$ 680	$ -	$ -	$ -	$ 1,010	$ -	$ -	$ -	$ -	$ 3,697
R6010000	SLR Straight Time Blended Labor	$ 6,209	$ 468	$ -	$ 224	$ 247	$ -	$ 2,069	$ 2,069	$ 2,069	$ 2,069	$ 2,069	$ 2,069	$ 2,069	$ 21,628
6790322	Small Tools Allocation	$ 3,034	$ 3	$ 613	$ 123	$ 1,065	$ -	$ 266	$ 207	$ 139	$ 207	$ 138	$ 209	$ 261	$ 6,266
6790321	Stores Allocation	$ 4,986	$ 5	$ 342	$ 358	$ 1,171	$ -	$ 638	$ 497	$ 333	$ 497	$ 331	$ 500	$ 625	$ 10,282
Cost Sum		$ 143,290	$ 7,536	$ 12,470	$ 9,132	$ 16,942	$ -	$ 16,292	$ 13,299	$ 11,230	$ 15,588	$ 9,798	$ 13,371	$ 16,017	$ 284,964
Clearings		$ (143,290)	$ -	$ -	$ (29,138)	$ -	$ -	$ (33,234)	$ -	$ -	$ (40,117)	$ -	$ -	$ (39,185)	$ (284,964)
Project Net		$ -	$ 7,536	$ 12,470	$ (20,007)	$ 16,942	$ -	$ (16,942)	$ 13,299	$ 11,230	$ (24,529)	$ 9,798	$ 13,371	$ (23,169)	$ -

Cost Year 03 Investment 610000644 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 27,650	$ 1,229	$ 881	$ 1,153	$ 3,614	$ 1,485	$ 2,955	$ 3,718	$ 827	$ 1,821	$ 717	$ 994	$ 2,002	$ 49,045
6100080	Consultants - Other	$ 29,881	$ -	$ -	$ 5,000	$ 5,000	$ -	$ -	$ 13,636	$ -	$ -	$ -	$ -	$ -	$ 53,518
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 5,000	$ 183	$ -	$ -	$ 11,834	$ -	$ 2,604	$ -	$ -	$ -	$ -	$ -	$ 19,620
6790324	Engineering &Supervisory Allocation	$ 28,619	$ 1,196	$ 858	$ 1,122	$ 3,517	$ 1,445	$ 2,876	$ 3,619	$ 805	$ 1,772	$ 698	$ 967	$ 1,948	$ 49,443
6790320	Fleet Allocation	$ 1,929	$ 134	$ 134	$ 134	$ 134	$ 233	$ 134	$ 134	$ 200	$ 134	$ 134	$ 134	$ 134	$ 3,704
C6020000	Fringe Adder	$ 2,655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,655
6790315	I&D Allocated to Capital	$ 3,232	$ 164	$ 164	$ 164	$ 164	$ 285	$ 164	$ 164	$ 245	$ 164	$ 164	$ 164	$ 164	$ 5,405
6010210	Labor Non-Exempt - Straight Time	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6401000	Mat & Supp - Inventory Issue	$ 126,943	$ 2,725	$ 6,940	$ 73	$ 25,764	$ 329	$ 26,338	$ 10,364	$ 5,533	$ 16,927	$ 5,404	$ 6,401	$ 16,682	$ 250,423
6400100	Mat & Supp - Outside Material Purchases	$ 19,235	$ 3,137	$ -	$ 5,000	$ 5,000	$ -	$ 2,352	$ 10,503	$ -	$ -	$ -	$ 1,896	$ 2,136	$ 49,258
C6900040	Payroll Tax Adder	$ 787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 787
6790230	Postage, Shipping and Courier	$ 2,070	$ -	$ -	$ -	$ -	$ -	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,157
R6010010	SLR Overtime Blended Labor	$ 3,697	$ -	$ -	$ -	$ -	$ 1,566	$ -	$ -	$ 1,041	$ -	$ -	$ -	$ -	$ 6,303
R6010000	SLR Straight Time Blended Labor	$ 21,628	$ 2,131	$ 2,131	$ 2,131	$ 2,131	$ 2,131	$ 2,131	$ 2,131	$ 2,131	$ 2,131	$ 2,131	$ 2,131	$ 2,131	$ 47,195
6790322	Small Tools Allocation	$ 6,266	$ 136	$ 161	$ 118	$ 714	$ 8	$ 666	$ 484	$ 128	$ 393	$ 125	$ 192	$ 437	$ 9,827
6790321	Stores Allocation	$ 10,282	$ 323	$ 383	$ 280	$ 1,697	$ 18	$ 1,582	$ 1,151	$ 305	$ 934	$ 298	$ 458	$ 1,038	$ 18,748
Cost Sum		$ 284,964	$ 16,175	$ 11,835	$ 15,175	$ 47,735	$ 19,334	$ 39,285	$ 48,507	$ 11,213	$ 24,275	$ 9,672	$ 13,337	$ 26,672	$ 568,179
Clearings		$ (284,964)	$ -	$ -	$ (43,185)	$ -	$ -	$ (106,354)	$ -	$ -	$ (83,995)	$ -	$ -	$ (49,681)	$ (568,179)
Project Net		$ -	$ 16,175	$ 11,835	$ (28,010)	$ 47,735	$ 19,334	$ (67,068)	$ 48,507	$ 11,213	$ (59,720)	$ 9,672	$ 13,337	$ (23,009)	$ -

Cost Year 04	Investment 610000644	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 49,045	$ 833	$ 495	$ 781	$ 2,453	$ 1,005	$ 2,007	$ 2,521	$ 561	$ 1,236	$ 487	$ 675	$ 1,359	$ 63,457
6100080	Consultants - Other	$ 53,518	$ -	$ -	$ 5,049	$ 5,049	$ -	$ -	$ 13,769	$ -	$ -	$ -	$ -	$ -	$ 77,384
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 19,620	$ 5,049	$ 185	$ -	$ -	$ 11,949	$ -	$ 2,629	$ -	$ -	$ -	$ -	$ -	$ 39,431
6790324	Engineering &Supervisory Allocation	$ 49,443	$ 703	$ 417	$ 659	$ 2,070	$ 848	$ 1,693	$ 2,127	$ 473	$ 1,043	$ 410	$ 569	$ 1,147	$ 61,602
6790320	Fleet Allocation	$ 3,704	$ 144	$ 144	$ 144	$ 144	$ 249	$ 144	$ 144	$ 214	$ 144	$ 144	$ 144	$ 144	$ 5,604
C6020000	Fringe Adder	$ 2,655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,655
6790315	I&D Allocated to Capital	$ 5,405	$ 176	$ 176	$ 176	$ 176	$ 305	$ 176	$ 176	$ 262	$ 176	$ 176	$ 176	$ 176	$ 7,732
6010210	Labor Non-Exempt - Straight Time	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6401000	Mat & Supp - Inventory Issue	$ 250,423	$ 2,752	$ 5,402	$ 74	$ 26,014	$ 333	$ 26,593	$ 10,464	$ 5,586	$ 17,092	$ 5,457	$ 6,463	$ 16,844	$ 373,497
6400100	Mat & Supp - Outside Material Purchases	$ 49,258	$ 3,167	$ -	$ 5,049	$ 5,049	$ -	$ 2,375	$ 10,605	$ -	$ -	$ -	$ 1,914	$ 2,157	$ 79,574
C6900040	Payroll Tax Adder	$ 787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 787
6790230	Postage, Shipping and Courier	$ 2,157	$ -	$ -	$ -	$ -	$ -	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,245
R6010010	SLR Overtime Blended Labor	$ 6,303	$ -	$ -	$ -	$ -	$ 1,581	$ -	$ -	$ 1,051	$ -	$ -	$ -	$ -	$ 8,935
R6010000	SLR Straight Time Blended Labor	$ 47,195	$ 2,151	$ 2,151	$ 2,151	$ 2,151	$ 2,151	$ 2,151	$ 2,151	$ 2,151	$ 2,151	$ 2,151	$ 2,151	$ 2,151	$ 73,010
6790322	Small Tools Allocation	$ 9,827	$ 164	$ 150	$ 142	$ 860	$ 9	$ 802	$ 584	$ 155	$ 473	$ 151	$ 232	$ 526	$ 14,076
6790321	Stores Allocation	$ 18,748	$ 391	$ 356	$ 338	$ 2,049	$ 22	$ 1,911	$ 1,390	$ 369	$ 1,128	$ 360	$ 553	$ 1,254	$ 28,868
Cost Sum		$ 568,179	$ 15,528	$ 9,475	$ 14,562	$ 46,015	$ 18,451	$ 37,941	$ 46,559	$ 10,821	$ 23,443	$ 9,336	$ 12,877	$ 25,758	$ 838,946
Clearings		$ (568,179)	$ -	$ -	$ (39,566)	$ -	$ -	$ (102,407)	$ -	$ -	$ (80,823)	$ -	$ -	$ (47,971)	$ (838,946)
Project Net		$ -	$ 15,528	$ 9,475	$ (25,004)	$ 46,015	$ 18,451	$ (64,466)	$ 46,559	$ 10,821	$ (57,380)	$ 9,336	$ 12,877	$ (22,213)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610000646	Services - Albuquerque - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-05788	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Services - Albuquerque - Replace
Justification: NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered: NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000646 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 13,759	$ 7,486	$ 10,567	$ 6,269	$ 12,973	$ 14,768	$ 11,404	$ 21,517	$ 11,276	$ 11,334	$ 24,519	$ -	$ 145,871
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (36)	$ -	$ -	$ -	$ -	$ (36)
7103060	CIAC (Capital Work Order Credit)	$ -	$ (3,083)	$ (3,393)	$ 1,039	$ (7,292)	$ (3,683)	$ (10,745)	$ (3,651)	$ (8,481)	$ (9,314)	$ (2,948)	$ (519)	$ (5,120)	$ (57,191)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,433	$ -	$ -	$ -	$ -	$ -	$ 4,433
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 57,531	$ 38,632	$ 51,734	$ 18,702	$ 54,132	$ 55,996	$ 18,738	$ 54,263	$ 23,858	$ 10,740	$ 80,102	$ 86,974	$ 551,402
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6030070	Empl Exp - Training	$ -	$ -	$ -	$ -	$ -	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 17,156	$ 16,584	$ 22,138	$ 8,572	$ 12,247	$ 15,484	$ 12,349	$ 21,736	$ 5,763	$ 7,673	$ 12,371	$ -	$ 152,074
6790199	Fees - Miscellaneous	$ -	$ -	$ 104	$ -	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207
6790320	Fleet Allocation	$ -	$ 3,322	$ 3,055	$ 6,124	$ 2,428	$ 6,819	$ 4,104	$ 5,575	$ 6,320	$ 2,889	$ 5,106	$ 5,090	$ -	$ 50,833
C6020000	Fringe Adder	$ -	$ 9,353	$ 6,247	$ 12,885	$ 4,599	$ 10,414	$ 8,574	$ 9,424	$ 10,756	$ 4,544	$ 9,746	$ 13,599	$ 9,101	$ 109,243
6790315	I&D Allocated to Capital	$ -	$ 2,430	$ 61	$ 2,069	$ 755	$ 1,529	$ 1,394	$ 2,716	$ 6,804	$ 2,563	$ 5,076	$ 7,233	$ -	$ 32,630
6100110	Instrument Service and Repair	$ -	$ 501	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 501
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (87)	$ -	$ -	$ -	$ -	$ (87)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ 483	$ 42	$ 1,064	$ (6)	$ 426	$ 606	$ 738	$ 735	$ 30	$ 395	$ 3,069	$ (1,161)	$ 6,420
6720020	Lease - Non-Office Equipment	$ -	$ -	$ 903	$ 317	$ 1,767	$ -	$ -	$ 49	$ 626	$ 1,410	$ 990	$ 444	$ 692	$ 7,197
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ 4,548	$ 8,241	$ 6,692	$ 2,762	$ 2,318	$ 14,476	$ 1,610	$ 4,870	$ 6,526	$ 8,021	$ 774	$ 5,748	$ 66,587
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 1,190	$ 28	$ 604	$ 835	$ 2,616	$ 2,768	$ 1,372	$ 5,595	$ 620	$ 259	$ 1,311	$ 491	$ 17,689
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ 84	$ -	$ -	$ -	$ -	$ 78	$ 70	$ -	$ 232
C6900040	Payroll Tax Adder	$ -	$ 2,771	$ 1,851	$ 3,818	$ 1,363	$ 3,086	$ 2,538	$ 2,789	$ 3,193	$ 1,346	$ 2,888	$ 4,029	$ 2,697	$ 32,369
6790210	Permitting	$ -	$ -	$ 5,950	$ 3,161	$ 1,479	$ 1,750	$ 2,541	$ 1,332	$ 3,883	$ 3,016	$ 1,706	$ 246	$ 324	$ 25,388
R6010010	SLR Overtime Blended Labor	$ -	$ 8,697	$ 3,563	$ 11,438	$ 1,799	$ 7,447	$ 7,424	$ 8,354	$ 14,562	$ 1,552	$ 8,325	$ 23,341	$ 9,619	$ 106,122
R6010000	SLR Straight Time Blended Labor	$ -	$ 25,945	$ 19,572	$ 36,284	$ 15,236	$ 31,122	$ 24,304	$ 26,505	$ 25,355	$ 15,276	$ 27,772	$ 27,025	$ 24,089	$ 298,485
6790322	Small Tools Allocation	$ -	$ 380	$ 381	$ 323	$ 117	$ 148	$ 695	$ 51	$ 421	$ 106	$ 446	$ 39	$ -	$ 3,107
6790321	Stores Allocation	$ -	$ 471	$ 408	$ 489	$ 246	$ 796	$ 1,970	$ 184	$ 834	$ 299	$ 627	$ 42	$ -	$ 6,366
6100120	Tools Service and Repair	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11)	$ -	$ -	$ -	$ -	$ (11)				
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -				
Cost Sum		$ -	$ 145,455	$ 109,744	$ 170,746	$ 59,734	$ 144,278	$ 146,896	$ 103,972	$ 172,854	$ 71,762	$ 98,233	$ 202,785	$ 133,453	$ 1,559,912				
Clearings		$ -	$ -	$ -	$ (425,945)	$ -	$ -	$ (350,907)	$ -	$ -	$ (348,588)	$ -	$ -	$ (434,471)	$ (1,559,912)				
Project Net		$ -	$ 145,455	$ 109,744	$ (255,199)	$ 59,734	$ 144,278	$ (204,012)	$ 103,972	$ 172,854	$ (276,826)	$ 98,233	$ 202,785	$ (301,019)	$ -				

Cost Year 02 Investment 610000646 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 145,871	$ 34,237	$ 31,985	$ 30,078	$ 22,528	$ 13,925	$ 9,508	$ 10,891	$ 11,995	$ 9,494	$ 9,188	$ 11,086	$ 13,151	$ 353,938
6028999	Benefits Fringe Reclass	$ (36)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (36)
7103060	CIAC (Capital Work Order Credit)	$ (57,191)	$ (11,878)	$ (3,984)	$ (4,390)	$ (1,934)	$ (2,500)	$ (2,719)	$ (12,124)	$ (9,873)	$ (1,903)	$ (3,615)	$ (3,342)	$ (18,192)	$ (133,644)
6100080	Consultants - Other	$ 4,433	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,109	$ -	$ 10,000	$ 7,540	$ 18,000	$ -	$ 55,081
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 551,402	$ 115,232	$ 137,398	$ 131,958	$ 70,514	$ 75,000	$ 33,550	$ 33,550	$ 56,479	$ 29,014	$ 21,616	$ 29,375	$ 56,479	$ 1,341,567
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6030070	Empl Exp - Training	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 152,074	$ 27,665	$ 35,371	$ 18,846	$ 25,502	$ 13,498	$ 9,217	$ 10,557	$ 11,627	$ 9,203	$ 8,906	$ 10,746	$ 12,747	$ 345,961
6790199	Fees - Miscellaneous	$ 207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207
6790320	Fleet Allocation	$ 50,833	$ 4,972	$ 7,444	$ 3,718	$ 8,416	$ 2,481	$ 2,718	$ 2,686	$ 2,686	$ 2,686	$ 2,686	$ 2,686	$ 3,318	$ 97,330
C6020000	Fringe Adder	$ 109,243	$ 11,541	$ 13,623	$ 7,954	$ 13,794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 156,155
6790315	I&D Allocated to Capital	$ 32,630	$ 4,269	$ 5,174	$ 2,931	$ 4,724	$ 3,180	$ 3,484	$ 3,443	$ 3,443	$ 3,443	$ 3,443	$ 3,443	$ 4,253	$ 77,858
6100110	Instrument Service and Repair	$ 501	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 501
6018999	Labor Expense Reclass	$ (87)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (87)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 6,420	$ 267	$ 1,665	$ (20)	$ 810	$ 750	$ 506	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,398
6720020	Lease - Non-Office Equipment	$ 7,197	$ 1,940	$ 365	$ 2,494	$ 2,019	$ 2,500	$ 1,492	$ 680	$ 600	$ -	$ 500	$ 500	$ 261	$ 20,548
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ 153	$ 257	$ 1,470	$ -	$ -	$ -	$ -	$ 1,879
6401000	Mat & Supp - Inventory Issue	$ 66,587	$ 13,592	$ 14,198	$ 12,325	$ 5,957	$ 5,500	$ 3,097	$ (351)	$ 2,605	$ 583	$ 1,292	$ 5,181	$ 2,053	$ 132,618
6400100	Mat & Supp - Outside Material Purchases	$ 17,689	$ 988	$ 1,331	$ 1,307	$ 1,788	$ 2,000	$ 3,159	$ 4,802	$ 2,670	$ -	$ 5,881	$ 2,057	$ 5,055	$ 48,726
6400510	Mat & Supp - Small Tools	$ 232	$ -	$ -	$ -	$ -	$ -	$ 222	$ 52	$ 9	$ -	$ -	$ -	$ -	$ 514
C6900040	Payroll Tax Adder	$ 32,369	$ 3,420	$ 4,036	$ 2,357	$ 4,087	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,268
6790210	Permitting	$ 25,388	$ 1,478	$ 705	$ 2,289	$ -	$ 2,000	$ 1,500	$ 2,185	$ 2,452	$ 4,099	$ 3,918	$ 2,866	$ 2,866	$ 51,746
R6010010	SLR Overtime Blended Labor	$ 106,122	$ 9,654	$ 17,784	$ 4,043	$ 15,764	$ 6,500	$ 7,500	$ 7,500	$ 7,500	$ 7,500	$ 7,500	$ 7,500	$ 7,500	$ 212,367
R6010000	SLR Straight Time Blended Labor	$ 298,485	$ 33,091	$ 32,671	$ 25,417	$ 35,324	$ 32,000	$ 35,000	$ 35,000	$ 35,000	$ 35,000	$ 35,000	$ 35,000	$ 45,000	$ 711,989
6790322	Small Tools Allocation	$ 3,107	$ 1,121	$ 1,168	$ 281	$ 854	$ 194	$ 162	$ 115	$ 137	$ 15	$ 186	$ 187	$ 184	$ 7,711
6790321	Stores Allocation	$ 6,366	$ 1,778	$ 652	$ 819	$ 939	$ 466	$ 388	$ 276	$ 327	$ 36	$ 445	$ 449	$ 441	$ 13,382
6100120	Tools Service and Repair	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6900049	TOTI - Payroll Tax Reclass	$ (11)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11)
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ 16
Cost Sum		$ 1,559,912	$ 253,364	$ 301,587	$ 242,408	$ 211,085	$ 157,493	$ 108,936	$ 114,628	$ 129,128	$ 109,170	$ 104,486	$ 125,735	$ 135,132	$ 3,553,064
Clearings		$ (1,559,912)	$ -	$ -	$ (797,359)	$ -	$ -	$ (477,514)	$ -	$ -	$ (352,927)	$ -	$ -	$ (365,353)	$ (3,553,064)
Project Net		$ -	$ 253,364	$ 301,587	$ (554,951)	$ 211,085	$ 157,493	$ (368,578)	$ 114,628	$ 129,128	$ (243,756)	$ 104,486	$ 125,735	$ (230,222)	$ -

Cost Year 03	Investment 610000646	Year 2024													
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 353,938	$ 13,713	$ 19,310	$ 18,037	$ 13,406	$ 15,284	$ 14,211	$ 10,719	$ 14,815	$ 11,620	$ 11,324	$ 9,555	$ 13,422	$ 519,353
6028999	Benefits Fringe Reclass	$ (36)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (36)
7103060	CIAC (Capital Work Order Credit)	$ (133,644)	$ (8,293)	$ (3,909)	$ (3,728)	$ -	$ (10,749)	$ (2,801)	$ (12,487)	$ (10,169)	$ (1,960)	$ (3,724)	$ (3,442)	$ (18,738)	$ (213,643)
6100080	Consultants - Other	$ 55,081	$ 36,493	$ 36,493	$ 36,493	$ 8,453	$ 543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 173,557
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,341,567	$ 36,493	$ 68,358	$ 68,358	$ 38,305	$ 68,358	$ 58,174	$ 20,541	$ 68,358	$ 37,284	$ 43,501	$ 30,256	$ 68,358	$ 1,947,911
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 241	$ 3,170	$ -	$ 187	$ -	$ -	$ 2,264	$ 5,862
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6030070	Empl Exp - Training	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69	$ -	$ -	$ -	$ -	$ -	$ 69
6790324	Engineering &Supervisory Allocation	$ 345,961	$ 13,347	$ 18,794	$ 17,555	$ 13,048	$ 14,876	$ 13,831	$ 10,433	$ 14,419	$ 11,309	$ 11,021	$ 9,300	$ 13,063	$ 506,957
6790199	Fees - Miscellaneous	$ 207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207
6790320	Fleet Allocation	$ 97,330	$ 3,780	$ 3,806	$ 3,843	$ 4,095	$ 4,095	$ 4,095	$ 4,095	$ 4,095	$ 4,095	$ 4,095	$ 3,780	$ 3,780	$ 144,984
C6020000	Fringe Adder	$ 156,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 156,155
6790315	I&D Allocated to Capital	$ 77,858	$ 4,626	$ 4,658	$ 4,703	$ 5,012	$ 5,012	$ 5,012	$ 5,012	$ 5,012	$ 5,012	$ 5,012	$ 4,626	$ 4,626	$ 136,177
6100110	Instrument Service and Repair	$ 501	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 501
6018999	Labor Expense Reclass	$ (87)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (87)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 10,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,398
6720020	Lease - Non-Office Equipment	$ 20,548	$ 148	$ 328	$ 30	$ 338	$ 82	$ 1,537	$ 727	$ 677	$ 65	$ 586	$ 1,244	$ 269	$ 26,579
6400020	Mat & Supp - General and Office Supplies	$ 1,879	$ -	$ -	$ 110	$ 7	$ -	$ 157	$ 264	$ 1,514	$ -	$ -	$ -	$ -	$ 3,932
6401000	Mat & Supp - Inventory Issue	$ 132,618	$ 3,468	$ 16,989	$ 16,989	$ 16,989	$ 16,989	$ 16,989	$ 16,989	$ 16,989	$ 16,989	$ 1,331	$ 5,336	$ 2,114	$ 280,776
6400100	Mat & Supp - Outside Material Purchases	$ 48,726	$ 2,075	$ 17,911	$ 4,231	$ 5,907	$ 6,492	$ 3,253	$ 4,946	$ 2,750	$ -	$ 6,057	$ 2,119	$ 5,206	$ 109,674
6400510	Mat & Supp - Small Tools	$ 514	$ -	$ -	$ -	$ -	$ -	$ 228	$ 54	$ 10	$ -	$ -	$ -	$ -	$ 806
C6900040	Payroll Tax Adder	$ 46,268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,268
6790210	Permitting	$ 51,746	$ 7,699	$ 5,000	$ 5,000	$ 7,699	$ 5,281	$ 5,776	$ 2,250	$ 2,526	$ 4,222	$ 4,036	$ 2,952	$ 5,000	$ 109,187
R6010010	SLR Overtime Blended Labor	$ 212,367	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 332,367
R6010000	SLR Straight Time Blended Labor	$ 711,989	$ 50,000	$ 50,412	$ 51,000	$ 55,000	$ 55,000	$ 55,000	$ 55,000	$ 55,000	$ 55,000	$ 55,000	$ 50,000	$ 50,000	$ 1,348,400
6790322	Small Tools Allocation	$ 7,711	$ 129	$ 810	$ 492	$ 531	$ 545	$ 470	$ 509	$ 458	$ 394	$ 171	$ 173	$ 170	$ 12,562
6790321	Stores Allocation	$ 13,382	$ 306	$ 1,925	$ 1,170	$ 1,263	$ 1,295	$ 1,116	$ 1,210	$ 1,089	$ 937	$ 407	$ 411	$ 404	$ 24,915
6100120	Tools Service and Repair	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295	$ -	$ -	$ 295
6900049	TOTI - Payroll Tax Reclass	$ (11)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11)
6500010	Transportation - Vehicle expense	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ 32
Cost Sum		$ 3,553,064	$ 173,983	$ 250,882	$ 234,283	$ 180,052	$ 193,101	$ 187,288	$ 133,499	$ 187,541	$ 155,155	$ 149,113	$ 126,310	$ 159,954	$ 5,684,226
Clearings		$ (3,553,064)	$ -	$ -	$ (659,149)	$ -	$ -	$ (560,441)	$ -	$ -	$ (476,195)	$ -	$ -	$ (435,377)	$ (5,684,226)
Project Net		$ -	$ 173,983	$ 250,882	$ (424,866)	$ 180,052	$ 193,101	$ (373,153)	$ 133,499	$ 187,541	$ (321,040)	$ 149,113	$ 126,310	$ (275,423)	$ -

Cost Year 04	Investment 610000646	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 519,353	$ 9,277	$ 13,044	$ 16,623	$ 10,533	$ 11,110	$ 9,301	$ 7,123	$ 10,297	$ 7,864	$ 7,661	$ 6,465	$ 12,248	$ 640,899
6028999	Benefits Fringe Reclass	$ (36)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (36)
7103060	CIAC (Capital Work Order Credit)	$ (213,643)	$ (8,373)	$ (3,947)	$ (3,764)	$ -	$ (10,853)	$ (2,828)	$ (12,609)	$ (10,268)	$ (1,979)	$ (3,760)	$ (3,476)	$ (18,920)	$ (294,420)
6100080	Consultants - Other	$ 173,557	$ 36,847	$ 36,847	$ 36,847	$ 36,847	$ 548	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 321,494
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,947,911	$ 36,847	$ 69,022	$ 140,483	$ 38,677	$ 86,289	$ 58,739	$ 20,740	$ 73,345	$ 37,646	$ 43,923	$ 30,550	$ 119,543	$ 2,703,715
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 5,862	$ -	$ -	$ -	$ -	$ -	$ 243	$ 3,201	$ -	$ 189	$ -	$ -	$ 2,285	$ 11,780
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6030070	Empl Exp - Training	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6030080	Empl Exp - Travel and Lodging	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ 70	$ -	$ -	$ -	$ -	$ -	$ 139
6790324	Engineering &Supervisory Allocation	$ 506,957	$ 7,827	$ 11,006	$ 14,025	$ 8,887	$ 9,374	$ 7,847	$ 6,009	$ 8,688	$ 6,635	$ 6,464	$ 5,454	$ 10,334	$ 609,505
6790199	Fees - Miscellaneous	$ 207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207
6790320	Fleet Allocation	$ 144,984	$ 4,047	$ 4,047	$ 4,047	$ 4,047	$ 4,047	$ 4,047	$ 4,242	$ 4,384	$ 4,384	$ 4,384	$ 4,047	$ 4,047	$ 194,753
C6020000	Fringe Adder	$ 156,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 156,155
6790315	I&D Allocated to Capital	$ 136,177	$ 4,956	$ 4,956	$ 4,956	$ 4,956	$ 4,956	$ 4,956	$ 5,194	$ 5,369	$ 5,369	$ 5,369	$ 4,956	$ 4,956	$ 197,123
6100110	Instrument Service and Repair	$ 501	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 501
6018999	Labor Expense Reclass	$ (87)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (87)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 10,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,398
6720020	Lease - Non-Office Equipment	$ 26,579	$ 150	$ 331	$ 30	$ 341	$ 82	$ 1,552	$ 734	$ 683	$ 66	$ 592	$ 1,256	$ 272	$ 32,669
6400020	Mat & Supp - General and Office Supplies	$ 3,932	$ -	$ -	$ 111	$ 8	$ -	$ 159	$ 267	$ 1,529	$ -	$ -	$ -	$ -	$ 6,004
6401000	Mat & Supp - Inventory Issue	$ 280,776	$ 3,501	$ 17,153	$ 17,153	$ 17,153	$ 17,153	$ 17,153	$ 17,153	$ 17,153	$ 17,153	$ 1,344	$ 5,388	$ 2,135	$ 430,371
6400100	Mat & Supp - Outside Material Purchases	$ 109,674	$ 2,095	$ 18,085	$ 4,272	$ 5,965	$ 6,555	$ 3,285	$ 4,994	$ 2,777	$ -	$ 6,116	$ 2,140	$ 5,257	$ 171,213
6400510	Mat & Supp - Small Tools	$ 806	$ -	$ -	$ -	$ -	$ -	$ 230	$ 54	$ 10	$ -	$ -	$ -	$ -	$ 1,100
C6900040	Payroll Tax Adder	$ 46,268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,268
6790210	Permitting	$ 109,187	$ 7,774	$ 5,049	$ 5,049	$ 7,774	$ 5,332	$ 5,832	$ 2,272	$ 2,550	$ 4,263	$ 4,075	$ 2,981	$ 5,049	$ 167,186
R6010010	SLR Overtime Blended Labor	$ 332,367	$ 10,097	$ 10,097	$ 10,097	$ 10,097	$ 10,097	$ 10,097	$ 10,097	$ 10,097	$ 10,097	$ 10,097	$ 10,097	$ 10,097	$ 453,532
R6010000	SLR Straight Time Blended Labor	$ 1,348,400	$ 50,485	$ 50,485	$ 50,485	$ 50,485	$ 50,485	$ 50,485	$ 53,401	$ 55,534	$ 55,534	$ 55,534	$ 50,485	$ 50,485	$ 1,972,287
6790322	Small Tools Allocation	$ 12,562	$ 155	$ 976	$ 593	$ 640	$ 657	$ 566	$ 613	$ 552	$ 475	$ 207	$ 209	$ 205	$ 18,411
6790321	Stores Allocation	$ 24,915	$ 369	$ 2,325	$ 1,414	$ 1,525	$ 1,564	$ 1,349	$ 1,461	$ 1,315	$ 1,132	$ 492	$ 497	$ 488	$ 38,845
6100120	Tools Service and Repair	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 298	$ -	$ -	$ 593
6900049	TOTI - Payroll Tax Reclass	$ (11)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11)
6500010	Transportation - Vehicle expense	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ 48
Cost Sum		$ 5,684,226	$ 166,054	$ 239,476	$ 302,421	$ 197,935	$ 197,397	$ 173,013	$ 125,018	$ 184,015	$ 148,829	$ 142,796	$ 121,048	$ 208,496	$ 7,890,725
Clearings		$ (5,684,226)	$ -	$ -	$ (707,951)	$ -	$ -	$ (568,345)	$ -	$ -	$ (457,863)	$ -	$ -	$ (472,340)	$ (7,890,725)
Project Net		$ -	$ 166,054	$ 239,476	$ (405,530)	$ 197,935	$ 197,397	$ (395,332)	$ 125,018	$ 184,015	$ (309,034)	$ 142,796	$ 121,048	$ (263,844)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	620000652	Mains - Artesia - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	SENM	NEW-08528	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date		Description	Mains - Artesia - New
Estimated In-Service Date			
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620000652 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 142	$ 635	$ -	$ 666	$ 88	$ 670	$ 457	$ 2,323	$ 437	$ 1,548	$ 51	$ 7,017
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (866)	$ (3,458)	$ -	$ -	$ -	$ -	$ -	$ (2,792)	$ -	$ -	$ (8,128)	$ (15,244)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770	$ -	$ 1,050	$ -	$ 1,820
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77	$ -	$ 80	$ -	$ -	$ 156
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 314	$ 1,330	$ -	$ 629	$ 92	$ 725	$ 462	$ 1,187	$ 296	$ 781	$ 74	$ 5,891
6790320	Fleet Allocation	$ -	$ -	$ -	$ 435	$ -	$ 476	$ 69	$ 380	$ -	$ 1,178	$ 115	$ 579	$ 77	$ 3,309
C6020000	Fringe Adder	$ -	$ -	$ -	$ 1,034	$ -	$ 838	$ 146	$ 713	$ -	$ 2,149	$ 276	$ 1,335	$ 169	$ 6,659
6790315	I&D Allocated to Capital	$ -	$ -	$ 8	$ 155	$ -	$ 115	$ 20	$ 196	$ 42	$ 1,074	$ 151	$ 671	$ 64	$ 2,495
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,668	$ 2,302	$ -	$ 1,365	$ -	$ 900	$ 2,462	$ 578	$ 1,453	$ 874	$ -	$ 11,603
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803	$ -	$ -	$ -	$ 803
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ -	$ -	$ -	$ 9
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 306	$ -	$ 248	$ 43	$ 211	$ -	$ 637	$ 82	$ 396	$ 50	$ 1,973
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 1,063	$ -	$ 549	$ 141	$ 489	$ -	$ 2,745	$ 401	$ 1,475	$ -	$ 6,863
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 2,766	$ -	$ 2,554	$ 401	$ 2,153	$ -	$ 5,213	$ 620	$ 3,471	$ 624	$ 17,802
6790322	Small Tools Allocation	$ -	$ -	$ 77	$ 102	$ -	$ 45	$ -	$ 15	$ 99	$ 20	$ 52	$ 16	$ -	$ 427
6790321	Stores Allocation	$ -	$ -	$ 82	$ 154	$ -	$ 242	$ -	$ 54	$ 196	$ 58	$ 74	$ 18	$ -	$ 878
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ 1,425	$ 6,824	$ -	$ 7,726	$ 1,001	$ 6,508	$ 3,795	$ 15,953	$ 4,034	$ 12,215	$ (7,020)	$ 52,460
Clearings		$ -	$ -	$ -	$ (8,249)	$ -	$ -	$ (8,727)	$ -	$ -	$ (26,255)	$ -	$ -	$ (9,229)	$ (52,460)
Project Net		$ -	$ -	$ 1,425	$ (1,425)	$ -	$ 7,726	$ (7,726)	$ 6,508	$ 3,795	$ (10,302)	$ 4,034	$ 12,215	$ (16,249)	$ -

Cost Year 02	Investment 620000652	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,017	$ 4,861	$ 451	$ 1,211	$ 1,772	$ 1,010	$ 1,523	$ 1,372	$ 1,134	$ 1,019	$ 1,062	$ 782	$ -	$ 23,213
7103060	CIAC (Capital Work Order Credit)	$ (15,244)	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,915)	$ -	$ -	$ -	$ -	$ -	$ (17,160)
6100080	Consultants - Other	$ 1,820	$ 199	$ 1,183	$ 1,183	$ -	$ 125	$ 2,919	$ 2,919	$ 2,919	$ 2,919	$ 2,919	$ 2,419	$ -	$ 21,525
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 156
6790324	Engineering &Supervisory Allocation	$ 5,891	$ 3,928	$ 499	$ 759	$ 2,006	$ 979	$ 1,477	$ 1,329	$ 1,099	$ 988	$ 1,030	$ 758	$ -	$ 20,741
6790320	Fleet Allocation	$ 3,309	$ 2,478	$ -	$ -	$ 1,331	$ 439	$ 502	$ 412	$ 245	$ 230	$ 230	$ 93	$ -	$ 9,269
C6020000	Fringe Adder	$ 6,659	$ 5,652	$ -	$ -	$ 2,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,427
6790315	I&D Allocated to Capital	$ 2,495	$ 1,609	$ 25	$ 38	$ 629	$ 563	$ 643	$ 528	$ 314	$ 295	$ 295	$ 120	$ -	$ 7,553
6401000	Mat & Supp - Inventory Issue	$ 11,603	$ 3,945	$ 1,826	$ 6,893	$ 827	$ 1,866	$ 2,689	$ 2,768	$ 2,789	$ 2,447	$ 2,834	$ 2,941	$ -	$ 43,428
6400100	Mat & Supp - Outside Material Purchases	$ 803	$ -	$ -	$ -	$ 410	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ -	$ 2,459
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168	$ -	$ -	$ -	$ -	$ 168
6400080	Mat & Supp - Vehicle Fuel	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
C6900040	Payroll Tax Adder	$ 1,973	$ 1,675	$ -	$ -	$ 627	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,275
R6010010	SLR Overtime Blended Labor	$ 6,863	$ 5,592	$ -	$ -	$ 2,342	$ 1,565	$ 2,461	$ 2,333	$ 1,742	$ 57	$ 167	$ -	$ -	$ 23,123
R6010000	SLR Straight Time Blended Labor	$ 17,802	$ 15,341	$ -	$ -	$ 5,494	$ 5,382	$ 5,477	$ 4,179	$ 2,134	$ 3,583	$ 3,471	$ 1,478	$ -	$ 64,339
6790322	Small Tools Allocation	$ 427	$ 303	$ 137	$ 142	$ 136	$ 53	$ 74	$ 76	$ 77	$ 68	$ 78	$ 81	$ -	$ 1,653
6790321	Stores Allocation	$ 878	$ 481	$ 77	$ 414	$ 150	$ 127	$ 178	$ 183	$ 184	$ 163	$ 187	$ 194	$ -	$ 3,214
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 291	$ -	$ -	$ -	$ -	$ 291
Cost Sum		$ 52,460	$ 46,063	$ 4,198	$ 10,640	$ 17,838	$ 12,287	$ 18,154	$ 14,361	$ 13,274	$ 11,946	$ 12,452	$ 9,043	$ -	$ 222,716
Clearings		$ (52,460)	$ -	$ -	$ (60,901)	$ -	$ -	$ (48,279)	$ -	$ -	$ (39,582)	$ -	$ -	$ (21,494)	$ (222,716)
Project Net		$ -	$ 46,063	$ 4,198	$ (50,261)	$ 17,838	$ 12,287	$ (30,125)	$ 14,361	$ 13,274	$ (27,635)	$ 12,452	$ 9,043	$ (21,494)	$ -

Cost Year 03	Investment 620000652	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 23,213	$ 18	$ 91	$ 3,949	$ 349	$ 1,746	$ 1,702	$ 4,187	$ 702	$ 575	$ 1,101	$ 543	$ 178	$ 38,354
7103060	CIAC (Capital Work Order Credit)	$ (17,160)	$ (599)	$ (11,277)	$ -	$ -	$ -	$ -	$ (1,978)	$ -	$ -	$ -	$ -	$ -	$ (31,014)
6100080	Consultants - Other	$ 21,525	$ -	$ -	$ 19,381	$ 71	$ -	$ -	$ 1,982	$ -	$ -	$ -	$ -	$ -	$ 42,959
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 33	$ -	$ -	$ -	$ -	$ -	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 156
6790324	Engineering &Supervisory Allocation	$ 20,741	$ 17	$ 88	$ 3,844	$ 340	$ 1,700	$ 1,657	$ 4,075	$ 684	$ 559	$ 1,071	$ 529	$ 173	$ 35,477
6790320	Fleet Allocation	$ 9,269	$ -	$ -	$ 616	$ 219	$ 1,164	$ 1,115	$ 1,920	$ 252	$ 367	$ 627	$ 291	$ 108	$ 15,946
C6020000	Fringe Adder	$ 14,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,427
6790315	I&D Allocated to Capital	$ 7,553	$ -	$ -	$ 753	$ 268	$ 1,424	$ 1,364	$ 2,349	$ 309	$ 449	$ 767	$ 356	$ 132	$ 15,725
6401000	Mat & Supp - Inventory Issue	$ 43,428	$ -	$ 763	$ 12,561	$ -	$ -	$ 261	$ 11,819	$ 2,776	$ -	$ 1,584	$ 972	$ -	$ 74,164
6400100	Mat & Supp - Outside Material Purchases	$ 2,459	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 4,658
6400510	Mat & Supp - Small Tools	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 173	$ 131	$ -	$ -	$ -	$ 472
6400080	Mat & Supp - Vehicle Fuel	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
C6900040	Payroll Tax Adder	$ 4,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,275
R6010010	SLR Overtime Blended Labor	$ 23,123	$ -	$ -	$ 2,047	$ 327	$ 1,554	$ 2,541	$ 3,442	$ 1,799	$ 59	$ 173	$ -	$ -	$ 35,064
R6010000	SLR Straight Time Blended Labor	$ 64,339	$ -	$ -	$ 7,723	$ 3,143	$ 16,914	$ 15,154	$ 27,030	$ 2,203	$ 5,764	$ 9,779	$ 4,623	$ 1,710	$ 158,383
6790322	Small Tools Allocation	$ 1,653	$ 4	$ 22	$ 296	$ 4	$ 4	$ 10	$ 278	$ 69	$ 4	$ 41	$ 27	$ 4	$ 2,417
6790321	Stores Allocation	$ 3,214	$ 10	$ 52	$ 703	$ 10	$ 10	$ 25	$ 662	$ 163	$ 10	$ 97	$ 64	$ 10	$ 5,031
6500010	Transportation - Vehicle expense	$ 291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 300	$ -	$ -	$ -	$ -	$ 591
Cost Sum		$ 222,716	$ (367)	$ (10,077)	$ 52,056	$ 4,913	$ 24,700	$ 24,046	$ 55,950	$ 9,614	$ 8,101	$ 15,424	$ 7,589	$ 2,497	$ 417,161
Clearings		$ (222,716)	$ -	$ -	$ (41,611)	$ -	$ -	$ (53,659)	$ -	$ -	$ (73,665)	$ -	$ -	$ (25,509)	$ (417,161)
Project Net		$ -	$ (367)	$ (10,077)	$ 10,445	$ 4,913	$ 24,700	$ (29,613)	$ 55,950	$ 9,614	$ (65,564)	$ 15,424	$ 7,589	$ (23,012)	$ -

Cost Year 04	Investment 620000652	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 38,354	$ 588	$ 639	$ 1,566	$ 610	$ 690	$ 774	$ 1,607	$ 892	$ 592	$ 706	$ 653	$ 588	$ 48,259
7103060	CIAC (Capital Work Order Credit)	$ (31,014)	$ (625)	$ (11,756)	$ -	$ -	$ -	$ -	$ (2,062)	$ -	$ -	$ -	$ -	$ -	$ (45,456)
6100080	Consultants - Other	$ 42,959	$ 1,879	$ 1,879	$ 1,879	$ 1,879	$ 1,879	$ 1,879	$ 1,879	$ 1,879	$ 1,879	$ 1,879	$ 1,879	$ 1,879	$ 65,510
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 67	$ -	$ -	$ -	$ -	$ -	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 156
6790324	Engineering &Supervisory Allocation	$ 35,477	$ 496	$ 539	$ 1,321	$ 514	$ 582	$ 653	$ 1,356	$ 753	$ 499	$ 596	$ 551	$ 496	$ 43,834
6790320	Fleet Allocation	$ 15,946	$ 484	$ 484	$ 626	$ 507	$ 592	$ 661	$ 724	$ 609	$ 488	$ 496	$ 484	$ 484	$ 22,585
C6020000	Fringe Adder	$ 14,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,427
6790315	I&D Allocated to Capital	$ 15,725	$ 593	$ 593	$ 767	$ 621	$ 725	$ 809	$ 886	$ 746	$ 598	$ 607	$ 593	$ 593	$ 23,854
6401000	Mat & Supp - Inventory Issue	$ 74,164	$ -	$ 795	$ 13,096	$ -	$ -	$ 272	$ 12,322	$ 2,894	$ -	$ 1,651	$ 1,013	$ -	$ 106,209
6400100	Mat & Supp - Outside Material Purchases	$ 4,658	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 6,963
6400510	Mat & Supp - Small Tools	$ 472	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 861
6400080	Mat & Supp - Vehicle Fuel	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
C6900040	Payroll Tax Adder	$ 4,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,275
R6010010	SLR Overtime Blended Labor	$ 35,064	$ -	$ -	$ 2,134	$ 341	$ 1,620	$ 2,649	$ 3,588	$ 1,876	$ 61	$ 180	$ -	$ -	$ 47,512
R6010000	SLR Straight Time Blended Labor	$ 158,383	$ 7,245	$ 7,245	$ 7,245	$ 7,245	$ 7,245	$ 7,245	$ 7,245	$ 7,245	$ 7,245	$ 7,245	$ 7,245	$ 7,245	$ 245,319
6790322	Small Tools Allocation	$ 2,417	$ 5	$ 27	$ 368	$ 5	$ 5	$ 13	$ 347	$ 85	$ 5	$ 51	$ 33	$ 5	$ 3,368
6790321	Stores Allocation	$ 5,031	$ 13	$ 65	$ 877	$ 13	$ 13	$ 31	$ 826	$ 204	$ 13	$ 122	$ 80	$ 13	$ 7,297
6500010	Transportation - Vehicle expense	$ 591	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 905
Cost Sum		$ 417,161	$ 10,929	$ 762	$ 30,129	$ 11,985	$ 13,602	$ 15,272	$ 28,968	$ 17,434	$ 11,631	$ 13,783	$ 12,782	$ 11,554	$ 595,991
Clearings		$ (417,161)	$ -	$ -	$ (41,820)	$ -	$ -	$ (40,859)	$ -	$ -	$ (58,033)	$ -	$ -	$ (38,119)	$ (595,991)
Project Net		$ -	$ 10,929	$ 762	$ (11,691)	$ 11,985	$ 13,602	$ (25,587)	$ 28,968	$ 17,434	$ (46,402)	$ 13,783	$ 12,782	$ (26,565)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **620000653**	Investment Name Land, Structures & Sta - Artesia - New	Scenario **2024-2028 Budget**
	Location **Artesia**	Area **SENM**	Funding Project # **NEW-08530**	Funding Project Type **FP-NMG Dist Stations-New**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Land, Structures & Sta - Artesia - New
Estimated In-Service Date			
Justification	To ensure continual safe and reliable service, NMGC invests in new/modified regulator stations throughout the year as growth or new customers require these investments		
Alternatives Considered	NA since investments are required to meet safety and reliability requirements/expectations		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620000653 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 423	$ 8	$ 41	$ 349	$ -	$ 44	$ -	$ 94	$ -	$ -	$ 960
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 887	$ 11	$ 39	$ 366	$ -	$ 44	$ -	$ 64	$ -	$ -	$ 1,411
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 104	$ -	$ -	$ -	$ 40	$ -	$ -	$ 144
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 223	$ -	$ -	$ -	$ 105	$ -	$ -	$ 328
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 21	$ 0	$ 1	$ 35	$ -	$ 4	$ -	$ 53	$ -	$ -	$ 115
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 2,696	$ -	$ 342	$ 1,793	$ -	$ 244	$ -	$ -	$ -	$ -	$ 5,075
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 2,285	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,352
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 66	$ -	$ -	$ -	$ 31	$ -	$ -	$ 97
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 747	$ -	$ -	$ -	$ 388	$ -	$ -	$ 1,135
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 220	$ 2	$ 11	$ 72	$ -	$ 10	$ -	$ -	$ -	$ -	$ 316
6790321	Stores Allocation	$ -	$ -	$ -	$ 334	$ 5	$ 61	$ 205	$ -	$ 19	$ -	$ -	$ -	$ -	$ 623
Cost Sum		$ -	$ -	$ -	$ 6,867	$ 92	$ 495	$ 4,041	$ -	$ 366	$ -	$ 774	$ -	$ -	$ 12,634
Clearings		$ -	$ -	$ -	$ (6,867)	$ -	$ -	$ (4,628)	$ -	$ -	$ (366)	$ -	$ -	$ (774)	$ (12,634)
Project Net		$ -	$ -	$ -	$ -	$ 92	$ 495	$ (587)	$ -	$ 366	$ (366)	$ 774	$ -	$ (774)	$ -

Cost Year 02	Investment 620000653	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 960	$ -	$ -	$ -	$ -	$ 16	$ 14	$ 206	$ 367	$ 81	$ -	$ -	$ -	$ 1,644
6790324	Engineering &Supervisory Allocation	$ 1,411	$ -	$ -	$ -	$ -	$ 15	$ 14	$ 200	$ 356	$ 79	$ -	$ -	$ -	$ 2,074
6790320	Fleet Allocation	$ 144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ 173
C6020000	Fringe Adder	$ 328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328
6790315	I&D Allocated to Capital	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ 153
6401000	Mat & Supp - Inventory Issue	$ 5,075	$ -	$ -	$ -	$ -	$ -	$ -	$ 21	$ 3,247	$ 265	$ -	$ -	$ -	$ 8,607
6400100	Mat & Supp - Outside Material Purchases	$ 2,352	$ -	$ -	$ -	$ -	$ 138	$ 127	$ 1,804	$ -	$ -	$ -	$ -	$ -	$ 4,421
C6900040	Payroll Tax Adder	$ 97	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97
R6010010	SLR Overtime Blended Labor	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
R6010000	SLR Straight Time Blended Labor	$ 1,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 467	$ -	$ -	$ -	$ 1,602
6790322	Small Tools Allocation	$ 316	$ -	$ -	$ -	$ -	$ 4	$ 3	$ 47	$ 84	$ 7	$ -	$ -	$ -	$ 461
6790321	Stores Allocation	$ 623	$ -	$ -	$ -	$ -	$ 9	$ 8	$ 113	$ 202	$ 16	$ -	$ -	$ -	$ 971
Cost Sum		$ 12,634	$ -	$ -	$ -	$ -	$ 181	$ 167	$ 2,391	$ 4,255	$ 983	$ -	$ -	$ -	$ 20,611
Clearings		$ (12,634)	$ -	$ -	$ -	$ -	$ -	$ (348)	$ -	$ -	$ (7,629)	$ -	$ -	$ -	$ (20,611)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 181	$ (181)	$ 2,391	$ 4,255	$ (6,646)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 620000653	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,644	$ -	$ -	$ -	$ 180	$ -	$ 13	$ -	$ 321	$ 71	$ -	$ -	$ -	$ 2,229
6790324	Engineering &Supervisory Allocation	$ 2,074	$ -	$ -	$ -	$ 176	$ -	$ 12	$ -	$ 312	$ 69	$ -	$ -	$ -	$ 2,644
6790320	Fleet Allocation	$ 173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ 204
C6020000	Fringe Adder	$ 328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328
6790315	I&D Allocated to Capital	$ 153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37	$ -	$ -	$ -	$ 190
6401000	Mat & Supp - Inventory Issue	$ 8,607	$ -	$ -	$ -	$ 21	$ -	$ -	$ -	$ 3,352	$ 273	$ -	$ -	$ -	$ 12,254
6400100	Mat & Supp - Outside Material Purchases	$ 4,421	$ -	$ -	$ -	$ 1,862	$ -	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,415
C6900040	Payroll Tax Adder	$ 97	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97
R6010010	SLR Overtime Blended Labor	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
R6010000	SLR Straight Time Blended Labor	$ 1,602	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 483	$ -	$ -	$ -	$ 2,085
6790322	Small Tools Allocation	$ 461	$ -	$ -	$ -	$ 44	$ -	$ 3	$ -	$ 78	$ 6	$ -	$ -	$ -	$ 592
6790321	Stores Allocation	$ 971	$ -	$ -	$ -	$ 104	$ -	$ 7	$ -	$ 185	$ 15	$ -	$ -	$ -	$ 1,282
Cost Sum		$ 20,611	$ -	$ -	$ -	$ 2,387	$ -	$ 167	$ -	$ 4,249	$ 986	$ -	$ -	$ -	$ 28,399
Clearings		$ (20,611)	$ -	$ -	$ -	$ -	$ -	$ (2,554)	$ -	$ -	$ (5,234)	$ -	$ -	$ -	$ (28,399)
Project Net		$ -	$ -	$ -	$ -	$ 2,387	$ -	$ (2,387)	$ -	$ 4,249	$ (4,249)	$ -	$ -	$ -	$ -

Cost Year 04	Investment 620000653	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,229	$ -	$ -	$ -	$ 127	$ -	$ 9	$ -	$ 225	$ 50	$ -	$ -	$ -	$ 2,640
6790324	Engineering &Supervisory Allocation	$ 2,644	$ -	$ -	$ -	$ 107	$ -	$ 7	$ -	$ 190	$ 42	$ -	$ -	$ -	$ 2,990
6790320	Fleet Allocation	$ 204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34	$ -	$ -	$ -	$ 237
C6020000	Fringe Adder	$ 328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328
6790315	I&D Allocated to Capital	$ 190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41	$ -	$ -	$ -	$ 231
6401000	Mat & Supp - Inventory Issue	$ 12,254	$ -	$ -	$ -	$ 22	$ -	$ -	$ -	$ 3,495	$ 285	$ -	$ -	$ -	$ 16,056
6400100	Mat & Supp - Outside Material Purchases	$ 6,415	$ -	$ -	$ -	$ 1,942	$ -	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,494
C6900040	Payroll Tax Adder	$ 97	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97
R6010010	SLR Overtime Blended Labor	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
R6010000	SLR Straight Time Blended Labor	$ 2,085	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 503	$ -	$ -	$ -	$ 2,588
6790322	Small Tools Allocation	$ 592	$ -	$ -	$ -	$ 54	$ -	$ 4	$ -	$ 97	$ 8	$ -	$ -	$ -	$ 755
6790321	Stores Allocation	$ 1,282	$ -	$ -	$ -	$ 130	$ -	$ 9	$ -	$ 231	$ 19	$ -	$ -	$ -	$ 1,670
Cost Sum		$ 28,399	$ -	$ -	$ -	$ 2,381	$ -	$ 166	$ -	$ 4,238	$ 982	$ -	$ -	$ -	$ 36,166
Clearings		$ (28,399)	$ -	$ -	$ -	$ -	$ -	$ (2,547)	$ -	$ -	$ (5,219)	$ -	$ -	$ -	$ (36,166)
Project Net		$ -	$ -	$ -	$ -	$ 2,381	$ -	$ (2,381)	$ -	$ 4,238	$ (4,238)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**620000654**	Meters - Residential - Artesia - New	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	**SENM**	**NEW-08531**	**FP-NMG Dist Residential Mtr-New**	**Literal**

Project Information

Construction Start Date		Description	Meters - Residential - Artesia - New
Estimated In-Service Date			
Justification	NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers		
Alternatives Considered	NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620000654 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 280	$ -	$ 78	$ 4,904	$ 145	$ 134	$ (169)	$ 777	$ 102	$ 2	$ 20	$ -	$ 6,274
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 560	$ -	$ 164	$ 6,707	$ 137	$ 141	$ (183)	$ 785	$ 52	$ 1	$ 10	$ -	$ 8,374
6790320	Fleet Allocation	$ -	$ -	$ -	$ 47	$ -	$ 63	$ -	$ 53	$ -	$ -	$ -	$ -	$ -	$ 163
C6020000	Fringe Adder	$ -	$ -	$ -	$ 113	$ -	$ 89	$ -	$ 72	$ -	$ -	$ -	$ -	$ -	$ 274
6790315	I&D Allocated to Capital	$ -	$ 27	$ (13)	$ 17	$ 160	$ 14	$ 3	$ 8	$ 71	$ 5	$ 0	$ 1	$ -	$ 293
6401000	Mat & Supp - Inventory Issue	$ -	$ 3,418	$ -	$ 87	$ -	$ 39	$ 1,010	$ 35	$ 4,317	$ 567	$ 12	$ 109	$ -	$ 9,593
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (124)	$ -	$ 270	$ 40,870	$ 726	$ 109	$ (1,521)	$ -	$ -	$ -	$ -	$ 1,949	$ 42,279
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 33	$ -	$ 26	$ -	$ 21	$ -	$ -	$ -	$ -	$ -	$ 81
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 117	$ -	$ 113	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ 273
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 302	$ -	$ 218	$ -	$ 223	$ -	$ -	$ -	$ -	$ -	$ 744
6790322	Small Tools Allocation	$ -	$ 218	$ -	$ 16	$ 1,335	$ 25	$ 45	$ (25)	$ 174	$ 8	$ 1	$ 2	$ -	$ 1,799
6790321	Stores Allocation	$ -	$ 270	$ -	$ 24	$ 2,799	$ 135	$ 128	$ (90)	$ 344	$ 24	$ 1	$ 2	$ -	$ 3,638
6790325	Testing & Installation Allocation	$ -	$ 731	$ -	$ 79	$ 9,073	$ 170	$ 248	$ (330)	$ 958	$ 126	$ 3	$ 24	$ -	$ 11,083
Cost Sum		$ -	$ 5,380	$ (13)	$ 1,348	$ 65,849	$ 1,901	$ 1,818	$ (1,861)	$ 7,425	$ 884	$ 20	$ 168	$ 1,949	$ 84,868
Clearings		$ -	$ -	$ -	$ (6,715)	$ -	$ -	$ (69,567)	$ -	$ -	$ (6,448)	$ -	$ -	$ (2,137)	$ (84,868)
Project Net		$ -	$ 5,380	$ (13)	$ (5,367)	$ 65,849	$ 1,901	$ (67,749)	$ (1,861)	$ 7,425	$ (5,565)	$ 20	$ 168	$ (188)	$ -

Cost Year 02 Investment 620000654 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 6,274	$ -	$ -	$ 95	$ 4,216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,585
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 8,374	$ -	$ -	$ 59	$ 4,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,207
6790320	Fleet Allocation	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
C6020000	Fringe Adder	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
6790315	I&D Allocated to Capital	$ 293	$ -	$ -	$ 3	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534
6401000	Mat & Supp - Inventory Issue	$ 9,593	$ -	$ -	$ 228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,821
6400100	Mat & Supp - Outside Material Purchases	$ 42,279	$ (1,965)	$ -	$ 404	$ 28,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,827
C6900040	Payroll Tax Adder	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
R6010010	SLR Overtime Blended Labor	$ 273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 273
R6010000	SLR Straight Time Blended Labor	$ 744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 744
6790322	Small Tools Allocation	$ 1,799	$ -	$ -	$ 13	$ 3,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,911
6790321	Stores Allocation	$ 3,638	$ -	$ -	$ 38	$ 3,406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,082
6790325	Testing & Installation Allocation	$ 11,083	$ -	$ -	$ 140	$ 6,240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,463
Cost Sum		$ 84,868	$ (1,965)	$ -	$ 980	$ 50,084	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133,966
Clearings		$ (84,868)	$ -	$ -	$ 985	$ -	$ -	$ (50,084)	$ -	$ -	$ -	$ -	$ -	$ -	$ (133,966)
Project Net		$ -	$ (1,965)	$ -	$ 1,965	$ 50,084	$ -	$ (50,084)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 620000654	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,585	$ -	$ 462	$ 311	$ 321	$ 10	$ 681	$ (63)	$ -	$ 142	$ 230	$ 294	$ (45)	$ 12,927
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 49	$ 138	$ -	$ 183	$ 81	$ 111	$ 305	$ 868
6790324	Engineering &Supervisory Allocation	$ 13,207	$ -	$ 450	$ 303	$ 313	$ 9	$ 662	$ (61)	$ -	$ 138	$ 223	$ 286	$ (44)	$ 15,486
6790320	Fleet Allocation	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
C6020000	Fringe Adder	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
6790315	I&D Allocated to Capital	$ 534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534
6401000	Mat & Supp - Inventory Issue	$ 9,821	$ -	$ 46	$ -	$ 109	$ 100	$ -	$ -	$ -	$ -	$ -	$ 230	$ -	$ 10,305
6400100	Mat & Supp - Outside Material Purchases	$ 68,827	$ -	$ 4,780	$ 3,248	$ 3,248	$ -	$ 7,058	$ (788)	$ -	$ 1,299	$ 2,318	$ 2,729	$ (773)	$ 91,947
C6900040	Payroll Tax Adder	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
R6010010	SLR Overtime Blended Labor	$ 273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 273
R6010000	SLR Straight Time Blended Labor	$ 744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 744
6790322	Small Tools Allocation	$ 4,911	$ -	$ 112	$ 75	$ 78	$ 2	$ 164	$ (18)	$ -	$ 30	$ 54	$ 69	$ (18)	$ 5,459
6790321	Stores Allocation	$ 7,082	$ -	$ 266	$ 179	$ 185	$ 6	$ 389	$ (43)	$ -	$ 72	$ 128	$ 163	$ (43)	$ 8,384
6790325	Testing & Installation Allocation	$ 17,463	$ -	$ 1,688	$ 1,136	$ 1,174	$ 35	$ 2,468	$ (276)	$ -	$ 454	$ 810	$ 1,035	$ (270)	$ 25,718
Cost Sum		$ 133,966	$ -	$ 7,804	$ 5,253	$ 5,428	$ 162	$ 11,472	$ (1,110)	$ -	$ 2,318	$ 3,843	$ 4,916	$ (889)	$ 173,164
Clearings		$ (133,966)	$ -	$ -	$ (13,057)	$ -	$ -	$ (17,062)	$ -	$ -	$ (1,208)	$ -	$ -	$ (7,870)	$ (173,164)
Project Net		$ -	$ -	$ 7,804	$ (7,804)	$ 5,428	$ 162	$ (5,590)	$ (1,110)	$ -	$ 1,110	$ 3,843	$ 4,916	$ (8,759)	$ -

Cost Year 04	Investment 620000654	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,927	$ -	$ 324	$ 218	$ 226	$ 7	$ 477	$ (44)	$ -	$ 99	$ 161	$ 206	$ (32)	$ 14,570
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 868	$ -	$ -	$ -	$ -	$ -	$ 51	$ 144	$ -	$ 191	$ 84	$ 115	$ 318	$ 1,773
6790324	Engineering &Supervisory Allocation	$ 15,486	$ -	$ 274	$ 184	$ 190	$ 6	$ 403	$ (37)	$ -	$ 84	$ 136	$ 174	$ (27)	$ 16,872
6790320	Fleet Allocation	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
C6020000	Fringe Adder	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
6790315	I&D Allocated to Capital	$ 534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534
6401000	Mat & Supp - Inventory Issue	$ 10,305	$ -	$ 48	$ -	$ 113	$ 105	$ -	$ -	$ -	$ -	$ -	$ 240	$ -	$ 10,811
6400100	Mat & Supp - Outside Material Purchases	$ 91,947	$ -	$ 4,984	$ 3,386	$ 3,386	$ -	$ 7,358	$ (821)	$ -	$ 1,355	$ 2,416	$ 2,845	$ (806)	$ 116,050
C6900040	Payroll Tax Adder	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
R6010010	SLR Overtime Blended Labor	$ 273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 273
R6010000	SLR Straight Time Blended Labor	$ 744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 744
6790322	Small Tools Allocation	$ 5,459	$ -	$ 139	$ 94	$ 97	$ 3	$ 204	$ (23)	$ -	$ 38	$ 67	$ 85	$ (22)	$ 6,140
6790321	Stores Allocation	$ 8,384	$ -	$ 332	$ 223	$ 231	$ 7	$ 486	$ (54)	$ -	$ 89	$ 159	$ 204	$ (53)	$ 10,007
6790325	Testing & Installation Allocation	$ 25,718	$ -	$ 1,721	$ 1,158	$ 1,197	$ 36	$ 2,517	$ (281)	$ -	$ 463	$ 826	$ 1,055	$ (276)	$ 34,134
Cost Sum		$ 173,164	$ -	$ 7,821	$ 5,264	$ 5,440	$ 162	$ 11,496	$ (1,116)	$ -	$ 2,319	$ 3,850	$ 4,924	$ (898)	$ 212,426
Clearings		$ (173,164)	$ -	$ -	$ (13,085)	$ -	$ -	$ (17,099)	$ -	$ -	$ (1,203)	$ -	$ -	$ (7,875)	$ (212,426)
Project Net		$ -	$ -	$ 7,821	$ (7,821)	$ 5,440	$ 162	$ (5,603)	$ (1,116)	$ -	$ 1,116	$ 3,850	$ 4,924	$ (8,774)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	620000655	Services - Artesia - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	SENM	NEW-08532	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date		Description	Services - Artesia - New
Estimated In-Service Date			
Justification	NMGC installs new services consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620000655 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 201	$ 506	$ 689	$ 173	$ 177	$ 681	$ 197	$ 402	$ 329	$ 139	$ 346	$ -	$ 3,840
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (1,800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,800)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ 700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 700
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
6790324	Engineering &Supervisory Allocation	$ -	$ 402	$ 1,122	$ 1,443	$ 237	$ 167	$ 714	$ 213	$ 406	$ 168	$ 94	$ 174	$ -	$ 5,141
6790320	Fleet Allocation	$ -	$ 128	$ 427	$ 541	$ 187	$ 138	$ 370	$ 107	$ -	$ 170	$ 55	$ 131	$ -	$ 2,254
C6020000	Fringe Adder	$ -	$ 783	$ 914	$ 1,270	$ 271	$ 235	$ 764	$ 191	$ -	$ 317	$ 125	$ 384	$ -	$ 5,254
6790315	I&D Allocated to Capital	$ -	$ 89	$ 97	$ 186	$ 38	$ 32	$ 108	$ 54	$ 37	$ 158	$ 65	$ 189	$ -	$ 1,051
6401000	Mat & Supp - Inventory Issue	$ -	$ 692	$ 684	$ 1,753	$ 89	$ 298	$ 1,708	$ 356	$ 2,233	$ 240	$ 151	$ -	$ -	$ 8,204
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ 37	$ -	$ -	$ -	$ -	$ -	$ 71	$ 107
C6900040	Payroll Tax Adder	$ -	$ 232	$ 271	$ 376	$ 80	$ 70	$ 226	$ 57	$ -	$ 94	$ 37	$ 114	$ -	$ 1,557
R6010010	SLR Overtime Blended Labor	$ -	$ 824	$ 597	$ 885	$ 45	$ 219	$ 579	$ 115	$ -	$ 191	$ 165	$ 449	$ -	$ 4,069
R6010000	SLR Straight Time Blended Labor	$ -	$ 2,076	$ 2,790	$ 3,820	$ 958	$ 650	$ 2,249	$ 594	$ -	$ 984	$ 296	$ 974	$ -	$ 15,392
6790322	Small Tools Allocation	$ -	$ 46	$ 32	$ 78	$ 3	$ 10	$ 70	$ 6	$ 90	$ 4	$ 8	$ -	$ -	$ 345
6790321	Stores Allocation	$ -	$ 57	$ 34	$ 117	$ 6	$ 53	$ 199	$ 21	$ 178	$ 10	$ 11	$ -	$ -	$ 686
Cost Sum		$ -	$ 5,531	$ 6,374	$ 11,159	$ 2,088	$ 2,048	$ 7,816	$ 1,911	$ 3,345	$ 2,664	$ 1,147	$ 2,760	$ 71	$ 46,912
Clearings		$ -	$ -	$ -	$ (23,063)	$ -	$ -	$ (11,952)	$ -	$ -	$ (7,920)	$ -	$ -	$ (3,978)	$ (46,912)
Project Net		$ -	$ 5,531	$ 6,374	$ (11,904)	$ 2,088	$ 2,048	$ (4,135)	$ 1,911	$ 3,345	$ (5,256)	$ 1,147	$ 2,760	$ (3,907)	$ -

Cost Year 02	Investment 620000655	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,840	$ 90	$ 11	$ 161	$ 846	$ 200	$ 205	$ 289	$ 307	$ 230	$ 210	$ -	$ -	$ 6,389
7103060	CIAC (Capital Work Order Credit)	$ (1,800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,800)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030010	Empl Exp - Professional Dues, Subscription	$ 700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52	$ -	$ -	$ 752
6030080	Empl Exp - Travel and Lodging	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
6790324	Engineering &Supervisory Allocation	$ 5,141	$ 73	$ 13	$ 101	$ 958	$ 193	$ 199	$ 280	$ 297	$ 223	$ 204	$ -	$ -	$ 7,681
6790320	Fleet Allocation	$ 2,254	$ 50	$ -	$ 86	$ 803	$ 98	$ 96	$ 103	$ 123	$ 86	$ 98	$ -	$ -	$ 3,798
C6020000	Fringe Adder	$ 5,254	$ 102	$ -	$ 193	$ 1,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,611
6790315	I&D Allocated to Capital	$ 1,051	$ 29	$ 1	$ 53	$ 313	$ 126	$ 124	$ 132	$ 158	$ 110	$ 126	$ -	$ -	$ 2,224
6401000	Mat & Supp - Inventory Issue	$ 8,204	$ 90	$ 76	$ 112	$ 331	$ 247	$ 326	$ 970	$ 817	$ 708	$ 295	$ -	$ -	$ 12,176
6400100	Mat & Supp - Outside Material Purchases	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6400500	Mat & Supp - Parts	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107
C6900040	Payroll Tax Adder	$ 1,557	$ 30	$ -	$ 57	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,959
R6010010	SLR Overtime Blended Labor	$ 4,069	$ -	$ -	$ 114	$ 669	$ -	$ -	$ -	$ -	$ 113	$ -	$ -	$ -	$ 4,965
R6010000	SLR Straight Time Blended Labor	$ 15,392	$ 377	$ -	$ 600	$ 3,266	$ 1,558	$ 1,525	$ 1,627	$ 1,947	$ 1,250	$ 1,556	$ -	$ -	$ 29,098
6790322	Small Tools Allocation	$ 345	$ 7	$ 6	$ 2	$ 37	$ 6	$ 8	$ 25	$ 21	$ 18	$ 8	$ -	$ -	$ 484
6790321	Stores Allocation	$ 686	$ 11	$ 3	$ 7	$ 40	$ 15	$ 20	$ 60	$ 51	$ 44	$ 18	$ -	$ -	$ 956
Cost Sum		$ 46,912	$ 857	$ 109	$ 1,487	$ 8,640	$ 2,445	$ 2,503	$ 3,486	$ 3,720	$ 2,784	$ 2,567	$ -	$ -	$ 75,510
Clearings		$ (46,912)	$ -	$ -	$ (2,452)	$ -	$ -	$ (13,589)	$ -	$ -	$ (9,991)	$ -	$ -	$ (2,567)	$ (75,510)
Project Net		$ -	$ 857	$ 109	$ (966)	$ 8,640	$ 2,445	$ (11,085)	$ 3,486	$ 3,720	$ (7,207)	$ 2,567	$ -	$ (2,567)	$ -

Cost Year 03	Investment 620000655	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,389	$ 79	$ 50	$ 123	$ 143	$ 192	$ 454	$ 96	$ 323	$ 432	$ 320	$ 228	$ 12	$ 8,841
7103060	CIAC (Capital Work Order Credit)	$ (1,800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,800)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,901	$ -	$ -	$ -	$ -	$ 1,152	$ -	$ 3,053
6030010	Empl Exp - Professional Dues, Subscription	$ 752	$ -	$ 107	$ -	$ -	$ -	$ 214	$ -	$ -	$ -	$ 53	$ -	$ -	$ 1,125
6030080	Empl Exp - Travel and Lodging	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
6790324	Engineering &Supervisory Allocation	$ 7,681	$ 77	$ 49	$ 120	$ 139	$ 187	$ 442	$ 93	$ 315	$ 420	$ 311	$ 222	$ 11	$ 10,068
6790320	Fleet Allocation	$ 3,798	$ 39	$ 19	$ 68	$ 88	$ 116	$ 164	$ -	$ 163	$ 243	$ 192	$ 73	$ -	$ 4,965
C6020000	Fringe Adder	$ 6,611	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,611
6790315	I&D Allocated to Capital	$ 2,224	$ 48	$ 23	$ 83	$ 108	$ 142	$ 201	$ -	$ 200	$ 298	$ 235	$ 90	$ -	$ 3,651
6401000	Mat & Supp - Inventory Issue	$ 12,176	$ 223	$ 123	$ 231	$ 123	$ 208	$ 123	$ 1,002	$ 843	$ 731	$ 304	$ 123	$ 123	$ 16,335
6400100	Mat & Supp - Outside Material Purchases	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6400500	Mat & Supp - Parts	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107
C6900040	Payroll Tax Adder	$ 1,959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,959
R6010010	SLR Overtime Blended Labor	$ 4,965	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117	$ -	$ -	$ -	$ 5,247
R6010000	SLR Straight Time Blended Labor	$ 29,098	$ 456	$ 304	$ 1,076	$ 1,401	$ 1,836	$ 2,610	$ -	$ 2,592	$ 3,745	$ 3,052	$ 1,162	$ -	$ 47,333
6790322	Small Tools Allocation	$ 484	$ 5	$ 3	$ 5	$ 3	$ 5	$ 3	$ 23	$ 20	$ 17	$ 7	$ 3	$ 3	$ 580
6790321	Stores Allocation	$ 956	$ 12	$ 7	$ 13	$ 7	$ 11	$ 7	$ 55	$ 47	$ 40	$ 17	$ 7	$ 7	$ 1,186
Cost Sum		$ 75,510	$ 1,105	$ 685	$ 1,718	$ 2,012	$ 2,696	$ 6,119	$ 1,270	$ 4,503	$ 6,043	$ 4,492	$ 3,061	$ 156	$ 109,372
Clearings		$ (75,510)	$ -	$ -	$ (3,509)	$ -	$ -	$ (10,828)	$ -	$ -	$ (11,816)	$ -	$ -	$ (7,709)	$ (109,372)
Project Net		$ -	$ 1,105	$ 685	$ (1,790)	$ 2,012	$ 2,696	$ (4,709)	$ 1,270	$ 4,503	$ (5,773)	$ 4,492	$ 3,061	$ (7,553)	$ -

Cost Year 04	Investment 620000655	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,841	$ 56	$ 35	$ 86	$ 100	$ 134	$ 317	$ 67	$ 226	$ 302	$ 223	$ 160	$ 8	$ 10,555
7103060	CIAC (Capital Work Order Credit)	$ (1,800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,800)
6100080	Consultants - Other	$ 3,053	$ -	$ -	$ -	$ -	$ -	$ 1,982	$ -	$ -	$ -	$ -	$ 1,201	$ -	$ 6,236
6030010	Empl Exp - Professional Dues, Subscription	$ 1,125	$ -	$ 111	$ -	$ -	$ -	$ 223	$ -	$ -	$ -	$ 56	$ -	$ -	$ 1,515
6030080	Empl Exp - Travel and Lodging	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
6790324	Engineering &Supervisory Allocation	$ 10,068	$ 47	$ 30	$ 72	$ 84	$ 113	$ 268	$ 57	$ 191	$ 254	$ 189	$ 135	$ 7	$ 11,514
6790320	Fleet Allocation	$ 4,965	$ 43	$ 21	$ 75	$ 98	$ 128	$ 182	$ -	$ 181	$ 269	$ 213	$ 81	$ -	$ 6,254
C6020000	Fringe Adder	$ 6,611	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,611
6790315	I&D Allocated to Capital	$ 3,651	$ 53	$ 26	$ 92	$ 119	$ 157	$ 223	$ -	$ 221	$ 329	$ 260	$ 99	$ -	$ 5,230
6401000	Mat & Supp - Inventory Issue	$ 16,335	$ 233	$ 128	$ 241	$ 128	$ 217	$ 128	$ 1,044	$ 879	$ 762	$ 317	$ 128	$ 128	$ 20,671
6400100	Mat & Supp - Outside Material Purchases	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6400500	Mat & Supp - Parts	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107
C6900040	Payroll Tax Adder	$ 1,959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,959
R6010010	SLR Overtime Blended Labor	$ 5,247	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122	$ -	$ -	$ -	$ 5,541
R6010000	SLR Straight Time Blended Labor	$ 47,333	$ 475	$ 317	$ 1,122	$ 1,461	$ 1,914	$ 2,721	$ -	$ 2,703	$ 3,905	$ 3,182	$ 1,212	$ -	$ 66,343
6790322	Small Tools Allocation	$ 580	$ 6	$ 4	$ 7	$ 4	$ 6	$ 4	$ 29	$ 24	$ 21	$ 9	$ 4	$ 4	$ 700
6790321	Stores Allocation	$ 1,186	$ 15	$ 8	$ 16	$ 8	$ 14	$ 8	$ 69	$ 58	$ 50	$ 21	$ 8	$ 8	$ 1,472
Cost Sum		$ 109,372	$ 1,100	$ 680	$ 1,710	$ 2,002	$ 2,683	$ 6,055	$ 1,266	$ 4,483	$ 6,014	$ 4,469	$ 3,027	$ 156	$ 143,018
Clearings		$ (109,372)	$ -	$ -	$ (3,491)	$ -	$ -	$ (10,740)	$ -	$ -	$ (11,764)	$ -	$ -	$ (7,652)	$ (143,018)
Project Net		$ -	$ 1,100	$ 680	$ (1,780)	$ 2,002	$ 2,683	$ (4,686)	$ 1,266	$ 4,483	$ (5,749)	$ 4,469	$ 3,027	$ (7,497)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	620000669	Mains - Artesia - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	SENM	PRE-05789	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - Artesia - Replace
Justification: Small main replacements that are identified throughout the year as leak or other issues require their replacements
Alternatives Considered: NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620000669 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ 258	$ 159	$ 508	$ 2	$ 51	$ 977
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ 14	$ 23
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ 260	$ 81	$ 344	$ 1	$ 74	$ 760
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54	$ -	$ 279	$ -	$ 77	$ 410
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77	$ -	$ 564	$ -	$ 169	$ 810
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ 58	$ 7	$ 285	$ 0	$ 64	$ 415
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 3	$ -	$ -	$ -	$ -	$ 1,045	$ 884	$ -	$ -	$ -	$ 1,932
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 449	$ 449
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ -	$ 167	$ -	$ 50	$ 240
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48	$ -	$ -	$ -	$ -	$ 48
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 237	$ -	$ 2,091	$ -	$ 624	$ 2,952
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ 42	$ 13	$ -	$ -	$ -	$ 55
6790321	Stores Allocation	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ 83	$ 37	$ -	$ -	$ -	$ 121
Cost Sum		$ -	$ -	$ -	$ 4	$ -	$ -	$ -	$ -	$ 2,185	$ 1,182	$ 4,238	$ 11	$ 1,571	$ 9,192
Clearings		$ -	$ -	$ -	$ (4)	$ -	$ -	$ -	$ -	$ -	$ (3,367)	$ -	$ -	$ (5,820)	$ (9,192)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,185	$ (2,185)	$ 4,238	$ 11	$ (4,250)	$ -

Cost Year 02 Investment 620000669 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 977	$ 766	$ 681	$ 790	$ 2,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,081
6100080	Consultants - Other	$ -	$ 3,125	$ -	$ -	$ 74,152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,277
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6790324	Engineering &Supervisory Allocation	$ 760	$ 619	$ 754	$ 495	$ 3,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,873
6790320	Fleet Allocation	$ 410	$ 167	$ 454	$ 448	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,479
C6020000	Fringe Adder	$ 810	$ 397	$ 824	$ 1,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,039
6790315	I&D Allocated to Capital	$ 415	$ 130	$ 244	$ 277	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,228
6401000	Mat & Supp - Inventory Issue	$ 1,932	$ -	$ 425	$ 223	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,581
6400100	Mat & Supp - Outside Material Purchases	$ 449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 449
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 240	$ 118	$ 244	$ 299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 901
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 48	$ 242	$ 604	$ 773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,666
R6010000	SLR Straight Time Blended Labor	$ 2,952	$ 1,228	$ 2,446	$ 2,964	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,590
6790322	Small Tools Allocation	$ 55	$ -	$ 32	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6790321	Stores Allocation	$ 121	$ -	$ 18	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
Cost Sum		$ 9,192	$ 6,791	$ 6,725	$ 7,297	$ 80,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110,429
Clearings		$ (9,192)	$ -	$ -	$ (20,813)	$ -	$ -	$ (80,424)	$ -	$ -	$ -	$ -	$ -	$ -	$ (110,429)
Project Net		$ -	$ 6,791	$ 6,725	$ (13,517)	$ 80,424	$ -	$ (80,424)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 620000669	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,081	$ 21	$ 21	$ 892	$ 23	$ 21	$ 34	$ 21	$ 23	$ 21	$ 21	$ 21	$ 447	$ 7,647
6100080	Consultants - Other	$ 77,277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,277
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6790324	Engineering &Supervisory Allocation	$ 5,873	$ 20	$ 20	$ 868	$ 22	$ 20	$ 33	$ 20	$ 23	$ 20	$ 20	$ 20	$ 435	$ 7,396
6790320	Fleet Allocation	$ 1,479	$ -	$ -	$ 586	$ -	$ -	$ 8	$ -	$ -	$ -	$ -	$ -	$ 287	$ 2,361
C6020000	Fringe Adder	$ 3,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,039
6790315	I&D Allocated to Capital	$ 1,228	$ -	$ -	$ 718	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ 351	$ 2,307
6401000	Mat & Supp - Inventory Issue	$ 2,581	$ 218	$ 218	$ 218	$ 218	$ 218	$ 218	$ 218	$ 218	$ 218	$ 218	$ 218	$ 218	$ 5,203
6400100	Mat & Supp - Outside Material Purchases	$ 449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 449
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 901	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 901
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ -	$ -	$ -	$ -	$ 26
R6010010	SLR Overtime Blended Labor	$ 1,666	$ -	$ -	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,784
R6010000	SLR Straight Time Blended Labor	$ 9,590	$ -	$ -	$ 9,190	$ -	$ -	$ 135	$ -	$ -	$ -	$ -	$ -	$ 4,554	$ 23,468
6790322	Small Tools Allocation	$ 92	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 153
6790321	Stores Allocation	$ 152	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 296
Cost Sum		$ 110,429	$ 277	$ 277	$ 12,607	$ 302	$ 277	$ 455	$ 277	$ 308	$ 277	$ 277	$ 277	$ 6,309	$ 132,349
Clearings		$ (110,429)	$ -	$ -	$ (13,161)	$ -	$ -	$ (1,034)	$ -	$ -	$ (862)	$ -	$ -	$ (6,863)	$ (132,349)
Project Net		$ -	$ 277	$ 277	$ (554)	$ 302	$ 277	$ (579)	$ 277	$ 308	$ (585)	$ 277	$ 277	$ (554)	$ -

Cost Year 04	Investment 620000669	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,647	$ 15	$ 15	$ 623	$ 16	$ 15	$ 23	$ 15	$ 16	$ 15	$ 15	$ 15	$ 312	$ 8,741
6100080	Consultants - Other	$ 77,277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,277
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 21	$ -	$ -	$ -	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6790324	Engineering &Supervisory Allocation	$ 7,396	$ 12	$ 12	$ 526	$ 14	$ 12	$ 20	$ 12	$ 14	$ 12	$ 12	$ 12	$ 264	$ 8,319
6790320	Fleet Allocation	$ 2,361	$ -	$ -	$ 648	$ -	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ 317	$ 3,335
C6020000	Fringe Adder	$ 3,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,039
6790315	I&D Allocated to Capital	$ 2,307	$ -	$ -	$ 794	$ -	$ -	$ 11	$ -	$ -	$ -	$ -	$ -	$ 388	$ 3,500
6401000	Mat & Supp - Inventory Issue	$ 5,203	$ 228	$ 228	$ 228	$ 228	$ 228	$ 228	$ 228	$ 228	$ 228	$ 228	$ 228	$ 228	$ 7,936
6400100	Mat & Supp - Outside Material Purchases	$ 449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 449
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 901	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 901
6710050	Rent - Right of way	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27	$ -	$ -	$ -	$ -	$ 54
R6010010	SLR Overtime Blended Labor	$ 1,784	$ -	$ -	$ 123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,907
R6010000	SLR Straight Time Blended Labor	$ 23,468	$ -	$ -	$ 9,581	$ -	$ -	$ 140	$ -	$ -	$ -	$ -	$ -	$ 4,747	$ 37,936
6790322	Small Tools Allocation	$ 153	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 228
6790321	Stores Allocation	$ 296	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 477
Cost Sum		$ 132,349	$ 276	$ 276	$ 12,543	$ 301	$ 276	$ 453	$ 276	$ 307	$ 276	$ 276	$ 276	$ 6,278	$ 154,164
Clearings		$ (132,349)	$ -	$ -	$ (13,095)	$ -	$ -	$ (1,030)	$ -	$ -	$ (859)	$ -	$ -	$ (6,830)	$ (154,164)
Project Net		$ -	$ 276	$ 276	$ (552)	$ 301	$ 276	$ (577)	$ 276	$ 307	$ (583)	$ 276	$ 276	$ (552)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	620000670	Cathodic Protection - Artesia - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	SENM	PRE-05790	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Cathodic Protection - Artesia - Existing
Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.
Alternatives Considered: NA since investments are required to meet cathodic protection requirements.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620000670 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ 1
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ 1
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ 0
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ -	$ -	$ -	$ -	$ 6
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ 0
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ -	$ -	$ -	$ -	$ 9
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9)	$ -	$ -	$ -	$ (9)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ (9)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 620000670	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1	$ -	$ -	$ -	$ -	$ -	$ 1,146	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,147
6790324	Engineering &Supervisory Allocation	$ 1	$ -	$ -	$ -	$ -	$ -	$ 1,111	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,112
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 204	$ -	$ -	$ -	$ -	$ -	$ -	$ 204
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 0	$ -	$ -	$ -	$ -	$ -	$ 261	$ -	$ -	$ -	$ -	$ -	$ -	$ 261
6401000	Mat & Supp - Inventory Issue	$ 6	$ -	$ -	$ -	$ -	$ -	$ 7,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,006
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,223	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,223
6790322	Small Tools Allocation	$ 0	$ -	$ -	$ -	$ -	$ -	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ 182
6790321	Stores Allocation	$ 0	$ -	$ -	$ -	$ -	$ -	$ 434	$ -	$ -	$ -	$ -	$ -	$ -	$ 435
Cost Sum		$ 9	$ -	$ -	$ -	$ -	$ -	$ 13,560	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,569
Clearings		$ (9)	$ -	$ -	$ -	$ -	$ -	$ (13,560)	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,569)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 620000670	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,147	$ -	$ -	$ -	$ -	$ -	$ -	$ 951	$ -	$ -	$ -	$ -	$ -	$ 2,098
6790324	Engineering &Supervisory Allocation	$ 1,112	$ -	$ -	$ -	$ -	$ -	$ -	$ 926	$ -	$ -	$ -	$ -	$ -	$ 2,038
6790320	Fleet Allocation	$ 204	$ -	$ -	$ -	$ -	$ -	$ -	$ 189	$ -	$ -	$ -	$ -	$ -	$ 393
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 261	$ -	$ -	$ -	$ -	$ -	$ -	$ 231	$ -	$ -	$ -	$ -	$ -	$ 492
6401000	Mat & Supp - Inventory Issue	$ 7,006	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,000	$ -	$ -	$ -	$ -	$ -	$ 14,006
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 3,223	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ 6,223
6790322	Small Tools Allocation	$ 182	$ -	$ -	$ -	$ -	$ -	$ -	$ 162	$ -	$ -	$ -	$ -	$ -	$ 344
6790321	Stores Allocation	$ 435	$ -	$ -	$ -	$ -	$ -	$ -	$ 386	$ -	$ -	$ -	$ -	$ -	$ 821
Cost Sum		$ 13,569	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,846	$ -	$ -	$ -	$ -	$ -	$ 26,414
Clearings		$ (13,569)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12,846)	$ -	$ -	$ -	$ (26,414)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,846	$ -	$ (12,846)	$ -	$ -	$ -	$ -

Cost Year 04	Investment 620000670	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,098	$ -	$ -	$ -	$ -	$ -	$ 645	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,743
6790324	Engineering &Supervisory Allocation	$ 2,038	$ -	$ -	$ -	$ -	$ -	$ 544	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,582
6790320	Fleet Allocation	$ 393	$ -	$ -	$ -	$ -	$ -	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ 595
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 492	$ -	$ -	$ -	$ -	$ -	$ 248	$ -	$ -	$ -	$ -	$ -	$ -	$ 740
6401000	Mat & Supp - Inventory Issue	$ 14,006	$ -	$ -	$ -	$ -	$ -	$ 7,068	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,074
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 6,223	$ -	$ -	$ -	$ -	$ -	$ 3,029	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,252
6790322	Small Tools Allocation	$ 344	$ -	$ -	$ -	$ -	$ -	$ 196	$ -	$ -	$ -	$ -	$ -	$ -	$ 540
6790321	Stores Allocation	$ 821	$ -	$ -	$ -	$ -	$ -	$ 466	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,287
Cost Sum		$ 26,414	$ -	$ -	$ -	$ -	$ -	$ 12,399	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,814
Clearings		$ (26,414)	$ -	$ -	$ -	$ -	$ -	$ (12,399)	$ -	$ -	$ -	$ -	$ -	$ -	$ (38,814)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**620000671**	Land, Structures & Sta - Artesia - Replace	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	**SENM**	**PRE-05791**	**FP-NMG Dist Stations-Replace**	**Literal**

Project Information

Construction Start Date

Estimated In-Service Date

Description: Land, Structures & Sta - Artesia - Replace

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)		Estimate based on previous project cost		Other - Details	
Estimate based on material quotes (example: general plant)		Estimate based on contract pricing			
Contractor provided estimate		Other – please provide explanation			

Cost Year 01 Investment 620000671 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 12	$ 7	$ 361	$ -	$ 438	$ -	$ -	$ -	$ -	$ 818
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 16	$ 7	$ 379	$ -	$ 442	$ -	$ -	$ -	$ -	$ 844
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ -	$ -	$ -	$ -	$ 194
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 344	$ -	$ -	$ -	$ -	$ 344
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 0	$ 0	$ 9	$ -	$ 195	$ -	$ -	$ -	$ -	$ 204
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 99	$ 59	$ 3,010	$ -	$ 710	$ -	$ -	$ -	$ -	$ 3,877
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102	$ -	$ -	$ -	$ -	$ 102
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285	$ -	$ -	$ -	$ -	$ 285
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 990	$ -	$ -	$ -	$ -	$ 990
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 3	$ 2	$ 121	$ -	$ 29	$ -	$ -	$ -	$ -	$ 155
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 7	$ 10	$ 344	$ -	$ 57	$ -	$ -	$ -	$ -	$ 418
Cost Sum		$ -	$ -	$ -	$ -	$ 137	$ 85	$ 4,224	$ -	$ 3,784	$ -	$ -	$ -	$ -	$ 8,231
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (4,446)	$ -	$ -	$ (3,784)	$ -	$ -	$ -	$ (8,231)
Project Net		$ -	$ -	$ -	$ -	$ 137	$ 85	$ (223)	$ -	$ 3,784	$ (3,784)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 620000671	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 818	$ -	$ -	$ -	$ -	$ 258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,075
6790324	Engineering &Supervisory Allocation	$ 844	$ -	$ -	$ -	$ -	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,093
6790320	Fleet Allocation	$ 194	$ -	$ -	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 222
C6020000	Fringe Adder	$ 344	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 344
6790315	I&D Allocated to Capital	$ 204	$ -	$ -	$ -	$ -	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 241
6401000	Mat & Supp - Inventory Issue	$ 3,877	$ -	$ -	$ -	$ -	$ 1,841	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,719
C6900040	Payroll Tax Adder	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
R6010010	SLR Overtime Blended Labor	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
R6010000	SLR Straight Time Blended Labor	$ 990	$ -	$ -	$ -	$ -	$ 450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
6790322	Small Tools Allocation	$ 155	$ -	$ -	$ -	$ -	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 203
6790321	Stores Allocation	$ 418	$ -	$ -	$ -	$ -	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 532
Cost Sum		$ 8,231	$ -	$ -	$ -	$ -	$ 3,025	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,256
Clearings		$ (8,231)	$ -	$ -	$ -	$ -	$ -	$ (3,025)	$ -	$ -	$ -	$ -	$ -	$ -	$ (11,256)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 3,025	$ (3,025)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 620000671	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,075	$ -	$ -	$ -	$ 200	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,297
6790324	Engineering &Supervisory Allocation	$ 1,093	$ -	$ -	$ -	$ 195	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,309
6790320	Fleet Allocation	$ 222	$ -	$ -	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 237
C6020000	Fringe Adder	$ 344	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 344
6790315	I&D Allocated to Capital	$ 241	$ -	$ -	$ -	$ -	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 259
6401000	Mat & Supp - Inventory Issue	$ 5,719	$ -	$ -	$ -	$ 2,089	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,807
C6900040	Payroll Tax Adder	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
R6010010	SLR Overtime Blended Labor	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
R6010000	SLR Straight Time Blended Labor	$ 1,440	$ -	$ -	$ -	$ -	$ 233	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,673
6790322	Small Tools Allocation	$ 203	$ -	$ -	$ -	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251
6790321	Stores Allocation	$ 532	$ -	$ -	$ -	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
Cost Sum		$ 11,256	$ -	$ -	$ -	$ 2,647	$ 308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,211
Clearings		$ (11,256)	$ -	$ -	$ -	$ -	$ -	$ (2,955)	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,211)
Project Net		$ -	$ -	$ -	$ -	$ 2,647	$ 308	$ (2,955)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 620000671	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,297	$ -	$ -	$ -	$ 140	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,453
6790324	Engineering &Supervisory Allocation	$ 1,309	$ -	$ -	$ -	$ 118	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
6790320	Fleet Allocation	$ 237	$ -	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253
C6020000	Fringe Adder	$ 344	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 344
6790315	I&D Allocated to Capital	$ 259	$ -	$ -	$ -	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279
6401000	Mat & Supp - Inventory Issue	$ 7,807	$ -	$ -	$ -	$ 2,177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,985
C6900040	Payroll Tax Adder	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
R6010010	SLR Overtime Blended Labor	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
R6010000	SLR Straight Time Blended Labor	$ 1,673	$ -	$ -	$ -	$ -	$ 243	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,916
6790322	Small Tools Allocation	$ 251	$ -	$ -	$ -	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
6790321	Stores Allocation	$ 647	$ -	$ -	$ -	$ 144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 791
Cost Sum		$ 14,211	$ -	$ -	$ -	$ 2,640	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,158
Clearings		$ (14,211)	$ -	$ -	$ -	$ -	$ -	$ (2,947)	$ -	$ -	$ -	$ -	$ -	$ -	$ (17,158)
Project Net		$ -	$ -	$ -	$ -	$ 2,640	$ 307	$ (2,947)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	620000673	Services - Artesia - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	SENM	PRE-05793	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Services - Artesia - Replace
Justification: NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered: NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620000673 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 95	$ 235	$ 109	$ 505	$ 329	$ 557	$ 12	$ 866	$ 84	$ 146	$ -	$ -	$ 2,938
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (587)	$ -	$ -	$ -	$ (587)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 190	$ 520	$ 229	$ 690	$ 311	$ 584	$ 13	$ 874	$ 43	$ 99	$ -	$ -	$ 3,554
6790320	Fleet Allocation	$ -	$ 96	$ 213	$ -	$ 368	$ 326	$ 374	$ -	$ 384	$ 35	$ 87	$ -	$ -	$ 1,884
C6020000	Fringe Adder	$ -	$ 224	$ 438	$ -	$ 770	$ 525	$ 779	$ -	$ 539	$ 63	$ 163	$ -	$ -	$ 3,500
6790315	I&D Allocated to Capital	$ -	$ 56	$ 40	$ 5	$ 109	$ 70	$ 107	$ 1	$ 321	$ 32	$ 82	$ -	$ -	$ 823
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27	$ (12)	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 2,360	$ 1,288	$ 355	$ 120	$ 697	$ 79	$ 2,100	$ 155	$ -	$ -	$ -	$ 7,153
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 66	$ 130	$ -	$ 228	$ 156	$ 231	$ -	$ 160	$ 19	$ 48	$ -	$ -	$ 1,037
6710060	Rent - Vehicle	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ 137	$ 459	$ -	$ 515	$ 562	$ 480	$ -	$ 216	$ 116	$ 283	$ -	$ -	$ 2,768
R6010000	SLR Straight Time Blended Labor	$ -	$ 692	$ 1,164	$ -	$ 2,337	$ 1,382	$ 2,406	$ -	$ 1,780	$ 116	$ 319	$ -	$ -	$ 10,197
6790322	Small Tools Allocation	$ -	$ -	$ 26	$ 57	$ 12	$ 4	$ 28	$ 1	$ 85	$ 2	$ -	$ -	$ -	$ 215
6790321	Stores Allocation	$ -	$ -	$ 28	$ 86	$ 24	$ 21	$ 80	$ 5	$ 167	$ 6	$ -	$ -	$ -	$ 418
Cost Sum		$ -	$ 1,557	$ 5,614	$ 1,775	$ 5,912	$ 3,806	$ 6,367	$ 110	$ 7,518	$ 73	$ 1,228	$ -	$ -	$ 33,960
Clearings		$ -	$ -	$ -	$ (8,946)	$ -	$ -	$ (16,085)	$ -	$ -	$ (7,701)	$ -	$ -	$ (1,228)	$ (33,960)
Project Net		$ -	$ 1,557	$ 5,614	$ (7,171)	$ 5,912	$ 3,806	$ (9,719)	$ 110	$ 7,518	$ (7,628)	$ 1,228	$ -	$ (1,228)	$ -

Cost Year 02	Investment 620000673	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,938	$ -	$ 775	$ -	$ 879	$ 496	$ 496	$ 496	$ 496	$ 336	$ -	$ -	$ -	$ 6,912
7103060	CIAC (Capital Work Order Credit)	$ (587)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (587)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 2,351	$ 2,351	$ 2,351	$ 2,351	$ 2,351	$ 906	$ -	$ -	$ -	$ 12,661
6790324	Engineering &Supervisory Allocation	$ 3,554	$ -	$ 857	$ -	$ 3,346	$ 481	$ 481	$ 481	$ 481	$ 326	$ -	$ -	$ -	$ 10,006
6790320	Fleet Allocation	$ 1,884	$ -	$ 676	$ -	$ 1,089	$ 87	$ 87	$ 87	$ 87	$ 87	$ -	$ -	$ -	$ 4,084
C6020000	Fringe Adder	$ 3,500	$ -	$ 1,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,534
6790315	I&D Allocated to Capital	$ 823	$ -	$ 301	$ -	$ 294	$ 112	$ 112	$ 112	$ 112	$ 112	$ -	$ -	$ -	$ 1,977
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 7,153	$ -	$ -	$ -	$ 383	$ 756	$ 756	$ 756	$ 756	$ 746	$ -	$ -	$ -	$ 11,306
6400500	Mat & Supp - Parts	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ (178)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (178)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 17,732	$ (23,405)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,672)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ (2,351)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,351)
C6900040	Payroll Tax Adder	$ 1,037	$ -	$ 306	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,343
6710060	Rent - Vehicle	$ -	$ -	$ -	$ -	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
R6010010	SLR Overtime Blended Labor	$ 2,768	$ -	$ 424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,193
R6010000	SLR Straight Time Blended Labor	$ 10,197	$ -	$ 3,403	$ -	$ -	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ -	$ -	$ -	$ 20,490
6790322	Small Tools Allocation	$ 215	$ -	$ -	$ -	$ 33	$ 20	$ 20	$ 20	$ 20	$ 19	$ -	$ -	$ -	$ 346
6790321	Stores Allocation	$ 418	$ -	$ -	$ -	$ 44	$ 47	$ 47	$ 47	$ 47	$ 46	$ -	$ -	$ -	$ 696
Cost Sum		$ 33,960	$ -	$ 7,777	$ 17,732	$ (17,413)	$ 5,727	$ 5,727	$ 5,727	$ 5,727	$ 3,956	$ -	$ -	$ -	$ 68,921
Clearings		$ (33,960)	$ -	$ -	$ (25,509)	$ -	$ -	$ 5,959	$ -	$ -	$ (15,410)	$ -	$ -	$ -	$ (68,921)
Project Net		$ -	$ -	$ 7,777	$ (7,777)	$ (17,413)	$ 5,727	$ 11,686	$ 5,727	$ 5,727	$ (11,454)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 620000673	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,912	$ 94	$ 92	$ 123	$ 71	$ 122	$ 195	$ 320	$ 95	$ 125	$ 71	$ 105	$ 71	$ 8,397
7103060	CIAC (Capital Work Order Credit)	$ (587)	$ -	$ -	$ -	$ (1,452)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,039)
6100080	Consultants - Other	$ 12,661	$ -	$ -	$ -	$ -	$ -	$ 1,044	$ 2,474	$ -	$ -	$ -	$ -	$ -	$ 16,179
6790324	Engineering &Supervisory Allocation	$ 10,006	$ 91	$ 90	$ 120	$ 69	$ 119	$ 190	$ 311	$ 93	$ 121	$ 69	$ 102	$ 69	$ 11,451
6790320	Fleet Allocation	$ 4,084	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 4,659
C6020000	Fringe Adder	$ 4,534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,534
6790315	I&D Allocated to Capital	$ 1,977	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 2,681
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 11,306	$ 234	$ 218	$ 543	$ -	$ 529	$ 276	$ 179	$ 252	$ 557	$ -	$ 355	$ -	$ 14,449
6400500	Mat & Supp - Parts	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6408999	Materials & Supplies Expense Reclass	$ (178)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (178)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (5,672)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,672)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (2,351)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,351)
C6900040	Payroll Tax Adder	$ 1,343	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,343
6710060	Rent - Vehicle	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
R6010010	SLR Overtime Blended Labor	$ 3,193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,193
R6010000	SLR Straight Time Blended Labor	$ 20,490	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 29,617
6790322	Small Tools Allocation	$ 346	$ 5	$ 5	$ 13	$ -	$ 12	$ 6	$ 4	$ 6	$ 13	$ -	$ 8	$ -	$ 419
6790321	Stores Allocation	$ 696	$ 13	$ 12	$ 30	$ -	$ 29	$ 15	$ 10	$ 14	$ 31	$ -	$ 20	$ -	$ 869
Cost Sum		$ 68,921	$ 1,304	$ 1,284	$ 1,696	$ (444)	$ 1,678	$ 2,595	$ 4,165	$ 1,327	$ 1,713	$ 1,008	$ 1,457	$ 1,008	$ 87,712
Clearings		$ (68,921)	$ -	$ -	$ (4,284)	$ -	$ -	$ (3,829)	$ -	$ -	$ (7,206)	$ -	$ -	$ (3,473)	$ (87,712)
Project Net		$ -	$ 1,304	$ 1,284	$ (2,588)	$ (444)	$ 1,678	$ (1,234)	$ 4,165	$ 1,327	$ (5,492)	$ 1,008	$ 1,457	$ (2,465)	$ -

Cost Year 04	Investment 620000673	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,397	$ 65	$ 64	$ 86	$ 49	$ 85	$ 137	$ 223	$ 66	$ 87	$ 49	$ 73	$ 49	$ 9,431
7103060	CIAC (Capital Work Order Credit)	$ (2,039)	$ -	$ -	$ -	$ (1,514)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,553)
6100080	Consultants - Other	$ 16,179	$ -	$ -	$ -	$ -	$ -	$ 1,089	$ 2,579	$ -	$ -	$ -	$ -	$ -	$ 19,848
6790324	Engineering &Supervisory Allocation	$ 11,451	$ 55	$ 54	$ 72	$ 42	$ 72	$ 115	$ 188	$ 56	$ 73	$ 42	$ 62	$ 42	$ 12,324
6790320	Fleet Allocation	$ 4,659	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 5,291
C6020000	Fringe Adder	$ 4,534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,534
6790315	I&D Allocated to Capital	$ 2,681	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 3,455
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 14,449	$ 244	$ 227	$ 566	$ -	$ 551	$ 295	$ 187	$ 263	$ 581	$ -	$ 370	$ -	$ 17,732
6400500	Mat & Supp - Parts	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6408999	Materials & Supplies Expense Reclass	$ (178)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (178)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (5,672)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,672)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (2,351)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,351)
C6900040	Payroll Tax Adder	$ 1,343	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,343
6710060	Rent - Vehicle	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
R6010010	SLR Overtime Blended Labor	$ 3,193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,193
R6010000	SLR Straight Time Blended Labor	$ 29,617	$ 788	$ 788	$ 788	$ 788	$ 788	$ 788	$ 788	$ 788	$ 788	$ 788	$ 788	$ 788	$ 39,076
6790322	Small Tools Allocation	$ 419	$ 7	$ 6	$ 16	$ -	$ 15	$ 8	$ 5	$ 7	$ 16	$ -	$ 10	$ -	$ 510
6790321	Stores Allocation	$ 869	$ 16	$ 15	$ 37	$ -	$ 36	$ 19	$ 12	$ 17	$ 38	$ -	$ 24	$ -	$ 1,086
Cost Sum		$ 87,712	$ 1,292	$ 1,272	$ 1,683	$ (517)	$ 1,665	$ 2,569	$ 4,100	$ 1,315	$ 1,700	$ 997	$ 1,445	$ 997	$ 106,230
Clearings		$ (87,712)	$ -	$ -	$ (4,247)	$ -	$ -	$ (3,717)	$ -	$ -	$ (7,115)	$ -	$ -	$ (3,438)	$ (106,230)
Project Net		$ -	$ 1,292	$ 1,272	$ (2,564)	$ (517)	$ 1,665	$ (1,148)	$ 4,100	$ 1,315	$ (5,415)	$ 997	$ 1,445	$ (2,442)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	621000597	Mains - Alamogordo - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Alamogordo	SWNM	NEW-08403	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Mains - Alamogordo - New
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621000597 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 208	$ 515	$ 700	$ 1,526	$ 210	$ -	$ -	$ -	$ 15	$ -	$ 289	$ 3,463
7103060	CIAC (Capital Work Order Credit)	$ -	$ (132)	$ (435)	$ 1,117	$ (1,117)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (567)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 1,183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,183
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,575	$ (1,575)	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 460	$ 1,080	$ 958	$ 1,441	$ 220	$ -	$ -	$ -	$ 10	$ -	$ 420	$ 4,589
6790320	Fleet Allocation	$ -	$ -	$ 94	$ 240	$ 212	$ 858	$ -	$ -	$ -	$ -	$ -	$ -	$ 164	$ 1,567
C6020000	Fringe Adder	$ -	$ -	$ 190	$ 439	$ 363	$ 1,259	$ -	$ -	$ -	$ -	$ 1,403	$ 704	$ 346	$ 4,704
6790315	I&D Allocated to Capital	$ -	$ -	$ 34	$ 78	$ 66	$ 185	$ 5	$ -	$ -	$ -	$ 1	$ -	$ 151	$ 520
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,494	$ 3,869	$ 4,023	$ 5,236	$ -	$ -	$ -	$ -	$ 83	$ -	$ 3,087	$ 17,792
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 173	$ 1,004	$ -	$ -	$ -	$ -	$ -	$ 1,177
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ 56	$ 130	$ 107	$ 373	$ -	$ -	$ -	$ -	$ 416	$ 209	$ 103	$ 1,394
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 244	$ 152	$ 73	$ 76	$ -	$ -	$ -	$ -	$ 1,576	$ 458	$ 318	$ 2,897
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 461	$ 1,474	$ 1,270	$ 4,588	$ -	$ -	$ -	$ -	$ 3,619	$ 2,150	$ 964	$ 14,525
6790322	Small Tools Allocation	$ -	$ -	$ 69	$ 171	$ 131	$ 173	$ 7	$ -	$ -	$ -	$ 4	$ -	$ 70	$ 626
6790321	Stores Allocation	$ -	$ -	$ 74	$ 259	$ 276	$ 927	$ 20	$ -	$ -	$ -	$ 6	$ -	$ 282	$ 1,844
Cost Sum		$ -	$ (132)	$ 2,949	$ 9,525	$ 7,063	$ 17,824	$ 2,209	$ (571)	$ -	$ -	$ 7,133	$ 3,521	$ 6,193	$ 55,714
Clearings		$ -	$ -	$ -	$ (12,342)	$ -	$ -	$ (27,096)	$ -	$ -	$ 571	$ -	$ -	$ (16,846)	$ (55,714)
Project Net		$ -	$ (132)	$ 2,949	$ (2,817)	$ 7,063	$ 17,824	$ (24,887)	$ (571)	$ -	$ 571	$ 7,133	$ 3,521	$ (10,653)	$ -

Cost Year 02 Investment 621000597 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 3,463	$ 629	$ 571	$ -	$ 533	$ 1,270	$ 736	$ 1,058	$ 924	$ 621	$ 1,124	$ -	$ -	$ 10,929
7103060	CIAC (Capital Work Order Credit)	$ (567)	$ (2,766)	$ -	$ -	$ -	$ (1,942)	$ -	$ -	$ (2,670)	$ -	$ (2,771)	$ -	$ -	$ (10,716)
6100080	Consultants - Other	$ 1,183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 228	$ -	$ -	$ -	$ -	$ 1,411
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 4,589	$ 509	$ 631	$ -	$ 604	$ 1,231	$ 713	$ 1,026	$ 895	$ 602	$ 1,089	$ -	$ -	$ 11,889
6790320	Fleet Allocation	$ 1,567	$ 312	$ -	$ -	$ 304	$ 422	$ 126	$ 346	$ 241	$ 160	$ 292	$ -	$ -	$ 3,771
C6020000	Fringe Adder	$ 4,704	$ 635	$ -	$ -	$ 405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,744
6790315	I&D Allocated to Capital	$ 520	$ 184	$ 32	$ -	$ 131	$ 541	$ 161	$ 444	$ 309	$ 205	$ 375	$ -	$ -	$ 2,902
6401000	Mat & Supp - Inventory Issue	$ 17,792	$ 1,020	$ 3,803	$ -	$ 1,531	$ 4,731	$ 4,026	$ 4,026	$ 4,239	$ 3,030	$ 5,342	$ -	$ -	$ 49,540
6400100	Mat & Supp - Outside Material Purchases	$ 1,177	$ -	$ -	$ -	$ -	$ -	$ 548	$ -	$ -	$ -	$ 93	$ -	$ -	$ 1,818
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,394	$ 188	$ -	$ -	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,702
R6010010	SLR Overtime Blended Labor	$ 2,897	$ 666	$ -	$ -	$ -	$ 1,376	$ 349	$ 231	$ 237	$ 27	$ 613	$ -	$ -	$ 6,396
R6010000	SLR Straight Time Blended Labor	$ 14,525	$ 1,687	$ -	$ -	$ 1,500	$ 5,298	$ 1,641	$ 5,249	$ 3,574	$ 2,507	$ 4,014	$ -	$ -	$ 39,996
6790322	Small Tools Allocation	$ 626	$ 78	$ 286	$ -	$ 169	$ 123	$ 118	$ 104	$ 110	$ 78	$ 141	$ -	$ -	$ 1,833
6790321	Stores Allocation	$ 1,844	$ 124	$ 160	$ -	$ 186	$ 294	$ 284	$ 250	$ 263	$ 188	$ 337	$ -	$ -	$ 3,929
Cost Sum		$ 55,714	$ 3,269	$ 5,482	$ -	$ 5,482	$ 13,342	$ 8,703	$ 12,734	$ 8,350	$ 7,419	$ 10,649	$ -	$ -	$ 131,145
Clearings		$ (55,714)	$ -	$ -	$ (8,751)	$ -	$ -	$ (27,527)	$ -	$ -	$ (28,504)	$ -	$ -	$ (10,649)	$ (131,145)
Project Net		$ -	$ 3,269	$ 5,482	$ (8,751)	$ 5,482	$ 13,342	$ (18,824)	$ 12,734	$ 8,350	$ (21,085)	$ 10,649	$ -	$ (10,649)	$ -

Cost Year 03 Investment 621000597 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 10,929	$ 286	$ 971	$ 1,904	$ 1,932	$ 517	$ 523	$ 834	$ 1,551	$ 731	$ 1,508	$ 1,198	$ 701	$ 23,585
7103060	CIAC (Capital Work Order Credit)	$ (10,716)	$ -	$ -	$ -	$ (2,005)	$ -	$ -	$ -	$ (2,757)	$ -	$ -	$ -	$ -	$ (15,478)
6100080	Consultants - Other	$ 1,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 236	$ -	$ -	$ -	$ -	$ 1,647
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 1,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,046
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ 395	$ 173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 568
6790324	Engineering &Supervisory Allocation	$ 11,889	$ 278	$ 945	$ 1,853	$ 1,880	$ 503	$ 509	$ 812	$ 1,509	$ 712	$ 1,468	$ 1,166	$ 682	$ 24,207
6790320	Fleet Allocation	$ 3,771	$ -	$ 465	$ 342	$ 759	$ 133	$ 129	$ 294	$ 530	$ 306	$ 581	$ 536	$ 295	$ 8,141
C6020000	Fringe Adder	$ 5,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,744
6790315	I&D Allocated to Capital	$ 2,902	$ -	$ 569	$ 418	$ 929	$ 162	$ 158	$ 360	$ 649	$ 374	$ 711	$ 656	$ 361	$ 8,250
6401000	Mat & Supp - Inventory Issue	$ 49,540	$ 2,981	$ 2,538	$ 13,390	$ 8,392	$ 3,341	$ 2,887	$ 4,157	$ 7,737	$ 2,890	$ 6,635	$ 4,197	$ 2,733	$ 111,418
6400100	Mat & Supp - Outside Material Purchases	$ 1,818	$ -	$ -	$ -	$ -	$ -	$ 566	$ (8)	$ -	$ -	$ 96	$ -	$ -	$ 2,471
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
C6900040	Payroll Tax Adder	$ 1,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,702
R6010010	SLR Overtime Blended Labor	$ 6,396	$ -	$ 1,595	$ 431	$ 1,421	$ -	$ 360	$ 238	$ 245	$ 27	$ 1,479	$ 517	$ 692	$ 13,401
R6010000	SLR Straight Time Blended Labor	$ 39,996	$ -	$ 5,782	$ 4,992	$ 10,632	$ 2,105	$ 1,695	$ 4,430	$ 8,170	$ 4,828	$ 7,743	$ 7,993	$ 3,996	$ 102,361
6790322	Small Tools Allocation	$ 1,833	$ 69	$ 59	$ 311	$ 195	$ 78	$ 80	$ 96	$ 179	$ 67	$ 156	$ 97	$ 63	$ 3,284
6790321	Stores Allocation	$ 3,929	$ 164	$ 140	$ 738	$ 463	$ 184	$ 190	$ 229	$ 427	$ 159	$ 371	$ 231	$ 151	$ 7,378
Cost Sum		$ 131,145	$ 3,778	$ 13,467	$ 25,599	$ 24,598	$ 7,023	$ 7,098	$ 11,441	$ 18,476	$ 10,095	$ 20,747	$ 16,593	$ 9,674	$ 299,734
Clearings		$ (131,145)	$ -	$ -	$ (42,844)	$ -	$ -	$ (38,719)	$ -	$ -	$ (40,012)	$ -	$ -	$ (47,014)	$ (299,734)
Project Net		$ -	$ 3,778	$ 13,467	$ (17,245)	$ 24,598	$ 7,023	$ (31,621)	$ 11,441	$ 18,476	$ (29,917)	$ 20,747	$ 16,593	$ (37,340)	$ -

Cost Year 04	Investment 621000597	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 23,585	$ 200	$ 677	$ 1,330	$ 1,348	$ 361	$ 365	$ 582	$ 1,083	$ 510	$ 1,052	$ 836	$ 489	$ 32,420
7103060	CIAC (Capital Work Order Credit)	$ (15,478)	$ -	$ -	$ -	$ (2,085)	$ -	$ -	$ -	$ (2,867)	$ -	$ -	$ -	$ -	$ (20,431)
6100080	Consultants - Other	$ 1,647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245	$ -	$ -	$ -	$ -	$ 1,893
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,046	$ -	$ -	$ 1,088	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,135
6030080	Empl Exp - Travel and Lodging	$ 568	$ -	$ 410	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,158
6790324	Engineering &Supervisory Allocation	$ 24,207	$ 169	$ 572	$ 1,123	$ 1,138	$ 305	$ 308	$ 491	$ 913	$ 431	$ 888	$ 705	$ 412	$ 31,661
6790320	Fleet Allocation	$ 8,141	$ -	$ 512	$ 377	$ 837	$ 146	$ 143	$ 324	$ 585	$ 337	$ 641	$ 591	$ 326	$ 12,960
C6020000	Fringe Adder	$ 5,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,744
6790315	I&D Allocated to Capital	$ 8,250	$ -	$ 628	$ 461	$ 1,025	$ 179	$ 175	$ 397	$ 716	$ 413	$ 785	$ 724	$ 399	$ 14,152
6401000	Mat & Supp - Inventory Issue	$ 111,418	$ 3,100	$ 2,640	$ 13,925	$ 8,728	$ 3,475	$ 3,003	$ 4,323	$ 8,046	$ 3,006	$ 6,901	$ 4,365	$ 2,842	$ 175,770
6400100	Mat & Supp - Outside Material Purchases	$ 2,471	$ -	$ -	$ -	$ -	$ -	$ 588	$ (9)	$ -	$ -	$ 100	$ -	$ -	$ 3,150
6400080	Mat & Supp - Vehicle Fuel	$ 9	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
C6900040	Payroll Tax Adder	$ 1,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,702
R6010010	SLR Overtime Blended Labor	$ 13,401	$ -	$ 1,659	$ 448	$ 1,478	$ -	$ 375	$ 248	$ 255	$ 28	$ 1,538	$ 538	$ 720	$ 20,687
R6010000	SLR Straight Time Blended Labor	$ 102,361	$ -	$ 6,013	$ 5,191	$ 11,057	$ 2,189	$ 1,762	$ 4,607	$ 8,497	$ 5,021	$ 8,053	$ 8,312	$ 4,156	$ 167,221
6790322	Small Tools Allocation	$ 3,284	$ 86	$ 73	$ 386	$ 242	$ 96	$ 99	$ 120	$ 223	$ 83	$ 194	$ 121	$ 79	$ 5,085
6790321	Stores Allocation	$ 7,378	$ 205	$ 174	$ 919	$ 576	$ 229	$ 237	$ 285	$ 531	$ 198	$ 462	$ 288	$ 188	$ 11,669
Cost Sum		$ 299,734	$ 3,759	$ 13,367	$ 25,429	$ 24,343	$ 6,981	$ 7,056	$ 11,368	$ 18,226	$ 10,028	$ 20,612	$ 16,481	$ 9,609	$ 466,994
Clearings		$ (299,734)	$ -	$ -	$ (42,555)	$ -	$ -	$ (38,380)	$ -	$ -	$ (39,622)	$ -	$ -	$ (46,702)	$ (466,994)
Project Net		$ -	$ 3,759	$ 13,367	$ (17,126)	$ 24,343	$ 6,981	$ (31,324)	$ 11,368	$ 18,226	$ (29,594)	$ 20,612	$ 16,481	$ (37,093)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **621000599**	Investment Name Meters - Residential - Alamogordo - New	Scenario **2024-2028 Budget**
	Location **Alamogordo**	Area **SWNM**	Funding Project # **NEW-08406**	Funding Project Type **FP-NMG Dist Residential Mtr-New**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Meters - Residential - Alamogordo - New
Estimated In-Service Date			
Justification	NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers		
Alternatives Considered	NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621000599 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,347	$ 1,641	$ 1,018	$ 1,810	$ 1,677	$ 1,480	$ (231)	$ 130	$ 1,437	$ 1,183	$ 1,158	$ -	$ 12,649
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 2,693	$ 3,636	$ 2,132	$ 2,475	$ 1,583	$ 1,551	$ (251)	$ 131	$ 735	$ 801	$ 584	$ -	$ 16,071
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 129	$ 23	$ 51	$ 59	$ 38	$ 37	$ (11)	$ 12	$ 66	$ 72	$ 53	$ -	$ 527
6401000	Mat & Supp - Inventory Issue	$ -	$ 567	$ 680	$ 2,063	$ -	$ 793	$ 342	$ 1,104	$ 723	$ 410	$ 684	$ 251	$ 1,868	$ 9,484
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 15,280	$ 18,630	$ 9,909	$ 15,083	$ 13,180	$ 11,989	$ (2,647)	$ -	$ 7,576	$ 5,886	$ 6,181	$ 36,742	$ 137,809
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ 1,049	$ 891	$ 530	$ 493	$ 460	$ 497	$ (26)	$ 29	$ 118	$ 354	$ 119	$ -	$ 4,514
6790321	Stores Allocation	$ -	$ 1,300	$ 954	$ 802	$ 1,033	$ 2,474	$ 1,409	$ (93)	$ 58	$ 335	$ 498	$ 129	$ -	$ 8,897
6790325	Testing & Installation Allocation	$ -	$ 3,518	$ 4,287	$ 2,658	$ 3,348	$ 3,102	$ 2,737	$ (343)	$ 161	$ 1,773	$ 1,459	$ 1,428	$ -	$ 24,128
Cost Sum		$ -	$ 25,883	$ 30,743	$ 19,162	$ 24,301	$ 23,306	$ 20,041	$ (2,498)	$ 1,244	$ 12,450	$ 10,935	$ 9,901	$ 38,611	$ 214,079
Clearings		$ -	$ -	$ -	$ (75,787)	$ -	$ -	$ (67,649)	$ -	$ -	$ (11,196)	$ -	$ -	$ (59,447)	$ (214,079)
Project Net		$ -	$ 25,883	$ 30,743	$ (56,625)	$ 24,301	$ 23,306	$ (47,608)	$ (2,498)	$ 1,244	$ 1,254	$ 10,935	$ 9,901	$ (20,837)	$ -

Cost Year 02 Investment 621000599 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 12,649	$ 4	$ 1,441	$ 1,807	$ 2,818	$ 1,071	$ 1,376	$ 878	$ 1,594	$ 1,058	$ 728	$ 1,002	$ 819	$ 27,245
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 16,071	$ 3	$ 1,594	$ 1,132	$ 3,190	$ 1,038	$ 1,334	$ 851	$ 1,545	$ 1,026	$ 705	$ 971	$ 794	$ 30,254
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 527	$ 0	$ 80	$ 57	$ 160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 823
6401000	Mat & Supp - Inventory Issue	$ 9,484	$ 24	$ 3,249	$ -	$ 792	$ 205	$ -	$ -	$ 1,927	$ 1,627	$ -	$ 1,627	$ -	$ 18,935
6400100	Mat & Supp - Outside Material Purchases	$ 137,809	$ 141	$ 6,361	$ 12,049	$ 17,996	$ 9,271	$ 12,178	$ 7,772	$ 12,178	$ 7,742	$ 6,441	$ 7,241	$ 7,251	$ 244,429
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 4,514	$ 2	$ 723	$ 248	$ 2,071	$ 245	$ 315	$ 201	$ 365	$ 243	$ 167	$ 230	$ 188	$ 9,513
6790321	Stores Allocation	$ 8,897	$ 3	$ 403	$ 724	$ 2,277	$ 588	$ 756	$ 482	$ 875	$ 582	$ 400	$ 550	$ 450	$ 16,987
6790325	Testing & Installation Allocation	$ 24,128	$ 5	$ 2,133	$ 2,675	$ 4,171	$ 3,611	$ 4,641	$ 2,962	$ 5,375	$ 3,570	$ 2,455	$ 3,379	$ 2,763	$ 61,870
Cost Sum		$ 214,079	$ 182	$ 15,985	$ 18,691	$ 33,475	$ 16,030	$ 20,600	$ 13,146	$ 23,860	$ 15,848	$ 10,895	$ 15,000	$ 12,265	$ 410,055
Clearings		$ (214,079)	$ -	$ -	$ (34,858)	$ -	$ -	$ (70,104)	$ -	$ -	$ (52,854)	$ -	$ -	$ (38,161)	$ (410,055)
Project Net		$ -	$ 182	$ 15,985	$ (16,167)	$ 33,475	$ 16,030	$ (49,504)	$ 13,146	$ 23,860	$ (37,006)	$ 10,895	$ 15,000	$ (25,895)	$ -

Cost Year 03	Investment 621000599	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 27,245	$ 711	$ 1,191	$ 1,318	$ 1,635	$ 2,314	$ 161	$ (490)	$ 499	$ (187)	$ 76	$ 699	$ (33)	$ 35,138
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512	$ 2,548	$ (1,999)	$ 463	$ 340	$ 805	$ 2,670
6790324	Engineering &Supervisory Allocation	$ 30,254	$ 692	$ 1,159	$ 1,283	$ 1,591	$ 2,252	$ 157	$ (477)	$ 486	$ (182)	$ 74	$ 680	$ (32)	$ 37,937
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 823	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 823
6401000	Mat & Supp - Inventory Issue	$ 18,935	$ 2,201	$ 141	$ 1,367	$ 2,792	$ 3,877	$ 1,680	$ -	$ 120	$ -	$ 2,626	$ 9	$ 857	$ 34,604
6400100	Mat & Supp - Outside Material Purchases	$ 244,429	$ 5,223	$ 12,292	$ 12,400	$ 14,276	$ 20,284	$ -	$ (5,614)	$ 2,599	$ -	$ (2,281)	$ 6,952	$ (1,987)	$ 308,572
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 9,513	$ 172	$ 288	$ 319	$ 396	$ 561	$ 39	$ (130)	$ 63	$ -	$ 8	$ 162	$ (26)	$ 11,364
6790321	Stores Allocation	$ 16,987	$ 409	$ 686	$ 759	$ 941	$ 1,332	$ 93	$ (310)	$ 150	$ -	$ 19	$ 384	$ (62)	$ 21,389
6790325	Testing & Installation Allocation	$ 61,870	$ 2,596	$ 4,348	$ 4,814	$ 5,969	$ 8,449	$ 587	$ (1,963)	$ 951	$ -	$ 121	$ 2,434	$ (395)	$ 89,780
Cost Sum		$ 410,055	$ 12,005	$ 20,103	$ 22,262	$ 27,599	$ 39,068	$ 2,716	$ (8,473)	$ 7,416	$ (2,368)	$ 1,106	$ 11,660	$ (873)	$ 542,277
Clearings		$ (410,055)	$ -	$ -	$ (54,370)	$ -	$ -	$ (69,383)	$ -	$ -	$ 3,425	$ -	$ -	$ (11,893)	$ (542,277)
Project Net		$ -	$ 12,005	$ 20,103	$ (32,108)	$ 27,599	$ 39,068	$ (66,667)	$ (8,473)	$ 7,416	$ 1,057	$ 1,106	$ 11,660	$ (12,766)	$ -

Cost Year 04 Investment 621000599 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 35,138	$ 499	$ 835	$ 925	$ 1,147	$ 1,623	$ 113	$ (344)	$ 349	$ (131)	$ 53	$ 490	$ (23)	$ 40,674
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,670	$ -	$ -	$ -	$ -	$ -	$ -	$ 533	$ 2,657	$ (2,084)	$ 483	$ 355	$ 839	$ 5,453
6790324	Engineering &Supervisory Allocation	$ 37,937	$ 421	$ 705	$ 780	$ 967	$ 1,369	$ 95	$ (290)	$ 295	$ (110)	$ 45	$ 413	$ (20)	$ 42,608
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 823	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 823
6401000	Mat & Supp - Inventory Issue	$ 34,604	$ 2,295	$ 147	$ 1,425	$ 2,911	$ 4,041	$ 1,751	$ -	$ 125	$ -	$ 2,737	$ 10	$ 894	$ 50,940
6400100	Mat & Supp - Outside Material Purchases	$ 308,572	$ 5,445	$ 12,814	$ 12,928	$ 14,883	$ 21,146	$ -	$ (5,853)	$ 2,709	$ -	$ (2,378)	$ 7,248	$ (2,071)	$ 375,443
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 11,364	$ 214	$ 359	$ 398	$ 493	$ 698	$ 49	$ (162)	$ 79	$ -	$ 10	$ 201	$ (33)	$ 13,669
6790321	Stores Allocation	$ 21,389	$ 511	$ 855	$ 947	$ 1,174	$ 1,662	$ 116	$ (386)	$ 187	$ -	$ 24	$ 479	$ (78)	$ 26,878
6790325	Testing & Installation Allocation	$ 89,780	$ 2,647	$ 4,433	$ 4,909	$ 6,085	$ 8,614	$ 599	$ (2,002)	$ 969	$ -	$ 123	$ 2,482	$ (403)	$ 118,236
Cost Sum		$ 542,277	$ 12,031	$ 20,148	$ 22,311	$ 27,660	$ 39,154	$ 2,722	$ (8,504)	$ 7,370	$ (2,325)	$ 1,097	$ 11,677	$ (894)	$ 674,725
Clearings		$ (542,277)	$ -	$ -	$ (54,490)	$ -	$ -	$ (69,536)	$ -	$ -	$ 3,458	$ -	$ -	$ (11,880)	$ (674,725)
Project Net		$ -	$ 12,031	$ 20,148	$ (32,179)	$ 27,660	$ 39,154	$ (66,814)	$ (8,504)	$ 7,370	$ 1,133	$ 1,097	$ 11,677	$ (12,775)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **621000601**	Investment Name Services - Alamogordo - New	Scenario **2024-2028 Budget**
	Location **Alamogordo**	Area **SWNM**	Funding Project # **NEW-08407**	Funding Project Type **FP-NMG Dist Services-New**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Services - Alamogordo - New
Estimated In-Service Date			
Justification	NMGC installs new services consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621000601 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 665	$ 885	$ 810	$ 903	$ 1,054	$ 944	$ 1,218	$ 2,017	$ 1,597	$ 731	$ 2,333	$ -	$ 13,157
7103060	CIAC (Capital Work Order Credit)	$ -	$ (2,073)	$ (1,906)	$ (1,486)	$ (1,161)	$ (2,228)	$ (3,823)	$ (216)	$ (3,032)	$ (743)	$ (2,660)	$ -	$ (371)	$ (19,699)
6790324	Engineering &Supervisory Allocation	$ -	$ 1,330	$ 1,960	$ 1,697	$ 1,235	$ 995	$ 989	$ 1,319	$ 2,037	$ 816	$ 495	$ 1,177	$ -	$ 14,051
6790320	Fleet Allocation	$ -	$ 540	$ 944	$ 809	$ 722	$ 986	$ 917	$ 903	$ 1,055	$ 847	$ 398	$ 938	$ -	$ 9,060
C6020000	Fringe Adder	$ -	$ 1,559	$ 1,655	$ 1,550	$ 1,250	$ 1,534	$ 1,627	$ 1,462	$ 1,715	$ 1,316	$ 812	$ 2,227	$ 1,868	$ 18,575
6790315	I&D Allocated to Capital	$ -	$ 326	$ 101	$ 226	$ 179	$ 207	$ 218	$ 394	$ 955	$ 665	$ 410	$ 1,108	$ -	$ 4,790
6401000	Mat & Supp - Inventory Issue	$ -	$ 1,528	$ 2,134	$ 1,779	$ 1,222	$ 1,113	$ (270)	$ 808	$ 2,630	$ 2,297	$ -	$ 1,828	$ 2,179	$ 17,248
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
C6900040	Payroll Tax Adder	$ -	$ 462	$ 490	$ 459	$ 370	$ 455	$ 482	$ 433	$ 508	$ 390	$ 241	$ 660	$ 554	$ 5,504
R6010010	SLR Overtime Blended Labor	$ -	$ 901	$ -	$ -	$ 138	$ 155	$ 43	$ -	$ 40	$ 160	$ -	$ 416	$ 500	$ 2,353
R6010000	SLR Straight Time Blended Labor	$ -	$ 4,873	$ 6,131	$ 5,740	$ 4,490	$ 5,527	$ 5,982	$ 5,415	$ 6,311	$ 4,712	$ 3,008	$ 7,832	$ 6,419	$ 66,442
6790322	Small Tools Allocation	$ -	$ 101	$ 98	$ 79	$ 42	$ 37	$ (11)	$ 14	$ 106	$ 34	$ -	$ 34	$ -	$ 533
6790321	Stores Allocation	$ -	$ 125	$ 105	$ 119	$ 87	$ 197	$ (31)	$ 49	$ 210	$ 96	$ -	$ 37	$ -	$ 995
Cost Sum		$ -	$ 10,338	$ 12,599	$ 11,781	$ 9,530	$ 10,032	$ 7,067	$ 11,799	$ 14,552	$ 12,188	$ 3,435	$ 18,590	$ 11,148	$ 133,060
Clearings		$ -	$ -	$ -	$ (34,718)	$ -	$ -	$ (26,629)	$ -	$ -	$ (38,539)	$ -	$ -	$ (33,173)	$ (133,060)
Project Net		$ -	$ 10,338	$ 12,599	$ (22,937)	$ 9,530	$ 10,032	$ (19,562)	$ 11,799	$ 14,552	$ (26,351)	$ 3,435	$ 18,590	$ (22,025)	$ -

Cost Year 02	Investment 621000601	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,157	$ 945	$ 1,420	$ 1,239	$ 936	$ 666	$ 608	$ 817	$ 360	$ 1,192	$ 597	$ 677	$ -	$ 22,614
7103060	CIAC (Capital Work Order Credit)	$ (19,699)	$ (1,946)	$ (379)	$ (811)	$ (1,136)	$ (378)	$ (1,903)	$ (1,554)	$ (1,203)	$ (2,406)	$ (2,406)	$ (2,351)	$ -	$ (36,170)
6790324	Engineering &Supervisory Allocation	$ 14,051	$ 764	$ 1,571	$ 776	$ 1,060	$ 646	$ 590	$ 792	$ 349	$ 1,155	$ 578	$ 657	$ -	$ 22,987
6790320	Fleet Allocation	$ 9,060	$ 532	$ 960	$ 736	$ 632	$ 272	$ 232	$ 287	$ 198	$ 502	$ 282	$ 370	$ -	$ 14,063
C6020000	Fringe Adder	$ 18,575	$ 1,542	$ 1,328	$ 1,615	$ 946	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,006
6790315	I&D Allocated to Capital	$ 4,790	$ 322	$ 482	$ 442	$ 290	$ 348	$ 297	$ 367	$ 254	$ 644	$ 361	$ 474	$ -	$ 9,072
6401000	Mat & Supp - Inventory Issue	$ 17,248	$ 629	$ 1,394	$ 188	$ 1,509	$ 1,706	$ 1,811	$ 2,806	$ -	$ 2,806	$ 934	$ 287	$ -	$ 31,318
6400100	Mat & Supp - Outside Material Purchases	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125	$ -	$ -	$ -	$ -	$ 178
C6900040	Payroll Tax Adder	$ 5,504	$ 457	$ 394	$ 478	$ 280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,113
R6010010	SLR Overtime Blended Labor	$ 2,353	$ 173	$ 84	$ 334	$ -	$ 81	$ 80	$ 73	$ 71	$ 359	$ -	$ 65	$ -	$ 3,673
R6010000	SLR Straight Time Blended Labor	$ 66,442	$ 5,540	$ 4,835	$ 5,646	$ 3,505	$ 4,219	$ 3,586	$ 4,463	$ 3,067	$ 7,586	$ 4,461	$ 5,792	$ -	$ 119,142
6790322	Small Tools Allocation	$ 533	$ 48	$ 105	$ 4	$ 166	$ 44	$ 47	$ 73	$ 3	$ 73	$ 24	$ 7	$ -	$ 1,128
6790321	Stores Allocation	$ 995	$ 77	$ 59	$ 11	$ 183	$ 106	$ 112	$ 174	$ 8	$ 174	$ 58	$ 18	$ -	$ 1,974
Cost Sum		$ 133,060	$ 9,082	$ 12,252	$ 10,661	$ 8,372	$ 7,710	$ 5,461	$ 8,298	$ 3,232	$ 12,086	$ 4,890	$ 5,997	$ -	$ 221,101
Clearings		$ (133,060)	$ -	$ -	$ (31,995)	$ -	$ -	$ (21,543)	$ -	$ -	$ (23,615)	$ -	$ -	$ (10,887)	$ (221,101)
Project Net		$ -	$ 9,082	$ 12,252	$ (21,334)	$ 8,372	$ 7,710	$ (16,082)	$ 8,298	$ 3,232	$ (11,530)	$ 4,890	$ 5,997	$ (10,887)	$ -

Cost Year 03	Investment 621000601	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,614	$ 869	$ 401	$ 1,415	$ 915	$ 1,163	$ 800	$ 1,863	$ 759	$ 761	$ 801	$ 676	$ 1,015	$ 34,052
7103060	CIAC (Capital Work Order Credit)	$ (36,170)	$ (1,553)	$ (3,650)	$ -	$ (2,639)	$ (5,473)	$ (2,794)	$ (1,514)	$ (2,362)	$ (2,484)	$ (1,611)	$ (1,482)	$ (2,399)	$ (64,131)
6790324	Engineering &Supervisory Allocation	$ 22,987	$ 846	$ 390	$ 1,377	$ 890	$ 1,132	$ 779	$ 1,814	$ 739	$ 741	$ 779	$ 658	$ 987	$ 34,120
6790320	Fleet Allocation	$ 14,063	$ 505	$ 253	$ 729	$ 491	$ 662	$ 493	$ 770	$ 344	$ 356	$ 333	$ 292	$ 519	$ 19,809
C6020000	Fringe Adder	$ 24,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,006
6790315	I&D Allocated to Capital	$ 9,072	$ 618	$ 310	$ 892	$ 601	$ 810	$ 604	$ 943	$ 421	$ 435	$ 407	$ 357	$ 635	$ 16,104
6401000	Mat & Supp - Inventory Issue	$ 31,318	$ 1,242	$ 263	$ 2,642	$ 1,902	$ 1,870	$ 698	$ 3,712	$ 2,464	$ 2,430	$ 3,204	$ 2,536	$ 2,542	$ 56,824
6400100	Mat & Supp - Outside Material Purchases	$ 178	$ -	$ -	$ 830	$ 34	$ -	$ -	$ 3,792	$ 129	$ -	$ -	$ -	$ -	$ 4,964
C6900040	Payroll Tax Adder	$ 7,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,113
R6010010	SLR Overtime Blended Labor	$ 3,673	$ -	$ 150	$ 700	$ 168	$ 672	$ -	$ -	$ 49	$ -	$ -	$ -	$ -	$ 5,413
R6010000	SLR Straight Time Blended Labor	$ 119,142	$ 8,013	$ 3,865	$ 10,865	$ 7,622	$ 9,839	$ 7,832	$ 12,230	$ 5,406	$ 5,647	$ 5,278	$ 4,630	$ 8,238	$ 208,608
6790322	Small Tools Allocation	$ 1,128	$ 29	$ 6	$ 81	$ 45	$ 43	$ 16	$ 174	$ 60	$ 56	$ 74	$ 59	$ 59	$ 1,831
6790321	Stores Allocation	$ 1,974	$ 69	$ 14	$ 192	$ 107	$ 103	$ 38	$ 414	$ 143	$ 134	$ 177	$ 140	$ 140	$ 3,645
Cost Sum		$ 221,101	$ 10,637	$ 2,002	$ 19,723	$ 10,135	$ 10,821	$ 8,466	$ 24,197	$ 8,152	$ 8,077	$ 9,442	$ 7,867	$ 11,737	$ 352,356
Clearings		$ (221,101)	$ -	$ -	$ (32,362)	$ -	$ -	$ (29,423)	$ -	$ -	$ (40,426)	$ -	$ -	$ (29,045)	$ (352,356)
Project Net		$ -	$ 10,637	$ 2,002	$ (12,639)	$ 10,135	$ 10,821	$ (20,956)	$ 24,197	$ 8,152	$ (32,349)	$ 9,442	$ 7,867	$ (17,308)	$ -

Cost Year 04	Investment 621000601	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 34,052	$ 606	$ 279	$ 987	$ 638	$ 811	$ 558	$ 1,300	$ 530	$ 531	$ 559	$ 472	$ 708	$ 42,030
7103060	CIAC (Capital Work Order Credit)	$ (64,131)	$ (1,615)	$ (3,796)	$ -	$ (2,745)	$ (5,692)	$ (2,906)	$ (1,575)	$ (2,456)	$ (2,583)	$ (1,676)	$ (1,541)	$ (2,495)	$ (93,211)
6790324	Engineering &Supervisory Allocation	$ 34,120	$ 511	$ 236	$ 833	$ 538	$ 684	$ 470	$ 1,097	$ 447	$ 448	$ 472	$ 398	$ 597	$ 40,850
6790320	Fleet Allocation	$ 19,809	$ 557	$ 279	$ 803	$ 541	$ 730	$ 544	$ 850	$ 379	$ 392	$ 367	$ 322	$ 572	$ 26,145
C6020000	Fringe Adder	$ 24,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,006
6790315	I&D Allocated to Capital	$ 16,104	$ 682	$ 342	$ 984	$ 663	$ 894	$ 666	$ 1,040	$ 464	$ 480	$ 449	$ 394	$ 701	$ 23,863
6401000	Mat & Supp - Inventory Issue	$ 56,824	$ 1,292	$ 273	$ 2,748	$ 1,978	$ 1,945	$ 726	$ 3,860	$ 2,563	$ 2,528	$ 3,332	$ 2,638	$ 2,644	$ 83,350
6400100	Mat & Supp - Outside Material Purchases	$ 4,964	$ -	$ -	$ 864	$ 36	$ -	$ -	$ 3,943	$ 134	$ -	$ -	$ -	$ -	$ 9,941
C6900040	Payroll Tax Adder	$ 7,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,113
R6010010	SLR Overtime Blended Labor	$ 5,413	$ -	$ 156	$ 728	$ 175	$ 699	$ -	$ -	$ 51	$ -	$ -	$ -	$ -	$ 7,222
R6010000	SLR Straight Time Blended Labor	$ 208,608	$ 8,333	$ 4,019	$ 11,300	$ 7,927	$ 10,232	$ 8,146	$ 12,719	$ 5,623	$ 5,873	$ 5,489	$ 4,816	$ 8,568	$ 301,652
6790322	Small Tools Allocation	$ 1,831	$ 36	$ 8	$ 100	$ 56	$ 54	$ 20	$ 216	$ 75	$ 70	$ 92	$ 73	$ 73	$ 2,703
6790321	Stores Allocation	$ 3,645	$ 85	$ 18	$ 238	$ 133	$ 128	$ 48	$ 515	$ 178	$ 167	$ 220	$ 174	$ 174	$ 5,723
Cost Sum		$ 352,356	$ 10,487	$ 1,814	$ 19,585	$ 9,939	$ 10,485	$ 8,272	$ 23,966	$ 7,986	$ 7,906	$ 9,304	$ 7,745	$ 11,542	$ 481,386
Clearings		$ (352,356)	$ -	$ -	$ (31,886)	$ -	$ -	$ (28,696)	$ -	$ -	$ (39,858)	$ -	$ -	$ (28,591)	$ (481,386)
Project Net		$ -	$ 10,487	$ 1,814	$ (12,301)	$ 9,939	$ 10,485	$ (20,424)	$ 23,966	$ 7,986	$ (31,952)	$ 9,304	$ 7,745	$ (17,048)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	621000615	Mains - Alamogordo - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Alamogordo	SWNM	PRE-05765	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - Alamogordo - Replace
Justification: Small main replacements that are identified throughout the year as leak or other issues require their replacements
Alternatives Considered: NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621000615 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 364	$ 187	$ 5	$ 265	$ 931	$ 68	$ 49	$ 451	$ 1,063	$ 97	$ 105	$ 3,585
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,400	$ 1,400
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54	$ -	$ -	$ -	$ 54
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157	$ -	$ -	$ -	$ 157
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 805	$ 392	$ 7	$ 250	$ 976	$ 74	$ 49	$ 230	$ 719	$ 49	$ 153	$ 3,706
6790320	Fleet Allocation	$ -	$ -	$ 230	$ 113	$ 30	$ -	$ 774	$ 48	$ -	$ 151	$ 642	$ 41	$ -	$ 2,029
C6020000	Fringe Adder	$ -	$ -	$ 490	$ 199	$ 78	$ -	$ 1,491	$ 91	$ -	$ 190	$ 1,178	$ 108	$ -	$ 3,826
6790315	I&D Allocated to Capital	$ -	$ -	$ 78	$ 33	$ 9	$ 6	$ 202	$ 24	$ 4	$ 106	$ 595	$ 53	$ 11	$ 1,122
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,826	$ 1,206	$ (345)	$ 2,205	$ 221	$ -	$ 272	$ 1,340	$ 15	$ -	$ 357	$ 7,097
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
C6900040	Payroll Tax Adder	$ -	$ -	$ 145	$ 59	$ 23	$ -	$ 442	$ 27	$ -	$ 56	$ 349	$ 32	$ -	$ 1,134
6710800	Rent - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 129	$ -	$ 1,185	$ -	$ -	$ -	$ 968	$ -	$ -	$ 2,282
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,816	$ 737	$ 160	$ -	$ 4,337	$ 338	$ -	$ 705	$ 3,393	$ 401	$ -	$ 11,888
6790322	Small Tools Allocation	$ -	$ -	$ 84	$ 53	$ (11)	$ 73	$ 12	$ -	$ 11	$ 20	$ 1	$ -	$ 8	$ 251
6790321	Stores Allocation	$ -	$ -	$ 90	$ 81	$ (24)	$ 390	$ 35	$ -	$ 22	$ 56	$ 1	$ -	$ 33	$ 684
Cost Sum		$ -	$ -	$ 5,929	$ 3,060	$ 63	$ 3,188	$ 10,686	$ 671	$ 407	$ 3,518	$ 8,924	$ 782	$ 2,067	$ 39,294
Clearings		$ -	$ -	$ -	$ (8,989)	$ -	$ -	$ (13,936)	$ -	$ -	$ (4,596)	$ -	$ -	$ (11,773)	$ (39,294)
Project Net		$ -	$ -	$ 5,929	$ (5,929)	$ 63	$ 3,188	$ (3,251)	$ 671	$ 407	$ (1,078)	$ 8,924	$ 782	$ (9,706)	$ -

Cost Year 02	Investment 621000615	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,585	$ -	$ 6	$ 161	$ 224	$ 150	$ 1,401	$ 271	$ 241	$ 628	$ 123	$ 287	$ 88	$ 7,163
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 678	$ 678	$ -	$ -	$ -	$ 1,356
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,400	$ -	$ -	$ -	$ -	$ -	$ 343	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,742
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59	$ -	$ -	$ -	$ -	$ -	$ 59
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6030080	Empl Exp - Travel and Lodging	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
6790324	Engineering &Supervisory Allocation	$ 3,706	$ -	$ 6	$ 101	$ 253	$ 145	$ 1,358	$ 263	$ 233	$ 609	$ 119	$ 278	$ 85	$ 7,157
6790320	Fleet Allocation	$ 2,029	$ -	$ -	$ 76	$ 152	$ 53	$ 520	$ 127	$ 34	$ 193	$ 32	$ 127	$ 32	$ 3,375
C6020000	Fringe Adder	$ 3,826	$ -	$ -	$ 211	$ 225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,262
6790315	I&D Allocated to Capital	$ 1,122	$ -	$ 0	$ 58	$ 69	$ 68	$ 667	$ 162	$ 44	$ 248	$ 41	$ 162	$ 41	$ 2,681
6401000	Mat & Supp - Inventory Issue	$ 7,097	$ -	$ 38	$ 20	$ 364	$ 510	$ 4,040	$ 393	$ 943	$ 1,921	$ 588	$ 588	$ 281	$ 16,782
6400100	Mat & Supp - Outside Material Purchases	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
C6900040	Payroll Tax Adder	$ 1,134	$ -	$ -	$ 63	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,263
6710800	Rent - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 2,282	$ -	$ -	$ -	$ 278	$ 278	$ 1,686	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,523
R6010000	SLR Straight Time Blended Labor	$ 11,888	$ -	$ -	$ 782	$ 557	$ 557	$ 6,545	$ 2,003	$ 540	$ 3,056	$ 510	$ 2,003	$ 510	$ 28,949
6790322	Small Tools Allocation	$ 251	$ -	$ 3	$ 0	$ 40	$ 13	$ 105	$ 10	$ 24	$ 50	$ 15	$ 15	$ 7	$ 534
6790321	Stores Allocation	$ 684	$ -	$ 2	$ 1	$ 44	$ 32	$ 251	$ 24	$ 59	$ 119	$ 37	$ 37	$ 17	$ 1,306
Cost Sum		$ 39,294	$ -	$ 54	$ 1,475	$ 2,272	$ 1,804	$ 16,914	$ 3,313	$ 2,796	$ 7,501	$ 1,465	$ 3,497	$ 1,061	$ 81,446
Clearings		$ (39,294)	$ -	$ -	$ (1,529)	$ -	$ -	$ (20,990)	$ -	$ -	$ (13,610)	$ -	$ -	$ (6,022)	$ (81,446)
Project Net		$ -	$ -	$ 54	$ (54)	$ 2,272	$ 1,804	$ (4,076)	$ 3,313	$ 2,796	$ (6,108)	$ 1,465	$ 3,497	$ (4,961)	$ -

Cost Year 03	Investment 621000615	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,163	$ 100	$ 236	$ 355	$ 100	$ 195	$ 1,334	$ 238	$ 211	$ 551	$ 107	$ (61)	$ 666	$ 11,195
6100080	Consultants - Other	$ 1,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 700	$ 700	$ -	$ -	$ -	$ 2,755
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,742	$ -	$ -	$ -	$ -	$ -	$ 354	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,096
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ 61	$ -	$ -	$ -	$ -	$ 43	$ 163
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6030080	Empl Exp - Travel and Lodging	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
6790324	Engineering &Supervisory Allocation	$ 7,157	$ 97	$ 230	$ 346	$ 97	$ 190	$ 1,298	$ 232	$ 205	$ 536	$ 105	$ (59)	$ 648	$ 11,081
6790320	Fleet Allocation	$ 3,375	$ 33	$ 95	$ 113	$ 33	$ 97	$ 607	$ 130	$ 35	$ 199	$ 33	$ 24	$ 220	$ 4,994
C6020000	Fringe Adder	$ 4,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,262
6790315	I&D Allocated to Capital	$ 2,681	$ 41	$ 116	$ 138	$ 41	$ 119	$ 742	$ 159	$ 43	$ 243	$ 41	$ 30	$ 269	$ 4,663
6401000	Mat & Supp - Inventory Issue	$ 16,782	$ 526	$ 996	$ 1,959	$ 526	$ 526	$ 4,171	$ 406	$ 974	$ 1,983	$ 608	$ (1,012)	$ 3,342	$ 31,787
6400100	Mat & Supp - Outside Material Purchases	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
C6900040	Payroll Tax Adder	$ 1,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,263
6710800	Rent - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161	$ 161
R6010010	SLR Overtime Blended Labor	$ 4,523	$ -	$ -	$ 947	$ -	$ -	$ 1,741	$ -	$ -	$ -	$ -	$ -	$ 1,065	$ 8,276
R6010000	SLR Straight Time Blended Labor	$ 28,949	$ 526	$ 1,505	$ 845	$ 526	$ 1,544	$ 7,888	$ 2,068	$ 558	$ 3,156	$ 526	$ 387	$ 2,423	$ 50,901
6790322	Small Tools Allocation	$ 534	$ 12	$ 23	$ 45	$ 12	$ 12	$ 97	$ 9	$ 23	$ 46	$ 14	$ (23)	$ 78	$ 882
6790321	Stores Allocation	$ 1,306	$ 29	$ 55	$ 108	$ 29	$ 29	$ 230	$ 22	$ 54	$ 109	$ 34	$ (56)	$ 184	$ 2,133
Cost Sum		$ 81,446	$ 1,364	$ 3,256	$ 4,857	$ 1,364	$ 2,712	$ 18,462	$ 3,326	$ 2,802	$ 7,523	$ 1,467	$ (770)	$ 9,098	$ 136,906
Clearings		$ (81,446)	$ -	$ -	$ (9,477)	$ -	$ -	$ (22,538)	$ -	$ -	$ (13,651)	$ -	$ -	$ (9,794)	$ (136,906)
Project Net		$ -	$ 1,364	$ 3,256	$ (4,620)	$ 1,364	$ 2,712	$ (4,076)	$ 3,326	$ 2,802	$ (6,128)	$ 1,467	$ (770)	$ (696)	$ -

Cost Year 04	Investment 621000615	Year 2025													
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,195	$ 70	$ 165	$ 249	$ 70	$ 136	$ -	$ 166	$ 148	$ 385	$ 75	$ (43)	$ 466	$ 13,083
6100080	Consultants - Other	$ 2,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 730	$ 730	$ -	$ -	$ -	$ 4,214
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,096	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,096
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ 64	$ -	$ -	$ -	$ -	$ 45	$ 272
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6030080	Empl Exp - Travel and Lodging	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
6790324	Engineering &Supervisory Allocation	$ 11,081	$ 59	$ 139	$ 210	$ 59	$ 115	$ -	$ 140	$ 125	$ 325	$ 63	$ (36)	$ 393	$ 12,673
6790320	Fleet Allocation	$ 4,994	$ 37	$ 105	$ 125	$ 37	$ 108	$ -	$ 144	$ 39	$ 220	$ 37	$ 27	$ 243	$ 6,113
C6020000	Fringe Adder	$ 4,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,262
6790315	I&D Allocated to Capital	$ 4,663	$ 45	$ 128	$ 153	$ 45	$ 132	$ -	$ 176	$ 48	$ 269	$ 45	$ 33	$ 298	$ 6,034
6401000	Mat & Supp - Inventory Issue	$ 31,787	$ 549	$ 1,039	$ 2,042	$ 549	$ 549	$ -	$ 423	$ 1,015	$ 2,067	$ 633	$ (1,055)	$ 3,484	$ 43,082
6400100	Mat & Supp - Outside Material Purchases	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
C6900040	Payroll Tax Adder	$ 1,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,263
6710800	Rent - Other	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167	$ 328
R6010010	SLR Overtime Blended Labor	$ 8,276	$ -	$ -	$ 987	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,110	$ 10,373
R6010000	SLR Straight Time Blended Labor	$ 50,901	$ 549	$ 1,569	$ 881	$ 549	$ 1,610	$ -	$ 2,156	$ 581	$ 3,290	$ 549	$ 403	$ 2,527	$ 65,563
6790322	Small Tools Allocation	$ 882	$ 15	$ 29	$ 57	$ 15	$ 15	$ -	$ 12	$ 28	$ 57	$ 18	$ (29)	$ 97	$ 1,195
6790321	Stores Allocation	$ 2,133	$ 36	$ 69	$ 135	$ 36	$ 36	$ -	$ 28	$ 67	$ 136	$ 42	$ (70)	$ 230	$ 2,878
Cost Sum		$ 136,906	$ 1,358	$ 3,243	$ 4,838	$ 1,358	$ 2,700	$ -	$ 3,309	$ 2,780	$ 7,479	$ 1,461	$ (770)	$ 9,059	$ 173,722
Clearings		$ (136,906)	$ -	$ -	$ (9,439)	$ -	$ -	$ (4,059)	$ -	$ -	$ (13,568)	$ -	$ -	$ (9,750)	$ (173,722)
Project Net		$ -	$ 1,358	$ 3,243	$ (4,601)	$ 1,358	$ 2,700	$ (4,059)	$ 3,309	$ 2,780	$ (6,089)	$ 1,461	$ (770)	$ (692)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**621000616**	Cathodic Protection - Alamogordo - Replace	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Alamogordo	**SWNM**	**PRE-05766**	**FP-NMG Dist Cathodic Protection-Replace**	**Literal**

Project Information

Construction Start Date
Estimated In-Service Date
Description: Cathodic Protection - Alamogordo

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621000616 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 168	$ 52	$ -	$ 743	$ 218	$ 1,556	$ 1,337	$ -	$ 2,465	$ -	$ 6,539
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 352	$ 71	$ -	$ 779	$ 236	$ 1,572	$ 683	$ -	$ 1,244	$ -	$ 4,938
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 40	$ -	$ 59	$ 190	$ 250	$ 327	$ -	$ 410	$ -	$ 1,276
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 86	$ -	$ 88	$ 291	$ 299	$ 494	$ -	$ 868	$ 391	$ 2,516
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 8	$ 12	$ -	$ 29	$ 77	$ 276	$ 284	$ -	$ 502	$ -	$ 1,189
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 1,980	$ -	$ -	$ 5,751	$ -	$ 7,155	$ 4,953	$ -	$ 9,356	$ 6,469	$ 35,663
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 26	$ -	$ 26	$ 86	$ 88	$ 147	$ -	$ 257	$ 116	$ 746
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 275	$ -	$ -	$ -	$ 275
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 320	$ -	$ 325	$ 1,078	$ 1,106	$ 1,556	$ -	$ 3,214	$ 1,447	$ 9,044
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 88	$ -	$ -	$ 232	$ -	$ 288	$ 73	$ -	$ 174	$ -	$ 854
6790321	Stores Allocation	$ -	$ -	$ -	$ 133	$ -	$ -	$ 657	$ -	$ 570	$ 208	$ -	$ 187	$ -	$ 1,755
Cost Sum		$ -	$ -	$ -	$ 2,729	$ 607	$ -	$ 8,688	$ 2,177	$ 13,160	$ 10,337	$ -	$ 18,676	$ 8,422	$ 64,795
Clearings		$ -	$ -	$ -	$ (2,729)	$ -	$ -	$ (9,295)	$ -	$ -	$ (25,674)	$ -	$ -	$ (27,098)	$ (64,795)
Project Net		$ -	$ -	$ -	$ -	$ 607	$ -	$ (607)	$ 2,177	$ 13,160	$ (15,337)	$ -	$ 18,676	$ (18,676)	$ -

Cost Year 02 Investment 621000616 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 6,539	$ -	$ -	$ 523	$ 172	$ 357	$ 335	$ 357	$ 405	$ 335	$ 405	$ 335	$ 996	$ 10,760
6790324	Engineering &Supervisory Allocation	$ 4,938	$ -	$ -	$ 328	$ 195	$ 346	$ 324	$ 346	$ 393	$ 324	$ 393	$ 324	$ 965	$ 8,877
6790320	Fleet Allocation	$ 1,276	$ -	$ -	$ -	$ 155	$ 20	$ 20	$ 20	$ 61	$ 20	$ 61	$ 20	$ 61	$ 1,715
C6020000	Fringe Adder	$ 2,516	$ -	$ -	$ -	$ 229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,746
6790315	I&D Allocated to Capital	$ 1,189	$ -	$ -	$ 16	$ 67	$ 26	$ 26	$ 26	$ 78	$ 26	$ 78	$ 26	$ 78	$ 1,637
6401000	Mat & Supp - Inventory Issue	$ 35,663	$ -	$ -	$ 3,487	$ -	$ 2,850	$ 2,650	$ 2,850	$ 2,650	$ 2,650	$ 2,650	$ 2,650	$ 7,874	$ 65,972
C6900040	Payroll Tax Adder	$ 746	$ -	$ -	$ -	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 814
R6010010	SLR Overtime Blended Labor	$ 275	$ -	$ -	$ -	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303
R6010000	SLR Straight Time Blended Labor	$ 9,044	$ -	$ -	$ -	$ 822	$ 321	$ 321	$ 321	$ 963	$ 321	$ 963	$ 321	$ 963	$ 14,361
6790322	Small Tools Allocation	$ 854	$ -	$ -	$ 72	$ -	$ 74	$ 69	$ 74	$ 69	$ 69	$ 69	$ 69	$ 204	$ 1,621
6790321	Stores Allocation	$ 1,755	$ -	$ -	$ 209	$ -	$ 177	$ 164	$ 177	$ 164	$ 164	$ 164	$ 164	$ 489	$ 3,629
Cost Sum		$ 64,795	$ -	$ -	$ 4,636	$ 1,736	$ 4,171	$ 3,909	$ 4,171	$ 4,783	$ 3,909	$ 4,783	$ 3,909	$ 11,629	$ 112,433
Clearings		$ (64,795)	$ -	$ -	$ (4,636)	$ -	$ -	$ (9,817)	$ -	$ -	$ (12,864)	$ -	$ -	$ (20,322)	$ (112,433)
Project Net		$ -	$ -	$ -	$ -	$ 1,736	$ 4,171	$ (5,907)	$ 4,171	$ 4,783	$ (8,955)	$ 4,783	$ 3,909	$ (8,692)	$ -

Cost Year 03	Investment 621000616	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,760	$ 293	$ 293	$ 293	$ 293	$ 293	$ 293	$ 293	$ 293	$ 293	$ 293	$ 293	$ 293	$ 14,276
6790324	Engineering &Supervisory Allocation	$ 8,877	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 12,300
6790320	Fleet Allocation	$ 1,715	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 1,966
C6020000	Fringe Adder	$ 2,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,746
6790315	I&D Allocated to Capital	$ 1,637	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 1,943
6401000	Mat & Supp - Inventory Issue	$ 65,972	$ 2,736	$ 2,736	$ 2,736	$ 2,736	$ 2,736	$ 2,736	$ 2,736	$ 2,736	$ 2,736	$ 2,736	$ 2,736	$ 2,736	$ 98,803
C6900040	Payroll Tax Adder	$ 814	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 814
R6010010	SLR Overtime Blended Labor	$ 303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303
R6010000	SLR Straight Time Blended Labor	$ 14,361	$ 331	$ 331	$ 331	$ 331	$ 331	$ 331	$ 331	$ 331	$ 331	$ 331	$ 331	$ 331	$ 18,338
6790322	Small Tools Allocation	$ 1,621	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 2,383
6790321	Stores Allocation	$ 3,629	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 5,440
Cost Sum		$ 112,433	$ 3,906	$ 3,906	$ 3,906	$ 3,906	$ 3,906	$ 3,906	$ 3,906	$ 3,906	$ 3,906	$ 3,906	$ 3,906	$ 3,906	$ 159,310
Clearings		$ (112,433)	$ -	$ -	$ (11,719)	$ -	$ -	$ (11,719)	$ -	$ -	$ (11,719)	$ -	$ -	$ (11,719)	$ (159,310)
Project Net		$ -	$ 3,906	$ 3,906	$ (7,813)	$ 3,906	$ 3,906	$ (7,813)	$ 3,906	$ 3,906	$ (7,813)	$ 3,906	$ 3,906	$ (7,813)	$ -

Cost Year 04	Investment 621000616	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,276	$ -	$ 145	$ 205	$ 205	$ 205	$ 205	$ 205	$ 205	$ 205	$ 205	$ 205	$ 205	$ 16,475
6790324	Engineering &Supervisory Allocation	$ 12,300	$ -	$ 122	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 14,156
6790320	Fleet Allocation	$ 1,966	$ -	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 2,219
C6020000	Fringe Adder	$ 2,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,746
6790315	I&D Allocated to Capital	$ 1,943	$ -	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 2,254
6401000	Mat & Supp - Inventory Issue	$ 98,803	$ -	$ 1,912	$ 2,852	$ 2,852	$ 2,852	$ 2,852	$ 2,852	$ 2,852	$ 2,852	$ 2,852	$ 2,852	$ 2,852	$ 129,237
C6900040	Payroll Tax Adder	$ 814	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 814
R6010010	SLR Overtime Blended Labor	$ 303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303
R6010000	SLR Straight Time Blended Labor	$ 18,338	$ -	$ 346	$ 346	$ 346	$ 346	$ 346	$ 346	$ 346	$ 346	$ 346	$ 346	$ 346	$ 22,139
6790322	Small Tools Allocation	$ 2,383	$ -	$ 53	$ 79	$ 79	$ 79	$ 79	$ 79	$ 79	$ 79	$ 79	$ 79	$ 79	$ 3,226
6790321	Stores Allocation	$ 5,440	$ -	$ 126	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 7,448
Cost Sum		$ 159,310	$ -	$ 2,756	$ 3,895	$ 3,895	$ 3,895	$ 3,895	$ 3,895	$ 3,895	$ 3,895	$ 3,895	$ 3,895	$ 3,895	$ 201,017
Clearings		$ (159,310)	$ -	$ -	$ (6,651)	$ -	$ -	$ (11,685)	$ -	$ -	$ (11,685)	$ -	$ -	$ (11,685)	$ (201,017)
Project Net		$ -	$ -	$ 2,756	$ (2,756)	$ 3,895	$ 3,895	$ (7,790)	$ 3,895	$ 3,895	$ (7,790)	$ 3,895	$ 3,895	$ (7,790)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	621000617	Land, Structures & Sta - Alamogordo - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Alamogordo	SWNM	PRE-05767	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date

Estimated In-Service Date

Description: Land, Structures & Sta - Alamogordo - Replace

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621000617 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 439	$ 1,188	$ -	$ 1,232	$ 471	$ 3,330
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,848	$ 7,848
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 443	$ 607	$ -	$ 621	$ 685	$ 2,357
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66	$ -	$ 108	$ -	$ 174
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106	$ -	$ 329	$ -	$ 435
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40	$ 103	$ -	$ 204	$ 48	$ 394
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 316	$ -	$ -	$ -	$ -	$ 2,437	$ 6,070	$ -	$ 5,198	$ 663	$ 14,684
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32	$ -	$ 97	$ -	$ 129
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233	$ -	$ 233
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 394	$ -	$ 985	$ -	$ 1,380
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98	$ 90	$ -	$ 96	$ -	$ 285
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ 254	$ -	$ 104	$ -	$ 553
Cost Sum		$ -	$ -	$ -	$ 316	$ -	$ -	$ -	$ -	$ 3,651	$ 8,911	$ -	$ 9,208	$ 9,715	$ 31,802
Clearings		$ -	$ -	$ -	$ (316)	$ -	$ -	$ -	$ -	$ -	$ (12,562)	$ -	$ -	$ (18,923)	$ (31,802)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,651	$ (3,651)	$ -	$ 9,208	$ (9,208)	$ -

Cost Year 02	Investment 621000617	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,330	$ -	$ -	$ -	$ -	$ -	$ 970	$ 341	$ 48	$ 374	$ -	$ 1,059	$ 312	$ 6,434
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 7,848	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,416	$ -	$ 11,264
6790324	Engineering &Supervisory Allocation	$ 2,357	$ -	$ -	$ -	$ -	$ -	$ 940	$ 331	$ 47	$ 363	$ -	$ 1,026	$ 302	$ 5,366
6790320	Fleet Allocation	$ 174	$ -	$ -	$ -	$ -	$ -	$ 129	$ 97	$ 20	$ 79	$ -	$ 236	$ 125	$ 859
C6020000	Fringe Adder	$ 435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 435
6790315	I&D Allocated to Capital	$ 394	$ -	$ -	$ -	$ -	$ -	$ 165	$ 124	$ 26	$ 101	$ -	$ 302	$ 161	$ 1,273
6401000	Mat & Supp - Inventory Issue	$ 14,684	$ -	$ -	$ -	$ -	$ -	$ 6,599	$ 1,529	$ 116	$ 2,097	$ -	$ 2,409	$ 826	$ 28,258
C6900040	Payroll Tax Adder	$ 129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129
R6010010	SLR Overtime Blended Labor	$ 233	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 228	$ 461
R6010000	SLR Straight Time Blended Labor	$ 1,380	$ -	$ -	$ -	$ -	$ -	$ 2,038	$ 1,529	$ 321	$ 1,249	$ -	$ 3,728	$ 1,754	$ 11,999
6790322	Small Tools Allocation	$ 285	$ -	$ -	$ -	$ -	$ -	$ 171	$ 40	$ 3	$ 54	$ -	$ 62	$ 21	$ 636
6790321	Stores Allocation	$ 553	$ -	$ -	$ -	$ -	$ -	$ 410	$ 95	$ 7	$ 130	$ -	$ 149	$ 51	$ 1,395
Cost Sum		$ 31,802	$ -	$ -	$ -	$ -	$ -	$ 11,422	$ 4,084	$ 589	$ 4,447	$ -	$ 12,387	$ 3,780	$ 68,511
Clearings		$ (31,802)	$ -	$ -	$ -	$ -	$ -	$ (11,422)	$ -	$ -	$ (9,120)	$ -	$ -	$ (16,167)	$ (68,511)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,084	$ 589	$ (4,673)	$ -	$ 12,387	$ (12,387)	$ -

Cost Year 03	Investment 621000617	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,434	$ -	$ -	$ -	$ -	$ -	$ 850	$ 299	$ 42	$ 306	$ -	$ 953	$ 273	$ 9,158
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 11,264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,793	$ -	$ 15,057
6790324	Engineering &Supervisory Allocation	$ 5,366	$ -	$ -	$ -	$ -	$ -	$ 827	$ 291	$ 41	$ 298	$ -	$ 928	$ 266	$ 8,017
6790320	Fleet Allocation	$ 859	$ -	$ -	$ -	$ -	$ -	$ 133	$ 99	$ 21	$ 66	$ -	$ 243	$ 129	$ 1,550
C6020000	Fringe Adder	$ 435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 435
6790315	I&D Allocated to Capital	$ 1,273	$ -	$ -	$ -	$ -	$ -	$ 162	$ 122	$ 26	$ 81	$ -	$ 297	$ 158	$ 2,118
6401000	Mat & Supp - Inventory Issue	$ 28,258	$ -	$ -	$ -	$ -	$ -	$ 6,814	$ 1,578	$ 120	$ 2,165	$ -	$ 2,487	$ 852	$ 42,275
C6900040	Payroll Tax Adder	$ 129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129
R6010010	SLR Overtime Blended Labor	$ 461	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 236	$ 697
R6010000	SLR Straight Time Blended Labor	$ 11,999	$ -	$ -	$ -	$ -	$ -	$ 2,105	$ 1,578	$ 331	$ 1,052	$ -	$ 3,849	$ 1,811	$ 22,725
6790322	Small Tools Allocation	$ 636	$ -	$ -	$ -	$ -	$ -	$ 158	$ 37	$ 3	$ 50	$ -	$ 58	$ 20	$ 961
6790321	Stores Allocation	$ 1,395	$ -	$ -	$ -	$ -	$ -	$ 376	$ 87	$ 7	$ 119	$ -	$ 137	$ 47	$ 2,168
Cost Sum		$ 68,511	$ -	$ -	$ -	$ -	$ -	$ 11,424	$ 4,091	$ 591	$ 4,137	$ -	$ 12,744	$ 3,792	$ 105,291
Clearings		$ (68,511)	$ -	$ -	$ -	$ -	$ -	$ (11,424)	$ -	$ -	$ (8,819)	$ -	$ -	$ (16,536)	$ (105,291)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,091	$ 591	$ (4,682)	$ -	$ 12,744	$ (12,744)	$ -

Cost Year 04 Investment 621000617 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 9,158	$ -	$ -	$ -	$ -	$ -	$ 595	$ 209	$ 30	$ 214	$ -	$ 667	$ 191	$ 11,064
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 15,057	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,954	$ -	$ 19,012
6790324	Engineering &Supervisory Allocation	$ 8,017	$ -	$ -	$ -	$ -	$ -	$ 502	$ 177	$ 25	$ 181	$ -	$ 562	$ 161	$ 9,625
6790320	Fleet Allocation	$ 1,550	$ -	$ -	$ -	$ -	$ -	$ 147	$ 110	$ 23	$ 73	$ -	$ 268	$ 143	$ 2,313
C6020000	Fringe Adder	$ 435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 435
6790315	I&D Allocated to Capital	$ 2,118	$ -	$ -	$ -	$ -	$ -	$ 179	$ 135	$ 28	$ 90	$ -	$ 328	$ 175	$ 3,053
6401000	Mat & Supp - Inventory Issue	$ 42,275	$ -	$ -	$ -	$ -	$ -	$ 7,104	$ 1,646	$ 125	$ 2,257	$ -	$ 2,593	$ 889	$ 56,887
C6900040	Payroll Tax Adder	$ 129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129
R6010010	SLR Overtime Blended Labor	$ 697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 246	$ 942
R6010000	SLR Straight Time Blended Labor	$ 22,725	$ -	$ -	$ -	$ -	$ -	$ 2,194	$ 1,646	$ 345	$ 1,097	$ -	$ 4,013	$ 1,888	$ 33,908
6790322	Small Tools Allocation	$ 961	$ -	$ -	$ -	$ -	$ -	$ 197	$ 46	$ 3	$ 63	$ -	$ 72	$ 25	$ 1,366
6790321	Stores Allocation	$ 2,168	$ -	$ -	$ -	$ -	$ -	$ 469	$ 109	$ 8	$ 149	$ -	$ 171	$ 59	$ 3,132
Cost Sum		$ 105,291	$ -	$ -	$ -	$ -	$ -	$ 11,387	$ 4,075	$ 588	$ 4,123	$ -	$ 12,628	$ 3,775	$ 141,867
Clearings		$ (105,291)	$ -	$ -	$ -	$ -	$ -	$ (11,387)	$ -	$ -	$ (8,786)	$ -	$ -	$ (16,403)	$ (141,867)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,075	$ 588	$ (4,663)	$ -	$ 12,628	$ (12,628)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	621000619	Services - Alamogordo - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Alamogordo	SWNM	PRE-05769	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Services - Alamogordo - Replace
Justification: Distribution Blankets
Alternatives Considered: Distribution Blankets

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621000619 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 9	$ 137	$ 450	$ 277	$ 36	$ 673	$ 236	$ 595	$ 353	$ 910	$ 465	$ -	$ 4,141
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	1,575	$ -	$ -	$ -	215	$ -	$ 1,790
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	68	$ -	$ -	68
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	281	$ -	$ -	281
6790324	Engineering &Supervisory Allocation	$ -	$ 18	$ 304	$ 944	$ 378	$ 34	$ 705	$ 256	$ 601	$ 180	$ 616	$ 235	$ -	$ 4,272
6790320	Fleet Allocation	$ -	$ -	$ 151	$ 445	$ 202	$ 50	$ 608	$ -	$ 334	$ 189	$ 520	$ 225	$ -	$ 2,724
C6020000	Fringe Adder	$ -	$ 210	$ 287	$ 823	$ 361	$ 52	$ 1,104	$ -	$ 608	$ 233	$ 941	$ 474	$ 52	$ 5,144
6790315	I&D Allocated to Capital	$ -	$ 1	$ 41	$ 121	$ 52	$ 7	$ 149	$ 12	$ 328	$ 121	$ 479	$ 234	$ -	$ 1,544
6401000	Mat & Supp - Inventory Issue	$ -	$ 108	$ 179	$ 704	$ 501	$ 37	$ 84	$ -	$ 269	$ 795	$ 6	$ -	$ -	$ 2,684
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 383	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 383
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 62	$ 85	$ 244	$ 107	$ 15	$ 327	$ -	$ 180	$ 69	$ 279	$ 140	$ 15	$ 1,524
6710020	Rent - Non-Office Equipment	$ -	$ -	$ -	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 111	$ -	$ -	$ -	$ 267	$ -	$ -	$ -	760	$ 229	$ 141	$ 1,508
R6010000	SLR Straight Time Blended Labor	$ -	$ 779	$ 954	$ 3,047	$ 1,336	$ 192	$ 3,822	$ -	$ 2,250	$ 862	$ 2,723	$ 1,527	$ 51	$ 17,542
6790322	Small Tools Allocation	$ -	$ 7	$ 8	$ 48	$ 16	$ 1	$ 3	$ -	$ 11	$ 12	$ 0	$ -	$ -	$ 107
6790321	Stores Allocation	$ -	$ 9	$ 9	$ 73	$ 34	$ 6	$ 10	$ -	$ 21	$ 33	$ 0	$ -	$ -	$ 196
Cost Sum		$ -	$ 1,204	$ 2,267	$ 7,380	$ 3,264	$ 430	$ 7,751	$ 2,079	$ 5,198	$ 2,846	$ 7,584	$ 3,746	$ 259	$ 44,008
Clearings		$ -	$ -	$ -	$ (10,851)	$ -	$ -	$ (11,445)	$ -	$ -	$ (10,123)	$ -	$ -	$ (11,589)	$ (44,008)
Project Net		$ -	$ 1,204	$ 2,267	$ (3,471)	$ 3,264	$ 430	$ (3,694)	$ 2,079	$ 5,198	$ (7,276)	$ 7,584	$ 3,746	$ (11,330)	$ -

Cost Year 02 Investment 621000619 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,141	$ 582	$ 447	$ 464	$ 1,523	$ 154	$ 208	$ 628	$ 627	$ 348	$ 665	$ -	$ -	$ 9,786
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,790	$ -	$ -	$ 139	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,929
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6030080	Empl Exp - Travel and Lodging	$ 281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 281
6790324	Engineering &Supervisory Allocation	$ 4,272	$ 471	$ 494	$ 291	$ 5,141	$ 149	$ 201	$ 609	$ 608	$ 337	$ 645	$ -	$ -	$ 13,217
6790320	Fleet Allocation	$ 2,724	$ 300	$ 316	$ 257	$ 1,746	$ 81	$ 81	$ 330	$ 330	$ 161	$ 343	$ -	$ -	$ 6,670
C6020000	Fringe Adder	$ 5,144	$ 770	$ 575	$ 536	$ 371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,396
6790315	I&D Allocated to Capital	$ 1,544	$ 216	$ 169	$ 149	$ 551	$ 104	$ 104	$ 423	$ 423	$ 207	$ 440	$ -	$ -	$ 4,329
6401000	Mat & Supp - Inventory Issue	$ 2,684	$ 33	$ 102	$ 275	$ 511	$ 113	$ 589	$ 468	$ 458	$ 589	$ 593	$ -	$ -	$ 6,414
6400100	Mat & Supp - Outside Material Purchases	$ 383	$ -	$ -	$ -	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 420
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ (278)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (278)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 23,711	$ (31,815)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,104)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,524	$ 228	$ 170	$ 159	$ 110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,191
6710020	Rent - Non-Office Equipment	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010010	SLR Overtime Blended Labor	$ 1,508	$ 1,433	$ 281	$ 53	$ 357	$ 337	$ 337	$ -	$ -	$ 52	$ 211	$ -	$ -	$ 4,568
R6010000	SLR Straight Time Blended Labor	$ 17,542	$ 1,418	$ 1,850	$ 1,934	$ 1,016	$ 943	$ 943	$ 5,221	$ 5,221	$ 2,500	$ 5,221	$ -	$ -	$ 43,810
6790322	Small Tools Allocation	$ 107	$ 3	$ 8	$ 6	$ 47	$ 3	$ 15	$ 12	$ 12	$ 15	$ 15	$ -	$ -	$ 243
6790321	Stores Allocation	$ 196	$ 4	$ 4	$ 16	$ 64	$ 7	$ 37	$ 29	$ 28	$ 37	$ 37	$ -	$ -	$ 459
Cost Sum		$ 44,008	$ 5,457	$ 4,416	$ 27,990	$ (20,620)	$ 1,891	$ 2,515	$ 7,720	$ 7,707	$ 4,245	$ 8,170	$ -	$ -	$ 93,499
Clearings		$ (44,008)	$ -	$ -	$ (37,863)	$ -	$ -	$ 16,215	$ -	$ -	$ (19,672)	$ -	$ -	$ (8,170)	$ (93,499)
Project Net		$ -	$ 5,457	$ 4,416	$ (9,873)	$ (20,620)	$ 1,891	$ 18,729	$ 7,720	$ 7,707	$ (15,427)	$ 8,170	$ -	$ (8,170)	$ -

Cost Year 03	Investment 621000619	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,786	$ 731	$ 169	$ 430	$ 362	$ 97	$ 528	$ 222	$ 132	$ 570	$ 46	$ -	$ -	$ 13,074
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,929	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,929
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6030080	Empl Exp - Travel and Lodging	$ 281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 281
6790324	Engineering &Supervisory Allocation	$ 13,217	$ 712	$ 164	$ 419	$ 352	$ 94	$ 514	$ 216	$ 129	$ 555	$ 45	$ -	$ -	$ 16,417
6790320	Fleet Allocation	$ 6,670	$ 491	$ 106	$ 129	$ 244	$ 30	$ 353	$ 111	$ 89	$ 345	$ 29	$ -	$ -	$ 8,596
C6020000	Fringe Adder	$ 7,396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,396
6790315	I&D Allocated to Capital	$ 4,329	$ 601	$ 129	$ 158	$ 298	$ 36	$ 432	$ 136	$ 108	$ 422	$ 36	$ -	$ -	$ 6,686
6401000	Mat & Supp - Inventory Issue	$ 6,414	$ 11	$ 120	$ 2,488	$ -	$ 550	$ 32	$ 563	$ 10	$ 608	$ 34	$ -	$ -	$ 10,832
6400100	Mat & Supp - Outside Material Purchases	$ 420	$ -	$ -	$ -	$ -	$ -	$ -	$ 39	$ -	$ -	$ -	$ -	$ -	$ 458
6408999	Materials & Supplies Expense Reclass	$ (278)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (278)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (8,104)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,104)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 2,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,191
6710020	Rent - Non-Office Equipment	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010010	SLR Overtime Blended Labor	$ 4,568	$ 120	$ 63	$ -	$ 215	$ -	$ 218	$ -	$ -	$ 53	$ -	$ -	$ -	$ 5,237
R6010000	SLR Straight Time Blended Labor	$ 43,810	$ 7,680	$ 1,616	$ 2,049	$ 3,652	$ 471	$ 5,391	$ 1,758	$ 1,405	$ 5,416	$ 462	$ -	$ -	$ 73,710
6790322	Small Tools Allocation	$ 243	$ 0	$ 3	$ 58	$ -	$ 13	$ 1	$ 14	$ 0	$ 14	$ 1	$ -	$ -	$ 346
6790321	Stores Allocation	$ 459	$ 1	$ 7	$ 137	$ -	$ 30	$ 2	$ 33	$ 1	$ 34	$ 2	$ -	$ -	$ 705
Cost Sum		$ 93,499	$ 10,347	$ 2,377	$ 5,867	$ 5,122	$ 1,322	$ 7,472	$ 3,092	$ 1,874	$ 8,016	$ 654	$ -	$ -	$ 139,642
Clearings		$ (93,499)	$ -	$ -	$ (18,591)	$ -	$ -	$ (13,916)	$ -	$ -	$ (12,982)	$ -	$ -	$ (654)	$ (139,642)
Project Net		$ -	$ 10,347	$ 2,377	$ (12,724)	$ 5,122	$ 1,322	$ (6,444)	$ 3,092	$ 1,874	$ (4,966)	$ 654	$ -	$ (654)	$ -

Cost Year 04	Investment 621000619	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,074	$ 511	$ 118	$ 301	$ 253	$ 68	$ 369	$ 155	$ 93	$ 398	$ 32	$ -	$ -	$ 15,372
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,929	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,929
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6030080	Empl Exp - Travel and Lodging	$ 281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 281
6790324	Engineering &Supervisory Allocation	$ 16,417	$ 431	$ 99	$ 254	$ 213	$ 57	$ 311	$ 131	$ 78	$ 336	$ 27	$ -	$ -	$ 18,355
6790320	Fleet Allocation	$ 8,596	$ 543	$ 117	$ 143	$ 269	$ 33	$ 391	$ 116	$ 98	$ 381	$ 32	$ -	$ -	$ 10,718
C6020000	Fringe Adder	$ 7,396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,396
6790315	I&D Allocated to Capital	$ 6,686	$ 665	$ 143	$ 175	$ 330	$ 40	$ 478	$ 142	$ 120	$ 466	$ 39	$ -	$ -	$ 9,285
6401000	Mat & Supp - Inventory Issue	$ 10,832	$ 11	$ 125	$ 2,594	$ -	$ 574	$ 34	$ 679	$ 10	$ 634	$ 35	$ -	$ -	$ 15,528
6400100	Mat & Supp - Outside Material Purchases	$ 458	$ -	$ -	$ -	$ -	$ -	$ -	$ 40	$ -	$ -	$ -	$ -	$ -	$ 498
6408999	Materials & Supplies Expense Reclass	$ (278)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (278)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (8,104)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,104)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 2,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,191
6710020	Rent - Non-Office Equipment	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010010	SLR Overtime Blended Labor	$ 5,237	$ 125	$ 65	$ -	$ 224	$ -	$ 227	$ -	$ -	$ 55	$ -	$ -	$ -	$ 5,934
R6010000	SLR Straight Time Blended Labor	$ 73,710	$ 8,006	$ 1,685	$ 2,136	$ 3,807	$ 491	$ 5,620	$ 1,737	$ 1,465	$ 5,646	$ 481	$ -	$ -	$ 104,785
6790322	Small Tools Allocation	$ 346	$ 0	$ 3	$ 72	$ -	$ 16	$ 1	$ 20	$ 0	$ 18	$ 1	$ -	$ -	$ 477
6790321	Stores Allocation	$ 705	$ 1	$ 8	$ 171	$ -	$ 38	$ 2	$ 47	$ 1	$ 42	$ 2	$ -	$ -	$ 1,017
Cost Sum		$ 139,642	$ 10,294	$ 2,365	$ 5,845	$ 5,096	$ 1,317	$ 7,433	$ 3,068	$ 1,865	$ 7,977	$ 651	$ -	$ -	$ 185,552
Clearings		$ (139,642)	$ -	$ -	$ (18,504)	$ -	$ -	$ (13,846)	$ -	$ -	$ (12,909)	$ -	$ -	$ (651)	$ (185,552)
Project Net		$ -	$ 10,294	$ 2,365	$ (12,659)	$ 5,096	$ 1,317	$ (6,413)	$ 3,068	$ 1,865	$ (4,932)	$ 651	$ -	$ (651)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622000610	Mains - Anthony - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	NEW-08482	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date		Description	Mains - Anthony - New
Estimated In-Service Date			
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622000610 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 1,840	$ 4,949	$ 312	$ 7,438	$ 6,663	$ -	$ 356	$ 466	$ 581	$ 242	$ -	$ 22,846
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (39,591)	$ (1,135)	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,897)	$ -	$ -	$ (55,622)
6100080	Consultants - Other	$ -	$ -	$ -	$ 342	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 342
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 57,857	$ 2,104	$ 58,891	$ 29,589	$ -	$ -	$ -	$ -	$ -	$ -	$ 148,441
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 4,075	$ 10,369	$ 426	$ 7,022	$ 6,986	$ -	$ 360	$ 238	$ 393	$ 122	$ -	$ 29,991
6790320	Fleet Allocation	$ -	$ -	$ 272	$ -	$ -	$ 254	$ 280	$ -	$ 179	$ 116	$ 40	$ 72	$ -	$ 1,212
C6020000	Fringe Adder	$ -	$ -	$ 497	$ -	$ -	$ 618	$ 818	$ -	$ 261	$ 208	$ 53	$ 163	$ 65	$ 2,683
6790315	I&D Allocated to Capital	$ -	$ -	$ 157	$ 248	$ 10	$ 242	$ 265	$ -	$ 150	$ 115	$ 59	$ 84	$ -	$ 1,330
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 19,156	$ 29	$ 493	$ -	$ 21,847	$ 15	$ 675	$ 1,547	$ 460	$ 530	$ -	$ 44,751
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ 147	$ -	$ -	$ 183	$ 242	$ -	$ 77	$ 62	$ 16	$ 48	$ 19	$ 795
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500	$ -	$ -	$ 2,500
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 729	$ 919	$ -	$ -	$ 351	$ -	$ -	$ -	$ 2,000
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,842	$ -	$ -	$ 1,561	$ 2,109	$ -	$ 966	$ 420	$ 197	$ 602	$ 239	$ 7,937
6790322	Small Tools Allocation	$ -	$ -	$ 884	$ 1	$ 16	$ -	$ 880	$ -	$ 27	$ 23	$ 25	$ 10	$ -	$ 1,866
6790321	Stores Allocation	$ -	$ -	$ 946	$ 2	$ 34	$ -	$ 2,496	$ -	$ 54	$ 65	$ 35	$ 11	$ -	$ 3,642
Cost Sum		$ -	$ -	$ (9,774)	$ 72,664	$ 3,395	$ 76,937	$ 73,095	$ 15	$ 3,105	$ 3,610	$ (10,539)	$ 1,882	$ 323	$ 214,713
Clearings		$ -	$ -	$ -	$ (62,890)	$ -	$ -	$ (153,427)	$ -	$ -	$ (6,730)	$ -	$ -	$ 8,333	$ (214,713)
Project Net		$ -	$ -	$ (9,774)	$ 9,774	$ 3,395	$ 76,937	$ (80,332)	$ 15	$ 3,105	$ (3,120)	$ (10,539)	$ 1,882	$ 8,656	$ -

Cost Year 02	Investment 622000610	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,846	$ -	$ -	$ 565	$ 1,209	$ 472	$ 2,414	$ 916	$ 8,876	$ 832	$ 392	$ 3,348	$ 544	$ 42,415
7103060	CIAC (Capital Work Order Credit)	$ (55,622)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,172)	$ -	$ -	$ (57,795)
6100080	Consultants - Other	$ 342	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 342
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 148,441	$ -	$ -	$ 32,600	$ -	$ 4,284	$ 644	$ (46)	$ 59,545	$ 10,000	$ -	$ -	$ -	$ 255,468
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,200	$ -	$ -	$ -	$ -	$ 40	$ -	$ 4,240
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 1,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,488
6790324	Engineering &Supervisory Allocation	$ 29,991	$ -	$ -	$ 354	$ 1,368	$ 457	$ 2,340	$ 888	$ 8,604	$ 807	$ 380	$ 3,246	$ 527	$ 48,963
6790320	Fleet Allocation	$ 1,212	$ -	$ -	$ -	$ 598	$ -	$ 551	$ 373	$ -	$ -	$ 225	$ 342	$ 193	$ 3,494
C6020000	Fringe Adder	$ 2,683	$ -	$ -	$ -	$ 1,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,961
6790315	I&D Allocated to Capital	$ 1,330	$ -	$ -	$ 18	$ 388	$ -	$ 706	$ 478	$ -	$ -	$ 289	$ 438	$ 248	$ 3,894
6401000	Mat & Supp - Inventory Issue	$ 44,751	$ -	$ -	$ 3,770	$ -	$ -	$ 8,146	$ 2,404	$ 20,521	$ (2,382)	$ -	$ 24,322	$ 1,835	$ 103,366
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 795	$ -	$ -	$ -	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,174
6790210	Permitting	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500
R6010010	SLR Overtime Blended Labor	$ 2,000	$ -	$ -	$ -	$ 1,866	$ -	$ 2,378	$ 627	$ -	$ -	$ -	$ 290	$ -	$ 7,161
R6010000	SLR Straight Time Blended Labor	$ 7,937	$ -	$ -	$ -	$ 2,869	$ -	$ 6,342	$ 5,273	$ -	$ -	$ 3,562	$ 5,121	$ 3,058	$ 34,162
6790322	Small Tools Allocation	$ 1,866	$ -	$ -	$ 78	$ -	$ -	$ 211	$ 62	$ 531	$ (62)	$ -	$ 630	$ 48	$ 3,364
6790321	Stores Allocation	$ 3,642	$ -	$ -	$ 226	$ -	$ -	$ 506	$ 149	$ 1,274	$ (148)	$ -	$ 1,510	$ 114	$ 7,272
Cost Sum		$ 214,713	$ -	$ -	$ 37,611	$ 11,620	$ 5,213	$ 28,439	$ 11,123	$ 99,350	$ 9,047	$ 2,675	$ 39,287	$ 6,567	$ 465,647
Clearings		$ (214,713)	$ -	$ -	$ (37,611)	$ -	$ -	$ (45,272)	$ -	$ -	$ (119,520)	$ -	$ -	$ (48,530)	$ (465,647)
Project Net		$ -	$ -	$ -	$ -	$ 11,620	$ 5,213	$ (16,833)	$ 11,123	$ 99,350	$ (110,473)	$ 2,675	$ 39,287	$ (41,963)	$ -

Cost Year 03	Investment 622000610	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 42,415	$ -	$ 1,356	$ 5,516	$ 203	$ 11,077	$ 598	$ 5,082	$ 3,655	$ 1,903	$ 510	$ 2,325	$ 878	$ 75,518
7103060	CIAC (Capital Work Order Credit)	$ (57,795)	$ -	$ (40,779)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (98,573)
6100080	Consultants - Other	$ 342	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 342
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 255,468	$ -	$ -	$ 46,715	$ 2,167	$ 89,073	$ 646	$ 37,743	$ 13,995	$ -	$ -	$ -	$ -	$ 445,807
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 4,240	$ -	$ -	$ 10,300	$ -	$ -	$ -	$ 7,541	$ -	$ -	$ -	$ -	$ -	$ 22,081
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179
6030080	Empl Exp - Travel and Lodging	$ 1,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,488
6790324	Engineering &Supervisory Allocation	$ 48,963	$ -	$ 1,320	$ 5,368	$ 197	$ 10,781	$ 582	$ 4,946	$ 3,557	$ 1,853	$ 497	$ 2,263	$ 854	$ 81,182
6790320	Fleet Allocation	$ 3,494	$ -	$ 253	$ 79	$ -	$ 402	$ 255	$ -	$ -	$ 383	$ 225	$ 658	$ 339	$ 6,089
C6020000	Fringe Adder	$ 3,961	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,961
6790315	I&D Allocated to Capital	$ 3,894	$ -	$ 310	$ 97	$ -	$ 492	$ 312	$ -	$ -	$ 469	$ 275	$ 805	$ 415	$ 7,069
6401000	Mat & Supp - Inventory Issue	$ 103,366	$ -	$ 10,237	$ 638	$ -	$ 22,368	$ 1,655	$ 8,809	$ 24,485	$ 13,934	$ 1,840	$ 14,081	$ 3,900	$ 205,313
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,174
6790210	Permitting	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500
R6010010	SLR Overtime Blended Labor	$ 7,161	$ -	$ -	$ -	$ -	$ 431	$ -	$ -	$ -	$ 861	$ -	$ 291	$ -	$ 8,744
R6010000	SLR Straight Time Blended Labor	$ 34,162	$ -	$ 4,018	$ 1,261	$ -	$ 5,949	$ 4,049	$ -	$ -	$ 5,217	$ 3,570	$ 10,146	$ 5,386	$ 73,759
6790322	Small Tools Allocation	$ 3,364	$ -	$ 237	$ 15	$ -	$ 519	$ 38	$ 204	$ 568	$ 323	$ 43	$ 327	$ 90	$ 5,729
6790321	Stores Allocation	$ 7,272	$ -	$ 565	$ 35	$ -	$ 1,234	$ 91	$ 486	$ 1,350	$ 768	$ 101	$ 777	$ 215	$ 12,895
Cost Sum		$ 465,647	$ -	$ (22,482)	$ 70,024	$ 2,568	$ 142,325	$ 8,227	$ 64,811	$ 47,611	$ 25,712	$ 7,062	$ 31,673	$ 12,078	$ 855,256
Clearings		$ (465,647)	$ -	$ -	$ (47,542)	$ -	$ -	$ (153,120)	$ -	$ -	$ (138,134)	$ -	$ -	$ (50,812)	$ (855,256)
Project Net		$ -	$ -	$ (22,482)	$ 22,482	$ 2,568	$ 142,325	$ (144,893)	$ 64,811	$ 47,611	$ (112,422)	$ 7,062	$ 31,673	$ (38,734)	$ -

Cost Year 04	Investment 622000610	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 75,518	$ -	$ 948	$ 3,843	$ 141	$ 7,723	$ 417	$ 3,543	$ 2,553	$ 1,330	$ 9,282	$ 4,849	$ 613	$ 110,761
7103060	CIAC (Capital Work Order Credit)	$ (98,573)	$ -	$ (42,410)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (140,983)
6100080	Consultants - Other	$ 342	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 342
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 445,807	$ -	$ -	$ 48,583	$ 2,254	$ 92,636	$ 672	$ 39,253	$ 14,555	$ -	$ 111,821	$ 51,425	$ -	$ 807,006
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 22,081	$ -	$ -	$ 10,712	$ -	$ -	$ -	$ 7,842	$ -	$ -	$ -	$ -	$ -	$ 40,635
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179
6030080	Empl Exp - Travel and Lodging	$ 1,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,488
6790324	Engineering &Supervisory Allocation	$ 81,182	$ -	$ 800	$ 3,242	$ 119	$ 6,516	$ 352	$ 2,989	$ 2,154	$ 1,122	$ 7,831	$ 4,091	$ 517	$ 110,916
6790320	Fleet Allocation	$ 6,089	$ -	$ 279	$ 88	$ -	$ 443	$ 281	$ -	$ -	$ 422	$ 691	$ 725	$ 374	$ 9,393
C6020000	Fringe Adder	$ 3,961	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,961
6790315	I&D Allocated to Capital	$ 7,069	$ -	$ 342	$ 107	$ -	$ 543	$ 344	$ -	$ -	$ 517	$ 847	$ 888	$ 458	$ 11,115
6401000	Mat & Supp - Inventory Issue	$ 205,313	$ -	$ 10,646	$ 664	$ -	$ 23,263	$ 1,721	$ 9,161	$ 25,465	$ 14,491	$ 25,177	$ 14,644	$ 4,056	$ 334,600
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,174
6790210	Permitting	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500
R6010010	SLR Overtime Blended Labor	$ 8,744	$ -	$ -	$ -	$ -	$ 448	$ -	$ -	$ -	$ 896	$ 448	$ 303	$ -	$ 10,838
R6010000	SLR Straight Time Blended Labor	$ 73,759	$ -	$ 4,179	$ 1,311	$ -	$ 6,187	$ 4,211	$ -	$ -	$ 5,426	$ 9,900	$ 10,552	$ 5,602	$ 121,127
6790322	Small Tools Allocation	$ 5,729	$ -	$ 295	$ 18	$ -	$ 644	$ 48	$ 254	$ 705	$ 401	$ 697	$ 406	$ 112	$ 9,311
6790321	Stores Allocation	$ 12,895	$ -	$ 702	$ 44	$ -	$ 1,535	$ 114	$ 604	$ 1,680	$ 956	$ 1,661	$ 966	$ 268	$ 21,425
Cost Sum		$ 855,256	$ -	$ (24,218)	$ 68,612	$ 2,515	$ 139,939	$ 8,160	$ 63,647	$ 47,113	$ 25,562	$ 168,356	$ 88,849	$ 11,999	$ 1,455,788
Clearings		$ (855,256)	$ -	$ -	$ (44,394)	$ -	$ -	$ (150,613)	$ -	$ -	$ (136,322)	$ -	$ -	$ (269,203)	$ (1,455,788)
Project Net		$ -	$ -	$ (24,218)	$ 24,218	$ 2,515	$ 139,939	$ (142,454)	$ 63,647	$ 47,113	$ (110,760)	$ 168,356	$ 88,849	$ (257,204)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622000612	Meters - Residential - Anthony - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	NEW-08485	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Meters - Residential - Anthony - New

Justification: NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers

Alternatives Considered: NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622000612 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ (30)	$ 219	$ 1,396	$ 1,080	$ 1,178	$ 728	$ (506)	$ 333	$ 1,135	$ 1,879	$ 556	$ 38	$ 8,006
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ (60)	$ 486	$ 2,924	$ 1,477	$ 1,112	$ 763	$ (548)	$ 337	$ 580	$ 1,272	$ 281	$ 56	$ 8,678
6790315	I&D Allocated to Capital	$ -	$ (3)	$ 13	$ 70	$ 35	$ 27	$ 18	$ (25)	$ 30	$ 52	$ 114	$ 25	$ 4	$ 361
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 2,580	$ -	$ -	$ -	$ -	$ (2,580)	$ -	$ 418	$ -	$ -	$ -	$ 418
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (356)	$ -	$ 16,420	$ 8,999	$ 9,819	$ 6,067	$ (794)	$ 1,852	$ 5,886	$ 10,437	$ 3,090	$ 636	$ 62,055
6790322	Small Tools Allocation	$ -	$ (24)	$ 119	$ 726	$ 294	$ 324	$ 244	$ (56)	$ 75	$ 93	$ 562	$ 57	$ 14	$ 2,429
6790321	Stores Allocation	$ -	$ (29)	$ 127	$ 1,100	$ 616	$ 1,738	$ 693	$ (203)	$ 148	$ 264	$ 790	$ 62	$ 58	$ 5,364
6790325	Testing & Installation Allocation	$ -	$ (79)	$ 573	$ 3,645	$ 1,998	$ 2,180	$ 1,347	$ (749)	$ 411	$ 1,400	$ 2,317	$ 686	$ 141	$ 13,869
Cost Sum		$ -	$ (581)	$ 4,117	$ 26,281	$ 14,499	$ 16,377	$ 9,860	$ (5,463)	$ 3,185	$ 9,829	$ 17,370	$ 4,758	$ 947	$ 101,181
Clearings		$ -	$ -	$ -	$ (29,818)	$ -	$ -	$ (40,737)	$ -	$ -	$ (7,551)	$ -	$ -	$ (23,075)	$ (101,181)
Project Net		$ -	$ (581)	$ 4,117	$ (3,537)	$ 14,499	$ 16,377	$ (30,876)	$ (5,463)	$ 3,185	$ 2,277	$ 17,370	$ 4,758	$ (22,128)	$ -

Cost Year 02 Investment 622000612 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 8,006	$ 250	$ 925	$ 976	$ 1,468	$ 698	$ 1,525	$ 902	$ 1,502	$ 1,115	$ 804	$ 1,136	$ -	$ 19,309
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307	$ -	$ 188	$ 230	$ 305	$ -	$ 1,030
6790324	Engineering &Supervisory Allocation	$ 8,678	$ 202	$ 1,023	$ 612	$ 1,662	$ 677	$ 1,478	$ 875	$ 1,456	$ 1,081	$ 779	$ 1,101	$ -	$ 19,625
6790315	I&D Allocated to Capital	$ 361	$ 10	$ 51	$ 31	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536
6401000	Mat & Supp - Inventory Issue	$ 418	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 418
6400100	Mat & Supp - Outside Material Purchases	$ 62,055	$ 1,717	$ 6,169	$ 6,510	$ 9,790	$ 6,181	$ 13,498	$ 7,687	$ 13,297	$ 9,687	$ 6,893	$ 9,755	$ -	$ 153,240
6790322	Small Tools Allocation	$ 2,429	$ 128	$ 464	$ 134	$ 1,079	$ 160	$ 350	$ 199	$ 344	$ 251	$ 179	$ 253	$ -	$ 5,970
6790321	Stores Allocation	$ 5,364	$ 203	$ 259	$ 391	$ 1,186	$ 384	$ 838	$ 477	$ 825	$ 601	$ 428	$ 605	$ -	$ 11,563
6790325	Testing & Installation Allocation	$ 13,869	$ 370	$ 1,370	$ 1,445	$ 2,173	$ 2,355	$ 5,144	$ 2,930	$ 5,068	$ 3,692	$ 2,627	$ 3,718	$ -	$ 44,761
Cost Sum		$ 101,181	$ 2,881	$ 10,262	$ 10,099	$ 17,442	$ 10,455	$ 22,832	$ 13,377	$ 22,493	$ 16,615	$ 11,940	$ 16,873	$ -	$ 256,451
Clearings		$ (101,181)	$ -	$ -	$ (23,242)	$ -	$ -	$ (50,730)	$ -	$ -	$ (52,485)	$ -	$ -	$ (28,813)	$ (256,451)
Project Net		$ -	$ 2,881	$ 10,262	$ (13,143)	$ 17,442	$ 10,455	$ (27,897)	$ 13,377	$ 22,493	$ (35,870)	$ 11,940	$ 16,873	$ (28,813)	$ -

Cost Year 03 Investment 622000612 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 19,309	$ 128	$ 737	$ 965	$ 1,637	$ 150	$ 128	$ (77)	$ 602	$ 166	$ 584	$ 797	$ (57)	$ 25,071
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,030	$ -	$ -	$ -	$ -	$ -	$ -	$ 317	$ -	$ 406	$ 237	$ 315	$ 663	$ 2,968
6790324	Engineering &Supervisory Allocation	$ 19,625	$ 125	$ 717	$ 940	$ 1,594	$ 146	$ 124	$ (75)	$ 586	$ 161	$ 569	$ 776	$ (55)	$ 25,233
6790315	I&D Allocated to Capital	$ 536	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536
6401000	Mat & Supp - Inventory Issue	$ 418	$ -	$ 99	$ -	$ 280	$ 236	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,033
6400100	Mat & Supp - Outside Material Purchases	$ 153,240	$ 1,341	$ 7,598	$ 10,081	$ 16,817	$ 1,335	$ 1,335	$ (1,117)	$ 6,285	$ 1,335	$ 5,868	$ 8,013	$ (1,242)	$ 210,887
6790322	Small Tools Allocation	$ 5,970	$ 31	$ 179	$ 234	$ 397	$ 36	$ 31	$ (26)	$ 146	$ 31	$ 136	$ 186	$ (29)	$ 7,321
6790321	Stores Allocation	$ 11,563	$ 74	$ 425	$ 556	$ 943	$ 87	$ 74	$ (62)	$ 347	$ 74	$ 324	$ 442	$ (68)	$ 14,776
6790325	Testing & Installation Allocation	$ 44,761	$ 469	$ 2,692	$ 3,525	$ 5,979	$ 549	$ 467	$ (391)	$ 2,198	$ 467	$ 2,052	$ 2,802	$ (434)	$ 65,135
Cost Sum		$ 256,451	$ 2,169	$ 12,447	$ 16,301	$ 27,646	$ 2,540	$ 2,158	$ (1,431)	$ 10,162	$ 2,639	$ 9,769	$ 13,331	$ (1,222)	$ 352,959
Clearings		$ (256,451)	$ -	$ -	$ (30,916)	$ -	$ -	$ (32,344)	$ -	$ -	$ (11,371)	$ -	$ -	$ (21,877)	$ (352,959)
Project Net		$ -	$ 2,169	$ 12,447	$ (14,615)	$ 27,646	$ 2,540	$ (30,186)	$ (1,431)	$ 10,162	$ (8,732)	$ 9,769	$ 13,331	$ (23,099)	$ -

Cost Year 04 Investment 622000612 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 25,071	$ 90	$ 517	$ 677	$ 1,149	$ 106	$ 90	$ (54)	$ 422	$ 116	$ 410	$ 559	$ (40)	$ 29,111
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,968	$ -	$ -	$ -	$ -	$ -	$ -	$ 331	$ -	$ 423	$ 247	$ 328	$ 691	$ 4,988
6790324	Engineering &Supervisory Allocation	$ 25,233	$ 76	$ 436	$ 571	$ 969	$ 89	$ 76	$ (46)	$ 356	$ 98	$ 346	$ 472	$ (34)	$ 28,642
6790315	I&D Allocated to Capital	$ 536	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536
6401000	Mat & Supp - Inventory Issue	$ 1,033	$ -	$ 103	$ -	$ 292	$ 246	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,674
6400100	Mat & Supp - Outside Material Purchases	$ 210,887	$ 1,398	$ 7,921	$ 10,509	$ 17,532	$ 1,391	$ 1,391	$ (1,165)	$ 6,552	$ 1,391	$ 6,117	$ 8,354	$ (1,295)	$ 270,986
6790322	Small Tools Allocation	$ 7,321	$ 39	$ 222	$ 291	$ 494	$ 45	$ 39	$ (32)	$ 181	$ 39	$ 169	$ 231	$ (36)	$ 9,004
6790321	Stores Allocation	$ 14,776	$ 92	$ 529	$ 693	$ 1,176	$ 108	$ 92	$ (77)	$ 432	$ 92	$ 404	$ 551	$ (85)	$ 18,783
6790325	Testing & Installation Allocation	$ 65,135	$ 478	$ 2,744	$ 3,594	$ 6,096	$ 560	$ 476	$ (398)	$ 2,241	$ 476	$ 2,092	$ 2,857	$ (443)	$ 85,908
Cost Sum		$ 352,959	$ 2,174	$ 12,474	$ 16,337	$ 27,707	$ 2,546	$ 2,163	$ (1,442)	$ 10,185	$ 2,635	$ 9,785	$ 13,352	$ (1,241)	$ 449,633
Clearings		$ (352,959)	$ -	$ -	$ (30,984)	$ -	$ -	$ (32,415)	$ -	$ -	$ (11,378)	$ -	$ -	$ (21,896)	$ (449,633)
Project Net		$ -	$ 2,174	$ 12,474	$ (14,647)	$ 27,707	$ 2,546	$ (30,252)	$ (1,442)	$ 10,185	$ (8,743)	$ 9,785	$ 13,352	$ (23,137)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622000614	Services - Anthony - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	NEW-08486	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Services - Anthony - New
Justification	NMGC installs new services consistent with NMGC's Rule 16
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622000614 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,460	$ 1,710	$ 2,089	$ 1,878	$ 2,498	$ 2,597	$ 3,519	$ 3,107	$ 5,529	$ 2,154	$ 3,220	$ -	$ 29,761
7103060	CIAC (Capital Work Order Credit)	$ -	$ (4,177)	$ (31,132)	$ (6,054)	$ (10,573)	$ (10,995)	$ (11,748)	$ (5,287)	$ (11,161)	$ (20,122)	$ (3,480)	$ (12,295)	$ (7,049)	$ (134,071)
6100080	Consultants - Other	$ -	$ -	556	835	$ -	835	273	$ -	$ -	1,400	350	2,100	$ -	6,349
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	326	0	$ -	$ -	$ -	$ -	$ -	$ -	602	$ -	927
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	2,920	3,788	4,376	2,568	2,358	2,723	3,811	3,139	2,826	1,458	1,624	$ -	31,591
6790320	Fleet Allocation	$ -	1,351	1,478	1,759	1,580	2,276	1,264	1,951	1,648	2,125	794	920	$ -	17,145
C6020000	Fringe Adder	$ -	2,894	2,866	3,529	2,709	3,090	2,307	3,263	2,580	3,066	1,408	2,121	1,513	31,344
6790315	I&D Allocated to Capital	$ -	742	107	526	385	426	320	920	1,443	1,634	765	1,101	$ -	8,367
6401000	Mat & Supp - Inventory Issue	$ -	2,658	5,233	5,772	2,055	4,477	9,880	6,578	4,169	8,899	3,935	4,580	4,307	62,541
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	196	$ -	$ -	$ -	$ -	196
C6900040	Payroll Tax Adder	$ -	858	849	1,046	803	916	684	967	764	908	417	628	448	9,287
6790210	Permitting	$ -	50	$ -	$ -	50	50	$ -	300	$ -	100	$ -	$ -	$ -	550
6710800	Rent - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100180	Site Testing Services	$ -	$ -	$ -	$ -	$ -	$ -	841	271	$ -	4,988	645	$ -	$ -	6,744
R6010010	SLR Overtime Blended Labor	$ -	576	1,259	2,249	101	405	132	2,308	365	693	192	1,470	646	10,397
R6010000	SLR Straight Time Blended Labor	$ -	10,144	9,355	10,821	9,931	11,041	8,413	9,776	9,189	10,661	5,021	6,386	4,956	105,692
6790322	Small Tools Allocation	$ -	176	241	255	67	148	398	110	168	132	212	85	$ -	1,992
6790321	Stores Allocation	$ -	218	259	387	141	792	1,129	397	332	373	298	92	$ -	4,417
Cost Sum		$ -	19,870	(3,432)	27,915	11,694	18,316	19,210	28,883	15,940	23,211	14,169	12,633	4,821	193,230
Clearings		$ -	$ -	$ -	(44,353)	$ -	$ -	(49,220)	$ -	$ -	(68,033)	$ -	$ -	(31,623)	(193,230)
Project Net		$ -	19,870	(3,432)	(16,438)	11,694	18,316	(30,010)	28,883	15,940	(44,823)	14,169	12,633	(26,802)	$ -

Cost Year 02	Investment 622000614	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 29,761	$ 2,547	$ 3,260	$ 3,586	$ 1,326	$ 1,736	$ 1,480	$ 2,111	$ 1,686	$ 1,596	$ 1,781	$ 1,070	$ 925	$ 52,866
7103060	CIAC (Capital Work Order Credit)	$ (134,071)	$ -	$ (1,784)	$ (18,321)	$ (6,503)	$ (11,757)	$ (9,022)	$ (6,516)	$ (9,948)	$ (16,516)	$ (12,747)	$ -	$ -	$ (227,187)
6100080	Consultants - Other	$ 6,349	$ 390	$ -	$ -	$ 725	$ -	$ -	$ -	$ 724	$ -	$ -	$ -	$ -	$ 8,188
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 927	$ -	$ 406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,333
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 31,591	$ 2,058	$ 3,606	$ 2,247	$ 1,501	$ 1,683	$ 1,435	$ 2,046	$ 1,634	$ 1,547	$ 1,726	$ 1,037	$ 897	$ 53,009
6790320	Fleet Allocation	$ 17,145	$ 1,519	$ 1,797	$ 386	$ 708	$ 806	$ 605	$ 906	$ 830	$ 696	$ 707	$ -	$ -	$ 26,106
C6020000	Fringe Adder	$ 31,344	$ 2,819	$ 2,681	$ 732	$ 928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,505
6790315	I&D Allocated to Capital	$ 8,367	$ 808	$ 851	$ 295	$ 307	$ 1,033	$ 775	$ 1,162	$ 1,064	$ 892	$ 906	$ -	$ -	$ 16,460
6401000	Mat & Supp - Inventory Issue	$ 62,541	$ 2,836	$ 7,774	$ 18,855	$ 3,477	$ 2,783	$ 3,771	$ 4,702	$ 1,415	$ 2,938	$ 4,184	$ 9,471	$ 8,191	$ 132,938
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 113	$ -	$ -	$ 113
6400510	Mat & Supp - Small Tools	$ 196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196
C6900040	Payroll Tax Adder	$ 9,287	$ 835	$ 794	$ 217	$ 275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,409
6790210	Permitting	$ 550	$ 50	$ 150	$ -	$ -	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 905
6710800	Rent - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100180	Site Testing Services	$ 6,744	$ -	$ -	$ 1,391	$ -	$ -	$ -	$ -	$ -	$ 468	$ 581	$ -	$ -	$ 9,184
R6010010	SLR Overtime Blended Labor	$ 10,397	$ 1,184	$ 1,008	$ -	$ -	$ 1,450	$ 161	$ 1,895	$ 233	$ -	$ -	$ -	$ -	$ 16,327
R6010000	SLR Straight Time Blended Labor	$ 105,692	$ 9,257	$ 8,923	$ 2,712	$ 3,437	$ 11,303	$ 9,410	$ 12,447	$ 12,898	$ 11,014	$ 11,183	$ -	$ -	$ 198,275
6790322	Small Tools Allocation	$ 1,992	$ 218	$ 585	$ 388	$ 383	$ 72	$ 98	$ 122	$ 37	$ 76	$ 111	$ 245	$ 212	$ 4,539
6790321	Stores Allocation	$ 4,417	$ 346	$ 326	$ 1,132	$ 421	$ 173	$ 234	$ 292	$ 88	$ 182	$ 267	$ 588	$ 508	$ 8,974
Cost Sum		$ 193,230	$ 24,867	$ 30,378	$ 13,621	$ 6,987	$ 9,435	$ 8,946	$ 19,167	$ 10,659	$ 2,894	$ 8,813	$ 12,411	$ 10,734	$ 352,140
Clearings		$ (193,230)	$ -	$ -	$ (68,865)	$ -	$ -	$ (25,368)	$ -	$ -	$ (32,719)	$ -	$ -	$ (31,958)	$ (352,140)
Project Net		$ -	$ 24,867	$ 30,378	$ (55,244)	$ 6,987	$ 9,435	$ (16,422)	$ 19,167	$ 10,659	$ (29,825)	$ 8,813	$ 12,411	$ (21,224)	$ -

Cost Year 03	Investment 622000614	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 52,866	$ 898	$ 1,334	$ 1,004	$ 1,783	$ 1,068	$ 1,262	$ 1,247	$ 1,613	$ 3,989	$ 1,266	$ -	$ 1,362	$ 69,693
7103060	CIAC (Capital Work Order Credit)	$ (227,187)	$ (7,219)	$ (5,319)	$ (12,989)	$ (4,199)	$ (8,833)	$ (10,380)	$ (8,499)	$ (2,592)	$ (6,105)	$ (4,885)	$ (4,540)	$ (6,878)	$ (309,624)
6100080	Consultants - Other	$ 8,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 729	$ 25,440	$ -	$ -	$ 190	$ 34,547
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,333
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 53,009	$ 874	$ 1,299	$ 977	$ 1,736	$ 1,039	$ 1,228	$ 1,214	$ 1,570	$ 3,882	$ 1,233	$ -	$ 1,325	$ 69,386
6790320	Fleet Allocation	$ 26,106	$ 312	$ 681	$ 607	$ 848	$ 583	$ 612	$ 630	$ 759	$ 761	$ 606	$ -	$ 651	$ 33,155
C6020000	Fringe Adder	$ 38,505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,505
6790315	I&D Allocated to Capital	$ 16,460	$ 382	$ 833	$ 743	$ 1,038	$ 714	$ 749	$ 771	$ 929	$ 932	$ 741	$ -	$ 796	$ 25,087
6401000	Mat & Supp - Inventory Issue	$ 132,938	$ 4,529	$ 3,371	$ 828	$ 3,000	$ 1,953	$ 3,688	$ 3,255	$ 3,544	$ 3,832	$ 3,143	$ -	$ 3,941	$ 168,022
6400100	Mat & Supp - Outside Material Purchases	$ 113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114	$ -	$ -	$ 228
6400510	Mat & Supp - Small Tools	$ 196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 364	$ 697	$ -	$ -	$ -	$ 1,256
C6900040	Payroll Tax Adder	$ 11,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,409
6790210	Permitting	$ 905	$ -	$ -	$ -	$ 52	$ 156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,113
6710800	Rent - Other	$ -	$ -	$ -	$ -	$ 2,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,261
6100180	Site Testing Services	$ 9,184	$ -	$ -	$ 245	$ 211	$ -	$ -	$ -	$ 471	$ 471	$ 585	$ -	$ -	$ 11,167
R6010010	SLR Overtime Blended Labor	$ 16,327	$ -	$ 1,274	$ 487	$ 1,187	$ -	$ 162	$ 35	$ 1,295	$ 1,297	$ 1,854	$ -	$ 834	$ 24,751
R6010000	SLR Straight Time Blended Labor	$ 198,275	$ 4,958	$ 9,533	$ 9,146	$ 12,271	$ 9,256	$ 9,548	$ 9,959	$ 10,754	$ 10,790	$ 7,758	$ -	$ 9,493	$ 301,742
6790322	Small Tools Allocation	$ 4,539	$ 105	$ 78	$ 19	$ 70	$ 45	$ 86	$ 76	$ 82	$ 89	$ 76	$ -	$ 91	$ 5,356
6790321	Stores Allocation	$ 8,974	$ 250	$ 186	$ 46	$ 165	$ 108	$ 203	$ 180	$ 195	$ 211	$ 180	$ -	$ 217	$ 10,915
Cost Sum		$ 352,140	$ 5,090	$ 13,270	$ 1,112	$ 20,423	$ 6,089	$ 7,159	$ 8,867	$ 19,713	$ 46,286	$ 12,670	$ (4,540)	$ 12,024	$ 500,302
Clearings		$ (352,140)	$ -	$ -	$ (19,472)	$ -	$ -	$ (33,670)	$ -	$ -	$ (74,865)	$ -	$ -	$ (20,153)	$ (500,302)
Project Net		$ -	$ 5,090	$ 13,270	$ (18,360)	$ 20,423	$ 6,089	$ (26,511)	$ 8,867	$ 19,713	$ (28,580)	$ 12,670	$ (4,540)	$ (8,129)	$ -

Cost Year 04 Investment 622000614 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 69,693	$ 1,220	$ 1,201	$ 1,086	$ 1,500	$ 1,054	$ 2,388	$ 2,814	$ 2,675	$ 4,145	$ 1,203	$ 1,332	$ 1,142	$ 91,451
7103060	CIAC (Capital Work Order Credit)	$ (309,624)	$ (2,459)	$ (5,532)	$ (7,450)	$ (4,366)	$ (4,138)	$ (5,746)	$ (5,809)	$ (2,696)	$ (6,349)	$ (5,081)	$ (4,722)	$ (4,124)	$ (368,096)
6100080	Consultants - Other	$ 34,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 758	$ 26,458	$ -	$ -	$ 198	$ 61,960
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,333
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 69,386	$ 1,029	$ 1,013	$ 917	$ 1,265	$ 889	$ 2,015	$ 2,375	$ 2,257	$ 3,497	$ 1,015	$ 1,124	$ 963	$ 87,744
6790320	Fleet Allocation	$ 33,155	$ 838	$ 818	$ 804	$ 1,070	$ 799	$ 1,754	$ 1,976	$ 1,781	$ 907	$ 870	$ 938	$ 852	$ 46,562
C6020000	Fringe Adder	$ 38,505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,505
6790315	I&D Allocated to Capital	$ 25,087	$ 1,026	$ 1,002	$ 985	$ 1,310	$ 978	$ 2,148	$ 2,420	$ 2,181	$ 1,111	$ 1,065	$ 1,148	$ 1,044	$ 41,504
6401000	Mat & Supp - Inventory Issue	$ 168,022	$ 6,730	$ 6,712	$ 4,900	$ 5,140	$ 4,555	$ 10,904	$ 14,289	$ 13,783	$ 24,179	$ 5,289	$ 6,298	$ 5,108	$ 275,907
6400100	Mat & Supp - Outside Material Purchases	$ 228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119	$ 119	$ -	$ 465
6400510	Mat & Supp - Small Tools	$ 1,256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379	$ 725	$ -	$ -	$ -	$ 2,360
C6900040	Payroll Tax Adder	$ 11,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,409
6790210	Permitting	$ 1,113	$ -	$ -	$ -	$ 54	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,330
6710800	Rent - Other	$ 2,261	$ -	$ -	$ -	$ 2,351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,612
6100180	Site Testing Services	$ 11,167	$ -	$ -	$ 255	$ 220	$ -	$ 624	$ 624	$ 691	$ 489	$ 608	$ 608	$ -	$ 15,286
R6010010	SLR Overtime Blended Labor	$ 24,751	$ 2,334	$ 2,335	$ 2,525	$ 3,254	$ 2,335	$ 5,217	$ 4,075	$ 5,385	$ 2,358	$ 2,938	$ 2,938	$ 2,887	$ 63,332
R6010000	SLR Straight Time Blended Labor	$ 301,742	$ 10,205	$ 9,914	$ 9,512	$ 12,762	$ 9,626	$ 21,037	$ 25,503	$ 21,281	$ 11,222	$ 10,087	$ 11,097	$ 9,873	$ 463,863
6790322	Small Tools Allocation	$ 5,356	$ 186	$ 186	$ 136	$ 142	$ 126	$ 302	$ 396	$ 382	$ 670	$ 150	$ 178	$ 141	$ 8,351
6790321	Stores Allocation	$ 10,915	$ 444	$ 443	$ 323	$ 339	$ 301	$ 719	$ 943	$ 909	$ 1,595	$ 357	$ 423	$ 337	$ 18,049
Cost Sum		$ 500,302	$ 21,553	$ 18,091	$ 13,993	$ 25,040	$ 16,687	$ 41,360	$ 49,604	$ 49,766	$ 71,006	$ 18,621	$ 21,480	$ 18,422	$ 865,926
Clearings		$ (500,302)	$ -	$ -	$ (53,638)	$ -	$ -	$ (83,088)	$ -	$ -	$ (170,376)	$ -	$ -	$ (58,523)	$ (865,926)
Project Net		$ -	$ 21,553	$ 18,091	$ (39,645)	$ 25,040	$ 16,687	$ (41,727)	$ 49,604	$ 49,766	$ (99,370)	$ 18,621	$ 21,480	$ (40,101)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622000631	Mains - Anthony - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	PRE-05780	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date		Description	Mains - Anthony - Replace
Estimated In-Service Date			
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements		
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622000631 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109	$ -	$ -	$ -	$ 109
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56	$ -	$ -	$ -	$ 56
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88	$ -	$ -	$ -	$ 88
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121	$ -	$ -	$ -	$ 121
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59	$ -	$ -	$ -	$ 59
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36	$ -	$ -	$ -	$ 36
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ -	$ -	$ -	$ 82
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 366	$ -	$ -	$ -	$ 366
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 917	$ -	$ -	$ -	$ 917
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (917)	$ -	$ -	$ -	$ (917)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 622000631	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 109	$ -	$ -	$ 771	$ 594	$ 600	$ 50	$ 212	$ 65	$ 165	$ -	$ -	$ -	$ 2,566
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 4,733	$ -	$ 1,497	$ -	$ 1,497	$ -	$ 1,497	$ -	$ -	$ -	$ 9,224
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 1,768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,768
6790324	Engineering &Supervisory Allocation	$ 56	$ -	$ -	$ 483	$ 673	$ 582	$ 48	$ 206	$ 63	$ 160	$ -	$ -	$ -	$ 2,270
6790320	Fleet Allocation	$ 88	$ -	$ -	$ 350	$ 51	$ 229	$ 7	$ 7	$ 17	$ -	$ -	$ -	$ -	$ 749
C6020000	Fringe Adder	$ 121	$ -	$ -	$ 1,024	$ 91	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,236
6790315	I&D Allocated to Capital	$ 59	$ -	$ -	$ 280	$ 56	$ 294	$ 10	$ 10	$ 21	$ -	$ -	$ -	$ -	$ 730
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 19	$ 1,619	$ 317	$ 326	$ 306	$ 317	$ -	$ -	$ -	$ -	$ 2,902
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 36	$ -	$ -	$ 303	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 366
R6010010	SLR Overtime Blended Labor	$ 82	$ -	$ -	$ 1,565	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,647
R6010000	SLR Straight Time Blended Labor	$ 366	$ -	$ -	$ 2,228	$ 337	$ 3,627	$ 118	$ 118	$ 265	$ -	$ -	$ -	$ -	$ 7,059
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 0	$ 178	$ 8	$ 8	$ 8	$ 8	$ -	$ -	$ -	$ -	$ 212
6790321	Stores Allocation	$ -	$ -	$ -	$ 1	$ 196	$ 20	$ 20	$ 19	$ 20	$ -	$ -	$ -	$ -	$ 276
Cost Sum		$ 917	$ -	$ -	$ 11,757	$ 5,711	$ 7,173	$ 588	$ 2,383	$ 776	$ 1,822	$ -	$ -	$ -	$ 31,126
Clearings		$ (917)	$ -	$ -	$ (11,757)	$ -	$ -	$ (13,472)	$ -	$ -	$ (4,980)	$ -	$ -	$ -	$ (31,126)
Project Net		$ -	$ -	$ -	$ -	$ 5,711	$ 7,173	$ (12,884)	$ 2,383	$ 776	$ (3,159)	$ -	$ -	$ -	$ -

Cost Year 03 Investment 622000631 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 2,566	$ 42	$ (978)	$ 1,149	$ 2,131	$ 526	$ 42	$ 42	$ 56	$ 154	$ 42	$ 45	$ 42	$ 5,858
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 9,224	$ -	$ -	$ -	$ -	$ 1,546	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,769
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
6030080	Empl Exp - Travel and Lodging	$ 1,768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,768
6790324	Engineering &Supervisory Allocation	$ 2,270	$ 41	$ (952)	$ 1,118	$ 2,075	$ 512	$ 41	$ 41	$ 54	$ 150	$ 41	$ 44	$ 41	$ 5,474
6790320	Fleet Allocation	$ 749	$ 8	$ 8	$ 710	$ 8	$ 236	$ 8	$ 8	$ 17	$ 83	$ 8	$ 8	$ 8	$ 1,857
C6020000	Fringe Adder	$ 1,236	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,236
6790315	I&D Allocated to Capital	$ 730	$ 9	$ 9	$ 869	$ 9	$ 289	$ 9	$ 9	$ 21	$ 102	$ 9	$ 9	$ 9	$ 2,086
6401000	Mat & Supp - Inventory Issue	$ 2,902	$ 316	$ (10,335)	$ 616	$ 22,137	$ 327	$ 316	$ 316	$ 316	$ 316	$ 316	$ 352	$ 316	$ 18,209
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 300
C6900040	Payroll Tax Adder	$ 366	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 366
R6010010	SLR Overtime Blended Labor	$ 1,647	$ -	$ -	$ 2,622	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,269
R6010000	SLR Straight Time Blended Labor	$ 7,059	$ 122	$ 122	$ 8,643	$ 122	$ 3,745	$ 122	$ 122	$ 273	$ 1,319	$ 122	$ 122	$ 122	$ 22,015
6790322	Small Tools Allocation	$ 212	$ 7	$ (240)	$ 21	$ 514	$ 8	$ 7	$ 7	$ 7	$ 7	$ 7	$ 8	$ 7	$ 574
6790321	Stores Allocation	$ 276	$ 17	$ (570)	$ 50	$ 1,221	$ 18	$ 17	$ 17	$ 17	$ 17	$ 17	$ 19	$ 17	$ 1,136
Cost Sum		$ 31,126	$ 562	$ (12,936)	$ 16,172	$ 28,216	$ 7,206	$ 562	$ 562	$ 762	$ 2,147	$ 562	$ 608	$ 562	$ 76,111
Clearings		$ (31,126)	$ -	$ -	$ (3,798)	$ -	$ -	$ (35,984)	$ -	$ -	$ (3,471)	$ -	$ -	$ (1,732)	$ (76,111)
Project Net		$ -	$ 562	$ (12,936)	$ 12,374	$ 28,216	$ 7,206	$ (35,422)	$ 562	$ 762	$ (1,324)	$ 562	$ 608	$ (1,170)	$ -

Cost Year 04	Investment 622000631	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,858	$ 29	$ (686)	$ 803	$ 1,495	$ 368	$ 29	$ 29	$ 39	$ 107	$ 29	$ 32	$ 29	$ 8,161
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,769	$ -	$ -	$ -	$ -	$ 1,611	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,381
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 74	$ -	$ -	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
6030080	Empl Exp - Travel and Lodging	$ 1,768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,768
6790324	Engineering &Supervisory Allocation	$ 5,474	$ 25	$ (579)	$ 677	$ 1,261	$ 310	$ 25	$ 25	$ 33	$ 91	$ 25	$ 27	$ 25	$ 7,417
6790320	Fleet Allocation	$ 1,857	$ 9	$ 9	$ 785	$ 9	$ 261	$ 9	$ 9	$ 19	$ 92	$ 9	$ 9	$ 9	$ 3,081
C6020000	Fringe Adder	$ 1,236	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,236
6790315	I&D Allocated to Capital	$ 2,086	$ 10	$ 10	$ 961	$ 10	$ 319	$ 10	$ 10	$ 23	$ 112	$ 10	$ 10	$ 10	$ 3,585
6401000	Mat & Supp - Inventory Issue	$ 18,209	$ 329	$ (10,774)	$ 642	$ 23,078	$ 341	$ 329	$ 329	$ 329	$ 329	$ 329	$ 367	$ 329	$ 34,166
6400100	Mat & Supp - Outside Material Purchases	$ 300	$ -	$ -	$ 313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 613
C6900040	Payroll Tax Adder	$ 366	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 366
R6010010	SLR Overtime Blended Labor	$ 4,269	$ -	$ -	$ 2,734	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,003
R6010000	SLR Straight Time Blended Labor	$ 22,015	$ 127	$ 127	$ 9,010	$ 127	$ 3,904	$ 127	$ 127	$ 285	$ 1,375	$ 127	$ 127	$ 127	$ 37,607
6790322	Small Tools Allocation	$ 574	$ 9	$ (298)	$ 26	$ 639	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 10	$ 9	$ 1,024
6790321	Stores Allocation	$ 1,136	$ 22	$ (711)	$ 63	$ 1,523	$ 23	$ 22	$ 22	$ 22	$ 22	$ 22	$ 24	$ 22	$ 2,210
Cost Sum		$ 76,111	$ 560	$ (12,903)	$ 16,091	$ 28,142	$ 7,146	$ 560	$ 560	$ 759	$ 2,137	$ 560	$ 606	$ 560	$ 120,890
Clearings		$ (76,111)	$ -	$ -	$ (3,748)	$ -	$ -	$ (35,849)	$ -	$ -	$ (3,456)	$ -	$ -	$ (1,726)	$ (120,890)
Project Net		$ -	$ 560	$ (12,903)	$ 12,343	$ 28,142	$ 7,146	$ (35,289)	$ 560	$ 759	$ (1,319)	$ 560	$ 606	$ (1,166)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622000632	Cathodic Protection - Anthony - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	PRE-05781	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Cathodic Protection - Anthony - Replace
Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.
Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622000632 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 121	$ 94	$ 888	$ 308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,410
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 268	$ 197	$ 1,214	$ 290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,970
6790320	Fleet Allocation	$ -	$ -	$ -	$ 122	$ 404	$ 366	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 892
C6020000	Fringe Adder	$ -	$ -	$ -	$ 222	$ 969	$ 513	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,703
6790315	I&D Allocated to Capital	$ -	$ -	$ 6	$ 31	$ 145	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,425	$ -	$ 2,550	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,974
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 66	$ 287	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 505
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,032	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,101
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 821	$ 2,557	$ 1,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,208
6790322	Small Tools Allocation	$ -	$ -	$ 66	$ -	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149
6790321	Stores Allocation	$ -	$ -	$ 70	$ -	$ 175	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
Cost Sum		$ -	$ -	$ 1,956	$ 1,554	$ 10,304	$ 3,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,409
Clearings		$ -	$ -	$ -	$ (3,510)	$ -	$ -	$ (13,899)	$ -	$ -	$ -	$ -	$ -	$ -	$ (17,409)
Project Net		$ -	$ -	$ 1,956	$ (1,956)	$ 10,304	$ 3,595	$ (13,899)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 622000632	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,410	$ -	$ -	$ -	$ -	$ 71	$ 81	$ 81	$ 29	$ 29	$ 29	$ 29	$ 86	$ 1,844
6790324	Engineering &Supervisory Allocation	$ 1,970	$ -	$ -	$ -	$ -	$ 69	$ 79	$ 78	$ 28	$ 28	$ 28	$ 28	$ 83	$ 2,390
6790320	Fleet Allocation	$ 892	$ -	$ -	$ -	$ -	$ 25	$ 30	$ 30	$ -	$ -	$ -	$ -	$ -	$ 977
C6020000	Fringe Adder	$ 1,703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,703
6790315	I&D Allocated to Capital	$ 251	$ -	$ -	$ -	$ -	$ 31	$ 39	$ 38	$ -	$ -	$ -	$ -	$ -	$ 359
6401000	Mat & Supp - Inventory Issue	$ 3,974	$ -	$ -	$ -	$ -	$ 254	$ 254	$ 254	$ 254	$ 254	$ 254	$ 254	$ 761	$ 6,510
C6900040	Payroll Tax Adder	$ 505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 505
R6010010	SLR Overtime Blended Labor	$ 1,101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,101
R6010000	SLR Straight Time Blended Labor	$ 5,208	$ -	$ -	$ -	$ -	$ 388	$ 477	$ 475	$ -	$ -	$ -	$ -	$ -	$ 6,548
6790322	Small Tools Allocation	$ 149	$ -	$ -	$ -	$ -	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 20	$ 215
6790321	Stores Allocation	$ 245	$ -	$ -	$ -	$ -	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 47	$ 402
Cost Sum		$ 17,409	$ -	$ -	$ -	$ -	$ 860	$ 982	$ 979	$ 333	$ 332	$ 332	$ 332	$ 997	$ 22,555
Clearings		$ (17,409)	$ -	$ -	$ -	$ -	$ -	$ (1,842)	$ -	$ -	$ (1,644)	$ -	$ -	$ (1,661)	$ (22,555)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 860	$ (860)	$ 979	$ 333	$ (1,311)	$ 332	$ 332	$ (665)	$ -

Cost Year 03	Investment 622000632	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,844	$ 25	$ 25	$ 25	$ 25	$ 62	$ 25	$ 71	$ 25	$ 25	$ 25	$ 25	$ 25	$ 2,228
6790324	Engineering &Supervisory Allocation	$ 2,390	$ 24	$ 24	$ 24	$ 24	$ 60	$ 24	$ 69	$ 24	$ 24	$ 24	$ 24	$ 24	$ 2,763
6790320	Fleet Allocation	$ 977	$ -	$ -	$ -	$ -	$ 25	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ 1,033
C6020000	Fringe Adder	$ 1,703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,703
6790315	I&D Allocated to Capital	$ 359	$ -	$ -	$ -	$ -	$ 30	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ 427
6401000	Mat & Supp - Inventory Issue	$ 6,510	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 9,651
C6900040	Payroll Tax Adder	$ 505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 505
R6010010	SLR Overtime Blended Labor	$ 1,101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,101
R6010000	SLR Straight Time Blended Labor	$ 6,548	$ -	$ -	$ -	$ -	$ 389	$ -	$ 490	$ -	$ -	$ -	$ -	$ -	$ 7,427
6790322	Small Tools Allocation	$ 215	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 288
6790321	Stores Allocation	$ 402	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 576
Cost Sum		$ 22,555	$ 332	$ 332	$ 332	$ 332	$ 848	$ 332	$ 981	$ 332	$ 332	$ 332	$ 332	$ 332	$ 27,702
Clearings		$ (22,555)	$ -	$ -	$ (995)	$ -	$ -	$ (1,511)	$ -	$ -	$ (1,645)	$ -	$ -	$ (995)	$ (27,702)
Project Net		$ -	$ 332	$ 332	$ (664)	$ 332	$ 848	$ (1,179)	$ 981	$ 332	$ (1,313)	$ 332	$ 332	$ (664)	$ -

Cost Year 04	Investment 622000632	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,228	$ 18	$ 18	$ 18	$ 18	$ 43	$ 18	$ 50	$ 18	$ 18	$ 18	$ 18	$ 18	$ 2,496
6790324	Engineering &Supervisory Allocation	$ 2,763	$ 15	$ 15	$ 15	$ 15	$ 36	$ 15	$ 42	$ 15	$ 15	$ 15	$ 15	$ 15	$ 2,990
6790320	Fleet Allocation	$ 1,033	$ -	$ -	$ -	$ -	$ 27	$ -	$ 34	$ -	$ -	$ -	$ -	$ -	$ 1,094
C6020000	Fringe Adder	$ 1,703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,703
6790315	I&D Allocated to Capital	$ 427	$ -	$ -	$ -	$ -	$ 33	$ -	$ 42	$ -	$ -	$ -	$ -	$ -	$ 502
6401000	Mat & Supp - Inventory Issue	$ 9,651	$ 273	$ 273	$ 273	$ 273	$ 273	$ 273	$ 273	$ 273	$ 273	$ 273	$ 273	$ 273	$ 12,926
C6900040	Payroll Tax Adder	$ 505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 505
R6010010	SLR Overtime Blended Labor	$ 1,101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,101
R6010000	SLR Straight Time Blended Labor	$ 7,427	$ -	$ -	$ -	$ -	$ 406	$ -	$ 511	$ -	$ -	$ -	$ -	$ -	$ 8,344
6790322	Small Tools Allocation	$ 288	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 378
6790321	Stores Allocation	$ 576	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 792
Cost Sum		$ 27,702	$ 331	$ 331	$ 331	$ 331	$ 844	$ 331	$ 977	$ 331	$ 331	$ 331	$ 331	$ 331	$ 32,832
Clearings		$ (27,702)	$ -	$ -	$ (993)	$ -	$ -	$ (1,506)	$ -	$ -	$ (1,639)	$ -	$ -	$ (993)	$ (32,832)
Project Net		$ -	$ 331	$ 331	$ (662)	$ 331	$ 844	$ (1,175)	$ 977	$ 331	$ (1,308)	$ 331	$ 331	$ (662)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622000633	Land, Structures & Sta - Anthony - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	PRE-05935	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Anthony - Replace

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622000633 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 46	$ -	$ 131	$ 1,054	$ -	$ 355	$ 253	$ 900	$ (557)	$ 10	$ 49	$ -	$ 2,241
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 275	$ 1,441	$ -	$ 372	$ 274	$ 909	$ (285)	$ 7	$ 25	$ -	$ 3,018
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 40	$ -	$ -	$ 125	$ -	$ -	$ -	$ 21	$ -	$ 186
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 86	$ 99	$ -	$ 246	$ -	$ -	$ -	$ 54	$ -	$ 486
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 7	$ 45	$ -	$ 9	$ 69	$ 82	$ (26)	$ 1	$ 27	$ -	$ 212
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 1,547	$ 8,349	$ -	$ 2,956	$ 459	$ 4,998	$ (3,095)	$ 57	$ -	$ 3,766	$ 19,038
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 26	$ 29	$ -	$ 73	$ -	$ -	$ -	$ 16	$ -	$ 144
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66	$ -	$ -	$ -	$ -	$ -	$ 66
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 320	$ 368	$ -	$ 845	$ -	$ -	$ -	$ 201	$ -	$ 1,734
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 68	$ 273	$ -	$ 119	$ 8	$ 201	$ (46)	$ 3	$ -	$ -	$ 626
6790321	Stores Allocation	$ -	$ -	$ -	$ 104	$ 572	$ -	$ 338	$ 28	$ 399	$ (130)	$ 4	$ -	$ -	$ 1,314
Cost Sum		$ -	$ 46	$ -	$ 2,132	$ 12,205	$ 497	$ 4,149	$ 2,446	$ 7,489	$ (4,139)	$ 82	$ 391	$ 3,766	$ 29,066
Clearings		$ -	$ -	$ -	$ (2,178)	$ -	$ -	$ (16,851)	$ -	$ -	$ (5,796)	$ -	$ -	$ (4,240)	$ (29,066)
Project Net		$ -	$ 46	$ -	$ (46)	$ 12,205	$ 497	$ (12,703)	$ 2,446	$ 7,489	$ (9,935)	$ 82	$ 391	$ (473)	$ -

Cost Year 02	Investment 622000633	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,241	$ -	$ -	$ -	$ -	$ 896	$ 645	$ 571	$ 571	$ 8	$ -	$ 6	$ -	$ 4,939
6790324	Engineering &Supervisory Allocation	$ 3,018	$ -	$ -	$ -	$ -	$ 868	$ 625	$ 554	$ 554	$ 8	$ -	$ 6	$ -	$ 5,633
6790320	Fleet Allocation	$ 186	$ -	$ -	$ -	$ -	$ 17	$ 139	$ 97	$ 97	$ 5	$ -	$ 3	$ -	$ 543
C6020000	Fringe Adder	$ 486	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 486
6790315	I&D Allocated to Capital	$ 212	$ -	$ -	$ -	$ -	$ 21	$ 178	$ 124	$ 124	$ 6	$ -	$ 4	$ -	$ 670
6401000	Mat & Supp - Inventory Issue	$ 19,038	$ -	$ -	$ -	$ -	$ 7,501	$ 3,567	$ 3,567	$ 3,567	$ -	$ -	$ -	$ -	$ 37,239
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
C6900040	Payroll Tax Adder	$ 144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144
R6010010	SLR Overtime Blended Labor	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66
R6010000	SLR Straight Time Blended Labor	$ 1,734	$ -	$ -	$ -	$ -	$ 263	$ 2,197	$ 1,529	$ 1,529	$ 75	$ -	$ 54	$ -	$ 7,381
6790322	Small Tools Allocation	$ 626	$ -	$ -	$ -	$ -	$ 199	$ 92	$ 92	$ 92	$ -	$ -	$ -	$ -	$ 1,102
6790321	Stores Allocation	$ 1,314	$ -	$ -	$ -	$ -	$ 476	$ 221	$ 221	$ 221	$ -	$ -	$ -	$ -	$ 2,454
Cost Sum		$ 29,066	$ -	$ -	$ -	$ -	$ 10,412	$ 7,665	$ 6,755	$ 6,755	$ 102	$ -	$ 74	$ -	$ 60,829
Clearings		$ (29,066)	$ -	$ -	$ -	$ -	$ -	$ (18,077)	$ -	$ -	$ (13,612)	$ -	$ -	$ (74)	$ (60,829)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 10,412	$ (10,412)	$ 6,755	$ 6,755	$ (13,510)	$ -	$ 74	$ (74)	$ -

Cost Year 03	Investment 622000633	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,939	$ -	$ -	$ -	$ 17	$ 767	$ 565	$ 500	$ 500	$ 7	$ -	$ 5	$ -	$ 7,301
6790324	Engineering &Supervisory Allocation	$ 5,633	$ -	$ -	$ -	$ 16	$ 747	$ 550	$ 487	$ 487	$ 7	$ -	$ 5	$ -	$ 7,933
6790320	Fleet Allocation	$ 543	$ -	$ -	$ -	$ -	$ 17	$ 143	$ 99	$ 99	$ 5	$ -	$ 4	$ -	$ 910
C6020000	Fringe Adder	$ 486	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 486
6790315	I&D Allocated to Capital	$ 670	$ -	$ -	$ -	$ -	$ 21	$ 175	$ 122	$ 122	$ 6	$ -	$ 4	$ -	$ 1,119
6401000	Mat & Supp - Inventory Issue	$ 37,239	$ -	$ -	$ -	$ -	$ 7,745	$ 3,683	$ 3,683	$ 3,683	$ -	$ -	$ -	$ -	$ 56,033
6400100	Mat & Supp - Outside Material Purchases	$ 171	$ -	$ -	$ -	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
C6900040	Payroll Tax Adder	$ 144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144
R6010010	SLR Overtime Blended Labor	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66
R6010000	SLR Straight Time Blended Labor	$ 7,381	$ -	$ -	$ -	$ -	$ 271	$ 2,269	$ 1,578	$ 1,578	$ 78	$ -	$ 56	$ -	$ 13,211
6790322	Small Tools Allocation	$ 1,102	$ -	$ -	$ -	$ 4	$ 180	$ 85	$ 85	$ 85	$ -	$ -	$ -	$ -	$ 1,542
6790321	Stores Allocation	$ 2,454	$ -	$ -	$ -	$ 10	$ 427	$ 203	$ 203	$ 203	$ -	$ -	$ -	$ -	$ 3,501
Cost Sum		$ 60,829	$ -	$ -	$ -	$ 224	$ 10,174	$ 7,673	$ 6,758	$ 6,758	$ 103	$ -	$ 74	$ -	$ 92,594
Clearings		$ (60,829)	$ -	$ -	$ -	$ -	$ -	$ (18,072)	$ -	$ -	$ (13,620)	$ -	$ -	$ (74)	$ (92,594)
Project Net		$ -	$ -	$ -	$ -	$ 224	$ 10,174	$ (10,399)	$ 6,758	$ 6,758	$ (13,517)	$ -	$ 74	$ (74)	$ -

Cost Year 04 Investment 622000633 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 7,301	$ -	$ -	$ -	$ 12	$ 538	$ 396	$ 351	$ 351	$ 5	$ -	$ 4	$ -	$ 8,957
6790324	Engineering &Supervisory Allocation	$ 7,933	$ -	$ -	$ -	$ 10	$ 454	$ 334	$ 296	$ 296	$ 4	$ -	$ 3	$ -	$ 9,329
6790320	Fleet Allocation	$ 910	$ -	$ -	$ -	$ -	$ 19	$ 158	$ 110	$ 110	$ 5	$ -	$ 4	$ -	$ 1,316
C6020000	Fringe Adder	$ 486	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 486
6790315	I&D Allocated to Capital	$ 1,119	$ -	$ -	$ -	$ -	$ 23	$ 193	$ 135	$ 135	$ 7	$ -	$ 5	$ -	$ 1,617
6401000	Mat & Supp - Inventory Issue	$ 56,033	$ -	$ -	$ -	$ -	$ 8,074	$ 3,840	$ 3,840	$ 3,840	$ -	$ -	$ -	$ -	$ 75,625
6400100	Mat & Supp - Outside Material Purchases	$ 348	$ -	$ -	$ -	$ 184	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 532
C6900040	Payroll Tax Adder	$ 144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144
R6010010	SLR Overtime Blended Labor	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66
R6010000	SLR Straight Time Blended Labor	$ 13,211	$ -	$ -	$ -	$ -	$ 283	$ 2,365	$ 1,646	$ 1,646	$ 81	$ -	$ 58	$ -	$ 19,290
6790322	Small Tools Allocation	$ 1,542	$ -	$ -	$ -	$ 5	$ 224	$ 106	$ 106	$ 106	$ -	$ -	$ -	$ -	$ 2,090
6790321	Stores Allocation	$ 3,501	$ -	$ -	$ -	$ 12	$ 533	$ 253	$ 253	$ 253	$ -	$ -	$ -	$ -	$ 4,805
Cost Sum		$ 92,594	$ -	$ -	$ -	$ 224	$ 10,147	$ 7,646	$ 6,736	$ 6,736	$ 102	$ -	$ 74	$ -	$ 124,258
Clearings		$ (92,594)	$ -	$ -	$ -	$ -	$ -	$ (18,016)	$ -	$ -	$ (13,573)	$ -	$ -	$ (74)	$ (124,258)
Project Net		$ -	$ -	$ -	$ -	$ 224	$ 10,147	$ (10,371)	$ 6,736	$ 6,736	$ (13,471)	$ -	$ 74	$ (74)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622000636	Services - Anthony - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	PRE-05783	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Services - Anthony - Replace
Justification: NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered: NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622000636 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 125	$ 296	$ 416	$ 125	$ 154	$ 306	$ 63	$ 110	$ -	$ 1,595
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 1,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,050
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 693	$ -	$ -	$ -	$ 693
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 171	$ 279	$ 436	$ 136	$ 156	$ 156	$ 43	$ 56	$ -	$ 1,432
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 96	$ 175	$ 241	$ 104	$ 104	$ -	$ 40	$ 51	$ -	$ 811
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 209	$ 283	$ 409	$ 167	$ 171	$ -	$ 70	$ 122	$ -	$ 1,431
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 29	$ 41	$ 59	$ 44	$ 91	$ 14	$ 36	$ 60	$ -	$ 374
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,422	$ -	$ -	$ 1,005	$ -	$ -	$ 98	$ 2,525
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 62	$ 84	$ 121	$ 49	$ 51	$ -	$ 21	$ 36	$ -	$ 424
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 166	$ 200	$ 41	$ 79	$ 72	$ -	$ -	$ 423	$ -	$ 981
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 607	$ 849	$ 1,473	$ 539	$ 562	$ -	$ 261	$ 30	$ -	$ 4,320
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 57	$ -	$ -	$ 15	$ -	$ -	$ -	$ 72
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 162	$ -	$ -	$ 42	$ -	$ -	$ -	$ 205
Cost Sum		$ -	$ -	$ -	$ -	$ 1,464	$ 3,257	$ 4,837	$ 1,244	$ 1,361	$ 2,230	$ 534	$ 889	$ 98	$ 15,913
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (9,558)	$ -	$ -	$ (4,835)	$ -	$ -	$ (1,520)	$ (15,913)
Project Net		$ -	$ -	$ -	$ -	$ 1,464	$ 3,257	$ (4,721)	$ 1,244	$ 1,361	$ (2,605)	$ 534	$ 889	$ (1,423)	$ -

Cost Year 02	Investment 622000636	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,595	$ -	$ -	$ 836	$ 1,101	$ 5,596	$ 15	$ 22	$ 15	$ 15	$ 15	$ 93	$ 15	$ 9,320
6100080	Consultants - Other	$ 1,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,050
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 693	$ -	$ -	$ 41,879	$ -	$ 50,434	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,006
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
6790324	Engineering &Supervisory Allocation	$ 1,432	$ -	$ -	$ 524	$ 1,246	$ 5,424	$ 15	$ 22	$ 15	$ 15	$ 15	$ 90	$ 15	$ 8,813
6790320	Fleet Allocation	$ 811	$ -	$ -	$ 417	$ 395	$ -	$ -	$ 4	$ -	$ -	$ -	$ 45	$ -	$ 1,672
C6020000	Fringe Adder	$ 1,431	$ -	$ -	$ 1,103	$ 515	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,050
6790315	I&D Allocated to Capital	$ 374	$ -	$ -	$ 302	$ 191	$ -	$ -	$ 5	$ -	$ -	$ -	$ 57	$ -	$ 930
6401000	Mat & Supp - Inventory Issue	$ 2,525	$ -	$ -	$ 58	$ 3,562	$ 370	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 7,456
C6900040	Payroll Tax Adder	$ 424	$ -	$ -	$ 327	$ 153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 904
R6010010	SLR Overtime Blended Labor	$ 981	$ -	$ -	$ 1,183	$ 343	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,506
R6010000	SLR Straight Time Blended Labor	$ 4,320	$ -	$ -	$ 2,903	$ 1,565	$ -	$ -	$ 66	$ -	$ -	$ -	$ 710	$ -	$ 9,564
6790322	Small Tools Allocation	$ 72	$ -	$ -	$ 1	$ 393	$ 10	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 500
6790321	Stores Allocation	$ 205	$ -	$ -	$ 4	$ 432	$ 23	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 721
Cost Sum		$ 15,913	$ -	$ -	$ 49,536	$ 11,098	$ 61,857	$ 176	$ 266	$ 176	$ 176	$ 176	$ 1,142	$ 176	$ 140,694
Clearings		$ (15,913)	$ -	$ -	$ (49,536)	$ -	$ -	$ (73,131)	$ -	$ -	$ (618)	$ -	$ -	$ (1,495)	$ (140,694)
Project Net		$ -	$ -	$ -	$ -	$ 11,098	$ 61,857	$ (72,955)	$ 266	$ 176	$ (442)	$ 176	$ 1,142	$ (1,318)	$ -

Cost Year 03	Investment 622000636	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,320	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 20	$ 13	$ 13	$ 13	$ 82	$ 13	$ 9,555
6100080	Consultants - Other	$ 1,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,050
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 93,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,006
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
6030080	Empl Exp - Travel and Lodging	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
6790324	Engineering &Supervisory Allocation	$ 8,813	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 19	$ 13	$ 13	$ 13	$ 80	$ 13	$ 9,041
6790320	Fleet Allocation	$ 1,672	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ -	$ -	$ -	$ 46	$ -	$ 1,723
C6020000	Fringe Adder	$ 3,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,050
6790315	I&D Allocated to Capital	$ 930	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ 56	$ -	$ 991
6401000	Mat & Supp - Inventory Issue	$ 7,456	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 9,123
C6900040	Payroll Tax Adder	$ 904	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 904
R6010010	SLR Overtime Blended Labor	$ 2,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,506
R6010000	SLR Straight Time Blended Labor	$ 9,564	$ -	$ -	$ -	$ -	$ -	$ -	$ 68	$ -	$ -	$ -	$ 733	$ -	$ 10,364
6790322	Small Tools Allocation	$ 500	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 539
6790321	Stores Allocation	$ 721	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 813
Cost Sum		$ 140,694	$ 176	$ 176	$ 176	$ 176	$ 176	$ 176	$ 266	$ 176	$ 176	$ 176	$ 1,147	$ 176	$ 143,867
Clearings		$ (140,694)	$ -	$ -	$ (528)	$ -	$ -	$ (528)	$ -	$ -	$ (618)	$ -	$ -	$ (1,499)	$ (143,867)
Project Net		$ -	$ 176	$ 176	$ (352)	$ 176	$ 176	$ (352)	$ 266	$ 176	$ (442)	$ 176	$ 1,147	$ (1,323)	$ -

Cost Year 04	Investment 622000636	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,555	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 14	$ 9	$ 9	$ 9	$ 57	$ 9	$ 9,719
6100080	Consultants - Other	$ 1,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,050
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 93,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,006
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
6030080	Empl Exp - Travel and Lodging	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
6790324	Engineering &Supervisory Allocation	$ 9,041	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 12	$ 8	$ 8	$ 8	$ 48	$ 8	$ 9,180
6790320	Fleet Allocation	$ 1,723	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ 51	$ -	$ 1,779
C6020000	Fringe Adder	$ 3,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,050
6790315	I&D Allocated to Capital	$ 991	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ -	$ -	$ -	$ 62	$ -	$ 1,060
6401000	Mat & Supp - Inventory Issue	$ 9,123	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 10,861
C6900040	Payroll Tax Adder	$ 904	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 904
R6010010	SLR Overtime Blended Labor	$ 2,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,506
R6010000	SLR Straight Time Blended Labor	$ 10,364	$ -	$ -	$ -	$ -	$ -	$ -	$ 71	$ -	$ -	$ -	$ 764	$ -	$ 11,199
6790322	Small Tools Allocation	$ 539	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 587
6790321	Stores Allocation	$ 813	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 928
Cost Sum		$ 143,867	$ 176	$ 176	$ 176	$ 176	$ 176	$ 176	$ 265	$ 176	$ 176	$ 176	$ 1,141	$ 176	$ 147,029
Clearings		$ (143,867)	$ -	$ -	$ (527)	$ -	$ -	$ (527)	$ -	$ -	$ (616)	$ -	$ -	$ (1,492)	$ (147,029)
Project Net		$ -	$ 176	$ 176	$ (351)	$ 176	$ 176	$ (351)	$ 265	$ 176	$ (441)	$ 176	$ 1,141	$ (1,317)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624000139	Mains - Carlsbad - New - 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	NEW-08408	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - Carlsbad - New - 2
Justification: Main extensions required to accommodate customer growth consistent with NMGC's Rule 16
Alternatives Considered: NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624000139 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 10,930	$ 812	$ 1,108	$ (64,057)	$ 64,241	$ 542	$ 687	$ -	$ -	$ 481	$ 13,268	$ 1,506	$ 29,517
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,784)	$ -	$ -	$ -	$ -	$ (6,784)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (5,292)	$ 9,741	$ 10,009	$ -	$ -	$ -	$ 60,950	$ (61)	$ -	$ 2,963	$ 53	$ -	$ 78,363
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 19,301	$ 1,799	$ 2,321	$ (87,600)	$ 60,647	$ 569	$ 743	$ -	$ -	$ 325	$ 6,694	$ 2,191	$ 6,991
6790320	Fleet Allocation	$ -	$ 1,335	$ -	$ 132	$ -	$ -	$ 273	$ -	$ -	$ -	$ -	$ 4,498	$ 2,118	$ 8,356
C6020000	Fringe Adder	$ -	$ 3,183	$ -	$ 478	$ -	$ -	$ 519	$ -	$ -	$ 191	$ -	$ 10,776	$ 4,523	$ 19,668
6790315	I&D Allocated to Capital	$ -	$ 1,585	$ (700)	$ 113	$ (2,094)	$ 1,449	$ 76	$ 34	$ -	$ -	$ 29	$ 5,451	$ 1,736	$ 7,680
6401000	Mat & Supp - Inventory Issue	$ -	$ 7,951	$ (572)	$ 638	$ -	$ 788	$ 2,003	$ -	$ -	$ -	$ 2,670	$ 14,343	$ 1,134	$ 28,955
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,357	$ 1,741
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ 153,750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,750
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 943	$ -	$ 142	$ -	$ -	$ 154	$ -	$ -	$ 57	$ -	$ 3,193	$ 1,340	$ 5,828
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,473	$ -	$ 2,473
6710800	Rent - Other	$ -	$ -	$ -	$ -	$ -	$ 746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 746
R6010010	SLR Overtime Blended Labor	$ -	$ 1,063	$ -	$ 340	$ -	$ -	$ 118	$ -	$ -	$ -	$ -	$ 13,592	$ 4,047	$ 19,160
R6010000	SLR Straight Time Blended Labor	$ -	$ 10,724	$ -	$ 1,429	$ -	$ -	$ 1,804	$ -	$ -	$ 707	$ -	$ 26,318	$ 12,703	$ 53,686
6790322	Small Tools Allocation	$ -	$ 526	$ (9)	$ 28	$ -	$ 26	$ 77	$ -	$ -	$ -	$ 144	$ 266	$ 57	$ 1,116
6790321	Stores Allocation	$ -	$ 652	$ (9)	$ 43	$ -	$ 140	$ 220	$ -	$ -	$ -	$ 202	$ 287	$ 228	$ 1,762
Cost Sum		$ -	$ 52,902	$ 11,445	$ 16,781	$ (687,555)	$ 815,591	$ 6,356	$ 62,414	$ (6,845)	$ 955	$ 6,814	$ 101,211	$ 32,940	$ 413,009
Clearings		$ -	$ -	$ -	$ (81,128)	$ -	$ -	$ (134,392)	$ -	$ -	$ (56,524)	$ -	$ -	$ (140,965)	$ (413,009)
Project Net		$ -	$ 52,902	$ 11,445	$ (64,347)	$ (687,555)	$ 815,591	$ (128,036)	$ 62,414	$ (6,845)	$ (55,570)	$ 6,814	$ 101,211	$ (108,025)	$ -

Cost Year 02	Investment 624000139	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 29,517	$ 2,473	$ 4,852	$ 2,996	$ 376	$ 3,245	$ 749	$ 512	$ 512	$ 3,245	$ 3,245	$ 3,245	$ -	$ 54,966
7103060	CIAC (Capital Work Order Credit)	$ (6,784)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,784)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 78,363	$ 323	$ 13,499	$ 19,520	$ 208,697	$ 24,814	$ -	$ -	$ -	$ 24,814	$ 24,814	$ 24,814	$ -	$ 419,658
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 6,991	$ 1,999	$ 5,366	$ 1,877	$ 425	$ 3,145	$ 726	$ 496	$ 496	$ 3,145	$ 3,145	$ 3,145	$ -	$ 30,957
6790320	Fleet Allocation	$ 8,356	$ 1,380	$ -	$ -	$ -	$ 113	$ 113	$ 113	$ 113	$ 113	$ 113	$ 113	$ -	$ 10,525
C6020000	Fringe Adder	$ 19,668	$ 2,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,589
6790315	I&D Allocated to Capital	$ 7,680	$ 830	$ 268	$ 94	$ 21	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ -	$ 9,904
6401000	Mat & Supp - Inventory Issue	$ 28,955	$ (538)	$ 18,848	$ 451	$ 799	$ 2,794	$ 2,794	$ 2,794	$ 2,794	$ 2,794	$ 2,794	$ 2,794	$ -	$ 68,073
6400100	Mat & Supp - Outside Material Purchases	$ 1,741	$ 2,101	$ -	$ -	$ -	$ -	$ 2,101	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,943
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 153,750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,750
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 5,828	$ 865	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,693
6790230	Postage, Shipping and Courier	$ 2,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,473
6710800	Rent - Other	$ 746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 746
R6010010	SLR Overtime Blended Labor	$ 19,160	$ 2,192	$ -	$ -	$ -	$ 550	$ 550	$ 550	$ 550	$ 550	$ 550	$ 550	$ -	$ 25,202
R6010000	SLR Straight Time Blended Labor	$ 53,686	$ 8,626	$ -	$ -	$ -	$ 1,232	$ 1,232	$ 1,232	$ 1,232	$ 1,232	$ 1,232	$ 1,232	$ -	$ 70,937
6790322	Small Tools Allocation	$ 1,116	$ 120	$ 1,418	$ 9	$ 88	$ 72	$ 127	$ 72	$ 72	$ 72	$ 72	$ 72	$ -	$ 3,312
6790321	Stores Allocation	$ 1,762	$ 191	$ 791	$ 27	$ 97	$ 173	$ 304	$ 173	$ 173	$ 173	$ 173	$ 173	$ -	$ 4,212
Cost Sum		$ 413,009	$ 23,482	$ 45,042	$ 24,973	$ 210,503	$ 36,283	$ 8,841	$ 6,087	$ 6,087	$ 36,283	$ 36,283	$ 36,283	$ -	$ 883,157
Clearings		$ (413,009)	$ -	$ -	$ (93,498)	$ -	$ -	$ (255,627)	$ -	$ -	$ (48,458)	$ -	$ -	$ (72,566)	$ (883,157)
Project Net		$ -	$ 23,482	$ 45,042	$ (68,525)	$ 210,503	$ 36,283	$ (246,786)	$ 6,087	$ 6,087	$ (12,175)	$ 36,283	$ 36,283	$ (72,566)	$ -

Cost Year 03 Investment 624000139 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 54,966	$ 2,241	$ 1,337	$ 1,856	$ 1,632	$ 1,322	$ 2,995	$ 1,673	$ 1,307	$ 1,189	$ 1,246	$ 1,189	$ 6,636	$ 79,588
7103060	CIAC (Capital Work Order Credit)	$ (6,784)	$ -	$ -	$ -	$ -	$ -	$ (2,018)	$ -	$ (10,540)	$ -	$ (2,018)	$ -	$ (71,091)	$ (92,450)
6100080	Consultants - Other	$ -	$ 12,682	$ 12,682	$ 12,682	$ 12,682	$ 12,682	$ 12,682	$ 12,682	$ 12,682	$ 12,682	$ 12,682	$ 12,682	$ 12,682	$ 152,184
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 419,658	$ -	$ -	$ -	$ -	$ -	$ 10,863	$ 4,977	$ -	$ -	$ -	$ -	$ 2,588	$ 438,086
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 270
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,775	$ 1,775
6790324	Engineering &Supervisory Allocation	$ 30,957	$ 2,181	$ 1,301	$ 1,807	$ 1,588	$ 1,286	$ 2,915	$ 1,628	$ 1,272	$ 1,157	$ 1,213	$ 1,157	$ 6,458	$ 54,921
6790320	Fleet Allocation	$ 10,525	$ 398	$ 99	$ 312	$ 251	$ -	$ 282	$ 5	$ -	$ -	$ -	$ -	$ 1,308	$ 13,179
C6020000	Fringe Adder	$ 22,589	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,589
6790315	I&D Allocated to Capital	$ 9,904	$ 487	$ 121	$ 381	$ 307	$ -	$ 345	$ 6	$ -	$ -	$ -	$ -	$ 1,600	$ 13,153
6401000	Mat & Supp - Inventory Issue	$ 68,073	$ 4,810	$ 6	$ 2,132	$ 723	$ 1,385	$ 3,859	$ 115	$ 1,226	$ -	$ 597	$ (2)	$ 31,640	$ 114,563
6400100	Mat & Supp - Outside Material Purchases	$ 5,943	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 232	$ 6,175
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279	$ 279
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 178	$ 178
6798999	Other Operational Expense Reclass	$ 153,750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,750
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 6,693	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,693
6790230	Postage, Shipping and Courier	$ 2,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,473
6710800	Rent - Other	$ 746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 746
R6010010	SLR Overtime Blended Labor	$ 25,202	$ 272	$ -	$ 1,729	$ 1,570	$ -	$ 1,497	$ -	$ -	$ -	$ -	$ -	$ 5,601	$ 35,871
R6010000	SLR Straight Time Blended Labor	$ 70,937	$ 6,048	$ 1,571	$ 3,218	$ 2,416	$ -	$ 2,983	$ 75	$ -	$ -	$ -	$ -	$ 15,157	$ 102,406
6790322	Small Tools Allocation	$ 3,312	$ 112	$ 0	$ 49	$ 17	$ 32	$ 90	$ 3	$ 28	$ -	$ 14	$ (0)	$ 739	$ 4,396
6790321	Stores Allocation	$ 4,212	$ 265	$ 0	$ 118	$ 40	$ 76	$ 213	$ 6	$ 68	$ -	$ 33	$ (0)	$ 1,758	$ 6,789
Cost Sum		$ 883,157	$ 29,519	$ 17,140	$ 24,307	$ 21,248	$ 16,806	$ 36,728	$ 21,192	$ 6,065	$ 15,051	$ 13,790	$ 15,048	$ 17,564	$ 1,117,615
Clearings		$ (883,157)	$ -	$ -	$ (70,966)	$ -	$ -	$ (74,782)	$ -	$ -	$ (42,308)	$ -	$ -	$ (46,401)	$ (1,117,615)
Project Net		$ -	$ 29,519	$ 17,140	$ (46,659)	$ 21,248	$ 16,806	$ (38,054)	$ 21,192	$ 6,065	$ (27,257)	$ 13,790	$ 15,048	$ (28,838)	$ -

Cost Year 04 Investment 624000139 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 79,588	$ 1,752	$ 1,119	$ 1,482	$ 1,325	$ 1,109	$ 1,568	$ 1,028	$ 1,098	$ 1,016	$ 1,056	$ 1,016	$ 4,544	$ 97,700
7103060	CIAC (Capital Work Order Credit)	$ (92,450)	$ -	$ -	$ -	$ -	$ -	$ (2,103)	$ -	$ (10,989)	$ -	$ (2,103)	$ -	$ (74,114)	$ (181,760)
6100080	Consultants - Other	$ 152,184	$ 14,423	$ 14,423	$ 14,423	$ 14,423	$ 14,423	$ 14,423	$ 14,423	$ 14,423	$ 14,423	$ 14,423	$ 14,423	$ 14,423	$ 325,256
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 438,086	$ 1,600	$ 1,600	$ 1,600	$ 1,600	$ 1,600	$ 1,600	$ 1,600	$ 1,600	$ 1,600	$ 1,600	$ 1,600	$ 1,600	$ 457,287
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 270	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 552
6030080	Empl Exp - Travel and Lodging	$ 1,775	$ 154	$ 154	$ 154	$ 154	$ 154	$ 154	$ 154	$ 154	$ 154	$ 154	$ 154	$ 154	$ 3,625
6790324	Engineering &Supervisory Allocation	$ 54,921	$ 1,478	$ 944	$ 1,251	$ 1,118	$ 935	$ 1,323	$ 868	$ 927	$ 857	$ 891	$ 857	$ 3,833	$ 70,202
6790320	Fleet Allocation	$ 13,179	$ 440	$ 109	$ 345	$ 278	$ -	$ 312	$ 5	$ -	$ -	$ -	$ -	$ 1,446	$ 16,114
C6020000	Fringe Adder	$ 22,589	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,589
6790315	I&D Allocated to Capital	$ 13,153	$ 539	$ 134	$ 422	$ 340	$ -	$ 382	$ 6	$ -	$ -	$ -	$ -	$ 1,770	$ 16,746
6401000	Mat & Supp - Inventory Issue	$ 114,563	$ 5,014	$ 7	$ 2,223	$ 754	$ 1,443	$ 4,023	$ 120	$ 1,278	$ -	$ 622	$ (2)	$ 32,986	$ 163,031
6400100	Mat & Supp - Outside Material Purchases	$ 6,175	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 241	$ 6,416
6400500	Mat & Supp - Parts	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 291	$ 570
6400080	Mat & Supp - Vehicle Fuel	$ 178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 186	$ 364
6798999	Other Operational Expense Reclass	$ 153,750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,750
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 6,693	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,693
6790230	Postage, Shipping and Courier	$ 2,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,473
6710800	Rent - Other	$ 746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 746
R6010010	SLR Overtime Blended Labor	$ 35,871	$ 283	$ -	$ 1,803	$ 1,637	$ -	$ 1,560	$ -	$ -	$ -	$ -	$ -	$ 5,840	$ 46,994
R6010000	SLR Straight Time Blended Labor	$ 102,406	$ 6,306	$ 1,638	$ 3,355	$ 2,519	$ -	$ 3,110	$ 78	$ -	$ -	$ -	$ -	$ 15,801	$ 135,212
6790322	Small Tools Allocation	$ 4,396	$ 139	$ 0	$ 62	$ 21	$ 40	$ 111	$ 3	$ 35	$ -	$ 17	$ (0)	$ 920	$ 5,746
6790321	Stores Allocation	$ 6,789	$ 331	$ 0	$ 147	$ 50	$ 95	$ 265	$ 8	$ 84	$ -	$ 41	$ (0)	$ 2,192	$ 10,003
Cost Sum		$ 1,117,615	$ 32,482	$ 20,151	$ 27,288	$ 24,241	$ 19,823	$ 26,752	$ 18,317	$ 8,635	$ 18,073	$ 16,724	$ 18,070	$ 12,137	$ 1,360,309
Clearings		$ (1,117,615)	$ -	$ -	$ (79,922)	$ -	$ -	$ (70,816)	$ -	$ -	$ (45,025)	$ -	$ -	$ (46,931)	$ (1,360,309)
Project Net		$ -	$ 32,482	$ 20,151	$ (52,634)	$ 24,241	$ 19,823	$ (44,064)	$ 18,317	$ 8,635	$ (26,952)	$ 16,724	$ 18,070	$ (34,794)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624000650	Meters - Residential - Carlsbad - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	NEW-08411	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Meters - Residential - Carlsbad - New
Justification: NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers
Alternatives Considered: NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624000650 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ (16)	$ 192	$ 2,032	$ -	$ 60	$ 8	$ 3,818	$ 1,156	$ 136	$ 1,563	$ 2,241	$ -	$ 11,190
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ (32)	$ 425	$ 4,256	$ -	$ 57	$ 8	$ 4,134	$ 1,168	$ 70	$ 1,058	$ 1,131	$ -	$ 12,275
6790315	I&D Allocated to Capital	$ -	$ (2)	$ 11	$ 102	$ -	$ 1	$ 0	$ 189	$ 105	$ 6	$ 95	$ 102	$ -	$ 610
6401000	Mat & Supp - Inventory Issue	$ -	$ 400	$ 2,257	$ 339	$ -	$ -	$ -	$ 561	$ 6,421	$ 756	$ 221	$ 651	$ (3,249)	$ 8,357
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (589)	$ -	$ 23,564	$ -	$ 503	$ 66	$ 24,891	$ -	$ -	$ 8,462	$ 11,801	$ 8	$ 68,705
6790322	Small Tools Allocation	$ -	$ (13)	$ 104	$ 1,057	$ -	$ 17	$ 3	$ 426	$ 259	$ 11	$ 467	$ 231	$ -	$ 2,562
6790321	Stores Allocation	$ -	$ (16)	$ 112	$ 1,601	$ -	$ 89	$ 8	$ 1,535	$ 512	$ 32	$ 657	$ 249	$ -	$ 4,779
6790325	Testing & Installation Allocation	$ -	$ (42)	$ 501	$ 5,306	$ -	$ 112	$ 15	$ 5,650	$ 1,426	$ 168	$ 1,927	$ 2,764	$ -	$ 17,827
Cost Sum		$ -	$ (309)	$ 3,602	$ 38,258	$ -	$ 838	$ 107	$ 41,204	$ 11,046	$ 1,179	$ 14,450	$ 19,170	$ (3,241)	$ 126,305
Clearings		$ -	$ -	$ -	$ (41,551)	$ -	$ -	$ (945)	$ -	$ -	$ (53,429)	$ -	$ -	$ (30,380)	$ (126,305)
Project Net		$ -	$ (309)	$ 3,602	$ (3,293)	$ -	$ 838	$ (838)	$ 41,204	$ 11,046	$ (52,250)	$ 14,450	$ 19,170	$ (33,620)	$ -

Cost Year 02 Investment 624000650 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 11,190	$ 3,215	$ 17	$ 8,140	$ (121)	$ 605	$ 2,936	$ 2,540	$ 3,163	$ 3,290	$ 154	$ -	$ -	$ 35,130
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 94	$ 189	$ -	$ 241	$ 316	$ -	$ -	$ 841
6790324	Engineering &Supervisory Allocation	$ 12,275	$ 2,598	$ 19	$ 5,100	$ (137)	$ 586	$ 2,846	$ 2,462	$ 3,066	$ 3,189	$ 149	$ -	$ -	$ 32,155
6790315	I&D Allocated to Capital	$ 610	$ 130	$ 1	$ 255	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 989
6401000	Mat & Supp - Inventory Issue	$ 8,357	$ 4,050	$ -	$ -	$ -	$ 1,232	$ 1,343	$ 1,646	$ 1,667	$ 2,755	$ 2,755	$ -	$ -	$ 23,805
6400100	Mat & Supp - Outside Material Purchases	$ 68,705	$ 24,765	$ (44)	$ 54,270	$ (805)	$ 4,122	$ 24,553	$ 20,651	$ 26,332	$ 26,131	$ (1,699)	$ -	$ -	$ 246,980
6790322	Small Tools Allocation	$ 2,562	$ 1,647	$ 9	$ 1,118	$ (89)	$ 139	$ 671	$ 577	$ 725	$ 748	$ 27	$ -	$ -	$ 8,134
6790321	Stores Allocation	$ 4,779	$ 2,613	$ 5	$ 3,259	$ (98)	$ 332	$ 1,607	$ 1,384	$ 1,738	$ 1,793	$ 66	$ -	$ -	$ 17,478
6790325	Testing & Installation Allocation	$ 17,827	$ 4,758	$ 26	$ 12,048	$ (179)	$ 2,040	$ 9,869	$ 8,497	$ 10,670	$ 11,008	$ 402	$ -	$ -	$ 76,968
Cost Sum		$ 126,305	$ 43,774	$ 33	$ 84,190	$ (1,434)	$ 9,057	$ 43,920	$ 37,947	$ 47,361	$ 49,156	$ 2,170	$ -	$ -	$ 442,479
Clearings		$ (126,305)	$ -	$ -	$ (127,997)	$ -	$ -	$ (51,543)	$ -	$ -	$ (134,464)	$ -	$ -	$ (2,170)	$ (442,479)
Project Net		$ -	$ 43,774	$ 33	$ (43,807)	$ (1,434)	$ 9,057	$ (7,623)	$ 37,947	$ 47,361	$ (85,308)	$ 2,170	$ -	$ (2,170)	$ -

Cost Year 03	Investment 624000650	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 35,130	$ 1,369	$ 1,244	$ 1,359	$ 1,301	$ 1,357	$ 1,255	$ 1,265	$ 1,400	$ 1,258	$ 1,538	$ 1,001	$ 1,536	$ 51,013
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 841	$ -	$ -	$ -	$ -	$ -	$ 97	$ 196	$ -	$ 249	$ 326	$ 208	$ 529	$ 2,446
6790324	Engineering &Supervisory Allocation	$ 32,155	$ 1,333	$ 1,210	$ 1,323	$ 1,267	$ 1,320	$ 1,222	$ 1,231	$ 1,362	$ 1,224	$ 1,497	$ 975	$ 1,495	$ 47,613
6790315	I&D Allocated to Capital	$ 989	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 989
6401000	Mat & Supp - Inventory Issue	$ 23,805	$ 1,403	$ 92	$ 1,302	$ 697	$ 1,272	$ 120	$ 120	$ 1,721	$ -	$ 2,845	$ (2,639)	$ 2,630	$ 33,367
6400100	Mat & Supp - Outside Material Purchases	$ 246,980	$ 12,893	$ 12,893	$ 12,893	$ 12,893	$ 12,893	$ 12,893	$ 12,893	$ 12,893	$ 12,893	$ 12,893	$ 12,893	$ 12,893	$ 401,692
6790322	Small Tools Allocation	$ 8,134	$ 332	$ 301	$ 329	$ 315	$ 329	$ 302	$ 302	$ 339	$ 299	$ 365	$ 238	$ 360	$ 11,946
6790321	Stores Allocation	$ 17,478	$ 788	$ 716	$ 783	$ 749	$ 781	$ 718	$ 718	$ 806	$ 711	$ 868	$ 566	$ 856	$ 26,537
6790325	Testing & Installation Allocation	$ 76,968	$ 4,999	$ 4,541	$ 4,964	$ 4,752	$ 4,953	$ 4,550	$ 4,550	$ 5,110	$ 4,509	$ 5,503	$ 3,586	$ 5,428	$ 134,414
Cost Sum		$ 442,479	$ 23,116	$ 20,996	$ 22,953	$ 21,975	$ 22,905	$ 21,157	$ 21,273	$ 23,631	$ 21,143	$ 25,834	$ 16,827	$ 25,728	$ 710,017
Clearings		$ (442,479)	$ -	$ -	$ (67,065)	$ -	$ -	$ (66,036)	$ -	$ -	$ (66,047)	$ -	$ -	$ (68,389)	$ (710,017)
Project Net		$ -	$ 23,116	$ 20,996	$ (44,112)	$ 21,975	$ 22,905	$ (44,880)	$ 21,273	$ 23,631	$ (44,904)	$ 25,834	$ 16,827	$ (42,661)	$ -

Cost Year 04	Investment 624000650	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 51,013	$ 956	$ 956	$ 956	$ 956	$ 956	$ 956	$ 956	$ 956	$ 956	$ 956	$ 956	$ 956	$ 62,481
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,446	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 3,918
6790324	Engineering &Supervisory Allocation	$ 47,613	$ 806	$ 806	$ 806	$ 806	$ 806	$ 806	$ 806	$ 806	$ 806	$ 806	$ 806	$ 806	$ 57,289
6790315	I&D Allocated to Capital	$ 989	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 989
6401000	Mat & Supp - Inventory Issue	$ 33,367	$ 805	$ 805	$ 805	$ 805	$ 805	$ 805	$ 805	$ 805	$ 805	$ 805	$ 805	$ 805	$ 43,030
6400100	Mat & Supp - Outside Material Purchases	$ 401,692	$ 13,907	$ 13,907	$ 13,907	$ 13,907	$ 13,907	$ 13,907	$ 13,907	$ 13,907	$ 13,907	$ 13,907	$ 13,907	$ 13,907	$ 568,577
6790322	Small Tools Allocation	$ 11,946	$ 408	$ 408	$ 408	$ 408	$ 408	$ 408	$ 408	$ 408	$ 408	$ 408	$ 408	$ 408	$ 16,836
6790321	Stores Allocation	$ 26,537	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 38,186
6790325	Testing & Installation Allocation	$ 134,414	$ 5,032	$ 5,032	$ 5,032	$ 5,032	$ 5,032	$ 5,032	$ 5,032	$ 5,032	$ 5,032	$ 5,032	$ 5,032	$ 5,032	$ 194,793
Cost Sum		$ 710,017	$ 23,007	$ 23,007	$ 23,007	$ 23,007	$ 23,007	$ 23,007	$ 23,007	$ 23,007	$ 23,007	$ 23,007	$ 23,007	$ 23,007	$ 986,099
Clearings		$ (710,017)	$ -	$ -	$ (69,021)	$ -	$ -	$ (69,021)	$ -	$ -	$ (69,021)	$ -	$ -	$ (69,021)	$ (986,099)
Project Net		$ -	$ 23,007	$ 23,007	$ (46,014)	$ 23,007	$ 23,007	$ (46,014)	$ 23,007	$ 23,007	$ (46,014)	$ 23,007	$ 23,007	$ (46,014)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624000651	Services - Carlsbad - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	NEW-08412	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Services - Carlsbad - New
Justification	NMGC installs new services consistent with NMGC's Rule 16
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624000651 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 773	$ 238	$ 928	$ 5,453	$ 1,043	$ 1,225	$ 3,091	$ 8,459	$ 1,981	$ 3,501	$ 268	$ -	$ 26,957
7103060	CIAC (Capital Work Order Credit)	$ -	$ (7,502)	$ (8,008)	$ (1,175)	$ (5,287)	$ (4,133)	$ (10,532)	$ (587)	$ (4,699)	$ (5,287)	$ -	$ (3,524)	$ (4,658)	$ (55,393)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 7,310	$ (27)	$ -	$ 40,477	$ -	$ -	$ 829	$ 40,450	$ -	$ 3,237	$ -	$ -	$ 92,277
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177	$ -	$ -	$ -	$ 177
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,311	$ -	$ -	$ -	$ 2,311
6790324	Engineering &Supervisory Allocation	$ -	$ 1,545	$ 526	$ 1,943	$ 7,458	$ 984	$ 1,284	$ 3,347	$ 8,545	$ 1,012	$ 2,370	$ 135	$ -	$ 29,149
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ 52	$ -	$ -	$ 62	$ 14	$ 66	$ -	$ -	$ -	$ 195
6790320	Fleet Allocation	$ -	$ -	$ 136	$ 659	$ 242	$ 614	$ 976	$ 1,720	$ 739	$ 733	$ 1,008	$ -	$ -	$ 6,827
C6020000	Fringe Adder	$ -	$ 58	$ 356	$ 1,622	$ 549	$ 1,063	$ 2,042	$ 3,121	$ 1,253	$ 1,416	$ 2,485	$ -	$ 920	$ 14,886
6790315	I&D Allocated to Capital	$ -	$ 74	$ 18	$ 240	$ 244	$ 151	$ 275	$ 866	$ 1,333	$ 728	$ 1,332	$ 12	$ -	$ 5,273
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45	$ -	$ -	$ -	$ -	$ -	$ 45
6401000	Mat & Supp - Inventory Issue	$ -	$ 1,778	$ 1,043	$ 2,802	$ 2,168	$ 3,373	$ -	$ 4,062	$ 263	$ 1,369	$ 3,784	$ 437	$ 2,918	$ 23,998
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 17	$ 105	$ 481	$ 163	$ 315	$ 605	$ 925	$ 371	$ 420	$ 736	$ -	$ 273	$ 4,411
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,050	$ -	$ 1,050
R6010010	SLR Overtime Blended Labor	$ -	$ 621	$ -	$ 240	$ -	$ 124	$ 1,229	$ 1,809	$ 363	$ 778	$ 1,677	$ -	$ 1,536	$ 8,375
R6010000	SLR Straight Time Blended Labor	$ -	$ (406)	$ 1,318	$ 5,768	$ 2,034	$ 3,814	$ 6,332	$ 9,750	$ 4,279	$ 4,467	$ 7,528	$ -	$ 1,873	$ 46,759
6790322	Small Tools Allocation	$ -	$ 118	$ 48	$ 124	$ 71	$ 111	$ -	$ 68	$ 11	$ 20	$ 204	$ 8	$ -	$ 782
6790321	Stores Allocation	$ -	$ 146	$ 52	$ 188	$ 148	$ 597	$ -	$ 245	$ 21	$ 57	$ 287	$ 9	$ -	$ 1,749
Cost Sum		$ -	$ 4,531	$ (4,194)	$ 13,819	$ 53,774	$ 8,056	$ 3,435	$ 29,352	$ 61,402	$ 10,250	$ 28,148	$ (1,606)	$ 2,862	$ 209,829
Clearings		$ -	$ -	$ -	$ (14,157)	$ -	$ -	$ (65,265)	$ -	$ -	$ (101,004)	$ -	$ -	$ (29,403)	$ (209,829)
Project Net		$ -	$ 4,531	$ (4,194)	$ (337)	$ 53,774	$ 8,056	$ (61,829)	$ 29,352	$ 61,402	$ (90,754)	$ 28,148	$ (1,606)	$ (26,542)	$ -

Cost Year 02	Investment 624000651	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,957	$ 64	$ 1,006	$ 4,883	$ 10,289	$ 4,316	$ 3,684	$ 3,235	$ 1,882	$ 2,567	$ 2,483	$ 2,143	$ 2,172	$ 65,681
7103060	CIAC (Capital Work Order Credit)	$ (55,393)	$ (4,502)	$ (5,314)	$ (1,391)	$ (595)	$ (3,509)	$ (501)	$ (1,238)	$ (2,005)	$ -	$ (3,007)	$ (3,933)	$ -	$ (81,388)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 14,698	$ 15,696	$ 5,195	$ 5,195	$ 15,393	$ 15,310	$ 10,060	$ 10,060	$ 91,607
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 92,277	$ -	$ -	$ 78,652	$ 7,725	$ 15,969	$ 5,140	$ 15,969	$ 5,302	$ 5,302	$ 3,562	$ 3,960	$ 3,960	$ 237,816
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 31
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 177	$ -	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247
6030080	Empl Exp - Travel and Lodging	$ 2,311	$ -	$ -	$ -	$ -	$ -	$ 5,015	$ (836)	$ -	$ -	$ -	$ -	$ -	$ 6,490
6790324	Engineering &Supervisory Allocation	$ 29,149	$ 52	$ 1,113	$ 3,060	$ 11,648	$ 4,184	$ 3,571	$ 3,136	$ 1,825	$ 2,488	$ 2,407	$ 2,077	$ 2,105	$ 66,813
6790199	Fees - Miscellaneous	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6790320	Fleet Allocation	$ 6,827	$ -	$ 416	$ 551	$ 101	$ 467	$ 336	$ 369	$ 214	$ 94	$ 48	$ 203	$ 247	$ 9,874
C6020000	Fringe Adder	$ 14,886	$ -	$ 725	$ 2,153	$ 185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,949
6790315	I&D Allocated to Capital	$ 5,273	$ 3	$ 237	$ 691	$ 629	$ 599	$ 430	$ 473	$ 275	$ 121	$ 62	$ 260	$ 317	$ 9,368
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6401000	Mat & Supp - Inventory Issue	$ 23,998	$ 430	$ 3,013	$ 2,974	$ 111	$ 1,103	$ 2,228	$ 3,120	$ 3,120	$ 1,090	$ 2,834	$ 1,147	$ 1,741	$ 46,909
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,014	$ -	$ 1,014
C6900040	Payroll Tax Adder	$ 4,411	$ -	$ 215	$ 638	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,318
6790210	Permitting	$ 1,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,050
R6010010	SLR Overtime Blended Labor	$ 8,375	$ -	$ 962	$ 2,714	$ -	$ 2,638	$ 942	$ 389	$ 1,752	$ -	$ 267	$ 438	$ 745	$ 19,222
R6010000	SLR Straight Time Blended Labor	$ 46,759	$ -	$ 1,724	$ 5,260	$ 685	$ 4,751	$ 4,367	$ 5,452	$ 1,640	$ 1,493	$ 494	$ 2,776	$ 3,164	$ 78,565
6790322	Small Tools Allocation	$ 782	$ 33	$ 227	$ 61	$ 12	$ 29	$ 58	$ 81	$ 81	$ 28	$ 73	$ 56	$ 45	$ 1,566
6790321	Stores Allocation	$ 1,749	$ 52	$ 127	$ 179	$ 13	$ 68	$ 138	$ 194	$ 194	$ 68	$ 176	$ 134	$ 108	$ 3,200
Cost Sum		$ 209,829	$ (3,867)	$ 4,520	$ 100,426	$ 30,859	$ 45,316	$ 41,107	$ 35,541	$ 19,478	$ 28,648	$ 24,711	$ 20,340	$ 24,668	$ 581,575
Clearings		$ (209,829)	$ -	$ -	$ (101,079)	$ -	$ -	$ (117,281)	$ -	$ -	$ (83,667)	$ -	$ -	$ (69,719)	$ (581,575)
Project Net		$ -	$ (3,867)	$ 4,520	$ (653)	$ 30,859	$ 45,316	$ (76,175)	$ 35,541	$ 19,478	$ (55,019)	$ 24,711	$ 20,340	$ (45,052)	$ -

Cost Year 03 Investment 624000651 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 65,681	$ 1,642	$ 1,581	$ 1,325	$ 1,473	$ 1,920	$ 2,832	$ 1,889	$ 2,498	$ 1,413	$ 1,988	$ 2,191	$ 1,960	$ 88,393
7103060	CIAC (Capital Work Order Credit)	$ (81,388)	$ (5,721)	$ (3,542)	$ (3,623)	$ -	$ (3,623)	$ (518)	$ (1,279)	$ (2,070)	$ -	$ (3,105)	$ (4,061)	$ -	$ (108,928)
6100080	Consultants - Other	$ 91,607	$ 11,713	$ 11,713	$ 11,713	$ 11,713	$ 11,713	$ 11,713	$ 11,713	$ 11,713	$ 11,713	$ 11,713	$ 11,713	$ 11,713	$ 232,165
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 237,816	$ -	$ -	$ -	$ -	$ -	$ 5,307	$ -	$ 10,690	$ 1,745	$ 5,742	$ 6,155	$ 4,407	$ 271,862
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 31	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 79
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247
6030080	Empl Exp - Travel and Lodging	$ 6,490	$ -	$ -	$ -	$ -	$ -	$ 5,178	$ (863)	$ -	$ -	$ -	$ -	$ -	$ 10,805
6790324	Engineering &Supervisory Allocation	$ 66,813	$ 1,599	$ 1,538	$ 1,290	$ 1,433	$ 1,869	$ 2,756	$ 1,838	$ 2,431	$ 1,376	$ 1,935	$ 2,132	$ 1,908	$ 88,918
6790199	Fees - Miscellaneous	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6790320	Fleet Allocation	$ 9,874	$ 119	$ 59	$ 110	$ 192	$ 481	$ 345	$ 380	$ 221	$ 97	$ 50	$ 209	$ 254	$ 12,391
C6020000	Fringe Adder	$ 17,949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,949
6790315	I&D Allocated to Capital	$ 9,368	$ 146	$ 72	$ 135	$ 235	$ 588	$ 423	$ 465	$ 270	$ 119	$ 61	$ 256	$ 311	$ 12,449
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6401000	Mat & Supp - Inventory Issue	$ 46,909	$ 3,850	$ 4,137	$ 475	$ 944	$ 1,139	$ 2,516	$ 3,221	$ 758	$ 93	$ 2,926	$ 1,185	$ 765	$ 68,918
6400100	Mat & Supp - Outside Material Purchases	$ 1,014	$ -	$ -	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 982	$ -	$ 2,196
C6900040	Payroll Tax Adder	$ 5,318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,318
6790210	Permitting	$ 1,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,050
R6010010	SLR Overtime Blended Labor	$ 19,222	$ 272	$ 94	$ 461	$ 942	$ 2,724	$ 972	$ 401	$ 1,809	$ -	$ 275	$ 453	$ 769	$ 28,393
R6010000	SLR Straight Time Blended Labor	$ 78,565	$ 1,619	$ 844	$ 1,287	$ 2,107	$ 4,905	$ 4,509	$ 5,629	$ 1,694	$ 1,541	$ 511	$ 2,866	$ 3,267	$ 109,345
6790322	Small Tools Allocation	$ 1,566	$ 89	$ 96	$ 16	$ 22	$ 26	$ 58	$ 75	$ 18	$ 2	$ 68	$ 50	$ 18	$ 2,104
6790321	Stores Allocation	$ 3,200	$ 212	$ 228	$ 37	$ 52	$ 63	$ 139	$ 178	$ 42	$ 5	$ 161	$ 119	$ 42	$ 4,479
Cost Sum		$ 581,575	$ 15,544	$ 16,824	$ 13,431	$ 19,118	$ 21,809	$ 36,235	$ 23,652	$ 30,077	$ 18,109	$ 22,328	$ 24,254	$ 25,419	$ 848,374
Clearings		$ (581,575)	$ -	$ -	$ (45,799)	$ -	$ -	$ (77,161)	$ -	$ -	$ (71,838)	$ -	$ -	$ (72,001)	$ (848,374)
Project Net		$ -	$ 15,544	$ 16,824	$ (32,368)	$ 19,118	$ 21,809	$ (40,927)	$ 23,652	$ 30,077	$ (53,729)	$ 22,328	$ 24,254	$ (46,582)	$ -

Cost Year 04 Investment 624000651 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 88,393	$ 1,275	$ 1,213	$ 1,266	$ 1,351	$ 1,650	$ 1,848	$ 1,489	$ 1,380	$ 1,252	$ 1,203	$ 1,368	$ 1,415	$ 105,103
7103060	CIAC (Capital Work Order Credit)	$ (108,928)	$ (5,964)	$ (3,693)	$ (3,777)	$ -	$ (3,777)	$ (540)	$ (1,333)	$ (2,158)	$ -	$ (3,237)	$ (4,234)	$ -	$ (137,641)
6100080	Consultants - Other	$ 232,165	$ 13,309	$ 13,309	$ 13,309	$ 13,309	$ 13,309	$ 13,309	$ 13,309	$ 13,309	$ 13,309	$ 13,309	$ 13,309	$ 13,309	$ 391,876
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 271,862	$ 3,025	$ 3,025	$ 3,025	$ 3,025	$ 3,025	$ 3,025	$ 3,025	$ 3,025	$ 3,025	$ 3,025	$ 3,025	$ 3,025	$ 308,165
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 79	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 129
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247
6030080	Empl Exp - Travel and Lodging	$ 10,805	$ -	$ -	$ -	$ -	$ -	$ 5,398	$ (900)	$ -	$ -	$ -	$ -	$ -	$ 15,303
6790324	Engineering &Supervisory Allocation	$ 88,918	$ 1,076	$ 1,023	$ 1,068	$ 1,140	$ 1,392	$ 1,559	$ 1,256	$ 1,165	$ 1,056	$ 1,015	$ 1,154	$ 1,194	$ 103,017
6790199	Fees - Miscellaneous	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6790320	Fleet Allocation	$ 12,391	$ 132	$ 65	$ 122	$ 212	$ 531	$ 382	$ 420	$ 244	$ 107	$ 55	$ 231	$ 281	$ 15,173
C6020000	Fringe Adder	$ 17,949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,949
6790315	I&D Allocated to Capital	$ 12,449	$ 161	$ 80	$ 149	$ 260	$ 651	$ 467	$ 514	$ 299	$ 131	$ 67	$ 283	$ 344	$ 15,856
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6401000	Mat & Supp - Inventory Issue	$ 68,918	$ 1,923	$ 1,923	$ 1,923	$ 1,923	$ 1,923	$ 1,923	$ 1,923	$ 1,923	$ 1,923	$ 1,923	$ 1,923	$ 1,923	$ 91,993
6400100	Mat & Supp - Outside Material Purchases	$ 2,196	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 2,764
C6900040	Payroll Tax Adder	$ 5,318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,318
6790210	Permitting	$ 1,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,050
R6010010	SLR Overtime Blended Labor	$ 28,393	$ 283	$ 98	$ 481	$ 982	$ 2,840	$ 1,014	$ 418	$ 1,886	$ -	$ 287	$ 472	$ 802	$ 37,955
R6010000	SLR Straight Time Blended Labor	$ 109,345	$ 1,687	$ 880	$ 1,342	$ 2,197	$ 5,114	$ 4,701	$ 5,869	$ 1,766	$ 1,607	$ 532	$ 2,988	$ 3,406	$ 141,435
6790322	Small Tools Allocation	$ 2,104	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 2,759
6790321	Stores Allocation	$ 4,479	$ 130	$ 130	$ 130	$ 130	$ 130	$ 130	$ 130	$ 130	$ 130	$ 130	$ 130	$ 130	$ 6,039
Cost Sum		$ 848,374	$ 17,143	$ 18,160	$ 19,144	$ 24,635	$ 26,895	$ 33,323	$ 26,228	$ 23,074	$ 22,648	$ 18,415	$ 20,757	$ 25,936	$ 1,124,732
Clearings		$ (848,374)	$ -	$ -	$ (54,447)	$ -	$ -	$ (84,853)	$ -	$ -	$ (71,950)	$ -	$ -	$ (65,108)	$ (1,124,732)
Project Net		$ -	$ 17,143	$ 18,160	$ (35,303)	$ 24,635	$ 26,895	$ (51,530)	$ 26,228	$ 23,074	$ (49,302)	$ 18,415	$ 20,757	$ (39,172)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624000664	Mains - Carlsbad - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	PRE-05799	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - Carlsbad - Replace
Justification: Small main replacements that are identified throughout the year as leak or other issues require their replacements
Alternatives Considered: NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624000664 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,747	$ 6,413	$ 2,752	$ 482	$ 17,013	$ 1,388	$ 4,319	$ 2,159	$ 16,598	$ 1,532	$ 136	$ -	$ 54,538
6100010	Advertising	$ -	$ -	$ 16,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,269
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (10,337)	$ 33,900	$ 15,463	$ 8,765	$ 138,189	$ -	$ 13,637	$ 1,247	$ 83,379	$ -	$ -	$ -	$ 284,243
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 180	$ -	$ 438	$ 14	$ 581	$ -	$ 136	$ 476	$ -	$ -	$ -	$ 1,824
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ 1,087	$ -	$ 2,704	$ -	$ 3,369	$ -	$ 671	$ 1,020	$ -	$ -	$ -	$ 8,851
6790324	Engineering &Supervisory Allocation	$ -	$ 2,338	$ 14,206	$ 5,766	$ 660	$ 16,061	$ 1,455	$ 4,677	$ 2,181	$ 8,483	$ 1,037	$ 69	$ -	$ 56,932
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ 157	$ -	$ -	$ 60	$ -	$ -	$ -	$ -	$ -	$ 218
6790320	Fleet Allocation	$ -	$ 374	$ 1,157	$ 1,056	$ -	$ 357	$ 627	$ 918	$ 730	$ (208)	$ 774	$ 56	$ -	$ 5,841
C6020000	Fringe Adder	$ -	$ 2,237	$ 3,761	$ 3,134	$ -	$ 686	$ 1,391	$ 1,709	$ 1,865	$ (556)	$ 1,730	$ 107	$ 810	$ 16,874
6790315	I&D Allocated to Capital	$ -	$ 385	$ 617	$ 512	$ 16	$ 466	$ 201	$ 604	$ 1,035	$ 513	$ 872	$ 54	$ -	$ 5,276
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ 5,019	$ 5,173	$ 1,246	$ 317	$ 139	$ 659	$ 6,553	$ 614	$ 693	$ (141)	$ 220	$ -	$ 20,492
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,063	$ -	$ -	$ -	$ 1,063
C6900040	Payroll Tax Adder	$ -	$ 663	$ 1,114	$ 929	$ -	$ 203	$ 412	$ 506	$ 553	$ (165)	$ 513	$ 32	$ 240	$ 5,000
R6010010	SLR Overtime Blended Labor	$ -	$ 1,701	$ 5,452	$ 3,885	$ -	$ 1,196	$ 1,928	$ 2,331	$ 3,267	$ -	$ 1,851	$ 142	$ 1,288	$ 23,041
R6010000	SLR Straight Time Blended Labor	$ -	$ 6,584	$ 8,478	$ 7,724	$ -	$ 1,345	$ 3,224	$ 3,999	$ 3,640	$ (2,060)	$ 4,557	$ 254	$ 1,713	$ 39,457
6790322	Small Tools Allocation	$ -	$ 332	$ 239	$ 55	$ 10	$ 5	$ 27	$ 110	$ 25	$ 26	$ (8)	$ 4	$ -	$ 824
6790321	Stores Allocation	$ -	$ 412	$ 256	$ 84	$ 22	$ 25	$ 75	$ 395	$ 49	$ 74	$ (11)	$ 4	$ -	$ 1,384
Cost Sum		$ -	$ 11,455	$ 98,330	$ 42,608	$ 13,571	$ 175,696	$ 15,335	$ 39,819	$ 18,171	$ 109,335	$ 12,707	$ 1,078	$ 4,051	$ 542,157
Clearings		$ -	$ -	$ -	$ (152,393)	$ -	$ -	$ (204,603)	$ -	$ -	$ (167,325)	$ -	$ -	$ (17,837)	$ (542,157)
Project Net		$ -	$ 11,455	$ 98,330	$ (109,785)	$ 13,571	$ 175,696	$ (189,268)	$ 39,819	$ 18,171	$ (57,990)	$ 12,707	$ 1,078	$ (13,785)	$ -

Cost Year 02 Investment 624000664 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 54,538	$ 995	$ 46	$ 559	$ 3,937	$ 3,699	$ 3,701	$ 3,701	$ 3,701	$ 3,704	$ 3,743	$ 3,269	$ 3,155	$ 88,748
6100010	Advertising	$ 16,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,269
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 24,130	$ 24,150	$ 24,150	$ 24,150	$ 24,180	$ 24,551	$ 19,551	$ 19,370	$ 184,234
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 284,243	$ 3,486	$ (192)	$ 28,781	$ (77)	$ 2,637	$ 2,637	$ 2,637	$ 2,637	$ 2,637	$ 2,624	$ 2,627	$ 2,627	$ 337,304
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 131
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,824	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,824
6030080	Empl Exp - Travel and Lodging	$ 8,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,851
6790324	Engineering &Supervisory Allocation	$ 56,932	$ 804	$ 51	$ 350	$ 4,457	$ 3,585	$ 3,587	$ 3,587	$ 3,587	$ 3,590	$ 3,629	$ 3,169	$ 3,058	$ 90,387
6790199	Fees - Miscellaneous	$ 218	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 218
6790320	Fleet Allocation	$ 5,841	$ 229	$ -	$ 50	$ -	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 110	$ 56	$ 6,681
C6020000	Fringe Adder	$ 16,874	$ 588	$ -	$ 194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,656
6790315	I&D Allocated to Capital	$ 5,276	$ 187	$ 3	$ 66	$ 223	$ 85	$ 85	$ 85	$ 85	$ 85	$ 85	$ 140	$ 71	$ 6,474
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 20,492	$ 209	$ 305	$ 302	$ -	$ 5,610	$ 5,610	$ 5,610	$ 5,610	$ 5,610	$ 5,610	$ 5,610	$ 5,610	$ 66,188
6400100	Mat & Supp - Outside Material Purchases	$ 1,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,063
C6900040	Payroll Tax Adder	$ 5,000	$ 174	$ -	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,232
R6010010	SLR Overtime Blended Labor	$ 23,041	$ 951	$ -	$ 223	$ -	$ 165	$ 165	$ 165	$ 165	$ 165	$ 165	$ 853	$ -	$ 26,057
R6010000	SLR Straight Time Blended Labor	$ 39,457	$ 1,228	$ -	$ 495	$ -	$ 880	$ 880	$ 880	$ 880	$ 880	$ 880	$ 880	$ 880	$ 48,221
6790322	Small Tools Allocation	$ 824	$ 16	$ 23	$ 6	$ -	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 2,032
6790321	Stores Allocation	$ 1,384	$ 26	$ 13	$ 18	$ -	$ 348	$ 348	$ 348	$ 348	$ 348	$ 348	$ 348	$ 348	$ 4,226
Cost Sum		$ 542,157	$ 8,894	$ 248	$ 31,101	$ 8,540	$ 41,367	$ 41,391	$ 41,391	$ 41,391	$ 41,428	$ 41,863	$ 36,719	$ 35,337	$ 911,826
Clearings		$ (542,157)	$ -	$ -	$ (40,242)	$ -	$ -	$ (91,298)	$ -	$ -	$ (124,210)	$ -	$ -	$ (113,919)	$ (911,826)
Project Net		$ -	$ 8,894	$ 248	$ (9,141)	$ 8,540	$ 41,367	$ (49,906)	$ 41,391	$ 41,391	$ (82,782)	$ 41,863	$ 36,719	$ (78,582)	$ -

Cost Year 03 Investment 624000664 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 88,748	$ 2,628	$ 2,628	$ 2,644	$ 2,893	$ 2,628	$ 2,628	$ 2,628	$ 2,628	$ 2,628	$ 2,628	$ 2,711	$ 2,628	$ 120,649
6100010	Advertising	$ 16,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,269
6100080	Consultants - Other	$ 184,234	$ 21,709	$ 21,709	$ 21,709	$ 21,709	$ 21,709	$ 21,709	$ 21,709	$ 21,709	$ 21,709	$ 21,709	$ 21,709	$ 21,709	$ 444,743
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 337,304	$ 2,704	$ 2,704	$ 2,704	$ 2,704	$ 2,704	$ 2,704	$ 2,704	$ 2,704	$ 2,704	$ 2,704	$ 2,704	$ 2,704	$ 369,754
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 131	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 334
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,824	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,824
6030080	Empl Exp - Travel and Lodging	$ 8,851	$ -	$ -	$ -	$ 2,833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,685
6790324	Engineering &Supervisory Allocation	$ 90,387	$ 2,558	$ 2,558	$ 2,573	$ 2,816	$ 2,558	$ 2,558	$ 2,558	$ 2,558	$ 2,558	$ 2,558	$ 2,638	$ 2,558	$ 121,436
6790199	Fees - Miscellaneous	$ 218	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 218
6790320	Fleet Allocation	$ 6,681	$ 56	$ 56	$ 67	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 112	$ 56	$ 7,421
C6020000	Fringe Adder	$ 17,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,656
6790315	I&D Allocated to Capital	$ 6,474	$ 69	$ 69	$ 82	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 137	$ 69	$ 7,379
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 66,188	$ 2,695	$ 2,695	$ 2,695	$ 2,695	$ 2,695	$ 2,695	$ 2,695	$ 2,695	$ 2,695	$ 2,695	$ 2,695	$ 2,695	$ 98,527
6400100	Mat & Supp - Outside Material Purchases	$ 1,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,063
C6900040	Payroll Tax Adder	$ 5,232	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,232
R6010010	SLR Overtime Blended Labor	$ 26,057	$ -	$ -	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 881	$ -	$ 27,108
R6010000	SLR Straight Time Blended Labor	$ 48,221	$ 891	$ 891	$ 891	$ 891	$ 891	$ 891	$ 891	$ 891	$ 891	$ 891	$ 891	$ 891	$ 58,909
6790322	Small Tools Allocation	$ 2,032	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 2,782
6790321	Stores Allocation	$ 4,226	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 6,009
Cost Sum		$ 911,826	$ 33,538	$ 33,538	$ 33,763	$ 36,894	$ 33,538	$ 33,538	$ 33,538	$ 33,538	$ 33,538	$ 33,538	$ 34,704	$ 33,538	$ 1,319,027
Clearings		$ (911,826)	$ -	$ -	$ (100,839)	$ -	$ -	$ (103,970)	$ -	$ -	$ (100,613)	$ -	$ -	$ (101,780)	$ (1,319,027)
Project Net		$ -	$ 33,538	$ 33,538	$ (67,075)	$ 36,894	$ 33,538	$ (70,432)	$ 33,538	$ 33,538	$ (67,075)	$ 33,538	$ 34,704	$ (68,242)	$ -

Cost Year 04 Investment 624000664 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 120,649	$ 1,937	$ 1,937	$ 1,948	$ 2,122	$ 1,937	$ 1,937	$ 1,937	$ 1,937	$ 1,937	$ 1,937	$ 1,994	$ 1,937	$ 144,144
6100010	Advertising	$ 16,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,269
6100080	Consultants - Other	$ 444,743	$ 24,455	$ 24,455	$ 24,455	$ 24,455	$ 24,455	$ 24,455	$ 24,455	$ 24,455	$ 24,455	$ 24,455	$ 24,455	$ 24,455	$ 738,199
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 369,754	$ 2,577	$ 2,577	$ 2,577	$ 2,577	$ 2,577	$ 2,577	$ 2,577	$ 2,577	$ 2,577	$ 2,577	$ 2,577	$ 2,577	$ 400,679
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 334	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 546
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,824	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,824
6030080	Empl Exp - Travel and Lodging	$ 11,685	$ -	$ -	$ -	$ 2,954	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,638
6790324	Engineering &Supervisory Allocation	$ 121,436	$ 1,634	$ 1,634	$ 1,643	$ 1,790	$ 1,634	$ 1,634	$ 1,634	$ 1,634	$ 1,634	$ 1,634	$ 1,683	$ 1,634	$ 141,258
6790199	Fees - Miscellaneous	$ 218	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 218
6790320	Fleet Allocation	$ 7,421	$ 62	$ 62	$ 74	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 124	$ 62	$ 8,244
C6020000	Fringe Adder	$ 17,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,656
6790315	I&D Allocated to Capital	$ 7,379	$ 77	$ 77	$ 91	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 152	$ 77	$ 8,387
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 98,527	$ 2,826	$ 2,826	$ 2,826	$ 2,826	$ 2,826	$ 2,826	$ 2,826	$ 2,826	$ 2,826	$ 2,826	$ 2,826	$ 2,826	$ 132,442
6400100	Mat & Supp - Outside Material Purchases	$ 1,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,063
C6900040	Payroll Tax Adder	$ 5,232	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,232
R6010010	SLR Overtime Blended Labor	$ 27,108	$ -	$ -	$ 178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 918	$ -	$ 28,204
R6010000	SLR Straight Time Blended Labor	$ 58,909	$ 935	$ 935	$ 935	$ 935	$ 935	$ 935	$ 935	$ 935	$ 935	$ 935	$ 935	$ 935	$ 70,134
6790322	Small Tools Allocation	$ 2,782	$ 78	$ 78	$ 78	$ 78	$ 78	$ 78	$ 78	$ 78	$ 78	$ 78	$ 78	$ 78	$ 3,722
6790321	Stores Allocation	$ 6,009	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 8,247
Cost Sum		$ 1,319,027	$ 34,786	$ 34,786	$ 35,010	$ 38,081	$ 34,786	$ 34,786	$ 34,786	$ 34,786	$ 34,786	$ 34,786	$ 35,946	$ 34,786	$ 1,741,136
Clearings		$ (1,319,027)	$ -	$ -	$ (104,582)	$ -	$ -	$ (107,652)	$ -	$ -	$ (104,357)	$ -	$ -	$ (105,518)	$ (1,741,136)
Project Net		$ -	$ 34,786	$ 34,786	$ (69,571)	$ 38,081	$ 34,786	$ (72,867)	$ 34,786	$ 34,786	$ (69,571)	$ 34,786	$ 35,946	$ (70,732)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624000665	Cathodic Protection - Carlsbad - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	PRE-05800	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date

Estimated In-Service Date

Description: Cathodic Protection - Carlsbad - Replace

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624000665 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 16	$ 1,779	$ 62	$ -	$ 40	$ 45	$ -	$ 1,177	$ 1,822	$ 12,425	$ 2,092	$ -	$ 19,457
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 19,672	$ 560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,557	$ 112,788
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 3,941	$ 130	$ -	$ 38	$ 47	$ -	$ 1,189	$ 931	$ 8,411	$ 1,055	$ -	$ 15,742
6790320	Fleet Allocation	$ -	$ -	$ 64	$ -	$ -	$ -	$ -	$ -	$ 840	$ 1,058	$ 1,282	$ 699	$ -	$ 3,943
C6020000	Fringe Adder	$ -	$ 44	$ 252	$ -	$ -	$ -	$ -	$ -	$ 1,307	$ 2,025	$ 3,523	$ 2,264	$ 1,696	$ 11,111
6790315	I&D Allocated to Capital	$ -	$ -	$ 124	$ 3	$ -	$ 1	$ 1	$ -	$ 695	$ 995	$ 2,342	$ 1,114	$ -	$ 5,276
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 171	$ -	$ 331	$ 373	$ -	$ -	$ -	$ 51,412	$ 301	$ 20,488	$ 73,078
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 381	$ 381
6400505	Mat & Supp - Part Repairs	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 13	$ 75	$ -	$ -	$ -	$ -	$ -	$ 387	$ 600	$ 1,044	$ 671	$ 503	$ 3,292
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 933	$ -	$ -	$ -	$ -	$ -	$ 631	$ 440	$ 3,784	$ 3,305	$ 2,358	$ 11,450
R6010000	SLR Straight Time Blended Labor	$ -	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,212	$ 7,060	$ 9,263	$ 5,080	$ 3,924	$ 29,701
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 8	$ -	$ 11	$ 15	$ -	$ -	$ -	$ 2,767	$ 6	$ -	$ 2,806
6790321	Stores Allocation	$ -	$ -	$ -	$ 11	$ -	$ 59	$ 43	$ -	$ -	$ -	$ 3,893	$ 6	$ -	$ 4,012
Cost Sum		$ -	$ 235	$ 26,839	$ 945	$ -	$ 479	$ 524	$ -	$ 10,438	$ 14,931	$ 100,146	$ 16,594	$ 121,907	$ 293,038
Clearings		$ -	$ -	$ -	$ (28,019)	$ -	$ -	$ (1,003)	$ -	$ -	$ (25,369)	$ -	$ -	$ (238,647)	$ (293,038)
Project Net		$ -	$ 235	$ 26,839	$ (27,074)	$ -	$ 479	$ (479)	$ -	$ 10,438	$ (10,438)	$ 100,146	$ 16,594	$ (116,740)	$ -

Cost Year 02	Investment 624000665	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 19,457	$ 4,767	$ 10,761	$ 17,344	$ 15,297	$ 439	$ 489	$ 489	$ 489	$ 489	$ 489	$ 472	$ -	$ 70,982
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 112,788	$ 19,116	$ 20,971	$ 195,469	$ 56,533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 404,877
6790324	Engineering &Supervisory Allocation	$ 15,742	$ 3,852	$ 11,901	$ 10,867	$ 17,317	$ 425	$ 474	$ 474	$ 474	$ 474	$ 474	$ 458	$ -	$ 62,931
6790320	Fleet Allocation	$ 3,943	$ 814	$ 781	$ 817	$ -	$ 106	$ 119	$ 119	$ 119	$ 119	$ 119	$ 116	$ -	$ 7,170
C6020000	Fringe Adder	$ 11,111	$ 2,496	$ 1,953	$ 2,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,992
6790315	I&D Allocated to Capital	$ 5,276	$ 817	$ 1,083	$ 1,151	$ 866	$ 136	$ 152	$ 152	$ 152	$ 152	$ 152	$ 149	$ -	$ 10,237
6401000	Mat & Supp - Inventory Issue	$ 73,078	$ 183	$ 41,006	$ 176	$ 10,244	$ 2,250	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,390	$ -	$ 141,826
6400100	Mat & Supp - Outside Material Purchases	$ 381	$ -	$ -	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 544
6400505	Mat & Supp - Part Repairs	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 3,292	$ 740	$ 579	$ 721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,331
R6010010	SLR Overtime Blended Labor	$ 11,450	$ 4,024	$ 2,671	$ 2,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,596
R6010000	SLR Straight Time Blended Labor	$ 29,701	$ 5,221	$ 4,562	$ 6,556	$ -	$ 1,675	$ 1,875	$ 1,875	$ 1,875	$ 1,875	$ 1,875	$ 1,836	$ -	$ 58,926
6790322	Small Tools Allocation	$ 2,806	$ 14	$ 3,085	$ 7	$ 1,129	$ 58	$ 65	$ 65	$ 65	$ 65	$ 65	$ 62	$ -	$ 7,485
6790321	Stores Allocation	$ 4,012	$ 22	$ 1,722	$ 20	$ 1,241	$ 140	$ 155	$ 155	$ 155	$ 155	$ 155	$ 148	$ -	$ 8,082
Cost Sum		$ 293,038	$ 42,064	$ 101,074	$ 238,175	$ 102,627	$ 5,228	$ 5,828	$ 5,828	$ 5,828	$ 5,828	$ 5,828	$ 5,631	$ -	$ 816,978
Clearings		$ (293,038)	$ -	$ -	$ (381,313)	$ -	$ -	$ (113,684)	$ -	$ -	$ (17,485)	$ -	$ -	$ (11,459)	$ (816,978)
Project Net		$ -	$ 42,064	$ 101,074	$ (143,138)	$ 102,627	$ 5,228	$ (107,856)	$ 5,828	$ 5,828	$ (11,656)	$ 5,828	$ 5,631	$ (11,459)	$ -

Cost Year 03 Investment 624000665 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 70,982	$ 485	$ 165	$ 173	$ -	$ 38	$ -	$ -	$ 868	$ 986	$ 1,459	$ 1,330	$ 75	$ 76,561
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,849	$ 1,230	$ 6,240	$ -	$ 14,319
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 404,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 404,877
6790324	Engineering &Supervisory Allocation	$ 62,931	$ 472	$ 161	$ 168	$ -	$ 37	$ -	$ -	$ 844	$ 960	$ 1,420	$ 1,295	$ 73	$ 68,361
6790320	Fleet Allocation	$ 7,170	$ 322	$ 111	$ 116	$ -	$ -	$ -	$ -	$ -	$ 232	$ -	$ -	$ -	$ 7,952
C6020000	Fringe Adder	$ 17,992	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,992
6790315	I&D Allocated to Capital	$ 10,237	$ 394	$ 136	$ 143	$ -	$ -	$ -	$ -	$ -	$ 284	$ -	$ -	$ -	$ 11,193
6401000	Mat & Supp - Inventory Issue	$ 141,826	$ 70	$ -	$ -	$ -	$ 394	$ -	$ -	$ 9,060	$ -	$ 14,034	$ 7,791	$ -	$ 173,174
6400100	Mat & Supp - Outside Material Purchases	$ 544	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 544
6400505	Mat & Supp - Part Repairs	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 797	$ 797
C6900040	Payroll Tax Adder	$ 5,331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,331
R6010010	SLR Overtime Blended Labor	$ 20,596	$ 494	$ 249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,340
R6010000	SLR Straight Time Blended Labor	$ 58,926	$ 4,614	$ 1,517	$ 1,849	$ -	$ -	$ -	$ -	$ -	$ 3,685	$ -	$ -	$ -	$ 70,589
6790322	Small Tools Allocation	$ 7,485	$ 2	$ -	$ -	$ -	$ 9	$ -	$ -	$ 210	$ -	$ 326	$ 181	$ -	$ 8,212
6790321	Stores Allocation	$ 8,082	$ 4	$ -	$ -	$ -	$ 22	$ -	$ -	$ 500	$ -	$ 774	$ 430	$ -	$ 9,810
Cost Sum		$ 816,978	$ 6,855	$ 2,340	$ 2,449	$ -	$ 499	$ -	$ -	$ 11,482	$ 12,996	$ 19,242	$ 17,267	$ 944	$ 891,052
Clearings		$ (816,978)	$ -	$ -	$ (11,644)	$ -	$ -	$ (499)	$ -	$ -	$ (24,478)	$ -	$ -	$ (37,453)	$ (891,052)
Project Net		$ -	$ 6,855	$ 2,340	$ (9,195)	$ -	$ 499	$ (499)	$ -	$ 11,482	$ (11,482)	$ 19,242	$ 17,267	$ (36,509)	$ -

Cost Year 04 Investment 624000665 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 76,561	$ 355	$ 121	$ 127	$ -	$ 28	$ -	$ -	$ 638	$ 722	$ 1,073	$ 977	$ 55	$ 80,655
6100080	Consultants - Other	$ 14,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,487	$ 1,344	$ 6,821	$ -	$ 29,971
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 404,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 404,877
6790324	Engineering &Supervisory Allocation	$ 68,361	$ 300	$ 102	$ 107	$ -	$ 23	$ -	$ -	$ 538	$ 609	$ 905	$ 824	$ 46	$ 71,815
6790320	Fleet Allocation	$ 7,952	$ 373	$ 129	$ 135	$ -	$ -	$ -	$ -	$ -	$ 269	$ -	$ -	$ -	$ 8,858
C6020000	Fringe Adder	$ 17,992	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,992
6790315	I&D Allocated to Capital	$ 11,193	$ 457	$ 158	$ 165	$ -	$ -	$ -	$ -	$ -	$ 330	$ -	$ -	$ -	$ 12,303
6401000	Mat & Supp - Inventory Issue	$ 173,174	$ 76	$ -	$ -	$ -	$ 430	$ -	$ -	$ 9,903	$ -	$ 15,341	$ 8,517	$ -	$ 207,442
6400100	Mat & Supp - Outside Material Purchases	$ 544	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 544
6400505	Mat & Supp - Part Repairs	$ 797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 871	$ 1,669
C6900040	Payroll Tax Adder	$ 5,331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,331
R6010010	SLR Overtime Blended Labor	$ 21,340	$ 540	$ 273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,152
R6010000	SLR Straight Time Blended Labor	$ 70,589	$ 5,043	$ 1,658	$ 2,021	$ -	$ -	$ -	$ -	$ -	$ 4,028	$ -	$ -	$ -	$ 83,340
6790322	Small Tools Allocation	$ 8,212	$ 2	$ -	$ -	$ -	$ 12	$ -	$ -	$ 274	$ -	$ 425	$ 236	$ -	$ 9,161
6790321	Stores Allocation	$ 9,810	$ 5	$ -	$ -	$ -	$ 28	$ -	$ -	$ 653	$ -	$ 1,012	$ 562	$ -	$ 12,071
Cost Sum		$ 891,052	$ 7,151	$ 2,441	$ 2,555	$ -	$ 522	$ -	$ -	$ 12,008	$ 13,445	$ 20,100	$ 17,936	$ 972	$ 968,182
Clearings		$ (891,052)	$ -	$ -	$ (12,147)	$ -	$ -	$ (522)	$ -	$ -	$ (25,453)	$ -	$ -	$ (39,009)	$ (968,182)
Project Net		$ -	$ 7,151	$ 2,441	$ (9,592)	$ -	$ 522	$ (522)	$ -	$ 12,008	$ (12,008)	$ 20,100	$ 17,936	$ (38,036)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624000666	Land, Structures & Sta - Carlsbad - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	PRE-05801	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Carlsbad - Replace
Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.
Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624000666 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99	$ -	$ 195	$ 294
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67	$ -	$ 284	$ 351
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40	$ -	$ -	$ 40
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105	$ -	$ -	$ 105
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53	$ -	$ 20	$ 73
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ -	$ 3,249	$ 3,275
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31	$ -	$ -	$ 31
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388	$ -	$ -	$ 388
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ 74	$ 75
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ -	$ 297	$ 299
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 812	$ -	$ 4,119	$ 4,931
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,931)	$ (4,931)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 812	$ -	$ (812)	$ -

Cost Year 02 Investment 624000666 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 294	$ -	$ 477	$ -	$ -	$ 2,009	$ 967	$ (849)	$ 811	$ 953	$ 154	$ 165	$ 144	$ 5,125
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 8,359	$ 550	$ (11,379)	$ -	$ -	$ -	$ -	$ -	$ (2,470)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,057	$ 7,355	$ -	$ -	$ -	$ 13,412
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 151
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6790324	Engineering &Supervisory Allocation	$ 351	$ -	$ 528	$ -	$ -	$ 1,947	$ 937	$ (823)	$ 786	$ 924	$ 149	$ 160	$ 139	$ 5,099
6790320	Fleet Allocation	$ 40	$ -	$ -	$ -	$ -	$ 218	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 826
C6020000	Fringe Adder	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6790315	I&D Allocated to Capital	$ 73	$ -	$ 26	$ -	$ -	$ 280	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 1,107
6401000	Mat & Supp - Inventory Issue	$ 3,275	$ -	$ 3,182	$ -	$ -	$ 4,011	$ 277	$ 2,311	$ -	$ -	$ 93	$ 190	$ -	$ 13,340
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 1,538	$ 6,427	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,965
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ 367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 367
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ 43	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
C6900040	Payroll Tax Adder	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,757	$ 1,052	$ 1,052	$ 1,052	$ 1,052	$ 1,052	$ 1,052	$ 1,052	$ 10,120
R6010000	SLR Straight Time Blended Labor	$ 388	$ -	$ -	$ -	$ -	$ 696	$ 232	$ 232	$ 232	$ 232	$ 232	$ 232	$ 232	$ 2,709
6790322	Small Tools Allocation	$ 75	$ -	$ 239	$ -	$ -	$ 144	$ 174	$ 60	$ -	$ -	$ 2	$ 5	$ -	$ 699
6790321	Stores Allocation	$ 299	$ -	$ 134	$ -	$ -	$ 344	$ 416	$ 143	$ -	$ -	$ 6	$ 12	$ -	$ 1,354
Cost Sum		$ 4,931	$ -	$ 4,587	$ -	$ -	$ 23,040	$ 11,286	$ (9,048)	$ 9,141	$ 10,720	$ 1,892	$ 2,019	$ 1,771	$ 60,340
Clearings		$ (4,931)	$ -	$ -	$ (4,587)	$ -	$ -	$ (34,326)	$ -	$ -	$ (10,814)	$ -	$ -	$ (5,682)	$ (60,340)
Project Net		$ -	$ -	$ 4,587	$ (4,587)	$ -	$ 23,040	$ (23,040)	$ (9,048)	$ 9,141	$ (94)	$ 1,892	$ 2,019	$ (3,912)	$ -

Cost Year 03 Investment 624000666 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 5,125	$ 24	$ 24	$ 1,655	$ 444	$ 1,524	$ 52	$ (1,075)	$ 1,096	$ 793	$ 33	$ 43	$ 24	$ 9,762
6100080	Consultants - Other	$ (2,470)	$ -	$ -	$ 568	$ -	$ 11,749	$ -	$ (11,749)	$ -	$ -	$ -	$ -	$ -	$ (1,902)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 13,412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,448	$ 8,213	$ -	$ -	$ -	$ 33,073
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 151	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 384
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6790324	Engineering &Supervisory Allocation	$ 5,099	$ 24	$ 24	$ 1,610	$ 432	$ 1,483	$ 50	$ (1,047)	$ 1,066	$ 772	$ 33	$ 42	$ 24	$ 9,612
6790320	Fleet Allocation	$ 826	$ 15	$ 15	$ 494	$ 126	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 1,597
C6020000	Fringe Adder	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6790315	I&D Allocated to Capital	$ 1,107	$ 18	$ 18	$ 605	$ 154	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 2,051
6401000	Mat & Supp - Inventory Issue	$ 13,340	$ -	$ -	$ 2,386	$ -	$ 4,134	$ 286	$ -	$ -	$ -	$ 96	$ 196	$ -	$ 20,439
6400100	Mat & Supp - Outside Material Purchases	$ 7,965	$ -	$ -	$ 6,652	$ 1,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,588
6400500	Mat & Supp - Parts	$ 307	$ -	$ -	$ -	$ 317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 624
6400510	Mat & Supp - Small Tools	$ 367	$ -	$ -	$ -	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 746
6400080	Mat & Supp - Vehicle Fuel	$ 55	$ -	$ -	$ -	$ 12	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111
C6900040	Payroll Tax Adder	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
R6010010	SLR Overtime Blended Labor	$ 10,120	$ -	$ -	$ 7,602	$ 1,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,484
R6010000	SLR Straight Time Blended Labor	$ 2,709	$ 240	$ 240	$ 240	$ 240	$ 240	$ 240	$ 240	$ 240	$ 240	$ 240	$ 240	$ 240	$ 5,584
6790322	Small Tools Allocation	$ 699	$ -	$ -	$ 210	$ 46	$ 96	$ 7	$ -	$ -	$ -	$ 2	$ 5	$ -	$ 1,064
6790321	Stores Allocation	$ 1,354	$ -	$ -	$ 498	$ 109	$ 228	$ 16	$ -	$ -	$ -	$ 5	$ 11	$ -	$ 2,221
Cost Sum		$ 60,340	$ 341	$ 341	$ 22,540	$ 6,009	$ 19,551	$ 704	$ (13,578)	$ 13,903	$ 10,071	$ 462	$ 589	$ 341	$ 121,612
Clearings		$ (60,340)	$ -	$ -	$ (23,221)	$ -	$ -	$ (26,264)	$ -	$ -	$ (10,395)	$ -	$ -	$ (1,392)	$ (121,612)
Project Net		$ -	$ 341	$ 341	$ (681)	$ 6,009	$ 19,551	$ (25,560)	$ (13,578)	$ 13,903	$ (325)	$ 462	$ 589	$ (1,051)	$ -

Cost Year 04 Investment 624000666 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 9,762	$ 17	$ 17	$ 1,158	$ 311	$ 1,066	$ 36	$ (751)	$ 765	$ 554	$ 23	$ 30	$ 17	$ 13,005
6100080	Consultants - Other	$ (1,902)	$ -	$ -	$ 592	$ -	$ 12,248	$ -	$ (12,248)	$ -	$ -	$ -	$ -	$ -	$ (1,309)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 33,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,935	$ 8,563	$ -	$ -	$ -	$ 53,570
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 384	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 628
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6790324	Engineering &Supervisory Allocation	$ 9,612	$ 14	$ 14	$ 977	$ 262	$ 899	$ 31	$ (634)	$ 646	$ 467	$ 20	$ 25	$ 14	$ 12,348
6790320	Fleet Allocation	$ 1,597	$ 17	$ 17	$ 546	$ 139	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 2,450
C6020000	Fringe Adder	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6790315	I&D Allocated to Capital	$ 2,051	$ 20	$ 20	$ 669	$ 171	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 3,095
6401000	Mat & Supp - Inventory Issue	$ 20,439	$ -	$ -	$ 2,488	$ -	$ 4,310	$ 299	$ -	$ -	$ -	$ 100	$ 204	$ -	$ 27,840
6400100	Mat & Supp - Outside Material Purchases	$ 16,588	$ -	$ -	$ 6,935	$ 2,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,577
6400500	Mat & Supp - Parts	$ 624	$ -	$ -	$ -	$ 330	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 954
6400510	Mat & Supp - Small Tools	$ 746	$ -	$ -	$ -	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,141
6400080	Mat & Supp - Vehicle Fuel	$ 111	$ -	$ -	$ -	$ 13	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 169
C6900040	Payroll Tax Adder	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
R6010010	SLR Overtime Blended Labor	$ 19,484	$ -	$ -	$ 7,926	$ 1,836	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,245
R6010000	SLR Straight Time Blended Labor	$ 5,584	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 8,583
6790322	Small Tools Allocation	$ 1,064	$ -	$ -	$ 261	$ 57	$ 119	$ 8	$ -	$ -	$ -	$ 3	$ 6	$ -	$ 1,518
6790321	Stores Allocation	$ 2,221	$ -	$ -	$ 622	$ 136	$ 284	$ 20	$ -	$ -	$ -	$ 7	$ 13	$ -	$ 3,303
Cost Sum		$ 121,612	$ 338	$ 338	$ 22,444	$ 5,973	$ 19,280	$ 700	$ (13,326)	$ 13,653	$ 9,891	$ 460	$ 586	$ 338	$ 182,288
Clearings		$ (121,612)	$ -	$ -	$ (23,121)	$ -	$ -	$ (25,954)	$ -	$ -	$ (10,218)	$ -	$ -	$ (1,385)	$ (182,288)
Project Net		$ -	$ 338	$ 338	$ (677)	$ 5,973	$ 19,280	$ (25,253)	$ (13,326)	$ 13,653	$ (327)	$ 460	$ 586	$ (1,046)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624000668	Services - Carlsbad - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	PRE-05803	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Services - Carlsbad - Replace
Justification: NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered: NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624000668 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 2,274	$ 4,373	$ 3,799	$ 2,437	$ 8,092	$ 1,065	$ 2,811	$ 3,352	$ 1,125	$ 444	$ 20	$ -	$ 29,792
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 18,852	$ 43,066	$ 37,880	$ 9,837	$ 56,011	$ -	$ 7,865	$ 16,629	$ -	$ -	$ -	$ -	$ 190,141
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74	$ 39	$ -	$ -	$ 113
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 661	$ -	$ -	$ -	$ 661
6790324	Engineering &Supervisory Allocation	$ -	$ 4,546	$ 9,687	$ 7,958	$ 3,333	$ 7,639	$ 1,117	$ 3,044	$ 3,386	$ 575	$ 300	$ 10	$ -	$ 41,596
6790199	Fees - Miscellaneous	$ -	$ -	$ 59	$ -	$ 179	$ 42	$ -	$ -	$ -	$ -	$ 65	$ -	$ -	$ 345
6790320	Fleet Allocation	$ -	$ 158	$ 542	$ 219	$ 1,040	$ 952	$ 677	$ 1,051	$ 149	$ 464	$ 159	$ -	$ -	$ 5,411
C6020000	Fringe Adder	$ -	$ 583	$ 1,419	$ 707	$ 2,383	$ 1,803	$ 1,391	$ 2,124	$ 348	$ 1,092	$ 419	$ -	$ 271	$ 12,541
6790315	I&D Allocated to Capital	$ -	$ 339	$ 241	$ 275	$ 364	$ 398	$ 193	$ 624	$ 461	$ 543	$ 215	$ 1	$ -	$ 3,655
6401000	Mat & Supp - Inventory Issue	$ -	$ 4,984	$ 1,224	$ 3,274	$ -	$ -	$ 1,922	$ 132	$ 252	$ 54	$ 233	$ 111	$ 86	$ 12,273
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 744	$ -	$ -	$ 123	$ -	$ -	$ 35	$ -	$ -	$ 901
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 173	$ 421	$ 210	$ 706	$ 534	$ 412	$ 629	$ 103	$ 324	$ 124	$ -	$ 80	$ 3,716
R6010010	SLR Overtime Blended Labor	$ -	$ 861	$ 764	$ 1,052	$ 867	$ 1,057	$ 2,004	$ 2,247	$ 327	$ 2,135	$ -	$ -	$ 1,004	$ 12,316
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,298	$ 4,493	$ 1,567	$ 7,961	$ 5,620	$ 3,149	$ 5,620	$ 963	$ 1,910	$ 1,551	$ -	$ -	$ 34,133
6790322	Small Tools Allocation	$ -	$ 330	$ 57	$ 145	$ 24	$ -	$ 77	$ 4	$ 10	$ 1	$ 14	$ 2	$ -	$ 665
6790321	Stores Allocation	$ -	$ 409	$ 60	$ 219	$ 51	$ -	$ 220	$ 15	$ 20	$ 2	$ 20	$ 2	$ -	$ 1,019
Cost Sum		$ -	$ 34,806	$ 66,406	$ 57,303	$ 29,927	$ 82,148	$ 12,228	$ 26,292	$ 26,002	$ 8,960	$ 3,620	$ 147	$ 1,441	$ 349,279
Clearings		$ -	$ -	$ -	$ (158,515)	$ -	$ -	$ (124,303)	$ -	$ -	$ (61,253)	$ -	$ -	$ (5,208)	$ (349,279)
Project Net		$ -	$ 34,806	$ 66,406	$ (101,212)	$ 29,927	$ 82,148	$ (112,075)	$ 26,292	$ 26,002	$ (52,293)	$ 3,620	$ 147	$ (3,767)	$ -

Cost Year 02	Investment 624000668	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 29,792	$ 631	$ 1,049	$ 1,139	$ 2,044	$ 3,137	$ 2,540	$ 2,818	$ 3,194	$ 2,836	$ 2,488	$ 2,487	$ 2,180	$ 56,335
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 19,073	$ 10,473	$ 15,043	$ 15,043	$ 15,043	$ 15,043	$ 13,043	$ 13,043	$ 13,045	$ 128,852
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 190,141	$ -	$ 1,784	$ 2,446	$ -	$ 3,516	$ 3,516	$ 3,516	$ 3,516	$ 3,516	$ 3,516	$ 3,506	$ 3,016	$ 221,993
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 113
6030080	Empl Exp - Travel and Lodging	$ 661	$ -	$ -	$ -	$ -	$ -	$ 824	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485
6790324	Engineering &Supervisory Allocation	$ 41,596	$ 510	$ 1,160	$ 714	$ 9,875	$ 3,041	$ 2,462	$ 2,731	$ 3,096	$ 2,749	$ 2,412	$ 2,411	$ 2,114	$ 74,870
6790199	Fees - Miscellaneous	$ 345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 345
6790320	Fleet Allocation	$ 5,411	$ 427	$ 300	$ 303	$ 1,581	$ 753	$ 204	$ 269	$ 487	$ 281	$ 281	$ 281	$ 136	$ 10,715
C6020000	Fringe Adder	$ 12,541	$ 831	$ 798	$ 791	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,023
6790315	I&D Allocated to Capital	$ 3,655	$ 233	$ 257	$ 234	$ 510	$ 966	$ 261	$ 345	$ 624	$ 361	$ 361	$ 361	$ 175	$ 8,342
6401000	Mat & Supp - Inventory Issue	$ 12,273	$ 25	$ 1,219	$ 1,194	$ 2,225	$ 2,508	$ 423	$ 2,693	$ 2,669	$ 2,669	$ 1,542	$ 1,542	$ 1,542	$ 32,524
6400100	Mat & Supp - Outside Material Purchases	$ 901	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 932
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ (2,014)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,014)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 21,535	$ (37,771)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,236)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ (19,073)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,073)
C6900040	Payroll Tax Adder	$ 3,716	$ 246	$ 236	$ 234	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,451
R6010010	SLR Overtime Blended Labor	$ 12,316	$ 735	$ 531	$ 785	$ 123	$ 6,873	$ 906	$ 1,006	$ 3,664	$ 1,695	$ 1,695	$ 1,695	$ -	$ 32,023
R6010000	SLR Straight Time Blended Labor	$ 34,133	$ 2,342	$ 2,424	$ 2,145	$ 106	$ 5,049	$ 2,315	$ 3,258	$ 4,042	$ 2,756	$ 2,756	$ 2,756	$ 2,156	$ 66,236
6790322	Small Tools Allocation	$ 665	$ 4	$ 92	$ 25	$ 164	$ 65	$ 11	$ 70	$ 69	$ 69	$ 40	$ 40	$ 40	$ 1,353
6790321	Stores Allocation	$ 1,019	$ 7	$ 51	$ 72	$ 276	$ 156	$ 26	$ 167	$ 166	$ 166	$ 96	$ 96	$ 96	$ 2,392
Cost Sum		$ 349,279	$ 6,022	$ 9,901	$ 31,617	$ (22,800)	$ 36,537	$ 28,553	$ 31,917	$ 36,571	$ 32,141	$ 28,229	$ 28,217	$ 24,499	$ 620,683
Clearings		$ (349,279)	$ -	$ -	$ (47,540)	$ -	$ -	$ (42,290)	$ -	$ -	$ (100,628)	$ -	$ -	$ (80,945)	$ (620,683)
Project Net		$ -	$ 6,022	$ 9,901	$ (15,923)	$ (22,800)	$ 36,537	$ (13,737)	$ 31,917	$ 36,571	$ (68,488)	$ 28,229	$ 28,217	$ (56,446)	$ -

Cost Year 03	Investment 624000668	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 56,335	$ 1,380	$ 1,282	$ 1,299	$ 1,694	$ 2,608	$ 1,642	$ 1,885	$ 2,240	$ 1,638	$ 1,261	$ 1,591	$ 1,328	$ 76,183
6100080	Consultants - Other	$ 128,852	$ 9,269	$ 9,269	$ 9,269	$ 9,269	$ 9,269	$ 9,269	$ 9,269	$ 9,269	$ 9,269	$ 9,269	$ 9,269	$ 9,269	$ 240,081
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 221,993	$ 3,631	$ 3,631	$ 3,631	$ 3,631	$ 3,631	$ 3,631	$ 3,631	$ 3,631	$ 3,631	$ 3,631	$ 3,631	$ 3,631	$ 265,561
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 23	$ -	$ -	$ -	$ -	$ -	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 113
6030080	Empl Exp - Travel and Lodging	$ 1,485	$ -	$ -	$ -	$ -	$ -	$ 850	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,335
6790324	Engineering &Supervisory Allocation	$ 74,870	$ 1,343	$ 1,248	$ 1,264	$ 1,649	$ 2,538	$ 1,598	$ 1,835	$ 2,180	$ 1,594	$ 1,227	$ 1,549	$ 1,293	$ 94,187
6790199	Fees - Miscellaneous	$ 345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 345
6790320	Fleet Allocation	$ 10,715	$ 44	$ 34	$ 62	$ 328	$ 775	$ 210	$ 277	$ 501	$ 290	$ -	$ -	$ -	$ 13,235
C6020000	Fringe Adder	$ 15,023	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,023
6790315	I&D Allocated to Capital	$ 8,342	$ 54	$ 42	$ 75	$ 401	$ 949	$ 256	$ 339	$ 613	$ 354	$ -	$ -	$ -	$ 11,426
6401000	Mat & Supp - Inventory Issue	$ 32,524	$ 1,120	$ 251	$ -	$ -	$ 2,590	$ 436	$ 2,776	$ 3,004	$ -	$ 559	$ 4,006	$ 1,262	$ 48,526
6400100	Mat & Supp - Outside Material Purchases	$ 932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 932
6408999	Materials & Supplies Expense Reclass	$ (2,014)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,014)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (16,236)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,236)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (19,073)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,073)
C6900040	Payroll Tax Adder	$ 4,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,451
R6010010	SLR Overtime Blended Labor	$ 32,023	$ 133	$ -	$ 501	$ 1,779	$ 7,096	$ 935	$ 1,038	$ 3,783	$ 1,750	$ -	$ -	$ -	$ 49,039
R6010000	SLR Straight Time Blended Labor	$ 66,236	$ 565	$ 540	$ 476	$ 3,420	$ 5,213	$ 2,390	$ 3,363	$ 4,173	$ 2,846	$ -	$ -	$ -	$ 89,221
6790322	Small Tools Allocation	$ 1,353	$ 26	$ 6	$ -	$ -	$ 60	$ 10	$ 64	$ 70	$ -	$ 13	$ 93	$ 29	$ 1,725
6790321	Stores Allocation	$ 2,392	$ 62	$ 14	$ -	$ -	$ 143	$ 24	$ 153	$ 166	$ -	$ 31	$ 221	$ 70	$ 3,275
Cost Sum		$ 620,683	$ 17,627	$ 16,316	$ 16,576	$ 22,170	$ 34,872	$ 21,277	$ 24,631	$ 29,629	$ 21,370	$ 15,991	$ 20,359	$ 16,881	$ 878,381
Clearings		$ (620,683)	$ -	$ -	$ (50,518)	$ -	$ -	$ (78,319)	$ -	$ -	$ (75,630)	$ -	$ -	$ (53,231)	$ (878,381)
Project Net		$ -	$ 17,627	$ 16,316	$ (33,942)	$ 22,170	$ 34,872	$ (57,042)	$ 24,631	$ 29,629	$ (54,260)	$ 15,991	$ 20,359	$ (36,350)	$ -

Cost Year 04 Investment 624000668 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 76,183	$ 1,114	$ 1,037	$ 1,033	$ 1,225	$ 1,517	$ 1,244	$ 1,408	$ 1,476	$ 1,188	$ 1,039	$ 1,271	$ 1,086	$ 90,822
6100080	Consultants - Other	$ 240,081	$ 11,121	$ 11,121	$ 11,121	$ 11,121	$ 11,121	$ 11,121	$ 11,121	$ 11,121	$ 11,121	$ 11,121	$ 11,121	$ 11,121	$ 373,530
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 265,561	$ 3,798	$ 3,798	$ 3,798	$ 3,798	$ 3,798	$ 3,798	$ 3,798	$ 3,798	$ 3,798	$ 3,798	$ 3,798	$ 3,798	$ 311,142
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 47	$ -	$ -	$ -	$ -	$ -	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ 72
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 113
6030080	Empl Exp - Travel and Lodging	$ 2,335	$ -	$ -	$ -	$ -	$ -	$ 887	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,222
6790324	Engineering &Supervisory Allocation	$ 94,187	$ 940	$ 875	$ 871	$ 1,034	$ 1,280	$ 1,050	$ 1,188	$ 1,246	$ 1,002	$ 877	$ 1,072	$ 917	$ 106,538
6790199	Fees - Miscellaneous	$ 345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 345
6790320	Fleet Allocation	$ 13,235	$ 110	$ 108	$ 104	$ 309	$ 434	$ 237	$ 305	$ 361	$ 269	$ 71	$ 71	$ 71	$ 15,683
C6020000	Fringe Adder	$ 15,023	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,023
6790315	I&D Allocated to Capital	$ 11,426	$ 135	$ 133	$ 127	$ 378	$ 531	$ 290	$ 373	$ 442	$ 329	$ 87	$ 87	$ 87	$ 14,425
6401000	Mat & Supp - Inventory Issue	$ 48,526	$ 1,168	$ -	$ -	$ -	$ 2,709	$ 455	$ 2,894	$ 3,132	$ -	$ 583	$ 4,176	$ 1,315	$ 64,958
6400100	Mat & Supp - Outside Material Purchases	$ 932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 932
6408999	Materials & Supplies Expense Reclass	$ (2,014)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,014)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (16,236)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,236)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (19,073)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,073)
C6900040	Payroll Tax Adder	$ 4,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,451
R6010010	SLR Overtime Blended Labor	$ 49,039	$ 1,058	$ 1,058	$ 1,058	$ 1,058	$ 1,058	$ 1,058	$ 1,058	$ 1,058	$ 1,058	$ 1,058	$ 1,058	$ 1,058	$ 61,730
R6010000	SLR Straight Time Blended Labor	$ 89,221	$ 589	$ 563	$ 496	$ 3,565	$ 5,435	$ 2,492	$ 3,506	$ 4,350	$ 2,967	$ -	$ -	$ -	$ 113,184
6790322	Small Tools Allocation	$ 1,725	$ 32	$ -	$ -	$ -	$ 75	$ 13	$ 80	$ 87	$ -	$ 16	$ 116	$ 36	$ 2,180
6790321	Stores Allocation	$ 3,275	$ 77	$ -	$ -	$ -	$ 179	$ 30	$ 191	$ 207	$ -	$ 38	$ 276	$ 87	$ 4,359
Cost Sum		$ 878,381	$ 20,141	$ 18,692	$ 18,608	$ 22,488	$ 28,136	$ 22,699	$ 25,922	$ 27,278	$ 21,731	$ 18,688	$ 23,044	$ 19,575	$ 1,145,385
Clearings		$ (878,381)	$ -	$ -	$ (57,441)	$ -	$ -	$ (73,324)	$ -	$ -	$ (74,931)	$ -	$ -	$ (61,308)	$ (1,145,385)
Project Net		$ -	$ 20,141	$ 18,692	$ (38,834)	$ 22,488	$ 28,136	$ (50,624)	$ 25,922	$ 27,278	$ (53,200)	$ 18,688	$ 23,044	$ (41,732)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	625000694	Mains - Clayton Gas - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clayton	ENM	PRE-05813	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date		Description	Mains - Clayton Gas - Replace
Estimated In-Service Date			
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements		
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 625000694 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ 13
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ -	$ 8
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 0	$ (0)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ 1
6401000	Mat & Supp - Inventory Issue	$ -	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67	$ -	$ 67
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790321	Stores Allocation	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
Cost Sum		$ -	$ 17	$ (0)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ -	$ 102
Clearings		$ -	$ -	$ -	$ (17)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (86)	$ (102)
Project Net		$ -	$ 17	$ (0)	$ (17)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ (86)	$ -

Cost Year 02	Investment 625000694	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13	$ -	$ -	$ 3,136	$ 5,253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,403
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 778	$ 1,453	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,231
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ 1,571	$ 3,292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,863
6790324	Engineering &Supervisory Allocation	$ 8	$ -	$ -	$ 1,965	$ 5,947	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,920
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ 910	$ 3,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,641
C6020000	Fringe Adder	$ -	$ -	$ -	$ 2,160	$ 5,977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,137
6790315	I&D Allocated to Capital	$ 1	$ -	$ -	$ 638	$ 1,792	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,430
6401000	Mat & Supp - Inventory Issue	$ 12	$ -	$ -	$ 7,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,290
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 363	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 363
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
6400510	Mat & Supp - Small Tools	$ 67	$ -	$ -	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 478
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 640	$ 1,771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,411
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 3,655	$ 10,358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,014
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 4,344	$ 11,778	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,122
6790322	Small Tools Allocation	$ 1	$ -	$ -	$ 150	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191
6790321	Stores Allocation	$ 1	$ -	$ -	$ 437	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482
Cost Sum		$ 102	$ -	$ -	$ 28,144	$ 51,830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,076
Clearings		$ (102)	$ -	$ -	$ (28,144)	$ -	$ -	$ (51,830)	$ -	$ -	$ -	$ -	$ -	$ -	$ (80,076)
Project Net		$ -	$ -	$ -	$ -	$ 51,830	$ -	$ (51,830)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 625000694	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,403	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,403
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,231
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ 4,863	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,863
6790324	Engineering &Supervisory Allocation	$ 7,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,920
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 4,641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,641
C6020000	Fringe Adder	$ 8,137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,137
6790315	I&D Allocated to Capital	$ 2,430	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,430
6401000	Mat & Supp - Inventory Issue	$ 7,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,290
6400100	Mat & Supp - Outside Material Purchases	$ 363	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 363
6400500	Mat & Supp - Parts	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
6400510	Mat & Supp - Small Tools	$ 478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 478
6400080	Mat & Supp - Vehicle Fuel	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
C6900040	Payroll Tax Adder	$ 2,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,411
R6010010	SLR Overtime Blended Labor	$ 14,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,014
R6010000	SLR Straight Time Blended Labor	$ 16,122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,122
6790322	Small Tools Allocation	$ 191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191
6790321	Stores Allocation	$ 482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482
Cost Sum		$ 80,076	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,076
Clearings		$ (80,076)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (80,076)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 625000694 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 8,403	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,403
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,231
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ 4,863	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,863
6790324	Engineering &Supervisory Allocation	$ 7,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,920
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 4,641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,641
C6020000	Fringe Adder	$ 8,137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,137
6790315	I&D Allocated to Capital	$ 2,430	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,430
6401000	Mat & Supp - Inventory Issue	$ 7,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,290
6400100	Mat & Supp - Outside Material Purchases	$ 363	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 363
6400500	Mat & Supp - Parts	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
6400510	Mat & Supp - Small Tools	$ 478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 478
6400080	Mat & Supp - Vehicle Fuel	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
C6900040	Payroll Tax Adder	$ 2,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,411
R6010010	SLR Overtime Blended Labor	$ 14,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,014
R6010000	SLR Straight Time Blended Labor	$ 16,122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,122
6790322	Small Tools Allocation	$ 191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191
6790321	Stores Allocation	$ 482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482
Cost Sum		$ 80,076	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,076
Clearings		$ (80,076)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (80,076)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626000685	Mains - Clovis/Portales - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	NEW-08431	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - Clovis/Portales - New
Justification: Main extensions required to accommodate customer growth consistent with NMGC's Rule 16
Alternatives Considered: NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626000685 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 894	$ 648	$ -	$ 324	$ -	$ -	$ 170	$ -	$ -	$ -	$ 410	$ 2,445
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ (1,314)	$ -	$ -	$ (3,331)	$ (4,876)	$ -	$ 2,337	$ (4,473)	$ -	$ (11,656)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 1,979	$ 1,357	$ -	$ 305	$ -	$ -	$ 172	$ -	$ -	$ -	$ 596	$ 4,410
6790320	Fleet Allocation	$ -	$ -	$ 799	$ 395	$ -	$ 188	$ -	$ -	$ -	$ -	$ -	$ -	$ 425	$ 1,807
C6020000	Fringe Adder	$ -	$ -	$ 1,514	$ 811	$ -	$ 246	$ -	$ -	$ -	$ 142	$ -	$ -	$ 928	$ 3,642
6790315	I&D Allocated to Capital	$ -	$ -	$ 228	$ 129	$ -	$ 37	$ -	$ -	$ 15	$ -	$ -	$ -	$ 367	$ 776
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 2,942	$ 3,564	$ -	$ 1,466	$ -	$ -	$ 935	$ -	$ -	$ -	$ 2,177	$ 11,085
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
C6900040	Payroll Tax Adder	$ -	$ -	$ 449	$ 240	$ -	$ 73	$ -	$ -	$ -	$ 42	$ -	$ -	$ 275	$ 1,079
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ -	$ -	$ -	$ 14	$ 23
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,479	$ 1,666
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 5,421	$ 3,005	$ -	$ 911	$ -	$ -	$ -	$ 525	$ -	$ -	$ 1,959	$ 11,822
6790322	Small Tools Allocation	$ -	$ -	$ 136	$ 158	$ -	$ 48	$ -	$ -	$ 38	$ -	$ -	$ -	$ 50	$ 429
6790321	Stores Allocation	$ -	$ -	$ 145	$ 239	$ -	$ 259	$ -	$ -	$ 75	$ -	$ -	$ -	$ 199	$ 917
Cost Sum		$ -	$ -	$ 14,694	$ 10,607	$ (1,314)	$ 3,857	$ -	$ (3,331)	$ (3,463)	$ 709	$ 2,337	$ (4,473)	$ 8,878	$ 28,503
Clearings		$ -	$ -	$ -	$ (25,301)	$ -	$ -	$ (2,543)	$ -	$ -	$ 6,084	$ -	$ -	$ (6,743)	$ (28,503)
Project Net		$ -	$ -	$ 14,694	$ (14,694)	$ (1,314)	$ 3,857	$ (2,543)	$ (3,331)	$ (3,463)	$ 6,793	$ 2,337	$ (4,473)	$ 2,135	$ -

Cost Year 02	Investment 626000685	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,445	$ 474	$ 185	$ 1,562	$ 19	$ 766	$ 678	$ 560	$ 540	$ 270	$ -	$ -	$ 589	$ 8,090
7103060	CIAC (Capital Work Order Credit)	$ (11,656)	$ (15,007)	$ (4,122)	$ -	$ -	$ -	$ -	$ (1,603)	$ -	$ -	$ -	$ -	$ -	$ (32,388)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 276	$ 364	$ -	$ -	$ -	$ -	$ -	$ 639
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
6790324	Engineering &Supervisory Allocation	$ 4,410	$ 383	$ 205	$ 979	$ 22	$ 742	$ 658	$ 543	$ 524	$ 262	$ -	$ -	$ 571	$ 9,299
6790320	Fleet Allocation	$ 1,807	$ 316	$ 130	$ 591	$ -	$ 341	$ 347	$ 290	$ 289	$ 155	$ -	$ -	$ 161	$ 4,427
C6020000	Fringe Adder	$ 3,642	$ 559	$ 243	$ 1,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,644
6790315	I&D Allocated to Capital	$ 776	$ 159	$ 71	$ 349	$ 1	$ 437	$ 445	$ 372	$ 370	$ 199	$ -	$ -	$ 206	$ 3,386
6401000	Mat & Supp - Inventory Issue	$ 11,085	$ 363	$ -	$ 4,414	$ -	$ 1,466	$ 380	$ 131	$ 328	$ -	$ -	$ -	$ 2,733	$ 20,900
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
6400510	Mat & Supp - Small Tools	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
C6900040	Payroll Tax Adder	$ 1,079	$ 166	$ 72	$ 355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,672
6790230	Postage, Shipping and Courier	$ 23	$ -	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
R6010010	SLR Overtime Blended Labor	$ 1,666	$ 190	$ -	$ 476	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111	$ 2,443
R6010000	SLR Straight Time Blended Labor	$ 11,822	$ 1,881	$ 901	$ 3,967	$ -	$ 5,397	$ 5,495	$ 4,590	$ 4,569	$ 2,456	$ -	$ -	$ 2,436	$ 43,515
6790322	Small Tools Allocation	$ 429	$ 28	$ -	$ 91	$ 14	$ 38	$ 10	$ 3	$ 9	$ -	$ -	$ -	$ 71	$ 692
6790321	Stores Allocation	$ 917	$ 44	$ -	$ 265	$ 16	$ 91	$ 24	$ 8	$ 20	$ -	$ -	$ -	$ 170	$ 1,555
Cost Sum		$ 28,503	$ (10,444)	$ (2,295)	$ 14,249	$ 200	$ 9,333	$ 8,312	$ 5,259	$ 6,649	$ 3,343	$ -	$ -	$ 7,048	$ 70,158
Clearings		$ (28,503)	$ -	$ -	$ (1,510)	$ -	$ -	$ (17,845)	$ -	$ -	$ (15,251)	$ -	$ -	$ (7,048)	$ (70,158)
Project Net		$ -	$ (10,444)	$ (2,295)	$ 12,739	$ 200	$ 9,333	$ (9,533)	$ 5,259	$ 6,649	$ (11,908)	$ -	$ -	$ -	$ -

Cost Year 03 Investment 626000685 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 8,090	$ -	$ -	$ 366	$ 681	$ 429	$ 565	$ 424	$ -	$ -	$ -	$ -	$ 1,087	$ 11,640
7103060	CIAC (Capital Work Order Credit)	$ (32,388)	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,656)	$ -	$ -	$ -	$ -	$ -	$ (34,043)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 639	$ -	$ -	$ -	$ -	$ -	$ 285	$ 375	$ -	$ -	$ -	$ -	$ -	$ 1,299
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 53	$ -	$ -	$ -	$ -	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108
6790324	Engineering &Supervisory Allocation	$ 9,299	$ -	$ -	$ 356	$ 662	$ 417	$ 550	$ 412	$ -	$ -	$ -	$ -	$ 1,058	$ 12,754
6790320	Fleet Allocation	$ 4,427	$ -	$ -	$ 169	$ 381	$ 187	$ 337	$ 253	$ -	$ -	$ -	$ -	$ 350	$ 6,104
C6020000	Fringe Adder	$ 5,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,644
6790315	I&D Allocated to Capital	$ 3,386	$ -	$ -	$ 207	$ 466	$ 229	$ 413	$ 309	$ -	$ -	$ -	$ -	$ 428	$ 5,438
6401000	Mat & Supp - Inventory Issue	$ 20,900	$ -	$ -	$ 1,193	$ 1,203	$ 1,514	$ 392	$ 136	$ -	$ -	$ -	$ -	$ 5,920	$ 31,258
6400100	Mat & Supp - Outside Material Purchases	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
6400510	Mat & Supp - Small Tools	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
C6900040	Payroll Tax Adder	$ 1,672	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,672
6790230	Postage, Shipping and Courier	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
R6010010	SLR Overtime Blended Labor	$ 2,443	$ -	$ -	$ 145	$ 692	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115	$ 3,394
R6010000	SLR Straight Time Blended Labor	$ 43,515	$ -	$ -	$ 2,539	$ 5,348	$ 2,974	$ 5,353	$ 4,011	$ -	$ -	$ -	$ -	$ 5,437	$ 69,178
6790322	Small Tools Allocation	$ 692	$ -	$ -	$ 28	$ 28	$ 35	$ 9	$ 3	$ -	$ -	$ -	$ -	$ 137	$ 933
6790321	Stores Allocation	$ 1,555	$ -	$ -	$ 66	$ 66	$ 84	$ 22	$ 7	$ -	$ -	$ -	$ -	$ 326	$ 2,126
Cost Sum		$ 70,158	$ -	$ -	$ 5,068	$ 9,527	$ 5,924	$ 7,927	$ 4,274	$ -	$ -	$ -	$ -	$ 14,857	$ 117,734
Clearings		$ (70,158)	$ -	$ -	$ (5,068)	$ -	$ -	$ (23,377)	$ -	$ -	$ (4,274)	$ -	$ -	$ (14,857)	$ (117,734)
Project Net		$ -	$ -	$ -	$ -	$ 9,527	$ 5,924	$ (15,451)	$ 4,274	$ -	$ (4,274)	$ -	$ -	$ -	$ -

Cost Year 04 Investment 626000685 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 11,640	$ 194	$ 194	$ 203	$ 239	$ 197	$ 194	$ 194	$ 194	$ 194	$ 194	$ 194	$ 201	$ 14,028
7103060	CIAC (Capital Work Order Credit)	$ (34,043)	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,726)	$ -	$ -	$ -	$ -	$ -	$ (35,769)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,299	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 1,998
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 108	$ -	$ -	$ -	$ -	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166
6790324	Engineering &Supervisory Allocation	$ 12,754	$ 163	$ 163	$ 171	$ 201	$ 166	$ 163	$ 163	$ 163	$ 163	$ 163	$ 163	$ 170	$ 14,768
6790320	Fleet Allocation	$ 6,104	$ 142	$ 142	$ 152	$ 190	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 150	$ 7,870
C6020000	Fringe Adder	$ 5,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,644
6790315	I&D Allocated to Capital	$ 5,438	$ 173	$ 173	$ 186	$ 232	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 183	$ 7,601
6401000	Mat & Supp - Inventory Issue	$ 31,258	$ 883	$ 883	$ 883	$ 883	$ 883	$ 883	$ 883	$ 883	$ 883	$ 883	$ 883	$ 883	$ 41,854
6400100	Mat & Supp - Outside Material Purchases	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
6400510	Mat & Supp - Small Tools	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
C6900040	Payroll Tax Adder	$ 1,672	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,672
6790230	Postage, Shipping and Courier	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
R6010010	SLR Overtime Blended Labor	$ 3,394	$ -	$ -	$ 151	$ 721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119	$ 4,386
R6010000	SLR Straight Time Blended Labor	$ 69,178	$ 2,120	$ 2,120	$ 2,120	$ 2,120	$ 2,120	$ 2,120	$ 2,120	$ 2,120	$ 2,121	$ 2,120	$ 2,121	$ 2,120	$ 94,624
6790322	Small Tools Allocation	$ 933	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 1,226
6790321	Stores Allocation	$ 2,126	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 2,825
Cost Sum		$ 117,734	$ 3,816	$ 3,816	$ 4,007	$ 4,728	$ 3,880	$ 3,816	$ 2,090	$ 3,816	$ 3,816	$ 3,816	$ 3,816	$ 3,967	$ 163,121
Clearings		$ (117,734)	$ -	$ -	$ (11,640)	$ -	$ -	$ (12,424)	$ -	$ -	$ (9,723)	$ -	$ -	$ (11,600)	$ (163,121)
Project Net		$ -	$ 3,816	$ 3,816	$ (7,633)	$ 4,728	$ 3,880	$ (8,608)	$ 2,090	$ 3,816	$ (5,907)	$ 3,816	$ 3,816	$ (7,633)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **626000686**	Investment Name Land, Structures & Sta - Clovis/Portales - New	Scenario **2024-2028 Budget**
	Location **Clovis**	Area **ENM**	Funding Project # **NEW-08433**	Funding Project Type **FP-NMG Dist Stations-New**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Land, Structures & Sta - Clovis/Portales - New
Estimated In-Service Date			
Justification	To ensure continual safe and reliable service, NMGC invests in new/modified regulator stations throughout the year as growth or new customers require these investments		
Alternatives Considered	NA since investments are required to meet safety and reliability requirements/expectations		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626000686 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,045	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,045
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,096	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,096
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 8,708	$ (8,708)	$ -	$ 8,708	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,708
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 385	$ (284)	$ -	$ 351	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
6790321	Stores Allocation	$ -	$ -	$ -	$ 583	$ (596)	$ -	$ 995	$ -	$ -	$ -	$ -	$ -	$ -	$ 982
Cost Sum		$ -	$ -	$ -	$ 9,677	$ (9,589)	$ -	$ 12,221	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,309
Clearings		$ -	$ -	$ -	$ (9,677)	$ -	$ -	$ (2,632)	$ -	$ -	$ -	$ -	$ -	$ -	$ (12,309)
Project Net		$ -	$ -	$ -	$ -	$ (9,589)	$ -	$ 9,589	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02 Investment 626000686 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 1,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 392	$ -	$ -	$ 493	$ 625	$ 2,554
6790324	Engineering &Supervisory Allocation	$ 1,096	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 380	$ -	$ -	$ 478	$ 605	$ 2,559
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ -	$ -	$ 14	$ -	$ 27
6790315	I&D Allocated to Capital	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18	$ -	$ -	$ 17	$ -	$ 61
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,258	$ -	$ -	$ 4,152	$ 1,726	$ 9,136
6400100	Mat & Supp - Outside Material Purchases	$ 8,708	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,285	$ 11,993
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 531	$ 531
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217	$ -	$ -	$ 215	$ -	$ 432
6790322	Small Tools Allocation	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84	$ -	$ -	$ 108	$ 130	$ 773
6790321	Stores Allocation	$ 982	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202	$ -	$ -	$ 258	$ 311	$ 1,753
Cost Sum		$ 12,309	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,564	$ -	$ -	$ 5,734	$ 7,213	$ 29,819
Clearings		$ (12,309)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,564)	$ -	$ -	$ (12,946)	$ (29,819)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,564	$ (4,564)	$ -	$ 5,734	$ (5,734)	$ -

Cost Year 03	Investment 626000686	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 337	$ -	$ -	$ 408	$ 717	$ 4,016
6790324	Engineering &Supervisory Allocation	$ 2,559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328	$ -	$ -	$ 397	$ 698	$ 3,981
6790320	Fleet Allocation	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ 37
6790315	I&D Allocated to Capital	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ -	$ -	$ -	$ 73
6401000	Mat & Supp - Inventory Issue	$ 9,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,364	$ -	$ -	$ 4,256	$ 1,755	$ 18,510
6400100	Mat & Supp - Outside Material Purchases	$ 11,993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,198	$ 17,191
6400500	Mat & Supp - Parts	$ 531	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 549	$ 1,080
R6010000	SLR Straight Time Blended Labor	$ 432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 156	$ -	$ -	$ -	$ -	$ 587
6790322	Small Tools Allocation	$ 773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78	$ -	$ -	$ 99	$ 161	$ 1,111
6790321	Stores Allocation	$ 1,753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 186	$ -	$ -	$ 235	$ 383	$ 2,556
Cost Sum		$ 29,819	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,469	$ -	$ -	$ 5,393	$ 9,462	$ 49,144
Clearings		$ (29,819)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,469)	$ -	$ -	$ (14,856)	$ (49,144)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,469	$ (4,469)	$ -	$ 5,393	$ (5,393)	$ -

Cost Year 04 Investment 626000686 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,016	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 5,000
6790324	Engineering &Supervisory Allocation	$ 3,981	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 4,812
6790320	Fleet Allocation	$ 37	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 48
6790315	I&D Allocated to Capital	$ 73	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 86
6401000	Mat & Supp - Inventory Issue	$ 18,510	$ 771	$ 771	$ 771	$ 771	$ 771	$ 771	$ 771	$ 771	$ 771	$ 771	$ 771	$ 771	$ 27,757
6400100	Mat & Supp - Outside Material Purchases	$ 17,191	$ 443	$ 443	$ 443	$ 443	$ 443	$ 443	$ 443	$ 443	$ 443	$ 443	$ 443	$ 443	$ 22,506
6400500	Mat & Supp - Parts	$ 1,080	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 1,650
R6010000	SLR Straight Time Blended Labor	$ 587	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 750
6790322	Small Tools Allocation	$ 1,111	$ 34	$ 34	$ 34	$ 34	$ 34	$ 34	$ 34	$ 34	$ 34	$ 34	$ 34	$ 34	$ 1,515
6790321	Stores Allocation	$ 2,556	$ 80	$ 80	$ 80	$ 80	$ 80	$ 80	$ 80	$ 80	$ 80	$ 80	$ 80	$ 80	$ 3,517
Cost Sum		$ 49,144	$ 1,541	$ 1,541	$ 1,541	$ 1,541	$ 1,541	$ 1,541	$ 1,541	$ 1,541	$ 1,541	$ 1,541	$ 1,541	$ 1,541	$ 67,641
Clearings		$ (49,144)	$ -	$ -	$ (4,624)	$ -	$ -	$ (4,624)	$ -	$ -	$ (4,624)	$ -	$ -	$ (4,624)	$ (67,641)
Project Net		$ -	$ 1,541	$ 1,541	$ (3,083)	$ 1,541	$ 1,541	$ (3,083)	$ 1,541	$ 1,541	$ (3,083)	$ 1,541	$ 1,541	$ (3,083)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**626000687**	Meters - Residential - Clovis/Portales - New	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	**ENM**	**NEW-08434**	**FP-NMG Dist Residential Mtr-New**	**Literal**

Project Information

Construction Start Date
Estimated In-Service Date
Description: Meters - Residential - Clovis/Portales - New
Justification: NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers
Alternatives Considered: NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626000687 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ (52)	$ 5,494	$ 3,609	$ 932	$ 1,766	$ 60	$ 1,850	$ 4,362	$ 19	$ 12	$ -	$ -	$ 18,053
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (427)	$ (427)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ (105)	$ 12,171	$ 7,560	$ 1,274	$ 1,667	$ 63	$ 2,004	$ 4,407	$ 10	$ 8	$ -	$ -	$ 29,060
6790315	I&D Allocated to Capital	$ -	$ (5)	$ 293	$ 181	$ 30	$ 40	$ 2	$ 92	$ 397	$ 1	$ 1	$ -	$ -	$ 1,031
6401000	Mat & Supp - Inventory Issue	$ -	$ 212	$ 880	$ -	$ -	$ -	$ -	$ -	$ 181	$ 107	$ 69	$ -	$ 2	$ 1,452
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (803)	$ 63,758	$ 42,456	$ 7,765	$ 14,714	$ 504	$ 12,335	$ 24,054	$ -	$ -	$ -	$ 261	$ 165,043
6790322	Small Tools Allocation	$ -	$ (41)	$ 2,983	$ 1,878	$ 254	$ 485	$ 20	$ 206	$ 976	$ 2	$ 4	$ -	$ -	$ 6,767
6790321	Stores Allocation	$ -	$ (50)	$ 3,193	$ 2,844	$ 532	$ 2,605	$ 58	$ 744	$ 1,932	$ 4	$ 5	$ -	$ -	$ 11,867
6790325	Testing & Installation Allocation	$ -	$ (137)	$ 14,350	$ 9,425	$ 1,724	$ 3,266	$ 112	$ 2,738	$ 5,380	$ 24	$ 15	$ -	$ -	$ 36,898
Cost Sum		$ -	$ (980)	$ 103,123	$ 67,953	$ 12,511	$ 24,542	$ 819	$ 19,969	$ 41,689	$ 167	$ 115	$ -	$ (163)	$ 269,743
Clearings		$ -	$ -	$ -	$ (170,095)	$ -	$ -	$ (37,872)	$ -	$ -	$ (61,824)	$ -	$ -	$ 48	$ (269,743)
Project Net		$ -	$ (980)	$ 103,123	$ (102,142)	$ 12,511	$ 24,542	$ (37,053)	$ 19,969	$ 41,689	$ (61,658)	$ 115	$ -	$ (115)	$ -

Cost Year 02	Investment 626000687	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,053	$ -	$ 2,939	$ 11,967	$ 2,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,446
6100080	Consultants - Other	$ (427)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (427)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 29,060	$ -	$ 3,250	$ 7,498	$ 2,816	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,623
6790315	I&D Allocated to Capital	$ 1,031	$ -	$ 162	$ 375	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,709
6401000	Mat & Supp - Inventory Issue	$ 1,452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,452
6400100	Mat & Supp - Outside Material Purchases	$ 165,043	$ 49	$ 19,591	$ 79,780	$ 16,583	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 281,046
6790322	Small Tools Allocation	$ 6,767	$ -	$ 1,474	$ 1,643	$ 1,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,712
6790321	Stores Allocation	$ 11,867	$ -	$ 823	$ 4,791	$ 2,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,490
6790325	Testing & Installation Allocation	$ 36,898	$ -	$ 4,349	$ 17,711	$ 3,682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,640
Cost Sum		$ 269,743	$ 49	$ 32,588	$ 123,764	$ 29,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 455,692
Clearings		$ (269,743)	$ -	$ -	$ (156,401)	$ -	$ -	$ (29,547)	$ -	$ -	$ -	$ -	$ -	$ -	$ (455,692)
Project Net		$ -	$ 49	$ 32,588	$ (32,637)	$ 29,547	$ -	$ (29,547)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 626000687	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 35,446	$ -	$ 567	$ 1,944	$ 2,293	$ 213	$ 167	$ (253)	$ 1,791	$ 289	$ (303)	$ 2,035	$ 171	$ 44,360
6100080	Consultants - Other	$ (427)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (427)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 102	$ 461	$ -	$ 411	$ 393	$ 704	$ 1,124	$ 3,196
6790324	Engineering &Supervisory Allocation	$ 42,623	$ -	$ 552	$ 1,892	$ 2,232	$ 207	$ 162	$ (246)	$ 1,744	$ 281	$ (295)	$ 1,981	$ 166	$ 51,300
6790315	I&D Allocated to Capital	$ 1,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,709
6401000	Mat & Supp - Inventory Issue	$ 1,452	$ -	$ 177	$ -	$ 306	$ 2,220	$ 1,641	$ 1,434	$ 187	$ -	$ -	$ -	$ -	$ 7,416
6400100	Mat & Supp - Outside Material Purchases	$ 281,046	$ -	$ 5,748	$ 20,301	$ 23,637	$ -	$ -	$ (4,528)	$ 18,518	$ 2,616	$ (3,545)	$ 20,561	$ 685	$ 365,039
6790322	Small Tools Allocation	$ 11,712	$ -	$ 137	$ 471	$ 555	$ 52	$ 38	$ (72)	$ 434	$ 61	$ (82)	$ 477	$ 16	$ 13,799
6790321	Stores Allocation	$ 19,490	$ -	$ 327	$ 1,120	$ 1,320	$ 122	$ 90	$ (171)	$ 1,032	$ 144	$ (196)	$ 1,134	$ 38	$ 24,451
6790325	Testing & Installation Allocation	$ 62,640	$ -	$ 2,072	$ 7,099	$ 8,373	$ 776	$ 574	$ (1,082)	$ 6,541	$ 915	$ (1,240)	$ 7,190	$ 239	$ 94,098
Cost Sum		$ 455,692	$ -	$ 9,581	$ 32,827	$ 38,716	$ 3,589	$ 2,774	$ (4,457)	$ 30,246	$ 4,718	$ (5,267)	$ 34,083	$ 2,439	$ 604,941
Clearings		$ (455,692)	$ -	$ -	$ (42,408)	$ -	$ -	$ (45,079)	$ -	$ -	$ (30,507)	$ -	$ -	$ (31,255)	$ (604,941)
Project Net		$ -	$ -	$ 9,581	$ (9,581)	$ 38,716	$ 3,589	$ (42,305)	$ (4,457)	$ 30,246	$ (25,789)	$ (5,267)	$ 34,083	$ (28,816)	$ -

Cost Year 04 Investment 626000687 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 44,360	$ 467	$ 479	$ 467	$ 487	$ 616	$ 577	$ 563	$ 479	$ 467	$ 467	$ 467	$ 467	$ 50,362
6100080	Consultants - Other	$ (427)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (427)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,196	$ 261	$ 261	$ 261	$ 261	$ 261	$ 261	$ 261	$ 261	$ 261	$ 261	$ 261	$ 261	$ 6,325
6790324	Engineering &Supervisory Allocation	$ 51,300	$ 394	$ 404	$ 394	$ 411	$ 520	$ 487	$ 475	$ 404	$ 394	$ 394	$ 394	$ 394	$ 56,363
6790315	I&D Allocated to Capital	$ 1,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,709
6401000	Mat & Supp - Inventory Issue	$ 7,416	$ -	$ 185	$ -	$ 319	$ 2,314	$ 1,710	$ 1,494	$ 195	$ -	$ -	$ -	$ -	$ 13,633
6400100	Mat & Supp - Outside Material Purchases	$ 365,039	$ 6,990	$ 6,990	$ 6,990	$ 6,990	$ 6,990	$ 6,990	$ 6,990	$ 6,990	$ 6,990	$ 6,990	$ 6,990	$ 6,990	$ 448,920
6790322	Small Tools Allocation	$ 13,799	$ 194	$ 199	$ 194	$ 202	$ 258	$ 241	$ 235	$ 199	$ 194	$ 194	$ 194	$ 194	$ 16,295
6790321	Stores Allocation	$ 24,451	$ 461	$ 473	$ 461	$ 482	$ 614	$ 574	$ 560	$ 474	$ 461	$ 461	$ 461	$ 461	$ 30,395
6790325	Testing & Installation Allocation	$ 94,098	$ 2,391	$ 2,454	$ 2,391	$ 2,500	$ 3,182	$ 2,976	$ 2,902	$ 2,457	$ 2,391	$ 2,391	$ 2,391	$ 2,391	$ 124,911
Cost Sum		$ 604,941	$ 11,157	$ 11,444	$ 11,157	$ 11,652	$ 14,754	$ 13,815	$ 13,480	$ 11,460	$ 11,157	$ 11,157	$ 11,157	$ 11,157	$ 748,488
Clearings		$ (604,941)	$ -	$ -	$ (33,758)	$ -	$ -	$ (40,222)	$ -	$ -	$ (36,096)	$ -	$ -	$ (33,471)	$ (748,488)
Project Net		$ -	$ 11,157	$ 11,444	$ (22,601)	$ 11,652	$ 14,754	$ (26,406)	$ 13,480	$ 11,460	$ (24,940)	$ 11,157	$ 11,157	$ (22,314)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626000688	Services - Clovis/Portales - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	NEW-08435	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Services - Clovis/Portales - New
Justification: NMGC installs new services consistent with NMGC's Rule 16
Alternatives Considered: NA since NMGC provides new services consistent with Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626000688 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 278	$ 1,504	$ 775	$ 953	$ 884	$ 2,052	$ 3,252	$ 1,207	$ 700	$ 1,533	$ 1,202	$ -	$ 14,341
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52	$ -	$ -	$ -	$ -	$ 52
6790324	Engineering &Supervisory Allocation	$ -	$ 557	$ 3,333	$ 1,623	$ 1,303	$ 835	$ 2,152	$ 3,522	$ 1,219	$ 358	$ 1,037	$ 607	$ -	$ 16,545
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ 241	$ 759	$ 797	$ 782	$ 939	$ 350	$ 449	$ 316	$ 350	$ 339	$ 364	$ -	$ 5,685
C6020000	Fringe Adder	$ -	$ 471	$ 1,530	$ 1,668	$ 1,468	$ 1,211	$ 656	$ 701	$ 489	$ 566	$ 667	$ 840	$ 728	$ 10,995
6790315	I&D Allocated to Capital	$ -	$ 125	$ 207	$ 238	$ 207	$ 165	$ 130	$ 321	$ 330	$ 287	$ 393	$ 433	$ -	$ 2,835
6100110	Instrument Service and Repair	$ -	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ -	$ (16,172)	$ 9,048	$ 772	$ 599	$ 1,314	$ 8,115	$ 2,406	$ 4,059	$ 1,058	$ 5,180	$ 1,359	$ 692	$ 18,430
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,825	$ 15,771	$ 134	$ -	$ -	$ 1,120	$ -	$ 21,850
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ 884	$ -	$ -	$ -	$ -	$ -	$ -	$ 884
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 140	$ 453	$ 494	$ 435	$ 359	$ 194	$ 208	$ 145	$ 168	$ 198	$ 249	$ 216	$ 3,258
6790210	Permitting	$ -	$ -	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ 16
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 246	$ 70	$ 214	$ 89	$ 43	$ 57	$ -	$ -	$ -	$ -	$ 160	$ 879
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,746	$ 5,421	$ 6,110	$ 5,222	$ 4,397	$ 2,385	$ 2,539	$ 1,811	$ 2,098	$ 2,469	$ 3,112	$ 2,534	$ 39,845
6790322	Small Tools Allocation	$ -	$ (1,071)	$ 418	$ 34	$ 20	$ 43	$ 521	$ 304	$ 169	$ 16	$ 279	$ 46	$ -	$ 779
6790321	Stores Allocation	$ -	$ (1,327)	$ 447	$ 52	$ 41	$ 233	$ 1,478	$ 1,096	$ 334	$ 44	$ 392	$ 50	$ -	$ 2,840
6100120	Tools Service and Repair	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ (14,817)	$ 24,367	$ 12,633	$ 11,243	$ 10,469	$ 23,785	$ 30,625	$ 10,282	$ 5,645	$ 12,487	$ 9,381	$ 4,330	$ 140,430
Clearings		$ -	$ -	$ -	$ (22,183)	$ -	$ -	$ (45,497)	$ -	$ -	$ (46,552)	$ -	$ -	$ (26,198)	$ (140,430)
Project Net		$ -	$ (14,817)	$ 24,367	$ (9,550)	$ 11,243	$ 10,469	$ (21,712)	$ 30,625	$ 10,282	$ (40,907)	$ 12,487	$ 9,381	$ (21,869)	$ -

Cost Year 02	Investment 626000688	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,341	$ 781	$ 832	$ 2,030	$ 615	$ 424	$ 503	$ 469	$ 448	$ 241	$ 508	$ 403	$ 169	$ 21,764
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 220	$ 11	$ -	$ -	$ 864	$ -	$ -	$ -	$ 1,096
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,079	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,079
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 18
6030800	Empl Exp - Miscellaneous Expense	$ 52	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52
6790324	Engineering &Supervisory Allocation	$ 16,545	$ 631	$ 921	$ 1,272	$ 696	$ 411	$ 488	$ 454	$ 434	$ 233	$ 493	$ 391	$ 163	$ 23,132
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6790320	Fleet Allocation	$ 5,685	$ 291	$ 427	$ 434	$ 455	$ 204	$ 156	$ 225	$ 231	$ 70	$ 247	$ 159	$ 55	$ 8,638
C6020000	Fringe Adder	$ 10,995	$ 639	$ 642	$ 1,061	$ 668	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,005
6790315	I&D Allocated to Capital	$ 2,835	$ 191	$ 206	$ 329	$ 202	$ 262	$ 201	$ 288	$ 296	$ 90	$ 316	$ 203	$ 70	$ 5,489
6100110	Instrument Service and Repair	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 18,430	$ 2,014	$ 842	$ 8,178	$ 761	$ 389	$ -	$ 675	$ 370	$ 92	$ 689	$ 1,117	$ 649	$ 34,207
6400100	Mat & Supp - Outside Material Purchases	$ 21,850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34	$ -	$ -	$ -	$ -	$ 21,885
6400500	Mat & Supp - Parts	$ 884	$ -	$ -	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 917
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
C6900040	Payroll Tax Adder	$ 3,258	$ 189	$ 190	$ 314	$ 198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,150
6790210	Permitting	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790230	Postage, Shipping and Courier	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
R6010010	SLR Overtime Blended Labor	$ 879	$ -	$ 42	$ 153	$ 111	$ -	$ -	$ 327	$ 317	$ -	$ -	$ -	$ 441	$ 2,270
R6010000	SLR Straight Time Blended Labor	$ 39,845	$ 2,365	$ 2,334	$ 3,777	$ 2,363	$ 3,230	$ 2,475	$ 3,234	$ 3,333	$ 1,106	$ 3,905	$ 2,511	$ 421	$ 70,899
6790322	Small Tools Allocation	$ 779	$ 155	$ 63	$ 168	$ 84	$ 10	$ -	$ 17	$ 10	$ 2	$ 18	$ 29	$ 17	$ 1,353
6790321	Stores Allocation	$ 2,840	$ 246	$ 35	$ 491	$ 92	$ 24	$ -	$ 42	$ 25	$ 6	$ 43	$ 69	$ 40	$ 3,954
6100120	Tools Service and Repair	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117	$ -	$ -	$ -	$ 117
Cost Sum		$ 140,430	$ 7,502	$ 8,035	$ 18,257	$ 6,246	$ 5,176	$ 5,915	$ 5,733	$ 5,501	$ 2,823	$ 6,220	$ 4,885	$ 2,027	$ 218,750
Clearings		$ (140,430)	$ -	$ -	$ (33,794)	$ -	$ -	$ (17,337)	$ -	$ -	$ (14,057)	$ -	$ -	$ (13,132)	$ (218,750)
Project Net		$ -	$ 7,502	$ 8,035	$ (15,537)	$ 6,246	$ 5,176	$ (11,422)	$ 5,733	$ 5,501	$ (11,234)	$ 6,220	$ 4,885	$ (11,105)	$ -

Cost Year 03	Investment 626000688	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,764	$ 120	$ 686	$ 595	$ 386	$ 367	$ 382	$ 694	$ 441	$ 211	$ 446	$ 353	$ 802	$ 27,246
6100080	Consultants - Other	$ 1,096	$ -	$ -	$ 573	$ 239	$ 227	$ 12	$ -	$ -	$ 892	$ -	$ -	$ -	$ 3,039
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,079	$ -	$ -	$ -	$ -	$ -	$ 2,146	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,225
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 18	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 46
6030800	Empl Exp - Miscellaneous Expense	$ 52	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52
6790324	Engineering &Supervisory Allocation	$ 23,132	$ 117	$ 668	$ 579	$ 376	$ 357	$ 371	$ 675	$ 430	$ 205	$ 434	$ 344	$ 780	$ 28,467
6790199	Fees - Miscellaneous	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6790320	Fleet Allocation	$ 8,638	$ 73	$ 318	$ 269	$ 218	$ 207	$ 121	$ 422	$ 270	$ 72	$ 254	$ 163	$ 496	$ 11,520
C6020000	Fringe Adder	$ 14,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,005
6790315	I&D Allocated to Capital	$ 5,489	$ 89	$ 389	$ 329	$ 267	$ 253	$ 148	$ 516	$ 330	$ 88	$ 311	$ 200	$ 607	$ 9,016
6100110	Instrument Service and Repair	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 34,207	$ 115	$ 1,003	$ 543	$ 412	$ 401	$ -	$ 697	$ 382	$ 95	$ 711	$ 1,153	$ 676	$ 40,395
6400100	Mat & Supp - Outside Material Purchases	$ 21,885	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36	$ -	$ -	$ -	$ -	$ 21,920
6400500	Mat & Supp - Parts	$ 917	$ -	$ 802	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,719
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
C6900040	Payroll Tax Adder	$ 4,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,150
6790210	Permitting	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790230	Postage, Shipping and Courier	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
R6010010	SLR Overtime Blended Labor	$ 2,270	$ -	$ 2	$ -	$ 118	$ -	$ -	$ 337	$ 327	$ -	$ -	$ -	$ 456	$ 3,509
R6010000	SLR Straight Time Blended Labor	$ 70,899	$ 1,159	$ 5,043	$ 4,266	$ 3,342	$ 3,279	$ 1,918	$ 6,357	$ 3,959	$ 1,142	$ 4,032	$ 2,593	$ 7,415	$ 115,403
6790322	Small Tools Allocation	$ 1,353	$ 3	$ 23	$ 13	$ 10	$ 9	$ -	$ 16	$ 10	$ 2	$ 17	$ 27	$ 16	$ 1,497
6790321	Stores Allocation	$ 3,954	$ 6	$ 55	$ 30	$ 23	$ 22	$ -	$ 38	$ 23	$ 5	$ 39	$ 64	$ 37	$ 4,297
6100120	Tools Service and Repair	$ 117	$ -	$ 457	$ 962	$ -	$ -	$ -	$ -	$ -	$ 121	$ -	$ -	$ -	$ 1,656
Cost Sum		$ 218,750	$ 1,684	$ 9,449	$ 8,161	$ 5,392	$ 5,124	$ 5,100	$ 9,754	$ 6,210	$ 2,837	$ 6,245	$ 4,898	$ 11,286	$ 294,890
Clearings		$ (218,750)	$ -	$ -	$ (19,294)	$ -	$ -	$ (15,616)	$ -	$ -	$ (18,801)	$ -	$ -	$ (22,429)	$ (294,890)
Project Net		$ -	$ 1,684	$ 9,449	$ (11,133)	$ 5,392	$ 5,124	$ (10,516)	$ 9,754	$ 6,210	$ (15,964)	$ 6,245	$ 4,898	$ (11,144)	$ -

Cost Year 04	Investment 626000688	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 27,246	$ 269	$ 381	$ 298	$ 296	$ 288	$ 261	$ 330	$ 311	$ 268	$ 309	$ 339	$ 336	$ 30,931
6100080	Consultants - Other	$ 3,039	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 186	$ 5,272
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,225	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 6,866
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 46	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 74
6030800	Empl Exp - Miscellaneous Expense	$ 52	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52
6790324	Engineering &Supervisory Allocation	$ 28,467	$ 227	$ 322	$ 251	$ 250	$ 243	$ 220	$ 278	$ 262	$ 226	$ 261	$ 286	$ 284	$ 31,576
6790199	Fees - Miscellaneous	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6790320	Fleet Allocation	$ 11,520	$ 241	$ 242	$ 241	$ 250	$ 241	$ 241	$ 265	$ 264	$ 241	$ 241	$ 241	$ 273	$ 14,503
C6020000	Fringe Adder	$ 14,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,005
6790315	I&D Allocated to Capital	$ 9,016	$ 296	$ 296	$ 296	$ 306	$ 296	$ 296	$ 324	$ 324	$ 296	$ 296	$ 296	$ 334	$ 12,669
6100110	Instrument Service and Repair	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 40,395	$ 120	$ 1,046	$ 566	$ 429	$ 418	$ -	$ 726	$ 399	$ 100	$ 741	$ 1,202	$ 705	$ 46,846
6400100	Mat & Supp - Outside Material Purchases	$ 21,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37	$ -	$ -	$ -	$ -	$ 21,957
6400500	Mat & Supp - Parts	$ 1,719	$ -	$ 836	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,556
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
C6900040	Payroll Tax Adder	$ 4,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,150
6790210	Permitting	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790230	Postage, Shipping and Courier	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
R6010010	SLR Overtime Blended Labor	$ 3,509	$ -	$ 2	$ -	$ 123	$ -	$ -	$ 352	$ 341	$ -	$ -	$ -	$ 475	$ 4,802
R6010000	SLR Straight Time Blended Labor	$ 115,403	$ 3,614	$ 3,614	$ 3,614	$ 3,614	$ 3,614	$ 3,614	$ 3,614	$ 3,614	$ 3,614	$ 3,614	$ 3,614	$ 3,614	$ 158,770
6790322	Small Tools Allocation	$ 1,497	$ 3	$ 29	$ 16	$ 12	$ 12	$ -	$ 20	$ 12	$ 3	$ 21	$ 33	$ 20	$ 1,677
6790321	Stores Allocation	$ 4,297	$ 8	$ 69	$ 37	$ 28	$ 28	$ -	$ 48	$ 29	$ 7	$ 49	$ 79	$ 46	$ 4,725
6100120	Tools Service and Repair	$ 1,656	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 3,362
Cost Sum		$ 294,890	$ 5,328	$ 7,387	$ 5,869	$ 5,859	$ 5,690	$ 5,183	$ 6,508	$ 6,142	$ 5,304	$ 6,082	$ 6,640	$ 6,638	$ 367,521
Clearings		$ (294,890)	$ -	$ -	$ (18,585)	$ -	$ -	$ (16,732)	$ -	$ -	$ (17,954)	$ -	$ -	$ (19,360)	$ (367,521)
Project Net		$ -	$ 5,328	$ 7,387	$ (12,715)	$ 5,859	$ 5,690	$ (11,549)	$ 6,508	$ 6,142	$ (12,650)	$ 6,082	$ 6,640	$ (12,722)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626000689	Mains - Clovis/Portales - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	PRE-05818	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Mains - Clovis/Portales - Replace
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626000689 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 54	$ 85	$ 1,745	$ 7,884	$ 702	$ 359	$ 429	$ 2,201	$ 470	$ 81	$ -	$ -	$ 14,010
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 59,555	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,555
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 21	$ -	$ 217	$ -	$ 73	$ 136	$ -	$ -	$ 105	$ 553
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ 10
6790324	Engineering &Supervisory Allocation	$ -	$ 109	$ 188	$ 3,655	$ 10,782	$ 663	$ 376	$ 464	$ 2,223	$ 240	$ 55	$ -	$ -	$ 18,756
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ -	$ 10
6790320	Fleet Allocation	$ -	$ -	$ -	$ 113	$ 434	$ 852	$ 215	$ -	$ 596	$ 355	$ -	$ -	$ -	$ 2,564
C6020000	Fringe Adder	$ -	$ -	$ -	$ 220	$ 1,477	$ 1,153	$ 555	$ -	$ 977	$ 442	$ -	$ 25	$ 499	$ 5,349
6790315	I&D Allocated to Capital	$ -	$ 5	$ 2	$ 114	$ 434	$ 154	$ 75	$ 21	$ 640	$ 220	$ 5	$ -	$ -	$ 1,670
6401000	Mat & Supp - Inventory Issue	$ -	$ 641	$ -	$ -	$ (5,967)	$ 87	$ -	$ 204	$ 191	$ 170	$ 222	$ -	$ 51	$ (4,401)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 19,423	$ 4,706	$ -	$ -	$ 2,857	$ 7,066	$ -	$ 227	$ -	$ -	$ 34,280
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ -	$ -	$ -	$ 86
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 65	$ 438	$ 342	$ 164	$ -	$ 290	$ 131	$ -	$ 8	$ 148	$ 1,585
6790210	Permitting	$ -	$ -	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ 201	$ -	$ -	$ -	$ -	$ -	$ -	$ 201
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,254	$ 114	$ 735	$ -	$ 558	$ 122	$ -	$ 94	$ 1,090	$ 3,968
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 816	$ 4,217	$ 4,156	$ 1,319	$ -	$ 3,062	$ 1,513	$ -	$ -	$ 758	$ 15,842
6790322	Small Tools Allocation	$ -	$ 42	$ -	$ 859	$ (41)	$ 3	$ -	$ 48	$ 292	$ 3	$ 24	$ -	$ -	$ 1,230
6790321	Stores Allocation	$ -	$ 53	$ -	$ 1,301	$ (86)	$ 15	$ -	$ 172	$ 579	$ 7	$ 34	$ -	$ -	$ 2,075
Cost Sum		$ -	$ 904	$ 1,275	$ 28,312	$ 85,109	$ 8,239	$ 4,217	$ 4,195	$ 18,758	$ 3,906	$ 647	$ 127	$ 2,651	$ 158,342
Clearings		$ -	$ -	$ -	$ (30,492)	$ -	$ -	$ (97,566)	$ -	$ -	$ (26,859)	$ -	$ -	$ (3,425)	$ (158,342)
Project Net		$ -	$ 904	$ 1,275	$ (2,180)	$ 85,109	$ 8,239	$ (93,348)	$ 4,195	$ 18,758	$ (22,953)	$ 647	$ 127	$ (775)	$ -

Cost Year 02	Investment 626000689	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,010	$ 15	$ -	$ 1,052	$ 355	$ 795	$ 638	$ 555	$ 756	$ 756	$ 757	$ 757	$ 679	$ 21,125
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ 59,555	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,555
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 553	$ -	$ -	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 598
6030080	Empl Exp - Travel and Lodging	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790324	Engineering &Supervisory Allocation	$ 18,756	$ 12	$ -	$ 659	$ 402	$ 771	$ 619	$ 538	$ 733	$ 733	$ 733	$ 734	$ 658	$ 25,348
6790199	Fees - Miscellaneous	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790320	Fleet Allocation	$ 2,564	$ -	$ -	$ 391	$ 259	$ 246	$ 246	$ 246	$ 246	$ 246	$ 246	$ 247	$ 202	$ 5,139
C6020000	Fringe Adder	$ 5,349	$ -	$ -	$ 1,233	$ 474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,056
6790315	I&D Allocated to Capital	$ 1,670	$ 1	$ -	$ 341	$ 139	$ 315	$ 315	$ 315	$ 315	$ 315	$ 316	$ 316	$ 259	$ 4,618
6401000	Mat & Supp - Inventory Issue	$ (4,401)	$ 103	$ -	$ 803	$ -	$ -	$ -	$ (2)	$ -	$ -	$ -	$ -	$ -	$ (3,497)
6400100	Mat & Supp - Outside Material Purchases	$ 34,280	$ -	$ -	$ -	$ -	$ 2,954	$ 1,857	$ 1,118	$ 2,897	$ 2,897	$ 2,897	$ 2,897	$ 2,897	$ 54,694
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ 298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 298
6400510	Mat & Supp - Small Tools	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86
C6900040	Payroll Tax Adder	$ 1,585	$ -	$ -	$ 365	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,091
6790210	Permitting	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790230	Postage, Shipping and Courier	$ 201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 201
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 3,968	$ -	$ -	$ 1,238	$ 518	$ 600	$ 600	$ 600	$ 600	$ 600	$ 608	$ 615	$ -	$ 9,948
R6010000	SLR Straight Time Blended Labor	$ 15,842	$ -	$ -	$ 3,330	$ 1,236	$ 3,291	$ 3,291	$ 3,291	$ 3,291	$ 3,291	$ 3,291	$ 3,291	$ 3,191	$ 46,636
6790322	Small Tools Allocation	$ 1,230	$ 8	$ -	$ 17	$ -	$ 77	$ 48	$ 29	$ 75	$ 75	$ 75	$ 75	$ 75	$ 1,783
6790321	Stores Allocation	$ 2,075	$ 13	$ -	$ 48	$ -	$ 183	$ 115	$ 69	$ 180	$ 180	$ 180	$ 180	$ 180	$ 3,402
Cost Sum		$ 158,342	$ 152	$ -	$ 9,524	$ 3,523	$ 9,530	$ 7,730	$ 6,758	$ 9,092	$ 9,092	$ 9,103	$ 9,113	$ 8,140	$ 240,099
Clearings		$ (158,342)	$ -	$ -	$ (9,676)	$ -	$ -	$ (20,783)	$ -	$ -	$ (24,943)	$ -	$ -	$ (26,356)	$ (240,099)
Project Net		$ -	$ 152	$ -	$ (152)	$ 3,523	$ 9,530	$ (13,053)	$ 6,758	$ 9,092	$ (15,851)	$ 9,103	$ 9,113	$ (18,216)	$ -

Cost Year 03 Investment 626000689 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 21,125	$ 2,344	$ 1,330	$ 1,333	$ 513	$ 387	$ 69	$ 72	$ 167	$ 340	$ 175	$ 326	$ 69	$ 28,250
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ (45,799)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45,799)
6100080	Consultants - Other	$ 59,555	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 68,399
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 598	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 598
6030080	Empl Exp - Travel and Lodging	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790324	Engineering &Supervisory Allocation	$ 25,348	$ 2,282	$ 1,294	$ 1,297	$ 499	$ 376	$ 67	$ 70	$ 163	$ 330	$ 171	$ 317	$ 67	$ 32,282
6790199	Fees - Miscellaneous	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790320	Fleet Allocation	$ 5,139	$ 830	$ 103	$ 21	$ 299	$ 214	$ -	$ -	$ -	$ 179	$ -	$ 173	$ -	$ 6,958
C6020000	Fringe Adder	$ 7,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,056
6790315	I&D Allocated to Capital	$ 4,618	$ 1,015	$ 126	$ 26	$ 366	$ 262	$ -	$ -	$ -	$ 219	$ -	$ 211	$ -	$ 6,843
6401000	Mat & Supp - Inventory Issue	$ (3,497)	$ -	$ 377	$ 367	$ -	$ -	$ -	$ (2)	$ -	$ -	$ 1,111	$ -	$ -	$ (1,645)
6400100	Mat & Supp - Outside Material Purchases	$ 54,694	$ 10,889	$ 10,889	$ 12,497	$ -	$ -	$ -	$ 38	$ -	$ 44	$ -	$ -	$ -	$ 89,050
6400500	Mat & Supp - Parts	$ 298	$ -	$ 304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 602
6400510	Mat & Supp - Small Tools	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86
C6900040	Payroll Tax Adder	$ 2,091	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,091
6790210	Permitting	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790230	Postage, Shipping and Courier	$ 201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 201
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,052	$ -	$ -	$ -	$ -	$ 1,052
R6010010	SLR Overtime Blended Labor	$ 9,948	$ 1,382	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ 262	$ -	$ 694	$ -	$ 12,345
R6010000	SLR Straight Time Blended Labor	$ 46,636	$ 11,786	$ 1,580	$ 341	$ 4,742	$ 3,393	$ -	$ -	$ -	$ 2,583	$ -	$ 2,047	$ -	$ 73,109
6790322	Small Tools Allocation	$ 1,783	$ 253	$ 261	$ 298	$ -	$ -	$ -	$ 1	$ -	$ 1	$ 26	$ -	$ -	$ 2,623
6790321	Stores Allocation	$ 3,402	$ 601	$ 621	$ 709	$ -	$ -	$ -	$ 2	$ -	$ 2	$ 61	$ -	$ -	$ 5,399
Cost Sum		$ 240,099	$ 32,118	$ 17,685	$ (28,173)	$ 7,156	$ 5,368	$ 873	$ 918	$ 2,120	$ 4,699	$ 2,281	$ 4,504	$ 873	$ 290,522
Clearings		$ (240,099)	$ -	$ -	$ (21,630)	$ -	$ -	$ (13,397)	$ -	$ -	$ (7,736)	$ -	$ -	$ (7,659)	$ (290,522)
Project Net		$ -	$ 32,118	$ 17,685	$ (49,803)	$ 7,156	$ 5,368	$ (12,524)	$ 918	$ 2,120	$ (3,038)	$ 2,281	$ 4,504	$ (6,785)	$ -

Cost Year 04	Investment 626000689	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 28,250	$ 462	$ 421	$ 380	$ 372	$ 372	$ 372	$ 371	$ 440	$ 389	$ 446	$ 417	$ 372	$ 33,063
7103060	CIAC (Capital Work Order Credit)	$ (45,799)	$ -	$ -	$ (47,747)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (93,546)
6100080	Consultants - Other	$ 68,399	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 77,630
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 598	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 598
6030080	Empl Exp - Travel and Lodging	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790324	Engineering &Supervisory Allocation	$ 32,282	$ 390	$ 355	$ 321	$ 314	$ 314	$ 314	$ 313	$ 372	$ 328	$ 377	$ 352	$ 314	$ 36,343
6790199	Fees - Miscellaneous	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790320	Fleet Allocation	$ 6,958	$ 249	$ 157	$ 153	$ 153	$ 153	$ 153	$ 153	$ 153	$ 171	$ 153	$ 201	$ 153	$ 8,955
C6020000	Fringe Adder	$ 7,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,056
6790315	I&D Allocated to Capital	$ 6,843	$ 305	$ 192	$ 187	$ 187	$ 187	$ 187	$ 187	$ 187	$ 209	$ 187	$ 246	$ 187	$ 9,289
6401000	Mat & Supp - Inventory Issue	$ (1,645)	$ -	$ 393	$ -	$ -	$ -	$ -	$ (2)	$ -	$ -	$ 1,158	$ -	$ -	$ (96)
6400100	Mat & Supp - Outside Material Purchases	$ 89,050	$ 2,797	$ 2,797	$ 2,797	$ 2,797	$ 2,797	$ 2,797	$ 2,797	$ 2,797	$ 2,797	$ 2,797	$ 2,797	$ 2,797	$ 122,614
6400500	Mat & Supp - Parts	$ 602	$ -	$ 320	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,060
6400510	Mat & Supp - Small Tools	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86
C6900040	Payroll Tax Adder	$ 2,091	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,091
6790210	Permitting	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790230	Postage, Shipping and Courier	$ 201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 201
6710050	Rent - Right of way	$ 1,052	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,097	$ -	$ -	$ -	$ -	$ 2,149
R6010010	SLR Overtime Blended Labor	$ 12,345	$ 1,441	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ 273	$ -	$ 723	$ -	$ 14,845
R6010000	SLR Straight Time Blended Labor	$ 73,109	$ 2,283	$ 2,283	$ 2,283	$ 2,283	$ 2,283	$ 2,283	$ 2,283	$ 2,283	$ 2,283	$ 2,283	$ 2,283	$ 2,283	$ 100,505
6790322	Small Tools Allocation	$ 2,623	$ 77	$ 88	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 110	$ 77	$ 77	$ 3,596
6790321	Stores Allocation	$ 5,399	$ 185	$ 210	$ 185	$ 185	$ 185	$ 185	$ 184	$ 185	$ 185	$ 261	$ 185	$ 185	$ 7,716
Cost Sum		$ 290,522	$ 8,957	$ 8,049	$ (40,458)	$ 7,136	$ 7,136	$ 7,136	$ 7,133	$ 8,360	$ 7,481	$ 8,540	$ 8,050	$ 7,136	$ 335,176
Clearings		$ (290,522)	$ -	$ -	$ 23,452	$ -	$ -	$ (21,407)	$ -	$ -	$ (22,973)	$ -	$ -	$ (23,726)	$ (335,176)
Project Net		$ -	$ 8,957	$ 8,049	$ (17,006)	$ 7,136	$ 7,136	$ (14,272)	$ 7,133	$ 8,360	$ (15,492)	$ 8,540	$ 8,050	$ (16,590)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626000690	Cathodic Protetction - Clovis/Portales - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	PRE-05819	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date

Estimated In-Service Date

Description: Cathodic Protetction - Clovis/Portales - existing

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626000690 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 12	$ 1,195	$ 1,016	$ 459	$ 154	$ 129	$ 3,902	$ 1,321	$ 882	$ 1,657	$ -	$ -	$ 10,728
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152	$ -	$ -	$ 152
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 264	$ -	$ -	$ 264
6790324	Engineering &Supervisory Allocation	$ -	$ 24	$ 2,646	$ 2,129	$ 628	$ 146	$ 136	$ 4,225	$ 1,335	$ 451	$ 1,121	$ -	$ -	$ 12,841
6790320	Fleet Allocation	$ -	$ -	$ -	$ 113	$ 404	$ 100	$ -	$ -	$ -	$ 440	$ 403	$ -	$ -	$ 1,460
C6020000	Fringe Adder	$ -	$ -	$ -	$ 220	$ 742	$ 228	$ -	$ -	$ -	$ 653	$ 944	$ -	$ 169	$ 2,957
6790315	I&D Allocated to Capital	$ -	$ 1	$ 63	$ 77	$ 104	$ 31	$ 3	$ 193	$ 120	$ 334	$ 526	$ -	$ -	$ 1,452
6401000	Mat & Supp - Inventory Issue	$ -	$ 143	$ 14,054	$ 175	$ 117	$ 143	$ -	$ 26,013	$ 3,743	$ 1,634	$ 3,949	$ -	$ 154	$ 50,125
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 10,677	$ -	$ -	$ 1,078	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,755
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118	$ -	$ -	$ 118
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 65	$ 220	$ 68	$ -	$ -	$ -	$ 194	$ 280	$ -	$ 50	$ 876
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,598	$ -	$ -	$ -	$ -	$ 3,598
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 568	$ 1,206	$ -	$ 137	$ 1,911
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 816	$ 2,749	$ 846	$ -	$ -	$ -	$ 1,851	$ 2,290	$ -	$ 489	$ 9,041
6790322	Small Tools Allocation	$ -	$ 9	$ 649	$ 480	$ 4	$ 5	$ 43	$ 435	$ 151	$ 24	$ 213	$ -	$ -	$ 2,013
6790321	Stores Allocation	$ -	$ 12	$ 694	$ 727	$ 8	$ 25	$ 123	$ 1,569	$ 298	$ 68	$ 299	$ -	$ -	$ 3,824
Cost Sum		$ -	$ 202	$ 19,300	$ 16,496	$ 5,435	$ 1,745	$ 1,513	$ 36,337	$ 10,567	$ 7,100	$ 13,422	$ -	$ 999	$ 113,114
Clearings		$ -	$ -	$ -	$ (35,997)	$ -	$ -	$ (8,693)	$ -	$ -	$ (54,003)	$ -	$ -	$ (14,421)	$ (113,114)
Project Net		$ -	$ 202	$ 19,300	$ (19,502)	$ 5,435	$ 1,745	$ (7,180)	$ 36,337	$ 10,567	$ (46,904)	$ 13,422	$ -	$ (13,422)	$ -

Cost Year 02	Investment 626000690	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,728	$ 1,805	$ -	$ 27	$ -	$ 71	$ 35	$ 106	$ 150	$ 486	$ 529	$ 318	$ 129	$ 14,383
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 14	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 66
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
6030080	Empl Exp - Travel and Lodging	$ 264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 264
6790324	Engineering &Supervisory Allocation	$ 12,841	$ 1,458	$ -	$ 17	$ -	$ 68	$ 34	$ 102	$ 145	$ 471	$ 513	$ 308	$ 125	$ 16,084
6790320	Fleet Allocation	$ 1,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 211	$ 211	$ 102	$ -	$ 1,984
C6020000	Fringe Adder	$ 2,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,957
6790315	I&D Allocated to Capital	$ 1,452	$ 73	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ 271	$ 270	$ 130	$ -	$ 2,197
6401000	Mat & Supp - Inventory Issue	$ 50,125	$ 12,030	$ -	$ 182	$ -	$ 611	$ 303	$ 927	$ 1,318	$ 1,034	$ 1,431	$ 1,242	$ 1,136	$ 70,338
6400100	Mat & Supp - Outside Material Purchases	$ 11,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,755
6400500	Mat & Supp - Parts	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
C6900040	Payroll Tax Adder	$ 876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 876
6790230	Postage, Shipping and Courier	$ 3,598	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,598
R6010010	SLR Overtime Blended Labor	$ 1,911	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 625	$ 725	$ -	$ -	$ 3,261
R6010000	SLR Straight Time Blended Labor	$ 9,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,721	$ 2,605	$ 1,607	$ -	$ 15,975
6790322	Small Tools Allocation	$ 2,013	$ 925	$ -	$ 4	$ -	$ 16	$ 8	$ 24	$ 34	$ 27	$ 37	$ 32	$ 29	$ 3,148
6790321	Stores Allocation	$ 3,824	$ 1,467	$ -	$ 11	$ -	$ 38	$ 19	$ 58	$ 82	$ 64	$ 89	$ 77	$ 70	$ 5,798
Cost Sum		$ 113,114	$ 17,757	$ -	$ 241	$ -	$ 817	$ 407	$ 1,224	$ 1,737	$ 5,919	$ 6,417	$ 3,824	$ 1,497	$ 152,955
Clearings		$ (113,114)	$ -	$ -	$ (17,998)	$ -	$ -	$ (1,224)	$ -	$ -	$ (8,880)	$ -	$ -	$ (11,738)	$ (152,955)
Project Net		$ -	$ 17,757	$ -	$ (17,757)	$ -	$ 817	$ (817)	$ 1,224	$ 1,737	$ (2,961)	$ 6,417	$ 3,824	$ (10,241)	$ -

Cost Year 03	Investment 626000690	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,383	$ 19	$ 29	$ 13	$ 1	$ 1	$ 31	$ 92	$ 847	$ 1,671	$ 559	$ 25	$ 14	$ 17,683
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 66	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 159
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
6030080	Empl Exp - Travel and Lodging	$ 264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 264
6790324	Engineering &Supervisory Allocation	$ 16,084	$ 18	$ 28	$ 12	$ 1	$ 1	$ 30	$ 90	$ 824	$ 1,626	$ 544	$ 24	$ 14	$ 19,296
6790320	Fleet Allocation	$ 1,984	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 519	$ 282	$ -	$ -	$ 2,785
C6020000	Fringe Adder	$ 2,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,957
6790315	I&D Allocated to Capital	$ 2,197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 636	$ 345	$ -	$ -	$ 3,178
6401000	Mat & Supp - Inventory Issue	$ 70,338	$ 187	$ 297	$ 125	$ -	$ -	$ 312	$ 957	$ 8,836	$ 9,380	$ 1,457	$ 250	$ 140	$ 92,280
6400100	Mat & Supp - Outside Material Purchases	$ 11,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,755
6400500	Mat & Supp - Parts	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
C6900040	Payroll Tax Adder	$ 876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 876
6790230	Postage, Shipping and Courier	$ 3,598	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,598
R6010010	SLR Overtime Blended Labor	$ 3,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,242	$ 749	$ -	$ -	$ 5,252
R6010000	SLR Straight Time Blended Labor	$ 15,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,003	$ 3,725	$ -	$ -	$ 26,703
6790322	Small Tools Allocation	$ 3,148	$ 4	$ 7	$ 3	$ -	$ -	$ 7	$ 22	$ 205	$ 218	$ 34	$ 6	$ 3	$ 3,657
6790321	Stores Allocation	$ 5,798	$ 10	$ 16	$ 7	$ -	$ -	$ 17	$ 53	$ 487	$ 517	$ 80	$ 14	$ 8	$ 7,008
Cost Sum		$ 152,955	$ 246	$ 386	$ 167	$ 9	$ 9	$ 405	$ 1,222	$ 11,208	$ 22,819	$ 7,782	$ 326	$ 187	$ 197,722
Clearings		$ (152,955)	$ -	$ -	$ (800)	$ -	$ -	$ (423)	$ -	$ -	$ (35,250)	$ -	$ -	$ (8,295)	$ (197,722)
Project Net		$ -	$ 246	$ 386	$ (633)	$ 9	$ 9	$ (18)	$ 1,222	$ 11,208	$ (12,430)	$ 7,782	$ 326	$ (8,108)	$ -

Cost Year 04	Investment 626000690	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,683	$ 180	$ 180	$ 180	$ 180	$ 180	$ 180	$ 180	$ 180	$ 180	$ 180	$ 180	$ 180	$ 19,839
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 159	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 255
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
6030080	Empl Exp - Travel and Lodging	$ 264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 264
6790324	Engineering &Supervisory Allocation	$ 19,296	$ 152	$ 152	$ 152	$ 152	$ 152	$ 152	$ 152	$ 152	$ 152	$ 152	$ 152	$ 152	$ 21,115
6790320	Fleet Allocation	$ 2,785	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 3,671
C6020000	Fringe Adder	$ 2,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,957
6790315	I&D Allocated to Capital	$ 3,178	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 4,262
6401000	Mat & Supp - Inventory Issue	$ 92,280	$ 1,705	$ 1,705	$ 1,705	$ 1,705	$ 1,705	$ 1,705	$ 1,705	$ 1,705	$ 1,705	$ 1,705	$ 1,705	$ 1,705	$ 112,737
6400100	Mat & Supp - Outside Material Purchases	$ 11,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,755
6400500	Mat & Supp - Parts	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
C6900040	Payroll Tax Adder	$ 876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 876
6790230	Postage, Shipping and Courier	$ 3,598	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,598
R6010010	SLR Overtime Blended Labor	$ 5,252	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 7,326
R6010000	SLR Straight Time Blended Labor	$ 26,703	$ 932	$ 932	$ 932	$ 932	$ 932	$ 932	$ 932	$ 932	$ 932	$ 932	$ 932	$ 932	$ 37,886
6790322	Small Tools Allocation	$ 3,657	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 4,224
6790321	Stores Allocation	$ 7,008	$ 112	$ 112	$ 112	$ 112	$ 112	$ 112	$ 112	$ 112	$ 112	$ 112	$ 112	$ 112	$ 8,358
Cost Sum		$ 197,722	$ 3,473	$ 3,473	$ 3,473	$ 3,473	$ 3,473	$ 3,473	$ 3,473	$ 3,473	$ 3,473	$ 3,473	$ 3,473	$ 3,473	$ 239,394
Clearings		$ (197,722)	$ -	$ -	$ (10,418)	$ -	$ -	$ (10,418)	$ -	$ -	$ (10,418)	$ -	$ -	$ (10,418)	$ (239,394)
Project Net		$ -	$ 3,473	$ 3,473	$ (6,945)	$ 3,473	$ 3,473	$ (6,945)	$ 3,473	$ 3,473	$ (6,945)	$ 3,473	$ 3,473	$ (6,945)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **626000691**	Investment Name Land, Structures & Sta - Clovis/Portales - Replace	Scenario **2024-2028 Budget**
	Location **Clovis**	Area **ENM**	Funding Project # **PRE-05821**	Funding Project Type **FP-NMG Dist Stations-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Land, Structures & Sta - Clovis/Portales - Replace
Estimated In-Service Date			
Justification	To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.		
Alternatives Considered	NA since investments are required to meet safety and reliability requirements/expectations		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626000691 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 30	$ -	$ 1,931	$ 32	$ -	$ -	$ -	$ -	$ 913	$ -	$ -	$ -	$ 2,907
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 4,045	$ 44	$ -	$ -	$ -	$ -	$ 467	$ -	$ -	$ -	$ 4,556
6790320	Fleet Allocation	$ -	$ -	$ -	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
C6020000	Fringe Adder	$ -	$ -	$ -	$ 204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 121	$ 1	$ -	$ -	$ -	$ -	$ 42	$ -	$ -	$ -	$ 164
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 21,695	$ 270	$ -	$ -	$ -	$ -	$ 5,075	$ -	$ -	$ -	$ 27,040
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 756	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 756
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 960	$ 9	$ -	$ -	$ -	$ -	$ 75	$ -	$ -	$ -	$ 1,044
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,453	$ 18	$ -	$ -	$ -	$ -	$ 213	$ -	$ -	$ -	$ 1,685
Cost Sum		$ -	$ 30	$ -	$ 31,315	$ 375	$ -	$ -	$ -	$ -	$ 6,785	$ -	$ -	$ -	$ 38,505
Clearings		$ -	$ -	$ -	$ (31,346)	$ -	$ -	$ (375)	$ -	$ -	$ (6,785)	$ -	$ -	$ -	$ (38,505)
Project Net		$ -	$ 30	$ -	$ (30)	$ 375	$ -	$ (375)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 626000691	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,907	$ 94	$ 304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 981	$ 1,004	$ -	$ 5,290
6790324	Engineering &Supervisory Allocation	$ 4,556	$ 76	$ 336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 950	$ 974	$ -	$ 6,892
6790320	Fleet Allocation	$ 89	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52	$ 54	$ -	$ 245
C6020000	Fringe Adder	$ 204	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 329
6790315	I&D Allocated to Capital	$ 164	$ 35	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67	$ 69	$ -	$ 352
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 2,027	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,558	$ 4,598	$ -	$ 11,183
6400100	Mat & Supp - Outside Material Purchases	$ 27,040	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,318	$ 3,459	$ -	$ 33,817
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 60	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97
R6010000	SLR Straight Time Blended Labor	$ 756	$ 462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 824	$ 854	$ -	$ 2,896
6790322	Small Tools Allocation	$ 1,044	$ -	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204	$ 209	$ -	$ 1,609
6790321	Stores Allocation	$ 1,685	$ -	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 489	$ 500	$ -	$ 2,759
Cost Sum		$ 38,505	$ 877	$ 2,922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,443	$ 11,722	$ -	$ 65,469
Clearings		$ (38,505)	$ -	$ -	$ (3,799)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (23,164)	$ (65,469)
Project Net		$ -	$ 877	$ 2,922	$ (3,799)	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,443	$ 11,722	$ (23,164)	$ -

Cost Year 03	Investment 626000691	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,366	$ 879	$ 7,535
6790324	Engineering &Supervisory Allocation	$ 6,892	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,330	$ 856	$ 9,078
6790320	Fleet Allocation	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56	$ 47	$ 348
C6020000	Fringe Adder	$ 329	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 329
6790315	I&D Allocated to Capital	$ 352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68	$ 58	$ 478
6401000	Mat & Supp - Inventory Issue	$ 11,183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,677	$ 4,416	$ 21,276
6400100	Mat & Supp - Outside Material Purchases	$ 33,817	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,724	$ 4,037	$ 45,577
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 97	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97
R6010000	SLR Straight Time Blended Labor	$ 2,896	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 885	$ 747	$ 4,528
6790322	Small Tools Allocation	$ 1,609	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311	$ 196	$ 2,116
6790321	Stores Allocation	$ 2,759	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 739	$ 466	$ 3,964
Cost Sum		$ 65,469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,155	$ 11,702	$ 95,326
Clearings		$ (65,469)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29,858)	$ (95,326)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,155	$ (18,155)	$ -

Cost Year 04	Investment 626000691	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 958	$ 617	$ 9,110
6790324	Engineering &Supervisory Allocation	$ 9,078	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 808	$ 520	$ 10,406
6790320	Fleet Allocation	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62	$ 52	$ 461
C6020000	Fringe Adder	$ 329	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 329
6790315	I&D Allocated to Capital	$ 478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75	$ 64	$ 617
6401000	Mat & Supp - Inventory Issue	$ 21,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,919	$ 4,604	$ 31,799
6400100	Mat & Supp - Outside Material Purchases	$ 45,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,052	$ 4,208	$ 57,838
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 97	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97
R6010000	SLR Straight Time Blended Labor	$ 4,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 923	$ 779	$ 6,230
6790322	Small Tools Allocation	$ 2,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 387	$ 244	$ 2,747
6790321	Stores Allocation	$ 3,964	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922	$ 581	$ 5,467
Cost Sum		$ 95,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,105	$ 11,669	$ 125,101
Clearings		$ (95,326)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29,775)	$ (125,101)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,105	$ (18,105)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626000693	Services - Clovis/Portales - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	PRE-05823	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Services - Clovis/Portales - Replace
Justification	NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered	NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626000693 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,042	$ 336	$ 966	$ 2,914	$ 1,327	$ 1,605	$ 1,674	$ 686	$ 602	$ 748	$ 1,215	$ 429	$ 13,545
6100080	Consultants - Other	$ -	$ 6,310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,505	$ 49,814
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 365	$ -	$ 365
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 2,084	$ 744	$ 2,024	$ 3,986	$ 1,253	$ 1,683	$ 1,812	$ 693	$ 308	$ 506	$ 613	$ 624	$ 16,330
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 446	$ -	$ -	$ -	$ -	$ 446
6790320	Fleet Allocation	$ -	$ 321	$ 393	$ 720	$ 1,340	$ 1,503	$ 886	$ 861	$ 137	$ 350	$ 299	$ 236	$ -	$ 7,046
C6020000	Fringe Adder	$ -	$ 855	$ 782	$ 1,637	$ 2,789	$ 2,171	$ 1,778	$ 1,328	$ 212	$ 586	$ 606	$ 626	$ 121	$ 13,490
6790315	I&D Allocated to Capital	$ -	$ 277	$ (14)	$ 244	$ 429	$ 289	$ 253	$ 386	$ 158	$ 291	$ 318	$ 337	$ 44	$ 3,012
6100110	Instrument Service and Repair	$ -	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ -	$ 1,487	$ 41	$ 1,372	$ 10,150	$ 207	$ 4,485	$ 4,518	$ 2,083	$ 418	$ 1,126	$ 3,258	$ -	$ 29,145
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 325	$ 127	$ -	$ -	$ -	$ 222	$ -	$ -	$ -	$ -	$ 673
6400505	Mat & Supp - Part Repairs	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ 1,486	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,486
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 253	$ 232	$ 485	$ 826	$ 643	$ 527	$ 393	$ 63	$ 173	$ 180	$ 185	$ 36	$ 3,997
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
R6010010	SLR Overtime Blended Labor	$ -	$ 52	$ 299	$ -	$ 827	$ 894	$ 1,197	$ 148	$ -	$ -	$ -	$ -	$ -	$ 3,418
R6010000	SLR Straight Time Blended Labor	$ -	$ 3,114	$ 2,597	$ 6,064	$ 9,503	$ 7,145	$ 5,389	$ 4,770	$ 786	$ 2,169	$ 2,244	$ 2,317	$ 448	$ 46,546
6790322	Small Tools Allocation	$ -	$ 98	$ 2	$ 75	$ 336	$ 7	$ 181	$ 76	$ 93	$ 6	$ 61	$ 60	$ -	$ 994
6790321	Stores Allocation	$ -	$ 122	$ 2	$ 114	$ 704	$ 37	$ 512	$ 272	$ 184	$ 18	$ 85	$ 65	$ -	$ 2,115
6100120	Tools Service and Repair	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 16,210	$ 5,415	$ 15,512	$ 33,995	$ 15,476	$ 18,495	$ 16,238	$ 5,763	$ 4,921	$ 6,173	$ 9,277	$ 45,206	$ 192,680
Clearings		$ -	$ -	$ -	$ (37,137)	$ -	$ -	$ (67,966)	$ -	$ -	$ (26,922)	$ -	$ -	$ (60,656)	$ (192,680)
Project Net		$ -	$ 16,210	$ 5,415	$ (21,625)	$ 33,995	$ 15,476	$ (49,471)	$ 16,238	$ 5,763	$ (22,001)	$ 6,173	$ 9,277	$ (15,450)	$ -

Cost Year 02 Investment 626000693 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 13,545	$ 2,561	$ 1,393	$ 2,690	$ 1,523	$ 1,099	$ 1,226	$ 1,333	$ 1,745	$ 1,915	$ 1,931	$ 2,210	$ -	$ 33,171
6100080	Consultants - Other	$ 49,814	$ (38,111)	$ -	$ 2,720	$ (2,720)	$ 434	$ 22	$ -	$ -	$ 6,652	$ 6,663	$ -	$ -	$ 25,475
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 365	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 365
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ -	$ 88
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 16,330	$ 2,070	$ 1,541	$ 1,686	$ 1,725	$ 1,065	$ 1,189	$ 1,292	$ 1,691	$ 1,856	$ 1,871	$ 2,142	$ -	$ 34,457
6790199	Fees - Miscellaneous	$ 446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 446
6790320	Fleet Allocation	$ 7,046	$ 80	$ 1,081	$ 844	$ 1,224	$ 541	$ 592	$ 577	$ 838	$ 642	$ 686	$ 1,263	$ -	$ 15,414
C6020000	Fringe Adder	$ 13,490	$ 161	$ 1,657	$ 2,191	$ 1,964	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,463
6790315	I&D Allocated to Capital	$ 3,012	$ 144	$ 491	$ 632	$ 577	$ 693	$ 759	$ 740	$ 1,074	$ 823	$ 879	$ 1,618	$ -	$ 11,443
6100110	Instrument Service and Repair	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 29,145	$ 18,020	$ -	$ 4,260	$ 336	$ 948	$ 130	$ 1,321	$ 881	$ 536	$ -	$ 23	$ -	$ 55,601
6400100	Mat & Supp - Outside Material Purchases	$ 673	$ -	$ -	$ -	$ -	$ -	$ 1,558	$ 1,546	$ 1,623	$ 9	$ -	$ 52	$ -	$ 5,461
6400505	Mat & Supp - Part Repairs	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ -	$ -	$ -	$ -	$ -	$ 17
6400500	Mat & Supp - Parts	$ 1,486	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ 1,490
6400070	Mat & Supp - Safety and First Aid Supplies &	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
C6900040	Payroll Tax Adder	$ 3,997	$ 48	$ 491	$ 649	$ 582	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,767
6790230	Postage, Shipping and Courier	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
R6010010	SLR Overtime Blended Labor	$ 3,418	$ -	$ -	$ 1,063	$ 813	$ -	$ 856	$ 883	$ 862	$ 1,994	$ 392	$ 3,287	$ -	$ 13,567
R6010000	SLR Straight Time Blended Labor	$ 46,546	$ 596	$ 6,138	$ 7,052	$ 6,461	$ 8,559	$ 8,511	$ 8,249	$ 12,401	$ 8,166	$ 10,462	$ 16,691	$ -	$ 139,832
6790322	Small Tools Allocation	$ 994	$ 1,385	$ -	$ 88	$ 37	$ 25	$ 44	$ 74	$ 65	$ 14	$ -	$ 2	$ -	$ 2,727
6790321	Stores Allocation	$ 2,115	$ 2,197	$ -	$ 256	$ 41	$ 59	$ 105	$ 178	$ 155	$ 34	$ -	$ 5	$ -	$ 5,144
6100120	Tools Service and Repair	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 192,680	$ (10,850)	$ 13,793	$ 24,129	$ 12,563	$ 13,435	$ 15,004	$ 16,222	$ 21,349	$ 22,659	$ 22,897	$ 27,305	$ -	$ 371,187
Clearings		$ (192,680)	$ -	$ -	$ (27,073)	$ -	$ -	$ (41,001)	$ -	$ -	$ (60,230)	$ -	$ -	$ (50,202)	$ (371,187)
Project Net		$ -	$ (10,850)	$ 13,793	$ (2,943)	$ 12,563	$ 13,435	$ (25,998)	$ 16,222	$ 21,349	$ (37,571)	$ 22,897	$ 27,305	$ (50,202)	$ -

Cost Year 03 Investment 626000693 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 33,171	$ 1,049	$ 653	$ 605	$ 365	$ 616	$ 468	$ 1,316	$ 1,293	$ 1,671	$ 1,802	$ 3,041	$ 961	$ 47,011
6100080	Consultants - Other	$ 25,475	$ -	$ 104	$ 919	$ 236	$ 448	$ 23	$ -	$ -	$ 6,776	$ -	$ -	$ -	$ 33,981
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 365	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 365
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 88	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 245
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 34,457	$ 1,021	$ 635	$ 589	$ 355	$ 600	$ 455	$ 1,280	$ 1,259	$ 1,627	$ 1,754	$ 2,960	$ 935	$ 47,927
6790199	Fees - Miscellaneous	$ 446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 446
6790320	Fleet Allocation	$ 15,414	$ 577	$ 367	$ 261	$ 219	$ 323	$ 300	$ 796	$ 811	$ 661	$ 1,212	$ 2,041	$ 644	$ 23,625
C6020000	Fringe Adder	$ 19,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,463
6790315	I&D Allocated to Capital	$ 11,443	$ 706	$ 450	$ 320	$ 268	$ 395	$ 367	$ 974	$ 992	$ 809	$ 1,483	$ 2,498	$ 788	$ 21,492
6100110	Instrument Service and Repair	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 55,601	$ 279	$ 218	$ 457	$ 157	$ 979	$ 127	$ 1,363	$ 912	$ 554	$ -	$ 24	$ 27	$ 60,697
6400100	Mat & Supp - Outside Material Purchases	$ 5,461	$ -	$ -	$ -	$ -	$ -	$ 75	$ -	$ -	$ 9	$ -	$ 54	$ -	$ 5,598
6400505	Mat & Supp - Part Repairs	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ 18	$ -	$ -	$ -	$ -	$ -	$ 35
6400500	Mat & Supp - Parts	$ 1,490	$ -	$ 802	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ 2,297
6400070	Mat & Supp - Safety and First Aid Supplies &	$ -	$ 1,751	$ -	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,773
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
C6900040	Payroll Tax Adder	$ 5,767	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,767
6790230	Postage, Shipping and Courier	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
R6010010	SLR Overtime Blended Labor	$ 13,567	$ 200	$ 232	$ 367	$ 161	$ -	$ 96	$ 498	$ 64	$ 2,059	$ 405	$ 3,393	$ -	$ 21,044
R6010000	SLR Straight Time Blended Labor	$ 139,832	$ 8,958	$ 5,600	$ 3,783	$ 3,309	$ 5,120	$ 4,658	$ 12,131	$ 12,804	$ 8,428	$ 18,835	$ 29,007	$ 10,225	$ 262,689
6790322	Small Tools Allocation	$ 2,727	$ 6	$ 5	$ 11	$ 4	$ 23	$ 5	$ 32	$ 21	$ 13	$ -	$ 2	$ 1	$ 2,849
6790321	Stores Allocation	$ 5,144	$ 15	$ 12	$ 25	$ 9	$ 54	$ 11	$ 75	$ 50	$ 31	$ -	$ 4	$ 2	$ 5,432
6100120	Tools Service and Repair	$ -	$ -	$ -	$ 889	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 910
Cost Sum		$ 371,187	$ 14,576	$ 9,090	$ 8,261	$ 5,116	$ 8,570	$ 6,596	$ 18,495	$ 18,220	$ 22,656	$ 25,505	$ 43,038	$ 13,596	$ 564,904
Clearings		$ (371,187)	$ -	$ -	$ (31,927)	$ -	$ -	$ (20,282)	$ -	$ -	$ (59,371)	$ -	$ -	$ (82,139)	$ (564,904)
Project Net		$ -	$ 14,576	$ 9,090	$ (23,666)	$ 5,116	$ 8,570	$ (13,685)	$ 18,495	$ 18,220	$ (36,714)	$ 25,505	$ 43,038	$ (68,543)	$ -

Cost Year 04	Investment 626000693	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 47,011	$ 825	$ 712	$ 781	$ 709	$ 697	$ 708	$ 731	$ 701	$ 832	$ 723	$ 922	$ 697	$ 56,049
6100080	Consultants - Other	$ 33,981	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 42,848
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 365	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 365
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 245	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 407
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 47,927	$ 696	$ 601	$ 659	$ 598	$ 588	$ 598	$ 617	$ 592	$ 702	$ 610	$ 778	$ 588	$ 55,553
6790199	Fees - Miscellaneous	$ 446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 446
6790320	Fleet Allocation	$ 23,625	$ 671	$ 673	$ 682	$ 668	$ 657	$ 663	$ 691	$ 661	$ 800	$ 685	$ 893	$ 657	$ 32,026
C6020000	Fringe Adder	$ 19,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,463
6790315	I&D Allocated to Capital	$ 21,492	$ 821	$ 824	$ 835	$ 818	$ 804	$ 812	$ 847	$ 810	$ 980	$ 839	$ 1,094	$ 804	$ 31,779
6100110	Instrument Service and Repair	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 60,697	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 66,110
6400100	Mat & Supp - Outside Material Purchases	$ 5,598	$ -	$ -	$ -	$ -	$ -	$ 78	$ -	$ -	$ 9	$ -	$ 56	$ -	$ 5,742
6400505	Mat & Supp - Part Repairs	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ 18	$ -	$ -	$ -	$ -	$ -	$ 53
6400500	Mat & Supp - Parts	$ 2,297	$ 70	$ 70	$ 70	$ 70	$ 70	$ 70	$ 70	$ 70	$ 70	$ 70	$ 70	$ 70	$ 3,136
6400070	Mat & Supp - Safety and First Aid Supplies &	$ 1,773	$ 1,825	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,621
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
C6900040	Payroll Tax Adder	$ 5,767	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,767
6790230	Postage, Shipping and Courier	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
R6010010	SLR Overtime Blended Labor	$ 21,044	$ 209	$ 241	$ 383	$ 167	$ -	$ 101	$ 520	$ 67	$ 2,147	$ 422	$ 3,538	$ -	$ 28,838
R6010000	SLR Straight Time Blended Labor	$ 262,689	$ 9,830	$ 9,830	$ 9,830	$ 9,830	$ 9,830	$ 9,830	$ 9,830	$ 9,830	$ 9,830	$ 9,830	$ 9,830	$ 9,830	$ 380,653
6790322	Small Tools Allocation	$ 2,849	$ 12	$ 12	$ 12	$ 12	$ 12	$ 15	$ 12	$ 12	$ 13	$ 12	$ 14	$ 12	$ 3,003
6790321	Stores Allocation	$ 5,432	$ 30	$ 30	$ 30	$ 30	$ 30	$ 35	$ 30	$ 30	$ 30	$ 30	$ 33	$ 30	$ 5,799
6100120	Tools Service and Repair	$ 910	$ -	$ -	$ 926	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,859
Cost Sum		$ 564,904	$ 16,192	$ 14,197	$ 15,435	$ 14,129	$ 13,892	$ 14,113	$ 14,569	$ 13,977	$ 16,617	$ 14,426	$ 18,432	$ 13,892	$ 744,775
Clearings		$ (564,904)	$ -	$ -	$ (45,824)	$ -	$ -	$ (42,134)	$ -	$ -	$ (45,163)	$ -	$ -	$ (46,749)	$ (744,775)
Project Net		$ -	$ 16,192	$ 14,197	$ (30,389)	$ 14,129	$ 13,892	$ (28,021)	$ 14,569	$ 13,977	$ (28,546)	$ 14,426	$ 18,432	$ (32,857)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627000661	Mains - Lovington - New - 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	NEW-08413	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - Lovington - New - 2
Justification: Main extensions required to accommodate customer growth consistent with NMGC's Rule 16
Alternatives Considered: NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627000661 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 609	$ -	$ -	$ -	$ 609
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,465)	$ -	$ -	$ (2,465)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311	$ -	$ -	$ -	$ 311
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 284	$ -	$ -	$ -	$ 284
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 498	$ -	$ -	$ -	$ 498
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252	$ -	$ -	$ -	$ 252
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 891	$ -	$ -	$ -	$ 891
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148	$ -	$ -	$ -	$ 148
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,844	$ -	$ -	$ -	$ 1,844
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ -	$ -	$ -	$ 13
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37	$ -	$ -	$ -	$ 37
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,887	$ (2,465)	$ -	$ -	$ 2,423
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,887)	$ -	$ -	$ 2,465	$ (2,423)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,465)	$ -	$ 2,465	$ -

Cost Year 02	Investment 627000661	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 609	$ 50	$ 1,283	$ 1,036	$ -	$ -	$ -	$ 269	$ 255	$ -	$ -	$ -	$ -	$ 3,501
7103060	CIAC (Capital Work Order Credit)	$ (2,465)	$ -	$ (10,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,019)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6790324	Engineering &Supervisory Allocation	$ 311	$ 40	$ 1,419	$ 649	$ -	$ -	$ -	$ 260	$ 247	$ -	$ -	$ -	$ -	$ 2,927
6790320	Fleet Allocation	$ 284	$ -	$ 460	$ 367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,110
C6020000	Fringe Adder	$ 498	$ -	$ 974	$ 1,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,587
6790315	I&D Allocated to Capital	$ 252	$ 2	$ 314	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 880
6401000	Mat & Supp - Inventory Issue	$ 891	$ -	$ 3,686	$ 637	$ -	$ -	$ -	$ 2,377	$ 2,257	$ -	$ -	$ -	$ -	$ 9,848
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 665
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 148	$ -	$ 289	$ 330	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 766
6790210	Permitting	$ -	$ 332	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 332
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 2,291	$ 2,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,347
R6010000	SLR Straight Time Blended Labor	$ 1,844	$ -	$ 1,315	$ 2,075	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,234
6790322	Small Tools Allocation	$ 13	$ -	$ 277	$ 27	$ -	$ -	$ -	$ 62	$ 58	$ -	$ -	$ -	$ -	$ 437
6790321	Stores Allocation	$ 37	$ -	$ 155	$ 78	$ -	$ -	$ -	$ 148	$ 140	$ -	$ -	$ -	$ -	$ 558
Cost Sum		$ 2,423	$ 424	$ 1,908	$ 9,375	$ -	$ -	$ -	$ 3,115	$ 2,957	$ -	$ -	$ -	$ -	$ 20,202
Clearings		$ (2,423)	$ -	$ -	$ (11,707)	$ -	$ -	$ -	$ -	$ -	$ (6,072)	$ -	$ -	$ -	$ (20,202)
Project Net		$ -	$ 424	$ 1,908	$ (2,332)	$ -	$ -	$ -	$ 3,115	$ 2,957	$ (6,072)	$ -	$ -	$ -	$ -

Cost Year 03 Investment 627000661 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 3,501	$ -	$ -	$ -	$ (267)	$ -	$ -	$ 959	$ 9	$ -	$ -	$ -	$ -	$ 4,202
7103060	CIAC (Capital Work Order Credit)	$ (13,019)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,019)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,832	$ -	$ -	$ -	$ -	$ -	$ 1,832
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6790324	Engineering &Supervisory Allocation	$ 2,927	$ -	$ -	$ -	$ (260)	$ -	$ -	$ 933	$ 9	$ -	$ -	$ -	$ -	$ 3,610
6790320	Fleet Allocation	$ 1,110	$ -	$ -	$ -	$ -	$ -	$ -	$ 409	$ -	$ -	$ -	$ -	$ -	$ 1,520
C6020000	Fringe Adder	$ 2,587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,587
6790315	I&D Allocated to Capital	$ 880	$ -	$ -	$ -	$ -	$ -	$ -	$ 501	$ -	$ -	$ -	$ -	$ -	$ 1,380
6401000	Mat & Supp - Inventory Issue	$ 9,848	$ -	$ -	$ -	$ (2,785)	$ -	$ -	$ 1,874	$ -	$ -	$ -	$ -	$ -	$ 8,937
6400100	Mat & Supp - Outside Material Purchases	$ 665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 665
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99	$ -	$ -	$ -	$ -	$ 99
C6900040	Payroll Tax Adder	$ 766	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 766
6790210	Permitting	$ 332	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 332
R6010010	SLR Overtime Blended Labor	$ 4,347	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,402	$ -	$ -	$ -	$ -	$ -	$ 6,749
R6010000	SLR Straight Time Blended Labor	$ 5,234	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,093	$ -	$ -	$ -	$ -	$ -	$ 9,327
6790322	Small Tools Allocation	$ 437	$ -	$ -	$ -	$ (65)	$ -	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ 416
6790321	Stores Allocation	$ 558	$ -	$ -	$ -	$ (154)	$ -	$ -	$ 103	$ -	$ -	$ -	$ -	$ -	$ 508
Cost Sum		$ 20,202	$ -	$ -	$ -	$ (3,529)	$ -	$ -	$ 13,150	$ 117	$ -	$ -	$ -	$ -	$ 29,940
Clearings		$ (20,202)	$ -	$ -	$ -	$ -	$ -	$ 3,529	$ -	$ -	$ (13,267)	$ -	$ -	$ -	$ (29,940)
Project Net		$ -	$ -	$ -	$ -	$ (3,529)	$ -	$ 3,529	$ 13,150	$ 117	$ (13,267)	$ -	$ -	$ -	$ -

Cost Year 04 Investment 627000661 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,202	$ -	$ -	$ -	$ (187)	$ -	$ -	$ 670	$ 6	$ -	$ -	$ -	$ -	$ 4,692
7103060	CIAC (Capital Work Order Credit)	$ (13,019)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,019)
6100080	Consultants - Other	$ 1,832	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,910	$ -	$ -	$ -	$ -	$ -	$ 3,742
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6790324	Engineering &Supervisory Allocation	$ 3,610	$ -	$ -	$ -	$ (158)	$ -	$ -	$ 565	$ 5	$ -	$ -	$ -	$ -	$ 4,023
6790320	Fleet Allocation	$ 1,520	$ -	$ -	$ -	$ -	$ -	$ -	$ 452	$ -	$ -	$ -	$ -	$ -	$ 1,972
C6020000	Fringe Adder	$ 2,587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,587
6790315	I&D Allocated to Capital	$ 1,380	$ -	$ -	$ -	$ -	$ -	$ -	$ 554	$ -	$ -	$ -	$ -	$ -	$ 1,934
6401000	Mat & Supp - Inventory Issue	$ 8,937	$ -	$ -	$ -	$ (2,903)	$ -	$ -	$ 1,953	$ -	$ -	$ -	$ -	$ -	$ 7,987
6400100	Mat & Supp - Outside Material Purchases	$ 665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 665
6400080	Mat & Supp - Vehicle Fuel	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103	$ -	$ -	$ -	$ -	$ 201
C6900040	Payroll Tax Adder	$ 766	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 766
6790210	Permitting	$ 332	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 332
R6010010	SLR Overtime Blended Labor	$ 6,749	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,505	$ -	$ -	$ -	$ -	$ -	$ 9,254
R6010000	SLR Straight Time Blended Labor	$ 9,327	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,267	$ -	$ -	$ -	$ -	$ -	$ 13,594
6790322	Small Tools Allocation	$ 416	$ -	$ -	$ -	$ (80)	$ -	$ -	$ 54	$ -	$ -	$ -	$ -	$ -	$ 390
6790321	Stores Allocation	$ 508	$ -	$ -	$ -	$ (192)	$ -	$ -	$ 129	$ -	$ -	$ -	$ -	$ -	$ 445
Cost Sum		$ 29,940	$ -	$ -	$ -	$ (3,520)	$ -	$ -	$ 13,060	$ 115	$ -	$ -	$ -	$ -	$ 39,594
Clearings		$ (29,940)	$ -	$ -	$ -	$ -	$ -	$ 3,520	$ -	$ -	$ (13,175)	$ -	$ -	$ -	$ (39,594)
Project Net		$ -	$ -	$ -	$ -	$ (3,520)	$ -	$ 3,520	$ 13,060	$ 115	$ (13,175)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627000662	Meters - Residential - Lovington - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	NEW-08416	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Meters - Residential - Lovington - New

Justification: NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers

Alternatives Considered: NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627000662 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ (3)	$ -	$ 168	$ 2,333	$ 1,834	$ 522	$ (202)	$ 420	$ 647	$ 1,400	$ 3,775	$ 22	$ 10,916
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ (7)	$ -	$ 352	$ 3,191	$ 1,732	$ 547	$ (219)	$ 424	$ 331	$ 948	$ 1,905	$ 32	$ 9,235
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ (0)	$ 0	$ 8	$ 76	$ 41	$ 13	$ (10)	$ 38	$ 30	$ 85	$ 171	$ 2	$ 456
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 1,901	$ -	$ -	$ 4,080	$ -	$ 2,118	$ 3,595	$ 1,550	$ -	$ 536	$ 13,780
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (41)	$ -	$ 75	$ 19,442	$ 15,285	$ 270	$ (1,348)	$ 213	$ -	$ 6,230	$ 20,975	$ (170)	$ 60,930
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ (3)	$ -	$ 87	$ 635	$ 504	$ 175	$ (23)	$ 94	$ 53	$ 419	$ 389	$ 8	$ 2,340
6790321	Stores Allocation	$ -	$ (3)	$ -	$ 132	$ 1,332	$ 2,706	$ 497	$ (81)	$ 186	$ 151	$ 589	$ 420	$ 34	$ 5,961
6790325	Testing & Installation Allocation	$ -	$ (9)	$ -	$ 439	$ 4,316	$ 3,393	$ 966	$ (299)	$ 518	$ 798	$ 1,727	$ 4,656	$ 81	$ 16,586
Cost Sum		$ -	$ (67)	$ 0	$ 3,162	$ 31,324	$ 25,494	$ 7,071	$ (2,182)	$ 4,010	$ 5,604	$ 12,949	$ 32,292	$ 545	$ 120,204
Clearings		$ -	$ -	$ -	$ (3,095)	$ -	$ -	$ (63,890)	$ -	$ -	$ (7,432)	$ -	$ -	$ (45,787)	$ (120,204)
Project Net		$ -	$ (67)	$ 0	$ 67	$ 31,324	$ 25,494	$ (56,819)	$ (2,182)	$ 4,010	$ (1,828)	$ 12,949	$ 32,292	$ (45,241)	$ -

Cost Year 02 Investment 627000662 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 10,916	$ 21	$ 21	$ 1,066	$ (12)	$ 1,113	$ 854	$ (284)	$ 1,033	$ 815	$ (102)	$ 1,400	$ (337)	$ 16,504
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 88	$ 225	$ -	$ 189	$ 266	$ 258	$ 494	$ 1,519
6790324	Engineering &Supervisory Allocation	$ 9,235	$ 17	$ 23	$ 668	$ (13)	$ 1,079	$ 828	$ (275)	$ 1,001	$ 790	$ (99)	$ 1,357	$ (327)	$ 14,284
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 456	$ 1	$ 1	$ 33	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 491
6401000	Mat & Supp - Inventory Issue	$ 13,780	$ 140	$ 140	$ 349	$ -	$ 728	$ -	$ -	$ -	$ -	$ 590	$ -	$ 586	$ 16,313
6400100	Mat & Supp - Outside Material Purchases	$ 60,930	$ 15	$ -	$ 6,758	$ (77)	$ 9,122	$ 7,472	$ (2,732)	$ 9,139	$ 7,029	$ (1,749)	$ 12,143	$ (4,049)	$ 104,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 2,340	$ 11	$ 11	$ 146	$ (8)	$ 255	$ 194	$ (71)	$ 237	$ 182	$ (30)	$ 315	$ (90)	$ 3,490
6790321	Stores Allocation	$ 5,961	$ 17	$ 6	$ 427	$ (9)	$ 611	$ 464	$ (170)	$ 567	$ 436	$ (72)	$ 754	$ (215)	$ 8,777
6790325	Testing & Installation Allocation	$ 16,586	$ 31	$ 31	$ 1,578	$ (17)	$ 3,754	$ 2,848	$ (1,041)	$ 3,483	$ 2,679	$ (442)	$ 4,628	$ (1,320)	$ 32,796
Cost Sum		$ 120,204	$ 252	$ 233	$ 11,025	$ (137)	$ 16,663	$ 12,746	$ (4,348)	$ 15,459	$ 12,120	$ (1,638)	$ 20,854	$ (5,257)	$ 198,176
Clearings		$ (120,204)	$ -	$ -	$ (11,510)	$ -	$ -	$ (29,272)	$ -	$ -	$ (23,231)	$ -	$ -	$ (13,959)	$ (198,176)
Project Net		$ -	$ 252	$ 233	$ (485)	$ (137)	$ 16,663	$ (16,526)	$ (4,348)	$ 15,459	$ (11,111)	$ (1,638)	$ 20,854	$ (19,216)	$ -

Cost Year 03	Investment 627000662	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,504	$ 1,543	$ (149)	$ 858	$ 32	$ 1,250	$ 8	$ (248)	$ 991	$ 18	$ (89)	$ 1,394	$ (295)	$ 21,818
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,519	$ -	$ -	$ -	$ -	$ -	$ 91	$ 232	$ -	$ 195	$ 274	$ 266	$ 510	$ 3,087
6790324	Engineering &Supervisory Allocation	$ 14,284	$ 1,502	$ (145)	$ 835	$ 31	$ 1,216	$ 8	$ (242)	$ 964	$ 18	$ (87)	$ 1,357	$ (287)	$ 19,455
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
6790315	I&D Allocated to Capital	$ 491	$ -	$ -	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 499
6401000	Mat & Supp - Inventory Issue	$ 16,313	$ 229	$ 63	$ -	$ 224	$ 752	$ -	$ -	$ -	$ -	$ 609	$ -	$ 606	$ 18,795
6400100	Mat & Supp - Outside Material Purchases	$ 104,000	$ 15,886	$ (1,618)	$ 8,959	$ -	$ 12,295	$ -	$ (2,821)	$ 10,345	$ -	$ (1,806)	$ 14,293	$ (4,181)	$ 155,351
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
6790322	Small Tools Allocation	$ 3,490	$ 374	$ (36)	$ 208	$ 5	$ 303	$ -	$ (65)	$ 240	$ -	$ (28)	$ 332	$ (83)	$ 4,739
6790321	Stores Allocation	$ 8,777	$ 889	$ (86)	$ 494	$ 12	$ 720	$ -	$ (156)	$ 571	$ -	$ (66)	$ 788	$ (197)	$ 11,746
6790325	Testing & Installation Allocation	$ 32,796	$ 5,635	$ (544)	$ 3,133	$ 78	$ 4,563	$ -	$ (987)	$ 3,618	$ -	$ (419)	$ 4,998	$ (1,250)	$ 51,622
Cost Sum		$ 198,176	$ 26,058	$ (2,515)	$ 14,487	$ 513	$ 21,097	$ 107	$ (4,287)	$ 16,728	$ 231	$ (1,611)	$ 23,427	$ (5,178)	$ 287,234
Clearings		$ (198,176)	$ -	$ -	$ (38,029)	$ -	$ -	$ (21,718)	$ -	$ -	$ (12,672)	$ -	$ -	$ (16,639)	$ (287,234)
Project Net		$ -	$ 26,058	$ (2,515)	$ (23,543)	$ 513	$ 21,097	$ (21,610)	$ (4,287)	$ 16,728	$ (12,441)	$ (1,611)	$ 23,427	$ (21,817)	$ -

Cost Year 04	Investment 627000662	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,818	$ 1,083	$ (104)	$ 602	$ 22	$ 876	$ 6	$ (174)	$ 695	$ 13	$ (62)	$ 978	$ (207)	$ 25,544
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,087	$ -	$ -	$ -	$ -	$ -	$ 94	$ 242	$ -	$ 204	$ 286	$ 278	$ 531	$ 4,723
6790324	Engineering &Supervisory Allocation	$ 19,455	$ 913	$ (88)	$ 508	$ 19	$ 739	$ 5	$ (147)	$ 586	$ 11	$ (53)	$ 825	$ (175)	$ 22,599
6790320	Fleet Allocation	$ 7	$ -	$ -	$ -	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6790315	I&D Allocated to Capital	$ 499	$ -	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 509
6401000	Mat & Supp - Inventory Issue	$ 18,795	$ 238	$ 65	$ -	$ 234	$ 784	$ -	$ -	$ -	$ -	$ 635	$ -	$ 631	$ 21,382
6400100	Mat & Supp - Outside Material Purchases	$ 155,351	$ 16,562	$ (1,687)	$ 9,340	$ -	$ 12,818	$ -	$ (2,941)	$ 10,785	$ -	$ (1,883)	$ 14,901	$ (4,359)	$ 208,886
R6010010	SLR Overtime Blended Labor	$ 114	$ -	$ -	$ -	$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233
6790322	Small Tools Allocation	$ 4,739	$ 465	$ (45)	$ 259	$ 6	$ 377	$ -	$ (81)	$ 299	$ -	$ (35)	$ 413	$ (103)	$ 6,294
6790321	Stores Allocation	$ 11,746	$ 1,108	$ (107)	$ 616	$ 15	$ 897	$ -	$ (194)	$ 712	$ -	$ (82)	$ 983	$ (246)	$ 15,449
6790325	Testing & Installation Allocation	$ 51,622	$ 5,746	$ (555)	$ 3,194	$ 80	$ 4,652	$ -	$ (1,006)	$ 3,688	$ -	$ (427)	$ 5,096	$ (1,275)	$ 70,815
Cost Sum		$ 287,234	$ 26,115	$ (2,521)	$ 14,518	$ 513	$ 21,144	$ 105	$ (4,302)	$ 16,764	$ 227	$ (1,621)	$ 23,472	$ (5,202)	$ 376,449
Clearings		$ (287,234)	$ -	$ -	$ (38,113)	$ -	$ -	$ (21,762)	$ -	$ -	$ (12,690)	$ -	$ -	$ (16,650)	$ (376,449)
Project Net		$ -	$ 26,115	$ (2,521)	$ (23,595)	$ 513	$ 21,144	$ (21,657)	$ (4,302)	$ 16,764	$ (12,462)	$ (1,621)	$ 23,472	$ (21,852)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627000663	Services - Lovington - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	NEW-08421	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Services - Lovington - New
Justification	NMGC installs new services consistent with NMGC's Rule 16
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627000663 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 208	$ 60	$ -	$ 96	$ 413	$ 154	$ -	$ -	$ 728	$ -	$ 45	$ -	$ 1,705
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 2,203	$ -	$ -	$ -	$ -	$ -	$ 252	$ -	$ 2,455
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 206	$ 206
6790324	Engineering &Supervisory Allocation	$ -	$ 417	$ 133	$ -	$ 131	$ 390	$ 162	$ -	$ -	$ 372	$ -	$ 23	$ -	$ 1,627
6790320	Fleet Allocation	$ -	$ 214	$ -	$ -	$ -	$ 119	$ 138	$ -	$ -	$ 57	$ -	$ -	$ -	$ 528
C6020000	Fringe Adder	$ -	$ 491	$ -	$ -	$ -	$ 203	$ 257	$ -	$ -	$ 124	$ -	$ -	$ -	$ 1,074
6790315	I&D Allocated to Capital	$ -	$ 122	$ (50)	$ -	$ 3	$ 34	$ 35	$ -	$ -	$ 89	$ -	$ 2	$ -	$ 234
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 707	$ -	$ 796	$ -	$ -	$ -	$ -	$ 3,425	$ -	$ -	$ 254	$ 5,182
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 227
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 145	$ -	$ -	$ -	$ 60	$ 76	$ -	$ -	$ 37	$ -	$ -	$ -	$ 318
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 169
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,817	$ -	$ -	$ -	$ 582	$ 952	$ -	$ -	$ 459	$ -	$ -	$ -	$ 3,809
6790322	Small Tools Allocation	$ -	$ -	$ 33	$ -	$ 26	$ 7	$ -	$ -	$ -	$ 51	$ -	$ -	$ -	$ 117
6790321	Stores Allocation	$ -	$ -	$ 35	$ -	$ 55	$ 40	$ -	$ -	$ -	$ 143	$ -	$ -	$ -	$ 273
Cost Sum		$ -	$ 3,414	$ 917	$ -	$ 1,106	$ 4,446	$ 1,774	$ -	$ -	$ 5,485	$ -	$ 323	$ 460	$ 17,924
Clearings		$ -	$ -	$ -	$ (4,331)	$ -	$ -	$ (7,326)	$ -	$ -	$ (5,485)	$ -	$ -	$ (783)	$ (17,924)
Project Net		$ -	$ 3,414	$ 917	$ (4,331)	$ 1,106	$ 4,446	$ (5,552)	$ -	$ -	$ -	$ -	$ 323	$ (323)	$ -

Cost Year 02	Investment 627000663	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,705	$ -	$ 258	$ (22)	$ 1,178	$ 23	$ 271	$ 556	$ 394	$ 336	$ -	$ -	$ -	$ 4,699
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,455	$ -	$ -	$ -	$ 7,850	$ -	$ -	$ 1,945	$ 887	$ -	$ -	$ -	$ -	$ 13,137
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 7	$ 7	$ 7	$ 7	$ 7	$ -	$ -	$ -	$ 35
6030010	Empl Exp - Professional Dues, Subscription	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 206
6790324	Engineering &Supervisory Allocation	$ 1,627	$ -	$ 285	$ (14)	$ 1,333	$ 22	$ 263	$ 539	$ 382	$ 326	$ -	$ -	$ -	$ 4,764
6790320	Fleet Allocation	$ 528	$ -	$ 114	$ -	$ -	$ -	$ 144	$ 76	$ 158	$ 182	$ -	$ -	$ -	$ 1,202
C6020000	Fringe Adder	$ 1,074	$ -	$ 227	$ (29)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,272
6790315	I&D Allocated to Capital	$ 234	$ -	$ 71	$ (8)	$ 67	$ -	$ 185	$ 98	$ 202	$ 233	$ -	$ -	$ -	$ 1,082
6401000	Mat & Supp - Inventory Issue	$ 5,182	$ -	$ 584	$ -	$ -	$ 165	$ 165	$ 165	$ 165	$ 165	$ -	$ -	$ -	$ 6,591
6400100	Mat & Supp - Outside Material Purchases	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 227
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,724	$ 26	$ -	$ -	$ -	$ -	$ 1,750
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
C6900040	Payroll Tax Adder	$ 318	$ -	$ 67	$ (9)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377
R6010010	SLR Overtime Blended Labor	$ 169	$ -	$ 491	$ (328)	$ -	$ -	$ 682	$ 104	$ 1,024	$ 1,368	$ -	$ -	$ -	$ 3,510
R6010000	SLR Straight Time Blended Labor	$ 3,809	$ -	$ 351	$ 220	$ -	$ -	$ 1,602	$ 1,102	$ 1,469	$ 1,506	$ -	$ -	$ -	$ 10,059
6790322	Small Tools Allocation	$ 117	$ -	$ 44	$ -	$ -	$ 4	$ 4	$ 4	$ 4	$ 4	$ -	$ -	$ -	$ 182
6790321	Stores Allocation	$ 273	$ -	$ 25	$ -	$ -	$ 10	$ 10	$ 10	$ 10	$ 10	$ -	$ -	$ -	$ 349
Cost Sum		$ 17,924	$ -	$ 2,517	$ (190)	$ 10,427	$ 259	$ 3,333	$ 6,332	$ 4,729	$ 4,137	$ -	$ -	$ -	$ 49,468
Clearings		$ (17,924)	$ -	$ -	$ (2,327)	$ -	$ -	$ (14,020)	$ -	$ -	$ (15,197)	$ -	$ -	$ -	$ (49,468)
Project Net		$ -	$ -	$ 2,517	$ (2,517)	$ 10,427	$ 259	$ (10,687)	$ 6,332	$ 4,729	$ (11,061)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 627000663	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,699	$ 822	$ 110	$ 17	$ 428	$ 20	$ 238	$ 305	$ 280	$ 402	$ 338	$ 234	$ 17	$ 7,909
6100080	Consultants - Other	$ -	$ 7,875	$ (18)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,170	$ (17)	$ -	$ 11,011
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 13,137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,009	$ -	$ 15,146
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 35	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 121
6030010	Empl Exp - Professional Dues, Subscription	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 206
6790324	Engineering &Supervisory Allocation	$ 4,764	$ 800	$ 108	$ 17	$ 417	$ 19	$ 231	$ 297	$ 272	$ 391	$ 329	$ 228	$ 17	$ 7,888
6790320	Fleet Allocation	$ 1,202	$ 46	$ 64	$ -	$ 277	$ -	$ 149	$ 78	$ 175	$ 259	$ 16	$ 20	$ -	$ 2,286
C6020000	Fringe Adder	$ 1,272	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,272
6790315	I&D Allocated to Capital	$ 1,082	$ 56	$ 78	$ -	$ 339	$ -	$ 182	$ 96	$ 214	$ 317	$ 20	$ 25	$ -	$ 2,409
6401000	Mat & Supp - Inventory Issue	$ 6,591	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 170	$ 8,637
6400100	Mat & Supp - Outside Material Purchases	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 227
6400500	Mat & Supp - Parts	$ 1,750	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,830	$ 27	$ -	$ -	$ -	$ -	$ 3,606
6400080	Mat & Supp - Vehicle Fuel	$ 28	$ -	$ -	$ -	$ -	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
C6900040	Payroll Tax Adder	$ 377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377
R6010010	SLR Overtime Blended Labor	$ 3,510	$ -	$ -	$ -	$ 1,197	$ -	$ 704	$ 107	$ 1,057	$ 1,413	$ -	$ -	$ -	$ 7,988
R6010000	SLR Straight Time Blended Labor	$ 10,059	$ 723	$ 1,017	$ -	$ 3,199	$ -	$ 1,654	$ 1,138	$ 1,723	$ 2,701	$ 255	$ 325	$ -	$ 22,794
6790322	Small Tools Allocation	$ 182	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 230
6790321	Stores Allocation	$ 349	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 462
Cost Sum		$ 49,468	$ 10,512	$ 1,550	$ 225	$ 6,049	$ 259	$ 3,349	$ 4,042	$ 3,939	$ 5,674	$ 4,319	$ 3,015	$ 225	$ 92,625
Clearings		$ (49,468)	$ -	$ -	$ (12,287)	$ -	$ -	$ (9,657)	$ -	$ -	$ (13,656)	$ -	$ -	$ (7,558)	$ (92,625)
Project Net		$ -	$ 10,512	$ 1,550	$ (12,062)	$ 6,049	$ 259	$ (6,308)	$ 4,042	$ 3,939	$ (7,982)	$ 4,319	$ 3,015	$ (7,333)	$ -

Cost Year 04	Investment 627000663	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,909	$ 574	$ 77	$ 12	$ 299	$ 14	$ 166	$ 213	$ 195	$ 281	$ 236	$ 163	$ 12	$ 10,151
6100080	Consultants - Other	$ 11,011	$ 8,210	$ (19)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,305	$ (17)	$ -	$ 22,490
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 15,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,094	$ -	$ 17,240
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 121	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 212
6030010	Empl Exp - Professional Dues, Subscription	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 206
6790324	Engineering &Supervisory Allocation	$ 7,888	$ 484	$ 65	$ 10	$ 253	$ 12	$ 140	$ 180	$ 165	$ 237	$ 199	$ 138	$ 10	$ 9,780
6790320	Fleet Allocation	$ 2,286	$ 50	$ 71	$ -	$ 306	$ -	$ 164	$ 87	$ 194	$ 286	$ 18	$ 23	$ -	$ 3,485
C6020000	Fringe Adder	$ 1,272	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,272
6790315	I&D Allocated to Capital	$ 2,409	$ 62	$ 87	$ -	$ 375	$ -	$ 201	$ 106	$ 237	$ 351	$ 22	$ 28	$ -	$ 3,877
6401000	Mat & Supp - Inventory Issue	$ 8,637	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 10,769
6400100	Mat & Supp - Outside Material Purchases	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 227
6400500	Mat & Supp - Parts	$ 3,606	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,908	$ 28	$ -	$ -	$ -	$ -	$ 5,542
6400080	Mat & Supp - Vehicle Fuel	$ 58	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
C6900040	Payroll Tax Adder	$ 377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377
R6010010	SLR Overtime Blended Labor	$ 7,988	$ -	$ -	$ -	$ 1,248	$ -	$ 734	$ 112	$ 1,102	$ 1,473	$ -	$ -	$ -	$ 12,656
R6010000	SLR Straight Time Blended Labor	$ 22,794	$ 754	$ 1,060	$ -	$ 3,335	$ -	$ 1,724	$ 1,187	$ 1,796	$ 2,816	$ 266	$ 339	$ -	$ 36,071
6790322	Small Tools Allocation	$ 230	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 289
6790321	Stores Allocation	$ 462	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 602
Cost Sum		$ 92,625	$ 10,336	$ 1,543	$ 224	$ 6,018	$ 258	$ 3,332	$ 3,993	$ 3,919	$ 5,645	$ 4,248	$ 2,969	$ 224	$ 135,333
Clearings		$ (92,625)	$ -	$ -	$ (12,103)	$ -	$ -	$ (9,608)	$ -	$ -	$ (13,558)	$ -	$ -	$ (7,440)	$ (135,333)
Project Net		$ -	$ 10,336	$ 1,543	$ (11,879)	$ 6,018	$ 258	$ (6,276)	$ 3,993	$ 3,919	$ (7,913)	$ 4,248	$ 2,969	$ (7,216)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627000680	Mains - Lovington - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	PRE-05804	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Mains - Lovington - Replace
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627000680 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 266	$ -	$ 168	$ -	$ -	$ -	$ 248	$ 1,414	$ 808	$ 36	$ -	$ -	$ 2,940
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 531	$ -	$ 353	$ -	$ -	$ -	$ 268	$ 1,428	$ 413	$ 24	$ -	$ -	$ 3,018
6790320	Fleet Allocation	$ -	$ 29	$ -	$ -	$ -	$ -	$ -	$ 169	$ 626	$ 114	$ 25	$ -	$ -	$ 963
C6020000	Fringe Adder	$ -	$ 125	$ -	$ -	$ -	$ -	$ -	$ 330	$ 1,147	$ 183	$ 40	$ -	$ -	$ 1,825
6790315	I&D Allocated to Capital	$ -	$ 51	$ (24)	$ 8	$ -	$ -	$ -	$ 88	$ 645	$ 120	$ 20	$ -	$ -	$ 908
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 81	$ -	$ -	$ -	$ -	$ 2,080	$ 2,947	$ -	$ -	$ -	$ 5,109
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40	$ 600	$ -	$ -	$ -	$ 639
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ -	$ 2,500	$ -	$ 1,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,400
C6900040	Payroll Tax Adder	$ -	$ 37	$ -	$ -	$ -	$ -	$ -	$ 98	$ 340	$ 54	$ 12	$ -	$ -	$ 541
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ 463	$ -	$ -	$ -	$ -	$ -	$ 684	$ 702	$ -	$ -	$ -	$ -	$ 1,849
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 539	$ 3,546	$ 678	$ 149	$ -	$ -	$ 4,912
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 4	$ -	$ -	$ -	$ -	$ 85	$ 53	$ -	$ -	$ -	$ 142
6790321	Stores Allocation	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ 169	$ 149	$ -	$ -	$ -	$ 323
Cost Sum		$ -	$ 4,003	$ (24)	$ 2,520	$ -	$ -	$ -	$ 2,424	$ 12,221	$ 6,145	$ 307	$ -	$ -	$ 27,596
Clearings		$ -	$ -	$ -	$ (6,499)	$ -	$ -	$ -	$ -	$ -	$ (20,790)	$ -	$ -	$ (307)	$ (27,596)
Project Net		$ -	$ 4,003	$ (24)	$ (3,979)	$ -	$ -	$ -	$ 2,424	$ 12,221	$ (14,645)	$ 307	$ -	$ (307)	$ -

Cost Year 02	Investment 627000680	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,940	$ -	$ 2,958	$ 66	$ 532	$ 1,230	$ 1,315	$ 886	$ -	$ -	$ -	$ -	$ -	$ 9,928
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 1,416	$ 2,516	$ 2,616	$ -	$ -	$ -	$ -	$ -	$ 6,548
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 1,385	$ 1,325	$ 1,162	$ -	$ -	$ -	$ -	$ -	$ 3,872
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74	$ -	$ -	$ -	$ -	$ -	$ 74
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 474	$ -	$ -	$ -	$ -	$ -	$ 474
6790324	Engineering &Supervisory Allocation	$ 3,018	$ -	$ 3,272	$ 41	$ 603	$ 1,193	$ 1,275	$ 859	$ -	$ -	$ -	$ -	$ -	$ 10,260
6790320	Fleet Allocation	$ 963	$ -	$ 730	$ 48	$ 484	$ 435	$ 376	$ 172	$ -	$ -	$ -	$ -	$ -	$ 3,206
C6020000	Fringe Adder	$ 1,825	$ -	$ 1,753	$ 78	$ 710	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,367
6790315	I&D Allocated to Capital	$ 908	$ -	$ 602	$ 22	$ 208	$ 557	$ 482	$ 220	$ -	$ -	$ -	$ -	$ -	$ 2,998
6401000	Mat & Supp - Inventory Issue	$ 5,109	$ -	$ 10,956	$ 49	$ -	$ 978	$ 978	$ 978	$ -	$ -	$ -	$ -	$ -	$ 19,047
6400100	Mat & Supp - Outside Material Purchases	$ 639	$ -	$ -	$ -	$ -	$ 480	$ 1,124	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,243
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 4,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,400
C6900040	Payroll Tax Adder	$ 541	$ -	$ 520	$ 23	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,294
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 1,849	$ -	$ 3,563	$ 41	$ 1,284	$ 3,210	$ 2,306	$ 1,681	$ -	$ -	$ -	$ -	$ -	$ 13,935
R6010000	SLR Straight Time Blended Labor	$ 4,912	$ -	$ 2,931	$ 247	$ 1,345	$ 3,666	$ 3,638	$ 1,036	$ -	$ -	$ -	$ -	$ -	$ 17,775
6790322	Small Tools Allocation	$ 142	$ -	$ 824	$ 1	$ -	$ 38	$ 54	$ 25	$ -	$ -	$ -	$ -	$ -	$ 1,084
6790321	Stores Allocation	$ 323	$ -	$ 460	$ 3	$ -	$ 90	$ 130	$ 61	$ -	$ -	$ -	$ -	$ -	$ 1,068
Cost Sum		$ 27,596	$ -	$ 28,569	$ 618	$ 5,376	$ 14,678	$ 15,519	$ 10,242	$ -	$ -	$ -	$ -	$ -	$ 102,599
Clearings		$ (27,596)	$ -	$ -	$ (29,187)	$ -	$ -	$ (35,574)	$ -	$ -	$ (10,242)	$ -	$ -	$ -	$ (102,599)
Project Net		$ -	$ -	$ 28,569	$ (28,569)	$ 5,376	$ 14,678	$ (20,054)	$ 10,242	$ -	$ (10,242)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 627000680	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,928	$ 192	$ 192	$ 192	$ 312	$ 1,705	$ 927	$ 1,317	$ 330	$ 192	$ 192	$ 560	$ 436	$ 16,476
6100080	Consultants - Other	$ 6,548	$ -	$ -	$ -	$ -	$ 8,104	$ -	$ 10,388	$ -	$ -	$ -	$ -	$ -	$ 25,040
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,872	$ 1,192	$ 1,192	$ 1,192	$ 1,192	$ 1,192	$ 1,192	$ 1,192	$ 1,192	$ 1,192	$ 1,192	$ 1,192	$ 1,192	$ 18,177
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ 76	$ -	$ -	$ -	$ -	$ -	$ 150
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ 474	$ -	$ -	$ -	$ -	$ -	$ -	$ 489	$ -	$ -	$ -	$ -	$ -	$ 963
6790324	Engineering &Supervisory Allocation	$ 10,260	$ 187	$ 187	$ 187	$ 304	$ 1,659	$ 902	$ 1,282	$ 321	$ 187	$ 187	$ 545	$ 424	$ 16,633
6790320	Fleet Allocation	$ 3,206	$ -	$ -	$ -	$ 81	$ 476	$ 406	$ 67	$ 91	$ -	$ -	$ 248	$ 164	$ 4,739
C6020000	Fringe Adder	$ 4,367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,367
6790315	I&D Allocated to Capital	$ 2,998	$ -	$ -	$ -	$ 99	$ 582	$ 497	$ 82	$ 111	$ -	$ -	$ 303	$ 201	$ 4,875
6401000	Mat & Supp - Inventory Issue	$ 19,047	$ 841	$ 841	$ 841	$ 841	$ 841	$ 841	$ 841	$ 841	$ 841	$ 841	$ 841	$ 841	$ 29,140
6400100	Mat & Supp - Outside Material Purchases	$ 2,243	$ -	$ -	$ -	$ -	$ 495	$ 1,367	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,106
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 4,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,400
C6900040	Payroll Tax Adder	$ 1,294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,294
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ -	$ -	$ -	$ -	$ 26
R6010010	SLR Overtime Blended Labor	$ 13,935	$ -	$ -	$ -	$ 218	$ 3,624	$ 2,489	$ -	$ 684	$ -	$ -	$ 1,625	$ 1,906	$ 24,481
R6010000	SLR Straight Time Blended Labor	$ 17,775	$ -	$ -	$ -	$ 1,068	$ 3,926	$ 3,963	$ 1,069	$ 760	$ -	$ -	$ 2,310	$ 699	$ 31,569
6790322	Small Tools Allocation	$ 1,084	$ 20	$ 20	$ 20	$ 20	$ 31	$ 51	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 1,362
6790321	Stores Allocation	$ 1,068	$ 46	$ 46	$ 46	$ 46	$ 74	$ 122	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 1,727
Cost Sum		$ 102,599	$ 2,478	$ 2,478	$ 2,478	$ 4,182	$ 22,709	$ 12,759	$ 16,871	$ 4,422	$ 2,478	$ 2,478	$ 7,691	$ 5,929	$ 189,552
Clearings		$ (102,599)	$ -	$ -	$ (7,435)	$ -	$ -	$ (39,649)	$ -	$ -	$ (23,771)	$ -	$ -	$ (16,098)	$ (189,552)
Project Net		$ -	$ 2,478	$ 2,478	$ (4,956)	$ 4,182	$ 22,709	$ (26,890)	$ 16,871	$ 4,422	$ (21,293)	$ 2,478	$ 7,691	$ (10,169)	$ -

Cost Year 04	Investment 627000680	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,476	$ 246	$ 246	$ 246	$ 246	$ 809	$ 338	$ 962	$ 248	$ 246	$ 246	$ 246	$ 246	$ 20,802
6100080	Consultants - Other	$ 25,040	$ -	$ -	$ -	$ -	$ 8,448	$ -	$ 10,830	$ -	$ -	$ -	$ -	$ -	$ 44,318
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 18,177	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 33,089
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 150	$ -	$ -	$ -	$ -	$ -	$ -	$ 79	$ -	$ -	$ -	$ -	$ -	$ 229
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ 963	$ -	$ -	$ -	$ -	$ -	$ -	$ 510	$ -	$ -	$ -	$ -	$ -	$ 1,473
6790324	Engineering &Supervisory Allocation	$ 16,633	$ 208	$ 208	$ 208	$ 208	$ 683	$ 285	$ 812	$ 209	$ 208	$ 208	$ 208	$ 208	$ 20,283
6790320	Fleet Allocation	$ 4,739	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 6,167
C6020000	Fringe Adder	$ 4,367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,367
6790315	I&D Allocated to Capital	$ 4,875	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 6,623
6401000	Mat & Supp - Inventory Issue	$ 29,140	$ 877	$ 877	$ 877	$ 877	$ 877	$ 877	$ 877	$ 877	$ 877	$ 877	$ 877	$ 877	$ 39,663
6400100	Mat & Supp - Outside Material Purchases	$ 4,106	$ -	$ -	$ -	$ -	$ 517	$ 1,425	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,048
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 4,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,400
C6900040	Payroll Tax Adder	$ 1,294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,294
6710050	Rent - Right of way	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27	$ -	$ -	$ -	$ -	$ 54
R6010010	SLR Overtime Blended Labor	$ 24,481	$ 578	$ 578	$ 578	$ 578	$ 578	$ 578	$ 578	$ 578	$ 578	$ 578	$ 578	$ 578	$ 31,414
R6010000	SLR Straight Time Blended Labor	$ 31,569	$ 1,203	$ 1,203	$ 1,203	$ 1,203	$ 1,203	$ 1,203	$ 1,203	$ 1,203	$ 1,203	$ 1,203	$ 1,203	$ 1,203	$ 46,008
6790322	Small Tools Allocation	$ 1,362	$ 24	$ 24	$ 24	$ 24	$ 39	$ 64	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 1,707
6790321	Stores Allocation	$ 1,727	$ 58	$ 58	$ 58	$ 58	$ 92	$ 152	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 2,549
Cost Sum		$ 189,552	$ 4,701	$ 4,701	$ 4,701	$ 4,701	$ 14,752	$ 6,429	$ 17,441	$ 4,732	$ 4,701	$ 4,701	$ 4,701	$ 4,701	$ 270,515
Clearings		$ (189,552)	$ -	$ -	$ (14,104)	$ -	$ -	$ (25,883)	$ -	$ -	$ (26,874)	$ -	$ -	$ (14,104)	$ (270,515)
Project Net		$ -	$ 4,701	$ 4,701	$ (9,402)	$ 4,701	$ 14,752	$ (19,454)	$ 17,441	$ 4,732	$ (22,172)	$ 4,701	$ 4,701	$ (9,402)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627000681	Cathodic Protection - Lovington - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	PRE-05805	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Cathodic Protection - Lovington - Replace
Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.
Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627000681 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,674	$ -	$ 460	$ -	$ 4,134
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,996	$ 25,996
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,878	$ -	$ 232	$ -	$ 2,110
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133	$ -	$ 133
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 511	$ -	$ 511
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 169	$ -	$ 251	$ -	$ 420
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,413	$ -	$ -	$ -	$ 20,413
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151	$ -	$ 151
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,469	$ -	$ 1,469
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 423	$ -	$ 423
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303	$ -	$ -	$ -	$ 303
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 855	$ -	$ -	$ -	$ 855
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,292	$ -	$ 3,630	$ 25,996	$ 56,918
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (27,292)	$ -	$ -	$ (29,626)	$ (56,918)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,630	$ (3,630)	$ -

Cost Year 02	Investment 627000681	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,134	$ 3,062	$ 3,062	$ 411	$ 12,085	$ 425	$ 503	$ 503	$ 503	$ 503	$ 503	$ 414	$ -	$ 26,106
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 25,996	$ (25,996)	$ -	$ -	$ 55,976	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,976
6790324	Engineering &Supervisory Allocation	$ 2,110	$ 2,474	$ 3,386	$ 258	$ 13,680	$ 412	$ 487	$ 487	$ 487	$ 487	$ 487	$ 402	$ -	$ 25,157
6790320	Fleet Allocation	$ 133	$ -	$ -	$ 184	$ 1,230	$ 104	$ 126	$ 126	$ 126	$ 126	$ 126	$ 105	$ -	$ 2,387
C6020000	Fringe Adder	$ 511	$ -	$ -	$ 539	$ 1,768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,817
6790315	I&D Allocated to Capital	$ 420	$ 124	$ 169	$ 148	$ 1,126	$ 134	$ 162	$ 162	$ 162	$ 162	$ 162	$ 134	$ -	$ 3,064
6401000	Mat & Supp - Inventory Issue	$ 20,413	$ 20,413	$ 20,413	$ 16	$ 71,725	$ 2,150	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,500	$ 2,055	$ -	$ 149,684
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32
C6900040	Payroll Tax Adder	$ 151	$ -	$ -	$ 160	$ 524	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 835
R6010010	SLR Overtime Blended Labor	$ 1,469	$ -	$ -	$ 475	$ 1,548	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,493
R6010000	SLR Straight Time Blended Labor	$ 423	$ -	$ -	$ 1,520	$ 4,999	$ 1,650	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 1,654	$ -	$ 20,247
6790322	Small Tools Allocation	$ 303	$ 1,569	$ 1,536	$ 1	$ 7,907	$ 56	$ 65	$ 65	$ 65	$ 65	$ 65	$ 53	$ -	$ 11,748
6790321	Stores Allocation	$ 855	$ 2,489	$ 857	$ 3	$ 8,692	$ 133	$ 155	$ 155	$ 155	$ 155	$ 155	$ 128	$ -	$ 13,932
Cost Sum		$ 56,918	$ 4,134	$ 29,423	$ 3,746	$ 181,258	$ 5,063	$ 5,998	$ 5,998	$ 5,998	$ 5,998	$ 5,998	$ 4,944	$ -	$ 315,478
Clearings		$ (56,918)	$ -	$ -	$ (37,303)	$ -	$ -	$ (192,320)	$ -	$ -	$ (17,995)	$ -	$ -	$ (10,943)	$ (315,478)
Project Net		$ -	$ 4,134	$ 29,423	$ (33,557)	$ 181,258	$ 5,063	$ (186,322)	$ 5,998	$ 5,998	$ (11,997)	$ 5,998	$ 4,944	$ (10,943)	$ -

Cost Year 03	Investment 627000681	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33	$ -	$ 597	$ 490	$ -	$ 27,227
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,235	$ -	$ 5,235
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 55,976	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,976
6790324	Engineering &Supervisory Allocation	$ 25,157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33	$ -	$ 581	$ 477	$ -	$ 26,248
6790320	Fleet Allocation	$ 2,387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ 2,410
C6020000	Fringe Adder	$ 2,817	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,817
6790315	I&D Allocated to Capital	$ 3,064	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ 3,092
6401000	Mat & Supp - Inventory Issue	$ 149,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,238	$ -	$ -	$ 155,921
6400100	Mat & Supp - Outside Material Purchases	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32
C6900040	Payroll Tax Adder	$ 835	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 835
R6010010	SLR Overtime Blended Labor	$ 3,493	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,493
R6010000	SLR Straight Time Blended Labor	$ 20,247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 357	$ -	$ -	$ -	$ -	$ 20,604
6790322	Small Tools Allocation	$ 11,748	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145	$ -	$ -	$ 11,892
6790321	Stores Allocation	$ 13,932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 344	$ -	$ -	$ 14,276
Cost Sum		$ 315,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 474	$ -	$ 7,906	$ 6,201	$ -	$ 330,059
Clearings		$ (315,478)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (474)	$ -	$ -	$ (14,107)	$ (330,059)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 474	$ (474)	$ 7,906	$ 6,201	$ (14,107)	$ -

Cost Year 04	Investment 627000681	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 27,227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ -	$ 419	$ 342	$ -	$ 28,012
6100080	Consultants - Other	$ 5,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,457	$ -	$ 10,692
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 55,976	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,976
6790324	Engineering &Supervisory Allocation	$ 26,248	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20	$ -	$ 354	$ 289	$ -	$ 26,910
6790320	Fleet Allocation	$ 2,410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25	$ -	$ -	$ -	$ -	$ 2,435
C6020000	Fringe Adder	$ 2,817	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,817
6790315	I&D Allocated to Capital	$ 3,092	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ 3,122
6401000	Mat & Supp - Inventory Issue	$ 155,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,503	$ -	$ -	$ 162,425
6400100	Mat & Supp - Outside Material Purchases	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32
C6900040	Payroll Tax Adder	$ 835	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 835
R6010010	SLR Overtime Blended Labor	$ 3,493	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,493
R6010000	SLR Straight Time Blended Labor	$ 20,604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 373	$ -	$ -	$ -	$ -	$ 20,977
6790322	Small Tools Allocation	$ 11,892	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180	$ -	$ -	$ 12,073
6790321	Stores Allocation	$ 14,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 429	$ -	$ -	$ 14,705
Cost Sum		$ 330,059	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 471	$ -	$ 7,885	$ 6,088	$ -	$ 344,503
Clearings		$ (330,059)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (471)	$ -	$ -	$ (13,973)	$ (344,503)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 471	$ (471)	$ 7,885	$ 6,088	$ (13,973)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **627000682**	Investment Name Land, Structures & Sta - Lovington - Replace	Scenario **2024-2028 Budget**
	Location **Lovington**	Area **SENM**	Funding Project # **PRE-05936**	Funding Project Type **FP-NMG Dist Stations-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Land, Structures & Sta - Lovington - Replace
Estimated In-Service Date			
Justification	To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.		
Alternatives Considered	NA since investments are required to meet safety and reliability requirements/expectations		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627000682 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197	$ 197
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,277	$ 3,277
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 286	$ 286
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20	$ 20
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,779	$ 3,779
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,779)	$ (3,779)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 627000682	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25	$ 254	$ 63	$ 106	$ 645
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,277	$ -	$ (181)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,096
6790324	Engineering &Supervisory Allocation	$ 286	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25	$ 246	$ 61	$ 103	$ 721
6790315	I&D Allocated to Capital	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110	$ 110	$ -	$ 814	$ 1,035
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114	$ 2,135	$ 561	$ 128	$ 2,939
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ 58	$ 15	$ 24	$ 103
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ 139	$ 35	$ 58	$ 247
Cost Sum		$ 3,779	$ -	$ (181)	$ -	$ -	$ -	$ -	$ -	$ -	$ 294	$ 2,942	$ 735	$ 1,235	$ 8,805
Clearings		$ (3,779)	$ -	$ -	$ 181	$ -	$ -	$ -	$ -	$ -	$ (294)	$ -	$ -	$ (4,912)	$ (8,805)
Project Net		$ -	$ -	$ (181)	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,942	$ 735	$ (3,677)	$ -

Cost Year 03 Investment 627000682 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22	$ 237	$ 56	$ 105	$ 1,065
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,096	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,096
6790324	Engineering &Supervisory Allocation	$ 721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21	$ 231	$ 54	$ 102	$ 1,130
6790315	I&D Allocated to Capital	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
6401000	Mat & Supp - Inventory Issue	$ 1,035	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 973	$ 2,008
6400100	Mat & Supp - Outside Material Purchases	$ 2,939	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118	$ 2,479	$ 580	$ 121	$ 6,237
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114	$ -	$ -	$ -	$ 114
6790322	Small Tools Allocation	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 58	$ 13	$ 25	$ 202
6790321	Stores Allocation	$ 247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 137	$ 32	$ 60	$ 482
Cost Sum		$ 8,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 284	$ 3,142	$ 735	$ 1,386	$ 14,354
Clearings		$ (8,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (284)	$ -	$ -	$ (5,264)	$ (14,354)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,142	$ 735	$ (3,877)	$ -

Cost Year 04 Investment 627000682 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 1,065	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ 167	$ 39	$ 73	$ 1,360
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,096	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,096
6790324	Engineering &Supervisory Allocation	$ 1,130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ 141	$ 33	$ 62	$ 1,378
6790315	I&D Allocated to Capital	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
6401000	Mat & Supp - Inventory Issue	$ 2,008	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,014	$ 3,022
6400100	Mat & Supp - Outside Material Purchases	$ 6,237	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 123	$ 2,585	$ 605	$ 126	$ 9,676
6790230	Postage, Shipping and Courier	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119	$ -	$ -	$ -	$ 233
6790322	Small Tools Allocation	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 72	$ 17	$ 32	$ 325
6790321	Stores Allocation	$ 482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ 171	$ 40	$ 75	$ 776
Cost Sum		$ 14,354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 282	$ 3,134	$ 733	$ 1,383	$ 19,885
Clearings		$ (14,354)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (282)	$ -	$ -	$ (5,250)	$ (19,885)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,134	$ 733	$ (3,867)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **627001343**	Investment Name Services - Lovington - Replace	Scenario **2024-2028 Budget**
	Location **Lovington**	Area **SENM**	Funding Project # **PRE-05807**	Funding Project Type **FP-NMG Dist Services-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Services - Lovington - Replace - Clone to fix facility from Clovis to Lovington
Estimated In-Service Date			
Justification	NMGC replaces existing services as required to maintain safe and reliable service		
Alternatives Considered	NA since NMGC replaces existing services as necessary to provide safe and reliable service		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627001343 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 308	$ 217	$ 1,397	$ 699	$ 471	$ 147	$ 209	$ 163	$ 1,149	$ 873	$ 481	$ -	$ 6,114
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,271	$ 964	$ 1,800	$ 8,034
6790324	Engineering &Supervisory Allocation	$ -	$ 615	$ 480	$ 2,928	$ 956	$ 445	$ 154	$ 226	$ 165	$ 587	$ 591	$ 242	$ -	$ 7,390
6790320	Fleet Allocation	$ -	$ 300	$ 217	$ 1,374	$ 606	$ 432	$ 35	$ 143	$ -	$ 353	$ 60	$ -	$ -	$ 3,517
C6020000	Fringe Adder	$ -	$ 724	$ 450	$ 2,997	$ 1,148	$ 723	$ 95	$ 278	$ -	$ 645	$ 169	$ -	$ -	$ 7,229
6790315	I&D Allocated to Capital	$ -	$ 180	$ (14)	$ 428	$ 160	$ 97	$ 15	$ 74	$ 15	$ 343	$ 129	$ 22	$ -	$ 1,450
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 299	$ 1,455	$ 89	$ -	$ 753	$ -	$ 509	$ 1,294	$ 1,372	$ 34	$ 1,388	$ 7,194
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 303	$ -	$ -	$ -	$ 1,864	$ -	$ -	$ -	$ 2,167
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ -	$ 215	$ 133	$ 888	$ 340	$ 214	$ 28	$ 82	$ -	$ 191	$ 50	$ -	$ -	$ 2,142
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 399	$ -	$ -	$ -	$ -	$ 399
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 149	$ 234	$ -	$ 352	$ 99	$ 576	$ -	$ 657	$ 238	$ -	$ -	$ 2,305
R6010000	SLR Straight Time Blended Labor	$ -	$ 2,682	$ 1,517	$ 10,867	$ 4,250	$ 2,327	$ 251	$ 455	$ -	$ 1,731	$ 388	$ -	$ -	$ 24,469
6790322	Small Tools Allocation	$ -	$ -	$ 14	$ 64	$ 3	$ 10	$ 30	$ -	$ 21	$ 47	$ 74	$ 1	$ -	$ 263
6790321	Stores Allocation	$ -	$ -	$ 15	$ 97	$ 6	$ 54	$ 86	$ -	$ 41	$ 132	$ 104	$ 1	$ -	$ 535
Cost Sum		$ -	$ 5,024	$ 3,477	$ 22,729	$ 8,257	$ 5,436	$ 1,693	$ 2,043	$ 1,313	$ 8,993	$ 9,319	$ 1,745	$ 3,188	$ 73,216
Clearings		$ -	$ -	$ -	$ (31,231)	$ -	$ -	$ (15,385)	$ -	$ -	$ (12,349)	$ -	$ -	$ (14,251)	$ (73,216)
Project Net		$ -	$ 5,024	$ 3,477	$ (8,502)	$ 8,257	$ 5,436	$ (13,692)	$ 2,043	$ 1,313	$ (3,356)	$ 9,319	$ 1,745	$ (11,063)	$ -

Cost Year 02	Investment 627001343	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,114	$ 78	$ 105	$ 223	$ -	$ 218	$ 196	$ 285	$ 105	$ 422	$ 641	$ 140	$ 105	$ 8,632
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 454	$ 454	$ 454	$ 454	$ 454	$ 454	$ 454	$ 454	$ 3,628
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 8,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,034
6790324	Engineering &Supervisory Allocation	$ 7,390	$ 63	$ 116	$ 140	$ -	$ 212	$ 190	$ 276	$ 102	$ 409	$ 621	$ 136	$ 102	$ 9,756
6790320	Fleet Allocation	$ 3,517	$ 25	$ -	$ -	$ -	$ 65	$ 52	$ 103	$ -	$ 182	$ 307	$ 15	$ -	$ 4,267
C6020000	Fringe Adder	$ 7,229	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,329
6790315	I&D Allocated to Capital	$ 1,450	$ 28	$ 6	$ 7	$ -	$ 83	$ 67	$ 132	$ -	$ 233	$ 394	$ 19	$ -	$ 2,419
6401000	Mat & Supp - Inventory Issue	$ 7,194	$ (632)	$ 697	$ 1,486	$ -	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 12,650
6400100	Mat & Supp - Outside Material Purchases	$ 2,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,167
6400500	Mat & Supp - Parts	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ -	$ 89
C6900040	Payroll Tax Adder	$ 2,142	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,171
6790210	Permitting	$ 399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 399
R6010010	SLR Overtime Blended Labor	$ 2,305	$ 370	$ -	$ -	$ -	$ 520	$ -	$ 805	$ -	$ -	$ 1,882	$ 856	$ -	$ 6,738
R6010000	SLR Straight Time Blended Labor	$ 24,469	$ -	$ -	$ -	$ -	$ 508	$ 829	$ 827	$ -	$ 2,877	$ 2,982	$ (620)	$ -	$ 31,871
6790322	Small Tools Allocation	$ 263	$ 1	$ 52	$ 31	$ -	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 449
6790321	Stores Allocation	$ 535	$ 2	$ 29	$ 89	$ -	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 899
Cost Sum		$ 73,216	$ 64	$ 1,005	$ 1,976	$ -	$ 2,591	$ 2,320	$ 3,412	$ 1,191	$ 5,107	$ 7,812	$ 1,613	$ 1,191	$ 101,499
Clearings		$ (73,216)	$ -	$ -	$ (3,045)	$ -	$ -	$ (4,910)	$ -	$ -	$ (9,711)	$ -	$ -	$ (10,616)	$ (101,499)
Project Net		$ -	$ 64	$ 1,005	$ (1,069)	$ -	$ 2,591	$ (2,591)	$ 3,412	$ 1,191	$ (4,604)	$ 7,812	$ 1,613	$ (9,424)	$ -

Cost Year 03	Investment 627001343	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,632	$ 92	$ 132	$ 92	$ 92	$ 191	$ 92	$ 250	$ 92	$ 92	$ 986	$ 123	$ 92	$ 10,959
6100080	Consultants - Other	$ 3,628	$ 468	$ 468	$ 468	$ 468	$ 468	$ 468	$ 468	$ 468	$ 468	$ 468	$ 468	$ 468	$ 9,247
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 8,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,034
6790324	Engineering &Supervisory Allocation	$ 9,756	$ 90	$ 129	$ 90	$ 90	$ 186	$ 90	$ 243	$ 90	$ 90	$ 960	$ 120	$ 90	$ 12,021
6790320	Fleet Allocation	$ 4,267	$ -	$ 27	$ -	$ -	$ 67	$ -	$ 106	$ -	$ -	$ 602	$ 15	$ -	$ 5,084
C6020000	Fringe Adder	$ 7,329	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,329
6790315	I&D Allocated to Capital	$ 2,419	$ -	$ 33	$ -	$ -	$ 82	$ -	$ 130	$ -	$ -	$ 737	$ 19	$ -	$ 3,419
6401000	Mat & Supp - Inventory Issue	$ 12,650	$ 504	$ 504	$ 504	$ 504	$ 504	$ 504	$ 504	$ 504	$ 504	$ 504	$ 504	$ 504	$ 18,697
6400100	Mat & Supp - Outside Material Purchases	$ 2,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,167
6400500	Mat & Supp - Parts	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85	$ -	$ 174
C6900040	Payroll Tax Adder	$ 2,171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,171
6790210	Permitting	$ 399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 399
R6010010	SLR Overtime Blended Labor	$ 6,738	$ -	$ -	$ -	$ -	$ 537	$ -	$ 831	$ -	$ -	$ 6,035	$ 884	$ -	$ 15,025
R6010000	SLR Straight Time Blended Labor	$ 31,871	$ -	$ 427	$ -	$ -	$ 524	$ -	$ 854	$ -	$ -	$ 3,521	$ (640)	$ -	$ 36,558
6790322	Small Tools Allocation	$ 449	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 589
6790321	Stores Allocation	$ 899	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 1,232
Cost Sum		$ 101,499	$ 1,193	$ 1,759	$ 1,193	$ 1,193	$ 2,599	$ 1,193	$ 3,426	$ 1,193	$ 1,193	$ 13,853	$ 1,617	$ 1,193	$ 133,106
Clearings		$ (101,499)	$ -	$ -	$ (4,146)	$ -	$ -	$ (4,986)	$ -	$ -	$ (5,813)	$ -	$ -	$ (16,663)	$ (133,106)
Project Net		$ -	$ 1,193	$ 1,759	$ (2,952)	$ 1,193	$ 2,599	$ (3,793)	$ 3,426	$ 1,193	$ (4,620)	$ 13,853	$ 1,617	$ (15,469)	$ -

Cost Year 04	Investment 627001343	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,959	$ 64	$ 92	$ 64	$ 64	$ 134	$ 64	$ 175	$ 64	$ 64	$ 689	$ 86	$ 64	$ 12,586
6100080	Consultants - Other	$ 9,247	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 15,105
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 8,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,034
6790324	Engineering &Supervisory Allocation	$ 12,021	$ 54	$ 78	$ 54	$ 54	$ 113	$ 54	$ 147	$ 54	$ 54	$ 581	$ 73	$ 54	$ 13,394
6790320	Fleet Allocation	$ 5,084	$ -	$ 30	$ -	$ -	$ 74	$ -	$ 117	$ -	$ -	$ 665	$ 17	$ -	$ 5,987
C6020000	Fringe Adder	$ 7,329	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,329
6790315	I&D Allocated to Capital	$ 3,419	$ -	$ 36	$ -	$ -	$ 91	$ -	$ 144	$ -	$ -	$ 815	$ 21	$ -	$ 4,526
6401000	Mat & Supp - Inventory Issue	$ 18,697	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 25,002
6400100	Mat & Supp - Outside Material Purchases	$ 2,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,167
6400500	Mat & Supp - Parts	$ 174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88	$ -	$ 262
C6900040	Payroll Tax Adder	$ 2,171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,171
6790210	Permitting	$ 399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 399
R6010010	SLR Overtime Blended Labor	$ 15,025	$ -	$ -	$ -	$ -	$ 560	$ -	$ 866	$ -	$ -	$ 6,292	$ 922	$ -	$ 23,664
R6010000	SLR Straight Time Blended Labor	$ 36,558	$ -	$ 445	$ -	$ -	$ 547	$ -	$ 891	$ -	$ -	$ 3,670	$ (667)	$ -	$ 41,443
6790322	Small Tools Allocation	$ 589	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 764
6790321	Stores Allocation	$ 1,232	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 1,648
Cost Sum		$ 133,106	$ 1,182	$ 1,744	$ 1,182	$ 1,182	$ 2,580	$ 1,182	$ 3,403	$ 1,182	$ 1,182	$ 13,775	$ 1,601	$ 1,182	$ 164,481
Clearings		$ (133,106)	$ -	$ -	$ (4,107)	$ -	$ -	$ (4,944)	$ -	$ -	$ (5,766)	$ -	$ -	$ (16,558)	$ (164,481)
Project Net		$ -	$ 1,182	$ 1,744	$ (2,926)	$ 1,182	$ 2,580	$ (3,762)	$ 3,403	$ 1,182	$ (4,584)	$ 13,775	$ 1,601	$ (15,377)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629000656	Mains - Roswell - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	NEW-08422	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Mains - Roswell - New
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629000656 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 99	$ -	$ (179)	$ 198	$ 1,515	$ 2,065	$ -	$ 3,865	$ 412	$ -	$ 328	$ -	$ 8,304
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (493)	$ (2,130)	$ -	$ 2,105	$ (5,622)	$ -	$ (582)	$ -	$ -	$ (495)	$ -	$ (7,216)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 199	$ -	$ (375)	$ 271	$ 1,430	$ 2,165	$ -	$ 3,904	$ 210	$ -	$ 165	$ -	$ 7,971
6790320	Fleet Allocation	$ -	$ 86	$ -	$ -	$ -	$ 1,152	$ 909	$ -	$ 1,984	$ 19	$ -	$ 118	$ -	$ 4,268
C6020000	Fringe Adder	$ -	$ 234	$ -	$ -	$ -	$ 1,815	$ 1,854	$ -	$ 3,514	$ 33	$ -	$ 345	$ -	$ 7,795
6790315	I&D Allocated to Capital	$ -	$ 58	$ (25)	$ (9)	$ 6	$ 251	$ 273	$ -	$ 1,933	$ 34	$ -	$ 170	$ -	$ 2,691
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 1,650	$ 5,657	$ 3,623	$ -	$ 3,901	$ 1,812	$ -	$ 98	$ -	$ 16,743
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 107	$ -	$ -	$ 309	$ -	$ -	$ -	$ 416
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 69	$ -	$ -	$ -	$ 538	$ 549	$ -	$ 1,041	$ 10	$ -	$ 102	$ -	$ 2,310
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 576	$ 1,151	$ -	$ 2,557	$ -	$ -	$ 726	$ -	$ 5,011
R6010000	SLR Straight Time Blended Labor	$ -	$ 866	$ -	$ -	$ -	$ 6,145	$ 5,716	$ -	$ 10,459	$ 123	$ -	$ 550	$ -	$ 23,859
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 54	$ 186	$ 150	$ -	$ 157	$ 31	$ -	$ 2	$ -	$ 581
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 113	$ 1,001	$ 426	$ -	$ 311	$ 89	$ -	$ 2	$ -	$ 1,942
Cost Sum		$ -	$ 1,610	$ (518)	$ (4,798)	$ 2,293	$ 20,268	$ 17,578	$ -	$ 33,045	$ 3,083	$ -	$ 2,112	$ -	$ 74,673
Clearings		$ -	$ -	$ -	$ 3,706	$ -	$ -	$ (40,139)	$ -	$ -	$ (36,128)	$ -	$ -	$ (2,112)	$ (74,673)
Project Net		$ -	$ 1,610	$ (518)	$ (1,092)	$ 2,293	$ 20,268	$ (22,561)	$ -	$ 33,045	$ (33,045)	$ -	$ 2,112	$ (2,112)	$ -

Cost Year 02	Investment 629000656	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,304	$ -	$ 195	$ 3,078	$ 1,342	$ -	$ -	$ -	$ 567	$ 17	$ 327	$ -	$ -	$ 13,829
7103060	CIAC (Capital Work Order Credit)	$ (7,216)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,216)
6100080	Consultants - Other	$ -	$ -	$ 1,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 7,971	$ -	$ 216	$ 1,929	$ 1,520	$ -	$ -	$ -	$ 549	$ 16	$ 317	$ -	$ -	$ 12,517
6790320	Fleet Allocation	$ 4,268	$ -	$ -	$ -	$ 1,062	$ -	$ -	$ -	$ 248	$ -	$ 152	$ -	$ -	$ 5,730
C6020000	Fringe Adder	$ 7,795	$ -	$ -	$ -	$ 1,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,393
6790315	I&D Allocated to Capital	$ 2,691	$ -	$ 11	$ 96	$ 476	$ -	$ -	$ -	$ 318	$ -	$ 195	$ -	$ -	$ 3,787
6401000	Mat & Supp - Inventory Issue	$ 16,743	$ -	$ -	$ 20,520	$ 956	$ -	$ -	$ -	$ 1,175	$ -	$ 547	$ -	$ -	$ 39,941
6400100	Mat & Supp - Outside Material Purchases	$ 416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58	$ -	$ -	$ -	$ 474
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20	$ 93	$ -	$ -	$ -	$ 113
C6900040	Payroll Tax Adder	$ 2,310	$ -	$ -	$ -	$ 474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,783
R6010010	SLR Overtime Blended Labor	$ 5,011	$ -	$ -	$ -	$ 1,005	$ -	$ -	$ -	$ 470	$ -	$ 267	$ -	$ -	$ 6,753
R6010000	SLR Straight Time Blended Labor	$ 23,859	$ -	$ -	$ -	$ 4,916	$ -	$ -	$ -	$ 3,450	$ -	$ 2,137	$ -	$ -	$ 34,362
6790322	Small Tools Allocation	$ 581	$ -	$ -	$ 423	$ 105	$ -	$ -	$ -	$ 30	$ 2	$ 14	$ -	$ -	$ 1,155
6790321	Stores Allocation	$ 1,942	$ -	$ -	$ 1,232	$ 116	$ -	$ -	$ -	$ 73	$ 4	$ 34	$ -	$ -	$ 3,401
Cost Sum		$ 74,673	$ -	$ 1,721	$ 27,278	$ 13,570	$ -	$ -	$ -	$ 6,900	$ 189	$ 3,989	$ -	$ -	$ 128,321
Clearings		$ (74,673)	$ -	$ -	$ (29,000)	$ -	$ -	$ (13,570)	$ -	$ -	$ (7,089)	$ -	$ -	$ (3,989)	$ (128,321)
Project Net		$ -	$ -	$ 1,721	$ (1,721)	$ 13,570	$ -	$ (13,570)	$ -	$ 6,900	$ (6,900)	$ 3,989	$ -	$ (3,989)	$ -

Cost Year 03	Investment 629000656	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,829	$ -	$ 116	$ 197	$ -	$ -	$ -	$ -	$ 671	$ 15	$ 415	$ 880	$ 760	$ 16,883
7103060	CIAC (Capital Work Order Credit)	$ (7,216)	$ -	$ -	$ -	$ (7,697)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,913)
6100080	Consultants - Other	$ 1,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ 320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534	$ -	$ 854
6790324	Engineering &Supervisory Allocation	$ 12,517	$ -	$ 113	$ 192	$ -	$ -	$ -	$ -	$ 653	$ 14	$ 403	$ 856	$ 740	$ 15,489
6790320	Fleet Allocation	$ 5,730	$ -	$ 78	$ 48	$ -	$ -	$ -	$ -	$ 372	$ -	$ 242	$ 558	$ 304	$ 7,333
C6020000	Fringe Adder	$ 9,393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,393
6790315	I&D Allocated to Capital	$ 3,787	$ -	$ 96	$ 59	$ -	$ -	$ -	$ -	$ 455	$ -	$ 296	$ 683	$ 372	$ 5,748
6401000	Mat & Supp - Inventory Issue	$ 39,941	$ -	$ -	$ 997	$ -	$ -	$ -	$ -	$ 1,213	$ -	$ 575	$ -	$ 3,223	$ 45,950
6400100	Mat & Supp - Outside Material Purchases	$ 474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60	$ -	$ -	$ -	$ 533
6400510	Mat & Supp - Small Tools	$ 113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21	$ 96	$ -	$ -	$ -	$ 229
C6900040	Payroll Tax Adder	$ 2,783	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,783
R6010010	SLR Overtime Blended Labor	$ 6,753	$ -	$ -	$ 258	$ -	$ -	$ -	$ -	$ 486	$ -	$ 275	$ 474	$ -	$ 8,246
R6010000	SLR Straight Time Blended Labor	$ 34,362	$ -	$ 1,239	$ 510	$ -	$ -	$ -	$ -	$ 5,422	$ -	$ 3,565	$ 8,388	$ 4,826	$ 58,312
6790322	Small Tools Allocation	$ 1,155	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ 28	$ 1	$ 13	$ -	$ 75	$ 1,296
6790321	Stores Allocation	$ 3,401	$ -	$ -	$ 55	$ -	$ -	$ -	$ -	$ 67	$ 3	$ 32	$ -	$ 178	$ 3,736
Cost Sum		$ 128,321	$ -	$ 1,642	$ 2,660	$ (7,697)	$ -	$ -	$ -	$ 9,389	$ 189	$ 5,816	$ 12,374	$ 10,479	$ 163,172
Clearings		$ (128,321)	$ -	$ -	$ (4,301)	$ -	$ -	$ 7,697	$ -	$ -	$ (9,578)	$ -	$ -	$ (28,669)	$ (163,172)
Project Net		$ -	$ -	$ 1,642	$ (1,642)	$ (7,697)	$ -	$ 7,697	$ -	$ 9,389	$ (9,389)	$ 5,816	$ 12,374	$ (18,190)	$ -

Cost Year 04	Investment 629000656	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,883	$ -	$ 81	$ 138	$ -	$ -	$ -	$ -	$ 469	$ 10	$ 290	$ 614	$ 532	$ 19,017
7103060	CIAC (Capital Work Order Credit)	$ (14,913)	$ -	$ -	$ -	$ (8,025)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (22,938)
6100080	Consultants - Other	$ 1,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300
6030010	Empl Exp - Professional Dues, Subscription	$ 854	$ -	$ -	$ 334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 557	$ -	$ 1,745
6790324	Engineering &Supervisory Allocation	$ 15,489	$ -	$ 68	$ 117	$ -	$ -	$ -	$ -	$ 396	$ 9	$ 244	$ 518	$ 449	$ 17,289
6790320	Fleet Allocation	$ 7,333	$ -	$ 86	$ 53	$ -	$ -	$ -	$ -	$ 411	$ -	$ 267	$ 617	$ 336	$ 9,104
C6020000	Fringe Adder	$ 9,393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,393
6790315	I&D Allocated to Capital	$ 5,748	$ -	$ 106	$ 65	$ -	$ -	$ -	$ -	$ 504	$ -	$ 328	$ 756	$ 412	$ 7,918
6401000	Mat & Supp - Inventory Issue	$ 45,950	$ -	$ -	$ 1,039	$ -	$ -	$ -	$ -	$ 1,265	$ -	$ 599	$ -	$ 3,361	$ 52,215
6400100	Mat & Supp - Outside Material Purchases	$ 533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62	$ -	$ -	$ -	$ 596
6400510	Mat & Supp - Small Tools	$ 229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22	$ 100	$ -	$ -	$ -	$ 351
C6900040	Payroll Tax Adder	$ 2,783	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,783
R6010010	SLR Overtime Blended Labor	$ 8,246	$ -	$ -	$ 269	$ -	$ -	$ -	$ -	$ 507	$ -	$ 287	$ 494	$ -	$ 9,803
R6010000	SLR Straight Time Blended Labor	$ 58,312	$ -	$ 1,292	$ 532	$ -	$ -	$ -	$ -	$ 5,652	$ -	$ 3,717	$ 8,745	$ 5,031	$ 83,281
6790322	Small Tools Allocation	$ 1,296	$ -	$ -	$ 29	$ -	$ -	$ -	$ -	$ 35	$ 2	$ 17	$ -	$ 93	$ 1,471
6790321	Stores Allocation	$ 3,736	$ -	$ -	$ 69	$ -	$ -	$ -	$ -	$ 83	$ 4	$ 40	$ -	$ 222	$ 4,153
Cost Sum		$ 163,172	$ -	$ 1,633	$ 2,644	$ (8,025)	$ -	$ -	$ -	$ 9,344	$ 187	$ 5,788	$ 12,301	$ 10,435	$ 197,481
Clearings		$ (163,172)	$ -	$ -	$ (4,277)	$ -	$ -	$ 8,025	$ -	$ -	$ (9,531)	$ -	$ -	$ (28,525)	$ (197,481)
Project Net		$ -	$ -	$ 1,633	$ (1,633)	$ (8,025)	$ -	$ 8,025	$ -	$ 9,344	$ (9,344)	$ 5,788	$ 12,301	$ (18,090)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629000657	Land, Structures & Sta - Roswell - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	NEW-08424	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Roswell - New
Justification: To ensure continual safe and reliable service, NMGC invests in new/modified regulator stations throughout the year as growth or new customers require these investments
Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629000657 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 717	$ 23	$ 3	$ 34	$ -	$ 437	$ 15	$ -	$ -	$ -	$ -	$ -	$ 1,229
6790324	Engineering &Supervisory Allocation	$ -	$ 1,434	$ 50	$ 7	$ 47	$ -	$ 458	$ 16	$ -	$ -	$ -	$ -	$ -	$ 2,012
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 173	$ -	$ -	$ -	$ -	$ -	$ -	$ 173
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 391	$ -	$ -	$ -	$ -	$ -	$ -	$ 391
6790315	I&D Allocated to Capital	$ -	$ 69	$ (33)	$ 0	$ 1	$ -	$ 58	$ 1	$ -	$ -	$ -	$ -	$ -	$ 95
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 40	$ 285	$ -	$ 1,686	$ 86	$ -	$ -	$ -	$ -	$ -	$ 2,097
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 8,439	$ 265	$ -	$ -	$ -	$ -	$ 14	$ -	$ -	$ -	$ -	$ -	$ 8,718
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 299	$ -	$ -	$ -	$ -	$ -	$ -	$ 299
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,148	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,148
6790322	Small Tools Allocation	$ -	$ 559	$ 12	$ 2	$ 9	$ -	$ 68	$ 2	$ -	$ -	$ -	$ -	$ -	$ 652
6790321	Stores Allocation	$ -	$ 692	$ 13	$ 3	$ 20	$ -	$ 193	$ 6	$ -	$ -	$ -	$ -	$ -	$ 926
Cost Sum		$ -	$ 11,910	$ 330	$ 55	$ 396	$ -	$ 5,024	$ 139	$ -	$ -	$ -	$ -	$ -	$ 17,855
Clearings		$ -	$ -	$ -	$ (12,295)	$ -	$ -	$ (5,421)	$ -	$ -	$ (139)	$ -	$ -	$ -	$ (17,855)
Project Net		$ -	$ 11,910	$ 330	$ (12,240)	$ 396	$ -	$ (396)	$ 139	$ -	$ (139)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 629000657	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,229	$ -	$ -	$ -	$ -	$ -	$ 574	$ -	$ -	$ 631	$ -	$ -	$ 42	$ 2,476
6790324	Engineering &Supervisory Allocation	$ 2,012	$ -	$ -	$ -	$ -	$ -	$ 556	$ -	$ -	$ 612	$ -	$ -	$ 40	$ 3,221
6790320	Fleet Allocation	$ 173	$ -	$ -	$ -	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ 18	$ 206
C6020000	Fringe Adder	$ 391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 391
6790315	I&D Allocated to Capital	$ 95	$ -	$ -	$ -	$ -	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ 23	$ 138
6401000	Mat & Supp - Inventory Issue	$ 2,097	$ -	$ -	$ -	$ -	$ -	$ 2,922	$ -	$ -	$ 5,587	$ -	$ -	$ -	$ 10,606
6400100	Mat & Supp - Outside Material Purchases	$ 8,718	$ -	$ -	$ -	$ -	$ -	$ 1,923	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,641
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92	$ 92
C6900040	Payroll Tax Adder	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
R6010010	SLR Overtime Blended Labor	$ 299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 299
R6010000	SLR Straight Time Blended Labor	$ 1,148	$ -	$ -	$ -	$ -	$ -	$ 242	$ -	$ -	$ -	$ -	$ -	$ 286	$ 1,676
6790322	Small Tools Allocation	$ 652	$ -	$ -	$ -	$ -	$ -	$ 125	$ -	$ -	$ 145	$ -	$ -	$ -	$ 922
6790321	Stores Allocation	$ 926	$ -	$ -	$ -	$ -	$ -	$ 301	$ -	$ -	$ 347	$ -	$ -	$ -	$ 1,574
Cost Sum		$ 17,855	$ -	$ -	$ -	$ -	$ -	$ 6,679	$ -	$ -	$ 7,321	$ -	$ -	$ 501	$ 32,356
Clearings		$ (17,855)	$ -	$ -	$ -	$ -	$ -	$ (6,679)	$ -	$ -	$ (7,321)	$ -	$ -	$ (501)	$ (32,356)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629000657	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,476	$ -	$ -	$ 578	$ -	$ -	$ -	$ -	$ -	$ 602	$ -	$ -	$ 29	$ 3,685
6790324	Engineering &Supervisory Allocation	$ 3,221	$ -	$ -	$ 563	$ -	$ -	$ -	$ -	$ -	$ 586	$ -	$ -	$ 29	$ 4,398
6790320	Fleet Allocation	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18	$ 224
C6020000	Fringe Adder	$ 391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 391
6790315	I&D Allocated to Capital	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22	$ 160
6401000	Mat & Supp - Inventory Issue	$ 10,606	$ -	$ -	$ 4,049	$ -	$ -	$ -	$ -	$ -	$ 6,285	$ -	$ -	$ -	$ 20,940
6400100	Mat & Supp - Outside Material Purchases	$ 10,641	$ -	$ -	$ 1,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,627
6400500	Mat & Supp - Parts	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28	$ 120
C6900040	Payroll Tax Adder	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
R6010010	SLR Overtime Blended Labor	$ 299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 299
R6010000	SLR Straight Time Blended Labor	$ 1,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285	$ 1,961
6790322	Small Tools Allocation	$ 922	$ -	$ -	$ 140	$ -	$ -	$ -	$ -	$ -	$ 146	$ -	$ -	$ -	$ 1,208
6790321	Stores Allocation	$ 1,574	$ -	$ -	$ 333	$ -	$ -	$ -	$ -	$ -	$ 347	$ -	$ -	$ -	$ 2,253
Cost Sum		$ 32,356	$ -	$ -	$ 7,648	$ -	$ -	$ -	$ -	$ -	$ 7,965	$ -	$ -	$ 410	$ 48,380
Clearings		$ (32,356)	$ -	$ -	$ (7,648)	$ -	$ -	$ -	$ -	$ -	$ (7,965)	$ -	$ -	$ (410)	$ (48,380)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 629000657 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 3,685	$ -	$ -	$ 405	$ -	$ -	$ -	$ -	$ -	$ 422	$ -	$ -	$ 20	$ 4,533
6790324	Engineering &Supervisory Allocation	$ 4,398	$ -	$ -	$ 342	$ -	$ -	$ -	$ -	$ -	$ 356	$ -	$ -	$ 17	$ 5,113
6790320	Fleet Allocation	$ 224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20	$ 244
C6020000	Fringe Adder	$ 391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 391
6790315	I&D Allocated to Capital	$ 160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24	$ 184
6401000	Mat & Supp - Inventory Issue	$ 20,940	$ -	$ -	$ 4,222	$ -	$ -	$ -	$ -	$ -	$ 6,552	$ -	$ -	$ -	$ 31,714
6400100	Mat & Supp - Outside Material Purchases	$ 12,627	$ -	$ -	$ 2,070	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,697
6400500	Mat & Supp - Parts	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ 149
C6900040	Payroll Tax Adder	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
R6010010	SLR Overtime Blended Labor	$ 299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 299
R6010000	SLR Straight Time Blended Labor	$ 1,961	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297	$ 2,258
6790322	Small Tools Allocation	$ 1,208	$ -	$ -	$ 174	$ -	$ -	$ -	$ -	$ -	$ 181	$ -	$ -	$ -	$ 1,563
6790321	Stores Allocation	$ 2,253	$ -	$ -	$ 415	$ -	$ -	$ -	$ -	$ -	$ 432	$ -	$ -	$ -	$ 3,101
Cost Sum		$ 48,380	$ -	$ -	$ 7,629	$ -	$ -	$ -	$ -	$ -	$ 7,944	$ -	$ -	$ 408	$ 64,361
Clearings		$ (48,380)	$ -	$ -	$ (7,629)	$ -	$ -	$ -	$ -	$ -	$ (7,944)	$ -	$ -	$ (408)	$ (64,361)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629000658	Meters - Residential - Roswell - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	NEW-08425	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date:
Estimated In-Service Date:
Description: Meters - Residential - Roswell - New

Justification: NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers

Alternatives Considered: NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629000658 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 400	$ 45	$ 3,675	$ 2,946	$ 634	$ 1,007	$ 1,026	$ 96	$ 375	$ -	$ 128	$ -	$ 10,332
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 799	$ 100	$ 7,700	$ 4,029	$ 598	$ 1,055	$ 1,111	$ 97	$ 192	$ -	$ 65	$ -	$ 15,746
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 38	$ (17)	$ 184	$ 96	$ 14	$ 25	$ 51	$ 9	$ 17	$ -	$ 6	$ -	$ 424
6401000	Mat & Supp - Inventory Issue	$ -	$ 5,255	$ 531	$ 667	$ 1,798	$ -	$ 388	$ 9,428	$ 535	$ 1,849	$ -	$ 712	$ 702	$ 21,864
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (553)	$ -	$ 42,535	$ 28,222	$ 5,280	$ 8,000	$ (2,586)	$ -	$ 236	$ -	$ -	$ 8,508	$ 89,643
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ 311	$ 25	$ 1,911	$ 802	$ 174	$ 338	$ 114	$ 22	$ 31	$ -	$ 13	$ -	$ 3,741
6790321	Stores Allocation	$ -	$ 386	$ 26	$ 2,894	$ 1,681	$ 935	$ 958	$ 413	$ 43	$ 87	$ -	$ 14	$ -	$ 7,437
6790325	Testing & Installation Allocation	$ -	$ 1,044	$ 118	$ 9,591	$ 5,450	$ 1,172	$ 1,862	$ 1,519	$ 119	$ 463	$ -	$ 158	$ -	$ 21,495
Cost Sum		$ -	$ 7,680	$ 828	$ 69,196	$ 45,024	$ 8,807	$ 13,633	$ 11,076	$ 920	$ 3,251	$ -	$ 1,095	$ 9,210	$ 170,720
Clearings		$ -	$ -	$ -	$ (77,704)	$ -	$ -	$ (67,464)	$ -	$ -	$ (15,246)	$ -	$ -	$ (10,305)	$ (170,720)
Project Net		$ -	$ 7,680	$ 828	$ (8,508)	$ 45,024	$ 8,807	$ (53,831)	$ 11,076	$ 920	$ (11,996)	$ -	$ 1,095	$ (1,095)	$ -

Cost Year 02	Investment 629000658	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,332	$ 158	$ 5,357	$ 12,108	$ (574)	$ 2,312	$ 2,311	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,004
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 15,746	$ 127	$ 5,924	$ 7,587	$ (650)	$ 2,241	$ 2,240	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,216
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 424	$ 6	$ 296	$ 379	$ (32)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,073
6401000	Mat & Supp - Inventory Issue	$ 21,864	$ 1,051	$ 860	$ -	$ 343	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,118
6400100	Mat & Supp - Outside Material Purchases	$ 89,643	$ 74	$ 34,854	$ 80,722	$ (4,170)	$ 20,466	$ 20,451	$ -	$ -	$ -	$ -	$ -	$ -	$ 242,040
6400510	Mat & Supp - Small Tools	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 3,741	$ 81	$ 2,687	$ 1,663	$ (422)	$ 530	$ 530	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,809
6790321	Stores Allocation	$ 7,437	$ 128	$ 1,499	$ 4,847	$ (464)	$ 1,270	$ 1,269	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,988
6790325	Testing & Installation Allocation	$ 21,495	$ 233	$ 7,928	$ 17,920	$ (849)	$ 7,800	$ 7,794	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,321
Cost Sum		$ 170,720	$ 1,858	$ 59,406	$ 125,226	$ (6,817)	$ 34,619	$ 34,594	$ -	$ -	$ -	$ -	$ -	$ -	$ 419,607
Clearings		$ (170,720)	$ -	$ -	$ (186,490)	$ -	$ -	$ (62,397)	$ -	$ -	$ -	$ -	$ -	$ -	$ (419,607)
Project Net		$ -	$ 1,858	$ 59,406	$ (61,264)	$ (6,817)	$ 34,619	$ (27,802)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629000658	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 32,004	$ 219	$ 1,607	$ 2,333	$ 658	$ 1,494	$ 20	$ (416)	$ -	$ 1,794	$ 1,097	$ 1,015	$ (251)	$ 41,573
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 216	$ 424	$ -	$ 550	$ 548	$ 483	$ 1,238	$ 3,460
6790324	Engineering &Supervisory Allocation	$ 33,216	$ 213	$ 1,564	$ 2,270	$ 640	$ 1,454	$ 20	$ (404)	$ -	$ 1,746	$ 1,068	$ 988	$ (244)	$ 42,528
6790320	Fleet Allocation	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6790315	I&D Allocated to Capital	$ 1,073	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
6401000	Mat & Supp - Inventory Issue	$ 24,118	$ 1,693	$ 198	$ -	$ 369	$ 337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,715
6400100	Mat & Supp - Outside Material Purchases	$ 242,040	$ -	$ 16,579	$ 24,356	$ 6,497	$ 15,259	$ -	$ (4,752)	$ -	$ 18,191	$ 10,917	$ 10,122	$ (3,829)	$ 335,381
6400510	Mat & Supp - Small Tools	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
R6010000	SLR Straight Time Blended Labor	$ -	$ 604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 604
6790322	Small Tools Allocation	$ 8,809	$ 39	$ 389	$ 565	$ 159	$ 362	$ -	$ (110)	$ -	$ 422	$ 253	$ 235	$ (89)	$ 11,035
6790321	Stores Allocation	$ 15,988	$ 93	$ 925	$ 1,343	$ 379	$ 860	$ -	$ (262)	$ -	$ 1,003	$ 602	$ 558	$ (211)	$ 21,279
6790325	Testing & Installation Allocation	$ 62,321	$ 592	$ 5,867	$ 8,517	$ 2,401	$ 5,454	$ -	$ (1,662)	$ -	$ 6,361	$ 3,818	$ 3,540	$ (1,339)	$ 95,871
Cost Sum		$ 419,607	$ 3,538	$ 27,130	$ 39,385	$ 11,102	$ 25,220	$ 256	$ (7,183)	$ -	$ 30,067	$ 18,303	$ 16,940	$ (4,724)	$ 579,641
Clearings		$ (419,607)	$ -	$ -	$ (70,052)	$ -	$ -	$ (36,578)	$ -	$ -	$ (22,884)	$ -	$ -	$ (30,519)	$ (579,641)
Project Net		$ -	$ 3,538	$ 27,130	$ (30,667)	$ 11,102	$ 25,220	$ (36,322)	$ (7,183)	$ -	$ 7,183	$ 18,303	$ 16,940	$ (35,243)	$ -

Cost Year 04 Investment 629000658 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 41,573	$ 153	$ 1,127	$ 1,636	$ 461	$ 1,048	$ 14	$ (292)	$ -	$ 1,258	$ 769	$ 712	$ (176)	$ 48,283
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,460	$ -	$ -	$ -	$ -	$ -	$ 226	$ 442	$ -	$ 574	$ 572	$ 503	$ 1,291	$ 7,067
6790324	Engineering &Supervisory Allocation	$ 42,528	$ 129	$ 951	$ 1,380	$ 389	$ 884	$ 12	$ (246)	$ -	$ 1,061	$ 649	$ 600	$ (149)	$ 48,190
6790320	Fleet Allocation	$ 38	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
6790315	I&D Allocated to Capital	$ 1,120	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,171
6401000	Mat & Supp - Inventory Issue	$ 26,715	$ 1,765	$ 207	$ -	$ 385	$ 351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,423
6400100	Mat & Supp - Outside Material Purchases	$ 335,381	$ -	$ 17,284	$ 25,392	$ 6,773	$ 15,908	$ -	$ (4,955)	$ -	$ 18,964	$ 11,382	$ 10,553	$ (3,991)	$ 432,691
6400510	Mat & Supp - Small Tools	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
R6010000	SLR Straight Time Blended Labor	$ 604	$ 629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,233
6790322	Small Tools Allocation	$ 11,035	$ 49	$ 484	$ 703	$ 198	$ 450	$ -	$ (137)	$ -	$ 525	$ 315	$ 292	$ (111)	$ 13,805
6790321	Stores Allocation	$ 21,279	$ 116	$ 1,154	$ 1,675	$ 472	$ 1,073	$ -	$ (327)	$ -	$ 1,251	$ 751	$ 696	$ (263)	$ 27,878
6790325	Testing & Installation Allocation	$ 95,871	$ 604	$ 5,982	$ 8,684	$ 2,448	$ 5,561	$ -	$ (1,694)	$ -	$ 6,486	$ 3,892	$ 3,609	$ (1,365)	$ 130,077
Cost Sum		$ 579,641	$ 3,539	$ 27,189	$ 39,472	$ 11,127	$ 25,275	$ 252	$ (7,209)	$ -	$ 30,120	$ 18,330	$ 16,966	$ (4,764)	$ 739,937
Clearings		$ (579,641)	$ -	$ -	$ (70,200)	$ -	$ -	$ (36,653)	$ -	$ -	$ (22,911)	$ -	$ -	$ (30,531)	$ (739,937)
Project Net		$ -	$ 3,539	$ 27,189	$ (30,729)	$ 11,127	$ 25,275	$ (36,402)	$ (7,209)	$ -	$ 7,209	$ 18,330	$ 16,966	$ (35,296)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629000659	Services - Roswell - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	NEW-08426	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date		Description	Services - Roswell - New
Estimated In-Service Date			
Justification	NMGC installs new services consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629000659 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 136	$ 306	$ 226	$ 192	$ 524	$ 591	$ 648	$ 191	$ 267	$ 828	$ 726	$ -	$ 4,635
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ (1,134)	$ -	$ (1,958)	$ -	$ -	$ -	$ (2,268)	$ -	$ -	$ -	$ (5,360)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 272	$ 677	$ 473	$ 262	$ 495	$ 619	$ 702	$ 193	$ 137	$ 560	$ 366	$ -	$ 4,757
6790320	Fleet Allocation	$ -	$ 13	$ 238	$ 263	$ 61	$ 338	$ 445	$ 558	$ 95	$ 123	$ 339	$ 266	$ -	$ 2,740
C6020000	Fringe Adder	$ -	$ 1,491	$ 566	$ 518	$ 105	$ 545	$ 854	$ 860	$ 128	$ 261	$ 580	$ 703	$ 1,305	$ 7,915
6790315	I&D Allocated to Capital	$ -	$ 20	$ 74	$ 73	$ 19	$ 77	$ 117	$ 229	$ 75	$ 119	$ 311	$ 349	$ -	$ 1,463
6401000	Mat & Supp - Inventory Issue	$ -	$ 1,420	$ 768	$ 65	$ 959	$ 1,644	$ 370	$ -	$ -	$ 306	$ 1,370	$ 520	$ 1,043	$ 8,466
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 282	$ 6	$ 19	$ -	$ -	$ -	$ 66	$ 374
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ -	$ -	$ -	$ -	$ 3	$ 16
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 7
C6900040	Payroll Tax Adder	$ -	$ 442	$ 168	$ 154	$ 31	$ 161	$ 253	$ 255	$ 38	$ 77	$ 172	$ 208	$ 387	$ 2,345
6710800	Rent - Other	$ -	$ -	$ -	$ -	$ 113	$ -	$ -	$ -	$ 403	$ -	$ 332	$ -	$ -	$ 848
6710060	Rent - Vehicle	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244	$ 244
R6010010	SLR Overtime Blended Labor	$ -	$ 1,315	$ 1,791	$ 194	$ -	$ -	$ 307	$ 260	$ -	$ -	$ 523	$ 825	$ 794	$ 6,009
R6010000	SLR Straight Time Blended Labor	$ -	$ 4,206	$ 304	$ 1,725	$ 390	$ 2,018	$ 2,855	$ 2,926	$ 475	$ 967	$ 1,623	$ 1,778	$ 4,041	$ 23,307
6790322	Small Tools Allocation	$ -	$ 94	$ 35	$ 3	$ 31	$ 54	$ 26	$ 0	$ 1	$ 5	$ 74	$ 10	$ -	$ 333
6790321	Stores Allocation	$ -	$ 117	$ 38	$ 4	$ 66	$ 291	$ 75	$ 0	$ 2	$ 13	$ 104	$ 10	$ -	$ 719
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 9,525	$ 4,965	$ 2,564	$ 2,229	$ 4,190	$ 6,794	$ 6,458	$ 1,621	$ 6	$ 6,815	$ 5,763	$ 7,889	$ 58,819
Clearings		$ -	$ -	$ -	$ (17,053)	$ -	$ -	$ (13,213)	$ -	$ -	$ (8,086)	$ -	$ -	$ (20,467)	$ (58,819)
Project Net		$ -	$ 9,525	$ 4,965	$ (14,490)	$ 2,229	$ 4,190	$ (6,418)	$ 6,458	$ 1,621	$ (8,079)	$ 6,815	$ 5,763	$ (12,578)	$ -

Cost Year 02 Investment 629000659 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,635	$ 76	$ 1,316	$ 1,077	$ 278	$ 264	$ 307	$ 453	$ 556	$ 488	$ 584	$ 563	$ -	$ 10,598
7103060	CIAC (Capital Work Order Credit)	$ (5,360)	$ (3,384)	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,910)	$ -	$ -	$ -	$ -	$ (10,654)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ -	$ 67
6790324	Engineering &Supervisory Allocation	$ 4,757	$ 61	$ 1,455	$ 675	$ 315	$ 256	$ 298	$ 439	$ 539	$ 473	$ 566	$ 546	$ -	$ 10,380
6790320	Fleet Allocation	$ 2,740	$ -	$ 833	$ 591	$ 152	$ 151	$ 176	$ 180	$ 263	$ 258	$ 297	$ 267	$ -	$ 5,907
C6020000	Fringe Adder	$ 7,915	$ -	$ 1,464	$ 1,268	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,903
6790315	I&D Allocated to Capital	$ 1,463	$ 3	$ 439	$ 351	$ 79	$ 193	$ 225	$ 231	$ 338	$ 330	$ 381	$ 342	$ -	$ 4,375
6401000	Mat & Supp - Inventory Issue	$ 8,466	$ 287	$ 1,254	$ 666	$ 580	$ -	$ -	$ 1,040	$ 156	$ 328	$ 578	$ 864	$ -	$ 14,218
6400100	Mat & Supp - Outside Material Purchases	$ 374	$ 324	$ -	$ 173	$ -	$ -	$ -	$ -	$ 695	$ 7	$ -	$ -	$ -	$ 1,573
6400500	Mat & Supp - Parts	$ 16	$ -	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 185	$ -	$ -	$ -	$ -	$ -	$ 185
6400080	Mat & Supp - Vehicle Fuel	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 2,345	$ -	$ 434	$ 376	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,230
6710800	Rent - Other	$ 848	$ -	$ 113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 961
6710060	Rent - Vehicle	$ 244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244
R6010010	SLR Overtime Blended Labor	$ 6,009	$ -	$ 849	$ 849	$ -	$ -	$ 195	$ -	$ 433	$ 142	$ 757	$ 300	$ -	$ 9,534
R6010000	SLR Straight Time Blended Labor	$ 23,307	$ -	$ 4,574	$ 3,848	$ 944	$ 2,387	$ 2,587	$ 2,855	$ 3,733	$ 3,933	$ 3,942	$ 3,920	$ -	$ 56,031
6790322	Small Tools Allocation	$ 333	$ 39	$ 94	$ 17	$ 64	$ -	$ -	$ 27	$ 22	$ 9	$ 15	$ 22	$ -	$ 642
6790321	Stores Allocation	$ 719	$ 62	$ 53	$ 50	$ 70	$ -	$ -	$ 65	$ 53	$ 21	$ 36	$ 54	$ -	$ 1,182
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 58,819	$ (2,532)	$ 12,962	$ 9,942	$ 2,814	$ 3,261	$ 3,798	$ 5,485	$ 4,887	$ 5,997	$ 7,164	$ 6,887	$ -	$ 119,484
Clearings		$ (58,819)	$ -	$ -	$ (20,372)	$ -	$ -	$ (9,873)	$ -	$ -	$ (16,369)	$ -	$ -	$ (14,051)	$ (119,484)
Project Net		$ -	$ (2,532)	$ 12,962	$ (10,430)	$ 2,814	$ 3,261	$ (6,075)	$ 5,485	$ 4,887	$ (10,372)	$ 7,164	$ 6,887	$ (14,051)	$ -

Cost Year 03	Investment 629000659	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,598	$ 1,061	$ 339	$ 228	$ 169	$ 1	$ 254	$ 122	$ 449	$ 80	$ 706	$ 591	$ 1,018	$ 15,614
7103060	CIAC (Capital Work Order Credit)	$ (10,654)	$ (996)	$ (518)	$ -	$ -	$ -	$ -	$ -	$ (1,972)	$ -	$ -	$ -	$ -	$ (14,140)
6100080	Consultants - Other	$ -	$ -	$ 459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,758	$ 4,218
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 67	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 182
6790324	Engineering &Supervisory Allocation	$ 10,380	$ 1,032	$ 330	$ 222	$ 164	$ 1	$ 247	$ 118	$ 437	$ 78	$ 687	$ 575	$ 991	$ 15,263
6790320	Fleet Allocation	$ 5,907	$ 518	$ 144	$ 26	$ 82	$ -	$ 170	$ -	$ 245	$ 31	$ 436	$ 340	$ 356	$ 8,254
C6020000	Fringe Adder	$ 10,903	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,903
6790315	I&D Allocated to Capital	$ 4,375	$ 633	$ 176	$ 31	$ 100	$ -	$ 208	$ -	$ 300	$ 38	$ 533	$ 416	$ 436	$ 7,247
6401000	Mat & Supp - Inventory Issue	$ 14,218	$ 3,037	$ 719	$ 1,945	$ 484	$ -	$ -	$ 1,074	$ 161	$ 338	$ 596	$ 892	$ 1,097	$ 24,560
6400100	Mat & Supp - Outside Material Purchases	$ 1,573	$ -	$ 29	$ 25	$ -	$ -	$ -	$ -	$ 717	$ 8	$ -	$ -	$ -	$ 2,351
6400500	Mat & Supp - Parts	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6400510	Mat & Supp - Small Tools	$ 185	$ -	$ 111	$ -	$ -	$ -	$ -	$ 191	$ -	$ -	$ -	$ -	$ 226	$ 713
6400080	Mat & Supp - Vehicle Fuel	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 3,230	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,230
6710800	Rent - Other	$ 961	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 961
6710060	Rent - Vehicle	$ 244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244
R6010010	SLR Overtime Blended Labor	$ 9,534	$ 227	$ 99	$ -	$ -	$ -	$ 201	$ -	$ 447	$ 146	$ 781	$ 310	$ 66	$ 11,811
R6010000	SLR Straight Time Blended Labor	$ 56,031	$ 7,989	$ 2,182	$ 408	$ 1,297	$ -	$ 2,500	$ -	$ 3,443	$ 343	$ 6,136	$ 5,081	$ 5,586	$ 90,997
6790322	Small Tools Allocation	$ 642	$ 70	$ 17	$ 46	$ 11	$ -	$ -	$ 25	$ 20	$ 8	$ 14	$ 21	$ 25	$ 900
6790321	Stores Allocation	$ 1,182	$ 168	$ 41	$ 109	$ 27	$ -	$ -	$ 59	$ 48	$ 19	$ 33	$ 49	$ 61	$ 1,795
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111	$ 111
Cost Sum		$ 119,484	$ 13,749	$ 4,138	$ 3,049	$ 2,343	$ 11	$ 3,590	$ 1,598	$ 4,306	$ 1,098	$ 9,932	$ 8,283	$ 13,741	$ 185,321
Clearings		$ (119,484)	$ -	$ -	$ (20,936)	$ -	$ -	$ (5,944)	$ -	$ -	$ (7,002)	$ -	$ -	$ (31,955)	$ (185,321)
Project Net		$ -	$ 13,749	$ 4,138	$ (17,887)	$ 2,343	$ 11	$ (2,354)	$ 1,598	$ 4,306	$ (5,904)	$ 9,932	$ 8,283	$ (18,215)	$ -

Cost Year 04	Investment 629000659	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 15,614	$ 742	$ 237	$ 160	$ 118	$ 1	$ 177	$ 85	$ 314	$ 56	$ 493	$ 413	$ 711	$ 19,120
7103060	CIAC (Capital Work Order Credit)	$ (14,140)	$ (1,038)	$ (540)	$ -	$ -	$ -	$ -	$ -	$ (2,056)	$ -	$ -	$ -	$ -	$ (17,773)
6100080	Consultants - Other	$ 4,218	$ -	$ 479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,918	$ 8,615
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 182	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 300
6790324	Engineering &Supervisory Allocation	$ 15,263	$ 626	$ 200	$ 135	$ 99	$ 1	$ 149	$ 72	$ 265	$ 47	$ 416	$ 348	$ 600	$ 18,221
6790320	Fleet Allocation	$ 8,254	$ 572	$ 159	$ 28	$ 90	$ -	$ 188	$ -	$ 271	$ 34	$ 482	$ 375	$ 394	$ 10,847
C6020000	Fringe Adder	$ 10,903	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,903
6790315	I&D Allocated to Capital	$ 7,247	$ 701	$ 195	$ 35	$ 111	$ -	$ 230	$ -	$ 332	$ 42	$ 590	$ 460	$ 482	$ 10,423
6401000	Mat & Supp - Inventory Issue	$ 24,560	$ 3,166	$ 749	$ 2,028	$ 504	$ -	$ -	$ 1,119	$ 168	$ 353	$ 622	$ 930	$ 1,144	$ 35,342
6400100	Mat & Supp - Outside Material Purchases	$ 2,351	$ -	$ 30	$ 26	$ -	$ -	$ -	$ -	$ 748	$ 8	$ -	$ -	$ -	$ 3,163
6400500	Mat & Supp - Parts	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6400510	Mat & Supp - Small Tools	$ 713	$ -	$ 115	$ -	$ -	$ -	$ -	$ 199	$ -	$ -	$ -	$ -	$ 236	$ 1,263
6400080	Mat & Supp - Vehicle Fuel	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 3,230	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,230
6710800	Rent - Other	$ 961	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 961
6710060	Rent - Vehicle	$ 244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244
R6010010	SLR Overtime Blended Labor	$ 11,811	$ 236	$ 103	$ -	$ -	$ -	$ 210	$ -	$ 466	$ 153	$ 815	$ 323	$ 69	$ 14,185
R6010000	SLR Straight Time Blended Labor	$ 90,997	$ 8,329	$ 2,275	$ 426	$ 1,352	$ -	$ 2,606	$ -	$ 3,590	$ 357	$ 6,397	$ 5,297	$ 5,824	$ 127,449
6790322	Small Tools Allocation	$ 900	$ 88	$ 22	$ 57	$ 14	$ -	$ -	$ 31	$ 25	$ 10	$ 17	$ 26	$ 32	$ 1,222
6790321	Stores Allocation	$ 1,795	$ 209	$ 51	$ 135	$ 33	$ -	$ -	$ 74	$ 60	$ 24	$ 41	$ 61	$ 75	$ 2,560
6500010	Transportation - Vehicle expense	$ 111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116	$ 226
Cost Sum		$ 185,321	$ 13,640	$ 4,085	$ 3,039	$ 2,332	$ 11	$ 3,571	$ 1,590	$ 4,192	$ 1,093	$ 9,882	$ 8,243	$ 13,610	$ 250,609
Clearings		$ (185,321)	$ -	$ -	$ (20,764)	$ -	$ -	$ (5,914)	$ -	$ -	$ (6,875)	$ -	$ -	$ (31,734)	$ (250,609)
Project Net		$ -	$ 13,640	$ 4,085	$ (17,725)	$ 2,332	$ 11	$ (2,343)	$ 1,590	$ 4,192	$ (5,782)	$ 9,882	$ 8,243	$ (18,125)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629000675	Mains - Roswell - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	PRE-05808	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - Roswell - Replace
Justification: Small main replacements that are identified throughout the year as leak or other issues require their replacements
Alternatives Considered: NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629000675 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 45	$ 444	$ 294	$ -	$ 3,390	$ 197	$ -	$ 3,879	$ 635	$ 8,884
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,490	$ -	$ 4,490
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 62	$ 419	$ 309	$ -	$ 3,424	$ 101	$ -	$ 1,957	$ 923	$ 7,195
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 197	$ -	$ 1,409	$ -	$ -	$ -	$ 861	$ 2,468
C6020000	Fringe Adder	$ -	$ 687	$ -	$ -	$ -	$ -	$ 484	$ -	$ 2,787	$ -	$ -	$ -	$ 2,116	$ 6,074
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 1	$ 10	$ 65	$ -	$ 1,563	$ 9	$ -	$ 176	$ 805	$ 2,630
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 376	$ 3,696	$ 33	$ -	$ 4,879	$ 728	$ -	$ 17,061	$ -	$ 26,773
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ 367	$ -	$ -	$ -	$ 383
C6900040	Payroll Tax Adder	$ -	$ 204	$ -	$ -	$ -	$ -	$ 143	$ -	$ 826	$ -	$ -	$ -	$ 627	$ 1,800
R6010010	SLR Overtime Blended Labor	$ -	$ 631	$ -	$ -	$ -	$ -	$ 720	$ -	$ 2,713	$ -	$ -	$ -	$ 2,479	$ 6,544
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,913	$ -	$ -	$ -	$ -	$ 1,073	$ -	$ 7,611	$ -	$ -	$ -	$ 5,357	$ 15,954
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 12	$ 122	$ 1	$ -	$ 197	$ 16	$ -	$ 317	$ -	$ 665
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 26	$ 654	$ 4	$ -	$ 390	$ 46	$ -	$ 342	$ -	$ 1,462
Cost Sum		$ -	$ 3,435	$ -	$ -	$ 522	$ 5,344	$ 3,325	$ -	$ 29,204	$ 1,464	$ -	$ 28,222	$ 13,803	$ 85,319
Clearings		$ -	$ -	$ -	$ (3,435)	$ -	$ -	$ (9,191)	$ -	$ -	$ (30,668)	$ -	$ -	$ (42,025)	$ (85,319)
Project Net		$ -	$ 3,435	$ -	$ (3,435)	$ 522	$ 5,344	$ (5,866)	$ -	$ 29,204	$ (29,204)	$ -	$ 28,222	$ (28,222)	$ -

Cost Year 02	Investment 629000675	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,884	$ 371	$ -	$ 3,781	$ 11	$ 962	$ 998	$ 875	$ 667	$ 410	$ 591	$ 469	$ -	$ 18,020
6100080	Consultants - Other	$ 4,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,490
6790324	Engineering &Supervisory Allocation	$ 7,195	$ 300	$ -	$ 2,369	$ 12	$ 933	$ 968	$ 848	$ 647	$ 398	$ 573	$ 455	$ -	$ 14,697
6790320	Fleet Allocation	$ 2,468	$ -	$ -	$ -	$ -	$ 350	$ 371	$ 300	$ 308	$ 193	$ 300	$ 269	$ -	$ 4,559
C6020000	Fringe Adder	$ 6,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,074
6790315	I&D Allocated to Capital	$ 2,630	$ 15	$ -	$ 118	$ 1	$ 448	$ 475	$ 384	$ 395	$ 248	$ 385	$ 345	$ -	$ 5,444
6401000	Mat & Supp - Inventory Issue	$ 26,773	$ 2,471	$ -	$ 25,206	$ 71	$ 3,122	$ 3,122	$ 3,122	$ 1,105	$ 600	$ 600	$ -	$ -	$ 66,191
6400100	Mat & Supp - Outside Material Purchases	$ 383	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53	$ 48	$ -	$ -	$ -	$ 484
C6900040	Payroll Tax Adder	$ 1,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,800
R6010010	SLR Overtime Blended Labor	$ 6,544	$ -	$ -	$ -	$ -	$ 646	$ 1,099	$ 1,305	$ 1,404	$ 280	$ 998	$ 1,016	$ -	$ 13,291
R6010000	SLR Straight Time Blended Labor	$ 15,954	$ -	$ -	$ -	$ -	$ 4,888	$ 4,763	$ 3,438	$ 3,468	$ 2,781	$ 3,756	$ 3,247	$ -	$ 42,295
6790322	Small Tools Allocation	$ 665	$ 190	$ -	$ 519	$ 8	$ 81	$ 81	$ 81	$ 30	$ 17	$ 16	$ -	$ -	$ 1,687
6790321	Stores Allocation	$ 1,462	$ 301	$ -	$ 1,514	$ 9	$ 194	$ 194	$ 194	$ 72	$ 40	$ 37	$ -	$ -	$ 4,016
Cost Sum		$ 85,319	$ 3,648	$ -	$ 33,508	$ 110	$ 11,624	$ 12,071	$ 10,547	$ 8,149	$ 5,014	$ 7,257	$ 5,802	$ -	$ 183,047
Clearings		$ (85,319)	$ -	$ -	$ (37,155)	$ -	$ -	$ (23,805)	$ -	$ -	$ (23,710)	$ -	$ -	$ (13,058)	$ (183,047)
Project Net		$ -	$ 3,648	$ -	$ (3,648)	$ 110	$ 11,624	$ (11,734)	$ 10,547	$ 8,149	$ (18,696)	$ 7,257	$ 5,802	$ (13,058)	$ -

Cost Year 03	Investment 629000675	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,020	$ 632	$ 661	$ 1,074	$ 1,245	$ 158	$ 373	$ 44	$ 691	$ 317	$ 1,224	$ -	$ 47	$ 24,485
6100080	Consultants - Other	$ 4,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,490
6790324	Engineering &Supervisory Allocation	$ 14,697	$ 615	$ 643	$ 1,045	$ 1,212	$ 154	$ 363	$ 43	$ 673	$ 308	$ 1,191	$ -	$ 45	$ 20,989
6790320	Fleet Allocation	$ 4,559	$ 334	$ 405	$ 335	$ 537	$ 100	$ 251	$ 29	$ 447	$ 199	$ 504	$ -	$ 31	$ 7,732
C6020000	Fringe Adder	$ 6,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,074
6790315	I&D Allocated to Capital	$ 5,444	$ 409	$ 495	$ 410	$ 657	$ 122	$ 308	$ 35	$ 547	$ 244	$ 617	$ -	$ 38	$ 9,327
6401000	Mat & Supp - Inventory Issue	$ 66,191	$ 1,408	$ -	$ 6,019	$ 1,440	$ 104	$ -	$ 17	$ 229	$ 221	$ 4,955	$ -	$ -	$ 80,584
6400100	Mat & Supp - Outside Material Purchases	$ 484	$ -	$ 620	$ -	$ 3,224	$ -	$ -	$ -	$ 55	$ -	$ -	$ -	$ -	$ 4,382
C6900040	Payroll Tax Adder	$ 1,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,800
R6010010	SLR Overtime Blended Labor	$ 13,291	$ 949	$ 1,049	$ 924	$ 663	$ 667	$ 1,135	$ -	$ 1,450	$ 289	$ 1,030	$ -	$ 498	$ 21,945
R6010000	SLR Straight Time Blended Labor	$ 42,295	$ 4,358	$ 5,375	$ 4,393	$ 7,865	$ 917	$ 2,853	$ 453	$ 5,646	$ 2,871	$ 6,976	$ -	$ -	$ 84,002
6790322	Small Tools Allocation	$ 1,687	$ 33	$ 14	$ 140	$ 108	$ 2	$ -	$ 0	$ 7	$ 5	$ 115	$ -	$ -	$ 2,112
6790321	Stores Allocation	$ 4,016	$ 78	$ 34	$ 332	$ 257	$ 6	$ -	$ 1	$ 16	$ 12	$ 273	$ -	$ -	$ 5,024
Cost Sum		$ 183,047	$ 8,816	$ 9,296	$ 14,672	$ 17,208	$ 2,230	$ 5,284	$ 621	$ 9,761	$ 4,466	$ 16,886	$ -	$ 659	$ 272,946
Clearings		$ (183,047)	$ -	$ -	$ (32,783)	$ -	$ -	$ (24,722)	$ -	$ -	$ (14,849)	$ -	$ -	$ (17,546)	$ (272,946)
Project Net		$ -	$ 8,816	$ 9,296	$ (18,111)	$ 17,208	$ 2,230	$ (19,438)	$ 621	$ 9,761	$ (10,382)	$ 16,886	$ -	$ (16,886)	$ -

Cost Year 04 Investment 629000675 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 24,485	$ 355	$ 355	$ 355	$ 355	$ 355	$ 355	$ 355	$ 355	$ 355	$ 355	$ 355	$ 355	$ 28,747
6100080	Consultants - Other	$ 4,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,490
6790324	Engineering &Supervisory Allocation	$ 20,989	$ 300	$ 300	$ 300	$ 300	$ 300	$ 300	$ 300	$ 300	$ 300	$ 300	$ 300	$ 300	$ 24,585
6790320	Fleet Allocation	$ 7,732	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 10,958
C6020000	Fringe Adder	$ 6,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,074
6790315	I&D Allocated to Capital	$ 9,327	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 13,278
6401000	Mat & Supp - Inventory Issue	$ 80,584	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 95,607
6400100	Mat & Supp - Outside Material Purchases	$ 4,382	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 8,499
C6900040	Payroll Tax Adder	$ 1,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,800
R6010010	SLR Overtime Blended Labor	$ 21,945	$ 730	$ 730	$ 730	$ 730	$ 730	$ 730	$ 730	$ 730	$ 730	$ 730	$ 730	$ 730	$ 30,704
R6010000	SLR Straight Time Blended Labor	$ 84,002	$ 3,295	$ 3,295	$ 3,295	$ 3,295	$ 3,295	$ 3,295	$ 3,295	$ 3,295	$ 3,295	$ 3,295	$ 3,295	$ 3,295	$ 123,545
6790322	Small Tools Allocation	$ 2,112	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 2,642
6790321	Stores Allocation	$ 5,024	$ 105	$ 105	$ 105	$ 105	$ 105	$ 105	$ 105	$ 105	$ 105	$ 105	$ 105	$ 105	$ 6,287
Cost Sum		$ 272,946	$ 7,022	$ 7,022	$ 7,022	$ 7,022	$ 7,022	$ 7,022	$ 7,022	$ 7,022	$ 7,022	$ 7,022	$ 7,022	$ 7,022	$ 357,216
Clearings		$ (272,946)	$ -	$ -	$ (21,067)	$ -	$ -	$ (21,067)	$ -	$ -	$ (21,067)	$ -	$ -	$ (21,067)	$ (357,216)
Project Net		$ -	$ 7,022	$ 7,022	$ (14,045)	$ 7,022	$ 7,022	$ (14,045)	$ 7,022	$ 7,022	$ (14,045)	$ 7,022	$ 7,022	$ (14,045)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629000676	Cathodic Protection - Roswell - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	PRE-05812	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date		Description	Cathodic Protection - Roswell - Replace
Estimated In-Service Date			
Justification	To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.		
Alternatives Considered	NA since investments are required to meet cathodic protection requirements		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629000676 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 1,442	$ -	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,463
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 3,022	$ -	$ -	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,043
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 72	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ 73
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 16,830	$ -	$ -	$ 169	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,999
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 745	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ 751
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,128	$ -	$ -	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,147
Cost Sum		$ -	$ -	$ -	$ 23,379	$ -	$ -	$ 237	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,616
Clearings		$ -	$ -	$ -	$ (23,379)	$ -	$ -	$ (237)	$ -	$ -	$ -	$ -	$ -	$ -	$ (23,616)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02 Investment 629000676 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 1,463	$ -	$ -	$ -	$ -	$ 352	$ 352	$ 352	$ 352	$ 352	$ 322	$ 352	$ -	$ 3,896
6790324	Engineering &Supervisory Allocation	$ 3,043	$ -	$ -	$ -	$ -	$ 341	$ 341	$ 341	$ 341	$ 341	$ 312	$ 341	$ -	$ 5,402
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 116	$ 116	$ 116	$ 116	$ 116	$ 99	$ 116	$ -	$ 794
6790315	I&D Allocated to Capital	$ 73	$ -	$ -	$ -	$ -	$ 149	$ 149	$ 149	$ 149	$ 149	$ 126	$ 149	$ -	$ 1,090
6401000	Mat & Supp - Inventory Issue	$ 16,999	$ -	$ -	$ -	$ -	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ -	$ 26,188
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ -	$ 108
6400510	Mat & Supp - Small Tools	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 224	$ 224	$ 224	$ 224	$ 224	$ -	$ 224	$ -	$ 1,346
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 1,560	$ 1,609	$ -	$ 11,214
6790322	Small Tools Allocation	$ 751	$ -	$ -	$ -	$ -	$ 34	$ 34	$ 34	$ 34	$ 34	$ 34	$ 34	$ -	$ 992
6790321	Stores Allocation	$ 1,147	$ -	$ -	$ -	$ -	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ -	$ 1,724
Cost Sum		$ 23,616	$ -	$ -	$ -	$ -	$ 4,236	$ 4,236	$ 4,236	$ 4,236	$ 4,236	$ 3,864	$ 4,236	$ -	$ 52,894
Clearings		$ (23,616)	$ -	$ -	$ -	$ -	$ -	$ (8,471)	$ -	$ -	$ (12,707)	$ -	$ -	$ (8,099)	$ (52,894)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 4,236	$ (4,236)	$ 4,236	$ 4,236	$ (8,471)	$ 3,864	$ 4,236	$ (8,099)	$ -

Cost Year 03 Investment 629000676 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 3,896	$ -	$ -	$ 404	$ 408	$ 407	$ 407	$ 407	$ 426	$ -	$ -	$ -	$ -	$ 6,355
6790324	Engineering &Supervisory Allocation	$ 5,402	$ -	$ -	$ 393	$ 397	$ 396	$ 396	$ 396	$ 414	$ -	$ -	$ -	$ -	$ 7,795
6790320	Fleet Allocation	$ 794	$ -	$ -	$ 143	$ 145	$ 145	$ 145	$ 145	$ 158	$ -	$ -	$ -	$ -	$ 1,674
6790315	I&D Allocated to Capital	$ 1,090	$ -	$ -	$ 174	$ 178	$ 177	$ 177	$ 177	$ 193	$ -	$ -	$ -	$ -	$ 2,167
6401000	Mat & Supp - Inventory Issue	$ 26,188	$ -	$ -	$ 2,003	$ 2,003	$ 2,003	$ 2,003	$ 2,003	$ 2,003	$ -	$ -	$ -	$ -	$ 38,206
6400100	Mat & Supp - Outside Material Purchases	$ 108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108
6400510	Mat & Supp - Small Tools	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140
R6010010	SLR Overtime Blended Labor	$ 1,346	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,346
R6010000	SLR Straight Time Blended Labor	$ 11,214	$ -	$ -	$ 2,262	$ 2,307	$ 2,300	$ 2,300	$ 2,300	$ 2,500	$ -	$ -	$ -	$ -	$ 25,182
6790322	Small Tools Allocation	$ 992	$ -	$ -	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ -	$ -	$ -	$ -	$ 1,271
6790321	Stores Allocation	$ 1,724	$ -	$ -	$ 110	$ 110	$ 110	$ 110	$ 110	$ 110	$ -	$ -	$ -	$ -	$ 2,387
Cost Sum		$ 52,894	$ -	$ -	$ 5,535	$ 5,594	$ 5,586	$ 5,586	$ 5,586	$ 5,850	$ -	$ -	$ -	$ -	$ 86,630
Clearings		$ (52,894)	$ -	$ -	$ (5,535)	$ -	$ -	$ (16,765)	$ -	$ -	$ (11,436)	$ -	$ -	$ -	$ (86,630)
Project Net		$ -	$ -	$ -	$ -	$ 5,594	$ 5,586	$ (11,180)	$ 5,586	$ 5,850	$ (11,436)	$ -	$ -	$ -	$ -

Cost Year 04	Investment 629000676	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,355	$ -	$ -	$ 108	$ 9	$ -	$ 32	$ -	$ 1,489	$ 40	$ -	$ -	$ 13	$ 8,046
6790324	Engineering &Supervisory Allocation	$ 7,795	$ -	$ -	$ 91	$ 7	$ -	$ 27	$ -	$ 1,256	$ 34	$ -	$ -	$ 11	$ 9,222
6790320	Fleet Allocation	$ 1,674	$ -	$ -	$ 115	$ 9	$ -	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,833
6790315	I&D Allocated to Capital	$ 2,167	$ -	$ -	$ 141	$ 12	$ -	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,362
6401000	Mat & Supp - Inventory Issue	$ 38,206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,111	$ 623	$ -	$ -	$ -	$ 61,939
6400100	Mat & Supp - Outside Material Purchases	$ 108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199	$ 307
6400510	Mat & Supp - Small Tools	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140
R6010010	SLR Overtime Blended Labor	$ 1,346	$ -	$ -	$ 154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
R6010000	SLR Straight Time Blended Labor	$ 25,182	$ -	$ -	$ 1,572	$ 142	$ -	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,408
6790322	Small Tools Allocation	$ 1,271	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 640	$ 17	$ -	$ -	$ 6	$ 1,934
6790321	Stores Allocation	$ 2,387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,525	$ 41	$ -	$ -	$ 13	$ 3,966
Cost Sum		$ 86,630	$ -	$ -	$ 2,182	$ 179	$ -	$ 648	$ -	$ 28,021	$ 755	$ -	$ -	$ 242	$ 118,657
Clearings		$ (86,630)	$ -	$ -	$ (2,182)	$ -	$ -	$ (827)	$ -	$ -	$ (28,776)	$ -	$ -	$ (242)	$ (118,657)
Project Net		$ -	$ -	$ -	$ -	$ 179	$ -	$ (179)	$ -	$ 28,021	$ (28,021)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629000677	Land, Structures & Sta - Roswell - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	PRE-05809	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Roswell - Replace

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629000677 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 228	$ -	$ -	$ -	$ 7	$ 793	$ 3	$ 1,528	$ 430	$ 1,448	$ -	$ 31	$ 4,468
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 456	$ -	$ -	$ -	$ 7	$ 831	$ 3	$ 1,543	$ 220	$ 980	$ -	$ 45	$ 4,086
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536	$ 28	$ 40	$ -	$ -	$ 605
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,027	$ 62	$ 63	$ -	$ -	$ 1,151
6790315	I&D Allocated to Capital	$ -	$ 22	$ (11)	$ -	$ -	$ 0	$ 20	$ 0	$ 601	$ 48	$ 116	$ -	$ 3	$ 799
6401000	Mat & Supp - Inventory Issue	$ -	$ 2,685	$ -	$ -	$ -	$ 60	$ 6,608	$ 19	$ 297	$ -	$ 7,734	$ -	$ 3,428	$ 20,830
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,984	$ 2,078	$ -	$ -	$ (2,909)	$ 2,153
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73	$ -	$ -	$ -	$ -	$ 73
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304	$ 18	$ 19	$ -	$ -	$ 341
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,028	$ -	$ -	$ -	$ -	$ 1,028
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,774	$ 229	$ 232	$ -	$ -	$ 3,236
6790322	Small Tools Allocation	$ -	$ 178	$ -	$ -	$ -	$ 2	$ 266	$ 0	$ 132	$ 31	$ 416	$ -	$ 12	$ 1,037
6790321	Stores Allocation	$ -	$ 220	$ -	$ -	$ -	$ 11	$ 755	$ 1	$ 262	$ 87	$ 586	$ -	$ 47	$ 1,969
Cost Sum		$ -	$ 3,789	$ (11)	$ -	$ -	$ 87	$ 9,273	$ 26	$ 13,089	$ 3,231	$ 11,634	$ -	$ 658	$ 41,776
Clearings		$ -	$ -	$ -	$ (3,778)	$ -	$ -	$ (9,360)	$ -	$ -	$ (16,347)	$ -	$ -	$ (12,291)	$ (41,776)
Project Net		$ -	$ 3,789	$ (11)	$ (3,778)	$ -	$ 87	$ (87)	$ 26	$ 13,089	$ (13,116)	$ 11,634	$ -	$ (11,634)	$ -

Cost Year 02	Investment 629000677	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,468	$ 164	$ -	$ 624	$ 282	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,538
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 4,086	$ 132	$ -	$ 391	$ 320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,929
6790320	Fleet Allocation	$ 605	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 710
C6020000	Fringe Adder	$ 1,151	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,370
6790315	I&D Allocated to Capital	$ 799	$ 61	$ -	$ 20	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 896
6401000	Mat & Supp - Inventory Issue	$ 20,830	$ -	$ -	$ -	$ 1,882	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,712
6400100	Mat & Supp - Outside Material Purchases	$ 2,153	$ -	$ -	$ 4,157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,310
6400510	Mat & Supp - Small Tools	$ 73	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73
C6900040	Payroll Tax Adder	$ 341	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 406
R6010010	SLR Overtime Blended Labor	$ 1,028	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,085
R6010000	SLR Straight Time Blended Labor	$ 3,236	$ 753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,989
6790322	Small Tools Allocation	$ 1,037	$ -	$ -	$ 86	$ 207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,330
6790321	Stores Allocation	$ 1,969	$ -	$ -	$ 250	$ 228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,446
Cost Sum		$ 41,776	$ 1,556	$ -	$ 5,526	$ 2,936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,793
Clearings		$ (41,776)	$ -	$ -	$ (7,082)	$ -	$ -	$ (2,936)	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,793)
Project Net		$ -	$ 1,556	$ -	$ (1,556)	$ 2,936	$ -	$ (2,936)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629000677	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,538	$ -	$ -	$ -	$ 668	$ 161	$ -	$ 705	$ 81	$ -	$ -	$ -	$ -	$ 7,153
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ (9,854)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,854)
6790324	Engineering &Supervisory Allocation	$ 4,929	$ -	$ -	$ -	$ 650	$ 157	$ -	$ 686	$ 79	$ -	$ -	$ -	$ -	$ 6,501
6790320	Fleet Allocation	$ 710	$ -	$ -	$ -	$ -	$ 109	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 818
C6020000	Fringe Adder	$ 1,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,370
6790315	I&D Allocated to Capital	$ 896	$ -	$ -	$ -	$ -	$ 133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,029
6401000	Mat & Supp - Inventory Issue	$ 22,712	$ -	$ -	$ -	$ 2,992	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,704
6400100	Mat & Supp - Outside Material Purchases	$ 6,310	$ -	$ -	$ -	$ 3,982	$ -	$ -	$ 7,359	$ 846	$ -	$ -	$ -	$ -	$ 18,497
6400510	Mat & Supp - Small Tools	$ 73	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73
C6900040	Payroll Tax Adder	$ 406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 406
R6010010	SLR Overtime Blended Labor	$ 1,085	$ -	$ -	$ -	$ -	$ 393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,478
R6010000	SLR Straight Time Blended Labor	$ 3,989	$ -	$ -	$ -	$ -	$ 1,330	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,319
6790322	Small Tools Allocation	$ 1,330	$ -	$ -	$ -	$ 162	$ -	$ -	$ 171	$ 20	$ -	$ -	$ -	$ -	$ 1,682
6790321	Stores Allocation	$ 2,446	$ -	$ -	$ -	$ 385	$ -	$ -	$ 406	$ 47	$ -	$ -	$ -	$ -	$ 3,283
Cost Sum		$ 51,793	$ -	$ -	$ -	$ (1,016)	$ 2,283	$ -	$ 9,326	$ 1,072	$ -	$ -	$ -	$ -	$ 63,459
Clearings		$ (51,793)	$ -	$ -	$ -	$ -	$ -	$ (1,268)	$ -	$ -	$ (10,398)	$ -	$ -	$ -	$ (63,459)
Project Net		$ -	$ -	$ -	$ -	$ (1,016)	$ 2,283	$ (1,268)	$ 9,326	$ 1,072	$ (10,398)	$ -	$ -	$ -	$ -

Cost Year 04 Investment 629000677 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 7,153	$ -	$ -	$ -	$ 468	$ 113	$ -	$ 494	$ 57	$ -	$ -	$ -	$ -	$ 8,285
7103060	CIAC (Capital Work Order Credit)	$ (9,854)	$ -	$ -	$ -	$ (10,273)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20,127)
6790324	Engineering &Supervisory Allocation	$ 6,501	$ -	$ -	$ -	$ 395	$ 95	$ -	$ 417	$ 48	$ -	$ -	$ -	$ -	$ 7,456
6790320	Fleet Allocation	$ 818	$ -	$ -	$ -	$ -	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 938
C6020000	Fringe Adder	$ 1,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,370
6790315	I&D Allocated to Capital	$ 1,029	$ -	$ -	$ -	$ -	$ 147	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,176
6401000	Mat & Supp - Inventory Issue	$ 25,704	$ -	$ -	$ -	$ 3,119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,823
6400100	Mat & Supp - Outside Material Purchases	$ 18,497	$ -	$ -	$ -	$ 4,152	$ -	$ -	$ 7,672	$ 882	$ -	$ -	$ -	$ -	$ 31,202
6400510	Mat & Supp - Small Tools	$ 73	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73
C6900040	Payroll Tax Adder	$ 406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 406
R6010010	SLR Overtime Blended Labor	$ 1,478	$ -	$ -	$ -	$ -	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,888
R6010000	SLR Straight Time Blended Labor	$ 5,319	$ -	$ -	$ -	$ -	$ 1,387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,706
6790322	Small Tools Allocation	$ 1,682	$ -	$ -	$ -	$ 201	$ -	$ -	$ 213	$ 24	$ -	$ -	$ -	$ -	$ 2,121
6790321	Stores Allocation	$ 3,283	$ -	$ -	$ -	$ 480	$ -	$ -	$ 506	$ 58	$ -	$ -	$ -	$ -	$ 4,327
Cost Sum		$ 63,459	$ -	$ -	$ -	$ (1,458)	$ 2,272	$ -	$ 9,302	$ 1,070	$ -	$ -	$ -	$ -	$ 74,645
Clearings		$ (63,459)	$ -	$ -	$ -	$ -	$ -	$ (814)	$ -	$ -	$ (10,371)	$ -	$ -	$ -	$ (74,645)
Project Net		$ -	$ -	$ -	$ -	$ (1,458)	$ 2,272	$ (814)	$ 9,302	$ 1,070	$ (10,371)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629000679	Services - Roswell - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	PRE-05811	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Services - Roswell - Replace
Justification	NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered	NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629000679 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 91	$ 157	$ 101	$ 274	$ 967	$ 569	$ 2,658	$ 1,695	$ 2,376	$ 347	$ 419	$ -	$ 9,656
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 183	$ 348	$ 212	$ 375	$ 913	$ 597	$ 2,879	$ 1,712	$ 1,214	$ 235	$ 211	$ -	$ 8,879
6790320	Fleet Allocation	$ -	$ -	$ 115	$ -	$ 40	$ 764	$ 424	$ 1,895	$ 787	$ 1,453	$ 179	$ 210	$ -	$ 5,867
C6020000	Fringe Adder	$ -	$ -	$ 326	$ -	$ 96	$ 1,451	$ 908	$ 3,370	$ 1,592	$ 2,683	$ 298	$ 452	$ 739	$ 11,913
6790315	I&D Allocated to Capital	$ -	$ 9	$ 43	$ 5	$ 20	$ 195	$ 123	$ 902	$ 870	$ 1,283	$ 155	$ 222	$ -	$ 3,827
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ 1,075	$ 218	$ 1,191	$ 1,809	$ 752	$ 201	$ 633	$ 1,455	$ 164	$ 441	$ 70	$ 81	$ 8,089
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 53	$ -	$ 210	$ -	$ -	$ -	$ -	$ -	$ 263
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ 97	$ -	$ 28	$ 430	$ 269	$ 998	$ 472	$ 795	$ 88	$ 134	$ 219	$ 3,530
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 1,161	$ -	$ -	$ 2,391	$ 474	$ 1,381	$ 741	$ 995	$ 174	$ 64	$ 375	$ 7,756
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 47	$ -	$ 354	$ 2,981	$ 2,890	$ 11,099	$ 5,156	$ 8,941	$ 928	$ 1,608	$ 2,364	$ 36,368
6790322	Small Tools Allocation	$ -	$ 71	$ 10	$ 53	$ 59	$ 27	$ 8	$ 14	$ 59	$ 2	$ 24	$ 1	$ -	$ 328
6790321	Stores Allocation	$ -	$ 88	$ 11	$ 80	$ 124	$ 142	$ 23	$ 51	$ 116	$ 7	$ 33	$ 1	$ -	$ 677
Cost Sum		$ -	$ 1,517	$ 2,531	$ 1,642	$ 3,180	$ 11,066	$ 6,486	$ 26,120	$ 14,653	$ 19,912	$ 2,902	$ 3,394	$ 3,778	$ 97,183
Clearings		$ -	$ -	$ -	$ (5,690)	$ -	$ -	$ (20,732)	$ -	$ -	$ (60,686)	$ -	$ -	$ (10,074)	$ (97,183)
Project Net		$ -	$ 1,517	$ 2,531	$ (4,048)	$ 3,180	$ 11,066	$ (14,246)	$ 26,120	$ 14,653	$ (40,774)	$ 2,902	$ 3,394	$ (6,296)	$ -

Cost Year 02	Investment 629000679	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,656	$ 551	$ 1,623	$ 1,671	$ 1,623	$ 432	$ 431	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,986
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 376
6790324	Engineering &Supervisory Allocation	$ 8,879	$ 445	$ 1,794	$ 1,047	$ 4,899	$ 418	$ 418	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,901
6790320	Fleet Allocation	$ 5,867	$ 248	$ 1,173	$ 934	$ 1,920	$ 248	$ 248	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,637
C6020000	Fringe Adder	$ 11,913	$ 1,462	$ 1,768	$ 2,113	$ 566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,823
6790315	I&D Allocated to Capital	$ 3,827	$ 188	$ 612	$ 581	$ 527	$ 317	$ 317	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,369
6010210	Labor Non-Exempt - Straight Time	$ -	$ 51	$ (21)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6400020	Mat & Supp - General and Office Supplies	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 8,089	$ 339	$ 374	$ 365	$ 1,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,181
6400100	Mat & Supp - Outside Material Purchases	$ 263	$ -	$ -	$ 209	$ 642	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,113
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ (1,479)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,479)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 15,085	$ (23,713)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,628)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ (376)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (376)
C6900040	Payroll Tax Adder	$ 3,530	$ 433	$ 524	$ 626	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,281
R6010010	SLR Overtime Blended Labor	$ 7,756	$ 2,444	$ 689	$ 1,418	$ 217	$ 365	$ 365	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,254
R6010000	SLR Straight Time Blended Labor	$ 36,368	$ 2,971	$ 5,860	$ 6,408	$ 1,880	$ 3,554	$ 3,552	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,592
6790322	Small Tools Allocation	$ 328	$ 26	$ 28	$ 12	$ 94	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 488
6790321	Stores Allocation	$ 677	$ 41	$ 16	$ 34	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 935
Cost Sum		$ 97,183	$ 9,200	$ 14,439	$ 30,503	$ (11,476)	$ 5,334	$ 5,331	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,513
Clearings		$ (97,183)	$ -	$ -	$ (54,141)	$ -	$ -	$ 811	$ -	$ -	$ -	$ -	$ -	$ -	$ (150,513)
Project Net		$ -	$ 9,200	$ 14,439	$ (23,639)	$ (11,476)	$ 5,334	$ 6,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629000679	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 15,986	$ 725	$ 103	$ 126	$ 240	$ 23	$ 23	$ 443	$ 132	$ 341	$ 23	$ 75	$ 643	$ 18,886
7103060	CIAC (Capital Work Order Credit)	$ -	$ (997)	$ (997)	$ (997)	$ (997)	$ (997)	$ (997)	$ (997)	$ (997)	$ (997)	$ (997)	$ (997)	$ (997)	$ (11,963)
6100080	Consultants - Other	$ 376	$ -	$ -	$ -	$ -	$ -	$ -	$ 396	$ -	$ -	$ -	$ -	$ 5,478	$ 6,250
6790324	Engineering &Supervisory Allocation	$ 17,901	$ 706	$ 101	$ 122	$ 234	$ 23	$ 23	$ 431	$ 129	$ 332	$ 23	$ 73	$ 626	$ 20,723
6790320	Fleet Allocation	$ 10,637	$ 472	$ 52	$ 69	$ 146	$ -	$ -	$ 212	$ 73	$ 214	$ -	$ 35	$ 72	$ 11,982
C6020000	Fringe Adder	$ 17,823	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,823
6790315	I&D Allocated to Capital	$ 6,369	$ 578	$ 63	$ 84	$ 178	$ -	$ -	$ 260	$ 90	$ 262	$ -	$ 43	$ 88	$ 8,016
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6400020	Mat & Supp - General and Office Supplies	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 10,181	$ 244	$ 244	$ 244	$ 244	$ 244	$ 244	$ 244	$ 244	$ 244	$ 244	$ 244	$ 244	$ 13,110
6400100	Mat & Supp - Outside Material Purchases	$ 1,113	$ -	$ 31	$ -	$ 2	$ -	$ -	$ 700	$ -	$ -	$ -	$ -	$ -	$ 1,847
6408999	Materials & Supplies Expense Reclass	$ (1,479)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,479)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (8,628)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,628)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (376)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (376)
C6900040	Payroll Tax Adder	$ 5,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,281
R6010010	SLR Overtime Blended Labor	$ 13,254	$ 338	$ -	$ 45	$ -	$ -	$ -	$ 303	$ 89	$ 622	$ -	$ -	$ -	$ 14,651
R6010000	SLR Straight Time Blended Labor	$ 60,592	$ 7,160	$ 823	$ 1,048	$ 2,313	$ -	$ -	$ 3,066	$ 1,072	$ 2,776	$ -	$ 555	$ 1,146	$ 80,551
6790322	Small Tools Allocation	$ 488	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 22	$ 6	$ 6	$ 6	$ 6	$ 6	$ 573
6790321	Stores Allocation	$ 935	$ 13	$ 15	$ 13	$ 14	$ 13	$ 13	$ 52	$ 13	$ 13	$ 13	$ 13	$ 13	$ 1,137
Cost Sum		$ 150,513	$ 9,246	$ 442	$ 760	$ 2,380	$ (688)	$ (688)	$ 5,133	$ 851	$ 3,814	$ (688)	$ 48	$ 7,321	$ 178,444
Clearings		$ (150,513)	$ -	$ -	$ (10,448)	$ -	$ -	$ (1,005)	$ -	$ -	$ (9,798)	$ -	$ -	$ (6,681)	$ (178,444)
Project Net		$ -	$ 9,246	$ 442	$ (9,688)	$ 2,380	$ (688)	$ (1,692)	$ 5,133	$ 851	$ (5,984)	$ (688)	$ 48	$ 640	$ -

Cost Year 04	Investment 629000679	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,886	$ 506	$ 72	$ 88	$ 168	$ 16	$ 16	$ 309	$ 92	$ 238	$ 16	$ 53	$ 449	$ 20,911
7103060	CIAC (Capital Work Order Credit)	$ (11,963)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (24,434)
6100080	Consultants - Other	$ 6,250	$ -	$ -	$ -	$ -	$ -	$ -	$ 413	$ -	$ -	$ -	$ -	$ 5,711	$ 12,374
6790324	Engineering &Supervisory Allocation	$ 20,723	$ 427	$ 61	$ 74	$ 141	$ 14	$ 14	$ 261	$ 78	$ 201	$ 14	$ 44	$ 379	$ 22,432
6790320	Fleet Allocation	$ 11,982	$ 522	$ 57	$ 76	$ 161	$ -	$ -	$ 235	$ 81	$ 237	$ -	$ 39	$ 80	$ 13,470
C6020000	Fringe Adder	$ 17,823	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,823
6790315	I&D Allocated to Capital	$ 8,016	$ 639	$ 70	$ 93	$ 197	$ -	$ -	$ 287	$ 99	$ 290	$ -	$ 47	$ 98	$ 9,837
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6400020	Mat & Supp - General and Office Supplies	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 13,110	$ 253	$ 253	$ 253	$ 253	$ 253	$ 253	$ 253	$ 253	$ 253	$ 253	$ 253	$ 253	$ 16,146
6400100	Mat & Supp - Outside Material Purchases	$ 1,847	$ -	$ 32	$ -	$ 3	$ -	$ -	$ 730	$ -	$ -	$ -	$ -	$ -	$ 2,612
6408999	Materials & Supplies Expense Reclass	$ (1,479)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,479)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (8,628)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,628)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (376)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (376)
C6900040	Payroll Tax Adder	$ 5,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,281
R6010010	SLR Overtime Blended Labor	$ 14,651	$ 352	$ -	$ 47	$ -	$ -	$ -	$ 316	$ 93	$ 648	$ -	$ -	$ -	$ 16,107
R6010000	SLR Straight Time Blended Labor	$ 80,551	$ 7,464	$ 858	$ 1,092	$ 2,412	$ -	$ -	$ 3,197	$ 1,118	$ 2,894	$ -	$ 579	$ 1,195	$ 101,359
6790322	Small Tools Allocation	$ 573	$ 7	$ 8	$ 7	$ 7	$ 7	$ 7	$ 27	$ 7	$ 7	$ 7	$ 7	$ 7	$ 678
6790321	Stores Allocation	$ 1,137	$ 17	$ 19	$ 17	$ 17	$ 17	$ 17	$ 65	$ 17	$ 17	$ 17	$ 17	$ 17	$ 1,388
Cost Sum		$ 178,444	$ 9,149	$ 391	$ 707	$ 2,319	$ (733)	$ (733)	$ 5,054	$ 798	$ 3,745	$ (733)	$ (1)	$ 7,150	$ 205,560
Clearings		$ (178,444)	$ -	$ -	$ (10,248)	$ -	$ -	$ (854)	$ -	$ -	$ (9,598)	$ -	$ -	$ (6,416)	$ (205,560)
Project Net		$ -	$ 9,149	$ 391	$ (9,541)	$ 2,319	$ (733)	$ (1,587)	$ 5,054	$ 798	$ (5,852)	$ (733)	$ (1)	$ 734	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	632000602	Mains - Silver City - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Silver City	SWNM	NEW-08472	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - Silver City - New
Justification: Main extensions required to accommodate customer growth consistent with NMGC's Rule 16
Alternatives Considered: NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 632000602 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 337	$ 1,678	$ 650	$ 157	$ -	$ (18)	$ 1,082	$ 627	$ 3,436	$ 301	$ 8,250
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ (7,162)	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,628)	$ -	$ -	$ (21,790)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 1,352	$ -	$ 939	$ -	$ -	$ -	$ -	$ -	$ 11,184	$ 1,013	$ 14,489
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 707	$ 2,295	$ 614	$ 164	$ -	$ (18)	$ 553	$ 424	$ 1,734	$ 438	$ 6,910
6790320	Fleet Allocation	$ -	$ -	$ -	$ 188	$ 1,090	$ 301	$ 166	$ -	$ -	$ 303	$ -	$ 174	$ 338	$ 2,560
C6020000	Fringe Adder	$ -	$ -	$ -	$ 335	$ 1,704	$ 403	$ 261	$ -	$ -	$ 395	$ -	$ 318	$ 810	$ 4,227
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 57	$ 259	$ 63	$ 35	$ -	$ (2)	$ 228	$ 38	$ 299	$ 314	$ 1,291
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 944	$ 5,271	$ 2,427	$ -	$ -	$ (101)	$ 4,035	$ 3,481	$ 6,316	$ (51)	$ 22,320
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 99	$ 505	$ 119	$ 77	$ -	$ -	$ 117	$ -	$ 94	$ 240	$ 1,252
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 533	$ 565	$ -	$ -	$ -	$ 526	$ -	$ 104	$ 1,693	$ 3,422
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 1,240	$ 5,780	$ 927	$ 968	$ -	$ -	$ 937	$ -	$ 1,073	$ 1,308	$ 12,232
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 42	$ 172	$ 80	$ -	$ -	$ (4)	$ 60	$ 187	$ 117	$ (1)	$ 653
6790321	Stores Allocation	$ -	$ -	$ -	$ 63	$ 361	$ 430	$ -	$ -	$ (8)	$ 169	$ 264	$ 126	$ (5)	$ 1,400
Cost Sum		$ -	$ -	$ -	$ (1,798)	$ 19,840	$ 7,553	$ 1,830	$ -	$ (152)	$ 8,404	$ (9,607)	$ 24,976	$ 6,398	$ 57,444
Clearings		$ -	$ -	$ -	$ 1,798	$ -	$ -	$ (29,223)	$ -	$ -	$ (8,252)	$ -	$ -	$ (21,767)	$ (57,444)
Project Net		$ -	$ -	$ -	$ -	$ 19,840	$ 7,553	$ (27,394)	$ -	$ (152)	$ 152	$ (9,607)	$ 24,976	$ (15,369)	$ -

Cost Year 02	Investment 632000602	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,250	$ -	$ -	$ -	$ -	$ 283	$ 842	$ 1,541	$ 344	$ -	$ 36	$ 176	$ -	$ 11,472
7103060	CIAC (Capital Work Order Credit)	$ (21,790)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,790)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,107	$ 4,125	$ 1,611	$ -	$ 328	$ 342	$ -	$ 9,513
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 14,489	$ (77)	$ -	$ -	$ -	$ 415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,827
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 237	$ -	$ -	$ -	$ -	$ -	$ -	$ 237
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6030080	Empl Exp - Travel and Lodging	$ 154	$ -	$ -	$ -	$ -	$ -	$ 1,040	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,194
6790324	Engineering &Supervisory Allocation	$ 6,910	$ -	$ -	$ -	$ -	$ 274	$ 816	$ 1,494	$ 333	$ -	$ 35	$ 170	$ -	$ 10,033
6790320	Fleet Allocation	$ 2,560	$ -	$ -	$ -	$ -	$ 39	$ 206	$ 527	$ 43	$ -	$ -	$ -	$ -	$ 3,375
C6020000	Fringe Adder	$ 4,227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,227
6790315	I&D Allocated to Capital	$ 1,291	$ -	$ -	$ -	$ -	$ 50	$ 264	$ 675	$ 55	$ -	$ -	$ -	$ -	$ 2,335
6401000	Mat & Supp - Inventory Issue	$ 22,320	$ -	$ -	$ -	$ -	$ 1,499	$ -	$ 1,499	$ 812	$ -	$ -	$ 1,223	$ -	$ 27,354
C6900040	Payroll Tax Adder	$ 1,252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,252
6790210	Permitting	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37
R6010010	SLR Overtime Blended Labor	$ 3,422	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,072	$ 124	$ -	$ -	$ -	$ -	$ 6,618
R6010000	SLR Straight Time Blended Labor	$ 12,232	$ -	$ -	$ -	$ -	$ 615	$ 3,262	$ 5,262	$ 554	$ -	$ -	$ -	$ -	$ 21,925
6790322	Small Tools Allocation	$ 653	$ -	$ -	$ -	$ -	$ 39	$ -	$ 39	$ 21	$ -	$ -	$ 32	$ -	$ 783
6790321	Stores Allocation	$ 1,400	$ -	$ -	$ -	$ -	$ 93	$ -	$ 93	$ 50	$ -	$ -	$ 76	$ -	$ 1,713
Cost Sum		$ 57,444	$ (77)	$ -	$ -	$ -	$ 3,308	$ 9,773	$ 18,327	$ 3,948	$ -	$ 399	$ 2,019	$ -	$ 95,142
Clearings		$ (57,444)	$ -	$ -	$ 77	$ -	$ -	$ (13,081)	$ -	$ -	$ (22,275)	$ -	$ -	$ (2,418)	$ (95,142)
Project Net		$ -	$ (77)	$ -	$ 77	$ -	$ 3,308	$ (3,308)	$ 18,327	$ 3,948	$ (22,275)	$ 399	$ 2,019	$ (2,418)	$ -

Cost Year 03	Investment 632000602	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,472	$ 63	$ 1,129	$ 982	$ 762	$ 1,490	$ 410	$ -	$ 221	$ 265	$ 13	$ -	$ 161	$ 16,966
7103060	CIAC (Capital Work Order Credit)	$ (21,790)	$ (1,002)	$ (2,767)	$ -	$ -	$ (1,515)	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,424)	$ (28,497)
6100080	Consultants - Other	$ 9,513	$ 671	$ 2,118	$ 1,795	$ 4,204	$ 4,379	$ 3,059	$ -	$ 1,664	$ 719	$ 135	$ -	$ -	$ 28,256
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 14,827	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,827
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 237	$ -	$ 81	$ 88	$ -	$ 188	$ 244	$ -	$ -	$ -	$ -	$ -	$ -	$ 838
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6030080	Empl Exp - Travel and Lodging	$ 1,194	$ -	$ 277	$ 485	$ -	$ 849	$ 1,074	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,879
6790324	Engineering &Supervisory Allocation	$ 10,033	$ 61	$ 1,098	$ 956	$ 742	$ 1,450	$ 399	$ -	$ 215	$ 258	$ 12	$ -	$ 156	$ 15,381
6790320	Fleet Allocation	$ 3,375	$ -	$ 444	$ 381	$ 195	$ 560	$ -	$ -	$ 44	$ 51	$ -	$ -	$ 85	$ 5,134
C6020000	Fringe Adder	$ 4,227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,227
6790315	I&D Allocated to Capital	$ 2,335	$ -	$ 543	$ 466	$ 239	$ 685	$ -	$ -	$ 54	$ 63	$ -	$ -	$ 104	$ 4,488
6401000	Mat & Supp - Inventory Issue	$ 27,354	$ -	$ 2,483	$ 2,029	$ 825	$ 1,578	$ -	$ -	$ -	$ 1,263	$ -	$ -	$ 364	$ 35,896
C6900040	Payroll Tax Adder	$ 1,252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,252
6790210	Permitting	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37
R6010010	SLR Overtime Blended Labor	$ 6,618	$ -	$ 1,748	$ 1,565	$ 1,269	$ 3,172	$ -	$ -	$ 128	$ 54	$ -	$ -	$ 177	$ 14,731
R6010000	SLR Straight Time Blended Labor	$ 21,925	$ -	$ 5,292	$ 4,484	$ 1,827	$ 5,716	$ -	$ -	$ 572	$ 762	$ -	$ -	$ 1,165	$ 41,744
6790322	Small Tools Allocation	$ 783	$ -	$ 58	$ 47	$ 19	$ 37	$ -	$ -	$ -	$ 29	$ -	$ -	$ 8	$ 982
6790321	Stores Allocation	$ 1,713	$ -	$ 137	$ 112	$ 45	$ 87	$ -	$ -	$ -	$ 70	$ -	$ -	$ 20	$ 2,184
Cost Sum		$ 95,142	$ (207)	$ 12,640	$ 13,391	$ 10,127	$ 18,677	$ 5,185	$ -	$ 2,898	$ 3,534	$ 159	$ -	$ 816	$ 162,362
Clearings		$ (95,142)	$ -	$ -	$ (25,824)	$ -	$ -	$ (33,989)	$ -	$ -	$ (6,432)	$ -	$ -	$ (975)	$ (162,362)
Project Net		$ -	$ (207)	$ 12,640	$ (12,433)	$ 10,127	$ 18,677	$ (28,804)	$ -	$ 2,898	$ (2,898)	$ 159	$ -	$ (159)	$ -

Cost Year 04	Investment 632000602	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,966	$ 44	$ 789	$ 687	$ 533	$ 1,056	$ 290	$ -	$ 155	$ 185	$ 9	$ -	$ 112	$ 20,825
7103060	CIAC (Capital Work Order Credit)	$ (28,497)	$ (1,045)	$ (2,885)	$ -	$ -	$ (1,579)	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,485)	$ (35,490)
6100080	Consultants - Other	$ 28,256	$ 700	$ 2,208	$ 1,871	$ 4,383	$ 4,688	$ 3,250	$ -	$ 1,735	$ 749	$ 140	$ -	$ -	$ 47,980
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 14,827	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,827
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 838	$ -	$ 84	$ 92	$ -	$ 197	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,466
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6030080	Empl Exp - Travel and Lodging	$ 3,879	$ -	$ 289	$ 506	$ -	$ 885	$ 1,119	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,678
6790324	Engineering &Supervisory Allocation	$ 15,381	$ 37	$ 666	$ 579	$ 449	$ 891	$ 245	$ -	$ 130	$ 156	$ 7	$ -	$ 95	$ 18,637
6790320	Fleet Allocation	$ 5,134	$ -	$ 490	$ 421	$ 216	$ 625	$ -	$ -	$ 49	$ 57	$ -	$ -	$ 93	$ 7,085
C6020000	Fringe Adder	$ 4,227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,227
6790315	I&D Allocated to Capital	$ 4,488	$ -	$ 600	$ 516	$ 264	$ 765	$ -	$ -	$ 60	$ 70	$ -	$ -	$ 114	$ 6,878
6401000	Mat & Supp - Inventory Issue	$ 35,896	$ -	$ 2,588	$ 2,116	$ 860	$ 1,676	$ -	$ -	$ -	$ 1,317	$ -	$ -	$ 379	$ 44,831
C6900040	Payroll Tax Adder	$ 1,252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,252
6790210	Permitting	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37
R6010010	SLR Overtime Blended Labor	$ 14,731	$ -	$ 1,822	$ 1,631	$ 1,323	$ 3,307	$ -	$ -	$ 133	$ 57	$ -	$ -	$ 185	$ 23,189
R6010000	SLR Straight Time Blended Labor	$ 41,744	$ -	$ 5,517	$ 4,675	$ 1,905	$ 6,050	$ -	$ -	$ 596	$ 795	$ -	$ -	$ 1,215	$ 62,497
6790322	Small Tools Allocation	$ 982	$ -	$ 72	$ 59	$ 24	$ 46	$ -	$ -	$ -	$ 36	$ -	$ -	$ 11	$ 1,229
6790321	Stores Allocation	$ 2,184	$ -	$ 171	$ 140	$ 57	$ 111	$ -	$ -	$ -	$ 87	$ -	$ -	$ 25	$ 2,773
Cost Sum		$ 162,362	$ (264)	$ 12,412	$ 13,291	$ 10,013	$ 18,718	$ 5,158	$ -	$ 2,858	$ 3,508	$ 157	$ -	$ 745	$ 228,957
Clearings		$ (162,362)	$ -	$ -	$ (25,440)	$ -	$ -	$ (33,889)	$ -	$ -	$ (6,366)	$ -	$ -	$ (901)	$ (228,957)
Project Net		$ -	$ (264)	$ 12,412	$ (12,148)	$ 10,013	$ 18,718	$ (28,731)	$ -	$ 2,858	$ (2,858)	$ 157	$ -	$ (157)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	632000604	Meters - Residential - Silver City - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Silver City	SWNM	NEW-08475	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Meters - Residential - Silver City - New
Justification	NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers
Alternatives Considered	NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 632000604 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 571	$ 31	$ 1,218	$ -	$ 935	$ 726	$ 249	$ 2,096	$ 208	$ 530	$ 17	$ 447	$ 7,028
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 1,141	$ 68	$ 2,552	$ -	$ 883	$ 761	$ 270	$ 2,118	$ 106	$ 359	$ 9	$ 651	$ 8,917
6790315	I&D Allocated to Capital	$ -	$ 55	$ (26)	$ 61	$ -	$ 21	$ 18	$ 12	$ 191	$ 10	$ 32	$ 1	$ 46	$ 420
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 362	$ 367	$ -	$ -	$ -	$ 3,217	$ -	$ 1,154	$ -	$ 95	$ (95)	$ 5,099
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 6,715	$ -	$ 13,967	$ -	$ 7,790	$ 6,050	$ (1,557)	$ 11,645	$ -	$ 2,944	$ (1)	$ 7,550	$ 55,104
6790322	Small Tools Allocation	$ -	$ 445	$ 17	$ 634	$ -	$ 257	$ 244	$ 28	$ 469	$ 17	$ 158	$ 2	$ 170	$ 2,439
6790321	Stores Allocation	$ -	$ 551	$ 18	$ 960	$ -	$ 1,379	$ 691	$ 100	$ 928	$ 48	$ 223	$ 2	$ 682	$ 5,583
6790325	Testing & Installation Allocation	$ -	$ 1,491	$ 80	$ 3,182	$ -	$ 1,729	$ 1,343	$ 368	$ 2,585	$ 256	$ 654	$ 21	$ 1,655	$ 13,365
Cost Sum		$ -	$ 10,968	$ 551	$ 22,942	$ -	$ 12,994	$ 9,834	$ 2,687	$ 20,032	$ 1,798	$ 4,901	$ 145	$ 11,105	$ 97,955
Clearings		$ -	$ -	$ -	$ (34,460)	$ -	$ -	$ (22,827)	$ -	$ -	$ (24,517)	$ -	$ -	$ (16,150)	$ (97,955)
Project Net		$ -	$ 10,968	$ 551	$ (11,519)	$ -	$ 12,994	$ (12,994)	$ 2,687	$ 20,032	$ (22,719)	$ 4,901	$ 145	$ (5,045)	$ -

Cost Year 02	Investment 632000604	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,028	$ -	$ 1,062	$ 1,033	$ (88)	$ -	$ 987	$ 954	$ 951	$ 993	$ 951	$ 986	$ -	$ 14,856
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 151	$ -	$ -	$ 379	$ -	$ 316	$ -	$ 846
6790324	Engineering &Supervisory Allocation	$ 8,917	$ -	$ 1,175	$ 647	$ (100)	$ -	$ 957	$ 925	$ 922	$ 962	$ 922	$ 956	$ -	$ 16,282
6790315	I&D Allocated to Capital	$ 420	$ -	$ 59	$ 32	$ (5)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
6401000	Mat & Supp - Inventory Issue	$ 5,099	$ -	$ 901	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,001
6400100	Mat & Supp - Outside Material Purchases	$ 55,104	$ 28	$ 6,181	$ 6,885	$ (586)	$ -	$ 8,588	$ 8,447	$ 8,417	$ 8,417	$ 8,417	$ 8,417	$ -	$ 118,312
6790322	Small Tools Allocation	$ 2,439	$ -	$ 533	$ 142	$ (65)	$ -	$ 222	$ 219	$ 218	$ 218	$ 218	$ 218	$ -	$ 4,363
6790321	Stores Allocation	$ 5,583	$ -	$ 297	$ 413	$ (71)	$ -	$ 533	$ 524	$ 522	$ 522	$ 522	$ 522	$ -	$ 9,369
6790325	Testing & Installation Allocation	$ 13,365	$ -	$ 1,572	$ 1,528	$ (130)	$ -	$ 3,273	$ 3,219	$ 3,208	$ 3,208	$ 3,208	$ 3,208	$ -	$ 35,658
Cost Sum		$ 97,955	$ 28	$ 11,780	$ 10,681	$ (1,045)	$ -	$ 14,711	$ 14,288	$ 14,238	$ 14,699	$ 14,238	$ 14,622	$ -	$ 206,194
Clearings		$ (97,955)	$ -	$ -	$ (22,489)	$ -	$ -	$ (13,666)	$ -	$ -	$ (43,224)	$ -	$ -	$ (28,860)	$ (206,194)
Project Net		$ -	$ 28	$ 11,780	$ (11,808)	$ (1,045)	$ -	$ 1,045	$ 14,288	$ 14,238	$ (28,526)	$ 14,238	$ 14,622	$ (28,860)	$ -

Cost Year 03	Investment 632000604	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,856	$ 485	$ 687	$ 1,511	$ 1,082	$ 1,097	$ 270	$ (81)	$ 249	$ 286	$ 113	$ 315	$ 30	$ 20,901
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 846	$ -	$ -	$ -	$ -	$ -	$ 156	$ 391	$ -	$ 391	$ 334	$ 311	$ 645	$ 3,074
6790324	Engineering &Supervisory Allocation	$ 16,282	$ 472	$ 668	$ 1,471	$ 1,053	$ 1,068	$ 263	$ (78)	$ 242	$ 278	$ 110	$ 307	$ 29	$ 22,165
6790315	I&D Allocated to Capital	$ 506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
6401000	Mat & Supp - Inventory Issue	$ 6,001	$ -	$ 81	$ -	$ 290	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,664
6400100	Mat & Supp - Outside Material Purchases	$ 118,312	$ 5,069	$ 7,091	$ 15,780	$ 11,004	$ 11,167	$ 2,669	$ (1,224)	$ 2,599	$ 2,599	$ 855	$ 2,989	$ (322)	$ 178,588
6790322	Small Tools Allocation	$ 4,363	$ 118	$ 166	$ 366	$ 262	$ 266	$ 62	$ (28)	$ 60	$ 60	$ 20	$ 69	$ (7)	$ 5,776
6790321	Stores Allocation	$ 9,369	$ 280	$ 396	$ 870	$ 623	$ 632	$ 147	$ (68)	$ 143	$ 143	$ 47	$ 165	$ (18)	$ 12,730
6790325	Testing & Installation Allocation	$ 35,658	$ 1,773	$ 2,508	$ 5,518	$ 3,950	$ 4,007	$ 933	$ (428)	$ 909	$ 909	$ 299	$ 1,045	$ (113)	$ 56,968
Cost Sum		$ 206,194	$ 8,197	$ 11,597	$ 25,517	$ 18,263	$ 18,529	$ 4,502	$ (1,516)	$ 4,202	$ 4,666	$ 1,778	$ 5,202	$ 243	$ 307,373
Clearings		$ (206,194)	$ -	$ -	$ (45,311)	$ -	$ -	$ (41,293)	$ -	$ -	$ (7,351)	$ -	$ -	$ (7,223)	$ (307,373)
Project Net		$ -	$ 8,197	$ 11,597	$ (19,793)	$ 18,263	$ 18,529	$ (36,792)	$ (1,516)	$ 4,202	$ (2,686)	$ 1,778	$ 5,202	$ (6,980)	$ -

Cost Year 04 Investment 632000604 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 20,901	$ 341	$ 482	$ 1,060	$ 759	$ 770	$ 190	$ (57)	$ 175	$ 200	$ 79	$ 221	$ 21	$ 25,140
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,074	$ -	$ -	$ -	$ -	$ -	$ 163	$ 407	$ -	$ 408	$ 348	$ 324	$ 672	$ 5,396
6790324	Engineering &Supervisory Allocation	$ 22,165	$ 287	$ 406	$ 894	$ 640	$ 649	$ 160	$ (48)	$ 147	$ 169	$ 67	$ 187	$ 17	$ 25,742
6790315	I&D Allocated to Capital	$ 506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
6401000	Mat & Supp - Inventory Issue	$ 6,664	$ -	$ 84	$ -	$ 302	$ 304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,355
6400100	Mat & Supp - Outside Material Purchases	$ 178,588	$ 5,285	$ 7,392	$ 16,451	$ 11,472	$ 11,642	$ 2,783	$ (1,276)	$ 2,709	$ 2,709	$ 891	$ 3,116	$ (336)	$ 241,427
6790322	Small Tools Allocation	$ 5,776	$ 146	$ 207	$ 456	$ 326	$ 331	$ 77	$ (35)	$ 75	$ 75	$ 25	$ 86	$ (9)	$ 7,536
6790321	Stores Allocation	$ 12,730	$ 349	$ 493	$ 1,085	$ 777	$ 788	$ 184	$ (84)	$ 179	$ 179	$ 59	$ 206	$ (22)	$ 16,922
6790325	Testing & Installation Allocation	$ 56,968	$ 1,807	$ 2,557	$ 5,626	$ 4,027	$ 4,086	$ 952	$ (436)	$ 927	$ 927	$ 305	$ 1,066	$ (115)	$ 78,695
Cost Sum		$ 307,373	$ 8,215	$ 11,622	$ 25,573	$ 18,303	$ 18,570	$ 4,508	$ (1,529)	$ 4,211	$ 4,666	$ 1,774	$ 5,206	$ 228	$ 408,720
Clearings		$ (307,373)	$ -	$ -	$ (45,410)	$ -	$ -	$ (41,381)	$ -	$ -	$ (7,349)	$ -	$ -	$ (7,208)	$ (408,720)
Project Net		$ -	$ 8,215	$ 11,622	$ (19,837)	$ 18,303	$ 18,570	$ (36,873)	$ (1,529)	$ 4,211	$ (2,682)	$ 1,774	$ 5,206	$ (6,980)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	632000605	Services - Silver City - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Silver City	SWNM	NEW-08476	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date		Description	Services - Silver City - New
Estimated In-Service Date			
Justification	NMGC installs new services consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 632000605 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 154	$ 356	$ 211	$ 129	$ 184	$ 78	$ 198	$ -	$ -	$ 635	$ 505	$ -	$ 2,449
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 1,809	$ 2,373	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639	$ -	$ 4,820
6790324	Engineering &Supervisory Allocation	$ -	$ 307	$ 789	$ 441	$ 176	$ 174	$ 82	$ 215	$ -	$ -	$ 430	$ 255	$ -	$ 2,869
6790320	Fleet Allocation	$ -	$ -	$ 85	$ 259	$ 111	$ 169	$ 83	$ 143	$ -	$ -	$ 334	$ 164	$ -	$ 1,347
C6020000	Fringe Adder	$ -	$ -	$ 163	$ 494	$ 160	$ 230	$ 130	$ 200	$ -	$ -	$ 575	$ 290	$ 651	$ 2,892
6790315	I&D Allocated to Capital	$ -	$ 15	$ 31	$ 70	$ 23	$ 32	$ 18	$ 55	$ -	$ -	$ 297	$ 153	$ -	$ 694
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,001	$ 11	$ 273	$ 386	$ -	$ 324	$ -	$ -	$ 651	$ 717	$ 591	$ 3,955
C6900040	Payroll Tax Adder	$ -	$ -	$ 48	$ 146	$ 47	$ 68	$ 39	$ 59	$ -	$ -	$ 170	$ 86	$ 193	$ 857
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 152	$ -	$ 138	$ 217	$ -	$ -	$ -	$ 499	$ -	$ 1,311	$ 2,317
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 604	$ 1,676	$ 592	$ 713	$ 265	$ 740	$ -	$ -	$ 1,631	$ 1,073	$ 1,101	$ 8,395
6790322	Small Tools Allocation	$ -	$ -	$ 46	$ 1	$ 9	$ 13	$ -	$ 5	$ -	$ -	$ 35	$ 13	$ -	$ 122
6790321	Stores Allocation	$ -	$ -	$ 49	$ 1	$ 19	$ 68	$ -	$ 20	$ -	$ -	$ 49	$ 14	$ -	$ 220
Cost Sum		$ -	$ 2,285	$ 5,547	$ 3,461	$ 1,539	$ 2,174	$ 911	$ 1,959	$ -	$ -	$ 5,305	$ 3,909	$ 3,848	$ 30,937
Clearings		$ -	$ -	$ -	$ (11,292)	$ -	$ -	$ (4,625)	$ -	$ -	$ (1,959)	$ -	$ -	$ (13,061)	$ (30,937)
Project Net		$ -	$ 2,285	$ 5,547	$ (7,831)	$ 1,539	$ 2,174	$ (3,713)	$ 1,959	$ -	$ (1,959)	$ 5,305	$ 3,909	$ (9,213)	$ -

Cost Year 02	Investment 632000605	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,449	$ 312	$ 1,712	$ 71	$ -	$ 254	$ 553	$ 614	$ 546	$ 572	$ -	$ -	$ -	$ 7,083
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 574	$ -	$ 447	$ -	$ -	$ -	$ 1,021
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,820	$ 163	$ 9,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,228
6790324	Engineering &Supervisory Allocation	$ 2,869	$ 252	$ 1,893	$ 45	$ -	$ 246	$ 536	$ 596	$ 529	$ 555	$ -	$ -	$ -	$ 7,519
6790320	Fleet Allocation	$ 1,347	$ 198	$ 130	$ 76	$ -	$ 119	$ 299	$ 299	$ 266	$ 282	$ -	$ -	$ -	$ 3,017
C6020000	Fringe Adder	$ 2,892	$ 383	$ 254	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,624
6790315	I&D Allocated to Capital	$ 694	$ 108	$ 158	$ 26	$ -	$ 153	$ 383	$ 383	$ 342	$ 361	$ -	$ -	$ -	$ 2,608
6401000	Mat & Supp - Inventory Issue	$ 3,955	$ -	$ 897	$ -	$ -	$ 404	$ 285	$ 266	$ 724	$ 281	$ -	$ -	$ -	$ 6,812
C6900040	Payroll Tax Adder	$ 857	$ 113	$ 75	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,074
R6010010	SLR Overtime Blended Labor	$ 2,317	$ -	$ 448	$ (549)	$ -	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,330
R6010000	SLR Straight Time Blended Labor	$ 8,395	$ 1,418	$ 492	$ 900	$ -	$ 1,772	$ 4,732	$ 4,732	$ 4,216	$ 4,461	$ -	$ -	$ -	$ 31,118
6790322	Small Tools Allocation	$ 122	$ -	$ 67	$ -	$ -	$ 10	$ 7	$ 7	$ 19	$ 7	$ -	$ -	$ -	$ 240
6790321	Stores Allocation	$ 220	$ -	$ 38	$ -	$ -	$ 25	$ 18	$ 17	$ 45	$ 17	$ -	$ -	$ -	$ 380
Cost Sum		$ 30,937	$ 2,948	$ 15,407	$ 692	$ -	$ 3,099	$ 6,814	$ 7,488	$ 6,687	$ 6,982	$ -	$ -	$ -	$ 81,053
Clearings		$ (30,937)	$ -	$ -	$ (19,047)	$ -	$ -	$ (9,913)	$ -	$ -	$ (21,157)	$ -	$ -	$ -	$ (81,053)
Project Net		$ -	$ 2,948	$ 15,407	$ (18,355)	$ -	$ 3,099	$ (3,099)	$ 7,488	$ 6,687	$ (14,174)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 632000605	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,083	$ 257	$ 261	$ 510	$ 514	$ 502	$ 531	$ 508	$ 435	$ 512	$ 492	$ 461	$ 519	$ 12,585
6100080	Consultants - Other	$ 1,021	$ -	$ -	$ -	$ 593	$ -	$ -	$ 612	$ -	$ 461	$ -	$ -	$ -	$ 2,687
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 14,228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,228
6790324	Engineering &Supervisory Allocation	$ 7,519	$ 250	$ 254	$ 496	$ 500	$ 489	$ 517	$ 495	$ 424	$ 499	$ 479	$ 448	$ 505	$ 12,874
6790320	Fleet Allocation	$ 3,017	$ 155	$ 158	$ 306	$ 291	$ 290	$ 338	$ 285	$ 274	$ 297	$ 313	$ 299	$ 287	$ 6,308
C6020000	Fringe Adder	$ 3,624	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,624
6790315	I&D Allocated to Capital	$ 2,608	$ 190	$ 193	$ 374	$ 356	$ 355	$ 414	$ 348	$ 336	$ 363	$ 383	$ 365	$ 351	$ 6,636
6401000	Mat & Supp - Inventory Issue	$ 6,812	$ 278	$ 278	$ 584	$ 275	$ 748	$ 295	$ 295	$ 290	$ 290	$ 286	$ 177	$ 965	$ 11,573
C6900040	Payroll Tax Adder	$ 1,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,074
R6010010	SLR Overtime Blended Labor	$ 2,330	$ -	$ -	$ -	$ -	$ -	$ 454	$ -	$ -	$ 108	$ -	$ -	$ -	$ 2,893
R6010000	SLR Straight Time Blended Labor	$ 31,118	$ 2,461	$ 2,500	$ 4,851	$ 4,612	$ 4,602	$ 4,916	$ 4,518	$ 4,353	$ 4,606	$ 4,968	$ 4,740	$ 4,554	$ 82,799
6790322	Small Tools Allocation	$ 240	$ 6	$ 6	$ 14	$ 6	$ 17	$ 7	$ 7	$ 7	$ 7	$ 7	$ 4	$ 22	$ 351
6790321	Stores Allocation	$ 380	$ 15	$ 15	$ 32	$ 15	$ 41	$ 16	$ 16	$ 16	$ 16	$ 16	$ 10	$ 53	$ 642
Cost Sum		$ 81,053	$ 3,613	$ 3,665	$ 7,167	$ 7,161	$ 7,045	$ 7,488	$ 7,084	$ 6,134	$ 7,159	$ 6,944	$ 6,504	$ 7,257	$ 158,274
Clearings		$ (81,053)	$ -	$ -	$ (14,444)	$ -	$ -	$ (21,693)	$ -	$ -	$ (20,377)	$ -	$ -	$ (20,705)	$ (158,274)
Project Net		$ -	$ 3,613	$ 3,665	$ (7,278)	$ 7,161	$ 7,045	$ (14,206)	$ 7,084	$ 6,134	$ (13,218)	$ 6,944	$ 6,504	$ (13,449)	$ -

Cost Year 04	Investment 632000605	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,585	$ 190	$ 188	$ 362	$ 359	$ 353	$ 373	$ 355	$ 304	$ 358	$ 344	$ 322	$ 364	$ 16,457
6100080	Consultants - Other	$ 2,687	$ -	$ -	$ -	$ 618	$ -	$ -	$ 638	$ -	$ 481	$ -	$ -	$ -	$ 4,423
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 14,228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,228
6790324	Engineering &Supervisory Allocation	$ 12,874	$ 161	$ 159	$ 305	$ 303	$ 298	$ 314	$ 300	$ 256	$ 302	$ 290	$ 271	$ 307	$ 16,141
6790320	Fleet Allocation	$ 6,308	$ 183	$ 180	$ 344	$ 321	$ 323	$ 376	$ 315	$ 303	$ 328	$ 346	$ 330	$ 319	$ 9,977
C6020000	Fringe Adder	$ 3,624	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,624
6790315	I&D Allocated to Capital	$ 6,636	$ 224	$ 221	$ 421	$ 393	$ 395	$ 460	$ 385	$ 371	$ 402	$ 424	$ 404	$ 391	$ 11,129
6401000	Mat & Supp - Inventory Issue	$ 11,573	$ 290	$ 290	$ 609	$ 286	$ 779	$ 307	$ 308	$ 302	$ 303	$ 299	$ 185	$ 1,006	$ 16,536
C6900040	Payroll Tax Adder	$ 1,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,074
R6010010	SLR Overtime Blended Labor	$ 2,893	$ -	$ -	$ -	$ -	$ -	$ 474	$ -	$ -	$ 113	$ -	$ -	$ -	$ 3,480
R6010000	SLR Straight Time Blended Labor	$ 82,799	$ 2,737	$ 2,701	$ 5,149	$ 4,809	$ 4,829	$ 5,156	$ 4,710	$ 4,538	$ 4,801	$ 5,179	$ 4,942	$ 4,778	$ 137,128
6790322	Small Tools Allocation	$ 351	$ 8	$ 8	$ 17	$ 8	$ 22	$ 9	$ 9	$ 8	$ 8	$ 8	$ 5	$ 28	$ 488
6790321	Stores Allocation	$ 642	$ 19	$ 19	$ 40	$ 19	$ 51	$ 20	$ 20	$ 20	$ 20	$ 20	$ 12	$ 66	$ 970
Cost Sum		$ 158,274	$ 3,812	$ 3,766	$ 7,247	$ 7,116	$ 7,049	$ 7,489	$ 7,039	$ 6,103	$ 7,116	$ 6,909	$ 6,471	$ 7,261	$ 235,653
Clearings		$ (158,274)	$ -	$ -	$ (14,825)	$ -	$ -	$ (21,654)	$ -	$ -	$ (20,258)	$ -	$ -	$ (20,642)	$ (235,653)
Project Net		$ -	$ 3,812	$ 3,766	$ (7,578)	$ 7,116	$ 7,049	$ (14,165)	$ 7,039	$ 6,103	$ (13,142)	$ 6,909	$ 6,471	$ (13,381)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **632000620**	Investment Name Mains - Silver City - Replace	Scenario **2024-2028 Budget**
	Location **Silver City**	Area **SWNM**	Funding Project # **PRE-05770**	Funding Project Type **FP-NMG Dist Mains-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Mains - Silver City - Replace
Estimated In-Service Date			
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements		
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 632000620 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,053	$ 9	$ 106	$ 2,215
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,390	$ 5	$ 154	$ 1,653
6790320	Fleet Allocation	$ -	$ -	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 448	$ -	$ 125	$ 608
C6020000	Fringe Adder	$ -	$ -	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 760	$ -	$ 292	$ 1,120
6790315	I&D Allocated to Capital	$ -	$ -	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 467	$ 0	$ 113	$ 591
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,601	$ 53	$ 304	$ 8,177
C6900040	Payroll Tax Adder	$ -	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225	$ -	$ 86	$ 332
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 301	$ -	$ 529	$ 830
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,515	$ -	$ 551	$ 3,317
6790322	Small Tools Allocation	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 409	$ 1	$ 7	$ 427
6790321	Stores Allocation	$ -	$ -	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 576	$ 1	$ 28	$ 615
Cost Sum		$ -	$ -	$ 775	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,745	$ 69	$ 2,295	$ 19,885
Clearings		$ -	$ -	$ -	$ (775)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,109)	$ (19,885)
Project Net		$ -	$ -	$ 775	$ (775)	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,745	$ 69	$ (16,815)	$ -

Cost Year 02	Investment 632000620	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,215	$ -	$ -	$ -	$ -	$ 96	$ 19	$ 161	$ 142	$ 5	$ 19	$ 515	$ 107	$ 3,279
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90	$ -	$ -	$ 2,413	$ -	$ 2,503
6790324	Engineering &Supervisory Allocation	$ 1,653	$ -	$ -	$ -	$ -	$ 93	$ 19	$ 156	$ 138	$ 5	$ 19	$ 499	$ 103	$ 2,684
6790320	Fleet Allocation	$ 608	$ -	$ -	$ -	$ -	$ 39	$ -	$ 68	$ 43	$ -	$ -	$ 100	$ 50	$ 909
C6020000	Fringe Adder	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
6790315	I&D Allocated to Capital	$ 591	$ -	$ -	$ -	$ -	$ 50	$ -	$ 87	$ 56	$ -	$ -	$ 128	$ 64	$ 977
6401000	Mat & Supp - Inventory Issue	$ 8,177	$ -	$ -	$ -	$ -	$ 247	$ 170	$ 373	$ 499	$ 48	$ 170	$ 660	$ 170	$ 10,514
C6900040	Payroll Tax Adder	$ 332	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 332
R6010010	SLR Overtime Blended Labor	$ 830	$ -	$ -	$ -	$ -	$ 164	$ -	$ 356	$ -	$ -	$ -	$ 546	$ -	$ 1,896
R6010000	SLR Straight Time Blended Labor	$ 3,317	$ -	$ -	$ -	$ -	$ 456	$ -	$ 722	$ 687	$ -	$ -	$ 1,036	$ 794	$ 7,011
6790322	Small Tools Allocation	$ 427	$ -	$ -	$ -	$ -	$ 6	$ 4	$ 10	$ 13	$ 1	$ 4	$ 17	$ 4	$ 488
6790321	Stores Allocation	$ 615	$ -	$ -	$ -	$ -	$ 15	$ 11	$ 23	$ 31	$ 3	$ 11	$ 41	$ 11	$ 760
Cost Sum		$ 19,885	$ -	$ -	$ -	$ -	$ 1,167	$ 223	$ 1,956	$ 1,699	$ 63	$ 223	$ 5,954	$ 1,303	$ 32,473
Clearings		$ (19,885)	$ -	$ -	$ -	$ -	$ -	$ (1,390)	$ -	$ -	$ (3,718)	$ -	$ -	$ (7,480)	$ (32,473)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 1,167	$ (1,167)	$ 1,956	$ 1,699	$ (3,655)	$ 223	$ 5,954	$ (6,177)	$ -

Cost Year 03	Investment 632000620	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,279	$ 17	$ 17	$ 141	$ 124	$ 84	$ -	$ -	$ -	$ 5	$ 17	$ 451	$ 94	$ 4,229
6100080	Consultants - Other	$ 2,503	$ -	$ -	$ -	$ 93	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,491	$ -	$ 5,088
6790324	Engineering &Supervisory Allocation	$ 2,684	$ 16	$ 16	$ 137	$ 121	$ 82	$ -	$ -	$ -	$ 5	$ 16	$ 439	$ 91	$ 3,609
6790320	Fleet Allocation	$ 909	$ -	$ -	$ 70	$ 45	$ 40	$ -	$ -	$ -	$ -	$ -	$ 103	$ 52	$ 1,218
C6020000	Fringe Adder	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
6790315	I&D Allocated to Capital	$ 977	$ -	$ -	$ 86	$ 55	$ 49	$ -	$ -	$ -	$ -	$ -	$ 126	$ 63	$ 1,356
6401000	Mat & Supp - Inventory Issue	$ 10,514	$ 176	$ 176	$ 385	$ 515	$ 255	$ -	$ -	$ -	$ 49	$ 176	$ 681	$ 176	$ 13,103
C6900040	Payroll Tax Adder	$ 332	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 332
R6010010	SLR Overtime Blended Labor	$ 1,896	$ -	$ -	$ 368	$ -	$ 169	$ -	$ -	$ -	$ -	$ -	$ 564	$ -	$ 2,997
R6010000	SLR Straight Time Blended Labor	$ 7,011	$ -	$ -	$ 745	$ 709	$ 471	$ -	$ -	$ -	$ -	$ -	$ 1,070	$ 819	$ 10,826
6790322	Small Tools Allocation	$ 488	$ 4	$ 4	$ 9	$ 12	$ 6	$ -	$ -	$ -	$ 1	$ 4	$ 16	$ 4	$ 548
6790321	Stores Allocation	$ 760	$ 10	$ 10	$ 21	$ 28	$ 14	$ -	$ -	$ -	$ 3	$ 10	$ 38	$ 10	$ 903
Cost Sum		$ 32,473	$ 223	$ 223	$ 1,963	$ 1,703	$ 1,171	$ -	$ -	$ -	$ 63	$ 223	$ 5,979	$ 1,308	$ 45,329
Clearings		$ (32,473)	$ -	$ -	$ (2,408)	$ -	$ -	$ (2,874)	$ -	$ -	$ (63)	$ -	$ -	$ (7,510)	$ (45,329)
Project Net		$ -	$ 223	$ 223	$ (445)	$ 1,703	$ 1,171	$ (2,874)	$ -	$ -	$ -	$ 223	$ 5,979	$ (6,202)	$ -

Cost Year 04	Investment 632000620	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,229	$ 12	$ 12	$ 99	$ 87	$ 59	$ -	$ -	$ -	$ 3	$ 12	$ 315	$ 65	$ 4,893
6100080	Consultants - Other	$ 5,088	$ -	$ -	$ -	$ 97	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,597	$ -	$ 7,782
6790324	Engineering &Supervisory Allocation	$ 3,609	$ 10	$ 10	$ 83	$ 73	$ 50	$ -	$ -	$ -	$ 3	$ 10	$ 266	$ 55	$ 4,169
6790320	Fleet Allocation	$ 1,218	$ -	$ -	$ 78	$ 49	$ 45	$ -	$ -	$ -	$ -	$ -	$ 114	$ 57	$ 1,561
C6020000	Fringe Adder	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
6790315	I&D Allocated to Capital	$ 1,356	$ -	$ -	$ 95	$ 60	$ 55	$ -	$ -	$ -	$ -	$ -	$ 139	$ 70	$ 1,775
6401000	Mat & Supp - Inventory Issue	$ 13,103	$ 183	$ 183	$ 402	$ 537	$ 266	$ -	$ -	$ -	$ 52	$ 183	$ 710	$ 183	$ 15,803
C6900040	Payroll Tax Adder	$ 332	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 332
R6010010	SLR Overtime Blended Labor	$ 2,997	$ -	$ -	$ 383	$ -	$ 176	$ -	$ -	$ -	$ -	$ -	$ 588	$ -	$ 4,144
R6010000	SLR Straight Time Blended Labor	$ 10,826	$ -	$ -	$ 777	$ 739	$ 491	$ -	$ -	$ -	$ -	$ -	$ 1,116	$ 854	$ 14,804
6790322	Small Tools Allocation	$ 548	$ 5	$ 5	$ 11	$ 15	$ 7	$ -	$ -	$ -	$ 1	$ 5	$ 20	$ 5	$ 622
6790321	Stores Allocation	$ 903	$ 12	$ 12	$ 27	$ 35	$ 18	$ -	$ -	$ -	$ 3	$ 12	$ 47	$ 12	$ 1,081
Cost Sum		$ 45,329	$ 222	$ 222	$ 1,954	$ 1,695	$ 1,166	$ -	$ -	$ -	$ 63	$ 222	$ 5,912	$ 1,302	$ 58,086
Clearings		$ (45,329)	$ -	$ -	$ (2,398)	$ -	$ -	$ (2,861)	$ -	$ -	$ (63)	$ -	$ -	$ (7,436)	$ (58,086)
Project Net		$ -	$ 222	$ 222	$ (444)	$ 1,695	$ 1,166	$ (2,861)	$ -	$ -	$ -	$ 222	$ 5,912	$ (6,134)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	632000621	Cathodic Protection - Silver City - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Silver City	SWNM	PRE-05771	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date:
Description: Cathodic Protection - Silver City - Replace

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 632000621 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 114	$ -	$ -	$ (18)	$ -	$ 23	$ -	$ 27	$ -	$ -	$ -	$ 146
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 253	$ -	$ -	$ (17)	$ -	$ 25	$ -	$ 14	$ -	$ -	$ -	$ 275
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ 6	$ -	$ -	$ (0)	$ -	$ 1	$ -	$ 1	$ -	$ -	$ -	$ 8
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,345	$ -	$ -	$ (152)	$ -	$ 152	$ -	$ 152	$ -	$ -	$ -	$ 1,497
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ 62	$ -	$ -	$ (5)	$ -	$ 3	$ -	$ 2	$ -	$ -	$ -	$ 62
6790321	Stores Allocation	$ -	$ -	$ 66	$ -	$ -	$ (27)	$ -	$ 9	$ -	$ 6	$ -	$ -	$ -	$ 55
Cost Sum		$ -	$ -	$ 1,847	$ -	$ -	$ (220)	$ -	$ 212	$ -	$ 203	$ -	$ -	$ -	$ 2,043
Clearings		$ -	$ -	$ -	$ (1,847)	$ -	$ -	$ 220	$ -	$ -	$ (416)	$ -	$ -	$ -	$ (2,043)
Project Net		$ -	$ -	$ 1,847	$ (1,847)	$ -	$ (220)	$ 220	$ 212	$ -	$ (212)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 632000621	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 146	$ -	$ 65	$ -	$ -	$ 104	$ 116	$ 74	$ 104	$ 91	$ 70	$ 66	$ 129	$ 967
6790324	Engineering &Supervisory Allocation	$ 275	$ -	$ 72	$ -	$ -	$ 101	$ 113	$ 72	$ 101	$ 88	$ 68	$ 64	$ 125	$ 1,079
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 10	$ 17	$ 15	$ 10	$ 10	$ 10	$ 10	$ 22	$ 103
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 8	$ -	$ 4	$ -	$ -	$ 12	$ 21	$ 20	$ 12	$ 12	$ 12	$ 12	$ 29	$ 143
6401000	Mat & Supp - Inventory Issue	$ 1,497	$ -	$ 380	$ -	$ -	$ 774	$ 774	$ 415	$ 774	$ 654	$ 474	$ 438	$ 799	$ 6,978
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 153	$ 264	$ 244	$ 154	$ 153	$ 153	$ 153	$ 353	$ 1,626
6790322	Small Tools Allocation	$ 62	$ -	$ 33	$ -	$ -	$ 20	$ 20	$ 11	$ 20	$ 17	$ 12	$ 11	$ 21	$ 227
6790321	Stores Allocation	$ 55	$ -	$ 18	$ -	$ -	$ 48	$ 48	$ 26	$ 48	$ 41	$ 29	$ 27	$ 50	$ 390
Cost Sum		$ 2,043	$ 55	$ 573	$ -	$ -	$ 1,222	$ 1,373	$ 876	$ 1,224	$ 1,065	$ 829	$ 782	$ 1,528	$ 11,569
Clearings		$ (2,043)	$ -	$ -	$ (628)	$ -	$ -	$ (2,595)	$ -	$ -	$ (3,165)	$ -	$ -	$ (3,138)	$ (11,569)
Project Net		$ -	$ 55	$ 573	$ (628)	$ -	$ 1,222	$ (1,222)	$ 876	$ 1,224	$ (2,100)	$ 829	$ 782	$ (1,611)	$ -

Cost Year 03	Investment 632000621	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 967	$ 50	$ 62	$ 71	$ 56	$ 62	$ 56	$ 56	$ 50	$ 58	$ 62	$ 58	$ 67	$ 1,674
6790324	Engineering &Supervisory Allocation	$ 1,079	$ 49	$ 60	$ 69	$ 54	$ 60	$ 54	$ 54	$ 49	$ 57	$ 60	$ 57	$ 66	$ 1,767
6790320	Fleet Allocation	$ 103	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 222
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 143	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 289
6401000	Mat & Supp - Inventory Issue	$ 6,978	$ 368	$ 489	$ 582	$ 429	$ 489	$ 429	$ 429	$ 368	$ 452	$ 489	$ 452	$ 550	$ 12,504
6400100	Mat & Supp - Outside Material Purchases	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 1,626	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 3,520
6790322	Small Tools Allocation	$ 227	$ 9	$ 11	$ 14	$ 10	$ 11	$ 10	$ 10	$ 9	$ 10	$ 11	$ 10	$ 13	$ 355
6790321	Stores Allocation	$ 390	$ 20	$ 27	$ 32	$ 24	$ 27	$ 24	$ 24	$ 20	$ 25	$ 27	$ 25	$ 30	$ 695
Cost Sum		$ 11,569	$ 676	$ 829	$ 947	$ 752	$ 829	$ 752	$ 752	$ 676	$ 782	$ 829	$ 782	$ 906	$ 21,082
Clearings		$ (11,569)	$ -	$ -	$ (2,452)	$ -	$ -	$ (2,334)	$ -	$ -	$ (2,210)	$ -	$ -	$ (2,517)	$ (21,082)
Project Net		$ -	$ 676	$ 829	$ (1,505)	$ 752	$ 829	$ (1,582)	$ 752	$ 676	$ (1,428)	$ 829	$ 782	$ (1,611)	$ -

Cost Year 04	Investment 632000621	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,674	$ 35	$ 43	$ 49	$ 39	$ 43	$ 39	$ 39	$ 35	$ 41	$ 43	$ 41	$ 47	$ 2,169
6790324	Engineering &Supervisory Allocation	$ 1,767	$ 30	$ 36	$ 42	$ 33	$ 36	$ 33	$ 33	$ 30	$ 34	$ 36	$ 34	$ 40	$ 2,185
6790320	Fleet Allocation	$ 222	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 354
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 289	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 451
6401000	Mat & Supp - Inventory Issue	$ 12,504	$ 384	$ 510	$ 607	$ 447	$ 510	$ 447	$ 447	$ 384	$ 471	$ 510	$ 471	$ 573	$ 18,266
6400100	Mat & Supp - Outside Material Purchases	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 3,520	$ 165	$ 165	$ 165	$ 165	$ 165	$ 165	$ 165	$ 165	$ 165	$ 165	$ 165	$ 165	$ 5,495
6790322	Small Tools Allocation	$ 355	$ 11	$ 14	$ 17	$ 12	$ 14	$ 12	$ 12	$ 11	$ 13	$ 14	$ 13	$ 16	$ 515
6790321	Stores Allocation	$ 695	$ 25	$ 34	$ 40	$ 29	$ 34	$ 29	$ 29	$ 25	$ 31	$ 34	$ 31	$ 38	$ 1,075
Cost Sum		$ 21,082	$ 674	$ 826	$ 944	$ 750	$ 826	$ 750	$ 750	$ 674	$ 779	$ 826	$ 780	$ 903	$ 30,563
Clearings		$ (21,082)	$ -	$ -	$ (2,444)	$ -	$ -	$ (2,326)	$ -	$ -	$ (2,203)	$ -	$ -	$ (2,509)	$ (30,563)
Project Net		$ -	$ 674	$ 826	$ (1,500)	$ 750	$ 826	$ (1,576)	$ 750	$ 674	$ (1,424)	$ 826	$ 780	$ (1,606)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **632000622**	Investment Name Land, Structures & Sta - Silver City - Replace	Scenario **2024-2028 Budget**
	Location **Silver City**	Area **SWNM**	Funding Project # **PRE-05772**	Funding Project Type **FP-NMG Dist Stations-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Land, Structures & Sta - Silver City - Replace
Estimated In-Service Date			
Justification	To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.		
Alternatives Considered	NA since investments are required to meet safety and reliability requirements/expectations		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 632000622 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 1,316	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,423
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 1,800	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,900
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 61	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 129	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 58	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 10,322	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,322
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 38	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 480	$ 657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,136
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 337
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 707
Cost Sum		$ -	$ -	$ -	$ -	$ 15,248	$ 1,217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,465
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (16,465)	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,465)
Project Net		$ -	$ -	$ -	$ -	$ 15,248	$ 1,217	$ (16,465)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 632000622	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,423	$ -	$ -	$ -	$ -	$ 476	$ 476	$ 476	$ -	$ -	$ -	$ -	$ 87	$ 2,938
6790324	Engineering &Supervisory Allocation	$ 1,900	$ -	$ -	$ -	$ -	$ 461	$ 461	$ 461	$ -	$ -	$ -	$ -	$ 85	$ 3,369
6790320	Fleet Allocation	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50	$ 211
C6020000	Fringe Adder	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
6790315	I&D Allocated to Capital	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64	$ 146
6401000	Mat & Supp - Inventory Issue	$ 10,322	$ -	$ -	$ -	$ -	$ 4,213	$ 4,213	$ 4,213	$ -	$ -	$ -	$ -	$ -	$ 22,961
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 91	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91
R6010000	SLR Straight Time Blended Labor	$ 1,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 794	$ 1,930
6790322	Small Tools Allocation	$ 337	$ -	$ -	$ -	$ -	$ 109	$ 109	$ 109	$ -	$ -	$ -	$ -	$ -	$ 664
6790321	Stores Allocation	$ 707	$ -	$ -	$ -	$ -	$ 261	$ 261	$ 261	$ -	$ -	$ -	$ -	$ -	$ 1,491
Cost Sum		$ 16,465	$ -	$ -	$ -	$ -	$ 5,521	$ 5,521	$ 5,521	$ -	$ -	$ -	$ -	$ 1,080	$ 34,109
Clearings		$ (16,465)	$ -	$ -	$ -	$ -	$ -	$ (11,042)	$ -	$ -	$ (5,521)	$ -	$ -	$ (1,080)	$ (34,109)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 5,521	$ (5,521)	$ 5,521	$ -	$ (5,521)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 632000622	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,938	$ -	$ -	$ -	$ -	$ 449	$ 449	$ 449	$ -	$ -	$ -	$ 1,484	$ 464	$ 6,232
6790324	Engineering &Supervisory Allocation	$ 3,369	$ -	$ -	$ -	$ -	$ 437	$ 437	$ 437	$ -	$ -	$ -	$ 1,444	$ 451	$ 6,576
6790320	Fleet Allocation	$ 211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 637	$ 193	$ 1,042
C6020000	Fringe Adder	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
6790315	I&D Allocated to Capital	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 780	$ 237	$ 1,163
6401000	Mat & Supp - Inventory Issue	$ 22,961	$ -	$ -	$ -	$ -	$ 4,688	$ 4,688	$ 4,688	$ -	$ -	$ -	$ 253	$ 1,840	$ 39,119
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,356	$ -	$ 5,356
C6900040	Payroll Tax Adder	$ 91	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91
R6010000	SLR Straight Time Blended Labor	$ 1,930	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,115	$ 3,070	$ 15,114
6790322	Small Tools Allocation	$ 664	$ -	$ -	$ -	$ -	$ 109	$ 109	$ 109	$ -	$ -	$ -	$ 130	$ 43	$ 1,164
6790321	Stores Allocation	$ 1,491	$ -	$ -	$ -	$ -	$ 259	$ 259	$ 259	$ -	$ -	$ -	$ 309	$ 101	$ 2,678
Cost Sum		$ 34,109	$ -	$ -	$ -	$ -	$ 5,942	$ 5,942	$ 5,942	$ -	$ -	$ -	$ 20,508	$ 6,399	$ 78,841
Clearings		$ (34,109)	$ -	$ -	$ -	$ -	$ -	$ (11,883)	$ -	$ -	$ (5,942)	$ -	$ -	$ (26,907)	$ (78,841)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 5,942	$ (5,942)	$ 5,942	$ -	$ (5,942)	$ -	$ 20,508	$ (20,508)	$ -

Cost Year 04	Investment 632000622	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,232	$ -	$ -	$ -	$ -	$ 314	$ 314	$ 314	$ -	$ -	$ -	$ 1,035	$ 324	$ 8,534
6790324	Engineering &Supervisory Allocation	$ 6,576	$ -	$ -	$ -	$ -	$ 265	$ 265	$ 265	$ -	$ -	$ -	$ 874	$ 273	$ 8,518
6790320	Fleet Allocation	$ 1,042	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 703	$ 213	$ 1,958
C6020000	Fringe Adder	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
6790315	I&D Allocated to Capital	$ 1,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 860	$ 261	$ 2,285
6401000	Mat & Supp - Inventory Issue	$ 39,119	$ -	$ -	$ -	$ -	$ 4,876	$ 4,876	$ 4,876	$ -	$ -	$ -	$ 263	$ 1,914	$ 55,923
6400100	Mat & Supp - Outside Material Purchases	$ 5,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,570	$ -	$ 10,926
C6900040	Payroll Tax Adder	$ 91	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91
R6010000	SLR Straight Time Blended Labor	$ 15,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,519	$ 3,193	$ 28,826
6790322	Small Tools Allocation	$ 1,164	$ -	$ -	$ -	$ -	$ 135	$ 135	$ 135	$ -	$ -	$ -	$ 162	$ 53	$ 1,783
6790321	Stores Allocation	$ 2,678	$ -	$ -	$ -	$ -	$ 322	$ 322	$ 322	$ -	$ -	$ -	$ 385	$ 126	$ 4,154
Cost Sum		$ 78,841	$ -	$ -	$ -	$ -	$ 5,912	$ 5,912	$ 5,912	$ -	$ -	$ -	$ 20,371	$ 6,357	$ 123,304
Clearings		$ (78,841)	$ -	$ -	$ -	$ -	$ -	$ (11,824)	$ -	$ -	$ (5,912)	$ -	$ -	$ (26,728)	$ (123,304)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 5,912	$ (5,912)	$ 5,912	$ -	$ (5,912)	$ -	$ 20,371	$ (20,371)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	632000625	Services - Silver City - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Silver City	SWNM	PRE-05774	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Services - Silver City - Replace
Justification: NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered: NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 632000625 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 80	$ 128	$ -	$ 97	$ 90	$ 326	$ 77	$ 690	$ 100	$ -	$ -	$ 1,589
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 847	$ -	$ 1,188	$ -	$ -	$ -	$ 2,035
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 178	$ 268	$ -	$ 92	$ 94	$ 353	$ 78	$ 353	$ 68	$ -	$ -	$ 1,483
6790320	Fleet Allocation	$ -	$ -	$ 34	$ 113	$ -	$ -	$ 187	$ 143	$ 72	$ 303	$ 80	$ -	$ -	$ 930
C6020000	Fringe Adder	$ -	$ -	$ 68	$ 199	$ -	$ -	$ 294	$ 200	$ 85	$ 453	$ 106	$ -	$ 111	$ 1,516
6790315	I&D Allocated to Capital	$ -	$ -	$ 12	$ 30	$ -	$ 2	$ 37	$ 62	$ 45	$ 236	$ 54	$ -	$ -	$ 479
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 606	$ 508	$ -	$ 809	$ (720)	$ 329	$ -	$ 381	$ 26	$ -	$ (124)	$ 1,815
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ 20	$ 59	$ -	$ -	$ 87	$ 59	$ 25	$ 134	$ 32	$ -	$ 33	$ 449
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65	$ 65
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 251	$ 737	$ -	$ -	$ 1,089	$ 740	$ 316	$ 1,679	$ 394	$ -	$ 345	$ 5,551
6790322	Small Tools Allocation	$ -	$ -	$ 28	$ 22	$ -	$ 27	$ (29)	$ 6	$ -	$ 6	$ 1	$ -	$ -	$ 61
6790321	Stores Allocation	$ -	$ -	$ 30	$ 34	$ -	$ 143	$ (82)	$ 20	$ -	$ 16	$ 2	$ -	$ -	$ 163
Cost Sum		$ -	$ -	$ 1,307	$ 2,097	$ -	$ 1,170	$ 1,048	$ 3,084	$ 698	$ 5,439	$ 863	$ -	$ 430	$ 16,136
Clearings		$ -	$ -	$ -	$ (3,404)	$ -	$ -	$ (2,218)	$ -	$ -	$ (9,221)	$ -	$ -	$ (1,293)	$ (16,136)
Project Net		$ -	$ -	$ 1,307	$ (1,307)	$ -	$ 1,170	$ (1,170)	$ 3,084	$ 698	$ (3,781)	$ 863	$ -	$ (863)	$ -

Cost Year 02 Investment 632000625 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 1,589	$ 144	$ 66	$ -	$ 1,620	$ 406	$ 141	$ 138	$ 367	$ 482	$ 342	$ 127	$ 83	$ 5,505
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 1,053	$ 2,612	$ 488	$ 1,016	$ 2,612	$ 2,612	$ 2,612	$ 617	$ -	$ 13,622
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,035	$ -	$ 437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,473
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
6790324	Engineering &Supervisory Allocation	$ 1,483	$ 116	$ 74	$ -	$ 3,170	$ 393	$ 136	$ 134	$ 356	$ 467	$ 332	$ 123	$ 81	$ 6,865
6790320	Fleet Allocation	$ 930	$ 99	$ -	$ -	$ 1,042	$ 35	$ 50	$ -	$ 37	$ 102	$ 16	$ 34	$ 30	$ 2,375
C6020000	Fringe Adder	$ 1,516	$ 191	$ -	$ -	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,845
6790315	I&D Allocated to Capital	$ 479	$ 54	$ 4	$ -	$ 305	$ 45	$ 64	$ -	$ 48	$ 130	$ 21	$ 44	$ 38	$ 1,231
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 1,815	$ -	$ 6	$ -	$ 68	$ 502	$ -	$ 231	$ 129	$ 155	$ 231	$ -	$ 277	$ 3,413
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ 4	$ -	$ -	$ 4	$ -	$ -	$ -	$ -	$ -	$ 9
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ (72)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 8,639	$ (13,244)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,605)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ (1,053)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,053)
C6900040	Payroll Tax Adder	$ 449	$ 57	$ -	$ -	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 547
R6010010	SLR Overtime Blended Labor	$ 65	$ -	$ -	$ -	$ -	$ -	$ 159	$ -	$ 59	$ 225	$ 259	$ 304	$ 113	$ 1,182
R6010000	SLR Straight Time Blended Labor	$ 5,551	$ 709	$ -	$ -	$ 508	$ 557	$ 629	$ -	$ 529	$ 1,383	$ -	$ 233	$ 358	$ 10,458
6790322	Small Tools Allocation	$ 61	$ -	$ 0	$ -	$ 11	$ 13	$ -	$ 6	$ 3	$ 4	$ 6	$ -	$ 7	$ 112
6790321	Stores Allocation	$ 163	$ -	$ 0	$ -	$ 15	$ 31	$ -	$ 14	$ 8	$ 10	$ 14	$ -	$ 17	$ 272
Cost Sum		$ 16,136	$ 1,370	$ 588	$ 8,639	$ (6,396)	$ 4,595	$ 1,667	$ 1,544	$ 4,147	$ 5,570	$ 3,833	$ 1,482	$ 1,003	$ 44,177
Clearings		$ (16,136)	$ -	$ -	$ (10,596)	$ -	$ -	$ 134	$ -	$ -	$ (11,261)	$ -	$ -	$ (6,318)	$ (44,177)
Project Net		$ -	$ 1,370	$ 588	$ (1,957)	$ (6,396)	$ 4,595	$ 1,801	$ 1,544	$ 4,147	$ (5,691)	$ 3,833	$ 1,482	$ (5,315)	$ -

Cost Year 03	Investment 632000625	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,505	$ 115	$ 61	$ 225	$ 273	$ 314	$ 123	$ 121	$ 70	$ 174	$ -	$ 112	$ 73	$ 7,167
6100080	Consultants - Other	$ 13,622	$ -	$ -	$ -	$ 640	$ 2,697	$ 504	$ 1,049	$ -	$ -	$ -	$ 637	$ -	$ 19,149
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,473
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
6790324	Engineering &Supervisory Allocation	$ 6,865	$ 112	$ 59	$ 219	$ 266	$ 306	$ 120	$ 118	$ 68	$ 169	$ -	$ 109	$ 71	$ 8,482
6790320	Fleet Allocation	$ 2,375	$ 69	$ 41	$ 139	$ 133	$ 36	$ 51	$ -	$ 38	$ 107	$ -	$ 35	$ 31	$ 3,055
C6020000	Fringe Adder	$ 1,845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,845
6790315	I&D Allocated to Capital	$ 1,231	$ 84	$ 50	$ 170	$ 162	$ 44	$ 63	$ -	$ 47	$ 131	$ -	$ 43	$ 37	$ 2,063
6018999	Labor Expense Reclass	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 3,413	$ 138	$ -	$ 196	$ 170	$ 83	$ -	$ 238	$ 133	$ 160	$ -	$ -	$ 286	$ 4,817
6400510	Mat & Supp - Small Tools	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ 13
6408999	Materials & Supplies Expense Reclass	$ (72)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (4,605)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,605)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (1,053)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,053)
C6900040	Payroll Tax Adder	$ 547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 547
R6010010	SLR Overtime Blended Labor	$ 1,182	$ -	$ -	$ 242	$ 307	$ -	$ 164	$ -	$ 60	$ 267	$ -	$ 314	$ 117	$ 2,653
R6010000	SLR Straight Time Blended Labor	$ 10,458	$ 1,093	$ 647	$ 1,965	$ 1,801	$ 575	$ 650	$ -	$ 546	$ 1,428	$ -	$ 241	$ 369	$ 19,774
6790322	Small Tools Allocation	$ 112	$ 3	$ -	$ 5	$ 4	$ 2	$ -	$ 6	$ 3	$ 4	$ -	$ -	$ 7	$ 144
6790321	Stores Allocation	$ 272	$ 8	$ -	$ 11	$ 9	$ 5	$ -	$ 13	$ 7	$ 9	$ -	$ -	$ 16	$ 349
Cost Sum		$ 44,177	$ 1,622	$ 858	$ 3,172	$ 3,766	$ 4,062	$ 1,675	$ 1,550	$ 972	$ 2,449	$ -	$ 1,490	$ 1,006	$ 66,799
Clearings		$ (44,177)	$ -	$ -	$ (5,652)	$ -	$ -	$ (9,503)	$ -	$ -	$ (4,971)	$ -	$ -	$ (2,496)	$ (66,799)
Project Net		$ -	$ 1,622	$ 858	$ (2,480)	$ 3,766	$ 4,062	$ (7,828)	$ 1,550	$ 972	$ (2,522)	$ -	$ 1,490	$ (1,490)	$ -

Cost Year 04	Investment 632000625	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,167	$ 81	$ 42	$ 157	$ 191	$ 219	$ 86	$ 85	$ 49	$ 122	$ -	$ 78	$ 51	$ 8,328
6100080	Consultants - Other	$ 19,149	$ -	$ -	$ -	$ 668	$ 2,811	$ 525	$ 1,093	$ -	$ -	$ -	$ 664	$ -	$ 24,911
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,473
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
6790324	Engineering &Supervisory Allocation	$ 8,482	$ 68	$ 36	$ 133	$ 161	$ 185	$ 73	$ 72	$ 41	$ 103	$ -	$ 66	$ 43	$ 9,461
6790320	Fleet Allocation	$ 3,055	$ 76	$ 45	$ 154	$ 147	$ 40	$ 57	$ -	$ 42	$ 118	$ -	$ 39	$ 34	$ 3,806
C6020000	Fringe Adder	$ 1,845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,845
6790315	I&D Allocated to Capital	$ 2,063	$ 93	$ 55	$ 188	$ 180	$ 49	$ 69	$ -	$ 52	$ 145	$ -	$ 47	$ 41	$ 2,983
6018999	Labor Expense Reclass	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 4,817	$ 144	$ -	$ 204	$ 177	$ 86	$ -	$ 249	$ 139	$ 167	$ -	$ -	$ 298	$ 6,280
6400510	Mat & Supp - Small Tools	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ 18
6408999	Materials & Supplies Expense Reclass	$ (72)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (4,605)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,605)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (1,053)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,053)
C6900040	Payroll Tax Adder	$ 547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 547
R6010010	SLR Overtime Blended Labor	$ 2,653	$ -	$ -	$ 253	$ 320	$ -	$ 171	$ -	$ 63	$ 278	$ -	$ 327	$ 121	$ 4,186
R6010000	SLR Straight Time Blended Labor	$ 19,774	$ 1,139	$ 675	$ 2,049	$ 1,877	$ 600	$ 678	$ -	$ 569	$ 1,489	$ -	$ 251	$ 385	$ 29,486
6790322	Small Tools Allocation	$ 144	$ 4	$ -	$ 6	$ 5	$ 2	$ -	$ 7	$ 4	$ 5	$ -	$ -	$ 8	$ 185
6790321	Stores Allocation	$ 349	$ 9	$ -	$ 13	$ 12	$ 6	$ -	$ 16	$ 9	$ 11	$ -	$ -	$ 20	$ 446
Cost Sum		$ 66,799	$ 1,614	$ 853	$ 3,156	$ 3,737	$ 4,000	$ 1,659	$ 1,527	$ 968	$ 2,437	$ -	$ 1,472	$ 1,002	$ 89,223
Clearings		$ (66,799)	$ -	$ -	$ (5,624)	$ -	$ -	$ (9,395)	$ -	$ -	$ (4,931)	$ -	$ -	$ (2,474)	$ (89,223)
Project Net		$ -	$ 1,614	$ 853	$ (2,467)	$ 3,737	$ 4,000	$ (7,736)	$ 1,527	$ 968	$ (2,494)	$ -	$ 1,472	$ (1,472)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633000098	Mains - T or C - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	NEW-08477	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - T or C - New

Justification: Main extensions required to accommodate customer growth consistent with NMGC's Rule 16

Alternatives Considered: NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000098 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 1,068	$ 521	$ 946	$ 3,346	$ 56	$ -	$ -	$ -	$ -	$ 199	$ 248	$ 6,384
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (33,624)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,250)	$ -	$ (34,874)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 467	$ -	$ -	$ -	$ -	$ -	$ -	$ 467
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 36,013	$ (244)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,769
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163	$ 163
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 2,365	$ 1,092	$ 1,294	$ 3,159	$ 59	$ -	$ -	$ -	$ -	$ 101	$ 361	$ 8,430
6790320	Fleet Allocation	$ -	$ -	$ -	$ 259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56	$ 328	$ 643
C6020000	Fringe Adder	$ -	$ -	$ -	$ 713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 186	$ 784	$ 1,683
6790315	I&D Allocated to Capital	$ -	$ -	$ 57	$ 111	$ 31	$ 76	$ 1	$ -	$ -	$ -	$ -	$ 93	$ 300	$ 668
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 12,560	$ 2,567	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176	$ (261)	$ 15,042
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55	$ 232	$ 499
6710800	Rent - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 280	$ 280
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 875	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 540	$ 1,598	$ 3,012
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 1,766	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150	$ 1,305	$ 3,222
6790322	Small Tools Allocation	$ -	$ -	$ 580	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ (6)	$ 691
6790321	Stores Allocation	$ -	$ -	$ 621	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ (24)	$ 772
Cost Sum		$ -	$ -	$ (16,375)	$ 8,401	$ 38,284	$ 6,336	$ 583	$ -	$ -	$ -	$ -	$ 314	$ 5,338	$ 42,881
Clearings		$ -	$ -	$ -	$ 7,974	$ -	$ -	$ (45,203)	$ -	$ -	$ -	$ -	$ -	$ (5,652)	$ (42,881)
Project Net		$ -	$ -	$ (16,375)	$ 16,375	$ 38,284	$ 6,336	$ (44,620)	$ -	$ -	$ -	$ -	$ 314	$ (314)	$ -

Cost Year 02 Investment 633000098 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 6,384	$ 1,217	$ 885	$ 16,466	$ 1,812	$ -	$ 1,440	$ 5,596	$ -	$ -	$ -	$ -	$ -	$ 33,801
7103060	CIAC (Capital Work Order Credit)	$ (34,874)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (34,874)
6100080	Consultants - Other	$ 467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 467
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 35,769	$ 831	$ 8,503	$ 108,998	$ -	$ -	$ 10,000	$ 34,657	$ -	$ -	$ -	$ -	$ -	$ 198,758
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 8,430	$ 983	$ 979	$ 10,317	$ 2,052	$ -	$ 1,396	$ 5,425	$ -	$ -	$ -	$ -	$ -	$ 29,581
6790320	Fleet Allocation	$ 643	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 643
C6020000	Fringe Adder	$ 1,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,683
6790315	I&D Allocated to Capital	$ 668	$ 49	$ 49	$ 516	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,385
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 15,042	$ 7,281	$ (2,603)	$ 774	$ 12,083	$ -	$ 3,000	$ 15,751	$ -	$ -	$ -	$ -	$ -	$ 51,328
C6900040	Payroll Tax Adder	$ 499	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 499
6710800	Rent - Other	$ 280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 280
R6010010	SLR Overtime Blended Labor	$ 3,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,012
R6010000	SLR Straight Time Blended Labor	$ 3,222	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,222
6790322	Small Tools Allocation	$ 691	$ 560	$ (196)	$ 16	$ 1,332	$ -	$ 78	$ 408	$ -	$ -	$ -	$ -	$ -	$ 2,888
6790321	Stores Allocation	$ 772	$ 888	$ (109)	$ 46	$ 1,464	$ -	$ 186	$ 978	$ -	$ -	$ -	$ -	$ -	$ 4,225
Cost Sum		$ 42,881	$ 11,808	$ 7,508	$ 137,133	$ 18,846	$ -	$ 16,100	$ 62,814	$ -	$ -	$ -	$ -	$ -	$ 297,091
Clearings		$ (42,881)	$ -	$ -	$ (156,449)	$ -	$ -	$ (34,947)	$ -	$ -	$ (62,814)	$ -	$ -	$ -	$ (297,091)
Project Net		$ -	$ 11,808	$ 7,508	$ (19,316)	$ 18,846	$ -	$ (18,846)	$ 62,814	$ -	$ (62,814)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 633000098	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 33,801	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 518	$ 289	$ 126	$ 35,864
7103060	CIAC (Capital Work Order Credit)	$ (34,874)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,979)	$ -	$ -	$ (38,853)
6100080	Consultants - Other	$ 467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 467
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 198,758	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,199	$ -	$ 199,958
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95	$ -	$ 95
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 560	$ -	$ 560
6790324	Engineering &Supervisory Allocation	$ 29,581	$ 123	$ 122	$ 122	$ 122	$ 122	$ 122	$ 122	$ 122	$ 122	$ 504	$ 281	$ 122	$ 31,589
6790320	Fleet Allocation	$ 643	$ 68	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 278	$ 67	$ 67	$ 1,662
C6020000	Fringe Adder	$ 1,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,683
6790315	I&D Allocated to Capital	$ 1,385	$ 83	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 341	$ 82	$ 82	$ 2,631
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 51,328	$ 268	$ 267	$ 267	$ 267	$ 267	$ 267	$ 267	$ 267	$ 267	$ 1,095	$ 161	$ 267	$ 55,255
C6900040	Payroll Tax Adder	$ 499	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 499
6710800	Rent - Other	$ 280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 280
R6010010	SLR Overtime Blended Labor	$ 3,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 520	$ -	$ -	$ 3,532
R6010000	SLR Straight Time Blended Labor	$ 3,222	$ 1,073	$ 1,068	$ 1,068	$ 1,068	$ 1,068	$ 1,068	$ 1,068	$ 1,068	$ 1,068	$ 3,898	$ 1,068	$ 1,068	$ 18,870
6790322	Small Tools Allocation	$ 2,888	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 25	$ 4	$ 6	$ 2,979
6790321	Stores Allocation	$ 4,225	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 60	$ 9	$ 15	$ 4,442
Cost Sum		$ 297,091	$ 1,761	$ 1,753	$ 1,753	$ 1,753	$ 1,753	$ 1,753	$ 1,753	$ 1,753	$ 1,753	$ 3,260	$ 3,816	$ 1,753	$ 321,704
Clearings		$ (297,091)	$ -	$ -	$ (5,267)	$ -	$ -	$ (5,259)	$ -	$ -	$ (5,259)	$ -	$ -	$ (8,829)	$ (321,704)
Project Net		$ -	$ 1,761	$ 1,753	$ (3,514)	$ 1,753	$ 1,753	$ (3,506)	$ 1,753	$ 1,753	$ (3,506)	$ 3,260	$ 3,816	$ (7,076)	$ -

Cost Year 04 Investment 633000098 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 35,864	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 362	$ 202	$ 88	$ 37,306
7103060	CIAC (Capital Work Order Credit)	$ (38,853)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,148)	$ -	$ -	$ (43,002)
6100080	Consultants - Other	$ 467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 467
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 199,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,250	$ -	$ 201,208
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99	$ -	$ 193
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
6030080	Empl Exp - Travel and Lodging	$ 560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 584	$ -	$ 1,144
6790324	Engineering &Supervisory Allocation	$ 31,589	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 306	$ 170	$ 74	$ 32,805
6790320	Fleet Allocation	$ 1,662	$ 75	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 308	$ 74	$ 74	$ 2,788
C6020000	Fringe Adder	$ 1,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,683
6790315	I&D Allocated to Capital	$ 2,631	$ 92	$ 91	$ 91	$ 91	$ 91	$ 91	$ 91	$ 91	$ 91	$ 377	$ 91	$ 91	$ 4,010
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 55,255	$ 280	$ 278	$ 278	$ 278	$ 278	$ 278	$ 278	$ 278	$ 278	$ 1,141	$ 168	$ 278	$ 59,348
C6900040	Payroll Tax Adder	$ 499	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 499
6710800	Rent - Other	$ 280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 280
R6010010	SLR Overtime Blended Labor	$ 3,532	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 542	$ -	$ -	$ 4,074
R6010000	SLR Straight Time Blended Labor	$ 18,870	$ 1,119	$ 1,113	$ 1,113	$ 1,113	$ 1,113	$ 1,113	$ 1,113	$ 1,113	$ 1,113	$ 4,064	$ 1,113	$ 1,113	$ 35,184
6790322	Small Tools Allocation	$ 2,979	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 32	$ 5	$ 8	$ 3,093
6790321	Stores Allocation	$ 4,442	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 18	$ 75	$ 11	$ 18	$ 4,712
Cost Sum		$ 321,704	$ 1,753	$ 1,745	$ 1,745	$ 1,745	$ 1,745	$ 1,745	$ 1,745	$ 1,745	$ 1,745	$ 3,057	$ 3,768	$ 1,745	$ 345,984
Clearings		$ (321,704)	$ -	$ -	$ (5,243)	$ -	$ -	$ (5,234)	$ -	$ -	$ (5,234)	$ -	$ -	$ (8,570)	$ (345,984)
Project Net		$ -	$ 1,753	$ 1,745	$ (3,498)	$ 1,745	$ 1,745	$ (3,489)	$ 1,745	$ 1,745	$ (3,489)	$ 3,057	$ 3,768	$ (6,825)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633000608	Meters - Residential - T or C - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	NEW-08480	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Meters - Residential - T or C - New

Justification: NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers

Alternatives Considered: NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000608 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ (13)	$ (219)	$ 1,326	$ -	$ 46	$ 1,942	$ (1,582)	$ 1,635	$ (231)	$ -	$ -	$ -	$ 2,904
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ (26)	$ (486)	$ 2,778	$ -	$ 44	$ 2,036	$ (1,713)	$ 1,652	$ (118)	$ -	$ -	$ -	$ 4,166
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ (1)	$ (11)	$ 66	$ -	$ 1	$ 49	$ (78)	$ 149	$ (11)	$ -	$ -	$ -	$ 164
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ (2,580)	$ -	$ -	$ 95	$ 16,138	$ (9,776)	$ 254	$ (1,285)	$ -	$ -	$ 1,279	$ 4,125
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (155)	$ -	$ 15,598	$ -	$ 289	$ 48	$ (770)	$ 8,829	$ -	$ -	$ -	$ 19	$ 23,857
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ (10)	$ (119)	$ 690	$ -	$ 13	$ 652	$ (176)	$ 366	$ (19)	$ -	$ -	$ -	$ 1,396
6790321	Stores Allocation	$ -	$ (13)	$ (127)	$ 1,045	$ -	$ 68	$ 1,849	$ (636)	$ 724	$ (54)	$ -	$ -	$ -	$ 2,856
6790325	Testing & Installation Allocation	$ -	$ (34)	$ (573)	$ 3,463	$ -	$ 85	$ 3,593	$ (2,341)	$ 2,016	$ (285)	$ -	$ -	$ -	$ 5,924
Cost Sum		$ -	$ (253)	$ (4,115)	$ 24,966	$ -	$ 641	$ 26,307	$ (17,072)	$ 15,625	$ (2,003)	$ -	$ -	$ 1,298	$ 45,392
Clearings		$ -	$ -	$ -	$ (20,597)	$ -	$ -	$ (26,948)	$ -	$ -	$ 3,451	$ -	$ -	$ (1,298)	$ (45,392)
Project Net		$ -	$ (253)	$ (4,115)	$ 4,369	$ -	$ 641	$ (641)	$ (17,072)	$ 15,625	$ 1,448	$ -	$ -	$ -	$ -

Cost Year 02 Investment 633000608 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 2,904	$ -	$ -	$ 1,591	$ (73)	$ 1,864	$ -	$ 764	$ -	$ 681	$ -	$ 8	$ 306	$ 8,044
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126	$ -	$ -	$ -	$ 74	$ -	$ 201
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 4,166	$ -	$ -	$ 997	$ (83)	$ 1,807	$ -	$ 740	$ -	$ 660	$ -	$ 8	$ 296	$ 8,592
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 164	$ -	$ -	$ 50	$ (4)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 209
6401000	Mat & Supp - Inventory Issue	$ 4,125	$ -	$ -	$ -	$ -	$ 1,000	$ -	$ -	$ -	$ 429	$ -	$ -	$ 1,205	$ 6,759
6400100	Mat & Supp - Outside Material Purchases	$ 23,857	$ 13	$ -	$ 10,607	$ (488)	$ 15,500	$ -	$ 6,636	$ -	$ 5,600	$ -	$ -	$ 1,500	$ 63,226
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 1,396	$ -	$ -	$ 219	$ (54)	$ 427	$ -	$ 172	$ -	$ 156	$ -	$ -	$ 70	$ 2,386
6790321	Stores Allocation	$ 2,856	$ -	$ -	$ 637	$ (59)	$ 1,024	$ -	$ 412	$ -	$ 374	$ -	$ -	$ 168	$ 5,412
6790325	Testing & Installation Allocation	$ 5,924	$ -	$ -	$ 2,355	$ (108)	$ 6,288	$ -	$ 2,529	$ -	$ 2,298	$ -	$ -	$ 1,031	$ 20,316
Cost Sum		$ 45,392	$ 13	$ -	$ 16,456	$ (869)	$ 27,910	$ -	$ 11,379	$ -	$ 10,198	$ -	$ 90	$ 4,576	$ 115,145
Clearings		$ (45,392)	$ -	$ -	$ (16,469)	$ -	$ -	$ (27,041)	$ -	$ -	$ (21,577)	$ -	$ -	$ (4,666)	$ (115,145)
Project Net		$ -	$ 13	$ -	$ (13)	$ (869)	$ 27,910	$ (27,041)	$ 11,379	$ -	$ (11,379)	$ -	$ 90	$ (90)	$ -

Cost Year 03	Investment 633000608	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,044	$ 250	$ 160	$ 542	$ 596	$ 17	$ 7	$ (96)	$ -	$ 101	$ (31)	$ 12	$ (30)	$ 9,571
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 201	$ -	$ -	$ -	$ -	$ -	$ 70	$ 130	$ -	$ 165	$ 96	$ 77	$ 198	$ 937
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 8,592	$ 243	$ 156	$ 527	$ 580	$ 16	$ 6	$ (93)	$ -	$ 98	$ (30)	$ 11	$ (29)	$ 10,078
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	209
6401000	Mat & Supp - Inventory Issue	$ 6,759	$ -	$ 52	$ -	$ 173	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,157
6400100	Mat & Supp - Outside Material Purchases	$ 63,226	$ 2,611	$ 1,623	$ 5,657	$ 6,052	$ -	$ -	$ (1,126)	$ -	$ 892	$ (417)	$ 46	$ (509)	$ 78,056
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 2,386	$ 61	$ 39	$ 131	$ 144	$ 4	$ -	$ (26)	$ -	$ 21	$ (10)	$ 1	$ (12)	$ 2,739
6790321	Stores Allocation	$ 5,412	$ 144	$ 92	$ 312	$ 343	$ 10	$ -	$ (62)	$ -	$ 49	$ (23)	$ 3	$ (28)	$ 6,252
6790325	Testing & Installation Allocation	$ 20,316	$ 913	$ 586	$ 1,978	$ 2,177	$ 60	$ -	$ (394)	$ -	$ 312	$ (146)	$ 16	$ (178)	$ 25,641
Cost Sum		$ 115,145	$ 4,223	$ 2,709	$ 9,148	$ 10,066	$ 279	$ 83	$ (1,666)	$ -	$ 1,638	$ (561)	$ 165	$ (588)	$ 140,640
Clearings		$ (115,145)	$ -	$ -	$ (16,079)	$ -	$ -	$ (10,429)	$ -	$ -	$ 28	$ -	$ -	$ 984	$ (140,640)
Project Net		$ -	$ 4,223	$ 2,709	$ (6,931)	$ 10,066	$ 279	$ (10,345)	$ (1,666)	$ -	$ 1,666	$ (561)	$ 165	$ 395	$ -

Cost Year 04	Investment 633000608	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,571	$ 175	$ 113	$ 380	$ 418	$ 12	$ 5	$ (67)	$ -	$ 71	$ (22)	$ 8	$ (21)	$ 10,643
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 937	$ -	$ -	$ -	$ -	$ -	$ 73	$ 136	$ -	$ 172	$ 100	$ 80	$ 207	$ 1,705
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 10,078	$ 148	$ 95	$ 321	$ 353	$ 10	$ 4	$ (57)	$ -	$ 60	$ (18)	$ 7	$ (18)	$ 10,982
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	209
6401000	Mat & Supp - Inventory Issue	$ 7,157	$ -	$ 54	$ -	$ 180	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,571
6400100	Mat & Supp - Outside Material Purchases	$ 78,056	$ 2,722	$ 1,692	$ 5,898	$ 6,310	$ -	$ -	$ (1,174)	$ -	$ 930	$ (435)	$ 48	$ (531)	$ 93,516
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 2,739	$ 75	$ 48	$ 163	$ 180	$ 5	$ -	$ (33)	$ -	$ 26	$ (12)	$ 1	$ (15)	$ 3,179
6790321	Stores Allocation	$ 6,252	$ 180	$ 115	$ 389	$ 428	$ 12	$ -	$ (77)	$ -	$ 61	$ (29)	$ 3	$ (35)	$ 7,299
6790325	Testing & Installation Allocation	$ 25,641	$ 931	$ 597	$ 2,017	$ 2,220	$ 61	$ -	$ (401)	$ -	$ 318	$ (149)	$ 16	$ (182)	$ 31,070
Cost Sum		$ 140,640	$ 4,232	$ 2,715	$ 9,168	$ 10,088	$ 279	$ 82	$ (1,673)	$ -	$ 1,637	$ (564)	$ 164	$ (594)	$ 166,174
Clearings		$ (140,640)	$ -	$ -	$ (16,114)	$ -	$ -	$ (10,450)	$ -	$ -	$ 36	$ -	$ -	$ 995	$ (166,174)
Project Net		$ -	$ 4,232	$ 2,715	$ (6,947)	$ 10,088	$ 279	$ (10,368)	$ (1,673)	$ -	$ 1,673	$ (564)	$ 164	$ 400	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633000609	Services - T or C - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	NEW-08470	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date:
Estimated In-Service Date:
Description: Services - T or C - New
Justification: NMGC installs new services consistent with NMGC's Rule 16
Alternatives Considered: NA since NMGC provides new services consistent with Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000609 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 190	$ 184	$ 12	$ 486	$ 118	$ (3)	$ 655	$ 533	$ 72	$ 538	$ 94	$ -	$ 2,878
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,134)	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,134)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 2,208	$ 2,083	$ -	$ -	$ -	$ -	$ 310	$ -	$ -	$ 2,135	$ -	$ -	$ 6,735
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ 16
6790324	Engineering &Supervisory Allocation	$ -	$ 380	$ 407	$ 25	$ 664	$ 111	$ (3)	$ 709	$ 539	$ 37	$ 364	$ 48	$ -	$ 3,280
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 374	$ 113	$ -	$ 330	$ 301	$ 57	$ -	$ 10	$ -	$ 1,184
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 619	$ 168	$ -	$ 572	$ 529	$ 80	$ -	$ 20	$ 318	$ 2,306
6790315	I&D Allocated to Capital	$ -	$ 18	$ 1	$ 1	$ 90	$ 23	$ (0)	$ 163	$ 287	$ 39	$ 33	$ 13	$ -	$ 667
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75	$ -	$ -	$ -	$ -	$ 23	$ 98
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 138	$ 951	$ 141	$ (26)	$ 1,122	$ 303	$ -	$ 854	$ 424	$ 1,021	$ 4,927
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ -	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ (2,208)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,208)
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 184	$ 50	$ -	$ 169	$ 157	$ 24	$ -	$ 6	$ 94	$ 683
6790210	Permitting	$ -	$ -	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 249	$ -	$ -	$ 731	$ 517	$ -	$ -	$ -	$ 605	$ 2,102
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 2,045	$ 624	$ -	$ 1,387	$ 1,442	$ 295	$ -	$ 74	$ 573	$ 6,439
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 6	$ 31	$ 5	$ (1)	$ 19	$ 12	$ -	$ 46	$ 8	$ -	$ 126
6790321	Stores Allocation	$ -	$ -	$ -	$ 9	$ 65	$ 25	$ (3)	$ 68	$ 24	$ -	$ 65	$ 8	$ -	$ 261
Cost Sum		$ -	$ 2,821	$ 2,753	$ (2,018)	$ 5,757	$ 1,377	$ (1,170)	$ 6,308	$ 4,660	$ 602	$ 4,035	$ 705	$ 2,634	$ 28,463
Clearings		$ -	$ -	$ -	$ (3,556)	$ -	$ -	$ (5,964)	$ -	$ -	$ (11,570)	$ -	$ -	$ (7,374)	$ (28,463)
Project Net		$ -	$ 2,821	$ 2,753	$ (5,573)	$ 5,757	$ 1,377	$ (7,134)	$ 6,308	$ 4,660	$ (10,968)	$ 4,035	$ 705	$ (4,740)	$ -

Cost Year 02 Investment 633000609 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 2,878	$ 125	$ 28	$ -	$ 276	$ 133	$ 1,153	$ 366	$ 423	$ 379	$ 476	$ -	$ -	$ 6,236
7103060	CIAC (Capital Work Order Credit)	$ (1,134)	$ -	$ -	$ (595)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,729)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 6,735	$ -	$ -	$ -	$ -	$ -	$ 1,279	$ 1,279	$ 1,417	$ 1,279	$ 1,417	$ -	$ -	$ 13,405
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6790324	Engineering &Supervisory Allocation	$ 3,280	$ 101	$ 31	$ -	$ 312	$ 129	$ 1,118	$ 354	$ 410	$ 367	$ 461	$ -	$ -	$ 6,564
6790320	Fleet Allocation	$ 1,184	$ 62	$ 22	$ -	$ 171	$ 53	$ 558	$ 112	$ 137	$ 119	$ 167	$ -	$ -	$ 2,584
C6020000	Fringe Adder	$ 2,306	$ 134	$ 31	$ -	$ 278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,749
6790315	I&D Allocated to Capital	$ 667	$ 39	$ 9	$ -	$ 85	$ 68	$ 715	$ 144	$ 175	$ 153	$ 214	$ -	$ -	$ 2,268
6010210	Labor Non-Exempt - Straight Time	$ 98	$ (8)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6401000	Mat & Supp - Inventory Issue	$ 4,927	$ 161	$ 31	$ -	$ 446	$ 362	$ 359	$ 259	$ 259	$ 268	$ 259	$ -	$ -	$ 7,330
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6108999	Outside Services Expense Reclass	$ (2,208)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,208)
C6900040	Payroll Tax Adder	$ 683	$ 40	$ 9	$ -	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 815
6790210	Permitting	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
R6010010	SLR Overtime Blended Labor	$ 2,102	$ -	$ -	$ -	$ 55	$ 323	$ 2,951	$ 1,089	$ 1,034	$ 1,034	$ 1,548	$ -	$ -	$ 10,136
R6010000	SLR Straight Time Blended Labor	$ 6,439	$ 496	$ 116	$ -	$ 976	$ 516	$ 5,874	$ 687	$ 1,128	$ 852	$ 1,089	$ -	$ -	$ 18,172
6790322	Small Tools Allocation	$ 126	$ 12	$ 2	$ -	$ 49	$ 9	$ 9	$ 7	$ 7	$ 7	$ 7	$ -	$ -	$ 235
6790321	Stores Allocation	$ 261	$ 20	$ 1	$ -	$ 54	$ 22	$ 22	$ 16	$ 16	$ 17	$ 16	$ -	$ -	$ 446
Cost Sum		$ 28,463	$ 1,181	$ 282	$ (595)	$ 2,784	$ 1,615	$ 14,038	$ 4,312	$ 5,006	$ 4,474	$ 5,652	$ -	$ -	$ 67,213
Clearings		$ (28,463)	$ -	$ -	$ (868)	$ -	$ -	$ (18,438)	$ -	$ -	$ (13,791)	$ -	$ -	$ (5,652)	$ (67,213)
Project Net		$ -	$ 1,181	$ 282	$ (1,463)	$ 2,784	$ 1,615	$ (4,400)	$ 4,312	$ 5,006	$ (9,318)	$ 5,652	$ -	$ (5,652)	$ -

Cost Year 03	Investment 633000609	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,236	$ 288	$ 269	$ 232	$ 126	$ 354	$ 152	$ 199	$ 126	$ 298	$ 417	$ 310	$ 550	$ 9,557
7103060	CIAC (Capital Work Order Credit)	$ (1,729)	$ -	$ -	$ (110)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,838)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 1,373	$ 17	$ 17	$ -	$ -	$ -	$ -	$ -	$ 1,406
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 13,405	$ 1,286	$ 457	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,320	$ 1,463	$ 2	$ 678	$ 18,611
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6790324	Engineering &Supervisory Allocation	$ 6,564	$ 280	$ 262	$ 225	$ 122	$ 345	$ 148	$ 193	$ 122	$ 290	$ 406	$ 302	$ 536	$ 9,796
6790320	Fleet Allocation	$ 2,584	$ 134	$ 135	$ 134	$ 67	$ 128	$ 78	$ 116	$ 67	$ 100	$ 172	$ 135	$ 290	$ 4,140
C6020000	Fringe Adder	$ 2,749	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,749
6790315	I&D Allocated to Capital	$ 2,268	$ 164	$ 165	$ 164	$ 82	$ 156	$ 95	$ 141	$ 82	$ 122	$ 210	$ 166	$ 355	$ 4,172
6010210	Labor Non-Exempt - Straight Time	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6401000	Mat & Supp - Inventory Issue	$ 7,330	$ (333)	$ 267	$ 335	$ 267	$ 373	$ 371	$ 267	$ 267	$ 267	$ 267	$ 1,141	$ 580	$ 11,400
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 3
6790800	Other Operational Expense - Miscellaneous	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6108999	Outside Services Expense Reclass	$ (2,208)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,208)
C6900040	Payroll Tax Adder	$ 815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 815
6790210	Permitting	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
R6010010	SLR Overtime Blended Labor	$ 10,136	$ 1,073	$ 1,118	$ 1,215	$ 1,068	$ 1,539	$ 1,068	$ 1,124	$ 1,068	$ 1,068	$ 1,599	$ 1,409	$ 2,371	$ 25,855
R6010000	SLR Straight Time Blended Labor	$ 18,172	$ 1,059	$ 1,027	$ 917	$ -	$ 491	$ 165	$ 709	$ -	$ 518	$ 1,124	$ 739	$ 2,232	$ 27,154
6790322	Small Tools Allocation	$ 235	$ (8)	$ 6	$ 8	$ 6	$ 9	$ 9	$ 6	$ 6	$ 6	$ 6	$ 26	$ 13	$ 330
6790321	Stores Allocation	$ 446	$ (18)	$ 15	$ 18	$ 15	$ 21	$ 20	$ 15	$ 15	$ 15	$ 15	$ 63	$ 32	$ 670
Cost Sum		$ 67,213	$ 3,926	$ 3,721	$ 3,140	$ 1,753	$ 4,788	$ 2,123	$ 2,787	$ 1,753	$ 4,004	$ 5,678	$ 4,294	$ 7,641	$ 112,821
Clearings		$ (67,213)	$ -	$ -	$ (10,788)	$ -	$ -	$ (8,664)	$ -	$ -	$ (8,544)	$ -	$ -	$ (17,613)	$ (112,821)
Project Net		$ -	$ 3,926	$ 3,721	$ (7,648)	$ 1,753	$ 4,788	$ (6,541)	$ 2,787	$ 1,753	$ (4,540)	$ 5,678	$ 4,294	$ (9,972)	$ -

Cost Year 04	Investment 633000609	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,557	$ 201	$ 188	$ 162	$ 88	$ 247	$ 107	$ 139	$ 88	$ 208	$ 292	$ 217	$ 384	$ 11,877
7103060	CIAC (Capital Work Order Credit)	$ (1,838)	$ -	$ -	$ (114)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,953)
6100080	Consultants - Other	$ 1,406	$ -	$ -	$ -	$ -	$ 1,431	$ 18	$ 18	$ -	$ -	$ -	$ -	$ -	$ 2,872
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 18,611	$ 1,341	$ 476	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,377	$ 1,525	$ 2	$ 707	$ 24,039
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6790324	Engineering &Supervisory Allocation	$ 9,796	$ 170	$ 159	$ 137	$ 74	$ 209	$ 90	$ 117	$ 74	$ 175	$ 246	$ 183	$ 324	$ 11,753
6790320	Fleet Allocation	$ 4,140	$ 148	$ 149	$ 148	$ 74	$ 141	$ 86	$ 128	$ 74	$ 110	$ 190	$ 150	$ 321	$ 5,860
C6020000	Fringe Adder	$ 2,749	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,749
6790315	I&D Allocated to Capital	$ 4,172	$ 182	$ 183	$ 182	$ 91	$ 173	$ 105	$ 156	$ 91	$ 135	$ 232	$ 183	$ 393	$ 6,279
6010210	Labor Non-Exempt - Straight Time	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6401000	Mat & Supp - Inventory Issue	$ 11,400	$ (347)	$ 278	$ 349	$ 278	$ 389	$ 387	$ 278	$ 278	$ 278	$ 278	$ 1,190	$ 605	$ 15,642
6400500	Mat & Supp - Parts	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 6
6790800	Other Operational Expense - Miscellaneous	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6108999	Outside Services Expense Reclass	$ (2,208)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,208)
C6900040	Payroll Tax Adder	$ 815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 815
6790210	Permitting	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
R6010010	SLR Overtime Blended Labor	$ 25,855	$ 1,119	$ 1,166	$ 1,267	$ 1,113	$ 1,605	$ 1,113	$ 1,172	$ 1,113	$ 1,113	$ 1,667	$ 1,469	$ 2,472	$ 42,242
R6010000	SLR Straight Time Blended Labor	$ 27,154	$ 1,104	$ 1,071	$ 956	$ -	$ 512	$ 172	$ 740	$ -	$ 540	$ 1,172	$ 771	$ 2,327	$ 36,518
6790322	Small Tools Allocation	$ 330	$ (10)	$ 8	$ 10	$ 8	$ 11	$ 11	$ 8	$ 8	$ 8	$ 8	$ 33	$ 17	$ 447
6790321	Stores Allocation	$ 670	$ (23)	$ 18	$ 23	$ 18	$ 26	$ 26	$ 18	$ 18	$ 18	$ 18	$ 78	$ 40	$ 950
Cost Sum		$ 112,821	$ 3,885	$ 3,696	$ 3,119	$ 1,745	$ 4,743	$ 2,113	$ 2,773	$ 1,745	$ 3,963	$ 5,627	$ 4,275	$ 7,593	$ 158,099
Clearings		$ (112,821)	$ -	$ -	$ (10,700)	$ -	$ -	$ (8,601)	$ -	$ -	$ (8,481)	$ -	$ -	$ (17,495)	$ (158,099)
Project Net		$ -	$ 3,885	$ 3,696	$ (7,581)	$ 1,745	$ 4,743	$ (6,488)	$ 2,773	$ 1,745	$ (4,518)	$ 5,627	$ 4,275	$ (9,902)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633000626	Mains - T or C - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	PRE-05775	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - T or C - Replace

Justification: Small main replacements that are identified throughout the year as leak or other issues require their replacements

Alternatives Considered: NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000626 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 218	$ (9)	$ -	$ -	$ 76	$ 256	$ 210	$ 98	$ 7,505	$ 361	$ -	$ 8,715
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 143	$ 115	$ -	$ 259
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 632	$ 522	$ -	$ 1,154
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 482	$ (19)	$ -	$ -	$ 80	$ 278	$ 212	$ 50	$ 5,081	$ 182	$ -	$ 6,345
6790320	Fleet Allocation	$ -	$ -	$ 47	$ -	$ -	$ -	$ -	$ -	$ 48	$ 40	$ 1,972	$ -	$ -	$ 2,107
C6020000	Fringe Adder	$ -	$ -	$ 107	$ -	$ -	$ -	$ -	$ -	$ 101	$ 114	$ 4,694	$ -	$ -	$ 5,016
6790315	I&D Allocated to Capital	$ -	$ -	$ 24	$ (0)	$ -	$ -	$ 2	$ 13	$ 65	$ 56	$ 2,569	$ 16	$ -	$ 2,745
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 599	$ (164)	$ -	$ 480
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,980	$ (109)	$ -	$ -	$ 637	$ 1,709	$ 660	$ (25)	$ 16,713	$ -	$ -	$ 21,566
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 451	$ 1,216	$ -	$ 1,667
C6900040	Payroll Tax Adder	$ -	$ -	$ 32	$ -	$ -	$ -	$ -	$ -	$ 30	$ 34	$ 1,391	$ -	$ -	$ 1,486
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 289	$ -	$ -	$ -	$ -	$ -	$ -	$ 37	$ 9,885	$ -	$ -	$ 10,211
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 107	$ -	$ -	$ -	$ -	$ -	$ 376	$ 385	$ 7,500	$ -	$ -	$ 8,368
6790322	Small Tools Allocation	$ -	$ -	$ 91	$ (5)	$ -	$ -	$ 26	$ 29	$ 27	$ (0)	$ 924	$ 23	$ -	$ 1,113
6790321	Stores Allocation	$ -	$ -	$ 98	$ (7)	$ -	$ -	$ 73	$ 103	$ 53	$ (1)	$ 1,300	$ 24	$ -	$ 1,642
Cost Sum		$ -	$ -	$ 3,520	$ (150)	$ -	$ -	$ 893	$ 2,387	$ 1,781	$ 789	$ 61,358	$ 2,296	$ -	$ 72,875
Clearings		$ -	$ -	$ -	$ (3,370)	$ -	$ -	$ (893)	$ -	$ -	$ (4,957)	$ -	$ -	$ (63,654)	$ (72,875)
Project Net		$ -	$ -	$ 3,520	$ (3,520)	$ -	$ -	$ -	$ 2,387	$ 1,781	$ (4,168)	$ 61,358	$ 2,296	$ (63,654)	$ -

Cost Year 02 Investment 633000626 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 8,715	$ 853	$ 15,224	$ 6,158	$ 190	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,194
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 101,201	$ 41,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142,257
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 259	$ -	$ -	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 268
6030080	Empl Exp - Travel and Lodging	$ 1,154	$ -	$ -	$ -	$ 136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,290
6790324	Engineering &Supervisory Allocation	$ 6,345	$ 689	$ 16,835	$ 3,859	$ 216	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,996
6790320	Fleet Allocation	$ 2,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,107
C6020000	Fringe Adder	$ 5,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,016
6790315	I&D Allocated to Capital	$ 2,745	$ 34	$ 842	$ 193	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,825
6010210	Labor Non-Exempt - Straight Time	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
6401000	Mat & Supp - Inventory Issue	$ 21,566	$ 5,684	$ 289	$ -	$ 1,124	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,143
6400100	Mat & Supp - Outside Material Purchases	$ 1,667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,667
C6900040	Payroll Tax Adder	$ 1,486	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,486
R6010010	SLR Overtime Blended Labor	$ 10,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,211
R6010000	SLR Straight Time Blended Labor	$ 8,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,368
6790322	Small Tools Allocation	$ 1,113	$ 437	$ 22	$ -	$ 124	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,708
6790321	Stores Allocation	$ 1,642	$ 693	$ 12	$ -	$ 136	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,513
Cost Sum		$ 72,875	$ 8,389	$ 134,425	$ 51,265	$ 1,947	$ 629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 269,530
Clearings		$ (72,875)	$ -	$ -	$ (194,080)	$ -	$ -	$ (2,576)	$ -	$ -	$ -	$ -	$ -	$ -	$ (269,530)
Project Net		$ -	$ 8,389	$ 134,425	$ (142,814)	$ 1,947	$ 629	$ (2,576)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 633000626	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 31,194	$ -	$ -	$ -	$ -	$ -	$ 450	$ 449	$ 450	$ 149	$ 418	$ 2,498	$ 161	$ 35,770
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 142,257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,626	$ 1,310	$ 164,192
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 461	$ 90	$ 550
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 268
6030080	Empl Exp - Travel and Lodging	$ 1,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 504	$ 322	$ 2,117
6790324	Engineering &Supervisory Allocation	$ 27,996	$ -	$ -	$ -	$ -	$ -	$ 438	$ 437	$ 438	$ 145	$ 407	$ 2,432	$ 157	$ 32,450
6790320	Fleet Allocation	$ 2,107	$ -	$ -	$ -	$ -	$ -	$ 99	$ 99	$ 99	$ -	$ 247	$ 329	$ -	$ 2,980
C6020000	Fringe Adder	$ 5,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,016
6790315	I&D Allocated to Capital	$ 3,825	$ -	$ -	$ -	$ -	$ -	$ 122	$ 121	$ 122	$ -	$ 302	$ 403	$ -	$ 4,894
6010210	Labor Non-Exempt - Straight Time	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
6401000	Mat & Supp - Inventory Issue	$ 29,143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,553	$ 537	$ (366)	$ -	$ 30,867
6400100	Mat & Supp - Outside Material Purchases	$ 1,667	$ -	$ -	$ -	$ -	$ -	$ 3,157	$ 3,157	$ 3,157	$ -	$ -	$ 245	$ -	$ 11,383
C6900040	Payroll Tax Adder	$ 1,486	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,486
R6010010	SLR Overtime Blended Labor	$ 10,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,483	$ 1,966	$ -	$ 13,660
R6010000	SLR Straight Time Blended Labor	$ 8,368	$ -	$ -	$ -	$ -	$ -	$ 1,578	$ 1,566	$ 1,578	$ -	$ 2,438	$ 3,259	$ -	$ 18,787
6790322	Small Tools Allocation	$ 1,708	$ -	$ -	$ -	$ -	$ -	$ 73	$ 73	$ 73	$ 36	$ 12	$ (3)	$ -	$ 1,974
6790321	Stores Allocation	$ 2,513	$ -	$ -	$ -	$ -	$ -	$ 174	$ 174	$ 174	$ 86	$ 30	$ (7)	$ -	$ 3,144
Cost Sum		$ 269,530	$ -	$ -	$ -	$ -	$ -	$ 6,092	$ 6,076	$ 6,092	$ 1,968	$ 5,875	$ 32,348	$ 2,039	$ 330,019
Clearings		$ (269,530)	$ -	$ -	$ -	$ -	$ -	$ (6,092)	$ -	$ -	$ (14,135)	$ -	$ -	$ (40,262)	$ (330,019)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,076	$ 6,092	$ (12,167)	$ 5,875	$ 32,348	$ (38,222)	$ -

Cost Year 04	Investment 633000626	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 35,770	$ -	$ -	$ -	$ -	$ -	$ 315	$ 314	$ 315	$ 104	$ 292	$ 397	$ 113	$ 37,621
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 164,192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,366	$ 165,558
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 550	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480	$ 94	$ 1,124
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 268
6030080	Empl Exp - Travel and Lodging	$ 2,117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 526	$ 335	$ 2,978
6790324	Engineering &Supervisory Allocation	$ 32,450	$ -	$ -	$ -	$ -	$ -	$ 266	$ 265	$ 266	$ 88	$ 247	$ 335	$ 95	$ 34,011
6790320	Fleet Allocation	$ 2,980	$ -	$ -	$ -	$ -	$ -	$ 110	$ 109	$ 110	$ -	$ 273	$ 364	$ -	$ 3,946
C6020000	Fringe Adder	$ 5,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,016
6790315	I&D Allocated to Capital	$ 4,894	$ -	$ -	$ -	$ -	$ -	$ 135	$ 134	$ 135	$ -	$ 334	$ 446	$ -	$ 6,077
6010210	Labor Non-Exempt - Straight Time	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
6401000	Mat & Supp - Inventory Issue	$ 30,867	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,619	$ 560	$ (381)	$ -	$ 32,665
6400100	Mat & Supp - Outside Material Purchases	$ 11,383	$ -	$ -	$ -	$ -	$ -	$ 3,291	$ 3,291	$ 3,291	$ -	$ -	$ 256	$ -	$ 21,511
C6900040	Payroll Tax Adder	$ 1,486	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,486
R6010010	SLR Overtime Blended Labor	$ 13,660	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,546	$ 2,050	$ -	$ 17,256
R6010000	SLR Straight Time Blended Labor	$ 18,787	$ -	$ -	$ -	$ -	$ -	$ 1,646	$ 1,633	$ 1,646	$ -	$ 2,541	$ 3,397	$ -	$ 29,649
6790322	Small Tools Allocation	$ 1,974	$ -	$ -	$ -	$ -	$ -	$ 91	$ 91	$ 91	$ 45	$ 16	$ (3)	$ -	$ 2,304
6790321	Stores Allocation	$ 3,144	$ -	$ -	$ -	$ -	$ -	$ 217	$ 217	$ 217	$ 107	$ 37	$ (8)	$ -	$ 3,931
Cost Sum		$ 330,019	$ -	$ -	$ -	$ -	$ -	$ 6,071	$ 6,055	$ 6,071	$ 1,963	$ 5,846	$ 7,856	$ 2,002	$ 365,882
Clearings		$ (330,019)	$ -	$ -	$ -	$ -	$ -	$ (6,071)	$ -	$ -	$ (14,088)	$ -	$ -	$ (15,705)	$ (365,882)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,055	$ 6,071	$ (12,125)	$ 5,846	$ 7,856	$ (13,703)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633000627	Cathodic Protection - T or C - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	PRE-05776	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Cathodic Protection - T or C - Replace

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000627 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 12	$ 17	$ 54	$ 46	$ -	$ 43	$ 139	$ -	$ 26	$ 69	$ -	$ 405
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 27	$ 35	$ 73	$ 43	$ -	$ 46	$ 140	$ -	$ 17	$ 35	$ -	$ 418
6790320	Fleet Allocation	$ -	$ -	$ -	$ 19	$ 20	$ 25	$ -	$ -	$ 77	$ -	$ -	$ 10	$ -	$ 152
C6020000	Fringe Adder	$ -	$ -	$ -	$ 40	$ 32	$ 48	$ -	$ -	$ 125	$ -	$ -	$ 20	$ -	$ 265
6790315	I&D Allocated to Capital	$ -	$ -	$ 1	$ 6	$ 6	$ 7	$ -	$ 2	$ 69	$ -	$ 2	$ 12	$ -	$ 103
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 143	$ -	$ 286	$ 143	$ -	$ 286	$ 143	$ -	$ 143	$ 286	$ -	$ 1,429
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 12	$ 10	$ 14	$ -	$ -	$ 37	$ -	$ -	$ 6	$ -	$ 79
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 96	$ -	$ -	$ 116	$ -	$ -	$ -	$ -	$ 211
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 147	$ 119	$ 82	$ -	$ -	$ 349	$ -	$ -	$ 74	$ -	$ 770
6790322	Small Tools Allocation	$ -	$ -	$ 7	$ -	$ 9	$ 5	$ -	$ 5	$ 6	$ -	$ 8	$ 5	$ -	$ 44
6790321	Stores Allocation	$ -	$ -	$ 7	$ -	$ 20	$ 25	$ -	$ 17	$ 11	$ -	$ 11	$ 6	$ -	$ 97
Cost Sum		$ -	$ -	$ 196	$ 274	$ 628	$ 534	$ -	$ 399	$ 1,212	$ -	$ 206	$ 523	$ -	$ 3,972
Clearings		$ -	$ -	$ -	$ (471)	$ -	$ -	$ (1,161)	$ -	$ -	$ (1,611)	$ -	$ -	$ (729)	$ (3,972)
Project Net		$ -	$ -	$ 196	$ (196)	$ 628	$ 534	$ (1,161)	$ 399	$ 1,212	$ (1,611)	$ 206	$ 523	$ (729)	$ -

Cost Year 02	Investment 633000627	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 405	$ -	$ 37	$ -	$ 7	$ 395	$ -	$ -	$ -	$ 63	$ 180	$ 153	$ 153	$ 1,394
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 418	$ -	$ 41	$ -	$ 8	$ 383	$ -	$ -	$ -	$ 61	$ 175	$ 149	$ 148	$ 1,382
6790320	Fleet Allocation	$ 152	$ -	$ 11	$ -	$ -	$ 98	$ -	$ -	$ -	$ 13	$ 65	$ 65	$ 88	$ 491
C6020000	Fringe Adder	$ 265	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
6790315	I&D Allocated to Capital	$ 103	$ -	$ 7	$ -	$ 0	$ 125	$ -	$ -	$ -	$ 17	$ 83	$ 83	$ 112	$ 532
6401000	Mat & Supp - Inventory Issue	$ 1,429	$ -	$ 143	$ -	$ 48	$ 1,857	$ -	$ -	$ -	$ 357	$ 596	$ 357	$ -	$ 4,786
C6900040	Payroll Tax Adder	$ 79	$ -	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
R6010010	SLR Overtime Blended Labor	$ 211	$ -	$ -	$ -	$ -	$ 516	$ -	$ -	$ -	$ 205	$ 153	$ 153	$ 512	$ 1,750
R6010000	SLR Straight Time Blended Labor	$ 770	$ -	$ 76	$ -	$ -	$ 1,032	$ -	$ -	$ -	$ -	$ 874	$ 874	$ 874	$ 4,501
6790322	Small Tools Allocation	$ 44	$ -	$ 11	$ -	$ 5	$ 48	$ -	$ -	$ -	$ 9	$ 15	$ 9	$ -	$ 142
6790321	Stores Allocation	$ 97	$ -	$ 6	$ -	$ 6	$ 115	$ -	$ -	$ -	$ 22	$ 37	$ 22	$ -	$ 305
Cost Sum		$ 3,972	$ -	$ 357	$ -	$ 76	$ 4,708	$ -	$ -	$ -	$ 746	$ 2,179	$ 1,866	$ 1,887	$ 15,790
Clearings		$ (3,972)	$ -	$ -	$ (357)	$ -	$ -	$ (4,784)	$ -	$ -	$ (746)	$ -	$ -	$ (5,931)	$ (15,790)
Project Net		$ -	$ -	$ 357	$ (357)	$ 76	$ 4,708	$ (4,784)	$ -	$ -	$ -	$ 2,179	$ 1,866	$ (4,044)	$ -

Cost Year 03 Investment 633000627 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 1,394	$ 108	$ 190	$ 50	$ 92	$ 150	$ 50	$ 50	$ 50	$ 50	$ 91	$ 50	$ 74	$ 2,399
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 1,382	$ 105	$ 185	$ 49	$ 89	$ 146	$ 49	$ 49	$ 49	$ 49	$ 89	$ 49	$ 72	$ 2,361
6790320	Fleet Allocation	$ 491	$ 10	$ 104	$ 10	$ 30	$ 77	$ 10	$ 10	$ 10	$ 10	$ 22	$ 10	$ 10	$ 804
C6020000	Fringe Adder	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
6790315	I&D Allocated to Capital	$ 532	$ 12	$ 128	$ 12	$ 37	$ 95	$ 12	$ 12	$ 12	$ 12	$ 27	$ 12	$ 12	$ 915
6401000	Mat & Supp - Inventory Issue	$ 4,786	$ 976	$ 368	$ 368	$ 490	$ 368	$ 368	$ 368	$ 368	$ 368	$ 615	$ 368	$ 615	$ 10,428
C6900040	Payroll Tax Adder	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
R6010010	SLR Overtime Blended Labor	$ 1,750	$ -	$ 149	$ -	$ 228	$ 327	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 3,558
R6010000	SLR Straight Time Blended Labor	$ 4,501	$ 158	$ 1,505	$ 158	$ 249	$ 903	$ -	$ -	$ -	$ -	$ 188	$ -	$ -	$ 7,661
6790322	Small Tools Allocation	$ 142	$ 23	$ 9	$ 9	$ 11	$ 9	$ 9	$ 9	$ 9	$ 9	$ 14	$ 9	$ 14	$ 273
6790321	Stores Allocation	$ 305	$ 54	$ 20	$ 20	$ 27	$ 20	$ 20	$ 20	$ 20	$ 20	$ 34	$ 20	$ 34	$ 617
Cost Sum		$ 15,790	$ 1,446	$ 2,659	$ 676	$ 1,252	$ 2,096	$ 676	$ 676	$ 676	$ 676	$ 1,237	$ 676	$ 988	$ 29,523
Clearings		$ (15,790)	$ -	$ -	$ (4,780)	$ -	$ -	$ (4,024)	$ -	$ -	$ (2,028)	$ -	$ -	$ (2,901)	$ (29,523)
Project Net		$ -	$ 1,446	$ 2,659	$ (4,104)	$ 1,252	$ 2,096	$ (3,348)	$ 676	$ 676	$ (1,352)	$ 1,237	$ 676	$ (1,913)	$ -

Cost Year 04 Investment 633000627 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 2,399	$ 76	$ 133	$ 35	$ 64	$ 105	$ 35	$ 35	$ 35	$ 35	$ 64	$ 35	$ 52	$ 3,103
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 2,361	$ 64	$ 112	$ 30	$ 54	$ 89	$ 30	$ 30	$ 30	$ 30	$ 54	$ 30	$ 44	$ 2,955
6790320	Fleet Allocation	$ 804	$ 11	$ 115	$ 11	$ 33	$ 86	$ 11	$ 11	$ 11	$ 11	$ 24	$ 11	$ 11	$ 1,150
C6020000	Fringe Adder	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
6790315	I&D Allocated to Capital	$ 915	$ 13	$ 141	$ 13	$ 41	$ 105	$ 13	$ 13	$ 13	$ 13	$ 29	$ 13	$ 13	$ 1,339
6401000	Mat & Supp - Inventory Issue	$ 10,428	$ 1,017	$ 384	$ 384	$ 511	$ 384	$ 384	$ 384	$ 384	$ 384	$ 641	$ 384	$ 641	$ 16,309
C6900040	Payroll Tax Adder	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
R6010010	SLR Overtime Blended Labor	$ 3,558	$ -	$ 155	$ -	$ 238	$ 341	$ 165	$ 165	$ 165	$ 165	$ 165	$ 165	$ 165	$ 5,444
R6010000	SLR Straight Time Blended Labor	$ 7,661	$ 165	$ 1,569	$ 165	$ 259	$ 941	$ -	$ -	$ -	$ -	$ 196	$ -	$ -	$ 10,956
6790322	Small Tools Allocation	$ 273	$ 28	$ 11	$ 11	$ 14	$ 11	$ 11	$ 11	$ 11	$ 11	$ 18	$ 11	$ 18	$ 436
6790321	Stores Allocation	$ 617	$ 67	$ 25	$ 25	$ 34	$ 25	$ 25	$ 25	$ 25	$ 25	$ 42	$ 25	$ 42	$ 1,005
Cost Sum		$ 29,523	$ 1,441	$ 2,646	$ 674	$ 1,247	$ 2,086	$ 674	$ 674	$ 674	$ 674	$ 1,233	$ 674	$ 985	$ 43,203
Clearings		$ (29,523)	$ -	$ -	$ (4,761)	$ -	$ -	$ (4,007)	$ -	$ -	$ (2,021)	$ -	$ -	$ (2,892)	$ (43,203)
Project Net		$ -	$ 1,441	$ 2,646	$ (4,088)	$ 1,247	$ 2,086	$ (3,333)	$ 674	$ 674	$ (1,347)	$ 1,233	$ 674	$ (1,906)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **633000628**	Investment Name Land, Structures & Sta - T or C - Replace	Scenario **2024-2028 Budget**
	Location **Truth or Consequences**	Area **SWNM**	Funding Project # **PRE-05777**	Funding Project Type **FP-NMG Dist Stations-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Land, Structures & Sta - T or C - Replace
Estimated In-Service Date			
Justification	To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.		
Alternatives Considered	NA since investments are required to meet safety and reliability requirements/expectations		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000628 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,065	$ 21	$ -	$ -	$ -	$ -	$ 2,086
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,236	$ 22	$ -	$ -	$ -	$ -	$ 2,258
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ -	$ -	$ -	$ 12
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24	$ -	$ -	$ -	$ -	$ 24
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102	$ 13	$ -	$ -	$ -	$ -	$ 115
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,356	$ -	$ -	$ -	$ -	$ -	$ 12,356
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,412	$ -	$ -	$ -	$ -	$ -	$ 1,412
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ 7
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88	$ -	$ -	$ -	$ -	$ 88
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 230	$ -	$ -	$ -	$ -	$ -	$ 230
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 830	$ -	$ -	$ -	$ -	$ -	$ 830
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,231	$ 186	$ -	$ -	$ -	$ -	$ 19,417
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,417)	$ -	$ -	$ -	$ (19,417)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,231	$ 186	$ (19,417)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 633000628	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,086	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ 909	$ 467	$ 96	$ 3,567
6790324	Engineering &Supervisory Allocation	$ 2,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ 881	$ 452	$ 93	$ 3,692
6790320	Fleet Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ 38	$ 55	$ 109
C6020000	Fringe Adder	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6790315	I&D Allocated to Capital	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ -	$ 48	$ 71	$ 240
6401000	Mat & Supp - Inventory Issue	$ 12,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,046	$ 3,552	$ -	$ 23,954
6400100	Mat & Supp - Outside Material Purchases	$ 1,412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,412
C6900040	Payroll Tax Adder	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 595	$ -	$ 595
R6010000	SLR Straight Time Blended Labor	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75	$ -	$ -	$ 871	$ 1,034
6790322	Small Tools Allocation	$ 230	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 208	$ 92	$ -	$ 531
6790321	Stores Allocation	$ 830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 499	$ 220	$ -	$ 1,550
Cost Sum		$ 19,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102	$ 10,544	$ 5,464	$ 1,186	$ 36,714
Clearings		$ (19,417)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (102)	$ -	$ -	$ (17,194)	$ (36,714)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,544	$ 5,464	$ (16,008)	$ -

Cost Year 03	Investment 633000628	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,567	$ 66	$ 66	$ 66	$ 66	$ 553	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 4,842
6790324	Engineering &Supervisory Allocation	$ 3,692	$ 64	$ 64	$ 64	$ 64	$ 539	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 4,934
6790320	Fleet Allocation	$ 109	$ -	$ -	$ -	$ -	$ 193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303
C6020000	Fringe Adder	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6790315	I&D Allocated to Capital	$ 240	$ -	$ -	$ -	$ -	$ 237	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 476
6401000	Mat & Supp - Inventory Issue	$ 23,954	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 32,180
6400100	Mat & Supp - Outside Material Purchases	$ 1,412	$ -	$ -	$ -	$ -	$ 2,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,505
C6900040	Payroll Tax Adder	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
R6010010	SLR Overtime Blended Labor	$ 595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 595
R6010000	SLR Straight Time Blended Labor	$ 1,034	$ -	$ -	$ -	$ -	$ 3,070	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,104
6790322	Small Tools Allocation	$ 531	$ 16	$ 16	$ 16	$ 16	$ 64	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 770
6790321	Stores Allocation	$ 1,550	$ 38	$ 38	$ 38	$ 38	$ 153	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 2,119
Cost Sum		$ 36,714	$ 869	$ 869	$ 869	$ 869	$ 7,589	$ 869	$ 869	$ 869	$ 869	$ 869	$ 869	$ 869	$ 53,859
Clearings		$ (36,714)	$ -	$ -	$ (2,606)	$ -	$ -	$ (9,326)	$ -	$ -	$ (2,606)	$ -	$ -	$ (2,606)	$ (53,859)
Project Net		$ -	$ 869	$ 869	$ (1,738)	$ 869	$ 7,589	$ (8,457)	$ 869	$ 869	$ (1,738)	$ 869	$ 869	$ (1,738)	$ -

Cost Year 04	Investment 633000628	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,842	$ -	$ -	$ -	$ -	$ 926	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,769
6790324	Engineering &Supervisory Allocation	$ 4,934	$ -	$ -	$ -	$ -	$ 782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,716
6790320	Fleet Allocation	$ 303	$ -	$ -	$ -	$ -	$ 281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 583
C6020000	Fringe Adder	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6790315	I&D Allocated to Capital	$ 476	$ -	$ -	$ -	$ -	$ 344	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
6401000	Mat & Supp - Inventory Issue	$ 32,180	$ -	$ -	$ -	$ -	$ 8,112	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,292
6400100	Mat & Supp - Outside Material Purchases	$ 3,505	$ -	$ -	$ -	$ -	$ 2,177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,681
C6900040	Payroll Tax Adder	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
R6010010	SLR Overtime Blended Labor	$ 595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 595
R6010000	SLR Straight Time Blended Labor	$ 4,104	$ -	$ -	$ -	$ -	$ 4,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,307
6790322	Small Tools Allocation	$ 770	$ -	$ -	$ -	$ -	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,055
6790321	Stores Allocation	$ 2,119	$ -	$ -	$ -	$ -	$ 679	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,798
Cost Sum		$ 53,859	$ -	$ -	$ -	$ -	$ 17,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,646
Clearings		$ (53,859)	$ -	$ -	$ -	$ -	$ -	$ (17,787)	$ -	$ -	$ -	$ -	$ -	$ -	$ (71,646)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 17,787	$ (17,787)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633000630	Services - T or C - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	PRE-05779	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date:
Description: Services - T or C - Replace
Justification: NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered: NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000630 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 12	$ 518	$ -	$ 25	$ (17)	$ 61	$ 690	$ 37	$ 87	$ -	$ -	$ 1,414
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (587)	$ (587)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 2,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,909
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181	$ -	$ -	$ -	$ 181
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 26	$ 1,085	$ -	$ 23	$ (17)	$ 66	$ 697	$ 19	$ 59	$ -	$ -	$ 1,959
6790320	Fleet Allocation	$ -	$ -	$ -	$ 207	$ -	$ 31	$ (17)	$ -	$ 366	$ -	$ 20	$ -	$ -	$ 607
C6020000	Fringe Adder	$ -	$ -	$ -	$ 469	$ -	$ 41	$ (28)	$ -	$ 671	$ 44	$ 32	$ -	$ 173	$ 1,403
6790315	I&D Allocated to Capital	$ -	$ -	$ 1	$ 82	$ -	$ 5	$ (4)	$ 3	$ 365	$ 2	$ 20	$ -	$ -	$ 474
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 139	$ 842	$ -	$ -	$ -	$ 405	$ 461	$ -	$ 325	$ -	$ 194	$ 2,366
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 139	$ -	$ 12	$ (8)	$ -	$ 199	$ 13	$ 10	$ -	$ 51	$ 416
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100180	Site Testing Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 279	$ -	$ -	$ -	$ -	$ 368	$ 165	$ -	$ -	$ 147	$ 959
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 1,456	$ -	$ 152	$ (102)	$ -	$ 2,119	$ -	$ 119	$ -	$ 493	$ 4,238
6790322	Small Tools Allocation	$ -	$ -	$ 6	$ 37	$ -	$ -	$ -	$ 7	$ 19	$ -	$ 17	$ -	$ -	$ 87
6790321	Stores Allocation	$ -	$ -	$ 7	$ 56	$ -	$ -	$ -	$ 24	$ 37	$ -	$ 25	$ -	$ -	$ 149
Cost Sum		$ -	$ -	$ 191	$ 8,080	$ -	$ 290	$ (192)	$ 566	$ 6,007	$ 489	$ 714	$ -	$ 470	$ 16,615
Clearings		$ -	$ -	$ -	$ (8,271)	$ -	$ -	$ (98)	$ -	$ -	$ (7,062)	$ -	$ -	$ (1,184)	$ (16,615)
Project Net		$ -	$ -	$ 191	$ (191)	$ -	$ 290	$ (290)	$ 566	$ 6,007	$ (6,573)	$ 714	$ -	$ (714)	$ -

Cost Year 02 Investment 633000630 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 1,414	$ 145	$ 149	$ 1,716	$ 534	$ -	$ -	$ 609	$ -	$ 589	$ 212	$ -	$ 20	$ 5,387
7103060	CIAC (Capital Work Order Credit)	$ (587)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (587)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,909	$ -	$ -	$ 10,172	$ -	$ -	$ -	$ 5,412	$ -	$ 3,651	$ -	$ -	$ -	$ 22,144
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
6790324	Engineering &Supervisory Allocation	$ 1,959	$ 117	$ 164	$ 1,075	$ 1,454	$ -	$ -	$ 590	$ -	$ 571	$ 205	$ -	$ 19	$ 6,155
6790320	Fleet Allocation	$ 607	$ 80	$ 59	$ 95	$ 554	$ -	$ -	$ 1	$ -	$ 71	$ 73	$ -	$ 11	$ 1,553
C6020000	Fringe Adder	$ 1,403	$ 159	$ 105	$ 232	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,899
6790315	I&D Allocated to Capital	$ 474	$ 46	$ 34	$ 112	$ 133	$ -	$ -	$ 1	$ -	$ 91	$ 93	$ -	$ 15	$ 999
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ (15)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 2,366	$ 171	$ 465	$ 108	$ 684	$ -	$ -	$ -	$ -	$ 561	$ 749	$ -	$ -	$ 5,104
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ (87)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (87)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 4,531	$ (7,114)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,583)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ (742)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (742)
C6900040	Payroll Tax Adder	$ 416	$ 47	$ 31	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 563
6790210	Permitting	$ -	$ -	$ -	$ -	$ 100	$ -	$ -	$ 102	$ -	$ -	$ -	$ -	$ -	$ 202
6100180	Site Testing Services	$ -	$ -	$ -	$ -	$ 742	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 742
R6010010	SLR Overtime Blended Labor	$ 959	$ 64	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310	$ 336	$ -	$ -	$ 1,669
R6010000	SLR Straight Time Blended Labor	$ 4,238	$ 525	$ 389	$ 859	$ -	$ -	$ -	$ 15	$ -	$ 816	$ 816	$ -	$ 180	$ 7,839
6790322	Small Tools Allocation	$ 87	$ 13	$ 35	$ 2	$ 68	$ -	$ -	$ -	$ -	$ 15	$ 19	$ -	$ -	$ 239
6790321	Stores Allocation	$ 149	$ 21	$ 20	$ 6	$ 75	$ -	$ -	$ -	$ -	$ 35	$ 47	$ -	$ -	$ 352
Cost Sum		$ 16,615	$ 1,388	$ 1,451	$ 18,977	$ (3,599)	$ -	$ -	$ 6,731	$ -	$ 6,710	$ 2,550	$ -	$ 245	$ 51,069
Clearings		$ (16,615)	$ -	$ -	$ (21,817)	$ -	$ -	$ 3,599	$ -	$ -	$ (13,441)	$ -	$ -	$ (2,795)	$ (51,069)
Project Net		$ -	$ 1,388	$ 1,451	$ (2,840)	$ (3,599)	$ -	$ 3,599	$ 6,731	$ -	$ (6,731)	$ 2,550	$ -	$ (2,550)	$ -

Cost Year 03 Investment 633000630 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 5,387	$ -	$ -	$ 82	$ 25	$ -	$ -	$ 11	$ -	$ 176	$ 185	$ 672	$ 17	$ 6,556
7103060	CIAC (Capital Work Order Credit)	$ (587)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (587)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 22,144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,566	$ -	$ 28,710
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
6790324	Engineering &Supervisory Allocation	$ 6,155	$ -	$ -	$ 80	$ 24	$ -	$ -	$ 11	$ -	$ 171	$ 181	$ 654	$ 17	$ 7,293
6790320	Fleet Allocation	$ 1,553	$ -	$ -	$ 55	$ 16	$ -	$ -	$ 1	$ -	$ 81	$ 75	$ 35	$ 12	$ 1,827
C6020000	Fringe Adder	$ 1,899	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,899
6790315	I&D Allocated to Capital	$ 999	$ -	$ -	$ 67	$ 19	$ -	$ -	$ 1	$ -	$ 99	$ 92	$ 43	$ 14	$ 1,335
6018999	Labor Expense Reclass	$ (15)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 5,104	$ -	$ -	$ -	$ 17	$ -	$ -	$ -	$ -	$ 579	$ 773	$ 56	$ -	$ 6,530
6408999	Materials & Supplies Expense Reclass	$ (87)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (87)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,583)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,583)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (742)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (742)
C6900040	Payroll Tax Adder	$ 563	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 563
6790210	Permitting	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ 105	$ -	$ -	$ -	$ -	$ -	$ 307
6100180	Site Testing Services	$ 742	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 742
R6010010	SLR Overtime Blended Labor	$ 1,669	$ -	$ -	$ 197	$ -	$ -	$ -	$ -	$ -	$ 157	$ 347	$ 188	$ -	$ 2,558
R6010000	SLR Straight Time Blended Labor	$ 7,839	$ -	$ -	$ 678	$ 252	$ -	$ -	$ 16	$ -	$ 1,128	$ 843	$ 367	$ 186	$ 11,308
6790322	Small Tools Allocation	$ 239	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ 13	$ 18	$ 1	$ -	$ 272
6790321	Stores Allocation	$ 352	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ 32	$ 43	$ 3	$ -	$ 431
Cost Sum		$ 51,069	$ -	$ -	$ 1,158	$ 355	$ -	$ -	$ 146	$ -	$ 2,437	$ 2,557	$ 8,586	$ 246	$ 66,554
Clearings		$ (51,069)	$ -	$ -	$ (1,158)	$ -	$ -	$ (355)	$ -	$ -	$ (2,583)	$ -	$ -	$ (11,389)	$ (66,554)
Project Net		$ -	$ -	$ -	$ -	$ 355	$ -	$ (355)	$ 146	$ -	$ (146)	$ 2,557	$ 8,586	$ (11,143)	$ -

Cost Year 04	Investment 633000630	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,556	$ -	$ -	$ 57	$ 18	$ -	$ -	$ 8	$ -	$ 123	$ 130	$ 469	$ 12	$ 7,372
7103060	CIAC (Capital Work Order Credit)	$ (587)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (587)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 28,710	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,845	$ -	$ 35,556
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
6790324	Engineering &Supervisory Allocation	$ 7,293	$ -	$ -	$ 48	$ 15	$ -	$ -	$ 7	$ -	$ 104	$ 109	$ 396	$ 10	$ 7,982
6790320	Fleet Allocation	$ 1,827	$ -	$ -	$ 61	$ 18	$ -	$ -	$ 1	$ -	$ 90	$ 83	$ 39	$ 13	$ 2,131
C6020000	Fringe Adder	$ 1,899	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,899
6790315	I&D Allocated to Capital	$ 1,335	$ -	$ -	$ 75	$ 21	$ -	$ -	$ 1	$ -	$ 110	$ 101	$ 47	$ 16	$ 1,706
6018999	Labor Expense Reclass	$ (15)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 6,530	$ -	$ -	$ -	$ 17	$ -	$ -	$ -	$ -	$ 604	$ 806	$ 59	$ -	$ 8,017
6408999	Materials & Supplies Expense Reclass	$ (87)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (87)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,583)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,583)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (742)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (742)
C6900040	Payroll Tax Adder	$ 563	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 563
6790210	Permitting	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ 110	$ -	$ -	$ -	$ -	$ -	$ 417
6100180	Site Testing Services	$ 742	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 742
R6010010	SLR Overtime Blended Labor	$ 2,558	$ -	$ -	$ 205	$ -	$ -	$ -	$ -	$ -	$ 164	$ 362	$ 196	$ -	$ 3,485
R6010000	SLR Straight Time Blended Labor	$ 11,308	$ -	$ -	$ 707	$ 262	$ -	$ -	$ 16	$ -	$ 1,176	$ 878	$ 383	$ 194	$ 14,924
6790322	Small Tools Allocation	$ 272	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ 17	$ 22	$ 2	$ -	$ 313
6790321	Stores Allocation	$ 431	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ 40	$ 53	$ 4	$ -	$ 529
Cost Sum		$ 66,554	$ -	$ -	$ 1,152	$ 353	$ -	$ -	$ 143	$ -	$ 2,427	$ 2,546	$ 8,440	$ 245	$ 81,860
Clearings		$ (66,554)	$ -	$ -	$ (1,152)	$ -	$ -	$ (353)	$ -	$ -	$ (2,570)	$ -	$ -	$ (11,231)	$ (81,860)
Project Net		$ -	$ -	$ -	$ -	$ 353	$ -	$ (353)	$ 143	$ -	$ (143)	$ 2,546	$ 8,440	$ (10,986)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **633001943**	Investment Name Land, Structures & Sta - T or C - New	Scenario **2024-2028 Budget**
	Location **Truth or Consequences**	Area **SWNM**	Funding Project # **NEW-15538**	Funding Project Type **FP-NMG Dist Stations-New**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Land, Structures & Sta - T or C - New
Estimated In-Service Date			
Justification	NA		
Alternatives Considered	NA		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633001943 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 563	$ 1,589	$ 710	$ 486	$ 51	$ 1,877	$ 140	$ 137	$ 1,819	$ 672	$ 252	$ 8,295
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 1,012	$ 959	$ -	$ -	$ -	$ 4,610	$ -	$ -	$ -	$ -	$ -	$ 6,581
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45	$ 10	$ -	$ -	$ -	$ -	$ 55
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121	$ -	$ -	$ -	$ -	$ -	$ 121
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 1,247	$ 3,329	$ 971	$ 458	$ 54	$ 2,033	$ 141	$ 70	$ 1,231	$ 339	$ 367	$ 10,240
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 280	$ 507	$ 52	$ 636	$ 36	$ -	$ 40	$ 41	$ 309	$ 1,900
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 549	$ 809	$ 86	$ 1,367	$ 52	$ -	$ 107	$ 108	$ 722	$ 3,801
6790315	I&D Allocated to Capital	$ -	$ -	$ 30	$ 80	$ 89	$ 108	$ 12	$ 405	$ 36	$ 6	$ 159	$ 79	$ 278	$ 1,282
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ 30	$ 60
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 5,609	$ 17,735	$ 3,172	$ -	$ -	$ 873	$ 505	$ 760	$ 9,569	$ 3,191	$ 509	$ 41,922
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24	$ 24
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ 29
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 163	$ 240	$ 25	$ 405	$ 15	$ -	$ 32	$ 32	$ 214	$ 1,126
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 120	$ 282	$ 32	$ 2,338	$ -	$ -	$ -	$ -	$ 1,435	$ 4,207
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 1,913	$ 2,716	$ 285	$ 2,725	$ 194	$ -	$ 398	$ 401	$ 1,240	$ 9,871
6790322	Small Tools Allocation	$ -	$ -	$ 259	$ 785	$ 104	$ -	$ -	$ 15	$ 20	$ 11	$ 515	$ 59	$ 12	$ 1,780
6790321	Stores Allocation	$ -	$ -	$ 277	$ 1,188	$ 217	$ -	$ -	$ 53	$ 40	$ 32	$ 725	$ 64	$ 49	$ 2,644
Cost Sum		$ -	$ -	$ 8,997	$ 25,665	$ 8,287	$ 5,605	$ 597	$ 17,533	$ 1,190	$ 1,015	$ 14,595	$ 4,986	$ 5,471	$ 93,940
Clearings		$ -	$ -	$ -	$ (34,662)	$ -	$ -	$ (14,489)	$ -	$ -	$ (19,738)	$ -	$ -	$ (25,051)	$ (93,940)
Project Net		$ -	$ -	$ 8,997	$ (8,997)	$ 8,287	$ 5,605	$ (13,892)	$ 17,533	$ 1,190	$ (18,723)	$ 14,595	$ 4,986	$ (19,581)	$ -

Cost Year 02 Investment 633001943 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 8,295	$ (103)	$ 960	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,153
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 6,581	$ -	$ 3,821	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,402
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
6030080	Empl Exp - Travel and Lodging	$ 121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121
6790324	Engineering &Supervisory Allocation	$ 10,240	$ (83)	$ 1,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,219
6790320	Fleet Allocation	$ 1,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,900
C6020000	Fringe Adder	$ 3,801	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,801
6790315	I&D Allocated to Capital	$ 1,282	$ (4)	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,331
6010210	Labor Non-Exempt - Straight Time	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60
6401000	Mat & Supp - Inventory Issue	$ 41,922	$ (687)	$ 2,581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,816
6400100	Mat & Supp - Outside Material Purchases	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6400510	Mat & Supp - Small Tools	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
C6900040	Payroll Tax Adder	$ 1,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,126
R6010010	SLR Overtime Blended Labor	$ 4,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,207
R6010000	SLR Straight Time Blended Labor	$ 9,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,871
6790322	Small Tools Allocation	$ 1,780	$ (53)	$ 194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6790321	Stores Allocation	$ 2,644	$ (84)	$ 108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,669
Cost Sum		$ 93,940	$ (1,015)	$ 8,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101,705
Clearings		$ (93,940)	$ -	$ -	$ (7,765)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (101,705)
Project Net		$ -	$ (1,015)	$ 8,779	$ (7,765)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment 633001943 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 9,153	$ -	$ -	$ -	$ -	$ -	$ 476	$ 476	$ -	$ -	$ -	$ -	$ -	$ 10,104
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,402
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
6030080	Empl Exp - Travel and Lodging	$ 121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121
6790324	Engineering &Supervisory Allocation	$ 11,219	$ -	$ -	$ -	$ -	$ -	$ 463	$ 463	$ -	$ -	$ -	$ -	$ -	$ 12,144
6790320	Fleet Allocation	$ 1,900	$ -	$ -	$ -	$ -	$ -	$ 95	$ 95	$ -	$ -	$ -	$ -	$ -	$ 2,089
C6020000	Fringe Adder	$ 3,801	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,801
6790315	I&D Allocated to Capital	$ 1,331	$ -	$ -	$ -	$ -	$ -	$ 116	$ 116	$ -	$ -	$ -	$ -	$ -	$ 1,562
6010210	Labor Non-Exempt - Straight Time	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60
6401000	Mat & Supp - Inventory Issue	$ 43,816	$ -	$ -	$ -	$ -	$ -	$ 3,500	$ 3,500	$ -	$ -	$ -	$ -	$ -	$ 50,816
6400100	Mat & Supp - Outside Material Purchases	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6400510	Mat & Supp - Small Tools	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
C6900040	Payroll Tax Adder	$ 1,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,126
R6010010	SLR Overtime Blended Labor	$ 4,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,207
R6010000	SLR Straight Time Blended Labor	$ 9,871	$ -	$ -	$ -	$ -	$ -	$ 1,500	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ 12,871
6790322	Small Tools Allocation	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ 81	$ 81	$ -	$ -	$ -	$ -	$ -	$ 2,083
6790321	Stores Allocation	$ 2,669	$ -	$ -	$ -	$ -	$ -	$ 193	$ 193	$ -	$ -	$ -	$ -	$ -	$ 3,055
Cost Sum		$ 101,705	$ -	$ -	$ -	$ -	$ -	$ 6,423	$ 6,423	$ -	$ -	$ -	$ -	$ -	$ 114,551
Clearings		$ (101,705)	$ -	$ -	$ -	$ -	$ -	$ (6,423)	$ -	$ -	$ (6,423)	$ -	$ -	$ -	$ (114,551)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,423	$ -	$ (6,423)	$ -	$ -	$ -	$ -

Cost Year 04 Investment 633001943 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 10,104	$ -	$ -	$ -	$ -	$ -	$ 323	$ 323	$ -	$ -	$ -	$ -	$ -	$ 10,749
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,402
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
6030080	Empl Exp - Travel and Lodging	$ 121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121
6790324	Engineering &Supervisory Allocation	$ 12,144	$ -	$ -	$ -	$ -	$ -	$ 272	$ 272	$ -	$ -	$ -	$ -	$ -	$ 12,689
6790320	Fleet Allocation	$ 2,089	$ -	$ -	$ -	$ -	$ -	$ 101	$ 101	$ -	$ -	$ -	$ -	$ -	$ 2,292
C6020000	Fringe Adder	$ 3,801	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,801
6790315	I&D Allocated to Capital	$ 1,562	$ -	$ -	$ -	$ -	$ -	$ 124	$ 124	$ -	$ -	$ -	$ -	$ -	$ 1,810
6010210	Labor Non-Exempt - Straight Time	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60
6401000	Mat & Supp - Inventory Issue	$ 50,816	$ -	$ -	$ -	$ -	$ -	$ 3,534	$ 3,534	$ -	$ -	$ -	$ -	$ -	$ 57,884
6400100	Mat & Supp - Outside Material Purchases	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6400510	Mat & Supp - Small Tools	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
C6900040	Payroll Tax Adder	$ 1,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,126
R6010010	SLR Overtime Blended Labor	$ 4,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,207
R6010000	SLR Straight Time Blended Labor	$ 12,871	$ -	$ -	$ -	$ -	$ -	$ 1,515	$ 1,515	$ -	$ -	$ -	$ -	$ -	$ 15,900
6790322	Small Tools Allocation	$ 2,083	$ -	$ -	$ -	$ -	$ -	$ 98	$ 98	$ -	$ -	$ -	$ -	$ -	$ 2,279
6790321	Stores Allocation	$ 3,055	$ -	$ -	$ -	$ -	$ -	$ 233	$ 233	$ -	$ -	$ -	$ -	$ -	$ 3,521
Cost Sum		$ 114,551	$ -	$ -	$ -	$ -	$ -	$ 6,200	$ 6,200	$ -	$ -	$ -	$ -	$ -	$ 126,950
Clearings		$ (114,551)	$ -	$ -	$ -	$ -	$ -	$ (6,200)	$ -	$ -	$ (6,200)	$ -	$ -	$ -	$ (126,950)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,200	$ -	$ (6,200)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660000705	Mains - Santa Fe - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	NEW-08445	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date		Description	Mains - Santa Fe - New
Estimated In-Service Date			
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660000705 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 6,981	$ 83	$ 2,231	$ 3,341	$ 1,984	$ 2,715	$ 1,897	$ 619	$ 4,230	$ 3,859	$ 4,391	$ 1,026	$ 33,356
6100010	Advertising	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,919	$ -	$ -	$ -	$ 399	$ -	$ -	$ 13,319
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ (23,649)	$ (667)	$ (42,390)	$ (14,803)	$ -	$ (10,050)	$ (3,552)	$ -	$ (5,375)	$ (100,485)
6100080	Consultants - Other	$ -	$ 33,772	$ 1,301	$ 869	$ -	$ 168	$ 204	$ 161	$ 277	$ 247	$ 81	$ -	$ 128	$ 37,209
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 516	$ (2,287)	$ 3,735	$ 12,261	$ 5,992	$ -	$ -	$ -	$ -	$ -	$ 18,645	$ 1,385	$ 40,247
6790040	Director's Restricted Stock Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,942	$ 2,942
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 11,803	$ 184	$ 4,675	$ 4,568	$ 1,873	$ 2,846	$ 2,055	$ 625	$ 2,162	$ 2,612	$ 2,215	$ 1,493	$ 37,111
6790320	Fleet Allocation	$ -	$ 492	$ 123	$ 1,091	$ 909	$ 720	$ 673	$ 701	$ -	$ 1,405	$ 1,494	$ 256	$ 671	$ 8,536
C6020000	Fringe Adder	$ -	$ 1,563	$ 202	$ 2,121	$ 2,345	$ 1,281	$ 1,446	$ 1,232	$ -	$ 2,658	$ 2,895	$ 710	$ 1,800	$ 18,256
6790315	I&D Allocated to Capital	$ -	$ 889	$ (392)	$ 365	$ 389	$ 198	$ 241	$ 376	$ 56	$ 1,391	$ 1,538	$ 519	$ 724	$ 6,295
6010210	Labor Non-Exempt - Straight Time	$ -	$ 164	$ (36)	$ 30	$ 30	$ (15)	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ 218
6401000	Mat & Supp - Inventory Issue	$ -	$ 3,290	$ 950	$ 7,464	$ 8,001	$ 4,154	$ 2,220	$ 6,326	$ 3,160	$ 9,961	$ 3,539	$ 2,196	$ 3,154	$ 54,415
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6780040	Miscellaneous Billing Exp Damaged Facilities	$ -	$ -	$ -	$ 4,540	$ 5,605	$ -	$ -	$ -	$ -	$ -	$ 2,942	$ -	$ -	$ 13,087
C6900040	Payroll Tax Adder	$ -	$ 463	$ 60	$ 629	$ 695	$ 380	$ 429	$ 365	$ -	$ 788	$ 858	$ 210	$ 533	$ 5,409
R6010010	SLR Overtime Blended Labor	$ -	$ 1,992	$ -	$ 643	$ 803	$ 480	$ 713	$ 329	$ -	$ 1,139	$ 1,116	$ 1,017	$ 108	$ 8,340
R6010000	SLR Straight Time Blended Labor	$ -	$ 3,797	$ 749	$ 7,214	$ 7,883	$ 4,263	$ 4,645	$ 4,236	$ -	$ 8,706	$ 9,607	$ 1,613	$ 6,560	$ 59,274
6790322	Small Tools Allocation	$ -	$ 218	$ 44	$ 286	$ 261	$ 137	$ 89	$ 106	$ 127	$ 148	$ 190	$ 41	$ 86	$ 1,734
6790321	Stores Allocation	$ -	$ 270	$ 47	$ 434	$ 548	$ 735	$ 254	$ 381	$ 252	$ 417	$ 268	$ 44	$ 347	$ 3,997
Cost Sum		$ -	$ 66,210	$ 1,029	$ 36,327	$ 23,992	$ 21,684	$ (12,951)	$ 3,362	$ 5,116	$ 23,200	$ 27,848	$ 31,858	$ 15,584	$ 243,259
Clearings		$ -	$ -	$ -	$ (103,566)	$ -	$ -	$ (32,724)	$ -	$ -	$ (31,678)	$ -	$ -	$ (75,290)	$ (243,259)
Project Net		$ -	$ 66,210	$ 1,029	$ (67,239)	$ 23,992	$ 21,684	$ (45,675)	$ 3,362	$ 5,116	$ (8,478)	$ 27,848	$ 31,858	$ (59,706)	$ -

Cost Year 02	Investment 660000705	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 33,356	$ 9,095	$ 2,591	$ (5)	$ 2,708	$ 5,869	$ 5,401	$ 5,319	$ 5,318	$ 5,312	$ 5,181	$ 4,878	$ 4,878	$ 89,903
6100010	Advertising	$ 13,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,319
7103060	CIAC (Capital Work Order Credit)	$ (100,485)	$ -	$ (2,372)	$ -	$ (3,022)	$ (1,259)	$ (22,777)	$ (22,777)	$ (22,777)	$ (22,777)	$ (22,777)	$ (22,777)	$ (22,777)	$ (266,578)
6100080	Consultants - Other	$ 37,209	$ 510	$ -	$ -	$ -	$ 6,741	$ 6,741	$ 6,741	$ 6,741	$ 6,741	$ 6,541	$ 2,741	$ 2,741	$ 83,447
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 40,247	$ 5,711	$ 482	$ -	$ 1,229	$ 15,680	$ 11,430	$ 10,680	$ 10,676	$ 10,621	$ 9,631	$ 10,680	$ 10,680	$ 137,745
6790040	Director's Restricted Stock Expense	$ 2,942	$ -	$ -	$ 360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,302
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 552
6790324	Engineering &Supervisory Allocation	$ 37,111	$ 7,349	$ 2,865	$ (3)	$ 3,066	$ 5,690	$ 5,236	$ 5,156	$ 5,155	$ 5,149	$ 5,022	$ 4,729	$ 4,729	$ 91,253
6790320	Fleet Allocation	$ 8,536	$ 2,110	$ 1,600	$ (81)	$ 980	$ 1,464	$ 1,464	$ 1,464	$ 1,464	$ 1,464	$ 1,464	$ 1,464	$ 1,464	$ 24,861
C6020000	Fringe Adder	$ 18,256	$ 5,320	$ 3,567	$ 1,091	$ 1,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,957
6790315	I&D Allocated to Capital	$ 6,295	$ 1,697	$ 1,035	$ (50)	$ 584	$ 1,877	$ 1,877	$ 1,877	$ 1,877	$ 1,877	$ 1,877	$ 1,877	$ 1,877	$ 24,579
6010210	Labor Non-Exempt - Straight Time	$ 218	$ 102	$ (42)	$ 15	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533
6401000	Mat & Supp - Inventory Issue	$ 54,415	$ 19,871	$ (1,045)	$ 558	$ 8,094	$ 7,398	$ 7,398	$ 7,398	$ 7,398	$ 7,398	$ 7,398	$ 7,398	$ 7,398	$ 141,080
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 11
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 355
6780040	Miscellaneous Billing Exp Damaged Facilities	$ 13,087	$ 7,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,968
C6900040	Payroll Tax Adder	$ 5,409	$ 1,576	$ 1,057	$ 323	$ 510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,876
R6010010	SLR Overtime Blended Labor	$ 8,340	$ 1,331	$ 311	$ -	$ 944	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 49,823
R6010000	SLR Straight Time Blended Labor	$ 59,274	$ 18,373	$ 12,901	$ 4,042	$ 5,434	$ 18,310	$ 18,310	$ 18,310	$ 18,310	$ 18,310	$ 18,310	$ 18,310	$ 18,310	$ 246,504
6790322	Small Tools Allocation	$ 1,734	$ 1,527	$ (79)	$ 12	$ 892	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 5,619
6790321	Stores Allocation	$ 3,997	$ 2,423	$ (44)	$ 34	$ 981	$ 459	$ 459	$ 459	$ 459	$ 459	$ 459	$ 459	$ 459	$ 11,065
Cost Sum		$ 243,259	$ 84,877	$ 22,827	$ 6,319	$ 24,363	$ 67,398	$ 40,709	$ 39,796	$ 39,791	$ 39,724	$ 38,277	$ 34,928	$ 34,928	$ 717,197
Clearings		$ (243,259)	$ -	$ -	$ (114,023)	$ -	$ -	$ (132,470)	$ -	$ -	$ (119,312)	$ -	$ -	$ (108,133)	$ (717,197)
Project Net		$ -	$ 84,877	$ 22,827	$ (107,704)	$ 24,363	$ 67,398	$ (91,761)	$ 39,796	$ 39,791	$ (79,588)	$ 38,277	$ 34,928	$ (73,205)	$ -

Cost Year 03	Investment 660000705	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 89,903	$ 7,371	$ 7,371	$ 7,371	$ 7,371	$ 7,371	$ 7,371	$ 7,371	$ 7,371	$ 7,371	$ 7,371	$ 7,371	$ 7,371	$ 178,361
6100010	Advertising	$ 13,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,319
7103060	CIAC (Capital Work Order Credit)	$ (266,578)	$ (22,875)	$ (22,875)	$ (22,875)	$ (22,875)	$ (22,875)	$ (22,875)	$ (22,875)	$ (22,875)	$ (22,875)	$ (22,875)	$ (22,875)	$ (22,875)	$ (541,082)
6100080	Consultants - Other	$ 83,447	$ 7,211	$ 7,211	$ 7,211	$ 7,211	$ 7,211	$ 7,211	$ 7,211	$ 7,211	$ 7,211	$ 7,211	$ 7,211	$ 7,211	$ 169,979
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 137,745	$ 40,830	$ 40,830	$ 40,830	$ 40,830	$ 40,830	$ 40,830	$ 40,830	$ 40,830	$ 40,830	$ 40,830	$ 40,830	$ 40,830	$ 627,705
6790040	Director's Restricted Stock Expense	$ 3,302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,302
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6030010	Empl Exp - Professional Dues, Subscription	$ 552	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 1,404
6790324	Engineering &Supervisory Allocation	$ 91,253	$ 7,175	$ 7,175	$ 7,175	$ 7,175	$ 7,175	$ 7,175	$ 7,175	$ 7,175	$ 7,175	$ 7,175	$ 7,175	$ 7,175	$ 177,348
6790320	Fleet Allocation	$ 24,861	$ 1,480	$ 1,480	$ 1,480	$ 1,480	$ 1,480	$ 1,480	$ 1,480	$ 1,480	$ 1,480	$ 1,480	$ 1,480	$ 1,480	$ 42,623
C6020000	Fringe Adder	$ 29,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,957
6790315	I&D Allocated to Capital	$ 24,579	$ 1,811	$ 1,811	$ 1,811	$ 1,811	$ 1,811	$ 1,811	$ 1,811	$ 1,811	$ 1,811	$ 1,811	$ 1,811	$ 1,811	$ 46,316
6010210	Labor Non-Exempt - Straight Time	$ 533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533
6401000	Mat & Supp - Inventory Issue	$ 141,080	$ 6,939	$ 6,939	$ 6,939	$ 6,939	$ 6,939	$ 6,939	$ 6,939	$ 6,939	$ 6,939	$ 6,939	$ 6,939	$ 6,939	$ 224,353
6400100	Mat & Supp - Outside Material Purchases	$ 11	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 29
6400510	Mat & Supp - Small Tools	$ 355	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 904
6780040	Miscellaneous Billing Exp Damaged Facilities	$ 20,968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,968
C6900040	Payroll Tax Adder	$ 8,876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,876
R6010010	SLR Overtime Blended Labor	$ 49,823	$ 5,008	$ 5,008	$ 5,008	$ 5,008	$ 5,008	$ 5,008	$ 5,008	$ 5,008	$ 5,008	$ 5,008	$ 5,008	$ 5,008	$ 109,918
R6010000	SLR Straight Time Blended Labor	$ 246,504	$ 18,487	$ 18,487	$ 18,487	$ 18,487	$ 18,487	$ 18,487	$ 18,487	$ 18,487	$ 18,487	$ 18,487	$ 18,487	$ 18,487	$ 468,350
6790322	Small Tools Allocation	$ 5,619	$ 161	$ 161	$ 161	$ 161	$ 161	$ 161	$ 161	$ 161	$ 161	$ 161	$ 161	$ 161	$ 7,552
6790321	Stores Allocation	$ 11,065	$ 383	$ 383	$ 383	$ 383	$ 383	$ 383	$ 383	$ 383	$ 383	$ 383	$ 383	$ 383	$ 15,658
Cost Sum		$ 717,197	$ 74,100	$ 74,100	$ 74,100	$ 74,100	$ 74,100	$ 74,100	$ 74,100	$ 74,100	$ 74,100	$ 74,100	$ 74,100	$ 74,100	$ 1,606,395
Clearings		$ (717,197)	$ -	$ -	$ (222,299)	$ -	$ -	$ (222,299)	$ -	$ -	$ (222,299)	$ -	$ -	$ (222,299)	$ (1,606,395)
Project Net		$ -	$ 74,100	$ 74,100	$ (148,200)	$ 74,100	$ 74,100	$ (148,200)	$ 74,100	$ 74,100	$ (148,200)	$ 74,100	$ 74,100	$ (148,200)	$ -

Cost Year 04	Investment 660000705	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 178,361	$ 3,179	$ 3,179	$ 3,179	$ 3,179	$ 3,179	$ 3,179	$ 3,179	$ 3,179	$ 3,179	$ 3,179	$ 3,179	$ 3,179	$ 216,505
6100010	Advertising	$ 13,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,319
7103060	CIAC (Capital Work Order Credit)	$ (541,082)	$ (24,399)	$ (24,399)	$ (24,399)	$ (24,399)	$ (24,399)	$ (24,399)	$ (24,399)	$ (24,399)	$ (24,399)	$ (24,399)	$ (24,399)	$ (24,399)	$ (833,867)
6100080	Consultants - Other	$ 169,979	$ 4,352	$ 4,352	$ 4,352	$ 4,352	$ 4,352	$ 4,352	$ 4,352	$ 4,352	$ 4,352	$ 4,352	$ 4,352	$ 4,352	$ 222,199
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 627,705	$ 17,729	$ 17,729	$ 17,729	$ 17,729	$ 17,729	$ 17,729	$ 17,729	$ 17,729	$ 17,729	$ 17,729	$ 17,729	$ 17,729	$ 840,448
6790040	Director's Restricted Stock Expense	$ 3,302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,302
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6030010	Empl Exp - Professional Dues, Subscription	$ 1,404	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 2,290
6790324	Engineering &Supervisory Allocation	$ 177,348	$ 2,682	$ 2,682	$ 2,682	$ 2,682	$ 2,682	$ 2,682	$ 2,682	$ 2,682	$ 2,682	$ 2,682	$ 2,682	$ 2,682	$ 209,531
6790320	Fleet Allocation	$ 42,623	$ 1,658	$ 1,658	$ 1,658	$ 1,658	$ 1,658	$ 1,658	$ 1,658	$ 1,658	$ 1,658	$ 1,658	$ 1,658	$ 1,658	$ 62,520
C6020000	Fringe Adder	$ 29,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,957
6790315	I&D Allocated to Capital	$ 46,316	$ 2,030	$ 2,030	$ 2,030	$ 2,030	$ 2,030	$ 2,030	$ 2,030	$ 2,030	$ 2,030	$ 2,030	$ 2,030	$ 2,030	$ 70,681
6010210	Labor Non-Exempt - Straight Time	$ 533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533
6401000	Mat & Supp - Inventory Issue	$ 224,353	$ 3,574	$ 3,574	$ 3,574	$ 3,574	$ 3,574	$ 3,574	$ 3,574	$ 3,574	$ 3,574	$ 3,574	$ 3,574	$ 3,574	$ 267,237
6400100	Mat & Supp - Outside Material Purchases	$ 29	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 47
6400510	Mat & Supp - Small Tools	$ 904	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 1,475
6780040	Miscellaneous Billing Exp Damaged Facilities	$ 20,968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,968
C6900040	Payroll Tax Adder	$ 8,876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,876
R6010010	SLR Overtime Blended Labor	$ 109,918	$ 5,208	$ 5,208	$ 5,208	$ 5,208	$ 5,208	$ 5,208	$ 5,208	$ 5,208	$ 5,208	$ 5,208	$ 5,208	$ 5,208	$ 172,417
R6010000	SLR Straight Time Blended Labor	$ 468,350	$ 19,614	$ 19,614	$ 19,614	$ 19,614	$ 19,614	$ 19,614	$ 19,614	$ 19,614	$ 19,614	$ 19,614	$ 19,614	$ 19,614	$ 703,713
6790322	Small Tools Allocation	$ 7,552	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 8,740
6790321	Stores Allocation	$ 15,658	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 18,489
Cost Sum		$ 1,606,395	$ 36,084	$ 36,084	$ 36,084	$ 36,084	$ 36,084	$ 36,084	$ 36,084	$ 36,084	$ 36,084	$ 36,084	$ 36,084	$ 36,084	$ 2,039,403
Clearings		$ (1,606,395)	$ -	$ -	$ (108,252)	$ -	$ -	$ (108,252)	$ -	$ -	$ (108,252)	$ -	$ -	$ (108,252)	$ (2,039,403)
Project Net		$ -	$ 36,084	$ 36,084	$ (72,168)	$ 36,084	$ 36,084	$ (72,168)	$ 36,084	$ 36,084	$ (72,168)	$ 36,084	$ 36,084	$ (72,168)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660000706	Land, Structures & Sta - Santa Fe - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	NEW-08447	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Santa Fe - New
Justification: To ensure continual safe and reliable service, NMGC invests in new/modified regulator stations throughout the year as growth or new customers require these investments
Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660000706 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 131	$ -	$ 678	$ -	$ -	$ -	$ -	$ -	$ -	$ 202	$ -	$ -	$ 1,011
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 1,419	$ -	$ -	$ -	$ -	$ -	$ -	$ 137	$ -	$ -	$ 1,556
6790320	Fleet Allocation	$ -	$ -	$ -	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ 80	$ -	$ -	$ 155
C6020000	Fringe Adder	$ -	$ -	$ -	$ 209	$ -	$ -	$ -	$ -	$ -	$ -	$ 225	$ -	$ -	$ 433
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ 113	$ -	$ -	$ 172
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 6,929	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,929
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (44)	$ (44)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21)	$ (21)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ 67	$ -	$ -	$ 128
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 772	$ -	$ -	$ -	$ -	$ -	$ -	$ 833	$ -	$ -	$ 1,605
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
6790321	Stores Allocation	$ -	$ -	$ -	$ 464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464
Cost Sum		$ -	$ 131	$ -	$ 10,973	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,656	$ -	$ (65)	$ 12,696
Clearings		$ -	$ -	$ -	$ (11,105)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,591)	$ (12,696)
Project Net		$ -	$ 131	$ -	$ (131)	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,656	$ -	$ (1,656)	$ -

Cost Year 02	Investment 660000706	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,011	$ 990	$ 117	$ -	$ -	$ 539	$ 1,077	$ 652	$ 660	$ 1,077	$ 679	$ 554	$ 426	$ 7,780
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 1,491	$ 2,982	$ 1,491	$ 1,491	$ 2,982	$ 1,491	$ 1,491	$ 1,491	$ 14,911
6790324	Engineering &Supervisory Allocation	$ 1,556	$ 800	$ 129	$ -	$ -	$ 522	$ 1,044	$ 632	$ 640	$ 1,044	$ 658	$ 537	$ 413	$ 7,974
6790320	Fleet Allocation	$ 155	$ -	$ -	$ -	$ -	$ 28	$ 57	$ 28	$ 28	$ 57	$ 28	$ 28	$ 28	$ 439
C6020000	Fringe Adder	$ 433	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 433
6790315	I&D Allocated to Capital	$ 172	$ 40	$ 6	$ -	$ -	$ 36	$ 73	$ 36	$ 36	$ 73	$ 36	$ 36	$ 36	$ 583
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ 87	$ 174	$ 87	$ 87	$ 174	$ 87	$ 87	$ 87	$ 869
6401000	Mat & Supp - Inventory Issue	$ 6,929	$ 6,599	$ 279	$ -	$ -	$ 1,399	$ 2,798	$ 1,399	$ 1,399	$ 2,798	$ 1,399	$ 1,399	$ 1,399	$ 27,798
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 1,391	$ 2,782	$ 2,391	$ 2,465	$ 2,782	$ 2,631	$ 1,526	$ 391	$ 16,359
6400500	Mat & Supp - Parts	$ -	$ -	$ 502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 502
6408999	Materials & Supplies Expense Reclass	$ (44)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (44)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (21)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 8	$ 16	$ 8	$ 8	$ 16	$ 8	$ 8	$ 8	$ 78
R6010000	SLR Straight Time Blended Labor	$ 1,605	$ -	$ -	$ -	$ -	$ 442	$ 884	$ 442	$ 442	$ 884	$ 442	$ 442	$ 442	$ 6,025
6790322	Small Tools Allocation	$ 307	$ 507	$ 21	$ -	$ -	$ 72	$ 145	$ 98	$ 100	$ 145	$ 104	$ 76	$ 46	$ 1,621
6790321	Stores Allocation	$ 464	$ 805	$ 12	$ -	$ -	$ 173	$ 346	$ 235	$ 240	$ 346	$ 250	$ 182	$ 111	$ 3,164
Cost Sum		$ 12,696	$ 9,740	$ 1,066	$ -	$ -	$ 6,189	$ 12,378	$ 7,499	$ 7,596	$ 12,378	$ 7,814	$ 6,366	$ 4,878	$ 88,600
Clearings		$ (12,696)	$ -	$ -	$ (10,807)	$ -	$ -	$ (18,566)	$ -	$ -	$ (27,473)	$ -	$ -	$ (19,058)	$ (88,600)
Project Net		$ -	$ 9,740	$ 1,066	$ (10,807)	$ -	$ 6,189	$ (6,189)	$ 7,499	$ 7,596	$ (15,095)	$ 7,814	$ 6,366	$ (14,180)	$ -

Cost Year 03	Investment 660000706	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,780	$ 529	$ 529	$ 529	$ 529	$ 529	$ 529	$ 529	$ 529	$ 529	$ 529	$ 529	$ 529	$ 14,126
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 14,911	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 40,861
6790324	Engineering &Supervisory Allocation	$ 7,974	$ 515	$ 515	$ 515	$ 515	$ 515	$ 515	$ 515	$ 515	$ 515	$ 515	$ 515	$ 515	$ 14,150
6790320	Fleet Allocation	$ 439	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 789
C6020000	Fringe Adder	$ 433	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 433
6790315	I&D Allocated to Capital	$ 583	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 1,012
6400020	Mat & Supp - General and Office Supplies	$ 869	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 1,869
6401000	Mat & Supp - Inventory Issue	$ 27,798	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 45,092
6400100	Mat & Supp - Outside Material Purchases	$ 16,359	$ 1,433	$ 1,433	$ 1,433	$ 1,433	$ 1,433	$ 1,433	$ 1,433	$ 1,433	$ 1,433	$ 1,433	$ 1,433	$ 1,433	$ 33,551
6400500	Mat & Supp - Parts	$ 502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 502
6408999	Materials & Supplies Expense Reclass	$ (44)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (44)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (21)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
R6010010	SLR Overtime Blended Labor	$ 78	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 172
R6010000	SLR Straight Time Blended Labor	$ 6,025	$ 455	$ 455	$ 455	$ 455	$ 455	$ 455	$ 455	$ 455	$ 455	$ 455	$ 455	$ 455	$ 11,487
6790322	Small Tools Allocation	$ 1,621	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 2,421
6790321	Stores Allocation	$ 3,164	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 5,066
Cost Sum		$ 88,600	$ 6,916	$ 6,916	$ 6,916	$ 6,916	$ 6,916	$ 6,916	$ 6,916	$ 6,916	$ 6,916	$ 6,916	$ 6,916	$ 6,916	$ 171,595
Clearings		$ (88,600)	$ -	$ -	$ (20,749)	$ -	$ -	$ (20,749)	$ -	$ -	$ (20,749)	$ -	$ -	$ (20,749)	$ (171,595)
Project Net		$ -	$ 6,916	$ 6,916	$ (13,832)	$ 6,916	$ 6,916	$ (13,832)	$ 6,916	$ 6,916	$ (13,832)	$ 6,916	$ 6,916	$ (13,833)	$ -

Cost Year 04	Investment 660000706	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,126	$ 369	$ 369	$ 369	$ 369	$ 369	$ 369	$ 369	$ 369	$ 369	$ 369	$ 369	$ 369	$ 18,557
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 40,861	$ 2,249	$ 2,249	$ 2,249	$ 2,249	$ 2,249	$ 2,249	$ 2,249	$ 2,249	$ 2,249	$ 2,249	$ 2,249	$ 2,249	$ 67,849
6790324	Engineering &Supervisory Allocation	$ 14,150	$ 312	$ 312	$ 312	$ 312	$ 312	$ 312	$ 312	$ 312	$ 312	$ 312	$ 312	$ 312	$ 17,888
6790320	Fleet Allocation	$ 789	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 1,175
C6020000	Fringe Adder	$ 433	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 433
6790315	I&D Allocated to Capital	$ 1,012	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 1,484
6400020	Mat & Supp - General and Office Supplies	$ 1,869	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 2,909
6401000	Mat & Supp - Inventory Issue	$ 45,092	$ 1,499	$ 1,499	$ 1,499	$ 1,499	$ 1,499	$ 1,499	$ 1,499	$ 1,499	$ 1,499	$ 1,499	$ 1,499	$ 1,499	$ 63,079
6400100	Mat & Supp - Outside Material Purchases	$ 33,551	$ 1,490	$ 1,490	$ 1,490	$ 1,490	$ 1,490	$ 1,490	$ 1,490	$ 1,490	$ 1,490	$ 1,490	$ 1,490	$ 1,490	$ 51,431
6400500	Mat & Supp - Parts	$ 502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 502
6408999	Materials & Supplies Expense Reclass	$ (44)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (44)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (21)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
R6010010	SLR Overtime Blended Labor	$ 172	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 270
R6010000	SLR Straight Time Blended Labor	$ 11,487	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 17,168
6790322	Small Tools Allocation	$ 2,421	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 3,414
6790321	Stores Allocation	$ 5,066	$ 197	$ 197	$ 197	$ 197	$ 197	$ 197	$ 197	$ 197	$ 197	$ 197	$ 197	$ 197	$ 7,432
Cost Sum		$ 171,595	$ 6,838	$ 6,838	$ 6,838	$ 6,838	$ 6,838	$ 6,838	$ 6,838	$ 6,838	$ 6,838	$ 6,838	$ 6,838	$ 6,838	$ 253,655
Clearings		$ (171,595)	$ -	$ -	$ (20,515)	$ -	$ -	$ (20,515)	$ -	$ -	$ (20,515)	$ -	$ -	$ (20,515)	$ (253,655)
Project Net		$ -	$ 6,838	$ 6,838	$ (13,677)	$ 6,838	$ 6,838	$ (13,677)	$ 6,838	$ 6,838	$ (13,677)	$ 6,838	$ 6,838	$ (13,677)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660000707	Meters - Residential - Santa Fe - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	NEW-08448	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Meters - Residential - Santa Fe - New
Justification	NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers
Alternatives Considered	NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660000707 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 4,257	$ 2,950	$ 3,883	$ 2,361	$ 4,405	$ 2,408	$ (702)	$ 4,054	$ 9,049	$ 1,256	$ 9,671	$ -	$ 43,591
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 8,510	$ 6,535	$ 8,134	$ 3,228	$ 4,159	$ 2,524	$ (760)	$ 4,095	$ 4,625	$ 850	$ 4,880	$ -	$ 46,782
6790320	Fleet Allocation	$ -	$ -	$ -	$ 172	$ (184)	$ -	$ -	$ -	$ -	$ -	$ 129	$ -	$ -	$ 117
C6020000	Fringe Adder	$ -	$ -	$ -	$ 413	$ (450)	$ -	$ -	$ -	$ -	$ -	$ 360	$ -	$ -	$ 324
6790315	I&D Allocated to Capital	$ -	$ 407	$ (47)	$ 244	$ 23	$ 99	$ 60	$ (35)	$ 369	$ 416	$ 239	$ 439	$ -	$ 2,214
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63	$ (33)	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 3,861	$ -	$ 599	$ 5,457	$ -	$ -	$ 214	$ 429	$ 5,148	$ -	$ 2,549	$ 18,258
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 50,077	$ 30,846	$ 43,614	$ 21,321	$ 31,252	$ 20,064	$ (4,679)	$ 22,309	$ 49,842	$ -	$ 53,729	$ 148,422	$ 466,795
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 122	$ (133)	$ -	$ -	$ -	$ -	$ -	$ 107	$ -	$ -	$ 96
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 1,020	$ (1,112)	$ -	$ -	$ -	$ -	$ -	$ 657	$ -	$ -	$ 565
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 510	$ (554)	$ -	$ -	$ -	$ -	$ -	$ 677	$ -	$ -	$ 634
6790322	Small Tools Allocation	$ -	$ 3,315	$ 1,602	$ 1,929	$ 716	$ 1,210	$ 808	$ (78)	$ 907	$ 745	$ 277	$ 997	$ -	$ 12,428
6790321	Stores Allocation	$ -	$ 4,108	$ 1,715	$ 2,922	$ 1,501	$ 6,498	$ 2,292	$ (282)	$ 1,796	$ 2,106	$ 390	$ 1,076	$ -	$ 24,122
6790325	Testing & Installation Allocation	$ -	$ 11,117	$ 7,705	$ 9,682	$ 4,866	$ 8,149	$ 4,454	$ (1,039)	$ 5,000	$ 11,160	$ 1,143	$ 11,928	$ -	$ 74,166
Cost Sum		$ -	$ 81,790	$ 55,166	$ 72,647	$ 32,184	$ 61,230	$ 32,610	$ (7,575)	$ 38,744	$ 78,373	$ 11,297	$ 82,687	$ 150,970	$ 690,122
Clearings		$ -	$ -	$ -	$ (209,603)	$ -	$ -	$ (126,024)	$ -	$ -	$ (109,542)	$ -	$ -	$ (244,954)	$ (690,122)
Project Net		$ -	$ 81,790	$ 55,166	$ (136,956)	$ 32,184	$ 61,230	$ (93,413)	$ (7,575)	$ 38,744	$ (31,168)	$ 11,297	$ 82,687	$ (93,984)	$ -

Cost Year 02	Investment 660000707	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 43,591	$ 5,369	$ 5,036	$ 10,018	$ 8,066	$ 336	$ 674	$ 682	$ 707	$ 775	$ 747	$ 777	$ 787	$ 77,567
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 1,077
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 8,069
6790324	Engineering &Supervisory Allocation	$ 46,782	$ 4,338	$ 5,569	$ 6,277	$ 9,131	$ 325	$ 654	$ 661	$ 685	$ 752	$ 724	$ 753	$ 763	$ 77,415
6790320	Fleet Allocation	$ 117	$ -	$ -	$ -	$ -	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 252
C6020000	Fringe Adder	$ 324	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 324
6790315	I&D Allocated to Capital	$ 2,214	$ 217	$ 278	$ 314	$ 457	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 3,653
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 18,258	$ -	$ -	$ 5,097	$ 9,393	$ 1,157	$ 4,157	$ 4,227	$ 4,427	$ 4,757	$ 4,757	$ 5,065	$ 5,157	$ 66,452
6400100	Mat & Supp - Outside Material Purchases	$ 466,795	$ 54,889	$ 33,365	$ 61,693	$ 44,383	$ 438	$ 438	$ 437	$ 453	$ 732	$ 483	$ 438	$ 438	$ 664,981
C6900040	Payroll Tax Adder	$ 96	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96
R6010010	SLR Overtime Blended Labor	$ 565	$ -	$ -	$ -	$ -	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 855
R6010000	SLR Straight Time Blended Labor	$ 634	$ -	$ -	$ -	$ -	$ 231	$ 231	$ 231	$ 231	$ 231	$ 231	$ 231	$ 231	$ 2,483
6790322	Small Tools Allocation	$ 12,428	$ 2,751	$ 2,526	$ 1,376	$ 5,928	$ 41	$ 119	$ 121	$ 126	$ 142	$ 136	$ 143	$ 145	$ 25,981
6790321	Stores Allocation	$ 24,122	$ 4,364	$ 1,409	$ 4,011	$ 6,517	$ 99	$ 285	$ 289	$ 303	$ 341	$ 325	$ 342	$ 347	$ 42,754
6790325	Testing & Installation Allocation	$ 74,166	$ 7,945	$ 7,453	$ 14,827	$ 11,938	$ 608	$ 1,751	$ 1,777	$ 1,860	$ 2,092	$ 1,997	$ 2,097	$ 2,132	$ 130,645
Cost Sum		$ 690,122	$ 79,872	$ 55,636	$ 103,613	$ 95,813	$ 4,453	$ 9,528	$ 9,644	$ 10,010	$ 11,040	$ 10,619	$ 11,064	$ 11,219	$ 1,102,633
Clearings		$ (690,122)	$ -	$ -	$ (239,121)	$ -	$ -	$ (109,794)	$ -	$ -	$ (30,694)	$ -	$ -	$ (32,902)	$ (1,102,633)
Project Net		$ -	$ 79,872	$ 55,636	$ (135,508)	$ 95,813	$ 4,453	$ (100,266)	$ 9,644	$ 10,010	$ (19,654)	$ 10,619	$ 11,064	$ (21,683)	$ -

Cost Year 03	Investment 660000707	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 77,567	$ 2,432	$ 2,432	$ 2,432	$ 2,432	$ 2,432	$ 2,432	$ 2,432	$ 2,432	$ 2,432	$ 2,432	$ 2,432	$ 2,432	$ 106,745
6100080	Consultants - Other	$ 1,077	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 2,740
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 8,069	$ 4,742	$ 4,742	$ 4,742	$ 4,742	$ 4,742	$ 4,742	$ 4,742	$ 4,742	$ 4,742	$ 4,742	$ 4,742	$ 4,742	$ 64,977
6790324	Engineering &Supervisory Allocation	$ 77,415	$ 2,367	$ 2,367	$ 2,367	$ 2,367	$ 2,367	$ 2,367	$ 2,367	$ 2,367	$ 2,367	$ 2,367	$ 2,367	$ 2,367	$ 105,814
6790320	Fleet Allocation	$ 252	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 460
C6020000	Fringe Adder	$ 324	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 324
6790315	I&D Allocated to Capital	$ 3,653	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 3,908
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 66,452	$ 4,707	$ 4,707	$ 4,707	$ 4,707	$ 4,707	$ 4,707	$ 4,707	$ 4,707	$ 4,707	$ 4,707	$ 4,707	$ 4,707	$ 122,935
6400100	Mat & Supp - Outside Material Purchases	$ 664,981	$ 15,643	$ 15,643	$ 15,643	$ 15,643	$ 15,643	$ 15,643	$ 15,643	$ 15,643	$ 15,643	$ 15,643	$ 15,643	$ 15,643	$ 852,693
C6900040	Payroll Tax Adder	$ 96	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96
R6010010	SLR Overtime Blended Labor	$ 855	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 1,302
R6010000	SLR Straight Time Blended Labor	$ 2,483	$ 238	$ 238	$ 238	$ 238	$ 238	$ 238	$ 238	$ 238	$ 238	$ 238	$ 238	$ 238	$ 5,340
6790322	Small Tools Allocation	$ 25,981	$ 472	$ 472	$ 472	$ 472	$ 472	$ 472	$ 472	$ 472	$ 472	$ 472	$ 472	$ 472	$ 31,646
6790321	Stores Allocation	$ 42,754	$ 1,122	$ 1,122	$ 1,122	$ 1,122	$ 1,122	$ 1,122	$ 1,122	$ 1,122	$ 1,122	$ 1,122	$ 1,122	$ 1,122	$ 56,221
6790325	Testing & Installation Allocation	$ 130,645	$ 7,116	$ 7,116	$ 7,116	$ 7,116	$ 7,116	$ 7,116	$ 7,116	$ 7,116	$ 7,116	$ 7,116	$ 7,116	$ 7,116	$ 216,040
Cost Sum		$ 1,102,633	$ 39,053	$ 39,053	$ 39,053	$ 39,053	$ 39,053	$ 39,053	$ 39,053	$ 39,053	$ 39,053	$ 39,053	$ 39,053	$ 39,053	$ 1,571,272
Clearings		$ (1,102,633)	$ -	$ -	$ (117,160)	$ -	$ -	$ (117,160)	$ -	$ -	$ (117,160)	$ -	$ -	$ (117,160)	$ (1,571,272)
Project Net		$ -	$ 39,053	$ 39,053	$ (78,107)	$ 39,053	$ 39,053	$ (78,107)	$ 39,053	$ 39,053	$ (78,107)	$ 39,053	$ 39,053	$ (78,107)	$ -

Cost Year 04	Investment 660000707	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 106,745	$ 1,700	$ 1,700	$ 1,700	$ 1,700	$ 1,700	$ 1,700	$ 1,700	$ 1,700	$ 1,700	$ 1,700	$ 1,700	$ 1,700	$ 127,145
6100080	Consultants - Other	$ 2,740	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 4,470
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 64,977	$ 4,932	$ 4,932	$ 4,932	$ 4,932	$ 4,932	$ 4,932	$ 4,932	$ 4,932	$ 4,932	$ 4,932	$ 4,932	$ 4,932	$ 124,161
6790324	Engineering &Supervisory Allocation	$ 105,814	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 123,025
6790320	Fleet Allocation	$ 460	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 690
C6020000	Fringe Adder	$ 324	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 324
6790315	I&D Allocated to Capital	$ 3,908	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 4,189
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 122,935	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 181,678
6400100	Mat & Supp - Outside Material Purchases	$ 852,693	$ 16,268	$ 16,268	$ 16,268	$ 16,268	$ 16,268	$ 16,268	$ 16,268	$ 16,268	$ 16,268	$ 16,268	$ 16,268	$ 16,268	$ 1,047,913
C6900040	Payroll Tax Adder	$ 96	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96
R6010010	SLR Overtime Blended Labor	$ 1,302	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 1,767
R6010000	SLR Straight Time Blended Labor	$ 5,340	$ 248	$ 248	$ 248	$ 248	$ 248	$ 248	$ 248	$ 248	$ 248	$ 248	$ 248	$ 248	$ 8,312
6790322	Small Tools Allocation	$ 31,646	$ 586	$ 586	$ 586	$ 586	$ 586	$ 586	$ 586	$ 586	$ 586	$ 586	$ 586	$ 586	$ 38,681
6790321	Stores Allocation	$ 56,221	$ 1,396	$ 1,396	$ 1,396	$ 1,396	$ 1,396	$ 1,396	$ 1,396	$ 1,396	$ 1,396	$ 1,396	$ 1,396	$ 1,396	$ 72,977
6790325	Testing & Installation Allocation	$ 216,040	$ 7,238	$ 7,238	$ 7,238	$ 7,238	$ 7,238	$ 7,238	$ 7,238	$ 7,238	$ 7,238	$ 7,238	$ 7,238	$ 7,238	$ 302,895
Cost Sum		$ 1,571,272	$ 38,923	$ 38,923	$ 38,923	$ 38,923	$ 38,923	$ 38,923	$ 38,923	$ 38,923	$ 38,923	$ 38,923	$ 38,923	$ 38,923	$ 2,038,352
Clearings		$ (1,571,272)	$ -	$ -	$ (116,770)	$ -	$ -	$ (116,770)	$ -	$ -	$ (116,770)	$ -	$ -	$ (116,770)	$ (2,038,352)
Project Net		$ -	$ 38,923	$ 38,923	$ (77,847)	$ 38,923	$ 38,923	$ (77,847)	$ 38,923	$ 38,923	$ (77,847)	$ 38,923	$ 38,923	$ (77,847)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660000708	Services - Santa Fe - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	NEW-08449	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date		Description	Services - Santa Fe - New
Estimated In-Service Date			
Justification	NMGC installs new services consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660000708 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 9,018	$ 6,634	$ 7,319	$ 7,977	$ 10,027	$ 10,189	$ 11,198	$ 12,811	$ 16,721	$ 10,520	$ 11,569	$ -	$ 113,984
6100010	Advertising	$ -	$ -	$ -	$ -	$ -	$ 1,401	$ -	$ -	$ -	$ 408	$ -	$ -	$ -	$ 1,809
7103060	CIAC (Capital Work Order Credit)	$ -	$ (20,666)	$ (15,335)	$ (19,249)	$ (36,015)	$ (21,463)	$ (25,595)	$ (10,668)	$ (18,769)	$ (10,020)	$ (28,260)	$ (11,935)	$ (14,097)	$ (232,071)
6100080	Consultants - Other	$ -	$ 63,940	$ 47,878	$ 28,491	$ 25,565	$ 37,615	$ 42,352	$ 26,083	$ 28,306	$ 30,582	$ 2,896	$ -	$ 3,435	$ 337,143
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (29,119)	$ 190	$ 2,880	$ -	$ 6,093	$ 643	$ 5,000	$ -	$ 20,327	$ 14,115	$ 13,558	$ 6,956	$ 40,642
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ -	$ -	$ 15
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34	$ -	$ 34
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 15,684	$ 14,695	$ 15,333	$ 10,908	$ 9,466	$ 10,683	$ 12,126	$ 12,942	$ 8,547	$ 7,121	$ 5,837	$ -	$ 123,343
6790320	Fleet Allocation	$ -	$ 1,586	$ 2,039	$ 2,914	$ 2,650	$ 3,237	$ 2,705	$ 2,997	$ 2,789	$ 2,884	$ 2,310	$ 2,564	$ -	$ 28,677
C6020000	Fringe Adder	$ -	$ 6,338	$ 5,559	$ 7,758	$ 7,102	$ 6,821	$ 7,327	$ 6,960	$ 6,914	$ 6,523	$ 6,469	$ 8,271	$ 3,724	$ 79,765
6790315	I&D Allocated to Capital	$ -	$ 1,720	$ 228	$ 1,294	$ 1,109	$ 1,041	$ 1,131	$ 2,144	$ 4,150	$ 3,705	$ 3,552	$ 4,247	$ -	$ 24,321
6010210	Labor Non-Exempt - Straight Time	$ -	$ 8	$ 147	$ 102	$ (24)	$ (15)	$ -	$ 23	$ 20	$ 18	$ (15)	$ 321	$ (51)	$ 533
6401000	Mat & Supp - Inventory Issue	$ -	$ 7,280	$ 3,853	$ 6,589	$ 7,700	$ 2,027	$ 5,280	$ 8,133	$ 9,688	$ 7,058	$ 9,811	$ 8,425	$ 1,317	$ 77,161
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44	$ 44
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6780040	Miscellaneous Billing Exp Damaged Facilities	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21	$ 21
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 1,878	$ 1,647	$ 2,299	$ 2,104	$ 2,021	$ 2,171	$ 2,062	$ 2,048	$ 1,933	$ 1,917	$ 2,451	$ 1,103	$ 23,634
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,890	$ -	$ -	$ -	$ 1,890
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ 3,715	$ 3,023	$ 2,294	$ 7,730	$ (297)	$ 2,766	$ 2,394	$ 2,716	$ 2,526	$ 3,949	$ 8,216	$ 2,182	$ 41,213
R6010000	SLR Straight Time Blended Labor	$ -	$ 19,758	$ 17,567	$ 26,440	$ 18,573	$ 25,561	$ 24,370	$ 23,382	$ 22,890	$ 21,633	$ 20,012	$ 22,416	$ 11,611	$ 254,213
6790322	Small Tools Allocation	$ -	$ 333	$ 178	$ 291	$ 252	$ 67	$ 213	$ 136	$ 390	$ 105	$ 528	$ 156	$ -	$ 2,648
6790321	Stores Allocation	$ -	$ 413	$ 190	$ 441	$ 527	$ 359	$ 603	$ 490	$ 772	$ 296	$ 743	$ 169	$ -	$ 5,004
Cost Sum		$ -	$ 81,885	$ 88,492	$ 85,196	$ 56,157	$ 83,962	$ 84,839	$ 92,460	$ 87,666	$ 115,136	$ 55,685	$ 76,299	$ 16,246	$ 924,023
Clearings		$ -	$ -	$ -	$ (255,573)	$ -	$ -	$ (224,958)	$ -	$ -	$ (295,262)	$ -	$ -	$ (148,230)	$ (924,023)
Project Net		$ -	$ 81,885	$ 88,492	$ (170,377)	$ 56,157	$ 83,962	$ (140,119)	$ 92,460	$ 87,666	$ (180,126)	$ 55,685	$ 76,299	$ (131,984)	$ -

Cost Year 02	Investment 660000708	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 113,984	$ 10,638	$ 15,812	$ 32,535	$ 4,928	$ 6,371	$ 6,461	$ 7,121	$ 7,120	$ 7,010	$ 7,026	$ 7,031	$ 7,010	$ 233,046
6100010	Advertising	$ 1,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,809
7103060	CIAC (Capital Work Order Credit)	$ (232,071)	$ (12,708)	$ (5,648)	$ (12,434)	$ (18,607)	$ -	$ -	$ -	$ -	$ -	$ -	$ (20,032)	$ (30,032)	$ (331,533)
6100080	Consultants - Other	$ 337,143	$ -	$ -	$ -	$ (598)	$ 4,732	$ 4,732	$ 4,732	$ 4,732	$ 3,732	$ 3,232	$ 3,923	$ 3,732	$ 370,092
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 40,642	$ 17,876	$ 75,542	$ 240,309	$ (35,042)	$ 5,463	$ 6,283	$ 12,270	$ 12,263	$ 12,263	$ 12,913	$ 12,263	$ 12,263	$ 425,310
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6030800	Empl Exp - Miscellaneous Expense	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ 200	$ -	$ -	$ 114	$ 114	$ 114	$ 114	$ 114	$ 114	$ 114	$ 114	$ 1,112
6790324	Engineering &Supervisory Allocation	$ 123,343	$ 8,596	$ 17,487	$ 20,385	$ 5,578	$ 6,176	$ 6,263	$ 6,902	$ 6,902	$ 6,795	$ 6,811	$ 6,815	$ 6,795	$ 228,847
6790320	Fleet Allocation	$ 28,677	$ 2,209	$ 3,016	$ 2,738	$ 2,681	$ 2,136	$ 2,136	$ 2,136	$ 2,136	$ 2,136	$ 2,136	$ 2,136	$ 2,136	$ 56,410
C6020000	Fringe Adder	$ 79,765	$ 8,003	$ 6,907	$ 7,995	$ 5,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,712
6790315	I&D Allocated to Capital	$ 24,321	$ 2,149	$ 2,627	$ 3,018	$ 1,539	$ 2,738	$ 2,738	$ 2,738	$ 2,738	$ 2,738	$ 2,738	$ 2,738	$ 2,738	$ 55,558
6010210	Labor Non-Exempt - Straight Time	$ 533	$ 249	$ 143	$ (2)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 923
6401000	Mat & Supp - Inventory Issue	$ 77,161	$ 9,518	$ 1,066	$ 11,940	$ 4,935	$ 13,398	$ 13,398	$ 13,398	$ 13,398	$ 13,398	$ 13,398	$ 13,398	$ 13,398	$ 211,805
6408999	Materials & Supplies Expense Reclass	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6780040	Miscellaneous Billing Exp Damaged Facilities	$ -	$ 4,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,054
6798999	Other Operational Expense Reclass	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 23,634	$ 2,371	$ 2,047	$ 2,369	$ 1,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,915
6790230	Postage, Shipping and Courier	$ 1,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,890
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 41,213	$ 5,197	$ 3,802	$ 2,961	$ 425	$ 5,383	$ 5,383	$ 5,383	$ 5,383	$ 5,383	$ 5,383	$ 5,383	$ 5,383	$ 96,658
R6010000	SLR Straight Time Blended Labor	$ 254,213	$ 24,442	$ 21,781	$ 26,652	$ 18,247	$ 28,416	$ 28,416	$ 28,416	$ 28,416	$ 28,416	$ 28,416	$ 28,416	$ 28,416	$ 572,662
6790322	Small Tools Allocation	$ 2,648	$ 732	$ 80	$ 246	$ 544	$ 347	$ 347	$ 347	$ 347	$ 347	$ 347	$ 347	$ 347	$ 7,026
6790321	Stores Allocation	$ 5,004	$ 1,160	$ 45	$ 717	$ 598	$ 832	$ 832	$ 832	$ 832	$ 832	$ 832	$ 832	$ 832	$ 14,177
Cost Sum		$ 924,023	$ 84,486	$ 144,907	$ 339,430	$ (8,237)	$ 76,105	$ 77,103	$ 84,388	$ 84,380	$ 83,163	$ 83,345	$ 63,363	$ 53,131	$ 2,089,586
Clearings		$ (924,023)	$ -	$ -	$ (568,823)	$ -	$ -	$ (144,971)	$ -	$ -	$ (251,930)	$ -	$ -	$ (199,839)	$ (2,089,586)
Project Net		$ -	$ 84,486	$ 144,907	$ (229,393)	$ (8,237)	$ 76,105	$ (67,868)	$ 84,388	$ 84,380	$ (168,768)	$ 83,345	$ 63,363	$ (146,708)	$ -

Cost Year 03	Investment 660000708	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 233,046	$ 10,090	$ 10,090	$ 10,090	$ 10,090	$ 10,090	$ 10,090	$ 10,090	$ 10,090	$ 10,090	$ 10,090	$ 10,090	$ 10,090	$ 354,122
6100010	Advertising	$ 1,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,809
7103060	CIAC (Capital Work Order Credit)	$ (331,533)	$ (30,933)	$ (30,933)	$ (30,933)	$ (30,933)	$ (30,933)	$ (30,933)	$ (30,933)	$ (30,933)	$ (30,933)	$ (30,933)	$ (30,933)	$ (30,933)	$ (702,732)
6100080	Consultants - Other	$ 370,092	$ 54,070	$ 54,070	$ 54,070	$ 54,070	$ 54,070	$ 54,070	$ 54,070	$ 54,070	$ 54,070	$ 54,070	$ 54,070	$ 54,070	$ 1,018,930
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 425,310	$ 4,675	$ 4,675	$ 4,675	$ 4,675	$ 4,675	$ 4,675	$ 4,675	$ 4,675	$ 4,675	$ 4,675	$ 4,675	$ 4,675	$ 481,412
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6030800	Empl Exp - Miscellaneous Expense	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6030010	Empl Exp - Professional Dues, Subscription	$ 1,112	$ 117	$ 117	$ 117	$ 117	$ 117	$ 117	$ 117	$ 117	$ 117	$ 117	$ 117	$ 117	$ 2,522
6790324	Engineering &Supervisory Allocation	$ 228,847	$ 9,820	$ 9,820	$ 9,820	$ 9,820	$ 9,820	$ 9,820	$ 9,820	$ 9,820	$ 9,820	$ 9,820	$ 9,820	$ 9,820	$ 346,689
6790320	Fleet Allocation	$ 56,410	$ 2,193	$ 2,193	$ 2,193	$ 2,193	$ 2,193	$ 2,193	$ 2,193	$ 2,193	$ 2,193	$ 2,193	$ 2,193	$ 2,193	$ 82,728
C6020000	Fringe Adder	$ 107,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,712
6790315	I&D Allocated to Capital	$ 55,558	$ 2,684	$ 2,684	$ 2,684	$ 2,684	$ 2,684	$ 2,684	$ 2,684	$ 2,684	$ 2,684	$ 2,684	$ 2,684	$ 2,684	$ 87,767
6010210	Labor Non-Exempt - Straight Time	$ 923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 923
6401000	Mat & Supp - Inventory Issue	$ 211,805	$ 13,800	$ 13,800	$ 13,800	$ 13,800	$ 13,800	$ 13,800	$ 13,800	$ 13,800	$ 13,800	$ 13,800	$ 13,800	$ 13,800	$ 377,403
6408999	Materials & Supplies Expense Reclass	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6780040	Miscellaneous Billing Exp Damaged Facilities	$ 4,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,054
6798999	Other Operational Expense Reclass	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 31,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,915
6790230	Postage, Shipping and Courier	$ 1,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,890
6710050	Rent - Right of way	$ -	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 5
R6010010	SLR Overtime Blended Labor	$ 96,658	$ 5,544	$ 5,544	$ 5,544	$ 5,544	$ 5,544	$ 5,544	$ 5,544	$ 5,544	$ 5,544	$ 5,544	$ 5,544	$ 5,544	$ 163,187
R6010000	SLR Straight Time Blended Labor	$ 572,662	$ 29,268	$ 29,268	$ 29,268	$ 29,268	$ 29,268	$ 29,268	$ 29,268	$ 29,268	$ 29,268	$ 29,268	$ 29,268	$ 29,268	$ 923,880
6790322	Small Tools Allocation	$ 7,026	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 10,868
6790321	Stores Allocation	$ 14,177	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 23,310
Cost Sum		$ 2,089,586	$ 102,410	$ 102,410	$ 102,410	$ 102,410	$ 102,410	$ 102,410	$ 102,410	$ 102,410	$ 102,410	$ 102,410	$ 102,410	$ 102,410	$ 3,318,507
Clearings		$ (2,089,586)	$ -	$ -	$ (307,230)	$ -	$ -	$ (307,230)	$ -	$ -	$ (307,230)	$ -	$ -	$ (307,230)	$ (3,318,507)
Project Net		$ -	$ 102,410	$ 102,410	$ (204,820)	$ 102,410	$ 102,410	$ (204,820)	$ 102,410	$ 102,410	$ (204,820)	$ 102,410	$ 102,410	$ (204,820)	$ -

Cost Year 04	Investment 660000708	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 354,122	$ 7,407	$ 7,407	$ 7,407	$ 7,407	$ 7,407	$ 7,407	$ 7,407	$ 7,407	$ 7,407	$ 7,407	$ 7,407	$ 7,407	$ 443,010
6100010	Advertising	$ 1,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,809
7103060	CIAC (Capital Work Order Credit)	$ (702,732)	$ (32,171)	$ (32,171)	$ (32,171)	$ (32,171)	$ (32,171)	$ (32,171)	$ (32,171)	$ (32,171)	$ (32,171)	$ (32,171)	$ (32,171)	$ (32,171)	$ (1,088,778)
6100080	Consultants - Other	$ 1,018,930	$ 62,200	$ 62,200	$ 62,200	$ 62,200	$ 62,200	$ 62,200	$ 62,200	$ 62,200	$ 62,200	$ 62,200	$ 62,200	$ 62,200	$ 1,765,327
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 481,412	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 4,862	$ 539,758
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6030800	Empl Exp - Miscellaneous Expense	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6030010	Empl Exp - Professional Dues, Subscription	$ 2,522	$ 122	$ 122	$ 122	$ 122	$ 122	$ 122	$ 122	$ 122	$ 122	$ 122	$ 122	$ 122	$ 3,988
6790324	Engineering &Supervisory Allocation	$ 346,689	$ 6,250	$ 6,250	$ 6,250	$ 6,250	$ 6,250	$ 6,250	$ 6,250	$ 6,250	$ 6,250	$ 6,250	$ 6,250	$ 6,250	$ 421,684
6790320	Fleet Allocation	$ 82,728	$ 2,418	$ 2,418	$ 2,418	$ 2,418	$ 2,418	$ 2,418	$ 2,418	$ 2,418	$ 2,418	$ 2,418	$ 2,418	$ 2,418	$ 111,750
C6020000	Fringe Adder	$ 107,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,712
6790315	I&D Allocated to Capital	$ 87,767	$ 2,962	$ 2,962	$ 2,962	$ 2,962	$ 2,962	$ 2,962	$ 2,962	$ 2,962	$ 2,962	$ 2,962	$ 2,962	$ 2,962	$ 123,305
6010210	Labor Non-Exempt - Straight Time	$ 923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 923
6401000	Mat & Supp - Inventory Issue	$ 377,403	$ 14,352	$ 14,352	$ 14,352	$ 14,352	$ 14,352	$ 14,352	$ 14,352	$ 14,352	$ 14,352	$ 14,352	$ 14,352	$ 14,352	$ 549,626
6408999	Materials & Supplies Expense Reclass	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6780040	Miscellaneous Billing Exp Damaged Facilities	$ 4,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,054
6798999	Other Operational Expense Reclass	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 31,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,915
6790230	Postage, Shipping and Courier	$ 1,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,890
6710050	Rent - Right of way	$ 5	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 10
R6010010	SLR Overtime Blended Labor	$ 163,187	$ 5,766	$ 5,766	$ 5,766	$ 5,766	$ 5,766	$ 5,766	$ 5,766	$ 5,766	$ 5,766	$ 5,766	$ 5,766	$ 5,766	$ 232,377
R6010000	SLR Straight Time Blended Labor	$ 923,880	$ 30,439	$ 30,439	$ 30,439	$ 30,439	$ 30,439	$ 30,439	$ 30,439	$ 30,439	$ 30,439	$ 30,439	$ 30,439	$ 30,439	$ 1,289,148
6790322	Small Tools Allocation	$ 10,868	$ 398	$ 398	$ 398	$ 398	$ 398	$ 398	$ 398	$ 398	$ 398	$ 398	$ 398	$ 398	$ 15,638
6790321	Stores Allocation	$ 23,310	$ 947	$ 947	$ 947	$ 947	$ 947	$ 947	$ 947	$ 947	$ 947	$ 947	$ 947	$ 947	$ 34,672
Cost Sum		$ 3,318,507	$ 105,952	$ 105,952	$ 105,952	$ 105,952	$ 105,952	$ 105,952	$ 105,952	$ 105,952	$ 105,952	$ 105,952	$ 105,952	$ 105,952	$ 4,589,932
Clearings		$ (3,318,507)	$ -	$ -	$ (317,856)	$ -	$ -	$ (317,856)	$ -	$ -	$ (317,856)	$ -	$ -	$ (317,856)	$ (4,589,932)
Project Net		$ -	$ 105,952	$ 105,952	$ (211,904)	$ 105,952	$ 105,952	$ (211,904)	$ 105,952	$ 105,952	$ (211,904)	$ 105,952	$ 105,952	$ (211,904)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660000719	Mains - Santa Fe - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	PRE-05825	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Mains - Santa Fe - Replace
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660000719 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 13	$ 284	$ 187	$ 89	$ 4,216	$ 774	$ 1,777	$ 2,230	$ 7,066	$ 3,874	$ 4,012	$ 3,850	$ 28,372
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ (21,833)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,833)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 31,288	$ -	$ -	$ 1,983	$ 114	$ -	$ 275	$ -	$ 33,660
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 1,942	$ -	$ -	$ 3,094	$ 9,666	$ 2,155	$ 36,733	$ 21,523	$ 14,603	$ 66,689	$ 156,405
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 629	$ 392	$ 122	$ 3,980	$ 812	$ 1,925	$ 2,252	$ 3,612	$ 2,623	$ 2,024	$ 5,601	$ 23,971
6790320	Fleet Allocation	$ -	$ -	$ 162	$ -	$ -	$ -	$ 159	$ 68	$ 501	$ -	$ -	$ 302	$ -	$ 1,192
C6020000	Fringe Adder	$ -	$ -	$ 466	$ -	$ -	$ -	$ 455	$ 173	$ 1,072	$ -	$ -	$ 1,008	$ -	$ 3,173
6790315	I&D Allocated to Capital	$ -	$ -	$ 71	$ 9	$ 3	$ 95	$ 74	$ 127	$ 685	$ 325	$ 236	$ 636	$ 392	$ 2,653
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ 23	$ 8	$ -	$ -	$ 69	$ 6	$ 135
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,011	$ (1,942)	$ 743	$ 3,843	$ 1,053	$ 1,305	$ 2,872	$ 2,409	$ -	$ 2,343	$ 386	$ 14,023
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ 138	$ -	$ -	$ -	$ 135	$ 51	$ 318	$ -	$ -	$ 299	$ -	$ 940
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 394	$ -	$ -	$ -	$ 333	$ 261	$ 849	$ -	$ -	$ 1,583	$ -	$ 3,420
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,330	$ -	$ -	$ -	$ 1,351	$ 379	$ 3,122	$ -	$ -	$ 2,150	$ -	$ 8,333
6790322	Small Tools Allocation	$ -	$ -	$ 47	$ 11	$ 24	$ 127	$ 42	$ 22	$ 116	$ 36	$ -	$ 43	$ 9	$ 477
6790321	Stores Allocation	$ -	$ -	$ 50	$ 17	$ 51	$ 680	$ 120	$ 79	$ 229	$ 101	$ -	$ 47	$ 35	$ 1,410
Cost Sum		$ -	$ 13	$ 4,580	$ 616	$ 1,032	$ 22,396	$ 8,432	$ 15,855	$ 18,392	$ 50,395	$ 28,256	$ 29,395	$ 76,968	$ 256,330
Clearings		$ -	$ -	$ -	$ (5,209)	$ -	$ -	$ (31,860)	$ -	$ -	$ (84,641)	$ -	$ -	$ (134,619)	$ (256,330)
Project Net		$ -	$ 13	$ 4,580	$ (4,592)	$ 1,032	$ 22,396	$ (23,428)	$ 15,855	$ 18,392	$ (34,247)	$ 28,256	$ 29,395	$ (57,651)	$ -

Cost Year 02	Investment 660000719	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 28,372	$ -	$ 172	$ 5,604	$ 2,474	$ 224	$ 224	$ 257	$ 267	$ 224	$ 215	$ 189	$ 194	$ 38,416
7103060	CIAC (Capital Work Order Credit)	$ (21,833)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,286)	$ (1,304)	$ (1,304)	$ (25,727)
6100080	Consultants - Other	$ 33,660	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,660
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 156,405	$ (2,952)	$ 455	$ 23,670	$ 10,151	$ 452	$ 452	$ 752	$ 846	$ 452	$ 371	$ 338	$ 452	$ 191,844
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 23,971	$ -	$ 190	$ 3,511	$ 2,800	$ 217	$ 217	$ 249	$ 259	$ 217	$ 209	$ 183	$ 188	$ 32,211
6790320	Fleet Allocation	$ 1,192	$ -	$ -	$ 527	$ 101	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 2,288
C6020000	Fringe Adder	$ 3,173	$ -	$ -	$ 1,511	$ 121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,805
6790315	I&D Allocated to Capital	$ 2,653	$ -	$ 9	$ 553	$ 170	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 3,986
6010210	Labor Non-Exempt - Straight Time	$ 135	$ -	$ -	$ 60	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
6401000	Mat & Supp - Inventory Issue	$ 14,023	$ -	$ 690	$ 8,584	$ 5,460	$ 603	$ 603	$ 603	$ 603	$ 603	$ 603	$ 403	$ 333	$ 33,110
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 244
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279
C6900040	Payroll Tax Adder	$ 940	$ -	$ -	$ 448	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,424
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 58
R6010010	SLR Overtime Blended Labor	$ 3,420	$ -	$ -	$ 3,021	$ -	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 7,713
R6010000	SLR Straight Time Blended Labor	$ 8,333	$ -	$ -	$ 2,575	$ 447	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 17,483
6790322	Small Tools Allocation	$ 477	$ -	$ 52	$ 177	$ 602	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 11	$ 9	$ 1,427
6790321	Stores Allocation	$ 1,410	$ -	$ 29	$ 515	$ 662	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 27	$ 23	$ 2,901
Cost Sum		$ 256,330	$ (2,952)	$ 1,596	$ 50,758	$ 23,272	$ 2,648	$ 2,648	$ 3,013	$ 3,127	$ 2,648	$ 1,263	$ 943	$ 991	$ 346,285
Clearings		$ (256,330)	$ -	$ -	$ (49,402)	$ -	$ -	$ (28,567)	$ -	$ -	$ (8,788)	$ -	$ -	$ (3,198)	$ (346,285)
Project Net		$ -	$ (2,952)	$ 1,596	$ 1,356	$ 23,272	$ 2,648	$ (25,920)	$ 3,013	$ 3,127	$ (6,140)	$ 1,263	$ 943	$ (2,207)	$ -

Cost Year 03 Investment 660000719 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 38,416	$ 734	$ 734	$ 734	$ 734	$ 734	$ 734	$ 734	$ 734	$ 734	$ 734	$ 734	$ 734	$ 47,227
7103060	CIAC (Capital Work Order Credit)	$ (25,727)	$ (1,343)	$ (1,343)	$ (1,343)	$ (1,343)	$ (1,343)	$ (1,343)	$ (1,343)	$ (1,343)	$ (1,343)	$ (1,343)	$ (1,343)	$ (1,343)	$ (41,842)
6100080	Consultants - Other	$ 33,660	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 38,262
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 191,844	$ 3,439	$ 3,439	$ 3,439	$ 3,439	$ 3,439	$ 3,439	$ 3,439	$ 3,439	$ 3,439	$ 3,439	$ 3,439	$ 3,439	$ 233,116
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 32,211	$ 715	$ 715	$ 715	$ 715	$ 715	$ 715	$ 715	$ 715	$ 715	$ 715	$ 715	$ 715	$ 40,787
6790320	Fleet Allocation	$ 2,288	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 4,021
C6020000	Fringe Adder	$ 4,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,805
6790315	I&D Allocated to Capital	$ 3,986	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 6,107
6010210	Labor Non-Exempt - Straight Time	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
6401000	Mat & Supp - Inventory Issue	$ 33,110	$ 1,651	$ 1,651	$ 1,651	$ 1,651	$ 1,651	$ 1,651	$ 1,651	$ 1,651	$ 1,651	$ 1,651	$ 1,651	$ 1,651	$ 52,925
6400100	Mat & Supp - Outside Material Purchases	$ 244	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 620
6400510	Mat & Supp - Small Tools	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279
C6900040	Payroll Tax Adder	$ 1,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,424
6710050	Rent - Right of way	$ 58	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 148
R6010010	SLR Overtime Blended Labor	$ 7,713	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 473	$ 13,388
R6010000	SLR Straight Time Blended Labor	$ 17,483	$ 1,819	$ 1,819	$ 1,819	$ 1,819	$ 1,819	$ 1,819	$ 1,819	$ 1,819	$ 1,819	$ 1,819	$ 1,819	$ 1,819	$ 39,317
6790322	Small Tools Allocation	$ 1,427	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 1,895
6790321	Stores Allocation	$ 2,901	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 4,015
Cost Sum		$ 346,285	$ 8,364	$ 8,364	$ 8,364	$ 8,364	$ 8,364	$ 8,364	$ 8,364	$ 8,364	$ 8,364	$ 8,364	$ 8,364	$ 8,364	$ 446,656
Clearings		$ (346,285)	$ -	$ -	$ (25,093)	$ -	$ -	$ (25,093)	$ -	$ -	$ (25,093)	$ -	$ -	$ (25,093)	$ (446,656)
Project Net		$ -	$ 8,364	$ 8,364	$ (16,728)	$ 8,364	$ 8,364	$ (16,728)	$ 8,364	$ 8,364	$ (16,728)	$ 8,364	$ 8,364	$ (16,728)	$ -

Cost Year 04 Investment 660000719 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 47,227	$ 512	$ 512	$ 512	$ 512	$ 512	$ 512	$ 512	$ 512	$ 512	$ 512	$ 512	$ 512	$ 53,371
7103060	CIAC (Capital Work Order Credit)	$ (41,842)	$ (1,397)	$ (1,397)	$ (1,397)	$ (1,397)	$ (1,397)	$ (1,397)	$ (1,397)	$ (1,397)	$ (1,397)	$ (1,397)	$ (1,397)	$ (1,397)	$ (58,602)
6100080	Consultants - Other	$ 38,262	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 43,048
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 233,116	$ 3,577	$ 3,577	$ 3,577	$ 3,577	$ 3,577	$ 3,577	$ 3,577	$ 3,577	$ 3,577	$ 3,577	$ 3,577	$ 3,577	$ 276,040
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 40,787	$ 432	$ 432	$ 432	$ 432	$ 432	$ 432	$ 432	$ 432	$ 432	$ 432	$ 432	$ 432	$ 45,970
6790320	Fleet Allocation	$ 4,021	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 5,932
C6020000	Fringe Adder	$ 4,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,805
6790315	I&D Allocated to Capital	$ 6,107	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 8,447
6010210	Labor Non-Exempt - Straight Time	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
6401000	Mat & Supp - Inventory Issue	$ 52,925	$ 1,717	$ 1,717	$ 1,717	$ 1,717	$ 1,717	$ 1,717	$ 1,717	$ 1,717	$ 1,717	$ 1,717	$ 1,717	$ 1,717	$ 73,532
6400100	Mat & Supp - Outside Material Purchases	$ 620	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 1,012
6400510	Mat & Supp - Small Tools	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279
C6900040	Payroll Tax Adder	$ 1,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,424
6710050	Rent - Right of way	$ 148	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 241
R6010010	SLR Overtime Blended Labor	$ 13,388	$ 492	$ 492	$ 492	$ 492	$ 492	$ 492	$ 492	$ 492	$ 492	$ 492	$ 492	$ 492	$ 19,289
R6010000	SLR Straight Time Blended Labor	$ 39,317	$ 1,892	$ 1,892	$ 1,892	$ 1,892	$ 1,892	$ 1,892	$ 1,892	$ 1,892	$ 1,892	$ 1,892	$ 1,892	$ 1,892	$ 62,024
6790322	Small Tools Allocation	$ 1,895	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 2,477
6790321	Stores Allocation	$ 4,015	$ 115	$ 115	$ 115	$ 115	$ 115	$ 115	$ 115	$ 115	$ 115	$ 115	$ 115	$ 115	$ 5,400
Cost Sum		$ 446,656	$ 8,183	$ 8,183	$ 8,183	$ 8,183	$ 8,183	$ 8,183	$ 8,183	$ 8,183	$ 8,183	$ 8,183	$ 8,183	$ 8,183	$ 544,852
Clearings		$ (446,656)	$ -	$ -	$ (24,549)	$ -	$ -	$ (24,549)	$ -	$ -	$ (24,549)	$ -	$ -	$ (24,549)	$ (544,852)
Project Net		$ -	$ 8,183	$ 8,183	$ (16,366)	$ 8,183	$ 8,183	$ (16,366)	$ 8,183	$ 8,183	$ (16,366)	$ 8,183	$ 8,183	$ (16,366)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660000720	Cathodic Protection - Santa Fe - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	PRE-05826	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date

Estimated In-Service Date

Description: Cathodic Protection - Santa Fe - Replace

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660000720 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,848	$ 3,824	$ 2,239	$ 9,149	$ 5,473	$ 5,731	$ 5,327	$ 14,529	$ 9,417	$ 3,711	$ 4,132	$ 17	$ 65,396
6100010	Advertising	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202	$ -	$ -	$ 202
6100080	Consultants - Other	$ -	$ 4,332	$ 6,371	$ 9,197	$ 33,606	$ 12,823	$ 8,197	$ 11,498	$ 29,584	$ 15,400	$ 5,708	$ 1,268	$ -	$ 137,983
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,951	$ 4,070	$ 15,242	$ 33,262
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ 5,142	$ 3,258	$ 1,714	$ 5,242	$ 244	$ 5,400	$ -	$ 7,704	$ -	$ -	$ -	$ 28,704
6790324	Engineering &Supervisory Allocation	$ -	$ 3,695	$ 8,471	$ 4,691	$ 12,511	$ 5,166	$ 6,009	$ 5,768	$ 14,677	$ 4,813	$ 2,512	$ 2,085	$ 25	$ 70,424
6790320	Fleet Allocation	$ -	$ 1,254	$ 2,356	$ 1,486	$ 2,877	$ 2,104	$ 2,094	$ 1,996	$ 2,247	$ 1,185	$ 314	$ 333	$ -	$ 18,247
C6020000	Fringe Adder	$ -	$ 2,690	$ 4,260	$ 2,777	$ 6,579	$ 3,257	$ 4,138	$ 3,723	$ 4,988	$ 2,046	$ 878	$ 734	$ 129	$ 36,199
6790315	I&D Allocated to Capital	$ -	$ 736	$ 385	$ 444	$ 1,085	$ 513	$ 638	$ 1,114	$ 3,432	$ 1,304	$ 621	$ 518	$ 2	$ 10,793
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ 57	$ (12)	$ 123	$ (18)	$ (15)	$ -	$ -	$ 135
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ 289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 289
6401000	Mat & Supp - Inventory Issue	$ -	$ 3,962	$ 11,886	$ -	$ 8,021	$ 11,256	$ 18,582	$ -	$ 27,597	$ 19,518	$ 10,319	$ -	$ 10,319	$ 121,462
C6900040	Payroll Tax Adder	$ -	$ 797	$ 1,262	$ 823	$ 1,949	$ 965	$ 1,226	$ 1,103	$ 1,478	$ 606	$ 260	$ 217	$ 38	$ 10,726
R6010010	SLR Overtime Blended Labor	$ -	$ 468	$ 338	$ 39	$ 313	$ 459	$ 685	$ 765	$ 1,882	$ 285	$ 1,178	$ 177	$ (671)	$ 5,917
R6010000	SLR Straight Time Blended Labor	$ -	$ 9,493	$ 15,441	$ 10,248	$ 24,055	$ 11,603	$ 14,642	$ 13,024	$ 16,593	$ 7,294	$ 2,073	$ 2,540	$ 1,148	$ 128,153
6790322	Small Tools Allocation	$ -	$ 262	$ 549	$ -	$ 262	$ 371	$ 748	$ -	$ 1,111	$ 289	$ 555	$ -	$ -	$ 4,148
6790321	Stores Allocation	$ -	$ 325	$ 587	$ -	$ 549	$ 1,993	$ 2,123	$ -	$ 2,200	$ 818	$ 781	$ -	$ -	$ 9,376
Cost Sum		$ -	$ 29,862	$ 61,161	$ 35,202	$ 102,672	$ 61,223	$ 65,113	$ 49,707	$ 120,441	$ 70,662	$ 43,049	$ 16,075	$ 26,249	$ 681,415
Clearings		$ -	$ -	$ -	$ (126,225)	$ -	$ -	$ (229,009)	$ -	$ -	$ (240,809)	$ -	$ -	$ (85,373)	$ (681,415)
Project Net		$ -	$ 29,862	$ 61,161	$ (91,023)	$ 102,672	$ 61,223	$ (163,896)	$ 49,707	$ 120,441	$ (170,147)	$ 43,049	$ 16,075	$ (59,124)	$ -

Cost Year 02 Investment 660000720 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 65,396	$ 5,632	$ 17,045	$ 6,962	$ 10,787	$ 553	$ 469	$ 223	$ 223	$ 223	$ 223	$ 223	$ 223	$ 108,180
6100010	Advertising	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
6100080	Consultants - Other	$ 137,983	$ 2,043	$ -	$ -	$ -	$ 3,446	$ 2,632	$ 446	$ 446	$ 446	$ 446	$ 446	$ 446	$ 148,780
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 33,262	$ 11,716	$ 32,762	$ 22,979	$ 21,894	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122,613
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6030010	Empl Exp - Professional Dues, Subscription	$ 28,704	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,704
6790324	Engineering &Supervisory Allocation	$ 70,424	$ 4,551	$ 18,850	$ 4,362	$ 12,211	$ 536	$ 454	$ 216	$ 216	$ 216	$ 216	$ 216	$ 216	$ 112,682
6790320	Fleet Allocation	$ 18,247	$ 1,513	$ 4,817	$ 1,330	$ 3,057	$ 48	$ 51	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 29,348
C6020000	Fringe Adder	$ 36,199	$ 3,997	$ 9,121	$ 2,940	$ 5,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,830
6790315	I&D Allocated to Capital	$ 10,793	$ 1,123	$ 3,223	$ 953	$ 2,004	$ 61	$ 65	$ 61	$ 61	$ 61	$ 61	$ 61	$ 61	$ 18,588
6010210	Labor Non-Exempt - Straight Time	$ 135	$ -	$ 153	$ (48)	$ 270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 510
6400020	Mat & Supp - General and Office Supplies	$ 289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 289
6401000	Mat & Supp - Inventory Issue	$ 121,462	$ 10,319	$ 30,728	$ 10,194	$ 20,514	$ 801	$ 801	$ 801	$ 801	$ 801	$ 801	$ 801	$ 801	$ 199,625
C6900040	Payroll Tax Adder	$ 10,726	$ 1,184	$ 2,703	$ 871	$ 1,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,135
R6010010	SLR Overtime Blended Labor	$ 5,917	$ 560	$ 2,661	$ -	$ 3,629	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 16,941
R6010000	SLR Straight Time Blended Labor	$ 128,153	$ 14,244	$ 31,123	$ 10,887	$ 17,010	$ 232	$ 280	$ 232	$ 232	$ 232	$ 232	$ 232	$ 232	$ 203,321
6790322	Small Tools Allocation	$ 4,148	$ 793	$ 2,312	$ 210	$ 2,262	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 9,890
6790321	Stores Allocation	$ 9,376	$ 1,258	$ 1,290	$ 612	$ 2,486	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 15,420
Cost Sum		$ 681,415	$ 58,934	$ 156,799	$ 62,252	$ 103,348	$ 6,269	$ 5,344	$ 2,618	$ 2,618	$ 2,618	$ 2,618	$ 2,618	$ 2,618	$ 1,090,071
Clearings		$ (681,415)	$ -	$ -	$ (277,986)	$ -	$ -	$ (114,960)	$ -	$ -	$ (7,855)	$ -	$ -	$ (7,855)	$ (1,090,071)
Project Net		$ -	$ 58,934	$ 156,799	$ (215,734)	$ 103,348	$ 6,269	$ (109,617)	$ 2,618	$ 2,618	$ (5,237)	$ 2,618	$ 2,618	$ (5,237)	$ -

Cost Year 03 Investment 660000720 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 108,180	$ 1,884	$ 1,884	$ 1,884	$ 1,884	$ 1,884	$ 1,884	$ 1,884	$ 1,884	$ 1,884	$ 1,884	$ 1,884	$ 1,884	$ 130,788
6100010	Advertising	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
6100080	Consultants - Other	$ 148,780	$ 5,185	$ 5,185	$ 5,185	$ 5,185	$ 5,185	$ 5,185	$ 5,185	$ 5,185	$ 5,185	$ 5,185	$ 5,185	$ 5,185	$ 211,003
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 122,613	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122,613
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6030010	Empl Exp - Professional Dues, Subscription	$ 28,704	$ 1,999	$ 1,999	$ 1,999	$ 1,999	$ 1,999	$ 1,999	$ 1,999	$ 1,999	$ 1,999	$ 1,999	$ 1,999	$ 1,999	$ 52,687
6790324	Engineering &Supervisory Allocation	$ 112,682	$ 1,834	$ 1,834	$ 1,834	$ 1,834	$ 1,834	$ 1,834	$ 1,834	$ 1,834	$ 1,834	$ 1,834	$ 1,834	$ 1,834	$ 134,687
6790320	Fleet Allocation	$ 29,348	$ 633	$ 633	$ 633	$ 633	$ 633	$ 633	$ 633	$ 633	$ 633	$ 633	$ 633	$ 633	$ 36,943
C6020000	Fringe Adder	$ 57,830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,830
6790315	I&D Allocated to Capital	$ 18,588	$ 775	$ 775	$ 775	$ 775	$ 775	$ 775	$ 775	$ 775	$ 775	$ 775	$ 775	$ 775	$ 27,882
6010210	Labor Non-Exempt - Straight Time	$ 510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 510
6400020	Mat & Supp - General and Office Supplies	$ 289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 289
6401000	Mat & Supp - Inventory Issue	$ 199,625	$ 2,833	$ 2,833	$ 2,833	$ 2,833	$ 2,833	$ 2,833	$ 2,833	$ 2,833	$ 2,833	$ 2,833	$ 2,833	$ 2,833	$ 233,622
C6900040	Payroll Tax Adder	$ 17,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,135
R6010010	SLR Overtime Blended Labor	$ 16,941	$ 537	$ 537	$ 537	$ 537	$ 537	$ 537	$ 537	$ 537	$ 537	$ 537	$ 537	$ 537	$ 23,390
R6010000	SLR Straight Time Blended Labor	$ 203,321	$ 9,509	$ 9,509	$ 9,509	$ 9,509	$ 9,509	$ 9,509	$ 9,509	$ 9,509	$ 9,509	$ 9,509	$ 9,509	$ 9,509	$ 317,426
6790322	Small Tools Allocation	$ 9,890	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 10,679
6790321	Stores Allocation	$ 15,420	$ 156	$ 156	$ 156	$ 156	$ 156	$ 156	$ 156	$ 156	$ 156	$ 156	$ 156	$ 156	$ 17,295
Cost Sum		$ 1,090,071	$ 25,410	$ 25,410	$ 25,410	$ 25,410	$ 25,410	$ 25,410	$ 25,410	$ 25,410	$ 25,410	$ 25,410	$ 25,410	$ 25,410	$ 1,394,994
Clearings		$ (1,090,071)	$ -	$ -	$ (76,231)	$ -	$ -	$ (76,231)	$ -	$ -	$ (76,231)	$ -	$ -	$ (76,231)	$ (1,394,994)
Project Net		$ -	$ 25,410	$ 25,410	$ (50,821)	$ 25,410	$ 25,410	$ (50,821)	$ 25,410	$ 25,410	$ (50,820)	$ 25,410	$ 25,410	$ (50,821)	$ -

Cost Year 04 Investment 660000720 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 130,788	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 146,549
6100010	Advertising	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
6100080	Consultants - Other	$ 211,003	$ 5,393	$ 5,393	$ 5,393	$ 5,393	$ 5,393	$ 5,393	$ 5,393	$ 5,393	$ 5,393	$ 5,393	$ 5,393	$ 5,393	$ 275,714
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 122,613	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122,613
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6030010	Empl Exp - Professional Dues, Subscription	$ 52,687	$ 2,079	$ 2,079	$ 2,079	$ 2,079	$ 2,079	$ 2,079	$ 2,079	$ 2,079	$ 2,079	$ 2,079	$ 2,079	$ 2,079	$ 77,630
6790324	Engineering &Supervisory Allocation	$ 134,687	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 147,984
6790320	Fleet Allocation	$ 36,943	$ 698	$ 698	$ 698	$ 698	$ 698	$ 698	$ 698	$ 698	$ 698	$ 698	$ 698	$ 698	$ 45,318
C6020000	Fringe Adder	$ 57,830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,830
6790315	I&D Allocated to Capital	$ 27,882	$ 855	$ 855	$ 855	$ 855	$ 855	$ 855	$ 855	$ 855	$ 855	$ 855	$ 855	$ 855	$ 38,138
6010210	Labor Non-Exempt - Straight Time	$ 510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 510
6400020	Mat & Supp - General and Office Supplies	$ 289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 289
6401000	Mat & Supp - Inventory Issue	$ 233,622	$ 2,946	$ 2,946	$ 2,946	$ 2,946	$ 2,946	$ 2,946	$ 2,946	$ 2,946	$ 2,946	$ 2,946	$ 2,946	$ 2,946	$ 268,978
C6900040	Payroll Tax Adder	$ 17,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,135
R6010010	SLR Overtime Blended Labor	$ 23,390	$ 559	$ 559	$ 559	$ 559	$ 559	$ 559	$ 559	$ 559	$ 559	$ 559	$ 559	$ 559	$ 30,097
R6010000	SLR Straight Time Blended Labor	$ 317,426	$ 9,889	$ 9,889	$ 9,889	$ 9,889	$ 9,889	$ 9,889	$ 9,889	$ 9,889	$ 9,889	$ 9,889	$ 9,889	$ 9,889	$ 436,096
6790322	Small Tools Allocation	$ 10,679	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 82	$ 11,658
6790321	Stores Allocation	$ 17,295	$ 194	$ 194	$ 194	$ 194	$ 194	$ 194	$ 194	$ 194	$ 194	$ 194	$ 194	$ 194	$ 19,628
Cost Sum		$ 1,394,994	$ 25,116	$ 25,116	$ 25,116	$ 25,116	$ 25,116	$ 25,116	$ 25,116	$ 25,116	$ 25,116	$ 25,116	$ 25,116	$ 25,116	$ 1,696,381
Clearings		$ (1,394,994)	$ -	$ -	$ (75,347)	$ -	$ -	$ (75,347)	$ -	$ -	$ (75,347)	$ -	$ -	$ (75,347)	$ (1,696,381)
Project Net		$ -	$ 25,116	$ 25,116	$ (50,231)	$ 25,116	$ 25,116	$ (50,231)	$ 25,116	$ 25,116	$ (50,231)	$ 25,116	$ 25,116	$ (50,231)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660000721	Land, Structures & Sta - Santa Fe - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	PRE-05827	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date

Estimated In-Service Date

Description: Land, Structures & Sta - Santa Fe - Replace

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660000721 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 446	$ 221	$ 1,086	$ -	$ 3,682	$ 485	$ 703	$ 3,051	$ 1,333	$ 5,520	$ 1,710	$ 1,222	$ 19,460
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 741	$ 489	$ 2,275	$ -	$ 3,476	$ 509	$ 761	$ 3,082	$ 681	$ 3,737	$ 863	$ 1,778	$ 18,392
6790320	Fleet Allocation	$ -	$ 21	$ 17	$ 56	$ -	$ -	$ -	$ 24	$ 143	$ 85	$ 179	$ -	$ 217	$ 743
C6020000	Fringe Adder	$ -	$ 59	$ 594	$ 156	$ 517	$ -	$ -	$ 58	$ 355	$ 212	$ 515	$ 339	$ 728	$ 3,533
6790315	I&D Allocated to Capital	$ -	$ 48	$ (6)	$ 73	$ -	$ 83	$ 12	$ 48	$ 437	$ 157	$ 568	$ 78	$ 379	$ 1,877
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ 2,630	$ 2,370	$ 12,313	$ -	$ 30,684	$ 3,278	$ 4,397	$ 15,176	$ 6,348	$ 28,091	$ 6,172	$ 13,337	$ 124,796
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,328	$ 3,393	$ 6,721
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ 767	$ -	$ -	$ -	$ -	$ -	$ -	$ 767
C6900040	Payroll Tax Adder	$ -	$ 17	$ 176	$ 46	$ 153	$ -	$ -	$ 17	$ 105	$ 63	$ 153	$ 100	$ 216	$ 1,047
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126	$ -	$ -	$ 420	$ 545
R6010000	SLR Straight Time Blended Labor	$ -	$ 218	$ 2,201	$ 579	$ 1,914	$ -	$ -	$ 215	$ 1,315	$ 659	$ 1,908	$ 1,255	$ 2,277	$ 12,541
6790322	Small Tools Allocation	$ -	$ 174	$ 109	$ 531	$ -	$ 1,011	$ 132	$ 74	$ 611	$ 94	$ 1,512	$ 176	$ 381	$ 4,805
6790321	Stores Allocation	$ -	$ 216	$ 117	$ 803	$ -	$ 5,432	$ 374	$ 265	$ 1,210	$ 266	$ 2,127	$ 190	$ 1,531	$ 12,531
Cost Sum		$ -	$ 4,570	$ 6,289	$ 17,919	$ 2,584	$ 44,368	$ 5,558	$ 6,562	$ 25,486	$ 10,024	$ 44,309	$ 14,210	$ 25,879	$ 207,758
Clearings		$ -	$ -	$ -	$ (28,778)	$ -	$ -	$ (52,510)	$ -	$ -	$ (42,073)	$ -	$ -	$ (84,398)	$ (207,758)
Project Net		$ -	$ 4,570	$ 6,289	$ (10,859)	$ 2,584	$ 44,368	$ (46,952)	$ 6,562	$ 25,486	$ (32,049)	$ 44,309	$ 14,210	$ (58,519)	$ -

Cost Year 02 Investment 660000721 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 19,460	$ 68	$ 256	$ 2,160	$ 5,431	$ 555	$ 555	$ 555	$ 520	$ 462	$ 552	$ 448	$ 506	$ 31,528
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 2,125	$ 2,025	$ 2,025	$ 2,018	$ 1,701	$ 1,025	$ 1,025	$ 1,025	$ 1,577	$ 14,545
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 18,392	$ 55	$ 283	$ 1,353	$ 6,148	$ 538	$ 538	$ 538	$ 504	$ 448	$ 536	$ 434	$ 491	$ 30,258
6790320	Fleet Allocation	$ 743	$ -	$ 130	$ 422	$ 2,295	$ 47	$ 47	$ 47	$ 47	$ 57	$ 109	$ 48	$ 47	$ 4,039
C6020000	Fringe Adder	$ 3,533	$ 296	$ 278	$ 1,011	$ 3,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,038
6790315	I&D Allocated to Capital	$ 1,877	$ 3	$ 84	$ 320	$ 1,287	$ 60	$ 60	$ 60	$ 60	$ 73	$ 139	$ 62	$ 60	$ 4,147
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 270
6401000	Mat & Supp - Inventory Issue	$ 124,796	$ 456	$ 75	$ 7,389	$ 14,346	$ 2,122	$ 2,122	$ 2,122	$ 2,122	$ 2,122	$ 2,122	$ 2,122	$ 2,122	$ 164,039
6400100	Mat & Supp - Outside Material Purchases	$ 6,721	$ 1,526	$ -	$ 35	$ -	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 8,640
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6400510	Mat & Supp - Small Tools	$ 767	$ -	$ 242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,008
C6900040	Payroll Tax Adder	$ 1,047	$ 88	$ 82	$ 299	$ 1,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,678
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ 51	$ 51	$ 51	$ 51	$ 51	$ 51	$ 51	$ 51	$ 406
R6010010	SLR Overtime Blended Labor	$ 545	$ -	$ -	$ 27	$ 2,355	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 3,109
R6010000	SLR Straight Time Blended Labor	$ 12,541	$ 1,098	$ 1,029	$ 3,717	$ 12,164	$ 723	$ 723	$ 723	$ 723	$ 873	$ 1,695	$ 744	$ 723	$ 37,474
6790322	Small Tools Allocation	$ 4,805	$ 35	$ 6	$ 153	$ 1,582	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 7,029
6790321	Stores Allocation	$ 12,531	$ 56	$ 3	$ 446	$ 1,739	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 134	$ 134	$ 15,851
Cost Sum		$ 207,758	$ 3,681	$ 2,466	$ 19,253	$ 54,824	$ 6,380	$ 6,380	$ 6,372	$ 5,986	$ 5,368	$ 6,487	$ 5,192	$ 5,835	$ 335,981
Clearings		$ (207,758)	$ -	$ -	$ (25,400)	$ -	$ -	$ (67,584)	$ -	$ -	$ (17,726)	$ -	$ -	$ (17,514)	$ (335,981)
Project Net		$ -	$ 3,681	$ 2,466	$ (6,147)	$ 54,824	$ 6,380	$ (61,204)	$ 6,372	$ 5,986	$ (12,358)	$ 6,487	$ 5,192	$ (11,679)	$ -

Cost Year 03	Investment 660000721	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 31,528	$ 546	$ 546	$ 546	$ 546	$ 546	$ 546	$ 546	$ 546	$ 546	$ 546	$ 546	$ 546	$ 38,084
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 14,545	$ 2,733	$ 2,733	$ 2,733	$ 2,733	$ 2,733	$ 2,733	$ 2,733	$ 2,733	$ 2,733	$ 2,733	$ 2,733	$ 2,733	$ 47,340
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 30,258	$ 532	$ 532	$ 532	$ 532	$ 532	$ 532	$ 532	$ 532	$ 532	$ 532	$ 532	$ 532	$ 36,639
6790320	Fleet Allocation	$ 4,039	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 4,620
C6020000	Fringe Adder	$ 9,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,038
6790315	I&D Allocated to Capital	$ 4,147	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 59	$ 4,857
6010210	Labor Non-Exempt - Straight Time	$ 270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 270
6401000	Mat & Supp - Inventory Issue	$ 164,039	$ 2,186	$ 2,186	$ 2,186	$ 2,186	$ 2,186	$ 2,186	$ 2,186	$ 2,186	$ 2,186	$ 2,186	$ 2,186	$ 2,186	$ 190,270
6400100	Mat & Supp - Outside Material Purchases	$ 8,640	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 46	$ 9,194
6400500	Mat & Supp - Parts	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6400510	Mat & Supp - Small Tools	$ 1,008	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,008
C6900040	Payroll Tax Adder	$ 2,678	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,678
6710050	Rent - Right of way	$ 406	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 1,033
R6010010	SLR Overtime Blended Labor	$ 3,109	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 3,389
R6010000	SLR Straight Time Blended Labor	$ 37,474	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 46,409
6790322	Small Tools Allocation	$ 7,029	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 7,650
6790321	Stores Allocation	$ 15,851	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 123	$ 17,328
Cost Sum		$ 335,981	$ 7,146	$ 7,146	$ 7,146	$ 7,146	$ 7,146	$ 7,146	$ 7,146	$ 7,146	$ 7,146	$ 7,146	$ 7,146	$ 7,146	$ 421,730
Clearings		$ (335,981)	$ -	$ -	$ (21,437)	$ -	$ -	$ (21,437)	$ -	$ -	$ (21,437)	$ -	$ -	$ (21,437)	$ (421,730)
Project Net		$ -	$ 7,146	$ 7,146	$ (14,291)	$ 7,146	$ 7,146	$ (14,291)	$ 7,146	$ 7,146	$ (14,291)	$ 7,146	$ 7,146	$ (14,291)	$ -

Cost Year 04 Investment 660000721 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 38,084	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 42,660
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 47,340	$ 2,842	$ 2,842	$ 2,842	$ 2,842	$ 2,842	$ 2,842	$ 2,842	$ 2,842	$ 2,842	$ 2,842	$ 2,842	$ 2,842	$ 81,447
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 36,639	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 322	$ 40,499
6790320	Fleet Allocation	$ 4,620	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 5,260
C6020000	Fringe Adder	$ 9,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,038
6790315	I&D Allocated to Capital	$ 4,857	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 5,641
6010210	Labor Non-Exempt - Straight Time	$ 270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 270
6401000	Mat & Supp - Inventory Issue	$ 190,270	$ 2,273	$ 2,273	$ 2,273	$ 2,273	$ 2,273	$ 2,273	$ 2,273	$ 2,273	$ 2,273	$ 2,273	$ 2,273	$ 2,273	$ 217,551
6400100	Mat & Supp - Outside Material Purchases	$ 9,194	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 9,770
6400500	Mat & Supp - Parts	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6400510	Mat & Supp - Small Tools	$ 1,008	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,008
C6900040	Payroll Tax Adder	$ 2,678	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,678
6710050	Rent - Right of way	$ 1,033	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 1,685
R6010010	SLR Overtime Blended Labor	$ 3,389	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 3,680
R6010000	SLR Straight Time Blended Labor	$ 46,409	$ 774	$ 774	$ 774	$ 774	$ 774	$ 774	$ 774	$ 774	$ 774	$ 774	$ 774	$ 774	$ 55,700
6790322	Small Tools Allocation	$ 7,650	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 8,422
6790321	Stores Allocation	$ 17,328	$ 153	$ 153	$ 153	$ 153	$ 153	$ 153	$ 153	$ 153	$ 153	$ 153	$ 153	$ 153	$ 19,166
Cost Sum		$ 421,730	$ 7,056	$ 7,056	$ 7,056	$ 7,056	$ 7,056	$ 7,056	$ 7,056	$ 7,056	$ 7,056	$ 7,056	$ 7,056	$ 7,056	$ 506,398
Clearings		$ (421,730)	$ -	$ -	$ (21,167)	$ -	$ -	$ (21,167)	$ -	$ -	$ (21,167)	$ -	$ -	$ (21,167)	$ (506,398)
Project Net		$ -	$ 7,056	$ 7,056	$ (14,111)	$ 7,056	$ 7,056	$ (14,111)	$ 7,056	$ 7,056	$ (14,111)	$ 7,056	$ 7,056	$ (14,111)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660000723	Services - Santa Fe - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	PRE-05829	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date:
Description: Services - Santa Fe - Replace
Justification: NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered: NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660000723 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 4,086	$ 6,169	$ 223	$ 6,681	$ 1,514	$ 4,811	$ 802	$ 2,133	$ 7,009	$ 1,943	$ 1,157	$ 768	$ 37,294
6100010	Advertising	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ -	$ -	$ -	$ 82
7103060	CIAC (Capital Work Order Credit)	$ -	$ (2,669)	$ -	$ -	$ (1,692)	$ -	$ -	$ (588)	$ -	$ -	$ (3,707)	$ (4,184)	$ (595)	$ (13,434)
6100080	Consultants - Other	$ -	$ 42,984	$ 62,429	$ 1,569	$ 53,615	$ 12,511	$ 25,196	$ 3,555	$ 9,059	$ 4,008	$ 1,161	$ -	$ 216	$ 216,303
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,586	$ 1,175	$ -	$ 31,578	$ 7,832	$ 5,928	$ 46,217	$ 106,315
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ 200	$ -	$ -	$ 1,714	$ (1,714)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200
6790324	Engineering &Supervisory Allocation	$ -	$ 8,170	$ 13,665	$ 468	$ 9,136	$ 1,429	$ 5,044	$ 868	$ 2,154	$ 3,582	$ 1,315	$ 584	$ 1,117	$ 47,533
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ 211	$ 551	$ -	$ 10	$ -	$ 76	$ -	$ 280	$ -	$ -	$ -	$ -	$ 1,128
C6020000	Fringe Adder	$ -	$ 644	$ 1,567	$ -	$ 13	$ -	$ 205	$ -	$ 545	$ -	$ -	$ -	$ -	$ 2,973
6790315	I&D Allocated to Capital	$ -	$ 525	$ 262	$ 11	$ 220	$ 34	$ 145	$ 40	$ 439	$ 322	$ 118	$ 53	$ 78	$ 2,247
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ 1,671	$ 2,292	$ 1,057	$ 1,993	$ 103	$ 287	$ 613	$ 2,416	$ 905	$ 1,213	$ 499	$ 716	$ 13,763
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6780040	Miscellaneous Billing Exp Damaged Facilities	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587	$ -	$ -	$ 587
C6900040	Payroll Tax Adder	$ -	$ 191	$ 464	$ -	$ 4	$ -	$ 61	$ -	$ 161	$ -	$ -	$ -	$ -	$ 881
R6010010	SLR Overtime Blended Labor	$ -	$ 640	$ 1,148	$ -	$ -	$ -	$ -	$ -	$ 470	$ -	$ -	$ -	$ -	$ 2,258
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,747	$ 4,656	$ -	$ 47	$ -	$ 758	$ -	$ 1,547	$ -	$ -	$ -	$ -	$ 8,755
6790322	Small Tools Allocation	$ -	$ 111	$ 106	$ 47	$ 65	$ 3	$ 12	$ 10	$ 97	$ 13	$ 65	$ 9	$ -	$ 539
6790321	Stores Allocation	$ -	$ 137	$ 113	$ 71	$ 136	$ 18	$ 33	$ 37	$ 193	$ 38	$ 92	$ 10	$ -	$ 878
Cost Sum		$ -	$ 58,647	$ 93,436	$ 3,445	$ 71,942	$ 13,898	$ 50,213	$ 6,512	$ 19,508	$ 47,538	$ 10,619	$ 4,056	$ 48,518	$ 428,331
Clearings		$ -	$ -	$ -	$ (155,528)	$ -	$ -	$ (136,053)	$ -	$ -	$ (73,558)	$ -	$ -	$ (63,193)	$ (428,331)
Project Net		$ -	$ 58,647	$ 93,436	$ (152,083)	$ 71,942	$ 13,898	$ (85,840)	$ 6,512	$ 19,508	$ (26,020)	$ 10,619	$ 4,056	$ (14,675)	$ -

Cost Year 02	Investment 660000723	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 37,294	$ 1,312	$ 625	$ 5,778	$ 4,805	$ 1,134	$ 1,134	$ 1,134	$ 1,345	$ 1,531	$ 1,521	$ 1,463	$ 1,134	$ 60,210
6100010	Advertising	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
7103060	CIAC (Capital Work Order Credit)	$ (13,434)	$ (6,549)	$ (1,189)	$ (379)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,551)
6100080	Consultants - Other	$ 216,303	$ 301	$ -	$ -	$ -	$ 407	$ 407	$ 407	$ 322	$ 307	$ 407	$ 407	$ 407	$ 219,675
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 106,315	$ 2,096	$ 470	$ 86,163	$ (18,671)	$ 4,074	$ 4,074	$ 4,074	$ 6,075	$ 7,783	$ 7,587	$ 7,064	$ 4,074	$ 221,177
6030010	Empl Exp - Professional Dues, Subscription	$ 200	$ -	$ -	$ -	$ -	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 1,703
6790324	Engineering &Supervisory Allocation	$ 47,533	$ 1,060	$ 691	$ 3,620	$ 5,440	$ 1,099	$ 1,099	$ 1,099	$ 1,304	$ 1,484	$ 1,474	$ 1,418	$ 1,099	$ 68,420
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 1,128	$ 248	$ 200	$ 52	$ 364	$ 298	$ 298	$ 298	$ 298	$ 298	$ 298	$ 298	$ 298	$ 4,379
C6020000	Fringe Adder	$ 2,973	$ 654	$ 475	$ 161	$ 588	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,851
6790315	I&D Allocated to Capital	$ 2,247	$ 216	$ 153	$ 221	$ 419	$ 383	$ 383	$ 383	$ 383	$ 383	$ 383	$ 383	$ 383	$ 6,317
6010210	Labor Non-Exempt - Straight Time	$ 30	$ 51	$ 9	$ 15	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
6401000	Mat & Supp - Inventory Issue	$ 13,763	$ 1,177	$ 458	$ 1,120	$ 1,050	$ 878	$ 878	$ 878	$ 878	$ 878	$ 878	$ 878	$ 878	$ 24,595
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 29
6780040	Miscellaneous Billing Exp Damaged Facilities	$ 587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587
C6900040	Payroll Tax Adder	$ 881	$ 194	$ 141	$ 48	$ 174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,437
R6010010	SLR Overtime Blended Labor	$ 2,258	$ 767	$ 741	$ -	$ 666	$ 624	$ 624	$ 624	$ 624	$ 624	$ 624	$ 624	$ 624	$ 9,424
R6010000	SLR Straight Time Blended Labor	$ 8,755	$ 1,653	$ 1,019	$ 597	$ 1,511	$ 4,098	$ 4,098	$ 4,098	$ 4,098	$ 4,098	$ 4,098	$ 4,098	$ 4,098	$ 46,317
6790322	Small Tools Allocation	$ 539	$ 90	$ 34	$ 23	$ 116	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 985
6790321	Stores Allocation	$ 878	$ 144	$ 19	$ 67	$ 127	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 1,673
Cost Sum		$ 428,331	$ 3,415	$ 3,846	$ 97,487	$ (3,397)	$ 13,264	$ 13,264	$ 13,264	$ 15,595	$ 17,656	$ 17,539	$ 16,902	$ 13,264	$ 650,431
Clearings		$ (428,331)	$ -	$ -	$ (104,748)	$ -	$ -	$ (23,131)	$ -	$ -	$ (46,515)	$ -	$ -	$ (47,705)	$ (650,431)
Project Net		$ -	$ 3,415	$ 3,846	$ (7,260)	$ (3,397)	$ 13,264	$ (9,867)	$ 13,264	$ 15,595	$ (28,860)	$ 17,539	$ 16,902	$ (34,441)	$ -

Cost Year 03	Investment 660000723	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 60,210	$ 1,549	$ 1,549	$ 1,549	$ 1,549	$ 1,549	$ 1,549	$ 1,549	$ 1,549	$ 1,549	$ 1,549	$ 1,549	$ 1,549	$ 78,793
6100010	Advertising	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
7103060	CIAC (Capital Work Order Credit)	$ (21,551)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,551)
6100080	Consultants - Other	$ 219,675	$ 4,539	$ 4,539	$ 4,539	$ 4,539	$ 4,539	$ 4,539	$ 4,539	$ 4,539	$ 4,539	$ 4,539	$ 4,539	$ 4,539	$ 274,145
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 221,177	$ 6,019	$ 6,019	$ 6,019	$ 6,019	$ 6,019	$ 6,019	$ 6,019	$ 6,019	$ 6,019	$ 6,019	$ 6,019	$ 6,019	$ 293,411
6030010	Empl Exp - Professional Dues, Subscription	$ 1,703	$ 193	$ 193	$ 193	$ 193	$ 193	$ 194	$ 193	$ 194	$ 193	$ 194	$ 193	$ 194	$ 4,025
6790324	Engineering &Supervisory Allocation	$ 68,420	$ 1,507	$ 1,507	$ 1,507	$ 1,507	$ 1,507	$ 1,507	$ 1,507	$ 1,507	$ 1,507	$ 1,507	$ 1,507	$ 1,507	$ 86,507
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 4,379	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 8,056
C6020000	Fringe Adder	$ 4,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,851
6790315	I&D Allocated to Capital	$ 6,317	$ 375	$ 375	$ 375	$ 375	$ 375	$ 375	$ 375	$ 375	$ 375	$ 375	$ 375	$ 375	$ 10,816
6010210	Labor Non-Exempt - Straight Time	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
6401000	Mat & Supp - Inventory Issue	$ 24,595	$ 905	$ 905	$ 905	$ 905	$ 905	$ 905	$ 905	$ 905	$ 905	$ 905	$ 905	$ 905	$ 35,452
6400100	Mat & Supp - Outside Material Purchases	$ 29	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 73
6780040	Miscellaneous Billing Exp Damaged Facilities	$ 587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587
C6900040	Payroll Tax Adder	$ 1,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,437
R6010010	SLR Overtime Blended Labor	$ 9,424	$ 643	$ 643	$ 643	$ 643	$ 643	$ 643	$ 643	$ 643	$ 643	$ 643	$ 643	$ 643	$ 17,136
R6010000	SLR Straight Time Blended Labor	$ 46,317	$ 4,221	$ 4,221	$ 4,221	$ 4,221	$ 4,221	$ 4,221	$ 4,221	$ 4,221	$ 4,221	$ 4,221	$ 4,221	$ 4,221	$ 96,965
6790322	Small Tools Allocation	$ 985	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 1,238
6790321	Stores Allocation	$ 1,673	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 2,274
Cost Sum		$ 650,431	$ 20,332	$ 20,332	$ 20,332	$ 20,332	$ 20,332	$ 20,332	$ 20,332	$ 20,332	$ 20,332	$ 20,332	$ 20,332	$ 20,332	$ 894,418
Clearings		$ (650,431)	$ -	$ -	$ (60,997)	$ -	$ -	$ (60,997)	$ -	$ -	$ (60,997)	$ -	$ -	$ (60,997)	$ (894,418)
Project Net		$ -	$ 20,332	$ 20,332	$ (40,665)	$ 20,332	$ 20,332	$ (40,665)	$ 20,332	$ 20,332	$ (40,665)	$ 20,332	$ 20,332	$ (40,665)	$ -

Cost Year 04 Investment 660000723 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 78,793	$ 1,079	$ 1,079	$ 1,079	$ 1,079	$ 1,079	$ 1,079	$ 1,079	$ 1,079	$ 1,079	$ 1,079	$ 1,079	$ 1,079	$ 91,743
6100010	Advertising	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
7103060	CIAC (Capital Work Order Credit)	$ (21,551)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,551)
6100080	Consultants - Other	$ 274,145	$ 4,721	$ 4,721	$ 4,721	$ 4,721	$ 4,721	$ 4,721	$ 4,721	$ 4,721	$ 4,721	$ 4,721	$ 4,721	$ 4,721	$ 330,793
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 293,411	$ 6,260	$ 6,260	$ 6,260	$ 6,260	$ 6,260	$ 6,260	$ 6,260	$ 6,260	$ 6,260	$ 6,260	$ 6,260	$ 6,260	$ 368,534
6030010	Empl Exp - Professional Dues, Subscription	$ 4,025	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 6,440
6790324	Engineering &Supervisory Allocation	$ 86,507	$ 910	$ 910	$ 910	$ 910	$ 910	$ 910	$ 910	$ 910	$ 910	$ 910	$ 910	$ 910	$ 97,433
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 8,056	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 12,111
C6020000	Fringe Adder	$ 4,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,851
6790315	I&D Allocated to Capital	$ 10,816	$ 414	$ 414	$ 414	$ 414	$ 414	$ 414	$ 414	$ 414	$ 414	$ 414	$ 414	$ 414	$ 15,781
6010210	Labor Non-Exempt - Straight Time	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
6401000	Mat & Supp - Inventory Issue	$ 35,452	$ 941	$ 941	$ 941	$ 941	$ 941	$ 941	$ 941	$ 941	$ 941	$ 941	$ 941	$ 941	$ 46,743
6400100	Mat & Supp - Outside Material Purchases	$ 73	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 118
6780040	Miscellaneous Billing Exp Damaged Facilities	$ 587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587
C6900040	Payroll Tax Adder	$ 1,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,437
R6010010	SLR Overtime Blended Labor	$ 17,136	$ 668	$ 668	$ 668	$ 668	$ 668	$ 668	$ 668	$ 668	$ 668	$ 668	$ 668	$ 668	$ 25,157
R6010000	SLR Straight Time Blended Labor	$ 96,965	$ 4,390	$ 4,390	$ 4,390	$ 4,390	$ 4,390	$ 4,390	$ 4,390	$ 4,390	$ 4,390	$ 4,390	$ 4,390	$ 4,390	$ 149,640
6790322	Small Tools Allocation	$ 1,238	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 1,552
6790321	Stores Allocation	$ 2,274	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 3,022
Cost Sum		$ 894,418	$ 20,015	$ 20,015	$ 20,015	$ 20,015	$ 20,015	$ 20,015	$ 20,015	$ 20,015	$ 20,014	$ 20,015	$ 20,014	$ 20,015	$ 1,134,592
Clearings		$ (894,418)	$ -	$ -	$ (60,044)	$ -	$ -	$ (60,044)	$ -	$ -	$ (60,044)	$ -	$ -	$ (60,044)	$ (1,134,592)
Project Net		$ -	$ 20,015	$ 20,015	$ (40,029)	$ 20,015	$ 20,015	$ (40,029)	$ 20,015	$ 20,015	$ (40,029)	$ 20,015	$ 20,014	$ (40,029)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662000697	Mains - Espanola - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	NEW-08440	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date		Description	Mains - Espanola - New
Estimated In-Service Date			
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662000697 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 271	$ 260	$ 1,424	$ 9,580	$ 400	$ 1,744	$ 3,429	$ 13,305	$ 5,544	$ 1,182	$ -	$ 56	$ 37,195
7103060	CIAC (Capital Work Order Credit)	$ -	$ (129,393)	$ (4,507)	$ (5,209)	$ (19,602)	$ -	$ (9,922)	$ -	$ -	$ 2,187	$ -	$ -	$ -	$ (166,447)
6100080	Consultants - Other	$ -	$ -	$ 81	$ 711	$ -	$ 214	$ -	$ 2,388	$ 2,597	$ 391	$ 707	$ -	$ -	$ 7,089
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 14,708	$ 3,987	$ -	$ 2,894	$ 6,670	$ 71,152	$ 26,614	$ -	$ -	$ -	$ 126,024
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ 123	$ 242	$ 221	$ 6	$ -	$ 152	$ -	$ -	$ 744
6030050	Empl Exp - Mileage	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61	$ -	$ -	$ -	$ -	$ 61
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ 1,329	$ -	$ 2,480	$ -	$ -	$ 5,465	$ -	$ -	$ 9,274
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 577	$ 2,984	$ 13,101	$ 378	$ 1,828	$ 3,713	$ 13,440	$ 2,834	$ 800	$ -	$ 82	$ 39,737
6790320	Fleet Allocation	$ -	$ -	$ 174	$ -	$ 81	$ 13	$ 789	$ 627	$ -	$ 438	$ -	$ -	$ -	$ 2,121
C6020000	Fringe Adder	$ -	$ -	$ 525	$ -	$ 216	$ 39	$ 2,270	$ 1,411	$ -	$ 833	$ -	$ -	$ -	$ 5,293
6790315	I&D Allocated to Capital	$ -	$ -	$ 77	$ 71	$ 339	$ 14	$ 315	$ 492	$ 1,210	$ 630	$ 72	$ -	$ 6	$ 3,225
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ 72	$ (27)	$ -	$ -	$ 63	$ 72	$ (15)	$ -	$ 30	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 535	$ 1,336	$ 74,770	$ 1,470	$ -	$ 3,970	$ -	$ (369)	$ 214	$ -	$ 941	$ 82,868
C6900040	Payroll Tax Adder	$ -	$ -	$ 156	$ -	$ 64	$ 12	$ 672	$ 418	$ -	$ 247	$ -	$ -	$ -	$ 1,568
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100	$ -	$ -	$ -	$ -	$ 100
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 656	$ -	$ -	$ 146	$ 2,738	$ 1,453	$ -	$ 786	$ -	$ -	$ -	$ 5,780
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,289	$ -	$ 798	$ -	$ 5,668	$ 3,772	$ -	$ 2,298	$ -	$ -	$ -	$ 13,825
6790322	Small Tools Allocation	$ -	$ -	$ 14	$ 59	$ 2,442	$ 48	$ -	$ 66	$ -	$ (5)	$ 12	$ -	$ 21	$ 2,658
6790321	Stores Allocation	$ -	$ -	$ 15	$ 90	$ 5,121	$ 260	$ -	$ 239	$ -	$ (15)	$ 16	$ -	$ 86	$ 5,812
Cost Sum		$ -	$ (129,122)	$ (75)	$ 16,146	$ 90,897	$ 4,445	$ 9,301	$ 31,420	$ 101,854	$ 42,410	$ 8,651	$ -	$ 1,193	$ 177,122
Clearings		$ -	$ -	$ -	$ 113,050	$ -	$ -	$ (104,643)	$ -	$ -	$ (175,685)	$ -	$ -	$ (9,844)	$ (177,122)
Project Net		$ -	$ (129,122)	$ (75)	$ 129,196	$ 90,897	$ 4,445	$ (95,342)	$ 31,420	$ 101,854	$ (133,275)	$ 8,651	$ -	$ (8,651)	$ -

Cost Year 02 Investment 662000697 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 37,195	$ -	$ -	$ 17	$ -	$ 2,646	$ 2,696	$ 2,471	$ 2,471	$ 2,471	$ 2,471	$ 2,471	$ 2,471	$ 57,381
7103060	CIAC (Capital Work Order Credit)	$ (166,447)	$ -	$ -	$ -	$ (1,187)	$ (2,018)	$ (2,018)	$ (1,009)	$ (1,009)	$ (1,009)	$ (1,009)	$ (1,009)	$ (1,009)	$ (177,723)
6100080	Consultants - Other	$ 7,089	$ -	$ -	$ -	$ -	$ 8,857	$ 9,307	$ 9,249	$ 9,249	$ 9,249	$ 9,249	$ 9,249	$ 9,249	$ 80,747
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 126,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126,024
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 744	$ -	$ -	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 860
6030050	Empl Exp - Mileage	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ 32	$ 32	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 161
6030080	Empl Exp - Travel and Lodging	$ 9,274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,274
6790324	Engineering &Supervisory Allocation	$ 39,737	$ -	$ -	$ 11	$ -	$ 2,565	$ 2,613	$ 2,395	$ 2,395	$ 2,395	$ 2,395	$ 2,395	$ 2,395	$ 59,298
6790320	Fleet Allocation	$ 2,121	$ -	$ -	$ -	$ -	$ 393	$ 393	$ 292	$ 292	$ 292	$ 292	$ 292	$ 292	$ 4,658
C6020000	Fringe Adder	$ 5,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,293
6790315	I&D Allocated to Capital	$ 3,225	$ -	$ -	$ 1	$ -	$ 504	$ 504	$ 374	$ 374	$ 374	$ 374	$ 374	$ 374	$ 6,476
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 82,868	$ -	$ -	$ -	$ -	$ 8,688	$ 8,688	$ 8,344	$ 8,344	$ 8,344	$ 8,344	$ 8,344	$ 8,344	$ 150,308
C6900040	Payroll Tax Adder	$ 1,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,568
6790210	Permitting	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010010	SLR Overtime Blended Labor	$ 5,780	$ -	$ -	$ -	$ -	$ 2,852	$ 2,852	$ 1,426	$ 1,426	$ 1,426	$ 1,426	$ 1,426	$ 1,426	$ 20,041
R6010000	SLR Straight Time Blended Labor	$ 13,825	$ -	$ -	$ -	$ -	$ 3,374	$ 3,374	$ 3,187	$ 3,187	$ 3,187	$ 3,187	$ 3,187	$ 3,187	$ 39,698
6790322	Small Tools Allocation	$ 2,658	$ -	$ -	$ -	$ -	$ 225	$ 225	$ 216	$ 216	$ 216	$ 216	$ 216	$ 216	$ 4,405
6790321	Stores Allocation	$ 5,812	$ -	$ -	$ -	$ -	$ 539	$ 539	$ 518	$ 518	$ 518	$ 518	$ 518	$ 518	$ 9,998
Cost Sum		$ 177,122	$ -	$ -	$ 145	$ (1,187)	$ 28,658	$ 29,206	$ 27,480	$ 27,480	$ 27,480	$ 27,480	$ 27,480	$ 27,480	$ 398,823
Clearings		$ (177,122)	$ -	$ -	$ (145)	$ -	$ -	$ (56,677)	$ -	$ -	$ (82,440)	$ -	$ -	$ (82,440)	$ (398,823)
Project Net		$ -	$ -	$ -	$ -	$ (1,187)	$ 28,658	$ (27,471)	$ 27,480	$ 27,480	$ (54,960)	$ 27,480	$ 27,480	$ (54,960)	$ -

Cost Year 03	Investment 662000697	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 57,381	$ 3,046	$ 3,046	$ 3,046	$ 3,046	$ 3,046	$ 3,046	$ 3,046	$ 3,046	$ 3,046	$ 3,046	$ 3,046	$ 3,046	$ 93,929
7103060	CIAC (Capital Work Order Credit)	$ (177,723)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (1,039)	$ (190,191)
6100080	Consultants - Other	$ 80,747	$ 23,191	$ 23,191	$ 23,191	$ 23,191	$ 23,191	$ 23,191	$ 23,191	$ 23,191	$ 23,191	$ 23,191	$ 23,191	$ 23,191	$ 359,036
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 126,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126,024
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 860	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 860
6030050	Empl Exp - Mileage	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61
6030010	Empl Exp - Professional Dues, Subscription	$ 161	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 360
6030080	Empl Exp - Travel and Lodging	$ 9,274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,274
6790324	Engineering &Supervisory Allocation	$ 59,298	$ 2,964	$ 2,964	$ 2,964	$ 2,964	$ 2,964	$ 2,964	$ 2,964	$ 2,964	$ 2,964	$ 2,964	$ 2,964	$ 2,964	$ 94,869
6790320	Fleet Allocation	$ 4,658	$ 299	$ 299	$ 299	$ 299	$ 299	$ 299	$ 299	$ 299	$ 299	$ 299	$ 299	$ 299	$ 8,250
C6020000	Fringe Adder	$ 5,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,293
6790315	I&D Allocated to Capital	$ 6,476	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 10,873
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 150,308	$ 4,476	$ 4,476	$ 4,476	$ 4,476	$ 4,476	$ 4,476	$ 4,476	$ 4,476	$ 4,476	$ 4,476	$ 4,476	$ 4,476	$ 204,014
C6900040	Payroll Tax Adder	$ 1,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,568
6790210	Permitting	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010010	SLR Overtime Blended Labor	$ 20,041	$ 1,469	$ 1,469	$ 1,469	$ 1,469	$ 1,469	$ 1,469	$ 1,469	$ 1,469	$ 1,469	$ 1,469	$ 1,469	$ 1,469	$ 37,668
R6010000	SLR Straight Time Blended Labor	$ 39,698	$ 3,283	$ 3,283	$ 3,283	$ 3,283	$ 3,283	$ 3,283	$ 3,283	$ 3,283	$ 3,283	$ 3,283	$ 3,283	$ 3,283	$ 79,095
6790322	Small Tools Allocation	$ 4,405	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 5,651
6790321	Stores Allocation	$ 9,998	$ 247	$ 247	$ 247	$ 247	$ 247	$ 247	$ 247	$ 247	$ 247	$ 247	$ 247	$ 247	$ 12,960
Cost Sum		$ 398,823	$ 38,422	$ 38,422	$ 38,422	$ 38,422	$ 38,422	$ 38,422	$ 38,422	$ 38,422	$ 38,422	$ 38,422	$ 38,422	$ 38,422	$ 859,890
Clearings		$ (398,823)	$ -	$ -	$ (115,267)	$ -	$ -	$ (115,267)	$ -	$ -	$ (115,267)	$ -	$ -	$ (115,267)	$ (859,890)
Project Net		$ -	$ 38,422	$ 38,422	$ (76,845)	$ 38,422	$ 38,422	$ (76,845)	$ 38,422	$ 38,422	$ (76,844)	$ 38,422	$ 38,422	$ (76,844)	$ -

Cost Year 04	Investment 662000697	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 93,929	$ 2,123	$ 2,123	$ 2,123	$ 2,123	$ 2,123	$ 2,123	$ 2,123	$ 2,123	$ 2,123	$ 2,123	$ 2,123	$ 2,123	$ 119,406
7103060	CIAC (Capital Work Order Credit)	$ (190,191)	$ (1,081)	$ (1,081)	$ (1,081)	$ (1,081)	$ (1,081)	$ (1,081)	$ (1,081)	$ (1,081)	$ (1,081)	$ (1,081)	$ (1,081)	$ (1,081)	$ (203,158)
6100080	Consultants - Other	$ 359,036	$ 24,118	$ 24,118	$ 24,118	$ 24,118	$ 24,118	$ 24,118	$ 24,118	$ 24,118	$ 24,118	$ 24,118	$ 24,118	$ 24,118	$ 648,456
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 126,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126,024
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 860	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 860
6030050	Empl Exp - Mileage	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61
6030010	Empl Exp - Professional Dues, Subscription	$ 360	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 568
6030080	Empl Exp - Travel and Lodging	$ 9,274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,274
6790324	Engineering &Supervisory Allocation	$ 94,869	$ 1,791	$ 1,791	$ 1,791	$ 1,791	$ 1,791	$ 1,791	$ 1,791	$ 1,791	$ 1,791	$ 1,791	$ 1,791	$ 1,791	$ 116,364
6790320	Fleet Allocation	$ 8,250	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 12,212
C6020000	Fringe Adder	$ 5,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,293
6790315	I&D Allocated to Capital	$ 10,873	$ 404	$ 404	$ 404	$ 404	$ 404	$ 404	$ 404	$ 404	$ 404	$ 404	$ 404	$ 404	$ 15,724
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 204,014	$ 4,655	$ 4,655	$ 4,655	$ 4,655	$ 4,655	$ 4,655	$ 4,655	$ 4,655	$ 4,655	$ 4,655	$ 4,655	$ 4,655	$ 259,868
C6900040	Payroll Tax Adder	$ 1,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,568
6790210	Permitting	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010010	SLR Overtime Blended Labor	$ 37,668	$ 1,528	$ 1,528	$ 1,528	$ 1,528	$ 1,528	$ 1,528	$ 1,528	$ 1,528	$ 1,528	$ 1,528	$ 1,528	$ 1,528	$ 56,001
R6010000	SLR Straight Time Blended Labor	$ 79,095	$ 3,414	$ 3,414	$ 3,414	$ 3,414	$ 3,414	$ 3,414	$ 3,414	$ 3,414	$ 3,414	$ 3,414	$ 3,414	$ 3,414	$ 120,067
6790322	Small Tools Allocation	$ 5,651	$ 129	$ 129	$ 129	$ 129	$ 129	$ 129	$ 129	$ 129	$ 129	$ 129	$ 129	$ 129	$ 7,198
6790321	Stores Allocation	$ 12,960	$ 307	$ 307	$ 307	$ 307	$ 307	$ 307	$ 307	$ 307	$ 307	$ 307	$ 307	$ 307	$ 16,645
Cost Sum		$ 859,890	$ 37,737	$ 37,737	$ 37,737	$ 37,737	$ 37,737	$ 37,737	$ 37,737	$ 37,737	$ 37,737	$ 37,737	$ 37,737	$ 37,737	$ 1,312,728
Clearings		$ (859,890)	$ -	$ -	$ (113,210)	$ -	$ -	$ (113,210)	$ -	$ -	$ (113,210)	$ -	$ -	$ (113,210)	$ (1,312,728)
Project Net		$ -	$ 37,737	$ 37,737	$ (75,473)	$ 37,737	$ 37,737	$ (75,473)	$ 37,737	$ 37,737	$ (75,473)	$ 37,737	$ 37,737	$ (75,473)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662000698	Land, Structures & Sta - Espanola - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	NEW-08442	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date

Estimated In-Service Date

Description: Land, Structures & Sta - Espanola - New

Justification: To ensure continual safe and reliable service, NMGC invests in new/modified regulator stations throughout the year as growth or new customers require these investments

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662000698 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 8	$ 13
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 12	$ 14
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 1	$ 1
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ 139	$ 162
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 3	$ 4
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 13	$ 13
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ 176	$ 207
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (207)	$ (207)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ (30)	$ -

Cost Year 02	Investment 662000698	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13	$ 67	$ 964	$ -	$ -	$ -	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,139
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 775	$ -	$ -	$ -	$ -	$ -	$ -	$ 775
6790324	Engineering &Supervisory Allocation	$ 14	$ 54	$ 1,066	$ -	$ -	$ -	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,227
6790320	Fleet Allocation	$ -	$ 50	$ 86	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ 141
C6020000	Fringe Adder	$ -	$ 90	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 296
6790315	I&D Allocated to Capital	$ 1	$ 25	$ 105	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 5,399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,399
6400100	Mat & Supp - Outside Material Purchases	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
C6900040	Payroll Tax Adder	$ -	$ 27	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
R6010000	SLR Straight Time Blended Labor	$ -	$ 332	$ 763	$ -	$ -	$ -	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,178
6790322	Small Tools Allocation	$ 4	$ -	$ 406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
6790321	Stores Allocation	$ 13	$ -	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240
Cost Sum		$ 207	$ 644	$ 9,283	$ -	$ -	$ -	$ 1,057	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,191
Clearings		$ (207)	$ -	$ -	$ (9,927)	$ -	$ -	$ (1,057)	$ -	$ -	$ -	$ -	$ -	$ -	$ (11,191)
Project Net		$ -	$ 644	$ 9,283	$ (9,927)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 662000698	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,139	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 2,065
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 775	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 739	$ 9,647
6790324	Engineering &Supervisory Allocation	$ 1,227	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 2,129
6790320	Fleet Allocation	$ 141	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 206
C6020000	Fringe Adder	$ 296	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 296
6790315	I&D Allocated to Capital	$ 138	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 217
6401000	Mat & Supp - Inventory Issue	$ 5,399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,399
6400100	Mat & Supp - Outside Material Purchases	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
C6900040	Payroll Tax Adder	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
R6010000	SLR Straight Time Blended Labor	$ 1,178	$ 86	$ 86	$ 86	$ 86	$ 86	$ 86	$ 86	$ 86	$ 86	$ 86	$ 86	$ 86	$ 2,209
6790322	Small Tools Allocation	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
6790321	Stores Allocation	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240
Cost Sum		$ 11,191	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 23,068
Clearings		$ (11,191)	$ -	$ -	$ (2,969)	$ -	$ -	$ (2,969)	$ -	$ -	$ (2,969)	$ -	$ -	$ (2,969)	$ (23,068)
Project Net		$ -	$ 990	$ 990	$ (1,979)	$ 990	$ 990	$ (1,979)	$ 990	$ 990	$ (1,979)	$ 990	$ 990	$ (1,979)	$ -

Cost Year 04 Investment 662000698 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 2,065	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 2,711
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 9,647	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 769	$ 18,874
6790324	Engineering &Supervisory Allocation	$ 2,129	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 2,674
6790320	Fleet Allocation	$ 206	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 278
C6020000	Fringe Adder	$ 296	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 296
6790315	I&D Allocated to Capital	$ 217	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 305
6401000	Mat & Supp - Inventory Issue	$ 5,399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,399
6400100	Mat & Supp - Outside Material Purchases	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
C6900040	Payroll Tax Adder	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
R6010000	SLR Straight Time Blended Labor	$ 2,209	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 3,281
6790322	Small Tools Allocation	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
6790321	Stores Allocation	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240
Cost Sum		$ 23,068	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 34,717
Clearings		$ (23,068)	$ -	$ -	$ (2,912)	$ -	$ -	$ (2,912)	$ -	$ -	$ (2,912)	$ -	$ -	$ (2,912)	$ (34,717)
Project Net		$ -	$ 971	$ 971	$ (1,942)	$ 971	$ 971	$ (1,942)	$ 971	$ 971	$ (1,942)	$ 971	$ 971	$ (1,942)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662000699	Meters - Residential - Espanola - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	NEW-08443	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Meters - Residential - Espanola - New
Justification	NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers
Alternatives Considered	NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662000699 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 737	$ 208	$ 465	$ 1,259	$ 679	$ 727	$ 1,525	$ 44	$ 1,734	$ 5	$ 1,547	$ -	$ 8,930
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 1,473	$ 461	$ 975	$ 1,721	$ 641	$ 762	$ 1,651	$ 44	$ 886	$ 3	$ 781	$ -	$ 9,400
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76	$ -	$ -	$ -	$ 76
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100	$ -	$ -	$ -	$ 100
6790315	I&D Allocated to Capital	$ -	$ 70	$ (24)	$ 23	$ 41	$ 15	$ 18	$ 75	$ 4	$ 125	$ 0	$ 70	$ -	$ 419
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 2,413	$ 1,010	$ 179	$ 290	$ 2,321	$ 3,950	$ 219	$ 1,548	$ -	$ 2,365	$ 980	$ 15,273
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 8,666	$ 37	$ 4,519	$ 10,311	$ 5,371	$ 6,032	$ 5,043	$ 24	$ 6,205	$ 25	$ 6,230	$ 8,561	$ 61,024
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ 30
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262	$ -	$ -	$ -	$ 262
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371	$ -	$ -	$ -	$ 371
6790322	Small Tools Allocation	$ -	$ 574	$ 113	$ 242	$ 343	$ 187	$ 336	$ 150	$ 10	$ 115	$ 1	$ 160	$ -	$ 2,231
6790321	Stores Allocation	$ -	$ 711	$ 121	$ 367	$ 718	$ 1,002	$ 954	$ 542	$ 19	$ 325	$ 2	$ 172	$ -	$ 4,934
6790325	Testing & Installation Allocation	$ -	$ 1,924	$ 544	$ 1,216	$ 2,329	$ 1,257	$ 1,854	$ 1,996	$ 54	$ 1,721	$ 6	$ 1,908	$ -	$ 14,808
Cost Sum		$ -	$ 14,154	$ 3,873	$ 8,818	$ 16,901	$ 9,442	$ 13,006	$ 14,933	$ 417	$ 13,497	$ 42	$ 13,233	$ 9,541	$ 117,857
Clearings		$ -	$ -	$ -	$ (26,845)	$ -	$ -	$ (39,350)	$ -	$ -	$ (28,848)	$ -	$ -	$ (22,815)	$ (117,857)
Project Net		$ -	$ 14,154	$ 3,873	$ (18,027)	$ 16,901	$ 9,442	$ (26,344)	$ 14,933	$ 417	$ (15,350)	$ 42	$ 13,233	$ (13,275)	$ -

Cost Year 02 Investment 662000699 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 8,930	$ 207	$ 4,083	$ 3,348	$ (125)	$ 325	$ 325	$ 325	$ 438	$ 381	$ 468	$ 517	$ 349	$ 19,571
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 172	$ 172	$ 172	$ 172	$ 172	$ 172	$ 172	$ 172	$ 1,380
6790324	Engineering &Supervisory Allocation	$ 9,400	$ 168	$ 4,515	$ 2,098	$ (142)	$ 315	$ 315	$ 315	$ 425	$ 370	$ 454	$ 501	$ 338	$ 19,071
6790320	Fleet Allocation	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
C6020000	Fringe Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
6790315	I&D Allocated to Capital	$ 419	$ 8	$ 226	$ 105	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 751
6401000	Mat & Supp - Inventory Issue	$ 15,273	$ 352	$ 1,913	$ 2,669	$ 1,119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,325
6400100	Mat & Supp - Outside Material Purchases	$ 61,024	$ 1,071	$ 25,305	$ 19,654	$ (1,955)	$ 2,708	$ 2,708	$ 2,708	$ 3,708	$ 3,208	$ 3,976	$ 4,408	$ 2,921	$ 131,444
C6900040	Payroll Tax Adder	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6790230	Postage, Shipping and Courier	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
R6010000	SLR Straight Time Blended Labor	$ 371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371
6790322	Small Tools Allocation	$ 2,231	$ 106	$ 2,048	$ 460	$ (92)	$ 70	$ 70	$ 70	$ 96	$ 83	$ 103	$ 114	$ 76	$ 5,434
6790321	Stores Allocation	$ 4,934	$ 169	$ 1,143	$ 1,340	$ (101)	$ 168	$ 168	$ 168	$ 230	$ 199	$ 247	$ 274	$ 181	$ 9,120
6790325	Testing & Installation Allocation	$ 14,808	$ 307	$ 6,042	$ 4,956	$ (186)	$ 1,032	$ 1,032	$ 1,032	$ 1,413	$ 1,223	$ 1,515	$ 1,680	$ 1,113	$ 35,967
Cost Sum		$ 117,857	$ 2,387	$ 45,273	$ 34,630	$ (1,490)	$ 4,791	$ 4,791	$ 4,791	$ 6,482	$ 5,636	$ 6,936	$ 7,666	$ 5,150	$ 244,901
Clearings		$ (117,857)	$ -	$ -	$ (82,291)	$ -	$ -	$ (8,092)	$ -	$ -	$ (16,909)	$ -	$ -	$ (19,752)	$ (244,901)
Project Net		$ -	$ 2,387	$ 45,273	$ (47,661)	$ (1,490)	$ 4,791	$ (3,301)	$ 4,791	$ 6,482	$ (11,273)	$ 6,936	$ 7,666	$ (14,602)	$ -

Cost Year 03	Investment 662000699	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 19,571	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 745	$ 28,516
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,380	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 3,511
6790324	Engineering &Supervisory Allocation	$ 19,071	$ 725	$ 725	$ 725	$ 725	$ 725	$ 725	$ 725	$ 725	$ 725	$ 725	$ 725	$ 725	$ 27,777
6790320	Fleet Allocation	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
C6020000	Fringe Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
6790315	I&D Allocated to Capital	$ 751	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 751
6401000	Mat & Supp - Inventory Issue	$ 21,325	$ 3,018	$ 3,018	$ 3,018	$ 3,018	$ 3,018	$ 3,018	$ 3,018	$ 3,018	$ 3,018	$ 3,018	$ 3,018	$ 3,018	$ 57,544
6400100	Mat & Supp - Outside Material Purchases	$ 131,444	$ 4,591	$ 4,591	$ 4,591	$ 4,591	$ 4,591	$ 4,591	$ 4,591	$ 4,591	$ 4,591	$ 4,591	$ 4,591	$ 4,591	$ 186,539
C6900040	Payroll Tax Adder	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6790230	Postage, Shipping and Courier	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
R6010000	SLR Straight Time Blended Labor	$ 371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371
6790322	Small Tools Allocation	$ 5,434	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 7,553
6790321	Stores Allocation	$ 9,120	$ 420	$ 420	$ 420	$ 420	$ 420	$ 420	$ 420	$ 420	$ 420	$ 420	$ 420	$ 420	$ 14,156
6790325	Testing & Installation Allocation	$ 35,967	$ 2,661	$ 2,661	$ 2,661	$ 2,661	$ 2,661	$ 2,661	$ 2,661	$ 2,661	$ 2,661	$ 2,661	$ 2,661	$ 2,661	$ 67,900
Cost Sum		$ 244,901	$ 12,515	$ 12,515	$ 12,515	$ 12,515	$ 12,515	$ 12,515	$ 12,515	$ 12,515	$ 12,515	$ 12,515	$ 12,515	$ 12,515	$ 395,084
Clearings		$ (244,901)	$ -	$ -	$ (37,546)	$ -	$ -	$ (37,546)	$ -	$ -	$ (37,546)	$ -	$ -	$ (37,546)	$ (395,084)
Project Net		$ -	$ 12,515	$ 12,515	$ (25,031)	$ 12,515	$ 12,515	$ (25,030)	$ 12,515	$ 12,515	$ (25,030)	$ 12,515	$ 12,515	$ (25,031)	$ -

Cost Year 04	Investment 662000699	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 28,516	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 34,774
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,511	$ 185	$ 185	$ 185	$ 185	$ 185	$ 185	$ 185	$ 185	$ 185	$ 185	$ 185	$ 185	$ 5,728
6790324	Engineering &Supervisory Allocation	$ 27,777	$ 440	$ 440	$ 440	$ 440	$ 440	$ 440	$ 440	$ 440	$ 440	$ 440	$ 440	$ 440	$ 33,057
6790320	Fleet Allocation	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
C6020000	Fringe Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
6790315	I&D Allocated to Capital	$ 751	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 751
6401000	Mat & Supp - Inventory Issue	$ 57,544	$ 3,139	$ 3,139	$ 3,139	$ 3,139	$ 3,139	$ 3,139	$ 3,139	$ 3,139	$ 3,139	$ 3,139	$ 3,139	$ 3,139	$ 95,211
6400100	Mat & Supp - Outside Material Purchases	$ 186,539	$ 4,775	$ 4,775	$ 4,775	$ 4,775	$ 4,775	$ 4,775	$ 4,775	$ 4,775	$ 4,775	$ 4,775	$ 4,775	$ 4,775	$ 243,837
C6900040	Payroll Tax Adder	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6790230	Postage, Shipping and Courier	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
R6010000	SLR Straight Time Blended Labor	$ 371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371
6790322	Small Tools Allocation	$ 7,553	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 10,183
6790321	Stores Allocation	$ 14,156	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 522	$ 20,421
6790325	Testing & Installation Allocation	$ 67,900	$ 2,707	$ 2,707	$ 2,707	$ 2,707	$ 2,707	$ 2,707	$ 2,707	$ 2,707	$ 2,707	$ 2,707	$ 2,707	$ 2,707	$ 100,378
Cost Sum		$ 395,084	$ 12,508	$ 12,508	$ 12,508	$ 12,508	$ 12,508	$ 12,508	$ 12,508	$ 12,508	$ 12,508	$ 12,508	$ 12,508	$ 12,508	$ 545,180
Clearings		$ (395,084)	$ -	$ -	$ (37,524)	$ -	$ -	$ (37,524)	$ -	$ -	$ (37,524)	$ -	$ -	$ (37,524)	$ (545,180)
Project Net		$ -	$ 12,508	$ 12,508	$ (25,016)	$ 12,508	$ 12,508	$ (25,016)	$ 12,508	$ 12,508	$ (25,016)	$ 12,508	$ 12,508	$ (25,016)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662000700	Services - Espanola - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	NEW-08444	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Services - Espanola - New
Justification	NMGC installs new services consistent with NMGC's Rule 16
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662000700 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 308	$ 230	$ 1,853	$ 1,545	$ 2,837	$ 426	$ 3,136	$ 2,200	$ 2,535	$ 844	$ 1,745	$ -	$ 17,658
7103060	CIAC (Capital Work Order Credit)	$ -	$ (587)	$ (1,196)	$ (1,138)	$ -	$ -	$ -	$ (380)	$ (6,553)	$ -	$ -	$ -	$ -	$ (9,854)
6100080	Consultants - Other	$ -	$ 781	$ -	$ 5,648	$ 825	$ 722	$ 2,772	$ 948	$ 1,426	$ 2,019	$ 1,584	$ 1,178	$ 659	$ 18,562
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 5,304	$ -	$ 13,839	$ 1,073	$ 2,626	$ 953	$ 2,241	$ 832	$ 1,530	$ 1,558	$ 29,956
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 616	$ 509	$ 3,881	$ 2,113	$ 2,678	$ 447	$ 3,396	$ 2,222	$ 1,296	$ 571	$ 880	$ -	$ 18,608
6790320	Fleet Allocation	$ -	$ 246	$ 115	$ 680	$ 669	$ 770	$ 154	$ 820	$ 807	$ 1,114	$ 314	$ 538	$ -	$ 6,227
C6020000	Fringe Adder	$ -	$ 746	$ 285	$ 1,992	$ 1,924	$ 1,692	$ 452	$ 2,071	$ 1,585	$ 1,939	$ 621	$ 1,210	$ 996	$ 15,513
6790315	I&D Allocated to Capital	$ -	$ 143	$ (17)	$ 306	$ 280	$ 266	$ 65	$ 628	$ 913	$ 989	$ 331	$ 624	$ -	$ 4,529
6010210	Labor Non-Exempt - Straight Time	$ -	$ 15	$ 24	$ 36	$ -	$ 198	$ (57)	$ 107	$ 86	$ (18)	$ -	$ -	$ -	$ 390
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,262	$ 1,879	$ 2,430	$ 530	$ -	$ 4,192	$ 1,856	$ -	$ -	$ -	$ 1,522	$ 13,671
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 221	$ 84	$ 590	$ 570	$ 501	$ 134	$ 614	$ 470	$ 575	$ 184	$ 359	$ 295	$ 4,596
6790210	Permitting	$ -	$ 100	$ -	$ -	$ -	$ -	$ 100	$ -	$ -	$ 100	$ -	$ 100	$ 100	$ 500
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100180	Site Testing Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ 551	$ 131	$ 1,089	$ 900	$ 1,335	$ 250	$ 2,454	$ 478	$ 702	$ 174	$ 607	$ 84	$ 8,755
R6010000	SLR Straight Time Blended Labor	$ -	$ 2,213	$ 924	$ 6,291	$ 6,225	$ 4,932	$ 1,423	$ 5,216	$ 5,392	$ 6,480	$ 2,124	$ 3,876	$ 3,604	$ 48,700
6790322	Small Tools Allocation	$ -	$ -	$ 58	$ 83	$ 79	$ 17	$ -	$ 70	$ 75	$ -	$ -	$ -	$ -	$ 383
6790321	Stores Allocation	$ -	$ -	$ 62	$ 126	$ 166	$ 94	$ -	$ 253	$ 148	$ -	$ -	$ -	$ -	$ 849
Cost Sum		$ -	$ 5,353	$ 2,470	$ 28,620	$ 17,727	$ 30,411	$ 7,239	$ 26,148	$ 12,058	$ 19,973	$ 7,578	$ 12,648	$ 8,818	$ 179,042
Clearings		$ -	$ -	$ -	$ (36,442)	$ -	$ -	$ (55,377)	$ -	$ -	$ (58,179)	$ -	$ -	$ (29,044)	$ (179,042)
Project Net		$ -	$ 5,353	$ 2,470	$ (7,823)	$ 17,727	$ 30,411	$ (48,138)	$ 26,148	$ 12,058	$ (38,206)	$ 7,578	$ 12,648	$ (20,226)	$ -

Cost Year 02	Investment 662000700	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,658	$ 1,290	$ 271	$ 3,043	$ 976	$ 849	$ 848	$ 950	$ 950	$ 957	$ 848	$ 792	$ 794	$ 30,226
7103060	CIAC (Capital Work Order Credit)	$ (9,854)	$ -	$ -	$ (1,722)	$ -	$ (2,004)	$ (2,004)	$ (2,004)	$ (2,004)	$ (2,004)	$ (2,004)	$ (2,004)	$ (2,004)	$ (27,608)
6100080	Consultants - Other	$ 18,562	$ 3,535	$ -	$ 2,686	$ -	$ 178	$ 178	$ 178	$ 178	$ 178	$ 178	$ 183	$ 197	$ 26,231
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 29,956	$ -	$ -	$ 3,105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,061
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 18,608	$ 1,042	$ 300	$ 1,907	$ 1,104	$ 823	$ 822	$ 921	$ 921	$ 928	$ 822	$ 768	$ 770	$ 29,736
6790320	Fleet Allocation	$ 6,227	$ 396	$ 216	$ 977	$ 452	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 11,316
C6020000	Fringe Adder	$ 15,513	$ 923	$ 336	$ 2,782	$ 727	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,281
6790315	I&D Allocated to Capital	$ 4,529	$ 283	$ 99	$ 791	$ 237	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 488	$ 9,845
6010210	Labor Non-Exempt - Straight Time	$ 390	$ -	$ -	$ 165	$ (60)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 495
6401000	Mat & Supp - Inventory Issue	$ 13,671	$ 348	$ 130	$ 4,815	$ (1,564)	$ 1,397	$ 1,392	$ 2,293	$ 2,293	$ 2,357	$ 1,393	$ 893	$ 893	$ 30,311
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 28	$ 29	$ 28	$ 29	$ 28	$ 29	$ 28	$ 29	$ 228
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 4,596	$ 273	$ 100	$ 824	$ 216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,009
6790210	Permitting	$ 500	$ 100	$ -	$ -	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 700
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 2
6100180	Site Testing Services	$ -	$ -	$ -	$ -	$ -	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 301
R6010010	SLR Overtime Blended Labor	$ 8,755	$ -	$ -	$ 1,546	$ 353	$ 906	$ 906	$ 906	$ 906	$ 906	$ 906	$ 906	$ 906	$ 17,903
R6010000	SLR Straight Time Blended Labor	$ 48,700	$ 3,418	$ 1,244	$ 8,758	$ 2,340	$ 5,122	$ 5,122	$ 5,122	$ 5,122	$ 5,122	$ 5,122	$ 5,122	$ 5,122	$ 105,436
6790322	Small Tools Allocation	$ 383	$ 27	$ 10	$ 99	$ (172)	$ 37	$ 37	$ 60	$ 60	$ 62	$ 37	$ 24	$ 24	$ 687
6790321	Stores Allocation	$ 849	$ 42	$ 5	$ 289	$ (190)	$ 89	$ 88	$ 144	$ 144	$ 148	$ 88	$ 57	$ 57	$ 1,812
Cost Sum		$ 179,042	$ 11,678	$ 2,711	$ 30,064	$ 4,520	$ 8,332	$ 8,326	$ 9,506	$ 9,506	$ 9,590	$ 8,326	$ 7,678	$ 7,695	$ 296,973
Clearings		$ (179,042)	$ -	$ -	$ (44,452)	$ -	$ -	$ (21,178)	$ -	$ -	$ (28,603)	$ -	$ -	$ (23,698)	$ (296,973)
Project Net		$ -	$ 11,678	$ 2,711	$ (14,388)	$ 4,520	$ 8,332	$ (12,852)	$ 9,506	$ 9,506	$ (19,012)	$ 8,326	$ 7,678	$ (16,004)	$ -

Cost Year 03	Investment 662000700	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 30,226	$ 979	$ 979	$ 979	$ 979	$ 979	$ 979	$ 979	$ 979	$ 979	$ 979	$ 979	$ 979	$ 41,974
7103060	CIAC (Capital Work Order Credit)	$ (27,608)	$ (2,064)	$ (2,064)	$ (2,064)	$ (2,064)	$ (2,064)	$ (2,064)	$ (2,064)	$ (2,064)	$ (2,064)	$ (2,064)	$ (2,064)	$ (2,064)	$ (52,377)
6100080	Consultants - Other	$ 26,231	$ 2,757	$ 2,757	$ 2,757	$ 2,757	$ 2,757	$ 2,757	$ 2,757	$ 2,757	$ 2,757	$ 2,757	$ 2,757	$ 2,757	$ 59,310
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 33,061	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,061
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 321
6790324	Engineering &Supervisory Allocation	$ 29,736	$ 953	$ 953	$ 953	$ 953	$ 953	$ 953	$ 953	$ 953	$ 953	$ 953	$ 953	$ 953	$ 41,170
6790320	Fleet Allocation	$ 11,316	$ 391	$ 391	$ 391	$ 391	$ 391	$ 391	$ 391	$ 391	$ 391	$ 391	$ 391	$ 391	$ 16,010
C6020000	Fringe Adder	$ 20,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,281
6790315	I&D Allocated to Capital	$ 9,845	$ 479	$ 479	$ 479	$ 479	$ 479	$ 479	$ 479	$ 479	$ 479	$ 479	$ 479	$ 479	$ 15,590
6010210	Labor Non-Exempt - Straight Time	$ 495	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 495
6401000	Mat & Supp - Inventory Issue	$ 30,311	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 46,703
6400100	Mat & Supp - Outside Material Purchases	$ 228	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 580
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 6,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,009
6790210	Permitting	$ 700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 700
6790230	Postage, Shipping and Courier	$ 2	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 6
6100180	Site Testing Services	$ 301	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 767
R6010010	SLR Overtime Blended Labor	$ 17,903	$ 933	$ 933	$ 933	$ 933	$ 933	$ 933	$ 933	$ 933	$ 933	$ 933	$ 933	$ 933	$ 29,102
R6010000	SLR Straight Time Blended Labor	$ 105,436	$ 5,276	$ 5,276	$ 5,276	$ 5,276	$ 5,276	$ 5,276	$ 5,276	$ 5,276	$ 5,276	$ 5,276	$ 5,276	$ 5,276	$ 168,746
6790322	Small Tools Allocation	$ 687	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 1,075
6790321	Stores Allocation	$ 1,812	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 2,736
Cost Sum		$ 296,973	$ 11,274	$ 11,274	$ 11,274	$ 11,274	$ 11,274	$ 11,274	$ 11,274	$ 11,274	$ 11,274	$ 11,274	$ 11,274	$ 11,274	$ 432,259
Clearings		$ (296,973)	$ -	$ -	$ (33,822)	$ -	$ -	$ (33,822)	$ -	$ -	$ (33,822)	$ -	$ -	$ (33,822)	$ (432,259)
Project Net		$ -	$ 11,274	$ 11,274	$ (22,548)	$ 11,274	$ 11,274	$ (22,548)	$ 11,274	$ 11,274	$ (22,548)	$ 11,274	$ 11,274	$ (22,548)	$ -

Cost Year 04	Investment 662000700	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 41,974	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 50,163
7103060	CIAC (Capital Work Order Credit)	$ (52,377)	$ (2,147)	$ (2,147)	$ (2,147)	$ (2,147)	$ (2,147)	$ (2,147)	$ (2,147)	$ (2,147)	$ (2,147)	$ (2,147)	$ (2,147)	$ (2,147)	$ (78,137)
6100080	Consultants - Other	$ 59,310	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 93,712
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 33,061	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,061
6030010	Empl Exp - Professional Dues, Subscription	$ 321	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 656
6790324	Engineering &Supervisory Allocation	$ 41,170	$ 576	$ 576	$ 576	$ 576	$ 576	$ 576	$ 576	$ 576	$ 576	$ 576	$ 576	$ 576	$ 48,079
6790320	Fleet Allocation	$ 16,010	$ 431	$ 431	$ 431	$ 431	$ 431	$ 431	$ 431	$ 431	$ 431	$ 431	$ 431	$ 431	$ 21,187
C6020000	Fringe Adder	$ 20,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,281
6790315	I&D Allocated to Capital	$ 15,590	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 21,928
6010210	Labor Non-Exempt - Straight Time	$ 495	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 495
6401000	Mat & Supp - Inventory Issue	$ 46,703	$ 1,421	$ 1,421	$ 1,421	$ 1,421	$ 1,421	$ 1,421	$ 1,421	$ 1,421	$ 1,421	$ 1,421	$ 1,421	$ 1,421	$ 63,751
6400100	Mat & Supp - Outside Material Purchases	$ 580	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 947
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 6,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,009
6790210	Permitting	$ 700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 700
6790230	Postage, Shipping and Courier	$ 6	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 10
6100180	Site Testing Services	$ 767	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 1,251
R6010010	SLR Overtime Blended Labor	$ 29,102	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 971	$ 40,750
R6010000	SLR Straight Time Blended Labor	$ 168,746	$ 5,487	$ 5,487	$ 5,487	$ 5,487	$ 5,487	$ 5,487	$ 5,487	$ 5,487	$ 5,487	$ 5,487	$ 5,487	$ 5,487	$ 234,588
6790322	Small Tools Allocation	$ 1,075	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 1,558
6790321	Stores Allocation	$ 2,736	$ 96	$ 96	$ 96	$ 96	$ 96	$ 96	$ 96	$ 96	$ 96	$ 96	$ 96	$ 96	$ 3,885
Cost Sum		$ 432,259	$ 11,051	$ 11,051	$ 11,051	$ 11,051	$ 11,051	$ 11,051	$ 11,051	$ 11,051	$ 11,051	$ 11,051	$ 11,051	$ 11,051	$ 564,872
Clearings		$ (432,259)	$ -	$ -	$ (33,153)	$ -	$ -	$ (33,153)	$ -	$ -	$ (33,153)	$ -	$ -	$ (33,153)	$ (564,872)
Project Net		$ -	$ 11,051	$ 11,051	$ (22,102)	$ 11,051	$ 11,051	$ (22,102)	$ 11,051	$ 11,051	$ (22,102)	$ 11,051	$ 11,051	$ (22,102)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662000709	Mains - Espanola - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	PRE-05842	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date		Description	Mains - Espanola - Replace
Estimated In-Service Date			
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements		
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662000709 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 3	$ 934	$ 324	$ -	$ 201	$ -	$ -	$ -	$ -	$ -	$ 1,462
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (1,134)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,134)
6100080	Consultants - Other	$ -	$ -	$ -	$ 38	$ 7,784	$ 2,697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,519
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 7	$ 1,277	$ 306	$ -	$ 218	$ -	$ -	$ -	$ -	$ -	$ 1,807
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 0	$ 31	$ 7	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ 48
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,341	$ -	$ -	$ -	$ -	$ -	$ 1,341
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22	$ -	$ -	$ -	$ -	$ -	$ 22
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81	$ -	$ -	$ -	$ -	$ -	$ 81
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ (1,134)	$ 48	$ 10,026	$ 3,333	$ -	$ 1,873	$ -	$ -	$ -	$ -	$ -	$ 14,146
Clearings		$ -	$ -	$ -	$ 1,086	$ -	$ -	$ (13,360)	$ -	$ -	$ (1,873)	$ -	$ -	$ -	$ (14,146)
Project Net		$ -	$ -	$ (1,134)	$ 1,134	$ 10,026	$ 3,333	$ (13,360)	$ 1,873	$ -	$ (1,873)	$ -	$ -	$ -	$ -

Cost Year 02 Investment 662000709 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 1,462	$ -	$ -	$ -	$ 134	$ 950	$ 1,727	$ 1,727	$ 1,492	$ 1,492	$ 1,357	$ 1,449	$ 1,450	$ 13,239
7103060	CIAC (Capital Work Order Credit)	$ (1,134)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,134)
6100080	Consultants - Other	$ 10,519	$ -	$ -	$ -	$ -	$ 756	$ 2,756	$ 2,756	$ 2,756	$ 2,756	$ 2,378	$ 2,378	$ 2,378	$ 29,433
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 3,706	$ 6,597	$ 6,597	$ 6,597	$ 6,597	$ 5,757	$ 6,587	$ 6,597	$ 49,034
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 134	$ 134	$ 134	$ 67	$ 67	$ 67	$ 67	$ 67	$ 739
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 695	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 695
6790324	Engineering &Supervisory Allocation	$ 1,807	$ -	$ -	$ -	$ 151	$ 921	$ 1,674	$ 1,674	$ 1,446	$ 1,446	$ 1,316	$ 1,404	$ 1,405	$ 13,245
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 19	$ 137	$ 273	$ 273	$ 137	$ 137	$ 137	$ 137	$ 137	$ 1,385
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6790315	I&D Allocated to Capital	$ 48	$ -	$ -	$ -	$ 16	$ 175	$ 350	$ 350	$ 175	$ 175	$ 175	$ 175	$ 175	$ 1,815
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 1,341	$ -	$ -	$ -	$ 14	$ 1,724	$ 1,724	$ 1,724	$ 1,862	$ 1,862	$ 1,862	$ 1,862	$ 1,862	$ 15,836
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 80	$ 80	$ 80	$ 40	$ 40	$ 40	$ 40	$ 40	$ 442
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 3
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ 20	$ 20	$ 20	$ 10	$ 10	$ 10	$ 10	$ 10	$ 112
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 124	$ 849	$ 1,698	$ 1,698	$ 849	$ 849	$ 849	$ 849	$ 849	$ 8,611
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,313	$ 2,626	$ 2,626	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 1,313	$ 13,130
6790322	Small Tools Allocation	$ 22	$ -	$ -	$ -	$ 2	$ 47	$ 47	$ 47	$ 49	$ 49	$ 49	$ 49	$ 49	$ 410
6790321	Stores Allocation	$ 81	$ -	$ -	$ -	$ 2	$ 112	$ 112	$ 112	$ 118	$ 118	$ 118	$ 118	$ 118	$ 1,009
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 14,146	$ -	$ -	$ -	$ 1,214	$ 10,923	$ 19,819	$ 19,819	$ 16,911	$ 16,911	$ 15,429	$ 16,439	$ 16,451	$ 148,063
Clearings		$ (14,146)	$ -	$ -	$ -	$ -	$ -	$ (31,956)	$ -	$ -	$ (53,641)	$ -	$ -	$ (48,319)	$ (148,063)
Project Net		$ -	$ -	$ -	$ -	$ 1,214	$ 10,923	$ (12,137)	$ 19,819	$ 16,911	$ (36,730)	$ 15,429	$ 16,439	$ (31,868)	$ -

Cost Year 03	Investment 662000709	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,239	$ 824	$ 824	$ 824	$ 824	$ 824	$ 824	$ 824	$ 824	$ 824	$ 824	$ 824	$ 824	$ 23,128
7103060	CIAC (Capital Work Order Credit)	$ (1,134)	$ (2,681)	$ (2,681)	$ (2,681)	$ (2,681)	$ (2,681)	$ (2,681)	$ (2,681)	$ (2,681)	$ (2,681)	$ (2,681)	$ (2,681)	$ (2,681)	$ (33,311)
6100080	Consultants - Other	$ 29,433	$ 729	$ 729	$ 729	$ 729	$ 729	$ 729	$ 729	$ 729	$ 729	$ 729	$ 729	$ 729	$ 38,177
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 49,034	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 70,591
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 739	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 1,570
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ 695	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 695
6790324	Engineering &Supervisory Allocation	$ 13,245	$ 802	$ 802	$ 802	$ 802	$ 802	$ 802	$ 802	$ 802	$ 802	$ 802	$ 802	$ 802	$ 22,870
6790320	Fleet Allocation	$ 1,385	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 4,643
C6020000	Fringe Adder	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6790315	I&D Allocated to Capital	$ 1,815	$ 332	$ 332	$ 332	$ 332	$ 332	$ 332	$ 332	$ 332	$ 332	$ 332	$ 332	$ 332	$ 5,802
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 15,836	$ 1,805	$ 1,805	$ 1,805	$ 1,805	$ 1,805	$ 1,805	$ 1,805	$ 1,805	$ 1,805	$ 1,805	$ 1,805	$ 1,805	$ 37,494
6400100	Mat & Supp - Outside Material Purchases	$ 442	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 940
6400510	Mat & Supp - Small Tools	$ 3	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 8
6400080	Mat & Supp - Vehicle Fuel	$ 112	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 240
C6900040	Payroll Tax Adder	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
R6010010	SLR Overtime Blended Labor	$ 8,611	$ 1,707	$ 1,707	$ 1,707	$ 1,707	$ 1,707	$ 1,707	$ 1,707	$ 1,707	$ 1,707	$ 1,707	$ 1,707	$ 1,707	$ 29,099
R6010000	SLR Straight Time Blended Labor	$ 13,130	$ 2,602	$ 2,602	$ 2,602	$ 2,602	$ 2,602	$ 2,602	$ 2,602	$ 2,602	$ 2,602	$ 2,602	$ 2,602	$ 2,602	$ 44,358
6790322	Small Tools Allocation	$ 410	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 924
6790321	Stores Allocation	$ 1,009	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 2,231
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 148,063	$ 8,455	$ 8,455	$ 8,455	$ 8,455	$ 8,455	$ 8,455	$ 8,455	$ 8,455	$ 8,455	$ 8,455	$ 8,455	$ 8,455	$ 249,520
Clearings		$ (148,063)	$ -	$ -	$ (25,364)	$ -	$ -	$ (25,364)	$ -	$ -	$ (25,364)	$ -	$ -	$ (25,364)	$ (249,520)
Project Net		$ -	$ 8,455	$ 8,455	$ (16,909)	$ 8,455	$ 8,455	$ (16,909)	$ 8,455	$ 8,455	$ (16,909)	$ 8,455	$ 8,455	$ (16,909)	$ -

Cost Year 04	Investment 662000709	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 23,128	$ 625	$ 625	$ 625	$ 625	$ 625	$ 625	$ 625	$ 625	$ 625	$ 625	$ 625	$ 625	$ 30,629
7103060	CIAC (Capital Work Order Credit)	$ (33,311)	$ (2,789)	$ (2,789)	$ (2,789)	$ (2,789)	$ (2,789)	$ (2,789)	$ (2,789)	$ (2,789)	$ (2,789)	$ (2,789)	$ (2,789)	$ (2,789)	$ (66,776)
6100080	Consultants - Other	$ 38,177	$ 222	$ 222	$ 222	$ 222	$ 222	$ 222	$ 222	$ 222	$ 222	$ 222	$ 222	$ 222	$ 40,844
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 70,591	$ 6,354	$ 6,354	$ 6,354	$ 6,354	$ 6,354	$ 6,354	$ 6,354	$ 6,354	$ 6,354	$ 6,354	$ 6,354	$ 6,354	$ 146,836
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 1,570	$ 72	$ 72	$ 72	$ 72	$ 72	$ 72	$ 72	$ 72	$ 72	$ 72	$ 72	$ 72	$ 2,436
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ 695	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 695
6790324	Engineering &Supervisory Allocation	$ 22,870	$ 527	$ 527	$ 527	$ 527	$ 527	$ 527	$ 527	$ 527	$ 527	$ 527	$ 527	$ 527	$ 29,198
6790320	Fleet Allocation	$ 4,643	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 6,499
C6020000	Fringe Adder	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6790315	I&D Allocated to Capital	$ 5,802	$ 189	$ 189	$ 189	$ 189	$ 189	$ 189	$ 189	$ 189	$ 189	$ 189	$ 189	$ 189	$ 8,075
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 37,494	$ 924	$ 924	$ 924	$ 924	$ 924	$ 924	$ 924	$ 924	$ 924	$ 924	$ 924	$ 924	$ 48,578
6400100	Mat & Supp - Outside Material Purchases	$ 940	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 1,459
6400510	Mat & Supp - Small Tools	$ 8	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 13
6400080	Mat & Supp - Vehicle Fuel	$ 240	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 374
C6900040	Payroll Tax Adder	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
R6010010	SLR Overtime Blended Labor	$ 29,099	$ 909	$ 909	$ 909	$ 909	$ 909	$ 909	$ 909	$ 909	$ 909	$ 909	$ 909	$ 909	$ 40,006
R6010000	SLR Straight Time Blended Labor	$ 44,358	$ 1,406	$ 1,406	$ 1,406	$ 1,406	$ 1,406	$ 1,406	$ 1,406	$ 1,406	$ 1,406	$ 1,406	$ 1,406	$ 1,406	$ 61,234
6790322	Small Tools Allocation	$ 924	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 1,246
6790321	Stores Allocation	$ 2,231	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 2,996
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 249,520	$ 8,740	$ 8,740	$ 8,740	$ 8,740	$ 8,740	$ 8,740	$ 8,740	$ 8,740	$ 8,740	$ 8,740	$ 8,740	$ 8,740	$ 354,402
Clearings		$ (249,520)	$ -	$ -	$ (26,221)	$ -	$ -	$ (26,221)	$ -	$ -	$ (26,221)	$ -	$ -	$ (26,221)	$ (354,402)
Project Net		$ -	$ 8,740	$ 8,740	$ (17,480)	$ 8,740	$ 8,740	$ (17,480)	$ 8,740	$ 8,740	$ (17,480)	$ 8,740	$ 8,740	$ (17,480)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662000710	Cathodic Protection - Espanola - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	PRE-05843	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Cathodic Protection - Espanola - Replace

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662000710 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 38	$ 442	$ -	$ 136	$ 373	$ 298	$ 568	$ 1,950	$ 174	$ 17	$ -	$ 3,996
6100080	Consultants - Other	$ -	$ -	$ -	$ 1,969	$ -	$ 38	$ 1,840	$ 341	$ 1,762	$ 752	$ 76	$ -	$ 460	$ 7,239
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 1,296	$ -	$ 1,096	$ -	$ 832	$ 817	$ -	$ -	$ -	$ 728	$ 4,768
6020110	Employee Wellness	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 85	$ 927	$ -	$ 128	$ 391	$ 322	$ 573	$ 997	$ 118	$ 8	$ -	$ 3,549
6790320	Fleet Allocation	$ -	$ -	$ 34	$ 132	$ -	$ -	$ 88	$ -	$ 48	$ 114	$ 80	$ -	$ -	$ 495
C6020000	Fringe Adder	$ -	$ -	$ 90	$ 469	$ -	$ -	$ 253	$ -	$ 115	$ 186	$ 178	$ -	$ -	$ 1,291
6790315	I&D Allocated to Capital	$ -	$ -	$ 13	$ 66	$ -	$ 3	$ 40	$ 15	$ 103	$ 174	$ 91	$ 1	$ -	$ 504
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ 29	$ (14)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 712	$ -	$ 9,151	$ -	$ 93	$ -	$ 9,956
C6900040	Payroll Tax Adder	$ -	$ -	$ 27	$ 139	$ -	$ -	$ 75	$ -	$ 34	$ 55	$ 53	$ -	$ -	$ 383
6790210	Permitting	$ -	$ -	$ -	$ 100	$ -	$ -	$ -	$ 100	$ -	$ -	$ -	$ -	$ -	$ 200
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 333	$ 1,738	$ -	$ -	$ 854	$ -	$ 425	$ 690	$ 659	$ -	$ -	$ 4,699
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ 136	$ -	$ 2	$ -	$ 149
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43	$ -	$ 383	$ -	$ 2	$ -	$ 428
Cost Sum		$ -	$ -	$ 618	$ 7,306	$ (14)	$ 1,401	$ 3,997	$ 2,675	$ 4,445	$ 14,589	$ 1,427	$ 123	$ 1,188	$ 37,756
Clearings		$ -	$ -	$ -	$ (7,924)	$ -	$ -	$ (5,385)	$ -	$ -	$ (21,709)	$ -	$ -	$ (2,738)	$ (37,756)
Project Net		$ -	$ -	$ 618	$ (618)	$ (14)	$ 1,401	$ (1,388)	$ 2,675	$ 4,445	$ (7,120)	$ 1,427	$ 123	$ (1,550)	$ -

Cost Year 02 Investment 662000710 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 3,996	$ -	$ -	$ 2,572	$ 503	$ 123	$ 124	$ 147	$ 174	$ 173	$ 173	$ 173	$ 173	$ 8,331
6100080	Consultants - Other	$ 7,239	$ -	$ -	$ 14,258	$ 1,676	$ 170	$ 169	$ 506	$ 593	$ 586	$ 586	$ 586	$ 586	$ 26,954
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,768
6020110	Employee Wellness	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 3,549	$ -	$ -	$ 1,612	$ 570	$ 119	$ 120	$ 143	$ 169	$ 168	$ 168	$ 168	$ 168	$ 6,952
6790320	Fleet Allocation	$ 495	$ -	$ -	$ 200	$ 202	$ 39	$ 39	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 1,091
C6020000	Fringe Adder	$ 1,291	$ -	$ -	$ 575	$ 298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,165
6790315	I&D Allocated to Capital	$ 504	$ -	$ -	$ 224	$ 103	$ 50	$ 50	$ 25	$ 25	$ 25	$ 25	$ 25	$ 25	$ 1,080
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ 30	$ (15)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 9,956	$ -	$ -	$ -	$ 188	$ 324	$ 330	$ 512	$ 662	$ 662	$ 662	$ 662	$ 662	$ 14,619
C6900040	Payroll Tax Adder	$ 383	$ -	$ -	$ 170	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 641
6790210	Permitting	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200
R6010010	SLR Overtime Blended Labor	$ 83	$ -	$ -	$ 160	$ -	$ 324	$ 324	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 1,861
R6010000	SLR Straight Time Blended Labor	$ 4,699	$ -	$ -	$ 1,971	$ 1,104	$ 290	$ 290	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 9,225
6790322	Small Tools Allocation	$ 149	$ -	$ -	$ -	$ 21	$ 8	$ 9	$ 13	$ 17	$ 17	$ 17	$ 17	$ 17	$ 286
6790321	Stores Allocation	$ 428	$ -	$ -	$ -	$ 23	$ 20	$ 21	$ 32	$ 41	$ 41	$ 41	$ 41	$ 41	$ 729
Cost Sum		$ 37,756	$ -	$ -	$ 21,773	$ 4,763	$ 1,467	$ 1,474	$ 1,704	$ 2,006	$ 1,997	$ 1,997	$ 1,997	$ 1,997	$ 78,932
Clearings		$ (37,756)	$ -	$ -	$ (21,773)	$ -	$ -	$ (7,704)	$ -	$ -	$ (5,707)	$ -	$ -	$ (5,991)	$ (78,932)
Project Net		$ -	$ -	$ -	$ -	$ 4,763	$ 1,467	$ (6,230)	$ 1,704	$ 2,006	$ (3,710)	$ 1,997	$ 1,997	$ (3,994)	$ -

Cost Year 03 Investment 662000710 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 8,331	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 285	$ 11,750
6100080	Consultants - Other	$ 26,954	$ 1,001	$ 1,001	$ 1,001	$ 1,001	$ 1,001	$ 1,001	$ 1,001	$ 1,001	$ 1,001	$ 1,001	$ 1,001	$ 1,001	$ 38,961
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,768
6020110	Employee Wellness	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 6,952	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 10,279
6790320	Fleet Allocation	$ 1,091	$ 85	$ 85	$ 85	$ 85	$ 85	$ 85	$ 85	$ 85	$ 85	$ 85	$ 85	$ 85	$ 2,109
C6020000	Fringe Adder	$ 2,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,165
6790315	I&D Allocated to Capital	$ 1,080	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 2,325
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 14,619	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 682	$ 681	$ 22,797
C6900040	Payroll Tax Adder	$ 641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 641
6790210	Permitting	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200
R6010010	SLR Overtime Blended Labor	$ 1,861	$ 167	$ 167	$ 167	$ 166	$ 167	$ 166	$ 167	$ 166	$ 167	$ 166	$ 167	$ 166	$ 3,859
R6010000	SLR Straight Time Blended Labor	$ 9,225	$ 1,179	$ 1,179	$ 1,179	$ 1,179	$ 1,179	$ 1,179	$ 1,179	$ 1,179	$ 1,179	$ 1,179	$ 1,179	$ 1,179	$ 23,377
6790322	Small Tools Allocation	$ 286	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 476
6790321	Stores Allocation	$ 729	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 38	$ 1,180
Cost Sum		$ 78,932	$ 3,832	$ 3,832	$ 3,832	$ 3,832	$ 3,832	$ 3,832	$ 3,832	$ 3,832	$ 3,832	$ 3,832	$ 3,832	$ 3,832	$ 124,916
Clearings		$ (78,932)	$ -	$ -	$ (11,496)	$ -	$ -	$ (11,496)	$ -	$ -	$ (11,496)	$ -	$ -	$ (11,496)	$ (124,916)
Project Net		$ -	$ 3,832	$ 3,832	$ (7,664)	$ 3,832	$ 3,832	$ (7,664)	$ 3,832	$ 3,832	$ (7,664)	$ 3,832	$ 3,832	$ (7,664)	$ -

Cost Year 04	Investment 662000710	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,750	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 14,134
6100080	Consultants - Other	$ 38,961	$ 1,041	$ 1,041	$ 1,041	$ 1,041	$ 1,041	$ 1,041	$ 1,041	$ 1,041	$ 1,041	$ 1,041	$ 1,041	$ 1,041	$ 51,449
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,768
6020110	Employee Wellness	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 10,279	$ 168	$ 168	$ 168	$ 168	$ 168	$ 168	$ 168	$ 168	$ 168	$ 168	$ 168	$ 168	$ 12,291
6790320	Fleet Allocation	$ 2,109	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 94	$ 93	$ 3,231
C6020000	Fringe Adder	$ 2,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,165
6790315	I&D Allocated to Capital	$ 2,325	$ 114	$ 114	$ 114	$ 114	$ 114	$ 114	$ 114	$ 114	$ 114	$ 114	$ 114	$ 114	$ 3,699
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 22,797	$ 709	$ 709	$ 709	$ 709	$ 709	$ 709	$ 709	$ 709	$ 709	$ 709	$ 709	$ 709	$ 31,302
C6900040	Payroll Tax Adder	$ 641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 641
6790210	Permitting	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200
R6010010	SLR Overtime Blended Labor	$ 3,859	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 173	$ 5,936
R6010000	SLR Straight Time Blended Labor	$ 23,377	$ 1,226	$ 1,226	$ 1,226	$ 1,226	$ 1,226	$ 1,226	$ 1,226	$ 1,226	$ 1,226	$ 1,226	$ 1,226	$ 1,226	$ 38,094
6790322	Small Tools Allocation	$ 476	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 711
6790321	Stores Allocation	$ 1,180	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 1,741
Cost Sum		$ 124,916	$ 3,790	$ 3,790	$ 3,790	$ 3,790	$ 3,790	$ 3,790	$ 3,790	$ 3,790	$ 3,790	$ 3,790	$ 3,790	$ 3,790	$ 170,392
Clearings		$ (124,916)	$ -	$ -	$ (11,369)	$ -	$ -	$ (11,369)	$ -	$ -	$ (11,369)	$ -	$ -	$ (11,369)	$ (170,392)
Project Net		$ -	$ 3,790	$ 3,790	$ (7,579)	$ 3,790	$ 3,790	$ (7,579)	$ 3,790	$ 3,790	$ (7,579)	$ 3,790	$ 3,790	$ (7,579)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662000711	Land, Structures & Sta - Espanola - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	PRE-05844	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Espanola - Replace

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662000711 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 354	$ 84	$ -	$ -	$ -	$ 287	$ 44	$ 995	$ -	$ -	$ -	$ 167	$ 1,930
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 521	$ 187	$ -	$ -	$ -	$ 301	$ 47	$ 1,005	$ -	$ -	$ -	$ 242	$ 2,303
6790320	Fleet Allocation	$ -	$ -	$ 68	$ -	$ -	$ -	$ -	$ 24	$ 119	$ -	$ -	$ -	$ 19	$ 230
C6020000	Fringe Adder	$ -	$ -	$ 180	$ -	$ 266	$ -	$ -	$ 58	$ 287	$ -	$ -	$ -	$ 60	$ 851
6790315	I&D Allocated to Capital	$ -	$ 25	$ 13	$ -	$ -	$ -	$ 7	$ 15	$ 220	$ -	$ -	$ -	$ 38	$ 319
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 10	$ -	$ -	$ -	$ 2,392	$ -	$ 4,091	$ -	$ -	$ -	$ 2,478	$ 8,971
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 3,067	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,150
C6900040	Payroll Tax Adder	$ -	$ -	$ 53	$ -	$ 79	$ -	$ -	$ 17	$ 85	$ -	$ -	$ -	$ 18	$ 252
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 665	$ -	$ 986	$ -	$ -	$ 215	$ 1,063	$ -	$ -	$ -	$ 222	$ 3,152
6790322	Small Tools Allocation	$ -	$ 203	$ 4	$ -	$ -	$ -	$ 96	$ -	$ 165	$ -	$ -	$ -	$ 56	$ 525
6790321	Stores Allocation	$ -	$ 252	$ 5	$ -	$ -	$ -	$ 273	$ -	$ 326	$ -	$ -	$ -	$ 227	$ 1,082
Cost Sum		$ -	$ 4,421	$ 1,353	$ -	$ 1,331	$ -	$ 3,357	$ 420	$ 8,356	$ -	$ -	$ -	$ 3,526	$ 22,765
Clearings		$ -	$ -	$ -	$ (5,774)	$ -	$ -	$ (4,688)	$ -	$ -	$ (8,776)	$ -	$ -	$ (3,526)	$ (22,765)
Project Net		$ -	$ 4,421	$ 1,353	$ (5,774)	$ 1,331	$ -	$ (1,331)	$ 420	$ 8,356	$ (8,776)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 662000711	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,930	$ -	$ -	$ -	$ 375	$ 173	$ 158	$ 109	$ 98	$ 154	$ 98	$ 98	$ 98	$ 3,290
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 37	$ 37	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 186
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 654	$ 511	$ 527	$ 427	$ 427	$ 427	$ 427	$ 427	$ 3,827
6790324	Engineering &Supervisory Allocation	$ 2,303	$ -	$ -	$ -	$ 425	$ 168	$ 153	$ 105	$ 95	$ 150	$ 95	$ 95	$ 95	$ 3,683
6790320	Fleet Allocation	$ 230	$ -	$ -	$ -	$ -	$ 21	$ 21	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 335
C6020000	Fringe Adder	$ 851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 851
6790315	I&D Allocated to Capital	$ 319	$ -	$ -	$ -	$ 21	$ 27	$ 27	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 474
6401000	Mat & Supp - Inventory Issue	$ 8,971	$ -	$ -	$ -	$ 2,502	$ 538	$ 538	$ 269	$ 269	$ 769	$ 269	$ 269	$ 269	$ 14,661
6400100	Mat & Supp - Outside Material Purchases	$ 3,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,150
C6900040	Payroll Tax Adder	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 54	$ 54	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 272
R6010000	SLR Straight Time Blended Labor	$ 3,152	$ -	$ -	$ -	$ -	$ 278	$ 278	$ 139	$ 139	$ 139	$ 139	$ 139	$ 139	$ 4,541
6790322	Small Tools Allocation	$ 525	$ -	$ -	$ -	$ 276	$ 14	$ 14	$ 7	$ 7	$ 20	$ 7	$ 7	$ 7	$ 883
6790321	Stores Allocation	$ 1,082	$ -	$ -	$ -	$ 303	$ 33	$ 33	$ 17	$ 17	$ 48	$ 17	$ 17	$ 17	$ 1,583
Cost Sum		$ 22,765	$ -	$ -	$ -	$ 3,902	$ 1,998	$ 1,823	$ 1,242	$ 1,121	$ 1,776	$ 1,121	$ 1,121	$ 1,121	$ 37,989
Clearings		$ (22,765)	$ -	$ -	$ -	$ -	$ -	$ (7,723)	$ -	$ -	$ (4,139)	$ -	$ -	$ (3,362)	$ (37,989)
Project Net		$ -	$ -	$ -	$ -	$ 3,902	$ 1,998	$ (5,900)	$ 1,242	$ 1,121	$ (2,363)	$ 1,121	$ 1,121	$ (2,241)	$ -

Cost Year 03	Investment 662000711	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,290	$ 106	$ 106	$ 106	$ 106	$ 106	$ 106	$ 106	$ 106	$ 106	$ 106	$ 106	$ 106	$ 4,563
6100080	Consultants - Other	$ 186	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 417
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,827	$ 660	$ 660	$ 660	$ 660	$ 660	$ 660	$ 660	$ 660	$ 660	$ 660	$ 660	$ 660	$ 11,744
6790324	Engineering &Supervisory Allocation	$ 3,683	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 4,922
6790320	Fleet Allocation	$ 335	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 465
C6020000	Fringe Adder	$ 851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 851
6790315	I&D Allocated to Capital	$ 474	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 633
6401000	Mat & Supp - Inventory Issue	$ 14,661	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 277	$ 17,982
6400100	Mat & Supp - Outside Material Purchases	$ 3,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,150
C6900040	Payroll Tax Adder	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
R6010010	SLR Overtime Blended Labor	$ 272	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 610
R6010000	SLR Straight Time Blended Labor	$ 4,541	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 6,256
6790322	Small Tools Allocation	$ 883	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 960
6790321	Stores Allocation	$ 1,583	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 1,767
Cost Sum		$ 37,989	$ 1,382	$ 1,382	$ 1,382	$ 1,382	$ 1,382	$ 1,382	$ 1,382	$ 1,382	$ 1,382	$ 1,382	$ 1,382	$ 1,382	$ 54,572
Clearings		$ (37,989)	$ -	$ -	$ (4,146)	$ -	$ -	$ (4,146)	$ -	$ -	$ (4,146)	$ -	$ -	$ (4,146)	$ (54,572)
Project Net		$ -	$ 1,382	$ 1,382	$ (2,764)	$ 1,382	$ 1,382	$ (2,764)	$ 1,382	$ 1,382	$ (2,764)	$ 1,382	$ 1,382	$ (2,764)	$ -

Cost Year 04	Investment 662000711	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,563	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 5,451
6100080	Consultants - Other	$ 417	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 657
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 11,744	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 686	$ 19,978
6790324	Engineering &Supervisory Allocation	$ 4,922	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 5,671
6790320	Fleet Allocation	$ 465	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 607
C6020000	Fringe Adder	$ 851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 851
6790315	I&D Allocated to Capital	$ 633	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 807
6401000	Mat & Supp - Inventory Issue	$ 17,982	$ 288	$ 288	$ 288	$ 288	$ 288	$ 288	$ 288	$ 288	$ 288	$ 288	$ 288	$ 288	$ 21,436
6400100	Mat & Supp - Outside Material Purchases	$ 3,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,150
C6900040	Payroll Tax Adder	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
R6010010	SLR Overtime Blended Labor	$ 610	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 962
R6010000	SLR Straight Time Blended Labor	$ 6,256	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 149	$ 8,041
6790322	Small Tools Allocation	$ 960	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 1,056
6790321	Stores Allocation	$ 1,767	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 1,995
Cost Sum		$ 54,572	$ 1,362	$ 1,362	$ 1,362	$ 1,362	$ 1,362	$ 1,362	$ 1,362	$ 1,362	$ 1,362	$ 1,362	$ 1,362	$ 1,362	$ 70,914
Clearings		$ (54,572)	$ -	$ -	$ (4,085)	$ -	$ -	$ (4,085)	$ -	$ -	$ (4,085)	$ -	$ -	$ (4,085)	$ (70,914)
Project Net		$ -	$ 1,362	$ 1,362	$ (2,724)	$ 1,362	$ 1,362	$ (2,724)	$ 1,362	$ 1,362	$ (2,724)	$ 1,362	$ 1,362	$ (2,724)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662000713	Services - Espanola - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	PRE-05824	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Services - Espanola - Replace
Justification	NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered	NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662000713 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 60	$ 50	$ 262	$ 480	$ 67	$ 14	$ 139	$ 56	$ 361	$ 53	$ -	$ -	$ 1,542
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (1,215)	$ (576)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,791)
6100080	Consultants - Other	$ -	$ -	$ 360	$ 201	$ 1,248	$ 461	$ 38	$ -	$ 162	$ 1,772	$ 294	$ -	$ 1,330	$ 5,866
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 1,529	$ 2,649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,178
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 120	$ 112	$ 548	$ 656	$ 64	$ 14	$ 151	$ 56	$ 185	$ 36	$ -	$ -	$ 1,941
6790320	Fleet Allocation	$ -	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24	$ -	$ -	$ -	$ 72
C6020000	Fringe Adder	$ -	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47	$ -	$ -	$ -	$ 188
6790315	I&D Allocated to Capital	$ -	$ 35	$ (13)	$ 13	$ 16	$ 2	$ 0	$ 7	$ 5	$ 38	$ 3	$ -	$ -	$ 106
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 234	$ 1,347	$ -	$ -	$ 76	$ 927	$ 146	$ -	$ -	$ -	$ 24	$ 2,755
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ -	$ -	$ -	$ 56
6790210	Permitting	$ -	$ -	$ -	$ -	$ 100	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200
R6010010	SLR Overtime Blended Labor	$ -	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 175	$ -	$ -	$ -	$ 260
R6010000	SLR Straight Time Blended Labor	$ -	$ 437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 437
6790322	Small Tools Allocation	$ -	$ -	$ 11	$ 60	$ -	$ -	$ 3	$ 16	$ 6	$ -	$ -	$ -	$ -	$ 95
6790321	Stores Allocation	$ -	$ -	$ 12	$ 90	$ -	$ -	$ 9	$ 56	$ 12	$ -	$ -	$ -	$ -	$ 178
Cost Sum		$ -	$ 967	$ (450)	$ 3,472	$ 5,149	$ 694	$ 154	$ 1,296	$ 443	$ 2,616	$ 386	$ -	$ 1,354	$ 16,082
Clearings		$ -	$ -	$ -	$ (3,990)	$ -	$ -	$ (5,997)	$ -	$ -	$ (4,354)	$ -	$ -	$ (1,741)	$ (16,082)
Project Net		$ -	$ 967	$ (450)	$ (518)	$ 5,149	$ 694	$ (5,843)	$ 1,296	$ 443	$ (1,739)	$ 386	$ -	$ (386)	$ -

Cost Year 02	Investment 662000713	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,542	$ 336	$ 11	$ 6	$ 1,515	$ 207	$ 207	$ 207	$ 998	$ 1,215	$ 1,198	$ 207	$ 174	$ 7,824
7103060	CIAC (Capital Work Order Credit)	$ (1,791)	$ -	$ -	$ (595)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,385)
6100080	Consultants - Other	$ 5,866	$ 1,088	$ -	$ 38	$ 8,930	$ 1,297	$ 1,297	$ 1,297	$ 8,479	$ 10,297	$ 10,297	$ 1,297	$ 997	$ 51,180
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,178	$ 833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,012
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ 105	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 186
6790324	Engineering &Supervisory Allocation	$ 1,941	$ 271	$ 12	$ 4	$ 6,223	$ 201	$ 201	$ 201	$ 968	$ 1,178	$ 1,162	$ 201	$ 169	$ 12,730
6790320	Fleet Allocation	$ 72	$ -	$ -	$ -	$ 1,219	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 1,464
C6020000	Fringe Adder	$ 188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 188
6790315	I&D Allocated to Capital	$ 106	$ 14	$ 1	$ 0	$ 328	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 670
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ (330)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (330)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225
6401000	Mat & Supp - Inventory Issue	$ 2,755	$ 318	$ 73	$ -	$ 369	$ 227	$ 227	$ 227	$ 227	$ 377	$ 227	$ 227	$ 227	$ 5,480
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ (369)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (369)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 28,709	$ (38,072)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,363)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ (8,930)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,930)
C6900040	Payroll Tax Adder	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56
6790210	Permitting	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200
R6010010	SLR Overtime Blended Labor	$ 260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 260
R6010000	SLR Straight Time Blended Labor	$ 437	$ -	$ -	$ -	$ -	$ 342	$ 342	$ 342	$ 342	$ 342	$ 342	$ 342	$ 342	$ 3,172
6790322	Small Tools Allocation	$ 95	$ 24	$ 5	$ -	$ 33	$ 6	$ 6	$ 6	$ 6	$ 10	$ 6	$ 6	$ 6	$ 209
6790321	Stores Allocation	$ 178	$ 39	$ 3	$ -	$ 45	$ 14	$ 14	$ 14	$ 14	$ 23	$ 14	$ 14	$ 14	$ 387
Cost Sum		$ 16,082	$ 2,923	$ 105	$ 28,161	$ (28,709)	$ 2,353	$ 2,353	$ 2,353	$ 11,093	$ 13,502	$ 13,305	$ 2,353	$ 1,988	$ 67,864
Clearings		$ (16,082)	$ -	$ -	$ (31,189)	$ -	$ -	$ 24,002	$ -	$ -	$ (26,948)	$ -	$ -	$ (17,647)	$ (67,864)
Project Net		$ -	$ 2,923	$ 105	$ (3,028)	$ (28,709)	$ 2,353	$ 26,355	$ 2,353	$ 11,093	$ (13,446)	$ 13,305	$ 2,353	$ (15,659)	$ -

Cost Year 03	Investment 662000713	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,824	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 102	$ 9,043
7103060	CIAC (Capital Work Order Credit)	$ (2,385)	$ (48)	$ (48)	$ (48)	$ (48)	$ (48)	$ (48)	$ (48)	$ (48)	$ (48)	$ (48)	$ (48)	$ (48)	$ (2,960)
6100080	Consultants - Other	$ 51,180	$ 378	$ 378	$ 378	$ 378	$ 378	$ 378	$ 378	$ 378	$ 378	$ 378	$ 378	$ 378	$ 55,720
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,012
6030010	Empl Exp - Professional Dues, Subscription	$ 186	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 310
6790324	Engineering &Supervisory Allocation	$ 12,730	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 99	$ 13,917
6790320	Fleet Allocation	$ 1,464	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 22	$ 1,730
C6020000	Fringe Adder	$ 188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 188
6790315	I&D Allocated to Capital	$ 670	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 996
6018999	Labor Expense Reclass	$ (330)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (330)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225
6401000	Mat & Supp - Inventory Issue	$ 5,480	$ 337	$ 337	$ 337	$ 337	$ 337	$ 337	$ 337	$ 337	$ 337	$ 337	$ 337	$ 337	$ 9,522
6408999	Materials & Supplies Expense Reclass	$ (369)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (369)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (9,363)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,363)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (8,930)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,930)
C6900040	Payroll Tax Adder	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56
6790210	Permitting	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200
R6010010	SLR Overtime Blended Labor	$ 260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 260
R6010000	SLR Straight Time Blended Labor	$ 3,172	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 7,397
6790322	Small Tools Allocation	$ 209	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 302
6790321	Stores Allocation	$ 387	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 610
Cost Sum		$ 67,864	$ 1,306	$ 1,306	$ 1,306	$ 1,306	$ 1,306	$ 1,306	$ 1,306	$ 1,306	$ 1,306	$ 1,306	$ 1,306	$ 1,306	$ 83,536
Clearings		$ (67,864)	$ -	$ -	$ (3,918)	$ -	$ -	$ (3,918)	$ -	$ -	$ (3,918)	$ -	$ -	$ (3,918)	$ (83,536)
Project Net		$ -	$ 1,306	$ 1,306	$ (2,612)	$ 1,306	$ 1,306	$ (2,612)	$ 1,306	$ 1,306	$ (2,612)	$ 1,306	$ 1,306	$ (2,612)	$ -

Cost Year 04	Investment 662000713	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,043	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 9,894
7103060	CIAC (Capital Work Order Credit)	$ (2,960)	$ (50)	$ (50)	$ (50)	$ (50)	$ (50)	$ (50)	$ (50)	$ (50)	$ (50)	$ (50)	$ (50)	$ (50)	$ (3,558)
6100080	Consultants - Other	$ 55,720	$ 394	$ 394	$ 393	$ 394	$ 393	$ 394	$ 393	$ 394	$ 393	$ 394	$ 393	$ 394	$ 60,442
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,012
6030010	Empl Exp - Professional Dues, Subscription	$ 310	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 440
6790324	Engineering &Supervisory Allocation	$ 13,917	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 14,635
6790320	Fleet Allocation	$ 1,730	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 2,023
C6020000	Fringe Adder	$ 188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 188
6790315	I&D Allocated to Capital	$ 996	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 1,355
6018999	Labor Expense Reclass	$ (330)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (330)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225
6401000	Mat & Supp - Inventory Issue	$ 9,522	$ 350	$ 350	$ 350	$ 350	$ 350	$ 350	$ 350	$ 350	$ 350	$ 350	$ 350	$ 350	$ 13,726
6408999	Materials & Supplies Expense Reclass	$ (369)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (369)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (9,363)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,363)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (8,930)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,930)
C6900040	Payroll Tax Adder	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56
6790210	Permitting	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200
R6010010	SLR Overtime Blended Labor	$ 260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 260
R6010000	SLR Straight Time Blended Labor	$ 7,397	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 366	$ 11,791
6790322	Small Tools Allocation	$ 302	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 419
6790321	Stores Allocation	$ 610	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 887
Cost Sum		$ 83,536	$ 1,289	$ 1,289	$ 1,289	$ 1,289	$ 1,289	$ 1,289	$ 1,289	$ 1,289	$ 1,289	$ 1,289	$ 1,289	$ 1,289	$ 99,004
Clearings		$ (83,536)	$ -	$ -	$ (3,867)	$ -	$ -	$ (3,867)	$ -	$ -	$ (3,867)	$ -	$ -	$ (3,867)	$ (99,004)
Project Net		$ -	$ 1,289	$ 1,289	$ (2,578)	$ 1,289	$ 1,289	$ (2,578)	$ 1,289	$ 1,289	$ (2,578)	$ 1,289	$ 1,289	$ (2,578)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	667000701	Mains - Taos - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Taos	NCNM	NEW-08450	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Mains - Taos - New
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 667000701 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 3,877	$ 138	$ 238	$ 1,715	$ 5,680	$ 388	$ 14,886	$ 1,421	$ 3,050	$ 100	$ 2,792	$ 115	$ 34,400
6100010	Advertising	$ -	$ -	$ -	$ -	$ -	$ 14,200	$ 3,628	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,828
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ (3,438)	$ -	$ 8,328	$ (6,334)	$ (1,117)	$ (12,571)	$ (1,763)	$ (71,290)	$ (820)	$ -	$ (89,006)
6100080	Consultants - Other	$ -	$ 582	$ -	$ -	$ -	$ -	$ -	$ 522	$ 1,537	$ 1,409	$ -	$ -	$ 504	$ 4,555
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 13,478	$ 842	$ 245	$ 2,526	$ 6,353	$ 96,668	$ (15)	$ -	$ 1,078	$ -	$ -	$ -	$ 121,175
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ 703	$ 125	$ -	$ -	$ 27	$ -	$ -	$ -	$ 855
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ 5,166	$ -	$ -	$ 666	$ 1,814	$ 555	$ -	$ 689	$ 8,890
6790324	Engineering &Supervisory Allocation	$ -	$ 6,267	$ 305	$ 499	$ 2,346	$ 5,362	$ 407	$ 16,119	$ 1,435	$ 1,559	$ 68	$ 1,409	$ 167	$ 35,943
6790199	Fees - Miscellaneous	$ -	$ -	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6790320	Fleet Allocation	$ -	$ 284	$ 68	$ 198	$ 474	$ 1,205	$ -	$ 261	$ 557	$ 885	$ -	$ 630	$ 77	$ 4,640
C6020000	Fringe Adder	$ -	$ 640	$ 117	$ 477	$ 1,412	$ 2,750	$ -	$ 494	$ 1,138	$ 1,516	$ -	$ 1,742	$ 240	$ 10,526
6790315	I&D Allocated to Capital	$ -	$ 433	$ (185)	$ 69	$ 225	$ 457	$ 10	$ 850	$ 641	$ 823	$ 6	$ 911	$ 96	$ 4,334
6010210	Labor Non-Exempt - Straight Time	$ -	$ (5)	$ (18)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ 8
6401000	Mat & Supp - Inventory Issue	$ -	$ (1,834)	$ 187	$ 170	$ 4,144	$ 8,991	$ (930)	$ -	$ -	$ 5,004	$ -	$ 6,799	$ -	$ 22,530
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ 565	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 628
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
C6900040	Payroll Tax Adder	$ -	$ 190	$ 35	$ 141	$ 418	$ 815	$ -	$ 146	$ 337	$ 449	$ -	$ 516	$ 71	$ 3,119
6790210	Permitting	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ 31	$ -	$ -	$ -	$ 31
R6010010	SLR Overtime Blended Labor	$ -	$ 398	$ -	$ 101	$ 2,202	$ 3,541	$ -	$ 194	$ 820	$ 479	$ -	$ 1,625	$ -	$ 9,359
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,972	$ 434	$ 1,667	$ 3,028	$ 6,642	$ -	$ 1,637	$ 3,395	$ 5,137	$ -	$ 4,829	$ 887	$ 29,628
6790322	Small Tools Allocation	$ -	$ (121)	$ 8	$ 8	$ 135	$ 232	$ (37)	$ -	$ -	$ 74	$ -	$ 126	$ -	$ 424
6790321	Stores Allocation	$ -	$ (150)	$ 8	$ 11	$ 284	$ 1,244	$ (106)	$ -	$ -	$ 210	$ -	$ 136	$ -	$ 1,637
Cost Sum		$ -	$ 26,010	$ 1,964	$ 384	$ 19,475	$ 71,806	$ 93,817	$ 33,978	$ (623)	$ 21,782	$ (70,561)	$ 20,695	$ 2,876	$ 221,603
Clearings		$ -	$ -	$ -	$ (28,358)	$ -	$ -	$ (185,098)	$ -	$ -	$ (55,137)	$ -	$ -	$ 46,991	$ (221,603)
Project Net		$ -	$ 26,010	$ 1,964	$ (27,974)	$ 19,475	$ 71,806	$ (91,281)	$ 33,978	$ (623)	$ (33,355)	$ (70,561)	$ 20,695	$ 49,867	$ -

Cost Year 02	Investment 667000701	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 34,400	$ 156	$ 237	$ 57	$ 658	$ 4,646	$ 5,110	$ 5,110	$ 6,211	$ 6,211	$ 6,211	$ 6,179	$ 5,227	$ 80,412
6100010	Advertising	$ 17,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,828
7103060	CIAC (Capital Work Order Credit)	$ (89,006)	$ -	$ -	$ -	$ (3,716)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (92,722)
6100080	Consultants - Other	$ 4,555	$ 535	$ -	$ -	$ -	$ 11,100	$ 11,100	$ 11,100	$ 11,100	$ 11,102	$ 11,100	$ 11,100	$ 11,100	$ 93,890
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 121,175	$ -	$ -	$ -	$ -	$ 15,736	$ 19,941	$ 19,941	$ 29,941	$ 29,941	$ 29,941	$ 29,656	$ 21,005	$ 317,277
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 855
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ 2,320	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 26	$ 2,530
6030080	Empl Exp - Travel and Lodging	$ 8,890	$ -	$ -	$ -	$ -	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 9,126
6790324	Engineering &Supervisory Allocation	$ 35,943	$ 126	$ 262	$ 36	$ 745	$ 4,504	$ 4,953	$ 4,953	$ 6,020	$ 6,021	$ 6,020	$ 5,990	$ 5,066	$ 80,639
6790199	Fees - Miscellaneous	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6790320	Fleet Allocation	$ 4,640	$ -	$ 86	$ 38	$ 152	$ 668	$ 668	$ 668	$ 668	$ 668	$ 668	$ 668	$ 668	$ 10,257
C6020000	Fringe Adder	$ 10,526	$ -	$ 170	$ 76	$ 231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,003
6790315	I&D Allocated to Capital	$ 4,334	$ 6	$ 56	$ 21	$ 95	$ 856	$ 856	$ 856	$ 856	$ 856	$ 856	$ 856	$ 856	$ 11,357
6010210	Labor Non-Exempt - Straight Time	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
6401000	Mat & Supp - Inventory Issue	$ 22,530	$ -	$ 731	$ -	$ 912	$ 4,618	$ 4,618	$ 4,618	$ 4,618	$ 4,618	$ 4,618	$ 4,618	$ 4,618	$ 61,118
6400510	Mat & Supp - Small Tools	$ 628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 628
6400080	Mat & Supp - Vehicle Fuel	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
C6900040	Payroll Tax Adder	$ 3,119	$ -	$ 50	$ 22	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,260
6790210	Permitting	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
R6010010	SLR Overtime Blended Labor	$ 9,359	$ -	$ -	$ -	$ -	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 2,867	$ 32,294
R6010000	SLR Straight Time Blended Labor	$ 29,628	$ -	$ 630	$ 281	$ 855	$ 7,696	$ 7,696	$ 7,696	$ 7,696	$ 7,696	$ 7,696	$ 7,696	$ 7,696	$ 92,958
6790322	Small Tools Allocation	$ 424	$ -	$ 55	$ -	$ 101	$ 120	$ 120	$ 120	$ 120	$ 120	$ 120	$ 120	$ 120	$ 1,536
6790321	Stores Allocation	$ 1,637	$ -	$ 31	$ -	$ 110	$ 287	$ 287	$ 287	$ 287	$ 287	$ 287	$ 287	$ 287	$ 4,071
Cost Sum		$ 221,603	$ 823	$ 2,310	$ 531	$ 2,529	$ 53,151	$ 58,269	$ 58,269	$ 70,437	$ 70,440	$ 70,437	$ 70,091	$ 59,564	$ 738,453
Clearings		$ (221,603)	$ -	$ -	$ (3,663)	$ -	$ -	$ (113,949)	$ -	$ -	$ (199,146)	$ -	$ -	$ (200,092)	$ (738,453)
Project Net		$ -	$ 823	$ 2,310	$ (3,132)	$ 2,529	$ 53,151	$ (55,680)	$ 58,269	$ 70,437	$ (128,706)	$ 70,437	$ 70,091	$ (140,528)	$ -

Cost Year 03	Investment 667000701	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 80,412	$ 4,245	$ 4,245	$ 4,245	$ 4,245	$ 4,245	$ 4,245	$ 4,245	$ 4,245	$ 4,245	$ 4,245	$ 4,245	$ 4,245	$ 131,355
6100010	Advertising	$ 17,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,828
7103060	CIAC (Capital Work Order Credit)	$ (92,722)	$ (689)	$ (689)	$ (689)	$ (689)	$ (689)	$ (689)	$ (689)	$ (689)	$ (689)	$ (689)	$ (689)	$ (689)	$ (100,994)
6100080	Consultants - Other	$ 93,890	$ 8,965	$ 8,965	$ 8,965	$ 8,965	$ 8,965	$ 8,965	$ 8,965	$ 8,965	$ 8,965	$ 8,965	$ 8,965	$ 8,965	$ 201,467
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 317,277	$ 20,540	$ 20,540	$ 20,540	$ 20,540	$ 20,540	$ 20,540	$ 20,540	$ 20,540	$ 20,540	$ 20,540	$ 20,540	$ 20,540	$ 563,752
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 855
6030010	Empl Exp - Professional Dues, Subscription	$ 2,530	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 2,855
6030080	Empl Exp - Travel and Lodging	$ 9,126	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 9,489
6790324	Engineering &Supervisory Allocation	$ 80,639	$ 4,132	$ 4,132	$ 4,132	$ 4,132	$ 4,132	$ 4,132	$ 4,132	$ 4,132	$ 4,132	$ 4,132	$ 4,132	$ 4,132	$ 130,221
6790199	Fees - Miscellaneous	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6790320	Fleet Allocation	$ 10,257	$ 685	$ 685	$ 685	$ 685	$ 685	$ 685	$ 685	$ 685	$ 685	$ 685	$ 685	$ 685	$ 18,481
C6020000	Fringe Adder	$ 11,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,003
6790315	I&D Allocated to Capital	$ 11,357	$ 839	$ 839	$ 839	$ 839	$ 839	$ 839	$ 839	$ 839	$ 839	$ 839	$ 839	$ 839	$ 21,422
6010210	Labor Non-Exempt - Straight Time	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
6401000	Mat & Supp - Inventory Issue	$ 61,118	$ 4,803	$ 4,803	$ 4,803	$ 4,803	$ 4,803	$ 4,803	$ 4,803	$ 4,803	$ 4,803	$ 4,803	$ 4,803	$ 4,803	$ 118,748
6400510	Mat & Supp - Small Tools	$ 628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 628
6400080	Mat & Supp - Vehicle Fuel	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
C6900040	Payroll Tax Adder	$ 3,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,260
6790210	Permitting	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
R6010010	SLR Overtime Blended Labor	$ 32,294	$ 2,953	$ 2,953	$ 2,953	$ 2,953	$ 2,953	$ 2,953	$ 2,953	$ 2,953	$ 2,953	$ 2,953	$ 2,953	$ 2,953	$ 67,728
R6010000	SLR Straight Time Blended Labor	$ 92,958	$ 7,926	$ 7,926	$ 7,926	$ 7,926	$ 7,926	$ 7,926	$ 7,926	$ 7,926	$ 7,926	$ 7,926	$ 7,926	$ 7,926	$ 188,075
6790322	Small Tools Allocation	$ 1,536	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 2,873
6790321	Stores Allocation	$ 4,071	$ 265	$ 265	$ 265	$ 265	$ 265	$ 265	$ 265	$ 265	$ 265	$ 265	$ 265	$ 265	$ 7,249
Cost Sum		$ 738,453	$ 54,832	$ 54,832	$ 54,832	$ 54,832	$ 54,832	$ 54,832	$ 54,832	$ 54,832	$ 54,832	$ 54,832	$ 54,832	$ 54,832	$ 1,396,435
Clearings		$ (738,453)	$ -	$ -	$ (164,495)	$ -	$ -	$ (164,495)	$ -	$ -	$ (164,495)	$ -	$ -	$ (164,495)	$ (1,396,435)
Project Net		$ -	$ 54,832	$ 54,832	$ (109,664)	$ 54,832	$ 54,832	$ (109,664)	$ 54,832	$ 54,832	$ (109,664)	$ 54,832	$ 54,832	$ (109,664)	$ -

Cost Year 04	Investment 667000701	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 131,355	$ 3,120	$ 3,120	$ 3,120	$ 3,120	$ 3,120	$ 3,120	$ 3,120	$ 3,120	$ 3,120	$ 3,120	$ 3,120	$ 3,120	$ 168,793
6100010	Advertising	$ 17,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,828
7103060	CIAC (Capital Work Order Credit)	$ (100,994)	$ (717)	$ (717)	$ (717)	$ (717)	$ (717)	$ (717)	$ (717)	$ (717)	$ (717)	$ (717)	$ (717)	$ (717)	$ (109,597)
6100080	Consultants - Other	$ 201,467	$ 11,890	$ 11,890	$ 11,890	$ 11,890	$ 11,890	$ 11,890	$ 11,890	$ 11,890	$ 11,890	$ 11,890	$ 11,890	$ 11,890	$ 344,148
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 563,752	$ 21,361	$ 21,361	$ 21,361	$ 21,361	$ 21,361	$ 21,361	$ 21,361	$ 21,361	$ 21,361	$ 21,361	$ 21,361	$ 21,361	$ 820,087
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 855
6030010	Empl Exp - Professional Dues, Subscription	$ 2,855	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 3,193
6030080	Empl Exp - Travel and Lodging	$ 9,489	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 9,867
6790324	Engineering &Supervisory Allocation	$ 130,221	$ 2,632	$ 2,632	$ 2,632	$ 2,632	$ 2,632	$ 2,632	$ 2,632	$ 2,632	$ 2,632	$ 2,632	$ 2,632	$ 2,632	$ 161,808
6790199	Fees - Miscellaneous	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6790320	Fleet Allocation	$ 18,481	$ 756	$ 756	$ 756	$ 756	$ 756	$ 756	$ 756	$ 756	$ 756	$ 756	$ 756	$ 756	$ 27,551
C6020000	Fringe Adder	$ 11,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,003
6790315	I&D Allocated to Capital	$ 21,422	$ 926	$ 926	$ 926	$ 926	$ 926	$ 926	$ 926	$ 926	$ 926	$ 926	$ 926	$ 926	$ 32,529
6010210	Labor Non-Exempt - Straight Time	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
6401000	Mat & Supp - Inventory Issue	$ 118,748	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 178,683
6400510	Mat & Supp - Small Tools	$ 628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 628
6400080	Mat & Supp - Vehicle Fuel	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
C6900040	Payroll Tax Adder	$ 3,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,260
6790210	Permitting	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
R6010010	SLR Overtime Blended Labor	$ 67,728	$ 3,071	$ 3,071	$ 3,071	$ 3,071	$ 3,071	$ 3,071	$ 3,071	$ 3,071	$ 3,071	$ 3,071	$ 3,071	$ 3,071	$ 104,580
R6010000	SLR Straight Time Blended Labor	$ 188,075	$ 8,243	$ 8,243	$ 8,243	$ 8,243	$ 8,243	$ 8,243	$ 8,243	$ 8,243	$ 8,243	$ 8,243	$ 8,243	$ 8,244	$ 286,997
6790322	Small Tools Allocation	$ 2,873	$ 138	$ 138	$ 138	$ 138	$ 138	$ 138	$ 138	$ 138	$ 138	$ 138	$ 138	$ 138	$ 4,533
6790321	Stores Allocation	$ 7,249	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 11,204
Cost Sum		$ 1,396,435	$ 56,804	$ 56,804	$ 56,804	$ 56,804	$ 56,804	$ 56,804	$ 56,804	$ 56,804	$ 56,804	$ 56,804	$ 56,804	$ 56,804	$ 2,078,087
Clearings		$ (1,396,435)	$ -	$ -	$ (170,413)	$ -	$ -	$ (170,413)	$ -	$ -	$ (170,413)	$ -	$ -	$ (170,413)	$ (2,078,087)
Project Net		$ -	$ 56,804	$ 56,804	$ (113,609)	$ 56,804	$ 56,804	$ (113,609)	$ 56,804	$ 56,804	$ (113,609)	$ 56,804	$ 56,804	$ (113,609)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **667000703**	Investment Name Meters - Residential - Taos - New	Scenario **2024-2028 Budget**
	Location **Taos**	Area **NCNM**	Funding Project # **NEW-08453**	Funding Project Type **FP-NMG Dist Residential Mtr-New**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Meters - Residential - Taos - New
Estimated In-Service Date			
Justification	NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers		
Alternatives Considered	NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 667000703 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 533	$ 47	$ 337	$ 1,866	$ 898	$ 726	$ 403	$ 46	$ 1,280	$ 388	$ 1,392	$ -	$ 7,916
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (392)	$ (392)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 1,065	$ 105	$ 705	$ 2,551	$ 847	$ 762	$ 437	$ 47	$ 654	$ 263	$ 702	$ -	$ 8,138
6790315	I&D Allocated to Capital	$ -	$ 51	$ (23)	$ 17	$ 61	$ 20	$ 18	$ 20	$ 4	$ 59	$ 24	$ 63	$ -	$ 314
6401000	Mat & Supp - Inventory Issue	$ -	$ 1,033	$ 578	$ 653	$ 1,628	$ 2,270	$ 4	$ 579	$ 268	$ 860	$ 2,176	$ 1,502	$ 990	$ 12,542
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 5,233	$ (20)	$ 3,306	$ 13,920	$ 5,211	$ 6,049	$ 2,109	$ (10)	$ 6,252	$ (22)	$ 6,230	$ 12,880	$ 61,138
6790322	Small Tools Allocation	$ -	$ 415	$ 26	$ 175	$ 508	$ 247	$ 244	$ 45	$ 10	$ 105	$ 116	$ 144	$ -	$ 2,034
6790321	Stores Allocation	$ -	$ 514	$ 28	$ 265	$ 1,065	$ 1,324	$ 692	$ 162	$ 21	$ 298	$ 163	$ 155	$ -	$ 4,686
6790325	Testing & Installation Allocation	$ -	$ 1,391	$ 124	$ 879	$ 3,452	$ 1,661	$ 1,344	$ 597	$ 57	$ 1,579	$ 478	$ 1,717	$ -	$ 13,278
Cost Sum		$ -	$ 10,234	$ 864	$ 6,337	$ 25,050	$ 12,478	$ 9,839	$ 4,351	$ 444	$ 11,087	$ 3,586	$ 11,904	$ 13,479	$ 109,653
Clearings		$ -	$ -	$ -	$ (17,435)	$ -	$ -	$ (47,367)	$ -	$ -	$ (15,882)	$ -	$ -	$ (28,969)	$ (109,653)
Project Net		$ -	$ 10,234	$ 864	$ (11,098)	$ 25,050	$ 12,478	$ (37,528)	$ 4,351	$ 444	$ (4,795)	$ 3,586	$ 11,904	$ (15,490)	$ -

Cost Year 02 Investment 667000703 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 7,916	$ 2,689	$ 3,739	$ 3,654	$ (401)	$ 353	$ 414	$ 466	$ 805	$ 792	$ 792	$ 805	$ 571	$ 22,593
6100080	Consultants - Other	$ (392)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (392)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 8,138	$ 2,173	$ 4,135	$ 2,289	$ (454)	$ 342	$ 401	$ 452	$ 780	$ 768	$ 768	$ 780	$ 553	$ 21,124
6790315	I&D Allocated to Capital	$ 314	$ 109	$ 207	$ 114	$ (23)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 721
6401000	Mat & Supp - Inventory Issue	$ 12,542	$ 583	$ 2,267	$ 0	$ -	$ 1,249	$ 1,788	$ 2,249	$ 5,248	$ 5,137	$ 5,134	$ 5,247	$ 3,179	$ 44,622
6400100	Mat & Supp - Outside Material Purchases	$ 61,138	$ 17,609	$ 24,077	$ 24,353	$ (2,675)	$ 1,875	$ 1,875	$ 1,875	$ 1,875	$ 1,875	$ 1,875	$ 1,875	$ 1,875	$ 139,501
6790322	Small Tools Allocation	$ 2,034	$ 1,378	$ 1,875	$ 502	$ (295)	$ 81	$ 95	$ 107	$ 184	$ 182	$ 182	$ 184	$ 131	$ 6,639
6790321	Stores Allocation	$ 4,686	$ 2,186	$ 1,046	$ 1,463	$ (324)	$ 194	$ 227	$ 256	$ 442	$ 435	$ 435	$ 442	$ 314	$ 11,802
6790325	Testing & Installation Allocation	$ 13,278	$ 3,980	$ 5,533	$ 5,408	$ (594)	$ 1,191	$ 1,396	$ 1,572	$ 2,715	$ 2,672	$ 2,671	$ 2,714	$ 1,926	$ 44,461
Cost Sum		$ 109,653	$ 30,705	$ 42,879	$ 37,783	$ (4,767)	$ 5,284	$ 6,196	$ 6,976	$ 12,049	$ 11,861	$ 11,856	$ 12,047	$ 8,549	$ 291,073
Clearings		$ (109,653)	$ -	$ -	$ (111,367)	$ -	$ -	$ (6,714)	$ -	$ -	$ (30,886)	$ -	$ -	$ (32,453)	$ (291,073)
Project Net		$ -	$ 30,705	$ 42,879	$ (73,584)	$ (4,767)	$ 5,284	$ (518)	$ 6,976	$ 12,049	$ (19,025)	$ 11,856	$ 12,047	$ (23,903)	$ -

Cost Year 03	Investment 667000703	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,593	$ 687	$ 687	$ 687	$ 687	$ 687	$ 687	$ 687	$ 687	$ 687	$ 687	$ 687	$ 687	$ 30,842
6100080	Consultants - Other	$ (392)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (392)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 192	$ 2,305
6790324	Engineering &Supervisory Allocation	$ 21,124	$ 669	$ 669	$ 669	$ 669	$ 669	$ 669	$ 669	$ 669	$ 669	$ 669	$ 669	$ 669	$ 29,153
6790315	I&D Allocated to Capital	$ 721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 721
6401000	Mat & Supp - Inventory Issue	$ 44,622	$ 2,141	$ 2,141	$ 2,141	$ 2,141	$ 2,141	$ 2,141	$ 2,141	$ 2,141	$ 2,141	$ 2,141	$ 2,141	$ 2,141	$ 70,311
6400100	Mat & Supp - Outside Material Purchases	$ 139,501	$ 4,849	$ 4,849	$ 4,849	$ 4,849	$ 4,849	$ 4,849	$ 4,849	$ 4,849	$ 4,849	$ 4,849	$ 4,849	$ 4,850	$ 197,695
6790322	Small Tools Allocation	$ 6,639	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 8,585
6790321	Stores Allocation	$ 11,802	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 16,428
6790325	Testing & Installation Allocation	$ 44,461	$ 2,444	$ 2,444	$ 2,444	$ 2,444	$ 2,444	$ 2,444	$ 2,444	$ 2,444	$ 2,444	$ 2,444	$ 2,444	$ 2,444	$ 73,795
Cost Sum		$ 291,073	$ 11,531	$ 11,531	$ 11,531	$ 11,531	$ 11,531	$ 11,531	$ 11,531	$ 11,531	$ 11,531	$ 11,531	$ 11,531	$ 11,531	$ 429,444
Clearings		$ (291,073)	$ -	$ -	$ (34,593)	$ -	$ -	$ (34,593)	$ -	$ -	$ (34,593)	$ -	$ -	$ (34,593)	$ (429,444)
Project Net		$ -	$ 11,531	$ 11,531	$ (23,062)	$ 11,531	$ 11,531	$ (23,062)	$ 11,531	$ 11,531	$ (23,062)	$ 11,531	$ 11,531	$ (23,062)	$ -

Cost Year 04	Investment 667000703	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 30,842	$ 481	$ 481	$ 481	$ 481	$ 481	$ 481	$ 481	$ 481	$ 481	$ 481	$ 481	$ 481	$ 36,614
6100080	Consultants - Other	$ (392)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (392)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,305	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 4,701
6790324	Engineering &Supervisory Allocation	$ 29,153	$ 406	$ 406	$ 406	$ 406	$ 406	$ 406	$ 406	$ 406	$ 406	$ 406	$ 406	$ 406	$ 34,023
6790315	I&D Allocated to Capital	$ 721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 721
6401000	Mat & Supp - Inventory Issue	$ 70,311	$ 2,226	$ 2,226	$ 2,226	$ 2,226	$ 2,226	$ 2,226	$ 2,226	$ 2,226	$ 2,226	$ 2,226	$ 2,226	$ 2,226	$ 97,028
6400100	Mat & Supp - Outside Material Purchases	$ 197,695	$ 5,043	$ 5,043	$ 5,043	$ 5,043	$ 5,043	$ 5,043	$ 5,043	$ 5,043	$ 5,043	$ 5,043	$ 5,043	$ 5,043	$ 258,217
6790322	Small Tools Allocation	$ 8,585	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 11,002
6790321	Stores Allocation	$ 16,428	$ 480	$ 480	$ 480	$ 480	$ 480	$ 480	$ 480	$ 480	$ 480	$ 480	$ 480	$ 480	$ 22,184
6790325	Testing & Installation Allocation	$ 73,795	$ 2,486	$ 2,486	$ 2,486	$ 2,486	$ 2,486	$ 2,486	$ 2,486	$ 2,486	$ 2,486	$ 2,486	$ 2,486	$ 2,486	$ 103,630
Cost Sum		$ 429,444	$ 11,524	$ 11,524	$ 11,524	$ 11,524	$ 11,524	$ 11,524	$ 11,524	$ 11,524	$ 11,524	$ 11,524	$ 11,524	$ 11,524	$ 567,728
Clearings		$ (429,444)	$ -	$ -	$ (34,571)	$ -	$ -	$ (34,571)	$ -	$ -	$ (34,571)	$ -	$ -	$ (34,571)	$ (567,728)
Project Net		$ -	$ 11,524	$ 11,524	$ (23,047)	$ 11,524	$ 11,524	$ (23,047)	$ 11,524	$ 11,524	$ (23,047)	$ 11,524	$ 11,524	$ (23,047)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	667000704	Services - Taos - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Taos	NCNM	NEW-08539	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date		Description	Services - Taos - New
Estimated In-Service Date			
Justification	NMGC installs new services consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 667000704 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 610	$ 164	$ 1,638	$ 1,863	$ 1,342	$ 718	$ 2,197	$ 769	$ 2,334	$ 2,869	$ 1,410	$ 1,190	$ 17,105
6100010	Advertising	$ -	$ -	$ -	$ -	$ -	$ 1,304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,304
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ 1,768	$ -	$ (1,784)	$ -	$ (779)	$ -	$ -	$ (1,134)	$ (787)	$ (3,822)	$ (6,538)
6100080	Consultants - Other	$ -	$ -	$ -	$ 4,854	$ 2,565	$ 1,350	$ -	$ -	$ 586	$ 5,191	$ 6,325	$ 3,832	$ 3,341	$ 28,044
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 7,985	$ 5,578	$ -	$ 7,954	$ 1,005	$ 1,054	$ 1,130	$ 1,174	$ 1,420	$ 523	$ 27,823
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35	$ 35
6790324	Engineering &Supervisory Allocation	$ -	$ 708	$ 364	$ 3,432	$ 2,548	$ 1,267	$ 753	$ 2,379	$ 777	$ 1,193	$ 1,942	$ 712	$ 1,731	$ 17,805
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ 1
6790320	Fleet Allocation	$ -	$ 43	$ 151	$ 332	$ 449	$ 695	$ 466	$ 434	$ 238	$ 568	$ 612	$ 164	$ 1,151	$ 5,302
C6020000	Fringe Adder	$ -	$ 65	$ 359	$ 899	$ 1,294	$ 1,415	$ 1,194	$ 1,014	$ 487	$ 1,170	$ 1,622	$ 358	$ 2,890	$ 12,767
6790315	I&D Allocated to Capital	$ -	$ 47	$ 29	$ 189	$ 216	$ 199	$ 161	$ 314	$ 289	$ 634	$ 905	$ 225	$ 1,133	$ 4,341
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ 24	$ 21	$ 30	$ 99	$ (39)	$ -	$ -	$ -	$ -	$ -	$ 45	$ 180
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 125	$ 1,909	$ 850	$ 1,239	$ -	$ 1,195	$ 198	$ 649	$ 556	$ -	$ 2,041	$ 8,762
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 326	$ 326
C6900040	Payroll Tax Adder	$ -	$ 19	$ 106	$ 266	$ 384	$ 419	$ 354	$ 300	$ 144	$ 347	$ 481	$ 106	$ 856	$ 3,783
6790210	Permitting	$ -	$ 148	$ -	$ -	$ 31	$ 167	$ -	$ -	$ -	$ 148	$ 512	$ 56	$ 179	$ 1,241
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 230	$ 503	$ 744	$ 784	$ 400	$ 53	$ 455	$ 754	$ 846	$ (710)	$ 1,048	$ 5,106
R6010000	SLR Straight Time Blended Labor	$ -	$ 241	$ 1,099	$ 2,825	$ 4,050	$ 4,458	$ 4,022	$ 3,703	$ 1,348	$ 3,580	$ 5,160	$ 2,037	$ 9,657	$ 42,180
6790322	Small Tools Allocation	$ -	$ -	$ 6	$ 84	$ 28	$ 41	$ -	$ 20	$ 8	$ 10	$ 30	$ -	$ 54	$ 280
6790321	Stores Allocation	$ -	$ -	$ 6	$ 128	$ 58	$ 219	$ -	$ 72	$ 16	$ 27	$ 42	$ -	$ 217	$ 785
Cost Sum		$ -	$ 1,882	$ 2,662	$ 26,834	$ 20,688	$ 13,214	$ 15,982	$ 11,906	$ 6,370	$ 17,735	$ 21,943	$ 8,824	$ 22,594	$ 170,634
Clearings		$ -	$ -	$ -	$ (31,379)	$ -	$ -	$ (49,884)	$ -	$ -	$ (36,011)	$ -	$ -	$ (53,361)	$ (170,634)
Project Net		$ -	$ 1,882	$ 2,662	$ (4,544)	$ 20,688	$ 13,214	$ (33,902)	$ 11,906	$ 6,370	$ (18,276)	$ 21,943	$ 8,824	$ (30,767)	$ -

Cost Year 02	Investment 667000704	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,105	$ 11	$ 1,355	$ 1,269	$ 3,059	$ 1,285	$ 1,285	$ 1,268	$ 1,362	$ 1,332	$ 1,342	$ 1,284	$ 1,285	$ 33,243
6100010	Advertising	$ 1,304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,304
7103060	CIAC (Capital Work Order Credit)	$ (6,538)	$ (888)	$ -	$ -	$ -	$ -	$ (2,521)	$ (4,721)	$ (4,721)	$ (4,721)	$ (4,721)	$ (4,721)	$ (4,721)	$ (38,272)
6100080	Consultants - Other	$ 28,044	$ 467	$ 491	$ 854	$ 7,236	$ 3,912	$ 3,912	$ 3,758	$ 3,912	$ 3,612	$ 3,612	$ 3,612	$ 3,912	$ 67,333
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 27,823	$ -	$ -	$ -	$ -	$ 967	$ 967	$ 967	$ 1,668	$ 1,697	$ 1,787	$ 1,262	$ 967	$ 38,106
6030010	Empl Exp - Professional Dues, Subscription	$ 35	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6790324	Engineering &Supervisory Allocation	$ 17,805	$ 8	$ 1,499	$ 795	$ 3,463	$ 1,246	$ 1,246	$ 1,229	$ 1,320	$ 1,291	$ 1,301	$ 1,245	$ 1,246	$ 33,693
6790199	Fees - Miscellaneous	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790320	Fleet Allocation	$ 5,302	$ -	$ 735	$ 596	$ 1,416	$ 346	$ 346	$ 346	$ 346	$ 346	$ 346	$ 346	$ 346	$ 10,816
C6020000	Fringe Adder	$ 12,767	$ -	$ 1,536	$ 1,515	$ 2,187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,005
6790315	I&D Allocated to Capital	$ 4,341	$ 0	$ 459	$ 419	$ 720	$ 443	$ 443	$ 443	$ 443	$ 443	$ 443	$ 443	$ 443	$ 9,484
6010210	Labor Non-Exempt - Straight Time	$ 180	$ (15)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
6401000	Mat & Supp - Inventory Issue	$ 8,762	$ -	$ 865	$ 0	$ 2,139	$ 1,280	$ 1,280	$ 1,280	$ 1,280	$ 1,280	$ 1,280	$ 1,280	$ 1,280	$ 22,006
6400100	Mat & Supp - Outside Material Purchases	$ 326	$ -	$ -	$ -	$ -	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 354
C6900040	Payroll Tax Adder	$ 3,783	$ -	$ 455	$ 449	$ 648	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,335
6790210	Permitting	$ 1,241	$ -	$ -	$ 31	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,359
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 2
R6010010	SLR Overtime Blended Labor	$ 5,106	$ -	$ -	$ 294	$ -	$ 997	$ 997	$ 997	$ 997	$ 997	$ 997	$ 997	$ 997	$ 13,372
R6010000	SLR Straight Time Blended Labor	$ 42,180	$ -	$ 5,688	$ 5,317	$ 8,099	$ 4,475	$ 4,475	$ 4,475	$ 4,475	$ 4,475	$ 4,475	$ 4,475	$ 4,475	$ 97,084
6790322	Small Tools Allocation	$ 280	$ -	$ 65	$ 0	$ 236	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 847
6790321	Stores Allocation	$ 785	$ -	$ 36	$ 0	$ 259	$ 80	$ 80	$ 80	$ 80	$ 80	$ 80	$ 80	$ 80	$ 1,718
Cost Sum		$ 170,634	$ (347)	$ 13,184	$ 11,538	$ 29,548	$ 15,067	$ 12,546	$ 10,159	$ 11,199	$ 10,869	$ 10,979	$ 10,339	$ 10,346	$ 316,061
Clearings		$ (170,634)	$ -	$ -	$ (24,375)	$ -	$ -	$ (57,161)	$ -	$ -	$ (32,227)	$ -	$ -	$ (31,664)	$ (316,061)
Project Net		$ -	$ (347)	$ 13,184	$ (12,836)	$ 29,548	$ 15,067	$ (44,615)	$ 10,159	$ 11,199	$ (21,358)	$ 10,979	$ 10,339	$ (21,318)	$ -

Cost Year 03	Investment 667000704	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 33,243	$ 1,394	$ 1,394	$ 1,394	$ 1,394	$ 1,394	$ 1,394	$ 1,394	$ 1,394	$ 1,394	$ 1,394	$ 1,394	$ 1,394	$ 49,970
6100010	Advertising	$ 1,304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,304
7103060	CIAC (Capital Work Order Credit)	$ (38,272)	$ (4,863)	$ (4,863)	$ (4,863)	$ (4,863)	$ (4,863)	$ (4,863)	$ (4,863)	$ (4,863)	$ (4,863)	$ (4,863)	$ (4,863)	$ (4,863)	$ (96,623)
6100080	Consultants - Other	$ 67,333	$ 4,716	$ 4,716	$ 4,716	$ 4,716	$ 4,716	$ 4,716	$ 4,716	$ 4,716	$ 4,716	$ 4,716	$ 4,716	$ 4,716	$ 123,925
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 38,106	$ 996	$ 996	$ 996	$ 996	$ 996	$ 996	$ 996	$ 996	$ 996	$ 996	$ 996	$ 996	$ 50,058
6030010	Empl Exp - Professional Dues, Subscription	$ 105	$ (73)	$ (73)	$ (73)	$ (73)	$ (73)	$ (73)	$ (73)	$ (73)	$ (73)	$ (73)	$ (73)	$ (73)	$ (771)
6790324	Engineering &Supervisory Allocation	$ 33,693	$ 1,357	$ 1,357	$ 1,357	$ 1,357	$ 1,357	$ 1,357	$ 1,357	$ 1,357	$ 1,357	$ 1,357	$ 1,357	$ 1,357	$ 49,974
6790199	Fees - Miscellaneous	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790320	Fleet Allocation	$ 10,816	$ 485	$ 485	$ 485	$ 485	$ 485	$ 485	$ 485	$ 485	$ 485	$ 485	$ 485	$ 485	$ 16,634
C6020000	Fringe Adder	$ 18,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,005
6790315	I&D Allocated to Capital	$ 9,484	$ 593	$ 593	$ 593	$ 593	$ 593	$ 593	$ 593	$ 593	$ 593	$ 593	$ 593	$ 593	$ 16,604
6010210	Labor Non-Exempt - Straight Time	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
6401000	Mat & Supp - Inventory Issue	$ 22,006	$ 1,519	$ 1,519	$ 1,518	$ 1,519	$ 1,518	$ 1,519	$ 1,518	$ 1,519	$ 1,518	$ 1,519	$ 1,518	$ 1,519	$ 40,228
6400100	Mat & Supp - Outside Material Purchases	$ 354	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 397
C6900040	Payroll Tax Adder	$ 5,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,335
6790210	Permitting	$ 1,359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,359
6790230	Postage, Shipping and Courier	$ 2	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 4
R6010010	SLR Overtime Blended Labor	$ 13,372	$ 1,026	$ 1,026	$ 1,026	$ 1,026	$ 1,026	$ 1,026	$ 1,026	$ 1,026	$ 1,026	$ 1,026	$ 1,026	$ 1,026	$ 25,689
R6010000	SLR Straight Time Blended Labor	$ 97,084	$ 6,669	$ 6,669	$ 6,669	$ 6,669	$ 6,669	$ 6,669	$ 6,669	$ 6,669	$ 6,669	$ 6,669	$ 6,669	$ 6,669	$ 177,116
6790322	Small Tools Allocation	$ 847	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 1,271
6790321	Stores Allocation	$ 1,718	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 2,726
Cost Sum		$ 316,061	$ 13,942	$ 13,942	$ 13,942	$ 13,942	$ 13,942	$ 13,942	$ 13,942	$ 13,942	$ 13,942	$ 13,942	$ 13,942	$ 13,942	$ 483,370
Clearings		$ (316,061)	$ -	$ -	$ (41,827)	$ -	$ -	$ (41,827)	$ -	$ -	$ (41,827)	$ -	$ -	$ (41,827)	$ (483,370)
Project Net		$ -	$ 13,942	$ 13,942	$ (27,885)	$ 13,942	$ 13,942	$ (27,885)	$ 13,942	$ 13,942	$ (27,885)	$ 13,942	$ 13,942	$ (27,885)	$ -

Cost Year 04 Investment 667000704 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 49,970	$ 972	$ 972	$ 972	$ 972	$ 972	$ 972	$ 972	$ 972	$ 972	$ 972	$ 972	$ 972	$ 61,628
6100010	Advertising	$ 1,304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,304
7103060	CIAC (Capital Work Order Credit)	$ (96,623)	$ (5,057)	$ (5,057)	$ (5,057)	$ (5,057)	$ (5,057)	$ (5,057)	$ (5,057)	$ (5,057)	$ (5,057)	$ (5,057)	$ (5,057)	$ (5,057)	$ (157,307)
6100080	Consultants - Other	$ 123,925	$ 4,905	$ 4,905	$ 4,905	$ 4,905	$ 4,905	$ 4,905	$ 4,905	$ 4,905	$ 4,905	$ 4,905	$ 4,905	$ 4,905	$ 182,780
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 50,058	$ 1,036	$ 1,036	$ 1,036	$ 1,036	$ 1,036	$ 1,036	$ 1,036	$ 1,036	$ 1,036	$ 1,036	$ 1,036	$ 1,036	$ 62,489
6030010	Empl Exp - Professional Dues, Subscription	$ (771)	$ (76)	$ (76)	$ (76)	$ (76)	$ (76)	$ (76)	$ (76)	$ (76)	$ (76)	$ (76)	$ (76)	$ (76)	$ (1,682)
6790324	Engineering &Supervisory Allocation	$ 49,974	$ 820	$ 820	$ 820	$ 820	$ 820	$ 820	$ 820	$ 820	$ 820	$ 820	$ 820	$ 820	$ 59,810
6790199	Fees - Miscellaneous	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790320	Fleet Allocation	$ 16,634	$ 535	$ 535	$ 535	$ 535	$ 535	$ 535	$ 535	$ 535	$ 535	$ 535	$ 535	$ 535	$ 23,050
C6020000	Fringe Adder	$ 18,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,005
6790315	I&D Allocated to Capital	$ 16,604	$ 655	$ 655	$ 655	$ 655	$ 655	$ 655	$ 655	$ 655	$ 655	$ 655	$ 655	$ 655	$ 24,461
6010210	Labor Non-Exempt - Straight Time	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
6401000	Mat & Supp - Inventory Issue	$ 40,228	$ 1,579	$ 1,579	$ 1,579	$ 1,579	$ 1,579	$ 1,579	$ 1,579	$ 1,579	$ 1,579	$ 1,579	$ 1,579	$ 1,579	$ 59,179
6400100	Mat & Supp - Outside Material Purchases	$ 397	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 441
C6900040	Payroll Tax Adder	$ 5,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,335
6790210	Permitting	$ 1,359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,359
6790230	Postage, Shipping and Courier	$ 4	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 6
R6010010	SLR Overtime Blended Labor	$ 25,689	$ 1,067	$ 1,067	$ 1,067	$ 1,067	$ 1,067	$ 1,067	$ 1,067	$ 1,067	$ 1,067	$ 1,067	$ 1,067	$ 1,067	$ 38,499
R6010000	SLR Straight Time Blended Labor	$ 177,116	$ 6,936	$ 6,936	$ 6,936	$ 6,936	$ 6,936	$ 6,936	$ 6,936	$ 6,936	$ 6,936	$ 6,936	$ 6,936	$ 6,936	$ 260,350
6790322	Small Tools Allocation	$ 1,271	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 1,797
6790321	Stores Allocation	$ 2,726	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 104	$ 3,979
Cost Sum		$ 483,370	$ 13,523	$ 13,523	$ 13,523	$ 13,523	$ 13,523	$ 13,523	$ 13,523	$ 13,523	$ 13,523	$ 13,523	$ 13,523	$ 13,523	$ 645,647
Clearings		$ (483,370)	$ -	$ -	$ (40,569)	$ -	$ -	$ (40,569)	$ -	$ -	$ (40,569)	$ -	$ -	$ (40,569)	$ (645,647)
Project Net		$ -	$ 13,523	$ 13,523	$ (27,046)	$ 13,523	$ 13,523	$ (27,046)	$ 13,523	$ 13,523	$ (27,046)	$ 13,523	$ 13,523	$ (27,046)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	667000714	Mains - Taos - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Taos	NCNM	PRE-05830	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Mains - Taos - Replace
Justification: Small main replacements that are identified throughout the year as leak or other issues require their replacements
Alternatives Considered: NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 667000714 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ (11)	$ (3)	$ 13	$ 100	$ 315	$ 197	$ 391	$ 414	$ 3,252	$ 898	$ 15,668	$ -	$ 21,235
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 176	$ -	$ -	$ 645	$ -	$ 712	$ -	$ 1,533
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ (31)	$ -	$ 408	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,716	$ -	$ 75,093
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371	$ 189	$ 232	$ -	$ 792
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ -	$ -	$ 9
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,781	$ 1,000	$ 980	$ -	$ 4,761
6790324	Engineering &Supervisory Allocation	$ -	$ (94)	$ (6)	$ 28	$ 137	$ 297	$ 207	$ 424	$ 418	$ 1,662	$ 608	$ 7,905	$ -	$ 11,587
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ -	$ -	$ -	$ 15	$ -	$ -	$ 19
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 13	$ -	$ 121	$ 205	$ 18	$ 864	$ 199	$ 371	$ -	$ 1,791
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 64	$ -	$ 293	$ 447	$ 59	$ 2,718	$ 755	$ 1,248	$ 141	$ 5,724
6790315	I&D Allocated to Capital	$ -	$ (4)	$ 2	$ 1	$ 11	$ 7	$ 40	$ 121	$ 64	$ 1,373	$ 394	$ 1,273	$ -	$ 3,282
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 270	$ (135)	$ 183	$ (78)	$ 240
6401000	Mat & Supp - Inventory Issue	$ -	$ (551)	$ -	$ 159	$ 109	$ 2,622	$ -	$ 376	$ 2,005	$ 542	$ -	$ 4,062	$ -	$ 9,323
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 19	$ -	$ 87	$ 132	$ 17	$ 805	$ 224	$ 370	$ 42	$ 1,696
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 235	$ -	$ 131	$ 1,127	$ 218	$ 3,661	$ 1,963	$ 2,042	$ -	$ 9,376
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 954	$ 529	$ -	$ 6,406	$ 833	$ 2,579	$ 522	$ 11,823
6790322	Small Tools Allocation	$ -	$ (36)	$ -	$ 7	$ 4	$ 86	$ -	$ 6	$ 81	$ 8	$ -	$ 75	$ -	$ 231
6790321	Stores Allocation	$ -	$ (45)	$ -	$ 11	$ 7	$ 464	$ -	$ 23	$ 160	$ 23	$ -	$ 81	$ -	$ 724
Cost Sum		$ -	$ (742)	$ (37)	$ 219	$ 1,106	$ 3,792	$ 2,209	$ 3,781	$ 3,454	$ 25,379	$ 6,951	$ 112,498	$ 627	$ 159,238
Clearings		$ -	$ -	$ -	$ 560	$ -	$ -	$ (7,108)	$ -	$ -	$ (32,614)	$ -	$ -	$ (120,076)	$ (159,238)
Project Net		$ -	$ (742)	$ (37)	$ 779	$ 1,106	$ 3,792	$ (4,898)	$ 3,781	$ 3,454	$ (7,235)	$ 6,951	$ 112,498	$ (119,449)	$ -

Cost Year 02	Investment 667000714	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,235	$ -	$ 130	$ -	$ -	$ 2,464	$ 2,464	$ 1,782	$ 2,464	$ 1,650	$ 1,452	$ 1,452	$ 1,287	$ 36,378
6100080	Consultants - Other	$ 1,533	$ -	$ -	$ -	$ -	$ 688	$ 688	$ 344	$ 688	$ 344	$ 344	$ 344	$ 344	$ 5,317
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 75,093	$ -	$ -	$ -	$ -	$ 15,274	$ 15,274	$ 12,637	$ 15,274	$ 11,435	$ 9,637	$ 9,637	$ 8,137	$ 172,398
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 118	$ 118	$ 59	$ 118	$ 59	$ 59	$ 59	$ 59	$ 650
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 792	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 792
6030800	Empl Exp - Miscellaneous Expense	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
6030080	Empl Exp - Travel and Lodging	$ 4,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,761
6790324	Engineering &Supervisory Allocation	$ 11,587	$ -	$ 144	$ -	$ -	$ 2,388	$ 2,388	$ 1,728	$ 2,388	$ 1,599	$ 1,407	$ 1,407	$ 1,247	$ 26,284
6790199	Fees - Miscellaneous	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6790320	Fleet Allocation	$ 1,791	$ -	$ -	$ -	$ -	$ 297	$ 297	$ 148	$ 297	$ 148	$ 148	$ 148	$ 148	$ 3,424
C6020000	Fringe Adder	$ 5,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,724
6790315	I&D Allocated to Capital	$ 3,282	$ -	$ 7	$ -	$ -	$ 381	$ 381	$ 190	$ 381	$ 190	$ 190	$ 190	$ 190	$ 5,382
6010210	Labor Non-Exempt - Straight Time	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240
6401000	Mat & Supp - Inventory Issue	$ 9,323	$ -	$ 870	$ -	$ -	$ 1,162	$ 1,162	$ 581	$ 1,162	$ 581	$ 581	$ 581	$ 581	$ 16,582
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 388	$ 388	$ 194	$ 388	$ 194	$ 194	$ 194	$ 194	$ 2,132
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ 2	$ 2	$ 1	$ 2	$ 1	$ 1	$ 1	$ 1	$ 12
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,696	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,696
6790210	Permitting	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
R6010010	SLR Overtime Blended Labor	$ 9,376	$ -	$ -	$ -	$ -	$ 1,582	$ 1,582	$ 791	$ 1,582	$ 791	$ 791	$ 791	$ 791	$ 18,075
R6010000	SLR Straight Time Blended Labor	$ 11,823	$ -	$ -	$ -	$ -	$ 3,116	$ 3,116	$ 1,558	$ 3,116	$ 1,558	$ 1,558	$ 1,558	$ 1,558	$ 28,958
6790322	Small Tools Allocation	$ 231	$ -	$ 65	$ -	$ -	$ 40	$ 40	$ 20	$ 40	$ 20	$ 20	$ 20	$ 20	$ 517
6790321	Stores Allocation	$ 724	$ -	$ 37	$ -	$ -	$ 96	$ 96	$ 48	$ 96	$ 48	$ 48	$ 48	$ 48	$ 1,289
Cost Sum		$ 159,238	$ -	$ 1,254	$ -	$ -	$ 27,995	$ 27,995	$ 20,080	$ 27,995	$ 18,618	$ 16,430	$ 16,430	$ 14,604	$ 330,639
Clearings		$ (159,238)	$ -	$ -	$ (1,254)	$ -	$ -	$ (55,991)	$ -	$ -	$ (66,694)	$ -	$ -	$ (47,463)	$ (330,639)
Project Net		$ -	$ -	$ 1,254	$ (1,254)	$ -	$ 27,995	$ (27,995)	$ 20,080	$ 27,995	$ (48,076)	$ 16,430	$ 16,430	$ (32,859)	$ -

Cost Year 03	Investment 667000714	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 36,378	$ 600	$ 600	$ 600	$ 600	$ 600	$ 600	$ 600	$ 600	$ 600	$ 600	$ 600	$ 600	$ 43,572
6100080	Consultants - Other	$ 5,317	$ 781	$ 781	$ 781	$ 781	$ 781	$ 781	$ 781	$ 781	$ 781	$ 781	$ 781	$ 781	$ 14,694
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 172,398	$ 1,127	$ 1,127	$ 1,127	$ 1,127	$ 1,127	$ 1,127	$ 1,127	$ 1,127	$ 1,127	$ 1,127	$ 1,127	$ 1,127	$ 185,921
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 650	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 56	$ 1,318
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 792	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 792
6030800	Empl Exp - Miscellaneous Expense	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
6030080	Empl Exp - Travel and Lodging	$ 4,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,761
6790324	Engineering &Supervisory Allocation	$ 26,284	$ 583	$ 583	$ 583	$ 583	$ 583	$ 583	$ 583	$ 583	$ 583	$ 583	$ 583	$ 583	$ 33,286
6790199	Fees - Miscellaneous	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6790320	Fleet Allocation	$ 3,424	$ 121	$ 121	$ 121	$ 121	$ 121	$ 121	$ 121	$ 121	$ 121	$ 121	$ 121	$ 121	$ 4,874
C6020000	Fringe Adder	$ 5,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,724
6790315	I&D Allocated to Capital	$ 5,382	$ 148	$ 148	$ 148	$ 148	$ 148	$ 148	$ 148	$ 148	$ 148	$ 148	$ 148	$ 148	$ 7,157
6010210	Labor Non-Exempt - Straight Time	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240
6401000	Mat & Supp - Inventory Issue	$ 16,582	$ 2,265	$ 2,265	$ 2,265	$ 2,265	$ 2,265	$ 2,265	$ 2,265	$ 2,265	$ 2,265	$ 2,265	$ 2,265	$ 2,265	$ 43,757
6400100	Mat & Supp - Outside Material Purchases	$ 2,132	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 200	$ 4,526
6400500	Mat & Supp - Parts	$ 12	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 26
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,696	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,696
6790210	Permitting	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
R6010010	SLR Overtime Blended Labor	$ 18,075	$ 814	$ 814	$ 814	$ 814	$ 814	$ 814	$ 814	$ 814	$ 814	$ 814	$ 814	$ 814	$ 27,847
R6010000	SLR Straight Time Blended Labor	$ 28,958	$ 1,104	$ 1,104	$ 1,104	$ 1,104	$ 1,104	$ 1,104	$ 1,104	$ 1,104	$ 1,104	$ 1,104	$ 1,104	$ 1,104	$ 42,209
6790322	Small Tools Allocation	$ 517	$ 57	$ 57	$ 57	$ 57	$ 57	$ 57	$ 57	$ 57	$ 57	$ 57	$ 57	$ 57	$ 1,203
6790321	Stores Allocation	$ 1,289	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 2,920
Cost Sum		$ 330,639	$ 7,993	$ 7,993	$ 7,993	$ 7,993	$ 7,993	$ 7,993	$ 7,993	$ 7,993	$ 7,993	$ 7,993	$ 7,993	$ 7,993	$ 426,550
Clearings		$ (330,639)	$ -	$ -	$ (23,978)	$ -	$ -	$ (23,978)	$ -	$ -	$ (23,978)	$ -	$ -	$ (23,978)	$ (426,550)
Project Net		$ -	$ 7,993	$ 7,993	$ (15,985)	$ 7,993	$ 7,993	$ (15,985)	$ 7,993	$ 7,993	$ (15,985)	$ 7,993	$ 7,993	$ (15,985)	$ -

Cost Year 04	Investment 667000714	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 43,572	$ 442	$ 442	$ 442	$ 442	$ 442	$ 442	$ 442	$ 442	$ 442	$ 442	$ 442	$ 442	$ 48,871
6100080	Consultants - Other	$ 14,694	$ 368	$ 368	$ 368	$ 368	$ 368	$ 368	$ 368	$ 368	$ 368	$ 368	$ 368	$ 368	$ 19,113
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 185,921	$ 3,306	$ 3,306	$ 3,306	$ 3,306	$ 3,306	$ 3,306	$ 3,306	$ 3,306	$ 3,306	$ 3,306	$ 3,306	$ 3,306	$ 225,597
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 1,318	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 2,014
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 792	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 792
6030800	Empl Exp - Miscellaneous Expense	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
6030080	Empl Exp - Travel and Lodging	$ 4,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,761
6790324	Engineering &Supervisory Allocation	$ 33,286	$ 373	$ 373	$ 373	$ 373	$ 373	$ 373	$ 373	$ 373	$ 373	$ 373	$ 373	$ 373	$ 37,757
6790199	Fees - Miscellaneous	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6790320	Fleet Allocation	$ 4,874	$ 164	$ 164	$ 164	$ 164	$ 164	$ 164	$ 164	$ 164	$ 164	$ 164	$ 164	$ 164	$ 6,843
C6020000	Fringe Adder	$ 5,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,724
6790315	I&D Allocated to Capital	$ 7,157	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 9,568
6010210	Labor Non-Exempt - Straight Time	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240
6401000	Mat & Supp - Inventory Issue	$ 43,757	$ 622	$ 622	$ 622	$ 622	$ 622	$ 622	$ 622	$ 622	$ 622	$ 622	$ 622	$ 622	$ 51,219
6400100	Mat & Supp - Outside Material Purchases	$ 4,526	$ 207	$ 207	$ 207	$ 207	$ 207	$ 207	$ 207	$ 207	$ 207	$ 207	$ 207	$ 207	$ 7,016
6400500	Mat & Supp - Parts	$ 26	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 1	$ 41
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,696	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,696
6790210	Permitting	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
R6010010	SLR Overtime Blended Labor	$ 27,847	$ 847	$ 847	$ 847	$ 847	$ 847	$ 847	$ 847	$ 847	$ 847	$ 847	$ 847	$ 847	$ 38,009
R6010000	SLR Straight Time Blended Labor	$ 42,209	$ 1,610	$ 1,610	$ 1,610	$ 1,610	$ 1,610	$ 1,610	$ 1,610	$ 1,610	$ 1,610	$ 1,610	$ 1,610	$ 1,610	$ 61,524
6790322	Small Tools Allocation	$ 1,203	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 1,479
6790321	Stores Allocation	$ 2,920	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 3,576
Cost Sum		$ 426,550	$ 8,277	$ 8,277	$ 8,277	$ 8,277	$ 8,277	$ 8,277	$ 8,277	$ 8,277	$ 8,277	$ 8,276	$ 8,277	$ 8,276	$ 525,868
Clearings		$ (426,550)	$ -	$ -	$ (24,830)	$ -	$ -	$ (24,830)	$ -	$ -	$ (24,830)	$ -	$ -	$ (24,829)	$ (525,868)
Project Net		$ -	$ 8,277	$ 8,277	$ (16,553)	$ 8,277	$ 8,277	$ (16,553)	$ 8,277	$ 8,277	$ (16,553)	$ 8,276	$ 8,277	$ (16,553)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	667000715	Cathodic Protection - Taos - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Taos	NCNM	PRE-05960	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Cathodic Protection - Taos - Replace
Justification	To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.
Alternatives Considered	NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 667000715 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 556	$ 671	$ -	$ -	$ 121	$ 1,660	$ -	$ -	$ -	$ 3,007
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 1,570	$ 2,834	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,404
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 2,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,933
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 760	$ 633	$ -	$ -	$ 122	$ 848	$ -	$ -	$ -	$ 2,363
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 250	$ -	$ -	$ 95	$ -	$ -	$ -	$ -	$ 346
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 657	$ -	$ -	$ 134	$ -	$ -	$ -	$ -	$ 792
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 18	$ 81	$ -	$ -	$ 71	$ 76	$ -	$ -	$ -	$ 247
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 84	$ 16	$ -	$ -	$ -	$ 9,220	$ -	$ -	$ 14	$ 9,334
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 195	$ -	$ -	$ 40	$ -	$ -	$ -	$ -	$ 235
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,435	$ -	$ -	$ 497	$ -	$ -	$ -	$ -	$ 2,932
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 3	$ 1	$ -	$ -	$ -	$ 137	$ -	$ -	$ -	$ 140
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 6	$ 3	$ -	$ -	$ -	$ 386	$ -	$ -	$ -	$ 395
Cost Sum		$ -	$ -	$ -	$ -	$ 5,972	$ 7,776	$ -	$ -	$ 1,081	$ 12,327	$ -	$ -	$ 14	$ 27,170
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (13,748)	$ -	$ -	$ (13,408)	$ -	$ -	$ (14)	$ (27,170)
Project Net		$ -	$ -	$ -	$ -	$ 5,972	$ 7,776	$ (13,748)	$ -	$ 1,081	$ (1,081)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 667000715	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,007	$ -	$ -	$ -	$ 77	$ 81	$ 81	$ 64	$ 52	$ 41	$ 40	$ 40	$ 40	$ 3,523
6100080	Consultants - Other	$ 4,404	$ -	$ -	$ -	$ -	$ 208	$ 208	$ 208	$ 207	$ 106	$ 104	$ 104	$ 104	$ 5,653
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,933
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ 4	$ 4	$ 4	$ 2	$ 2	$ 2	$ 2	$ 2	$ 24
6790324	Engineering &Supervisory Allocation	$ 2,363	$ -	$ -	$ -	$ 88	$ 78	$ 78	$ 62	$ 50	$ 39	$ 39	$ 39	$ 39	$ 2,876
6790320	Fleet Allocation	$ 346	$ -	$ -	$ -	$ -	$ 33	$ 33	$ 23	$ 16	$ 16	$ 16	$ 16	$ 16	$ 517
C6020000	Fringe Adder	$ 792	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 792
6790315	I&D Allocated to Capital	$ 247	$ -	$ -	$ -	$ 4	$ 42	$ 42	$ 30	$ 21	$ 21	$ 21	$ 21	$ 21	$ 470
6400020	Mat & Supp - General and Office Supplies	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6401000	Mat & Supp - Inventory Issue	$ 9,334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,334
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ 516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 516
C6900040	Payroll Tax Adder	$ 235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 235
R6010000	SLR Straight Time Blended Labor	$ 2,932	$ -	$ -	$ -	$ -	$ 520	$ 520	$ 370	$ 260	$ 260	$ 260	$ 260	$ 260	$ 5,643
6790322	Small Tools Allocation	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140
6790321	Stores Allocation	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
Cost Sum		$ 27,170	$ -	$ -	$ -	$ 686	$ 966	$ 966	$ 762	$ 608	$ 486	$ 483	$ 484	$ 483	$ 33,094
Clearings		$ (27,170)	$ -	$ -	$ -	$ -	$ -	$ (2,618)	$ -	$ -	$ (1,856)	$ -	$ -	$ (1,450)	$ (33,094)
Project Net		$ -	$ -	$ -	$ -	$ 686	$ 966	$ (1,652)	$ 762	$ 608	$ (1,370)	$ 483	$ 484	$ (967)	$ -

Cost Year 03	Investment 667000715	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,523	$ 41	$ 41	$ 41	$ 41	$ 41	$ 41	$ 41	$ 41	$ 41	$ 41	$ 41	$ 41	$ 4,013
6100080	Consultants - Other	$ 5,653	$ 166	$ 166	$ 166	$ 166	$ 166	$ 166	$ 166	$ 166	$ 166	$ 166	$ 166	$ 166	$ 7,643
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,933
6030010	Empl Exp - Professional Dues, Subscription	$ 24	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 53
6790324	Engineering &Supervisory Allocation	$ 2,876	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 40	$ 3,353
6790320	Fleet Allocation	$ 517	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 720
C6020000	Fringe Adder	$ 792	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 792
6790315	I&D Allocated to Capital	$ 470	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 718
6400020	Mat & Supp - General and Office Supplies	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6401000	Mat & Supp - Inventory Issue	$ 9,334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,334
6400510	Mat & Supp - Small Tools	$ 516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 516
C6900040	Payroll Tax Adder	$ 235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 235
R6010000	SLR Straight Time Blended Labor	$ 5,643	$ 268	$ 268	$ 268	$ 268	$ 268	$ 268	$ 268	$ 268	$ 268	$ 268	$ 268	$ 268	$ 8,858
6790322	Small Tools Allocation	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140
6790321	Stores Allocation	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
Cost Sum		$ 33,094	$ 554	$ 554	$ 554	$ 554	$ 554	$ 554	$ 554	$ 554	$ 554	$ 554	$ 554	$ 554	$ 39,746
Clearings		$ (33,094)	$ -	$ -	$ (1,663)	$ -	$ -	$ (1,663)	$ -	$ -	$ (1,663)	$ -	$ -	$ (1,663)	$ (39,746)
Project Net		$ -	$ 554	$ 554	$ (1,109)	$ 554	$ 554	$ (1,109)	$ 554	$ 554	$ (1,109)	$ 554	$ 554	$ (1,109)	$ -

Cost Year 04	Investment 667000715	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,013	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 4,354
6100080	Consultants - Other	$ 7,643	$ 172	$ 172	$ 172	$ 172	$ 172	$ 172	$ 172	$ 172	$ 172	$ 172	$ 172	$ 172	$ 9,712
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,933
6030010	Empl Exp - Professional Dues, Subscription	$ 53	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 84
6790324	Engineering &Supervisory Allocation	$ 3,353	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 24	$ 3,641
6790320	Fleet Allocation	$ 720	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 943
C6020000	Fringe Adder	$ 792	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 792
6790315	I&D Allocated to Capital	$ 718	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 992
6400020	Mat & Supp - General and Office Supplies	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6401000	Mat & Supp - Inventory Issue	$ 9,334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,334
6400510	Mat & Supp - Small Tools	$ 516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 516
C6900040	Payroll Tax Adder	$ 235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 235
R6010000	SLR Straight Time Blended Labor	$ 8,858	$ 279	$ 279	$ 279	$ 279	$ 279	$ 279	$ 279	$ 279	$ 279	$ 279	$ 279	$ 279	$ 12,201
6790322	Small Tools Allocation	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140
6790321	Stores Allocation	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
Cost Sum		$ 39,746	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 547	$ 46,315
Clearings		$ (39,746)	$ -	$ -	$ (1,642)	$ -	$ -	$ (1,642)	$ -	$ -	$ (1,642)	$ -	$ -	$ (1,642)	$ (46,315)
Project Net		$ -	$ 547	$ 547	$ (1,095)	$ 547	$ 547	$ (1,095)	$ 547	$ 547	$ (1,095)	$ 547	$ 547	$ (1,095)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	667000716	Land, Structures & Sta - Taos - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Taos	NCNM	PRE-05832	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Taos - Replace

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 667000716 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 623	$ -	$ -	$ -	$ -	$ -	$ 667	$ 1,033	$ 39	$ 492	$ -	$ 18	$ 2,871
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 1,050	$ -	$ -	$ -	$ -	$ -	$ 722	$ 1,043	$ 20	$ 333	$ -	$ 26	$ 3,194
6790320	Fleet Allocation	$ -	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ 48	$ 19	$ 20	$ -	$ 19	$ 213
C6020000	Fringe Adder	$ -	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ 115	$ 219	$ 56	$ -	$ 60	$ 744
6790315	I&D Allocated to Capital	$ -	$ 112	$ (51)	$ -	$ -	$ -	$ -	$ 33	$ 146	$ 21	$ 55	$ -	$ 23	$ 338
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (878)	$ -	$ -	$ (878)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ 4,707	$ -	$ -	$ -	$ -	$ -	$ 4,445	$ 5,162	$ -	$ 2,454	$ -	$ -	$ 16,767
C6900040	Payroll Tax Adder	$ -	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ 34	$ 65	$ 17	$ -	$ 18	$ 221
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78	$ -	$ -	$ -	$ 78
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,092	$ -	$ -	$ -	$ -	$ -	$ -	$ 425	$ 731	$ 208	$ -	$ 222	$ 2,678
6790322	Small Tools Allocation	$ -	$ 312	$ -	$ -	$ -	$ -	$ -	$ 74	$ 208	$ -	$ 132	$ -	$ -	$ 726
6790321	Stores Allocation	$ -	$ 386	$ -	$ -	$ -	$ -	$ -	$ 268	$ 412	$ -	$ 186	$ -	$ -	$ 1,251
Cost Sum		$ -	$ 8,770	$ (51)	$ -	$ -	$ -	$ -	$ 6,209	$ 8,624	$ 1,192	$ 3,076	$ -	$ 386	$ 28,204
Clearings		$ -	$ -	$ -	$ (8,718)	$ -	$ -	$ -	$ -	$ -	$ (16,025)	$ -	$ -	$ (3,461)	$ (28,204)
Project Net		$ -	$ 8,770	$ (51)	$ (8,718)	$ -	$ -	$ -	$ 6,209	$ 8,624	$ (14,833)	$ 3,076	$ -	$ (3,076)	$ -

Cost Year 02	Investment 667000716	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,871	$ -	$ 499	$ -	$ -	$ 586	$ 373	$ 675	$ 361	$ 675	$ 352	$ 363	$ 339	$ 7,093
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 3,703	$ 2,578	$ 4,511	$ 2,467	$ 4,511	$ 2,387	$ 2,490	$ 2,267	$ 24,913
6790324	Engineering &Supervisory Allocation	$ 3,194	$ -	$ 551	$ -	$ -	$ 568	$ 362	$ 654	$ 350	$ 654	$ 341	$ 352	$ 328	$ 7,355
6790320	Fleet Allocation	$ 213	$ -	$ 43	$ -	$ -	$ 53	$ 27	$ 53	$ 27	$ 53	$ 27	$ 27	$ 27	$ 549
C6020000	Fringe Adder	$ 744	$ -	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 847
6790315	I&D Allocated to Capital	$ 338	$ -	$ 53	$ -	$ -	$ 68	$ 34	$ 68	$ 34	$ 68	$ 34	$ 34	$ 34	$ 767
6018999	Labor Expense Reclass	$ (878)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (878)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 16,767	$ -	$ 2,809	$ -	$ -	$ 756	$ 378	$ 756	$ 378	$ 756	$ 378	$ 378	$ 378	$ 23,735
C6900040	Payroll Tax Adder	$ 221	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251
R6010010	SLR Overtime Blended Labor	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78
R6010000	SLR Straight Time Blended Labor	$ 2,678	$ -	$ 381	$ -	$ -	$ 842	$ 421	$ 842	$ 421	$ 842	$ 421	$ 421	$ 421	$ 7,693
6790322	Small Tools Allocation	$ 726	$ -	$ 211	$ -	$ -	$ 20	$ 10	$ 20	$ 10	$ 20	$ 10	$ 10	$ 10	$ 1,045
6790321	Stores Allocation	$ 1,251	$ -	$ 118	$ -	$ -	$ 47	$ 23	$ 47	$ 23	$ 47	$ 23	$ 23	$ 23	$ 1,628
Cost Sum		$ 28,204	$ -	$ 4,799	$ -	$ -	$ 6,643	$ 4,206	$ 7,626	$ 4,071	$ 7,626	$ 3,974	$ 4,099	$ 3,827	$ 75,075
Clearings		$ (28,204)	$ -	$ -	$ (4,799)	$ -	$ -	$ (10,849)	$ -	$ -	$ (19,323)	$ -	$ -	$ (11,900)	$ (75,075)
Project Net		$ -	$ -	$ 4,799	$ (4,799)	$ -	$ 6,643	$ (6,643)	$ 7,626	$ 4,071	$ (11,697)	$ 3,974	$ 4,099	$ (8,073)	$ -

Cost Year 03 Investment 667000716 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 7,093	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 11,036
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 24,913	$ 2,678	$ 2,678	$ 2,678	$ 2,678	$ 2,678	$ 2,678	$ 2,678	$ 2,678	$ 2,678	$ 2,678	$ 2,678	$ 2,678	$ 57,047
6790324	Engineering &Supervisory Allocation	$ 7,355	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 11,193
6790320	Fleet Allocation	$ 549	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 877
C6020000	Fringe Adder	$ 847	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 847
6790315	I&D Allocated to Capital	$ 767	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 1,168
6018999	Labor Expense Reclass	$ (878)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (878)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 23,735	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 28,405
C6900040	Payroll Tax Adder	$ 251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251
R6010010	SLR Overtime Blended Labor	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78
R6010000	SLR Straight Time Blended Labor	$ 7,693	$ 434	$ 434	$ 434	$ 434	$ 434	$ 434	$ 434	$ 434	$ 434	$ 434	$ 434	$ 434	$ 12,901
6790322	Small Tools Allocation	$ 1,045	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 1,153
6790321	Stores Allocation	$ 1,628	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 1,885
Cost Sum		$ 75,075	$ 4,241	$ 4,241	$ 4,241	$ 4,241	$ 4,241	$ 4,241	$ 4,241	$ 4,241	$ 4,241	$ 4,241	$ 4,241	$ 4,241	$ 125,963
Clearings		$ (75,075)	$ -	$ -	$ (12,722)	$ -	$ -	$ (12,722)	$ -	$ -	$ (12,722)	$ -	$ -	$ (12,722)	$ (125,963)
Project Net		$ -	$ 4,241	$ 4,241	$ (8,481)	$ 4,241	$ 4,241	$ (8,481)	$ 4,241	$ 4,241	$ (8,481)	$ 4,241	$ 4,241	$ (8,481)	$ -

Cost Year 04	Investment 667000716	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,036	$ 229	$ 229	$ 229	$ 229	$ 229	$ 229	$ 229	$ 229	$ 229	$ 229	$ 229	$ 229	$ 13,784
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 57,047	$ 2,785	$ 2,785	$ 2,785	$ 2,785	$ 2,785	$ 2,785	$ 2,785	$ 2,785	$ 2,785	$ 2,785	$ 2,785	$ 2,785	$ 90,467
6790324	Engineering &Supervisory Allocation	$ 11,193	$ 193	$ 193	$ 193	$ 193	$ 193	$ 193	$ 193	$ 193	$ 193	$ 193	$ 193	$ 193	$ 13,511
6790320	Fleet Allocation	$ 877	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ 1,239
C6020000	Fringe Adder	$ 847	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 847
6790315	I&D Allocated to Capital	$ 1,168	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 1,611
6018999	Labor Expense Reclass	$ (878)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (878)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 28,405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 33,262
C6900040	Payroll Tax Adder	$ 251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251
R6010010	SLR Overtime Blended Labor	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78
R6010000	SLR Straight Time Blended Labor	$ 12,901	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 451	$ 18,317
6790322	Small Tools Allocation	$ 1,153	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 1,288
6790321	Stores Allocation	$ 1,885	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 27	$ 2,206
Cost Sum		$ 125,963	$ 4,168	$ 4,168	$ 4,168	$ 4,168	$ 4,168	$ 4,168	$ 4,168	$ 4,168	$ 4,168	$ 4,168	$ 4,168	$ 4,168	$ 175,982
Clearings		$ (125,963)	$ -	$ -	$ (12,505)	$ -	$ -	$ (12,505)	$ -	$ -	$ (12,505)	$ -	$ -	$ (12,505)	$ (175,982)
Project Net		$ -	$ 4,168	$ 4,168	$ (8,337)	$ 4,168	$ 4,168	$ (8,337)	$ 4,168	$ 4,168	$ (8,337)	$ 4,168	$ 4,168	$ (8,337)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	667000718	Services - Taos - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Taos	NCNM	PRE-05834	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Services - Taos - Replace
Justification	NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered	NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 667000718 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 240	$ 21	$ 55	$ 338	$ 208	$ 1,257	$ 871	$ 600	$ 335	$ -	$ -	$ 3,925
7103060	CIAC (Capital Work Order Credit)	$ -	$ (360)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (371)	$ -	$ -	$ (731)
6100080	Consultants - Other	$ -	$ -	$ 1,110	$ -	$ -	$ 880	$ 2,418	$ 4,990	$ 1,029	$ 1,824	$ 738	$ -	$ -	$ 12,989
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 380	$ 1,214	$ 1,843	$ 728	$ 1,094	$ 1,091	$ -	$ -	$ 1,111	$ 7,462
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 531	$ 45	$ 75	$ 319	$ 218	$ 1,361	$ 880	$ 307	$ 227	$ -	$ -	$ 3,963
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95	$ -	$ 80	$ -	$ -	$ 175
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 185	$ -	$ 225	$ -	$ -	$ 410
6790315	I&D Allocated to Capital	$ -	$ -	$ 13	$ 1	$ 2	$ 8	$ 5	$ 62	$ 163	$ 28	$ 122	$ -	$ -	$ 402
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,709	$ 253	$ 77	$ 414	$ -	$ 134	$ 1,791	$ 308	$ -	$ -	$ -	$ 4,685
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55	$ -	$ 67	$ -	$ -	$ 122
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 305	$ -	$ -	$ -	$ 112	$ -	$ -	$ -	$ 417
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 687	$ -	$ 833	$ -	$ -	$ 1,519
6790322	Small Tools Allocation	$ -	$ -	$ 79	$ 11	$ 3	$ 14	$ -	$ 2	$ 72	$ 5	$ -	$ -	$ -	$ 185
6790321	Stores Allocation	$ -	$ -	$ 84	$ 17	$ 5	$ 73	$ -	$ 8	$ 143	$ 13	$ -	$ -	$ -	$ 344
Cost Sum		$ -	$ (360)	$ 3,765	$ 348	$ 597	$ 3,565	$ 4,692	$ 8,542	$ 7,065	$ 4,288	$ 2,254	$ -	$ 1,111	$ 35,867
Clearings		$ -	$ -	$ -	$ (3,753)	$ -	$ -	$ (8,853)	$ -	$ -	$ (19,896)	$ -	$ -	$ (3,365)	$ (35,867)
Project Net		$ -	$ (360)	$ 3,765	$ (3,405)	$ 597	$ 3,565	$ (4,161)	$ 8,542	$ 7,065	$ (15,607)	$ 2,254	$ -	$ (2,254)	$ -

Cost Year 02	Investment 667000718	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,925	$ -	$ 76	$ -	$ 74	$ 57	$ 51	$ 95	$ 95	$ 95	$ 38	$ 40	$ 40	$ 4,586
7103060	CIAC (Capital Work Order Credit)	$ (731)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (731)
6100080	Consultants - Other	$ 12,989	$ -	$ -	$ -	$ 496	$ 94	$ 196	$ 596	$ 596	$ 596	$ 78	$ 96	$ 96	$ 15,834
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 7,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,462
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ 89	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 48	$ 426
6790324	Engineering &Supervisory Allocation	$ 3,963	$ -	$ 84	$ -	$ 84	$ 55	$ 49	$ 92	$ 92	$ 92	$ 37	$ 39	$ 39	$ 4,625
6790320	Fleet Allocation	$ 175	$ -	$ -	$ -	$ -	$ 13	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 255
C6020000	Fringe Adder	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
6790315	I&D Allocated to Capital	$ 402	$ -	$ 4	$ -	$ 4	$ 17	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 514
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 4,685	$ -	$ 508	$ -	$ -	$ 126	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 5,764
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 2,097	$ (2,141)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (44)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122
6790210	Permitting	$ 417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 417
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 116	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 521
R6010000	SLR Straight Time Blended Labor	$ 1,519	$ -	$ -	$ -	$ -	$ 88	$ 94	$ 94	$ 94	$ 94	$ 94	$ 94	$ 94	$ 2,268
6790322	Small Tools Allocation	$ 185	$ -	$ 38	$ -	$ -	$ 3	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 238
6790321	Stores Allocation	$ 344	$ -	$ 21	$ -	$ -	$ 8	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 400
Cost Sum		$ 35,867	$ -	$ 733	$ 2,097	$ (1,482)	$ 665	$ 588	$ 1,074	$ 1,074	$ 1,074	$ 444	$ 466	$ 466	$ 43,068
Clearings		$ (35,867)	$ -	$ -	$ (2,830)	$ -	$ -	$ 228	$ -	$ -	$ (3,223)	$ -	$ -	$ (1,376)	$ (43,068)
Project Net		$ -	$ -	$ 733	$ (733)	$ (1,482)	$ 665	$ 816	$ 1,074	$ 1,074	$ (2,149)	$ 444	$ 466	$ (910)	$ -

Cost Year 03	Investment 667000718	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,586	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 5,187
7103060	CIAC (Capital Work Order Credit)	$ (731)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (731)
6100080	Consultants - Other	$ 15,834	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 18,974
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 7,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,462
6030010	Empl Exp - Professional Dues, Subscription	$ 426	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 50	$ 1,021
6790324	Engineering &Supervisory Allocation	$ 4,625	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 5,210
6790320	Fleet Allocation	$ 255	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 374
C6020000	Fringe Adder	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
6790315	I&D Allocated to Capital	$ 514	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 659
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 5,764	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 6,548
6798999	Other Operational Expense Reclass	$ (44)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (44)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122
6790210	Permitting	$ 417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 417
R6010010	SLR Overtime Blended Labor	$ 521	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 1,236
R6010000	SLR Straight Time Blended Labor	$ 2,268	$ 97	$ 97	$ 97	$ 97	$ 97	$ 97	$ 97	$ 97	$ 97	$ 97	$ 97	$ 97	$ 3,436
6790322	Small Tools Allocation	$ 238	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 256
6790321	Stores Allocation	$ 400	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 444
Cost Sum		$ 43,068	$ 659	$ 659	$ 659	$ 659	$ 659	$ 659	$ 659	$ 659	$ 659	$ 659	$ 659	$ 659	$ 50,981
Clearings		$ (43,068)	$ -	$ -	$ (1,978)	$ -	$ -	$ (1,978)	$ -	$ -	$ (1,978)	$ -	$ -	$ (1,978)	$ (50,981)
Project Net		$ -	$ 659	$ 659	$ (1,319)	$ 659	$ 659	$ (1,319)	$ 659	$ 659	$ (1,319)	$ 659	$ 659	$ (1,319)	$ -

Cost Year 04	Investment 667000718	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,187	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 5,606
7103060	CIAC (Capital Work Order Credit)	$ (731)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (731)
6100080	Consultants - Other	$ 18,974	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 272	$ 22,240
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 7,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,462
6030010	Empl Exp - Professional Dues, Subscription	$ 1,021	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 52	$ 1,640
6790324	Engineering &Supervisory Allocation	$ 5,210	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 5,564
6790320	Fleet Allocation	$ 374	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 505
C6020000	Fringe Adder	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
6790315	I&D Allocated to Capital	$ 659	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 819
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 6,548	$ 68	$ 68	$ 68	$ 68	$ 68	$ 68	$ 68	$ 68	$ 68	$ 68	$ 68	$ 68	$ 7,364
6798999	Other Operational Expense Reclass	$ (44)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (44)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122
6790210	Permitting	$ 417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 417
R6010010	SLR Overtime Blended Labor	$ 1,236	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 1,980
R6010000	SLR Straight Time Blended Labor	$ 3,436	$ 101	$ 101	$ 101	$ 101	$ 101	$ 101	$ 101	$ 101	$ 101	$ 101	$ 101	$ 101	$ 4,649
6790322	Small Tools Allocation	$ 256	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 279
6790321	Stores Allocation	$ 444	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 4	$ 498
Cost Sum		$ 50,981	$ 650	$ 650	$ 650	$ 650	$ 650	$ 650	$ 650	$ 650	$ 650	$ 650	$ 650	$ 650	$ 58,779
Clearings		$ (50,981)	$ -	$ -	$ (1,950)	$ -	$ -	$ (1,950)	$ -	$ -	$ (1,950)	$ -	$ -	$ (1,950)	$ (58,779)
Project Net		$ -	$ 650	$ 650	$ (1,300)	$ 650	$ 650	$ (1,300)	$ 650	$ 650	$ (1,300)	$ 650	$ 650	$ (1,300)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680000724	Mains -Farmington - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	NEW-08454	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date		Description	Mains -Farmington - New
Estimated In-Service Date			
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000724 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 2,759	$ 2,127	$ 9,156	$ 9,734	$ 2,220	$ 12,497	$ 12,521	$ 8,124	$ 32	$ 471	$ 2,073	$ 385	$ 62,098
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (1,722)	$ -	$ -	$ (2,001)	$ (1,646)	$ (3,414)	$ -	$ (1,366)	$ (3,672)	$ (10,772)	$ -	$ (24,594)
6100080	Consultants - Other	$ -	$ 3,123	$ 1,131	$ 4,622	$ 535	$ 1,311	$ 7,316	$ 5,220	$ 23,279	$ 178	$ 5,916	$ 582	$ -	$ 53,214
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 65,141	$ 59,846	$ -	$ 67,084	$ 48,377	$ 1,098	$ -	$ -	$ -	$ 13,613	$ 255,159
6790324	Engineering &Supervisory Allocation	$ -	$ 4,819	$ 4,711	$ 19,181	$ 13,312	$ 2,095	$ 13,103	$ 13,558	$ 8,207	$ 16	$ 319	$ 1,046	$ 561	$ 80,928
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ 37	$ 154	$ -	$ -	$ -	$ -	$ -	$ -	$ 77	$ 268
6790320	Fleet Allocation	$ -	$ 1,137	$ 1,276	$ 2,245	$ 863	$ 783	$ 1,602	$ 1,859	$ 2,092	$ -	$ -	$ 241	$ 539	$ 12,636
C6020000	Fringe Adder	$ -	$ 2,208	$ 2,744	$ 5,305	$ 1,990	$ 1,362	$ 3,538	$ 3,425	$ 3,465	$ 43	$ -	$ 596	$ 1,408	$ 26,085
6790315	I&D Allocated to Capital	$ -	$ 690	$ 130	$ 1,092	$ 556	$ 213	$ 736	$ 1,402	$ 2,298	$ 1	$ 29	$ 362	$ 532	$ 8,041
6010210	Labor Non-Exempt - Straight Time	$ -	$ 9	$ 219	$ 42	$ 60	$ 33	$ 114	$ 33	$ 15	$ -	$ -	$ 30	$ 45	$ 600
6401000	Mat & Supp - Inventory Issue	$ -	$ 14,568	$ 10,003	$ 11,321	$ 10,689	$ 10,204	$ 11,996	$ 12,708	$ 3,418	$ -	$ 1,903	$ 7,923	$ (738)	$ 93,994
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ (66)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ (137)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137)
C6900040	Payroll Tax Adder	$ -	$ 654	$ 813	$ 1,572	$ 590	$ 404	$ 1,048	$ 1,015	$ 1,027	$ 13	$ -	$ 177	$ 417	$ 7,729
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250	$ -	$ -	$ 250
R6010010	SLR Overtime Blended Labor	$ -	$ 1,339	$ 2,305	$ 3,862	$ 1,679	$ 735	$ 2,663	$ 2,535	$ 2,128	$ 26	$ -	$ 828	$ 1,103	$ 19,203
R6010000	SLR Straight Time Blended Labor	$ -	$ 6,839	$ 7,857	$ 15,786	$ 5,693	$ 4,312	$ 10,441	$ 10,149	$ 10,705	$ 135	$ -	$ 1,380	$ 4,113	$ 77,409
6790322	Small Tools Allocation	$ -	$ 964	$ 462	$ 501	$ 349	$ 336	$ 483	$ 213	$ 138	$ -	$ 102	$ 147	$ (17)	$ 3,678
6790321	Stores Allocation	$ -	$ 1,195	$ 494	$ 758	$ 732	$ 1,806	$ 1,370	$ 766	$ 272	$ -	$ 144	$ 159	$ (67)	$ 7,631
Cost Sum		$ -	$ 40,101	$ 32,549	$ 140,583	$ 106,666	$ 23,966	$ 132,346	$ 110,367	$ 66,265	$ (921)	$ 5,461	$ 4,772	$ 21,972	$ 684,127
Clearings		$ -	$ -	$ -	$ (213,233)	$ -	$ -	$ (262,978)	$ -	$ -	$ (175,711)	$ -	$ -	$ (32,205)	$ (684,127)
Project Net		$ -	$ 40,101	$ 32,549	$ (72,650)	$ 106,666	$ 23,966	$ (130,632)	$ 110,367	$ 66,265	$ (176,632)	$ 5,461	$ 4,772	$ (10,233)	$ -

Cost Year 02	Investment 680000724	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 62,098	$ 5,450	$ 966	$ 4,821	$ 4,444	$ 8,982	$ 8,390	$ 8,982	$ 10,083	$ 10,083	$ 9,323	$ 8,980	$ 7,872	$ 150,476
7103060	CIAC (Capital Work Order Credit)	$ (24,594)	$ (11,969)	$ -	$ -	$ (5,552)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (42,115)
6100080	Consultants - Other	$ 53,214	$ 2,193	$ 1,246	$ 2,306	$ 4,962	$ 8,304	$ 8,304	$ 8,304	$ 8,304	$ 8,304	$ 8,304	$ 8,304	$ 8,304	$ 130,355
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 255,159	$ 13,835	$ -	$ -	$ -	$ 48,709	$ 43,409	$ 48,709	$ 58,709	$ 58,709	$ 51,809	$ 48,709	$ 38,629	$ 666,386
6790324	Engineering &Supervisory Allocation	$ 80,928	$ 4,404	$ 1,068	$ 3,021	$ 5,031	$ 8,707	$ 8,133	$ 8,707	$ 9,774	$ 9,774	$ 9,037	$ 8,705	$ 7,630	$ 164,919
6790199	Fees - Miscellaneous	$ 268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 268
6790320	Fleet Allocation	$ 12,636	$ 452	$ 86	$ 498	$ 2,751	$ 1,115	$ 1,115	$ 1,115	$ 1,115	$ 1,115	$ 1,115	$ 1,115	$ 1,115	$ 25,340
C6020000	Fringe Adder	$ 26,085	$ 969	$ 144	$ 1,141	$ 4,455	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,794
6790315	I&D Allocated to Capital	$ 8,041	$ 462	$ 89	$ 436	$ 1,414	$ 1,429	$ 1,429	$ 1,429	$ 1,429	$ 1,429	$ 1,429	$ 1,429	$ 1,429	$ 21,873
6010210	Labor Non-Exempt - Straight Time	$ 600	$ -	$ -	$ 105	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 720
6401000	Mat & Supp - Inventory Issue	$ 93,994	$ 1,851	$ 4,475	$ 3,441	$ 1,276	$ 6,737	$ 6,666	$ 6,736	$ 6,736	$ 6,736	$ 6,736	$ 6,722	$ 6,736	$ 158,844
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 20,629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,629
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6798999	Other Operational Expense Reclass	$ (66)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (137)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137)
C6900040	Payroll Tax Adder	$ 7,729	$ 287	$ 43	$ 338	$ 1,320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,717
6790210	Permitting	$ 250	$ -	$ -	$ -	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
R6010010	SLR Overtime Blended Labor	$ 19,203	$ 615	$ -	$ 1,134	$ 3,163	$ 3,540	$ 3,540	$ 3,540	$ 3,540	$ 3,540	$ 3,540	$ 3,540	$ 3,540	$ 52,438
R6010000	SLR Straight Time Blended Labor	$ 77,409	$ 2,973	$ 534	$ 3,091	$ 13,337	$ 14,095	$ 14,095	$ 14,095	$ 14,095	$ 14,095	$ 14,095	$ 14,095	$ 14,095	$ 210,106
6790322	Small Tools Allocation	$ 3,678	$ 142	$ 337	$ 496	$ 141	$ 175	$ 173	$ 174	$ 174	$ 174	$ 174	$ 174	$ 174	$ 6,187
6790321	Stores Allocation	$ 7,631	$ 226	$ 188	$ 1,445	$ 155	$ 418	$ 414	$ 418	$ 418	$ 418	$ 418	$ 417	$ 418	$ 12,984
Cost Sum		$ 684,127	$ 21,890	$ 9,176	$ 42,901	$ 37,017	$ 102,211	$ 95,669	$ 102,210	$ 114,378	$ 114,379	$ 105,982	$ 102,190	$ 89,944	$ 1,622,073
Clearings		$ (684,127)	$ -	$ -	$ (73,967)	$ -	$ -	$ (234,897)	$ -	$ -	$ (330,967)	$ -	$ -	$ (298,116)	$ (1,622,073)
Project Net		$ -	$ 21,890	$ 9,176	$ (31,066)	$ 37,017	$ 102,211	$ (139,228)	$ 102,210	$ 114,378	$ (216,588)	$ 105,982	$ 102,190	$ (208,172)	$ -

Cost Year 03 Investment 680000724 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 150,476	$ 7,799	$ 7,799	$ 7,799	$ 7,799	$ 7,799	$ 7,799	$ 7,799	$ 7,799	$ 7,799	$ 3,383	$ 1,647	$ 1,356	$ 227,057
7103060	CIAC (Capital Work Order Credit)	$ (42,115)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (42,115)
6100080	Consultants - Other	$ 130,355	$ 3,684	$ 3,684	$ 3,684	$ 3,684	$ 3,684	$ 3,684	$ 3,684	$ 3,684	$ 3,684	$ 3,684	$ 3,684	$ 3,684	$ 174,557
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 666,386	$ 54,610	$ 54,610	$ 54,610	$ 54,610	$ 54,610	$ 54,610	$ 54,610	$ 54,610	$ 54,610	$ 7,431	$ 3,100	$ -	$ 1,168,407
6790324	Engineering &Supervisory Allocation	$ 164,919	$ 7,591	$ 7,591	$ 7,591	$ 7,591	$ 7,591	$ 7,591	$ 7,591	$ 7,591	$ 7,591	$ 3,293	$ 1,603	$ 1,320	$ 239,455
6790199	Fees - Miscellaneous	$ 268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 268
6790320	Fleet Allocation	$ 25,340	$ 1,132	$ 1,132	$ 1,132	$ 1,132	$ 1,132	$ 1,132	$ 1,132	$ 1,132	$ 1,132	$ 1,132	$ 236	$ 236	$ 37,135
C6020000	Fringe Adder	$ 32,794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,794
6790315	I&D Allocated to Capital	$ 21,873	$ 1,386	$ 1,386	$ 1,386	$ 1,386	$ 1,386	$ 1,386	$ 1,386	$ 1,386	$ 1,386	$ 1,386	$ 289	$ 289	$ 36,308
6010210	Labor Non-Exempt - Straight Time	$ 720	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 720
6401000	Mat & Supp - Inventory Issue	$ 158,844	$ 6,900	$ 6,900	$ 6,900	$ 6,900	$ 6,900	$ 6,900	$ 6,900	$ 6,900	$ 6,900	$ 6,900	$ 6,900	$ 6,900	$ 241,649
6400100	Mat & Supp - Outside Material Purchases	$ 20,629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,629
6400510	Mat & Supp - Small Tools	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6798999	Other Operational Expense Reclass	$ (66)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (137)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137)
C6900040	Payroll Tax Adder	$ 9,717	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,717
6790210	Permitting	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
R6010010	SLR Overtime Blended Labor	$ 52,438	$ 3,748	$ 3,748	$ 3,748	$ 3,748	$ 3,748	$ 3,748	$ 3,748	$ 3,748	$ 3,748	$ 3,748	$ 3,748	$ 3,748	$ 97,417
R6010000	SLR Straight Time Blended Labor	$ 210,106	$ 14,225	$ 14,225	$ 14,225	$ 14,225	$ 14,225	$ 14,225	$ 14,225	$ 14,225	$ 14,225	$ 14,225	$ -	$ -	$ 352,355
6790322	Small Tools Allocation	$ 6,187	$ 160	$ 160	$ 160	$ 160	$ 160	$ 160	$ 160	$ 160	$ 160	$ 160	$ 160	$ 160	$ 8,108
6790321	Stores Allocation	$ 12,984	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 381	$ 17,551
Cost Sum		$ 1,622,073	$ 101,616	$ 101,616	$ 101,616	$ 101,616	$ 101,616	$ 101,616	$ 101,616	$ 101,616	$ 101,616	$ 45,723	$ 21,747	$ 18,075	$ 2,622,163
Clearings		$ (1,622,073)	$ -	$ -	$ (304,849)	$ -	$ -	$ (304,849)	$ -	$ -	$ (304,848)	$ -	$ -	$ (85,545)	$ (2,622,163)
Project Net		$ -	$ 101,616	$ 101,616	$ (203,232)	$ 101,616	$ 101,616	$ (203,232)	$ 101,616	$ 101,616	$ (203,232)	$ 45,723	$ 21,747	$ (67,470)	$ -

Cost Year 04	Investment 680000724	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 227,057	$ 4,672	$ 4,672	$ 4,672	$ 4,672	$ 4,672	$ 4,672	$ 4,672	$ 4,672	$ 4,672	$ 4,672	$ 4,672	$ 4,672	$ 283,120
7103060	CIAC (Capital Work Order Credit)	$ (42,115)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (42,115)
6100080	Consultants - Other	$ 174,557	$ 3,871	$ 3,871	$ 3,871	$ 3,871	$ 3,871	$ 3,871	$ 3,871	$ 3,871	$ 3,871	$ 3,871	$ 3,871	$ 3,871	$ 221,008
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,168,407	$ 44,990	$ 44,990	$ 44,990	$ 44,990	$ 44,990	$ 44,990	$ 44,990	$ 44,990	$ 44,990	$ 44,990	$ 44,990	$ 44,990	$ 1,708,281
6790324	Engineering &Supervisory Allocation	$ 239,455	$ 3,942	$ 3,942	$ 3,942	$ 3,942	$ 3,942	$ 3,942	$ 3,942	$ 3,942	$ 3,942	$ 3,942	$ 3,942	$ 3,942	$ 286,755
6790199	Fees - Miscellaneous	$ 268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 268
6790320	Fleet Allocation	$ 37,135	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 1,243	$ 52,055
C6020000	Fringe Adder	$ 32,794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,794
6790315	I&D Allocated to Capital	$ 36,308	$ 1,523	$ 1,523	$ 1,523	$ 1,523	$ 1,523	$ 1,523	$ 1,523	$ 1,523	$ 1,523	$ 1,523	$ 1,523	$ 1,523	$ 54,578
6010210	Labor Non-Exempt - Straight Time	$ 720	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 720
6401000	Mat & Supp - Inventory Issue	$ 241,649	$ 6,849	$ 6,849	$ 6,849	$ 6,849	$ 6,849	$ 6,849	$ 6,849	$ 6,849	$ 6,849	$ 6,849	$ 6,849	$ 6,849	$ 323,833
6400100	Mat & Supp - Outside Material Purchases	$ 20,629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,629
6400510	Mat & Supp - Small Tools	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6798999	Other Operational Expense Reclass	$ (66)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (137)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137)
C6900040	Payroll Tax Adder	$ 9,717	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,717
6790210	Permitting	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
R6010010	SLR Overtime Blended Labor	$ 97,417	$ 4,165	$ 4,165	$ 4,165	$ 4,165	$ 4,165	$ 4,165	$ 4,165	$ 4,165	$ 4,165	$ 4,165	$ 4,165	$ 4,165	$ 147,402
R6010000	SLR Straight Time Blended Labor	$ 352,355	$ 14,447	$ 14,447	$ 14,447	$ 14,447	$ 14,447	$ 14,447	$ 14,447	$ 14,447	$ 14,447	$ 14,447	$ 14,447	$ 14,447	$ 525,721
6790322	Small Tools Allocation	$ 8,108	$ 190	$ 190	$ 190	$ 190	$ 190	$ 190	$ 190	$ 190	$ 190	$ 190	$ 190	$ 190	$ 10,385
6790321	Stores Allocation	$ 17,551	$ 452	$ 452	$ 452	$ 452	$ 452	$ 452	$ 452	$ 452	$ 452	$ 452	$ 452	$ 452	$ 22,973
Cost Sum		$ 2,622,163	$ 86,343	$ 86,343	$ 86,343	$ 86,343	$ 86,343	$ 86,343	$ 86,343	$ 86,343	$ 86,343	$ 86,343	$ 86,343	$ 86,343	$ 3,658,275
Clearings		$ (2,622,163)	$ -	$ -	$ (259,028)	$ -	$ -	$ (259,028)	$ -	$ -	$ (259,028)	$ -	$ -	$ (259,028)	$ (3,658,275)
Project Net		$ -	$ 86,343	$ 86,343	$ (172,685)	$ 86,343	$ 86,343	$ (172,685)	$ 86,343	$ 86,343	$ (172,685)	$ 86,343	$ 86,343	$ (172,685)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **680000725**	Investment Name Land, Structures & Sta - Farmington - New	Scenario **2024-2028 Budget**
	Location **Farmington**	Area **NWNM**	Funding Project # **NEW-08456**	Funding Project Type **FP-NMG Dist Stations-New**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Land, Structures & Sta - Farmington - New
Estimated In-Service Date			
Justification	To ensure continual safe and reliable service, NMGC invests in new/modified regulator stations throughout the year as growth or new customers require these investments		
Alternatives Considered	NA since investments are required to meet safety and reliability requirements/expectations		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000725 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 330	$ 588	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 917
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 1,302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,302
6790320	Fleet Allocation	$ -	$ -	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
C6020000	Fringe Adder	$ -	$ -	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
6790315	I&D Allocated to Capital	$ -	$ -	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 6,519	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,519
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 293
6790322	Small Tools Allocation	$ -	$ -	$ 301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 301
6790321	Stores Allocation	$ -	$ -	$ 322	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 322
Cost Sum		$ -	$ 330	$ 9,501	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,831
Clearings		$ -	$ -	$ -	$ (9,831)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,831)
Project Net		$ -	$ 330	$ 9,501	$ (9,831)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 680000725	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 917	$ -	$ 3,542	$ 1,786	$ 2,761	$ 229	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,376
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 1,052	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,052
6790324	Engineering &Supervisory Allocation	$ 1,302	$ -	$ 3,917	$ 1,119	$ 3,126	$ 222	$ 136	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,822
6790320	Fleet Allocation	$ 34	$ -	$ -	$ -	$ 202	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271
C6020000	Fringe Adder	$ 79	$ -	$ -	$ -	$ 364	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 443
6790315	I&D Allocated to Capital	$ 41	$ -	$ 196	$ 56	$ 247	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 584
6401000	Mat & Supp - Inventory Issue	$ 6,519	$ -	$ 4,831	$ 11,904	$ 15,535	$ 1,498	$ 1,244	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,530
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 18,784	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,784
C6900040	Payroll Tax Adder	$ 23	$ -	$ -	$ -	$ 108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 293	$ -	$ -	$ -	$ 1,350	$ 546	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,188
6790322	Small Tools Allocation	$ 301	$ -	$ 1,777	$ 245	$ 1,713	$ 39	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,106
6790321	Stores Allocation	$ 322	$ -	$ 991	$ 715	$ 1,883	$ 93	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,081
Cost Sum		$ 9,831	$ -	$ 34,038	$ 15,824	$ 28,341	$ 2,705	$ 1,630	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,369
Clearings		$ (9,831)	$ -	$ -	$ (49,862)	$ -	$ -	$ (32,676)	$ -	$ -	$ -	$ -	$ -	$ -	$ (92,369)
Project Net		$ -	$ -	$ 34,038	$ (34,038)	$ 28,341	$ 2,705	$ (31,047)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 680000725	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,376	$ 1,860	$ 1,826	$ 1,256	$ 119	$ 140	$ 346	$ 140	$ 148	$ 140	$ 186	$ 140	$ 570	$ 16,248
6100080	Consultants - Other	$ 1,052	$ -	$ 4,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,765
6790324	Engineering &Supervisory Allocation	$ 9,822	$ 1,810	$ 1,777	$ 1,223	$ 116	$ 136	$ 337	$ 136	$ 144	$ 136	$ 181	$ 136	$ 555	$ 16,510
6790320	Fleet Allocation	$ 271	$ 1,097	$ 838	$ -	$ 11	$ -	$ 33	$ -	$ -	$ -	$ 31	$ -	$ -	$ 2,280
C6020000	Fringe Adder	$ 443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 443
6790315	I&D Allocated to Capital	$ 584	$ 1,342	$ 1,025	$ -	$ 13	$ -	$ 40	$ -	$ -	$ -	$ 38	$ -	$ -	$ 3,043
6401000	Mat & Supp - Inventory Issue	$ 41,530	$ 950	$ 4	$ 11,658	$ (384)	$ -	$ 1,651	$ -	$ 83	$ -	$ -	$ -	$ 4,492	$ 59,984
6400100	Mat & Supp - Outside Material Purchases	$ 18,784	$ 1,460	$ 1,460	$ 1,460	$ 1,460	$ 1,460	$ 1,460	$ 1,460	$ 1,460	$ 1,460	$ 1,460	$ 1,460	$ 1,460	$ 36,303
C6900040	Payroll Tax Adder	$ 131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131
R6010010	SLR Overtime Blended Labor	$ -	$ 4,589	$ 5,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,915
R6010000	SLR Straight Time Blended Labor	$ 2,188	$ 12,816	$ 7,970	$ -	$ 174	$ -	$ 518	$ -	$ -	$ -	$ 498	$ -	$ -	$ 24,164
6790322	Small Tools Allocation	$ 4,106	$ 56	$ 34	$ 304	$ 25	$ 34	$ 72	$ 34	$ 36	$ 34	$ 34	$ 34	$ 138	$ 4,941
6790321	Stores Allocation	$ 4,081	$ 133	$ 81	$ 723	$ 59	$ 81	$ 172	$ 81	$ 85	$ 81	$ 81	$ 81	$ 328	$ 6,065
Cost Sum		$ 92,369	$ 26,112	$ 25,055	$ 16,625	$ 1,594	$ 1,850	$ 4,629	$ 1,850	$ 1,956	$ 1,850	$ 2,510	$ 1,850	$ 7,543	$ 185,793
Clearings		$ (92,369)	$ -	$ -	$ (67,792)	$ -	$ -	$ (8,072)	$ -	$ -	$ (5,656)	$ -	$ -	$ (11,903)	$ (185,793)
Project Net		$ -	$ 26,112	$ 25,055	$ (51,167)	$ 1,594	$ 1,850	$ (3,444)	$ 1,850	$ 1,956	$ (3,806)	$ 2,510	$ 1,850	$ (4,360)	$ -

Cost Year 04 Investment 680000725 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 16,248	$ 1,339	$ 1,379	$ 201	$ 213	$ 201	$ 235	$ 201	$ 201	$ 201	$ 234	$ 201	$ 201	$ 21,057
6100080	Consultants - Other	$ 5,765	$ -	$ 4,914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,680
6790324	Engineering &Supervisory Allocation	$ 16,510	$ 1,130	$ 1,163	$ 170	$ 180	$ 170	$ 198	$ 170	$ 170	$ 170	$ 197	$ 170	$ 170	$ 20,568
6790320	Fleet Allocation	$ 2,280	$ 1,212	$ 926	$ -	$ 12	$ -	$ 36	$ -	$ -	$ -	$ 35	$ -	$ -	$ 4,501
C6020000	Fringe Adder	$ 443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 443
6790315	I&D Allocated to Capital	$ 3,043	$ 1,484	$ 1,134	$ -	$ 15	$ -	$ 44	$ -	$ -	$ -	$ 42	$ -	$ -	$ 5,762
6401000	Mat & Supp - Inventory Issue	$ 59,984	$ 1,603	$ 1,603	$ 1,603	$ 1,603	$ 1,603	$ 1,603	$ 1,603	$ 1,603	$ 1,603	$ 1,603	$ 1,603	$ 1,603	$ 79,222
6400100	Mat & Supp - Outside Material Purchases	$ 36,303	$ 1,522	$ 1,522	$ 1,522	$ 1,522	$ 1,522	$ 1,522	$ 1,522	$ 1,522	$ 1,522	$ 1,522	$ 1,522	$ 1,522	$ 54,570
C6900040	Payroll Tax Adder	$ 131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131
R6010010	SLR Overtime Blended Labor	$ 9,915	$ 4,784	$ 5,553	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,251
R6010000	SLR Straight Time Blended Labor	$ 24,164	$ 13,361	$ 8,309	$ -	$ 182	$ -	$ 540	$ -	$ -	$ -	$ 519	$ -	$ -	$ 47,075
6790322	Small Tools Allocation	$ 4,941	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 5,980
6790321	Stores Allocation	$ 6,065	$ 206	$ 206	$ 206	$ 206	$ 206	$ 206	$ 206	$ 206	$ 206	$ 206	$ 206	$ 206	$ 8,539
Cost Sum		$ 185,793	$ 26,728	$ 26,796	$ 3,789	$ 4,019	$ 3,789	$ 4,472	$ 3,789	$ 3,789	$ 3,789	$ 4,445	$ 3,789	$ 3,789	$ 278,779
Clearings		$ (185,793)	$ -	$ -	$ (57,314)	$ -	$ -	$ (12,280)	$ -	$ -	$ (11,368)	$ -	$ -	$ (12,024)	$ (278,779)
Project Net		$ -	$ 26,728	$ 26,796	$ (53,524)	$ 4,019	$ 3,789	$ (7,808)	$ 3,789	$ 3,789	$ (7,579)	$ 4,445	$ 3,789	$ (8,235)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680000726	Meters - Residential - Farmington - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	NEW-08457	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Meters - Residential - Farmington - New
Justification: NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers
Alternatives Considered: NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000726 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 444	$ 3,181	$ 6,245	$ 6,015	$ 3,940	$ 395	$ (14)	$ 1,527	$ 3,443	$ 235	$ 11,437	$ (259)	$ 36,587
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 887	$ 7,046	$ 13,082	$ 8,225	$ 3,720	$ 414	$ (15)	$ 1,543	$ 1,760	$ 159	$ 5,770	$ (377)	$ 42,214
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66
6790315	I&D Allocated to Capital	$ -	$ 42	$ 147	$ 313	$ 197	$ 89	$ 10	$ (1)	$ 139	$ 158	$ 14	$ 519	$ (26)	$ 1,601
6010210	Labor Non-Exempt - Straight Time	$ -	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
6401000	Mat & Supp - Inventory Issue	$ -	$ 4,191	$ 2,336	$ 4,874	$ 3,020	$ 3,709	$ 2,733	$ 6,551	$ 720	$ 2,066	$ 1,305	$ 13,311	$ (4,392)	$ 40,424
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 33,763	$ 35,083	$ 68,591	$ 47,103	$ 29,125	$ 556	$ (6,643)	$ 7,765	$ 17,063	$ -	$ 50,227	$ 68	$ 282,700
C6900040	Payroll Tax Adder	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
6790322	Small Tools Allocation	$ -	$ 346	$ 1,727	$ 3,250	$ 1,637	$ 1,082	$ 132	$ (2)	$ 342	$ 284	$ 70	$ 1,179	$ (98)	$ 9,949
6790321	Stores Allocation	$ -	$ 428	$ 1,849	$ 4,922	$ 3,433	$ 5,812	$ 376	$ (6)	$ 676	$ 801	$ 99	$ 1,273	$ (396)	$ 19,268
6790325	Testing & Installation Allocation	$ -	$ 1,159	$ 8,307	$ 16,309	$ 11,127	$ 7,289	$ 730	$ (21)	$ 1,884	$ 4,247	$ 290	$ 14,105	$ (960)	$ 64,467
Cost Sum		$ -	$ 41,562	$ 59,676	$ 117,585	$ 80,756	$ 54,766	$ 5,346	$ (150)	$ 14,596	$ 29,822	$ 2,172	$ 97,821	$ (6,441)	$ 497,511
Clearings		$ -	$ -	$ -	$ (218,823)	$ -	$ -	$ (140,867)	$ -	$ -	$ (44,269)	$ -	$ -	$ (93,552)	$ (497,511)
Project Net		$ -	$ 41,562	$ 59,676	$ (101,238)	$ 80,756	$ 54,766	$ (135,522)	$ (150)	$ 14,596	$ (14,447)	$ 2,172	$ 97,821	$ (99,993)	$ -

Cost Year 02 Investment 680000726 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 36,587	$ 5,949	$ 6,125	$ 9,214	$ 1,474	$ -	$ -	$ -	$ -	$ -	$ 940	$ -	$ 358	$ 60,648
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 644	$ -	$ 1,032	$ 1,676
6790324	Engineering &Supervisory Allocation	$ 42,214	$ 4,807	$ 6,774	$ 5,773	$ 1,669	$ -	$ -	$ -	$ -	$ -	$ 911	$ -	$ 347	$ 62,495
6790320	Fleet Allocation	$ -	$ 31	$ -	$ -	$ (32)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
C6020000	Fringe Adder	$ 66	$ 80	$ -	$ -	$ (62)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
6790315	I&D Allocated to Capital	$ 1,601	$ 260	$ 339	$ 289	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,557
6010210	Labor Non-Exempt - Straight Time	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
6401000	Mat & Supp - Inventory Issue	$ 40,424	$ 4,497	$ 2,415	$ 1,540	$ 12,743	$ -	$ -	$ -	$ -	$ -	$ 162	$ -	$ 152	$ 61,933
6400100	Mat & Supp - Outside Material Purchases	$ 282,700	$ 34,843	$ 38,419	$ 59,884	$ (2,607)	$ -	$ -	$ -	$ -	$ -	$ 7,531	$ -	$ 2,013	$ 422,784
C6900040	Payroll Tax Adder	$ 20	$ 24	$ -	$ -	$ (18)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
R6010010	SLR Overtime Blended Labor	$ -	$ 82	$ -	$ -	$ (62)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
R6010000	SLR Straight Time Blended Labor	$ 245	$ 215	$ -	$ -	$ (166)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 294
6790322	Small Tools Allocation	$ 9,949	$ 3,017	$ 3,072	$ 1,265	$ 1,117	$ -	$ -	$ -	$ -	$ -	$ 199	$ -	$ 56	$ 18,676
6790321	Stores Allocation	$ 19,268	$ 4,786	$ 1,714	$ 3,688	$ 1,228	$ -	$ -	$ -	$ -	$ -	$ 477	$ -	$ 134	$ 31,297
6790325	Testing & Installation Allocation	$ 64,467	$ 8,715	$ 9,065	$ 13,636	$ 2,250	$ -	$ -	$ -	$ -	$ -	$ 2,932	$ -	$ 825	$ 101,891
Cost Sum		$ 497,511	$ 67,308	$ 67,923	$ 95,288	$ 17,604	$ -	$ -	$ -	$ -	$ -	$ 13,797	$ -	$ 4,919	$ 764,350
Clearings		$ (497,511)	$ -	$ -	$ (230,519)	$ -	$ -	$ (17,604)	$ -	$ -	$ -	$ -	$ -	$ (18,716)	$ (764,350)
Project Net		$ -	$ 67,308	$ 67,923	$ (135,231)	$ 17,604	$ -	$ (17,604)	$ -	$ -	$ -	$ 13,797	$ -	$ (13,797)	$ -

Cost Year 03	Investment 680000726	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 60,648	$ 1,410	$ 309	$ 4,576	$ 1,458	$ 1,055	$ 26	$ (588)	$ -	$ 972	$ 1,546	$ 1,056	$ 98	$ 72,568
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,676	$ -	$ -	$ -	$ -	$ -	$ 281	$ 516	$ -	$ 418	$ 665	$ 471	$ 1,066	$ 5,093
6790324	Engineering &Supervisory Allocation	$ 62,495	$ 1,372	$ 301	$ 4,454	$ 1,419	$ 1,027	$ 26	$ (572)	$ -	$ 946	$ 1,505	$ 1,028	$ 96	$ 74,097
6790320	Fleet Allocation	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
C6020000	Fringe Adder	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
6790315	I&D Allocated to Capital	$ 2,557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,557
6010210	Labor Non-Exempt - Straight Time	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
6401000	Mat & Supp - Inventory Issue	$ 61,933	$ -	$ 201	$ -	$ 581	$ 577	$ -	$ (75)	$ -	$ -	$ -	$ -	$ (75)	$ 63,143
6400100	Mat & Supp - Outside Material Purchases	$ 422,784	$ 14,718	$ 3,027	$ 47,785	$ 14,645	$ 10,443	$ -	$ (6,568)	$ -	$ 9,745	$ 15,496	$ 10,569	$ 59	$ 542,703
C6900040	Payroll Tax Adder	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
R6010010	SLR Overtime Blended Labor	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
R6010000	SLR Straight Time Blended Labor	$ 294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 294
6790322	Small Tools Allocation	$ 18,676	$ 341	$ 75	$ 1,109	$ 353	$ 256	$ -	$ (154)	$ -	$ 226	$ 359	$ 245	$ (0)	$ 21,486
6790321	Stores Allocation	$ 31,297	$ 812	$ 178	$ 2,635	$ 840	$ 608	$ -	$ (366)	$ -	$ 537	$ 855	$ 583	$ (1)	$ 37,977
6790325	Testing & Installation Allocation	$ 101,891	$ 5,147	$ 1,129	$ 16,710	$ 5,325	$ 3,854	$ -	$ (2,323)	$ -	$ 3,408	$ 5,419	$ 3,696	$ (6)	$ 144,250
Cost Sum		$ 764,350	$ 23,799	$ 5,220	$ 77,270	$ 24,622	$ 17,821	$ 333	$ (10,131)	$ -	$ 16,253	$ 25,844	$ 17,649	$ 1,237	$ 964,268
Clearings		$ (764,350)	$ -	$ -	$ (106,289)	$ -	$ -	$ (42,776)	$ -	$ -	$ (6,123)	$ -	$ -	$ (44,730)	$ (964,268)
Project Net		$ -	$ 23,799	$ 5,220	$ (29,019)	$ 24,622	$ 17,821	$ (42,443)	$ (10,131)	$ -	$ 10,131	$ 25,844	$ 17,649	$ (43,493)	$ -

Cost Year 04	Investment 680000726	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 72,568	$ 989	$ 217	$ 3,210	$ 1,023	$ 740	$ 18	$ (413)	$ -	$ 682	$ 1,084	$ 741	$ 69	$ 80,929
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,093	$ -	$ -	$ -	$ -	$ -	$ 293	$ 538	$ -	$ 436	$ 693	$ 492	$ 1,111	$ 8,655
6790324	Engineering &Supervisory Allocation	$ 74,097	$ 834	$ 183	$ 2,708	$ 863	$ 625	$ 15	$ (348)	$ -	$ 575	$ 915	$ 625	$ 58	$ 81,151
6790320	Fleet Allocation	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
C6020000	Fringe Adder	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
6790315	I&D Allocated to Capital	$ 2,557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,557
6010210	Labor Non-Exempt - Straight Time	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
6401000	Mat & Supp - Inventory Issue	$ 63,143	$ -	$ 209	$ -	$ 606	$ 602	$ -	$ (78)	$ -	$ -	$ -	$ -	$ (78)	$ 64,405
6400100	Mat & Supp - Outside Material Purchases	$ 542,703	$ 15,344	$ 3,156	$ 49,817	$ 15,268	$ 10,887	$ -	$ (6,847)	$ -	$ 10,159	$ 16,155	$ 11,019	$ 61	$ 667,722
C6900040	Payroll Tax Adder	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
R6010010	SLR Overtime Blended Labor	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
R6010000	SLR Straight Time Blended Labor	$ 294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 294
6790322	Small Tools Allocation	$ 21,486	$ 425	$ 93	$ 1,380	$ 440	$ 318	$ -	$ (192)	$ -	$ 281	$ 447	$ 305	$ (0)	$ 24,984
6790321	Stores Allocation	$ 37,977	$ 1,012	$ 222	$ 3,287	$ 1,047	$ 758	$ -	$ (457)	$ -	$ 670	$ 1,066	$ 727	$ (1)	$ 46,309
6790325	Testing & Installation Allocation	$ 144,250	$ 5,248	$ 1,151	$ 17,038	$ 5,429	$ 3,929	$ -	$ (2,368)	$ -	$ 3,475	$ 5,525	$ 3,768	$ (6)	$ 187,438
Cost Sum		$ 964,268	$ 23,852	$ 5,231	$ 77,440	$ 24,676	$ 17,860	$ 327	$ (10,165)	$ -	$ 16,279	$ 25,885	$ 17,677	$ 1,214	$ 1,164,543
Clearings		$ (964,268)	$ -	$ -	$ (106,523)	$ -	$ -	$ (42,863)	$ -	$ -	$ (6,114)	$ -	$ -	$ (44,775)	$ (1,164,543)
Project Net		$ -	$ 23,852	$ 5,231	$ (29,083)	$ 24,676	$ 17,860	$ (42,536)	$ (10,165)	$ -	$ 10,165	$ 25,885	$ 17,677	$ (43,561)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680000727	Services - Farmington - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	NEW-08458	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Services - Farmington - New
Justification	NMGC installs new services consistent with NMGC's Rule 16
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000727 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 3,126	$ 1,869	$ 4,498	$ 4,989	$ 5,378	$ 6,799	$ 8,166	$ 10,596	$ 8,089	$ 7,210	$ 11,014	$ -	$ 71,735
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (3,302)	$ (4,980)	$ (2,860)	$ (7,493)	$ (3,853)	$ (4,620)	$ (4,393)	$ (1,078)	$ (6,640)	$ (1,060)	$ (6,167)	$ (46,445)
6100080	Consultants - Other	$ -	$ 4,970	$ 739	$ 567	$ -	$ 6,456	$ 509	$ 617	$ 370	$ 4,063	$ 1,037	$ 2,163	$ 1,586	$ 23,077
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 9,416	$ 475	$ 12,686	$ 4,718	$ -	$ 20,825	$ 19,011	$ 19,304	$ 5,461	$ -	$ 11,917	$ 6,141	$ 109,952
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 42	$ 34	$ -	$ 117	$ 197	$ -	$ 54	$ -	$ 149	$ 242	$ 835
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 36	$ -	$ 81	$ -	$ -	$ 53	$ -	$ -	$ -	$ 170
6790324	Engineering &Supervisory Allocation	$ -	$ 6,251	$ 4,141	$ 9,423	$ 6,822	$ 5,077	$ 7,129	$ 8,843	$ 10,704	$ 4,134	$ 4,881	$ 5,557	$ -	$ 72,962
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ 145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145
6790320	Fleet Allocation	$ -	$ 1,503	$ 1,663	$ 3,001	$ 3,316	$ 4,314	$ 3,105	$ 3,027	$ 4,006	$ 3,431	$ 3,277	$ 2,083	$ -	$ 32,725
C6020000	Fringe Adder	$ -	$ 5,652	$ 3,532	$ 6,488	$ 6,465	$ 6,492	$ 6,210	$ 5,646	$ 7,072	$ 6,021	$ 6,600	$ 4,890	$ 7,219	$ 72,288
6790315	I&D Allocated to Capital	$ -	$ 1,061	$ 47	$ 1,001	$ 936	$ 897	$ 912	$ 1,694	$ 4,146	$ 3,081	$ 3,410	$ 2,701	$ -	$ 19,886
6010210	Labor Non-Exempt - Straight Time	$ -	$ 83	$ (21)	$ 78	$ 63	$ 18	$ 18	$ 39	$ 189	$ 66	$ 159	$ (47)	$ 143	$ 788
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ 6
6401000	Mat & Supp - Inventory Issue	$ -	$ 675	$ 2,925	$ 6,278	$ 4,346	$ 4,360	$ 3,275	$ 4,906	$ 3,731	$ 4,363	$ 3,178	$ 21,611	$ 8,423	$ 68,072
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 3,326	$ 61	$ -	$ -	$ 1,349	$ -	$ 1,210	$ -	$ -	$ -	$ 105	$ (5,946)	$ 105
6400510	Mat & Supp - Small Tools	$ -	$ -	$ 91	$ 747	$ -	$ -	$ 132	$ 59	$ -	$ 294	$ 2,513	$ -	$ 1,277	$ 5,113
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ 93	$ -	$ -	$ -	$ -	$ -	$ 28	$ -	$ -	$ 13	$ 135
C6900040	Payroll Tax Adder	$ -	$ 1,675	$ 1,047	$ 1,923	$ 1,916	$ 1,923	$ 1,840	$ 1,673	$ 2,095	$ 1,784	$ 1,956	$ 1,449	$ 2,139	$ 21,419
6790210	Permitting	$ -	$ -	$ 25	$ -	$ 70	$ -	$ 641	$ 165	$ -	$ 413	$ 25	$ 591	$ 129	$ 2,058
6100150	Printing	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196	$ -	$ -	$ 196
R6010010	SLR Overtime Blended Labor	$ -	$ 2,717	$ 1,645	$ 1,709	$ 2,322	$ 2,832	$ 2,794	$ 4,313	$ 4,553	$ 2,614	$ 3,589	$ 3,796	$ 5,673	$ 38,556
R6010000	SLR Straight Time Blended Labor	$ -	$ 18,218	$ 11,438	$ 22,322	$ 21,622	$ 21,212	$ 20,206	$ 16,600	$ 21,638	$ 19,686	$ 20,857	$ 14,315	$ 21,065	$ 229,178
6790322	Small Tools Allocation	$ -	$ 265	$ 138	$ 278	$ 142	$ 188	$ 132	$ 102	$ 150	$ 65	$ 171	$ 403	$ -	$ 2,034
6790321	Stores Allocation	$ -	$ 328	$ 148	$ 421	$ 298	$ 1,011	$ 374	$ 369	$ 297	$ 183	$ 241	$ 435	$ -	$ 4,103
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152	$ -	$ 152
Cost Sum		$ -	$ 59,266	$ 26,660	$ 66,574	$ 55,234	$ 54,158	$ 71,246	$ 72,017	$ 84,459	$ 62,804	$ 52,660	$ 82,225	$ 41,944	$ 729,247
Clearings		$ -	$ -	$ -	$ (152,500)	$ -	$ -	$ (180,637)	$ -	$ -	$ (219,280)	$ -	$ -	$ (176,829)	$ (729,247)
Project Net		$ -	$ 59,266	$ 26,660	$ (85,926)	$ 55,234	$ 54,158	$ (109,391)	$ 72,017	$ 84,459	$ (156,476)	$ 52,660	$ 82,225	$ (134,885)	$ -

Cost Year 02	Investment 680000727	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 71,735	$ 4,853	$ 10,060	$ 6,454	$ 3,636	$ 4,017	$ 4,017	$ 4,017	$ 4,096	$ 4,254	$ 4,017	$ 2,419	$ 4,017	$ 127,591
7103060	CIAC (Capital Work Order Credit)	$ (46,445)	$ (2,381)	$ (6,469)	$ (6,771)	$ (3,751)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (65,817)
6100080	Consultants - Other	$ 23,077	$ 216	$ 1,137	$ 4,424	$ 536	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,390
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 109,952	$ 2,374	$ 39,569	$ -	$ 2,778	$ 8,361	$ 8,361	$ 8,361	$ 8,361	$ 8,361	$ 8,361	$ 8,361	$ 8,361	$ 221,563
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 835	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 835
6030080	Empl Exp - Travel and Lodging	$ 170	$ -	$ -	$ 51	$ (51)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6790324	Engineering &Supervisory Allocation	$ 72,962	$ 3,922	$ 11,125	$ 4,044	$ 4,116	$ 3,894	$ 3,894	$ 3,894	$ 3,970	$ 4,123	$ 3,894	$ 2,345	$ 3,894	$ 126,075
6790199	Fees - Miscellaneous	$ 145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145
6790320	Fleet Allocation	$ 32,725	$ 1,654	$ 2,279	$ 2,812	$ 2,349	$ 1,167	$ 1,167	$ 1,167	$ 1,167	$ 1,167	$ 1,167	$ 250	$ 1,167	$ 50,238
C6020000	Fringe Adder	$ 72,288	$ 4,844	$ 4,306	$ 6,367	$ 4,040	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91,845
6790315	I&D Allocated to Capital	$ 19,886	$ 1,146	$ 1,633	$ 1,794	$ 1,216	$ 1,496	$ 1,496	$ 1,496	$ 1,496	$ 1,496	$ 1,496	$ 320	$ 1,496	$ 36,466
6010210	Labor Non-Exempt - Straight Time	$ 788	$ (8)	$ 111	$ (6)	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,020
6400020	Mat & Supp - General and Office Supplies	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
6401000	Mat & Supp - Inventory Issue	$ 68,072	$ 4,902	$ 1,424	$ 4,354	$ 2,790	$ 4,573	$ 4,573	$ 4,573	$ 4,573	$ 4,569	$ 4,573	$ 4,573	$ 4,573	$ 118,121
6400100	Mat & Supp - Outside Material Purchases	$ 105	$ 5,863	$ 3,231	$ 1,784	$ (1,623)	$ 4,831	$ 4,831	$ 4,831	$ 5,531	$ 6,931	$ 4,831	$ 4,831	$ 4,831	$ 50,809
6400510	Mat & Supp - Small Tools	$ 5,113	$ -	$ -	$ 565	$ (509)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,170
6400080	Mat & Supp - Vehicle Fuel	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
C6900040	Payroll Tax Adder	$ 21,419	$ 1,435	$ 1,276	$ 1,887	$ 1,197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,213
6790210	Permitting	$ 2,058	$ -	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,145
6100150	Printing	$ 196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196
R6010010	SLR Overtime Blended Labor	$ 38,556	$ 2,028	$ 2,897	$ 2,828	$ 2,782	$ 6,174	$ 6,174	$ 6,174	$ 6,174	$ 6,174	$ 6,174	$ 3,956	$ 6,174	$ 96,267
R6010000	SLR Straight Time Blended Labor	$ 229,178	$ 15,911	$ 13,052	$ 20,754	$ 12,179	$ 12,291	$ 12,291	$ 12,291	$ 12,291	$ 12,291	$ 12,291	$ -	$ 12,291	$ 377,112
6790322	Small Tools Allocation	$ 2,034	$ 827	$ 350	$ 126	$ 129	$ 244	$ 244	$ 244	$ 262	$ 298	$ 244	$ 244	$ 244	$ 5,487
6790321	Stores Allocation	$ 4,103	$ 1,312	$ 195	$ 369	$ 141	$ 584	$ 584	$ 584	$ 627	$ 714	$ 584	$ 584	$ 584	$ 10,964
6730800	Utilities - Other	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
Cost Sum		$ 729,247	$ 48,897	$ 86,263	$ 51,838	$ 32,088	$ 47,632	$ 47,632	$ 47,632	$ 48,548	$ 50,378	$ 47,632	$ 27,883	$ 47,632	$ 1,313,300
Clearings		$ (729,247)	$ -	$ -	$ (186,998)	$ -	$ -	$ (127,351)	$ -	$ -	$ (146,557)	$ -	$ -	$ (123,146)	$ (1,313,300)
Project Net		$ -	$ 48,897	$ 86,263	$ (135,160)	$ 32,088	$ 47,632	$ (79,719)	$ 47,632	$ 48,548	$ (96,180)	$ 47,632	$ 27,883	$ (75,515)	$ -

Cost Year 03	Investment 680000727	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 127,591	$ 3,495	$ 3,495	$ 3,495	$ 3,495	$ 3,495	$ 3,495	$ 3,495	$ 3,495	$ 3,495	$ 3,495	$ 3,495	$ 3,495	$ 169,528
7103060	CIAC (Capital Work Order Credit)	$ (65,817)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (65,817)
6100080	Consultants - Other	$ 29,390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,390
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 221,563	$ 8,555	$ 8,555	$ 8,555	$ 8,555	$ 8,555	$ 8,555	$ 8,555	$ 8,555	$ 8,555	$ 8,555	$ 8,555	$ 8,555	$ 324,219
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 835	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 835
6030080	Empl Exp - Travel and Lodging	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6790324	Engineering &Supervisory Allocation	$ 126,075	$ 3,401	$ 3,401	$ 3,401	$ 3,401	$ 3,401	$ 3,401	$ 3,401	$ 3,401	$ 3,401	$ 3,401	$ 3,401	$ 3,401	$ 166,892
6790199	Fees - Miscellaneous	$ 145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145
6790320	Fleet Allocation	$ 50,238	$ 1,381	$ 1,381	$ 1,381	$ 1,381	$ 1,381	$ 1,381	$ 1,381	$ 1,381	$ 1,381	$ 1,381	$ 1,381	$ 1,381	$ 66,814
C6020000	Fringe Adder	$ 91,845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91,845
6790315	I&D Allocated to Capital	$ 36,466	$ 1,690	$ 1,690	$ 1,690	$ 1,690	$ 1,690	$ 1,690	$ 1,690	$ 1,690	$ 1,690	$ 1,690	$ 1,690	$ 1,690	$ 56,751
6010210	Labor Non-Exempt - Straight Time	$ 1,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,020
6400020	Mat & Supp - General and Office Supplies	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
6401000	Mat & Supp - Inventory Issue	$ 118,121	$ 4,767	$ 4,767	$ 4,767	$ 4,767	$ 4,767	$ 4,767	$ 4,767	$ 4,767	$ 4,767	$ 4,767	$ 4,767	$ 4,767	$ 175,329
6400100	Mat & Supp - Outside Material Purchases	$ 50,809	$ 1,934	$ 1,934	$ 1,934	$ 1,934	$ 1,934	$ 1,934	$ 1,934	$ 1,934	$ 1,934	$ 1,934	$ 1,934	$ 1,934	$ 74,012
6400510	Mat & Supp - Small Tools	$ 5,170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,170
6400080	Mat & Supp - Vehicle Fuel	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
C6900040	Payroll Tax Adder	$ 27,213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,213
6790210	Permitting	$ 2,145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,145
6100150	Printing	$ 196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196
R6010010	SLR Overtime Blended Labor	$ 96,267	$ 6,904	$ 6,904	$ 6,904	$ 6,904	$ 6,904	$ 6,904	$ 6,904	$ 6,904	$ 6,904	$ 6,904	$ 6,904	$ 6,904	$ 179,117
R6010000	SLR Straight Time Blended Labor	$ 377,112	$ 15,022	$ 15,022	$ 15,022	$ 15,022	$ 15,022	$ 15,022	$ 15,022	$ 15,022	$ 15,022	$ 15,022	$ 15,022	$ 15,022	$ 557,372
6790322	Small Tools Allocation	$ 5,487	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 155	$ 7,353
6790321	Stores Allocation	$ 10,964	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 15,399
6730800	Utilities - Other	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
Cost Sum		$ 1,313,300	$ 47,674	$ 47,674	$ 47,674	$ 47,674	$ 47,674	$ 47,674	$ 47,674	$ 47,674	$ 47,674	$ 47,674	$ 47,674	$ 47,674	$ 1,885,391
Clearings		$ (1,313,300)	$ -	$ -	$ (143,023)	$ -	$ -	$ (143,023)	$ -	$ -	$ (143,023)	$ -	$ -	$ (143,023)	$ (1,885,391)
Project Net		$ -	$ 47,674	$ 47,674	$ (95,349)	$ 47,674	$ 47,674	$ (95,349)	$ 47,674	$ 47,674	$ (95,349)	$ 47,674	$ 47,674	$ (95,349)	$ -

Cost Year 04	Investment 680000727	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 169,528	$ 2,688	$ 2,688	$ 2,688	$ 2,688	$ 2,688	$ 2,688	$ 2,688	$ 2,688	$ 2,688	$ 2,688	$ 2,688	$ 2,688	$ 201,785
7103060	CIAC (Capital Work Order Credit)	$ (65,817)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (65,817)
6100080	Consultants - Other	$ 29,390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,390
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 324,219	$ 9,661	$ 9,661	$ 9,661	$ 9,661	$ 9,661	$ 9,661	$ 9,661	$ 9,661	$ 9,661	$ 9,661	$ 9,661	$ 9,661	$ 440,149
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 835	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 835
6030080	Empl Exp - Travel and Lodging	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6790324	Engineering &Supervisory Allocation	$ 166,892	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ 194,107
6790199	Fees - Miscellaneous	$ 145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145
6790320	Fleet Allocation	$ 66,814	$ 1,725	$ 1,725	$ 1,725	$ 1,725	$ 1,725	$ 1,725	$ 1,725	$ 1,725	$ 1,725	$ 1,725	$ 1,725	$ 1,725	$ 87,509
C6020000	Fringe Adder	$ 91,845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91,845
6790315	I&D Allocated to Capital	$ 56,751	$ 2,112	$ 2,112	$ 2,112	$ 2,112	$ 2,112	$ 2,112	$ 2,112	$ 2,112	$ 2,112	$ 2,112	$ 2,112	$ 2,112	$ 82,094
6010210	Labor Non-Exempt - Straight Time	$ 1,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,020
6400020	Mat & Supp - General and Office Supplies	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
6401000	Mat & Supp - Inventory Issue	$ 175,329	$ 5,033	$ 5,033	$ 5,033	$ 5,033	$ 5,033	$ 5,033	$ 5,033	$ 5,033	$ 5,033	$ 5,033	$ 5,033	$ 5,033	$ 235,727
6400100	Mat & Supp - Outside Material Purchases	$ 74,012	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 2,162	$ 99,952
6400510	Mat & Supp - Small Tools	$ 5,170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,170
6400080	Mat & Supp - Vehicle Fuel	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
C6900040	Payroll Tax Adder	$ 27,213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,213
6790210	Permitting	$ 2,145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,145
6100150	Printing	$ 196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196
R6010010	SLR Overtime Blended Labor	$ 179,117	$ 6,834	$ 6,834	$ 6,834	$ 6,834	$ 6,834	$ 6,834	$ 6,834	$ 6,834	$ 6,834	$ 6,834	$ 6,834	$ 6,834	$ 261,129
R6010000	SLR Straight Time Blended Labor	$ 557,372	$ 18,983	$ 18,983	$ 18,983	$ 18,983	$ 18,983	$ 18,983	$ 18,983	$ 18,983	$ 18,983	$ 18,983	$ 18,983	$ 18,983	$ 785,165
6790322	Small Tools Allocation	$ 7,353	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 9,744
6790321	Stores Allocation	$ 15,399	$ 475	$ 475	$ 475	$ 475	$ 475	$ 475	$ 475	$ 475	$ 475	$ 475	$ 475	$ 475	$ 21,095
6730800	Utilities - Other	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
Cost Sum		$ 1,885,391	$ 52,139	$ 52,139	$ 52,139	$ 52,139	$ 52,139	$ 52,139	$ 52,139	$ 52,139	$ 52,139	$ 52,139	$ 52,139	$ 52,139	$ 2,511,061
Clearings		$ (1,885,391)	$ -	$ -	$ (156,418)	$ -	$ -	$ (156,418)	$ -	$ -	$ (156,418)	$ -	$ -	$ (156,417)	$ (2,511,061)
Project Net		$ -	$ 52,139	$ 52,139	$ (104,278)	$ 52,139	$ 52,139	$ (104,278)	$ 52,139	$ 52,139	$ (104,278)	$ 52,139	$ 52,139	$ (104,278)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680000735	Mains - Farmington - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	PRE-05835	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date		Description	Mains - Farmington - Replace
Estimated In-Service Date			
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements		
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000735 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 1,271	$ 154	$ 127	$ 275	$ 30	$ 9	$ -	$ 679	$ 1,715	$ (226)	$ 3	$ 4,038
6100080	Consultants - Other	$ -	$ -	$ 279	$ 178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 457
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54	$ 219
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 2,815	$ 323	$ 174	$ 260	$ 32	$ 10	$ -	$ 347	$ 1,161	$ (114)	$ 5	$ 5,012
6790320	Fleet Allocation	$ -	$ -	$ 908	$ 125	$ -	$ 240	$ 21	$ -	$ -	$ -	$ 687	$ -	$ -	$ 1,980
C6020000	Fringe Adder	$ -	$ 19	$ 2,191	$ 192	$ -	$ 446	$ 48	$ -	$ -	$ -	$ 1,537	$ -	$ (41)	$ 4,392
6790315	I&D Allocated to Capital	$ -	$ -	$ 329	$ 31	$ 4	$ 60	$ 6	$ 0	$ -	$ 31	$ 796	$ (10)	$ 0	$ 1,248
6018999	Labor Expense Reclass	$ -	$ -	$ 266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ (15)	$ 255	$ (30)	$ -	$ 33	$ (3)	$ -	$ -	$ -	$ 32	$ (17)	$ -	$ 255
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 2,305	$ 2	$ -	$ 48	$ -	$ 61	$ -	$ -	$ 1,826	$ (1,257)	$ -	$ 2,986
6400510	Mat & Supp - Small Tools	$ -	$ -	$ 168	$ 259	$ 199	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (625)	$ -
C6900040	Payroll Tax Adder	$ -	$ 6	$ 649	$ 57	$ -	$ 132	$ 14	$ -	$ -	$ -	$ 455	$ -	$ (12)	$ 1,301
6790210	Permitting	$ -	$ -	$ 986	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,772	$ -	$ -	$ -	$ 4,758
R6010010	SLR Overtime Blended Labor	$ -	$ 70	$ 2,874	$ 33	$ -	$ 1,268	$ 176	$ -	$ -	$ -	$ 2,293	$ -	$ -	$ 6,715
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 5,242	$ 678	$ -	$ 384	$ -	$ -	$ -	$ -	$ 3,400	$ -	$ (151)	$ 9,552
6790322	Small Tools Allocation	$ -	$ -	$ 106	$ 0	$ 2	$ 2	$ -	$ 1	$ -	$ -	$ 98	$ (23)	$ -	$ 186
6790321	Stores Allocation	$ -	$ -	$ 114	$ 0	$ 4	$ 8	$ -	$ 4	$ -	$ -	$ 138	$ (25)	$ -	$ 243
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
Cost Sum		$ -	$ 80	$ 20,757	$ 2,449	$ 1,370	$ 3,154	$ 324	$ 86	$ -	$ 4,830	$ 14,139	$ (1,672)	$ (1,105)	$ 44,411
Clearings		$ -	$ -	$ -	$ (23,285)	$ -	$ -	$ (4,849)	$ -	$ -	$ (4,915)	$ -	$ -	$ (11,362)	$ (44,411)
Project Net		$ -	$ 80	$ 20,757	$ (20,836)	$ 1,370	$ 3,154	$ (4,525)	$ 86	$ -	$ (86)	$ 14,139	$ (1,672)	$ (12,467)	$ -

Cost Year 02 Investment 680000735 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,038	$ -	$ 367	$ 108	$ 51	$ 637	$ 637	$ 859	$ 15,790	$ 759	$ 1,019	$ 724	$ 724	$ 25,712
6100080	Consultants - Other	$ 457	$ -	$ -	$ -	$ -	$ 591	$ 591	$ 591	$ 591	$ 591	$ 591	$ 591	$ 591	$ 5,183
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 474	$ 474	$ 2,589	$ 93,500	$ 2,589	$ 2,589	$ 2,589	$ 2,589	$ 107,392
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219
6790324	Engineering &Supervisory Allocation	$ 5,012	$ -	$ 406	$ 67	$ 57	$ 617	$ 617	$ 833	$ 15,306	$ 736	$ 988	$ 702	$ 702	$ 26,043
6790320	Fleet Allocation	$ 1,980	$ -	$ 197	$ 88	$ -	$ 256	$ 256	$ 250	$ 1,034	$ 192	$ 341	$ 172	$ 172	$ 4,939
C6020000	Fringe Adder	$ 4,392	$ -	$ 489	$ 143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,025
6790315	I&D Allocated to Capital	$ 1,248	$ -	$ 143	$ 39	$ 3	$ 328	$ 328	$ 320	$ 1,326	$ 247	$ 437	$ 221	$ 221	$ 4,859
6018999	Labor Expense Reclass	$ 266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 255
6401000	Mat & Supp - Inventory Issue	$ 2,986	$ -	$ -	$ -	$ 338	$ 656	$ 656	$ 656	$ 32,090	$ 656	$ 656	$ 656	$ 656	$ 40,003
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,301	$ -	$ 145	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,489
6790210	Permitting	$ 4,758	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,758
R6010010	SLR Overtime Blended Labor	$ 6,715	$ -	$ 1,655	$ 88	$ -	$ 1,522	$ 1,522	$ 1,530	$ 3,228	$ 1,522	$ 1,203	$ 1,203	$ 1,203	$ 21,391
R6010000	SLR Straight Time Blended Labor	$ 9,552	$ -	$ 157	$ 443	$ -	$ 2,522	$ 2,522	$ 2,422	$ 13,140	$ 1,522	$ 4,197	$ 1,522	$ 1,522	$ 39,519
6790322	Small Tools Allocation	$ 186	$ -	$ -	$ -	$ 37	$ 17	$ 17	$ 17	$ 831	$ 17	$ 17	$ 17	$ 17	$ 1,173
6790321	Stores Allocation	$ 243	$ -	$ -	$ -	$ 41	$ 41	$ 41	$ 41	$ 1,992	$ 41	$ 41	$ 41	$ 41	$ 2,561
6730800	Utilities - Other	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
Cost Sum		$ 44,411	$ -	$ 3,559	$ 1,019	$ 527	$ 7,658	$ 7,658	$ 10,107	$ 178,828	$ 8,871	$ 12,078	$ 8,438	$ 8,438	$ 291,591
Clearings		$ (44,411)	$ -	$ -	$ (4,578)	$ -	$ -	$ (15,843)	$ -	$ -	$ (197,805)	$ -	$ -	$ (28,953)	$ (291,591)
Project Net		$ -	$ -	$ 3,559	$ (3,559)	$ 527	$ 7,658	$ (8,185)	$ 10,107	$ 178,828	$ (188,934)	$ 12,078	$ 8,438	$ (20,516)	$ -

Cost Year 03	Investment 680000735	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 25,712	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 30,968
6100080	Consultants - Other	$ 5,183	$ 615	$ 615	$ 615	$ 615	$ 615	$ 615	$ 615	$ 615	$ 615	$ 615	$ 615	$ 615	$ 12,562
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 107,392	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 113,125
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219
6790324	Engineering &Supervisory Allocation	$ 26,043	$ 426	$ 426	$ 426	$ 426	$ 426	$ 426	$ 426	$ 426	$ 426	$ 426	$ 426	$ 426	$ 31,158
6790320	Fleet Allocation	$ 4,939	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 183	$ 7,138
C6020000	Fringe Adder	$ 5,025	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,025
6790315	I&D Allocated to Capital	$ 4,859	$ 224	$ 224	$ 224	$ 224	$ 224	$ 224	$ 224	$ 224	$ 224	$ 224	$ 224	$ 224	$ 7,551
6018999	Labor Expense Reclass	$ 266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 255
6401000	Mat & Supp - Inventory Issue	$ 40,003	$ 662	$ 662	$ 662	$ 662	$ 662	$ 662	$ 662	$ 662	$ 662	$ 662	$ 662	$ 662	$ 47,941
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,489
6790210	Permitting	$ 4,758	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,758
R6010010	SLR Overtime Blended Labor	$ 21,391	$ 978	$ 978	$ 978	$ 978	$ 978	$ 978	$ 978	$ 978	$ 978	$ 978	$ 978	$ 978	$ 33,123
R6010000	SLR Straight Time Blended Labor	$ 39,519	$ 1,931	$ 1,931	$ 1,931	$ 1,931	$ 1,931	$ 1,931	$ 1,931	$ 1,931	$ 1,931	$ 1,931	$ 1,931	$ 1,931	$ 62,697
6790322	Small Tools Allocation	$ 1,173	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 1,357
6790321	Stores Allocation	$ 2,561	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 36	$ 2,998
6730800	Utilities - Other	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
Cost Sum		$ 291,591	$ 5,987	$ 5,987	$ 5,987	$ 5,987	$ 5,987	$ 5,987	$ 5,987	$ 5,987	$ 5,987	$ 5,987	$ 5,987	$ 5,987	$ 363,434
Clearings		$ (291,591)	$ -	$ -	$ (17,961)	$ -	$ -	$ (17,961)	$ -	$ -	$ (17,961)	$ -	$ -	$ (17,961)	$ (363,434)
Project Net		$ -	$ 5,987	$ 5,987	$ (11,974)	$ 5,987	$ 5,987	$ (11,974)	$ 5,987	$ 5,987	$ (11,974)	$ 5,987	$ 5,987	$ (11,974)	$ -

Cost Year 04	Investment 680000735	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 30,968	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 306	$ 34,640
6100080	Consultants - Other	$ 12,562	$ 642	$ 642	$ 642	$ 642	$ 642	$ 642	$ 642	$ 642	$ 642	$ 642	$ 642	$ 642	$ 20,267
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 113,125	$ 498	$ 498	$ 498	$ 498	$ 498	$ 498	$ 498	$ 498	$ 498	$ 498	$ 498	$ 498	$ 119,100
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219
6790324	Engineering &Supervisory Allocation	$ 31,158	$ 258	$ 258	$ 258	$ 258	$ 258	$ 258	$ 258	$ 258	$ 258	$ 258	$ 258	$ 258	$ 34,257
6790320	Fleet Allocation	$ 7,138	$ 204	$ 204	$ 204	$ 204	$ 204	$ 204	$ 204	$ 204	$ 204	$ 204	$ 204	$ 204	$ 9,584
C6020000	Fringe Adder	$ 5,025	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,025
6790315	I&D Allocated to Capital	$ 7,551	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 250	$ 10,546
6018999	Labor Expense Reclass	$ 266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 255
6401000	Mat & Supp - Inventory Issue	$ 47,941	$ 671	$ 671	$ 671	$ 671	$ 671	$ 671	$ 671	$ 671	$ 671	$ 671	$ 671	$ 671	$ 55,997
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,489
6790210	Permitting	$ 4,758	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,758
R6010010	SLR Overtime Blended Labor	$ 33,123	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 1,009	$ 45,232
R6010000	SLR Straight Time Blended Labor	$ 62,697	$ 2,042	$ 2,042	$ 2,042	$ 2,042	$ 2,042	$ 2,042	$ 2,042	$ 2,042	$ 2,042	$ 2,042	$ 2,042	$ 2,042	$ 87,205
6790322	Small Tools Allocation	$ 1,357	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 1,580
6790321	Stores Allocation	$ 2,998	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 3,530
6730800	Utilities - Other	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
Cost Sum		$ 363,434	$ 5,943	$ 5,943	$ 5,943	$ 5,943	$ 5,943	$ 5,943	$ 5,943	$ 5,943	$ 5,943	$ 5,943	$ 5,943	$ 5,943	$ 434,752
Clearings		$ (363,434)	$ -	$ -	$ (17,829)	$ -	$ -	$ (17,829)	$ -	$ -	$ (17,829)	$ -	$ -	$ (17,829)	$ (434,752)
Project Net		$ -	$ 5,943	$ 5,943	$ (11,886)	$ 5,943	$ 5,943	$ (11,886)	$ 5,943	$ 5,943	$ (11,886)	$ 5,943	$ 5,943	$ (11,886)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680000737	Cathodic Protection - Farmington - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	PRE-05847	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Cathodic Protection - Farmington - Replace

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000737 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 688	$ 410	$ -	$ 64	$ 204	$ -	$ -	$ 624	$ 123	$ -	$ 2,112
6100080	Consultants - Other	$ -	$ -	$ -	$ 76	$ 325	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ -	$ 15
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 1,441	$ 561	$ -	$ 67	$ 221	$ -	$ -	$ 422	$ 62	$ -	$ 2,774
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 275	$ -	$ 66	$ 98	$ -	$ -	$ 294	$ 67	$ -	$ 799
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 618	$ -	$ 107	$ 188	$ -	$ -	$ 666	$ 102	$ -	$ 1,681
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 34	$ 87	$ -	$ 14	$ 53	$ -	$ -	$ 338	$ 52	$ -	$ 579
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 8,017	$ -	$ -	$ 2	$ 5	$ -	$ -	$ 134	$ 143	$ 72	$ 8,373
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 183	$ -	$ 32	$ 56	$ -	$ -	$ 197	$ 30	$ -	$ 498
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 412	$ -	$ -	$ -	$ -	$ -	$ 412
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 419	$ -	$ 88	$ 32	$ -	$ -	$ 659	$ 43	$ -	$ 1,242
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 1,871	$ -	$ 306	$ 664	$ -	$ -	$ 1,807	$ 336	$ -	$ 4,985
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 355	$ -	$ -	$ 0	$ 0	$ -	$ -	$ 7	$ 3	$ -	$ 365
6790321	Stores Allocation	$ -	$ -	$ -	$ 537	$ -	$ -	$ 0	$ 0	$ -	$ -	$ 10	$ 3	$ -	$ 551
Cost Sum		$ -	$ -	$ -	$ 11,147	$ 4,749	$ -	$ 746	$ 1,933	$ -	$ -	$ 5,159	$ 994	$ 72	$ 24,801
Clearings		$ -	$ -	$ -	$ (11,147)	$ -	$ -	$ (5,496)	$ -	$ -	$ (1,933)	$ -	$ -	$ (6,225)	$ (24,801)
Project Net		$ -	$ -	$ -	$ -	$ 4,749	$ -	$ (4,749)	$ 1,933	$ -	$ (1,933)	$ 5,159	$ 994	$ (6,153)	$ -

Cost Year 02 Investment 680000737 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 2,112	$ 87	$ 202	$ -	$ -	$ 234	$ 100	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 3,272
6100080	Consultants - Other	$ 401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6790324	Engineering &Supervisory Allocation	$ 2,774	$ 70	$ 223	$ -	$ -	$ 227	$ 97	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 3,911
6790320	Fleet Allocation	$ 799	$ 50	$ 132	$ -	$ -	$ 134	$ 57	$ 51	$ 51	$ 51	$ 51	$ 51	$ 51	$ 1,481
C6020000	Fringe Adder	$ 1,681	$ 116	$ 269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,066
6790315	I&D Allocated to Capital	$ 579	$ 33	$ 78	$ -	$ -	$ 172	$ 74	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 1,330
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 8,373	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,373
C6900040	Payroll Tax Adder	$ 498	$ 34	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 612
6790210	Permitting	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 412
R6010010	SLR Overtime Blended Labor	$ 1,242	$ -	$ 996	$ -	$ -	$ 900	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 4,546
R6010000	SLR Straight Time Blended Labor	$ 4,985	$ 430	$ -	$ -	$ -	$ 1,224	$ 708	$ 612	$ 612	$ 612	$ 612	$ 612	$ 612	$ 11,015
6790322	Small Tools Allocation	$ 365	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 365
6790321	Stores Allocation	$ 551	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 551
Cost Sum		$ 24,801	$ 819	$ 1,979	$ -	$ -	$ 2,891	$ 1,237	$ 1,106	$ 1,106	$ 1,106	$ 1,106	$ 1,106	$ 1,106	$ 38,364
Clearings		$ (24,801)	$ -	$ -	$ (2,799)	$ -	$ -	$ (4,128)	$ -	$ -	$ (3,318)	$ -	$ -	$ (3,318)	$ (38,364)
Project Net		$ -	$ 819	$ 1,979	$ (2,799)	$ -	$ 2,891	$ (2,891)	$ 1,106	$ 1,106	$ (2,212)	$ 1,106	$ 1,106	$ (2,212)	$ -

Cost Year 03	Investment 680000737	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,272	$ 92	$ 92	$ 92	$ 92	$ 92	$ 92	$ 92	$ 92	$ 92	$ 92	$ 92	$ 92	$ 4,379
6100080	Consultants - Other	$ 401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6790324	Engineering &Supervisory Allocation	$ 3,911	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 4,988
6790320	Fleet Allocation	$ 1,481	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 62	$ 2,226
C6020000	Fringe Adder	$ 2,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,066
6790315	I&D Allocated to Capital	$ 1,330	$ 76	$ 76	$ 76	$ 76	$ 76	$ 76	$ 76	$ 76	$ 76	$ 76	$ 76	$ 76	$ 2,242
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 8,373	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,373
C6900040	Payroll Tax Adder	$ 612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 612
6790210	Permitting	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 412
R6010010	SLR Overtime Blended Labor	$ 4,546	$ 208	$ 208	$ 208	$ 208	$ 208	$ 208	$ 208	$ 208	$ 208	$ 208	$ 208	$ 208	$ 7,037
R6010000	SLR Straight Time Blended Labor	$ 11,015	$ 778	$ 778	$ 778	$ 778	$ 778	$ 778	$ 778	$ 778	$ 778	$ 778	$ 778	$ 778	$ 20,347
6790322	Small Tools Allocation	$ 365	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 365
6790321	Stores Allocation	$ 551	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 551
Cost Sum		$ 38,364	$ 1,305	$ 1,305	$ 1,305	$ 1,305	$ 1,305	$ 1,305	$ 1,305	$ 1,305	$ 1,305	$ 1,305	$ 1,305	$ 1,305	$ 54,028
Clearings		$ (38,364)	$ -	$ -	$ (3,916)	$ -	$ -	$ (3,916)	$ -	$ -	$ (3,916)	$ -	$ -	$ (3,916)	$ (54,028)
Project Net		$ -	$ 1,305	$ 1,305	$ (2,611)	$ 1,305	$ 1,305	$ (2,611)	$ 1,305	$ 1,305	$ (2,611)	$ 1,305	$ 1,305	$ (2,611)	$ -

Cost Year 04 Investment 680000737 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,379	$ 51	$ 51	$ 178	$ 51	$ 51	$ 51	$ 51	$ 51	$ 51	$ 51	$ 51	$ 84	$ 5,152
6100080	Consultants - Other	$ 401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6790324	Engineering &Supervisory Allocation	$ 4,988	$ 43	$ 43	$ 151	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 43	$ 71	$ 5,640
6790320	Fleet Allocation	$ 2,226	$ 54	$ 54	$ 190	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 90	$ 3,049
C6020000	Fringe Adder	$ 2,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,066
6790315	I&D Allocated to Capital	$ 2,242	$ 67	$ 67	$ 233	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 110	$ 3,250
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 8,373	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,373
C6900040	Payroll Tax Adder	$ 612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 612
6790210	Permitting	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 412
R6010010	SLR Overtime Blended Labor	$ 7,037	$ -	$ -	$ 2,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533	$ 9,604
R6010000	SLR Straight Time Blended Labor	$ 20,347	$ 813	$ 813	$ 813	$ 813	$ 813	$ 813	$ 813	$ 813	$ 813	$ 813	$ 813	$ 813	$ 30,107
6790322	Small Tools Allocation	$ 365	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 365
6790321	Stores Allocation	$ 551	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 551
Cost Sum		$ 54,028	$ 1,028	$ 1,028	$ 3,599	$ 1,028	$ 1,028	$ 1,028	$ 1,028	$ 1,028	$ 1,028	$ 1,028	$ 1,028	$ 1,702	$ 69,611
Clearings		$ (54,028)	$ -	$ -	$ (5,655)	$ -	$ -	$ (3,085)	$ -	$ -	$ (3,085)	$ -	$ -	$ (3,759)	$ (69,611)
Project Net		$ -	$ 1,028	$ 1,028	$ (2,056)	$ 1,028	$ 1,028	$ (2,056)	$ 1,028	$ 1,028	$ (2,056)	$ 1,028	$ 1,028	$ (2,056)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680000739	Land, Structures & Sta - Farmington - Replace 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	PRE-05848	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Farmington - Replace 2

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000739 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 43	$ 35	$ 845	$ 1,986	$ 1,622	$ 1,226	$ 745	$ 448	$ -	$ 1,014	$ 543	$ 731	$ 9,237
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,874	$ -	$ -	$ 4,874
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,388	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,388
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 78	$ 1,770	$ 2,716	$ 1,531	$ 1,285	$ 807	$ 453	$ -	$ 686	$ 274	$ 1,063	$ 10,663
6790320	Fleet Allocation	$ -	$ -	$ 9	$ 19	$ 20	$ 401	$ 69	$ -	$ 203	$ -	$ 40	$ 41	$ 10	$ 811
C6020000	Fringe Adder	$ -	$ -	$ 20	$ 46	$ 38	$ 661	$ 203	$ -	$ 346	$ -	$ 75	$ 101	$ (86)	$ 1,404
6790315	I&D Allocated to Capital	$ -	$ -	$ 4	$ 48	$ 69	$ 116	$ 55	$ 37	$ 196	$ -	$ 95	$ 70	$ 83	$ 774
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,013)	$ -	$ -	$ -	$ (1,013)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ 33	$ (18)	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ 35	$ -	$ 9,709	$ 16,360	$ 7,511	$ 6,815	$ 3,709	$ 761	$ -	$ 384	$ 2,485	$ 1,056	$ 48,825
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 110	$ 316	$ -	$ -	$ 2,685	$ -	$ 1,258	$ -	$ -	$ -	$ -	$ 11,003	$ 15,371
6408999	Materials & Supplies Expense Reclass	$ -	$ (2,477)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,574)	$ -	$ -	$ -	$ (4,051)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ (843)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,557)	$ -	$ -	$ -	$ (2,400)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,388)	$ -	$ -	$ -	$ (2,388)
C6900040	Payroll Tax Adder	$ -	$ -	$ 6	$ 14	$ 11	$ 196	$ 60	$ -	$ 103	$ -	$ 22	$ 30	$ (25)	$ 416
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 412	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ 640
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 73	$ 171	$ 140	$ 2,036	$ 523	$ -	$ 1,282	$ -	$ 277	$ 376	$ (317)	$ 4,560
6790322	Small Tools Allocation	$ -	$ -	$ 15	$ 430	$ 534	$ 336	$ 274	$ 83	$ 31	$ -	$ 21	$ 47	$ 275	$ 2,045
6790321	Stores Allocation	$ -	$ -	$ 16	$ 650	$ 1,120	$ 1,805	$ 778	$ 299	$ 61	$ -	$ 29	$ 50	$ 1,103	$ 5,913
Cost Sum		$ -	$ (3,132)	$ 571	$ 13,700	$ 22,995	$ 19,345	$ 13,886	$ 6,937	$ 3,883	$ (6,532)	$ 7,518	$ 4,018	$ 14,894	$ 98,083
Clearings		$ -	$ -	$ -	$ (11,139)	$ -	$ -	$ (56,226)	$ -	$ -	$ (4,288)	$ -	$ -	$ (26,430)	$ (98,083)
Project Net		$ -	$ (3,132)	$ 571	$ 2,561	$ 22,995	$ 19,345	$ (42,340)	$ 6,937	$ 3,883	$ (10,820)	$ 7,518	$ 4,018	$ (11,535)	$ -

Cost Year 02	Investment 680000739	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,237	$ 218	$ 1,907	$ 1,199	$ 214	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,824
6100080	Consultants - Other	$ 4,874	$ -	$ -	$ -	$ -	$ 242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,116
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,388
6790324	Engineering &Supervisory Allocation	$ 10,663	$ 176	$ 2,109	$ 751	$ 242	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,989
6790320	Fleet Allocation	$ 811	$ 121	$ 32	$ 167	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,282
C6020000	Fringe Adder	$ 1,404	$ 331	$ 49	$ 403	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,444
6790315	I&D Allocated to Capital	$ 774	$ 92	$ 118	$ 138	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,198
6018999	Labor Expense Reclass	$ (1,013)	$ 544	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (469)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 48,825	$ (204)	$ 10,174	$ 2,767	$ 145	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,908
6400100	Mat & Supp - Outside Material Purchases	$ 15,371	$ -	$ 2,292	$ 3,209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,872
6408999	Materials & Supplies Expense Reclass	$ (4,051)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,051)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,400)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,400)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (2,388)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,388)
C6900040	Payroll Tax Adder	$ 416	$ 98	$ 15	$ 119	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 724
R6010010	SLR Overtime Blended Labor	$ 640	$ 123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 763
R6010000	SLR Straight Time Blended Labor	$ 4,560	$ 1,103	$ 183	$ 1,493	$ 948	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,288
6790322	Small Tools Allocation	$ 2,045	$ (16)	$ 938	$ 123	$ 16	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,111
6790321	Stores Allocation	$ 5,913	$ (25)	$ 523	$ 359	$ 18	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,800
Cost Sum		$ 98,083	$ 2,563	$ 18,340	$ 10,729	$ 2,143	$ 557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,415
Clearings		$ (98,083)	$ -	$ -	$ (31,632)	$ -	$ -	$ (2,700)	$ -	$ -	$ -	$ -	$ -	$ -	$ (132,415)
Project Net		$ -	$ 2,563	$ 18,340	$ (20,902)	$ 2,143	$ 557	$ (2,700)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment 680000739 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 12,824	$ 101	$ 101	$ 101	$ 101	$ 101	$ 161	$ 476	$ 101	$ 101	$ 453	$ 119	$ 101	$ 14,842
6100080	Consultants - Other	$ 5,116	$ 73	$ 73	$ 73	$ 73	$ 73	$ 73	$ 73	$ 73	$ 73	$ 73	$ 73	$ 73	$ 5,998
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,388
6790324	Engineering &Supervisory Allocation	$ 13,989	$ 98	$ 98	$ 98	$ 98	$ 98	$ 157	$ 464	$ 98	$ 98	$ 441	$ 115	$ 98	$ 15,953
6790320	Fleet Allocation	$ 1,282	$ -	$ -	$ -	$ -	$ -	$ -	$ 253	$ -	$ -	$ 71	$ 12	$ -	$ 1,618
C6020000	Fringe Adder	$ 2,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,444
6790315	I&D Allocated to Capital	$ 1,198	$ -	$ -	$ -	$ -	$ -	$ -	$ 309	$ -	$ -	$ 87	$ 14	$ -	$ 1,608
6018999	Labor Expense Reclass	$ (469)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (469)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 61,908	$ -	$ -	$ -	$ -	$ -	$ 629	$ -	$ -	$ -	$ 2,580	$ -	$ -	$ 65,117
6400100	Mat & Supp - Outside Material Purchases	$ 20,872	$ 983	$ 983	$ 983	$ 983	$ 983	$ 983	$ 983	$ 983	$ 983	$ 983	$ 983	$ 983	$ 32,667
6408999	Materials & Supplies Expense Reclass	$ (4,051)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,051)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,400)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,400)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (2,388)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,388)
C6900040	Payroll Tax Adder	$ 724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 724
R6010010	SLR Overtime Blended Labor	$ 763	$ -	$ -	$ -	$ -	$ -	$ -	$ 906	$ -	$ -	$ -	$ -	$ -	$ 1,669
R6010000	SLR Straight Time Blended Labor	$ 8,288	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,104	$ -	$ -	$ 1,124	$ 188	$ -	$ 12,705
6790322	Small Tools Allocation	$ 3,111	$ 23	$ 23	$ 23	$ 23	$ 23	$ 37	$ 23	$ 23	$ 23	$ 83	$ 23	$ 23	$ 3,459
6790321	Stores Allocation	$ 6,800	$ 54	$ 54	$ 54	$ 54	$ 54	$ 89	$ 54	$ 54	$ 54	$ 197	$ 54	$ 54	$ 7,628
Cost Sum		$ 132,415	$ 1,333	$ 1,333	$ 1,333	$ 1,333	$ 1,333	$ 2,129	$ 6,645	$ 1,333	$ 1,333	$ 6,092	$ 1,582	$ 1,333	$ 159,525
Clearings		$ (132,415)	$ -	$ -	$ (3,998)	$ -	$ -	$ (4,795)	$ -	$ -	$ (9,311)	$ -	$ -	$ (9,006)	$ (159,525)
Project Net		$ -	$ 1,333	$ 1,333	$ (2,665)	$ 1,333	$ 1,333	$ (2,665)	$ 6,645	$ 1,333	$ (7,978)	$ 6,092	$ 1,582	$ (7,674)	$ -

Cost Year 04	Investment 680000739	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,842	$ 71	$ 71	$ 71	$ 71	$ 71	$ 113	$ 333	$ 71	$ 71	$ 318	$ 83	$ 71	$ 16,256
6100080	Consultants - Other	$ 5,998	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 7,004
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,388
6790324	Engineering &Supervisory Allocation	$ 15,953	$ 60	$ 60	$ 60	$ 60	$ 60	$ 95	$ 281	$ 60	$ 60	$ 268	$ 70	$ 60	$ 17,146
6790320	Fleet Allocation	$ 1,618	$ -	$ -	$ -	$ -	$ -	$ -	$ 279	$ -	$ -	$ 78	$ 13	$ -	$ 1,988
C6020000	Fringe Adder	$ 2,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,444
6790315	I&D Allocated to Capital	$ 1,608	$ -	$ -	$ -	$ -	$ -	$ -	$ 342	$ -	$ -	$ 96	$ 16	$ -	$ 2,062
6018999	Labor Expense Reclass	$ (469)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (469)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 65,117	$ -	$ -	$ -	$ -	$ -	$ 655	$ -	$ -	$ -	$ 2,690	$ -	$ -	$ 68,462
6400100	Mat & Supp - Outside Material Purchases	$ 32,667	$ 1,018	$ 1,018	$ 1,018	$ 1,018	$ 1,018	$ 1,018	$ 1,018	$ 1,018	$ 1,018	$ 1,018	$ 1,018	$ 1,018	$ 44,888
6408999	Materials & Supplies Expense Reclass	$ (4,051)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,051)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,400)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,400)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (2,388)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,388)
C6900040	Payroll Tax Adder	$ 724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 724
R6010010	SLR Overtime Blended Labor	$ 1,669	$ -	$ -	$ -	$ -	$ -	$ -	$ 944	$ -	$ -	$ -	$ -	$ -	$ 2,613
R6010000	SLR Straight Time Blended Labor	$ 12,705	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,236	$ -	$ -	$ 1,172	$ 196	$ -	$ 17,309
6790322	Small Tools Allocation	$ 3,459	$ 28	$ 28	$ 28	$ 28	$ 28	$ 46	$ 28	$ 28	$ 28	$ 103	$ 28	$ 28	$ 3,890
6790321	Stores Allocation	$ 7,628	$ 67	$ 67	$ 67	$ 67	$ 67	$ 110	$ 67	$ 67	$ 67	$ 245	$ 67	$ 67	$ 8,655
Cost Sum		$ 159,525	$ 1,328	$ 1,328	$ 1,328	$ 1,328	$ 1,328	$ 2,123	$ 6,613	$ 1,328	$ 1,328	$ 6,071	$ 1,576	$ 1,328	$ 186,535
Clearings		$ (159,525)	$ -	$ -	$ (3,985)	$ -	$ -	$ (4,779)	$ -	$ -	$ (9,270)	$ -	$ -	$ (8,976)	$ (186,535)
Project Net		$ -	$ 1,328	$ 1,328	$ (2,657)	$ 1,328	$ 1,328	$ (2,657)	$ 6,613	$ 1,328	$ (7,942)	$ 6,071	$ 1,576	$ (7,647)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680000741	Services - Farmington - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	PRE-05850	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Services - Farmington - Replace
Justification: NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered: NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000741 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 531	$ 738	$ 23	$ 1,097	$ 319	$ 215	$ 1,289	$ 1,589	$ 2,678	$ 513	$ 522	$ -	$ 9,513
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,043)	$ -	$ -	$ -	$ (1,043)
6100080	Consultants - Other	$ -	$ -	$ -	$ 178	$ -	$ -	$ -	$ -	$ -	$ -	$ 187	$ 1,082	$ 176	$ 1,623
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 906	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 906
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ 15
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ 166	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166
6030060	Empl Exp - Shoes and uniforms	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171	$ -	$ 171
6790324	Engineering &Supervisory Allocation	$ -	$ 1,061	$ 1,635	$ 48	$ 1,500	$ 301	$ 225	$ 1,396	$ 1,605	$ 1,369	$ 348	$ 264	$ -	$ 9,750
6790320	Fleet Allocation	$ -	$ 380	$ 753	$ -	$ 815	$ 219	$ 164	$ 858	$ 861	$ 1,145	$ 351	$ 92	$ -	$ 5,639
C6020000	Fringe Adder	$ -	$ 997	$ 1,593	$ -	$ 1,721	$ 355	$ 344	$ 1,686	$ 1,649	$ 2,188	$ 521	$ 144	$ 784	$ 11,984
6790315	I&D Allocated to Capital	$ -	$ 253	$ 118	$ 1	$ 241	$ 50	$ 47	$ 449	$ 886	$ 1,084	$ 266	$ 89	$ -	$ 3,484
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ 24	$ 123	$ (42)	$ 90	$ (45)	$ -	$ 30	$ 57	$ 18	$ 30	$ -	$ 38	$ 323
6401000	Mat & Supp - Inventory Issue	$ -	$ 239	$ 613	$ 52	$ 41	$ 726	$ 67	$ 115	$ 537	$ 878	$ 28	$ 89	$ -	$ 3,385
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 282	$ -	$ -	$ -	$ -	$ -	$ -	$ 489	$ -	$ 771
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ -	$ 380	$ -	$ -	$ 21	$ 416
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77	$ -	$ 77
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 295	$ 472	$ -	$ 510	$ 105	$ 102	$ 500	$ 489	$ 648	$ 155	$ 43	$ 232	$ 3,551
6790210	Permitting	$ -	$ 227	$ -	$ 37	$ -	$ 153	$ -	$ -	$ -	$ 2,915	$ -	$ 190	$ -	$ 3,522
R6010010	SLR Overtime Blended Labor	$ -	$ 888	$ 1,475	$ -	$ 1,016	$ 376	$ 122	$ 2,773	$ 3,056	$ 2,129	$ 117	$ 87	$ 1,075	$ 13,114
R6010000	SLR Straight Time Blended Labor	$ -	$ 2,803	$ 4,425	$ -	$ 5,358	$ 940	$ 1,154	$ 3,472	$ 3,050	$ 5,976	$ 1,814	$ 448	$ 1,830	$ 31,271
6790322	Small Tools Allocation	$ -	$ 16	$ 28	$ 2	$ 11	$ 24	$ 3	$ 2	$ 22	$ 13	$ 2	$ 11	$ -	$ 132
6790321	Stores Allocation	$ -	$ 20	$ 30	$ 3	$ 22	$ 128	$ 8	$ 7	$ 43	$ 37	$ 2	$ 12	$ -	$ 312
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ -	$ 82

Cost Sum	$ -	$ 8,640	$ 12,004	$ 319	$ 12,868	$ 3,650	$ 2,451	$ 12,592	$ 13,842	$ 20,416	$ 4,333	$ 3,890	$ 4,156	$ 99,163
Clearings	$ -	$ -	$ -	$ (20,963)	$ -	$ -	$ (18,969)	$ -	$ -	$ (46,851)	$ -	$ -	$ (12,379)	$ (99,163)
Project Net	$ -	$ 8,640	$ 12,004	$ (20,644)	$ 12,868	$ 3,650	$ (16,519)	$ 12,592	$ 13,842	$ (26,435)	$ 4,333	$ 3,890	$ (8,224)	$ -

Cost Year 02	Investment 680000741	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,513	$ 637	$ 1,971	$ 1,277	$ 5,087	$ 550	$ 550	$ 6,058	$ 637	$ 3,665	$ 641	$ 641	$ 641	$ 31,866
7103060	CIAC (Capital Work Order Credit)	$ (1,043)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,043)
6100080	Consultants - Other	$ 1,623	$ 331	$ -	$ 365	$ 4,176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,494
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 906	$ -	$ -	$ -	$ 50,851	$ -	$ -	$ 49,467	$ -	$ 27,456	$ -	$ -	$ -	$ 128,679
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6030800	Empl Exp - Miscellaneous Expense	$ 166	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166
6030060	Empl Exp - Shoes and uniforms	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
6790324	Engineering &Supervisory Allocation	$ 9,750	$ 515	$ 2,179	$ 800	$ 18,408	$ 533	$ 533	$ 5,873	$ 617	$ 3,552	$ 621	$ 621	$ 621	$ 44,624
6790320	Fleet Allocation	$ 5,639	$ 356	$ 1,200	$ 596	$ 2,602	$ 316	$ 316	$ 316	$ 316	$ 316	$ 316	$ 316	$ 316	$ 12,919
C6020000	Fringe Adder	$ 11,984	$ 783	$ 2,613	$ 1,339	$ 297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,016
6790315	I&D Allocated to Capital	$ 3,484	$ 221	$ 757	$ 381	$ 834	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 8,915
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ (720)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (720)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 323	$ (8)	$ 15	$ 30	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,065
6401000	Mat & Supp - Inventory Issue	$ 3,385	$ -	$ 164	$ 1,123	$ 5,365	$ -	$ -	$ 536	$ 766	$ 804	$ 804	$ 804	$ 804	$ 14,553
6400100	Mat & Supp - Outside Material Purchases	$ 771	$ -	$ -	$ -	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 858
6400510	Mat & Supp - Small Tools	$ 416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 416
6400080	Mat & Supp - Vehicle Fuel	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ (5,452)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,452)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 85,445	$ (122,815)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,370)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ (54,671)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (54,671)
C6900040	Payroll Tax Adder	$ 3,551	$ 232	$ 774	$ 397	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,042
6790210	Permitting	$ 3,522	$ -	$ -	$ 190	$ 216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,928
R6010010	SLR Overtime Blended Labor	$ 13,114	$ 510	$ 4,543	$ 1,760	$ 187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,114
R6010000	SLR Straight Time Blended Labor	$ 31,271	$ 2,389	$ 5,136	$ 3,200	$ 911	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 4,995	$ 82,866
6790322	Small Tools Allocation	$ 132	$ -	$ 12	$ 23	$ 266	$ -	$ -	$ 14	$ 20	$ 21	$ 21	$ 21	$ 21	$ 550
6790321	Stores Allocation	$ 312	$ -	$ 7	$ 67	$ 622	$ -	$ -	$ 33	$ 48	$ 50	$ 50	$ 50	$ 50	$ 1,288
6500010	Transportation - Vehicle expense	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
Cost Sum		$ 99,163	$ 5,966	$ 19,371	$ 96,992	$ (92,956)	$ 6,799	$ 6,799	$ 67,696	$ 7,802	$ 41,262	$ 7,852	$ 7,852	$ 7,852	$ 282,448
Clearings		$ (99,163)	$ -	$ -	$ (122,329)	$ -	$ -	$ 79,359	$ -	$ -	$ (116,760)	$ -	$ -	$ (23,555)	$ (282,448)
Project Net		$ -	$ 5,966	$ 19,371	$ (25,337)	$ (92,956)	$ 6,799	$ 86,158	$ 67,696	$ 7,802	$ (75,498)	$ 7,852	$ 7,852	$ (15,703)	$ -

Cost Year 03	Investment 680000741	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 31,866	$ 830	$ 830	$ 830	$ 830	$ 830	$ 830	$ 830	$ 830	$ 679	$ -	$ -	$ -	$ 39,189
7103060	CIAC (Capital Work Order Credit)	$ (1,043)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,043)
6100080	Consultants - Other	$ 6,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,494
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 128,679	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,679
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6030800	Empl Exp - Miscellaneous Expense	$ 166	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166
6030060	Empl Exp - Shoes and uniforms	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
6790324	Engineering &Supervisory Allocation	$ 44,624	$ 808	$ 808	$ 808	$ 808	$ 808	$ 808	$ 808	$ 808	$ 661	$ -	$ -	$ -	$ 51,751
6790320	Fleet Allocation	$ 12,919	$ 278	$ 278	$ 278	$ 278	$ 278	$ 278	$ 278	$ 278	$ 179	$ -	$ -	$ -	$ 15,322
C6020000	Fringe Adder	$ 17,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,016
6790315	I&D Allocated to Capital	$ 8,915	$ 340	$ 340	$ 340	$ 340	$ 340	$ 340	$ 340	$ 340	$ 219	$ -	$ -	$ -	$ 11,855
6018999	Labor Expense Reclass	$ (720)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (720)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 1,065	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,065
6401000	Mat & Supp - Inventory Issue	$ 14,553	$ 4,359	$ 4,359	$ 4,359	$ 4,359	$ 4,359	$ 4,359	$ 4,359	$ 4,359	$ 4,311	$ -	$ -	$ -	$ 53,738
6400100	Mat & Supp - Outside Material Purchases	$ 858	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 858
6400510	Mat & Supp - Small Tools	$ 416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 416
6400080	Mat & Supp - Vehicle Fuel	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
6408999	Materials & Supplies Expense Reclass	$ (5,452)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,452)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (37,370)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,370)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (54,671)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (54,671)
C6900040	Payroll Tax Adder	$ 5,042	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,042
6790210	Permitting	$ 3,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,928
R6010010	SLR Overtime Blended Labor	$ 20,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,114
R6010000	SLR Straight Time Blended Labor	$ 82,866	$ 4,412	$ 4,412	$ 4,412	$ 4,412	$ 4,412	$ 4,412	$ 4,412	$ 4,412	$ 2,844	$ -	$ -	$ -	$ 121,006
6790322	Small Tools Allocation	$ 550	$ 101	$ 101	$ 101	$ 101	$ 101	$ 101	$ 101	$ 101	$ 100	$ -	$ -	$ -	$ 1,460
6790321	Stores Allocation	$ 1,288	$ 240	$ 240	$ 240	$ 240	$ 240	$ 240	$ 240	$ 240	$ 238	$ -	$ -	$ -	$ 3,449
6500010	Transportation - Vehicle expense	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
Cost Sum		$ 282,448	$ 11,370	$ 11,370	$ 11,370	$ 11,370	$ 11,370	$ 11,370	$ 11,370	$ 11,370	$ 9,231	$ -	$ -	$ -	$ 382,636
Clearings		$ (282,448)	$ -	$ -	$ (34,109)	$ -	$ -	$ (34,109)	$ -	$ -	$ (31,971)	$ -	$ -	$ -	$ (382,636)
Project Net		$ -	$ 11,370	$ 11,370	$ (22,739)	$ 11,370	$ 11,370	$ (22,739)	$ 11,370	$ 11,370	$ (22,739)	$ -	$ -	$ -	$ -

Cost Year 04	Investment 680000741	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 39,189	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 438	$ 44,446
7103060	CIAC (Capital Work Order Credit)	$ (1,043)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,043)
6100080	Consultants - Other	$ 6,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,494
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 128,679	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,679
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6030800	Empl Exp - Miscellaneous Expense	$ 166	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166
6030060	Empl Exp - Shoes and uniforms	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
6790324	Engineering &Supervisory Allocation	$ 51,751	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 370	$ 56,187
6790320	Fleet Allocation	$ 15,322	$ 318	$ 318	$ 318	$ 318	$ 318	$ 318	$ 318	$ 318	$ 318	$ 318	$ 318	$ 318	$ 19,136
C6020000	Fringe Adder	$ 17,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,016
6790315	I&D Allocated to Capital	$ 11,855	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 389	$ 16,526
6018999	Labor Expense Reclass	$ (720)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (720)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 1,065	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,065
6401000	Mat & Supp - Inventory Issue	$ 53,738	$ 2,170	$ 2,170	$ 2,170	$ 2,170	$ 2,170	$ 2,170	$ 2,170	$ 2,170	$ 2,170	$ 2,170	$ 2,170	$ 2,170	$ 79,773
6400100	Mat & Supp - Outside Material Purchases	$ 858	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 858
6400510	Mat & Supp - Small Tools	$ 416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 416
6400080	Mat & Supp - Vehicle Fuel	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
6408999	Materials & Supplies Expense Reclass	$ (5,452)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,452)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (37,370)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,370)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (54,671)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (54,671)
C6900040	Payroll Tax Adder	$ 5,042	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,042
6790210	Permitting	$ 3,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,928
R6010010	SLR Overtime Blended Labor	$ 20,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,114
R6010000	SLR Straight Time Blended Labor	$ 121,006	$ 4,758	$ 4,758	$ 4,758	$ 4,758	$ 4,758	$ 4,758	$ 4,758	$ 4,758	$ 4,758	$ 4,758	$ 4,758	$ 4,758	$ 178,101
6790322	Small Tools Allocation	$ 1,460	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 60	$ 2,181
6790321	Stores Allocation	$ 3,449	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 143	$ 5,167
6500010	Transportation - Vehicle expense	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
Cost Sum		$ 382,636	$ 8,646	$ 8,646	$ 8,646	$ 8,646	$ 8,646	$ 8,646	$ 8,646	$ 8,646	$ 8,646	$ 8,646	$ 8,646	$ 8,646	$ 486,384
Clearings		$ (382,636)	$ -	$ -	$ (25,937)	$ -	$ -	$ (25,937)	$ -	$ -	$ (25,937)	$ -	$ -	$ (25,937)	$ (486,384)
Project Net		$ -	$ 8,646	$ 8,646	$ (17,291)	$ 8,646	$ 8,646	$ (17,291)	$ 8,646	$ 8,646	$ (17,291)	$ 8,646	$ 8,646	$ (17,291)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	684000728	Mains - Gallup - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	NWNM	NEW-08459	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Mains - Gallup - New
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 684000728 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 653	$ 1,387	$ (1)	$ 150	$ 416	$ (236)	$ -	$ -	$ -	$ 718	$ 13	$ -	$ 3,100
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,039)	$ -	$ -	$ -	$ (3,039)
6100080	Consultants - Other	$ -	$ (1,776)	$ -	$ -	$ 2,146	$ 3,466	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,836
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ 169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 169
6790324	Engineering &Supervisory Allocation	$ -	$ 857	$ 3,072	$ (3)	$ 206	$ 393	$ (247)	$ -	$ -	$ -	$ 486	$ 7	$ -	$ 4,770
6790320	Fleet Allocation	$ -	$ 423	$ 1,501	$ (2)	$ -	$ -	$ -	$ -	$ -	$ -	$ 364	$ -	$ -	$ 2,285
C6020000	Fringe Adder	$ -	$ 946	$ 3,169	$ (3)	$ -	$ -	$ -	$ -	$ -	$ -	$ 631	$ -	$ -	$ 4,742
6790315	I&D Allocated to Capital	$ -	$ 238	$ 348	$ (0)	$ 5	$ 9	$ (6)	$ -	$ -	$ -	$ 328	$ 1	$ -	$ 922
6401000	Mat & Supp - Inventory Issue	$ -	$ 9	$ 50	$ -	$ (893)	$ -	$ (1,967)	$ -	$ -	$ -	$ 835	$ 72	$ -	$ (1,894)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177
C6900040	Payroll Tax Adder	$ -	$ 280	$ 939	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ 187	$ -	$ -	$ 1,405
R6010010	SLR Overtime Blended Labor	$ -	$ 431	$ 2,988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44	$ -	$ -	$ 3,463
R6010000	SLR Straight Time Blended Labor	$ -	$ 3,071	$ 8,748	$ (12)	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,293	$ -	$ -	$ 14,100
6790322	Small Tools Allocation	$ -	$ 1	$ 10	$ -	$ (29)	$ -	$ (79)	$ -	$ -	$ -	$ 45	$ 1	$ -	$ (51)
6790321	Stores Allocation	$ -	$ 1	$ 11	$ -	$ (61)	$ -	$ (225)	$ -	$ -	$ -	$ 63	$ 1	$ -	$ (209)
Cost Sum		$ -	$ 5,132	$ 22,643	$ (24)	$ 1,524	$ 4,284	$ (2,760)	$ -	$ -	$ (3,039)	$ 5,995	$ 95	$ 4,718	$ 38,567
Clearings		$ -	$ -	$ -	$ (27,751)	$ -	$ -	$ (3,048)	$ -	$ -	$ 3,039	$ -	$ -	$ (10,807)	$ (38,567)
Project Net		$ -	$ 5,132	$ 22,643	$ (27,775)	$ 1,524	$ 4,284	$ (5,808)	$ -	$ -	$ -	$ 5,995	$ 95	$ (6,089)	$ -

Cost Year 02	Investment 684000728	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,100	$ -	$ -	$ -	$ -	$ -	$ 6	$ 3	$ 1	$ 1	$ 1	$ 1	$ 1	$ 3,114
7103060	CIAC (Capital Work Order Credit)	$ (3,039)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,039)
6100080	Consultants - Other	$ 3,836	$ 4,718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,554
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6030080	Empl Exp - Travel and Lodging	$ 169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 169
6790324	Engineering &Supervisory Allocation	$ 4,770	$ -	$ -	$ -	$ -	$ -	$ 5	$ 3	$ 1	$ 1	$ 1	$ 1	$ 1	$ 4,783
6790320	Fleet Allocation	$ 2,285	$ -	$ -	$ -	$ -	$ -	$ 3	$ 2	$ 1	$ 1	$ 1	$ 1	$ 1	$ 2,293
C6020000	Fringe Adder	$ 4,742	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,742
6790315	I&D Allocated to Capital	$ 922	$ -	$ -	$ -	$ -	$ -	$ 4	$ 2	$ 1	$ 1	$ 1	$ 1	$ 1	$ 932
6401000	Mat & Supp - Inventory Issue	$ (1,894)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,894)
6400100	Mat & Supp - Outside Material Purchases	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177
C6900040	Payroll Tax Adder	$ 1,405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,405
R6010010	SLR Overtime Blended Labor	$ 3,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,463
R6010000	SLR Straight Time Blended Labor	$ 14,100	$ -	$ -	$ -	$ -	$ -	$ 50	$ 24	$ 10	$ 10	$ 10	$ 10	$ 10	$ 14,224
6790322	Small Tools Allocation	$ (51)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51)
6790321	Stores Allocation	$ (209)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (209)
Cost Sum		$ 38,567	$ -	$ -	$ -	$ -	$ -	$ 68	$ 33	$ 14	$ 14	$ 14	$ 14	$ 14	$ 38,737
Clearings		$ (38,567)	$ -	$ -	$ -	$ -	$ -	$ (68)	$ -	$ -	$ (60)	$ -	$ -	$ (41)	$ (38,737)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33	$ 14	$ (46)	$ 14	$ 14	$ (28)	$ -

Cost Year 03	Investment 684000728	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ -	$ -	$ 3,127
7103060	CIAC (Capital Work Order Credit)	$ (3,039)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,039)
6100080	Consultants - Other	$ 8,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,554
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6030080	Empl Exp - Travel and Lodging	$ 169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 169
6790324	Engineering &Supervisory Allocation	$ 4,783	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ -	$ -	$ 4,797
6790320	Fleet Allocation	$ 2,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ -	$ -	$ 2,302
C6020000	Fringe Adder	$ 4,742	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,742
6790315	I&D Allocated to Capital	$ 932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ -	$ -	$ 943
6401000	Mat & Supp - Inventory Issue	$ (1,894)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,894)
6400100	Mat & Supp - Outside Material Purchases	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177
C6900040	Payroll Tax Adder	$ 1,405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,405
R6010010	SLR Overtime Blended Labor	$ 3,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,463
R6010000	SLR Straight Time Blended Labor	$ 14,224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148	$ -	$ -	$ 14,372
6790322	Small Tools Allocation	$ (51)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51)
6790321	Stores Allocation	$ (209)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (209)
Cost Sum		$ 38,737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196	$ -	$ -	$ 38,932
Clearings		$ (38,737)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (196)	$ (38,932)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196	$ -	$ (196)	$ -

Cost Year 04	Investment 684000728	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ 3,137
7103060	CIAC (Capital Work Order Credit)	$ (3,039)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,039)
6100080	Consultants - Other	$ 8,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,554
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6030080	Empl Exp - Travel and Lodging	$ 169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 169
6790324	Engineering &Supervisory Allocation	$ 4,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ -	$ -	$ 4,805
6790320	Fleet Allocation	$ 2,302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ 2,312
C6020000	Fringe Adder	$ 4,742	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,742
6790315	I&D Allocated to Capital	$ 943	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ -	$ -	$ 956
6401000	Mat & Supp - Inventory Issue	$ (1,894)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,894)
6400100	Mat & Supp - Outside Material Purchases	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177
C6900040	Payroll Tax Adder	$ 1,405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,405
R6010010	SLR Overtime Blended Labor	$ 3,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,463
R6010000	SLR Straight Time Blended Labor	$ 14,372	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154	$ -	$ -	$ 14,526
6790322	Small Tools Allocation	$ (51)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51)
6790321	Stores Allocation	$ (209)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (209)
Cost Sum		$ 38,932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ -	$ -	$ 39,127
Clearings		$ (38,932)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (194)	$ (39,127)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ -	$ (194)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	684000729	Land, Structures & Sta - Gallup - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	NWNM	NEW-08461	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Gallup - New

Justification: To ensure continual safe and reliable service, NMGC invests in new/modified regulator stations throughout the year as growth or new customers require these investments

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 684000729 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89	$ -	$ 362
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45	$ -	$ 649
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41	$ -	$ 41
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84	$ -	$ 84
6790315	I&D Allocated to Capital	$ -	$ -	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42	$ -	$ 56
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 3,209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72	$ -	$ 3,281
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25	$ -	$ 25
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313	$ -	$ 313
6790322	Small Tools Allocation	$ -	$ -	$ 148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ 149
6790321	Stores Allocation	$ -	$ -	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ 160
Cost Sum		$ -	$ -	$ 4,407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 714	$ -	$ 5,122
Clearings		$ -	$ -	$ -	$ (4,407)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (714)	$ (5,122)
Project Net		$ -	$ -	$ 4,407	$ (4,407)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 714	$ (714)	$ -

Cost Year 02	Investment 684000729	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 362	$ -	$ -	$ -	$ -	$ 319	$ 299	$ 272	$ 294	$ 412	$ 194	$ 207	$ 159	$ 2,518
6790324	Engineering &Supervisory Allocation	$ 649	$ -	$ -	$ -	$ -	$ 309	$ 290	$ 264	$ 285	$ 399	$ 188	$ 201	$ 154	$ 2,739
6790320	Fleet Allocation	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67	$ 20	$ 28	$ -	$ 156
C6020000	Fringe Adder	$ 84	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84
6790315	I&D Allocated to Capital	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ 26	$ 36	$ -	$ 204
6401000	Mat & Supp - Inventory Issue	$ 3,281	$ -	$ -	$ -	$ -	$ 2,425	$ 2,247	$ 2,207	$ 2,407	$ 2,407	$ 1,207	$ 1,207	$ 1,207	$ 18,598
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 400	$ 400	$ 199	$ 199	$ 199	$ 199	$ 199	$ 199	$ 1,993
C6900040	Payroll Tax Adder	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47	$ -	$ -	$ 47
R6010000	SLR Straight Time Blended Labor	$ 313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,064	$ 268	$ 439	$ -	$ 2,084
6790322	Small Tools Allocation	$ 149	$ -	$ -	$ -	$ -	$ 73	$ 69	$ 62	$ 68	$ 68	$ 36	$ 36	$ 36	$ 598
6790321	Stores Allocation	$ 160	$ -	$ -	$ -	$ -	$ 175	$ 164	$ 149	$ 162	$ 162	$ 87	$ 87	$ 87	$ 1,234
Cost Sum		$ 5,122	$ -	$ -	$ -	$ -	$ 3,702	$ 3,469	$ 3,153	$ 3,415	$ 4,863	$ 2,272	$ 2,440	$ 1,843	$ 30,279
Clearings		$ (5,122)	$ -	$ -	$ -	$ -	$ -	$ (7,171)	$ -	$ -	$ (11,432)	$ -	$ -	$ (6,555)	$ (30,279)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 3,702	$ (3,702)	$ 3,153	$ 3,415	$ (6,569)	$ 2,272	$ 2,440	$ (4,712)	$ -

Cost Year 03	Investment 684000729	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 525	$ 1,092	$ 249	$ 229	$ 4,612
6790324	Engineering &Supervisory Allocation	$ 2,739	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 511	$ 1,063	$ 242	$ 223	$ 4,777
6790320	Fleet Allocation	$ 156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69	$ 21	$ 29	$ -	$ 274
C6020000	Fringe Adder	$ 84	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84
6790315	I&D Allocated to Capital	$ 204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85	$ 25	$ 35	$ -	$ 348
6401000	Mat & Supp - Inventory Issue	$ 18,598	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,405	$ 11,053	$ 2,155	$ -	$ 36,211
6400100	Mat & Supp - Outside Material Purchases	$ 1,993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31	$ -	$ 2,390	$ 4,414
C6900040	Payroll Tax Adder	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
R6010010	SLR Overtime Blended Labor	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49	$ -	$ -	$ 95
R6010000	SLR Straight Time Blended Labor	$ 2,084	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,098	$ 277	$ 453	$ -	$ 3,912
6790322	Small Tools Allocation	$ 598	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102	$ 257	$ 50	$ 55	$ 1,063
6790321	Stores Allocation	$ 1,234	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243	$ 611	$ 119	$ 132	$ 2,339
Cost Sum		$ 30,279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,037	$ 14,479	$ 3,331	$ 3,029	$ 58,155
Clearings		$ (30,279)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,037)	$ -	$ -	$ (20,839)	$ (58,155)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,479	$ 3,331	$ (17,810)	$ -

Cost Year 04	Investment 684000729	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 368	$ 766	$ 174	$ 161	$ 6,080
6790324	Engineering &Supervisory Allocation	$ 4,777	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310	$ 646	$ 147	$ 135	$ 6,016
6790320	Fleet Allocation	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76	$ 23	$ 32	$ -	$ 405
C6020000	Fringe Adder	$ 84	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84
6790315	I&D Allocated to Capital	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94	$ 28	$ 39	$ -	$ 508
6401000	Mat & Supp - Inventory Issue	$ 36,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,592	$ 11,523	$ 2,246	$ -	$ 54,572
6400100	Mat & Supp - Outside Material Purchases	$ 4,414	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33	$ -	$ 2,492	$ 6,939
C6900040	Payroll Tax Adder	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
R6010010	SLR Overtime Blended Labor	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51	$ -	$ -	$ 146
R6010000	SLR Straight Time Blended Labor	$ 3,912	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,145	$ 289	$ 472	$ -	$ 5,818
6790322	Small Tools Allocation	$ 1,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 127	$ 320	$ 62	$ 69	$ 1,641
6790321	Stores Allocation	$ 2,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303	$ 762	$ 148	$ 164	$ 3,717
Cost Sum		$ 58,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,015	$ 14,440	$ 3,321	$ 3,021	$ 85,953
Clearings		$ (58,155)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,015)	$ -	$ -	$ (20,782)	$ (85,953)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,440	$ 3,321	$ (17,761)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	684000730	Meters - Residential - Gallup - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	NWNM	NEW-08462	FP-NMG Dist Residential Mtr-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Meters - Residential - Gallup - New
Justification	NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers
Alternatives Considered	NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 684000730 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 144	$ 147	$ 969	$ 696	$ 178	$ 682	$ (70)	$ 587	$ 243	$ 109	$ 41	$ 18	$ 3,744
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,581)	$ -	$ (1,581)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 288	$ 325	$ 2,031	$ 952	$ 168	$ 715	$ (76)	$ 593	$ 124	$ 74	$ 21	$ 26	$ 5,241
6790320	Fleet Allocation	$ -	$ 128	$ 89	$ 118	$ 162	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 559
C6020000	Fringe Adder	$ -	$ 381	$ 263	$ 330	$ 409	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,524
6790315	I&D Allocated to Capital	$ -	$ 93	$ (1)	$ 88	$ 72	$ 21	$ 17	$ (3)	$ 53	$ 11	$ 7	$ 2	$ 2	$ 361
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,621)	$ (7,621)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ 417	$ 410	$ 180	$ 653	$ 297	$ -	$ -	$ 3,260	$ 1,352	$ 604	$ 229	$ 129	$ 7,531
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (626)	$ -	$ 9,573	$ 3,106	$ 479	$ 5,680	$ (466)	$ -	$ -	$ -	$ -	$ 172	$ 17,918
C6900040	Payroll Tax Adder	$ -	$ 113	$ 78	$ 98	$ 121	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 69	$ 75	$ -	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,411	$ 905	$ 1,148	$ 1,514	$ 377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,355
6790322	Small Tools Allocation	$ -	$ (14)	$ 19	$ 431	$ 123	$ 26	$ 229	$ (8)	$ 131	$ 20	$ 32	$ 4	$ 7	$ 1,001
6790321	Stores Allocation	$ -	$ (17)	$ 20	$ 653	$ 257	$ 137	$ 649	$ (28)	$ 260	$ 57	$ 46	$ 5	$ 28	$ 2,066
6790325	Testing & Installation Allocation	$ -	$ (46)	$ 91	$ 2,165	$ 835	$ 172	$ 1,261	$ (103)	$ 724	$ 300	$ 134	$ 51	$ 67	$ 5,650
Cost Sum		$ -	$ 2,274	$ 2,415	$ 17,860	$ 8,899	$ 2,246	$ 9,232	$ (754)	$ 5,609	$ 2,107	$ 1,005	$ (1,229)	$ (7,172)	$ 42,490
Clearings		$ -	$ -	$ -	$ (22,548)	$ -	$ -	$ (20,376)	$ -	$ -	$ (6,962)	$ -	$ -	$ 7,396	$ (42,490)
Project Net		$ -	$ 2,274	$ 2,415	$ (4,688)	$ 8,899	$ 2,246	$ (11,145)	$ (754)	$ 5,609	$ (4,854)	$ 1,005	$ (1,229)	$ 224	$ -

Cost Year 02 Investment 684000730 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 3,744	$ 1,324	$ 25	$ 4,731	$ (57)	$ 1,041	$ 149	$ 149	$ 149	$ -	$ -	$ 100	$ (141)	$ 11,216
7103060	CIAC (Capital Work Order Credit)	$ (1,581)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,581)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 5,241	$ 1,070	$ 27	$ 2,964	$ (64)	$ 1,009	$ 145	$ 145	$ 145	$ -	$ -	$ 97	$ (136)	$ 10,642
6790320	Fleet Allocation	$ 559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 559
C6020000	Fringe Adder	$ 1,524	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,524
6790315	I&D Allocated to Capital	$ 361	$ 54	$ 1	$ 148	$ (3)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 560
6018999	Labor Expense Reclass	$ (7,621)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,621)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 7,531	$ 139	$ 186	$ 249	$ 767	$ 515	$ -	$ -	$ -	$ -	$ -	$ 415	$ 515	$ 10,317
6400100	Mat & Supp - Outside Material Purchases	$ 17,918	$ 8,703	$ (22)	$ 31,289	$ (1,146)	$ 8,703	$ 1,321	$ 1,321	$ 1,321	$ -	$ -	$ 473	$ (1,758)	$ 68,121
C6900040	Payroll Tax Adder	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
R6010010	SLR Overtime Blended Labor	$ 290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290
R6010000	SLR Straight Time Blended Labor	$ 5,355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,355
6790322	Small Tools Allocation	$ 1,001	$ 679	$ 12	$ 650	$ (42)	$ 239	$ 34	$ 34	$ 34	$ -	$ -	$ 23	$ (32)	$ 2,632
6790321	Stores Allocation	$ 2,066	$ 1,076	$ 7	$ 1,894	$ (46)	$ 572	$ 82	$ 82	$ 82	$ -	$ -	$ 55	$ (77)	$ 5,794
6790325	Testing & Installation Allocation	$ 5,650	$ 1,960	$ 36	$ 7,001	$ (84)	$ 3,513	$ 503	$ 503	$ 503	$ -	$ -	$ 338	$ (474)	$ 19,451
Cost Sum		$ 42,490	$ 15,005	$ 273	$ 48,926	$ (674)	$ 15,592	$ 2,235	$ 2,235	$ 2,234	$ -	$ -	$ 1,501	$ (2,104)	$ 127,711
Clearings		$ (42,490)	$ -	$ -	$ (64,204)	$ -	$ -	$ (17,152)	$ -	$ -	$ (4,468)	$ -	$ -	$ 603	$ (127,711)
Project Net		$ -	$ 15,005	$ 273	$ (15,278)	$ (674)	$ 15,592	$ (14,917)	$ 2,235	$ 2,234	$ (4,468)	$ -	$ 1,501	$ (1,501)	$ -

Cost Year 03	Investment 684000730	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,216	$ 14	$ (238)	$ 619	$ 68	$ 133	$ 44	$ 211	$ 1,686	$ 81	$ 760	$ 150	$ (114)	$ 14,630
7103060	CIAC (Capital Work Order Credit)	$ (1,581)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,581)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 76	$ 206	$ -	$ 197	$ 137	$ 196	$ 424	$ 1,236
6790324	Engineering &Supervisory Allocation	$ 10,642	$ 14	$ (232)	$ 602	$ 66	$ 130	$ 43	$ 205	$ 1,641	$ 79	$ 739	$ 146	$ (111)	$ 13,965
6790320	Fleet Allocation	$ 559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 559
C6020000	Fringe Adder	$ 1,524	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,524
6790315	I&D Allocated to Capital	$ 560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 560
6018999	Labor Expense Reclass	$ (7,621)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,621)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 10,317	$ 147	$ 117	$ 335	$ 709	$ 1,392	$ 387	$ 3,877	$ 53	$ 656	$ 463	$ 1,128	$ 211	$ 19,792
6400100	Mat & Supp - Outside Material Purchases	$ 68,121	$ -	$ (2,602)	$ 6,126	$ -	$ -	$ -	$ (1,881)	$ 17,553	$ -	$ 7,333	$ 250	$ (1,816)	$ 93,085
C6900040	Payroll Tax Adder	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
R6010010	SLR Overtime Blended Labor	$ 290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290
R6010000	SLR Straight Time Blended Labor	$ 5,355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,355
6790322	Small Tools Allocation	$ 2,632	$ 3	$ (58)	$ 150	$ 16	$ 32	$ 9	$ 46	$ 408	$ 15	$ 181	$ 32	$ (37)	$ 3,431
6790321	Stores Allocation	$ 5,794	$ 8	$ (137)	$ 356	$ 39	$ 77	$ 21	$ 110	$ 971	$ 36	$ 430	$ 76	$ (88)	$ 7,693
6790325	Testing & Installation Allocation	$ 19,451	$ 51	$ (869)	$ 2,260	$ 248	$ 487	$ 135	$ 698	$ 6,157	$ 229	$ 2,726	$ 482	$ (561)	$ 31,494
Cost Sum		$ 127,711	$ 237	$ (4,018)	$ 10,449	$ 1,147	$ 2,250	$ 716	$ 3,473	$ 28,469	$ 1,293	$ 12,770	$ 2,459	$ (2,091)	$ 184,865
Clearings		$ (127,711)	$ -	$ -	$ (6,668)	$ -	$ -	$ (4,113)	$ -	$ -	$ (33,235)	$ -	$ -	$ (13,137)	$ (184,865)
Project Net		$ -	$ 237	$ (4,018)	$ 3,781	$ 1,147	$ 2,250	$ (3,398)	$ 3,473	$ 28,469	$ (31,942)	$ 12,770	$ 2,459	$ (15,228)	$ -

Cost Year 04	Investment 684000730	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,630	$ 10	$ (167)	$ 434	$ 48	$ 93	$ 31	$ 148	$ 1,183	$ 57	$ 533	$ 105	$ (80)	$ 17,024
7103060	CIAC (Capital Work Order Credit)	$ (1,581)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,581)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,236	$ -	$ -	$ -	$ -	$ -	$ 79	$ 215	$ -	$ 205	$ 143	$ 204	$ 442	$ 2,525
6790324	Engineering &Supervisory Allocation	$ 13,965	$ 8	$ (141)	$ 366	$ 40	$ 79	$ 26	$ 125	$ 998	$ 48	$ 449	$ 89	$ (68)	$ 15,985
6790320	Fleet Allocation	$ 559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 559
C6020000	Fringe Adder	$ 1,524	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,524
6790315	I&D Allocated to Capital	$ 560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 560
6018999	Labor Expense Reclass	$ (7,621)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,621)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 19,792	$ 153	$ 122	$ 350	$ 740	$ 1,451	$ 404	$ 4,042	$ 56	$ 684	$ 483	$ 1,175	$ 220	$ 29,670
6400100	Mat & Supp - Outside Material Purchases	$ 93,085	$ -	$ (2,712)	$ 6,387	$ -	$ -	$ -	$ (1,961)	$ 18,299	$ -	$ 7,645	$ 260	$ (1,893)	$ 119,110
C6900040	Payroll Tax Adder	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
R6010010	SLR Overtime Blended Labor	$ 290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290
R6010000	SLR Straight Time Blended Labor	$ 5,355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,355
6790322	Small Tools Allocation	$ 3,431	$ 4	$ (72)	$ 187	$ 20	$ 40	$ 11	$ 58	$ 508	$ 19	$ 225	$ 40	$ (46)	$ 4,425
6790321	Stores Allocation	$ 7,693	$ 10	$ (171)	$ 444	$ 49	$ 96	$ 27	$ 137	$ 1,211	$ 45	$ 536	$ 95	$ (110)	$ 10,062
6790325	Testing & Installation Allocation	$ 31,494	$ 52	$ (886)	$ 2,304	$ 253	$ 496	$ 138	$ 712	$ 6,277	$ 234	$ 2,780	$ 491	$ (572)	$ 43,773
Cost Sum		$ 184,865	$ 238	$ (4,027)	$ 10,472	$ 1,150	$ 2,255	$ 715	$ 3,475	$ 28,532	$ 1,291	$ 12,794	$ 2,459	$ (2,106)	$ 242,114
Clearings		$ (184,865)	$ -	$ -	$ (6,683)	$ -	$ -	$ (4,120)	$ -	$ -	$ (33,299)	$ -	$ -	$ (13,147)	$ (242,114)
Project Net		$ -	$ 238	$ (4,027)	$ 3,789	$ 1,150	$ 2,255	$ (3,405)	$ 3,475	$ 28,532	$ (32,007)	$ 12,794	$ 2,459	$ (15,254)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	684000731	Services - Gallup - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	NWNM	NEW-08463	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date		Description	Services - Gallup - New
Estimated In-Service Date			
Justification	NMGC installs new services consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 684000731 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 242	$ 187	$ -	$ 20	$ -	$ 72	$ 246	$ 1,205	$ 1,611	$ 695	$ 742	$ -	$ 5,019
7103060	CIAC (Capital Work Order Credit)	$ -	$ (775)	$ -	$ -	$ -	$ -	$ -	$ (2,949)	$ -	$ (2,519)	$ (1,434)	$ -	$ -	$ (7,677)
6100080	Consultants - Other	$ -	$ 1,182	$ 1,029	$ -	$ 163	$ -	$ 81	$ 1,003	$ -	$ 5,056	$ 779	$ -	$ -	$ 9,293
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 483	$ 414	$ -	$ 27	$ -	$ 75	$ 266	$ 1,217	$ 824	$ 470	$ 374	$ -	$ 4,151
6790320	Fleet Allocation	$ -	$ 134	$ 94	$ -	$ -	$ -	$ 36	$ 71	$ 751	$ 454	$ 291	$ 354	$ -	$ 2,185
C6020000	Fringe Adder	$ -	$ 297	$ 179	$ -	$ -	$ -	$ 66	$ 127	$ 1,301	$ 755	$ 574	$ 735	$ 786	$ 4,821
6790315	I&D Allocated to Capital	$ -	$ 85	$ (7)	$ -	$ 1	$ -	$ 10	$ 41	$ 695	$ 414	$ 301	$ 364	$ -	$ 1,904
6401000	Mat & Supp - Inventory Issue	$ -	$ 176	$ 278	$ -	$ -	$ -	$ 188	$ -	$ 187	$ 120	$ 211	$ 447	$ 433	$ 2,041
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 88	$ 53	$ -	$ -	$ -	$ 20	$ 38	$ 386	$ 224	$ 170	$ 218	$ 233	$ 1,428
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ 76	$ -	$ -	$ -	$ -	$ 79	$ -	$ 756	$ -	$ 132	$ 62	$ 143	$ 1,248
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,024	$ 662	$ -	$ -	$ -	$ 166	$ 471	$ 4,063	$ 2,797	$ 1,995	$ 2,660	$ 2,769	$ 16,606
6790322	Small Tools Allocation	$ -	$ 12	$ 13	$ -	$ -	$ -	$ 8	$ -	$ 8	$ 2	$ 11	$ 8	$ -	$ 61
6790321	Stores Allocation	$ -	$ 14	$ 14	$ -	$ -	$ -	$ 21	$ -	$ 15	$ 5	$ 16	$ 9	$ -	$ 95
Cost Sum		$ -	$ 3,038	$ 2,916	$ -	$ 209	$ -	$ 822	$ (685)	$ 10,583	$ 9,743	$ 4,212	$ 5,972	$ 4,364	$ 41,174
Clearings		$ -	$ -	$ -	$ (5,954)	$ -	$ -	$ (1,031)	$ -	$ -	$ (19,641)	$ -	$ -	$ (14,548)	$ (41,174)
Project Net		$ -	$ 3,038	$ 2,916	$ (5,954)	$ 209	$ -	$ (209)	$ (685)	$ 10,583	$ (9,898)	$ 4,212	$ 5,972	$ (10,184)	$ -

Cost Year 02	Investment 684000731	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,019	$ 24	$ 763	$ 719	$ 1,104	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,695
7103060	CIAC (Capital Work Order Credit)	$ (7,677)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,677)
6100080	Consultants - Other	$ 9,293	$ -	$ -	$ 1,134	$ (1,134)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,293
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250
6790324	Engineering &Supervisory Allocation	$ 4,151	$ 19	$ 843	$ 450	$ 1,250	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,779
6790320	Fleet Allocation	$ 2,185	$ -	$ 624	$ 274	$ 971	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,092
C6020000	Fringe Adder	$ 4,821	$ 878	$ 550	$ 617	$ 1,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,499
6790315	I&D Allocated to Capital	$ 1,904	$ 1	$ 302	$ 177	$ 471	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,903
6401000	Mat & Supp - Inventory Issue	$ 2,041	$ 160	$ (107)	$ 571	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,745
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,428	$ 260	$ 163	$ 183	$ 484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,518
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 1,248	$ 35	$ 24	$ 67	$ 448	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,822
R6010000	SLR Straight Time Blended Labor	$ 16,606	$ 3,215	$ 2,015	$ 2,219	$ 5,601	$ 608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,264
6790322	Small Tools Allocation	$ 61	$ 12	$ (8)	$ 12	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86
6790321	Stores Allocation	$ 95	$ 19	$ (4)	$ 34	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154
Cost Sum		$ 41,174	$ 4,624	$ 5,164	$ 6,458	$ 11,176	$ 827	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,424
Clearings		$ (41,174)	$ -	$ -	$ (16,246)	$ -	$ -	$ (12,003)	$ -	$ -	$ -	$ -	$ -	$ -	$ (69,424)
Project Net		$ -	$ 4,624	$ 5,164	$ (9,789)	$ 11,176	$ 827	$ (12,003)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment 684000731 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 7,695	$ 176	$ 142	$ 119	$ 108	$ 82	$ 81	$ 207	$ 110	$ 35	$ 88	$ 75	$ 75	$ 8,994
7103060	CIAC (Capital Work Order Credit)	$ (7,677)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,677)
6100080	Consultants - Other	$ 9,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,293
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250
6790324	Engineering &Supervisory Allocation	$ 6,779	$ 172	$ 138	$ 116	$ 105	$ 79	$ 79	$ 201	$ 107	$ 34	$ 86	$ 73	$ 73	$ 8,043
6790320	Fleet Allocation	$ 4,092	$ 50	$ 69	$ 50	$ 66	$ 50	$ 50	$ 50	$ 50	$ 63	$ 50	$ 50	$ 50	$ 4,743
C6020000	Fringe Adder	$ 8,499	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,499
6790315	I&D Allocated to Capital	$ 2,903	$ 62	$ 85	$ 62	$ 81	$ 62	$ 62	$ 62	$ 62	$ 77	$ 62	$ 62	$ 62	$ 3,700
6401000	Mat & Supp - Inventory Issue	$ 2,745	$ 535	$ 405	$ 463	$ (416)	$ 71	$ 69	$ -	$ 365	$ 631	$ 136	$ -	$ -	$ 5,005
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,379	$ -	$ (1,232)	$ -	$ -	$ -	$ 148
C6900040	Payroll Tax Adder	$ 2,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,518
6790210	Permitting	$ -	$ 536	$ -	$ -	$ 534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,070
R6010010	SLR Overtime Blended Labor	$ 1,822	$ -	$ 301	$ -	$ 249	$ -	$ -	$ -	$ -	$ 193	$ -	$ -	$ -	$ 2,565
R6010000	SLR Straight Time Blended Labor	$ 30,264	$ 800	$ 800	$ 800	$ 800	$ 800	$ 800	$ 800	$ 800	$ 800	$ 800	$ 800	$ 800	$ 39,858
6790322	Small Tools Allocation	$ 86	$ 12	$ 9	$ 11	$ (10)	$ 2	$ 2	$ 32	$ 8	$ (14)	$ 3	$ -	$ -	$ 142
6790321	Stores Allocation	$ 154	$ 29	$ 22	$ 26	$ (23)	$ 4	$ 4	$ 76	$ 20	$ (33)	$ 8	$ -	$ -	$ 286
Cost Sum		$ 69,424	$ 2,373	$ 1,971	$ 1,646	$ 1,495	$ 1,149	$ 1,147	$ 2,807	$ 1,522	$ 554	$ 1,232	$ 1,059	$ 1,059	$ 87,438
Clearings		$ (69,424)	$ -	$ -	$ (5,990)	$ -	$ -	$ (3,790)	$ -	$ -	$ (4,883)	$ -	$ -	$ (3,351)	$ (87,438)
Project Net		$ -	$ 2,373	$ 1,971	$ (4,344)	$ 1,495	$ 1,149	$ (2,643)	$ 2,807	$ 1,522	$ (4,329)	$ 1,232	$ 1,059	$ (2,291)	$ -

Cost Year 04	Investment 684000731	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,994	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 167	$ 75	$ (8)	$ 75	$ 75	$ 75	$ 9,901
7103060	CIAC (Capital Work Order Credit)	$ (7,677)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,677)
6100080	Consultants - Other	$ 9,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,293
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250
6790324	Engineering &Supervisory Allocation	$ 8,043	$ 63	$ 63	$ 63	$ 63	$ 63	$ 63	$ 141	$ 63	$ (7)	$ 63	$ 63	$ 63	$ 8,809
6790320	Fleet Allocation	$ 4,743	$ 61	$ 61	$ 61	$ 61	$ 61	$ 61	$ 61	$ 61	$ 61	$ 61	$ 61	$ 61	$ 5,472
C6020000	Fringe Adder	$ 8,499	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,499
6790315	I&D Allocated to Capital	$ 3,700	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 4,593
6401000	Mat & Supp - Inventory Issue	$ 5,005	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 7,259
6400100	Mat & Supp - Outside Material Purchases	$ 148	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,438	$ -	$ (1,284)	$ -	$ -	$ -	$ 302
C6900040	Payroll Tax Adder	$ 2,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,518
6790210	Permitting	$ 1,070	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 90	$ 2,156
R6010010	SLR Overtime Blended Labor	$ 2,565	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 65	$ 3,342
R6010000	SLR Straight Time Blended Labor	$ 39,858	$ 845	$ 845	$ 845	$ 845	$ 845	$ 845	$ 845	$ 845	$ 845	$ 845	$ 845	$ 845	$ 49,993
6790322	Small Tools Allocation	$ 142	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 45	$ 5	$ (30)	$ 5	$ 5	$ 5	$ 208
6790321	Stores Allocation	$ 286	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 107	$ 12	$ (72)	$ 12	$ 12	$ 12	$ 445
Cost Sum		$ 87,438	$ 1,478	$ 1,478	$ 1,478	$ 1,478	$ 1,478	$ 1,478	$ 3,222	$ 1,478	$ (79)	$ 1,478	$ 1,478	$ 1,478	$ 105,363
Clearings		$ (87,438)	$ -	$ -	$ (4,435)	$ -	$ -	$ (4,435)	$ -	$ -	$ (4,621)	$ -	$ -	$ (4,435)	$ (105,363)
Project Net		$ -	$ 1,478	$ 1,478	$ (2,957)	$ 1,478	$ 1,478	$ (2,956)	$ 3,222	$ 1,478	$ (4,700)	$ 1,478	$ 1,478	$ (2,957)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	684000742	Mains - Gallup - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	NWNM	PRE-05851	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date		Description	Mains - Gallup - Replace
Estimated In-Service Date			
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements		
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 684000742 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 452	$ 383	$ 903	$ 1,178	$ 2,090	$ 284	$ -	$ (1,579)	$ 104	$ 409	$ 3	$ -	$ 4,227
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 447	$ 2,275	$ -	$ -	$ 2,722
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 240	$ 193	$ 126	$ 513	$ -	$ -	$ 62	$ -	$ -	$ -	$ 1,134
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ 997	$ -	$ 936	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,933
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ 624	$ -	$ 1,011	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,643
6790324	Engineering &Supervisory Allocation	$ -	$ 903	$ 847	$ 1,892	$ 1,610	$ 1,973	$ 298	$ -	$ (1,595)	$ 53	$ 277	$ 1	$ -	$ 6,261
6790320	Fleet Allocation	$ -	$ -	$ 404	$ -	$ 954	$ 1,872	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,258
C6020000	Fringe Adder	$ -	$ -	$ 900	$ -	$ 1,808	$ 3,257	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,029
6790315	I&D Allocated to Capital	$ -	$ 43	$ 106	$ 45	$ 255	$ 436	$ 15	$ -	$ (144)	$ 5	$ 25	$ 0	$ -	$ 787
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35	$ (20)	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ 5,314	$ -	$ 8,957	$ (525)	$ -	$ -	$ -	$ (8,771)	$ 66	$ -	$ -	$ (69)	$ 4,972
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 802	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 908
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ 595	$ -	$ -	$ -	$ -	$ -	$ -	$ 595
C6900040	Payroll Tax Adder	$ -	$ -	$ 267	$ -	$ 536	$ 965	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,786
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 1,064	$ -	$ 1,208	$ 3,752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,024
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 2,270	$ -	$ 5,489	$ 8,310	$ 235	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,304
6790322	Small Tools Allocation	$ -	$ 352	$ -	$ 432	$ (14)	$ -	$ -	$ -	$ (353)	$ 1	$ -	$ -	$ -	$ 418
6790321	Stores Allocation	$ -	$ 436	$ -	$ 654	$ (29)	$ -	$ -	$ -	$ (699)	$ 3	$ -	$ -	$ -	$ 365
Cost Sum		$ -	$ 7,500	$ 6,241	$ 14,548	$ 13,768	$ 23,793	$ 2,994	$ -	$ (13,140)	$ 740	$ 2,986	$ 39	$ (88)	$ 59,380
Clearings		$ -	$ -	$ -	$ (28,288)	$ -	$ -	$ (40,555)	$ -	$ -	$ 12,400	$ -	$ -	$ (2,936)	$ (59,380)
Project Net		$ -	$ 7,500	$ 6,241	$ (13,740)	$ 13,768	$ 23,793	$ (37,561)	$ -	$ (13,140)	$ 13,140	$ 2,986	$ 39	$ (3,025)	$ -

Cost Year 02 Investment 684000742 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,227	$ -	$ -	$ -	$ -	$ -	$ 749	$ 1,010	$ 130	$ 130	$ 130	$ 130	$ -	$ 6,504
6100080	Consultants - Other	$ 2,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,722
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,134	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,134
6030800	Empl Exp - Miscellaneous Expense	$ 1,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,933
6030080	Empl Exp - Travel and Lodging	$ 1,643	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,643
6790324	Engineering &Supervisory Allocation	$ 6,261	$ -	$ -	$ -	$ -	$ -	$ 726	$ 979	$ 126	$ 126	$ 126	$ 126	$ -	$ 8,469
6790320	Fleet Allocation	$ 3,258	$ -	$ -	$ -	$ -	$ -	$ 354	$ 505	$ -	$ -	$ -	$ -	$ -	$ 4,117
C6020000	Fringe Adder	$ 6,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,029
6790315	I&D Allocated to Capital	$ 787	$ -	$ -	$ -	$ -	$ -	$ 453	$ 648	$ -	$ -	$ -	$ -	$ -	$ 1,888
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 4,972	$ -	$ -	$ -	$ -	$ -	$ 1,177	$ 1,147	$ 1,147	$ 1,147	$ 1,147	$ 1,147	$ -	$ 11,885
6400100	Mat & Supp - Outside Material Purchases	$ 908	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 908
6400510	Mat & Supp - Small Tools	$ 595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 595
C6900040	Payroll Tax Adder	$ 1,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,786
R6010010	SLR Overtime Blended Labor	$ 6,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,024
R6010000	SLR Straight Time Blended Labor	$ 16,304	$ -	$ -	$ -	$ -	$ -	$ 5,594	$ 7,997	$ -	$ -	$ -	$ -	$ -	$ 29,894
6790322	Small Tools Allocation	$ 418	$ -	$ -	$ -	$ -	$ -	$ 30	$ 30	$ 30	$ 30	$ 30	$ 30	$ -	$ 597
6790321	Stores Allocation	$ 365	$ -	$ -	$ -	$ -	$ -	$ 73	$ 71	$ 71	$ 71	$ 71	$ 71	$ -	$ 794
Cost Sum		$ 59,380	$ -	$ -	$ -	$ -	$ -	$ 9,155	$ 12,388	$ 1,503	$ 1,503	$ 1,503	$ 1,503	$ -	$ 86,936
Clearings		$ (59,380)	$ -	$ -	$ -	$ -	$ -	$ (9,155)	$ -	$ -	$ (15,394)	$ -	$ -	$ (3,007)	$ (86,936)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,388	$ 1,503	$ (13,891)	$ 1,503	$ 1,503	$ (3,007)	$ -

Cost Year 03	Investment 684000742	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,504	$ 539	$ 539	$ 539	$ 539	$ 539	$ 539	$ 539	$ 539	$ 539	$ 539	$ 539	$ 539	$ 12,976
6100080	Consultants - Other	$ 2,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,722
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,134	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,134
6030800	Empl Exp - Miscellaneous Expense	$ 1,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,933
6030080	Empl Exp - Travel and Lodging	$ 1,643	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,643
6790324	Engineering &Supervisory Allocation	$ 8,469	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 525	$ 14,767
6790320	Fleet Allocation	$ 4,117	$ 282	$ 282	$ 282	$ 282	$ 282	$ 282	$ 282	$ 282	$ 282	$ 282	$ 282	$ 282	$ 7,504
C6020000	Fringe Adder	$ 6,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,029
6790315	I&D Allocated to Capital	$ 1,888	$ 345	$ 345	$ 345	$ 345	$ 345	$ 345	$ 345	$ 345	$ 345	$ 345	$ 345	$ 345	$ 6,033
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 11,885	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 1,252	$ 26,911
6400100	Mat & Supp - Outside Material Purchases	$ 908	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 908
6400510	Mat & Supp - Small Tools	$ 595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 595
C6900040	Payroll Tax Adder	$ 1,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,786
R6010010	SLR Overtime Blended Labor	$ 6,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,024
R6010000	SLR Straight Time Blended Labor	$ 29,894	$ 4,481	$ 4,481	$ 4,481	$ 4,481	$ 4,481	$ 4,481	$ 4,481	$ 4,481	$ 4,481	$ 4,481	$ 4,481	$ 4,481	$ 83,663
6790322	Small Tools Allocation	$ 597	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 29	$ 945
6790321	Stores Allocation	$ 794	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 69	$ 1,622
Cost Sum		$ 86,936	$ 7,523	$ 7,523	$ 7,523	$ 7,523	$ 7,523	$ 7,523	$ 7,523	$ 7,523	$ 7,523	$ 7,523	$ 7,523	$ 7,523	$ 177,212
Clearings		$ (86,936)	$ -	$ -	$ (22,569)	$ -	$ -	$ (22,569)	$ -	$ -	$ (22,569)	$ -	$ -	$ (22,569)	$ (177,212)
Project Net		$ -	$ 7,523	$ 7,523	$ (15,046)	$ 7,523	$ 7,523	$ (15,046)	$ 7,523	$ 7,523	$ (15,046)	$ 7,523	$ 7,523	$ (15,046)	$ -

Cost Year 04	Investment 684000742	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,976	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 17,541
6100080	Consultants - Other	$ 2,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,722
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,134	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,134
6030800	Empl Exp - Miscellaneous Expense	$ 1,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,933
6030080	Empl Exp - Travel and Lodging	$ 1,643	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,643
6790324	Engineering &Supervisory Allocation	$ 14,767	$ 321	$ 321	$ 321	$ 321	$ 321	$ 321	$ 321	$ 321	$ 321	$ 321	$ 321	$ 321	$ 18,619
6790320	Fleet Allocation	$ 7,504	$ 314	$ 314	$ 314	$ 314	$ 314	$ 314	$ 314	$ 314	$ 314	$ 314	$ 314	$ 314	$ 11,268
C6020000	Fringe Adder	$ 6,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,029
6790315	I&D Allocated to Capital	$ 6,033	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 384	$ 10,642
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 26,911	$ 1,335	$ 1,335	$ 1,335	$ 1,335	$ 1,335	$ 1,335	$ 1,335	$ 1,335	$ 1,335	$ 1,335	$ 1,335	$ 1,335	$ 42,926
6400100	Mat & Supp - Outside Material Purchases	$ 908	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 908
6400510	Mat & Supp - Small Tools	$ 595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 595
C6900040	Payroll Tax Adder	$ 1,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,786
R6010010	SLR Overtime Blended Labor	$ 6,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,024
R6010000	SLR Straight Time Blended Labor	$ 83,663	$ 4,695	$ 4,695	$ 4,695	$ 4,695	$ 4,695	$ 4,695	$ 4,695	$ 4,695	$ 4,695	$ 4,695	$ 4,695	$ 4,695	$ 140,008
6790322	Small Tools Allocation	$ 945	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 37	$ 1,389
6790321	Stores Allocation	$ 1,622	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 2,679
Cost Sum		$ 177,212	$ 7,554	$ 7,554	$ 7,554	$ 7,554	$ 7,554	$ 7,554	$ 7,554	$ 7,554	$ 7,554	$ 7,554	$ 7,554	$ 7,554	$ 267,861
Clearings		$ (177,212)	$ -	$ -	$ (22,662)	$ -	$ -	$ (22,662)	$ -	$ -	$ (22,662)	$ -	$ -	$ (22,662)	$ (267,861)
Project Net		$ -	$ 7,554	$ 7,554	$ (15,108)	$ 7,554	$ 7,554	$ (15,108)	$ 7,554	$ 7,554	$ (15,108)	$ 7,554	$ 7,554	$ (15,108)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	684000743	Cathodic Protection - Gallup - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	NWNM	PRE-05852	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Cathodic Protection - Gallup - Replace

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 684000743 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 201	$ 391	$ 360	$ 1,040	$ 2,389	$ 479	$ 101	$ 75	$ -	$ -	$ 72	$ -	$ 5,108
6100080	Consultants - Other	$ -	$ -	$ -	$ 38	$ 1,201	$ 5,905	$ 3,656	$ -	$ -	$ -	$ -	$ 401	$ 945	$ 12,145
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 1,777	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,777
6790324	Engineering &Supervisory Allocation	$ -	$ 401	$ 867	$ 754	$ 1,422	$ 2,256	$ 502	$ 109	$ 76	$ -	$ -	$ 36	$ -	$ 6,423
6790320	Fleet Allocation	$ -	$ -	$ 119	$ 393	$ -	$ 1,137	$ 45	$ 71	$ 48	$ -	$ -	$ -	$ -	$ 1,812
C6020000	Fringe Adder	$ -	$ -	$ 232	$ 839	$ -	$ 1,830	$ 68	$ 135	$ 83	$ -	$ -	$ -	$ 126	$ 3,313
6790315	I&D Allocated to Capital	$ -	$ 19	$ 39	$ 118	$ 34	$ 273	$ 20	$ 36	$ 44	$ -	$ -	$ 3	$ -	$ 586
6401000	Mat & Supp - Inventory Issue	$ -	$ 2,360	$ 3,442	$ -	$ 5,488	$ 4,856	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,146
C6900040	Payroll Tax Adder	$ -	$ -	$ 69	$ 249	$ -	$ 542	$ 20	$ 40	$ 25	$ -	$ -	$ -	$ 37	$ 982
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 185	$ 392	$ -	$ 1,178	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,781
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 675	$ 2,716	$ -	$ 5,599	$ 223	$ 498	$ 308	$ -	$ -	$ -	$ 467	$ 10,488
6790322	Small Tools Allocation	$ -	$ 156	$ 159	$ -	$ 179	$ 160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 654
6790321	Stores Allocation	$ -	$ 194	$ 170	$ -	$ 376	$ 860	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,599
Cost Sum		$ -	$ 3,330	$ 6,348	$ 5,858	$ 11,714	$ 26,984	$ 5,040	$ 990	$ 659	$ -	$ -	$ 513	$ 1,576	$ 63,011
Clearings		$ -	$ -	$ -	$ (15,536)	$ -	$ -	$ (43,738)	$ -	$ -	$ (1,649)	$ -	$ -	$ (2,088)	$ (63,011)
Project Net		$ -	$ 3,330	$ 6,348	$ (9,678)	$ 11,714	$ 26,984	$ (38,699)	$ 990	$ 659	$ (1,649)	$ -	$ 513	$ (513)	$ -

Cost Year 02	Investment 684000743	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,108	$ -	$ 633	$ -	$ 55	$ 90	$ 90	$ 51	$ 90	$ 90	$ 51	$ 50	$ 38	$ 6,347
6100080	Consultants - Other	$ 12,145	$ 3	$ -	$ -	$ -	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 27	$ 35	$ 12,418
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
6030800	Empl Exp - Miscellaneous Expense	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
6030080	Empl Exp - Travel and Lodging	$ 1,777	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,777
6790324	Engineering &Supervisory Allocation	$ 6,423	$ -	$ 700	$ -	$ 62	$ 87	$ 87	$ 49	$ 87	$ 88	$ 49	$ 48	$ 37	$ 7,719
6790320	Fleet Allocation	$ 1,812	$ -	$ 141	$ -	$ -	$ 30	$ 30	$ 7	$ 30	$ 30	$ 7	$ 7	$ -	$ 2,094
C6020000	Fringe Adder	$ 3,313	$ -	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,568
6790315	I&D Allocated to Capital	$ 586	$ -	$ 99	$ -	$ 3	$ 38	$ 38	$ 9	$ 38	$ 38	$ 9	$ 9	$ -	$ 869
6401000	Mat & Supp - Inventory Issue	$ 16,146	$ -	$ 2,944	$ -	$ 368	$ 304	$ 304	$ 304	$ 304	$ 304	$ 304	$ 304	$ 304	$ 21,890
C6900040	Payroll Tax Adder	$ 982	$ -	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,057
R6010010	SLR Overtime Blended Labor	$ 1,781	$ -	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,880
R6010000	SLR Straight Time Blended Labor	$ 10,488	$ -	$ 848	$ -	$ -	$ 471	$ 473	$ 115	$ 473	$ 473	$ 115	$ 115	$ -	$ 13,571
6790322	Small Tools Allocation	$ 654	$ -	$ 221	$ -	$ 41	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 979
6790321	Stores Allocation	$ 1,599	$ -	$ 124	$ -	$ 45	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 1,918
Cost Sum		$ 63,011	$ 3	$ 6,139	$ -	$ 574	$ 1,082	$ 1,085	$ 598	$ 1,085	$ 1,085	$ 597	$ 588	$ 441	$ 76,286
Clearings		$ (63,011)	$ -	$ -	$ (6,142)	$ -	$ -	$ (2,741)	$ -	$ -	$ (2,767)	$ -	$ -	$ (1,625)	$ (76,286)
Project Net		$ -	$ 3	$ 6,139	$ (6,142)	$ 574	$ 1,082	$ (1,656)	$ 598	$ 1,085	$ (1,682)	$ 597	$ 588	$ (1,185)	$ -

Cost Year 03 Investment 684000743 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 6,347	$ 76	$ 166	$ 222	$ 220	$ 50	$ 6	$ 36	$ -	$ -	$ 188	$ 24	$ 105	$ 7,441
6100080	Consultants - Other	$ 12,418	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 405	$ 12,823
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
6030800	Empl Exp - Miscellaneous Expense	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
6030080	Empl Exp - Travel and Lodging	$ 1,777	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,777
6790324	Engineering &Supervisory Allocation	$ 7,719	$ 74	$ 162	$ 217	$ 214	$ 49	$ 6	$ 35	$ -	$ -	$ 183	$ 23	$ 103	$ 8,784
6790320	Fleet Allocation	$ 2,094	$ 43	$ 100	$ 82	$ 90	$ 11	$ -	$ -	$ -	$ -	$ 127	$ -	$ 45	$ 2,592
C6020000	Fringe Adder	$ 3,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,568
6790315	I&D Allocated to Capital	$ 869	$ 53	$ 122	$ 100	$ 110	$ 14	$ -	$ -	$ -	$ -	$ 155	$ -	$ 56	$ 1,479
6401000	Mat & Supp - Inventory Issue	$ 21,890	$ 124	$ 185	$ 1,051	$ 907	$ 350	$ 62	$ 373	$ -	$ -	$ -	$ 249	$ -	$ 25,191
C6900040	Payroll Tax Adder	$ 1,057	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,057
R6010010	SLR Overtime Blended Labor	$ 1,880	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,880
R6010000	SLR Straight Time Blended Labor	$ 13,571	$ 683	$ 1,587	$ 1,302	$ 1,421	$ 180	$ -	$ -	$ -	$ -	$ 2,009	$ -	$ 721	$ 21,475
6790322	Small Tools Allocation	$ 979	$ 3	$ 4	$ 24	$ 21	$ 8	$ 1	$ 9	$ -	$ -	$ -	$ 6	$ -	$ 1,056
6790321	Stores Allocation	$ 1,918	$ 7	$ 10	$ 58	$ 50	$ 19	$ 3	$ 21	$ -	$ -	$ -	$ 14	$ -	$ 2,100
Cost Sum		$ 76,286	$ 1,061	$ 2,338	$ 3,056	$ 3,032	$ 682	$ 79	$ 473	$ -	$ -	$ 2,662	$ 316	$ 1,435	$ 91,420
Clearings		$ (76,286)	$ -	$ -	$ (6,455)	$ -	$ -	$ (3,793)	$ -	$ -	$ (473)	$ -	$ -	$ (4,412)	$ (91,420)
Project Net		$ -	$ 1,061	$ 2,338	$ (3,399)	$ 3,032	$ 682	$ (3,714)	$ 473	$ -	$ (473)	$ 2,662	$ 316	$ (2,978)	$ -

Cost Year 04 Investment 684000743 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 7,441	$ 53	$ 116	$ 156	$ 154	$ 35	$ 4	$ 25	$ -	$ -	$ 131	$ 17	$ 74	$ 8,205
6100080	Consultants - Other	$ 12,823	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 422	$ 13,245
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
6030800	Empl Exp - Miscellaneous Expense	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
6030080	Empl Exp - Travel and Lodging	$ 1,777	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,777
6790324	Engineering &Supervisory Allocation	$ 8,784	$ 45	$ 98	$ 131	$ 130	$ 30	$ 4	$ 21	$ -	$ -	$ 111	$ 14	$ 62	$ 9,429
6790320	Fleet Allocation	$ 2,592	$ 48	$ 111	$ 91	$ 99	$ 13	$ -	$ -	$ -	$ -	$ 140	$ -	$ 50	$ 3,143
C6020000	Fringe Adder	$ 3,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,568
6790315	I&D Allocated to Capital	$ 1,479	$ 58	$ 135	$ 111	$ 121	$ 15	$ -	$ -	$ -	$ -	$ 171	$ -	$ 61	$ 2,153
6401000	Mat & Supp - Inventory Issue	$ 25,191	$ 129	$ 193	$ 1,096	$ 945	$ 365	$ 65	$ 389	$ -	$ -	$ -	$ 260	$ -	$ 28,633
C6900040	Payroll Tax Adder	$ 1,057	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,057
R6010010	SLR Overtime Blended Labor	$ 1,880	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,880
R6010000	SLR Straight Time Blended Labor	$ 21,475	$ 712	$ 1,655	$ 1,357	$ 1,482	$ 188	$ -	$ -	$ -	$ -	$ 2,095	$ -	$ 751	$ 29,714
6790322	Small Tools Allocation	$ 1,056	$ 4	$ 5	$ 30	$ 26	$ 10	$ 2	$ 11	$ -	$ -	$ -	$ 7	$ -	$ 1,151
6790321	Stores Allocation	$ 2,100	$ 9	$ 13	$ 72	$ 62	$ 24	$ 4	$ 26	$ -	$ -	$ -	$ 17	$ -	$ 2,327
Cost Sum		$ 91,420	$ 1,056	$ 2,326	$ 3,044	$ 3,019	$ 680	$ 79	$ 472	$ -	$ -	$ 2,648	$ 315	$ 1,421	$ 106,480
Clearings		$ (91,420)	$ -	$ -	$ (6,426)	$ -	$ -	$ (3,777)	$ -	$ -	$ (472)	$ -	$ -	$ (4,384)	$ (106,480)
Project Net		$ -	$ 1,056	$ 2,326	$ (3,383)	$ 3,019	$ 680	$ (3,699)	$ 472	$ -	$ (472)	$ 2,648	$ 315	$ (2,963)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	684000744	Land, Structures & Sta - Gallup - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	NWNM	PRE-05853	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date

Estimated In-Service Date

Description: Land, Structures & Sta - Gallup - Replace

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 684000744 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 186	$ -	$ -	$ -	$ 251	$ -	$ -	$ -	$ -	$ 437
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 254	$ -	$ -	$ -	$ 254	$ -	$ -	$ -	$ -	$ 508
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167	$ -	$ -	$ -	$ -	$ 167
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279	$ -	$ -	$ -	$ -	$ 279
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 6	$ -	$ -	$ -	$ 149	$ -	$ -	$ -	$ -	$ 155
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 1,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,547
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83	$ -	$ -	$ -	$ -	$ 83
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,035	$ -	$ -	$ -	$ -	$ 1,035
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106
Cost Sum		$ -	$ -	$ -	$ -	$ 2,149	$ -	$ -	$ -	$ 2,217	$ -	$ -	$ -	$ -	$ 4,367
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (2,149)	$ -	$ -	$ (2,217)	$ -	$ -	$ -	$ (4,367)
Project Net		$ -	$ -	$ -	$ -	$ 2,149	$ -	$ (2,149)	$ -	$ 2,217	$ (2,217)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 684000744	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 437	$ -	$ -	$ -	$ -	$ 5	$ 2	$ 5	$ 4	$ 4	$ 2	$ 2	$ 2	$ 463
6790324	Engineering &Supervisory Allocation	$ 508	$ -	$ -	$ -	$ -	$ 5	$ 2	$ 5	$ 4	$ 4	$ 2	$ 2	$ 2	$ 533
6790320	Fleet Allocation	$ 167	$ -	$ -	$ -	$ -	$ 3	$ 1	$ 2	$ 2	$ 2	$ 1	$ 1	$ 1	$ 181
C6020000	Fringe Adder	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279
6790315	I&D Allocated to Capital	$ 155	$ -	$ -	$ -	$ -	$ 4	$ 2	$ 3	$ 3	$ 3	$ 1	$ 1	$ 1	$ 173
6401000	Mat & Supp - Inventory Issue	$ 1,547	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ -	$ -	$ -	$ -	$ -	$ 1,558
C6900040	Payroll Tax Adder	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
R6010000	SLR Straight Time Blended Labor	$ 1,035	$ -	$ -	$ -	$ -	$ 44	$ 20	$ 36	$ 36	$ 36	$ 18	$ 18	$ 18	$ 1,261
6790322	Small Tools Allocation	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ 51
6790321	Stores Allocation	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ 107
Cost Sum		$ 4,367	$ -	$ -	$ -	$ -	$ 60	$ 27	$ 64	$ 49	$ 49	$ 25	$ 25	$ 25	$ 4,690
Clearings		$ (4,367)	$ -	$ -	$ -	$ -	$ -	$ (86)	$ -	$ -	$ (162)	$ -	$ -	$ (75)	$ (4,690)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 60	$ (60)	$ 64	$ 49	$ (113)	$ 25	$ 25	$ (50)	$ -

Cost Year 03	Investment 684000744	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 463	$ -	$ -	$ -	$ -	$ 5	$ -	$ 21	$ -	$ -	$ -	$ -	$ -	$ 490
6790324	Engineering &Supervisory Allocation	$ 533	$ -	$ -	$ -	$ -	$ 5	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ 559
6790320	Fleet Allocation	$ 181	$ -	$ -	$ -	$ -	$ 4	$ -	$ 13	$ -	$ -	$ -	$ -	$ -	$ 198
C6020000	Fringe Adder	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279
6790315	I&D Allocated to Capital	$ 173	$ -	$ -	$ -	$ -	$ 4	$ -	$ 16	$ -	$ -	$ -	$ -	$ -	$ 194
6401000	Mat & Supp - Inventory Issue	$ 1,558	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ -	$ -	$ -	$ -	$ 1,570
C6900040	Payroll Tax Adder	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
R6010000	SLR Straight Time Blended Labor	$ 1,261	$ -	$ -	$ -	$ -	$ 57	$ -	$ 213	$ -	$ -	$ -	$ -	$ -	$ 1,532
6790322	Small Tools Allocation	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ 51
6790321	Stores Allocation	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ 107
Cost Sum		$ 4,690	$ -	$ -	$ -	$ -	$ 76	$ -	$ 297	$ -	$ -	$ -	$ -	$ -	$ 5,063
Clearings		$ (4,690)	$ -	$ -	$ -	$ -	$ -	$ (76)	$ -	$ -	$ (297)	$ -	$ -	$ -	$ (5,063)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 76	$ (76)	$ 297	$ -	$ (297)	$ -	$ -	$ -	$ -

Cost Year 04	Investment 684000744	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 490	$ -	$ -	$ -	$ -	$ 4	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ 508
6790324	Engineering &Supervisory Allocation	$ 559	$ -	$ -	$ -	$ -	$ 3	$ -	$ 12	$ -	$ -	$ -	$ -	$ -	$ 575
6790320	Fleet Allocation	$ 198	$ -	$ -	$ -	$ -	$ 4	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ 217
C6020000	Fringe Adder	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279
6790315	I&D Allocated to Capital	$ 194	$ -	$ -	$ -	$ -	$ 5	$ -	$ 18	$ -	$ -	$ -	$ -	$ -	$ 217
6401000	Mat & Supp - Inventory Issue	$ 1,570	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ -	$ -	$ -	$ -	$ 1,582
C6900040	Payroll Tax Adder	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
R6010000	SLR Straight Time Blended Labor	$ 1,532	$ -	$ -	$ -	$ -	$ 60	$ -	$ 222	$ -	$ -	$ -	$ -	$ -	$ 1,813
6790322	Small Tools Allocation	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ 51
6790321	Stores Allocation	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ 108
Cost Sum		$ 5,063	$ -	$ -	$ -	$ -	$ 75	$ -	$ 295	$ -	$ -	$ -	$ -	$ -	$ 5,434
Clearings		$ (5,063)	$ -	$ -	$ -	$ -	$ -	$ (75)	$ -	$ -	$ (295)	$ -	$ -	$ -	$ (5,434)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 75	$ (75)	$ 295	$ -	$ (295)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	684000746	Services - Gallup - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	NWNM	PRE-05855	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Services - Gallup - Replace
Justification	NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered	NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 684000746 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 3	$ (144)	$ -	$ -	$ -	$ 10	$ 147	$ 729	$ -	$ -	$ 746
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (758)	$ -	$ -	$ -	$ -	$ (758)
6100080	Consultants - Other	$ -	$ -	$ -	$ 37	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 450
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 7	$ (196)	$ -	$ -	$ -	$ 10	$ 75	$ 494	$ -	$ -	$ 389
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76	$ 481	$ -	$ -	$ 556
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 147	$ 810	$ -	$ -	$ 958
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 0	$ (5)	$ -	$ -	$ -	$ 1	$ 73	$ 409	$ -	$ -	$ 479
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 0	$ (1,609)	$ -	$ -	$ -	$ 53	$ 81	$ -	$ -	$ (33)	$ (1,507)
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44	$ 240	$ -	$ -	$ 284
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66	$ -	$ -	$ 66
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 546	$ 2,934	$ -	$ -	$ 3,481
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ (53)	$ -	$ -	$ -	$ 2	$ 1	$ -	$ -	$ -	$ (49)
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ (110)	$ -	$ -	$ -	$ 4	$ 3	$ -	$ -	$ -	$ (103)
Cost Sum		$ -	$ -	$ -	$ 48	$ (1,704)	$ -	$ -	$ -	$ (678)	$ 1,195	$ 6,163	$ -	$ (33)	$ 4,991
Clearings		$ -	$ -	$ -	$ (48)	$ -	$ -	$ 1,704	$ -	$ -	$ (517)	$ -	$ -	$ (6,130)	$ (4,991)
Project Net		$ -	$ -	$ -	$ -	$ (1,704)	$ -	$ 1,704	$ -	$ (678)	$ 678	$ 6,163	$ -	$ (6,163)	$ -

Cost Year 02	Investment 684000746	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 746	$ -	$ -	$ 126	$ 898	$ 43	$ 490	$ 512	$ 512	$ 512	$ 919	$ 919	$ 919	$ 6,596
7103060	CIAC (Capital Work Order Credit)	$ (758)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (758)
6100080	Consultants - Other	$ 450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 450
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250
6790324	Engineering &Supervisory Allocation	$ 389	$ -	$ -	$ 79	$ 3,231	$ 42	$ 475	$ 497	$ 497	$ 496	$ 891	$ 891	$ 891	$ 8,376
6790320	Fleet Allocation	$ 556	$ -	$ -	$ 76	$ 1,102	$ -	$ 237	$ 250	$ 250	$ 250	$ 503	$ 503	$ 503	$ 4,229
C6020000	Fringe Adder	$ 958	$ -	$ -	$ 167	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,188
6790315	I&D Allocated to Capital	$ 479	$ -	$ -	$ 46	$ 288	$ -	$ 304	$ 320	$ 320	$ 320	$ 644	$ 644	$ 644	$ 4,010
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ (1,507)	$ -	$ -	$ -	$ 262	$ 380	$ 680	$ 680	$ 680	$ 680	$ 380	$ 380	$ 380	$ 2,995
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ (262)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (262)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 15,827	$ (21,379)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,552)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 284	$ -	$ -	$ 50	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 352
R6010010	SLR Overtime Blended Labor	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ 196	$ 196	$ 196	$ 196	$ 196	$ 196	$ 1,240
R6010000	SLR Straight Time Blended Labor	$ 3,481	$ -	$ -	$ 620	$ 231	$ -	$ 3,752	$ 3,759	$ 3,759	$ 3,753	$ 7,759	$ 7,759	$ 7,759	$ 42,631
6790322	Small Tools Allocation	$ (49)	$ -	$ -	$ -	$ 14	$ 10	$ 18	$ 18	$ 18	$ 18	$ 10	$ 10	$ 10	$ 74
6790321	Stores Allocation	$ (103)	$ -	$ -	$ -	$ 25	$ 24	$ 42	$ 42	$ 42	$ 42	$ 24	$ 24	$ 24	$ 186
Cost Sum		$ 4,991	$ -	$ -	$ 16,991	$ (15,258)	$ 498	$ 5,998	$ 6,273	$ 6,273	$ 6,265	$ 11,325	$ 11,325	$ 11,325	$ 66,005
Clearings		$ (4,991)	$ -	$ -	$ (16,991)	$ -	$ -	$ 8,763	$ -	$ -	$ (18,812)	$ -	$ -	$ (33,974)	$ (66,005)
Project Net		$ -	$ -	$ -	$ -	$ (15,258)	$ 498	$ 14,760	$ 6,273	$ 6,273	$ (12,547)	$ 11,325	$ 11,325	$ (22,649)	$ -

Cost Year 03	Investment 684000746	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,596	$ 491	$ 491	$ 491	$ 491	$ 491	$ 491	$ 491	$ 491	$ 491	$ 491	$ 491	$ 491	$ 12,491
7103060	CIAC (Capital Work Order Credit)	$ (758)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (758)
6100080	Consultants - Other	$ 450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 450
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250
6790324	Engineering &Supervisory Allocation	$ 8,376	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 478	$ 14,115
6790320	Fleet Allocation	$ 4,229	$ 311	$ 311	$ 311	$ 311	$ 311	$ 311	$ 311	$ 311	$ 311	$ 311	$ 311	$ 311	$ 7,959
C6020000	Fringe Adder	$ 1,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,188
6790315	I&D Allocated to Capital	$ 4,010	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 8,575
6018999	Labor Expense Reclass	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 2,995	$ 308	$ 308	$ 308	$ 308	$ 308	$ 308	$ 308	$ 308	$ 308	$ 308	$ 308	$ 308	$ 6,689
6408999	Materials & Supplies Expense Reclass	$ (262)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (262)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (5,552)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,552)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 352
R6010010	SLR Overtime Blended Labor	$ 1,240	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 220	$ 3,884
R6010000	SLR Straight Time Blended Labor	$ 42,631	$ 4,714	$ 4,714	$ 4,714	$ 4,714	$ 4,714	$ 4,714	$ 4,714	$ 4,714	$ 4,714	$ 4,714	$ 4,714	$ 4,714	$ 99,195
6790322	Small Tools Allocation	$ 74	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 160
6790321	Stores Allocation	$ 186	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 390
Cost Sum		$ 66,005	$ 6,927	$ 6,927	$ 6,927	$ 6,927	$ 6,927	$ 6,927	$ 6,927	$ 6,927	$ 6,927	$ 6,927	$ 6,927	$ 6,927	$ 149,126
Clearings		$ (66,005)	$ -	$ -	$ (20,780)	$ -	$ -	$ (20,780)	$ -	$ -	$ (20,780)	$ -	$ -	$ (20,780)	$ (149,126)
Project Net		$ -	$ 6,927	$ 6,927	$ (13,854)	$ 6,927	$ 6,927	$ (13,854)	$ 6,927	$ 6,927	$ (13,854)	$ 6,927	$ 6,927	$ (13,854)	$ -

Cost Year 04	Investment 684000746	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,491	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 343	$ 16,610
7103060	CIAC (Capital Work Order Credit)	$ (758)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (758)
6100080	Consultants - Other	$ 450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 450
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250
6790324	Engineering &Supervisory Allocation	$ 14,115	$ 290	$ 290	$ 290	$ 290	$ 290	$ 290	$ 290	$ 290	$ 290	$ 290	$ 290	$ 290	$ 17,590
6790320	Fleet Allocation	$ 7,959	$ 344	$ 344	$ 344	$ 344	$ 344	$ 344	$ 344	$ 344	$ 344	$ 344	$ 344	$ 344	$ 12,084
C6020000	Fringe Adder	$ 1,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,188
6790315	I&D Allocated to Capital	$ 8,575	$ 421	$ 421	$ 421	$ 421	$ 421	$ 421	$ 421	$ 421	$ 421	$ 421	$ 421	$ 421	$ 13,626
6018999	Labor Expense Reclass	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 6,689	$ 319	$ 319	$ 319	$ 319	$ 319	$ 319	$ 319	$ 319	$ 319	$ 319	$ 319	$ 319	$ 10,516
6408999	Materials & Supplies Expense Reclass	$ (262)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (262)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (5,552)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,552)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 352
R6010010	SLR Overtime Blended Labor	$ 3,884	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 236	$ 6,713
R6010000	SLR Straight Time Blended Labor	$ 99,195	$ 4,910	$ 4,910	$ 4,910	$ 4,910	$ 4,910	$ 4,910	$ 4,910	$ 4,910	$ 4,910	$ 4,910	$ 4,910	$ 4,910	$ 158,119
6790322	Small Tools Allocation	$ 160	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 266
6790321	Stores Allocation	$ 390	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 21	$ 642
Cost Sum		$ 149,126	$ 6,892	$ 6,892	$ 6,892	$ 6,892	$ 6,892	$ 6,892	$ 6,892	$ 6,892	$ 6,892	$ 6,892	$ 6,892	$ 6,892	$ 231,835
Clearings		$ (149,126)	$ -	$ -	$ (20,677)	$ -	$ -	$ (20,677)	$ -	$ -	$ (20,677)	$ -	$ -	$ (20,677)	$ (231,835)
Project Net		$ -	$ 6,892	$ 6,892	$ (13,785)	$ 6,892	$ 6,892	$ (13,785)	$ 6,892	$ 6,892	$ (13,785)	$ 6,892	$ 6,892	$ (13,785)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	685000732	Mains - Grants - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Grants	NWNM	NEW-08464	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Mains - Grants - New
Justification	Main extensions required to accommodate customer growth consistent with NMGC's Rule 16
Alternatives Considered	NA since NMGC invests in new main installations to service new customers consist with NMGC's Rule 16

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 685000732 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 685	$ 735	$ 727	$ 1,117	$ 7	$ 75	$ 608	$ -	$ -	$ 2	$ 3,957
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (1,900)	$ -	$ -	$ -	$ -	$ -	$ (824)	$ -	$ -	$ -	$ -	$ (2,724)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 1,435	$ 1,005	$ 686	$ 1,171	$ 7	$ 76	$ 311	$ -	$ -	$ 4	$ 4,696
6790320	Fleet Allocation	$ -	$ -	$ -	$ 419	$ 697	$ 745	$ 923	$ -	$ -	$ 367	$ -	$ -	$ -	$ 3,151
C6020000	Fringe Adder	$ -	$ -	$ -	$ 911	$ 1,456	$ 1,212	$ 1,753	$ 9	$ -	$ 609	$ -	$ -	$ -	$ 5,950
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 143	$ 198	$ 161	$ 238	$ 2	$ 7	$ 302	$ -	$ -	$ 0	$ 1,052
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 3,505	$ (1,156)	$ -	$ 542	$ -	$ 417	$ 334	$ -	$ -	$ 41	$ 3,683
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 270	$ 431	$ 359	$ 520	$ 3	$ -	$ 181	$ -	$ -	$ -	$ 1,763
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 54	$ 645	$ 1,476	$ 1,213	$ 83	$ -	$ 548	$ -	$ -	$ -	$ 4,020
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 3,321	$ 4,747	$ 3,011	$ 5,281	$ (50)	$ -	$ 1,708	$ -	$ -	$ -	$ 18,018
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 155	$ (38)	$ -	$ 22	$ -	$ 17	$ 5	$ -	$ -	$ 1	$ 162
6790321	Stores Allocation	$ -	$ -	$ -	$ 235	$ (79)	$ -	$ 62	$ -	$ 33	$ 14	$ -	$ -	$ 4	$ 269
Cost Sum		$ -	$ -	$ (1,900)	$ 11,133	$ 8,640	$ 8,377	$ 12,843	$ 62	$ (199)	$ 4,987	$ -	$ -	$ 52	$ 43,995
Clearings		$ -	$ -	$ -	$ (9,233)	$ -	$ -	$ (29,861)	$ -	$ -	$ (4,850)	$ -	$ -	$ (52)	$ (43,995)
Project Net		$ -	$ -	$ (1,900)	$ 1,900	$ 8,640	$ 8,377	$ (17,018)	$ 62	$ (199)	$ 137	$ -	$ -	$ -	$ -

Cost Year 02	Investment 685000732	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,957	$ -	$ -	$ -	$ -	$ 513	$ 473	$ 397	$ 397	$ 286	$ 297	$ 264	$ 353	$ 6,937
7103060	CIAC (Capital Work Order Credit)	$ (2,724)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,724)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 617	$ 617	$ 617	$ 617	$ 317	$ 617	$ 317	$ 317	$ 4,033
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 812	$ 812
6790324	Engineering &Supervisory Allocation	$ 4,696	$ -	$ -	$ -	$ -	$ 497	$ 459	$ 385	$ 385	$ 278	$ 288	$ 256	$ 342	$ 7,585
6790320	Fleet Allocation	$ 3,151	$ -	$ -	$ -	$ -	$ 215	$ 193	$ 149	$ 149	$ 117	$ 117	$ 117	$ 117	$ 4,327
C6020000	Fringe Adder	$ 5,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,950
6790315	I&D Allocated to Capital	$ 1,052	$ -	$ -	$ -	$ -	$ 276	$ 247	$ 191	$ 191	$ 151	$ 151	$ 151	$ 151	$ 2,559
6401000	Mat & Supp - Inventory Issue	$ 3,683	$ -	$ -	$ -	$ -	$ 617	$ 614	$ 614	$ 614	$ 414	$ 214	$ 214	$ 214	$ 7,200
C6900040	Payroll Tax Adder	$ 1,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,763
R6010010	SLR Overtime Blended Labor	$ 4,020	$ -	$ -	$ -	$ -	$ 700	$ 350	$ 350	$ 350	$ 350	$ 350	$ 350	$ 350	$ 7,171
R6010000	SLR Straight Time Blended Labor	$ 18,018	$ -	$ -	$ -	$ -	$ 2,708	$ 2,700	$ 2,008	$ 2,008	$ 1,508	$ 1,508	$ 1,508	$ 1,508	$ 33,477
6790322	Small Tools Allocation	$ 162	$ -	$ -	$ -	$ -	$ 16	$ 16	$ 16	$ 16	$ 11	$ 6	$ 6	$ 6	$ 253
6790321	Stores Allocation	$ 269	$ -	$ -	$ -	$ -	$ 38	$ 38	$ 38	$ 38	$ 26	$ 13	$ 13	$ 13	$ 487
Cost Sum		$ 43,995	$ -	$ -	$ -	$ -	$ 6,197	$ 5,707	$ 4,766	$ 4,766	$ 3,458	$ 3,561	$ 3,196	$ 4,184	$ 79,829
Clearings		$ (43,995)	$ -	$ -	$ -	$ -	$ -	$ (11,904)	$ -	$ -	$ (12,989)	$ -	$ -	$ (10,941)	$ (79,829)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 6,197	$ (6,197)	$ 4,766	$ 4,766	$ (9,531)	$ 3,561	$ 3,196	$ (6,757)	$ -

Cost Year 03	Investment 685000732	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,937	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 269	$ 347	$ 10,242
7103060	CIAC (Capital Work Order Credit)	$ (2,724)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,724)
6100080	Consultants - Other	$ 4,033	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 330	$ 7,998
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 812	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 838	$ 1,651
6790324	Engineering &Supervisory Allocation	$ 7,585	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 262	$ 338	$ 10,801
6790320	Fleet Allocation	$ 4,327	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 146	$ 6,079
C6020000	Fringe Adder	$ 5,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,950
6790315	I&D Allocated to Capital	$ 2,559	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 4,704
6401000	Mat & Supp - Inventory Issue	$ 7,200	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 9,826
C6900040	Payroll Tax Adder	$ 1,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,763
R6010010	SLR Overtime Blended Labor	$ 7,171	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 352	$ 11,396
R6010000	SLR Straight Time Blended Labor	$ 33,477	$ 1,966	$ 1,966	$ 1,966	$ 1,966	$ 1,966	$ 1,966	$ 1,966	$ 1,966	$ 1,966	$ 1,966	$ 1,966	$ 1,966	$ 57,069
6790322	Small Tools Allocation	$ 253	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 314
6790321	Stores Allocation	$ 487	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 632
Cost Sum		$ 79,829	$ 3,740	$ 3,740	$ 3,740	$ 3,740	$ 3,740	$ 3,740	$ 3,740	$ 3,740	$ 3,740	$ 3,740	$ 3,740	$ 4,733	$ 125,700
Clearings		$ (79,829)	$ -	$ -	$ (11,219)	$ -	$ -	$ (11,219)	$ -	$ -	$ (11,219)	$ -	$ -	$ (12,213)	$ (125,700)
Project Net		$ -	$ 3,740	$ 3,740	$ (7,480)	$ 3,740	$ 3,740	$ (7,480)	$ 3,740	$ 3,740	$ (7,480)	$ 3,740	$ 3,740	$ (7,480)	$ -

Cost Year 04	Investment 685000732	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,242	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 188	$ 243	$ 12,550
7103060	CIAC (Capital Work Order Credit)	$ (2,724)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,724)
6100080	Consultants - Other	$ 7,998	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 338	$ 12,059
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 874	$ 2,525
6790324	Engineering &Supervisory Allocation	$ 10,801	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 158	$ 205	$ 12,749
6790320	Fleet Allocation	$ 6,079	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 162	$ 8,022
C6020000	Fringe Adder	$ 5,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,950
6790315	I&D Allocated to Capital	$ 4,704	$ 198	$ 198	$ 198	$ 198	$ 198	$ 198	$ 198	$ 198	$ 198	$ 198	$ 198	$ 198	$ 7,083
6401000	Mat & Supp - Inventory Issue	$ 9,826	$ 226	$ 226	$ 226	$ 226	$ 226	$ 226	$ 226	$ 226	$ 226	$ 226	$ 226	$ 226	$ 12,542
C6900040	Payroll Tax Adder	$ 1,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,763
R6010010	SLR Overtime Blended Labor	$ 11,396	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 380	$ 15,952
R6010000	SLR Straight Time Blended Labor	$ 57,069	$ 2,045	$ 2,045	$ 2,045	$ 2,045	$ 2,045	$ 2,045	$ 2,045	$ 2,045	$ 2,045	$ 2,045	$ 2,045	$ 2,045	$ 81,604
6790322	Small Tools Allocation	$ 314	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 389
6790321	Stores Allocation	$ 632	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 811
Cost Sum		$ 125,700	$ 3,717	$ 3,717	$ 3,717	$ 3,717	$ 3,717	$ 3,717	$ 3,717	$ 3,717	$ 3,717	$ 3,717	$ 3,717	$ 4,692	$ 171,275
Clearings		$ (125,700)	$ -	$ -	$ (11,150)	$ -	$ -	$ (11,150)	$ -	$ -	$ (11,150)	$ -	$ -	$ (12,125)	$ (171,275)
Project Net		$ -	$ 3,717	$ 3,717	$ (7,433)	$ 3,717	$ 3,717	$ (7,433)	$ 3,717	$ 3,717	$ (7,433)	$ 3,717	$ 3,717	$ (7,433)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **685000733**	Investment Name Meters - Residential - Grants - New	Scenario **2024-2028 Budget**
	Location **Grants**	Area **NWNM**	Funding Project # **NEW-08467**	Funding Project Type **FP-NMG Dist Residential Mtr-New**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Meters - Residential - Grants - New
Estimated In-Service Date			
Justification	NMGC installs new meters for customers and replaces old meters with new meters consist with its meter program to ensure accurate measurement for its customers		
Alternatives Considered	NA since NMGC installs meters for new customers and replaces old meters with new meters as NMGC's meter program requires to ensure accurate measurement for its customers		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 685000733 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 145	$ -	$ 889	$ 157	$ 798	$ 7	$ (71)	$ -	$ 558	$ -	$ 12	$ -	$ 2,496
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 290	$ -	$ 1,863	$ 215	$ 753	$ 8	$ (76)	$ -	$ 285	$ -	$ 6	$ -	$ 3,343
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 14	$ (7)	$ 45	$ 5	$ 18	$ 0	$ (3)	$ -	$ 26	$ -	$ 1	$ -	$ 98
6401000	Mat & Supp - Inventory Issue	$ -	$ 1,856	$ -	$ -	$ 1,307	$ -	$ -	$ -	$ -	$ -	$ -	$ 66	$ -	$ 3,230
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (150)	$ -	$ 10,461	$ -	$ 6,646	$ 62	$ (471)	$ -	$ 3,102	$ -	$ -	$ 145	$ 19,797
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ 113	$ -	$ 463	$ 43	$ 219	$ 3	$ (8)	$ -	$ 46	$ -	$ 1	$ -	$ 879
6790321	Stores Allocation	$ -	$ 140	$ -	$ 701	$ 90	$ 1,177	$ 7	$ (28)	$ -	$ 130	$ -	$ 1	$ -	$ 2,217
6790325	Testing & Installation Allocation	$ -	$ 379	$ -	$ 2,322	$ 290	$ 1,476	$ 14	$ (104)	$ -	$ 689	$ -	$ 15	$ -	$ 5,080
Cost Sum		$ -	$ 2,786	$ (7)	$ 16,743	$ 2,107	$ 11,086	$ 101	$ (762)	$ -	$ 4,837	$ -	$ 102	$ 145	$ 37,139
Clearings		$ -	$ -	$ -	$ (19,522)	$ -	$ -	$ (13,294)	$ -	$ -	$ (4,075)	$ -	$ -	$ (247)	$ (37,139)
Project Net		$ -	$ 2,786	$ (7)	$ (2,779)	$ 2,107	$ 11,086	$ (13,193)	$ (762)	$ -	$ 762	$ -	$ 102	$ (102)	$ -

Cost Year 02	Investment 685000733	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,496	$ 2,697	$ 4	$ 4,586	$ (194)	$ 436	$ 436	$ 80	$ -	$ -	$ -	$ -	$ -	$ 10,542
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 3,343	$ 2,179	$ 5	$ 2,874	$ (219)	$ 423	$ 423	$ 78	$ -	$ -	$ -	$ -	$ -	$ 9,104
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 98	$ 109	$ 0	$ 144	$ (11)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 339
6401000	Mat & Supp - Inventory Issue	$ 3,230	$ 596	$ 72	$ 1,060	$ 65	$ 2,365	$ 2,365	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,753
6400100	Mat & Supp - Outside Material Purchases	$ 19,797	$ 17,393	$ (44)	$ 29,516	$ (1,358)	$ 1,497	$ 1,498	$ 710	$ -	$ -	$ -	$ -	$ -	$ 69,009
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 879	$ 1,382	$ 2	$ 630	$ (142)	$ 100	$ 100	$ 18	$ -	$ -	$ -	$ -	$ -	$ 2,969
6790321	Stores Allocation	$ 2,217	$ 2,192	$ 1	$ 1,836	$ (157)	$ 240	$ 240	$ 44	$ -	$ -	$ -	$ -	$ -	$ 6,613
6790325	Testing & Installation Allocation	$ 5,080	$ 3,991	$ 6	$ 6,788	$ (287)	$ 1,472	$ 1,472	$ 271	$ -	$ -	$ -	$ -	$ -	$ 18,792
Cost Sum		$ 37,139	$ 30,538	$ 45	$ 47,433	$ (2,303)	$ 6,533	$ 6,534	$ 1,201	$ -	$ -	$ -	$ -	$ -	$ 127,121
Clearings		$ (37,139)	$ -	$ -	$ (78,016)	$ -	$ -	$ (10,765)	$ -	$ -	$ (1,201)	$ -	$ -	$ -	$ (127,121)
Project Net		$ -	$ 30,538	$ 45	$ (30,583)	$ (2,303)	$ 6,533	$ (4,230)	$ 1,201	$ -	$ (1,201)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 685000733	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,542	$ 60	$ 137	$ 598	$ 28	$ 791	$ 6	$ (85)	$ 121	$ 10	$ 1,277	$ 81	$ (87)	$ 13,479
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ 133	$ -	$ 112	$ 100	$ 177	$ 293	$ 844
6790324	Engineering &Supervisory Allocation	$ 9,104	$ 58	$ 133	$ 582	$ 27	$ 769	$ 6	$ (83)	$ 118	$ 10	$ 1,243	$ 79	$ (85)	$ 11,963
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ -	$ -	$ -	$ 12
6790315	I&D Allocated to Capital	$ 339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ -	$ -	$ -	$ -	$ 354
6401000	Mat & Supp - Inventory Issue	$ 9,753	$ 627	$ 1,800	$ 6,243	$ 294	$ 344	$ 32	$ -	$ 1,084	$ -	$ 542	$ 241	$ 730	$ 21,690
6400100	Mat & Supp - Outside Material Purchases	$ 69,009	$ -	$ (375)	$ -	$ -	$ 7,911	$ -	$ (1,017)	$ -	$ -	$ 12,693	$ 437	$ (1,924)	$ 86,734
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 186	$ -	$ -	$ -	$ -	$ 186
6790322	Small Tools Allocation	$ 2,969	$ 15	$ 33	$ 145	$ 7	$ 192	$ 1	$ (24)	$ 25	$ -	$ 307	$ 16	$ (28)	$ 3,657
6790321	Stores Allocation	$ 6,613	$ 35	$ 79	$ 344	$ 16	$ 455	$ 2	$ (56)	$ 60	$ -	$ 730	$ 37	$ (66)	$ 8,249
6790325	Testing & Installation Allocation	$ 18,792	$ 219	$ 498	$ 2,183	$ 103	$ 2,887	$ 11	$ (356)	$ 379	$ -	$ 4,628	$ 237	$ (417)	$ 29,165
Cost Sum		$ 127,121	$ 1,014	$ 2,305	$ 10,095	$ 475	$ 13,349	$ 87	$ (1,487)	$ 1,998	$ 132	$ 21,521	$ 1,306	$ (1,582)	$ 176,333
Clearings		$ (127,121)	$ -	$ -	$ (13,414)	$ -	$ -	$ (13,911)	$ -	$ -	$ (644)	$ -	$ -	$ (21,244)	$ (176,333)
Project Net		$ -	$ 1,014	$ 2,305	$ (3,319)	$ 475	$ 13,349	$ (13,824)	$ (1,487)	$ 1,998	$ (511)	$ 21,521	$ 1,306	$ (22,826)	$ -

Cost Year 04	Investment 685000733	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,479	$ 42	$ 96	$ 419	$ 20	$ 555	$ 4	$ (60)	$ 85	$ 7	$ 896	$ 57	$ (61)	$ 15,539
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 844	$ -	$ -	$ -	$ -	$ -	$ 30	$ 138	$ -	$ 116	$ 105	$ 185	$ 305	$ 1,724
6790324	Engineering &Supervisory Allocation	$ 11,963	$ 36	$ 81	$ 354	$ 17	$ 468	$ 3	$ (50)	$ 72	$ 6	$ 756	$ 48	$ (51)	$ 13,701
6790320	Fleet Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ -	$ -	$ -	$ -	$ 25
6790315	I&D Allocated to Capital	$ 354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ 370
6401000	Mat & Supp - Inventory Issue	$ 21,690	$ 654	$ 1,877	$ 6,508	$ 306	$ 359	$ 34	$ -	$ 1,130	$ -	$ 565	$ 251	$ 761	$ 34,136
6400100	Mat & Supp - Outside Material Purchases	$ 86,734	$ -	$ (391)	$ -	$ -	$ 8,247	$ -	$ (1,060)	$ -	$ -	$ 13,233	$ 455	$ (2,006)	$ 105,214
R6010000	SLR Straight Time Blended Labor	$ 186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ -	$ -	$ -	$ -	$ 379
6790322	Small Tools Allocation	$ 3,657	$ 18	$ 41	$ 180	$ 8	$ 238	$ 1	$ (29)	$ 31	$ -	$ 382	$ 20	$ (34)	$ 4,513
6790321	Stores Allocation	$ 8,249	$ 43	$ 98	$ 429	$ 20	$ 568	$ 2	$ (70)	$ 75	$ -	$ 910	$ 47	$ (82)	$ 10,289
6790325	Testing & Installation Allocation	$ 29,165	$ 224	$ 508	$ 2,226	$ 105	$ 2,943	$ 12	$ (363)	$ 386	$ -	$ 4,719	$ 242	$ (425)	$ 39,741
Cost Sum		$ 176,333	$ 1,016	$ 2,310	$ 10,117	$ 476	$ 13,378	$ 86	$ (1,493)	$ 2,001	$ 130	$ 21,566	$ 1,304	$ (1,593)	$ 225,631
Clearings		$ (176,333)	$ -	$ -	$ (13,443)	$ -	$ -	$ (13,941)	$ -	$ -	$ (637)	$ -	$ -	$ (21,277)	$ (225,631)
Project Net		$ -	$ 1,016	$ 2,310	$ (3,326)	$ 476	$ 13,378	$ (13,854)	$ (1,493)	$ 2,001	$ (508)	$ 21,566	$ 1,304	$ (22,870)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	685000734	Services - Grants - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Grants	NWNM	NEW-08468	FP-NMG Dist Services-New	Literal

Project Information

Construction Start Date		Description	Services - Grants - New
Estimated In-Service Date			
Justification	NMGC installs new services consistent with NMGC's Rule 16		
Alternatives Considered	NA since NMGC provides new services consistent with Rule 16		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 685000734 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 3,007	$ 767	$ 865	$ 4,288	$ 45	$ 295	$ 56	$ 498	$ 380	$ 745	$ 3,781	$ -	$ 14,727
7103060	CIAC (Capital Work Order Credit)	$ -	$ (2,516)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,516)
6100080	Consultants - Other	$ -	$ (2,811)	$ 5,661	$ 1,621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,472
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 11,615	$ -	$ -	$ 32,875	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,412	$ 3,146	$ 66,048
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68	$ -	$ 68
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,048	$ -	$ 1,048
6790324	Engineering &Supervisory Allocation	$ -	$ 4,232	$ 1,699	$ 1,813	$ 5,864	$ 43	$ 309	$ 61	$ 503	$ 194	$ 504	$ 1,908	$ -	$ 17,130
6790320	Fleet Allocation	$ -	$ -	$ 313	$ 233	$ 101	$ -	$ 197	$ 48	$ 334	$ 237	$ 239	$ 143	$ -	$ 1,844
C6020000	Fringe Adder	$ -	$ -	$ 645	$ 768	$ 284	$ -	$ 491	$ 75	$ 553	$ 410	$ 417	$ 296	$ 636	$ 4,574
6790315	I&D Allocated to Capital	$ -	$ 202	$ 17	$ 135	$ 174	$ 1	$ 66	$ 20	$ 294	$ 202	$ 233	$ 305	$ -	$ 1,649
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,497	$ 12,497
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ (23)	$ -	$ 114	$ (39)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
6401000	Mat & Supp - Inventory Issue	$ -	$ 263	$ 135	$ 2,752	$ 862	$ 374	$ -	$ -	$ -	$ 63	$ 2,055	$ -	$ 547	$ 7,052
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 1,907	$ 563	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,471
6400080	Mat & Supp - Vehicle Fuel	$ -	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,006	$ 2,006
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ 191	$ 228	$ 84	$ -	$ 146	$ 22	$ 164	$ 121	$ 124	$ 88	$ 188	$ 1,355
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 454	$ 1,315	$ 294	$ -	$ 411	$ -	$ -	$ 90	$ -	$ -	$ 314	$ 2,877
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,936	$ 1,530	$ 757	$ -	$ 1,409	$ 278	$ 2,048	$ 1,427	$ 1,544	$ 1,095	$ 2,040	$ 14,064
6790322	Small Tools Allocation	$ -	$ 17	$ 6	$ 206	$ 47	$ 12	$ -	$ -	$ -	$ 1	$ 111	$ -	$ -	$ 400
6790321	Stores Allocation	$ -	$ 22	$ 7	$ 312	$ 98	$ 66	$ -	$ -	$ -	$ 3	$ 156	$ -	$ -	$ 663
Cost Sum		$ -	$ 14,041	$ 11,830	$ 13,801	$ 46,250	$ 543	$ 3,323	$ 559	$ 4,393	$ 3,128	$ 6,128	$ 27,142	$ 21,374	$ 152,513
Clearings		$ -	$ -	$ -	$ (39,672)	$ -	$ -	$ (50,116)	$ -	$ -	$ (8,080)	$ -	$ -	$ (54,644)	$ (152,513)
Project Net		$ -	$ 14,041	$ 11,830	$ (25,871)	$ 46,250	$ 543	$ (46,793)	$ 559	$ 4,393	$ (4,952)	$ 6,128	$ 27,142	$ (33,270)	$ -

Cost Year 02	Investment 685000734	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,727	$ 583	$ 891	$ 837	$ 1,568	$ 454	$ 452	$ 454	$ 231	$ 217	$ 71	$ 71	$ 745	$ 21,301
7103060	CIAC (Capital Work Order Credit)	$ (2,516)	$ -	$ (2,667)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,183)
6100080	Consultants - Other	$ 4,472	$ 3,146	$ -	$ -	$ 2,378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,996
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 66,048	$ (3,146)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,902
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6030080	Empl Exp - Travel and Lodging	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,048
6790324	Engineering &Supervisory Allocation	$ 17,130	$ 471	$ 986	$ 524	$ 1,775	$ 440	$ 438	$ 440	$ 223	$ 211	$ 69	$ 69	$ 722	$ 23,498
6790320	Fleet Allocation	$ 1,844	$ 402	$ 643	$ 467	$ 1,088	$ 220	$ 219	$ 220	$ 92	$ 84	$ -	$ -	$ 387	$ 5,665
C6020000	Fringe Adder	$ 4,574	$ 1,555	$ 644	$ 1,039	$ 1,583	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,395
6790315	I&D Allocated to Capital	$ 1,649	$ 215	$ 316	$ 286	$ 484	$ 282	$ 280	$ 282	$ 118	$ 108	$ -	$ -	$ 496	$ 4,516
6018999	Labor Expense Reclass	$ 12,497	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,497
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
6401000	Mat & Supp - Inventory Issue	$ 7,052	$ 53	$ 604	$ 383	$ 161	$ 627	$ 627	$ 627	$ 627	$ 627	$ 627	$ 627	$ 627	$ 13,266
6400100	Mat & Supp - Outside Material Purchases	$ 2,471	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,471
6400080	Mat & Supp - Vehicle Fuel	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6798999	Other Operational Expense Reclass	$ 2,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,006
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,355	$ 461	$ 191	$ 308	$ 469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,784
R6010010	SLR Overtime Blended Labor	$ 2,877	$ 111	$ 139	$ -	$ 708	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,835
R6010000	SLR Straight Time Blended Labor	$ 14,064	$ 5,650	$ 2,245	$ 3,850	$ 5,154	$ 3,481	$ 3,458	$ 3,481	$ 1,451	$ 1,332	$ -	$ -	$ 6,121	$ 50,286
6790322	Small Tools Allocation	$ 400	$ 4	$ 45	$ 8	$ 18	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 605
6790321	Stores Allocation	$ 663	$ 6	$ 25	$ 23	$ 19	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 1,048
Cost Sum		$ 152,513	$ 9,513	$ 4,062	$ 7,726	$ 15,403	$ 5,560	$ 5,527	$ 5,560	$ 2,795	$ 2,634	$ 821	$ 821	$ 9,152	$ 222,088
Clearings		$ (152,513)	$ -	$ -	$ (21,301)	$ -	$ -	$ (26,490)	$ -	$ -	$ (10,989)	$ -	$ -	$ (10,795)	$ (222,088)
Project Net		$ -	$ 9,513	$ 4,062	$ (13,575)	$ 15,403	$ 5,560	$ (20,963)	$ 5,560	$ 2,795	$ (8,355)	$ 821	$ 821	$ (1,642)	$ -

Cost Year 03 Investment 685000734 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 21,301	$ 1,298	$ 1,432	$ 1,619	$ 2,726	$ 2,849	$ 1,569	$ 1,184	$ 1,702	$ 1,321	$ 1,160	$ 1,115	$ 1,713	$ 40,992
7103060	CIAC (Capital Work Order Credit)	$ (5,183)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,183)
6100080	Consultants - Other	$ 9,996	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,996
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 62,902	$ 11,916	$ 11,916	$ 11,916	$ 11,916	$ 11,916	$ 11,916	$ 11,916	$ 11,916	$ 11,916	$ 11,916	$ 11,916	$ 11,916	$ 205,899
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6030080	Empl Exp - Travel and Lodging	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,048
6790324	Engineering &Supervisory Allocation	$ 23,498	$ 1,264	$ 1,394	$ 1,576	$ 2,654	$ 2,773	$ 1,527	$ 1,153	$ 1,657	$ 1,286	$ 1,129	$ 1,086	$ 1,667	$ 42,662
6790320	Fleet Allocation	$ 5,665	$ 11	$ 213	$ 339	$ 980	$ 1,017	$ 303	$ 46	$ 265	$ 135	$ 30	$ -	$ 398	$ 9,403
C6020000	Fringe Adder	$ 9,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,395
6790315	I&D Allocated to Capital	$ 4,516	$ 14	$ 261	$ 415	$ 1,199	$ 1,244	$ 370	$ 57	$ 324	$ 166	$ 37	$ -	$ 487	$ 9,090
6018999	Labor Expense Reclass	$ 12,497	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,497
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
6401000	Mat & Supp - Inventory Issue	$ 13,266	$ 1,738	$ -	$ -	$ 1,619	$ 2,331	$ 44	$ -	$ 2,024	$ 50	$ -	$ -	$ 60	$ 21,130
6400100	Mat & Supp - Outside Material Purchases	$ 2,471	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,471
6400080	Mat & Supp - Vehicle Fuel	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6798999	Other Operational Expense Reclass	$ 2,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,006
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 2,784	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,784
R6010010	SLR Overtime Blended Labor	$ 3,835	$ -	$ 145	$ 1,697	$ 4,408	$ 5,237	$ 1,649	$ -	$ 378	$ 386	$ -	$ -	$ -	$ 17,734
R6010000	SLR Straight Time Blended Labor	$ 50,286	$ 178	$ 3,238	$ 3,687	$ 11,149	$ 10,903	$ 3,155	$ 735	$ 3,824	$ 1,763	$ 475	$ -	$ 6,320	$ 95,712
6790322	Small Tools Allocation	$ 605	$ 40	$ -	$ -	$ 38	$ 54	$ 1	$ -	$ 47	$ 1	$ -	$ -	$ 1	$ 788
6790321	Stores Allocation	$ 1,048	$ 96	$ -	$ -	$ 89	$ 129	$ 2	$ -	$ 112	$ 3	$ -	$ -	$ 3	$ 1,482
Cost Sum		$ 222,088	$ 16,556	$ 18,600	$ 21,251	$ 36,778	$ 38,453	$ 20,538	$ 15,090	$ 22,248	$ 17,026	$ 14,747	$ 14,117	$ 22,566	$ 480,059
Clearings		$ (222,088)	$ -	$ -	$ (56,406)	$ -	$ -	$ (95,769)	$ -	$ -	$ (54,365)	$ -	$ -	$ (51,430)	$ (480,059)
Project Net		$ -	$ 16,556	$ 18,600	$ (35,155)	$ 36,778	$ 38,453	$ (75,231)	$ 15,090	$ 22,248	$ (37,339)	$ 14,747	$ 14,117	$ (28,864)	$ -

Cost Year 04	Investment 685000734	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 40,992	$ 907	$ 1,000	$ 1,131	$ 1,905	$ 1,991	$ 1,096	$ 827	$ 1,190	$ 923	$ 810	$ 779	$ 1,196	$ 54,745
7103060	CIAC (Capital Work Order Credit)	$ (5,183)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,183)
6100080	Consultants - Other	$ 9,996	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,996
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 205,899	$ 12,423	$ 12,423	$ 12,423	$ 12,423	$ 12,423	$ 12,423	$ 12,423	$ 12,423	$ 12,423	$ 12,423	$ 12,423	$ 12,423	$ 354,979
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
6030080	Empl Exp - Travel and Lodging	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,048
6790324	Engineering &Supervisory Allocation	$ 42,662	$ 766	$ 844	$ 954	$ 1,607	$ 1,679	$ 925	$ 698	$ 1,004	$ 778	$ 683	$ 657	$ 1,009	$ 54,266
6790320	Fleet Allocation	$ 9,403	$ 12	$ 236	$ 375	$ 1,083	$ 1,124	$ 335	$ 51	$ 293	$ 150	$ 33	$ -	$ 440	$ 13,535
C6020000	Fringe Adder	$ 9,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,395
6790315	I&D Allocated to Capital	$ 9,090	$ 15	$ 289	$ 459	$ 1,327	$ 1,376	$ 410	$ 63	$ 358	$ 183	$ 41	$ -	$ 539	$ 14,149
6018999	Labor Expense Reclass	$ 12,497	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,497
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
6401000	Mat & Supp - Inventory Issue	$ 21,130	$ 1,812	$ -	$ -	$ 1,687	$ 2,430	$ 46	$ -	$ 2,110	$ 52	$ -	$ -	$ 63	$ 29,328
6400100	Mat & Supp - Outside Material Purchases	$ 2,471	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,471
6400080	Mat & Supp - Vehicle Fuel	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6798999	Other Operational Expense Reclass	$ 2,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,006
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 2,784	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,784
R6010010	SLR Overtime Blended Labor	$ 17,734	$ -	$ 152	$ 1,770	$ 4,595	$ 5,460	$ 1,720	$ -	$ 394	$ 402	$ -	$ -	$ -	$ 32,225
R6010000	SLR Straight Time Blended Labor	$ 95,712	$ 186	$ 3,376	$ 3,844	$ 11,623	$ 11,367	$ 3,289	$ 766	$ 3,987	$ 1,838	$ 495	$ -	$ 6,589	$ 143,071
6790322	Small Tools Allocation	$ 788	$ 50	$ -	$ -	$ 47	$ 67	$ 1	$ -	$ 58	$ 1	$ -	$ -	$ 2	$ 1,015
6790321	Stores Allocation	$ 1,482	$ 120	$ -	$ -	$ 111	$ 160	$ 3	$ -	$ 139	$ 3	$ -	$ -	$ 4	$ 2,023
Cost Sum		$ 480,059	$ 16,291	$ 18,319	$ 20,956	$ 36,408	$ 38,077	$ 20,247	$ 14,828	$ 21,955	$ 16,753	$ 14,486	$ 13,859	$ 22,265	$ 734,503
Clearings		$ (480,059)	$ -	$ -	$ (55,566)	$ -	$ -	$ (94,733)	$ -	$ -	$ (53,536)	$ -	$ -	$ (50,610)	$ (734,503)
Project Net		$ -	$ 16,291	$ 18,319	$ (34,610)	$ 36,408	$ 38,077	$ (74,486)	$ 14,828	$ 21,955	$ (36,783)	$ 14,486	$ 13,859	$ (28,345)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	685000747	Mains - Grants - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Grants	NWNM	PRE-05856	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date		Description	Mains - Grants - Replace
Estimated In-Service Date			
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements		
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 685000747 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 181	$ 74	$ -	$ 232	$ -	$ 713	$ 481	$ 58	$ -	$ 1,084	$ 412	$ 3,234
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 697	$ -	$ 5,230	$ -	$ 812	$ 6,739
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,974	$ -	$ -	$ -	$ -	$ 1,974
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 402	$ 154	$ -	$ 219	$ -	$ 772	$ 486	$ 29	$ -	$ 547	$ 600	$ 3,208
6790320	Fleet Allocation	$ -	$ -	$ 187	$ -	$ -	$ 283	$ -	$ 538	$ -	$ -	$ -	$ 277	$ 417	$ 1,702
C6020000	Fringe Adder	$ -	$ -	$ 427	$ -	$ -	$ 384	$ -	$ 951	$ -	$ -	$ -	$ 523	$ 746	$ 3,030
6790315	I&D Allocated to Capital	$ -	$ -	$ 61	$ 4	$ -	$ 51	$ -	$ 253	$ 44	$ 3	$ -	$ 284	$ 303	$ 1,002
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,876)	$ (4,876)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 866	$ -	$ 11	$ -	$ -	$ -	$ 320	$ -	$ 3,408	$ 52	$ 4,658
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,277	$ 2,277
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,006)	$ (2,006)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ 126	$ -	$ -	$ 114	$ -	$ 282	$ -	$ -	$ -	$ 155	$ 221	$ 898
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 572	$ -	$ -	$ 548	$ -	$ 600	$ -	$ -	$ -	$ 105	$ 100	$ 1,925
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,008	$ -	$ -	$ 873	$ -	$ 2,921	$ -	$ -	$ -	$ 1,831	$ 2,663	$ 9,296
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 38	$ -	$ 0	$ -	$ -	$ -	$ 5	$ -	$ 63	$ 53	$ 160
6790321	Stores Allocation	$ -	$ -	$ -	$ 58	$ -	$ 2	$ -	$ -	$ -	$ 13	$ -	$ 68	$ 213	$ 355
Cost Sum		$ -	$ -	$ 2,963	$ 1,194	$ -	$ 2,716	$ -	$ 7,030	$ 3,682	$ 428	$ 5,230	$ 8,345	$ 1,989	$ 33,576
Clearings		$ -	$ -	$ -	$ (4,157)	$ -	$ -	$ (2,716)	$ -	$ -	$ (11,139)	$ -	$ -	$ (15,563)	$ (33,576)
Project Net		$ -	$ -	$ 2,963	$ (2,963)	$ -	$ 2,716	$ (2,716)	$ 7,030	$ 3,682	$ (10,711)	$ 5,230	$ 8,345	$ (13,574)	$ -

Cost Year 02	Investment 685000747	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,234	$ 401	$ (16)	$ -	$ -	$ -	$ -	$ 14	$ -	$ -	$ -	$ -	$ -	$ 3,633
6100080	Consultants - Other	$ 6,739	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,739
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,974
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 3,208	$ 324	$ (18)	$ -	$ -	$ -	$ -	$ 142	$ -	$ -	$ -	$ -	$ -	$ 3,657
6790320	Fleet Allocation	$ 1,702	$ 347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,048
C6020000	Fringe Adder	$ 3,030	$ 709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,738
6790315	I&D Allocated to Capital	$ 1,002	$ 193	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,194
6018999	Labor Expense Reclass	$ (4,876)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,876)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 4,658	$ (856)	$ (108)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,693
6400100	Mat & Supp - Outside Material Purchases	$ 2,277	$ (12)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,266
6798999	Other Operational Expense Reclass	$ (2,006)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,006)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 898	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,108
R6010010	SLR Overtime Blended Labor	$ 1,925	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,925
R6010000	SLR Straight Time Blended Labor	$ 9,296	$ 2,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,921
6790322	Small Tools Allocation	$ 160	$ (67)	$ (8)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
6790321	Stores Allocation	$ 355	$ (106)	$ (5)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
Cost Sum		$ 33,576	$ 3,769	$ (156)	$ -	$ -	$ -	$ -	$ 156	$ -	$ -	$ -	$ -	$ -	$ 37,345
Clearings		$ (33,576)	$ -	$ -	$ (3,613)	$ -	$ -	$ -	$ -	$ -	$ (156)	$ -	$ -	$ -	$ (37,345)
Project Net		$ -	$ 3,769	$ (156)	$ (3,613)	$ -	$ -	$ -	$ 156	$ -	$ (156)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 685000747	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,633	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 3,749
6100080	Consultants - Other	$ 6,739	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,739
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,974
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 3,657	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 3,769
6790320	Fleet Allocation	$ 2,048	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 2,126
C6020000	Fringe Adder	$ 3,738	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,738
6790315	I&D Allocated to Capital	$ 1,194	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 1,289
6018999	Labor Expense Reclass	$ (4,876)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,876)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 3,693	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,693
6400100	Mat & Supp - Outside Material Purchases	$ 2,266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,266
6798999	Other Operational Expense Reclass	$ (2,006)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,006)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,108
R6010010	SLR Overtime Blended Labor	$ 1,925	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,925
R6010000	SLR Straight Time Blended Labor	$ 11,921	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 103	$ 13,151
6790322	Small Tools Allocation	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
6790321	Stores Allocation	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
Cost Sum		$ 37,345	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 38,976
Clearings		$ (37,345)	$ -	$ -	$ (408)	$ -	$ -	$ (408)	$ -	$ -	$ (408)	$ -	$ -	$ (408)	$ (38,976)
Project Net		$ -	$ 136	$ 136	$ (272)	$ 136	$ 136	$ (272)	$ 136	$ 136	$ (272)	$ 136	$ 136	$ (272)	$ -

Cost Year 04	Investment 685000747	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,749	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 3,829
6100080	Consultants - Other	$ 6,739	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,739
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,974
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 3,769	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 3,837
6790320	Fleet Allocation	$ 2,126	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 2,211
C6020000	Fringe Adder	$ 3,738	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,738
6790315	I&D Allocated to Capital	$ 1,289	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 1,394
6018999	Labor Expense Reclass	$ (4,876)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,876)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 3,693	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,693
6400100	Mat & Supp - Outside Material Purchases	$ 2,266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,266
6798999	Other Operational Expense Reclass	$ (2,006)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,006)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,108
R6010010	SLR Overtime Blended Labor	$ 1,925	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,925
R6010000	SLR Straight Time Blended Labor	$ 13,151	$ 107	$ 107	$ 107	$ 107	$ 107	$ 107	$ 107	$ 107	$ 107	$ 107	$ 107	$ 107	$ 14,433
6790322	Small Tools Allocation	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
6790321	Stores Allocation	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
Cost Sum		$ 38,976	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 135	$ 40,596
Clearings		$ (38,976)	$ -	$ -	$ (405)	$ -	$ -	$ (405)	$ -	$ -	$ (405)	$ -	$ -	$ (405)	$ (40,596)
Project Net		$ -	$ 135	$ 135	$ (270)	$ 135	$ 135	$ (270)	$ 135	$ 135	$ (270)	$ 135	$ 135	$ (270)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	685000748	Cathodic Protection - Grants - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Grants	NWNM	PRE-05857	FP-NMG Dist Cathodic Protection-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Cathodic Protection - Grants - Replace

Justification: To ensure adequate cathodic protection on NMGC's steel assets, small cathodic protection investments are required throughout the year. These are emerging investments throughout the year and investments such as anode installations.

Alternatives Considered: NA since investments are required to meet cathodic protection requirements

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 685000748 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 401	$ -	$ 398	$ 46	$ 633	$ 908	$ 203	$ -	$ -	$ -	$ 39	$ -	$ 2,627
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 109	$ 488	$ 5,595	$ -	$ -	$ -	$ -	$ 199	$ 553	$ 6,944
6790324	Engineering &Supervisory Allocation	$ -	$ 802	$ -	$ 833	$ 63	$ 597	$ 952	$ 220	$ -	$ -	$ -	$ 19	$ -	$ 3,487
6790320	Fleet Allocation	$ -	$ -	$ -	$ 414	$ 15	$ -	$ 201	$ 184	$ -	$ -	$ -	$ -	$ -	$ 814
C6020000	Fringe Adder	$ -	$ -	$ -	$ 936	$ 52	$ -	$ 394	$ 271	$ -	$ -	$ -	$ -	$ 66	$ 1,719
6790315	I&D Allocated to Capital	$ -	$ 38	$ (19)	$ 132	$ 8	$ 14	$ 70	$ 72	$ -	$ -	$ -	$ 2	$ -	$ 316
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ 4,720	$ -	$ -	$ -	$ 4,783	$ -	$ -	$ -	$ -	$ -	$ 15	$ 1,656	$ 11,174
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 277	$ 15	$ -	$ 117	$ 80	$ -	$ -	$ -	$ -	$ 20	$ 509
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 266	$ 193	$ -	$ 637	$ 47	$ -	$ -	$ -	$ -	$ -	$ 1,144
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 3,199	$ -	$ -	$ 822	$ 955	$ -	$ -	$ -	$ -	$ 246	$ 5,222
6790322	Small Tools Allocation	$ -	$ 312	$ -	$ -	$ -	$ 158	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ 470
6790321	Stores Allocation	$ -	$ 387	$ -	$ -	$ -	$ 847	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ 1,234
Cost Sum		$ -	$ 6,662	$ (19)	$ 6,454	$ 518	$ 7,520	$ 9,695	$ 2,032	$ -	$ -	$ -	$ 274	$ 2,541	$ 35,676
Clearings		$ -	$ -	$ -	$ (13,097)	$ -	$ -	$ (17,732)	$ -	$ -	$ (2,032)	$ -	$ -	$ (2,815)	$ (35,676)
Project Net		$ -	$ 6,662	$ (19)	$ (6,643)	$ 518	$ 7,520	$ (8,037)	$ 2,032	$ -	$ (2,032)	$ -	$ 274	$ (274)	$ -

Cost Year 02	Investment 685000748	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,627	$ -	$ 348	$ 193	$ -	$ 50	$ 53	$ 54	$ -	$ -	$ -	$ -	$ -	$ 3,325
6100080	Consultants - Other	$ 6,944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,944
6790324	Engineering &Supervisory Allocation	$ 3,487	$ -	$ 384	$ 121	$ -	$ 49	$ 52	$ 52	$ -	$ -	$ -	$ -	$ -	$ 4,144
6790320	Fleet Allocation	$ 814	$ -	$ 176	$ -	$ -	$ 29	$ 31	$ 31	$ -	$ -	$ -	$ -	$ -	$ 1,080
C6020000	Fringe Adder	$ 1,719	$ -	$ 294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,013
6790315	I&D Allocated to Capital	$ 316	$ -	$ 93	$ 6	$ -	$ 37	$ 39	$ 39	$ -	$ -	$ -	$ -	$ -	$ 531
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 11,174	$ -	$ 849	$ 1,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,311
C6900040	Payroll Tax Adder	$ 509	$ -	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 596
R6010010	SLR Overtime Blended Labor	$ 1,144	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,164
R6010000	SLR Straight Time Blended Labor	$ 5,222	$ -	$ 1,068	$ -	$ -	$ 456	$ 484	$ 486	$ -	$ -	$ -	$ -	$ -	$ 7,715
6790322	Small Tools Allocation	$ 470	$ -	$ 64	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 561
6790321	Stores Allocation	$ 1,234	$ -	$ 36	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,347
Cost Sum		$ 35,676	$ -	$ 3,418	$ 1,712	$ -	$ 620	$ 659	$ 661	$ -	$ -	$ -	$ -	$ -	$ 42,746
Clearings		$ (35,676)	$ -	$ -	$ (5,130)	$ -	$ -	$ (1,279)	$ -	$ -	$ (661)	$ -	$ -	$ -	$ (42,746)
Project Net		$ -	$ -	$ 3,418	$ (3,418)	$ -	$ 620	$ (620)	$ 661	$ -	$ (661)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 685000748	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,325	$ -	$ 10	$ 26	$ -	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ 689	$ 4,097
6100080	Consultants - Other	$ 6,944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,944
6790324	Engineering &Supervisory Allocation	$ 4,144	$ -	$ 10	$ 25	$ -	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ 670	$ 4,896
6790320	Fleet Allocation	$ 1,080	$ -	$ 7	$ 17	$ -	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ 383	$ 1,519
C6020000	Fringe Adder	$ 2,013	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,013
6790315	I&D Allocated to Capital	$ 531	$ -	$ 8	$ 21	$ -	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ 469	$ 1,069
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 13,311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,245	$ 14,556
C6900040	Payroll Tax Adder	$ 596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 596
R6010010	SLR Overtime Blended Labor	$ 1,164	$ -	$ -	$ -	$ -	$ 151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,315
R6010000	SLR Straight Time Blended Labor	$ 7,715	$ -	$ 108	$ 274	$ -	$ 360	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,085	$ 14,542
6790322	Small Tools Allocation	$ 561	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ 590
6790321	Stores Allocation	$ 1,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69	$ 1,416
Cost Sum		$ 42,746	$ -	$ 144	$ 363	$ -	$ 677	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,639	$ 53,568
Clearings		$ (42,746)	$ -	$ -	$ (506)	$ -	$ -	$ (677)	$ -	$ -	$ -	$ -	$ -	$ (9,639)	$ (53,568)
Project Net		$ -	$ -	$ 144	$ (144)	$ -	$ 677	$ (677)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 685000748 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,097	$ -	$ 7	$ 18	$ -	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ 481	$ 4,637
6100080	Consultants - Other	$ 6,944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,944
6790324	Engineering &Supervisory Allocation	$ 4,896	$ -	$ 6	$ 15	$ -	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ 406	$ 5,351
6790320	Fleet Allocation	$ 1,519	$ -	$ 8	$ 19	$ -	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ 424	$ 2,005
C6020000	Fringe Adder	$ 2,013	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,013
6790315	I&D Allocated to Capital	$ 1,069	$ -	$ 9	$ 23	$ -	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ 519	$ 1,664
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 14,556	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,298	$ 15,854
C6900040	Payroll Tax Adder	$ 596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 596
R6010010	SLR Overtime Blended Labor	$ 1,315	$ -	$ -	$ -	$ -	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,472
R6010000	SLR Straight Time Blended Labor	$ 14,542	$ -	$ 113	$ 285	$ -	$ 376	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,344	$ 21,660
6790322	Small Tools Allocation	$ 590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36	$ 626
6790321	Stores Allocation	$ 1,416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ 1,502
Cost Sum		$ 53,568	$ -	$ 143	$ 361	$ -	$ 673	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,593	$ 64,337
Clearings		$ (53,568)	$ -	$ -	$ (503)	$ -	$ -	$ (673)	$ -	$ -	$ -	$ -	$ -	$ (9,593)	$ (64,337)
Project Net		$ -	$ -	$ 143	$ (143)	$ -	$ 673	$ (673)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	685000749	Land, Structures & Sta - Grants - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Grants	NWNM	PRE-05858	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Grants

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 685000749 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 34	$ 185	$ -	$ 31	$ -	$ 972	$ 1,220	$ -	$ -	$ -	$ 2,442
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 72	$ 253	$ -	$ 32	$ -	$ 982	$ 624	$ -	$ -	$ -	$ 1,962
6790320	Fleet Allocation	$ -	$ -	$ -	$ 9	$ -	$ -	$ -	$ -	$ 614	$ -	$ -	$ -	$ -	$ 623
C6020000	Fringe Adder	$ -	$ -	$ -	$ 21	$ -	$ -	$ -	$ -	$ 1,080	$ -	$ -	$ -	$ -	$ 1,101
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 4	$ 6	$ -	$ 1	$ -	$ 574	$ 56	$ -	$ -	$ -	$ 641
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 250	$ 1,544	$ -	$ -	$ -	$ -	$ 368	$ -	$ -	$ -	$ 2,163
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 48	$ -	$ -	$ -	$ -	$ -	$ 6,409	$ -	$ -	$ -	$ 6,457
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 6	$ -	$ -	$ -	$ -	$ 320	$ -	$ -	$ -	$ -	$ 326
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ 255
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65	$ -	$ -	$ -	$ -	$ 65
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 78	$ -	$ -	$ -	$ -	$ 3,933	$ -	$ -	$ -	$ -	$ 4,011
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 13	$ 50	$ -	$ -	$ -	$ -	$ 100	$ -	$ -	$ -	$ 164
6790321	Stores Allocation	$ -	$ -	$ -	$ 20	$ 106	$ -	$ -	$ -	$ -	$ 284	$ -	$ -	$ -	$ 410
Cost Sum		$ -	$ -	$ -	$ 556	$ 2,145	$ -	$ 318	$ -	$ 8,539	$ 9,061	$ -	$ -	$ -	$ 20,621
Clearings		$ -	$ -	$ -	$ (556)	$ -	$ -	$ (2,464)	$ -	$ -	$ (17,601)	$ -	$ -	$ -	$ (20,621)
Project Net		$ -	$ -	$ -	$ -	$ 2,145	$ -	$ (2,145)	$ -	$ 8,539	$ (8,539)	$ -	$ -	$ -	$ -

Cost Year 02 Investment 685000749 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 2,442	$ -	$ 1,395	$ 293	$ 3	$ 61	$ 56	$ 29	$ 29	$ -	$ -	$ -	$ -	$ 4,306
6790324	Engineering &Supervisory Allocation	$ 1,962	$ -	$ 1,542	$ 183	$ 4	$ 59	$ 54	$ 28	$ 28	$ -	$ -	$ -	$ -	$ 3,861
6790320	Fleet Allocation	$ 623	$ -	$ -	$ 72	$ -	$ 18	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ 728
C6020000	Fringe Adder	$ 1,101	$ -	$ -	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,276
6790315	I&D Allocated to Capital	$ 641	$ -	$ 77	$ 53	$ 0	$ 23	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ 814
6401000	Mat & Supp - Inventory Issue	$ 2,163	$ -	$ -	$ 766	$ -	$ 257	$ 257	$ 257	$ 257	$ -	$ -	$ -	$ -	$ 3,956
6400100	Mat & Supp - Outside Material Purchases	$ 6,457	$ -	$ 9,298	$ 307	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,083
C6900040	Payroll Tax Adder	$ 326	$ -	$ -	$ 52	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 378
6790230	Postage, Shipping and Courier	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 255
R6010010	SLR Overtime Blended Labor	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
R6010000	SLR Straight Time Blended Labor	$ 4,011	$ -	$ -	$ 651	$ -	$ 287	$ 241	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,189
6790322	Small Tools Allocation	$ 164	$ -	$ 699	$ 22	$ 2	$ 7	$ 7	$ 7	$ 7	$ -	$ -	$ -	$ -	$ 915
6790321	Stores Allocation	$ 410	$ -	$ 390	$ 64	$ 3	$ 16	$ 16	$ 16	$ 16	$ -	$ -	$ -	$ -	$ 931
Cost Sum		$ 20,621	$ -	$ 13,402	$ 2,639	$ 33	$ 727	$ 664	$ 336	$ 336	$ -	$ -	$ -	$ -	$ 38,758
Clearings		$ (20,621)	$ -	$ -	$ (16,041)	$ -	$ -	$ (1,424)	$ -	$ -	$ (673)	$ -	$ -	$ -	$ (38,758)
Project Net		$ -	$ -	$ 13,402	$ (13,402)	$ 33	$ 727	$ (760)	$ 336	$ 336	$ (673)	$ -	$ -	$ -	$ -

Cost Year 03 Investment 685000749 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,306	$ -	$ -	$ 394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,701
6790324	Engineering &Supervisory Allocation	$ 3,861	$ -	$ -	$ 384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,244
6790320	Fleet Allocation	$ 728	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 756
C6020000	Fringe Adder	$ 1,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,276
6790315	I&D Allocated to Capital	$ 814	$ -	$ -	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 849
6401000	Mat & Supp - Inventory Issue	$ 3,956	$ -	$ -	$ 3,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,632
6400100	Mat & Supp - Outside Material Purchases	$ 16,083	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,083
C6900040	Payroll Tax Adder	$ 378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 378
6790230	Postage, Shipping and Courier	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 255
R6010010	SLR Overtime Blended Labor	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
R6010000	SLR Straight Time Blended Labor	$ 5,189	$ -	$ -	$ 449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,638
6790322	Small Tools Allocation	$ 915	$ -	$ -	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790321	Stores Allocation	$ 931	$ -	$ -	$ 203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,134
Cost Sum		$ 38,758	$ -	$ -	$ 5,253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,011
Clearings		$ (38,758)	$ -	$ -	$ (5,253)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (44,011)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 685000749 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,701	$ -	$ -	$ 276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,977
6790324	Engineering &Supervisory Allocation	$ 4,244	$ -	$ -	$ 233	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,477
6790320	Fleet Allocation	$ 756	$ -	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 788
C6020000	Fringe Adder	$ 1,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,276
6790315	I&D Allocated to Capital	$ 849	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 887
6401000	Mat & Supp - Inventory Issue	$ 7,632	$ -	$ -	$ 3,832	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,464
6400100	Mat & Supp - Outside Material Purchases	$ 16,083	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,083
C6900040	Payroll Tax Adder	$ 378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 378
6790230	Postage, Shipping and Courier	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 255
R6010010	SLR Overtime Blended Labor	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
R6010000	SLR Straight Time Blended Labor	$ 5,638	$ -	$ -	$ 468	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,106
6790322	Small Tools Allocation	$ 1,000	$ -	$ -	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,106
6790321	Stores Allocation	$ 1,134	$ -	$ -	$ 253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,386
Cost Sum		$ 44,011	$ -	$ -	$ 5,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,249
Clearings		$ (44,011)	$ -	$ -	$ (5,238)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (49,249)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	685000751	Services - Grants - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Grants	NWNM	PRE-05860	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Services - Grants - Replace
Justification: NMGC replaces existing services as required to maintain safe and reliable service
Alternatives Considered: NA since NMGC replaces existing services as necessary to provide safe and reliable service

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 685000751 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ (56)	$ -	$ -	$ -	$ 38	$ 224	$ -	$ -	$ 67	$ 33	$ 562	$ -	$ 867
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,216	$ 1,216
6790324	Engineering &Supervisory Allocation	$ -	$ (113)	$ -	$ -	$ -	$ 36	$ 235	$ -	$ -	$ 34	$ 22	$ 283	$ -	$ 498
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 50	$ 196	$ -	$ -	$ 38	$ -	$ 223	$ -	$ 506
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 64	$ 373	$ -	$ -	$ 74	$ -	$ 454	$ -	$ 965
6790315	I&D Allocated to Capital	$ -	$ (5)	$ 3	$ -	$ -	$ 9	$ 50	$ -	$ -	$ 36	$ 2	$ 230	$ -	$ 324
6401000	Mat & Supp - Inventory Issue	$ -	$ (662)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 183	$ 849	$ (115)	$ 257
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 19	$ 111	$ -	$ -	$ 22	$ -	$ 135	$ -	$ 286
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 300	$ -	$ -	$ -	$ -	$ 342	$ -	$ 642
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 237	$ 1,082	$ -	$ -	$ 273	$ -	$ 1,340	$ -	$ 2,933
6790322	Small Tools Allocation	$ -	$ (44)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 10	$ 16	$ -	$ (18)
6790321	Stores Allocation	$ -	$ (54)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 14	$ 17	$ -	$ (23)
Cost Sum		$ -	$ (934)	$ 3	$ -	$ -	$ 453	$ 2,571	$ -	$ -	$ 546	$ 263	$ 4,450	$ 3,697	$ 11,048
Clearings		$ -	$ -	$ -	$ 932	$ -	$ -	$ (3,023)	$ -	$ -	$ (546)	$ -	$ -	$ (8,410)	$ (11,048)
Project Net		$ -	$ (934)	$ 3	$ 932	$ -	$ 453	$ (453)	$ -	$ -	$ -	$ 263	$ 4,450	$ (4,714)	$ -

Cost Year 02	Investment 685000751	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 867	$ 470	$ 1,184	$ 1,270	$ 75	$ 8	$ 99	$ 144	$ 245	$ 223	$ 245	$ 245	$ 245	$ 5,321
6100080	Consultants - Other	$ 1,216	$ 2,596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,812
6790324	Engineering &Supervisory Allocation	$ 498	$ 379	$ 1,310	$ 795	$ 85	$ 8	$ 95	$ 139	$ 238	$ 216	$ 238	$ 238	$ 238	$ 4,479
6790320	Fleet Allocation	$ 506	$ 254	$ 951	$ 696	$ 57	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 2,502
C6020000	Fringe Adder	$ 965	$ 557	$ 1,547	$ 1,539	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,694
6790315	I&D Allocated to Capital	$ 324	$ 158	$ 452	$ 424	$ 26	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 1,433
6401000	Mat & Supp - Inventory Issue	$ 257	$ 347	$ 163	$ 771	$ 66	$ -	$ 800	$ 1,201	$ 2,100	$ 1,900	$ 2,100	$ 2,100	$ 2,100	$ 13,906
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 15,264	$ (16,781)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,518)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 286	$ 165	$ 458	$ 456	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,391
R6010010	SLR Overtime Blended Labor	$ 642	$ 82	$ 286	$ 116	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,169
R6010000	SLR Straight Time Blended Labor	$ 2,933	$ 1,980	$ 5,442	$ 5,582	$ 281	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 74	$ 16,807
6790322	Small Tools Allocation	$ (18)	$ 27	$ 12	$ 16	$ 7	$ -	$ 21	$ 31	$ 54	$ 49	$ 54	$ 54	$ 54	$ 363
6790321	Stores Allocation	$ (23)	$ 42	$ 7	$ 46	$ 8	$ -	$ 50	$ 75	$ 130	$ 118	$ 130	$ 130	$ 130	$ 844
Cost Sum		$ 11,048	$ 4,461	$ 11,813	$ 26,975	$ (16,019)	$ 100	$ 1,149	$ 1,674	$ 2,852	$ 2,590	$ 2,852	$ 2,852	$ 2,852	$ 55,201
Clearings		$ (11,048)	$ -	$ -	$ (43,249)	$ -	$ -	$ 14,770	$ -	$ -	$ (7,117)	$ -	$ -	$ (8,557)	$ (55,201)
Project Net		$ -	$ 4,461	$ 11,813	$ (16,274)	$ (16,019)	$ 100	$ 15,919	$ 1,674	$ 2,852	$ (4,526)	$ 2,852	$ 2,852	$ (5,705)	$ -

Cost Year 03	Investment 685000751	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,321	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 5,422
6100080	Consultants - Other	$ 3,812	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,812
6790324	Engineering &Supervisory Allocation	$ 4,479	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 4,576
6790320	Fleet Allocation	$ 2,502	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 2,569
C6020000	Fringe Adder	$ 4,694	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,694
6790315	I&D Allocated to Capital	$ 1,433	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 7	$ 1,515
6401000	Mat & Supp - Inventory Issue	$ 13,906	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,906
6798999	Other Operational Expense Reclass	$ (1,518)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,518)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,391
R6010010	SLR Overtime Blended Labor	$ 1,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,169
R6010000	SLR Straight Time Blended Labor	$ 16,807	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 89	$ 17,880
6790322	Small Tools Allocation	$ 363	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 363
6790321	Stores Allocation	$ 844	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 844
Cost Sum		$ 55,201	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 56,623
Clearings		$ (55,201)	$ -	$ -	$ (355)	$ -	$ -	$ (355)	$ -	$ -	$ (355)	$ -	$ -	$ (355)	$ (56,623)
Project Net		$ -	$ 118	$ 118	$ (237)	$ 118	$ 118	$ (237)	$ 118	$ 118	$ (237)	$ 118	$ 118	$ (237)	$ -

Cost Year 04	Investment 685000751	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,422	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 5,492
6100080	Consultants - Other	$ 3,812	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,812
6790324	Engineering &Supervisory Allocation	$ 4,576	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 5	$ 4,635
6790320	Fleet Allocation	$ 2,569	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 6	$ 2,644
C6020000	Fringe Adder	$ 4,694	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,694
6790315	I&D Allocated to Capital	$ 1,515	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 8	$ 1,607
6401000	Mat & Supp - Inventory Issue	$ 13,906	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,906
6798999	Other Operational Expense Reclass	$ (1,518)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,518)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 1,391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,391
R6010010	SLR Overtime Blended Labor	$ 1,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,169
R6010000	SLR Straight Time Blended Labor	$ 17,880	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 93	$ 18,999
6790322	Small Tools Allocation	$ 363	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 363
6790321	Stores Allocation	$ 844	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 844
Cost Sum		$ 56,623	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 118	$ 58,037
Clearings		$ (56,623)	$ -	$ -	$ (354)	$ -	$ -	$ (354)	$ -	$ -	$ (354)	$ -	$ -	$ (354)	$ (58,037)
Project Net		$ -	$ 118	$ 118	$ (236)	$ 118	$ 118	$ (236)	$ 118	$ 118	$ (236)	$ 118	$ 118	$ (236)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	621000598	Land, Structures & Sta - Alamogordo - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Alamogordo	SWNM	NEW-08405	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Alamogordo - New
Justification: NA
Alternatives Considered: NA

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621000598 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 561	$ 561	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,121
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 543	$ 543	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,087
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 95	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ 190
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 122	$ 122	$ -	$ -	$ -	$ -	$ -	$ -	$ 243
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 3,500	$ 3,500	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,000
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,500	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 91	$ 91	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 217	$ 217	$ -	$ -	$ -	$ -	$ -	$ -	$ 434
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 6,628	$ 6,628	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,256
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (13,256)	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,256)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 6,628	$ (6,628)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02 Investment 621000598 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 1,121	$ -	$ -	$ -	$ -	$ 476	$ 476	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,072
6790324	Engineering &Supervisory Allocation	$ 1,087	$ -	$ -	$ -	$ -	$ 463	$ 463	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,013
6790320	Fleet Allocation	$ 190	$ -	$ -	$ -	$ -	$ 95	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
6790315	I&D Allocated to Capital	$ 243	$ -	$ -	$ -	$ -	$ 116	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ 474
6401000	Mat & Supp - Inventory Issue	$ 7,000	$ -	$ -	$ -	$ -	$ 3,500	$ 3,500	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,000
R6010000	SLR Straight Time Blended Labor	$ 3,000	$ -	$ -	$ -	$ -	$ 1,500	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,000
6790322	Small Tools Allocation	$ 181	$ -	$ -	$ -	$ -	$ 81	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ 344
6790321	Stores Allocation	$ 434	$ -	$ -	$ -	$ -	$ 193	$ 193	$ -	$ -	$ -	$ -	$ -	$ -	$ 821
Cost Sum		$ 13,256	$ -	$ -	$ -	$ -	$ 6,423	$ 6,423	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,102
Clearings		$ (13,256)	$ -	$ -	$ -	$ -	$ -	$ (12,846)	$ -	$ -	$ -	$ -	$ -	$ -	$ (26,102)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 6,423	$ (6,423)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 621000598	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,072	$ -	$ -	$ -	$ -	$ 323	$ 323	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,718
6790324	Engineering &Supervisory Allocation	$ 2,013	$ -	$ -	$ -	$ -	$ 272	$ 272	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,557
6790320	Fleet Allocation	$ 379	$ -	$ -	$ -	$ -	$ 101	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ 581
6790315	I&D Allocated to Capital	$ 474	$ -	$ -	$ -	$ -	$ 124	$ 124	$ -	$ -	$ -	$ -	$ -	$ -	$ 722
6401000	Mat & Supp - Inventory Issue	$ 14,000	$ -	$ -	$ -	$ -	$ 3,534	$ 3,534	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,068
R6010000	SLR Straight Time Blended Labor	$ 6,000	$ -	$ -	$ -	$ -	$ 1,515	$ 1,515	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,029
6790322	Small Tools Allocation	$ 344	$ -	$ -	$ -	$ -	$ 98	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ 539
6790321	Stores Allocation	$ 821	$ -	$ -	$ -	$ -	$ 233	$ 233	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,287
Cost Sum		$ 26,102	$ -	$ -	$ -	$ -	$ 6,200	$ 6,200	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,501
Clearings		$ (26,102)	$ -	$ -	$ -	$ -	$ -	$ (12,399)	$ -	$ -	$ -	$ -	$ -	$ -	$ (38,501)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 6,200	$ (6,200)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622000611	Land, Structures & Sta - Anthony - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	NEW-08484	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Anthony - New
Justification: To ensure continual safe and reliable service, NMGC invests in new/modified regulator stations throughout the year as growth or new customers require these investments
Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622000611 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 1,539	$ -	$ -	$ -	$ -	$ -	$ -	$ 535	$ 164	$ 335	$ 347	$ 2,920
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 1,702	$ -	$ -	$ -	$ -	$ -	$ -	$ 518	$ 159	$ 324	$ 337	$ 3,040
6790320	Fleet Allocation	$ -	$ -	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ 29	$ -	$ 41	$ 185
C6020000	Fringe Adder	$ -	$ -	$ 186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 186
6790315	I&D Allocated to Capital	$ -	$ -	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ 37	$ 37	$ -	$ 52	$ 257
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 9,330	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,774	$ 1,013	$ 2,443	$ 2,443	$ 19,004
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 518	$ -	$ 518	$ -	$ 1,035
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 688	$ -	$ -	$ -	$ -	$ -	$ -	$ 454	$ 454	$ -	$ 646	$ 2,242
6790322	Small Tools Allocation	$ -	$ -	$ 702	$ -	$ -	$ -	$ -	$ -	$ -	$ 111	$ 26	$ 77	$ 63	$ 979
6790321	Stores Allocation	$ -	$ -	$ 392	$ -	$ -	$ -	$ -	$ -	$ -	$ 266	$ 63	$ 184	$ 152	$ 1,056
Cost Sum		$ -	$ -	$ 14,811	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,241	$ 1,945	$ 3,880	$ 4,082	$ 30,959
Clearings		$ -	$ -	$ -	$ (14,811)	$ -	$ -	$ -	$ -	$ -	$ (6,241)	$ -	$ -	$ (9,907)	$ (30,959)
Project Net		$ -	$ -	$ 14,811	$ (14,811)	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,945	$ 3,880	$ (5,826)	$ -

Cost Year 02	Investment 622000611	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,920	$ -	$ (680)	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,886	$ 212	$ 293	$ 570	$ 5,201
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,374	$ -	$ -	$ 1,374
6790324	Engineering &Supervisory Allocation	$ 3,040	$ -	$ (662)	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,836	$ 207	$ 285	$ 555	$ 5,260
6790320	Fleet Allocation	$ 185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336	$ 30	$ -	$ 42	$ 593
C6020000	Fringe Adder	$ 186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 186
6790315	I&D Allocated to Capital	$ 257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 412	$ 36	$ -	$ 51	$ 757
6401000	Mat & Supp - Inventory Issue	$ 19,004	$ -	$ (7,104)	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,429	$ 416	$ 2,523	$ 5,192	$ 26,461
6400100	Mat & Supp - Outside Material Purchases	$ 1,035	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,048	$ -	$ 534	$ -	$ 9,617
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107	$ 107
C6900040	Payroll Tax Adder	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
R6010000	SLR Straight Time Blended Labor	$ 2,242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,339	$ 468	$ -	$ 667	$ 8,716
6790322	Small Tools Allocation	$ 979	$ -	$ (165)	$ -	$ -	$ -	$ -	$ -	$ -	$ 336	$ 10	$ 71	$ 120	$ 1,351
6790321	Stores Allocation	$ 1,056	$ -	$ (392)	$ -	$ -	$ -	$ -	$ -	$ -	$ 798	$ 23	$ 169	$ 286	$ 1,941
Cost Sum		$ 30,959	$ -	$ (9,003)	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,420	$ 2,776	$ 3,874	$ 7,591	$ 61,618
Clearings		$ (30,959)	$ -	$ -	$ 9,003	$ -	$ -	$ -	$ -	$ -	$ (25,420)	$ -	$ -	$ (14,241)	$ (61,618)
Project Net		$ -	$ -	$ (9,003)	$ 9,003	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,776	$ 3,874	$ (6,650)	$ -

Cost Year 03	Investment 622000611	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,201	$ -	$ (477)	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,322	$ 148	$ 205	$ 399	$ 6,798
6100080	Consultants - Other	$ 1,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,432	$ -	$ -	$ 2,806
6790324	Engineering &Supervisory Allocation	$ 5,260	$ -	$ (403)	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,115	$ 125	$ 173	$ 337	$ 6,608
6790320	Fleet Allocation	$ 593	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 372	$ 33	$ -	$ 46	$ 1,043
C6020000	Fringe Adder	$ 186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 186
6790315	I&D Allocated to Capital	$ 757	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 455	$ 40	$ -	$ 57	$ 1,309
6401000	Mat & Supp - Inventory Issue	$ 26,461	$ -	$ (7,406)	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,703	$ 434	$ 2,630	$ 5,413	$ 34,234
6400100	Mat & Supp - Outside Material Purchases	$ 9,617	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,390	$ -	$ 557	$ -	$ 18,565
6400500	Mat & Supp - Parts	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112	$ 219
C6900040	Payroll Tax Adder	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
R6010000	SLR Straight Time Blended Labor	$ 8,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,566	$ 488	$ -	$ 696	$ 15,465
6790322	Small Tools Allocation	$ 1,351	$ -	$ (205)	$ -	$ -	$ -	$ -	$ -	$ -	$ 418	$ 12	$ 88	$ 150	$ 1,815
6790321	Stores Allocation	$ 1,941	$ -	$ (489)	$ -	$ -	$ -	$ -	$ -	$ -	$ 996	$ 29	$ 210	$ 357	$ 3,044
Cost Sum		$ 61,618	$ -	$ (8,980)	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,336	$ 2,742	$ 3,864	$ 7,567	$ 92,148
Clearings		$ (61,618)	$ -	$ -	$ 8,980	$ -	$ -	$ -	$ -	$ -	$ (25,336)	$ -	$ -	$ (14,173)	$ (92,148)
Project Net		$ -	$ -	$ (8,980)	$ 8,980	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,742	$ 3,864	$ (6,606)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624000649	Land, Structures & Sta - Carlsbad - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	NEW-08410	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Carlsbad - New

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624000649 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 857	$ 857	$ -	$ -	$ -	$ -	$ -	$ 1,714
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 831	$ 831	$ -	$ -	$ -	$ -	$ -	$ 1,661
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 221	$ 221	$ -	$ -	$ -	$ -	$ -	$ 442
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 284	$ 284	$ -	$ -	$ -	$ -	$ -	$ 567
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,174	$ 4,172	$ -	$ -	$ -	$ -	$ -	$ 8,346
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,500	$ 3,500	$ -	$ -	$ -	$ -	$ -	$ 7,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 108	$ 108	$ -	$ -	$ -	$ -	$ -	$ 216
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 259	$ 259	$ -	$ -	$ -	$ -	$ -	$ 518
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 10,234	$ 10,231	$ -	$ -	$ -	$ -	$ -	$ 20,465
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (10,234)	$ -	$ -	$ (10,231)	$ -	$ -	$ -	$ (20,465)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,231	$ -	$ (10,231)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 624000649	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,714	$ -	$ -	$ -	$ -	$ -	$ -	$ 711	$ 711	$ -	$ -	$ -	$ -	$ 3,135
6790324	Engineering &Supervisory Allocation	$ 1,661	$ -	$ -	$ -	$ -	$ -	$ -	$ 692	$ 692	$ -	$ -	$ -	$ -	$ 3,045
6790320	Fleet Allocation	$ 442	$ -	$ -	$ -	$ -	$ -	$ -	$ 221	$ 221	$ -	$ -	$ -	$ -	$ 883
6790315	I&D Allocated to Capital	$ 567	$ -	$ -	$ -	$ -	$ -	$ -	$ 270	$ 270	$ -	$ -	$ -	$ -	$ 1,107
6401000	Mat & Supp - Inventory Issue	$ 8,346	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000	$ 4,000	$ -	$ -	$ -	$ -	$ 16,346
R6010000	SLR Straight Time Blended Labor	$ 7,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,500	$ 3,500	$ -	$ -	$ -	$ -	$ 14,000
6790322	Small Tools Allocation	$ 216	$ -	$ -	$ -	$ -	$ -	$ -	$ 93	$ 93	$ -	$ -	$ -	$ -	$ 402
6790321	Stores Allocation	$ 518	$ -	$ -	$ -	$ -	$ -	$ -	$ 221	$ 221	$ -	$ -	$ -	$ -	$ 959
Cost Sum		$ 20,465	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,706	$ 9,706	$ -	$ -	$ -	$ -	$ 39,877
Clearings		$ (20,465)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,412)	$ -	$ -	$ -	$ (39,877)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,706	$ 9,706	$ (19,412)	$ -	$ -	$ -	$ -

Cost Year 03 Investment 624000649 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 3,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482	$ 482	$ -	$ -	$ -	$ 4,099
6790324	Engineering &Supervisory Allocation	$ 3,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 407	$ 407	$ -	$ -	$ -	$ 3,858
6790320	Fleet Allocation	$ 883	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 236	$ 236	$ -	$ -	$ -	$ 1,356
6790315	I&D Allocated to Capital	$ 1,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 289	$ 289	$ -	$ -	$ -	$ 1,685
6401000	Mat & Supp - Inventory Issue	$ 16,346	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,039	$ 4,039	$ -	$ -	$ -	$ 24,424
R6010000	SLR Straight Time Blended Labor	$ 14,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,534	$ 3,534	$ -	$ -	$ -	$ 21,068
6790322	Small Tools Allocation	$ 402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112	$ 112	$ -	$ -	$ -	$ 626
6790321	Stores Allocation	$ 959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266	$ 266	$ -	$ -	$ -	$ 1,492
Cost Sum		$ 39,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,365	$ 9,365	$ -	$ -	$ -	$ 58,606
Clearings		$ (39,877)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (18,729)	$ -	$ -	$ -	$ (58,606)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,365	$ (9,365)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627000174	Land, Structures & Sta - Lovington - New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	NEW-08415	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Lovington - New

Justification: To ensure continual safe and reliable service, NMGC invests in its regulator stations throughout the year as emerging issues are identified and addressed.

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627000174 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,222	$ 300	$ 84	$ 187	$ 702	$ 11	$ 2,505
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,184	$ 291	$ 81	$ 181	$ 680	$ 11	$ 2,429
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37	$ 35	$ -	$ -	$ 81	$ -	$ 153
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47	$ 45	$ -	$ -	$ 104	$ -	$ 196
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,241	$ 2,121	$ -	$ 1,654	$ 4,959	$ -	$ 18,974
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 741	$ -	$ -	$ -	$ 741
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104	$ 104
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335	$ -	$ 335
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 586	$ 552	$ -	$ -	$ 948	$ -	$ 2,086
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 265	$ 55	$ 19	$ 43	$ 128	$ -	$ 511
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 636	$ 132	$ 46	$ 103	$ 308	$ -	$ 1,224
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,218	$ 3,530	$ 971	$ 2,167	$ 8,245	$ 126	$ 29,257
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (18,719)	$ -	$ -	$ (10,538)	$ (29,257)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,218	$ 3,530	$ (17,748)	$ 2,167	$ 8,245	$ (10,412)	$ -

Cost Year 02 Investment 627000174 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 2,505	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,210	$ 169	$ 73	$ 162	$ 812	$ 10	$ 4,942
6790324	Engineering &Supervisory Allocation	$ 2,429	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,178	$ 164	$ 71	$ 158	$ 790	$ 10	$ 4,800
6790320	Fleet Allocation	$ 153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42	$ -	$ -	$ 83	$ -	$ 279
6790315	I&D Allocated to Capital	$ 196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52	$ -	$ -	$ 102	$ -	$ 350
6401000	Mat & Supp - Inventory Issue	$ 18,974	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,639	$ 1,104	$ -	$ 1,690	$ 7,185	$ -	$ 41,593
6400100	Mat & Supp - Outside Material Purchases	$ 741	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 765	$ -	$ -	$ -	$ 1,506
6400500	Mat & Supp - Parts	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107	$ 211
R6010010	SLR Overtime Blended Labor	$ 335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 346	$ -	$ 681
R6010000	SLR Straight Time Blended Labor	$ 2,086	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 672	$ -	$ -	$ 979	$ -	$ 3,736
6790322	Small Tools Allocation	$ 511	$ -	$ -	$ -	$ -	$ -	$ -	$ 293	$ 26	$ 18	$ 39	$ 167	$ -	$ 1,053
6790321	Stores Allocation	$ 1,224	$ -	$ -	$ -	$ -	$ -	$ -	$ 697	$ 61	$ 42	$ 93	$ 396	$ -	$ 2,513
Cost Sum		$ 29,257	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,018	$ 2,290	$ 969	$ 2,142	$ 10,861	$ 127	$ 61,663
Clearings		$ (29,257)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,277)	$ -	$ -	$ (13,129)	$ (61,663)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,018	$ 2,290	$ (18,308)	$ 2,142	$ 10,861	$ (13,002)	$ -

Cost Year 03	Investment 627000174	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,942	$ -	$ -	$ -	$ -	$ -	$ -	$ 849	$ 118	$ 51	$ 114	$ 569	$ 7	$ 6,650
6790324	Engineering &Supervisory Allocation	$ 4,800	$ -	$ -	$ -	$ -	$ -	$ -	$ 716	$ 100	$ 43	$ 96	$ 480	$ 6	$ 6,241
6790320	Fleet Allocation	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47	$ -	$ -	$ 92	$ -	$ 418
6790315	I&D Allocated to Capital	$ 350	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57	$ -	$ -	$ 113	$ -	$ 520
6401000	Mat & Supp - Inventory Issue	$ 41,593	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,177	$ 1,151	$ -	$ 1,762	$ 7,491	$ -	$ 65,173
6400100	Mat & Supp - Outside Material Purchases	$ 1,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 798	$ -	$ -	$ -	$ 2,303
6400500	Mat & Supp - Parts	$ 211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112	$ 322
R6010010	SLR Overtime Blended Labor	$ 681	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 361	$ -	$ 1,042
R6010000	SLR Straight Time Blended Labor	$ 3,736	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 700	$ -	$ -	$ 1,020	$ -	$ 5,457
6790322	Small Tools Allocation	$ 1,053	$ -	$ -	$ -	$ -	$ -	$ -	$ 365	$ 32	$ 22	$ 49	$ 207	$ -	$ 1,728
6790321	Stores Allocation	$ 2,513	$ -	$ -	$ -	$ -	$ -	$ -	$ 869	$ 76	$ 53	$ 116	$ 494	$ -	$ 4,122
Cost Sum		$ 61,663	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,976	$ 2,282	$ 967	$ 2,136	$ 10,828	$ 124	$ 93,977
Clearings		$ (61,663)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,225)	$ -	$ -	$ (13,089)	$ (93,977)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,976	$ 2,282	$ (18,258)	$ 2,136	$ 10,828	$ (12,964)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	634000696	Mains - Tucumcari - Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Tucumcari	ENM	PRE-05837	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date		Description	Mains - Tucumcari - Replace
Estimated In-Service Date			
Justification	Small main replacements that are identified throughout the year as leak or other issues require their replacements		
Alternatives Considered	NA since NMGC invests in main replacements throughout the year as leaks and other issues are identified and mitigated		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 634000696 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48	$ -	$ -	$ -	$ 5,817	$ (1,396)	$ 4,469
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (476)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (476)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,443	$ (12,743)	$ 33,700
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46	$ -	$ -	$ -	$ 5,639	$ (1,353)	$ 4,332
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ 7
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,108	$ 65	$ 6,173
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 414	$ -	$ -	$ -	$ -	$ -	$ 414
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ -	$ -	$ 111	$ -	$ 123
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 158	$ 2	$ 160
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379	$ 4	$ 383
Cost Sum		$ -	$ -	$ (476)	$ -	$ -	$ -	$ -	$ 526	$ -	$ -	$ -	$ 64,655	$ (15,421)	$ 49,284
Clearings		$ -	$ -	$ -	$ 476	$ -	$ -	$ -	$ -	$ -	$ (526)	$ -	$ -	$ (49,234)	$ (49,284)
Project Net		$ -	$ -	$ (476)	$ 476	$ -	$ -	$ -	$ 526	$ -	$ (526)	$ -	$ 64,655	$ (64,655)	$ -

Cost Year 02	Investment 634000696	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,469	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ 5,091	$ (1,222)	$ 8,342
7103060	CIAC (Capital Work Order Credit)	$ (476)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (476)
6100080	Consultants - Other	$ 33,700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,836	$ (13,125)	$ 68,411
6790324	Engineering &Supervisory Allocation	$ 4,332	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ 4,955	$ (1,189)	$ 8,101
6400020	Mat & Supp - General and Office Supplies	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ 13
6401000	Mat & Supp - Inventory Issue	$ 6,173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,292	$ 67	$ 12,532
6400510	Mat & Supp - Small Tools	$ 414	$ -	$ -	$ -	$ -	$ -	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ 445
6790230	Postage, Shipping and Courier	$ 123	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ -	$ -	$ -	$ 114	$ -	$ 250
6790322	Small Tools Allocation	$ 160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146	$ 2	$ 307
6790321	Stores Allocation	$ 383	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 347	$ 4	$ 734
Cost Sum		$ 49,284	$ -	$ -	$ -	$ -	$ -	$ -	$ 59	$ -	$ -	$ -	$ 64,781	$ (15,464)	$ 98,660
Clearings		$ (49,284)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59)	$ -	$ -	$ (49,316)	$ (98,660)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59	$ -	$ (59)	$ -	$ 64,781	$ (64,781)	$ -

Cost Year 03	Investment 634000696	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,342	$ 209	$ 209	$ 209	$ 209	$ 209	$ 209	$ 211	$ 209	$ 209	$ 209	$ 217	$ 209	$ 10,864
7103060	CIAC (Capital Work Order Credit)	$ (476)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (476)
6100080	Consultants - Other	$ 68,411	$ 2,798	$ 2,798	$ 2,798	$ 2,798	$ 2,798	$ 2,798	$ 2,798	$ 2,798	$ 2,798	$ 2,798	$ 2,798	$ 2,798	$ 101,987
6790324	Engineering &Supervisory Allocation	$ 8,101	$ 177	$ 177	$ 177	$ 177	$ 177	$ 177	$ 178	$ 177	$ 177	$ 177	$ 183	$ 177	$ 10,230
6400020	Mat & Supp - General and Office Supplies	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ 21
6401000	Mat & Supp - Inventory Issue	$ 12,532	$ 526	$ 526	$ 526	$ 526	$ 526	$ 526	$ 526	$ 526	$ 526	$ 526	$ 526	$ 526	$ 18,841
6400510	Mat & Supp - Small Tools	$ 445	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 476
6790230	Postage, Shipping and Courier	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ -	$ -	$ -	$ 119	$ -	$ 382
6790322	Small Tools Allocation	$ 307	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 15	$ 482
6790321	Stores Allocation	$ 734	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 35	$ 1,150
Cost Sum		$ 98,660	$ 3,762	$ 3,762	$ 3,762	$ 3,762	$ 3,762	$ 3,762	$ 3,784	$ 3,762	$ 3,762	$ 3,762	$ 3,895	$ 3,762	$ 143,956
Clearings		$ (98,660)	$ -	$ -	$ (11,285)	$ -	$ -	$ (11,285)	$ -	$ -	$ (11,308)	$ -	$ -	$ (11,418)	$ (143,956)
Project Net		$ -	$ 3,762	$ 3,762	$ (7,524)	$ 3,762	$ 3,762	$ (7,524)	$ 3,784	$ 3,762	$ (7,546)	$ 3,762	$ 3,895	$ (7,656)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**667000702**	Land, Structures & Sta - Taos - New	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Taos	**NCNM**	**NEW-08452**	**FP-NMG Dist Stations-New**	**Literal**

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Taos - New

Justification: To ensure continual safe and reliable service, NMGC invests in new/modified regulator stations throughout the year as growth or new customers require these investments

Alternatives Considered: NA since investments are required to meet safety and reliability requirements/expectations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 667000702 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 168	$ 168	$ 168	$ 107	$ 84	$ 168	$ 84	$ 84	$ 1,029
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 163	$ 163	$ 163	$ 104	$ 81	$ 163	$ 81	$ 81	$ 998
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 20	$ 20	$ 20	$ 10	$ 10	$ 20	$ 10	$ 10	$ 121
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 26	$ 26	$ 26	$ 13	$ 13	$ 26	$ 13	$ 13	$ 155
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 1,172	$ 1,172	$ 1,172	$ 794	$ 586	$ 1,172	$ 586	$ 586	$ 7,241
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 26	$ 26	$ 26	$ 13	$ 13	$ 26	$ 13	$ 13	$ 156
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 294	$ 294	$ 294	$ 147	$ 147	$ 294	$ 147	$ 147	$ 1,764
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 30	$ 30	$ 30	$ 21	$ 15	$ 30	$ 15	$ 15	$ 188
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 73	$ 73	$ 73	$ 49	$ 36	$ 73	$ 36	$ 36	$ 449
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 1,971	$ 1,971	$ 1,971	$ 1,258	$ 986	$ 1,971	$ 986	$ 986	$ 12,102
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (3,943)	$ -	$ -	$ (4,216)	$ -	$ -	$ (3,943)	$ (12,102)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 1,971	$ (1,971)	$ 1,971	$ 1,258	$ (3,230)	$ 1,971	$ 986	$ (2,957)	$ -

Cost Year 02	Investment 667000702	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,029	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 83	$ 2,030
6790324	Engineering &Supervisory Allocation	$ 998	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 1,972
6790320	Fleet Allocation	$ 121	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 246
6790315	I&D Allocated to Capital	$ 155	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 308
6401000	Mat & Supp - Inventory Issue	$ 7,241	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 15,762
R6010010	SLR Overtime Blended Labor	$ 156	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 314
R6010000	SLR Straight Time Blended Labor	$ 1,764	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 3,581
6790322	Small Tools Allocation	$ 188	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 385
6790321	Stores Allocation	$ 449	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 39	$ 919
Cost Sum		$ 12,102	$ 1,118	$ 1,118	$ 1,118	$ 1,118	$ 1,118	$ 1,118	$ 1,118	$ 1,118	$ 1,118	$ 1,118	$ 1,118	$ 1,118	$ 25,517
Clearings		$ (12,102)	$ -	$ -	$ (3,354)	$ -	$ -	$ (3,354)	$ -	$ -	$ (3,354)	$ -	$ -	$ (3,354)	$ (25,517)
Project Net		$ -	$ 1,118	$ 1,118	$ (2,236)	$ 1,118	$ 1,118	$ (2,236)	$ 1,118	$ 1,118	$ (2,236)	$ 1,118	$ 1,118	$ (2,236)	$ -

Cost Year 03	Investment 667000702	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,030	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 58	$ 2,730
6790324	Engineering &Supervisory Allocation	$ 1,972	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 2,563
6790320	Fleet Allocation	$ 246	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 383
6790315	I&D Allocated to Capital	$ 308	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 476
6401000	Mat & Supp - Inventory Issue	$ 15,762	$ 738	$ 738	$ 738	$ 738	$ 738	$ 738	$ 738	$ 738	$ 738	$ 738	$ 738	$ 738	$ 24,623
R6010010	SLR Overtime Blended Labor	$ 314	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 14	$ 479
R6010000	SLR Straight Time Blended Labor	$ 3,581	$ 157	$ 157	$ 157	$ 157	$ 157	$ 157	$ 157	$ 157	$ 157	$ 157	$ 157	$ 157	$ 5,471
6790322	Small Tools Allocation	$ 385	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 20	$ 631
6790321	Stores Allocation	$ 919	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 49	$ 1,504
Cost Sum		$ 25,517	$ 1,112	$ 1,112	$ 1,112	$ 1,112	$ 1,112	$ 1,112	$ 1,112	$ 1,112	$ 1,112	$ 1,112	$ 1,112	$ 1,112	$ 38,859
Clearings		$ (25,517)	$ -	$ -	$ (3,335)	$ -	$ -	$ (3,335)	$ -	$ -	$ (3,335)	$ -	$ -	$ (3,335)	$ (38,859)
Project Net		$ -	$ 1,112	$ 1,112	$ (2,224)	$ 1,112	$ 1,112	$ (2,224)	$ 1,112	$ 1,112	$ (2,224)	$ 1,112	$ 1,112	$ (2,224)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	685000241	Land, Structures & Sta - Grants New	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Grants	NWNM	NEW-08466	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: Land, Structures & Sta - Grants New
Justification: Blankets
Alternatives Considered: Blankets

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 685000241 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 77	$ 921
6790324	Engineering &Supervisory Allocation	$ -	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 75	$ 896
6401000	Mat & Supp - Inventory Issue	$ -	$ 508	$ 508	$ 508	$ 508	$ 508	$ 508	$ 508	$ 508	$ 508	$ 508	$ 508	$ 508	$ 6,092
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 294	$ 294	$ 294	$ 294	$ 294	$ 294	$ 294	$ 294	$ 294	$ 294	$ 294	$ 294	$ 3,522
6790322	Small Tools Allocation	$ -	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 223
6790321	Stores Allocation	$ -	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 44	$ 530
Cost Sum		$ -	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 12,184
Clearings		$ -	$ -	$ -	$ (3,046)	$ -	$ -	$ (3,046)	$ -	$ -	$ (3,046)	$ -	$ -	$ (3,046)	$ (12,184)
Project Net		$ -	$ 1,015	$ 1,015	$ (2,031)	$ 1,015	$ 1,015	$ (2,031)	$ 1,015	$ 1,015	$ (2,031)	$ 1,015	$ 1,015	$ (2,031)	$ -

Cost Year 02	Investment 685000241	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 921	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 1,565
6790324	Engineering &Supervisory Allocation	$ 896	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 45	$ 1,440
6401000	Mat & Supp - Inventory Issue	$ 6,092	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 528	$ 12,427
6400100	Mat & Supp - Outside Material Purchases	$ 3,522	$ 305	$ 305	$ 305	$ 305	$ 305	$ 305	$ 305	$ 305	$ 305	$ 305	$ 305	$ 305	$ 7,185
6790322	Small Tools Allocation	$ 223	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 23	$ 500
6790321	Stores Allocation	$ 530	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 1,190
Cost Sum		$ 12,184	$ 1,010	$ 1,010	$ 1,010	$ 1,010	$ 1,010	$ 1,010	$ 1,010	$ 1,010	$ 1,010	$ 1,010	$ 1,010	$ 1,010	$ 24,307
Clearings		$ (12,184)	$ -	$ -	$ (3,031)	$ -	$ -	$ (3,031)	$ -	$ -	$ (3,031)	$ -	$ -	$ (3,031)	$ (24,307)
Project Net		$ -	$ 1,010	$ 1,010	$ (2,021)	$ 1,010	$ 1,010	$ (2,021)	$ 1,010	$ 1,010	$ (2,021)	$ 1,010	$ 1,010	$ (2,021)	$ -

NMGC Exhibit TCB-3

Distribution Specifics

Year	Code	Project Name	Page
2022			
2022	601001131	RTU Phase 1	1
2022	601001221	Single Feed Monitoring	5
2022	601001260	System-wide Grade Three Leak Repairs - Distribution	9
2022	601001996	Remote Pressure Monitors	13
2022	605000942	CLO-Replace VFW Valves Portales ML	17
2022	610001032	ABQ Los Picaros Reinforcement	21
2022	610001356	Barcelona Phase 2B_3 Relocation Project	25
2022	610001771	Townsend Replacement Project	29
2022	610001828	Teakwood Replacement Project	33
2022	610001833	Santa Fe Shops Reg Station # 179 Rebuild Above Ground	37
2022	621001805	ALA South 7th Regulator Station Relocation	41
2022	622001482	ANT Chaparral Reinforcement	45
2022	622002237	Rancho Santa Teresa Subdivision - Unit 1	49
2022	624001363	Intrepid East Tap Distribution 6-in PE Install	53
2022	627001081	LOV-7-inch Main Replacement	57
2022	632000951	SLC Regulator Station Replacements - Phase II	61
2022	632001442	SLC Rodeo Replacement	65
2022	633000529	TOC 8 ML Reinforcement	69
2022	633002239	Ft. Sill Apache Reservation	73
2022	660001448	NC Santa Fe - San Juan Ranch Road 6-inch Reinforcement	77
2022	660001453	NC Santa Fe - Calle Katrina Main Replacement Phase 2	81
2022	660001454	NC Santa Fe - Calle Katrina Service Replacement Phase 2	85
2022	660001455	NC Santa Fe - Calle Vianson Main Replacement Phase 2	89
2022	660001456	NC Santa Fe - Calle Vianson Service Replacement Phase 2	93
2022	660001459	NC Santa Fe - Siringo Rd, Camino Consuelo & S Siringo Rondo Main Replacement Phase 2	97
2022	660001460	NC Santa Fe - Siringo Rd, Camino Consuelo & S Siringo Rondo Service Replacement Phase 2	101
2022	680000916	NW Farmington - Sandstone Reg Station Rebuild	105
2022	680000917	NW Farmington - Desert Hills Reg Station Rebuild	109
2022	680001253	NW Chama to Tierra Amarilla Line Extension	113
2023	601000087	Removal Costs	118

NMGC Exhibit TCB-3

Distribution Specifics

Year	Code	Project Name	Page
2023			
2023	601001133	RTU Phase 2	121
2023	601001277	Distribution Statewide UFG Station Improvement 2023	124
2023	601002386	RWIP Correction	127
2023	610001761	Mountain View Storm Drain Inlet Doglegs	130
2023	610001835	Signetics Station #397 Rebuild	133
2023	610002272	Bridge Blvd Phase II Relocate	136
2023	610002288	COA Project 6321.93 NMDOT CN A300849 - Specific Replace	139
2023	610002291	Sandia National Laboratories (SNL) Meter Build	142
2023	622002293	Yucca Subdivision Phases 3 & 4	145
2023	622002383	Chaparral Desert Hills Subdivision No. 2	148
2023	662002095	NC Española - Dixon To Peñasco MLX along NM 75	151
2023	667002089	NC Taos - SMU Campus Line Extension	154
2023	684002256	NW Gallup - McKinley County Industrial Park MLX	157
2023	685000906	NW Grants - Old Laguna New Housing Reg Station Rebuild	160
2023	685000921	NW Grants - Milan Border Station Rebuild	163
2024			
2024	601001136	RTU Phase 3	166
2024	610000963	ABQ Louisiana and Gibson - Rebuild Station	168
2024	624002169	CAR - Loving Double Feed	170
2024	629001539	ROS - Roswell Mainline Eliminate Farm Taps	172
2024	680002118	NW Farmington - Sategna Regulator Station Rebuild	174
2024	685000997	NW Grants - Acoma Phase II	176
2025			
2025	601001129	RTU Phase 4	178
2025	610000962	ABQ 2nd Street and Trumbull SW DC Removals	179
2025	610001033	ABQ Montgomery and Tramway Reg Station Rebuild	180
2025	610001034	ABQ 528 and Corrales Reg Station Relocation	181
2025	610001036	ABQ Metro IKCs	182
2025	610001359	San Pedro Replacement	183
2025	622001233	ANT Ineffectively Coated Steel Main Replacement Phase III	184
2025	624002373	CAR-Glasier & Doepp 1-1 4-inch Main Replacement	185

NMGC Exhibit TCB-3

Distribution Specifics

Year	Code	Project Name	Page
2025	626001886	CLO - Relocate Rebuild Valve 21st Street	186
2025	629001515	ROS - 19th & Garden X-trude Coated Main	187
2025	632001028	SLC Regulator Station Replacements - Phase III	188
2025	660001860	NC Santa Fe - Old SF Trail Service Replacement (Phase 2)	189
2025	660001868	NC Santa Fe - Old SF Trail Service Replacement (Phase 3)	190
2025	T626000971	CLO - Rebuild Valve Set Curry CR O & CR 11	191

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001131	RTU Phase 1	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	METRO	PRE-09909	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2022	Description	To install RTU for customers with usage higher than 200,000 therm
Estimated In-Service Date	08/17/2022		
Justification	To install RTU for customers with usage higher than 200,000 Therm		
Alternatives Considered	Continue to operate station with existing equipment and address enhancements at a later date		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001131 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 506	$ 308	$ 3	$ 559	$ -	$ (59)	$ (879)	$ -	$ -	$ 438
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 4	$ 11	$ 16	$ 24	$ 43	$ 46	$ (115)	$ (28)	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 11	$ 19	$ 21	$ 25	$ 10	$ 4	$ (80)	$ (10)	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 692	$ 291	$ 4	$ 605	$ -	$ (30)	$ (595)	$ -	$ -	$ 966
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65	$ -	$ -	$ 65
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145	$ 241	$ -	$ 386
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 17	$ 7	$ 0	$ 28	$ -	$ (3)	$ 12	$ -	$ -	$ 60
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (607)	$ (117)	$ -	$ (724)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 4,216	$ -	$ -	$ 3,725	$ -	$ (454)	$ (5,782)	$ -	$ -	$ 1,705
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 5,409	$ 29	$ -	$ (2,838)	$ 124	$ 173	$ 103	$ -	$ 2,999
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (297)	$ (4,407)	$ -	$ (4,704)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,421)	$ 2,125	$ -	$ (2,297)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43	$ 71	$ -	$ 114
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536	$ 892	$ -	$ 1,429
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 138	$ 178	$ 1	$ 62	$ (114)	$ (5)	$ (302)	$ -	$ -	$ (42)
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 289	$ 958	$ 3	$ 225	$ (226)	$ (14)	$ (425)	$ -	$ -	$ 809
Cost Sum		$ -	$ -	$ -	$ -	$ 5,872	$ 7,181	$ 77	$ 5,253	$ (3,126)	$ (392)	$ (12,530)	$ (1,131)	$ -	$ 1,204
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,257)	$ -	$ -	$ -	$ -	$ (15,257)
Project Net		$ -	$ -	$ -	$ -	$ 5,872	$ 7,181	$ 77	$ 5,253	$ (18,383)	$ (392)	$ (12,530)	$ (1,131)	$ -	$ (14,053)

Cost Year 02	Investment 601001131	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 966	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 966
6790320	Fleet Allocation	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
C6020000	Fringe Adder	$ 386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 386
6790315	I&D Allocated to Capital	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60
6018999	Labor Expense Reclass	$ (724)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (724)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 1,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,705
6400100	Mat & Supp - Outside Material Purchases	$ 2,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,999
6408999	Materials & Supplies Expense Reclass	$ (4,704)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,704)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,297)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,297)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
R6010000	SLR Straight Time Blended Labor	$ 1,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,429
6790322	Small Tools Allocation	$ (42)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (42)
6790321	Stores Allocation	$ 809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 809
Cost Sum		$ 1,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,204
Clearings		$ (15,257)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,257)
Project Net		$ (14,053)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,053)

Cost Year 03	Investment 601001131	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 966	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 966
6790320	Fleet Allocation	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
C6020000	Fringe Adder	$ 386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 386
6790315	I&D Allocated to Capital	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60
6018999	Labor Expense Reclass	$ (724)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (724)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 1,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,705
6400100	Mat & Supp - Outside Material Purchases	$ 2,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,999
6408999	Materials & Supplies Expense Reclass	$ (4,704)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,704)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,297)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,297)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
R6010000	SLR Straight Time Blended Labor	$ 1,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,429
6790322	Small Tools Allocation	$ (42)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (42)
6790321	Stores Allocation	$ 809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 809
Cost Sum		$ 1,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,204
Clearings		$ (15,257)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,257)
Project Net		$ (14,053)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,053)

Cost Year 04	Investment 601001131	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 966	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 966
6790320	Fleet Allocation	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
C6020000	Fringe Adder	$ 386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 386
6790315	I&D Allocated to Capital	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60
6018999	Labor Expense Reclass	$ (724)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (724)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 1,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,705
6400100	Mat & Supp - Outside Material Purchases	$ 2,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,999
6408999	Materials & Supplies Expense Reclass	$ (4,704)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,704)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,297)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,297)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
R6010000	SLR Straight Time Blended Labor	$ 1,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,429
6790322	Small Tools Allocation	$ (42)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (42)
6790321	Stores Allocation	$ 809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 809
Cost Sum		$ 1,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,204
Clearings		$ (15,257)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,257)
Project Net		$ (14,053)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,053)

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001221	Single Feed Monitoring	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NEW-14164	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date	07/01/2022	Description	Statewide single feed monitoring
Estimated In-Service Date	05/31/2023		
Justification	Installing remote monitoring at single feed stations provides more accurate pressure monitoring, remote monitoring by web, eliminates equipment at the end of its useful life, reduces drive time and maintenance.		
Alternatives Considered	Continue with status quo.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No	Estimate based on quotes for Abriox units and previous installation experience.	
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001221 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,446	$ 3,089	$ 6,313	$ (374)	$ 3,138	$ 13,612
6100010	Advertising	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,962	$ -	$ -	$ 5,962
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ 74	$ 159	$ 219	$ 356	$ 825
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 6	$ 57	$ 92	$ 115	$ 274
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,775	$ (646)	$ 7,316	$ 22,445
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,461	$ 1,579	$ 4,273	$ (189)	$ 4,566	$ 11,690
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 426	$ -	$ -	$ 434	$ 860
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 735	$ -	$ -	$ 1,063	$ 1,798
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131	$ 473	$ 385	$ (17)	$ 692	$ 1,663
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 831	$ -	$ -	$ -	$ 5,534	$ 6,365
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,203	$ 26,124	$ 696	$ (1,431)	$ 34,143	$ 66,734
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 218	$ -	$ -	$ 315	$ 533
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,721	$ -	$ -	$ 3,936	$ 6,658
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 323	$ 387	$ 37	$ (27)	$ 904	$ 1,625
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 640	$ 1,094	$ 53	$ (29)	$ 3,630	$ 5,389
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,057	$ 36,926	$ 33,709	$ (2,401)	$ 66,141	$ 146,432
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,057	$ 36,926	$ 33,709	$ (2,401)	$ 66,141	$ 146,432

Cost Year 02	Investment 601001221	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,612	$ -	$ 34	$ 775	$ 148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,569
6100010	Advertising	$ 5,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,962
7500015	Capitalized AFUDC Debt	$ 825	$ 151	$ 14	$ 20	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,022
7100015	Capitalized AFUDC Equity	$ 274	$ 118	$ 31	$ 44	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
6100080	Consultants - Other	$ 22,445	$ -	$ (129)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,315
6790324	Engineering &Supervisory Allocation	$ 11,690	$ -	$ 37	$ 486	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,381
6790320	Fleet Allocation	$ 860	$ -	$ 43	$ -	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,005
C6020000	Fringe Adder	$ 1,798	$ 1,800	$ 71	$ -	$ 198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,867
6790315	I&D Allocated to Capital	$ 1,663	$ -	$ 20	$ 24	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,765
6401000	Mat & Supp - Inventory Issue	$ 6,365	$ -	$ -	$ 5,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,533
6400100	Mat & Supp - Outside Material Purchases	$ 66,734	$ 778	$ (64)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,449
C6900040	Payroll Tax Adder	$ 533	$ 533	$ 21	$ -	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,146
R6010010	SLR Overtime Blended Labor	$ -	$ 185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 185
R6010000	SLR Straight Time Blended Labor	$ 6,658	$ 6,483	$ 262	$ -	$ 733	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,135
6790322	Small Tools Allocation	$ 1,625	$ -	$ -	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,732
6790321	Stores Allocation	$ 5,389	$ -	$ -	$ 310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,699
Cost Sum		$ 146,432	$ 10,049	$ 338	$ 6,934	$ 1,504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165,258
Clearings		$ -	$ -	$ -	$ -	$ -	$ (165,258)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (165,258)
Project Net		$ 146,432	$ 10,049	$ 338	$ 6,934	$ 1,504	$ (165,258)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001221	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,569
6100010	Advertising	$ 5,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,962
7500015	Capitalized AFUDC Debt	$ 1,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,022
7100015	Capitalized AFUDC Equity	$ 494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
6100080	Consultants - Other	$ 22,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,315
6790324	Engineering &Supervisory Allocation	$ 12,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,381
6790320	Fleet Allocation	$ 1,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,005
C6020000	Fringe Adder	$ 3,867	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,867
6790315	I&D Allocated to Capital	$ 1,765	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,765
6401000	Mat & Supp - Inventory Issue	$ 11,533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,533
6400100	Mat & Supp - Outside Material Purchases	$ 67,449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,449
C6900040	Payroll Tax Adder	$ 1,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,146
R6010010	SLR Overtime Blended Labor	$ 185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 185
R6010000	SLR Straight Time Blended Labor	$ 14,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,135
6790322	Small Tools Allocation	$ 1,732	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,732
6790321	Stores Allocation	$ 5,699	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,699
Cost Sum		$ 165,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165,258
Clearings		$ (165,258)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (165,258)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001221	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,569
6100010	Advertising	$ 5,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,962
7500015	Capitalized AFUDC Debt	$ 1,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,022
7100015	Capitalized AFUDC Equity	$ 494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
6100080	Consultants - Other	$ 22,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,315
6790324	Engineering &Supervisory Allocation	$ 12,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,381
6790320	Fleet Allocation	$ 1,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,005
C6020000	Fringe Adder	$ 3,867	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,867
6790315	I&D Allocated to Capital	$ 1,765	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,765
6401000	Mat & Supp - Inventory Issue	$ 11,533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,533
6400100	Mat & Supp - Outside Material Purchases	$ 67,449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,449
C6900040	Payroll Tax Adder	$ 1,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,146
R6010010	SLR Overtime Blended Labor	$ 185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 185
R6010000	SLR Straight Time Blended Labor	$ 14,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,135
6790322	Small Tools Allocation	$ 1,732	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,732
6790321	Stores Allocation	$ 5,699	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,699
Cost Sum		$ 165,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165,258
Clearings		$ (165,258)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (165,258)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001260	System-wide Grade Three Leak Repairs - Distribution	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	PRE-09102	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date	06/01/2020	Description	System-wide Grade Three Leak Repairs
Estimated In-Service Date	05/31/2023		
Justification	Repair System-wide Grade Three Leak consistent with plan on green initiatives		
Alternatives Considered	Continue to monitor outstanding leaks consistent with NMGC's O&M Manual		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001260 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 91	$ -	$ 266	$ -	$ -	$ -	$ -	$ 1,295	$ -	$ 1,159	$ 11	$ 629	$ 3,452
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 3,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106,576	$ 109,704
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 557	$ -	$ -	$ -	$ -	$ 1,308	$ -	$ 785	$ 6	$ 915	$ 3,570
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 13	$ -	$ -	$ -	$ -	$ 118	$ -	$ 71	$ 1	$ 64	$ 266
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,194	$ -	$ 6,440	$ 63	$ 10,479	$ 24,176
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290	$ -	$ 347	$ 1	$ 239	$ 876
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 574	$ -	$ 488	$ 1	$ 959	$ 2,021
Cost Sum		$ -	$ 91	$ -	$ 3,964	$ -	$ -	$ -	$ -	$ 10,778	$ -	$ 9,288	$ 83	$ 119,860	$ 144,065
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 91	$ -	$ 3,964	$ -	$ -	$ -	$ -	$ 10,778	$ -	$ 9,288	$ 83	$ 119,860	$ 144,065

Cost Year 02	Investment 601001260	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,452	$ 3,273	$ 167	$ 13,132	$ (141)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,883
6100080	Consultants - Other	$ -	$ 28,776	$ (13,850)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,926
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 109,704	$ (106,576)	$ -	$ 71,831	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,958
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
6790324	Engineering &Supervisory Allocation	$ 3,570	$ 2,645	$ 184	$ 8,228	$ (159)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,469
6790320	Fleet Allocation	$ -	$ 303	$ 68	$ 434	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 836
C6020000	Fringe Adder	$ -	$ 1,262	$ 215	$ 1,262	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,807
6790315	I&D Allocated to Capital	$ 266	$ 448	$ 63	$ 727	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,513
6401000	Mat & Supp - Inventory Issue	$ 24,176	$ 553	$ -	$ 9,406	$ (1,276)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,859
6400500	Mat & Supp - Parts	$ -	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
C6900040	Payroll Tax Adder	$ -	$ 374	$ 64	$ 374	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 832
R6010010	SLR Overtime Blended Labor	$ -	$ 2,206	$ 338	$ 1,700	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,311
R6010000	SLR Straight Time Blended Labor	$ -	$ 2,468	$ 457	$ 2,975	$ 183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,083
6790322	Small Tools Allocation	$ 876	$ 43	$ -	$ 194	$ (141)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 972
6790321	Stores Allocation	$ 2,021	$ 67	$ -	$ 565	$ (155)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,499
Cost Sum		$ 144,065	$ (64,123)	$ (12,256)	$ 110,828	$ (1,493)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177,021
Clearings		$ -	$ -	$ -	$ -	$ -	$ (177,021)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (177,021)
Project Net		$ 144,065	$ (64,123)	$ (12,256)	$ 110,828	$ (1,493)	$ (177,021)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001260	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 19,883	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,883
6100080	Consultants - Other	$ 14,926	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,926
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 74,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,958
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
6790324	Engineering &Supervisory Allocation	$ 14,469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,469
6790320	Fleet Allocation	$ 836	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 836
C6020000	Fringe Adder	$ 2,807	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,807
6790315	I&D Allocated to Capital	$ 1,513	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,513
6401000	Mat & Supp - Inventory Issue	$ 32,859	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,859
6400500	Mat & Supp - Parts	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
C6900040	Payroll Tax Adder	$ 832	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 832
R6010010	SLR Overtime Blended Labor	$ 4,311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,311
R6010000	SLR Straight Time Blended Labor	$ 6,083	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,083
6790322	Small Tools Allocation	$ 972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 972
6790321	Stores Allocation	$ 2,499	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,499
Cost Sum		$ 177,021	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177,021
Clearings		$ (177,021)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (177,021)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001260	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 19,883	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,883
6100080	Consultants - Other	$ 14,926	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,926
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 74,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,958
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
6790324	Engineering &Supervisory Allocation	$ 14,469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,469
6790320	Fleet Allocation	$ 836	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 836
C6020000	Fringe Adder	$ 2,807	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,807
6790315	I&D Allocated to Capital	$ 1,513	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,513
6401000	Mat & Supp - Inventory Issue	$ 32,859	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,859
6400500	Mat & Supp - Parts	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
C6900040	Payroll Tax Adder	$ 832	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 832
R6010010	SLR Overtime Blended Labor	$ 4,311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,311
R6010000	SLR Straight Time Blended Labor	$ 6,083	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,083
6790322	Small Tools Allocation	$ 972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 972
6790321	Stores Allocation	$ 2,499	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,499
Cost Sum		$ 177,021	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177,021
Clearings		$ (177,021)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (177,021)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001996	Remote Pressure Monitors	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	PRE-10080	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	11/15/2021	Description	Replace/updates to main units of the remote pressure monitors due to 3G Service elimination. Quantity 31.
Estimated In-Service Date	12/30/2022		

Justification

The 1st purchases of Abriox Osprey units in 2018 were produced with a 3G modem. AT&T has committed to turn off its 3G network Feb 2nd, 2022. Verizon is planning to shut their 3G network down by Dec 31, 2022.

NMGC has 31 units across the state that this affects.

The unit will still collect pressure readings, but there will be no cellular communication with the units. These units if not replaced will require direct connection, manual downloads and review of the data on scheduled cycles. Notifications due to breaching alert settings will no longer be active.

Alternatives Considered

If these units were not replaced, an alternative approach would be to manually collect data. But this would also prevent the respective areas from receiving alerts when their systems are operating outside of the alert settings.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601001996 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 539	$ 206	$ 19	$ -	$ -	$ -	$ 3,656	$ 1,427	$ -	$ 20	$ 1,984	$ -	$ 7,851
7500015	Capitalized AFUDC Debt	$ -	$ 67	$ 92	$ 11	$ -	$ -	$ -	$ 32	$ 113	$ 141	$ 135	$ 150	$ 95	$ 835
7100015	Capitalized AFUDC Equity	$ -	$ 101	$ 74	$ 12	$ -	$ -	$ -	$ 34	$ 27	$ 12	$ 48	$ 63	$ 31	$ 401
6100080	Consultants - Other	$ -	$ -	$ 340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 340
6790324	Engineering &Supervisory Allocation	$ -	$ 98	$ 456	$ 40	$ -	$ -	$ -	$ 3,959	$ 1,442	$ -	$ 14	$ 1,001	$ -	$ 7,009
6790320	Fleet Allocation	$ -	$ 43	$ 151	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ 820	$ -	$ 1,042
C6020000	Fringe Adder	$ -	$ 115	$ 416	$ 517	$ 247	$ -	$ -	$ -	$ -	$ -	$ 22	$ 2,204	$ -	$ 3,521
6790315	I&D Allocated to Capital	$ -	$ 29	$ 48	$ 6	$ -	$ -	$ -	$ 181	$ 130	$ -	$ 11	$ 1,082	$ -	$ 1,487
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,374	$ 7,928	$ -	$ -	$ -	$ -	$ 32,302
C6900040	Payroll Tax Adder	$ -	$ 34	$ 123	$ 153	$ 73	$ -	$ -	$ -	$ -	$ -	$ 7	$ 653	$ -	$ 1,043
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 662	$ 116	$ 97	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 876
R6010000	SLR Straight Time Blended Labor	$ -	$ 425	$ 878	$ 1,797	$ 818	$ -	$ -	$ -	$ -	$ -	$ 83	$ 8,164	$ -	$ 12,166
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 408	$ 319	$ -	$ -	$ -	$ -	$ 727
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,470	$ 632	$ -	$ -	$ -	$ -	$ 2,102
Cost Sum		$ -	$ 1,450	$ 3,446	$ 2,691	$ 1,236	$ -	$ -	$ 34,113	$ 12,017	$ 153	$ 350	$ 16,121	$ 126	$ 71,702
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (71,702)	$ (71,702)
Project Net		$ -	$ 1,450	$ 3,446	$ 2,691	$ 1,236	$ -	$ -	$ 34,113	$ 12,017	$ 153	$ 350	$ 16,121	$ (71,576)	$ -

Cost Year 02	Investment 601001996	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,851
7500015	Capitalized AFUDC Debt	$ 835	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 895
7100015	Capitalized AFUDC Equity	$ 401	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 448
6100080	Consultants - Other	$ 340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 340
6790324	Engineering &Supervisory Allocation	$ 7,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,009
6790320	Fleet Allocation	$ 1,042	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,042
C6020000	Fringe Adder	$ 3,521	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,521
6790315	I&D Allocated to Capital	$ 1,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,487
6401000	Mat & Supp - Inventory Issue	$ 32,302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,302
C6900040	Payroll Tax Adder	$ 1,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,043
R6010010	SLR Overtime Blended Labor	$ 876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 876
R6010000	SLR Straight Time Blended Labor	$ 12,166	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,166
6790322	Small Tools Allocation	$ 727	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 727
6790321	Stores Allocation	$ 2,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,102
Cost Sum		$ 71,702	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,808
Clearings		$ (71,702)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (71,702)
Project Net		$ -	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106

Cost Year 03	Investment 601001996	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,851
7500015	Capitalized AFUDC Debt	$ 895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 895
7100015	Capitalized AFUDC Equity	$ 448	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 448
6100080	Consultants - Other	$ 340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 340
6790324	Engineering &Supervisory Allocation	$ 7,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,009
6790320	Fleet Allocation	$ 1,042	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,042
C6020000	Fringe Adder	$ 3,521	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,521
6790315	I&D Allocated to Capital	$ 1,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,487
6401000	Mat & Supp - Inventory Issue	$ 32,302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,302
C6900040	Payroll Tax Adder	$ 1,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,043
R6010010	SLR Overtime Blended Labor	$ 876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 876
R6010000	SLR Straight Time Blended Labor	$ 12,166	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,166
6790322	Small Tools Allocation	$ 727	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 727
6790321	Stores Allocation	$ 2,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,102
Cost Sum		$ 71,808	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,808
Clearings		$ (71,702)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (71,702)
Project Net		$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106

Cost Year 04	Investment 601001996	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,851
7500015	Capitalized AFUDC Debt	$ 895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 895
7100015	Capitalized AFUDC Equity	$ 448	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 448
6100080	Consultants - Other	$ 340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 340
6790324	Engineering &Supervisory Allocation	$ 7,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,009
6790320	Fleet Allocation	$ 1,042	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,042
C6020000	Fringe Adder	$ 3,521	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,521
6790315	I&D Allocated to Capital	$ 1,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,487
6401000	Mat & Supp - Inventory Issue	$ 32,302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,302
C6900040	Payroll Tax Adder	$ 1,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,043
R6010010	SLR Overtime Blended Labor	$ 876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 876
R6010000	SLR Straight Time Blended Labor	$ 12,166	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,166
6790322	Small Tools Allocation	$ 727	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 727
6790321	Stores Allocation	$ 2,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,102
Cost Sum		$ 71,808	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,808
Clearings		$ (71,702)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (71,702)
Project Net		$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	605000942	CLO-Replace VFW Valves Portales ML	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Portales	ENM	PRE-09008	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	08/08/2022	Description	Replace existing 6-inch and 8-inch block valve with 2 new 6-inch above ground block valves. Also install 40 feet of 8-inch steel and 40 feet of 6-inch steel by open trench.
Estimated In-Service Date	03/31/2023		
Justification	By replacing the VFW valves we will be able to isolate the individual lines that feed Portales and allow the flow from each line to be redirected during maintenance. This will also bring both valves into a localized station above ground and minimize the impact on private property and right of way, as well as updating and meeting regulatory requirements.		
Alternatives Considered	Continue to operate values as is		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 605000942 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,540	$ 12,923	$ 19,820	$ 213	$ 1,873	$ 456	$ 82	$ 36,907
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ 147	$ 611	$ 898	$ 879	$ 957	$ 1,080	$ 4,586
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 18	$ 157	$ 145	$ 75	$ 314	$ 403	$ 350	$ 1,462
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109,524	$ -	$ -	$ -	$ -	$ 5,859	$ 115,382
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 229	$ 428	$ 111	$ -	$ -	$ -	$ 768
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41	$ -	$ -	$ -	$ -	$ -	$ 41
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 629	$ -	$ -	$ -	$ -	$ -	$ 629
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,614	$ 13,993	$ 20,022	$ 109	$ 1,268	$ 230	$ 120	$ 37,357
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,317	$ -	$ -	$ -	$ 133	$ 87	$ 2,537
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,659	$ -	$ -	$ -	$ 507	$ 274	$ 6,439
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 39	$ 1,932	$ 1,802	$ 10	$ 114	$ 249	$ 104	$ 4,250
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,831	$ 56,650	$ -	$ 1,071	$ 10,408	$ -	$ -	$ 80,960
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162	$ -	$ -	$ -	$ -	$ 162
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,677	$ -	$ -	$ -	$ 150	$ 81	$ 1,908
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 308	$ -	$ -	$ -	$ -	$ -	$ 308
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,904	$ -	$ -	$ -	$ 212	$ 168	$ 8,284
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,054	$ -	$ -	$ -	$ 1,664	$ 848	$ 15,566
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 517	$ 947	$ 7	$ 16	$ 560	$ -	$ -	$ 2,047
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,466	$ 3,416	$ 13	$ 45	$ 788	$ -	$ -	$ 5,728
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 18,038	$ 231,506	$ 43,009	$ 2,548	$ 16,206	$ 4,961	$ 9,054	$ 325,322
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 18,038	$ 231,506	$ 43,009	$ 2,548	$ 16,206	$ 4,961	$ 9,054	$ 325,322

Cost Year 02	Investment 605000942	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 36,907	$ 879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,786
7500015	Capitalized AFUDC Debt	$ 4,586	$ 867	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,453
7100015	Capitalized AFUDC Equity	$ 1,462	$ 674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,136
6100080	Consultants - Other	$ 115,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,382
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 768
6030800	Empl Exp - Miscellaneous Expense	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
6030080	Empl Exp - Travel and Lodging	$ 629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 629
6790324	Engineering &Supervisory Allocation	$ 37,357	$ 710	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,067
6790320	Fleet Allocation	$ 2,537	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,537
C6020000	Fringe Adder	$ 6,439	$ -	$ 222	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,662
6790315	I&D Allocated to Capital	$ 4,250	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,286
6401000	Mat & Supp - Inventory Issue	$ 80,960	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,960
6400100	Mat & Supp - Outside Material Purchases	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
C6900040	Payroll Tax Adder	$ 1,908	$ -	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,974
6790230	Postage, Shipping and Courier	$ 308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 308
R6010010	SLR Overtime Blended Labor	$ 8,284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,284
R6010000	SLR Straight Time Blended Labor	$ 15,566	$ -	$ 824	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,390
6790322	Small Tools Allocation	$ 2,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,047
6790321	Stores Allocation	$ 5,728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,728
Cost Sum		$ 325,322	$ 3,166	$ 1,112	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 329,600
Clearings		$ -	$ -	$ -	$ (4,278)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,278)
Project Net		$ 325,322	$ 3,166	$ 1,112	$ (4,278)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 325,322

Cost Year 03	Investment 605000942	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 37,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,786
7500015	Capitalized AFUDC Debt	$ 5,453	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,453
7100015	Capitalized AFUDC Equity	$ 2,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,136
6100080	Consultants - Other	$ 115,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,382
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 768
6030800	Empl Exp - Miscellaneous Expense	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
6030080	Empl Exp - Travel and Lodging	$ 629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 629
6790324	Engineering &Supervisory Allocation	$ 38,067	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,067
6790320	Fleet Allocation	$ 2,537	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,537
C6020000	Fringe Adder	$ 6,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,662
6790315	I&D Allocated to Capital	$ 4,286	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,286
6401000	Mat & Supp - Inventory Issue	$ 80,960	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,960
6400100	Mat & Supp - Outside Material Purchases	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
C6900040	Payroll Tax Adder	$ 1,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,974
6790230	Postage, Shipping and Courier	$ 308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 308
R6010010	SLR Overtime Blended Labor	$ 8,284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,284
R6010000	SLR Straight Time Blended Labor	$ 16,390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,390
6790322	Small Tools Allocation	$ 2,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,047
6790321	Stores Allocation	$ 5,728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,728
Cost Sum		$ 329,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 329,600
Clearings		$ (4,278)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,278)
Project Net		$ 325,322	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 325,322

Cost Year 04	Investment 605000942	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 37,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,786
7500015	Capitalized AFUDC Debt	$ 5,453	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,453
7100015	Capitalized AFUDC Equity	$ 2,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,136
6100080	Consultants - Other	$ 115,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,382
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 768
6030800	Empl Exp - Miscellaneous Expense	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
6030080	Empl Exp - Travel and Lodging	$ 629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 629
6790324	Engineering &Supervisory Allocation	$ 38,067	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,067
6790320	Fleet Allocation	$ 2,537	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,537
C6020000	Fringe Adder	$ 6,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,662
6790315	I&D Allocated to Capital	$ 4,286	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,286
6401000	Mat & Supp - Inventory Issue	$ 80,960	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,960
6400100	Mat & Supp - Outside Material Purchases	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
C6900040	Payroll Tax Adder	$ 1,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,974
6790230	Postage, Shipping and Courier	$ 308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 308
R6010010	SLR Overtime Blended Labor	$ 8,284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,284
R6010000	SLR Straight Time Blended Labor	$ 16,390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,390
6790322	Small Tools Allocation	$ 2,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,047
6790321	Stores Allocation	$ 5,728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,728
Cost Sum		$ 329,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 329,600
Clearings		$ (4,278)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,278)
Project Net		$ 325,322	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 325,322

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001032	ABQ Los Picaros Reinforcement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	NEW-14169	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date: 05/02/2022
Estimated In-Service Date: 11/30/2022

Description: Install 12,600' of 6" PE by open trenching and boring to reinforce between the new Kinney Brick and Mesa Del Sol Distribution Systems that have been tied together at I-25 and Bobby Foster.

Justification: This will provide additional capacity to the back feed from Kinney Brick to Mesa Del Sol. Prior to the combined systems, Mesa Del Sol was a single fed system from a one-way fed VHP line. Modeling has indicated the system cannot maintain a peak day scenario without the Mesa Del Sol District Regulator Station or the Mesa Del Sol VHP line out of service (can maintain a 30 HDD). With this new 4" back feed/system reinforcement, the systems can handle either situation. We also have a customer (ABQ Asphalt) that is looking at moving their facilities to these systems, right near the tie in on the west side of I-25. This would help maintain the pressures (can maintain a 16 HDD without this reinforcement). There would also be potential customer conversions/new tie ins along the route in the future.

Alternatives Considered: Build the line as customers request service. Break the project up over multiple years

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001032 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 17,932	$ 2,068	$ 37,081	$ 85	$ -	$ -	$ 1,355	$ -	$ -	$ 58,522
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 149	$ 294	$ 653	$ 1,146	$ 1,742	$ 1,891	$ 1,825	$ -	$ -	$ 7,701
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 389	$ 504	$ 861	$ 1,223	$ 413	$ 158	$ 652	$ -	$ -	$ 4,201
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 14,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,995
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 312,837	$ -	$ -	$ -	$ 7,323	$ -	$ -	$ 320,160
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 24,523	$ 1,952	$ 38,880	$ 92	$ -	$ -	$ 918	$ -	$ -	$ 66,364
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,011	$ 48	$ -	$ -	$ -	$ -	$ -	$ 1,058
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,881	$ 102	$ -	$ -	$ -	$ -	$ -	$ 2,984
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 586	$ 47	$ 1,274	$ 28	$ -	$ -	$ 83	$ -	$ -	$ 2,016
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ 363	$ (48)	$ -	$ -	$ -	$ -	$ -	$ 315
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 123,891	$ 17,185	$ (18,548)	$ 54	$ -	$ -	$ 207	$ -	$ -	$ 122,790
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ 9,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,167
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 854	$ 30	$ -	$ -	$ -	$ -	$ -	$ 884
6790210	Permitting	$ -	$ -	$ -	$ -	$ 1,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,382
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,245	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,245
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,427	$ 379	$ -	$ -	$ -	$ -	$ -	$ 7,806
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 4,046	$ 568	$ (747)	$ 1	$ -	$ -	$ 11	$ -	$ -	$ 3,879
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 8,485	$ 3,050	$ (2,119)	$ 3	$ -	$ -	$ 16	$ -	$ -	$ 9,436
Cost Sum		$ -	$ -	$ -	$ -	$ 205,546	$ 25,714	$ 385,953	$ 3,144	$ 2,156	$ 2,050	$ 12,389	$ -	$ -	$ 636,952
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (636,952)	$ -	$ (636,952)
Project Net		$ -	$ -	$ -	$ -	$ 205,546	$ 25,714	$ 385,953	$ 3,144	$ 2,156	$ 2,050	$ 12,389	$ (636,952)	$ -	$ -

Cost Year 02	Investment 610001032	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 58,522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,522
7500015	Capitalized AFUDC Debt	$ 7,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,701
7100015	Capitalized AFUDC Equity	$ 4,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,201
6100080	Consultants - Other	$ 14,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,995
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 320,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320,160
6790324	Engineering &Supervisory Allocation	$ 66,364	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,364
6790320	Fleet Allocation	$ 1,058	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,058
C6020000	Fringe Adder	$ 2,984	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,984
6790315	I&D Allocated to Capital	$ 2,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,016
6010210	Labor Non-Exempt - Straight Time	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
6401000	Mat & Supp - Inventory Issue	$ 122,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122,790
6400100	Mat & Supp - Outside Material Purchases	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
6790800	Other Operational Expense - Miscellaneous	$ 9,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,167
C6900040	Payroll Tax Adder	$ 884	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 884
6790210	Permitting	$ 1,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,382
R6010010	SLR Overtime Blended Labor	$ 3,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,245
R6010000	SLR Straight Time Blended Labor	$ 7,806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,806
6790322	Small Tools Allocation	$ 3,879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,879
6790321	Stores Allocation	$ 9,436	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,436
Cost Sum		$ 636,952	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 636,952
Clearings		$ (636,952)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (636,952)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610001032	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 58,522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,522
7500015	Capitalized AFUDC Debt	$ 7,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,701
7100015	Capitalized AFUDC Equity	$ 4,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,201
6100080	Consultants - Other	$ 14,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,995
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 320,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320,160
6790324	Engineering &Supervisory Allocation	$ 66,364	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,364
6790320	Fleet Allocation	$ 1,058	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,058
C6020000	Fringe Adder	$ 2,984	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,984
6790315	I&D Allocated to Capital	$ 2,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,016
6010210	Labor Non-Exempt - Straight Time	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
6401000	Mat & Supp - Inventory Issue	$ 122,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122,790
6400100	Mat & Supp - Outside Material Purchases	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
6790800	Other Operational Expense - Miscellaneous	$ 9,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,167
C6900040	Payroll Tax Adder	$ 884	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 884
6790210	Permitting	$ 1,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,382
R6010010	SLR Overtime Blended Labor	$ 3,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,245
R6010000	SLR Straight Time Blended Labor	$ 7,806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,806
6790322	Small Tools Allocation	$ 3,879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,879
6790321	Stores Allocation	$ 9,436	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,436
Cost Sum		$ 636,952	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 636,952
Clearings		$ (636,952)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (636,952)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 610001032	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 58,522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,522
7500015	Capitalized AFUDC Debt	$ 7,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,701
7100015	Capitalized AFUDC Equity	$ 4,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,201
6100080	Consultants - Other	$ 14,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,995
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 320,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320,160
6790324	Engineering &Supervisory Allocation	$ 66,364	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,364
6790320	Fleet Allocation	$ 1,058	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,058
C6020000	Fringe Adder	$ 2,984	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,984
6790315	I&D Allocated to Capital	$ 2,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,016
6010210	Labor Non-Exempt - Straight Time	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
6401000	Mat & Supp - Inventory Issue	$ 122,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122,790
6400100	Mat & Supp - Outside Material Purchases	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
6790800	Other Operational Expense - Miscellaneous	$ 9,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,167
C6900040	Payroll Tax Adder	$ 884	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 884
6790210	Permitting	$ 1,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,382
R6010010	SLR Overtime Blended Labor	$ 3,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,245
R6010000	SLR Straight Time Blended Labor	$ 7,806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,806
6790322	Small Tools Allocation	$ 3,879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,879
6790321	Stores Allocation	$ 9,436	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,436
Cost Sum		$ 636,952	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 636,952
Clearings		$ (636,952)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (636,952)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001356	Barcelona Phase 2B/3 Relocation Project	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-09766	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	07/12/2021
Estimated In-Service Date	05/31/2023
Description	The project includes installing approximately 11,320 feet of 2-inch PE pipe design along Barcelona and side streets shown between Coors Blvd and Vega Verde. The project also includes the service replacement of 149 existing services along the new main route.
Justification	Bernalillo County is installing a storm drain and reconstructing Barcelona Rd SW. This is the third phase of this project. The county is planning to install a new storm drain in the same location as the existing gas main.
Alternatives Considered	This project is driven by the Bernalillo County. No alternatives were considered due to the gas main being in conflict with the storm drain throughout the entire project.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001356 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 15,558	$ -	$ -	$ -	$ -	$ -	$ -	$ 70	$ 23	$ -	$ -	$ 1,185	$ 16,837
7500015	Capitalized AFUDC Debt	$ -	$ 460	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 2	$ 2	$ 2	$ 47	$ 513
7100015	Capitalized AFUDC Equity	$ -	$ 692	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 0	$ 1	$ 1	$ 15	$ 709
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 92,736	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,000	$ 132,736
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 26,729	$ -	$ -	$ -	$ -	$ -	$ -	$ 71	$ 12	$ -	$ -	$ 1,724	$ 28,536
6790320	Fleet Allocation	$ -	$ 380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ -	$ -	$ 338	$ 727
C6020000	Fringe Adder	$ -	$ 1,253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ -	$ -	$ 995	$ 2,274
6790315	I&D Allocated to Capital	$ -	$ 1,538	$ (750)	$ -	$ -	$ -	$ -	$ -	$ 6	$ 13	$ -	$ -	$ 469	$ 1,277
6010210	Labor Non-Exempt - Straight Time	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 158	$ 195
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ 4,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,666	$ 18,712
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ -	$ -	$ 295	$ 674
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 391	$ -	$ -	$ -	$ -	$ 391
R6010010	SLR Overtime Blended Labor	$ -	$ 1,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,030	$ 2,377
R6010000	SLR Straight Time Blended Labor	$ -	$ 3,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96	$ -	$ -	$ 2,656	$ 6,045
6790322	Small Tools Allocation	$ -	$ 268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 334	$ 602
6790321	Stores Allocation	$ -	$ 332	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,342	$ 1,674
Cost Sum		$ -	$ 149,040	$ (750)	$ -	$ -	$ -	$ -	$ -	$ 540	$ 190	$ 3	$ 3	$ 65,252	$ 214,278
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 149,040	$ (750)	$ -	$ -	$ -	$ -	$ -	$ 540	$ 190	$ 3	$ 3	$ 65,252	$ 214,278

Cost Year 02	Investment 610001356	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,837	$ 16,450	$ 15,052	$ 16,771	$ 12,507	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,616
7500015	Capitalized AFUDC Debt	$ 513	$ 270	$ 374	$ 595	$ 783	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,535
7100015	Capitalized AFUDC Equity	$ 709	$ 210	$ 832	$ 1,318	$ 1,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,833
6100080	Consultants - Other	$ -	$ 86,675	$ 83,761	$ 92,194	$ 73,885	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336,514
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 132,736	$ (40,000)	$ 7,470	$ (7,470)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,736
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ 117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117
6790324	Engineering &Supervisory Allocation	$ 28,536	$ 13,292	$ 16,645	$ 10,508	$ 14,158	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83,139
6790320	Fleet Allocation	$ 727	$ 941	$ 946	$ 758	$ 1,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,538
C6020000	Fringe Adder	$ 2,274	$ 2,833	$ 2,233	$ 2,294	$ 2,330	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,964
6790315	I&D Allocated to Capital	$ 1,277	$ 1,373	$ 1,390	$ 1,099	$ 1,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,429
6010210	Labor Non-Exempt - Straight Time	$ 195	$ 212	$ 266	$ 176	$ 225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,073
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6401000	Mat & Supp - Inventory Issue	$ 18,712	$ 8,330	$ 5,110	$ 7,959	$ (2,383)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,727
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198
C6900040	Payroll Tax Adder	$ 674	$ 839	$ 662	$ 680	$ 690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,545
6790210	Permitting	$ 391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 391
R6010010	SLR Overtime Blended Labor	$ 2,377	$ 3,070	$ 3,168	$ 2,340	$ 2,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,515
R6010000	SLR Straight Time Blended Labor	$ 6,045	$ 7,423	$ 5,102	$ 6,158	$ 6,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,797
6790322	Small Tools Allocation	$ 602	$ 655	$ 384	$ 164	$ (263)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,543
6790321	Stores Allocation	$ 1,674	$ 1,040	$ 215	$ 478	$ (289)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,117
Cost Sum		$ 214,278	$ 103,927	$ 143,663	$ 136,020	$ 114,493	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 712,382
Clearings		$ -	$ -	$ -	$ -	$ -	$ (712,382)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (712,382)
Project Net		$ 214,278	$ 103,927	$ 143,663	$ 136,020	$ 114,493	$ (712,382)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610001356	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 77,616	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,616
7500015	Capitalized AFUDC Debt	$ 2,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,535
7100015	Capitalized AFUDC Equity	$ 4,833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,833
6100080	Consultants - Other	$ 336,514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336,514
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 92,736	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,736
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117
6790324	Engineering &Supervisory Allocation	$ 83,139	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83,139
6790320	Fleet Allocation	$ 4,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,538
C6020000	Fringe Adder	$ 11,964	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,964
6790315	I&D Allocated to Capital	$ 6,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,429
6010210	Labor Non-Exempt - Straight Time	$ 1,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,073
6400020	Mat & Supp - General and Office Supplies	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6401000	Mat & Supp - Inventory Issue	$ 37,727	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,727
6400100	Mat & Supp - Outside Material Purchases	$ 198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198
C6900040	Payroll Tax Adder	$ 3,545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,545
6790210	Permitting	$ 391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 391
R6010010	SLR Overtime Blended Labor	$ 13,515	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,515
R6010000	SLR Straight Time Blended Labor	$ 30,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,797
6790322	Small Tools Allocation	$ 1,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,543
6790321	Stores Allocation	$ 3,117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,117
Cost Sum		$ 712,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 712,382
Clearings		$ (712,382)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (712,382)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 610001356	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 77,616	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,616
7500015	Capitalized AFUDC Debt	$ 2,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,535
7100015	Capitalized AFUDC Equity	$ 4,833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,833
6100080	Consultants - Other	$ 336,514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336,514
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 92,736	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,736
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117
6790324	Engineering &Supervisory Allocation	$ 83,139	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83,139
6790320	Fleet Allocation	$ 4,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,538
C6020000	Fringe Adder	$ 11,964	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,964
6790315	I&D Allocated to Capital	$ 6,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,429
6010210	Labor Non-Exempt - Straight Time	$ 1,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,073
6400020	Mat & Supp - General and Office Supplies	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6401000	Mat & Supp - Inventory Issue	$ 37,727	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,727
6400100	Mat & Supp - Outside Material Purchases	$ 198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198
C6900040	Payroll Tax Adder	$ 3,545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,545
6790210	Permitting	$ 391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 391
R6010010	SLR Overtime Blended Labor	$ 13,515	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,515
R6010000	SLR Straight Time Blended Labor	$ 30,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,797
6790322	Small Tools Allocation	$ 1,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,543
6790321	Stores Allocation	$ 3,117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,117
Cost Sum		$ 712,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 712,382
Clearings		$ (712,382)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (712,382)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001771	Townsend Replacement Project	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-09895	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	02/01/2023	Description	The project requires the installation of approximately 1360 Feet of 2-inch PE Pipe Gas Main to replace existing 1960 vintage steel gas main that conflicts with COA Sewer Project & replace approximately 26 services by trenching, insertion, pulling or other methods.
Estimated In-Service Date	06/30/2023		
Justification	The main and services are in conflict with COA's Townsend Drainage Improvements Project in several locations through the project boundary. Due to the project boundaries and the age of pipe, 1963 steel, we opted to replace the mains and associated services.		
Alternatives Considered	Alternatives considered: dog legging the main and services that are in conflict.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001771 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (172)	$ -	$ (172)
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (87)	$ -	$ (87)
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8)	$ -	$ (8)
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (954)	$ -	$ (954)
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (18)	$ -	$ (18)
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19)	$ -	$ (19)
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,257)	$ -	$ (1,257)
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,257)	$ -	$ (1,257)

Cost Year 02	Investment 610001771	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ (172)	$ 976	$ 2,309	$ 53,339	$ 3,104	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,570
7500015	Capitalized AFUDC Debt	$ -	$ 10	$ 31	$ 401	$ 762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,203
7100015	Capitalized AFUDC Equity	$ -	$ 8	$ 69	$ 888	$ 1,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,679
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 264,000	$ 78,446	$ 20,694	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 363,140
6790324	Engineering &Supervisory Allocation	$ (87)	$ 788	$ 2,554	$ 33,420	$ 3,514	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,203
6790320	Fleet Allocation	$ -	$ -	$ 762	$ 832	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,594
C6020000	Fringe Adder	$ -	$ -	$ 1,705	$ 2,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,191
6790315	I&D Allocated to Capital	$ (8)	$ 39	$ 554	$ 2,293	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,054
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ 230	$ 266	$ (90)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 405
6401000	Mat & Supp - Inventory Issue	$ (954)	$ 6,505	$ 6,738	$ 447	$ -	$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,855
C6900040	Payroll Tax Adder	$ -	$ -	$ 505	$ 737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,242
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 1,667	$ 2,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,886
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 4,647	$ 6,990	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,637
6790322	Small Tools Allocation	$ (18)	$ 500	$ 507	$ 9	$ -	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,001
6790321	Stores Allocation	$ (19)	$ 793	$ 283	$ 27	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,091
Cost Sum		$ (1,257)	$ 9,619	$ 286,560	$ 182,800	$ 29,874	$ 156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 507,752
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (507,752)	$ -	$ -	$ -	$ -	$ -	$ -	$ (507,752)
Project Net		$ (1,257)	$ 9,619	$ 286,560	$ 182,800	$ 29,874	$ 156	$ (507,752)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610001771	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 59,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,570
7500015	Capitalized AFUDC Debt	$ 1,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,203
7100015	Capitalized AFUDC Equity	$ 2,679	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,679
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 363,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 363,140
6790324	Engineering &Supervisory Allocation	$ 40,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,203
6790320	Fleet Allocation	$ 1,594	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,594
C6020000	Fringe Adder	$ 4,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,191
6790315	I&D Allocated to Capital	$ 3,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,054
6010210	Labor Non-Exempt - Straight Time	$ 405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 405
6401000	Mat & Supp - Inventory Issue	$ 12,855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,855
C6900040	Payroll Tax Adder	$ 1,242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,242
R6010010	SLR Overtime Blended Labor	$ 3,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,886
R6010000	SLR Straight Time Blended Labor	$ 11,637	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,637
6790322	Small Tools Allocation	$ 1,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,001
6790321	Stores Allocation	$ 1,091	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,091
Cost Sum		$ 507,752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 507,752
Clearings		$ (507,752)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (507,752)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 610001771	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 59,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,570
7500015	Capitalized AFUDC Debt	$ 1,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,203
7100015	Capitalized AFUDC Equity	$ 2,679	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,679
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 363,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 363,140
6790324	Engineering &Supervisory Allocation	$ 40,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,203
6790320	Fleet Allocation	$ 1,594	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,594
C6020000	Fringe Adder	$ 4,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,191
6790315	I&D Allocated to Capital	$ 3,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,054
6010210	Labor Non-Exempt - Straight Time	$ 405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 405
6401000	Mat & Supp - Inventory Issue	$ 12,855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,855
C6900040	Payroll Tax Adder	$ 1,242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,242
R6010010	SLR Overtime Blended Labor	$ 3,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,886
R6010000	SLR Straight Time Blended Labor	$ 11,637	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,637
6790322	Small Tools Allocation	$ 1,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,001
6790321	Stores Allocation	$ 1,091	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,091
Cost Sum		$ 507,752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 507,752
Clearings		$ (507,752)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (507,752)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**610001828**	Teakwood Replacement Project	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	**METRO**	**PRE-09901**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	08/22/2022	Description	Install approximately 4196 Ft of 2" PE Pipe by open trench to replace approximately 4196 Ft of 2" 8000 pipe. Replace or tie over approximately 74 services. ES forecast: 1% budget, 6 months, AMAFCA
Estimated In-Service Date	12/31/2022		

Justification: Due to a history of leaks and a leak in 2020 and 2021 that involved siphoning gas for several weeks, we are proactively replacing the 8000 PE main and services at this location.

Alternatives Considered: Continue with past practice and monitor area.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001828 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,352	$ 2,182	$ 7,201	$ -	$ 10,735
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ 47	$ -	$ -	$ 63
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 17	$ -	$ -	$ 18
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,541	$ 173,459	$ 78,187	$ -	$ 328,187
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 691	$ 1,477	$ 6,974	$ -	$ 9,142
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 944	$ -	$ -	$ 944
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,371	$ -	$ -	$ 2,371
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62	$ 1,200	$ -	$ -	$ 1,262
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279	$ -	$ -	$ 279
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,510	$ -	$ -	$ -	$ 7,510
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89	$ -	$ -	$ 89
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 702	$ -	$ -	$ 702
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,134	$ -	$ -	$ 2,134
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,645	$ -	$ -	$ 6,645
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111	$ 5	$ -	$ -	$ 116
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315	$ 7	$ -	$ -	$ 321
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,598	$ 191,558	$ 92,362	$ -	$ 370,518
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (370,518)	$ (370,518)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,598	$ 191,558	$ 92,362	$ (370,518)	$ -

Cost Year 02	Investment 610001828	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,735
7500015	Capitalized AFUDC Debt	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
7100015	Capitalized AFUDC Equity	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 328,187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328,187
6790324	Engineering & Supervisory Allocation	$ 9,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,142
6790320	Fleet Allocation	$ 944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 944
C6020000	Fringe Adder	$ 2,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,371
6790315	I&D Allocated to Capital	$ 1,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,262
6010210	Labor Non-Exempt - Straight Time	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279
6401000	Mat & Supp - Inventory Issue	$ 7,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,510
6400100	Mat & Supp - Outside Material Purchases	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
C6900040	Payroll Tax Adder	$ 702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 702
R6010010	SLR Overtime Blended Labor	$ 2,134	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,134
R6010000	SLR Straight Time Blended Labor	$ 6,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,645
6790322	Small Tools Allocation	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
6790321	Stores Allocation	$ 321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 321
Cost Sum		$ 370,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 370,518
Clearings		$ (370,518)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (370,518)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610001828	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,735
7500015	Capitalized AFUDC Debt	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
7100015	Capitalized AFUDC Equity	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 328,187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328,187
6790324	Engineering &Supervisory Allocation	$ 9,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,142
6790320	Fleet Allocation	$ 944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 944
C6020000	Fringe Adder	$ 2,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,371
6790315	I&D Allocated to Capital	$ 1,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,262
6010210	Labor Non-Exempt - Straight Time	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279
6401000	Mat & Supp - Inventory Issue	$ 7,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,510
6400100	Mat & Supp - Outside Material Purchases	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
C6900040	Payroll Tax Adder	$ 702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 702
R6010010	SLR Overtime Blended Labor	$ 2,134	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,134
R6010000	SLR Straight Time Blended Labor	$ 6,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,645
6790322	Small Tools Allocation	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
6790321	Stores Allocation	$ 321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 321
Cost Sum		$ 370,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 370,518
Clearings		$ (370,518)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (370,518)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 610001828	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,735
7500015	Capitalized AFUDC Debt	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
7100015	Capitalized AFUDC Equity	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 328,187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328,187
6790324	Engineering &Supervisory Allocation	$ 9,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,142
6790320	Fleet Allocation	$ 944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 944
C6020000	Fringe Adder	$ 2,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,371
6790315	I&D Allocated to Capital	$ 1,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,262
6010210	Labor Non-Exempt - Straight Time	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 279
6401000	Mat & Supp - Inventory Issue	$ 7,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,510
6400100	Mat & Supp - Outside Material Purchases	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
C6900040	Payroll Tax Adder	$ 702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 702
R6010010	SLR Overtime Blended Labor	$ 2,134	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,134
R6010000	SLR Straight Time Blended Labor	$ 6,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,645
6790322	Small Tools Allocation	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
6790321	Stores Allocation	$ 321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 321
Cost Sum		$ 370,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 370,518
Clearings		$ (370,518)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (370,518)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001833	Santa Fe Shops Reg Station # 179 Rebuild Above Ground	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-09907	FP-NMG Dist Stations-Replace	Literal

Project Information

Construction Start Date	04/15/2022	Description	Bring above ground and replace regulators of a 4" station feeding our Albuquerque HP/CIty High distribution system on Commercial St SE
Estimated In-Service Date	10/31/2022		
Justification	Due to the water table, this entire station gets under water and becomes unworkable or at least measurement techs have had to dig out mud around the regulators and valves.		
Alternatives Considered	Leave as is.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001833 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 2,074	$ 2,811	$ 10,889	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,774
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 80,000	$ 2,900	$ -	$ -	$ -	$ -	$ -	$ -	$ 82,900
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ 179
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,517	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,517
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 2,837	$ 2,654	$ 11,417	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,907
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 307	$ 486	$ -	$ -	$ -	$ -	$ -	$ -	$ 793
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 742	$ 1,221	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,963
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 68	$ 152	$ 419	$ -	$ -	$ -	$ -	$ -	$ -	$ 639
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 17,286	$ 19,713	$ -	$ (166)	$ -	$ -	$ -	$ -	$ -	$ 36,833
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ 570	$ -	$ -	$ -	$ 580
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 220	$ 362	$ -	$ -	$ -	$ -	$ -	$ -	$ 582
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,241	$ 1,298	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,539
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,507	$ 3,223	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,730
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 565	$ 650	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,215
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 1,184	$ 3,490	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,675
Cost Sum		$ -	$ -	$ -	$ -	$ 24,014	$ 113,486	$ 33,951	$ (166)	$ -	$ 570	$ -	$ -	$ -	$ 171,855
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (171,855)	$ -	$ -	$ (171,855)
Project Net		$ -	$ -	$ -	$ -	$ 24,014	$ 113,486	$ 33,951	$ (166)	$ -	$ 570	$ (171,855)	$ -	$ -	$ -

Cost Year 02	Investment 610001833	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 15,774	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,774
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 82,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82,900
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179
6030080	Empl Exp - Travel and Lodging	$ 1,517	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,517
6790324	Engineering &Supervisory Allocation	$ 16,907	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,907
6790320	Fleet Allocation	$ 793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 793
C6020000	Fringe Adder	$ 1,963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,963
6790315	I&D Allocated to Capital	$ 639	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 36,833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,833
6400100	Mat & Supp - Outside Material Purchases	$ 580	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 580
C6900040	Payroll Tax Adder	$ 582	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 582
R6010010	SLR Overtime Blended Labor	$ 2,539	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,539
R6010000	SLR Straight Time Blended Labor	$ 4,730	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,730
6790322	Small Tools Allocation	$ 1,215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,215
6790321	Stores Allocation	$ 4,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,675
Cost Sum		$ 171,855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171,855
Clearings		$ (171,855)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (171,855)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610001833	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 15,774	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,774
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 82,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82,900
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179
6030080	Empl Exp - Travel and Lodging	$ 1,517	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,517
6790324	Engineering &Supervisory Allocation	$ 16,907	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,907
6790320	Fleet Allocation	$ 793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 793
C6020000	Fringe Adder	$ 1,963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,963
6790315	I&D Allocated to Capital	$ 639	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 36,833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,833
6400100	Mat & Supp - Outside Material Purchases	$ 580	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 580
C6900040	Payroll Tax Adder	$ 582	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 582
R6010010	SLR Overtime Blended Labor	$ 2,539	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,539
R6010000	SLR Straight Time Blended Labor	$ 4,730	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,730
6790322	Small Tools Allocation	$ 1,215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,215
6790321	Stores Allocation	$ 4,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,675
Cost Sum		$ 171,855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171,855
Clearings		$ (171,855)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (171,855)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 610001833 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 15,774	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,774
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 82,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82,900
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179
6030080	Empl Exp - Travel and Lodging	$ 1,517	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,517
6790324	Engineering &Supervisory Allocation	$ 16,907	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,907
6790320	Fleet Allocation	$ 793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 793
C6020000	Fringe Adder	$ 1,963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,963
6790315	I&D Allocated to Capital	$ 639	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 36,833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,833
6400100	Mat & Supp - Outside Material Purchases	$ 580	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 580
C6900040	Payroll Tax Adder	$ 582	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 582
R6010010	SLR Overtime Blended Labor	$ 2,539	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,539
R6010000	SLR Straight Time Blended Labor	$ 4,730	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,730
6790322	Small Tools Allocation	$ 1,215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,215
6790321	Stores Allocation	$ 4,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,675
Cost Sum		$ 171,855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171,855
Clearings		$ (171,855)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (171,855)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	621001805	ALA South 7th Regulator Station Relocation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Alamogordo	SWNM	PRE-09899	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	08/22/2022
Estimated In-Service Date	01/31/2023
Description	Retire the South 7th Regulator Station and install a new regulator station west of the current location due to safety concerns. Additionally, reinforce the distribution system in the west block of Tularosa by installing 4" and 2" PE to loop the system from the new regulator station location. ES forecast: 1% budget, 1 month
Justification	Existing regulator station is undersized, as well as located in a unsafe location for NMGCO personnel who preform station inspections or scheduled maintenance at this station. NMGCO personnel must park on the road as this station sits on the edge of Radio Rd. This blocks other driver's views and can lead to an unsafe position for NMGCO personnel, pedestrians, and drivers. With the relocation of the regulator station this will not only create a safer work environment but will additionally allow for a reinforcement in the Tularosa West Blocks that has historically been the low point on the system. The current model shows the reinforcement will not only add a back feed but also shows a pressure improvement for the system.
Alternatives Considered	The alternative solution is to purchase easement from the nearby land owner and rebuild the station further back from the road.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621001805 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ 3,163	$ 8,478	$ 29,982	$ 35,859	$ 2,175	$ -	$ 79,739
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 28	$ 182	$ 606	$ 1,076	$ 1,388	$ 1,580	$ 4,861
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 30	$ 43	$ 51	$ 384	$ 585	$ 511	$ 1,605
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 168	$ -	$ 800	$ -	$ -	$ -	$ -	$ 968
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 230,296	$ 113,921	$ 8,250	$ -	$ 352,467
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ 40	$ -	$ -	$ 50
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ 3,425	$ 8,564	$ 15,325	$ 24,275	$ 1,097	$ -	$ 52,772
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 724	$ 1,008	$ -	$ -	$ 1,732
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,811	$ 2,679	$ -	$ (52)	$ 4,438
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 157	$ 771	$ 2,194	$ 3,390	$ 99	$ -	$ 6,612
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 516	$ 21,086	$ 46,299	$ 8,649	$ (9,578)	$ 3,832	$ -	$ 70,804
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 537	$ 794	$ -	$ (15)	$ 1,315
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,917	$ 4,236	$ -	$ (141)	$ 6,011
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,790	$ 5,686	$ -	$ (51)	$ 10,425
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 21	$ 353	$ 1,864	$ 128	$ (515)	$ 71	$ -	$ 1,921
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 59	$ 1,271	$ 3,691	$ 362	$ (725)	$ 77	$ -	$ 4,735
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 935	$ 29,512	$ 70,692	$ 297,381	$ 182,530	$ 17,574	$ 1,832	$ 600,457
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 935	$ 29,512	$ 70,692	$ 297,381	$ 182,530	$ 17,574	$ 1,832	$ 600,457

Cost Year 02	Investment 621001805	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 79,739	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79,739
7500015	Capitalized AFUDC Debt	$ 4,861	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,861
7100015	Capitalized AFUDC Equity	$ 1,605	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,605
6100080	Consultants - Other	$ 968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 968
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 352,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 352,467
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
6790324	Engineering &Supervisory Allocation	$ 52,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,772
6790320	Fleet Allocation	$ 1,732	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,732
C6020000	Fringe Adder	$ 4,438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,438
6790315	I&D Allocated to Capital	$ 6,612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,612
6401000	Mat & Supp - Inventory Issue	$ 70,804	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,804
C6900040	Payroll Tax Adder	$ 1,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,315
R6010010	SLR Overtime Blended Labor	$ 6,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,011
R6010000	SLR Straight Time Blended Labor	$ 10,425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,425
6790322	Small Tools Allocation	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6790321	Stores Allocation	$ 4,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,735
Cost Sum		$ 600,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600,457
Clearings		$ -	$ (600,457)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (600,457)
Project Net		$ 600,457	$ (600,457)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 621001805	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 79,739	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79,739
7500015	Capitalized AFUDC Debt	$ 4,861	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,861
7100015	Capitalized AFUDC Equity	$ 1,605	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,605
6100080	Consultants - Other	$ 968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 968
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 352,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 352,467
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
6790324	Engineering &Supervisory Allocation	$ 52,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,772
6790320	Fleet Allocation	$ 1,732	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,732
C6020000	Fringe Adder	$ 4,438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,438
6790315	I&D Allocated to Capital	$ 6,612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,612
6401000	Mat & Supp - Inventory Issue	$ 70,804	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,804
C6900040	Payroll Tax Adder	$ 1,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,315
R6010010	SLR Overtime Blended Labor	$ 6,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,011
R6010000	SLR Straight Time Blended Labor	$ 10,425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,425
6790322	Small Tools Allocation	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6790321	Stores Allocation	$ 4,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,735
Cost Sum		$ 600,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600,457
Clearings		$ (600,457)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (600,457)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 621001805	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 79,739	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79,739
7500015	Capitalized AFUDC Debt	$ 4,861	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,861
7100015	Capitalized AFUDC Equity	$ 1,605	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,605
6100080	Consultants - Other	$ 968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 968
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 352,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 352,467
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
6790324	Engineering &Supervisory Allocation	$ 52,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,772
6790320	Fleet Allocation	$ 1,732	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,732
C6020000	Fringe Adder	$ 4,438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,438
6790315	I&D Allocated to Capital	$ 6,612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,612
6401000	Mat & Supp - Inventory Issue	$ 70,804	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,804
C6900040	Payroll Tax Adder	$ 1,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,315
R6010010	SLR Overtime Blended Labor	$ 6,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,011
R6010000	SLR Straight Time Blended Labor	$ 10,425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,425
6790322	Small Tools Allocation	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6790321	Stores Allocation	$ 4,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,735
Cost Sum		$ 600,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600,457
Clearings		$ (600,457)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (600,457)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622001482	ANT Chaparral Reinforcement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	NEW-15518	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date	06/13/2022	Description	Reinforce the Chaparral Distribution system by installing a new regulator station off of the Alamogordo Mainline and 26,700' of 4" PE main to loop the system. ES forecast: 1% budget, 1 month
Estimated In-Service Date	01/31/2023		
Justification	The Chaparral Distribution System is currently a single feed system that will reach maximum capacity if the growth in Chaparral continues at the rate it is expanding. The reinforcement project would provide a second feed into the distribution system and will loop the system with a 4" trunk line.		
Alternatives Considered	No alternative available due to the Desert Hills Subdivision master plans being shared with NMGC. The system will not be able to support the load (on heating degree days higher than 45) of the new phases planned for the subdivision in the coming years without a reinforcement.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622001482 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 525	$ -	$ 849	$ -	$ 200	$ 19,643	$ 48,793	$ 32,654	$ 17,708	$ 1,796	$ (288)	$ -	$ 121,881
7500015	Capitalized AFUDC Debt	$ -	$ 67	$ 89	$ 91	$ 68	$ 65	$ 253	$ 922	$ 2,383	$ 3,182	$ 3,253	$ 3,472	$ 3,798	$ 17,644
7100015	Capitalized AFUDC Equity	$ -	$ 102	$ 71	$ 101	$ 178	$ 111	$ 334	$ 983	$ 565	$ 267	$ 1,162	$ 1,463	$ 1,230	$ 6,566
6100080	Consultants - Other	$ -	$ -	$ -	$ 9,984	$ -	$ -	$ 129	$ 168	$ -	$ -	$ -	$ -	$ -	$ 10,281
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,941	$ 207,546	$ 86,181	$ 91,535	$ 12,039	$ 4,236	$ -	$ 482,479
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ 97	$ -	$ -	$ -	$ 106
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,506	$ -	$ -	$ -	$ -	$ 1,506
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 1,778	$ -	$ 188	$ 20,595	$ 52,836	$ 32,987	$ 9,051	$ 1,216	$ (145)	$ -	$ 118,506
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ -	$ 867	$ 52	$ -	$ -	$ -	$ 1,113
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 635	$ -	$ 2,306	$ 114	$ -	$ -	$ -	$ 3,056
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 42	$ -	$ 5	$ 568	$ 2,415	$ 4,007	$ 866	$ 109	$ (13)	$ -	$ 7,999
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 157,895	$ 30,999	$ 80,118	$ 1,753	$ (2,059)	$ (5,833)	$ 72	$ 262,945
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,239	$ 5,778	$ 912	$ 4,422	$ -	$ -	$ -	$ 12,351
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ 1,663	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,947
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 188	$ -	$ 683	$ 34	$ -	$ -	$ -	$ 905
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,790	$ 2,790
6100180	Site Testing Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 817	$ 1,158	$ -	$ -	$ -	$ -	$ 1,975
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,298	$ -	$ 3,575	$ 146	$ -	$ -	$ -	$ 5,019
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,055	$ -	$ 4,966	$ 278	$ -	$ -	$ -	$ 6,298
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,410	$ 615	$ 3,262	$ 92	$ (111)	$ (108)	$ -	$ 10,160
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,179	$ 2,218	$ 6,460	$ 259	$ (156)	$ (117)	$ -	$ 26,842
Cost Sum		$ -	$ 694	$ 160	$ 12,845	$ 246	$ 2,230	$ 309,840	$ 354,090	$ 264,598	$ 129,856	$ 17,251	$ 2,667	$ 7,891	$ 1,102,368
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 694	$ 160	$ 12,845	$ 246	$ 2,230	$ 309,840	$ 354,090	$ 264,598	$ 129,856	$ 17,251	$ 2,667	$ 7,891	$ 1,102,368

Cost Year 02	Investment 622001482	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 121,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121,881
7500015	Capitalized AFUDC Debt	$ 17,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,644
7100015	Capitalized AFUDC Equity	$ 6,566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,566
6100080	Consultants - Other	$ 10,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,281
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 482,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482,479
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106
6030800	Empl Exp - Miscellaneous Expense	$ 1,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,506
6790324	Engineering &Supervisory Allocation	$ 118,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,506
6790320	Fleet Allocation	$ 1,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,113
C6020000	Fringe Adder	$ 3,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,056
6790315	I&D Allocated to Capital	$ 7,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,999
6401000	Mat & Supp - Inventory Issue	$ 262,945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262,945
6400100	Mat & Supp - Outside Material Purchases	$ 12,351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,351
6790800	Other Operational Expense - Miscellaneous	$ 1,947	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,947
C6900040	Payroll Tax Adder	$ 905	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 905
6790210	Permitting	$ 2,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,790
6100180	Site Testing Services	$ 1,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,975
R6010010	SLR Overtime Blended Labor	$ 5,019	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,019
R6010000	SLR Straight Time Blended Labor	$ 6,298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,298
6790322	Small Tools Allocation	$ 10,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,160
6790321	Stores Allocation	$ 26,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,842
Cost Sum		$ 1,102,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,102,368
Clearings		$ -	$ (1,102,368)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,102,368)
Project Net		$ 1,102,368	$ (1,102,368)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 622001482	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 121,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121,881
7500015	Capitalized AFUDC Debt	$ 17,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,644
7100015	Capitalized AFUDC Equity	$ 6,566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,566
6100080	Consultants - Other	$ 10,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,281
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 482,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482,479
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106
6030800	Empl Exp - Miscellaneous Expense	$ 1,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,506
6790324	Engineering &Supervisory Allocation	$ 118,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,506
6790320	Fleet Allocation	$ 1,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,113
C6020000	Fringe Adder	$ 3,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,056
6790315	I&D Allocated to Capital	$ 7,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,999
6401000	Mat & Supp - Inventory Issue	$ 262,945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262,945
6400100	Mat & Supp - Outside Material Purchases	$ 12,351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,351
6790800	Other Operational Expense - Miscellaneous	$ 1,947	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,947
C6900040	Payroll Tax Adder	$ 905	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 905
6790210	Permitting	$ 2,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,790
6100180	Site Testing Services	$ 1,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,975
R6010010	SLR Overtime Blended Labor	$ 5,019	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,019
R6010000	SLR Straight Time Blended Labor	$ 6,298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,298
6790322	Small Tools Allocation	$ 10,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,160
6790321	Stores Allocation	$ 26,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,842
Cost Sum		$ 1,102,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,102,368
Clearings		$ (1,102,368)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,102,368)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 622001482	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 121,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121,881
7500015	Capitalized AFUDC Debt	$ 17,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,644
7100015	Capitalized AFUDC Equity	$ 6,566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,566
6100080	Consultants - Other	$ 10,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,281
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 482,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482,479
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106
6030800	Empl Exp - Miscellaneous Expense	$ 1,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,506
6790324	Engineering &Supervisory Allocation	$ 118,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,506
6790320	Fleet Allocation	$ 1,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,113
C6020000	Fringe Adder	$ 3,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,056
6790315	I&D Allocated to Capital	$ 7,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,999
6401000	Mat & Supp - Inventory Issue	$ 262,945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262,945
6400100	Mat & Supp - Outside Material Purchases	$ 12,351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,351
6790800	Other Operational Expense - Miscellaneous	$ 1,947	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,947
C6900040	Payroll Tax Adder	$ 905	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 905
6790210	Permitting	$ 2,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,790
6100180	Site Testing Services	$ 1,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,975
R6010010	SLR Overtime Blended Labor	$ 5,019	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,019
R6010000	SLR Straight Time Blended Labor	$ 6,298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,298
6790322	Small Tools Allocation	$ 10,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,160
6790321	Stores Allocation	$ 26,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,842
Cost Sum		$ 1,102,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,102,368
Clearings		$ (1,102,368)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,102,368)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622002237	Rancho Santa Teresa Subdivision - Unit 1	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	NEW-15714	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date	11/14/2022	Description	Installation of approximately 6,800' of 4" PE and 19,000' of 2" PE pipe to serve 307 residential lots and 2 commercial lots in the Rancho Santa Teresa Subdivision – Unit 1 located in Santa Teresa.
Estimated In-Service Date	06/30/2023		

Justification: Installation of approximately 6,800' of 4" PE and 19,000' of 2" PE pipe to serve 307 residential lots and 2 commercial lots in the Rancho Santa Teresa Subdivision – Unit 1 located in Santa Teresa. This is a developer-requested project.

Alternatives Considered: N/A - No other alternatives were considered since the closest part of the gas distribution system is being used to serve this location.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622002237 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,605	$ 1,315	$ 11,739	$ 27,660
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120	$ 271	$ 321	$ 711
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43	$ 114	$ 104	$ 261
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (228,916)	$ (228,916)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,726	$ 52,431	$ 193,764	$ 247,921
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 255	$ 255
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,222	$ 2,222
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,887	$ 664	$ 17,079	$ 27,629
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 448	$ 1,008	$ 1,457
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,457	$ 3,078	$ 4,536
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 890	$ 716	$ 2,273	$ 3,878
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233	$ 233
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79,413	$ 21	$ 7,751	$ 87,185
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 432	$ 912	$ 1,344
6100180	Site Testing Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,958	$ 4,194	$ 6,152
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,439	$ 7,208	$ 10,647
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,273	$ 0	$ 177	$ 4,450
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,014	$ 0	$ 709	$ 6,723
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116,970	$ 63,267	$ 24,110	$ 204,347
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116,970	$ 63,267	$ 24,110	$ 204,347

Cost Year 02	Investment 622002237	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 27,660	$ 4,315	$ 2,756	$ 33,862	$ 25	$ 628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,247
7500015	Capitalized AFUDC Debt	$ 711	$ 309	$ 229	$ 475	$ 556	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,281
7100015	Capitalized AFUDC Equity	$ 261	$ 241	$ 510	$ 1,053	$ 1,252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,316
7103060	CIAC (Capital Work Order Credit)	$ (228,916)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (228,916)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 991
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 247,921	$ -	$ -	$ 147,242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395,164
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 255	$ 328	$ 505	$ 545	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,649
6030080	Empl Exp - Travel and Lodging	$ 2,222	$ 3,007	$ 5,220	$ 6,408	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,009
6790324	Engineering &Supervisory Allocation	$ 27,629	$ 3,487	$ 3,048	$ 21,217	$ 29	$ 609	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,018
6790320	Fleet Allocation	$ 1,457	$ 1,055	$ 1,127	$ 477	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,115
C6020000	Fringe Adder	$ 4,536	$ 3,238	$ 2,530	$ 1,507	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,811
6790315	I&D Allocated to Capital	$ 3,878	$ 984	$ 785	$ 1,438	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,086
6010210	Labor Non-Exempt - Straight Time	$ 233	$ (38)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98
6401000	Mat & Supp - Inventory Issue	$ 87,185	$ 9,163	$ -	$ (12,433)	$ -	$ 4,593	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,508
6400510	Mat & Supp - Small Tools	$ -	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
C6900040	Payroll Tax Adder	$ 1,344	$ 960	$ 750	$ 446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,499
6100180	Site Testing Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 6,152	$ 3,410	$ 2,380	$ 2,183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,125
R6010000	SLR Straight Time Blended Labor	$ 10,647	$ 8,584	$ 6,989	$ 3,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,619
6790322	Small Tools Allocation	$ 4,450	$ 704	$ -	$ (256)	$ -	$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,017
6790321	Stores Allocation	$ 6,723	$ 1,117	$ -	$ (747)	$ -	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,379
Cost Sum		$ 204,347	$ 40,943	$ 26,828	$ 206,913	$ 2,033	$ 7,225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 488,289
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (488,289)	$ -	$ -	$ -	$ -	$ -	$ -	$ (488,289)
Project Net		$ 204,347	$ 40,943	$ 26,828	$ 206,913	$ 2,033	$ 7,225	$ (488,289)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 622002237	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 69,247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,247
7500015	Capitalized AFUDC Debt	$ 2,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,281
7100015	Capitalized AFUDC Equity	$ 3,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,316
7103060	CIAC (Capital Work Order Credit)	$ (228,916)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (228,916)
6100080	Consultants - Other	$ 991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 991
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 395,164	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395,164
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,649
6030080	Empl Exp - Travel and Lodging	$ 17,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,009
6790324	Engineering &Supervisory Allocation	$ 56,018	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,018
6790320	Fleet Allocation	$ 4,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,115
C6020000	Fringe Adder	$ 11,811	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,811
6790315	I&D Allocated to Capital	$ 7,086	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,086
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6400020	Mat & Supp - General and Office Supplies	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98
6401000	Mat & Supp - Inventory Issue	$ 88,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,508
6400510	Mat & Supp - Small Tools	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
C6900040	Payroll Tax Adder	$ 3,499	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,499
6100180	Site Testing Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 14,125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,125
R6010000	SLR Straight Time Blended Labor	$ 29,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,619
6790322	Small Tools Allocation	$ 5,017	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,017
6790321	Stores Allocation	$ 7,379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,379
Cost Sum		$ 488,289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 488,289
Clearings		$ (488,289)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (488,289)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 622002237	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 69,247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,247
7500015	Capitalized AFUDC Debt	$ 2,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,281
7100015	Capitalized AFUDC Equity	$ 3,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,316
7103060	CIAC (Capital Work Order Credit)	$ (228,916)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (228,916)
6100080	Consultants - Other	$ 991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 991
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 395,164	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395,164
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,649
6030080	Empl Exp - Travel and Lodging	$ 17,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,009
6790324	Engineering &Supervisory Allocation	$ 56,018	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,018
6790320	Fleet Allocation	$ 4,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,115
C6020000	Fringe Adder	$ 11,811	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,811
6790315	I&D Allocated to Capital	$ 7,086	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,086
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6400020	Mat & Supp - General and Office Supplies	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98
6401000	Mat & Supp - Inventory Issue	$ 88,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,508
6400510	Mat & Supp - Small Tools	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
C6900040	Payroll Tax Adder	$ 3,499	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,499
6100180	Site Testing Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 14,125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,125
R6010000	SLR Straight Time Blended Labor	$ 29,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,619
6790322	Small Tools Allocation	$ 5,017	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,017
6790321	Stores Allocation	$ 7,379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,379
Cost Sum		$ 488,289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 488,289
Clearings		$ (488,289)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (488,289)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624001363	Intrepid East Tap Distribution 6-in PE Install	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	NEW-15428	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date: 09/26/2022
Estimated In-Service Date: 06/30/2023
Description: To install approximately 3,300-ft of 6-in PE pipe between the new TW-Intrepid East Interconnect Regulator Station and the New Mexico Potash Meter set.

Justification: Retiring Intrepid East, Potash East, and Northend Potash will remove 27 erosion areas, remove 10.5 miles of MCA that would need to be assessed in future years and retire 12 miles of bare. Replacing the 4" Potash West Lines (aka dual fours) and replacing with 6" will eliminate 3 active leaks and provide pressure test and materials information for that pipeline. Potash West and Southend Potash will need to be made piggable because of MCA's and replacing Potash West Lines with 6" will allow for similar diameter for pigging.

Alternatives Considered: Alternative 1: Repair washouts regularly on Intrepid East ($498,655). Remediate the CP through the potash mine (low resistivity)

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624001363 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 115	$ -	$ 6,038	$ 328	$ 11,104	$ 5,103	$ 12,279	$ 34,966
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 2	$ 75	$ 162	$ 250	$ 422	$ 953	$ 1,864
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 2	$ 18	$ 14	$ 89	$ 178	$ 308	$ 610
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,959	$ (9,000)	$ -	$ 20,000	$ 120,000	$ 1,598	$ 383,027	$ 525,585
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,057	$ 740	$ 288	$ 2,084
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,190	$ 2,385	$ 1,140	$ 5,715
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 121	$ -	$ 6,100	$ 167	$ 7,517	$ 2,575	$ 17,863	$ 34,342
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 881	$ 354	$ 111	$ 1,346
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,559	$ 1,265	$ 457	$ 4,280
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ -	$ 549	$ 15	$ 1,828	$ 801	$ 1,410	$ 4,606
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 516	$ 1,657	$ 3,486	$ 1,317	$ -	$ 6,977
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,029	$ 163	$ 39,666	$ 15,899	$ 173	$ 88,930
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 758	$ 375	$ 135	$ 1,268
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,473	$ 85	$ 675	$ 3,233
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,582	$ 2,750	$ 1,692	$ 10,024
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,894	$ 1,935	$ -	$ 5,829
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,351	$ 27	$ 2,322	$ 320	$ 4	$ 4,023
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,674	$ 76	$ 3,268	$ 345	$ 16	$ 6,379
6730030	Utilities - Telecom	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ -	$ -	$ 26
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 10,200	$ (8,995)	$ 50,349	$ 22,610	$ 208,949	$ 38,445	$ 420,531	$ 742,088
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 10,200	$ (8,995)	$ 50,349	$ 22,610	$ 208,949	$ 38,445	$ 420,531	$ 742,088

Cost Year 02	Investment 624001363	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 34,966	$ -	$ -	$ -	$ -	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,009
7500015	Capitalized AFUDC Debt	$ 1,864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,864
7100015	Capitalized AFUDC Equity	$ 610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 610
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 525,585	$ 28,213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 553,797
6300100	Cost of Natural Gas Sold	$ -	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,084	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,084
6030080	Empl Exp - Travel and Lodging	$ 5,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,715
6790324	Engineering &Supervisory Allocation	$ 34,342	$ -	$ -	$ -	$ -	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,383
6790320	Fleet Allocation	$ 1,346	$ -	$ -	$ -	$ -	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,370
C6020000	Fringe Adder	$ 4,280	$ -	$ -	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,490
6790315	I&D Allocated to Capital	$ 4,606	$ -	$ -	$ -	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,637
6401000	Mat & Supp - Inventory Issue	$ 6,977	$ -	$ 2,378	$ (2,378)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,977
6400100	Mat & Supp - Outside Material Purchases	$ 88,930	$ 512	$ -	$ 3,818	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,266
C6900040	Payroll Tax Adder	$ 1,268	$ -	$ -	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,330
6790230	Postage, Shipping and Courier	$ 3,233	$ 363	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,596
R6010010	SLR Overtime Blended Labor	$ 10,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,024
R6010000	SLR Straight Time Blended Labor	$ 5,829	$ -	$ -	$ 777	$ -	$ 382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,987
6790322	Small Tools Allocation	$ 4,023	$ -	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,202
6790321	Stores Allocation	$ 6,379	$ -	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,479
6730030	Utilities - Telecom	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
Cost Sum		$ 742,088	$ 29,109	$ 2,657	$ 2,488	$ 6	$ 520	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 776,868
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (776,868)	$ -	$ -	$ -	$ -	$ -	$ -	$ (776,868)
Project Net		$ 742,088	$ 29,109	$ 2,657	$ 2,488	$ 6	$ 520	$ (776,868)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 624001363	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 35,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,009
7500015	Capitalized AFUDC Debt	$ 1,864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,864
7100015	Capitalized AFUDC Equity	$ 610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 610
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 553,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 553,797
6300100	Cost of Natural Gas Sold	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,084	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,084
6030080	Empl Exp - Travel and Lodging	$ 5,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,715
6790324	Engineering &Supervisory Allocation	$ 34,383	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,383
6790320	Fleet Allocation	$ 1,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,370
C6020000	Fringe Adder	$ 4,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,490
6790315	I&D Allocated to Capital	$ 4,637	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,637
6401000	Mat & Supp - Inventory Issue	$ 6,977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,977
6400100	Mat & Supp - Outside Material Purchases	$ 93,266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,266
C6900040	Payroll Tax Adder	$ 1,330	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,330
6790230	Postage, Shipping and Courier	$ 3,596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,596
R6010010	SLR Overtime Blended Labor	$ 10,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,024
R6010000	SLR Straight Time Blended Labor	$ 6,987	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,987
6790322	Small Tools Allocation	$ 4,202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,202
6790321	Stores Allocation	$ 6,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,479
6730030	Utilities - Telecom	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
Cost Sum		$ 776,868	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 776,868
Clearings		$ (776,868)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (776,868)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 624001363	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 35,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,009
7500015	Capitalized AFUDC Debt	$ 1,864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,864
7100015	Capitalized AFUDC Equity	$ 610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 610
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 553,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 553,797
6300100	Cost of Natural Gas Sold	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,084	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,084
6030080	Empl Exp - Travel and Lodging	$ 5,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,715
6790324	Engineering &Supervisory Allocation	$ 34,383	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,383
6790320	Fleet Allocation	$ 1,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,370
C6020000	Fringe Adder	$ 4,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,490
6790315	I&D Allocated to Capital	$ 4,637	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,637
6401000	Mat & Supp - Inventory Issue	$ 6,977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,977
6400100	Mat & Supp - Outside Material Purchases	$ 93,266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,266
C6900040	Payroll Tax Adder	$ 1,330	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,330
6790230	Postage, Shipping and Courier	$ 3,596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,596
R6010010	SLR Overtime Blended Labor	$ 10,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,024
R6010000	SLR Straight Time Blended Labor	$ 6,987	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,987
6790322	Small Tools Allocation	$ 4,202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,202
6790321	Stores Allocation	$ 6,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,479
6730030	Utilities - Telecom	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
Cost Sum		$ 776,868	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 776,868
Clearings		$ (776,868)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (776,868)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627001081	LOV-7-inch Main Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	PRE-08913	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	08/20/2022	Description	Retire/Replace 11,158 feet of existing 7-inch Steel and install 11,158 feet of 6-inch PE and replace an additional 2,846 feet of 2-inch isolated Steel with 2-inch PE. Also install 23-1-inch PE Services.
Estimated In-Service Date	05/31/2023		
Justification	The 7-inch Steel pipe is located in a Class3 location and has a history of leaks, with limited repair capability (don't have equipment to repair leaks in Lovington). Existing main has major limitations in ability to repair due to material size. Replacing with PE will extend the system life and limit maintenance requirements.		
Alternatives Considered	Continue to maintain in current state and address issues as they arise		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627001081 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239	$ 29,821	$ 3,426	$ 64,024	$ 29,886	$ 127,396
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 347	$ 687	$ 1,472	$ 3,447	$ 5,956
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 29	$ 246	$ 620	$ 1,116	$ 2,011
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,591	$ 1,591
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,247	$ 199	$ 12,200	$ 352,040	$ 523,438	$ 889,124
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 208	$ 72	$ 335	$ -	$ 614
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 445	$ -	$ 1,416	$ -	$ 1,862
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242	$ 15,242	$ 2,319	$ 32,304	$ 43,479	$ 93,585
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 213	$ 461	$ -	$ -	$ 674
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 676	$ 1,205	$ -	$ -	$ 1,881
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22	$ 1,676	$ 751	$ 2,907	$ 3,044	$ 8,400
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ 161,264	$ 735	$ 1,014	$ 197	$ 163,291
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 886	$ -	$ 886
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176	$ -	$ -	$ -	$ 176
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200	$ 357	$ -	$ -	$ 557
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 962	$ 1,543	$ -	$ -	$ 2,505
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,541	$ 2,921	$ -	$ -	$ 4,462
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 2,390	$ 40	$ 35	$ 4	$ 2,473
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 6,756	$ 56	$ 38	$ 18	$ 6,874
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,845	$ 222,143	$ 27,018	$ 457,090	$ 606,221	$ 1,314,317
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,845	$ 222,143	$ 27,018	$ 457,090	$ 606,221	$ 1,314,317

Cost Year 02	Investment 627001081	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 127,396	$ 4,776	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,172
7500015	Capitalized AFUDC Debt	$ 5,956	$ 3,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,533
7100015	Capitalized AFUDC Equity	$ 2,011	$ 2,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,793
6100080	Consultants - Other	$ 1,591	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,591
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 889,124	$ 5,517	$ 1,556	$ 1,470	$ 2,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 899,827
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614
6030080	Empl Exp - Travel and Lodging	$ 1,862	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,862
6790324	Engineering &Supervisory Allocation	$ 93,585	$ 3,859	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97,444
6790320	Fleet Allocation	$ 674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 674
C6020000	Fringe Adder	$ 1,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,881
6790315	I&D Allocated to Capital	$ 8,400	$ 193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,593
6401000	Mat & Supp - Inventory Issue	$ 163,291	$ (802)	$ (17,104)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145,385
6400100	Mat & Supp - Outside Material Purchases	$ 886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 886
6400500	Mat & Supp - Parts	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
C6900040	Payroll Tax Adder	$ 557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 557
R6010010	SLR Overtime Blended Labor	$ 2,505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,505
R6010000	SLR Straight Time Blended Labor	$ 4,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,462
6790322	Small Tools Allocation	$ 2,473	$ (62)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,411
6790321	Stores Allocation	$ 6,874	$ (98)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,776
Cost Sum		$ 1,314,317	$ 19,742	$ (15,548)	$ 1,470	$ 2,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,322,142
Clearings		$ -	$ -	$ -	$ -	$ -	$ (1,322,142)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,322,142)
Project Net		$ 1,314,317	$ 19,742	$ (15,548)	$ 1,470	$ 2,161	$ (1,322,142)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 627001081	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 132,172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,172
7500015	Capitalized AFUDC Debt	$ 9,533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,533
7100015	Capitalized AFUDC Equity	$ 4,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,793
6100080	Consultants - Other	$ 1,591	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,591
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 899,827	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 899,827
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614
6030080	Empl Exp - Travel and Lodging	$ 1,862	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,862
6790324	Engineering &Supervisory Allocation	$ 97,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97,444
6790320	Fleet Allocation	$ 674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 674
C6020000	Fringe Adder	$ 1,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,881
6790315	I&D Allocated to Capital	$ 8,593	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,593
6401000	Mat & Supp - Inventory Issue	$ 145,385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145,385
6400100	Mat & Supp - Outside Material Purchases	$ 886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 886
6400500	Mat & Supp - Parts	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
C6900040	Payroll Tax Adder	$ 557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 557
R6010010	SLR Overtime Blended Labor	$ 2,505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,505
R6010000	SLR Straight Time Blended Labor	$ 4,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,462
6790322	Small Tools Allocation	$ 2,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,411
6790321	Stores Allocation	$ 6,776	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,776
Cost Sum		$ 1,322,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,322,142
Clearings		$ (1,322,142)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,322,142)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 627001081	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 132,172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,172
7500015	Capitalized AFUDC Debt	$ 9,533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,533
7100015	Capitalized AFUDC Equity	$ 4,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,793
6100080	Consultants - Other	$ 1,591	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,591
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 899,827	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 899,827
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614
6030080	Empl Exp - Travel and Lodging	$ 1,862	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,862
6790324	Engineering &Supervisory Allocation	$ 97,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97,444
6790320	Fleet Allocation	$ 674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 674
C6020000	Fringe Adder	$ 1,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,881
6790315	I&D Allocated to Capital	$ 8,593	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,593
6401000	Mat & Supp - Inventory Issue	$ 145,385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145,385
6400100	Mat & Supp - Outside Material Purchases	$ 886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 886
6400500	Mat & Supp - Parts	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
C6900040	Payroll Tax Adder	$ 557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 557
R6010010	SLR Overtime Blended Labor	$ 2,505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,505
R6010000	SLR Straight Time Blended Labor	$ 4,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,462
6790322	Small Tools Allocation	$ 2,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,411
6790321	Stores Allocation	$ 6,776	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,776
Cost Sum		$ 1,322,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,322,142
Clearings		$ (1,322,142)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,322,142)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	632000951	SLC Regulator Station Replacements - Phase II	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Silver City	SWNM	PRE-08941	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date: 11/09/2022
Estimated In-Service Date: 05/31/2023

Description: Rebuild 5 regulator stations in the Silver City area due to current stations consisting of obsolete regulators, reliefs not rated for the upstream MAOP, or under sized regulators. Additionally, in order to eliminate the obsolete regulators the stations must be rebuilt and brought up to current compliance standards.

Justification: Rebuild 5 regulator stations in the Silver City area due to current stations consisting of obsolete regulators, reliefs not rated for the upstream MAOP in the event of failure, or under sized regulators. Additionally, rebuilding these stations will bring the stations up to current standards.

Alternatives Considered: No other alternatives were identified since these stations do not meet current compliance standards.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment 632000951 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,332	$ 297	$ 273	$ 2,337	$ 5,315	$ 3,829	$ 17,237	$ 30,620
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ 32	$ 55	$ 27	$ 95	$ 193	$ 847	$ 1,259
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ 34	$ 13	$ 2	$ 34	$ 81	$ 274	$ 454
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512	$ -	$ 320	$ 288,822	$ 289,654
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 164	$ 100	$ 264
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,986	$ -	$ 1,986
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,397	$ 321	$ 276	$ 1,194	$ 3,598	$ 1,932	$ 25,077	$ 33,795
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191	$ -	$ -	$ 687	$ 820	$ 1,697
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304	$ -	$ -	$ 2,051	$ 2,583	$ 4,938
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 33	$ 15	$ 161	$ 108	$ 324	$ 1,097	$ 2,659	$ 4,397
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35	$ (20)	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,100	$ 1,978	$ -	$ 12,471	$ 29,526	$ 8,533	$ 14,214	$ 77,823
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90	$ -	$ -	$ 608	$ 765	$ 1,463
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,926	$ 2,106	$ 5,032
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,125	$ -	$ -	$ 4,672	$ 7,460	$ 13,256
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 447	$ 33	$ -	$ 185	$ 1,589	$ 158	$ 324	$ 2,736
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,268	$ 119	$ -	$ 522	$ 2,236	$ 171	$ 1,300	$ 5,617
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 15,605	$ 2,828	$ 2,488	$ 17,358	$ 42,715	$ 29,442	$ 364,569	$ 475,006
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 15,605	$ 2,828	$ 2,488	$ 17,358	$ 42,715	$ 29,442	$ 364,569	$ 475,006

Cost Year 02	Investment 632000951	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 30,620	$ -	$ -	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,651
7500015	Capitalized AFUDC Debt	$ 1,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,259
7100015	Capitalized AFUDC Equity	$ 454	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 454
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 289,654	$ 1,721	$ (36)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 291,338
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 264
6030080	Empl Exp - Travel and Lodging	$ 1,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,986
6790324	Engineering &Supervisory Allocation	$ 33,795	$ -	$ -	$ -	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,830
6790320	Fleet Allocation	$ 1,697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,697
C6020000	Fringe Adder	$ 4,938	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,938
6790315	I&D Allocated to Capital	$ 4,397	$ -	$ -	$ -	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,399
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 77,823	$ -	$ -	$ -	$ 205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78,028
C6900040	Payroll Tax Adder	$ 1,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,463
R6010010	SLR Overtime Blended Labor	$ 5,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,032
R6010000	SLR Straight Time Blended Labor	$ 13,256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,256
6790322	Small Tools Allocation	$ 2,736	$ -	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,759
6790321	Stores Allocation	$ 5,617	$ -	$ -	$ -	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,642
Cost Sum		$ 475,006	$ 1,721	$ (36)	$ -	$ 320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 477,010
Clearings		$ -	$ -	$ -	$ -	$ -	$ (477,010)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (477,010)
Project Net		$ 475,006	$ 1,721	$ (36)	$ -	$ 320	$ (477,010)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 632000951	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 30,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,651
7500015	Capitalized AFUDC Debt	$ 1,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,259
7100015	Capitalized AFUDC Equity	$ 454	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 454
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 291,338	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 291,338
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 264
6030080	Empl Exp - Travel and Lodging	$ 1,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,986
6790324	Engineering &Supervisory Allocation	$ 33,830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,830
6790320	Fleet Allocation	$ 1,697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,697
C6020000	Fringe Adder	$ 4,938	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,938
6790315	I&D Allocated to Capital	$ 4,399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,399
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 78,028	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78,028
C6900040	Payroll Tax Adder	$ 1,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,463
R6010010	SLR Overtime Blended Labor	$ 5,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,032
R6010000	SLR Straight Time Blended Labor	$ 13,256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,256
6790322	Small Tools Allocation	$ 2,759	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,759
6790321	Stores Allocation	$ 5,642	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,642
Cost Sum		$ 477,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 477,010
Clearings		$ (477,010)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (477,010)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 632000951	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 30,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,651
7500015	Capitalized AFUDC Debt	$ 1,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,259
7100015	Capitalized AFUDC Equity	$ 454	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 454
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 291,338	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 291,338
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 264
6030080	Empl Exp - Travel and Lodging	$ 1,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,986
6790324	Engineering &Supervisory Allocation	$ 33,830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,830
6790320	Fleet Allocation	$ 1,697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,697
C6020000	Fringe Adder	$ 4,938	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,938
6790315	I&D Allocated to Capital	$ 4,399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,399
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 78,028	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78,028
C6900040	Payroll Tax Adder	$ 1,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,463
R6010010	SLR Overtime Blended Labor	$ 5,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,032
R6010000	SLR Straight Time Blended Labor	$ 13,256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,256
6790322	Small Tools Allocation	$ 2,759	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,759
6790321	Stores Allocation	$ 5,642	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,642
Cost Sum		$ 477,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 477,010
Clearings		$ (477,010)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (477,010)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	632001442	SLC Rodeo Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Silver City	SWNM	PRE-09905	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	05/09/2022	Description	Retirement/Replacement of 7,611' of 1", 1 ¼", and 2" steel with 6,654' of 2" PE on the Rodeo MP Distribution system. Additionally, 36 existing services will be replaced with new 1" PE services. ES forecast: 5% budget, 6 months, known arch sites
Estimated In-Service Date	09/30/2022		
Justification	The Rodeo MP Distribution system consists of homemade tap tees, threaded couplings, galvanized pipe, and sections of the main buried at a depth of 1 foot. Additionally, due to the galvanized pipe there have been CP issues on the 100mV rectified system.		
Alternatives Considered	The alternatives considered are to continue replacing homemade tap tees and galvanized pipe, as applicable, while lowering the main to reduce the risk of damages. Additionally, maintaining the rectifier and ground bed on this system.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 632001442 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 128	$ 61	$ 2,241	$ 18,003	$ 206	$ 464	$ -	$ -	$ -	$ -	$ 21,102
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 2	$ 3	$ 22	$ 187	$ 398	$ 612	$ -	$ -	$ -	$ -	$ 1,224
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 2	$ 8	$ 37	$ 247	$ 425	$ 145	$ -	$ -	$ -	$ -	$ 864
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 1,503	$ 507	$ 141,398	$ 8,195	$ 1,374	$ 831	$ -	$ -	$ -	$ -	$ 153,807
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 268	$ 83	$ 2,116	$ 18,876	$ 223	$ 468	$ -	$ -	$ -	$ -	$ 22,034
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 188	$ 301	$ -	$ -	$ -	$ -	$ -	$ -	$ 489
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 293	$ 481	$ -	$ -	$ -	$ -	$ -	$ -	$ 774
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 6	$ 2	$ 86	$ 509	$ 10	$ 42	$ -	$ -	$ -	$ -	$ 655
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 17,097	$ (2,116)	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,980
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,744	$ -	$ -	$ -	$ -	$ 1,744
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 87	$ 143	$ -	$ -	$ -	$ -	$ -	$ -	$ 229
6710800	Rent - Other	$ -	$ -	$ -	$ -	$ -	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 372	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ 657
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 713	$ 1,498	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,211
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 563	$ (85)	$ -	$ 70	$ -	$ -	$ -	$ -	$ 548
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 3,027	$ (242)	$ -	$ 139	$ -	$ -	$ -	$ -	$ 2,924
Cost Sum		$ -	$ -	$ -	$ 1,909	$ 664	$ 168,353	$ 46,418	$ 2,636	$ 4,516	$ -	$ -	$ -	$ -	$ 224,496
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (224,496)	$ -	$ -	$ -	$ (224,496)
Project Net		$ -	$ -	$ -	$ 1,909	$ 664	$ 168,353	$ 46,418	$ 2,636	$ 4,516	$ (224,496)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 632001442	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,102
7500015	Capitalized AFUDC Debt	$ 1,224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,224
7100015	Capitalized AFUDC Equity	$ 864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 864
6100080	Consultants - Other	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 153,807	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,807
6790324	Engineering &Supervisory Allocation	$ 22,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,034
6790320	Fleet Allocation	$ 489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 489
C6020000	Fringe Adder	$ 774	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 774
6790315	I&D Allocated to Capital	$ 655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 655
6401000	Mat & Supp - Inventory Issue	$ 14,980	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,980
6400100	Mat & Supp - Outside Material Purchases	$ 1,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,744
C6900040	Payroll Tax Adder	$ 229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 229
6710800	Rent - Other	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
R6010010	SLR Overtime Blended Labor	$ 657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 657
R6010000	SLR Straight Time Blended Labor	$ 2,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,211
6790322	Small Tools Allocation	$ 548	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 548
6790321	Stores Allocation	$ 2,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,924
Cost Sum		$ 224,496	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 224,496
Clearings		$ (224,496)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (224,496)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 632001442	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,102
7500015	Capitalized AFUDC Debt	$ 1,224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,224
7100015	Capitalized AFUDC Equity	$ 864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 864
6100080	Consultants - Other	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 153,807	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,807
6790324	Engineering &Supervisory Allocation	$ 22,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,034
6790320	Fleet Allocation	$ 489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 489
C6020000	Fringe Adder	$ 774	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 774
6790315	I&D Allocated to Capital	$ 655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 655
6401000	Mat & Supp - Inventory Issue	$ 14,980	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,980
6400100	Mat & Supp - Outside Material Purchases	$ 1,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,744
C6900040	Payroll Tax Adder	$ 229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 229
6710800	Rent - Other	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
R6010010	SLR Overtime Blended Labor	$ 657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 657
R6010000	SLR Straight Time Blended Labor	$ 2,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,211
6790322	Small Tools Allocation	$ 548	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 548
6790321	Stores Allocation	$ 2,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,924
Cost Sum		$ 224,496	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 224,496
Clearings		$ (224,496)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (224,496)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 632001442	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,102
7500015	Capitalized AFUDC Debt	$ 1,224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,224
7100015	Capitalized AFUDC Equity	$ 864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 864
6100080	Consultants - Other	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 153,807	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,807
6790324	Engineering &Supervisory Allocation	$ 22,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,034
6790320	Fleet Allocation	$ 489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 489
C6020000	Fringe Adder	$ 774	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 774
6790315	I&D Allocated to Capital	$ 655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 655
6401000	Mat & Supp - Inventory Issue	$ 14,980	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,980
6400100	Mat & Supp - Outside Material Purchases	$ 1,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,744
C6900040	Payroll Tax Adder	$ 229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 229
6710800	Rent - Other	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
R6010010	SLR Overtime Blended Labor	$ 657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 657
R6010000	SLR Straight Time Blended Labor	$ 2,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,211
6790322	Small Tools Allocation	$ 548	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 548
6790321	Stores Allocation	$ 2,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,924
Cost Sum		$ 224,496	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 224,496
Clearings		$ (224,496)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (224,496)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **633000529**	Investment Name TOC 8" ML Reinforcement	Scenario **2024-2028 Budget**
	Location **Truth or Consequences**	Area **SWNM**	Funding Project # **PRE-08086**	Funding Project Type **FP-NMG Dist Specific-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	09/30/2019	Description	Install approximately 13,800' of 8-inch Steel starting downstream of the Hatch Block Valve Regulator Station, heading east on Dog Kennel Rd, north on BB Roming Dr, and northwest on Highway 187, tying back into the existing system just north of Salem, NM.
Estimated In-Service Date	09/30/2022		
Justification	This project is a reinforcement to install a 8-inch distribution mainline along Dog Kennel Rd, BB Roming Dr, and Highway 187 to provide additional capacity for the TorC Mainline (Distribution) system. This system currently has capacity issues during peak demand periods		
Alternatives Considered	This is the most feasible option for providing additional capacity for the TorC Mainline (Distribution) system, as well as, increased reliability of the system		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000529 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (470)	$ -	$ -	$ -	$ -	$ (470)
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (470)	$ -	$ -	$ -	$ -	$ (470)
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 470	$ -	$ -	$ -	$ 470
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (470)	$ 470	$ -	$ -	$ -	$ -

Cost Year 02	Investment 633000529	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6400100	Mat & Supp - Outside Material Purchases	$ (470)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (470)
Cost Sum		$ (470)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (470)
Clearings		$ 470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 470
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 633000529	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6400100	Mat & Supp - Outside Material Purchases	$ (470)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (470)
Cost Sum		$ (470)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (470)
Clearings		$ 470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 470
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 633000529	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6400100	Mat & Supp - Outside Material Purchases	$ (470)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (470)
Cost Sum		$ (470)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (470)
Clearings		$ 470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 470
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633002239	Ft. Sill Apache Reservation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	NEW-15709	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date	10/03/2022	Description	Retire/Replace 10,200' of PVC with 2" MDPE main on the Hillburn #2 Reg Station and Hillburn #3 Reg Station distribution systems. Additionally, replace 6- service lines with 1" MDPE.
Estimated In-Service Date	03/31/2023		
Justification	The Ft. Sill Apache Reservation is requesting natural gas service for an existing structure and a new truck stop near Akela Flats. The tribe in addition has plans to build a casino and hotel in the future, as well as residential homes.		
Alternatives Considered	N/A - No other alternatives were considered since there was not a distribution system currently in this area to serve the customer.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633002239 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,696	$ 35,832	$ 2,466	$ 417	$ 47,411
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99	$ 344	$ 557	$ 669	$ 1,670
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ 123	$ 235	$ 217	$ 583
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (94,610)	$ -	$ -	$ (94,610)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181,320	$ 17,641	$ 988	$ 199,949
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ 16
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,445	$ 24,256	$ 1,244	$ 606	$ 30,552
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400	$ 2,183	$ 112	$ 42	$ 2,738
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,310	$ 17,553	$ (3,939)	$ 5,943	$ 67,867
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192	$ -	$ -	$ 192
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 716	$ 955	$ (73)	$ 135	$ 1,733
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,024	$ 1,344	$ (79)	$ 544	$ 3,832
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,697	$ 169,492	$ 18,165	$ 9,578	$ 261,933
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,697	$ 169,492	$ 18,165	$ 9,578	$ 261,933

Cost Year 02	Investment 633002239	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 47,411	$ 865	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,276
7500015	Capitalized AFUDC Debt	$ 1,670	$ 553	$ 322	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,546
7100015	Capitalized AFUDC Equity	$ 583	$ 430	$ 718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,731
7103060	CIAC (Capital Work Order Credit)	$ (94,610)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (94,610)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 199,949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199,949
6030080	Empl Exp - Travel and Lodging	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6790324	Engineering &Supervisory Allocation	$ 30,552	$ 699	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,251
6790315	I&D Allocated to Capital	$ 2,738	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,772
6401000	Mat & Supp - Inventory Issue	$ 67,867	$ 5,766	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,633
6400100	Mat & Supp - Outside Material Purchases	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
6790322	Small Tools Allocation	$ 1,733	$ 443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,176
6790321	Stores Allocation	$ 3,832	$ 703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,535
Cost Sum		$ 261,933	$ 9,495	$ 1,040	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 272,467
Clearings		$ -	$ -	$ -	$ (10,534)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,534)
Project Net		$ 261,933	$ 9,495	$ 1,040	$ (10,534)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 261,933

Cost Year 03	Investment 633002239	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 48,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,276
7500015	Capitalized AFUDC Debt	$ 2,546	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,546
7100015	Capitalized AFUDC Equity	$ 1,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,731
7103060	CIAC (Capital Work Order Credit)	$ (94,610)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (94,610)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 199,949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199,949
6030080	Empl Exp - Travel and Lodging	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6790324	Engineering &Supervisory Allocation	$ 31,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,251
6790315	I&D Allocated to Capital	$ 2,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,772
6401000	Mat & Supp - Inventory Issue	$ 73,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,633
6400100	Mat & Supp - Outside Material Purchases	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
6790322	Small Tools Allocation	$ 2,176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,176
6790321	Stores Allocation	$ 4,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,535
Cost Sum		$ 272,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 272,467
Clearings		$ (10,534)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,534)
Project Net		$ 261,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 261,933

Cost Year 04	Investment 633002239	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 48,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,276
7500015	Capitalized AFUDC Debt	$ 2,546	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,546
7100015	Capitalized AFUDC Equity	$ 1,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,731
7103060	CIAC (Capital Work Order Credit)	$ (94,610)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (94,610)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 199,949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199,949
6030080	Empl Exp - Travel and Lodging	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6790324	Engineering &Supervisory Allocation	$ 31,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,251
6790315	I&D Allocated to Capital	$ 2,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,772
6401000	Mat & Supp - Inventory Issue	$ 73,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,633
6400100	Mat & Supp - Outside Material Purchases	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
6790322	Small Tools Allocation	$ 2,176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,176
6790321	Stores Allocation	$ 4,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,535
Cost Sum		$ 272,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 272,467
Clearings		$ (10,534)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,534)
Project Net		$ 261,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 261,933

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **660001448**	Investment Name NC Santa Fe - San Juan Ranch Road 6-inch Reinforcement	Scenario **2024-2028 Budget**
	Location **Santa Fe**	Area **NCNM**	Funding Project # **PRE-09770**	Funding Project Type **FP-NMG Dist Specific-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	08/30/2021	Description	This project is to replace approximately 930 feet of 2-inch PE along San Juan Ranch Road that is acting as a bottle neck for gas distribution to the Monte Sereno Subdivision and the Tesuque Development (Casino)
Estimated In-Service Date	04/30/2022		
Justification	This project is a project to replace the existing 2-inch PE gas main along a portion of San Juan Ranch Road and installing 6-inch PE pipe to remove a bottle neck in the gas distribution system that supplies the Monte Sereno Subdivision and Tesuque Development (Casino). The full build-out of the Monte Sereno Subdivision is expected to occur in approximately two years and this reinforcement is needed to provide sufficient capacity for the existing customers in addition to the anticipated load for the development that is occurring in this area.		
Alternatives Considered	The replacement along San Juan Ranch Road is approximately 930 feet in length. An alternate route along Tano Compound was considered, however, that replacement is approximately 1200 feet and is in a gated entrance and involves more asphalt and landscaping issues than the route along San Juan Ranch Road.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001448 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ (157)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (157)
Cost Sum		$ -	$ -	$ -	$ (157)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (157)
Clearings		$ -	$ -	$ -	$ -	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
Project Net		$ -	$ -	$ -	$ (157)	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 660001448	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (157)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (157)
Cost Sum		$ (157)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (157)
Clearings		$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 660001448	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (157)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (157)
Cost Sum		$ (157)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (157)
Clearings		$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 660001448	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (157)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (157)
Cost Sum		$ (157)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (157)
Clearings		$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001453	NC Santa Fe - Calle Katrina Main Replacement Phase 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	PRE-09771	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	07/06/2021	Description	Replace approximately 330' of 2-inch steel main along Calle Katrina from Siringo Road to Siringo Rondo South in Santa Fe.
Estimated In-Service Date	05/31/2022		
Justification	This project will replace a 2-inch steel distribution mainline along Calle Katrina that was installed in 1961 and has a tape coating which makes it difficult to provide cathodic protection. This tape coated pipe has a very poor coating efficiency which presents ongoing difficulty in meeting the -0.85V pipe-to-soil criteria on a consistent basis because the tape coat could shield the protective current needed for cathodic protection from reaching the metal pipe.		
Alternatives Considered	Leave as-is or expose entire length of existing main and re-coat with primer and tape.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001453 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 1,385	$ (1,444)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59)
Cost Sum		$ -	$ -	$ -	$ 1,385	$ (1,444)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59)
Clearings		$ -	$ -	$ -	$ -	$ -	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
Project Net		$ -	$ -	$ -	$ 1,385	$ (1,444)	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 660001453	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ (59)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59)
Cost Sum		$ (59)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59)
Clearings		$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 660001453	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ (59)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59)
Cost Sum		$ (59)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59)
Clearings		$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 660001453	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ (59)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59)
Cost Sum		$ (59)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59)
Clearings		$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001454	NC Santa Fe - Calle Katrina Service Replacement Phase 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	PRE-09812	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	03/08/2021	Description	There are eleven (11) steel services that will be replaced jointly with the main replacement along Calle Katrina to eliminate any isolated services.
Estimated In-Service Date	05/31/2022		
Justification	There are eleven (11) steel services attached to the main along Calle Katrina that would be replaced at the same time the main is replaced along Calle Katrina to eliminate any isolated services.		
Alternatives Considered	Leave as-is or expose the entire length of the main line and re-coat with primer and tape.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001454 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 804	$ (800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
Cost Sum		$ -	$ -	$ -	$ 804	$ (800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
Clearings		$ -	$ -	$ -	$ -	$ -	$ (4)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4)
Project Net		$ -	$ -	$ -	$ 804	$ (800)	$ (4)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 660001454	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
Cost Sum		$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
Clearings		$ (4)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 660001454	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
Cost Sum		$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
Clearings		$ (4)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 660001454	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
Cost Sum		$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
Clearings		$ (4)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001455	NC Santa Fe - Calle Vianson Main Replacement Phase 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	PRE-09938	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date: 03/01/2022
Estimated In-Service Date: 07/31/2022
Description: This project is the second phase to replace approximately 390' of the 2-inch main in Calle Vianson that is ineffectively coated steel pipe.

Justification: This project will replace approximately 390 feet of a 2-inch steel distribution mainline along Calle Vianson that was installed in 1961 and has a tape coating which makes it difficult to provide cathodic protection on the pipeline. This tape coated pipe has a very poor coating efficiency which presents ongoing difficulty in meeting the -0.85V pipe-to-soil criteria on a consistent basis because the tape coat could shield the protective current needed for cathodic protection from reaching the metal pipe.

Alternatives Considered: Leave as-is or expose the entire length of the main line and re-coat with primer and tape.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001455 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 1,449	$ 115	$ 666	$ (21)	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,209
6100010	Advertising	$ -	$ -	$ -	$ -	$ -	$ 5,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,552
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 23	$ 30	$ 33	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 25	$ 78	$ 56	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ 215
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 12,882	$ 957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,839
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 3,035	$ 157	$ 629	$ (22)	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,799
6790320	Fleet Allocation	$ -	$ -	$ -	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
C6020000	Fringe Adder	$ -	$ -	$ -	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 150	$ 4	$ 15	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 928	$ -	$ -	$ (178)	$ -	$ -	$ -	$ -	$ -	$ -	$ 750
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 852	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 852
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 1,545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,545
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 41	$ -	$ -	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6790321	Stores Allocation	$ -	$ -	$ -	$ 62	$ -	$ -	$ (20)	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
Cost Sum		$ -	$ -	$ -	$ 22,034	$ 1,341	$ 6,951	$ (152)	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,174
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30,174)	$ -	$ -	$ -	$ -	$ -	$ (30,174)
Project Net		$ -	$ -	$ -	$ 22,034	$ 1,341	$ 6,951	$ (152)	$ (30,174)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 660001455	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,209
6100010	Advertising	$ 5,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,552
7500015	Capitalized AFUDC Debt	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
7100015	Capitalized AFUDC Equity	$ 215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 215
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 13,839	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,839
6790324	Engineering &Supervisory Allocation	$ 3,799	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,799
6790320	Fleet Allocation	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
C6020000	Fringe Adder	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6790315	I&D Allocated to Capital	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
6401000	Mat & Supp - Inventory Issue	$ 750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 750
C6900040	Payroll Tax Adder	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
R6010010	SLR Overtime Blended Labor	$ 852	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 852
R6010000	SLR Straight Time Blended Labor	$ 1,545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,545
6790322	Small Tools Allocation	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6790321	Stores Allocation	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
Cost Sum		$ 30,174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,174
Clearings		$ (30,174)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30,174)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 660001455	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,209
6100010	Advertising	$ 5,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,552
7500015	Capitalized AFUDC Debt	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
7100015	Capitalized AFUDC Equity	$ 215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 215
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 13,839	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,839
6790324	Engineering &Supervisory Allocation	$ 3,799	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,799
6790320	Fleet Allocation	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
C6020000	Fringe Adder	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6790315	I&D Allocated to Capital	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
6401000	Mat & Supp - Inventory Issue	$ 750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 750
C6900040	Payroll Tax Adder	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
R6010010	SLR Overtime Blended Labor	$ 852	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 852
R6010000	SLR Straight Time Blended Labor	$ 1,545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,545
6790322	Small Tools Allocation	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6790321	Stores Allocation	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
Cost Sum		$ 30,174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,174
Clearings		$ (30,174)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30,174)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 660001455	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,209
6100010	Advertising	$ 5,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,552
7500015	Capitalized AFUDC Debt	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
7100015	Capitalized AFUDC Equity	$ 215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 215
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 13,839	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,839
6790324	Engineering &Supervisory Allocation	$ 3,799	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,799
6790320	Fleet Allocation	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
C6020000	Fringe Adder	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6790315	I&D Allocated to Capital	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
6401000	Mat & Supp - Inventory Issue	$ 750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 750
C6900040	Payroll Tax Adder	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
R6010010	SLR Overtime Blended Labor	$ 852	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 852
R6010000	SLR Straight Time Blended Labor	$ 1,545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,545
6790322	Small Tools Allocation	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6790321	Stores Allocation	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
Cost Sum		$ 30,174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,174
Clearings		$ (30,174)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30,174)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001456	NC Santa Fe - Calle Vianson Service Replacement Phase 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	PRE-09936	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	03/01/2022	Description	There are seventeen (17) steel services attached to the main along Calle Vianson that will also be replaced in conjunction with the Phase 2 main replacement.
Estimated In-Service Date	07/31/2022		
Justification	These seventeen (17) steel services will be replaced in conjunction with the steel main replacement project along Calle Vianson so they do not remain as isolated services when the main is replaced with polyethylene pipe.		
Alternatives Considered	Leave as-is or expose the entire length of the main line and re-coat with primer and tape.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001456 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 3,091	$ 488	$ 134	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,714
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 22	$ 44	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 57	$ 75	$ 72	$ -	$ -	$ -	$ -	$ -	$ -	$ 203
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 9,608	$ 16,150	$ 4,070	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,828
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 4,227	$ 461	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,829
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 101	$ 11	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,118	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,118
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
Cost Sum		$ -	$ -	$ -	$ 9,608	$ 23,647	$ 5,149	$ 1,696	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,100
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (40,100)	$ -	$ -	$ -	$ -	$ -	$ (40,100)
Project Net		$ -	$ -	$ -	$ 9,608	$ 23,647	$ 5,149	$ 1,696	$ (40,100)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 660001456	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,714
7500015	Capitalized AFUDC Debt	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
7100015	Capitalized AFUDC Equity	$ 203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 203
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 29,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,828
6790324	Engineering &Supervisory Allocation	$ 4,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,829
6790315	I&D Allocated to Capital	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
6401000	Mat & Supp - Inventory Issue	$ 1,118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,118
6790322	Small Tools Allocation	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6790321	Stores Allocation	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
Cost Sum		$ 40,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,100
Clearings		$ (40,100)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (40,100)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 660001456	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,714
7500015	Capitalized AFUDC Debt	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
7100015	Capitalized AFUDC Equity	$ 203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 203
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 29,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,828
6790324	Engineering &Supervisory Allocation	$ 4,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,829
6790315	I&D Allocated to Capital	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
6401000	Mat & Supp - Inventory Issue	$ 1,118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,118
6790322	Small Tools Allocation	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6790321	Stores Allocation	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
Cost Sum		$ 40,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,100
Clearings		$ (40,100)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (40,100)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 660001456 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 3,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,714
7500015	Capitalized AFUDC Debt	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
7100015	Capitalized AFUDC Equity	$ 203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 203
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 29,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,828
6790324	Engineering &Supervisory Allocation	$ 4,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,829
6790315	I&D Allocated to Capital	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
6401000	Mat & Supp - Inventory Issue	$ 1,118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,118
6790322	Small Tools Allocation	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6790321	Stores Allocation	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
Cost Sum		$ 40,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,100
Clearings		$ (40,100)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (40,100)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001459	NC Santa Fe - Siringo Rd, Camino Consuelo & S Siringo Rondo Main Replacement Phase 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	PRE-09935	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	08/22/2022	Description	This project will replace approximately 350' along Camino Consuelo and 550' along South Siringo Rondo.
Estimated In-Service Date	02/28/2023		
Justification	This project will replace a 2-inch steel distribution mainline along South Siringo Rondo and a portion of Camino Consuelo that was installed in 1961 and has a tape coating which makes it difficult to provide cathodic protection on the pipeline. This tape coated pipe has a very poor coating efficiency which presents ongoing difficulty in meeting the -0.85V pipe-to-soil criteria on a consistent basis because the tape coat could shield the protective current needed for cathodic protection from reaching the metal pipe.		
Alternatives Considered	Leave as-is or expose the entire length of the main line and re-coat with primer and tape.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001459 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 20	$ -	$ -	$ -	$ -	$ 396	$ 6,838	$ 7,031	$ -	$ 14,284
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 0	$ 0	$ 0	$ 0	$ 1	$ 5	$ 60	$ 189	$ -	$ 256
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 21	$ 80	$ -	$ 103
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 163	$ -	$ -	$ -	$ -	$ -	$ 37,985	$ 39,059	$ 3,998	$ 81,204
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 27	$ -	$ -	$ -	$ -	$ 202	$ 4,629	$ 3,547	$ -	$ 8,405
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ 18	$ 417	$ 319	$ -	$ 755
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,197	$ 5	$ -	$ -	$ 2,203
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33	$ 0	$ -	$ -	$ 33
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92	$ 0	$ -	$ -	$ 92
Cost Sum		$ -	$ -	$ -	$ -	$ 210	$ 1	$ 1	$ 1	$ 1	$ 2,943	$ 49,957	$ 50,225	$ 3,998	$ 107,335
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 210	$ 1	$ 1	$ 1	$ 1	$ 2,943	$ 49,957	$ 50,225	$ 3,998	$ 107,335

Cost Year 02 Investment 660001459 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 14,284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,284
7500015	Capitalized AFUDC Debt	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 256
7100015	Capitalized AFUDC Equity	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 81,204	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81,457
6790324	Engineering &Supervisory Allocation	$ 8,405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,405
6790315	I&D Allocated to Capital	$ 755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 755
6401000	Mat & Supp - Inventory Issue	$ 2,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,203
6790322	Small Tools Allocation	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6790321	Stores Allocation	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
Cost Sum		$ 107,335	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,587
Clearings		$ -	$ -	$ (107,587)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (107,587)
Project Net		$ 107,335	$ 252	$ (107,587)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 660001459	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,284
7500015	Capitalized AFUDC Debt	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 256
7100015	Capitalized AFUDC Equity	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 81,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81,457
6790324	Engineering &Supervisory Allocation	$ 8,405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,405
6790315	I&D Allocated to Capital	$ 755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 755
6401000	Mat & Supp - Inventory Issue	$ 2,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,203
6790322	Small Tools Allocation	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6790321	Stores Allocation	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
Cost Sum		$ 107,587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,587
Clearings		$ (107,587)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (107,587)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 660001459 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 14,284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,284
7500015	Capitalized AFUDC Debt	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 256
7100015	Capitalized AFUDC Equity	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 81,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81,457
6790324	Engineering &Supervisory Allocation	$ 8,405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,405
6790315	I&D Allocated to Capital	$ 755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 755
6401000	Mat & Supp - Inventory Issue	$ 2,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,203
6790322	Small Tools Allocation	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6790321	Stores Allocation	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
Cost Sum		$ 107,587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,587
Clearings		$ (107,587)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (107,587)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **660001460**	Investment Name NC Santa Fe - Siringo Rd, Camino Consuelo & S Siringo Rondo Service Replacement Phase 2	Scenario **2024-2028 Budget**
	Location **Santa Fe**	Area **NCNM**	Funding Project # **PRE-09934**	Funding Project Type **FP-NMG Dist Specific-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	08/22/2022	Description	There are twenty-one (21) steel services that will be replaced in conjunction with the Phase 2 main replacement project for Siringo Rd., Camino Consuelo and S. Siringo Rondo.
Estimated In-Service Date	01/31/2023		
Justification	There are approximately twenty-one (21) steel services along Camino Consuelo and S. Siringo Rondo that need to be replaced as part of Phase 2 of the main replacements on these same roads to eliminate isolated services.		
Alternatives Considered	Leave as-is or expose the entire length of the main line and re-coat with primer and tape.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001460 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,614	$ 2,668	$ 0	$ 4,281
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ 53	$ 90	$ 155
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 22	$ 29	$ 56
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,263	$ 14,820	$ -	$ 22,083
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,092	$ 1,346	$ 0	$ 2,439
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98	$ 121	$ 0	$ 219
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,702	$ -	$ 5	$ 1,707
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92	$ -	$ 0	$ 92
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129	$ -	$ 0	$ 129
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,005	$ 19,030	$ 125	$ 31,160
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,005	$ 19,030	$ 125	$ 31,160

Cost Year 02 Investment 660001460 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 4,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,281
7500015	Capitalized AFUDC Debt	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
7100015	Capitalized AFUDC Equity	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 22,083	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,083
6790324	Engineering &Supervisory Allocation	$ 2,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,439
6790315	I&D Allocated to Capital	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219
6401000	Mat & Supp - Inventory Issue	$ 1,707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,707
6790322	Small Tools Allocation	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6790321	Stores Allocation	$ 129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129
Cost Sum		$ 31,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,160
Clearings		$ -	$ (31,160)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (31,160)
Project Net		$ 31,160	$ (31,160)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 660001460	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,281
7500015	Capitalized AFUDC Debt	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
7100015	Capitalized AFUDC Equity	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 22,083	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,083
6790324	Engineering &Supervisory Allocation	$ 2,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,439
6790315	I&D Allocated to Capital	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219
6401000	Mat & Supp - Inventory Issue	$ 1,707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,707
6790322	Small Tools Allocation	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6790321	Stores Allocation	$ 129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129
Cost Sum		$ 31,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,160
Clearings		$ (31,160)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (31,160)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 660001460	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,281
7500015	Capitalized AFUDC Debt	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
7100015	Capitalized AFUDC Equity	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 22,083	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,083
6790324	Engineering &Supervisory Allocation	$ 2,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,439
6790315	I&D Allocated to Capital	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219
6401000	Mat & Supp - Inventory Issue	$ 1,707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,707
6790322	Small Tools Allocation	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6790321	Stores Allocation	$ 129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129
Cost Sum		$ 31,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,160
Clearings		$ (31,160)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (31,160)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680000916	NW Farmington - Sandstone Reg Station Rebuild	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	PRE-08762	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	09/12/2022
Estimated In-Service Date	02/28/2023
Description	This project involves rebuilding the existing Sandstone Regulator Station, located at 3900 Bloomfield Hwy in Bloomfield. The current station includes a Fisher 630 upstream monitor regulator and a Fisher 630 downstream monitor regulator. Line valves currently used are Nordstrom 525, Nordstrom 143 and Mueller FHS. The new design will incorporate Mooney FG-51 Regulators for upstream and downstream. Milwaukee Valve Co ball valves will be used. These inlet and outlet valves will have more spacing between them than current design. This will allow for more efficient inspection. A 2-inch bypass will be used to keep the system downstream of the station in service while the tie-ins are completed.
Justification	The current station configuration makes verifying lock-up difficult due to inadequate pressure taps. Rebuilding the station facilitates compliance activities, and brings the station design and equipment to current standards.
Alternatives Considered	Modify current station to facilitate lock up. Space constraints make necessary modifications difficult.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000916 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 1,563	$ 9	$ 307	$ -	$ 3,105	$ 387	$ 1,231	$ 2,893	$ 875	$ 10,370
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 13	$ 25	$ 31	$ 41	$ 98	$ 151	$ 159	$ 217	$ 313	$ 1,047
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 34	$ 42	$ 41	$ 43	$ 23	$ 13	$ 57	$ 91	$ 101	$ 446
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200	$ 543	$ 13,666	$ 14,409
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 2,138	$ 8	$ 322	$ -	$ 3,137	$ 198	$ 834	$ 1,460	$ 1,273	$ 9,369
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ 463	$ 1,473	$ -	$ 1,962
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58	$ 1,133	$ 3,283	$ -	$ 4,475
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 51	$ 0	$ 8	$ -	$ 282	$ 44	$ 585	$ 1,609	$ 89	$ 2,668
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108	$ (33)	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 13,026	$ 75	$ -	$ -	$ 10,803	$ 314	$ 901	$ (890)	$ 254	$ 24,483
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,557	$ -	$ 6,295	$ 1,547	$ (1)	$ -	$ 665	$ 11,063
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ 336	$ 973	$ -	$ 1,326
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152	$ -	$ -	$ -	$ -	$ 152
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79	$ 1,060	$ 1,512	$ -	$ 2,652
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137	$ 3,136	$ 10,649	$ -	$ 13,922
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 425	$ 2	$ 103	$ -	$ 688	$ 28	$ 48	$ (17)	$ 21	$ 1,300
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 892	$ 13	$ 292	$ -	$ 1,363	$ 78	$ 68	$ (18)	$ 84	$ 2,773
Cost Sum		$ -	$ -	$ -	$ -	$ 18,143	$ 174	$ 3,661	$ 84	$ 25,947	$ 3,076	$ 10,319	$ 23,745	$ 17,342	$ 102,492
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 18,143	$ 174	$ 3,661	$ 84	$ 25,947	$ 3,076	$ 10,319	$ 23,745	$ 17,342	$ 102,492

Cost Year 02	Investment 680000916	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,370
7500015	Capitalized AFUDC Debt	$ 1,047	$ 271	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,318
7100015	Capitalized AFUDC Equity	$ 446	$ 211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 657
6100080	Consultants - Other	$ 14,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,409
6790324	Engineering &Supervisory Allocation	$ 9,369	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,369
6790320	Fleet Allocation	$ 1,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,962
C6020000	Fringe Adder	$ 4,475	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,475
6790315	I&D Allocated to Capital	$ 2,668	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,668
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 24,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,483
6400100	Mat & Supp - Outside Material Purchases	$ 11,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,063
C6900040	Payroll Tax Adder	$ 1,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,326
6790230	Postage, Shipping and Courier	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
R6010010	SLR Overtime Blended Labor	$ 2,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,652
R6010000	SLR Straight Time Blended Labor	$ 13,922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,922
6790322	Small Tools Allocation	$ 1,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300
6790321	Stores Allocation	$ 2,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,773
Cost Sum		$ 102,492	$ 482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,974
Clearings		$ -	$ -	$ (102,974)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (102,974)
Project Net		$ 102,492	$ 482	$ (102,974)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 680000916	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,370
7500015	Capitalized AFUDC Debt	$ 1,318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,318
7100015	Capitalized AFUDC Equity	$ 657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 657
6100080	Consultants - Other	$ 14,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,409
6790324	Engineering &Supervisory Allocation	$ 9,369	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,369
6790320	Fleet Allocation	$ 1,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,962
C6020000	Fringe Adder	$ 4,475	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,475
6790315	I&D Allocated to Capital	$ 2,668	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,668
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 24,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,483
6400100	Mat & Supp - Outside Material Purchases	$ 11,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,063
C6900040	Payroll Tax Adder	$ 1,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,326
6790230	Postage, Shipping and Courier	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
R6010010	SLR Overtime Blended Labor	$ 2,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,652
R6010000	SLR Straight Time Blended Labor	$ 13,922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,922
6790322	Small Tools Allocation	$ 1,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300
6790321	Stores Allocation	$ 2,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,773
Cost Sum		$ 102,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,974
Clearings		$ (102,974)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (102,974)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 680000916	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,370
7500015	Capitalized AFUDC Debt	$ 1,318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,318
7100015	Capitalized AFUDC Equity	$ 657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 657
6100080	Consultants - Other	$ 14,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,409
6790324	Engineering &Supervisory Allocation	$ 9,369	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,369
6790320	Fleet Allocation	$ 1,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,962
C6020000	Fringe Adder	$ 4,475	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,475
6790315	I&D Allocated to Capital	$ 2,668	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,668
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 24,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,483
6400100	Mat & Supp - Outside Material Purchases	$ 11,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,063
C6900040	Payroll Tax Adder	$ 1,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,326
6790230	Postage, Shipping and Courier	$ 152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152
R6010010	SLR Overtime Blended Labor	$ 2,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,652
R6010000	SLR Straight Time Blended Labor	$ 13,922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,922
6790322	Small Tools Allocation	$ 1,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300
6790321	Stores Allocation	$ 2,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,773
Cost Sum		$ 102,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,974
Clearings		$ (102,974)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (102,974)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680000917	NW Farmington - Desert Hills Reg Station Rebuild	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	Pre-08721	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	11/21/2022
Estimated In-Service Date	05/31/2023
Description	This project involves rebuilding the existing Desert Hills Regulator Station, located at Rd 5377 and US Hwy 64 in Farmington. The current station includes a Fisher 630 upstream monitor regulator and a Fisher 627 downstream monitor regulator. Line valves currently used are Nordstrom 525 and two Nordstrom 143s. The new design will incorporate Mooney FG-51 Regulators for upstream and downstream. Milwaukee Valve Co ball valves will be used. These inlet and outlet valves will have more spacing between them than current design. This will allow for more efficient inspection. A 2-inch bypass will be used to keep the system downstream of the station in service while the tie-ins are completed.
Justification	The current station configuration makes verifying lock-up difficult due to inadequate pressure taps. Rebuilding the station facilitates compliance activities, and brings the station design and equipment to current standards.
Alternatives Considered	Modify current station to facilitate lock up. Space constraints make necessary modifications difficult.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000917 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,748	$ 3,132	$ 533	$ 5,413
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ 66	$ 134	$ 215
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ 28	$ 43	$ 77
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200	$ -	$ -	$ 200
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,183	$ 1,580	$ 776	$ 3,539
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242	$ -	$ 203	$ 444
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 589	$ -	$ 525	$ 1,114
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371	$ 142	$ 238	$ 752
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45	$ 68	$ 113
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,487	$ 1,546	$ 6,220	$ 9,252
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,079	$ 15,029	$ -	$ 20,108
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 779	$ -	$ 779
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 174	$ -	$ 156	$ 330
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 530	$ -	$ 396	$ 926
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,651	$ -	$ 1,549	$ 3,200
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 353	$ 308	$ 142	$ 803
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 497	$ 332	$ 569	$ 1,398
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,124	$ 22,986	$ 11,551	$ 48,661
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,124	$ 22,986	$ 11,551	$ 48,661

Cost Year 02	Investment 680000917	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,413	$ 6	$ 1,611	$ 1,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,053
7500015	Capitalized AFUDC Debt	$ 215	$ 122	$ 82	$ 102	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 628
7100015	Capitalized AFUDC Equity	$ 77	$ 95	$ 183	$ 225	$ 241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
6100080	Consultants - Other	$ 200	$ 38	$ 1,382	$ 5,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,216
6790324	Engineering &Supervisory Allocation	$ 3,539	$ 5	$ 1,782	$ 641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,967
6790320	Fleet Allocation	$ 444	$ -	$ 919	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,447
C6020000	Fringe Adder	$ 1,114	$ -	$ 1,803	$ 238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,155
6790315	I&D Allocated to Capital	$ 752	$ 0	$ 540	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,384
6010210	Labor Non-Exempt - Straight Time	$ 113	$ (23)	$ 71	$ (11)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150
6401000	Mat & Supp - Inventory Issue	$ 9,252	$ -	$ 282	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,534
6400100	Mat & Supp - Outside Material Purchases	$ 20,108	$ -	$ -	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,147
6400510	Mat & Supp - Small Tools	$ 779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 779
C6900040	Payroll Tax Adder	$ 330	$ -	$ 534	$ 71	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 935
R6010010	SLR Overtime Blended Labor	$ 926	$ -	$ 1,486	$ 270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,682
R6010000	SLR Straight Time Blended Labor	$ 3,200	$ -	$ 5,193	$ 612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,005
6790322	Small Tools Allocation	$ 803	$ -	$ 21	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 825
6790321	Stores Allocation	$ 1,398	$ -	$ 12	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,412
Cost Sum		$ 48,661	$ 243	$ 15,900	$ 8,983	$ 347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,135
Clearings		$ -	$ -	$ -	$ -	$ -	$ (74,135)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (74,135)
Project Net		$ 48,661	$ 243	$ 15,900	$ 8,983	$ 347	$ (74,135)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 680000917	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,053	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,053
7500015	Capitalized AFUDC Debt	$ 628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 628
7100015	Capitalized AFUDC Equity	$ 820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
6100080	Consultants - Other	$ 7,216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,216
6790324	Engineering &Supervisory Allocation	$ 5,967	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,967
6790320	Fleet Allocation	$ 1,447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,447
C6020000	Fringe Adder	$ 3,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,155
6790315	I&D Allocated to Capital	$ 1,384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,384
6010210	Labor Non-Exempt - Straight Time	$ 150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150
6401000	Mat & Supp - Inventory Issue	$ 9,534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,534
6400100	Mat & Supp - Outside Material Purchases	$ 20,147	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,147
6400510	Mat & Supp - Small Tools	$ 779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 779
C6900040	Payroll Tax Adder	$ 935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 935
R6010010	SLR Overtime Blended Labor	$ 2,682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,682
R6010000	SLR Straight Time Blended Labor	$ 9,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,005
6790322	Small Tools Allocation	$ 825	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 825
6790321	Stores Allocation	$ 1,412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,412
Cost Sum		$ 74,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,135
Clearings		$ (74,135)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (74,135)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 680000917	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,053	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,053
7500015	Capitalized AFUDC Debt	$ 628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 628
7100015	Capitalized AFUDC Equity	$ 820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
6100080	Consultants - Other	$ 7,216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,216
6790324	Engineering &Supervisory Allocation	$ 5,967	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,967
6790320	Fleet Allocation	$ 1,447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,447
C6020000	Fringe Adder	$ 3,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,155
6790315	I&D Allocated to Capital	$ 1,384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,384
6010210	Labor Non-Exempt - Straight Time	$ 150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150
6401000	Mat & Supp - Inventory Issue	$ 9,534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,534
6400100	Mat & Supp - Outside Material Purchases	$ 20,147	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,147
6400510	Mat & Supp - Small Tools	$ 779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 779
C6900040	Payroll Tax Adder	$ 935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 935
R6010010	SLR Overtime Blended Labor	$ 2,682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,682
R6010000	SLR Straight Time Blended Labor	$ 9,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,005
6790322	Small Tools Allocation	$ 825	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 825
6790321	Stores Allocation	$ 1,412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,412
Cost Sum		$ 74,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,135
Clearings		$ (74,135)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (74,135)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680001253	NW Chama to Tierra Amarilla Line Extension	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	NEW-13304	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date	10/18/2019	Description	Install 67,584 ft of 4" PE main along US 84 and NM 531 between Chama and Tierra Amarilla to serve Escalante High School and Tierra Amarilla Elementary School.
Estimated In-Service Date	12/31/2023		
Justification	A commitment from the customer was not received until funding for the project could be secured which didn't occur until early 2019. Project will provide service to the Tierra Amarilla area of NM and will utilize NMGC's infrastructure funds to offset project costs.		
Alternatives Considered	No other alternatives to provide service		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680001253 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 10	$ -	$ -	$ -	$ 149	$ -	$ -	$ 3,364	$ 249	$ -	$ 671	$ -	$ 4,442
7500015	Capitalized AFUDC Debt	$ -	$ 209	$ 272	$ 236	$ 152	$ 143	$ 165	$ 199	$ 338	$ 409	$ 395	$ 428	$ 487	$ 3,434
7100015	Capitalized AFUDC Equity	$ -	$ 315	$ 219	$ 262	$ 399	$ 245	$ 217	$ 212	$ 80	$ 34	$ 141	$ 180	$ 158	$ 2,462
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ 114	$ -	$ -	$ -	$ 732	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 846
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 488	$ -	$ (9,536)	$ 18,689	$ 1,381	$ -	$ 3,727	$ -	$ 14,748
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 19	$ -	$ -	$ -	$ 141	$ -	$ -	$ 3,398	$ 127	$ -	$ 338	$ -	$ 4,024
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 1	$ (0)	$ -	$ -	$ 3	$ -	$ -	$ 306	$ 11	$ -	$ 30	$ -	$ 352
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 667	$ 491	$ 498	$ 551	$ 1,922	$ 382	$ (9,126)	$ 26,175	$ 2,211	$ 536	$ 5,375	$ 645	$ 30,328
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 667	$ 491	$ 498	$ 551	$ 1,922	$ 382	$ (9,126)	$ 26,175	$ 2,211	$ 536	$ 5,375	$ 645	$ 30,328

Cost Year 02	Investment 680001253	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,442	$ 161	$ -	$ 210	$ 3,167	$ 17,585	$ 98,919	$ 95,621	$ 95,621	$ 95,621	$ 95,621	$ 80,887	$ -	$ 587,857
7500015	Capitalized AFUDC Debt	$ 3,434	$ 387	$ 222	$ 225	$ 248	$ 998	$ 3,073	$ 6,525	$ 9,919	$ 13,314	$ 16,708	$ 14,335	$ -	$ 69,388
7100015	Capitalized AFUDC Equity	$ 2,462	$ 301	$ 494	$ 498	$ 559	$ 218	$ 671	$ 1,425	$ 2,167	$ 2,908	$ 3,649	$ 3,131	$ -	$ 18,483
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,471,568)	$ -	$ (3,471,568)
6100080	Consultants - Other	$ 846	$ -	$ -	$ 1,402	$ -	$ -	$ 174,208	$ 175,150	$ 175,150	$ 175,150	$ 175,150	$ 175,150	$ -	$ 1,052,206
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 14,748	$ -	$ -	$ -	$ -	$ -	$ 508,349	$ 508,349	$ 508,349	$ 508,349	$ 508,349	$ 508,349	$ -	$ 3,064,842
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 21	$ -	$ -	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 4,024	$ 130	$ -	$ 132	$ 3,585	$ 17,046	$ 95,886	$ 92,689	$ 92,689	$ 92,689	$ 92,689	$ 78,407	$ -	$ 569,966
6790320	Fleet Allocation	$ -	$ 68	$ -	$ -	$ 70	$ -	$ 3,223	$ 3,223	$ 3,223	$ 3,223	$ 3,223	$ 3,223	$ -	$ 19,474
C6020000	Fringe Adder	$ -	$ 211	$ -	$ -	$ 142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 354
6790315	I&D Allocated to Capital	$ 352	$ 59	$ -	$ 7	$ 215	$ -	$ 4,131	$ 4,131	$ 4,131	$ 4,131	$ 4,131	$ 4,131	$ -	$ 25,417
6010210	Labor Non-Exempt - Straight Time	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 20,292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,292
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 127,266	$ 127,266	$ 127,266	$ 127,266	$ 127,266	$ 127,266	$ -	$ -	$ 763,596
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
C6900040	Payroll Tax Adder	$ -	$ 63	$ -	$ -	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 25,891	$ 30,890	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,781
R6010010	SLR Overtime Blended Labor	$ -	$ 288	$ -	$ -	$ 190	$ -	$ 13,797	$ 13,797	$ 13,797	$ 13,797	$ 13,797	$ 13,797	$ -	$ 83,259
R6010000	SLR Straight Time Blended Labor	$ -	$ 495	$ -	$ -	$ 337	$ -	$ 37,195	$ 37,195	$ 37,195	$ 37,195	$ 37,195	$ 37,195	$ -	$ 224,002
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 2,237	$ 3,296	$ 3,296	$ 3,296	$ 3,296	$ 3,296	$ 3,296	$ -	$ -	$ 22,014
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 2,459	$ 7,899	$ 7,899	$ 7,899	$ 7,899	$ 7,899	$ 7,899	$ -	$ -	$ 49,853
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ 3,229	$ 3,229	$ 3,229	$ 3,229	$ 3,229	$ 3,229	$ -	$ -	$ 19,374
Cost Sum		$ 30,328	$ 2,178	$ 717	$ 2,472	$ 33,651	$ 203,429	$ 1,112,033	$ 1,079,796	$ 1,083,931	$ 1,088,067	$ 1,092,202	$ (2,552,963)	$ -	$ 3,175,840
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,175,840)	$ (3,175,840)
Project Net		$ 30,328	$ 2,178	$ 717	$ 2,472	$ 33,651	$ 203,429	$ 1,112,033	$ 1,079,796	$ 1,083,931	$ 1,088,067	$ 1,092,202	$ (2,552,963)	$ (3,175,840)	$ -

Cost Year 03	Investment 680001253	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 587,857	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587,857
7500015	Capitalized AFUDC Debt	$ 69,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,388
7100015	Capitalized AFUDC Equity	$ 18,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,483
7103060	CIAC (Capital Work Order Credit)	$ (3,471,568)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,471,568)
6100080	Consultants - Other	$ 1,052,206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,052,206
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,064,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,064,842
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 569,966	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 569,966
6790320	Fleet Allocation	$ 19,474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,474
C6020000	Fringe Adder	$ 354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 354
6790315	I&D Allocated to Capital	$ 25,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,417
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6400020	Mat & Supp - General and Office Supplies	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
6401000	Mat & Supp - Inventory Issue	$ 20,292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,292
6400100	Mat & Supp - Outside Material Purchases	$ 763,596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 763,596
6400510	Mat & Supp - Small Tools	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
C6900040	Payroll Tax Adder	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6790210	Permitting	$ 56,781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,781
R6010010	SLR Overtime Blended Labor	$ 83,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83,259
R6010000	SLR Straight Time Blended Labor	$ 224,002	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 224,002
6790322	Small Tools Allocation	$ 22,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,014
6790321	Stores Allocation	$ 49,853	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,853
6500010	Transportation - Vehicle expense	$ 19,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,374
Cost Sum		$ 3,175,840	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,175,840
Clearings		$ (3,175,840)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,175,840)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 680001253	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 587,857	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587,857
7500015	Capitalized AFUDC Debt	$ 69,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,388
7100015	Capitalized AFUDC Equity	$ 18,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,483
7103060	CIAC (Capital Work Order Credit)	$ (3,471,568)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,471,568)
6100080	Consultants - Other	$ 1,052,206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,052,206
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,064,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,064,842
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 569,966	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 569,966
6790320	Fleet Allocation	$ 19,474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,474
C6020000	Fringe Adder	$ 354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 354
6790315	I&D Allocated to Capital	$ 25,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,417
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6400020	Mat & Supp - General and Office Supplies	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
6401000	Mat & Supp - Inventory Issue	$ 20,292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,292
6400100	Mat & Supp - Outside Material Purchases	$ 763,596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 763,596
6400510	Mat & Supp - Small Tools	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
C6900040	Payroll Tax Adder	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6790210	Permitting	$ 56,781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,781
R6010010	SLR Overtime Blended Labor	$ 83,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83,259
R6010000	SLR Straight Time Blended Labor	$ 224,002	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 224,002
6790322	Small Tools Allocation	$ 22,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,014
6790321	Stores Allocation	$ 49,853	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,853
6500010	Transportation - Vehicle expense	$ 19,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,374
Cost Sum		$ 3,175,840	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,175,840
Clearings		$ (3,175,840)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,175,840)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601000087	Removal Costs	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	METRO	NCP-12967	FP-NMG Salvage	Literal

Project Information

Construction Start Date	01/01/2019	Description	Statewide removal costs
Estimated In-Service Date	04/30/2023		
Justification	High level budget		
Alternatives Considered	Can be allocated by area		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601000087 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6790320	Fleet Allocation	$ -	$ -	$ -	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
C6020000	Fringe Adder	$ -	$ -	$ -	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 489
Cost Sum		$ -	$ -	$ -	$ 933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 933
Clearings		$ -	$ -	$ -	$ -	$ (933)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (933)
Project Net		$ -	$ -	$ -	$ 933	$ (933)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601000087	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
6790324	Engineering &Supervisory Allocation	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6790320	Fleet Allocation	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
C6020000	Fringe Adder	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6790315	I&D Allocated to Capital	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
C6900040	Payroll Tax Adder	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
R6010000	SLR Straight Time Blended Labor	$ 489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 489
Cost Sum		$ 933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 933
Clearings		$ (933)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (933)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601000087	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
6790324	Engineering &Supervisory Allocation	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6790320	Fleet Allocation	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
C6020000	Fringe Adder	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6790315	I&D Allocated to Capital	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
C6900040	Payroll Tax Adder	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
R6010000	SLR Straight Time Blended Labor	$ 489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 489
Cost Sum		$ 933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 933
Clearings		$ (933)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (933)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001133	RTU Phase 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	METRO	PRE-09982	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	08/07/2023	Description	To install RTU for customers with usage higher than 200,000 therm
Estimated In-Service Date	10/16/2023		
Justification	To install RTU for customers with usage higher than 200,000 Therm		
Alternatives Considered	Continue to operate station with existing equipment and address enhancements at a later date		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001133 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,372	$ 348	$ 927	$ 232	$ -	$ -	$ -	$ 9,879
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 145	$ 296	$ 319	$ 341	$ -	$ -	$ -	$ 1,101
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ 12	$ 13	$ 14	$ -	$ -	$ -	$ 45
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,082	$ 377	$ 1,006	$ 251	$ -	$ -	$ -	$ 10,716
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157	$ 419	$ 105	$ -	$ -	$ -	$ 682
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 294	$ 783	$ 196	$ -	$ -	$ -	$ 1,272
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,170	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,170
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,007	$ 8,019	$ 2,005	$ -	$ -	$ -	$ 13,032
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,252	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,252
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,222	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,222
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 94,249	$ 4,491	$ 11,487	$ 3,143	$ -	$ -	$ -	$ 113,370
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (113,370)	$ -	$ -	$ (113,370)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 94,249	$ 4,491	$ 11,487	$ 3,143	$ (113,370)	$ -	$ -	$ -

Cost Year 02	Investment 601001133	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,879
7500015	Capitalized AFUDC Debt	$ 1,101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,101
7100015	Capitalized AFUDC Equity	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6790324	Engineering &Supervisory Allocation	$ 10,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,716
6790320	Fleet Allocation	$ 682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 682
6790315	I&D Allocated to Capital	$ 1,272	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,272
6400100	Mat & Supp - Outside Material Purchases	$ 70,170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,170
R6010000	SLR Straight Time Blended Labor	$ 13,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,032
6790322	Small Tools Allocation	$ 2,252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,252
6790321	Stores Allocation	$ 4,222	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,222
Cost Sum		$ 113,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 113,370
Clearings		$ (113,370)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (113,370)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001133	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,879
7500015	Capitalized AFUDC Debt	$ 1,101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,101
7100015	Capitalized AFUDC Equity	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6790324	Engineering &Supervisory Allocation	$ 10,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,716
6790320	Fleet Allocation	$ 682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 682
6790315	I&D Allocated to Capital	$ 1,272	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,272
6400100	Mat & Supp - Outside Material Purchases	$ 70,170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,170
R6010000	SLR Straight Time Blended Labor	$ 13,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,032
6790322	Small Tools Allocation	$ 2,252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,252
6790321	Stores Allocation	$ 4,222	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,222
Cost Sum		$ 113,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 113,370
Clearings		$ (113,370)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (113,370)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001277**	Distribution Statewide UFG Station Improvement 2023	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**TEMP**	**FP-NMG Dist Stations-Replace**	**Literal**

Project Information

Construction Start Date:
Estimated In-Service Date: 09/30/2023

Description: Distribution Statewide UFG Station Improvement 2023

Justification: Some meters need to be replaced because load demand change or the installation do not meet the AGA standards. For Example, In 2018, Prebytarian hospital meter station was modified to adjust the supply gas line for the regulators to proper location to ensure proper billing of customer. The meter at Centex Bernalillo meter station was replaced with proper capacity range to ensure more accurate measurement.

Alternatives Considered: Continue to operate station with existing equipment and address enhancements at a later date

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001277 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 842	$ 155	$ -	$ -	$ -	$ -	$ 997
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 816	$ 150	$ -	$ -	$ -	$ -	$ 966
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 158	$ 89	$ -	$ -	$ -	$ -	$ 247
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 203	$ 114	$ -	$ -	$ -	$ -	$ 317
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,012	$ -	$ -	$ -	$ -	$ -	$ 5,012
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,506	$ 1,403	$ -	$ -	$ -	$ -	$ 3,909
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130	$ -	$ -	$ -	$ -	$ -	$ 130
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311	$ -	$ -	$ -	$ -	$ -	$ 311
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,979	$ 1,910	$ -	$ -	$ -	$ -	$ 11,889
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11,889)	$ -	$ -	$ -	$ (11,889)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,979	$ 1,910	$ (11,889)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001277	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 997	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 997
6790324	Engineering &Supervisory Allocation	$ 966	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 966
6790320	Fleet Allocation	$ 247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247
6790315	I&D Allocated to Capital	$ 317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 317
6400100	Mat & Supp - Outside Material Purchases	$ 5,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,012
R6010000	SLR Straight Time Blended Labor	$ 3,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,909
6790322	Small Tools Allocation	$ 130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130
6790321	Stores Allocation	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
Cost Sum		$ 11,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,889
Clearings		$ (11,889)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11,889)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001277	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 997	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 997
6790324	Engineering &Supervisory Allocation	$ 966	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 966
6790320	Fleet Allocation	$ 247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247
6790315	I&D Allocated to Capital	$ 317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 317
6400100	Mat & Supp - Outside Material Purchases	$ 5,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,012
R6010000	SLR Straight Time Blended Labor	$ 3,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,909
6790322	Small Tools Allocation	$ 130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130
6790321	Stores Allocation	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
Cost Sum		$ 11,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,889
Clearings		$ (11,889)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11,889)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002386	RWIP Correction	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	PRE-10217	FP-NMG Dist Mains-Replace	Literal

Project Information

Construction Start Date	03/28/2023	Description	WO to correct RWIP Accounting on several closed/cancelled WO's
Estimated In-Service Date	01/31/2024		
Justification	WO to correct RWIP Accounting on several closed/cancelled WO's		
Alternatives Considered	Accounting true-up project		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Accounting True-Up	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002386 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110	$ 110
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107	$ 107
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63	$ 63
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81	$ 81
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ (238,574)	$ 253,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,380
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000	$ 1,000
Cost Sum		$ -	$ -	$ -	$ (238,574)	$ 253,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,361	$ 16,742
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ (238,574)	$ 253,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,361	$ 16,742

Cost Year 02	Investment 601002386	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110
6790324	Engineering &Supervisory Allocation	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107
6790320	Fleet Allocation	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
6790315	I&D Allocated to Capital	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
6798999	Other Operational Expense Reclass	$ 15,380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,380
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
Cost Sum		$ 16,742	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,742
Clearings		$ -	$ (16,742)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,742)
Project Net		$ 16,742	$ (16,742)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002386	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110
6790324	Engineering &Supervisory Allocation	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107
6790320	Fleet Allocation	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
6790315	I&D Allocated to Capital	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81
6798999	Other Operational Expense Reclass	$ 15,380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,380
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
Cost Sum		$ 16,742	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,742
Clearings		$ (16,742)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,742)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001761	Mountain View Storm Drain Inlet Doglegs	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-09941	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/11/2022	Description	Install approximately 8-6" and 15-2" (4' x 12' x 4') steel doglegs by open trench to avoid new storm drain inlets in the 60psig Kinney Brick HP system
Estimated In-Service Date	07/31/2023		
Justification	We have received 60% plans from the Bernalillo County Mountain View Roadway and Drainage Improvements project (BCPWD Project Number TS.2019.PRince) whose construction date is planned for early 2022. This project involves installing approximately 12,000 ft. of 24", 36" and 42" storm drains with 4' high Type Double C drain inlets.		
Alternatives Considered	To leave as is would still keep our pipes in conflict with the inlets. Another alternative is to replace entire lengths of the 6" or 2" steel mains with PE but this would isolate certain sections of steel in terms of cathodic protection and would also get in the way of the actual 24-36in large storm drains.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001761 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,757	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,757
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,245	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,245
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 209	$ -	$ -	$ -	$ -	$ -	$ -	$ 209
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ 390
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,000
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,504	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,504
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 63,909	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,909
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (63,909)	$ -	$ -	$ -	$ -	$ -	$ (63,909)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 63,909	$ (63,909)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 610001761	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,757	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,757
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 20,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000
6790324	Engineering &Supervisory Allocation	$ 6,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,245
6790320	Fleet Allocation	$ 209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 209
6790315	I&D Allocated to Capital	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 390
6401000	Mat & Supp - Inventory Issue	$ 12,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,000
6400100	Mat & Supp - Outside Material Purchases	$ 13,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,000
R6010010	SLR Overtime Blended Labor	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
R6010000	SLR Straight Time Blended Labor	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500
6790322	Small Tools Allocation	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
6790321	Stores Allocation	$ 1,504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,504
Cost Sum		$ 63,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,909
Clearings		$ (63,909)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (63,909)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610001761	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,757	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,757
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 20,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000
6790324	Engineering &Supervisory Allocation	$ 6,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,245
6790320	Fleet Allocation	$ 209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 209
6790315	I&D Allocated to Capital	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 390
6401000	Mat & Supp - Inventory Issue	$ 12,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,000
6400100	Mat & Supp - Outside Material Purchases	$ 13,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,000
R6010010	SLR Overtime Blended Labor	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
R6010000	SLR Straight Time Blended Labor	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500
6790322	Small Tools Allocation	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
6790321	Stores Allocation	$ 1,504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,504
Cost Sum		$ 63,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,909
Clearings		$ (63,909)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (63,909)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**610001835**	Signetics Station #397 Rebuild	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	**METRO**	**PRE-09978**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	05/01/2023	Description	Create a third vault to accommodate the addition of a strainer to prevent chronic damage to regulator boots, o-rings as well as replace existing axial flow regulators. ENV 1, ROW 1, City ROW
Estimated In-Service Date	08/31/2023		
Justification	Because this station does not have a filter or strainer, the regulators' ability to lock up has been compromised many times as a result of debris and metal shavings.		
Alternatives Considered	Keep as is.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001835 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,492	$ -	$ -	$ -	$ -	$ -	$ 11,492
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,212	$ -	$ -	$ -	$ -	$ -	$ 49,212
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,140	$ -	$ -	$ -	$ -	$ -	$ 11,140
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 740	$ -	$ -	$ -	$ -	$ -	$ 740
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 949	$ -	$ -	$ -	$ -	$ -	$ 949
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,333	$ -	$ -	$ -	$ -	$ -	$ 42,333
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,710	$ -	$ -	$ -	$ -	$ -	$ 11,710
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,096	$ -	$ -	$ -	$ -	$ -	$ 1,096
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,627	$ -	$ -	$ -	$ -	$ -	$ 2,627
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131,299	$ -	$ -	$ -	$ -	$ -	$ 131,299
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (131,299)	$ -	$ -	$ -	$ -	$ (131,299)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131,299	$ (131,299)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 610001835	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,492
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 49,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,212
6790324	Engineering &Supervisory Allocation	$ 11,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,140
6790320	Fleet Allocation	$ 740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 740
6790315	I&D Allocated to Capital	$ 949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 949
6400100	Mat & Supp - Outside Material Purchases	$ 42,333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,333
R6010000	SLR Straight Time Blended Labor	$ 11,710	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,710
6790322	Small Tools Allocation	$ 1,096	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,096
6790321	Stores Allocation	$ 2,627	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,627
Cost Sum		$ 131,299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131,299
Clearings		$ (131,299)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (131,299)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610001835	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,492
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 49,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,212
6790324	Engineering &Supervisory Allocation	$ 11,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,140
6790320	Fleet Allocation	$ 740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 740
6790315	I&D Allocated to Capital	$ 949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 949
6400100	Mat & Supp - Outside Material Purchases	$ 42,333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,333
R6010000	SLR Straight Time Blended Labor	$ 11,710	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,710
6790322	Small Tools Allocation	$ 1,096	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,096
6790321	Stores Allocation	$ 2,627	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,627
Cost Sum		$ 131,299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131,299
Clearings		$ (131,299)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (131,299)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610002272	Bridge Blvd Phase II Relocate	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-10231	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	05/01/2023
Estimated In-Service Date	12/31/2023
Description	Relocate ~2,240' of 2" HP Steel Main, ~1,165' of 14" VHP Steel Main and ~42 Services that conflict with Bernalillo County Project A300504 (Bridge Blvd Reconstruction Project Phase II). Install 4000 psi concrete slabs above ~1,100' of the 14" VHP Steel Main to protect from the overburden stress associated with compaction equipment - there shall be at least 1' of backfill material between top of pipe and concrete slabs. Newly installed facilities will remain within the ROW of Bernalillo County. The plan is to replace the HP Steel Main pipe with PE pipe.
Justification	NMGC facilities conflict with the proposed sub-grade preparation and proposed storm drain installations associated with Bernalillo County Project A300504 (Bridge Blvd Reconstruction Project Phase II). Per franchise agreement, NMGC facilities in conflict must be relocated.
Alternatives Considered	Project A300504 is funded by Bernalillo County. Per the franchise agreement, NMGC facilities that lie within the road right-of-way and are in conflict with proposed road improvement projects must be relocated or adjusted to accommodate the project. NMGC considered replacing the entire length of the 14-inch VHP gas main and determined that it was more economical to only replace a portion of the line that would remain too shallow after the road reconstruction project and cap the remainder of the existing line that would remain at sufficient depth following the completion of the project.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610002272 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,114	$ 41,557	$ 20,979	$ 20,979	$ 20,979	$ 20,759	$ -	$ 129,367
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 74	$ 889	$ 1,998	$ 2,736	$ -	$ -	$ -	$ 5,696
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ 194	$ 436	$ 598	$ -	$ -	$ -	$ 1,244
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,062	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,062
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250,000	$ 182,500	$ 182,500	$ 182,500	$ 182,500	$ -	$ 980,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,988	$ 40,283	$ 20,336	$ 20,336	$ 20,336	$ 20,122	$ -	$ 125,400
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 417	$ 474	$ 506	$ 506	$ 506	$ 379	$ -	$ 2,787
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 535	$ 608	$ 648	$ 648	$ 648	$ 486	$ -	$ 3,573
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,500	$ 9,000	$ -	$ -	$ -	$ -	$ -	$ 16,500
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,829	$ -	$ -	$ -	$ -	$ -	$ 107,829
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,600	$ 2,500	$ 3,000	$ 3,000	$ 3,000	$ 2,000	$ -	$ 15,100
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 4,000	$ -	$ 29,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ 3,026	$ -	$ -	$ -	$ -	$ -	$ 3,220
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 466	$ 7,251	$ -	$ -	$ -	$ -	$ -	$ 7,717
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 46,966	$ 468,610	$ 235,403	$ 236,302	$ 232,969	$ 230,247	$ -	$ 1,450,496
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,450,496)	$ (1,450,496)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 46,966	$ 468,610	$ 235,403	$ 236,302	$ 232,969	$ 230,247	$ (1,450,496)	$ -

Cost Year 02	Investment 610002272	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 129,367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129,367
7500015	Capitalized AFUDC Debt	$ 5,696	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,696
7100015	Capitalized AFUDC Equity	$ 1,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,244
6100080	Consultants - Other	$ 23,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,062
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 980,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 980,000
6790324	Engineering &Supervisory Allocation	$ 125,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125,400
6790320	Fleet Allocation	$ 2,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,787
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 3,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,573
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 16,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,500
6400100	Mat & Supp - Outside Material Purchases	$ 107,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,829
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 15,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,100
R6010000	SLR Straight Time Blended Labor	$ 29,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,000
6790322	Small Tools Allocation	$ 3,220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,220
6790321	Stores Allocation	$ 7,717	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,717
Cost Sum		$ 1,450,496	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,450,496
Clearings		$ (1,450,496)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,450,496)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610002272	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 129,367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129,367
7500015	Capitalized AFUDC Debt	$ 5,696	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,696
7100015	Capitalized AFUDC Equity	$ 1,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,244
6100080	Consultants - Other	$ 23,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,062
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 980,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 980,000
6790324	Engineering &Supervisory Allocation	$ 125,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125,400
6790320	Fleet Allocation	$ 2,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,787
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 3,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,573
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 16,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,500
6400100	Mat & Supp - Outside Material Purchases	$ 107,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,829
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 15,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,100
R6010000	SLR Straight Time Blended Labor	$ 29,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,000
6790322	Small Tools Allocation	$ 3,220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,220
6790321	Stores Allocation	$ 7,717	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,717
Cost Sum		$ 1,450,496	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,450,496
Clearings		$ (1,450,496)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,450,496)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610002288	COA Project 6321.93 / NMDOT CN A300849 - Specific Replace	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-10209	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	10/24/2022
Estimated In-Service Date	04/30/2023
Description	Existing NMGCO facilities conflict with COA Project 6321.93. Project 6321.93 includes roadwork reconstruction, storm drainage improvements, & other ancillary improvements along West Central Ave from 90TH ST to Sarracino Pl. Per Municipality Franchise agreement, NMGCO must relocate to accommodate Project 6321.93. Note: Construction of Relocation project started on 11/1/2022 and finished on 12/20/2022 - Sunrise Utilities executed project. Project was originally estimated with a blanket fund but actual spend warrants a specific investment per Plant Accounting. Overage primarily due to cost associated with replacing asphalt that was not accounted for.
Justification	Existing NMGCO facilities conflict with COA Project 6321.93. Per Municipality Franchise agreement, NMGCO must relocate to accommodate Project 6321.93
Alternatives Considered	Per Municipality Franchise agreement, NMGCO must relocate to accommodate COA Project 6321.93

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610002288 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 4,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,999
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 771
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 3,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,132
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ 29,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,115
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6720020	Lease - Non-Office Equipment	$ -	$ -	$ -	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 33,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,203
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ (1,809)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,809)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 76,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,508
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ 290,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290,074
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 684
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,994	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,994
Cost Sum		$ -	$ -	$ -	$ 439,301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 439,301
Clearings		$ -	$ -	$ -	$ -	$ (439,301)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (439,301)
Project Net		$ -	$ -	$ -	$ 439,301	$ (439,301)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 610002288	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,999
7500015	Capitalized AFUDC Debt	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
7100015	Capitalized AFUDC Equity	$ 771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 771
6790324	Engineering &Supervisory Allocation	$ 3,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,132
6790315	I&D Allocated to Capital	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
6018999	Labor Expense Reclass	$ 29,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,115
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6720020	Lease - Non-Office Equipment	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126
6401000	Mat & Supp - Inventory Issue	$ 33,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,203
6408999	Materials & Supplies Expense Reclass	$ (1,809)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,809)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 76,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,508
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 290,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290,074
6790322	Small Tools Allocation	$ 684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 684
6790321	Stores Allocation	$ 1,994	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,994
Cost Sum		$ 439,301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 439,301
Clearings		$ (439,301)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (439,301)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610002288	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,999
7500015	Capitalized AFUDC Debt	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
7100015	Capitalized AFUDC Equity	$ 771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 771
6790324	Engineering &Supervisory Allocation	$ 3,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,132
6790315	I&D Allocated to Capital	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
6018999	Labor Expense Reclass	$ 29,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,115
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6720020	Lease - Non-Office Equipment	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126
6401000	Mat & Supp - Inventory Issue	$ 33,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,203
6408999	Materials & Supplies Expense Reclass	$ (1,809)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,809)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 76,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,508
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 290,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290,074
6790322	Small Tools Allocation	$ 684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 684
6790321	Stores Allocation	$ 1,994	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,994
Cost Sum		$ 439,301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 439,301
Clearings		$ (439,301)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (439,301)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610002291	Sandia National Laboratories (SNL) Meter Build	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	NEW-15797	FP-NMG Dist Stations-New	Literal

Project Information

Construction Start Date: 03/06/2023
Estimated In-Service Date: 09/30/2023

Description: SNL is requesting an additional commercial meter run at the existing Wherry Station to provide full redundancy to TA-1/2/4 in the event the gas feed provided by the existing commercial meter stations located on Eubank Blvd SE are lost. Fabricate and install a 4-inch commercial meter station with a 6-inch Flowsic500 ultrasonic gas meter. Meter station designed per a peak demand of 250 Mcfh (250,000,000 BTU).

Justification: SNL is requesting a commercial meter to provide full redundancy in the event the gas feed provided by the existing commercial meter stations located on Eubank Blvd SE are lost.

Alternatives Considered: SNL is requesting a commercial meter to provide full redundancy.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	Yes		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 610002291 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 18,422	$ 463	$ 1,512	$ -	$ -	$ 226	$ -	$ -	$ -	$ -	$ 20,624
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 71,761	$ -	$ 13,733	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85,494
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 11,542	$ 525	$ 1,466	$ -	$ -	$ 219	$ -	$ -	$ -	$ -	$ 13,752
C6020000	Fringe Adder	$ -	$ -	$ -	$ 672	$ 609	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,280
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 745	$ 178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 923
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 47,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,650
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,000	$ -	$ -	$ -	$ -	$ 2,000
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ 6,799	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,805
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 16,337	$ (13,333)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,004
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 199	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 546	$ 569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,115
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 1,942	$ 1,686	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,628
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 982	$ -	$ -	$ -	$ -	$ 52	$ -	$ -	$ -	$ -	$ 1,033
6790321	Stores Allocation	$ -	$ -	$ -	$ 2,861	$ -	$ -	$ -	$ -	$ 124	$ -	$ -	$ -	$ -	$ 2,985
Cost Sum		$ -	$ -	$ -	$ 180,547	$ (9,117)	$ 16,711	$ -	$ -	$ 2,621	$ -	$ -	$ -	$ -	$ 190,762
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (190,762)	$ -	$ -	$ -	$ (190,762)
Project Net		$ -	$ -	$ -	$ 180,547	$ (9,117)	$ 16,711	$ -	$ -	$ 2,621	$ (190,762)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 610002291	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 20,624	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,624
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 85,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85,494
6790324	Engineering &Supervisory Allocation	$ 13,752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,752
C6020000	Fringe Adder	$ 1,280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,280
6790315	I&D Allocated to Capital	$ 923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 923
6010210	Labor Non-Exempt - Straight Time	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6401000	Mat & Supp - Inventory Issue	$ 47,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,650
6400100	Mat & Supp - Outside Material Purchases	$ 2,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,000
6408999	Materials & Supplies Expense Reclass	$ 6,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,805
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 3,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,004
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
R6010010	SLR Overtime Blended Labor	$ 1,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,115
R6010000	SLR Straight Time Blended Labor	$ 3,628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,628
6790322	Small Tools Allocation	$ 1,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,033
6790321	Stores Allocation	$ 2,985	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,985
Cost Sum		$ 190,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190,762
Clearings		$ (190,762)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (190,762)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610002291	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 20,624	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,624
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 85,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85,494
6790324	Engineering &Supervisory Allocation	$ 13,752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,752
C6020000	Fringe Adder	$ 1,280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,280
6790315	I&D Allocated to Capital	$ 923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 923
6010210	Labor Non-Exempt - Straight Time	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6401000	Mat & Supp - Inventory Issue	$ 47,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,650
6400100	Mat & Supp - Outside Material Purchases	$ 2,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,000
6408999	Materials & Supplies Expense Reclass	$ 6,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,805
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 3,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,004
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
R6010010	SLR Overtime Blended Labor	$ 1,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,115
R6010000	SLR Straight Time Blended Labor	$ 3,628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,628
6790322	Small Tools Allocation	$ 1,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,033
6790321	Stores Allocation	$ 2,985	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,985
Cost Sum		$ 190,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190,762
Clearings		$ (190,762)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (190,762)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **622002293**	Investment Name Yucca Subdivision Phases 3 & 4	Scenario **2024-2028 Budget**
	Location **Anthony**	Area **SWNM**	Funding Project # **NEW-15816**	Funding Project Type **FP-NMG Dist Mains-New**	Currency Scale **Literal**

Project Information

Construction Start Date	05/01/2023	Description	Install approximately 5,800' of 4" PE and 21,200' of 2" PE to serve 266 residential lots in the Yucca Subdivision Phases 3 and 4 located in Chaparral, NM.
Estimated In-Service Date	07/31/2023		
Justification	Install approximately 5,800' of 4" PE and 21,200' of 2" PE to serve 266 residential lots in the Yucca Subdivision Phases 3 and 4 located in Chaparral, NM. This is a developer-requested project.		
Alternatives Considered	N/A - No other alternatives were considered since the closest part of the gas distribution system is being used to serve this location.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622002293 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 19,145	$ 15,485	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,630
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ (159,991)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (159,991)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 102,418	$ 140,611	$ -	$ -	$ -	$ -	$ -	$ -	$ 243,028
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 18,557	$ 15,010	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,568
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 69,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,619
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,803
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 4,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,321
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 55,873	$ 171,106	$ -	$ -	$ -	$ -	$ -	$ -	$ 226,979
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (226,979)	$ -	$ -	$ -	$ -	$ -	$ (226,979)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 55,873	$ 171,106	$ (226,979)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 622002293	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 34,630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,630
7103060	CIAC (Capital Work Order Credit)	$ (159,991)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (159,991)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 243,028	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243,028
6790324	Engineering &Supervisory Allocation	$ 33,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,568
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 69,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,619
6790322	Small Tools Allocation	$ 1,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,803
6790321	Stores Allocation	$ 4,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,321
Cost Sum		$ 226,979	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226,979
Clearings		$ (226,979)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (226,979)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 622002293	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 34,630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,630
7103060	CIAC (Capital Work Order Credit)	$ (159,991)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (159,991)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 243,028	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243,028
6790324	Engineering &Supervisory Allocation	$ 33,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,568
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 69,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,619
6790322	Small Tools Allocation	$ 1,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,803
6790321	Stores Allocation	$ 4,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,321
Cost Sum		$ 226,979	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226,979
Clearings		$ (226,979)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (226,979)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622002383	Chaparral Desert Hills Subdivision No. 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	NEW-15817	FP-NMG Dist Mains-New	Literal

Project Information

Construction Start Date	06/01/2023	Description	Install approximately 2,500' of 4" PE and 20,100' of 2" PE to serve 276 residential lots in the Chaparral Desert Hills Subdivision No. 2 located in Chaparral, NM.
Estimated In-Service Date	08/31/2023		
Justification	Install approximately 2,500' of 4" PE and 20,100' of 2" PE to serve 276 residential lots in the Chaparral Desert Hills Subdivision No. 2 located in Chaparral, NM. This is a developer-requested project.		
Alternatives Considered	N/A - No other alternatives were considered since the closest part of the gas distribution system is being used to serve this location.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622002383 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 3,543	$ 12,541	$ 11,977	$ -	$ -	$ -	$ -	$ -	$ 28,062
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ (59,755)	$ -	$ -	$ -	$ -	$ -	$ -	$ (59,755)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,125	$ 108,757	$ -	$ -	$ -	$ -	$ -	$ 203,882
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 3,435	$ 12,157	$ 11,610	$ -	$ -	$ -	$ -	$ -	$ 27,201
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 31,363	$ 18,283	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,645
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 812	$ 474	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,286
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,947	$ 1,135	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,081
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 41,100	$ 79,959	$ 132,344	$ -	$ -	$ -	$ -	$ -	$ 253,403
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (253,403)	$ -	$ -	$ -	$ -	$ (253,403)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 41,100	$ 79,959	$ 132,344	$ (253,403)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 622002383	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 28,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,062
7103060	CIAC (Capital Work Order Credit)	$ (59,755)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59,755)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 203,882	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 203,882
6790324	Engineering &Supervisory Allocation	$ 27,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,201
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 49,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,645
6790322	Small Tools Allocation	$ 1,286	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,286
6790321	Stores Allocation	$ 3,081	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,081
Cost Sum		$ 253,403	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253,403
Clearings		$ (253,403)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (253,403)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 622002383	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 28,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,062
7103060	CIAC (Capital Work Order Credit)	$ (59,755)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59,755)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 203,882	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 203,882
6790324	Engineering &Supervisory Allocation	$ 27,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,201
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 49,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,645
6790322	Small Tools Allocation	$ 1,286	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,286
6790321	Stores Allocation	$ 3,081	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,081
Cost Sum		$ 253,403	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253,403
Clearings		$ (253,403)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (253,403)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**662002095**	NC Española - Dixon To Peñasco MLX along NM 75	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	**NCNM**	**NEW-15710**	**FP-NMG Dist Specifics-New**	**Literal**

Project Information

Construction Start Date	04/01/2024	Description	Installing approximately 14 miles (74,145 feet) of 6-inch gas main along NM 75 from Dixon to Peñasco to serve the Peñasco Schools.
Estimated In-Service Date	06/30/2025		

Justification: The NM State legislature has appropriated $14,500,000 to fund the construction of a 6-inch gas main to serve the Peñasco Schools campus located along NM 75 just north of the intersection with NM 73 in Peñasco NM. The total estimated cost for the main line extension was $12,079,000 and $15,099,000 with 25% contingency. The line extension will be paid for by the customers (including the appropriation) with the exception of $31,694.46 for the estimated revenue credits and $167,200.00 for lot credits. A special contract will contain a true-up provision to reconcile the actual cost with the estimated amount when construction is completed.

Alternatives Considered: The alternative of serving the Peñasco Schools following NM 518 from Taos was evaluated, however, the cost for this route was prohibitive since it was almost double the cost of following NM 75 from Dixon to the schools.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662002095 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,643	$ 2,753	$ 3,470	$ 3,470	$ 3,439	$ -	$ 16,775
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (40,256)	$ (30,425)	$ (39,277)	$ (39,280)	$ (38,900)	$ -	$ (188,138)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,081	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ -	$ 133,081
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,531	$ 2,669	$ 3,363	$ 3,363	$ 3,334	$ -	$ 16,261
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 411	$ 411	$ 394	$ -	$ 1,216
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 527	$ 527	$ 505	$ -	$ 1,559
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,507	$ 6,508	$ 6,230	$ -	$ 19,245
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (0)	$ (3)	$ 2	$ (0)	$ 1	$ -	$ (1)
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (0)	$ (3)	$ 2	$ (0)	$ 1	$ -	$ (1)

Cost Year 02	Investment 662002095	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,775	$ -	$ 10,288	$ 10,288	$ 10,429	$ -	$ 96,190	$ 96,846	$ 97,033	$ 97,126	$ 97,126	$ 97,126	$ -	$ 629,228
7103060	CIAC (Capital Work Order Credit)	$ (188,138)	$ -	$ (130,221)	$ (130,221)	$ (131,998)	$ -	$ (1,226,531)	$ (1,234,824)	$ (1,237,193)	$ (1,238,378)	$ (1,238,378)	$ (1,238,378)	$ -	$ (7,994,260)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 133,081	$ -	$ 109,919	$ 109,919	$ 109,919	$ -	$ 800,767	$ 807,767	$ 809,767	$ 810,767	$ 810,767	$ 810,767	$ -	$ 5,313,440
6790324	Engineering &Supervisory Allocation	$ 16,261	$ -	$ 10,014	$ 10,014	$ 10,150	$ -	$ 93,621	$ 94,259	$ 94,441	$ 94,532	$ 94,532	$ 94,532	$ -	$ 612,356
6790320	Fleet Allocation	$ 1,216	$ -	$ -	$ -	$ -	$ -	$ 2,537	$ 2,537	$ 2,537	$ 2,537	$ 2,537	$ 2,537	$ -	$ 16,436
6790315	I&D Allocated to Capital	$ 1,559	$ -	$ -	$ -	$ -	$ -	$ 3,104	$ 3,104	$ 3,104	$ 3,104	$ 3,104	$ 3,104	$ -	$ 20,185
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,737	$ 61,737	$ 61,737	$ 61,737	$ 61,737	$ 61,737	$ -	$ 370,422
6790210	Permitting	$ -	$ -	$ -	$ -	$ 1,500	$ -	$ 123,474	$ 123,474	$ 123,474	$ 123,474	$ 123,474	$ 123,474	$ -	$ 742,344
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,395	$ 9,395	$ 9,395	$ 9,395	$ 9,395	$ 9,395	$ -	$ 56,370
R6010000	SLR Straight Time Blended Labor	$ 19,245	$ -	$ -	$ -	$ -	$ -	$ 30,869	$ 30,869	$ 30,869	$ 30,869	$ 30,869	$ 30,869	$ -	$ 204,459
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,432	$ 1,432	$ 1,432	$ 1,432	$ 1,432	$ 1,432	$ -	$ 8,594
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,405	$ 3,405	$ 3,405	$ 3,405	$ 3,405	$ 3,405	$ -	$ 20,429
Cost Sum		$ (1)	$ -	$ 0	$ 0	$ 0	$ -	$ 1	$ 0	$ 1	$ 1	$ 1	$ 1	$ -	$ 3
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ (1)	$ -	$ 0	$ 0	$ 0	$ -	$ 1	$ 0	$ 1	$ 1	$ 1	$ 1	$ -	$ 3

Cost Year 03	Investment 662002095	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 629,228	$ -	$ 75,054	$ 75,116	$ 75,054	$ 62,946	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 917,398
7103060	CIAC (Capital Work Order Credit)	$ (7,994,260)	$ -	$ (1,345,559)	$ (1,346,674)	$ (1,345,559)	$ (1,123,461)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,155,513)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,313,440	$ -	$ 967,638	$ 968,638	$ 967,638	$ 968,638	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,185,992
6790324	Engineering &Supervisory Allocation	$ 612,356	$ -	$ 63,323	$ 63,376	$ 63,323	$ 53,108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 855,485
6790320	Fleet Allocation	$ 16,436	$ -	$ 2,716	$ 2,716	$ 2,716	$ 962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,545
6790315	I&D Allocated to Capital	$ 20,185	$ -	$ 3,326	$ 3,326	$ 3,326	$ 1,178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,340
6400100	Mat & Supp - Outside Material Purchases	$ 370,422	$ -	$ 62,336	$ 62,336	$ 62,336	$ 20,323	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 577,755
6790210	Permitting	$ 742,344	$ -	$ 124,673	$ 124,673	$ 124,673	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,116,362
R6010010	SLR Overtime Blended Labor	$ 56,370	$ -	$ 9,486	$ 9,486	$ 9,486	$ 3,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,257
R6010000	SLR Straight Time Blended Labor	$ 204,459	$ -	$ 31,169	$ 31,169	$ 31,169	$ 10,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 308,940
6790322	Small Tools Allocation	$ 8,594	$ -	$ 1,727	$ 1,727	$ 1,727	$ 563	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,337
6790321	Stores Allocation	$ 20,429	$ -	$ 4,113	$ 4,113	$ 4,113	$ 1,341	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,108
Cost Sum		$ 3	$ -	$ 0	$ 1	$ 0	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (6)	$ -	$ -	$ -	$ -	$ -	$ -	$ (6)
Project Net		$ 3	$ -	$ 0	$ 1	$ 0	$ 1	$ (6)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	667002089	NC Taos - SMU Campus Line Extension	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Taos	NCNM	NEW-15711	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date: 06/30/2023
Estimated In-Service Date: 10/31/2024
Description: Installing approximately 26,410 feet of 4-inch gas main to serve the SMU Campus located along NM 518 near Taos, NM.

Justification: The NM State legislature has appropriated $3,000,000 to fund the construction of a 4-inch gas main to serve the the SMU campus located along NM 518 just outside Talpa in Taos, NM. The total estimated cost for the main line extension was $3,261,851 in 2019 and a current estimate total is $3,116,507. The entire cost of the line extension will be paid for by the customer with the exception of $13,300.00 for the applicable lot credits. A special contract will contain a true-up provision to reconcile the actual cost with the estimated amount when construction is completed.

Alternatives Considered: No other alternatives were considered since the closest part of the gas distribution system to serve this location is in Talpa, NM. Talpa is located 6 miles south of the town of Taos along New Mexico Highway 518.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 667002089 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 2,158	$ 2,919	$ 2,889	$ 2,203	$ 2,203	$ 2,203	$ 2,203	$ -	$ 16,776
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ (13)	$ (27)	$ (13)	$ 0	$ 0	$ 0	$ 0	$ 0	$ (52)
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ (3)	$ (6)	$ (3)	$ 0	$ 0	$ 0	$ 0	$ 0	$ (11)
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ (33,194)	$ (33,194)	$ (24,337)	$ (24,337)	$ (24,337)	$ (24,337)	$ (24,337)	$ -	$ (188,073)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 13,084	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ -	$ 133,084
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,091	$ 2,830	$ 2,800	$ 2,135	$ 2,135	$ 2,135	$ 2,135	$ -	$ 16,261
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 411	$ 411	$ 394	$ -	$ -	$ -	$ -	$ -	$ 1,216
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 527	$ 527	$ 505	$ -	$ -	$ -	$ -	$ -	$ 1,559
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 6,507	$ 6,508	$ 6,230	$ -	$ -	$ -	$ -	$ -	$ 19,245
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ (8,432)	$ (31)	$ 8,464	$ 1	$ 1	$ 1	$ 1	$ 0	$ 5
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ (8,432)	$ (31)	$ 8,464	$ 1	$ 1	$ 1	$ 1	$ 0	$ 5

Cost Year 02	Investment 667002089	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,776	$ -	$ 1,872	$ 1,872	$ 2,012	$ -	$ 56,096	$ 56,096	$ 56,096	$ 56,284	$ -	$ -	$ -	$ 247,104
7500015	Capitalized AFUDC Debt	$ (52)	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ -	$ -	$ -	$ (51)
7100015	Capitalized AFUDC Equity	$ (11)	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ -	$ -	$ -	$ (11)
7103060	CIAC (Capital Work Order Credit)	$ (188,073)	$ -	$ (23,694)	$ (23,694)	$ (25,471)	$ -	$ (713,284)	$ (713,284)	$ (713,284)	$ (715,655)	$ -	$ -	$ -	$ (3,116,439)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 133,084	$ -	$ 20,000	$ 20,000	$ 20,000	$ -	$ 504,061	$ 504,061	$ 504,061	$ 506,061	$ -	$ -	$ -	$ 2,211,328
6790324	Engineering &Supervisory Allocation	$ 16,261	$ -	$ 1,822	$ 1,822	$ 1,959	$ -	$ 54,598	$ 54,598	$ 54,598	$ 54,780	$ -	$ -	$ -	$ 240,438
6790320	Fleet Allocation	$ 1,216	$ -	$ -	$ -	$ -	$ -	$ 1,471	$ 1,471	$ 1,471	$ 1,471	$ -	$ -	$ -	$ 7,100
6790315	I&D Allocated to Capital	$ 1,559	$ -	$ -	$ -	$ -	$ -	$ 1,800	$ 1,800	$ 1,800	$ 1,800	$ -	$ -	$ -	$ 8,760
6790210	Permitting	$ -	$ -	$ -	$ -	$ 1,500	$ -	$ 71,910	$ 71,910	$ 71,910	$ 71,910	$ -	$ -	$ -	$ 289,140
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,125	$ 5,125	$ 5,125	$ 5,126	$ -	$ -	$ -	$ 20,501
R6010000	SLR Straight Time Blended Labor	$ 19,245	$ -	$ -	$ -	$ -	$ -	$ 18,223	$ 18,223	$ 18,223	$ 18,224	$ -	$ -	$ -	$ 92,138
Cost Sum		$ 5	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 2	$ -	$ -	$ -	$ 9
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9)	$ -	$ -	$ (9)
Project Net		$ 5	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ 2	$ (9)	$ -	$ -	$ -

Cost Year 03	Investment 667002089	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 247,104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247,104
7500015	Capitalized AFUDC Debt	$ (51)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51)
7100015	Capitalized AFUDC Equity	$ (11)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11)
7103060	CIAC (Capital Work Order Credit)	$ (3,116,439)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,116,439)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,211,328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,211,328
6790324	Engineering &Supervisory Allocation	$ 240,438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240,438
6790320	Fleet Allocation	$ 7,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,100
6790315	I&D Allocated to Capital	$ 8,760	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,760
6790210	Permitting	$ 289,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 289,140
R6010010	SLR Overtime Blended Labor	$ 20,501	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,501
R6010000	SLR Straight Time Blended Labor	$ 92,138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,138
Cost Sum		$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
Clearings		$ (9)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	684002256	NW Gallup - McKinley County Industrial Park MLX	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	NWNM	NEW-15727	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date: 08/28/2023
Estimated In-Service Date: 12/31/2023
Description: This mainline extension will extend from the existing Gallup West HP VHP Distribution System 9,200 feet to the McKinley County Industrial Park.

Justification: NMGCO has received inquiries from McKinley County as well as the Greater Gallup Economic Development Corporation for the proposed McKinley County Industrial Park in Gallup. This mainline extension will serve the industrial park. This will be a true up. Customer has provided PO for project execution.

Alternatives Considered: This is a customer funded project so no alternatives were considered. The route chosen for the project will tie into the nearest available distribution system to serve the customer, McKinley County.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 684002256 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 6	$ -	$ -	$ 3,853	$ 6,787	$ 6,777	$ 6,776	$ 2,591	$ -	$ 26,790
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ -	$ -	$ -	$ 1
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 0	$ 0	$ 0	$ 0	$ 0	$ 0	$ -	$ -	$ -	$ 0
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (46,660)	$ (79,102)	$ (78,971)	$ (78,070)	$ (28,632)	$ -	$ (311,435)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,548	$ 26,548	$ 26,548	$ 18,983	$ -	$ 98,627
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,378	$ 4,378	$ 4,378	$ 4,378	$ 4,547	$ -	$ 22,057
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 6	$ -	$ -	$ 3,735	$ 6,579	$ 6,569	$ 6,569	$ 2,512	$ -	$ 25,970
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,748	$ 1,754	$ 1,748	$ 1,748	$ -	$ -	$ 6,998
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ 2,241	$ 2,249	$ 2,241	$ 2,241	$ -	$ -	$ 8,971
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,620	$ 1,620	$ 1,620	$ 1,620	$ -	$ -	$ 6,479
6400060	Mat & Supp - Operations Consumables	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,288	$ 1,288	$ 1,288	$ 1,288	$ -	$ -	$ 5,150
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,957	$ 9,957	$ 9,961	$ 9,957	$ -	$ -	$ 39,832
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,701	$ 17,801	$ 17,701	$ 17,701	$ -	$ -	$ 70,902
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42	$ 42	$ 42	$ 42	$ -	$ -	$ 168
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101	$ 101	$ 101	$ 101	$ -	$ -	$ 402
Cost Sum		$ -	$ -	$ -	$ -	$ 50	$ 0	$ 0	$ 1	$ 1	$ 1	$ 897	$ (0)	$ -	$ 950
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (950)	$ (950)
Project Net		$ -	$ -	$ -	$ -	$ 50	$ 0	$ 0	$ 1	$ 1	$ 1	$ 897	$ (0)	$ (950)	$ -

Cost Year 02	Investment 684002256	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,790
7500015	Capitalized AFUDC Debt	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
7100015	Capitalized AFUDC Equity	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7103060	CIAC (Capital Work Order Credit)	$ (311,435)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (311,435)
6100080	Consultants - Other	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 98,627	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98,627
6030800	Empl Exp - Miscellaneous Expense	$ 22,057	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,057
6790324	Engineering &Supervisory Allocation	$ 25,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,970
6790320	Fleet Allocation	$ 6,998	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,998
6790315	I&D Allocated to Capital	$ 8,971	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,971
6401000	Mat & Supp - Inventory Issue	$ 6,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,479
6400060	Mat & Supp - Operations Consumables	$ 5,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,150
R6010010	SLR Overtime Blended Labor	$ 39,832	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,832
R6010000	SLR Straight Time Blended Labor	$ 70,902	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,902
6790322	Small Tools Allocation	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
6790321	Stores Allocation	$ 402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 402
Cost Sum		$ 950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 950
Clearings		$ (950)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (950)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 684002256	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,790
7500015	Capitalized AFUDC Debt	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
7100015	Capitalized AFUDC Equity	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7103060	CIAC (Capital Work Order Credit)	$ (311,435)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (311,435)
6100080	Consultants - Other	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 98,627	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98,627
6030800	Empl Exp - Miscellaneous Expense	$ 22,057	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,057
6790324	Engineering &Supervisory Allocation	$ 25,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,970
6790320	Fleet Allocation	$ 6,998	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,998
6790315	I&D Allocated to Capital	$ 8,971	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,971
6401000	Mat & Supp - Inventory Issue	$ 6,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,479
6400060	Mat & Supp - Operations Consumables	$ 5,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,150
R6010010	SLR Overtime Blended Labor	$ 39,832	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,832
R6010000	SLR Straight Time Blended Labor	$ 70,902	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,902
6790322	Small Tools Allocation	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
6790321	Stores Allocation	$ 402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 402
Cost Sum		$ 950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 950
Clearings		$ (950)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (950)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**685000906**	NW Grants - Old Laguna New Housing Reg Station Rebuild	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Grants	**NWNM**	**PRE-09021**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	08/21/2023	Description: This project involves rebuilding the existing Old Laguna New Housing Regulator Station, located at Laguna Tribal shop Road and Veteran's Memorial in Grants. The current station includes an American Axial Flow upstream monitor regulator and an American Axial Flow downstream monitor regulator. Line valves currently used are Rockwell 525 and Rockwell 143. The new design will incorporate two drop-in Mooney regulators. Currently cannot prove lock-up on stations unless control lines are shut, due to useless isolation valve. New design will incorporate two valves connected to underground sense line. A 2-inch bypass will be used to keep the system downstream of the station in service while the tie-ins are completed.
Estimated In-Service Date	11/30/2023	ENV 0, ROW 0, Station work
Justification	The current station includes an American Axial Flow upstream monitor regulator and an American Axial Flow downstream monitor regulator. Currently lock-up on stations is difficult to achieve unless control lines are shut due to poor isolation valve.	
Alternatives Considered	Alternative considered was to modify current station but a station rebuild would be more economically feasible.	

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 685000906 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,229	$ 5,555	$ 4,063	$ -	$ -	$ 10,847
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ 143	$ 313	$ -	$ -	$ 479
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ 31	$ 68	$ -	$ -	$ 105
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,315	$ 28,721	$ -	$ -	$ 71,036
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,191	$ 5,385	$ 3,938	$ -	$ -	$ 10,514
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,874	$ 7,924	$ 7,964	$ -	$ -	$ 26,763
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 282	$ 205	$ 206	$ -	$ -	$ 693
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 675	$ 492	$ 494	$ -	$ -	$ 1,661
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,278	$ 62,051	$ 45,768	$ -	$ -	$ 122,096
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (122,096)	$ -	$ (122,096)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,278	$ 62,051	$ 45,768	$ (122,096)	$ -	$ -

Cost Year 02	Investment 685000906	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,847	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,847
7500015	Capitalized AFUDC Debt	$ 479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 479
7100015	Capitalized AFUDC Equity	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 71,036	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,036
6790324	Engineering &Supervisory Allocation	$ 10,514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,514
6400100	Mat & Supp - Outside Material Purchases	$ 26,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,763
6790322	Small Tools Allocation	$ 693	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 693
6790321	Stores Allocation	$ 1,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,661
Cost Sum		$ 122,096	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122,096
Clearings		$ (122,096)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (122,096)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 685000906	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,847	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,847
7500015	Capitalized AFUDC Debt	$ 479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 479
7100015	Capitalized AFUDC Equity	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 71,036	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,036
6790324	Engineering &Supervisory Allocation	$ 10,514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,514
6400100	Mat & Supp - Outside Material Purchases	$ 26,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,763
6790322	Small Tools Allocation	$ 693	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 693
6790321	Stores Allocation	$ 1,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,661
Cost Sum		$ 122,096	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122,096
Clearings		$ (122,096)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (122,096)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **685000921**	Investment Name NW Grants - Milan Border Station Rebuild	Scenario **2024-2028 Budget**
	Location **Grants**	Area **NWNM**	Funding Project # **PRE-08944**	Funding Project Type **FP-NMG Dist Specific-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	07/24/2023	Description	This project involves rebuilding the existing Milan Border Station, located at Highway 605, north of Milan. The current station includes an American GT-6 Turbine meter with an Electrocorrector VC 2500. There is an American Axial Flow upstream regulator. Current design has a Rockwell 825, Rockwell 143, Rockwell A 105 and a Ballowmax valve. New station design will incorporate Mooney regulators and will be turned into a monitor set while also replacing the turbine meter with a SICK FS500. A 2-inch bypass will be used to keep the system downstream of the station in service while the tie-ins are completed.
Estimated In-Service Date	09/30/2023		
Justification	This station currently has an axial flow and is difficult to perform inspections. Currently is a regulator and relief station which includes several valves.		
Alternatives Considered	Alternative was to modify current station.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 685000921 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,896	$ -	$ -	$ -	$ -	$ 9,896
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176	$ -	$ -	$ -	$ -	$ 176
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ 38
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,023	$ -	$ -	$ -	$ -	$ 58,023
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,593	$ -	$ -	$ -	$ -	$ 9,593
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,033	$ -	$ -	$ -	$ -	$ 31,033
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 804	$ -	$ -	$ -	$ -	$ 804
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,926	$ -	$ -	$ -	$ -	$ 1,926
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111,490	$ -	$ -	$ -	$ -	$ 111,490
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (111,490)	$ -	$ -	$ -	$ (111,490)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111,490	$ (111,490)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 685000921	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,896	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,896
7500015	Capitalized AFUDC Debt	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
7100015	Capitalized AFUDC Equity	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 58,023	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,023
6790324	Engineering &Supervisory Allocation	$ 9,593	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,593
6400100	Mat & Supp - Outside Material Purchases	$ 31,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,033
6790322	Small Tools Allocation	$ 804	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 804
6790321	Stores Allocation	$ 1,926	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,926
Cost Sum		$ 111,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111,490
Clearings		$ (111,490)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (111,490)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 685000921	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,896	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,896
7500015	Capitalized AFUDC Debt	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
7100015	Capitalized AFUDC Equity	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 58,023	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,023
6790324	Engineering &Supervisory Allocation	$ 9,593	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,593
6400100	Mat & Supp - Outside Material Purchases	$ 31,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,033
6790322	Small Tools Allocation	$ 804	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 804
6790321	Stores Allocation	$ 1,926	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,926
Cost Sum		$ 111,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111,490
Clearings		$ (111,490)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (111,490)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001136	RTU Phase 3	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	METRO	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	07/22/2024	Description	To install RTU for customers with usage higher than 200,000 therm
Estimated In-Service Date	11/11/2024		
Justification	To install RTU for customers with usage higher than 200,000 Therm		
Alternatives Considered	Continue to operate station with existing equipment and address enhancements at a later date		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001136 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,977	$ 376	$ 658	$ 376	$ -	$ -	$ -	$ 8,388
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 66	$ 136	$ 147	$ 157	$ -	$ -	$ -	$ 506
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 44	$ 90	$ 97	$ 104	$ -	$ -	$ -	$ 335
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,791	$ 366	$ 641	$ 366	$ -	$ -	$ -	$ 8,164
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253	$ 443	$ 253	$ -	$ -	$ -	$ 950
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310	$ 542	$ 310	$ -	$ -	$ -	$ 1,162
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,853	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,853
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,019	$ 7,034	$ 4,019	$ -	$ -	$ -	$ 15,073
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,690	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,690
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,018	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,018
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 92,440	$ 5,551	$ 9,563	$ 5,586	$ -	$ -	$ -	$ 113,140
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (113,140)	$ -	$ (113,140)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 92,440	$ 5,551	$ 9,563	$ 5,586	$ -	$ (113,140)	$ -	$ -

Cost Year 02	Investment 601001136	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,388
7500015	Capitalized AFUDC Debt	$ 506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
7100015	Capitalized AFUDC Equity	$ 335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335
6790324	Engineering &Supervisory Allocation	$ 8,164	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,164
6790320	Fleet Allocation	$ 950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 950
6790315	I&D Allocated to Capital	$ 1,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,162
6400100	Mat & Supp - Outside Material Purchases	$ 72,853	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,853
R6010000	SLR Straight Time Blended Labor	$ 15,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,073
6790322	Small Tools Allocation	$ 1,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,690
6790321	Stores Allocation	$ 4,018	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,018
Cost Sum		$ 113,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 113,140
Clearings		$ (113,140)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (113,140)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610000963	ABQ Louisiana and Gibson - Rebuild Station	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-08911	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	08/28/2024	Description	Rebuild the station feeding KAFB at Louisiana and Gibson Blvd. ENV 1, ROW 3, KAFB and COA
Estimated In-Service Date	11/30/2024		
Justification	This station is half above ground and half below ground. It has two relief valves located in the pit. Maintaining and operating the station is challenging.		
Alternatives Considered	Continue to maintain station consist with past practice, station is needed for system reliability		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000963 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 123	$ -	$ 123	$ 98	$ -	$ 5,338	$ 2,516	$ 2,516	$ 2,516	$ -	$ -	$ 13,230
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 1	$ 2	$ 3	$ 5	$ 6	$ 57	$ 131	$ 177	$ 223	$ -	$ -	$ 606
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 1	$ 1	$ 2	$ 4	$ 4	$ 38	$ 87	$ 117	$ 148	$ -	$ -	$ 401
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 1,311	$ -	$ 1,311	$ 1,050	$ -	$ 1,311	$ 24,341	$ 24,341	$ 24,341	$ -	$ -	$ 78,008
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 119	$ -	$ 119	$ 96	$ -	$ 5,195	$ 2,449	$ 2,449	$ 2,449	$ -	$ -	$ 12,877
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99	$ 160	$ 160	$ 160	$ -	$ -	$ 579
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121	$ 196	$ 196	$ 196	$ -	$ -	$ 709
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,916	$ -	$ -	$ -	$ -	$ -	$ 52,916
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,573	$ 2,540	$ 2,540	$ 2,540	$ -	$ -	$ 9,193
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,228	$ -	$ -	$ -	$ -	$ -	$ 1,228
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,918	$ -	$ -	$ -	$ -	$ -	$ 2,918
Cost Sum		$ -	$ -	$ 1,555	$ 4	$ 1,559	$ 1,253	$ 10	$ 70,795	$ 32,420	$ 32,496	$ 32,573	$ -	$ -	$ 172,665
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (172,665)	$ -	$ (172,665)
Project Net		$ -	$ -	$ 1,555	$ 4	$ 1,559	$ 1,253	$ 10	$ 70,795	$ 32,420	$ 32,496	$ 32,573	$ (172,665)	$ -	$ -

Cost Year 02	Investment 610000963	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,230	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,230
7500015	Capitalized AFUDC Debt	$ 606	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 606
7100015	Capitalized AFUDC Equity	$ 401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 78,008	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78,008
6790324	Engineering &Supervisory Allocation	$ 12,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,877
6790320	Fleet Allocation	$ 579	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 579
6790315	I&D Allocated to Capital	$ 709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 709
6400100	Mat & Supp - Outside Material Purchases	$ 52,916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,916
R6010000	SLR Straight Time Blended Labor	$ 9,193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,193
6790322	Small Tools Allocation	$ 1,228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,228
6790321	Stores Allocation	$ 2,918	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,918
Cost Sum		$ 172,665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172,665
Clearings		$ (172,665)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (172,665)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624002169	CAR - Loving Double Feed	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	TEMP	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date: 05/04/2024
Estimated In-Service Date: 09/30/2024
Description: Install 5,150 feet of new 4-inch PE, also install a new 2-inch regulator station.

Justification:
Install 5,150 feet of new 4-inch PE west on London Road just to the northwest on Loving, NM. Loving MP is currently a one-way fed system with approximately 478 customers. The main feed of gas that supplies Loving is fed from the east by the Loving HP System. The addition of another main feed into the Loving MP System would help ensure the integrity of the entire Loving MP system in the event of the Loving HP line getting hit. The installation of the Malaga Main Line, gives us the opportunity to have a second feed into Loving from the northwest.

If the existing Loving HP line were to get hit, the entire village of Loving would be lost and approximately 478 customers would need to be re-lit.

In February of 2022 the main feed into Loving was was damaged by a 3rd party contractor, causing an outage.

Alternatives Considered:
Operations and I are analyzing the installing smaller system reinforcement in the Loving MP system to help maintain the the entire system in the event to Loving HP getting damaged.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624002169 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 6,758	$ 13,560	$ 7,056	$ 7,233	$ -	$ -	$ -	$ -	$ 34,608
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 64	$ 255	$ 448	$ 580	$ -	$ -	$ -	$ -	$ 1,347
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 42	$ 169	$ 297	$ 384	$ -	$ -	$ -	$ -	$ 893
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,929	$ 57,365	$ 59,250	$ -	$ -	$ -	$ -	$ 154,544
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,081	$ 7,081	$ -	$ -	$ -	$ -	$ 14,163
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 6,577	$ 13,198	$ 6,868	$ 7,040	$ -	$ -	$ -	$ -	$ 33,683
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 519	$ 689	$ 689	$ -	$ -	$ -	$ -	$ 1,898
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 635	$ 844	$ 844	$ -	$ -	$ -	$ -	$ 2,323
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 64,941	$ 96,468	$ -	$ -	$ -	$ -	$ -	$ -	$ 161,409
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 5,753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,753
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,060	$ 2,060	$ 2,060	$ -	$ -	$ -	$ -	$ 6,180
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,180	$ 8,884	$ 8,884	$ -	$ -	$ -	$ -	$ 23,948
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,507	$ 2,238	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,745
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 3,582	$ 5,320	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,902
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 89,223	$ 178,533	$ 91,593	$ 94,045	$ -	$ -	$ -	$ -	$ 453,394
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (453,394)	$ -	$ -	$ -	$ (453,394)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 89,223	$ 178,533	$ 91,593	$ 94,045	$ (453,394)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 624002169	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 34,608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,608
7500015	Capitalized AFUDC Debt	$ 1,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,347
7100015	Capitalized AFUDC Equity	$ 893	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 893
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 154,544	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154,544
6030080	Empl Exp - Travel and Lodging	$ 14,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,163
6790324	Engineering &Supervisory Allocation	$ 33,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,683
6790320	Fleet Allocation	$ 1,898	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,898
6790315	I&D Allocated to Capital	$ 2,323	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,323
6400100	Mat & Supp - Outside Material Purchases	$ 161,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161,409
6790210	Permitting	$ 5,753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,753
R6010010	SLR Overtime Blended Labor	$ 6,180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,180
R6010000	SLR Straight Time Blended Labor	$ 23,948	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,948
6790322	Small Tools Allocation	$ 3,745	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,745
6790321	Stores Allocation	$ 8,902	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,902
Cost Sum		$ 453,394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 453,394
Clearings		$ (453,394)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (453,394)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629001539	ROS - Roswell Mainline Eliminate Farm Taps	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	TEMP	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date	03/10/2025	Description	Install 37,381 feet of new 2-inch PE main in four different locations along the Roswell Mainline. Also retire 14 1-inch high-pressure services and replace them with 14 1-inch PE services. ENV 1 ROW 3, NMDOT
Estimated In-Service Date	06/30/2025		

Justification: This project will take place before the Roswell Mainline will be hydro tested. Installing 37,381 feet of new 2-inch PE main in four different locations along the Roswell Mainline will help to eliminate 14 high-pressure services. These services will be replaced with 1-inch PE services coming off of the new 2-inch PE main. Removing these services from the Roswell Mainline and replacing them off the new 2-inch PE main will help to eliminate the services having to be put on CNG when the Roswell Mainline is being hydro tested. This will also cut-down on the maintenance cost associated with number of CNG trailers and the amount of CNG the company will have to purchase. This project will also allow the retirement of two regulator stations. The two stations currently feed two small systems that come off of the Roswell Mainline. The system will be tied into the new segment of 2-inch PE main. This will eliminate the need for CNG trailers at these two stations for the hydro test.

Alternatives Considered: When Roswell Mainline is hydro test the 14 high pressure services will have to be put on CNG trailers in order not to loose any customers. Also CNG trailers will need to provided for the two stations the are coming off the Roswell Mainline in order not to loose the systems that the two stations feed.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629001539 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,101	$ -	$ -	$ 2,101
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19	$ 38	$ 38	$ 95
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ 25	$ 25	$ 63
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,442	$ -	$ -	$ 22,442
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,045	$ -	$ -	$ 2,045
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,619	$ 63	$ 63	$ 26,746
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,619	$ 63	$ 63	$ 26,746

Cost Year 02	Investment 629001539	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,101	$ -	$ -	$ 9,235	$ 11,919	$ 9,327	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,582
7500015	Capitalized AFUDC Debt	$ 95	$ 49	$ 49	$ 197	$ 537	$ 877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,805
7100015	Capitalized AFUDC Equity	$ 63	$ 44	$ 44	$ 178	$ 484	$ 791	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,604
6100080	Consultants - Other	$ 22,442	$ -	$ -	$ 4,532	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,974
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 94,408	$ 141,612	$ 141,612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377,631
6790324	Engineering &Supervisory Allocation	$ 2,045	$ -	$ -	$ 7,791	$ 10,056	$ 7,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,761
6790320	Fleet Allocation	$ -	$ -	$ -	$ 478	$ 478	$ 478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,433
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 585	$ 585	$ 585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,755
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 26,813	$ 40,220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,033
6790210	Permitting	$ -	$ -	$ -	$ 13,637	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,637
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 1,500	$ 1,500	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,500
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 5,650	$ 5,650	$ 5,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,950
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 743	$ 1,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,857
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,769	$ 2,654	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,423
Cost Sum		$ 26,746	$ 93	$ 93	$ 167,516	$ 216,809	$ 168,689	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 579,946
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (579,946)	$ -	$ -	$ -	$ -	$ -	$ -	$ (579,946)
Project Net		$ 26,746	$ 93	$ 93	$ 167,516	$ 216,809	$ 168,689	$ (579,946)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680002118	NW Farmington - Sategna Regulator Station Rebuild	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/07/2024	Description	Rebuild Sategna Regulator Station in Bloomfield. Rebuilding this station will enable the combining of McGee Park/Lee Acres and Sategna Distribution Systems. This will provide a double feed for both of the growing systems.
Estimated In-Service Date	07/31/2024		
Justification	Rebuilding this regulator station will enable NMGC to combine two distribution systems. The rebuild of Sategna will enable the new station to support the capacity of these two growing systems. Another need for the rebuild of this station is the growing customer base off of the existing Sategna system. The growing customer base has caused low pressures at the ends of the system.		
Alternatives Considered	Alternative considered was to modify current station but a station rebuild would be more economically feasible.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680002118 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 7,392	$ 7,194	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,586
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 68	$ 203	$ -	$ -	$ -	$ -	$ -	$ -	$ 271
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 45	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ 180
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 46,950	$ 46,950	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,901
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 7,195	$ 7,002	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,197
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 31,301	$ 29,231	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,532
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 726	$ 678	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,404
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,726	$ 1,612	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,338
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 95,404	$ 93,005	$ -	$ -	$ -	$ -	$ -	$ -	$ 188,409
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (188,409)	$ -	$ -	$ -	$ -	$ -	$ (188,409)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 95,404	$ 93,005	$ (188,409)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 680002118	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,586	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,586
7500015	Capitalized AFUDC Debt	$ 271	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271
7100015	Capitalized AFUDC Equity	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 93,901	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,901
6790324	Engineering &Supervisory Allocation	$ 14,197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,197
6400100	Mat & Supp - Outside Material Purchases	$ 60,532	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,532
6790322	Small Tools Allocation	$ 1,404	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,404
6790321	Stores Allocation	$ 3,338	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,338
Cost Sum		$ 188,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 188,409
Clearings		$ (188,409)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (188,409)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**685000997**	NW Grants - Acoma Phase II	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Grants	**NWNM**	**NEW-15572**	**FP-NMG Dist Specifics-New**	**Literal**

Project Information

Construction Start Date	03/01/2024	Description: Acoma Phase II - 2022: To install approximately 73,544 ft of 2" PE pipe and approximately 61,593 ft of 4" PE pipe in a customer provided trench. To install approximately 2110 ft of 2" PE pipe and approximately 2845 ft of 4" PE pipe by Directional Bore at various locations. ENV 1, ROW 1, City of Albuquerque
Estimated In-Service Date	01/31/2025	
Justification	Phase II will complete work started on the "Pueblo of Acoma Natural Gas Infrastructure Expansion project Phase I".	
Alternatives Considered	This is a customer funded project so no alternative was considered. This project is the second phase of the Acoma MLX project, which was also customer funded.	

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 685000997 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 48,530	$ 4,075	$ 4,946	$ 6,044	$ 7,477	$ 9,272	$ 11,355	$ 14,002	$ 17,295	$ 21,350	$ 26,367	$ 5,510	$ 176,223
7103060	CIAC (Capital Work Order Credit)	$ -	$ (642,192)	$ (52,563)	$ (63,616)	$ (77,560)	$ (95,843)	$ (118,764)	$ (145,120)	$ (178,681)	$ (220,427)	$ (271,728)	$ (335,120)	$ (71,071)	$ (2,272,685)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 36,467	$ 45,584	$ 56,980	$ 71,225	$ 89,032	$ 111,290	$ 139,112	$ 173,890	$ 217,362	$ 271,703	$ 49,329	$ 1,261,975
6790324	Engineering &Supervisory Allocation	$ -	$ 47,234	$ 3,966	$ 4,814	$ 5,882	$ 7,277	$ 9,025	$ 11,052	$ 13,628	$ 16,833	$ 20,780	$ 25,663	$ 5,363	$ 171,516
6790320	Fleet Allocation	$ -	$ -	$ 445	$ 456	$ 477	$ 544	$ 631	$ 630	$ 658	$ 683	$ 673	$ 625	$ 601	$ 6,422
6790315	I&D Allocated to Capital	$ -	$ -	$ 544	$ 559	$ 584	$ 666	$ 772	$ 771	$ 805	$ 836	$ 823	$ 765	$ 735	$ 7,859
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 506,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506,726
6100150	Printing	$ -	$ -	$ 11	$ 13	$ 16	$ 20	$ 24	$ 31	$ 38	$ 48	$ 60	$ 75	$ -	$ 334
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 7,056	$ 7,245	$ 7,576	$ 8,635	$ 10,009	$ 9,994	$ 10,439	$ 10,841	$ 10,679	$ 9,922	$ 9,535	$ 101,930
6790322	Small Tools Allocation	$ -	$ 11,756	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,756
6790321	Stores Allocation	$ -	$ 27,946	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,946
Cost Sum		$ -	$ (0)	$ 1	$ 0	$ (0)	$ 0	$ 0	$ 1	$ 0	$ (0)	$ (0)	$ (1)	$ 1	$ 1
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ (0)	$ 1	$ 0	$ (0)	$ 0	$ 0	$ 1	$ 0	$ (0)	$ (0)	$ (1)	$ 1	$ 1

Cost Year 02	Investment 685000997	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 176,223	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176,223
7103060	CIAC (Capital Work Order Credit)	$ (2,272,685)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,272,685)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,261,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,261,975
6790324	Engineering &Supervisory Allocation	$ 171,516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171,516
6790320	Fleet Allocation	$ 6,422	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,422
6790315	I&D Allocated to Capital	$ 7,859	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,859
6400100	Mat & Supp - Outside Material Purchases	$ 506,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506,726
6100150	Printing	$ 334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 334
R6010000	SLR Straight Time Blended Labor	$ 101,930	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101,930
6790322	Small Tools Allocation	$ 11,756	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,756
6790321	Stores Allocation	$ 27,946	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,946
Cost Sum		$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
Clearings		$ -	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
Project Net		$ 1	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001129	RTU Phase 4	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	METRO	PRE-09100	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/12/2025	Description	To install RTU for customers with usage higher than 200,000 therm
Estimated In-Service Date	07/19/2025		
Justification	Consistent with NMGC Rules, NMGC to install RTU for customers with usage higher than 200,000 Therm		
Alternatives Considered	Project expenditures consistent with existing NMGC rules		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001129 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,204	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,204
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ 87
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,391	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,391
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 486	$ -	$ -	$ -	$ -	$ -	$ -	$ 486
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 595	$ -	$ -	$ -	$ -	$ -	$ -	$ 595
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,690	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,690
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,274	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,274
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,041	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,041
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,862	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,862
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 98,709	$ -	$ -	$ -	$ -	$ -	$ -	$ 98,709
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (98,709)	$ -	$ -	$ -	$ -	$ -	$ (98,709)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 98,709	$ (98,709)	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**610000962**	ABQ 2nd Street and Trumbull SW DC Removals	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	**METRO**	**PRE-09001**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	07/01/2025	Description	This project will remove a 2" bypass that was left from a previous project along with a 14" valve, 8" valve, a dresser and associated fittings that cause the Cathodic Protection department difficulties.
Estimated In-Service Date	08/31/2025		ENV 1, ROW 1, City of Albuquerque
Justification	This intersection has a 2" bypass line tying the 8" VHP to the 14" VHP. This project will remove the bypass, one Dresser coupling, and two valves, and clean up the tie in, enhancing system integrity. Eliminating these fittings will also alleviate some difficulties for the cathodic protection department and reduce our risk should one of these fittings leak on the VHP.		
Alternatives Considered	Leave as is and continue monitor routinely		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000962 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,334	$ 9,060	$ -	$ -	$ -	$ -	$ -	$ 30,394
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 343	$ 829	$ -	$ -	$ -	$ -	$ -	$ 1,172
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 309	$ 747	$ -	$ -	$ -	$ -	$ -	$ 1,056
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 252,427	$ 138,330	$ -	$ -	$ -	$ -	$ -	$ 390,757
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,999	$ 7,644	$ -	$ -	$ -	$ -	$ -	$ 25,644
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 605	$ 412	$ -	$ -	$ -	$ -	$ -	$ 1,017
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 741	$ 505	$ -	$ -	$ -	$ -	$ -	$ 1,245
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,600	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,600
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,049	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,049
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,683	$ -	$ -	$ -	$ -	$ -	$ 1,683
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,055	$ 4,487	$ -	$ -	$ -	$ -	$ -	$ 13,542
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,123	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,123
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,057	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,057
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 386,642	$ 163,697	$ -	$ -	$ -	$ -	$ -	$ 550,339
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (550,339)	$ -	$ -	$ -	$ -	$ (550,339)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 386,642	$ 163,697	$ (550,339)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001033	ABQ Montgomery and Tramway Reg Station Rebuild	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-08916	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Rebuild 4" distribution regulator station at Montgomery and Tramway. Current station is in pits in the sidewalk. New location will be above ground . ENV 1, ROW 3, Elevation is odd, NMDOT and Taco Bell
Estimated In-Service Date	08/31/2025		
Justification	This station exists in a concrete vault that is approximately 11 feet deep. It also resides on a sloped berm so setting up the retrieval equipment could become unsafe., As a result, the techs try to utilize their hitch mounted equipment on their truck which is also on a slanted berm. This station should be moved above ground.		
Alternatives Considered	Continue with status quo and minimize safety hazards to the greatest extent		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001033 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 151	$ 151	$ 211	$ 450	$ 450	$ 855	$ 8,059	$ -	$ -	$ -	$ -	$ -	$ 10,326
7500015	Capitalized AFUDC Debt	$ -	$ 2	$ 7	$ 13	$ 23	$ 38	$ 58	$ 204	$ -	$ -	$ -	$ -	$ -	$ 346
7100015	Capitalized AFUDC Equity	$ -	$ 2	$ 6	$ 12	$ 21	$ 34	$ 53	$ 184	$ -	$ -	$ -	$ -	$ -	$ 311
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 2,412	$ 2,412	$ 3,363	$ 7,170	$ 7,170	$ 11,929	$ 63,246	$ -	$ -	$ -	$ -	$ -	$ 97,703
6790324	Engineering &Supervisory Allocation	$ -	$ 128	$ 128	$ 178	$ 379	$ 379	$ 721	$ 6,799	$ -	$ -	$ -	$ -	$ -	$ 8,712
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 114	$ 1,007	$ -	$ -	$ -	$ -	$ -	$ 1,121
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 139	$ 1,233	$ -	$ -	$ -	$ -	$ -	$ 1,373
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,106	$ -	$ -	$ -	$ -	$ -	$ 45,106
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,852	$ -	$ -	$ -	$ -	$ -	$ 3,852
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,701	$ 15,079	$ -	$ -	$ -	$ -	$ -	$ 16,780
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,249	$ -	$ -	$ -	$ -	$ -	$ 1,249
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,976	$ -	$ -	$ -	$ -	$ -	$ 2,976
Cost Sum		$ -	$ 2,695	$ 2,704	$ 3,777	$ 8,043	$ 8,071	$ 15,569	$ 148,996	$ -	$ -	$ -	$ -	$ -	$ 189,854
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (189,854)	$ -	$ -	$ -	$ -	$ (189,854)
Project Net		$ -	$ 2,695	$ 2,704	$ 3,777	$ 8,043	$ 8,071	$ 15,569	$ 148,996	$ (189,854)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001034	ABQ 528 and Corrales Reg Station Relocation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-09022	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	05/01/2025	Description	Move reg station to new location .
Estimated In-Service Date	06/30/2025		
Justification	The station has been damaged in the past by vehicles backing up. The station currently has a wall around it, but cars continue to back into the wall. To date, this station has been hit three (3) times.		
Alternatives Considered	Leave station in current location.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001034 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 6,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,259
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 91	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 63,719	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,719
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 5,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,281
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 393
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 481	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 481
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 29,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,409
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,961	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,961
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 3,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,921
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 815
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,940	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,940
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 114,372	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114,372
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (114,372)	$ -	$ -	$ -	$ -	$ -	$ -	$ (114,372)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 114,372	$ (114,372)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **610001036**	Investment Name ABQ Metro IKCs	Scenario **2024-2028 Budget**
	Location **Metro**	Area **METRO**	Funding Project # **NEW-14168**	Funding Project Type **FP-NMG Dist Specifics-New**	Currency Scale **Literal**

Project Information

Construction Start Date	04/29/2025	Description	Install one 8" IKC at Menaul and I-25, one 12" IKC at Rio Grande and El Pueblo, and one 12" IKC at Juan Tabo and Central ENV 1, ROW 1, Franchise, Existing facilities, DOT permits, TCP
Estimated In-Service Date	09/30/2025		
Justification	CP has requested to install 3 IKCs on different systems in order to establish more manageable CP sections. The IKC for Rio Grande and El Pueblo is also requested due to a failed insulating kit. There are two IKCs to be installed on the HP systems and one to be installed on the VHP system		
Alternatives Considered	Continue to manage the CP sections as is. Break up the project into 2 or 3 years.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001036 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 6,317	$ 5,532	$ 5,532	$ 5,532	$ 1,721	$ -	$ -	$ -	$ -	$ 24,633
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 105	$ 299	$ 475	$ 651	$ 767	$ -	$ -	$ -	$ -	$ 2,297
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 95	$ 270	$ 428	$ 587	$ 691	$ -	$ -	$ -	$ -	$ 2,071
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 83,325	$ 83,325	$ 83,325	$ 24,507	$ -	$ -	$ -	$ -	$ 274,484
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 5,329	$ 4,667	$ 4,667	$ 4,667	$ 1,452	$ -	$ -	$ -	$ -	$ 20,783
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 327	$ 327	$ 327	$ 196	$ -	$ -	$ -	$ -	$ 1,179
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 401	$ 401	$ 401	$ 241	$ -	$ -	$ -	$ -	$ 1,443
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 98,030	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98,030
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 980	$ 980	$ 980	$ 490	$ -	$ -	$ -	$ -	$ 3,431
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 3,921	$ 3,921	$ 3,921	$ 2,451	$ -	$ -	$ -	$ -	$ 14,214
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 2,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,715
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 6,468	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,468
Cost Sum		$ -	$ -	$ -	$ -	$ 119,060	$ 99,723	$ 100,057	$ 100,392	$ 32,516	$ -	$ -	$ -	$ -	$ 451,748
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (451,748)	$ -	$ -	$ -	$ (451,748)
Project Net		$ -	$ -	$ -	$ -	$ 119,060	$ 99,723	$ 100,057	$ 100,392	$ 32,516	$ (451,748)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001359	San Pedro Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-09981	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/17/2025	Description	Starting at the intersection of San Pedro and Montgomery and north to Topke Pl NE , approximately 1926 feet of 4" steel will be replaced with 4" PE by directional bore. Approximately 1590 feet of 2" steel will be replaced with 2" PE by open trench. The project includes replacing/tying in approximately 17 services. ENV 1, ROW 1, NPDES, City Franchise , NMDOT
Estimated In-Service Date	06/30/2025		
Justification	The existing steel main from 1963 is coated with tape without primer. The criteria is -0.850 mV and the recent read was at -0.808 mV. Crews add twice the amount of anodes in this area and they typically only last about 4 years. Typically anodes last about 10 years with steel main coated with tape and primer.		
Alternatives Considered	Continue with current practice and continue monitoring CP readings.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001359 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 460	$ 8,421	$ 14,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,925
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 8	$ 152	$ 511	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 671
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 7	$ 137	$ 460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 605
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 96,006	$ 214,754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310,759
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 388	$ 7,105	$ 11,850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,342
6790320	Fleet Allocation	$ -	$ -	$ -	$ 490	$ 481	$ 618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,589
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 600	$ 589	$ 757	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,945
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 30,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,258
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,043	$ 2,461	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,504
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 7,333	$ 6,156	$ 6,789	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,277
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 838	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 838
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 1,996	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,996
Cost Sum		$ -	$ -	$ -	$ 9,285	$ 153,181	$ 252,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 414,711
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (414,711)	$ -	$ -	$ -	$ -	$ -	$ -	$ (414,711)
Project Net		$ -	$ -	$ -	$ 9,285	$ 153,181	$ 252,244	$ (414,711)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622001233	ANT Ineffectively Coated Steel Main Replacement Phase III	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	07/06/2025	Description	Retire/Replace 6,000' of 2" ineffectively coated main with 6,494' of 2" PE to reinforce and loop the Anthony Distribution System. Additionally, replace 63 services with new 1" PE services and tie over 21 existing PE services.
Estimated In-Service Date	09/30/2025		There are no identified significant ENV or ROW issues.
Justification	The existing main is ineffectively coated main and has a history of requiring additional anodes to be installed to meet CP criteria. Additionally, the main is not looped and is located under asphalt.		
Alternatives Considered	Alternative would be to continue trying to maintain the current CP requirement by installing anodes under asphalt.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622001233 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,940	$ 9,179	$ -	$ -	$ -	$ -	$ 20,119
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 175	$ 494	$ -	$ -	$ -	$ -	$ 669
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 158	$ 446	$ -	$ -	$ -	$ -	$ 603
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,613	$ 2,613	$ -	$ -	$ -	$ -	$ 5,225
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 143,781	$ 143,781	$ -	$ -	$ -	$ -	$ 287,561
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,230	$ 7,744	$ -	$ -	$ -	$ -	$ 16,974
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 346	$ -	$ -	$ -	$ -	$ -	$ 346
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 424	$ -	$ -	$ -	$ -	$ -	$ 424
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,289	$ -	$ -	$ -	$ -	$ -	$ 22,289
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,179	$ -	$ -	$ -	$ -	$ -	$ 5,179
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 617	$ -	$ -	$ -	$ -	$ -	$ 617
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,471	$ -	$ -	$ -	$ -	$ -	$ 1,471
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197,220	$ 164,256	$ -	$ -	$ -	$ -	$ 361,477
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (361,477)	$ -	$ -	$ -	$ (361,477)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197,220	$ 164,256	$ (361,477)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	624002373	CAR-Glasier & Doepp 1-1/4-inch Main Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	SENM	TEMP	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date	04/07/2025	Description	Replace 3,800 feet of odd sized (1-1/4-inch) steel main, along with 30 associated services. The 1-1/4-inch main will be replaced with 2-inch PE and the services with 1-inch PE.
Estimated In-Service Date	08/31/2025		
Justification	This project is to replace 3,800 feet of 1-1/4-inch steel main and 30 associated steel services with 3,800 feet of 2-inch PE and 1-inch PE services. This project replacement will help eliminate the need for 1-1/4-inch pipe and and fittings that are not readily available if we were to ever to have an a emergency repair.		
Alternatives Considered	Order extra 1-1/4-inch pipe and fittings to keep on hand in Carlsbad. Taking this into consideration the replacement of the 1-1/4-inch main is the most cost efficient option that will ensure the safety and reliability of the section of main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624002373 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 1,588	$ 5,538	$ 11,504	$ 11,504	$ -	$ -	$ -	$ -	$ -	$ 30,133
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 6,454	$ -	$ 95,175	$ 95,175	$ -	$ -	$ -	$ -	$ -	$ 196,803
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 65,813	$ 76,782	$ 76,782	$ -	$ -	$ -	$ -	$ -	$ 219,378
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 1,341	$ 4,676	$ 9,712	$ 9,712	$ -	$ -	$ -	$ -	$ -	$ 25,441
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 848	$ 848	$ 848	$ -	$ -	$ -	$ -	$ -	$ 2,543
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,038	$ 1,038	$ 1,038	$ -	$ -	$ -	$ -	$ -	$ 3,114
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 10,111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,111
6790210	Permitting	$ -	$ -	$ -	$ -	$ 19,035	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,035
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 3,807	$ 3,807	$ 3,807	$ -	$ -	$ -	$ -	$ -	$ 11,421
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 8,883	$ 8,883	$ 8,883	$ -	$ -	$ -	$ -	$ -	$ 26,649
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 280
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 667
Cost Sum		$ -	$ -	$ -	$ -	$ 28,417	$ 101,662	$ 207,749	$ 207,749	$ -	$ -	$ -	$ -	$ -	$ 545,576
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (545,576)	$ -	$ -	$ -	$ -	$ (545,576)
Project Net		$ -	$ -	$ -	$ -	$ 28,417	$ 101,662	$ 207,749	$ 207,749	$ (545,576)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626001886	CLO - Relocate/Rebuild Valve 21st Street	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/05/2025
Estimated In-Service Date	08/31/2025
Description	Replace existing 6-inch block valve with new 6-inch above ground block valve. Existing valve is located in a vault in the roadway. ENV 1 ROW 1, Existing Facility, DOT, TCP
Justification	By replacing the 21st Street valve we will be able to eliminate the exposure of the location from the roadway in a vault. Valves feeds the west area of Clovis which services approximately 1,500 customers, two distribution systems, and Cannon Air Force Base.
Alternatives Considered	Continue to operate values as is in current location.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626001886 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 419	$ 4,269	$ 2,483	$ -	$ -	$ -	$ -	$ -	$ 7,172
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 7	$ 84	$ 194	$ -	$ -	$ -	$ -	$ -	$ 284
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 6	$ 75	$ 174	$ -	$ -	$ -	$ -	$ -	$ 256
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 1,669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,669
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,635	$ 35,453	$ -	$ -	$ -	$ -	$ -	$ 59,089
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 354	$ 3,602	$ 2,095	$ -	$ -	$ -	$ -	$ -	$ 6,051
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 277	$ 277	$ -	$ -	$ -	$ -	$ -	$ 555
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 340	$ 340	$ -	$ -	$ -	$ -	$ -	$ 679
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,213	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,213
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 5,019	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,019
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 785	$ 785	$ -	$ -	$ -	$ -	$ -	$ 1,569
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,368	$ 3,368	$ -	$ -	$ -	$ -	$ -	$ 6,737
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,086	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,086
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,587	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,587
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 7,474	$ 79,322	$ 45,170	$ -	$ -	$ -	$ -	$ -	$ 131,966
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (131,966)	$ -	$ -	$ -	$ -	$ (131,966)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 7,474	$ 79,322	$ 45,170	$ (131,966)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629001515	ROS - 19th & Garden X-trude Coated Main	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	03/10/2025	Description	Retire/Replace 5,300 feet of X-trude coded 4-inch steel main with 5,300 feet of 4-inch PE Main. Also retire/replace 1 2-inch service and 15 1-inch services.
Estimated In-Service Date	07/15/2025		ENV 1 ROW 1, Existing Facilities Franchise
Justification	Existing 4-inch main is X-trude PE coated steel pipe. There are buried valves coming off of the main for the 2-inch main laterals. There are also dresser coupling fittings and 1-inch wrinkle bend services.		
Alternatives Considered	Pup in segments of the pipeline where the buried valves and dresser couplings are located. Conduct leak surveys on a more frequent basis to identify leaks that may be associated with the buried valves and dresser couplings.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629001515 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 460	$ 7,383	$ 7,133	$ 7,133	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,109
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 7	$ 134	$ 367	$ 595	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,104
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 7	$ 121	$ 331	$ 536	$ -	$ -	$ -	$ -	$ -	$ -	$ 995
6100080	Consultants - Other	$ -	$ -	$ -	$ 7,341	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,341
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 71,428	$ 107,142	$ 107,142	$ -	$ -	$ -	$ -	$ -	$ -	$ 285,713
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 388	$ 6,229	$ 6,018	$ 6,018	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,654
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 442	$ 442	$ 442	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,327
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 542	$ 542	$ 542	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,625
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 38,635	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,635
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 2,384	$ 2,384	$ 2,384	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,151
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 4,238	$ 4,238	$ 4,238	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,713
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 1,070	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,070
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 2,549	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,549
Cost Sum		$ -	$ -	$ -	$ 8,204	$ 135,156	$ 128,597	$ 129,029	$ -	$ -	$ -	$ -	$ -	$ -	$ 400,985
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (400,985)	$ -	$ -	$ -	$ -	$ -	$ (400,985)
Project Net		$ -	$ -	$ -	$ 8,204	$ 135,156	$ 128,597	$ 129,029	$ (400,985)	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**632001028**	SLC Regulator Station Replacements - Phase III	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Silver City	**SWNM**	**PRE-09977**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	01/06/2025	Description: Rebuild 5 regulator stations in the Silver City area due to current stations consisting of obsolete regulators, reliefs not rated for the upstream MAOP, or under sized regulators. Additionally, in order to eliminate the obsolete regulators the stations must be rebuilt and brought up to current compliance standards. ENV 0, ROW 0, There are no identified significant ENV or ROW issues.
Estimated In-Service Date	05/31/2025	
Justification	Rebuild 5 regulator stations in the Silver City area due to current stations consisting of obsolete regulators, reliefs not rated for the upstream MAOP in the event of failure, or under sized regulators. Additionally, rebuilding these stations will bring the stations up to current standards.	
Alternatives Considered	No other alternatives were identified since these stations do not meet current compliance standards.	

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 632001028 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 6,070	$ 9,167	$ 8,638	$ 5,685	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,559
7500015	Capitalized AFUDC Debt	$ -	$ 98	$ 344	$ 630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,073
7100015	Capitalized AFUDC Equity	$ -	$ 89	$ 310	$ 568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 967
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 54,229	$ 102,588	$ 102,220	$ 90,663	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 349,700
6790324	Engineering &Supervisory Allocation	$ -	$ 5,121	$ 7,734	$ 7,288	$ 4,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,939
6790320	Fleet Allocation	$ -	$ 69	$ 137	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 343
6790315	I&D Allocated to Capital	$ -	$ 84	$ 168	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 421
6401000	Mat & Supp - Inventory Issue	$ -	$ 19,791	$ 19,791	$ 22,265	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,846
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 20,643	$ 20,643	$ 10,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,607
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,028	$ 2,057	$ 2,057	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,141
6790322	Small Tools Allocation	$ -	$ 1,120	$ 1,120	$ 903	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,143
6790321	Stores Allocation	$ -	$ 2,668	$ 2,668	$ 2,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,485
Cost Sum		$ -	$ 111,009	$ 166,726	$ 157,344	$ 101,143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536,223
Clearings		$ -	$ -	$ -	$ -	$ -	$ (536,223)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (536,223)
Project Net		$ -	$ 111,009	$ 166,726	$ 157,344	$ 101,143	$ (536,223)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**660001860**	NC Santa Fe - Old SF Trail Service Replacement (Phase 2)	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	**NCNM**	**TEMP**	**FP-NMG Dist Services-Replace**	**Literal**

Project Information

Construction Start Date: 05/01/2025
Estimated In-Service Date: 08/31/2025

Description: Replace two (2) steel services attached to the main along Phase 2 of the Old Santa Fe Trail main replacement that will also be replaced in conjunction with the main replacement project.

Justification: This project will replace two (2) steel service lines associated with the second phase of replacing the 4-inch steel distribution mainline along Old Santa Fe Trail that was installed in 1962 and has a tape coating which has become disbonded from the pipe. This tape coated pipe has a very poor coating efficiency which presents ongoing difficulty in meeting the -0.85V pipe-to-soil criteria on a consistent basis because the tape coat essentially shields the protective current needed for cathodic protection from reaching the metal pipe.

Alternatives Considered: Continue to install anodes, accruing cost, and increasing risk.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001860 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,792	$ -	$ -	$ -	$ -	$ -	$ 2,792
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,818	$ -	$ -	$ -	$ -	$ -	$ 44,818
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,357	$ -	$ -	$ -	$ -	$ -	$ 2,357
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,968	$ -	$ -	$ -	$ -	$ -	$ 49,968
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (49,968)	$ -	$ -	$ -	$ -	$ (49,968)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,968	$ (49,968)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **660001868**	Investment Name NC Santa Fe - Old SF Trail Service Replacement (Phase 3)	Scenario **2024-2028 Budget**
	Location **Santa Fe**	Area **NCNM**	Funding Project # **TEMP**	Funding Project Type **FP-NMG Dist Services-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	03/01/2025	Description	Replace five (5) steel services attached to the main along Phase 3 of the Old Santa Fe Trail main replacement that will also be replaced in conjunction with the main replacement project.
Estimated In-Service Date	09/30/2025		
Justification	This project will replace five (5) steel service lines associated with the third phase of replacing the 4-inch steel distribution mainline along Old Santa Fe Trail that was installed in 1962 and has a tape coating which has become disbonded from the pipe. This tape coated pipe has a very poor coating efficiency which presents ongoing difficulty in meeting the -0.85V pipe-to-soil criteria on a consistent basis because the tape coat essentially shields the protective current needed for cathodic protection from reaching the metal pipe.		
Alternatives Considered	Continue to install anodes, accruing cost, and increasing risk.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001868 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 305	$ 166	$ 1,969	$ -	$ -	$ -	$ -	$ 2,439
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,794	$ -	$ -	$ -	$ -	$ 23,794
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 257	$ 140	$ 1,662	$ -	$ -	$ -	$ -	$ 2,059
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 178	$ 521	$ -	$ -	$ -	$ -	$ 699
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 218	$ 638	$ -	$ -	$ -	$ -	$ 856
6010220	Labor Non-Exempt - Overtime	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 571	$ 5,710	$ -	$ -	$ -	$ -	$ 6,282
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,094	$ 2,094	$ -	$ -	$ -	$ -	$ 4,188
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,759	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,759
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 314	$ -	$ -	$ -	$ -	$ -	$ -	$ 314
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 5,766	$ 3,367	$ 36,388	$ -	$ -	$ -	$ -	$ 45,522
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45,522)	$ -	$ -	$ -	$ (45,522)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 5,766	$ 3,367	$ 36,388	$ (45,522)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T626000971	CLO - Rebuild Valve Set Curry CR O & CR 11	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
ENM - Transmission	ENM	PRE-08942	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	03/10/2025	Description	Rebuild/replace current 6-inch valve set with new updated 6-inch Valve set. ENV 1 ROW 1, County Rd
Estimated In-Service Date	06/30/2025		
Justification	Current valve set needs to be replaced with new upgraded valves which will improve value access during emergencies		
Alternatives Considered	Keep current valve set.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T626000971 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 200	$ -	$ 7,101	$ 2,880	$ 2,880	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,062
7500015	Capitalized AFUDC Debt	$ -	$ 3	$ 6	$ 124	$ 288	$ 380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 801
7100015	Capitalized AFUDC Equity	$ -	$ 3	$ 6	$ 112	$ 259	$ 343	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 722
6100080	Consultants - Other	$ -	$ 3,196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,196
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 26,516	$ 39,775	$ 39,775	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106,067
6790324	Engineering &Supervisory Allocation	$ -	$ 169	$ -	$ 5,991	$ 2,430	$ 2,430	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,021
6790320	Fleet Allocation	$ -	$ -	$ -	$ 412	$ 412	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,236
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 504	$ 504	$ 504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,513
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 78,403	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78,403
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 961	$ 961	$ 961	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,883
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 5,204	$ 5,204	$ 5,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,613
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 2,172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,172
6790321	Stores Allocation	$ -	$ -	$ -	$ 5,173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,173
Cost Sum		$ -	$ 3,571	$ 12	$ 132,673	$ 52,715	$ 52,891	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 241,862
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (241,862)	$ -	$ -	$ -	$ -	$ -	$ -	$ (241,862)
Project Net		$ -	$ 3,571	$ 12	$ 132,673	$ 52,715	$ 52,891	$ (241,862)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

NMGC Exhibit TCB-4

General Plant

Year	Code	Project Name	Page
2022			
2022	601000572	ABQ Facilities Improvement	1
2022	601000985	Fleet Vehicles	5
2022	601000986	Trailers, Equipment, Etc.	9
2022	601001240	Facilities Security Statewide	13
2022	601001241	Pipeline Security	17
2022	601001258	NMGC Facility Solar Installations	21
2022	601001313	CNG Facilities and Equipment	25
2022	601001683	Hydrogen Blending Phase I Leak Town Pilot	29
2022	601001760	Call Center Remodel - Gas Control Supply Director Office and Manager Office	33
2022	601001975	IT Facilities Equipment for Split Shift	37
2022	610000757	Tools and Equipment - Albuquerque	41
2022	610001242	ABQ CNG Station 2021	45
2022	610001532	ILI Launcher-Receiver Hydrostatic Testing Facility	49
2022	621000752	Tools and Equipment - Southwest	53
2022	624000759	Tools and Equipment - Carlsbad	57
2022	624002038	Sale of Old Carlsbad Service Center	61
2022	626000762	Facilities - Clovis	65
2022	626000763	Tools and Equipment - Clovis	69
2022	629000761	Tools and Equipment - Southeast	73
2022	660000765	Tools and Equipment - Santa Fe	77
2022	660002005	NC - Santa Fe Service Center Fence	81
2022	660002274	SF Service Center Air Conditioning	85
2022	662000764	Tools and Equipment - Espanola	89
2022	667000766	Tools and Equipment - Taos	93
2022	667002075	Taos Service Center Roof Replacement & AC unit	97
2022	680000767	Tools and Equipment - Northwest	101
2022	T601001821	Flaring Equipment Purchase	105
2022	T610000769	Tools and Equipment - Albuquerque - IMP	109

NMGC Exhibit TCB-4

General Plant

Year	Code	Project Name	Page
2023			
2023	601001823	Suite 18 NMGC Call Center 2023	113
2023	601002295	Gas Supply Remodel - Facilities.pdf	116
2023	632001737	Silver City Office Roof & Stucco Repairs.pdf	119
2024			
2024	626002096	Clovis Customer Service Office Remodel.pdf	122

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601000572	ABQ Facilities Improvement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	METRO	NEW-08497	FP-NMG Land_Structures&Improvemnts	Literal

Project Information

Construction Start Date
Estimated In-Service Date
Description: ABQ Metro Area Facilities Blanket
Justification: Capital funding to fund miscellaneous improvements required throughout the year at Albuquerque Metro Area facilities.
Alternatives Considered: Perform addition maintenance until capital projects can be completed to make repairs.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	Yes		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601000572 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 10,718	$ 11,375	$ 13,216	$ 21,028	$ 2,627	$ 20,065	$ 6,404	$ 6,347	$ 9,030	$ -	$ -	$ 30,030	$ 130,839
6100080	Consultants - Other	$ -	$ 35,050	$ 132,033	$ 149,262	$ 175,878	$ 18,981	$ 167,206	$ 11,572	$ 69,793	$ 15,630	$ -	$ -	$ 500,492	$ 1,275,896
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 6,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,219
C6020000	Fringe Adder	$ -	$ -	$ 359	$ 104	$ (129)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 334
6790315	I&D Allocated to Capital	$ -	$ -	$ 43	$ -	$ (15)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ (1,796)	$ (224)	$ 349	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,671)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ (4,145)	$ -	$ -	$ -	$ -	$ 31,122	$ -	$ -	$ -	$ -	$ -	$ 26,977
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ 2,913	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,913
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ (196)	$ -	$ 93	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (103)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ 106	$ 31	$ (38)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 2,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,295
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,330	$ 386	$ (479)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,238
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 45,768	$ 141,102	$ 167,227	$ 196,021	$ 27,257	$ 187,271	$ 49,097	$ 76,139	$ 24,660	$ -	$ -	$ 530,521	$ 1,445,064
Clearings		$ -	$ -	$ -	$ (354,097)	$ -	$ -	$ (410,549)	$ -	$ -	$ (149,897)	$ -	$ -	$ (530,521)	$ (1,445,064)
Project Net		$ -	$ 45,768	$ 141,102	$ (186,870)	$ 196,021	$ 27,257	$ (223,278)	$ 49,097	$ 76,139	$ (125,237)	$ -	$ -	$ -	$ -

NMGC Exhibit TCB-4
Page 1 of 123

Cost Year 02	Investment 601000572	Year 2023													
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 130,839	$ 256	$ 8,944	$ -	$ -	$ 58,800	$ 31,335	$ 41,810	$ 17,935	$ 31,335	$ 8,459	$ 8,459	$ 8,459	$ 346,633
6100080	Consultants - Other	$ 1,275,896	$ 1,708	$ 59,629	$ -	$ -	$ 7,260	$ 7,260	$ 7,260	$ 7,260	$ 7,260	$ 7,260	$ 7,260	$ 7,260	$ 1,395,314
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 6,219	$ -	$ -	$ -	$ -	$ 26,667	$ 26,667	$ 26,667	$ 26,667	$ 26,667	$ 26,667	$ 26,667	$ 26,667	$ 219,552
C6020000	Fringe Adder	$ 334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 334
6790315	I&D Allocated to Capital	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6018999	Labor Expense Reclass	$ (1,671)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,671)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 26,977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,977
6400020	Mat & Supp - General and Office Supplies	$ 2,913	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,913
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 500,000	$ 250,608	$ 345,727	$ 128,935	$ 250,608	$ 42,888	$ 42,888	$ 42,888	$ 1,604,542
6798999	Other Operational Expense Reclass	$ (103)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (103)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
6790210	Permitting	$ 2,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,295
R6010000	SLR Straight Time Blended Labor	$ 1,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,238
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 30,250	$ 15,162	$ 20,916	$ 7,801	$ 15,162	$ 2,595	$ 2,595	$ 2,595	$ 97,075
Cost Sum		$ 1,445,064	$ 1,964	$ 68,573	$ -	$ -	$ 622,977	$ 331,032	$ 442,380	$ 188,598	$ 331,032	$ 87,869	$ 87,869	$ 87,869	$ 3,695,225
Clearings		$ (1,445,064)	$ -	$ -	$ (70,537)	$ -	$ -	$ (954,008)	$ -	$ -	$ (962,010)	$ -	$ -	$ (263,606)	$ (3,695,225)
Project Net		$ -	$ 1,964	$ 68,573	$ (70,537)	$ -	$ 622,977	$ (622,977)	$ 442,380	$ 188,598	$ (630,978)	$ 87,869	$ 87,869	$ (175,737)	$ -

Cost Year 03	Investment 601000572	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 346,633	$ 9,059	$ 9,059	$ 9,059	$ 9,059	$ 9,059	$ 9,059	$ 9,059	$ 9,059	$ 9,059	$ 9,059	$ 9,059	$ 9,059	$ 455,346
6100080	Consultants - Other	$ 1,395,314	$ 84,289	$ 84,289	$ 84,289	$ 84,289	$ 84,289	$ 84,289	$ 84,289	$ 84,289	$ 84,289	$ 84,289	$ 84,289	$ 84,289	$ 2,406,776
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 219,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219,552
C6020000	Fringe Adder	$ 334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 334
6790315	I&D Allocated to Capital	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6018999	Labor Expense Reclass	$ (1,671)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,671)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 26,977	$ 12,500	$ 12,500	$ 12,500	$ 12,500	$ 12,500	$ 12,500	$ 12,500	$ 12,500	$ 12,500	$ 12,500	$ 12,500	$ 12,500	$ 176,977
6400020	Mat & Supp - General and Office Supplies	$ 2,913	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,913
6400100	Mat & Supp - Outside Material Purchases	$ 1,604,542	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,604,542
6798999	Other Operational Expense Reclass	$ (103)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (103)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
6790210	Permitting	$ 2,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,295
R6010000	SLR Straight Time Blended Labor	$ 1,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,238
6790321	Stores Allocation	$ 97,075	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97,075
Cost Sum		$ 3,695,225	$ 105,848	$ 105,848	$ 105,848	$ 105,848	$ 105,848	$ 105,848	$ 105,848	$ 105,848	$ 105,848	$ 105,848	$ 105,848	$ 105,848	$ 4,965,400
Clearings		$ (3,695,225)	$ -	$ -	$ (317,544)	$ -	$ -	$ (317,544)	$ -	$ -	$ (317,544)	$ -	$ -	$ (317,544)	$ (4,965,400)
Project Net		$ -	$ 105,848	$ 105,848	$ (211,696)	$ 105,848	$ 105,848	$ (211,696)	$ 105,848	$ 105,848	$ (211,696)	$ 105,848	$ 105,848	$ (211,696)	$ -

Cost Year 04	Investment 601000572	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 455,346	$ 6,482	$ 6,482	$ 6,482	$ 6,482	$ 6,482	$ 6,482	$ 6,482	$ 6,482	$ 6,482	$ 6,482	$ 6,482	$ 6,482	$ 533,132
6100080	Consultants - Other	$ 2,406,776	$ 90,258	$ 90,258	$ 90,258	$ 90,258	$ 90,258	$ 90,258	$ 90,258	$ 90,258	$ 90,258	$ 90,258	$ 90,258	$ 90,258	$ 3,489,874
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 219,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219,552
C6020000	Fringe Adder	$ 334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 334
6790315	I&D Allocated to Capital	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6018999	Labor Expense Reclass	$ (1,671)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,671)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 176,977	$ 13,126	$ 13,126	$ 13,126	$ 13,126	$ 13,126	$ 13,126	$ 13,126	$ 13,126	$ 13,126	$ 13,126	$ 13,126	$ 13,126	$ 334,491
6400020	Mat & Supp - General and Office Supplies	$ 2,913	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,913
6400100	Mat & Supp - Outside Material Purchases	$ 1,604,542	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,604,542
6798999	Other Operational Expense Reclass	$ (103)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (103)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
6790210	Permitting	$ 2,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,295
R6010000	SLR Straight Time Blended Labor	$ 1,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,238
6790321	Stores Allocation	$ 97,075	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97,075
Cost Sum		$ 4,965,400	$ 109,867	$ 109,867	$ 109,867	$ 109,867	$ 109,867	$ 109,867	$ 109,867	$ 109,867	$ 109,867	$ 109,867	$ 109,867	$ 109,867	$ 6,283,799
Clearings		$ (4,965,400)	$ -	$ -	$ (329,600)	$ -	$ -	$ (329,600)	$ -	$ -	$ (329,600)	$ -	$ -	$ (329,600)	$ (6,283,799)
Project Net		$ -	$ 109,867	$ 109,867	$ (219,733)	$ 109,867	$ 109,867	$ (219,733)	$ 109,867	$ 109,867	$ (219,733)	$ 109,867	$ 109,867	$ (219,733)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601000985	Fleet Vehicles	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-14670	FP-NMG Transportation Equipment	Literal

Project Information

Construction Start Date		Description	Fleet Vehicles
Estimated In-Service Date			
Justification	Capital funding to procure vehicles for new and/or existing units that meet retirement criteria.		
Alternatives Considered	Analysis is done at time of each purchase to determine correct fit for the need.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601000985 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 6,158	$ 4,430	$ (832)	$ 1,849	$ 4,752	$ -	$ 32,737	$ 32,582	$ 15,274	$ -	$ 56,266	$ 59,762	$ 212,977
7500015	Capitalized AFUDC Debt	$ -	$ 3,400	$ 4,539	$ 3,309	$ 2,174	$ 1,940	$ 2,255	$ 2,952	$ 5,231	$ 6,314	$ 6,054	$ 7,112	$ 10,560	$ 55,840
7100015	Capitalized AFUDC Equity	$ -	$ 5,121	$ 3,662	$ 3,661	$ 5,696	$ 3,323	$ 2,973	$ 3,149	$ 1,241	$ 529	$ 2,163	$ 2,996	$ 3,419	$ 37,932
6100080	Consultants - Other	$ -	$ 62,906	$ 47,637	$ 18,137	$ -	$ 39,598	$ -	$ 210,477	$ 266,186	$ 75,021	$ -	$ 362,090	$ 996,040	$ 2,078,092
6790320	Fleet Allocation	$ -	$ -	$ 196	$ 856	$ 414	$ -	$ -	$ -	$ -	$ -	$ -	$ 133	$ -	$ 1,599
C6020000	Fringe Adder	$ -	$ -	$ 897	$ 3,869	$ 3,081	$ -	$ -	$ -	$ -	$ -	$ -	$ 393	$ 431	$ 8,671
6790315	I&D Allocated to Capital	$ -	$ -	$ 107	$ 462	$ 368	$ -	$ -	$ -	$ -	$ -	$ -	$ 177	$ -	$ 1,115
6780020	Miscellaneous Billing Exp Material Sales	$ -	$ (23,729)	$ -	$ (47,925)	$ -	$ -	$ -	$ -	$ (85,177)	$ -	$ -	$ (53,119)	$ -	$ (209,950)
C6900040	Payroll Tax Adder	$ -	$ -	$ 266	$ 1,146	$ 913	$ -	$ -	$ -	$ -	$ -	$ -	$ 117	$ 128	$ 2,569
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167	$ -	$ 167
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 3,321	$ 14,330	$ 11,412	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,290	$ 1,595	$ 31,948
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ 656	$ -	$ -	$ -	$ 7,767	$ -	$ 9,833	$ -	$ 1,652	$ -	$ 19,909
Cost Sum		$ -	$ 53,857	$ 65,055	$ (2,328)	$ 25,907	$ 49,612	$ 5,228	$ 257,082	$ 220,062	$ 106,971	$ 8,216	$ 379,273	$ 1,071,935	$ 2,240,868
Clearings		$ -	$ -	$ -	$ (116,583)	$ -	$ -	$ (80,747)	$ -	$ -	$ (584,114)	$ -	$ -	$ (1,459,424)	$ (2,240,868)
Project Net		$ -	$ 53,857	$ 65,055	$ (118,912)	$ 25,907	$ 49,612	$ (75,519)	$ 257,082	$ 220,062	$ (477,143)	$ 8,216	$ 379,273	$ (387,489)	$ -

Cost Year 02	Investment 601000985	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 212,977	$ 6,933	$ -	$ 14,976	$ -	$ 55,041	$ 22,405	$ 22,405	$ 22,405	$ 22,405	$ 22,405	$ 22,405	$ 22,405	$ 446,763
7500015	Capitalized AFUDC Debt	$ 55,840	$ 4,828	$ 2,806	$ 2,815	$ 2,861	$ 15,257	$ 16,493	$ 17,208	$ 17,923	$ 18,638	$ 19,354	$ 20,069	$ 20,784	$ 214,875
7100015	Capitalized AFUDC Equity	$ 37,932	$ 3,755	$ 6,248	$ 6,238	$ 6,440	$ 3,332	$ 3,602	$ 3,759	$ 3,915	$ 4,071	$ 4,227	$ 4,383	$ 4,540	$ 92,442
6100080	Consultants - Other	$ 2,078,092	$ 59,118	$ -	$ 99,838	$ -	$ 499,800	$ 203,448	$ 203,448	$ 203,448	$ 203,448	$ 203,448	$ 203,448	$ 203,448	$ 4,160,982
6790320	Fleet Allocation	$ 1,599	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,698
C6020000	Fringe Adder	$ 8,671	$ 190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,861
6790315	I&D Allocated to Capital	$ 1,115	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,162
6780020	Miscellaneous Billing Exp Material Sales	$ (209,950)	$ (10,150)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (220,100)
C6900040	Payroll Tax Adder	$ 2,569	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,625
R6010010	SLR Overtime Blended Labor	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
R6010000	SLR Straight Time Blended Labor	$ 31,948	$ 703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,650
6500010	Transportation - Vehicle expense	$ 19,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,909
Cost Sum		$ 2,240,868	$ 65,580	$ 9,054	$ 123,866	$ 9,301	$ 573,431	$ 245,948	$ 246,819	$ 247,691	$ 248,562	$ 249,434	$ 250,305	$ 251,176	$ 4,762,035
Clearings		$ (2,240,868)	$ -	$ -	$ (198,500)	$ -	$ -	$ (828,679)	$ -	$ -	$ (743,072)	$ -	$ -	$ (750,915)	$ (4,762,035)
Project Net		$ -	$ 65,580	$ 9,054	$ (74,633)	$ 9,301	$ 573,431	$ (582,732)	$ 246,819	$ 247,691	$ (494,510)	$ 249,434	$ 250,305	$ (499,739)	$ -

Cost Year 03	Investment 601000985	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 446,763	$ 24,788	$ 24,788	$ 24,788	$ 24,788	$ 24,788	$ 24,788	$ 24,788	$ 24,788	$ 24,788	$ 24,788	$ 24,788	$ 24,788	$ 744,218
7500015	Capitalized AFUDC Debt	$ 214,875	$ 10,064	$ 10,479	$ 10,894	$ 11,309	$ 11,724	$ 12,140	$ 12,555	$ 12,970	$ 13,385	$ 13,800	$ 14,215	$ 14,630	$ 363,041
7100015	Capitalized AFUDC Equity	$ 92,442	$ 6,670	$ 6,945	$ 7,221	$ 7,496	$ 7,771	$ 8,046	$ 8,321	$ 8,596	$ 8,871	$ 9,147	$ 9,422	$ 9,697	$ 190,645
6100080	Consultants - Other	$ 4,160,982	$ 264,828	$ 264,828	$ 264,828	$ 264,828	$ 264,828	$ 264,828	$ 264,828	$ 264,828	$ 264,828	$ 264,828	$ 264,828	$ 264,828	$ 7,338,919
6790320	Fleet Allocation	$ 1,698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,698
C6020000	Fringe Adder	$ 8,861	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,861
6790315	I&D Allocated to Capital	$ 1,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,162
6780020	Miscellaneous Billing Exp Material Sales	$ (220,100)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (220,100)
C6900040	Payroll Tax Adder	$ 2,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,625
R6010010	SLR Overtime Blended Labor	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
R6010000	SLR Straight Time Blended Labor	$ 32,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,650
6500010	Transportation - Vehicle expense	$ 19,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,909
Cost Sum		$ 4,762,035	$ 306,350	$ 307,041	$ 307,731	$ 308,421	$ 309,111	$ 309,802	$ 310,492	$ 311,182	$ 311,872	$ 312,563	$ 313,253	$ 313,943	$ 8,483,795
Clearings		$ (4,762,035)	$ -	$ -	$ (921,122)	$ -	$ -	$ (927,334)	$ -	$ -	$ (933,546)	$ -	$ -	$ (939,758)	$ (8,483,795)
Project Net		$ -	$ 306,350	$ 307,041	$ (613,391)	$ 308,421	$ 309,111	$ (617,532)	$ 310,492	$ 311,182	$ (621,674)	$ 312,563	$ 313,253	$ (625,815)	$ -

Cost Year 04	Investment 601000985	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 744,218	$ 14,437	$ 14,437	$ 14,437	$ 14,437	$ 14,437	$ 14,437	$ 14,437	$ 14,437	$ 14,437	$ 14,437	$ 14,437	$ 14,437	$ 917,460
7500015	Capitalized AFUDC Debt	$ 363,041	$ 19,327	$ 19,761	$ 20,196	$ 20,630	$ 21,064	$ 21,499	$ 21,933	$ 22,367	$ 22,801	$ 23,236	$ 23,670	$ 24,104	$ 623,629
7100015	Capitalized AFUDC Equity	$ 190,645	$ 17,421	$ 17,813	$ 18,204	$ 18,596	$ 18,987	$ 19,379	$ 19,770	$ 20,162	$ 20,553	$ 20,945	$ 21,336	$ 21,728	$ 425,542
6100080	Consultants - Other	$ 7,338,919	$ 230,252	$ 230,252	$ 230,252	$ 230,252	$ 230,252	$ 230,252	$ 230,252	$ 230,252	$ 230,252	$ 230,252	$ 230,252	$ 230,252	$ 10,101,944
6790320	Fleet Allocation	$ 1,698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,698
C6020000	Fringe Adder	$ 8,861	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,861
6790315	I&D Allocated to Capital	$ 1,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,162
6780020	Miscellaneous Billing Exp Material Sales	$ (220,100)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (220,100)
C6900040	Payroll Tax Adder	$ 2,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,625
R6010010	SLR Overtime Blended Labor	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
R6010000	SLR Straight Time Blended Labor	$ 32,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,650
6500010	Transportation - Vehicle expense	$ 19,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,909
Cost Sum		$ 8,483,795	$ 281,437	$ 282,263	$ 283,089	$ 283,915	$ 284,741	$ 285,566	$ 286,392	$ 287,218	$ 288,044	$ 288,870	$ 289,696	$ 290,521	$ 11,915,546
Clearings		$ (8,483,795)	$ -	$ -	$ (846,789)	$ -	$ -	$ (854,222)	$ -	$ -	$ (861,654)	$ -	$ -	$ (869,087)	$ (11,915,546)
Project Net		$ -	$ 281,437	$ 282,263	$ (563,700)	$ 283,915	$ 284,741	$ (568,655)	$ 286,392	$ 287,218	$ (573,610)	$ 288,870	$ 289,696	$ (578,565)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601000986**	Investment Name Trailers, Equipment, Etc.	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-14668**	Funding Project Type **FP-NMG Power Operated Equip**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Trailers, Equipment, Etc.
Estimated In-Service Date			
Justification	Capital funding to procure trailers, equipment, etc. for new and/or existing units that meet retirement criteria.		
Alternatives Considered	Analysis is done at time of each purchase to determine correct fit for the need. Because of the broad and varied nature of equipment in this category, there is no set requirements of age and mileage like there is for vehicles. Requirements that are considered include viability of the piece of equipment, maintenance cost to date, age relative to other like-items in our inventory, availability of replacement parts, new technology that may be available.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601000986 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 6,146	$ -	$ 486	$ 45	$ -	$ -	$ -	$ 19,806	$ 5,471	$ 4,619	$ 65,010	$ 22,416	$ 123,997
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,873	$ 54,929	$ 25,661	$ 335,729	$ 358,522	$ 875,714
6790320	Fleet Allocation	$ -	$ 193	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ 14	$ -	$ 10	$ 39	$ 266
C6020000	Fringe Adder	$ -	$ 951	$ -	$ -	$ 75	$ -	$ -	$ -	$ -	$ 30	$ -	$ 22	$ 86	$ 1,164
6790315	I&D Allocated to Capital	$ -	$ 198	$ (84)	$ -	$ 9	$ -	$ -	$ -	$ -	$ 14	$ -	$ 10	$ 30	$ 176
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,158	$ -	$ -	$ -	$ -	$ 9,158
C6900040	Payroll Tax Adder	$ -	$ 282	$ -	$ -	$ 22	$ -	$ -	$ -	$ -	$ 9	$ -	$ 7	$ 26	$ 345
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112	$ -	$ -	$ -	$ 112
R6010000	SLR Straight Time Blended Labor	$ -	$ 3,522	$ -	$ -	$ 277	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ 319	$ 4,200
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 702	$ -	$ -	$ -	$ -	$ 702
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ 5,723	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 638	$ 14,640	$ 21,002
6500020	Transportation Trailers	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 11,291	$ (84)	$ 6,210	$ 437	$ -	$ -	$ -	$ 130,538	$ 60,579	$ 30,280	$ 401,508	$ 396,077	$ 1,036,836
Clearings		$ -	$ -	$ -	$ (17,417)	$ -	$ -	$ (437)	$ -	$ -	$ (191,117)	$ -	$ -	$ (827,865)	$ (1,036,836)
Project Net		$ -	$ 11,291	$ (84)	$ (11,207)	$ 437	$ -	$ (437)	$ -	$ 130,538	$ (130,538)	$ 30,280	$ 401,508	$ (431,788)	$ -

Cost Year 02	Investment 601000986	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 123,997	$ 913	$ 19,247	$ -	$ -	$ -	$ 17,010	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 4,895	$ 190,541
6100080	Consultants - Other	$ 875,714	$ -	$ -	$ -	$ -	$ -	$ 154,319	$ 44,316	$ 44,316	$ 44,316	$ 44,316	$ 44,316	$ 44,316	$ 1,295,928
6790320	Fleet Allocation	$ 266	$ -	$ -	$ -	$ -	$ -	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 326
C6020000	Fringe Adder	$ 1,164	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,164
6790315	I&D Allocated to Capital	$ 176	$ -	$ -	$ -	$ -	$ -	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 254
6401000	Mat & Supp - Inventory Issue	$ 9,158	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,158
C6900040	Payroll Tax Adder	$ 345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 345
R6010010	SLR Overtime Blended Labor	$ 112	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112
R6010000	SLR Straight Time Blended Labor	$ 4,200	$ -	$ -	$ -	$ -	$ -	$ 137	$ 137	$ 137	$ 137	$ 137	$ 137	$ 137	$ 5,159
6790321	Stores Allocation	$ 702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 702
6500010	Transportation - Vehicle expense	$ 21,002	$ 6,088	$ 19,299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,389
6500020	Transportation Trailers	$ -	$ -	$ 198,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198,650
Cost Sum		$ 1,036,836	$ 7,001	$ 237,197	$ -	$ -	$ -	$ 171,486	$ 49,368	$ 49,368	$ 49,368	$ 49,368	$ 49,368	$ 49,368	$ 1,748,728
Clearings		$ (1,036,836)	$ -	$ -	$ (244,198)	$ -	$ -	$ (171,486)	$ -	$ -	$ (148,104)	$ -	$ -	$ (148,104)	$ (1,748,728)
Project Net		$ -	$ 7,001	$ 237,197	$ (244,198)	$ -	$ -	$ -	$ 49,368	$ 49,368	$ (98,736)	$ 49,368	$ 49,368	$ (98,736)	$ -

Cost Year 03	Investment 601000986	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 190,541	$ 4,254	$ 4,254	$ 4,254	$ 4,254	$ 4,254	$ 4,254	$ 4,254	$ 4,254	$ 4,254	$ 4,254	$ 4,254	$ 4,254	$ 241,594
6100080	Consultants - Other	$ 1,295,928	$ 45,312	$ 45,312	$ 45,312	$ 45,312	$ 45,312	$ 45,312	$ 45,312	$ 45,312	$ 45,312	$ 45,312	$ 45,312	$ 45,312	$ 1,839,675
6790320	Fleet Allocation	$ 326	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 433
C6020000	Fringe Adder	$ 1,164	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,164
6790315	I&D Allocated to Capital	$ 254	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 11	$ 385
6401000	Mat & Supp - Inventory Issue	$ 9,158	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,158
C6900040	Payroll Tax Adder	$ 345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 345
R6010010	SLR Overtime Blended Labor	$ 112	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112
R6010000	SLR Straight Time Blended Labor	$ 5,159	$ 141	$ 141	$ 141	$ 141	$ 141	$ 141	$ 141	$ 141	$ 141	$ 141	$ 141	$ 141	$ 6,852
6790321	Stores Allocation	$ 702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 702
6500010	Transportation - Vehicle expense	$ 46,389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,389
6500020	Transportation Trailers	$ 198,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198,650
Cost Sum		$ 1,748,728	$ 49,727	$ 49,727	$ 49,727	$ 49,727	$ 49,727	$ 49,727	$ 49,727	$ 49,727	$ 49,727	$ 49,727	$ 49,727	$ 49,727	$ 2,345,458
Clearings		$ (1,748,728)	$ -	$ -	$ (149,182)	$ -	$ -	$ (149,182)	$ -	$ -	$ (149,182)	$ -	$ -	$ (149,182)	$ (2,345,458)
Project Net		$ -	$ 49,727	$ 49,727	$ (99,455)	$ 49,727	$ 49,727	$ (99,455)	$ 49,727	$ 49,727	$ (99,455)	$ 49,727	$ 49,727	$ (99,455)	$ -

Cost Year 04	Investment 601000986	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 241,594	$ 2,942	$ 2,942	$ 2,942	$ 2,942	$ 2,942	$ 2,942	$ 2,942	$ 2,942	$ 2,942	$ 2,942	$ 2,942	$ 2,942	$ 276,902
6100080	Consultants - Other	$ 1,839,675	$ 46,781	$ 46,781	$ 46,781	$ 46,781	$ 46,781	$ 46,781	$ 46,781	$ 46,781	$ 46,781	$ 46,781	$ 46,781	$ 46,781	$ 2,401,043
6790320	Fleet Allocation	$ 433	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 10	$ 551
C6020000	Fringe Adder	$ 1,164	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,164
6790315	I&D Allocated to Capital	$ 385	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 529
6401000	Mat & Supp - Inventory Issue	$ 9,158	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,158
C6900040	Payroll Tax Adder	$ 345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 345
R6010010	SLR Overtime Blended Labor	$ 112	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112
R6010000	SLR Straight Time Blended Labor	$ 6,852	$ 147	$ 147	$ 147	$ 147	$ 147	$ 147	$ 147	$ 147	$ 147	$ 147	$ 147	$ 147	$ 8,613
6790321	Stores Allocation	$ 702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 702
6500010	Transportation - Vehicle expense	$ 46,389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,389
6500020	Transportation Trailers	$ 198,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198,650
Cost Sum		$ 2,345,458	$ 49,892	$ 49,892	$ 49,892	$ 49,892	$ 49,892	$ 49,892	$ 49,892	$ 49,892	$ 49,892	$ 49,892	$ 49,892	$ 49,892	$ 2,944,157
Clearings		$ (2,345,458)	$ -	$ -	$ (149,675)	$ -	$ -	$ (149,675)	$ -	$ -	$ (149,675)	$ -	$ -	$ (149,675)	$ (2,944,157)
Project Net		$ -	$ 49,892	$ 49,892	$ (99,783)	$ 49,892	$ 49,892	$ (99,783)	$ 49,892	$ 49,892	$ (99,783)	$ 49,892	$ 49,892	$ (99,783)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001240	Facilities Security Statewide	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NEW-14104	FP-NMG Land_Structures&Improvemnts	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Facilities Security on various Buildings throughout the State
Justification	Facilities Security on various Buildings throughout the State
Alternatives Considered	Hire on-site security for each location which is more costly then security investments at NMGC locations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001240 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 10,639	$ 1,200	$ -	$ 7,747	$ 4,822	$ -	$ 2,110	$ 24,664	$ 18,259	$ 34	$ 25,863	$ 8,376	$ 103,711
6100080	Consultants - Other	$ -	$ -	$ 8,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,375	$ 1,504	$ 12,148
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 37,645	$ 5,844	$ 89,581	$ (25,027)	$ 40,180	$ 16,868	$ 97,249	$ 75,031	$ 65,168	$ 35,885	$ 236,868	$ 6,298	$ 681,589
6790320	Fleet Allocation	$ -	$ 48	$ -	$ -	$ -	$ -	$ -	$ 511	$ -	$ 66	$ 15	$ -	$ 212	$ 853
C6020000	Fringe Adder	$ -	$ 184	$ -	$ -	$ -	$ -	$ -	$ 1,630	$ -	$ 203	$ 38	$ 84	$ 906	$ 3,044
6790315	I&D Allocated to Capital	$ -	$ 38	$ (16)	$ -	$ -	$ -	$ -	$ 289	$ -	$ 91	$ 17	$ -	$ 317	$ 736
6400020	Mat & Supp - General and Office Supplies	$ -	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
C6900040	Payroll Tax Adder	$ -	$ 55	$ -	$ -	$ -	$ -	$ -	$ 483	$ -	$ 60	$ 11	$ 25	$ 269	$ 902
R6010000	SLR Straight Time Blended Labor	$ -	$ 681	$ -	$ -	$ -	$ -	$ -	$ 6,036	$ -	$ 751	$ 140	$ 310	$ 3,357	$ 11,276
Cost Sum		$ -	$ 49,352	$ 15,296	$ 89,581	$ (17,280)	$ 45,002	$ 16,868	$ 108,306	$ 99,694	$ 84,598	$ 36,141	$ 265,523	$ 21,239	$ 814,321
Clearings		$ -	$ -	$ -	$ (154,230)	$ -	$ -	$ (44,590)	$ -	$ -	$ (292,599)	$ -	$ -	$ (322,903)	$ (814,321)
Project Net		$ -	$ 49,352	$ 15,296	$ (64,649)	$ (17,280)	$ 45,002	$ (27,722)	$ 108,306	$ 99,694	$ (208,001)	$ 36,141	$ 265,523	$ (301,664)	$ -

Cost Year 02	Investment 601001240	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 103,711	$ 36	$ 15,639	$ 595	$ -	$ -	$ 10,457	$ 11,809	$ 8,136	$ 7,795	$ 8,136	$ 7,844	$ 7,883	$ 182,041
6100080	Consultants - Other	$ 12,148	$ 237	$ 317	$ -	$ -	$ -	$ 1,500	$ 1,500	$ 1,500	$ 2,250	$ 1,500	$ 2,250	$ 1,500	$ 24,702
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 681,589	$ (237)	$ 112,551	$ -	$ -	$ -	$ 88,918	$ 103,467	$ 67,847	$ 66,269	$ 67,847	$ 67,847	$ 66,687	$ 1,322,786
6790320	Fleet Allocation	$ 853	$ -	$ -	$ -	$ -	$ -	$ 286	$ 143	$ 286	$ 143	$ 286	$ 72	$ 215	$ 2,284
C6020000	Fringe Adder	$ 3,044	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,044
6790315	I&D Allocated to Capital	$ 736	$ -	$ -	$ -	$ -	$ -	$ 367	$ 183	$ 367	$ 183	$ 367	$ 92	$ 275	$ 2,571
6400020	Mat & Supp - General and Office Supplies	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
C6900040	Payroll Tax Adder	$ 902	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 902
R6010000	SLR Straight Time Blended Labor	$ 11,276	$ -	$ -	$ -	$ -	$ -	$ 4,532	$ 2,265	$ 4,531	$ 2,265	$ 4,531	$ 1,133	$ 3,398	$ 33,931
Cost Sum		$ 814,321	$ 36	$ 128,507	$ 595	$ -	$ -	$ 106,060	$ 119,368	$ 82,667	$ 78,906	$ 82,667	$ 79,238	$ 79,958	$ 1,572,324
Clearings		$ (814,321)	$ -	$ -	$ (129,138)	$ -	$ -	$ (106,060)	$ -	$ -	$ (280,941)	$ -	$ -	$ (241,864)	$ (1,572,324)
Project Net		$ -	$ 36	$ 128,507	$ (128,543)	$ -	$ -	$ -	$ 119,368	$ 82,667	$ (202,035)	$ 82,667	$ 79,238	$ (161,905)	$ -

Cost Year 03	Investment 601001240	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 182,041	$ -	$ 3,632	$ 7,264	$ 10,896	$ 10,896	$ 14,528	$ 7,264	$ 3,632	$ 7,264	$ 3,632	$ 3,632	$ -	$ 254,682
6100080	Consultants - Other	$ 24,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,702
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,322,786	$ -	$ 37,599	$ 75,198	$ 112,797	$ 112,797	$ 150,395	$ 75,198	$ 37,599	$ 75,198	$ 37,599	$ 37,599	$ -	$ 2,074,765
6790320	Fleet Allocation	$ 2,284	$ -	$ 76	$ 152	$ 228	$ 228	$ 304	$ 152	$ 76	$ 152	$ 76	$ 76	$ -	$ 3,802
C6020000	Fringe Adder	$ 3,044	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,044
6790315	I&D Allocated to Capital	$ 2,571	$ -	$ 93	$ 186	$ 279	$ 279	$ 372	$ 186	$ 93	$ 186	$ 93	$ 93	$ -	$ 4,429
6400020	Mat & Supp - General and Office Supplies	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
C6900040	Payroll Tax Adder	$ 902	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 902
R6010000	SLR Straight Time Blended Labor	$ 33,931	$ -	$ 1,205	$ 2,409	$ 3,614	$ 3,614	$ 4,819	$ 2,409	$ 1,205	$ 2,409	$ 1,205	$ 1,205	$ -	$ 58,027
Cost Sum		$ 1,572,324	$ -	$ 42,605	$ 85,209	$ 127,814	$ 127,814	$ 170,417	$ 85,209	$ 42,605	$ 85,209	$ 42,605	$ 42,605	$ -	$ 2,424,416
Clearings		$ (1,572,324)	$ -	$ -	$ (127,814)	$ -	$ -	$ (426,045)	$ -	$ -	$ (213,023)	$ -	$ -	$ (85,211)	$ (2,424,416)
Project Net		$ -	$ -	$ 42,605	$ (42,605)	$ 127,814	$ 127,814	$ (255,628)	$ 85,209	$ 42,605	$ (127,814)	$ 42,605	$ 42,605	$ (85,211)	$ -

Cost Year 04	Investment 601001240	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 254,682	$ -	$ 2,613	$ 5,225	$ 7,838	$ 7,838	$ 10,450	$ 5,225	$ 2,613	$ 5,225	$ 2,613	$ 2,613	$ -	$ 306,933
6100080	Consultants - Other	$ 24,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,702
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,074,765	$ -	$ 40,374	$ 80,749	$ 121,121	$ 121,121	$ 161,495	$ 80,749	$ 40,374	$ 80,749	$ 40,374	$ 40,374	$ -	$ 2,882,246
6790320	Fleet Allocation	$ 3,802	$ -	$ 86	$ 173	$ 259	$ 259	$ 346	$ 173	$ 86	$ 173	$ 86	$ 86	$ -	$ 5,531
C6020000	Fringe Adder	$ 3,044	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,044
6790315	I&D Allocated to Capital	$ 4,429	$ -	$ 106	$ 212	$ 318	$ 318	$ 423	$ 212	$ 106	$ 212	$ 106	$ 106	$ -	$ 6,546
6400020	Mat & Supp - General and Office Supplies	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
C6900040	Payroll Tax Adder	$ 902	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 902
R6010000	SLR Straight Time Blended Labor	$ 58,027	$ -	$ 1,294	$ 2,587	$ 3,882	$ 3,882	$ 5,175	$ 2,587	$ 1,294	$ 2,587	$ 1,294	$ 1,294	$ -	$ 83,903
Cost Sum		$ 2,424,416	$ -	$ 44,474	$ 88,946	$ 133,417	$ 133,417	$ 177,889	$ 88,946	$ 44,474	$ 88,946	$ 44,474	$ 44,474	$ -	$ 3,313,870
Clearings		$ (2,424,416)	$ -	$ -	$ (133,419)	$ -	$ -	$ (444,723)	$ -	$ -	$ (222,365)	$ -	$ -	$ (88,947)	$ (3,313,870)
Project Net		$ -	$ -	$ 44,474	$ (44,474)	$ 133,417	$ 133,417	$ (266,834)	$ 88,946	$ 44,474	$ (133,419)	$ 44,474	$ 44,474	$ (88,947)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001241**	Investment Name Pipeline Security	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NEW-14103**	Funding Project Type **FP-NMG Land_Structures&Improvemnts**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Pipeline Security on various Facilities throughout the State
Estimated In-Service Date			
Justification	NMGC has determine that it should enhance its pipeline security on various critical facilities. Increasing risk from outside entities has been an increasing concern with the pipeline industry		
Alternatives Considered	Address site specific security issues as they arrive in a more reactive approach		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001241 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 15,099	$ 862	$ 4,258	$ 1,505	$ -	$ -	$ 6,163	$ -	$ 9,886	$ 17,941	$ 48,879	$ 5,276	$ 109,867
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,056	$ -	$ 3,188	$ 1,860	$ 7,104
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 47,103	$ 20,797	$ 39,150	$ 12,543	$ -	$ -	$ 37,561	$ 54,010	$ 82,058	$ 33,494	$ 239,607	$ 193,749	$ 760,072
6790320	Fleet Allocation	$ -	$ 160	$ -	$ -	$ -	$ -	$ -	$ 285	$ -	$ -	$ 565	$ 664	$ 323	$ 1,998
C6020000	Fringe Adder	$ -	$ 381	$ -	$ -	$ -	$ -	$ -	$ 2,070	$ -	$ -	$ 1,314	$ 1,890	$ 1,328	$ 6,983
6790315	I&D Allocated to Capital	$ -	$ 79	$ (34)	$ -	$ -	$ -	$ -	$ 161	$ -	$ -	$ 591	$ 850	$ 465	$ 2,113
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32	$ 33	$ 26	$ 90
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 284
6400510	Mat & Supp - Small Tools	$ -	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
C6900040	Payroll Tax Adder	$ -	$ 113	$ -	$ -	$ -	$ -	$ -	$ 613	$ -	$ -	$ 389	$ 560	$ 394	$ 2,069
R6010010	SLR Overtime Blended Labor	$ -	$ 96	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 734	$ 1,125	$ 441	$ 2,397
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,315	$ -	$ -	$ -	$ -	$ -	$ 7,667	$ -	$ -	$ 4,132	$ 5,874	$ 4,478	$ 23,466
6790321	Stores Allocation	$ -	$ -	$ -	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ -	$ 64,416	$ 21,625	$ 43,710	$ 14,048	$ -	$ -	$ 54,521	$ 54,010	$ 94,000	$ 59,193	$ 302,668	$ 208,340	$ 916,531
Clearings		$ -	$ -	$ -	$ (129,751)	$ -	$ -	$ (14,048)	$ -	$ -	$ (202,531)	$ -	$ -	$ (570,201)	$ (916,531)
Project Net		$ -	$ 64,416	$ 21,625	$ (86,041)	$ 14,048	$ -	$ (14,048)	$ 54,521	$ 54,010	$ (108,531)	$ 59,193	$ 302,668	$ (361,861)	$ -

Cost Year 02	Investment 601001241	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 109,867	$ 18,989	$ -	$ -	$ -	$ 334	$ 19,506	$ 10,140	$ 11,162	$ 10,140	$ 11,236	$ 11,236	$ 12,927	$ 215,537
6100080	Consultants - Other	$ 7,104	$ 1,108	$ -	$ 5,097	$ -	$ 1,333	$ 1,333	$ 1,333	$ 1,333	$ 1,333	$ 2,000	$ 2,000	$ 1,333	$ 25,308
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 760,072	$ 6,781	$ 5,097	$ (5,097)	$ 50,852	$ -	$ 173,527	$ 89,607	$ 99,458	$ 89,607	$ 99,458	$ 99,458	$ 114,921	$ 1,583,741
6790320	Fleet Allocation	$ 1,998	$ -	$ -	$ -	$ -	$ 107	$ 143	$ 72	$ 36	$ 72	$ 36	$ 36	$ 72	$ 2,570
C6020000	Fringe Adder	$ 6,983	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,983
6790315	I&D Allocated to Capital	$ 2,113	$ -	$ -	$ -	$ -	$ 138	$ 184	$ 92	$ 46	$ 92	$ 46	$ 46	$ 92	$ 2,847
6010210	Labor Non-Exempt - Straight Time	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6400100	Mat & Supp - Outside Material Purchases	$ 284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 284
6400510	Mat & Supp - Small Tools	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
C6900040	Payroll Tax Adder	$ 2,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,069
R6010010	SLR Overtime Blended Labor	$ 2,397	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,397
R6010000	SLR Straight Time Blended Labor	$ 23,466	$ -	$ -	$ -	$ -	$ 1,700	$ 2,266	$ 1,133	$ 567	$ 1,133	$ 567	$ 567	$ 1,133	$ 32,530
6790321	Stores Allocation	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ 916,531	$ 26,877	$ 5,097	$ -	$ 50,852	$ 3,612	$ 196,959	$ 102,376	$ 112,601	$ 102,376	$ 113,342	$ 113,342	$ 130,478	$ 1,874,443
Clearings		$ (916,531)	$ -	$ -	$ (31,974)	$ -	$ -	$ (251,423)	$ -	$ -	$ (317,354)	$ -	$ -	$ (357,162)	$ (1,874,443)
Project Net		$ -	$ 26,877	$ 5,097	$ (31,974)	$ 50,852	$ 3,612	$ (54,464)	$ 102,376	$ 112,601	$ (214,978)	$ 113,342	$ 113,342	$ (226,684)	$ -

Cost Year 03	Investment 601001241	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 215,537	$ -	$ 4,573	$ 9,146	$ 13,718	$ 13,718	$ 18,291	$ 9,146	$ 4,573	$ 9,146	$ 4,573	$ 4,573	$ -	$ 306,994
6100080	Consultants - Other	$ 25,308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,308
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,583,741	$ -	$ 48,253	$ 96,506	$ 144,758	$ 144,758	$ 193,011	$ 96,506	$ 48,253	$ 96,506	$ 48,253	$ 48,253	$ -	$ 2,548,796
6790320	Fleet Allocation	$ 2,570	$ -	$ 38	$ 76	$ 114	$ 114	$ 152	$ 76	$ 38	$ 76	$ 38	$ 38	$ -	$ 3,329
C6020000	Fringe Adder	$ 6,983	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,983
6790315	I&D Allocated to Capital	$ 2,847	$ -	$ 46	$ 93	$ 139	$ 139	$ 186	$ 93	$ 46	$ 93	$ 46	$ 46	$ -	$ 3,776
6010210	Labor Non-Exempt - Straight Time	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6400100	Mat & Supp - Outside Material Purchases	$ 284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 284
6400510	Mat & Supp - Small Tools	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
C6900040	Payroll Tax Adder	$ 2,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,069
R6010010	SLR Overtime Blended Labor	$ 2,397	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,397
R6010000	SLR Straight Time Blended Labor	$ 32,530	$ -	$ 603	$ 1,205	$ 1,807	$ 1,807	$ 2,409	$ 1,205	$ 603	$ 1,205	$ 603	$ 603	$ -	$ 44,579
6790321	Stores Allocation	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ 1,874,443	$ -	$ 53,513	$ 107,026	$ 160,536	$ 160,536	$ 214,049	$ 107,026	$ 53,513	$ 107,026	$ 53,513	$ 53,513	$ -	$ 2,944,692
Clearings		$ (1,874,443)	$ -	$ -	$ (160,538)	$ -	$ -	$ (535,121)	$ -	$ -	$ (267,564)	$ -	$ -	$ (107,026)	$ (2,944,692)
Project Net		$ -	$ -	$ 53,513	$ (53,513)	$ 160,536	$ 160,536	$ (321,072)	$ 107,026	$ 53,513	$ (160,538)	$ 53,513	$ 53,513	$ (107,026)	$ -

Cost Year 04	Investment 601001241	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 306,994	$ -	$ 3,289	$ 6,579	$ 9,868	$ 9,868	$ 13,157	$ 6,579	$ 3,289	$ 6,579	$ 3,289	$ 3,289	$ -	$ 372,780
6100080	Consultants - Other	$ 25,308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,308
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,548,796	$ -	$ 51,814	$ 103,629	$ 155,442	$ 155,442	$ 207,256	$ 103,629	$ 51,814	$ 103,629	$ 51,814	$ 51,814	$ -	$ 3,585,078
6790320	Fleet Allocation	$ 3,329	$ -	$ 43	$ 86	$ 130	$ 130	$ 173	$ 86	$ 43	$ 86	$ 43	$ 43	$ -	$ 4,194
C6020000	Fringe Adder	$ 6,983	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,983
6790315	I&D Allocated to Capital	$ 3,776	$ -	$ 53	$ 106	$ 159	$ 159	$ 212	$ 106	$ 53	$ 106	$ 53	$ 53	$ -	$ 4,834
6010210	Labor Non-Exempt - Straight Time	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6400100	Mat & Supp - Outside Material Purchases	$ 284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 284
6400510	Mat & Supp - Small Tools	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
C6900040	Payroll Tax Adder	$ 2,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,069
R6010010	SLR Overtime Blended Labor	$ 2,397	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,397
R6010000	SLR Straight Time Blended Labor	$ 44,579	$ -	$ 647	$ 1,293	$ 1,941	$ 1,941	$ 2,587	$ 1,293	$ 647	$ 1,293	$ 647	$ 647	$ -	$ 57,513
6790321	Stores Allocation	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ 2,944,692	$ -	$ 55,846	$ 111,693	$ 167,539	$ 167,539	$ 223,385	$ 111,693	$ 55,846	$ 111,693	$ 55,846	$ 55,846	$ -	$ 4,061,616
Clearings		$ (2,944,692)	$ -	$ -	$ (167,538)	$ -	$ -	$ (558,464)	$ -	$ -	$ (279,231)	$ -	$ -	$ (111,691)	$ (4,061,616)
Project Net		$ -	$ -	$ 55,846	$ (55,846)	$ 167,539	$ 167,539	$ (335,079)	$ 111,693	$ 55,846	$ (167,538)	$ 55,846	$ 55,846	$ (111,691)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001258**	Investment Name NMGC Facility Solar Installations	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NEW-14106**	Funding Project Type **FP-NMG Land_Structures&Improvemnts**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	NMGC Facility Solar Installations
Estimated In-Service Date			
Justification	NMGC Facility Solar Installations to reduce electricity cost and GHG emissions from NMGC operations		
Alternatives Considered	Not to install solar installations		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001258 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 4,079	$ 104	$ -	$ 8,493	$ -	$ -	$ -	$ 36,284	$ 48,985	$ 30,303	$ -	$ -	$ 128,248
6100080	Consultants - Other	$ -	$ 26,956	$ -	$ 72,818	$ (2,046)	$ -	$ -	$ 22,696	$ 195,591	$ 317,214	$ 168,348	$ -	$ 25,000	$ 826,577
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ 30
6790199	Fees - Miscellaneous	$ -	$ -	$ 1,226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,226
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180	$ -	$ -	$ -	$ 180
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482	$ -	$ -	$ -	$ 482
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217	$ -	$ -	$ -	$ 217
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395	$ -	$ -	$ -	$ -	$ 395
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 143	$ -	$ -	$ -	$ 143
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,786	$ -	$ -	$ -	$ 1,786
Cost Sum		$ -	$ 31,035	$ 1,330	$ 72,818	$ 6,447	$ -	$ -	$ 22,696	$ 232,271	$ 369,037	$ 198,651	$ -	$ 25,000	$ 959,284
Clearings		$ -	$ -	$ -	$ (105,183)	$ -	$ -	$ (6,447)	$ -	$ -	$ (624,003)	$ -	$ -	$ (223,651)	$ (959,284)
Project Net		$ -	$ 31,035	$ 1,330	$ (32,365)	$ 6,447	$ -	$ (6,447)	$ 22,696	$ 232,271	$ (254,966)	$ 198,651	$ -	$ (198,651)	$ -

Cost Year 02	Investment 601001258	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 128,248	$ -	$ 4,130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,378
6100080	Consultants - Other	$ 826,577	$ (25,000)	$ 27,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 829,113
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6790199	Fees - Miscellaneous	$ 1,226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,226
6790320	Fleet Allocation	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180
C6020000	Fringe Adder	$ 482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482
6790315	I&D Allocated to Capital	$ 217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217
6400500	Mat & Supp - Parts	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
C6900040	Payroll Tax Adder	$ 143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 143
R6010010	SLR Overtime Blended Labor	$ 1,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,786
Cost Sum		$ 959,284	$ (25,000)	$ 31,666	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 965,950
Clearings		$ (959,284)	$ -	$ -	$ (6,666)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (965,950)
Project Net		$ -	$ (25,000)	$ 31,666	$ (6,666)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001258	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 132,378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,378
6100080	Consultants - Other	$ 829,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 829,113
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6790199	Fees - Miscellaneous	$ 1,226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,226
6790320	Fleet Allocation	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180
C6020000	Fringe Adder	$ 482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482
6790315	I&D Allocated to Capital	$ 217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217
6400500	Mat & Supp - Parts	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
C6900040	Payroll Tax Adder	$ 143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 143
R6010010	SLR Overtime Blended Labor	$ 1,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,786
Cost Sum		$ 965,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 965,950
Clearings		$ (965,950)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (965,950)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001258	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 132,378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,378
6100080	Consultants - Other	$ 829,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 829,113
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6790199	Fees - Miscellaneous	$ 1,226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,226
6790320	Fleet Allocation	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180
C6020000	Fringe Adder	$ 482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482
6790315	I&D Allocated to Capital	$ 217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217
6400500	Mat & Supp - Parts	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
C6900040	Payroll Tax Adder	$ 143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 143
R6010010	SLR Overtime Blended Labor	$ 1,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,786
Cost Sum		$ 965,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 965,950
Clearings		$ (965,950)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (965,950)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001313	CNG Facilities and Equipment	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NEW-14303	FP-NMG Land_Structures&Improvemnts	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	NMGC CNG Facilities and Equipment- Carlsbad. Install a new, small scale CNG station for NMGC to operate as a private facility for the use of its operation and maintenance activities.
Justification	To have a CNG station to fill CNG trailers used for maintenance. The nearest CNG station is in Midland, TX which requires a five hour round trip to fill a a trailer. By having a slow fill station, the trailers can be filled up in house, while other work can be completed by the crews instead of travelling to Midland, TX.
Alternatives Considered	Operations to continue taking the CNG Trailers to Midland, TX for refills. Hire a third party vendor to fill the CNG trailers on site at a higher expense for years to come.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001313 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 3,673	$ -	$ -	$ 725	$ 740	$ 518	$ -	$ -	$ -	$ 1,707	$ 2,911	$ 5,379	$ 15,653
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (19,406)	$ 2,800	$ 6,852	$ (2,421)	$ 1,500	$ -	$ -	$ -	$ -	$ 34,741	$ 53,403	$ 59,241	$ 136,710
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118	$ -	$ 118
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 716	$ -	$ 716
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 359	$ -	$ 359
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,234	$ -	$ 1,234
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 555	$ -	$ 555
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 4,318	$ 6,166	$ -	$ -	$ -	$ -	$ 410	$ -	$ -	$ 10,894
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 366	$ -	$ 366
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,234	$ -	$ 1,234
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,335	$ -	$ 3,335
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 286	$ 1,057	$ -	$ -	$ -	$ -	$ 29	$ -	$ -	$ 1,373
Cost Sum		$ -	$ (15,733)	$ 2,800	$ 6,852	$ 2,909	$ 9,463	$ 518	$ -	$ -	$ -	$ 36,887	$ 64,229	$ 64,620	$ 172,546
Clearings		$ -	$ -	$ -	$ 6,080	$ -	$ -	$ (12,890)	$ -	$ -	$ -	$ -	$ -	$ (165,736)	$ (172,546)
Project Net		$ -	$ (15,733)	$ 2,800	$ 12,933	$ 2,909	$ 9,463	$ (12,372)	$ -	$ -	$ -	$ 36,887	$ 64,229	$ (101,116)	$ -

Cost Year 02	Investment 601001313	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 15,653	$ 17,176	$ -	$ 356	$ 5,714	$ 1,980	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,879
6100080	Consultants - Other	$ -	$ -	$ -	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 136,710	$ 66,096	$ -	$ 261	$ 4,937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 208,004
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 118	$ 78	$ -	$ -	$ 538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 734
6030080	Empl Exp - Travel and Lodging	$ 716	$ 1,188	$ -	$ -	$ 5,620	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,524
6790320	Fleet Allocation	$ 359	$ 384	$ -	$ -	$ 1,521	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,305
C6020000	Fringe Adder	$ 1,234	$ 898	$ -	$ -	$ 2,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,625
6790315	I&D Allocated to Capital	$ 555	$ 224	$ -	$ -	$ 623	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,457
6400100	Mat & Supp - Outside Material Purchases	$ 10,894	$ 1,499	$ -	$ 8,794	$ 7,044	$ 17,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,547
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ 597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 597
C6900040	Payroll Tax Adder	$ 366	$ 266	$ -	$ -	$ 739	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,370
6790230	Postage, Shipping and Courier	$ -	$ 170	$ -	$ -	$ 93	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
R6010010	SLR Overtime Blended Labor	$ 1,234	$ 655	$ -	$ -	$ 2,534	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,633
R6010000	SLR Straight Time Blended Labor	$ 3,335	$ 2,670	$ -	$ -	$ 6,701	$ 455	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,161
6790321	Stores Allocation	$ 1,373	$ 170	$ -	$ 517	$ 769	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,876
Cost Sum		$ 172,546	$ 91,474	$ -	$ 10,043	$ 39,925	$ 21,103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335,090
Clearings		$ (172,546)	$ -	$ -	$ (101,517)	$ -	$ -	$ (61,027)	$ -	$ -	$ -	$ -	$ -	$ -	$ (335,090)
Project Net		$ -	$ 91,474	$ -	$ (91,474)	$ 39,925	$ 21,103	$ (61,027)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment 601001313 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 40,879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,879
6100080	Consultants - Other	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 208,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 208,004
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 734	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 734
6030080	Empl Exp - Travel and Lodging	$ 7,524	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,524
6790320	Fleet Allocation	$ 2,305	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,305
C6020000	Fringe Adder	$ 4,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,625
6790315	I&D Allocated to Capital	$ 1,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,457
6400100	Mat & Supp - Outside Material Purchases	$ 45,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,547
6400510	Mat & Supp - Small Tools	$ 597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 597
C6900040	Payroll Tax Adder	$ 1,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,370
6790230	Postage, Shipping and Courier	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
R6010010	SLR Overtime Blended Labor	$ 4,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,633
R6010000	SLR Straight Time Blended Labor	$ 13,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,161
6790321	Stores Allocation	$ 3,876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,876
Cost Sum		$ 335,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335,090
Clearings		$ (335,090)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (335,090)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 601001313 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 40,879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,879
6100080	Consultants - Other	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 208,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 208,004
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 734	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 734
6030080	Empl Exp - Travel and Lodging	$ 7,524	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,524
6790320	Fleet Allocation	$ 2,305	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,305
C6020000	Fringe Adder	$ 4,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,625
6790315	I&D Allocated to Capital	$ 1,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,457
6400100	Mat & Supp - Outside Material Purchases	$ 45,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,547
6400510	Mat & Supp - Small Tools	$ 597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 597
C6900040	Payroll Tax Adder	$ 1,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,370
6790230	Postage, Shipping and Courier	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
R6010010	SLR Overtime Blended Labor	$ 4,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,633
R6010000	SLR Straight Time Blended Labor	$ 13,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,161
6790321	Stores Allocation	$ 3,876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,876
Cost Sum		$ 335,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335,090
Clearings		$ (335,090)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (335,090)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001683	Hydrogen Blending Phase I: Leak Town Pilot	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NEW-15608	FP-NMG Land_Structures&Improvemnts	Literal

Project Information

Construction Start Date:
Estimated In-Service Date:

Description: Phase I: Support the planning and execution of a small-scale hydrogen blending pilot trial. This trial will be performed at the Leak Town test site of New Mexico Gas Company (NMGCO). The Leak Town Pilot will utilize methodologies and processes that can be used for a future larger trial on a portion of NMGCO natural gas distribution system.

Justification: New Mexico Gas Company along with many others concerned about cleaner, sustainable energy believe hydrogen may play an important role in the efforts of gas utilities to decarbonize and reduce GHG emissions. Since hydrogen produces no GHG combustion by-products and can be produced using low carbon methods, blending hydrogen into the natural gas supply and displacing methane can serve to reduce the utility's overall GHG emission profile. It may provide a path to customer retention as a

Alternatives Considered: Continue business as usual without adopting new technologies

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No	Estimated cost based on proposed design to provide blended hydrogen and natural gas to six units at leak town. Each unit will have three	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001683 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,565	$ 668	$ 579	$ 989	$ 605	$ -	$ -	$ 757	$ 2,826	$ -	$ -	$ -	$ 7,989
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ (89,948)	$ (7,094)	$ (9,069)	$ (6,321)	$ -	$ (854)	$ (4,207)	$ (16,456)	$ (2,830)	$ 1,077	$ -	$ (135,703)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 14,931	$ 3,900	$ 3,900	$ -	$ 4,207	$ -	$ -	$ 15,907	$ 3,900	$ -	$ -	$ -	$ 46,746
6790320	Fleet Allocation	$ -	$ 171	$ -	$ -	$ 242	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 514
C6020000	Fringe Adder	$ -	$ 341	$ -	$ -	$ 507	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,015
6790315	I&D Allocated to Capital	$ -	$ 71	$ (30)	$ -	$ 61	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121
6401000	Mat & Supp - Inventory Issue	$ -	$ 27	$ 62	$ 853	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 942
6400060	Mat & Supp - Operations Consumables	$ -	$ -	$ -	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ (384)	$ (746)	$ -	$ -	$ -	$ -	$ 99	$ -	$ -	$ -	$ (1,031)
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ 1,790	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,838
C6900040	Payroll Tax Adder	$ -	$ 101	$ -	$ -	$ 150	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 301
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,262	$ -	$ -	$ 1,878	$ 621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,761
6790321	Stores Allocation	$ -	$ 2	$ 3	$ 30	$ (49)	$ -	$ -	$ -	$ -	$ 4	$ -	$ -	$ -	$ (10)
Cost Sum		$ -	$ 18,470	$ (85,345)	$ 321	$ (5,988)	$ (550)	$ -	$ (854)	$ 12,457	$ (9,627)	$ (2,830)	$ 1,077	$ -	$ (72,870)
Clearings		$ -	$ -	$ -	$ 66,554	$ -	$ -	$ 6,539	$ -	$ -	$ (1,976)	$ -	$ -	$ 1,753	$ 72,870
Project Net		$ -	$ 18,470	$ (85,345)	$ 66,875	$ (5,988)	$ (550)	$ 6,539	$ (854)	$ 12,457	$ (11,604)	$ (2,830)	$ 1,077	$ 1,753	$ -

Cost Year 02	Investment 601001683	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,989	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,989
7103060	CIAC (Capital Work Order Credit)	$ (135,703)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (135,703)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 46,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,746
6790320	Fleet Allocation	$ 514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 514
C6020000	Fringe Adder	$ 1,015	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,015
6790315	I&D Allocated to Capital	$ 121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121
6401000	Mat & Supp - Inventory Issue	$ 942	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 942
6400060	Mat & Supp - Operations Consumables	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6400100	Mat & Supp - Outside Material Purchases	$ (1,031)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,031)
6400510	Mat & Supp - Small Tools	$ 1,838	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,838
C6900040	Payroll Tax Adder	$ 301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 301
R6010000	SLR Straight Time Blended Labor	$ 3,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,761
6790321	Stores Allocation	$ (10)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10)
Cost Sum		$ (72,870)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72,870)
Clearings		$ 72,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,870
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001683	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,989	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,989
7103060	CIAC (Capital Work Order Credit)	$ (135,703)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (135,703)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 46,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,746
6790320	Fleet Allocation	$ 514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 514
C6020000	Fringe Adder	$ 1,015	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,015
6790315	I&D Allocated to Capital	$ 121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121
6401000	Mat & Supp - Inventory Issue	$ 942	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 942
6400060	Mat & Supp - Operations Consumables	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6400100	Mat & Supp - Outside Material Purchases	$ (1,031)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,031)
6400510	Mat & Supp - Small Tools	$ 1,838	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,838
C6900040	Payroll Tax Adder	$ 301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 301
R6010000	SLR Straight Time Blended Labor	$ 3,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,761
6790321	Stores Allocation	$ (10)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10)
Cost Sum		$ (72,870)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72,870)
Clearings		$ 72,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,870
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001683	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,989	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,989
7103060	CIAC (Capital Work Order Credit)	$ (135,703)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (135,703)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 46,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,746
6790320	Fleet Allocation	$ 514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 514
C6020000	Fringe Adder	$ 1,015	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,015
6790315	I&D Allocated to Capital	$ 121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121
6401000	Mat & Supp - Inventory Issue	$ 942	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 942
6400060	Mat & Supp - Operations Consumables	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6400100	Mat & Supp - Outside Material Purchases	$ (1,031)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,031)
6400510	Mat & Supp - Small Tools	$ 1,838	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,838
C6900040	Payroll Tax Adder	$ 301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 301
R6010000	SLR Straight Time Blended Labor	$ 3,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,761
6790321	Stores Allocation	$ (10)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10)
Cost Sum		$ (72,870)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72,870)
Clearings		$ 72,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,870
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001760	Call Center Remodel - Gas Control/Supply/Director office and Manager office	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NEW-15567	FP-NMG Land_Structures&Improvemnts	Literal

Project Information

Construction Start Date		Description	Call Center Remodel - adding Gas Control and Gas Supply offices
Estimated In-Service Date			
Justification	Call Center office is out dated and over 13 years old.		
Alternatives Considered	Perform addition maintenance until capital projects can be completed to make repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes	based on historical projects	
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001760 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,835	$ -	$ -	$ 1,846	$ 26,875	$ 22,455	$ 42,194	$ 29	$ -	$ -	$ -	$ 336	$ 95,570
6100080	Consultants - Other	$ -	$ 21,591	$ -	$ -	$ -	$ 742,684	$ (373,324)	$ 236,549	$ -	$ -	$ -	$ -	$ 5,599	$ 633,099
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 40	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 129	$ 207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 15	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ 1,796	$ 224	$ (349)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,671
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ 14,735	$ 40,591	$ 96,637	$ (51,895)	$ -	$ -	$ -	$ -	$ -	$ 100,068
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159	$ -	$ -	$ -	$ -	$ 159
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 196	$ -	$ (93)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 38	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 479	$ 767	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,245
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ -	$ -	$ -	$ 12
Cost Sum		$ -	$ 23,426	$ -	$ 1,992	$ 17,507	$ 810,970	$ (254,232)	$ 226,847	$ 200	$ -	$ -	$ -	$ 5,935	$ 832,644
Clearings		$ -	$ -	$ -	$ (25,418)	$ -	$ -	$ (574,245)	$ -	$ -	$ (227,047)	$ -	$ -	$ (5,935)	$ (832,644)
Project Net		$ -	$ 23,426	$ -	$ (23,426)	$ 17,507	$ 810,970	$ (828,477)	$ 226,847	$ 200	$ (227,047)	$ -	$ -	$ -	$ -

Cost Year 02 Investment 601001760 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 95,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,570
6100080	Consultants - Other	$ 633,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 633,099
6790320	Fleet Allocation	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141
C6020000	Fringe Adder	$ 336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336
6790315	I&D Allocated to Capital	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6018999	Labor Expense Reclass	$ 1,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,671
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 100,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,068
6400100	Mat & Supp - Outside Material Purchases	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159
6400510	Mat & Supp - Small Tools	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6798999	Other Operational Expense Reclass	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010000	SLR Straight Time Blended Labor	$ 1,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,245
6790321	Stores Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
Cost Sum		$ 832,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 832,644
Clearings		$ (832,644)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (832,644)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment 601001760 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 95,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,570
6100080	Consultants - Other	$ 633,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 633,099
6790320	Fleet Allocation	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141
C6020000	Fringe Adder	$ 336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336
6790315	I&D Allocated to Capital	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6018999	Labor Expense Reclass	$ 1,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,671
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 100,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,068
6400100	Mat & Supp - Outside Material Purchases	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159
6400510	Mat & Supp - Small Tools	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6798999	Other Operational Expense Reclass	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010000	SLR Straight Time Blended Labor	$ 1,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,245
6790321	Stores Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
Cost Sum		$ 832,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 832,644
Clearings		$ (832,644)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (832,644)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 601001760 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 95,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,570
6100080	Consultants - Other	$ 633,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 633,099
6790320	Fleet Allocation	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141
C6020000	Fringe Adder	$ 336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336
6790315	I&D Allocated to Capital	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6018999	Labor Expense Reclass	$ 1,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,671
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 100,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,068
6400100	Mat & Supp - Outside Material Purchases	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159
6400510	Mat & Supp - Small Tools	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6798999	Other Operational Expense Reclass	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
R6010000	SLR Straight Time Blended Labor	$ 1,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,245
6790321	Stores Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
Cost Sum		$ 832,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 832,644
Clearings		$ (832,644)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (832,644)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001975**	IT/Facilities equipment for Split Shift	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16110**	**FP-NMG Office Furn & Equip**	**Literal**

Project Information

Construction Start Date
Estimated In-Service Date
Description: Pandemic IT/Chairs
Justification: Monitors, Chairs, equipment for Split Shift Re-entry
Alternatives Considered: Team members will have to use their own chairs at home which can lead to ergonomic injuries

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Pricing for Monitors and Chairs on file. other item costs are based on current pricing.	
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601001975 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 920
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ 10,343	$ 3,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,806
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 390
6790321	Stores Allocation	$ -	$ -	$ -	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
Cost Sum		$ -	$ -	$ -	$ 11,765	$ 3,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,229
Clearings		$ -	$ -	$ -	$ (11,765)	$ -	$ -	$ (3,463)	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,229)
Project Net		$ -	$ -	$ -	$ -	$ 3,463	$ -	$ (3,463)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001975	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 920
6030080	Empl Exp - Travel and Lodging	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
6400010	Mat & Supp - Furniture & Computer, Office	$ 13,806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,806
6400100	Mat & Supp - Outside Material Purchases	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 390
6790321	Stores Allocation	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
Cost Sum		$ 15,229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,229
Clearings		$ (15,229)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,229)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001975	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 920
6030080	Empl Exp - Travel and Lodging	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
6400010	Mat & Supp - Furniture & Computer, Office	$ 13,806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,806
6400100	Mat & Supp - Outside Material Purchases	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 390
6790321	Stores Allocation	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
Cost Sum		$ 15,229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,229
Clearings		$ (15,229)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,229)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001975	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 920
6030080	Empl Exp - Travel and Lodging	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
6400010	Mat & Supp - Furniture & Computer, Office	$ 13,806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,806
6400100	Mat & Supp - Outside Material Purchases	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 390
6790321	Stores Allocation	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
Cost Sum		$ 15,229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,229
Clearings		$ (15,229)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,229)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610000757	Tools and Equipment - Albuquerque	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	NCP-09798	FP-NMG Tools, Shop & Garage Equip	Literal

Project Information

Construction Start Date		Description	Tools and Equipment - Albuquerque
Estimated In-Service Date			
Justification	Misc. tool and equipment such as locators, tapping equipment, etc. to replace equipment that have reached the end of its useful life		
Alternatives Considered	Leasing equipment or outsourcing construction/operating tasks		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000757 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 394	$ 8,281	$ 4,888	$ 2,514	$ 6,036	$ 306	$ 5,353	$ 12,330	$ 823	$ 9,091	$ 262	$ 10	$ 50,288
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 28,882	$ 15,317	$ (8,254)	$ 33,333	$ 2,449	$ 8,283	$ -	$ 4,140	$ 21,513	$ -	$ 46,440	$ 152,102
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151	$ 151
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ 10
6030070	Empl Exp - Training	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ 68
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ -	$ 187
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ -	$ 28
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199	$ -	$ -	$ -	$ -	$ -	$ 199
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 70,994	$ 57,501	$ 13,230	$ 14,303	$ 102	$ 27,314	$ 68,500	$ 432	$ 28,995	$ 1,373	$ -	$ 282,745
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ 55
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 340	$ -	$ -	$ -	$ -	$ -	$ -	$ 62	$ -	$ 402
6790321	Stores Allocation	$ -	$ -	$ 3,353	$ 3,689	$ 877	$ 2,451	$ 11	$ 1,625	$ 5,250	$ 18	$ 2,084	$ 27	$ -	$ 19,385
Cost Sum		$ -	$ 394	$ 111,510	$ 81,395	$ 9,318	$ 56,124	$ 2,868	$ 42,775	$ 86,079	$ 5,413	$ 61,682	$ 1,759	$ 46,611	$ 505,928
Clearings		$ -	$ -	$ -	$ (193,299)	$ -	$ -	$ (68,310)	$ -	$ -	$ (134,267)	$ -	$ -	$ (110,052)	$ (505,928)
Project Net		$ -	$ 394	$ 111,510	$ (111,905)	$ 9,318	$ 56,124	$ (65,442)	$ 42,775	$ 86,079	$ (128,854)	$ 61,682	$ 1,759	$ (63,441)	$ -

Cost Year 02	Investment 610000757	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 50,288	$ 6,966	$ 9,666	$ 4,397	$ 17,812	$ 13,215	$ 6,151	$ 6,151	$ 5,506	$ 4,944	$ -	$ -	$ -	$ 125,098
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 152,102	$ (46,440)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,662
6030800	Empl Exp - Miscellaneous Expense	$ 151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151
6030010	Empl Exp - Professional Dues, Subscription	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6030070	Empl Exp - Training	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
C6020000	Fringe Adder	$ 187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 187
6790315	I&D Allocated to Capital	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 199	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199
6400100	Mat & Supp - Outside Material Purchases	$ 282,745	$ 46,440	$ 64,443	$ 37,711	$ 110,344	$ 120,000	$ 55,858	$ 55,858	$ 50,000	$ 44,895	$ -	$ -	$ -	$ 868,294
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
R6010010	SLR Overtime Blended Labor	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
R6010000	SLR Straight Time Blended Labor	$ 402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 402
6790321	Stores Allocation	$ 19,385	$ 5,258	$ 2,516	$ 2,219	$ 12,044	$ 7,260	$ 3,379	$ 3,379	$ 3,025	$ 2,716	$ -	$ -	$ -	$ 61,182
Cost Sum		$ 505,928	$ 12,224	$ 76,626	$ 44,326	$ 140,200	$ 140,475	$ 65,389	$ 65,389	$ 58,531	$ 52,556	$ -	$ -	$ -	$ 1,161,643
Clearings		$ (505,928)	$ -	$ -	$ (133,176)	$ -	$ -	$ (346,064)	$ -	$ -	$ (176,476)	$ -	$ -	$ -	$ (1,161,643)
Project Net		$ -	$ 12,224	$ 76,626	$ (88,850)	$ 140,200	$ 140,475	$ (280,675)	$ 65,389	$ 58,531	$ (123,920)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610000757	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 125,098	$ -	$ 3,820	$ 4,731	$ 4,731	$ 4,731	$ 4,731	$ 4,731	$ 4,731	$ 4,731	$ 4,731	$ 4,731	$ 4,731	$ 176,230
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 105,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,662
6030800	Empl Exp - Miscellaneous Expense	$ 151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151
6030010	Empl Exp - Professional Dues, Subscription	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6030070	Empl Exp - Training	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
C6020000	Fringe Adder	$ 187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 187
6790315	I&D Allocated to Capital	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 199	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199
6400100	Mat & Supp - Outside Material Purchases	$ 868,294	$ -	$ 40,813	$ 50,546	$ 50,546	$ 50,546	$ 50,546	$ 50,546	$ 50,546	$ 50,546	$ 50,546	$ 50,546	$ 50,546	$ 1,414,572
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
R6010010	SLR Overtime Blended Labor	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
R6010000	SLR Straight Time Blended Labor	$ 402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 402
6790321	Stores Allocation	$ 61,182	$ -	$ 2,200	$ 2,724	$ 2,724	$ 2,724	$ 2,724	$ 2,724	$ 2,724	$ 2,724	$ 2,724	$ 2,724	$ 2,724	$ 90,627
Cost Sum		$ 1,161,643	$ -	$ 46,833	$ 58,002	$ 58,002	$ 58,002	$ 58,002	$ 58,002	$ 58,002	$ 58,002	$ 58,002	$ 58,002	$ 58,002	$ 1,788,497
Clearings		$ (1,161,643)	$ -	$ -	$ (104,835)	$ -	$ -	$ (174,006)	$ -	$ -	$ (174,006)	$ -	$ -	$ (174,006)	$ (1,788,497)
Project Net		$ -	$ -	$ 46,833	$ (46,833)	$ 58,002	$ 58,002	$ (116,004)	$ 58,002	$ 58,002	$ (116,004)	$ 58,002	$ 58,002	$ (116,004)	$ -

Cost Year 04	Investment 610000757	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 176,230	$ -	$ 2,954	$ 3,304	$ 3,304	$ 3,304	$ 3,304	$ 3,304	$ 3,304	$ 3,304	$ 3,304	$ 3,304	$ 3,304	$ 212,220
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 105,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,662
6030800	Empl Exp - Miscellaneous Expense	$ 151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151
6030010	Empl Exp - Professional Dues, Subscription	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6030070	Empl Exp - Training	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
C6020000	Fringe Adder	$ 187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 187
6790315	I&D Allocated to Capital	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 199	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199
6400100	Mat & Supp - Outside Material Purchases	$ 1,414,572	$ -	$ 47,106	$ 52,691	$ 52,691	$ 52,691	$ 52,691	$ 52,691	$ 52,691	$ 52,691	$ 52,691	$ 52,691	$ 52,691	$ 1,988,591
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
R6010010	SLR Overtime Blended Labor	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
R6010000	SLR Straight Time Blended Labor	$ 402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 402
6790321	Stores Allocation	$ 90,627	$ -	$ 3,024	$ 3,383	$ 3,383	$ 3,383	$ 3,383	$ 3,383	$ 3,383	$ 3,383	$ 3,383	$ 3,383	$ 3,383	$ 127,479
Cost Sum		$ 1,788,497	$ -	$ 53,084	$ 59,378	$ 59,378	$ 59,378	$ 59,378	$ 59,378	$ 59,378	$ 59,378	$ 59,378	$ 59,378	$ 59,378	$ 2,435,359
Clearings		$ (1,788,497)	$ -	$ -	$ (112,462)	$ -	$ -	$ (178,133)	$ -	$ -	$ (178,133)	$ -	$ -	$ (178,133)	$ (2,435,359)
Project Net		$ -	$ -	$ 53,084	$ (53,084)	$ 59,378	$ 59,378	$ (118,756)	$ 59,378	$ 59,378	$ (118,756)	$ 59,378	$ 59,378	$ (118,756)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001242	ABQ CNG Station 2021	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	NMGC	NEW-14123	FP-NMG Land_Structures&Improvemnts	Literal

Project Information

Construction Start Date		Description	Replace outdated and undersized CNG station at the Metro Service Center to enable conversion of service center fleet to CNG
Estimated In-Service Date			
Justification	Replace existing CNG station at the Metro Service Center to enable conversion of service center fleet to CNG. Use new station to fill large O&M Trailers more efficiently.		
Alternatives Considered	Delay the conversion of NMGC's fleet from gasoline to CNG or try and utilize existing CNG fueling stations in ABQ metro area, which are limited in number.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001242 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 13,318	$ 2,906	$ 16,465	$ 14,012	$ 8,258	$ 2,645	$ 2,996	$ 25,707	$ -	$ -	$ 408	$ -	$ 86,714
6100080	Consultants - Other	$ -	$ -	$ -	$ 663	$ -	$ -	$ -	$ -	$ 2,656	$ -	$ -	$ -	$ -	$ 3,319
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 114,169	$ 45,169	$ 100,785	$ 54,184	$ 55,846	$ 27,890	$ 8,106	$ 26,820	$ 324	$ -	$ 2,265	$ -	$ 435,557
6790320	Fleet Allocation	$ -	$ 976	$ 119	$ 1,961	$ 702	$ 1,143	$ 99	$ 95	$ 203	$ -	$ -	$ -	$ -	$ 5,298
C6020000	Fringe Adder	$ -	$ 2,700	$ 259	$ 4,693	$ 1,488	$ 2,007	$ 220	$ 182	$ 352	$ -	$ -	$ -	$ -	$ 11,900
6790315	I&D Allocated to Capital	$ -	$ 562	$ (208)	$ 561	$ 178	$ 240	$ 26	$ 42	$ 158	$ -	$ -	$ -	$ -	$ 1,558
6010210	Labor Non-Exempt - Straight Time	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6401000	Mat & Supp - Inventory Issue	$ -	$ 3,029	$ -	$ (747)	$ -	$ -	$ -	$ -	$ 19	$ -	$ -	$ -	$ (4,786)	$ (2,485)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 5,709	$ 20,724	$ 6,912	$ 17,560	$ 5,704	$ 1,531	$ 68	$ 4,881	$ -	$ -	$ (0)	$ -	$ 63,090
C6900040	Payroll Tax Adder	$ -	$ 800	$ 77	$ 1,390	$ 441	$ 595	$ 65	$ 54	$ 104	$ -	$ -	$ -	$ -	$ 3,526
6790230	Postage, Shipping and Courier	$ -	$ -	$ 420	$ -	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 601
R6010010	SLR Overtime Blended Labor	$ -	$ 3,152	$ 217	$ 2,790	$ 376	$ 1,752	$ 181	$ -	$ 133	$ -	$ -	$ -	$ -	$ 8,602
R6010000	SLR Straight Time Blended Labor	$ -	$ 6,849	$ 743	$ 14,591	$ 5,134	$ 5,682	$ 632	$ 673	$ 1,170	$ -	$ -	$ -	$ -	$ 35,472
6790321	Stores Allocation	$ -	$ 672	$ 979	$ 396	$ 1,165	$ 978	$ 168	$ 4	$ 376	$ -	$ -	$ -	$ -	$ 4,737
Cost Sum		$ -	$ 151,959	$ 71,406	$ 150,460	$ 95,417	$ 82,204	$ 33,456	$ 12,218	$ 62,579	$ 324	$ -	$ 2,672	$ (4,786)	$ 657,910
Clearings		$ -	$ -	$ -	$ (373,825)	$ -	$ -	$ (211,078)	$ -	$ -	$ (75,121)	$ -	$ -	$ 2,114	$ (657,910)
Project Net		$ -	$ 151,959	$ 71,406	$ (223,365)	$ 95,417	$ 82,204	$ (177,621)	$ 12,218	$ 62,579	$ (74,797)	$ -	$ 2,672	$ (2,672)	$ -

Cost Year 02	Investment 610001242	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 86,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,714
6100080	Consultants - Other	$ 3,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,319
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 435,557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 435,557
6790320	Fleet Allocation	$ 5,298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,298
C6020000	Fringe Adder	$ 11,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,900
6790315	I&D Allocated to Capital	$ 1,558	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,558
6010210	Labor Non-Exempt - Straight Time	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6401000	Mat & Supp - Inventory Issue	$ (2,485)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,485)
6400100	Mat & Supp - Outside Material Purchases	$ 63,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,090
C6900040	Payroll Tax Adder	$ 3,526	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,526
6790230	Postage, Shipping and Courier	$ 601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 601
R6010010	SLR Overtime Blended Labor	$ 8,602	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,602
R6010000	SLR Straight Time Blended Labor	$ 35,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,472
6790321	Stores Allocation	$ 4,737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,737
Cost Sum		$ 657,910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 657,910
Clearings		$ (657,910)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (657,910)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610001242	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 86,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,714
6100080	Consultants - Other	$ 3,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,319
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 435,557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 435,557
6790320	Fleet Allocation	$ 5,298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,298
C6020000	Fringe Adder	$ 11,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,900
6790315	I&D Allocated to Capital	$ 1,558	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,558
6010210	Labor Non-Exempt - Straight Time	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6401000	Mat & Supp - Inventory Issue	$ (2,485)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,485)
6400100	Mat & Supp - Outside Material Purchases	$ 63,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,090
C6900040	Payroll Tax Adder	$ 3,526	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,526
6790230	Postage, Shipping and Courier	$ 601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 601
R6010010	SLR Overtime Blended Labor	$ 8,602	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,602
R6010000	SLR Straight Time Blended Labor	$ 35,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,472
6790321	Stores Allocation	$ 4,737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,737
Cost Sum		$ 657,910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 657,910
Clearings		$ (657,910)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (657,910)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 610001242	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 86,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,714
6100080	Consultants - Other	$ 3,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,319
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 435,557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 435,557
6790320	Fleet Allocation	$ 5,298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,298
C6020000	Fringe Adder	$ 11,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,900
6790315	I&D Allocated to Capital	$ 1,558	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,558
6010210	Labor Non-Exempt - Straight Time	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6401000	Mat & Supp - Inventory Issue	$ (2,485)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,485)
6400100	Mat & Supp - Outside Material Purchases	$ 63,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,090
C6900040	Payroll Tax Adder	$ 3,526	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,526
6790230	Postage, Shipping and Courier	$ 601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 601
R6010010	SLR Overtime Blended Labor	$ 8,602	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,602
R6010000	SLR Straight Time Blended Labor	$ 35,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,472
6790321	Stores Allocation	$ 4,737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,737
Cost Sum		$ 657,910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 657,910
Clearings		$ (657,910)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (657,910)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001532	ILI Launcher-Receiver/Hydrostatic Testing Facility	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	NCP-15858	FP-NMG Tools, Shop & Garage Equip	Literal

Project Information

Construction Start Date		Description	Building a ILI Launcher-Receiver/Hydrostatic Testing Facility for Tech Training
Estimated In-Service Date			
Justification	Allows tech training to conduct hand-on training/evaluationsfor Pig launching/receiving and allows them to conduct hydrostatic testing on the same facility.		
Alternatives Considered	Continue to simulate tests at a offsite location.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001532 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 4,686	$ 8,078	$ 301	$ 91	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,161
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 50,000	$ 40,550	$ 5,394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,944
6030070	Empl Exp - Training	$ -	$ -	$ -	$ -	$ 213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 213
6790320	Fleet Allocation	$ -	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
C6020000	Fringe Adder	$ -	$ 522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 522
6790315	I&D Allocated to Capital	$ -	$ 109	$ (46)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6401000	Mat & Supp - Inventory Issue	$ -	$ 39,208	$ 4,490	$ (2,541)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,157
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 5,861	$ -	$ 686	$ 542	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,140
C6900040	Payroll Tax Adder	$ -	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
6790230	Postage, Shipping and Courier	$ -	$ 212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212
R6010010	SLR Overtime Blended Labor	$ -	$ 658	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 658
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,276
6790321	Stores Allocation	$ -	$ 3,468	$ 212	$ (119)	$ 36	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,605
Cost Sum		$ -	$ 106,325	$ 53,285	$ 3,720	$ 881	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 164,277
Clearings		$ -	$ -	$ -	$ (163,330)	$ -	$ -	$ (946)	$ -	$ -	$ -	$ -	$ -	$ -	$ (164,277)
Project Net		$ -	$ 106,325	$ 53,285	$ (159,610)	$ 881	$ 65	$ (946)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 610001532	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,161
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 95,944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,944
6030070	Empl Exp - Training	$ 213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 213
6790320	Fleet Allocation	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
C6020000	Fringe Adder	$ 522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 522
6790315	I&D Allocated to Capital	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6401000	Mat & Supp - Inventory Issue	$ 41,157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,157
6400100	Mat & Supp - Outside Material Purchases	$ 7,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,140
C6900040	Payroll Tax Adder	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
6790230	Postage, Shipping and Courier	$ 212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212
R6010010	SLR Overtime Blended Labor	$ 658	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 658
R6010000	SLR Straight Time Blended Labor	$ 1,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,276
6790321	Stores Allocation	$ 3,605	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,605
Cost Sum		$ 164,277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 164,277
Clearings		$ (164,277)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (164,277)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610001532	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,161
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 95,944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,944
6030070	Empl Exp - Training	$ 213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 213
6790320	Fleet Allocation	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
C6020000	Fringe Adder	$ 522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 522
6790315	I&D Allocated to Capital	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6401000	Mat & Supp - Inventory Issue	$ 41,157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,157
6400100	Mat & Supp - Outside Material Purchases	$ 7,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,140
C6900040	Payroll Tax Adder	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
6790230	Postage, Shipping and Courier	$ 212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212
R6010010	SLR Overtime Blended Labor	$ 658	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 658
R6010000	SLR Straight Time Blended Labor	$ 1,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,276
6790321	Stores Allocation	$ 3,605	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,605
Cost Sum		$ 164,277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 164,277
Clearings		$ (164,277)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (164,277)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 610001532	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,161
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 95,944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,944
6030070	Empl Exp - Training	$ 213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 213
6790320	Fleet Allocation	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
C6020000	Fringe Adder	$ 522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 522
6790315	I&D Allocated to Capital	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6401000	Mat & Supp - Inventory Issue	$ 41,157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,157
6400100	Mat & Supp - Outside Material Purchases	$ 7,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,140
C6900040	Payroll Tax Adder	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
6790230	Postage, Shipping and Courier	$ 212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212
R6010010	SLR Overtime Blended Labor	$ 658	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 658
R6010000	SLR Straight Time Blended Labor	$ 1,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,276
6790321	Stores Allocation	$ 3,605	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,605
Cost Sum		$ 164,277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 164,277
Clearings		$ (164,277)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (164,277)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	621000752	Tools and Equipment - Southwest	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Alamogordo	SWNM	NCP-09795	FP-NMG Tools, Shop & Garage Equip	Literal

Project Information

Construction Start Date		Description	Tools and Equipment - Southwest
Estimated In-Service Date			
Justification	Misc. tool and equipment such as locators, tapping equipment, etc. to replace equipment that have reached the end of its useful life		
Alternatives Considered	Leasing equipment or outsourcing construction/operating tasks		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621000752 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 229	$ 2,398	$ 528	$ 2,252	$ 5,404	$ (94)	$ 1,030	$ 3,527	$ (5)	$ -	$ 15,269
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118	$ -	$ -	$ -	$ 118
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 59	$ -	$ -	$ -	$ 228	$ -	$ -	$ -	$ 287
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103	$ -	$ -	$ -	$ 103
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,557	$ -	$ -	$ -	$ 4,557
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,282	$ 113	$ 99	$ -	$ -	$ (27)	$ -	$ 15,467
6400520	Mat & Supp - Obsolete Inventory	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 2,805	$ 19,983	$ -	$ 18,767	$ 20,629	$ (416)	$ -	$ 19,597	$ -	$ -	$ 81,364
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25	$ -	$ -	$ -	$ 25
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ 4,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,400
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 17	$ -	$ -	$ -	$ 68	$ -	$ -	$ -	$ 85
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53	$ -	$ -	$ -	$ 53
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 218	$ -	$ -	$ -	$ 791	$ -	$ -	$ -	$ 1,009
6790321	Stores Allocation	$ -	$ -	$ -	$ 173	$ 1,325	$ -	$ 3,739	$ 1,230	$ (40)	$ -	$ 1,408	$ (1)	$ -	$ 7,835
Cost Sum		$ -	$ -	$ -	$ 3,207	$ 23,706	$ 5,223	$ 40,040	$ 27,376	$ (451)	$ 6,972	$ 24,532	$ (33)	$ -	$ 130,572
Clearings		$ -	$ -	$ -	$ (3,207)	$ -	$ -	$ (68,969)	$ -	$ -	$ (33,896)	$ -	$ -	$ (24,499)	$ (130,572)
Project Net		$ -	$ -	$ -	$ -	$ 23,706	$ 5,223	$ (28,928)	$ 27,376	$ (451)	$ (26,924)	$ 24,532	$ (33)	$ (24,499)	$ -

Cost Year 02	Investment 621000752	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 15,269	$ -	$ -	$ 2,458	$ 1,679	$ 886	$ 3,864	$ 1,952	$ 1,071	$ 1,104	$ 1,612	$ -	$ -	$ 29,894
6790320	Fleet Allocation	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
C6020000	Fringe Adder	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
6790315	I&D Allocated to Capital	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
6400010	Mat & Supp - Furniture & Computer, Office	$ 4,557	$ -	$ -	$ -	$ 1,902	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,459
6401000	Mat & Supp - Inventory Issue	$ 15,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,467
6400520	Mat & Supp - Obsolete Inventory	$ -	$ -	$ -	$ 1,549	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,549
6400100	Mat & Supp - Outside Material Purchases	$ 81,364	$ -	$ -	$ 13,291	$ 7,957	$ 8,044	$ 35,085	$ 17,727	$ 9,724	$ 10,024	$ 14,638	$ -	$ -	$ 197,853
6400500	Mat & Supp - Parts	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6400510	Mat & Supp - Small Tools	$ 4,400	$ -	$ -	$ 1,545	$ 1,333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,278
C6900040	Payroll Tax Adder	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
R6010010	SLR Overtime Blended Labor	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
R6010000	SLR Straight Time Blended Labor	$ 1,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,009
6790321	Stores Allocation	$ 7,835	$ -	$ -	$ 782	$ 869	$ 487	$ 2,123	$ 1,072	$ 588	$ 606	$ 886	$ -	$ -	$ 15,248
Cost Sum		$ 130,572	$ -	$ -	$ 19,624	$ 13,739	$ 9,416	$ 41,072	$ 20,752	$ 11,383	$ 11,735	$ 17,136	$ -	$ -	$ 275,428
Clearings		$ (130,572)	$ -	$ -	$ (19,624)	$ -	$ -	$ (64,227)	$ -	$ -	$ (43,869)	$ -	$ -	$ (17,136)	$ (275,428)
Project Net		$ -	$ -	$ -	$ -	$ 13,739	$ 9,416	$ (23,155)	$ 20,752	$ 11,383	$ (32,134)	$ 17,136	$ -	$ (17,136)	$ -

Cost Year 03 Investment 621000752 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 29,894	$ -	$ -	$ 1,476	$ 1,476	$ 1,476	$ 1,476	$ 1,476	$ 1,476	$ 1,476	$ 1,476	$ -	$ -	$ 41,704
6790320	Fleet Allocation	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
C6020000	Fringe Adder	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
6790315	I&D Allocated to Capital	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
6400010	Mat & Supp - Furniture & Computer, Office	$ 6,459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,459
6401000	Mat & Supp - Inventory Issue	$ 15,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,467
6400520	Mat & Supp - Obsolete Inventory	$ 1,549	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,549
6400100	Mat & Supp - Outside Material Purchases	$ 197,853	$ -	$ -	$ 15,771	$ 15,771	$ 15,771	$ 15,771	$ 15,771	$ 15,771	$ 15,771	$ 15,771	$ -	$ -	$ 324,025
6400500	Mat & Supp - Parts	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6400510	Mat & Supp - Small Tools	$ 7,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,278
C6900040	Payroll Tax Adder	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
R6010010	SLR Overtime Blended Labor	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
R6010000	SLR Straight Time Blended Labor	$ 1,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,009
6790321	Stores Allocation	$ 15,248	$ -	$ -	$ 850	$ 850	$ 850	$ 850	$ 850	$ 850	$ 850	$ 850	$ -	$ -	$ 22,048
Cost Sum		$ 275,428	$ -	$ -	$ 18,097	$ 18,098	$ 18,098	$ 18,098	$ 18,098	$ 18,098	$ 18,098	$ 18,098	$ -	$ -	$ 420,210
Clearings		$ (275,428)	$ -	$ -	$ (18,097)	$ -	$ -	$ (54,293)	$ -	$ -	$ (54,293)	$ -	$ -	$ (18,098)	$ (420,210)
Project Net		$ -	$ -	$ -	$ -	$ 18,098	$ 18,098	$ (36,196)	$ 18,098	$ 18,098	$ (36,196)	$ 18,098	$ -	$ (18,098)	$ -

Cost Year 04 Investment 621000752 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 41,704	$ -	$ -	$ 1,021	$ 1,021	$ 1,021	$ 1,021	$ 1,021	$ 1,021	$ 1,021	$ 1,166	$ -	$ -	$ 50,017
6790320	Fleet Allocation	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
C6020000	Fringe Adder	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
6790315	I&D Allocated to Capital	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
6400010	Mat & Supp - Furniture & Computer, Office	$ 6,459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,459
6401000	Mat & Supp - Inventory Issue	$ 15,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,467
6400520	Mat & Supp - Obsolete Inventory	$ 1,549	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,549
6400100	Mat & Supp - Outside Material Purchases	$ 324,025	$ -	$ -	$ 16,283	$ 16,283	$ 16,283	$ 16,283	$ 16,283	$ 16,283	$ 16,283	$ 18,601	$ -	$ -	$ 456,604
6400500	Mat & Supp - Parts	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6400510	Mat & Supp - Small Tools	$ 7,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,278
C6900040	Payroll Tax Adder	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
R6010010	SLR Overtime Blended Labor	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
R6010000	SLR Straight Time Blended Labor	$ 1,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,009
6790321	Stores Allocation	$ 22,048	$ -	$ -	$ 1,045	$ 1,045	$ 1,045	$ 1,045	$ 1,045	$ 1,045	$ 1,045	$ 1,194	$ -	$ -	$ 30,560
Cost Sum		$ 420,210	$ -	$ -	$ 18,349	$ 18,349	$ 18,349	$ 18,349	$ 18,349	$ 18,349	$ 18,349	$ 20,961	$ -	$ -	$ 569,613
Clearings		$ (420,210)	$ -	$ -	$ (18,349)	$ -	$ -	$ (55,047)	$ -	$ -	$ (55,047)	$ -	$ -	$ (20,961)	$ (569,613)
Project Net		$ -	$ -	$ -	$ -	$ 18,349	$ 18,349	$ (36,698)	$ 18,349	$ 18,349	$ (36,698)	$ 20,961	$ -	$ (20,961)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **624000759**	Investment Name Tools and Equipment - Carlsbad	Scenario **2024-2028 Budget**
	Location **Carlsbad**	Area **SENM**	Funding Project # **NCP-09801**	Funding Project Type **FP-NMG Tools, Shop & Garage Equip**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Tools and Equipment - Carlsbad
Estimated In-Service Date			
Justification	Misc. tool and equipment such as locators, tapping equipment, etc. to replace equipment that have reached the end of its useful life		
Alternatives Considered	Leasing equipment or outsourcing construction/operating tasks		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624000759 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,800	$ 996	$ 3	$ 491	$ 932	$ 137	$ 4,357
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,235	$ (236)	$ 5,532	$ 15	$ 2,726	$ 5,177	$ 2,276	$ 27,725
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ 3,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,259
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,344	$ (14)	$ 424	$ 1	$ 196	$ 102	$ 204	$ 2,255
Cost Sum		$ -	$ -	$ 3,259	$ -	$ -	$ -	$ 13,579	$ 1,550	$ 6,951	$ 19	$ 3,412	$ 6,211	$ 2,616	$ 37,597
Clearings		$ -	$ -	$ -	$ (3,259)	$ -	$ -	$ (13,579)	$ -	$ -	$ (8,521)	$ -	$ -	$ (12,238)	$ (37,597)
Project Net		$ -	$ -	$ 3,259	$ (3,259)	$ -	$ -	$ -	$ 1,550	$ 6,951	$ (8,502)	$ 3,412	$ 6,211	$ (9,623)	$ -

Cost Year 02	Investment 624000759	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,357	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,357
6400100	Mat & Supp - Outside Material Purchases	$ 27,725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,725
6408999	Materials & Supplies Expense Reclass	$ 3,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,259
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ 2,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,255
Cost Sum		$ 37,597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,597
Clearings		$ (37,597)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,597)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 624000759	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,357	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,357
6400100	Mat & Supp - Outside Material Purchases	$ 27,725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,725
6408999	Materials & Supplies Expense Reclass	$ 3,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,259
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ 2,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,255
Cost Sum		$ 37,597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,597
Clearings		$ (37,597)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,597)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 624000759	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,357	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,357
6400100	Mat & Supp - Outside Material Purchases	$ 27,725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,725
6408999	Materials & Supplies Expense Reclass	$ 3,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,259
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ 2,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,255
Cost Sum		$ 37,597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,597
Clearings		$ (37,597)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,597)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **624002038**	Investment Name Sale of Old Carlsbad Service Center	Scenario **2024-2028 Budget**
	Location **Carlsbad**	Area **SENM**	Funding Project # **NEW-15674**	Funding Project Type **FP-NMG Land_Structures&Improvemnts**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Set up a project investment to create a funding number so a WO can be generated so the funds from the sale can be allocated.
Estimated In-Service Date			
Justification	Old Carlsbad Service Center sold on 4/20/2022 for $533,804.62. This investment is being set up to create a funding number so a WO can be generated so the funds from the sale can be allocated.		
Alternatives Considered	N/A		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Old Service Center Sold on 4/20/2022 for $533,804.62.	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 624002038 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
7100800	Oth Inc/Exp - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ (533,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (533,805)
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ (533,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (533,805)
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ 533,805	$ -	$ -	$ -	$ -	$ -	$ -	$ 533,805
Project Net		$ -	$ -	$ -	$ -	$ -	$ (533,805)	$ 533,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 624002038	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7100800	Oth Inc/Exp - Miscellaneous	$ (533,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (533,805)
Cost Sum		$ (533,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (533,805)
Clearings		$ 533,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533,805
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 624002038	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7100800	Oth Inc/Exp - Miscellaneous	$ (533,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (533,805)
Cost Sum		$ (533,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (533,805)
Clearings		$ 533,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533,805
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 624002038	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7100800	Oth Inc/Exp - Miscellaneous	$ (533,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (533,805)
Cost Sum		$ (533,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (533,805)
Clearings		$ 533,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533,805
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626000762	Facilities - Clovis	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	NEW-08518	FP-NMG Land_Structures&Improvemnts	Literal

Project Information

Construction Start Date		Description	Facilities - Clovis
Estimated In-Service Date			
Justification	Costs charged to the 2021 blanket are A&G Load true-up cost		
Alternatives Considered	Costs charged to the 2021 blanket are A&G Load true-up cost		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626000762 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 5	$ 1,076	$ 370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,450
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 2,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,043
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ 769	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 769
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ 56	$ 714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 6,207	$ -	$ 2,311	$ (169)	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,349
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,889)	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,889)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,244)	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,244)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,043)	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,043)
6790321	Stores Allocation	$ -	$ -	$ -	$ 398	$ -	$ 396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 794
Cost Sum		$ -	$ -	$ -	$ 6,666	$ 3,833	$ 3,846	$ (14,345)	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Clearings		$ -	$ -	$ -	$ (6,666)	$ -	$ -	$ 6,666	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 3,833	$ 3,846	$ (7,679)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 626000762	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,450
6100080	Consultants - Other	$ 2,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,043
6400010	Mat & Supp - Furniture & Computer, Office	$ 769	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 769
6400020	Mat & Supp - General and Office Supplies	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
6400100	Mat & Supp - Outside Material Purchases	$ 8,349	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,349
6408999	Materials & Supplies Expense Reclass	$ (9,889)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,889)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,244)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,244)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (2,043)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,043)
6790321	Stores Allocation	$ 794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 794
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 626000762	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,450
6100080	Consultants - Other	$ 2,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,043
6400010	Mat & Supp - Furniture & Computer, Office	$ 769	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 769
6400020	Mat & Supp - General and Office Supplies	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
6400100	Mat & Supp - Outside Material Purchases	$ 8,349	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,349
6408999	Materials & Supplies Expense Reclass	$ (9,889)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,889)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,244)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,244)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (2,043)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,043)
6790321	Stores Allocation	$ 794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 794
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 626000762	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,450
6100080	Consultants - Other	$ 2,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,043
6400010	Mat & Supp - Furniture & Computer, Office	$ 769	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 769
6400020	Mat & Supp - General and Office Supplies	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
6400100	Mat & Supp - Outside Material Purchases	$ 8,349	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,349
6408999	Materials & Supplies Expense Reclass	$ (9,889)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,889)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (2,244)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,244)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (2,043)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,043)
6790321	Stores Allocation	$ 794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 794
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626000763	Tools and Equipment - Clovis	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	NCP-09777	FP-NMG Tools, Shop & Garage Equip	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Tools and Equipment - Clovis
Justification	Misc. tool and equipment such as locators, tapping equipment, etc. to replace equipment that have reached the end of its useful life
Alternatives Considered	Leasing equipment or outsourcing construction/operating tasks

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626000763 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 580	$ 1,153	$ 2,795	$ 2,401	$ 53	$ 6	$ -	$ -	$ 451	$ -	$ -	$ -	$ 7,438
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,504	$ -	$ -	$ -	$ 2,504
6790320	Fleet Allocation	$ -	$ -	$ -	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
C6020000	Fringe Adder	$ -	$ -	$ -	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ (276)	$ 4,373	$ -	$ -	$ -	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,146
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (1,277)	$ 9,197	$ 40,602	$ 13,368	$ 441	$ -	$ -	$ 203	$ -	$ -	$ -	$ -	$ 62,533
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,889	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,889
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,244	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,244
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,043	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,043
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131
6790321	Stores Allocation	$ -	$ (98)	$ 434	$ 2,605	$ 913	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,929
Cost Sum		$ -	$ (1,071)	$ 15,157	$ 46,202	$ 16,681	$ 569	$ 14,231	$ -	$ 203	$ 2,955	$ -	$ -	$ -	$ 94,927
Clearings		$ -	$ -	$ -	$ (60,288)	$ -	$ -	$ (31,481)	$ -	$ -	$ (3,158)	$ -	$ -	$ -	$ (94,927)
Project Net		$ -	$ (1,071)	$ 15,157	$ (14,086)	$ 16,681	$ 569	$ (17,250)	$ -	$ 203	$ (203)	$ -	$ -	$ -	$ -

Cost Year 02 Investment 626000763 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 7,438	$ 3,086	$ 944	$ 1,312	$ -	$ 5,073	$ 5,081	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,934
6100080	Consultants - Other	$ 2,504	$ 20,575	$ 13,512	$ (102)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,488
6790320	Fleet Allocation	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
C6020000	Fringe Adder	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
6790315	I&D Allocated to Capital	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
6400010	Mat & Supp - Furniture & Computer, Office	$ 4,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,146
6400100	Mat & Supp - Outside Material Purchases	$ 62,533	$ -	$ 1,628	$ -	$ -	$ 46,061	$ 46,140	$ -	$ -	$ -	$ -	$ -	$ -	$ 156,362
6408999	Materials & Supplies Expense Reclass	$ 9,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,889
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 2,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,244
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 2,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,043
C6900040	Payroll Tax Adder	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
R6010000	SLR Straight Time Blended Labor	$ 131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131
6790321	Stores Allocation	$ 3,929	$ -	$ 64	$ -	$ -	$ 2,787	$ 2,791	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,571
Cost Sum		$ 94,927	$ 23,661	$ 16,148	$ 1,210	$ -	$ 53,920	$ 54,012	$ -	$ -	$ -	$ -	$ -	$ -	$ 243,877
Clearings		$ (94,927)	$ -	$ -	$ (41,018)	$ -	$ -	$ (107,932)	$ -	$ -	$ -	$ -	$ -	$ -	$ (243,877)
Project Net		$ -	$ 23,661	$ 16,148	$ (39,809)	$ -	$ 53,920	$ (53,920)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment 626000763 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 22,934	$ -	$ -	$ 5,495	$ 5,495	$ 5,495	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,418
6100080	Consultants - Other	$ 36,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,488
6790320	Fleet Allocation	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
C6020000	Fringe Adder	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
6790315	I&D Allocated to Capital	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
6400010	Mat & Supp - Furniture & Computer, Office	$ 4,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,146
6400100	Mat & Supp - Outside Material Purchases	$ 156,362	$ -	$ -	$ 58,705	$ 58,705	$ 58,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 332,475
6408999	Materials & Supplies Expense Reclass	$ 9,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,889
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 2,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,244
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 2,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,043
C6900040	Payroll Tax Adder	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
R6010000	SLR Straight Time Blended Labor	$ 131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131
6790321	Stores Allocation	$ 9,571	$ -	$ -	$ 3,164	$ 3,164	$ 3,164	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,063
Cost Sum		$ 243,877	$ -	$ -	$ 67,364	$ 67,364	$ 67,364	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 445,968
Clearings		$ (243,877)	$ -	$ -	$ (67,364)	$ -	$ -	$ (134,727)	$ -	$ -	$ -	$ -	$ -	$ -	$ (445,968)
Project Net		$ -	$ -	$ -	$ -	$ 67,364	$ 67,364	$ (134,727)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 626000763	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 39,418	$ 967	$ 967	$ 967	$ 967	$ 967	$ 967	$ 967	$ 967	$ 967	$ 967	$ 967	$ 967	$ 51,021
6100080	Consultants - Other	$ 36,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,488
6790320	Fleet Allocation	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
C6020000	Fringe Adder	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
6790315	I&D Allocated to Capital	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
6400010	Mat & Supp - Furniture & Computer, Office	$ 4,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,146
6400100	Mat & Supp - Outside Material Purchases	$ 332,475	$ 15,421	$ 15,421	$ 15,421	$ 15,421	$ 15,421	$ 15,421	$ 15,421	$ 15,421	$ 15,421	$ 15,421	$ 15,421	$ 15,421	$ 517,532
6408999	Materials & Supplies Expense Reclass	$ 9,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,889
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 2,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,244
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 2,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,043
C6900040	Payroll Tax Adder	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
R6010000	SLR Straight Time Blended Labor	$ 131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131
6790321	Stores Allocation	$ 19,063	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 990	$ 30,944
Cost Sum		$ 445,968	$ 17,378	$ 17,378	$ 17,378	$ 17,378	$ 17,378	$ 17,378	$ 17,378	$ 17,378	$ 17,378	$ 17,378	$ 17,378	$ 17,378	$ 654,508
Clearings		$ (445,968)	$ -	$ -	$ (52,135)	$ -	$ -	$ (52,135)	$ -	$ -	$ (52,135)	$ -	$ -	$ (52,135)	$ (654,508)
Project Net		$ -	$ 17,378	$ 17,378	$ (34,757)	$ 17,378	$ 17,378	$ (34,757)	$ 17,378	$ 17,378	$ (34,757)	$ 17,378	$ 17,378	$ (34,757)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629000761	Tools and Equipment - Southeast	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	NCP-09775	FP-NMG Tools, Shop & Garage Equip	Literal

Project Information

Construction Start Date		Description	Tools and Equipment - Southeast
Estimated In-Service Date			
Justification	Misc. tool and equipment such as locators, tapping equipment, etc. to replace equipment that have reached the end of its useful life		
Alternatives Considered	Leasing equipment or outsourcing construction/operating tasks		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629000761 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 3,551	$ -	$ -	$ -	$ 2,228	$ 1,520	$ 4,816	$ 614	$ 960	$ 554	$ (300)	$ 18,460	$ 32,403
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,410	$ -	$ 3,410	$ 170	$ -	$ -	$ -	$ 6,990
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,412	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,412
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,780	$ (131)	$ -	$ -	$ 3,080	$ (1,664)	$ 1,485	$ 10,550
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ 2,614	$ 20,059	$ 68	$ 28,131	$ -	$ 5,163	$ (753)	$ -	$ 306,176	$ 361,457
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ (3,259)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,259)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 854	$ (8)	$ -	$ -	$ 221	$ (33)	$ 133	$ 1,168
Cost Sum		$ -	$ 3,551	$ (3,259)	$ -	$ 2,614	$ 22,286	$ 15,044	$ 32,808	$ 4,024	$ 6,294	$ 3,103	$ (1,996)	$ 326,253	$ 410,721
Clearings		$ -	$ -	$ -	$ (292)	$ -	$ -	$ (39,944)	$ -	$ -	$ (43,125)	$ -	$ -	$ (327,359)	$ (410,721)
Project Net		$ -	$ 3,551	$ (3,259)	$ (292)	$ 2,614	$ 22,286	$ (24,900)	$ 32,808	$ 4,024	$ (36,832)	$ 3,103	$ (1,996)	$ (1,107)	$ -

Cost Year 02 Investment 629000761 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 32,403	$ -	$ 895	$ 5,739	$ 2,182	$ 3,366	$ 3,186	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,772
6100080	Consultants - Other	$ 6,990	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,990
6030800	Empl Exp - Miscellaneous Expense	$ 1,412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,412
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6400100	Mat & Supp - Outside Material Purchases	$ 10,550	$ -	$ -	$ 8,064	$ 2,619	$ 30,566	$ 28,930	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,729
6400510	Mat & Supp - Small Tools	$ 361,457	$ -	$ 5,969	$ 30,195	$ 11,727	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 409,348
6408999	Materials & Supplies Expense Reclass	$ (3,259)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,259)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 149	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149
6790321	Stores Allocation	$ 1,168	$ -	$ -	$ 474	$ 286	$ 1,849	$ 1,750	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,528
Cost Sum		$ 410,721	$ -	$ 6,865	$ 44,472	$ 17,063	$ 35,781	$ 33,867	$ -	$ -	$ -	$ -	$ -	$ -	$ 548,769
Clearings		$ (410,721)	$ -	$ -	$ (51,337)	$ -	$ -	$ (86,711)	$ -	$ -	$ -	$ -	$ -	$ -	$ (548,769)
Project Net		$ -	$ -	$ 6,865	$ (6,865)	$ 17,063	$ 35,781	$ (52,844)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629000761	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 47,772	$ -	$ -	$ 4,036	$ 4,036	$ 4,036	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,880
6100080	Consultants - Other	$ 6,990	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,990
6030800	Empl Exp - Miscellaneous Expense	$ 1,412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,412
6790320	Fleet Allocation	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
C6020000	Fringe Adder	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6790315	I&D Allocated to Capital	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6400100	Mat & Supp - Outside Material Purchases	$ 80,729	$ -	$ -	$ 43,120	$ 43,120	$ 43,122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210,091
6400510	Mat & Supp - Small Tools	$ 409,348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 409,348
6408999	Materials & Supplies Expense Reclass	$ (3,259)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,259)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
R6010000	SLR Straight Time Blended Labor	$ 149	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149
6790321	Stores Allocation	$ 5,528	$ -	$ -	$ 2,324	$ 2,324	$ 2,324	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,500
Cost Sum		$ 548,769	$ -	$ -	$ 49,480	$ 49,480	$ 49,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 697,212
Clearings		$ (548,769)	$ -	$ -	$ (49,480)	$ -	$ -	$ (98,963)	$ -	$ -	$ -	$ -	$ -	$ -	$ (697,212)
Project Net		$ -	$ -	$ -	$ -	$ 49,480	$ 49,483	$ (98,963)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 629000761	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 59,880	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 710	$ 68,403
6100080	Consultants - Other	$ 6,990	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,990
6030800	Empl Exp - Miscellaneous Expense	$ 1,412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,412
6790320	Fleet Allocation	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
C6020000	Fringe Adder	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6790315	I&D Allocated to Capital	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6400100	Mat & Supp - Outside Material Purchases	$ 210,091	$ 11,328	$ 11,328	$ 11,328	$ 11,328	$ 11,328	$ 11,328	$ 11,328	$ 11,328	$ 11,328	$ 11,328	$ 11,328	$ 11,328	$ 346,023
6400510	Mat & Supp - Small Tools	$ 409,348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 409,348
6408999	Materials & Supplies Expense Reclass	$ (3,259)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,259)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
R6010000	SLR Straight Time Blended Labor	$ 149	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149
6790321	Stores Allocation	$ 12,500	$ 727	$ 727	$ 727	$ 727	$ 727	$ 727	$ 727	$ 727	$ 727	$ 727	$ 727	$ 727	$ 21,227
Cost Sum		$ 697,212	$ 12,765	$ 12,765	$ 12,765	$ 12,765	$ 12,765	$ 12,765	$ 12,765	$ 12,765	$ 12,765	$ 12,765	$ 12,765	$ 12,765	$ 850,394
Clearings		$ (697,212)	$ -	$ -	$ (38,295)	$ -	$ -	$ (38,295)	$ -	$ -	$ (38,295)	$ -	$ -	$ (38,295)	$ (850,394)
Project Net		$ -	$ 12,765	$ 12,765	$ (25,530)	$ 12,765	$ 12,765	$ (25,530)	$ 12,765	$ 12,765	$ (25,530)	$ 12,765	$ 12,765	$ (25,530)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660000765	Tools and Equipment - Santa Fe	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	NCP-09805	FP-NMG Tools, Shop & Garage Equip	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Tools and Equipment - Santa Fe
Justification	Misc. tool and equipment such as locators, tapping equipment, etc. to replace equipment that have reached the end of its useful life
Alternatives Considered	Leasing equipment or outsourcing construction/operating tasks

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660000765 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 432	$ 3,548	$ 632	$ 120	$ 898	$ (176)	$ 1,640	$ 767	$ 5,554	$ 362	$ -	$ 13,776
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 163	$ -	$ (154)	$ -	$ -	$ -	$ -	$ -	$ 8
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 210	$ -	$ (234)	$ -	$ -	$ -	$ -	$ -	$ (24)
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 25	$ -	$ (53)	$ -	$ -	$ -	$ -	$ -	$ (28)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 41,739	$ 5,269	$ 4,217	$ 3,214	$ -	$ 9,111	$ 4,261	$ 30,854	$ 2,009	$ -	$ 100,673
6400510	Mat & Supp - Small Tools	$ -	$ -	$ 5,080	$ -	$ -	$ -	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,179
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 62	$ -	$ (69)	$ -	$ -	$ -	$ -	$ -	$ (7)
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 89	$ -	$ (99)	$ -	$ -	$ -	$ -	$ -	$ (10)
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 688	$ -	$ (768)	$ -	$ -	$ -	$ -	$ -	$ (80)
6790321	Stores Allocation	$ -	$ -	$ -	$ 2,678	$ 349	$ 723	$ 353	$ -	$ 698	$ 176	$ 2,217	$ 39	$ -	$ 7,234
Cost Sum		$ -	$ -	$ 5,512	$ 47,964	$ 6,251	$ 6,295	$ 4,563	$ (1,554)	$ 11,449	$ 5,204	$ 38,625	$ 2,410	$ -	$ 126,719
Clearings		$ -	$ -	$ -	$ (53,476)	$ -	$ -	$ (17,110)	$ -	$ -	$ (15,099)	$ -	$ -	$ (41,034)	$ (126,719)
Project Net		$ -	$ -	$ 5,512	$ (5,512)	$ 6,251	$ 6,295	$ (12,546)	$ (1,554)	$ 11,449	$ (9,896)	$ 38,625	$ 2,410	$ (41,034)	$ -

Cost Year 02 Investment 660000765 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 13,776	$ 5,508	$ 68	$ 3,760	$ 11,305	$ 3,061	$ 1,121	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,599
6790320	Fleet Allocation	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
C6020000	Fringe Adder	$ (24)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (24)
6790315	I&D Allocated to Capital	$ (28)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (28)
6400100	Mat & Supp - Outside Material Purchases	$ 100,673	$ -	$ -	$ 25,069	$ 75,369	$ 27,795	$ 10,177	$ -	$ -	$ -	$ -	$ -	$ -	$ 239,082
6400510	Mat & Supp - Small Tools	$ 5,179	$ 36,720	$ 450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,349
C6900040	Payroll Tax Adder	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7)
R6010010	SLR Overtime Blended Labor	$ (10)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10)
R6010000	SLR Straight Time Blended Labor	$ (80)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (80)
6790321	Stores Allocation	$ 7,234	$ -	$ -	$ 1,475	$ 8,226	$ 1,682	$ 616	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,232
Cost Sum		$ 126,719	$ 42,228	$ 518	$ 30,304	$ 94,900	$ 32,538	$ 11,913	$ -	$ -	$ -	$ -	$ -	$ -	$ 339,120
Clearings		$ (126,719)	$ -	$ -	$ (73,049)	$ -	$ -	$ (139,351)	$ -	$ -	$ -	$ -	$ -	$ -	$ (339,120)
Project Net		$ -	$ 42,228	$ 518	$ (42,746)	$ 94,900	$ 32,538	$ (127,438)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment 660000765 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 38,599	$ 1,047	$ 1,047	$ 1,047	$ 1,047	$ 1,047	$ 1,047	$ 1,047	$ 1,047	$ 1,047	$ 1,047	$ 1,047	$ 1,047	$ 51,157
6790320	Fleet Allocation	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
C6020000	Fringe Adder	$ (24)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (24)
6790315	I&D Allocated to Capital	$ (28)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (28)
6400100	Mat & Supp - Outside Material Purchases	$ 239,082	$ 11,181	$ 11,181	$ 11,181	$ 11,181	$ 11,181	$ 11,181	$ 11,181	$ 11,181	$ 11,181	$ 11,181	$ 11,181	$ 11,181	$ 373,252
6400510	Mat & Supp - Small Tools	$ 42,349	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,349
C6900040	Payroll Tax Adder	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7)
R6010010	SLR Overtime Blended Labor	$ (10)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10)
R6010000	SLR Straight Time Blended Labor	$ (80)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (80)
6790321	Stores Allocation	$ 19,232	$ 603	$ 603	$ 603	$ 603	$ 603	$ 603	$ 603	$ 603	$ 603	$ 603	$ 603	$ 603	$ 26,464
Cost Sum		$ 339,120	$ 12,830	$ 12,830	$ 12,830	$ 12,830	$ 12,830	$ 12,830	$ 12,830	$ 12,830	$ 12,830	$ 12,830	$ 12,830	$ 12,830	$ 493,080
Clearings		$ (339,120)	$ -	$ -	$ (38,490)	$ -	$ -	$ (38,490)	$ -	$ -	$ (38,490)	$ -	$ -	$ (38,490)	$ (493,080)
Project Net		$ -	$ 12,830	$ 12,830	$ (25,660)	$ 12,830	$ 12,830	$ (25,660)	$ 12,830	$ 12,830	$ (25,660)	$ 12,830	$ 12,830	$ (25,660)	$ -

Cost Year 04 Investment 660000765 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 51,157	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 737	$ 59,997
6790320	Fleet Allocation	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
C6020000	Fringe Adder	$ (24)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (24)
6790315	I&D Allocated to Capital	$ (28)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (28)
6400100	Mat & Supp - Outside Material Purchases	$ 373,252	$ 11,749	$ 11,749	$ 11,749	$ 11,749	$ 11,749	$ 11,749	$ 11,749	$ 11,749	$ 11,749	$ 11,749	$ 11,749	$ 11,749	$ 514,235
6400510	Mat & Supp - Small Tools	$ 42,349	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,349
C6900040	Payroll Tax Adder	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7)
R6010010	SLR Overtime Blended Labor	$ (10)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10)
R6010000	SLR Straight Time Blended Labor	$ (80)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (80)
6790321	Stores Allocation	$ 26,464	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 35,515
Cost Sum		$ 493,080	$ 13,239	$ 13,239	$ 13,239	$ 13,239	$ 13,240	$ 13,239	$ 13,240	$ 13,239	$ 13,240	$ 13,239	$ 13,240	$ 13,239	$ 651,954
Clearings		$ (493,080)	$ -	$ -	$ (39,718)	$ -	$ -	$ (39,718)	$ -	$ -	$ (39,718)	$ -	$ -	$ (39,718)	$ (651,954)
Project Net		$ -	$ 13,239	$ 13,239	$ (26,479)	$ 13,239	$ 13,240	$ (26,479)	$ 13,240	$ 13,239	$ (26,479)	$ 13,239	$ 13,240	$ (26,479)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660002005	NC - Santa Fe Service Center Fence	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	NEW-15651	FP-NMG Land_Structures&Improvemnts	Literal

Project Information

Construction Start Date

Estimated In-Service Date

Description: Operations has requested that the existing wood fence around the perimeter of the Santa Fe Service Center be replaced with a rod iron fence to increase security in light of recent vandalism to the vehicles and equipment that are kept in the yard.

Justification: The existing wood picket fence around the perimeter of the Santa Fe Service Center provides a visual shield so that intruders that gain access to the yard cannot be seen from outside the fenced area. The yard is where the vehicles are kept with tools and equipment that have been vandalized twice in the past year. The intent of installing a rod iron fence is to discourage intruders form entering the yard when they will be more visible by passing motorists and pedestrians.

Alternatives Considered: Leave the fence as is with wooden pickets.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No	Received a quote from Delgado Wrought Iron in Albuquerque	
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 660002005 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 12,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,250
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 102,085	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,085
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 114,336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114,336
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (114,336)	$ -	$ -	$ -	$ -	$ -	$ -	$ (114,336)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 114,336	$ (114,336)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 660002005	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,250
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 102,085	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,085
Cost Sum		$ 114,336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114,336
Clearings		$ (114,336)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (114,336)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 660002005	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,250
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 102,085	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,085
Cost Sum		$ 114,336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114,336
Clearings		$ (114,336)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (114,336)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 660002005	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,250
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 102,085	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,085
Cost Sum		$ 114,336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114,336
Clearings		$ (114,336)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (114,336)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **660002274**	Investment Name SF Service Center Air Conditioning	Scenario **2024-2028 Budget**
	Location **Santa Fe**	Area **NCNM**	Funding Project # **NEW-15741**	Funding Project Type **FP-NMG Land_Structures&Improvemnts**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Replace the existing evaporative coolers with heat pump air-conditioning systems at the Santa Fe Service Center.
Estimated In-Service Date			
Justification	The existing evaporative coolers at the Santa Fe service center are not reliable and not effective at cooling the facility. One unit is broken, and the remaining two units require frequent maintenance and will soon require replacement.		
Alternatives Considered	Replace the existing units.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 660002274 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,961	$ -	$ 2,961
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,488	$ 15,488	$ 30,976
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 963	$ -	$ 963
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,412	$ 15,488	$ 34,900
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (34,900)	$ (34,900)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,412	$ (19,412)	$ -

Cost Year 02	Investment 660002274	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,961	$ 2,310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,271
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 30,976	$ (90)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,886
6400510	Mat & Supp - Small Tools	$ 963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 963
Cost Sum		$ 34,900	$ 2,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,119
Clearings		$ (34,900)	$ -	$ -	$ (2,219)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,119)
Project Net		$ -	$ 2,219	$ -	$ (2,219)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 660002274	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,271	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,271
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 30,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,886
6400510	Mat & Supp - Small Tools	$ 963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 963
Cost Sum		$ 37,119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,119
Clearings		$ (37,119)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,119)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 660002274	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,271	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,271
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 30,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,886
6400510	Mat & Supp - Small Tools	$ 963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 963
Cost Sum		$ 37,119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,119
Clearings		$ (37,119)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,119)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **662000764**	Investment Name Tools and Equipment - Espanola	Scenario **2024-2028 Budget**
	Location **Espanola**	Area **NCNM**	Funding Project # **NCP-09804**	Funding Project Type **FP-NMG Tools, Shop & Garage Equip**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Tools and Equipment - Espanola
Estimated In-Service Date			
Justification	Misc. tool and equipment such as locators, tapping equipment, etc. to replace equipment that have reached the end of its useful life		
Alternatives Considered	Leasing equipment or outsourcing construction/operating tasks		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662000764 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 42	$ 891	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,469	$ -	$ -	$ 4,583
6790320	Fleet Allocation	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ -	$ 88	$ -	$ -	$ 19	$ 382	$ -	$ 553	$ 556	$ 992	$ 362	$ 812	$ 398	$ 4,161
6790315	I&D Allocated to Capital	$ -	$ 18	$ (8)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ 10,487	$ -	$ 2,128	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,274	$ -	$ -	$ 31,888
C6900040	Payroll Tax Adder	$ -	$ 26	$ -	$ -	$ 6	$ 113	$ -	$ 164	$ 165	$ 294	$ 107	$ 241	$ 118	$ 1,233
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
R6010000	SLR Straight Time Blended Labor	$ -	$ 324	$ -	$ -	$ 69	$ 1,105	$ -	$ 2,047	$ 2,059	$ 3,673	$ 1,341	$ 3,007	$ 1,474	$ 15,100
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 11,028	$ 884	$ 2,309	$ 94	$ 1,911	$ -	$ 2,764	$ 2,779	$ 4,959	$ 24,554	$ 4,059	$ 1,990	$ 57,329
Clearings		$ -	$ -	$ -	$ (14,220)	$ -	$ -	$ (2,005)	$ -	$ -	$ (10,503)	$ -	$ -	$ (30,602)	$ (57,329)
Project Net		$ -	$ 11,028	$ 884	$ (11,911)	$ 94	$ 1,911	$ (2,005)	$ 2,764	$ 2,779	$ (5,544)	$ 24,554	$ 4,059	$ (28,612)	$ -

Cost Year 02	Investment 662000764	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,583	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,583
6790320	Fleet Allocation	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ 4,161	$ 961	$ 926	$ (1,826)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,222
6790315	I&D Allocated to Capital	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ 31,888	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,888
C6900040	Payroll Tax Adder	$ 1,233	$ 285	$ 274	$ (541)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,251
R6010010	SLR Overtime Blended Labor	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
R6010000	SLR Straight Time Blended Labor	$ 15,100	$ 3,561	$ 3,429	$ (6,764)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,326
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 57,329	$ 4,807	$ 4,629	$ (9,131)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,635
Clearings		$ (57,329)	$ -	$ -	$ (305)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (57,635)
Project Net		$ -	$ 4,807	$ 4,629	$ (9,436)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 662000764	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,583	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 7,217
6790320	Fleet Allocation	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ 4,222	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,222
6790315	I&D Allocated to Capital	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 28,134
6400510	Mat & Supp - Small Tools	$ 31,888	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,888
C6900040	Payroll Tax Adder	$ 1,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,251
R6010010	SLR Overtime Blended Labor	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
R6010000	SLR Straight Time Blended Labor	$ 15,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,326
6790321	Stores Allocation	$ -	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 1,516
Cost Sum		$ 57,635	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 89,919
Clearings		$ (57,635)	$ -	$ -	$ (8,071)	$ -	$ -	$ (8,071)	$ -	$ -	$ (8,071)	$ -	$ -	$ (8,071)	$ (89,919)
Project Net		$ -	$ 2,690	$ 2,690	$ (5,381)	$ 2,690	$ 2,690	$ (5,381)	$ 2,690	$ 2,690	$ (5,381)	$ 2,690	$ 2,690	$ (5,381)	$ -

Cost Year 04	Investment 662000764	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,217
6790320	Fleet Allocation	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ 4,222	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,222
6790315	I&D Allocated to Capital	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6400100	Mat & Supp - Outside Material Purchases	$ 28,134	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,134
6400510	Mat & Supp - Small Tools	$ 31,888	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,888
C6900040	Payroll Tax Adder	$ 1,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,251
R6010010	SLR Overtime Blended Labor	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
R6010000	SLR Straight Time Blended Labor	$ 15,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,326
6790321	Stores Allocation	$ 1,516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,516
Cost Sum		$ 89,919	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89,919
Clearings		$ (89,919)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (89,919)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **667000766**	Investment Name Tools and Equipment - Taos	Scenario **2024-2028 Budget**
	Location **Taos**	Area **NCNM**	Funding Project # **NCP-09820**	Funding Project Type **FP-NMG Tools, Shop & Garage Equip**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Tools and Equipment - Taos
Estimated In-Service Date			
Justification	Misc. tool and equipment such as locators, tapping equipment, etc. to replace equipment that have reached the end of its useful life		
Alternatives Considered	Leasing equipment or outsourcing construction/operating tasks		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 667000766 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,905	$ 1,153	$ -	$ -	$ -	$ 1,565	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,622
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ 22,411	$ 13,562	$ -	$ -	$ -	$ 13,038	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,011
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 24,316	$ 14,714	$ -	$ -	$ -	$ 14,602	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,633
Clearings		$ -	$ -	$ -	$ (39,031)	$ -	$ -	$ (14,602)	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,633)
Project Net		$ -	$ 24,316	$ 14,714	$ (39,031)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 667000766	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,622	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,622
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ 49,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,011
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 53,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,633
Clearings		$ (53,633)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,633)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 667000766	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,622	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 219	$ 7,256
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 2,345	$ 28,134
6400510	Mat & Supp - Small Tools	$ 49,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,011
6790321	Stores Allocation	$ -	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 126	$ 1,516
Cost Sum		$ 53,633	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 2,690	$ 85,917
Clearings		$ (53,633)	$ -	$ -	$ (8,071)	$ -	$ -	$ (8,071)	$ -	$ -	$ (8,071)	$ -	$ -	$ (8,071)	$ (85,917)
Project Net		$ -	$ 2,690	$ 2,690	$ (5,381)	$ 2,690	$ 2,690	$ (5,381)	$ 2,690	$ 2,690	$ (5,381)	$ 2,690	$ 2,690	$ (5,381)	$ -

Cost Year 04	Investment 667000766	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,256
6400100	Mat & Supp - Outside Material Purchases	$ 28,134	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,134
6400510	Mat & Supp - Small Tools	$ 49,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,011
6790321	Stores Allocation	$ 1,516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,516
Cost Sum		$ 85,917	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85,917
Clearings		$ (85,917)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (85,917)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	667002075	Taos Service Center Roof Replacement & AC unit	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Taos	NCNM	NEW-15686	FP-NMG Land_Structures&Improvemnts	Literal

Project Information

Construction Start Date
Estimated In-Service Date

Description: Install a metal roof to replace the existing roof at the Taos Service Center before solar panels can be installed due to the condition. The existing evaporative cooling unit has corroded and this proposal is to replace it with a refrigerated air unit.

Justification: The condition of the existing roof at the Taos Service Center is not acceptable for installing the proposed solar panels. Construction of the new roof will consist of metal panels for an estimated loaded cost of $50,353.17. The existing evaporative cooler is not functional and the proposed replacement is a refrigerated air unit for a loaded cost of $8,490.23.

Alternatives Considered: Leave the roof and air cooling system as is and not install solar panels and replace the existing AC unit with another evaporative cooler.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	The costs for replacing the roof and air conditioning unit at the Taos Service Center are from quotes provided by contractors.	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 667002075 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 511	$ 1,340	$ -	$ -	$ -	$ 3,280	$ 5,132
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,409	$ 7,446	$ -	$ -	$ -	$ 54,674	$ 65,529
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,920	$ 8,786	$ -	$ -	$ -	$ 57,954	$ 70,661
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12,706)	$ -	$ -	$ (57,954)	$ (70,661)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,920	$ 8,786	$ (12,706)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 667002075	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,132
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 65,529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,529
Cost Sum		$ 70,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,661
Clearings		$ (70,661)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70,661)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 667002075	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,132
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 65,529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,529
Cost Sum		$ 70,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,661
Clearings		$ (70,661)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70,661)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 667002075	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,132
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 65,529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,529
Cost Sum		$ 70,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,661
Clearings		$ (70,661)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70,661)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**680000767**	Tools and Equipment - Northwest	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	**NWNM**	**NCP-09821**	**FP-NMG Tools, Shop & Garage Equip**	**Literal**

Project Information

Construction Start Date		Description	Tools and Equipment - Farmington
Estimated In-Service Date			
Justification	Misc. tool and equipment such as locators, tapping equipment, etc. to replace equipment that have reached the end of its useful life		
Alternatives Considered	Leasing equipment or outsourcing construction/operating tasks		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000767 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 437	$ 1,817	$ 1,280	$ 59	$ 580	$ 772	$ 3,607	$ 4,879	$ 32	$ 1,813	$ 25	$ 248	$ 15,550
6100080	Consultants - Other	$ -	$ -	$ 21,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,374
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76	$ -	$ -	$ -	$ -	$ -	$ 76
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45	$ -	$ -	$ -	$ -	$ -	$ 45
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,264	$ (178)	$ -	$ -	$ -	$ -	$ 5,087
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 3,897	$ -	$ 15,353	$ 495	$ 7,297	$ 3,973	$ 18,735	$ 27,283	$ 179	$ 9,650	$ 138	$ 4,131	$ 91,132
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22	$ -	$ -	$ -	$ -	$ -	$ 22
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 280	$ -	$ -	$ -	$ -	$ -	$ 280
6790321	Stores Allocation	$ -	$ 300	$ -	$ 966	$ 33	$ 1,251	$ 436	$ 1,423	$ 2,077	$ 7	$ 724	$ 3	$ 370	$ 7,590
Cost Sum		$ -	$ 4,634	$ 23,191	$ 17,600	$ 587	$ 9,127	$ 5,182	$ 29,453	$ 34,062	$ 218	$ 12,187	$ 166	$ 4,749	$ 141,155
Clearings		$ -	$ -	$ -	$ (45,425)	$ -	$ -	$ (14,896)	$ -	$ -	$ (63,733)	$ -	$ -	$ (17,101)	$ (141,155)
Project Net		$ -	$ 4,634	$ 23,191	$ (27,825)	$ 587	$ 9,127	$ (9,715)	$ 29,453	$ 34,062	$ (63,514)	$ 12,187	$ 166	$ (12,353)	$ -

Cost Year 02	Investment 680000767	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 15,550	$ -	$ 2,694	$ 3,800	$ 2,014	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 1,366	$ 34,984
6100080	Consultants - Other	$ 21,374	$ -	$ -	$ -	$ 1,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,098
C6020000	Fringe Adder	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ 4,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,127
6401000	Mat & Supp - Inventory Issue	$ 5,087	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,087
6400100	Mat & Supp - Outside Material Purchases	$ 91,132	$ 18	$ 17,962	$ 21,206	$ 11,706	$ 12,402	$ 12,402	$ 12,402	$ 12,402	$ 12,402	$ 12,402	$ 12,402	$ 12,402	$ 241,236
C6900040	Payroll Tax Adder	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22
R6010000	SLR Straight Time Blended Labor	$ 280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 280
6790321	Stores Allocation	$ 7,590	$ -	$ 701	$ 1,248	$ 1,278	$ 750	$ 750	$ 750	$ 750	$ 750	$ 750	$ 750	$ 750	$ 16,819
Cost Sum		$ 141,155	$ 18	$ 21,358	$ 30,380	$ 16,722	$ 14,518	$ 14,518	$ 14,518	$ 14,518	$ 14,518	$ 14,518	$ 14,518	$ 14,518	$ 325,774
Clearings		$ (141,155)	$ -	$ -	$ (51,756)	$ -	$ -	$ (45,757)	$ -	$ -	$ (43,553)	$ -	$ -	$ (43,553)	$ (325,774)
Project Net		$ -	$ 18	$ 21,358	$ (21,376)	$ 16,722	$ 14,518	$ (31,239)	$ 14,518	$ 14,518	$ (29,035)	$ 14,518	$ 14,518	$ (29,035)	$ -

Cost Year 03	Investment 680000767	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 34,984	$ -	$ -	$ 1,529	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ 1,441	$ -	$ 48,041
6100080	Consultants - Other	$ 23,098	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,098
C6020000	Fringe Adder	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6400010	Mat & Supp - Furniture & Computer, Office	$ 4,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,127
6401000	Mat & Supp - Inventory Issue	$ 5,087	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,087
6400100	Mat & Supp - Outside Material Purchases	$ 241,236	$ -	$ -	$ 16,338	$ 15,395	$ 15,395	$ 15,395	$ 15,395	$ 15,395	$ 15,395	$ 15,395	$ 15,395	$ -	$ 380,734
C6900040	Payroll Tax Adder	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22
R6010000	SLR Straight Time Blended Labor	$ 280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 280
6790321	Stores Allocation	$ 16,819	$ -	$ -	$ 881	$ 830	$ 830	$ 830	$ 830	$ 830	$ 830	$ 830	$ 830	$ -	$ 24,338
Cost Sum		$ 325,774	$ -	$ -	$ 18,747	$ 17,666	$ 17,666	$ 17,666	$ 17,666	$ 17,666	$ 17,666	$ 17,666	$ 17,666	$ -	$ 485,848
Clearings		$ (325,774)	$ -	$ -	$ (18,747)	$ -	$ -	$ (52,998)	$ -	$ -	$ (52,998)	$ -	$ -	$ (35,332)	$ (485,848)
Project Net		$ -	$ -	$ -	$ -	$ 17,666	$ 17,666	$ (35,332)	$ 17,666	$ 17,666	$ (35,332)	$ 17,666	$ 17,666	$ (35,332)	$ -

Cost Year 04	Investment 680000767	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 48,041	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 766	$ 57,232
6100080	Consultants - Other	$ 23,098	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,098
C6020000	Fringe Adder	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6400010	Mat & Supp - Furniture & Computer, Office	$ 4,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,127
6401000	Mat & Supp - Inventory Issue	$ 5,087	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,087
6400100	Mat & Supp - Outside Material Purchases	$ 380,734	$ 12,215	$ 12,215	$ 12,215	$ 12,215	$ 12,215	$ 12,215	$ 12,215	$ 12,215	$ 12,215	$ 12,215	$ 12,215	$ 12,215	$ 527,318
C6900040	Payroll Tax Adder	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22
R6010000	SLR Straight Time Blended Labor	$ 280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 280
6790321	Stores Allocation	$ 24,338	$ 784	$ 784	$ 784	$ 784	$ 784	$ 784	$ 784	$ 784	$ 784	$ 784	$ 784	$ 784	$ 33,748
Cost Sum		$ 485,848	$ 13,765	$ 13,765	$ 13,765	$ 13,765	$ 13,765	$ 13,765	$ 13,765	$ 13,765	$ 13,765	$ 13,765	$ 13,765	$ 13,765	$ 651,034
Clearings		$ (485,848)	$ -	$ -	$ (41,296)	$ -	$ -	$ (41,296)	$ -	$ -	$ (41,296)	$ -	$ -	$ (41,296)	$ (651,034)
Project Net		$ -	$ 13,765	$ 13,765	$ (27,531)	$ 13,765	$ 13,765	$ (27,531)	$ 13,765	$ 13,765	$ (27,531)	$ 13,765	$ 13,765	$ (27,531)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T601001821	Flaring Equipment Purchase	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	NMGC	NCP-16167	FP-NMG Tools, Shop & Garage Equip	Literal

Project Information

Construction Start Date
Estimated In-Service Date

Description: Purchase 7 trailers with equipment to flare gas instead of venting to atmosphere. 6 x 30ft single pressure flare stack -4in main stack, max daily flow rate 10 MMCFD, 1x 50ft single pressure flare stack - 6in main stack (up to 8in) max flow rate 7.0 MMCFD
purchase 3 in 2022, 4 in 2024

Justification: The flaring equipment will enable NMGC to reduce green house gas emissions by a factor of 21 x for purging/venting gas to atmosphere.

Alternatives Considered: There is a flaring service that can be hired, the cost of which is $7000 per day.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment T601001821 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 16,885	$ 697	$ 172	$ 442	$ -	$ 5	$ 442	$ -	$ 114	$ 330	$ 281	$ 273	$ 19,641
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,323	$ -	$ -	$ -	$ -	$ 6,766	$ 8,089
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33	$ -	$ -	$ 33
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 2,023	$ 3,684	$ -	$ 38	$ 1,622	$ -	$ 280	$ 732	$ -	$ 119,409	$ 127,787
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 352	$ 1,070	$ 1,562	$ -	$ 2,984
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,550	$ 4,550
6790321	Stores Allocation	$ -	$ -	$ -	$ 130	$ 244	$ -	$ 4	$ 96	$ -	$ 12	$ 55	$ -	$ 10,680	$ 11,221
6500020	Transportation Trailers	$ -	$ 198,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198,650
Cost Sum		$ -	$ 215,535	$ 8,894	$ 2,324	$ 4,371	$ -	$ 46	$ 3,483	$ -	$ 758	$ 2,220	$ 1,844	$ 141,678	$ 381,153
Clearings		$ -	$ -	$ -	$ (226,754)	$ -	$ -	$ (4,417)	$ -	$ -	$ (4,240)	$ -	$ -	$ (145,742)	$ (381,153)
Project Net		$ -	$ 215,535	$ 8,894	$ (224,429)	$ 4,371	$ -	$ (4,371)	$ 3,483	$ -	$ (3,483)	$ 2,220	$ 1,844	$ (4,064)	$ -

Cost Year 02	Investment T601001821	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 19,641	$ 438	$ (17,582)	$ 137	$ -	$ 21,585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,219
6100080	Consultants - Other	$ 8,089	$ (4,214)	$ 1,874	$ 916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,666
6401000	Mat & Supp - Inventory Issue	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6400100	Mat & Supp - Outside Material Purchases	$ 127,787	$ (119,409)	$ -	$ -	$ 128,663	$ 196,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 333,041
6400510	Mat & Supp - Small Tools	$ 2,984	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,984
6790210	Permitting	$ 4,550	$ 370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,920
6790321	Stores Allocation	$ 11,221	$ (13,519)	$ -	$ -	$ -	$ 11,858	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,560
6500020	Transportation Trailers	$ 198,650	$ -	$ (198,650)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ 381,153	$ (136,334)	$ (222,555)	$ 1,054	$ 128,663	$ 229,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 381,424
Clearings		$ (381,153)	$ -	$ -	$ 357,835	$ -	$ -	$ (358,106)	$ -	$ -	$ -	$ -	$ -	$ -	$ (381,424)
Project Net		$ -	$ (136,334)	$ (222,555)	$ 358,889	$ 128,663	$ 229,443	$ (358,106)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T601001821	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 24,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,219
6100080	Consultants - Other	$ 6,666	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,666
6401000	Mat & Supp - Inventory Issue	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6400100	Mat & Supp - Outside Material Purchases	$ 333,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 333,041
6400510	Mat & Supp - Small Tools	$ 2,984	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,984
6790210	Permitting	$ 4,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,920
6790321	Stores Allocation	$ 9,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,560
6500020	Transportation Trailers	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ 381,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 381,424
Clearings		$ (381,424)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (381,424)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T601001821	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 24,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,219
6100080	Consultants - Other	$ 6,666	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,666
6401000	Mat & Supp - Inventory Issue	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
6400100	Mat & Supp - Outside Material Purchases	$ 333,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 333,041
6400510	Mat & Supp - Small Tools	$ 2,984	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,984
6790210	Permitting	$ 4,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,920
6790321	Stores Allocation	$ 9,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,560
6500020	Transportation Trailers	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ 381,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 381,424
Clearings		$ (381,424)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (381,424)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610000769	Tools and Equipment - Albuquerque - IMP	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	NCP-12187	FP-NMG Tools, Shop & Garage Equip	Literal

Project Information

Construction Start Date	
Estimated In-Service Date	
Description	Tools and Equipment - Albuquerque - IMP
Justification	Misc. tool and equipment such as cleaning pigs, rebuild kits, geophones, etc. to replace equipment that have reached the end of its useful life
Alternatives Considered	Leasing equipment or outsourcing construction/operating tasks

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610000769 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,172	$ 236	$ 2,913	$ 2,782	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,764	$ 36	$ 9,903
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 34,273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,354	$ 604	$ 50,232
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 19,762	$ (3,205)	$ -	$ 23,184	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,742
6790321	Stores Allocation	$ -	$ 1,521	$ (151)	$ -	$ 1,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,907
Cost Sum		$ -	$ 22,455	$ (3,121)	$ 37,187	$ 27,504	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,118	$ 641	$ 102,783
Clearings		$ -	$ -	$ -	$ (56,521)	$ -	$ -	$ (27,504)	$ -	$ -	$ -	$ -	$ -	$ (18,759)	$ (102,783)
Project Net		$ -	$ 22,455	$ (3,121)	$ (19,334)	$ 27,504	$ -	$ (27,504)	$ -	$ -	$ -	$ -	$ 18,118	$ (18,118)	$ -

Cost Year 02	Investment T610000769	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,903	$ 5,644	$ 1,253	$ 1,148	$ 889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,836
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 50,232	$ 37,627	$ 8,351	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96,307
6400100	Mat & Supp - Outside Material Purchases	$ 39,742	$ -	$ -	$ 7,554	$ 5,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,224
6790321	Stores Allocation	$ 2,907	$ -	$ -	$ 444	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,998
Cost Sum		$ 102,783	$ 43,271	$ 9,603	$ 9,244	$ 7,465	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172,366
Clearings		$ (102,783)	$ -	$ -	$ (62,117)	$ -	$ -	$ (7,465)	$ -	$ -	$ -	$ -	$ -	$ -	$ (172,366)
Project Net		$ -	$ 43,271	$ 9,603	$ (52,874)	$ 7,465	$ -	$ (7,465)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610000769	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,836	$ 2,975	$ -	$ -	$ -	$ -	$ -	$ 4,680	$ -	$ -	$ -	$ -	$ -	$ 26,491
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 96,307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96,307
6400100	Mat & Supp - Outside Material Purchases	$ 53,224	$ 31,779	$ -	$ -	$ -	$ -	$ -	$ 50,000	$ -	$ -	$ -	$ -	$ -	$ 135,003
6790321	Stores Allocation	$ 3,998	$ 1,713	$ -	$ -	$ -	$ -	$ -	$ 2,695	$ -	$ -	$ -	$ -	$ -	$ 8,406
Cost Sum		$ 172,366	$ 36,466	$ -	$ -	$ -	$ -	$ -	$ 57,375	$ -	$ -	$ -	$ -	$ -	$ 266,207
Clearings		$ (172,366)	$ -	$ -	$ (36,466)	$ -	$ -	$ -	$ -	$ -	$ (57,375)	$ -	$ -	$ -	$ (266,207)
Project Net		$ -	$ 36,466	$ -	$ (36,466)	$ -	$ -	$ -	$ 57,375	$ -	$ (57,375)	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610000769	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,491	$ 1,662	$ -	$ -	$ -	$ -	$ -	$ 1,266	$ -	$ -	$ -	$ -	$ -	$ 29,419
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 96,307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96,307
6400100	Mat & Supp - Outside Material Purchases	$ 135,003	$ 26,508	$ -	$ -	$ -	$ -	$ -	$ 20,194	$ -	$ -	$ -	$ -	$ -	$ 181,705
6790321	Stores Allocation	$ 8,406	$ 1,702	$ -	$ -	$ -	$ -	$ -	$ 1,296	$ -	$ -	$ -	$ -	$ -	$ 11,405
Cost Sum		$ 266,207	$ 29,872	$ -	$ -	$ -	$ -	$ -	$ 22,757	$ -	$ -	$ -	$ -	$ -	$ 318,836
Clearings		$ (266,207)	$ -	$ -	$ (29,872)	$ -	$ -	$ -	$ -	$ -	$ (22,757)	$ -	$ -	$ -	$ (318,836)
Project Net		$ -	$ 29,872	$ -	$ (29,872)	$ -	$ -	$ -	$ 22,757	$ -	$ (22,757)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001823**	Suite 18 NMGC Call Center 2023	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**METRO**	**NEW-15584**	**FP-NMG Land_Structures&Improvemnts**	**Literal**

Project Information

Construction Start Date	07/01/2023	Description	Relocate the Call Center from main business center to Suite 18.
Estimated In-Service Date	07/31/2024		
Justification	Call Center has outgrown their current location and requires additional space. This is partially accommodated today by having multiple spaces in Ste 20 and Ste 16 dedicated to the Call Center. Efficiency would be created by having all Call Center employees in same location.		
Alternatives Considered	Maintain current spaces and have some/all personnel work from home (inefficiencies are created in customer interactions by not having call center employees co-located).		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601001823 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,780	$ -	$ -	$ 5,780	$ 17,340	$ 17,340	$ 46,240
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,000	$ -	$ -	$ 50,000	$ 150,000	$ 150,000	$ 400,000
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,780	$ -	$ -	$ 55,780	$ 167,340	$ 167,340	$ 446,240
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,780	$ -	$ -	$ 55,780	$ 167,340	$ 167,340	$ 446,240

Cost Year 02	Investment 601001823	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 46,240	$ 15,675	$ 15,675	$ 15,675	$ 15,675	$ 15,675	$ 38,111	$ -	$ -	$ -	$ -	$ -	$ -	$ 162,726
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 400,000	$ 150,000	$ 150,000	$ 150,000	$ 150,000	$ 150,000	$ 364,700	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,514,700
Cost Sum		$ 446,240	$ 165,675	$ 165,675	$ 165,675	$ 165,675	$ 165,675	$ 402,811	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,677,426
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,677,426)	$ -	$ -	$ -	$ -	$ -	$ (1,677,426)
Project Net		$ 446,240	$ 165,675	$ 165,675	$ 165,675	$ 165,675	$ 165,675	$ 402,811	$ (1,677,426)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001823	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 162,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162,726
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,514,700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,514,700
Cost Sum		$ 1,677,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,677,426
Clearings		$ (1,677,426)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,677,426)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002295	Gas Supply Remodel - Facilities	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16880	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date		Description	Update and expand the existing configuration of Gas Supply and Call Center seating areas as well as relocate Billing & Credit.
Estimated In-Service Date			
Justification	Provide Gas Supply an ergonomic and collaboration-friendly work zone. Increase the number of workstations in the Call Center to account for additional headcount by utilizing the existing furniture from Gas Supply (this is a transitionary step until Call Center can be relocated). Relocate Billing & Credit, as Gas Supply will absorb their current area.		
Alternatives Considered	Keep areas as-is (unfavorable due to limited space available for Gas Supply team members). Expand the Call Center into suite 18 (timing issues - would not be available for relocation until summer 2024). Move Gas Supply to suite 16 (not recommended because Banner upgrade team occupies suite 16 until fall 2024). Have Gas Supply work from home permanently (not recommended during heating season as collaboration is key to success during critical times of limited gas supply and/or high demand times).		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601002295 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 44,051	$ 5,506	$ 11,013	$ 5,506	$ -	$ -	$ -	$ -	$ 66,076
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,000	$ 100,000	$ 50,000	$ -	$ -	$ -	$ -	$ 200,000
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 400,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400,000
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 24,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,200
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 468,251	$ 55,506	$ 111,013	$ 55,506	$ -	$ -	$ -	$ -	$ 690,276
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (523,757)	$ -	$ -	$ (166,519)	$ -	$ -	$ -	$ (690,276)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 468,251	$ (468,251)	$ 111,013	$ 55,506	$ (166,519)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002295	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 66,076	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,076
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 200,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200,000
6400100	Mat & Supp - Outside Material Purchases	$ 400,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400,000
6790321	Stores Allocation	$ 24,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,200
Cost Sum		$ 690,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 690,276
Clearings		$ (690,276)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (690,276)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002295	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 66,076	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,076
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 200,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200,000
6400100	Mat & Supp - Outside Material Purchases	$ 400,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400,000
6790321	Stores Allocation	$ 24,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,200
Cost Sum		$ 690,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 690,276
Clearings		$ (690,276)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (690,276)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **632001737**	Investment Name Silver City Office Roof & Stucco Repairs	Scenario **2024-2028 Budget**
	Location **Silver City**	Area **SWNM**	Funding Project # **NEW-15585**	Funding Project Type **FP-NMG Land_Structures&Improvemnts**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Recoat existing Silver City office roof with acrylic fluid applied coating due to damages. Additionally replace stucco on portions of all sides of the building.
Estimated In-Service Date			
Justification	Due to damages to the existing roof on the Silver City office the roof needs to be recoated with an acrylic fluid applied coating. Additionally due to damages on the stucco, repairs must be made to all sides of the building.		
Alternatives Considered	Tearing off the existing roof system down to the deck to install an R-30 above deck insulation system with a 60 mil TPO roof system was considered. However, this alternative is approximately $17-$20 per square foot or $104,745-$123,240. No other alternatives were considered for the stucco repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 632001737 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,805	$ 6,872	$ -	$ -	$ -	$ -	$ 13,678
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,796	$ 62,405	$ -	$ -	$ -	$ -	$ 124,200
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,601	$ 69,277	$ -	$ -	$ -	$ -	$ 137,878
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137,878)	$ -	$ -	$ -	$ (137,878)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,601	$ 69,277	$ (137,878)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 632001737	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,678	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,678
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 124,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 124,200
Cost Sum		$ 137,878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137,878
Clearings		$ (137,878)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137,878)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 632001737	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,678	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,678
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 124,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 124,200
Cost Sum		$ 137,878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137,878
Clearings		$ (137,878)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137,878)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **626002096**	Investment Name Clovis Customer Service Office Remodel	Scenario **2024-2028 Budget**
	Location **Clovis**	Area **ENM**	Funding Project # **TEMP**	Funding Project Type **FP-NMG Land_Structures&Improvemnts**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Remodel Clovis customer service office in conjunction with the facility security upgrade. Remodel includes the payment counter, handicap accessible counter, an ADA automatic door, separation security door leading from lobby to main building.
Estimated In-Service Date			
Justification	Remodel Clovis customer service office in conjunction with the facility security upgrade.		
Alternatives Considered	Completing the remodel after the security upgrade but the remodel may compromise the work done from the security upgrade. No other alternatives were considered for the stucco repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 626002096 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 3,788	$ 3,780	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,568
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 40,472	$ 40,381	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,853
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 44,260	$ 44,161	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,421
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (88,421)	$ -	$ -	$ -	$ -	$ -	$ -	$ (88,421)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 44,260	$ (44,260)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 626002096	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,568
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 80,853	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,853
Cost Sum		$ 88,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,421
Clearings		$ (88,421)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (88,421)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

NMGC Exhibit TCB-5

Information Technology and Telecommunications (IT&T)

Year	Code	Project Name	Page
2022			
2022	601000025	Geofields Replace (TIMP Software DNVGL)	1
2022	601000523	2019-20 DIMP Risk Software	5
2022	601000571	Service Suite Enhancements	9
2022	601000960	C55 Phase III (2020-21)	13
2022	601001056	2021 Integrated Security System Replacement (Badge)	17
2022	601001058	2021 SCADA Radio Project	21
2022	601001059	C55 Phase IV	25
2022	601001061	2021 Video Security Upgrade	29
2022	601001063	2021 Miscellaneous Hardware Blanket	33
2022	601001064	PC Refresh	37
2022	601001068	2022 Miscellaneous Hardware Blanket	41
2022	601001069	2022 SCADA Radio Project	45
2022	601001110	Inspection Manager CIP (2021)	49
2022	601001112	Inspection Manager CIP (2022)	53
2022	601001138	Business Intelligence & Analytics Initiative	57
2022	601001146	SCADA Software (64-Bit)	61
2022	601001155	Electronic Field Data Capture (EFDC) - Year 2	65
2022	601001224	2020 IT Risk Assessment Mitigation - Edith DR	69
2022	601001236	Advanced Mobile Leak Survey	73
2022	601001245	2021 IT Risk Assessment Mitigation - Windows Servers	77
2022	601001307	2021 CRM BANNER UPGRADE & ARCHIVE-PURGE	81
2022	601001348	PowerPlan Budget & Depreciation Forecasting	85
2022	601001506	Data Center Server Infrastructure Refresh	89
2022	601001508	Electronic Field Data Capture (EFDC) - Year 3	93
2022	601001510	Check Point Corporate Firewall Refresh	97
2022	601001512	Check Point SCADA Firewall Refresh	101
2022	601001519	Web Portal Enhancements	105
2022	601001521	Primera SAN Refresh	109
2022	601001537	Disaster Recovery Data Center Hardware	113

NMGC Exhibit TCB-5

Information Technology and Telecommunications (IT&T)

Year	Code	Project Name	Page
2022	601001548	Vista Measurement Web Upgrade	117
2022	601001554-1	Business Intelligence - Finance & Accounting	121
2022	601001557	ESRI GIS Utility Network Discovery (2022)	125
2022	601001684	MiniCluster Replacement (ODA)	129
2022	601001694	TECO - Corporate System Hardening Phase 1	133
2022	601001696	TECO - Enterprise Vulnerability Management	137
2022	601001697	TECO - SAP Procurement Automation	141
2022	601001698	TECO - 2022 ERP Technical Enhancement	145
2022	601001699	TECO - ERP Hardware Refresh 2022	150
2022	601001700	TECO - Payroll Optimization 2.0	154
2022	601001701	TECO - BW4HANA Upgrade 2021	158
2022	601001727	TECO - RCC Tax Process Automation	162
2022	601001993	TECO - Business Objects Upgrade 2021	166
2022	601002001	TSA Required Radios	170
2022	601002008	TECO - HR Metrics Analytics	174
2022	601002009	TECO - Talent Acquisition	178
2022	601002010	TECO - Budgeting Project (allocation 12.50%)	182
2022	601002012	TECO - Corporate System Hardening Phase 2	186
2022	601002013	TECO - Solution Manager Phase 2	190
2022	601002015	TECO - PGP Server Encryption	194
2022	601002016	TECO - Portal Collab & SharePoint Enhance	198
2022	601002018	TECO - Biztalk Interface Migration	203
2022	601002019	TECO - ServiceNow Implementation	208
2022	601002023	TECO - Open Text Upgrade 2022	213
2022	601002025	TECO - TSA SD-2 Application Whitelisting	217
2022	601002027	TECO - SF Enhancements 2022	221
2022	601002028	TECO - SAP Enhancements 2022	225
2022	601002035	TECO - TSA – Multifactor Authentication	229
2022	601002037	TECO - TSA - DNS Analytics	233
2022	601002260	SCAL-N 360 Software Renewal	237

NMGC Exhibit TCB-5

Information Technology and Telecommunications (IT&T)

Year	Code	Project Name	Page
2022	601002268	Edith Printer Roll Replacement	241
2022	601002275	Financial Model Phase 1	245
2022	610000268	CRMB Project	249
2023	601001555	Electronic Field Data Capture (EFDC) - Year 4	253
2023	601001560	2023 Misc Infrastructure Hardware Blanket	256
2023	601001703	TECO - ERP Enhancements 2023	259
2023	601001704	TECO - ERP Portfolio Optimization 2023	262
2023	601001713	TECO - Incident Response Forensic Solution	265
2023	601002142	TECO - Compensation Job Architecture & Benchmarks	268
2023	601002145	TECO - Total Rewards Statement	271
2023	601002170	TECO - SF Enhancements 2023	274
2023	601002171	TECO - SAP Enhancements 2023	277
2023	601002243	TECO - Threat Intelligence Platform	280
2023	601002244	TECO - User Provisioning Automation 2023	283
2023	601002245	TECO - Packet Capture Detection 2023	286
2023	601002246	TECO - Network Topology Mapping 2023	289
2023	601002247	TECO - Service Desk Automation 2023	292
2023	601002248	TECO - ServiceNow Enhancements 2023	295
2023	601002249	TECO - SAP Business Process Design 2023	298
2023	601002250	TECO - SAP Support Pack Implementation 2023	301
2023	601002251	TECO - Patch Management Enh Repl 2023	304
2023	601002257	Netbackup Media Server Replacement	307
2023	601002258	Asset Suite 9.6.3 Upgrade	310
2023	601002282	Cisco Calling and CCX Flex	313
2023	601002285	Primera SAN Upgrade	316
2023	601002361	FLOWCAL Upgrade	319
2023	601002398	Payment Kiosk	322
2024	601001143	Quorum Upgrade Replace	325
2024	601001156	Electronic Field Data Capture (EFDC) - Year 5	327
2024	601001522	Asset Management EcoSystem Continuity	329

NMGC Exhibit TCB-5

Information Technology and Telecommunications (IT&T)

Year	Code	Project Name	Page
2024	601001705	TECO - SAP Upgrade 2024 (Enhancement Pack)	331
2024	601001716	Misc Infrastructure Hardware Blanket	333
2024	601001720	Check Point Measurement, MPLS, PCI	335
2024	601001851	2 Units AMLD - ABB	337
2024	601002152	TECO - ERP Enhancements 2024	339
2024	601002157	TECO - ERP Portfolio Optimization 2024	341
2024	601002161	TECO - Open Text Upgrade 2024	343
2024	601002174	TECO - Tax RPA 2024	345
2024	601002183	TECO - SF Enhancements 2024	347
2024	601002188	TECO - SAP Enhancements 2024	349
2024	601002192	TECO - Benefits EE Experience 2.0	351
2024	601002193	TECO - Compensation Job Architecture & Benchmarks 2024	353
2024	601002194	TECO - HR Ops EE Experience 2.0	355
2025	601001147	Technical Toolbox Upgrade (2022)	357
2025	601001717	Misc Infrastructure Hardware Blanket	358
2025	601001725	Collaboration ESX Server	359

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601000025	Geofields Replace (TIMP Software DNVGL)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	METRO	NCP-09768	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2019	Description	Replace current HCA and RISK software for transmission integrity mangement. This will involve importing data from the current PODS database to the new software solution which can be a standalone or web-based software, installing software, configuring software, software license and training employees.
Estimated In-Service Date	06/30/2023		
Justification	Current software provider is not compliant with windows 10 working environment and has no plan to upgrade its software that is written in Silverlight. The risk model and HCA analysis are required by PHMSA 49 CFR 192 regulations.		
Alternatives Considered	RFP was sent out to 3 alternative vendors and compared with cost of keeping the current vendor. Demonstrations will be given by vendors and the lowest cost alternative that meets the requirements will be selected.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601000025 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,041	$ 71	$ 8	$ 160	$ 148	$ 395	$ -	$ 38	$ 144	$ 6,074	$ 92	$ 188	$ 8,360
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ (52,859)	$ -	$ -	$ -	$ 17,910	$ (17,910)	$ -	$ -	$ -	$ 31,248	$ -	$ -	$ (21,611)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 160	$ -	$ -	$ 160
6790320	Fleet Allocation	$ -	$ 243	$ 60	$ 5	$ 95	$ 125	$ 232	$ -	$ 12	$ 66	$ 197	$ 38	$ 223	$ 1,296
C6020000	Fringe Adder	$ -	$ 956	$ 168	$ 19	$ 267	$ 247	$ 659	$ -	$ 42	$ 161	$ 467	$ 102	$ 626	$ 3,713
6790315	I&D Allocated to Capital	$ -	$ 199	$ (65)	$ 2	$ 32	$ 29	$ 79	$ -	$ 19	$ 72	$ 210	$ 46	$ 219	$ 843
C6900040	Payroll Tax Adder	$ -	$ 283	$ 50	$ 6	$ 79	$ 73	$ 195	$ -	$ 13	$ 48	$ 139	$ 30	$ 185	$ 1,100
R6010000	SLR Straight Time Blended Labor	$ -	$ 3,540	$ 621	$ 72	$ 987	$ 913	$ 2,439	$ -	$ 157	$ 595	$ 1,731	$ 378	$ 2,317	$ 13,751
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ (46,596)	$ 905	$ 112	$ 1,620	$ 19,446	$ (13,911)	$ -	$ 281	$ 1,086	$ 40,225	$ 687	$ 3,758	$ 7,611
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ (46,596)	$ 905	$ 112	$ 1,620	$ 19,446	$ (13,911)	$ -	$ 281	$ 1,086	$ 40,225	$ 687	$ 3,758	$ 7,611

Cost Year 02	Investment 601000025	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,360	$ 191	$ 4,750	$ 57	$ 32	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,469
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 1,764	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,764
6100080	Consultants - Other	$ (21,611)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,611)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 160
6790320	Fleet Allocation	$ 1,296	$ 99	$ 41	$ 26	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485
C6020000	Fringe Adder	$ 3,713	$ 255	$ 84	$ 76	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,169
6790315	I&D Allocated to Capital	$ 843	$ 64	$ 21	$ 19	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 957
C6900040	Payroll Tax Adder	$ 1,100	$ 75	$ 25	$ 23	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,235
R6010000	SLR Straight Time Blended Labor	$ 13,751	$ 943	$ 309	$ 282	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,442
6100190	Software Maintenance	$ -	$ -	$ 31,248	$ -	$ -	$ 723	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,971
Cost Sum		$ 7,611	$ 1,626	$ 36,476	$ 484	$ 277	$ 2,566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,041
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (49,041)	$ -	$ -	$ -	$ -	$ -	$ -	$ (49,041)
Project Net		$ 7,611	$ 1,626	$ 36,476	$ 484	$ 277	$ 2,566	$ (49,041)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment 601000025 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 13,469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,469
7500016	Capitalized Interest to PP&E	$ 1,764	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,764
6100080	Consultants - Other	$ (21,611)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,611)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 160
6790320	Fleet Allocation	$ 1,485	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485
C6020000	Fringe Adder	$ 4,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,169
6790315	I&D Allocated to Capital	$ 957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 957
C6900040	Payroll Tax Adder	$ 1,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,235
R6010000	SLR Straight Time Blended Labor	$ 15,442	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,442
6100190	Software Maintenance	$ 31,971	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,971
Cost Sum		$ 49,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,041
Clearings		$ (49,041)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (49,041)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601000025	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,469
7500016	Capitalized Interest to PP&E	$ 1,764	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,764
6100080	Consultants - Other	$ (21,611)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,611)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 160
6790320	Fleet Allocation	$ 1,485	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485
C6020000	Fringe Adder	$ 4,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,169
6790315	I&D Allocated to Capital	$ 957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 957
C6900040	Payroll Tax Adder	$ 1,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,235
R6010000	SLR Straight Time Blended Labor	$ 15,442	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,442
6100190	Software Maintenance	$ 31,971	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,971
Cost Sum		$ 49,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,041
Clearings		$ (49,041)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (49,041)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601000523**	Investment Name 2019-20 DIMP Risk Software	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-13375**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	07/01/2019	Description	The purpose of this project is to purchase, configure, install and train on a new software program to perform probablistic DIMP risk analysis and prepare the distribution annual report. The software program will interface with GIS and Inspection manager to calculate risk using maintenance records and GIS attributes. This risk data will also be fed into the C55 asset management software to enable the asset and risk based decision making. The software selected for this project is CIS from JANA.
Estimated In-Service Date	06/30/2023		
Justification	NMGC currently uses ESRI model builder to create the risk model from GIS for distribution. It is a relative risk model based on weightings from subject matter experts. The model can only be ran by a GIS tech and takes a full day to run after changes are made. The data is cumbersome and there are limits to what the model builder can do, e.g. for the raster it takes the score from the longest piece of pipe in raster and does not sum the scores of all the pipes within the raster. The data is exported into a very large spreadsheet for the DIMP engineer and DEs to analyze. This new software will allow the DIMP engineer to run the model by themselves, freeing up time for GIS techs. It will also pull together the distribution annual report, saving time for the compliance engineer and GIS.		
Alternatives Considered	Continue using spreadsheets and shared drives to manage the DIMP risk without links to industry data on failures and frequency of failures		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601000523 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 128	$ 26	$ -	$ 286	$ 173	$ 145	$ -	$ -	$ 277	$ 484	$ 178	$ 66	$ 1,763
7500016	Capitalized Interest to PP&E	$ -	$ 2,166	$ 2,169	$ 2,169	$ 2,173	$ 1,924	$ 2,003	$ 2,080	$ 2,151	$ 2,187	$ 2,259	$ 2,321	$ 2,371	$ 25,972
6100080	Consultants - Other	$ -	$ (80,000)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (80,000)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410	$ -	$ -	$ 410
C6020000	Fringe Adder	$ -	$ 280	$ 62	$ -	$ 476	$ 288	$ 242	$ -	$ -	$ 308	$ 456	$ 197	$ 220	$ 2,529
6790315	I&D Allocated to Capital	$ -	$ 58	$ (17)	$ -	$ 57	$ 34	$ 29	$ -	$ -	$ 139	$ 205	$ 89	$ 77	$ 670
C6900040	Payroll Tax Adder	$ -	$ 83	$ 18	$ -	$ 141	$ 85	$ 72	$ -	$ -	$ 91	$ 135	$ 58	$ 65	$ 749
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,039	$ 228	$ -	$ 1,764	$ 1,067	$ 895	$ -	$ -	$ 1,140	$ 1,688	$ 731	$ 814	$ 9,367
Cost Sum		$ -	$ (76,245)	$ 2,486	$ 2,169	$ 4,897	$ 3,572	$ 3,385	$ 112,405	$ (108,174)	$ 4,142	$ 5,637	$ 3,574	$ 113,613	$ 71,460
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ (76,245)	$ 2,486	$ 2,169	$ 4,897	$ 3,572	$ 3,385	$ 112,405	$ (108,174)	$ 4,142	$ 5,637	$ 3,574	$ 113,613	$ 71,460

Cost Year 02	Investment 601000523	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,763	$ 27	$ 129	$ 246	$ 61	$ 33,634	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,859
7500016	Capitalized Interest to PP&E	$ 25,972	$ 2,411	$ 2,430	$ 2,446	$ 2,412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,671
6100080	Consultants - Other	$ (80,000)	$ -	$ -	$ -	$ -	$ 305,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225,411
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
C6020000	Fringe Adder	$ 2,529	$ 36	$ 173	$ 328	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,146
6790315	I&D Allocated to Capital	$ 670	$ 9	$ 43	$ 82	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 825
C6900040	Payroll Tax Adder	$ 749	$ 11	$ 51	$ 97	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 932
R6010000	SLR Straight Time Blended Labor	$ 9,367	$ 133	$ 639	$ 1,214	$ 299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,652
Cost Sum		$ 71,460	$ (107,374)	$ 3,466	$ 4,414	$ 2,896	$ 339,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313,907
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (313,907)	$ -	$ -	$ -	$ -	$ -	$ -	$ (313,907)
Project Net		$ 71,460	$ (107,374)	$ 3,466	$ 4,414	$ 2,896	$ 339,045	$ (313,907)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601000523	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 35,859	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,859
7500016	Capitalized Interest to PP&E	$ 35,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,671
6100080	Consultants - Other	$ 225,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225,411
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
C6020000	Fringe Adder	$ 3,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,146
6790315	I&D Allocated to Capital	$ 825	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 825
C6900040	Payroll Tax Adder	$ 932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 932
R6010000	SLR Straight Time Blended Labor	$ 11,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,652
Cost Sum		$ 313,907	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313,907
Clearings		$ (313,907)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (313,907)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601000523	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 35,859	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,859
7500016	Capitalized Interest to PP&E	$ 35,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,671
6100080	Consultants - Other	$ 225,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225,411
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
C6020000	Fringe Adder	$ 3,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,146
6790315	I&D Allocated to Capital	$ 825	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 825
C6900040	Payroll Tax Adder	$ 932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 932
R6010000	SLR Straight Time Blended Labor	$ 11,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,652
Cost Sum		$ 313,907	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313,907
Clearings		$ (313,907)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (313,907)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601000571**	Service Suite Enhancements	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-12167**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date

Estimated In-Service Date

Description: NMGC is in the process of a technical upgrade to Service Suite 9.6, expecting to go live in the October / November timeframe. We are anticipating to implement Work Force Optimization, Mobile Mapping and interface updates for banner and GPS systems in 2019.

Justification: Mobile and Dispatch technology options which allow for better customer services. (Updated mapping software to better route technicians). NMGC is currently experiencing issues with dripped messages between service suite and banner. Improved interfaces will allow NMGC to enhance the interface between Banner and Service Suite. WorkForce Optimization will streamline worker order scheduling currently this is done manually.

Alternatives Considered: Status quo, remain with the current version of Service Suite at the loss of the benefits defined by the scope of work

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601000571 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 389	$ -	$ 4,071	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,460
7500016	Capitalized Interest to PP&E	$ -	$ 2,642	$ 2,645	$ 2,712	$ 2,780	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,779
C6020000	Fringe Adder	$ -	$ 341	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 341
6790315	I&D Allocated to Capital	$ -	$ 71	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
C6900040	Payroll Tax Adder	$ -	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,263
6100190	Software Maintenance	$ -	$ -	$ -	$ 47,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,895
Cost Sum		$ -	$ 4,807	$ 2,614	$ 54,679	$ 2,780	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,881
Clearings		$ -	$ -	$ -	$ (62,100)	$ -	$ -	$ (2,780)	$ -	$ -	$ -	$ -	$ -	$ -	$ (64,881)
Project Net		$ -	$ 4,807	$ 2,614	$ (7,421)	$ 2,780	$ -	$ (2,780)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601000571	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,460
7500016	Capitalized Interest to PP&E	$ 10,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,779
C6020000	Fringe Adder	$ 341	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 341
6790315	I&D Allocated to Capital	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
C6900040	Payroll Tax Adder	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
R6010000	SLR Straight Time Blended Labor	$ 1,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,263
6100190	Software Maintenance	$ 47,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,895
Cost Sum		$ 64,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,881
Clearings		$ (64,881)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (64,881)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601000571	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,460
7500016	Capitalized Interest to PP&E	$ 10,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,779
C6020000	Fringe Adder	$ 341	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 341
6790315	I&D Allocated to Capital	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
C6900040	Payroll Tax Adder	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
R6010000	SLR Straight Time Blended Labor	$ 1,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,263
6100190	Software Maintenance	$ 47,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,895
Cost Sum		$ 64,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,881
Clearings		$ (64,881)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (64,881)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601000571	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,460
7500016	Capitalized Interest to PP&E	$ 10,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,779
C6020000	Fringe Adder	$ 341	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 341
6790315	I&D Allocated to Capital	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
C6900040	Payroll Tax Adder	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
R6010000	SLR Straight Time Blended Labor	$ 1,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,263
6100190	Software Maintenance	$ 47,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,895
Cost Sum		$ 64,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,881
Clearings		$ (64,881)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (64,881)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601000960**	C55 Phase III (2020-21)	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-14471**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	01/01/2020	Description	Implementation of Asset Aware, Reporting, and miscellaneous system improvements.
Estimated In-Service Date	05/31/2023		

Justification: Implementation of Asset Aware to bring Integrity data into our capital decision analytics at the asset level. Misc. improvements to improve process efficiency or customizations to meet unique business needs identified in the first 2 years of using this product.

Alternatives Considered: Material investments in this software application preclude an alternative software selection. The remaining alternative would be no action which would not provide the additional asset level functionality required to assess asset-based risk in our Capital budget decisions.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601000960 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 196	$ 15	$ 1,834	$ 98	$ -	$ -	$ -	$ 1,747	$ 44	$ -	$ -	$ 19	$ 3,953
7500016	Capitalized Interest to PP&E	$ -	$ 2,172	$ 2,173	$ 2,204	$ 2,235	$ 1,976	$ 2,053	$ 2,130	$ 2,218	$ 2,267	$ 2,336	$ 2,395	$ 2,442	$ 26,600
6100080	Consultants - Other	$ -	$ -	$ -	$ 21,575	$ -	$ -	$ -	$ -	$ 9,703	$ -	$ -	$ -	$ -	$ 31,278
C6020000	Fringe Adder	$ -	$ -	$ 36	$ -	$ 164	$ -	$ -	$ -	$ -	$ 49	$ -	$ -	$ 63	$ 312
6790315	I&D Allocated to Capital	$ -	$ -	$ 4	$ -	$ 20	$ -	$ -	$ -	$ -	$ 22	$ -	$ -	$ 22	$ 68
C6900040	Payroll Tax Adder	$ -	$ -	$ 11	$ -	$ 48	$ -	$ -	$ -	$ -	$ 14	$ -	$ -	$ 19	$ 92
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 135	$ -	$ 606	$ -	$ -	$ -	$ -	$ 181	$ -	$ -	$ 233	$ 1,154
Cost Sum		$ -	$ 2,368	$ 2,375	$ 25,612	$ 3,171	$ 1,976	$ 2,053	$ 2,130	$ 13,667	$ 2,577	$ 2,336	$ 2,395	$ 2,798	$ 63,457
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 2,368	$ 2,375	$ 25,612	$ 3,171	$ 1,976	$ 2,053	$ 2,130	$ 13,667	$ 2,577	$ 2,336	$ 2,395	$ 2,798	$ 63,457

Cost Year 02	Investment 601000960	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,953	$ -	$ -	$ -	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,959
7500016	Capitalized Interest to PP&E	$ 26,600	$ 2,483	$ 2,501	$ 2,513	$ 2,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,569
6100080	Consultants - Other	$ 31,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,278
C6020000	Fringe Adder	$ 312	$ -	$ -	$ -	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320
6790315	I&D Allocated to Capital	$ 68	$ -	$ -	$ -	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
C6900040	Payroll Tax Adder	$ 92	$ -	$ -	$ -	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
R6010000	SLR Straight Time Blended Labor	$ 1,154	$ -	$ -	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,186
Cost Sum		$ 63,457	$ 2,483	$ 2,501	$ 2,513	$ 2,524	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,477
Clearings		$ -	$ -	$ -	$ -	$ -	$ (73,477)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (73,477)
Project Net		$ 63,457	$ 2,483	$ 2,501	$ 2,513	$ 2,524	$ (73,477)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601000960	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,959
7500016	Capitalized Interest to PP&E	$ 36,569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,569
6100080	Consultants - Other	$ 31,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,278
C6020000	Fringe Adder	$ 320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320
6790315	I&D Allocated to Capital	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
C6900040	Payroll Tax Adder	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
R6010000	SLR Straight Time Blended Labor	$ 1,186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,186
Cost Sum		$ 73,477	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,477
Clearings		$ (73,477)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (73,477)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601000960	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,959
7500016	Capitalized Interest to PP&E	$ 36,569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,569
6100080	Consultants - Other	$ 31,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,278
C6020000	Fringe Adder	$ 320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320
6790315	I&D Allocated to Capital	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
C6900040	Payroll Tax Adder	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
R6010000	SLR Straight Time Blended Labor	$ 1,186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,186
Cost Sum		$ 73,477	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,477
Clearings		$ (73,477)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (73,477)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001056**	Investment Name 2021 Integrated Security System Replacement (Badge)	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-14567**	Funding Project Type **FP-NMG Office Furn & Equip**	Currency Scale **Literal**

Project Information

Construction Start Date	01/04/2021	Description	2021 Enterprise Badge System Investment to replace /upgrade badging system across the state as required.
Estimated In-Service Date	05/31/2022		
Justification	Continue to migrate from decentralized security system to centralized badging system to enhance physical security. Additionally, compliance with Pipeline Security audits.		
Alternatives Considered	Keep existing system which would not participate in the enterprise Security System. This would increase costs and decentralize security.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601001056 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 2,171	$ 977	$ 3,678	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,826
6100010	Advertising	$ -	$ -	$ -	$ 7,794	$ 8,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,923
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 25,542	$ 27,573	$ 19,393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,509
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ (119,770)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (119,770)
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ (4,655)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,655)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ (59,702)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59,702)
Cost Sum		$ -	$ (92,057)	$ 28,550	$ 30,866	$ (56,228)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (88,870)
Clearings		$ -	$ -	$ -	$ -	$ -	$ 88,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,870
Project Net		$ -	$ (92,057)	$ 28,550	$ 30,866	$ (56,228)	$ 88,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001056	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,826	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,826
6100010	Advertising	$ 15,923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,923
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 72,509	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,509
6400010	Mat & Supp - Furniture & Computer, Office	$ (119,770)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (119,770)
6798999	Other Operational Expense Reclass	$ (4,655)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,655)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (59,702)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59,702)
Cost Sum		$ (88,870)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (88,870)
Clearings		$ 88,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,870
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001056	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,826	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,826
6100010	Advertising	$ 15,923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,923
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 72,509	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,509
6400010	Mat & Supp - Furniture & Computer, Office	$ (119,770)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (119,770)
6798999	Other Operational Expense Reclass	$ (4,655)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,655)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (59,702)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59,702)
Cost Sum		$ (88,870)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (88,870)
Clearings		$ 88,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,870
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001056	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,826	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,826
6100010	Advertising	$ 15,923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,923
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 72,509	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,509
6400010	Mat & Supp - Furniture & Computer, Office	$ (119,770)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (119,770)
6798999	Other Operational Expense Reclass	$ (4,655)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,655)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (59,702)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59,702)
Cost Sum		$ (88,870)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (88,870)
Clearings		$ 88,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,870
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001058**	2021 SCADA Radio Project	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-14548**	**FP-NMG Office Furn & Equip**	**Literal**

Project Information

Construction Start Date	05/01/2021	Description	SCADA Radios are past their useful life and unsupported. Project is replacing radios across the state with IP technology.
Estimated In-Service Date	06/30/2022		
Justification	SCADA Radios are past their useful life and unsupported. Project is replacing radios across the state with IP technology.		
Alternatives Considered	Maintain status quo and current radio system is already obsolete. Since SCADA communication is critical for gas control and overall system reliability, this is not an option. Additionally this is year 7 of 10 in completing the project.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001058 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 998	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 998
C6020000	Fringe Adder	$ -	$ -	$ -	$ 16	$ (18)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2)
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 5	$ (5)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 60	$ (67)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7)
Cost Sum		$ -	$ 12,740	$ -	$ 81	$ (90)	$ (11,742)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 988
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (988)	$ -	$ -	$ -	$ -	$ -	$ -	$ (988)
Project Net		$ -	$ 12,740	$ -	$ 81	$ (90)	$ (11,742)	$ (988)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001058	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 998	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 998
C6020000	Fringe Adder	$ (2)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2)
C6900040	Payroll Tax Adder	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
R6010000	SLR Straight Time Blended Labor	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7)
Cost Sum		$ 988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 988
Clearings		$ (988)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (988)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001058	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 998	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 998
C6020000	Fringe Adder	$ (2)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2)
C6900040	Payroll Tax Adder	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
R6010000	SLR Straight Time Blended Labor	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7)
Cost Sum		$ 988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 988
Clearings		$ (988)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (988)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001058	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 998	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 998
C6020000	Fringe Adder	$ (2)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2)
C6900040	Payroll Tax Adder	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
R6010000	SLR Straight Time Blended Labor	$ (7)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7)
Cost Sum		$ 988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 988
Clearings		$ (988)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (988)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001059	C55 Phase IV	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-14472	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2022	Description	Implementation of C55 Phase IV.
Estimated In-Service Date	05/31/2023		

Justification: Data interface to internally support ad hoc reporting requirements and save costs on future reporting costs from the vendor. Misc. improvements to improve process efficiency or customizations to meet unique business needs identified in the first 3 years of using this product.

Alternatives Considered: Material investments in this software application preclude an alternative software select. The remaining alternative would be no action which would not provide the reporting functionality and efficiency improvements that this project addresses.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001059 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 7	$ 16	$ -	$ 221	$ 402	$ 12,173	$ 275	$ 5,039	$ 645	$ 664	$ 4,794	$ 24,237
7500015	Capitalized AFUDC Debt	$ -	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
7100015	Capitalized AFUDC Equity	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 5	$ 5	$ 5	$ 7	$ 15	$ 136	$ 264	$ 314	$ 373	$ 394	$ 528	$ 2,046
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,037	$ -	$ 25,222	$ -	$ -	$ 139,490	$ 244,749
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274	$ 274
C6020000	Fringe Adder	$ -	$ -	$ 17	$ 39	$ -	$ 368	$ 670	$ 224	$ 305	$ 555	$ 717	$ 738	$ 793	$ 4,424
6790315	I&D Allocated to Capital	$ -	$ -	$ 2	$ 5	$ -	$ 44	$ 80	$ 51	$ 137	$ 250	$ 322	$ 332	$ 278	$ 1,501
C6900040	Payroll Tax Adder	$ -	$ -	$ 5	$ 11	$ -	$ 109	$ 198	$ 66	$ 90	$ 164	$ 212	$ 219	$ 235	$ 1,311
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 61	$ 143	$ -	$ 1,364	$ 2,480	$ 829	$ 1,130	$ 2,054	$ 2,654	$ 2,732	$ 2,939	$ 16,387
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 9	$ 97	$ 220	$ 5	$ 2,113	$ 3,845	$ 93,517	$ 2,202	$ 33,598	$ 4,923	$ 5,078	$ 149,332	$ 294,938
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 9	$ 97	$ 220	$ 5	$ 2,113	$ 3,845	$ 93,517	$ 2,202	$ 33,598	$ 4,923	$ 5,078	$ 149,332	$ 294,938

Cost Year 02	Investment 601001059	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 24,237	$ 367	$ 20,115	$ 10,763	$ 6,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,492
7500015	Capitalized AFUDC Debt	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
7100015	Capitalized AFUDC Equity	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
7500016	Capitalized Interest to PP&E	$ 2,046	$ 662	$ 894	$ 1,241	$ 1,405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,249
6100080	Consultants - Other	$ 244,749	$ (63,824)	$ 132,594	$ 70,575	$ 39,332	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 423,426
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
C6020000	Fringe Adder	$ 4,424	$ 489	$ 301	$ 235	$ 149	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,599
6790315	I&D Allocated to Capital	$ 1,501	$ 122	$ 75	$ 59	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,794
C6900040	Payroll Tax Adder	$ 1,311	$ 145	$ 89	$ 70	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,659
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 16,387	$ 1,811	$ 1,114	$ 871	$ 553	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,735
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 294,938	$ (60,228)	$ 155,182	$ 83,813	$ 47,533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 521,238
Clearings		$ -	$ -	$ -	$ -	$ -	$ (521,238)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (521,238)
Project Net		$ 294,938	$ (60,228)	$ 155,182	$ 83,813	$ 47,533	$ (521,238)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001059	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 61,492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,492
7500015	Capitalized AFUDC Debt	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
7100015	Capitalized AFUDC Equity	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
7500016	Capitalized Interest to PP&E	$ 6,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,249
6100080	Consultants - Other	$ 423,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 423,426
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
C6020000	Fringe Adder	$ 5,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,599
6790315	I&D Allocated to Capital	$ 1,794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,794
C6900040	Payroll Tax Adder	$ 1,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,659
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 20,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,735
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 521,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 521,238
Clearings		$ (521,238)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (521,238)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001059	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 61,492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,492
7500015	Capitalized AFUDC Debt	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
7100015	Capitalized AFUDC Equity	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
7500016	Capitalized Interest to PP&E	$ 6,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,249
6100080	Consultants - Other	$ 423,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 423,426
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
C6020000	Fringe Adder	$ 5,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,599
6790315	I&D Allocated to Capital	$ 1,794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,794
C6900040	Payroll Tax Adder	$ 1,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,659
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 20,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,735
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 521,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 521,238
Clearings		$ (521,238)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (521,238)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001061**	2021 Video Security Upgrade	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-14553**	**FP-NMG Office Furn & Equip**	**Literal**

Project Information

Construction Start Date: 01/04/2021
Estimated In-Service Date: 05/31/2022

Description: Sites have little or no security and the security is residential class - not enterprise class. Sites have been subject to numerous break-ins and vandalism. Additionally, only one person supports the current camera system on Linux Zoneminder, which results in lengthy downtime waiting for support person. Quality of current system is sub-standard based on need.

Justification: Sites have little or no security and the security is residential class - not enterprise class. Sites have been subject to numerous break-ins and vandalism. Additionally, only one person supports the current camera system on Linux Zoneminder, which results in lengthy downtime waiting for support person. Quality of current system is sub-standard based on need.

Alternatives Considered: Continue as is using residential class security, which doesn't provide clean images and single support. As outages of the camera's occur, must coordinate with the only individual who can support the current system.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment 601001061 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 741	$ 1,151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,892
6100080	Consultants - Other	$ -	$ -	$ -	$ 4,893	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,893
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (5,136)	$ 52,747	$ (36,170)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,441
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ (72,596)	$ 786	$ 1,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70,786)
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ (1,804)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,804)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ (1,892)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,892)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ (16,557)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,557)
Cost Sum		$ -	$ (77,732)	$ 54,273	$ (29,101)	$ (20,253)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72,813)
Clearings		$ -	$ -	$ -	$ -	$ -	$ 72,813	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,813
Project Net		$ -	$ (77,732)	$ 54,273	$ (29,101)	$ (20,253)	$ 72,813	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001061	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,892	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,892
6100080	Consultants - Other	$ 4,893	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,893
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 11,441	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,441
6400010	Mat & Supp - Furniture & Computer, Office	$ (70,786)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70,786)
6408999	Materials & Supplies Expense Reclass	$ (1,804)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,804)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (1,892)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,892)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (16,557)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,557)
Cost Sum		$ (72,813)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72,813)
Clearings		$ 72,813	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,813
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001061	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,892	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,892
6100080	Consultants - Other	$ 4,893	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,893
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 11,441	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,441
6400010	Mat & Supp - Furniture & Computer, Office	$ (70,786)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70,786)
6408999	Materials & Supplies Expense Reclass	$ (1,804)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,804)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (1,892)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,892)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (16,557)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,557)
Cost Sum		$ (72,813)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72,813)
Clearings		$ 72,813	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,813
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001061	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,892	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,892
6100080	Consultants - Other	$ 4,893	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,893
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 11,441	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,441
6400010	Mat & Supp - Furniture & Computer, Office	$ (70,786)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70,786)
6408999	Materials & Supplies Expense Reclass	$ (1,804)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,804)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (1,892)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,892)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (16,557)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,557)
Cost Sum		$ (72,813)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72,813)
Clearings		$ 72,813	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,813
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001063**	2021 Miscellaneous Hardware Blanket	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-14556**	**FP-NMG Office Furn & Equip**	**Literal**

Project Information

Construction Start Date

Estimated In-Service Date

Description: Capital budget for unplanned break/fix or miscellaneous items that are at the capital in nature but which are smaller efforts requiring unitization after end of useful life of asset

Justification: Capital budget for unplanned break/fix or miscellaneous items that are at the capital in nature but which are smaller efforts requiring unitization after end of useful life of asset

Alternatives Considered: No budget would result in submitting all capital expenditures via the exposure process, adding cost and bureaucracy to the process with no value.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment 601001063 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 277
6730030	Utilities - Telecom	$ -	$ -	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
Cost Sum		$ -	$ 277	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
Clearings		$ -	$ -	$ -	$ (277)	$ -	$ -	$ (38)	$ -	$ -	$ -	$ -	$ -	$ -	$ (315)
Project Net		$ -	$ 277	$ -	$ (277)	$ -	$ 38	$ (38)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001063	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 277
6730030	Utilities - Telecom	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
Cost Sum		$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
Clearings		$ (315)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (315)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001063	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 277
6730030	Utilities - Telecom	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
Cost Sum		$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
Clearings		$ (315)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (315)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001063	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 277
6730030	Utilities - Telecom	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
Cost Sum		$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
Clearings		$ (315)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (315)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001064	PC Refresh	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-14667	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date	01/04/2021	Description	Replace PC fleet as they are approaching the end of their useful life. Effort to include mini desktops, small form factors, HP1040s, HP850, Engineering wks and laptops, ruggedized devices, tablets, apple tvs, docking stations, monitors and keyboards and mice.
Estimated In-Service Date	11/30/2022		
Justification	New Mexico Gas Company, Inc. has over 992 personal computers in the company comprised of mini desktops, small form factors, HP1040s, HP850, Engineering wks and laptops, ruggedized devices, tablets and Apple iMacs. The fleet refresh is on a 5 year cycle and 2021 begins year 6 and therefore the fleet is approaching the end of their useful life. Additionally, with the advent of COVID-19, laptops became a mandatory for personnel to work from home. Without knowing when the Pandemic will end, or when the next one will begin, NMGC must prepare the workforce for an extend WFH period and convert the user base to laptops.		
Alternatives Considered	Maintain a reactive approach and wait for computers to fail before replacing. This is not an acceptable approach for the business.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001064 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 149,491	$ 123	$ 7,148	$ 580	$ -	$ -	$ 8,495	$ 540	$ 15,783	$ 4,039	$ 13,124	$ 10,563	$ 209,887
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,413	$ 3,795	$ 19,947	$ 1,283	$ 13,427	$ 48,864
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53	$ -	$ 28	$ -	$ 82
6030050	Empl Exp - Mileage	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ 290	$ 421	$ 966	$ 2,339	$ 873	$ -	$ 43	$ 2,321	$ 984	$ 541	$ 41	$ 8,818
6790315	I&D Allocated to Capital	$ -	$ -	$ 35	$ 50	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ 1,355,293	$ -	$ 81,994	$ -	$ 94	$ -	$ 56,634	$ 80,848	$ -	$ 2,494	$ 65,696	$ 158,285	$ 1,801,337
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19	$ -	$ -	$ -	$ 19
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000	$ 2,546	$ -	$ -	$ -	$ 5,546
C6900040	Payroll Tax Adder	$ -	$ -	$ 86	$ 125	$ 286	$ 693	$ 259	$ -	$ 13	$ 688	$ 291	$ 160	$ 12	$ 2,613
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,181	$ 1,643	$ -	$ -	$ 1,988	$ -	$ 139	$ -	$ 5,951
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,074	$ 1,559	$ 3,578	$ 6,481	$ 1,589	$ -	$ 160	$ 6,609	$ 3,643	$ 1,864	$ 150	$ 26,707
6100190	Software Maintenance	$ -	$ 398,713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 568	$ 1,241	$ 400,522
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 230	$ 105	$ -	$ -	$ -	$ 335
Cost Sum		$ -	$ 1,903,497	$ 1,608	$ 91,297	$ 5,526	$ 11,786	$ 4,363	$ 65,130	$ 95,245	$ 33,908	$ 31,398	$ 83,403	$ 183,779	$ 2,510,941
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,327,162)	$ -	$ (2,327,162)
Project Net		$ -	$ 1,903,497	$ 1,608	$ 91,297	$ 5,526	$ 11,786	$ 4,363	$ 65,130	$ 95,245	$ 33,908	$ 31,398	$ (2,243,759)	$ 183,779	$ 183,779

Cost Year 02	Investment 601001064	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 209,887	$ 1,282	$ 3,926	$ 2,683	$ 1,730	$ 10,824	$ 1,470	$ 1,470	$ 1,351	$ -	$ -	$ -	$ -	$ 234,621
6100080	Consultants - Other	$ 48,864	$ 6,983	$ 11,114	$ 17,055	$ 8,698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,715
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 82	$ -	$ -	$ -	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98
6030050	Empl Exp - Mileage	$ -	$ -	$ -	$ -	$ -	$ 480	$ 480	$ 480	$ -	$ -	$ -	$ -	$ -	$ 1,440
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ 600	$ 600	$ 600	$ -	$ -	$ -	$ -	$ -	$ 1,800
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 775	$ 775	$ 775	$ 775	$ -	$ -	$ -	$ -	$ 3,101
C6020000	Fringe Adder	$ 8,818	$ -	$ -	$ 894	$ 1,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,716
6790315	I&D Allocated to Capital	$ 200	$ -	$ -	$ -	$ -	$ 994	$ 994	$ 994	$ 994	$ -	$ -	$ -	$ -	$ 4,175
6400010	Mat & Supp - Furniture & Computer, Office	$ 1,801,337	$ 51,255	$ 18,334	$ -	$ -	$ 84,940	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,955,866
6400020	Mat & Supp - General and Office Supplies	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6400100	Mat & Supp - Outside Material Purchases	$ 5,546	$ -	$ -	$ 374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,920
C6900040	Payroll Tax Adder	$ 2,613	$ -	$ -	$ 265	$ 297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,175
R6010010	SLR Overtime Blended Labor	$ 5,951	$ -	$ -	$ -	$ 664	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,615
R6010000	SLR Straight Time Blended Labor	$ 26,707	$ -	$ -	$ 3,313	$ 3,054	$ 12,266	$ 12,266	$ 12,266	$ 12,266	$ -	$ -	$ -	$ -	$ 82,138
6100190	Software Maintenance	$ 400,522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400,522
6790321	Stores Allocation	$ 335	$ -	$ -	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 357
Cost Sum		$ 2,510,941	$ 59,459	$ 33,373	$ 24,606	$ 15,464	$ 110,879	$ 16,585	$ 16,585	$ 15,386	$ -	$ -	$ -	$ -	$ 2,803,278
Clearings		$ (2,327,162)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,327,162)
Project Net		$ 183,779	$ 59,459	$ 33,373	$ 24,606	$ 15,464	$ 110,879	$ 16,585	$ 16,585	$ 15,386	$ -	$ -	$ -	$ -	$ 476,116

Cost Year 03	Investment 601001064	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 234,621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 234,621
6100080	Consultants - Other	$ 92,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,715
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98
6030050	Empl Exp - Mileage	$ 1,440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
6030080	Empl Exp - Travel and Lodging	$ 1,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,800
6790320	Fleet Allocation	$ 3,101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,101
C6020000	Fringe Adder	$ 10,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,716
6790315	I&D Allocated to Capital	$ 4,175	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,175
6400010	Mat & Supp - Furniture & Computer, Office	$ 1,955,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,955,866
6400020	Mat & Supp - General and Office Supplies	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6400100	Mat & Supp - Outside Material Purchases	$ 5,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,920
C6900040	Payroll Tax Adder	$ 3,175	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,175
R6010010	SLR Overtime Blended Labor	$ 6,615	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,615
R6010000	SLR Straight Time Blended Labor	$ 82,138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82,138
6100190	Software Maintenance	$ 400,522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400,522
6790321	Stores Allocation	$ 357	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 357
Cost Sum		$ 2,803,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,803,278
Clearings		$ (2,327,162)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,327,162)
Project Net		$ 476,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 476,116

Cost Year 04	Investment 601001064	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 234,621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 234,621
6100080	Consultants - Other	$ 92,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,715
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98
6030050	Empl Exp - Mileage	$ 1,440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
6030080	Empl Exp - Travel and Lodging	$ 1,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,800
6790320	Fleet Allocation	$ 3,101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,101
C6020000	Fringe Adder	$ 10,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,716
6790315	I&D Allocated to Capital	$ 4,175	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,175
6400010	Mat & Supp - Furniture & Computer, Office	$ 1,955,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,955,866
6400020	Mat & Supp - General and Office Supplies	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6400100	Mat & Supp - Outside Material Purchases	$ 5,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,920
C6900040	Payroll Tax Adder	$ 3,175	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,175
R6010010	SLR Overtime Blended Labor	$ 6,615	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,615
R6010000	SLR Straight Time Blended Labor	$ 82,138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82,138
6100190	Software Maintenance	$ 400,522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400,522
6790321	Stores Allocation	$ 357	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 357
Cost Sum		$ 2,803,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,803,278
Clearings		$ (2,327,162)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,327,162)
Project Net		$ 476,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 476,116

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001068	2022 Miscellaneous Hardware Blanket	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-14557	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date
Estimated In-Service Date

Description: Open blanket to cover capital purchases under $50K but which fall under the classification of capital. The 2022 budget will include wireless controller (5508) refresh which go end of support; the Cisco ISE for management of WiFi/Guest/Mobility & phones/routers and firewalls in addition to the normal adhoc capital requests.

Justification: Capital budget for unplanned break/fix or miscellaneous items that are at the capital in nature but which are smaller efforts requiring unitization after end of useful life of asset.

Alternatives Considered: No budget would result in submitting all capital expenditures via the exposure process, adding cost to the process.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001068 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 678	$ 8,728	$ 556	$ 282	$ 394	$ 1,227	$ 4,092	$ 699	$ 483	$ 17,138
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,356	$ 6,299	$ (2,330)	$ 343	$ 10,669
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 57	$ 32	$ -	$ 61	$ 40	$ 15	$ -	$ 205
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 169	$ -	$ -	$ 475	$ 145	$ -	$ -	$ 790
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440	$ -	$ -	$ -	$ -	$ -	$ 1,440
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 5	$ -	$ 55	$ -	$ 42	$ 175	$ 40	$ -	$ -	$ 317
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 18	$ -	$ 172	$ -	$ 127	$ 540	$ 121	$ -	$ -	$ 977
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (995)	$ -	$ (995)
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 2	$ -	$ 21	$ -	$ 57	$ 243	$ 54	$ -	$ -	$ 377
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,251)	$ -	$ (4,251)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ 70,504	$ 3,547	$ 920	$ 439	$ 1,836	$ 11,519	$ 6,069	$ 3,430	$ 98,263
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 5,563	$ 2,226	$ -	$ 406	$ 193	$ 250	$ 227	$ -	$ -	$ 8,864
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 425	$ -	$ -	$ -	$ 425
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (80,483)	$ -	$ (80,483)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,411)	$ -	$ (15,411)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,235)	$ -	$ (9,235)
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 5	$ -	$ 51	$ -	$ 38	$ 160	$ 36	$ -	$ -	$ 290
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 67	$ -	$ 635	$ -	$ 471	$ 1,998	$ 448	$ -	$ -	$ 3,620
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 369	$ 381	$ -	$ 24	$ 15	$ 10	$ 16	$ -	$ -	$ 816
6730030	Utilities - Telecom	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,900	$ (21)	$ (3,879)	$ 3,900	$ -	$ -	$ 3,900
Cost Sum		$ -	$ -	$ -	$ -	$ 6,708	$ 81,838	$ 5,263	$ 7,003	$ 1,754	$ 9,876	$ 26,938	$ (105,922)	$ 4,318	$ 37,777
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (93,809)	$ -	$ -	$ (18,634)	$ -	$ -	$ 74,666	$ (37,777)
Project Net		$ -	$ -	$ -	$ -	$ 6,708	$ 81,838	$ (88,546)	$ 7,003	$ 1,754	$ (8,758)	$ 26,938	$ (105,922)	$ 78,984	$ -

Cost Year 02	Investment 601001068	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,138	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,256
6100080	Consultants - Other	$ 10,669	$ 149	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,818
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205
6030080	Empl Exp - Travel and Lodging	$ 790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 790
6790199	Fees - Miscellaneous	$ 1,440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
6790320	Fleet Allocation	$ 317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 317
C6020000	Fringe Adder	$ 977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 977
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ (995)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (995)
6790315	I&D Allocated to Capital	$ 377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377
6018999	Labor Expense Reclass	$ (4,251)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,251)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 98,263	$ 634	$ 18,158	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117,761
6400100	Mat & Supp - Outside Material Purchases	$ 8,864	$ -	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,909
6400500	Mat & Supp - Parts	$ 425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 425
6408999	Materials & Supplies Expense Reclass	$ (80,483)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (80,483)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (15,411)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,411)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (9,235)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,235)
C6900040	Payroll Tax Adder	$ 290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290
R6010000	SLR Straight Time Blended Labor	$ 3,620	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,620
6790321	Stores Allocation	$ 816	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 816
6730030	Utilities - Telecom	$ 3,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,900
Cost Sum		$ 37,777	$ 2,056	$ 16,988	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,526
Clearings		$ (37,777)	$ -	$ -	$ (19,749)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (57,526)
Project Net		$ -	$ 2,056	$ 16,988	$ (19,044)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment 601001068 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 17,256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,256
6100080	Consultants - Other	$ 10,818	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,818
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205
6030080	Empl Exp - Travel and Lodging	$ 790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 790
6790199	Fees - Miscellaneous	$ 1,440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
6790320	Fleet Allocation	$ 317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 317
C6020000	Fringe Adder	$ 977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 977
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ (995)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (995)
6790315	I&D Allocated to Capital	$ 377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377
6018999	Labor Expense Reclass	$ (4,251)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,251)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 117,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117,761
6400100	Mat & Supp - Outside Material Purchases	$ 8,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,909
6400500	Mat & Supp - Parts	$ 425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 425
6408999	Materials & Supplies Expense Reclass	$ (80,483)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (80,483)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (15,411)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,411)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (9,235)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,235)
C6900040	Payroll Tax Adder	$ 290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290
R6010000	SLR Straight Time Blended Labor	$ 3,620	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,620
6790321	Stores Allocation	$ 816	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 816
6730030	Utilities - Telecom	$ 3,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,900
Cost Sum		$ 57,526	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,526
Clearings		$ (57,526)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (57,526)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 601001068 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 17,256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,256
6100080	Consultants - Other	$ 10,818	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,818
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205
6030080	Empl Exp - Travel and Lodging	$ 790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 790
6790199	Fees - Miscellaneous	$ 1,440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
6790320	Fleet Allocation	$ 317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 317
C6020000	Fringe Adder	$ 977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 977
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ (995)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (995)
6790315	I&D Allocated to Capital	$ 377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377
6018999	Labor Expense Reclass	$ (4,251)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,251)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 117,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117,761
6400100	Mat & Supp - Outside Material Purchases	$ 8,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,909
6400500	Mat & Supp - Parts	$ 425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 425
6408999	Materials & Supplies Expense Reclass	$ (80,483)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (80,483)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (15,411)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,411)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (9,235)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,235)
C6900040	Payroll Tax Adder	$ 290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290
R6010000	SLR Straight Time Blended Labor	$ 3,620	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,620
6790321	Stores Allocation	$ 816	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 816
6730030	Utilities - Telecom	$ 3,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,900
Cost Sum		$ 57,526	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,526
Clearings		$ (57,526)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (57,526)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001069	2022 SCADA Radio Project	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-14549	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date	05/01/2022	Description	SCADA Radios are past their useful life and unsupported. Project is replacing radios across the state with IP technology.
Estimated In-Service Date	12/31/2022		
Justification	SCADA Radios are past their useful life and unsupported. Project is replacing radios across the state.		
Alternatives Considered	Maintain status quo and current radio system is already obsolete. Since SCADA communication is critical for gas control and overall system reliability, this is not an option. Additionally this is year 8 of 10 in completing the project.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001069 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179	$ -	$ 179
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995	$ -	$ 995
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,251	$ -	$ 4,251
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,483	$ -	$ 80,483
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,411	$ -	$ 15,411
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,235	$ -	$ 9,235
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110,554	$ -	$ 110,554
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (110,554)	$ (110,554)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110,554	$ (110,554)	$ -

Cost Year 02	Investment 601001069	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ 995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995
6018999	Labor Expense Reclass	$ 4,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,251
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ 80,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,483
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 15,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,411
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 9,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,235
Cost Sum		$ 110,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110,554
Clearings		$ (110,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (110,554)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001069	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ 995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995
6018999	Labor Expense Reclass	$ 4,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,251
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ 80,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,483
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 15,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,411
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 9,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,235
Cost Sum		$ 110,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110,554
Clearings		$ (110,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (110,554)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001069	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ 995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995
6018999	Labor Expense Reclass	$ 4,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,251
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ 80,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,483
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 15,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,411
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 9,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,235
Cost Sum		$ 110,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110,554
Clearings		$ (110,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (110,554)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001110**	Investment Name Inspection Manager CIP (2021)	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-15932**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	01/04/2021	Description	Continuous improvement project funding for 2021. Covers DNVGL Extended Support Services and labor hours associated with improvements.
Estimated In-Service Date	05/31/2022		
Justification	Additional work required in this space to meet reporting, data collection, and process improvements as our utilization of the compliance system continues to grow. We also have to be ready to respond to additional requirements coming from Engineering and Federal and State regulatory bodies.		
Alternatives Considered	Alternatives would include the acquisition and development of in-house resources to perform the work. While this is continuing; we are not resourced to take the full continuous improvement workload.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes	Expert judgement	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001110 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
7500015	Capitalized AFUDC Debt	$ -	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
7100015	Capitalized AFUDC Equity	$ -	$ 253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 221
6100080	Consultants - Other	$ -	$ (15,000)	$ -	$ 50,680	$ 14,833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,512
6030050	Empl Exp - Mileage	$ -	$ -	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
C6020000	Fringe Adder	$ -	$ -	$ -	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 215
Cost Sum		$ -	$ (14,579)	$ 304	$ 50,970	$ 14,833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,528
Clearings		$ -	$ -	$ -	$ -	$ -	$ (51,528)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,528)
Project Net		$ -	$ (14,579)	$ 304	$ 50,970	$ 14,833	$ (51,528)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001110	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
7500015	Capitalized AFUDC Debt	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
7100015	Capitalized AFUDC Equity	$ 253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253
7500016	Capitalized Interest to PP&E	$ 221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 221
6100080	Consultants - Other	$ 50,512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,512
6030050	Empl Exp - Mileage	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
C6020000	Fringe Adder	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
C6900040	Payroll Tax Adder	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
R6010000	SLR Straight Time Blended Labor	$ 215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 215
Cost Sum		$ 51,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,528
Clearings		$ (51,528)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,528)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001110	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
7500015	Capitalized AFUDC Debt	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
7100015	Capitalized AFUDC Equity	$ 253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253
7500016	Capitalized Interest to PP&E	$ 221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 221
6100080	Consultants - Other	$ 50,512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,512
6030050	Empl Exp - Mileage	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
C6020000	Fringe Adder	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
C6900040	Payroll Tax Adder	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
R6010000	SLR Straight Time Blended Labor	$ 215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 215
Cost Sum		$ 51,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,528
Clearings		$ (51,528)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,528)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001110	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
7500015	Capitalized AFUDC Debt	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
7100015	Capitalized AFUDC Equity	$ 253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253
7500016	Capitalized Interest to PP&E	$ 221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 221
6100080	Consultants - Other	$ 50,512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,512
6030050	Empl Exp - Mileage	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
C6020000	Fringe Adder	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
C6900040	Payroll Tax Adder	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
R6010000	SLR Straight Time Blended Labor	$ 215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 215
Cost Sum		$ 51,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,528
Clearings		$ (51,528)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,528)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001112**	Investment Name Inspection Manager CIP (2022)	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16172**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	01/01/2022	Description	Continuous improvement project funding for 2022. Covers DNVGL Extended Support Services and labor hours associated with improvements. Enhancements in 2022 to be focused on Interfaces with PaSTA, improvements to user experience and integrations with Electronic Field Data Capture.
Estimated In-Service Date	03/31/2023		
Justification	Additional work required in this space to develop reporting, data collection, and process improvements as our utilization of the compliance system continues to grow. We also have to be ready to respond to additional requirements coming from Engineering and Federal and State regulatory bodies. The new EFDC initiative will also drive integration requirements to ensure compliance data is fully captured in Inspection Manager (the system of record for 192 data)		
Alternatives Considered	Alternatives would include the acquisition and development of in-house resources to perform the work. While this is continuing; we are not resourced to take the full continuous improvement workload.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes	Expert judgement	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001112 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 38	$ 2,076	$ 787	$ -	$ 2,011	$ 358	$ 164	$ 5,435
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 21	$ 49	$ 56	$ 73	$ 94	$ 103	$ 395
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,843	$ -	$ 4,375	$ -	$ 11,171	$ -	$ 2,734	$ 32,123
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61	$ -	$ 61
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295	$ -	$ 295
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 64	$ -	$ -	$ -	$ -	$ 327	$ -	$ 390
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ -	$ -	$ -	$ -	$ 147	$ -	$ 155
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 19	$ -	$ -	$ -	$ -	$ 97	$ -	$ 116
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 236	$ -	$ -	$ -	$ -	$ 1,210	$ -	$ 1,446
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 14,208	$ 2,097	$ 5,211	$ 56	$ 13,255	$ 2,587	$ 3,001	$ 40,415
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 14,208	$ 2,097	$ 5,211	$ 56	$ 13,255	$ 2,587	$ 3,001	$ 40,415

Cost Year 02	Investment 601001112	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,435
7500016	Capitalized Interest to PP&E	$ 395	$ 109	$ 110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614
6100080	Consultants - Other	$ 32,123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,123
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61
6030080	Empl Exp - Travel and Lodging	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
C6020000	Fringe Adder	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 390
6790315	I&D Allocated to Capital	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
C6900040	Payroll Tax Adder	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
R6010000	SLR Straight Time Blended Labor	$ 1,446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,446
Cost Sum		$ 40,415	$ 109	$ 110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,633
Clearings		$ -	$ -	$ -	$ (218)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (218)
Project Net		$ 40,415	$ 109	$ 110	$ (218)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,415

Cost Year 03	Investment 601001112	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,435
7500016	Capitalized Interest to PP&E	$ 614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614
6100080	Consultants - Other	$ 32,123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,123
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61
6030080	Empl Exp - Travel and Lodging	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
C6020000	Fringe Adder	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 390
6790315	I&D Allocated to Capital	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
C6900040	Payroll Tax Adder	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
R6010000	SLR Straight Time Blended Labor	$ 1,446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,446
Cost Sum		$ 40,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,633
Clearings		$ (218)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (218)
Project Net		$ 40,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,415

Cost Year 04	Investment 601001112	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,435
7500016	Capitalized Interest to PP&E	$ 614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614
6100080	Consultants - Other	$ 32,123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,123
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61
6030080	Empl Exp - Travel and Lodging	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
C6020000	Fringe Adder	$ 390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 390
6790315	I&D Allocated to Capital	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
C6900040	Payroll Tax Adder	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
R6010000	SLR Straight Time Blended Labor	$ 1,446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,446
Cost Sum		$ 40,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,633
Clearings		$ (218)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (218)
Project Net		$ 40,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,415

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001138	Business Intelligence & Analytics Initiative	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-14467	FP-NMG Intangible	Literal

Project Information

Construction Start Date: 03/01/2021
Estimated In-Service Date: 07/31/2022

Description: Purchase and/or development of reporting/analytics tools to modernize, enhance and grow NMGC's data and analytics capabilities to meet current and future business needs.

Justification: PowerBI is a business analytics service that delivers insights to enable fast, informed decisions. It is currently being utilized by Inspection Manager to provide management dashboards for operations to track compliance across function. There are additional use cases with engineering applications like TIMP, DIMP and the C55 Asset Aware implementations. PowerBI offers a centralized reporting platform with cloud connectivity via laptop, desktop, tablet or mobile phone. It will provide the backbone for NMGC reporting needs. This solution is recognized as a leader by Gartner's Magic Quadrant for Analytics and Business Intelligence and is a solution that is utilized and supported by TECO IT.

Alternatives Considered:

1) Do Nothing: Existing reporting system->The platform is outdated and is increasingly not serviceable with latest OS technology. It does not offer a robust platform for delivery of dashboards on multiple device times.

2) Upgrade Existing reporting system: they have increased their maintenance costs; still a more detailed reporting tool with limited dash-boarding features. Will not have the advantages of utilizing a common tool like TECO.

3) Solutions like Tableau are also popular, but do not share a common usage with TECO like PowerBI does which would mean we would not have the ability to take advantage of our affiliate's experience. While it has been available for use as a reporting tool for various software projects we have implemented; it does not have as wide an acceptance as PowerBI.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Expert judgement	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001138 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 252	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 376
7500015	Capitalized AFUDC Debt	$ -	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
7100015	Capitalized AFUDC Equity	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ -	$ 447	$ 293	$ 998	$ 222	$ -	$ (516)	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,444
6790315	I&D Allocated to Capital	$ -	$ 93	$ (5)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
C6900040	Payroll Tax Adder	$ -	$ 132	$ 87	$ 296	$ 66	$ -	$ (153)	$ -	$ -	$ -	$ -	$ -	$ -	$ 428
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,654	$ 1,085	$ 3,698	$ 821	$ -	$ (1,910)	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,348
Cost Sum		$ -	$ 2,649	$ 1,628	$ 4,992	$ 1,109	$ -	$ (2,578)	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,799
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,799)	$ -	$ -	$ -	$ -	$ -	$ (7,799)
Project Net		$ -	$ 2,649	$ 1,628	$ 4,992	$ 1,109	$ -	$ (2,578)	$ (7,799)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001138	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 376
7500015	Capitalized AFUDC Debt	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
7100015	Capitalized AFUDC Equity	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
7500016	Capitalized Interest to PP&E	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ 1,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,444
6790315	I&D Allocated to Capital	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
C6900040	Payroll Tax Adder	$ 428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 428
R6010000	SLR Straight Time Blended Labor	$ 5,348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,348
Cost Sum		$ 7,799	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,799
Clearings		$ (7,799)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,799)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001138	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 376
7500015	Capitalized AFUDC Debt	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
7100015	Capitalized AFUDC Equity	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
7500016	Capitalized Interest to PP&E	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ 1,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,444
6790315	I&D Allocated to Capital	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
C6900040	Payroll Tax Adder	$ 428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 428
R6010000	SLR Straight Time Blended Labor	$ 5,348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,348
Cost Sum		$ 7,799	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,799
Clearings		$ (7,799)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,799)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001138	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 376
7500015	Capitalized AFUDC Debt	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
7100015	Capitalized AFUDC Equity	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
7500016	Capitalized Interest to PP&E	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
C6020000	Fringe Adder	$ 1,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,444
6790315	I&D Allocated to Capital	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
C6900040	Payroll Tax Adder	$ 428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 428
R6010000	SLR Straight Time Blended Labor	$ 5,348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,348
Cost Sum		$ 7,799	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,799
Clearings		$ (7,799)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (7,799)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001146	SCADA Software (64-Bit)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-14477	FP-NMG Intangible	Literal

Project Information

Construction Start Date	04/01/2020	Description	Upgrade Iconics SCADA software
Estimated In-Service Date	09/30/2023		
Justification	Upgrade to latest version of Iconics to ensure software continues to remain compatible with hardware upgrades performed in 2019.		
Alternatives Considered	Delay implementation. This puts a mission critical system at risk for potential failure.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001146 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 79	$ 177	$ 323	$ 680	$ 129	$ 1,035	$ 3,254	$ 914	$ 599	$ 832	$ 8,021
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ 18	$ 56	$ 94	$ 109	$ 138	$ 423
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,089	$ 597	$ -	$ 11,150	$ 18,836
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 216	$ -	$ 375	$ -	$ 149	$ 246	$ -	$ 177	$ -	$ 1,163
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ 932	$ 1,256	$ -	$ 1,675	$ 861	$ 1,738	$ 4,933	$ -	$ 2,495	$ -	$ 13,891
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 758	$ -	$ 799	$ 808	$ 150	$ 131	$ 958	$ 3,605
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ -	$ 348	$ 351	$ 67	$ 59	$ 335	$ 1,247
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ 2,691	$ -	$ -	$ -	$ -	$ 1,906	$ -	$ -	$ -	$ 4,597
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (68,000)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (68,000)
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 211	$ -	$ 227	$ 229	$ 44	$ 39	$ 284	$ 1,035
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,644	$ -	$ 2,838	$ 2,865	$ 554	$ 486	$ 3,550	$ 12,936
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,731	$ -	$ -	$ 3,731
6790321	Stores Allocation	$ -	$ (5,232)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,232)
Cost Sum		$ -	$ (73,232)	$ -	$ 1,011	$ 4,340	$ 323	$ 6,429	$ 998	$ 7,152	$ 21,737	$ 6,151	$ 4,095	$ 17,248	$ (3,748)
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ (73,232)	$ -	$ 1,011	$ 4,340	$ 323	$ 6,429	$ 998	$ 7,152	$ 21,737	$ 6,151	$ 4,095	$ 17,248	$ (3,748)

Cost Year 02	Investment 601001146	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,021	$ 1,211	$ 1,470	$ 12,822	$ 2,532	$ 3,084	$ 3,084	$ 3,084	$ 3,197	$ -	$ -	$ -	$ -	$ 38,503
7500016	Capitalized Interest to PP&E	$ 423	$ 175	$ 206	$ 367	$ 530	$ 633	$ 716	$ 799	$ 884	$ -	$ -	$ -	$ -	$ 4,733
6100080	Consultants - Other	$ 18,836	$ 1,201	$ 4,350	$ 9,326	$ 5,236	$ 26,000	$ 26,000	$ 26,000	$ 26,000	$ -	$ -	$ -	$ -	$ 142,950
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 3,375	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,375
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,163	$ 133	$ -	$ 99	$ 133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,527
6030080	Empl Exp - Travel and Lodging	$ 13,891	$ 1,777	$ 1,137	$ -	$ 2,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,298
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 126	$ 126	$ 126	$ 191	$ -	$ -	$ -	$ -	$ 571
C6020000	Fringe Adder	$ 3,605	$ 576	$ 535	$ 1,174	$ 1,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,304
6790315	I&D Allocated to Capital	$ 1,247	$ 144	$ 134	$ 293	$ 354	$ 162	$ 162	$ 162	$ 245	$ -	$ -	$ -	$ -	$ 2,904
6400010	Mat & Supp - Furniture & Computer, Office	$ 4,597	$ -	$ -	$ 69,098	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,696
6400100	Mat & Supp - Outside Material Purchases	$ (68,000)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (68,000)
C6900040	Payroll Tax Adder	$ 1,035	$ 171	$ 158	$ 348	$ 419	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,131
R6010000	SLR Straight Time Blended Labor	$ 12,936	$ 2,135	$ 1,981	$ 4,348	$ 5,240	$ 2,000	$ 2,000	$ 2,000	$ 3,029	$ -	$ -	$ -	$ -	$ 35,668
6100190	Software Maintenance	$ 3,731	$ -	$ -	$ 675	$ 619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,025
6790321	Stores Allocation	$ (5,232)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,232)
Cost Sum		$ (3,748)	$ 7,523	$ 13,347	$ 98,550	$ 18,971	$ 32,005	$ 32,088	$ 32,171	$ 33,547	$ -	$ -	$ -	$ -	$ 264,453
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (264,453)	$ -	$ -	$ -	$ (264,453)
Project Net		$ (3,748)	$ 7,523	$ 13,347	$ 98,550	$ 18,971	$ 32,005	$ 32,088	$ 32,171	$ 33,547	$ (264,453)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001146	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 38,503	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,503
7500016	Capitalized Interest to PP&E	$ 4,733	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,733
6100080	Consultants - Other	$ 142,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142,950
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,375	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,375
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,527	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,527
6030080	Empl Exp - Travel and Lodging	$ 19,298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,298
6790320	Fleet Allocation	$ 571	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 571
C6020000	Fringe Adder	$ 7,304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,304
6790315	I&D Allocated to Capital	$ 2,904	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,904
6400010	Mat & Supp - Furniture & Computer, Office	$ 73,696	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,696
6400100	Mat & Supp - Outside Material Purchases	$ (68,000)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (68,000)
C6900040	Payroll Tax Adder	$ 2,131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,131
R6010000	SLR Straight Time Blended Labor	$ 35,668	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,668
6100190	Software Maintenance	$ 5,025	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,025
6790321	Stores Allocation	$ (5,232)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,232)
Cost Sum		$ 264,453	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 264,453
Clearings		$ (264,453)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (264,453)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001146	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 38,503	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,503
7500016	Capitalized Interest to PP&E	$ 4,733	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,733
6100080	Consultants - Other	$ 142,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142,950
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,375	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,375
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,527	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,527
6030080	Empl Exp - Travel and Lodging	$ 19,298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,298
6790320	Fleet Allocation	$ 571	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 571
C6020000	Fringe Adder	$ 7,304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,304
6790315	I&D Allocated to Capital	$ 2,904	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,904
6400010	Mat & Supp - Furniture & Computer, Office	$ 73,696	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,696
6400100	Mat & Supp - Outside Material Purchases	$ (68,000)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (68,000)
C6900040	Payroll Tax Adder	$ 2,131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,131
R6010000	SLR Straight Time Blended Labor	$ 35,668	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,668
6100190	Software Maintenance	$ 5,025	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,025
6790321	Stores Allocation	$ (5,232)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,232)
Cost Sum		$ 264,453	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 264,453
Clearings		$ (264,453)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (264,453)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001155**	Electronic Field Data Capture (EFDC) - Year 2	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-15931**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	01/06/2021	Description	Investigate, procure and implement electronic data capture solutions for Part 192 compliance and Mega Rule preparation.
Estimated In-Service Date	05/31/2022		
Justification	Solutions intended to standardize and improve data collection accuracy in our compliance systems.		
Alternatives Considered	Various solutions and alternatives will be considered and/or piloted through out the implementation of this project.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes	Expert judgement	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001155 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 2,782	$ 239	$ 2,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,210
7500015	Capitalized AFUDC Debt	$ -	$ 849	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 849
7100015	Capitalized AFUDC Equity	$ -	$ 1,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,278
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 1,125	$ 1,166	$ 1,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,494
6100080	Consultants - Other	$ -	$ (11,478)	$ -	$ 22,348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,870
6030050	Empl Exp - Mileage	$ -	$ -	$ -	$ -	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
C6020000	Fringe Adder	$ -	$ 330	$ 409	$ 681	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,420
6790315	I&D Allocated to Capital	$ -	$ 69	$ 20	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ 394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 394
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371
C6900040	Payroll Tax Adder	$ -	$ 98	$ 121	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 421
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,222	$ 1,515	$ 2,521	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,258
6790321	Stores Allocation	$ -	$ -	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ -	$ (4,850)	$ 4,213	$ 29,187	$ 1,280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,829
Clearings		$ -	$ -	$ -	$ -	$ -	$ (29,829)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29,829)
Project Net		$ -	$ (4,850)	$ 4,213	$ 29,187	$ 1,280	$ (29,829)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001155	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,210
7500015	Capitalized AFUDC Debt	$ 849	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 849
7100015	Capitalized AFUDC Equity	$ 1,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,278
7500016	Capitalized Interest to PP&E	$ 3,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,494
6100080	Consultants - Other	$ 10,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,870
6030050	Empl Exp - Mileage	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
C6020000	Fringe Adder	$ 1,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,420
6790315	I&D Allocated to Capital	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6400010	Mat & Supp - Furniture & Computer, Office	$ 394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 394
6400100	Mat & Supp - Outside Material Purchases	$ 371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371
C6900040	Payroll Tax Adder	$ 421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 421
R6010000	SLR Straight Time Blended Labor	$ 5,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,258
6790321	Stores Allocation	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ 29,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,829
Clearings		$ (29,829)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29,829)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001155	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,210
7500015	Capitalized AFUDC Debt	$ 849	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 849
7100015	Capitalized AFUDC Equity	$ 1,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,278
7500016	Capitalized Interest to PP&E	$ 3,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,494
6100080	Consultants - Other	$ 10,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,870
6030050	Empl Exp - Mileage	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
C6020000	Fringe Adder	$ 1,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,420
6790315	I&D Allocated to Capital	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6400010	Mat & Supp - Furniture & Computer, Office	$ 394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 394
6400100	Mat & Supp - Outside Material Purchases	$ 371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371
C6900040	Payroll Tax Adder	$ 421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 421
R6010000	SLR Straight Time Blended Labor	$ 5,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,258
6790321	Stores Allocation	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ 29,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,829
Clearings		$ (29,829)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29,829)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001155	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,210
7500015	Capitalized AFUDC Debt	$ 849	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 849
7100015	Capitalized AFUDC Equity	$ 1,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,278
7500016	Capitalized Interest to PP&E	$ 3,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,494
6100080	Consultants - Other	$ 10,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,870
6030050	Empl Exp - Mileage	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
C6020000	Fringe Adder	$ 1,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,420
6790315	I&D Allocated to Capital	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6400010	Mat & Supp - Furniture & Computer, Office	$ 394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 394
6400100	Mat & Supp - Outside Material Purchases	$ 371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371
C6900040	Payroll Tax Adder	$ 421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 421
R6010000	SLR Straight Time Blended Labor	$ 5,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,258
6790321	Stores Allocation	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ 29,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,829
Clearings		$ (29,829)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29,829)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001224**	2020 IT Risk Assessment Mitigation - Edith DR	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-14554**	**FP-NMG Office Furn & Equip**	**Literal**

Project Information

Construction Start Date: 01/02/2020
Estimated In-Service Date: 04/30/2022

Description: Mitigation project to address the 2019 IT Risk Assessment findings. Edith DR will provide a VMWare environment and SAN to support critical applications including Quorum and SCADA and other business required applications, while providing growth availability. Backup capabilities (NetBackup) are also provided under this budget request.

Justification: Data verification, encryption, configuring all High Availability options, and Disaster Recovery are all essential to ensure that NMGCO has consistent, complete, secure, and highly available backups. A Disaster Recovery implementation would also allow us to restore from any system backup in the event that our Production Datacenter or Backup System is destroyed or not functional.
A dedicated Disaster Recovery solution is essential for Business Continuity in the event of a disaster that affects our ability to provide VMWare services for NMGCO. A large percentage of our systems our virtualized systems that operate within our On Premises VMWare Infrastructure at our NM Datacenter. If this environment was to be destroyed or left nonfunctional, most of our systems would not be unavailable or "Down". A DR environment would give us the ability to automate and orchestrate failover and fail-back of our VMWare infrastructure as needed.

Alternatives Considered: Alternatives were considered consisting of cloud-based, off-site, leased remote site

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601001224 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 17,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,701
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 12,585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,585
6790320	Fleet Allocation	$ -	$ 182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 182
C6020000	Fringe Adder	$ -	$ 695	$ -	$ 1,111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,806
6790315	I&D Allocated to Capital	$ -	$ 145	$ (62)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ (26,101)	$ 141,310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,209
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 132,145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,145
C6900040	Payroll Tax Adder	$ -	$ 206	$ -	$ 329	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 535
R6010000	SLR Straight Time Blended Labor	$ -	$ 2,574	$ -	$ 4,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,690
6790321	Stores Allocation	$ -	$ 10,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,168
Cost Sum		$ -	$ 176,400	$ (26,163)	$ 146,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297,104
Clearings		$ -	$ -	$ -	$ -	$ (297,104)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (297,104)
Project Net		$ -	$ 176,400	$ (26,163)	$ 146,866	$ (297,104)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001224	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,701
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 12,585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,585
6790320	Fleet Allocation	$ 182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 182
C6020000	Fringe Adder	$ 1,806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,806
6790315	I&D Allocated to Capital	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
6400010	Mat & Supp - Furniture & Computer, Office	$ 115,209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,209
6400100	Mat & Supp - Outside Material Purchases	$ 132,145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,145
C6900040	Payroll Tax Adder	$ 535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 535
R6010000	SLR Straight Time Blended Labor	$ 6,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,690
6790321	Stores Allocation	$ 10,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,168
Cost Sum		$ 297,104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297,104
Clearings		$ (297,104)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (297,104)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001224	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,701
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 12,585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,585
6790320	Fleet Allocation	$ 182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 182
C6020000	Fringe Adder	$ 1,806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,806
6790315	I&D Allocated to Capital	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
6400010	Mat & Supp - Furniture & Computer, Office	$ 115,209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,209
6400100	Mat & Supp - Outside Material Purchases	$ 132,145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,145
C6900040	Payroll Tax Adder	$ 535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 535
R6010000	SLR Straight Time Blended Labor	$ 6,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,690
6790321	Stores Allocation	$ 10,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,168
Cost Sum		$ 297,104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297,104
Clearings		$ (297,104)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (297,104)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001224	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,701
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 12,585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,585
6790320	Fleet Allocation	$ 182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 182
C6020000	Fringe Adder	$ 1,806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,806
6790315	I&D Allocated to Capital	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
6400010	Mat & Supp - Furniture & Computer, Office	$ 115,209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,209
6400100	Mat & Supp - Outside Material Purchases	$ 132,145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,145
C6900040	Payroll Tax Adder	$ 535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 535
R6010000	SLR Straight Time Blended Labor	$ 6,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,690
6790321	Stores Allocation	$ 10,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,168
Cost Sum		$ 297,104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297,104
Clearings		$ (297,104)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (297,104)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001236**	Investment Name Advanced Mobile Leak Survey	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-15067**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	06/01/2020	Description	This project would procure the equipment and software necessary to implement advanced mobile leak survey with part per billion detection capability
Estimated In-Service Date	05/31/2022		
Justification	This project would procure the equipment and software necessary to implement advanced mobile leak survey with part per billion detection capability It can be used to quickly identify where to deploy pinpointing leak survey technicians as well as for quality assurance on completed leak surveys.		
Alternatives Considered	Advanced mobile leak survey as a service from a provider who provides the equipment and the trained technician		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601001236 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 21,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,003
7500015	Capitalized AFUDC Debt	$ -	$ 300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 300
7100015	Capitalized AFUDC Equity	$ -	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 770	$ 770	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,311
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (348,373)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (348,373)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 247,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247,093
6790321	Stores Allocation	$ -	$ 19,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,012
Cost Sum		$ -	$ (60,512)	$ 770	$ 770	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (58,201)
Clearings		$ -	$ -	$ -	$ -	$ -	$ 58,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,201
Project Net		$ -	$ (60,512)	$ 770	$ 770	$ 770	$ 58,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001236	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,003
7500015	Capitalized AFUDC Debt	$ 300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 300
7100015	Capitalized AFUDC Equity	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
7500016	Capitalized Interest to PP&E	$ 2,311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,311
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (348,373)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (348,373)
6400100	Mat & Supp - Outside Material Purchases	$ 247,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247,093
6790321	Stores Allocation	$ 19,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,012
Cost Sum		$ (58,201)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (58,201)
Clearings		$ 58,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,201
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001236	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,003
7500015	Capitalized AFUDC Debt	$ 300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 300
7100015	Capitalized AFUDC Equity	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
7500016	Capitalized Interest to PP&E	$ 2,311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,311
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (348,373)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (348,373)
6400100	Mat & Supp - Outside Material Purchases	$ 247,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247,093
6790321	Stores Allocation	$ 19,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,012
Cost Sum		$ (58,201)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (58,201)
Clearings		$ 58,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,201
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001236	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,003
7500015	Capitalized AFUDC Debt	$ 300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 300
7100015	Capitalized AFUDC Equity	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
7500016	Capitalized Interest to PP&E	$ 2,311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,311
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (348,373)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (348,373)
6400100	Mat & Supp - Outside Material Purchases	$ 247,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247,093
6790321	Stores Allocation	$ 19,012	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,012
Cost Sum		$ (58,201)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (58,201)
Clearings		$ 58,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,201
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001245**	Investment Name 2021 IT Risk Assessment Mitigation - Windows Servers	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-14587**	Funding Project Type **FP-NMG Office Furn & Equip**	Currency Scale **Literal**

Project Information

Construction Start Date	01/02/2020	Description	Year 2 of 3 for migrating servers from 2008/2012 operating system to supported version on which application will run.
Estimated In-Service Date	07/31/2022		
Justification	Critical company applications run via Windows Servers. Any failure of the Windows Server environment will significantly impact NMGC business & PRC obligations. Maintaining a secure, reliable, robust server environment will ensure business continuity and minimize risk to critical NMGC applications. Approximately 101 servers in this category. Plan is to convert 1/month.		
Alternatives Considered	Continue business as usual and try to find replacement parts when item does break		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601001245 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,445)	$ -	$ -	$ -	$ -	$ -	$ (8,445)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445	$ (8,445)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001245	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7103060	CIAC (Capital Work Order Credit)	$ 8,445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445
Cost Sum		$ 8,445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445
Clearings		$ (8,445)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,445)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001245	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7103060	CIAC (Capital Work Order Credit)	$ 8,445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445
Cost Sum		$ 8,445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445
Clearings		$ (8,445)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,445)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001245	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7103060	CIAC (Capital Work Order Credit)	$ 8,445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445
Cost Sum		$ 8,445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,445
Clearings		$ (8,445)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,445)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001307**	Investment Name 2021 CRM BANNER UPGRADE & ARCHIVE-PURGE	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-14647**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	03/23/2021	Description	2021 CRM Banner Upgrade & Archive-Purge Proposed: - Banner Upgrade - Develop code or purchase tool to Archive Purge Data
Estimated In-Service Date	07/31/2022		
Justification	In 2017 NMGC CRM completed a risk assessment of Banner (CIS) with the business and IT. The risk assessment identified high, medium and low technical, and functional risks in the Banner CIS System. The Banner Technical Uplift was completed in 2018. In 2019, we identified and prioritized Banner Functional Enhancements which are in-progress. Banner Functional Enhancements 2020 will continue to address business needs based on risk and future value. 2021 CRM Banner Enhancements will address the proposed business needs of the following: -- Develope Code or purchase tool for Archive and Purge Data -- Interface Hub -- Gas Transport Enhancement		
Alternatives Considered	Continue with current customer relationship management software and not realize performance enhancement and efficiency benefit of improved platform		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001307 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 15,135	$ 7,838	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,974
6100060	Consultants - Legal	$ -	$ 40,000	$ 15,845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,845
6100080	Consultants - Other	$ -	$ (10,776)	$ 8,632	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,144)
C6020000	Fringe Adder	$ -	$ 11,062	$ 7,330	$ 554	$ (559)	$ 1,783	$ (1,703)	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,467
6790315	I&D Allocated to Capital	$ -	$ 2,301	$ (103)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,198
6018999	Labor Expense Reclass	$ -	$ -	$ (91,958)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (91,958)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ (16,457)	$ (8,714)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,171)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ (52,790)	$ (911)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,701)
C6900040	Payroll Tax Adder	$ -	$ 3,278	$ 2,172	$ 164	$ (166)	$ 528	$ (505)	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,472
R6010000	SLR Straight Time Blended Labor	$ -	$ 40,970	$ 27,147	$ 2,051	$ (2,069)	$ 6,604	$ (6,307)	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,397
Cost Sum		$ -	$ 109,112	$ (95,614)	$ (10,728)	$ (2,793)	$ 8,916	$ (8,515)	$ -	$ -	$ -	$ -	$ -	$ -	$ 377
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (377)	$ -	$ -	$ -	$ -	$ -	$ (377)
Project Net		$ -	$ 109,112	$ (95,614)	$ (10,728)	$ (2,793)	$ 8,916	$ (8,515)	$ (377)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001307	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,974
6100060	Consultants - Legal	$ 55,845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,845
6100080	Consultants - Other	$ (2,144)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,144)
C6020000	Fringe Adder	$ 18,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,467
6790315	I&D Allocated to Capital	$ 2,198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,198
6018999	Labor Expense Reclass	$ (91,958)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (91,958)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (25,171)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,171)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (53,701)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,701)
C6900040	Payroll Tax Adder	$ 5,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,472
R6010000	SLR Straight Time Blended Labor	$ 68,397	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,397
Cost Sum		$ 377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377
Clearings		$ (377)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (377)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001307	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,974
6100060	Consultants - Legal	$ 55,845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,845
6100080	Consultants - Other	$ (2,144)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,144)
C6020000	Fringe Adder	$ 18,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,467
6790315	I&D Allocated to Capital	$ 2,198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,198
6018999	Labor Expense Reclass	$ (91,958)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (91,958)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (25,171)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,171)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (53,701)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,701)
C6900040	Payroll Tax Adder	$ 5,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,472
R6010000	SLR Straight Time Blended Labor	$ 68,397	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,397
Cost Sum		$ 377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377
Clearings		$ (377)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (377)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment 601001307 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 22,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,974
6100060	Consultants - Legal	$ 55,845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,845
6100080	Consultants - Other	$ (2,144)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,144)
C6020000	Fringe Adder	$ 18,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,467
6790315	I&D Allocated to Capital	$ 2,198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,198
6018999	Labor Expense Reclass	$ (91,958)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (91,958)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (25,171)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,171)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ (53,701)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,701)
C6900040	Payroll Tax Adder	$ 5,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,472
R6010000	SLR Straight Time Blended Labor	$ 68,397	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,397
Cost Sum		$ 377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377
Clearings		$ (377)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (377)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001348**	PowerPlan Budget & Depreciation Forecasting	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-15628**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date: 07/01/2020
Estimated In-Service Date: 01/31/2025

Description: Effort to facilitate produce high-level designs (Phase 1) related to improving and automating the current-state NMG Depreciation Forecasting process and then to implement these designs (Phase 2) into the production environment. (see attachment for additional details of phase 1)

Justification:
Today, the Company uses an excel based COS model for the use of developing the future rate case scenarios, which can be very cumbersome and requires manual intervention.
PowerPlan allows automation of what is being performed manually in the excel COS model.

- PowerPlan Budget Module and Depr Forecast Module are design to automate the process of calculating the depreciation forecast to be used for future rate cases
- PowerPlan Budget Module's design will communicate the necessary data of information to develop the depreciation forecast
- PowerPlan Budget and Depr Module offers Capital Budget Reports or Queries, which are crucial tools to provide the essential information pertaining to interrogatory responses.
- PowerPlan Budget Module will house the Capital Budget by cost elements rather than at high level budget as it was historically.
- RCC worked with TECO to develop the Company's Budget and Depr Forecast Modules. It would be advantageous for NMGC to utilize the knowledge from RCC, given their experience with TECO.

Alternatives Considered: Complex modifications to the PowerPlan system require expertise outside of NMGC to perform. TECO and NMGC have a history of working with RCC on these modifications.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Contractor provided the following rough order of magnitude for the project: Phase I: $57K Phase II: $200-260K 80-100 days $2600/day * Loads are estimated at $30K	
Contractor provided estimate	Yes	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001348 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,941	$ 768	$ 209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,918
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 449	$ 467	$ 470	$ -	$ -	$ -	$ 771	$ 771	$ 771	$ 771	$ 771	$ 5,238
6100080	Consultants - Other	$ -	$ 16,831	$ 11,497	$ -	$ -	$ 1,138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,465
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 18,772	$ 12,713	$ 676	$ 470	$ 1,138	$ -	$ -	$ 771	$ 771	$ 771	$ 771	$ 771	$ 37,622
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 18,772	$ 12,713	$ 676	$ 470	$ 1,138	$ -	$ -	$ 771	$ 771	$ 771	$ 771	$ 771	$ 37,622

Cost Year 02	Investment 601001348	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,918	$ (55)	$ (54)	$ (54)	$ (54)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,700
7500016	Capitalized Interest to PP&E	$ 5,238	$ 550	$ 549	$ 547	$ 546	$ 545	$ 545	$ 545	$ 545	$ 545	$ 545	$ 545	$ 545	$ 11,793
6100080	Consultants - Other	$ 29,465	$ (496)	$ (495)	$ (493)	$ (492)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,491
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 37,622	$ 0	$ (0)	$ 0	$ 0	$ 545	$ 545	$ 545	$ 545	$ 545	$ 545	$ 545	$ 545	$ 41,984
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 37,622	$ 0	$ (0)	$ 0	$ 0	$ 545	$ 545	$ 545	$ 545	$ 545	$ 545	$ 545	$ 545	$ 41,984

Cost Year 03	Investment 601001348	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,700	$ 2,370	$ 2,370	$ 2,370	$ 2,370	$ 2,370	$ 2,370	$ 2,370	$ 2,370	$ 2,370	$ 2,370	$ 2,370	$ 2,370	$ 31,145
7500016	Capitalized Interest to PP&E	$ 11,793	$ 704	$ 790	$ 876	$ 963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,126
6100080	Consultants - Other	$ 27,491	$ 25,292	$ 25,292	$ 25,292	$ 25,292	$ 25,292	$ 25,292	$ 25,292	$ 25,292	$ 25,292	$ 25,292	$ 25,292	$ 25,292	$ 330,991
6790320	Fleet Allocation	$ -	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 2	$ 25
6790315	I&D Allocated to Capital	$ -	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 3	$ 31
R6010000	SLR Straight Time Blended Labor	$ -	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 33	$ 400
Cost Sum		$ 41,984	$ 28,404	$ 28,490	$ 28,576	$ 28,663	$ 27,700	$ 27,700	$ 27,700	$ 27,700	$ 27,700	$ 27,700	$ 27,700	$ 27,700	$ 377,718
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 41,984	$ 28,404	$ 28,490	$ 28,576	$ 28,663	$ 27,700	$ 27,700	$ 27,700	$ 27,700	$ 27,700	$ 27,700	$ 27,700	$ 27,700	$ 377,718

Cost Year 04	Investment 601001348	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 31,145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,145
7500016	Capitalized Interest to PP&E	$ 15,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,126
6100080	Consultants - Other	$ 330,991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 330,991
6790320	Fleet Allocation	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6790315	I&D Allocated to Capital	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
R6010000	SLR Straight Time Blended Labor	$ 400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400
Cost Sum		$ 377,718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377,718
Clearings		$ -	$ (377,718)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (377,718)
Project Net		$ 377,718	$ (377,718)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001506	Data Center Server Infrastructure Refresh	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-15863	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date	01/25/2021	Description	Server hardware refresh for Wyoming Data Center to include Cisco 5108 UCS Blades (2); Cisco 6454 Fiber Interconnects (2); Cisco Blade Srvs SQL (8); Cisco UCS Blade Srvs BCS (2); Cisco UCS Blade Srvs General (8); Microsoft Licensing; and VMWare Licensing.
Estimated In-Service Date	04/30/2022		

Justification: New Mexico Gas Company, Inc.'s Data Center environment is tightly integrated with a high dependency across components. The vendor has announced end of life on our existing hardware along with end of support by October of 2021. Because it houses critical applications and functions and is now obsolete, a full refresh is required. A failure of these servers will result in an unplanned outage for the company. Additionally, the complexity of these systems requires technical acumen that is possessed by very few individuals (2 out of Florida IT) or a specialized contractor. During an unplanned outage, these resources are not guaranteed available.

Alternatives Considered: Status quo - this means leaving hardware in place until failure and have spares on hand to replace after a failure. This is rejected as it would result in numerous outages of varying length. Internal support costs would skyrocket as the team attempts to configure obsolete hardware with potentially new hardware of varying firmware and code. Historically, this results in an unstable network. Alternative rejected.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001506 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,127	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,130
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 10,664	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,703
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ (132,145)	$ -	$ (132,145)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (264,290)
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
Cost Sum		$ -	$ (120,354)	$ 42	$ (132,107)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (252,420)
Clearings		$ -	$ -	$ -	$ -	$ 252,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252,420
Project Net		$ -	$ (120,354)	$ 42	$ (132,107)	$ 252,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001506	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,130
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,703
6400010	Mat & Supp - Furniture & Computer, Office	$ (264,290)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (264,290)
6400500	Mat & Supp - Parts	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
Cost Sum		$ (252,420)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (252,420)
Clearings		$ 252,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252,420
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001506	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,130
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,703
6400010	Mat & Supp - Furniture & Computer, Office	$ (264,290)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (264,290)
6400500	Mat & Supp - Parts	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
Cost Sum		$ (252,420)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (252,420)
Clearings		$ 252,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252,420
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001506	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,130
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,703
6400010	Mat & Supp - Furniture & Computer, Office	$ (264,290)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (264,290)
6400500	Mat & Supp - Parts	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
Cost Sum		$ (252,420)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (252,420)
Clearings		$ 252,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252,420
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001508	Electronic Field Data Capture (EFDC) - Year 3	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16225	FP-NMG Intangible	Literal

Project Information

Construction Start Date: 01/01/2022
Estimated In-Service Date: 03/31/2023

Description: EFDC Year 3 will continue the C&M and CP roll-out; afer review of Inspection Manager functional areas and with approval, we will begin reviewing leak survey (similar to patrols, but using map quarter sections and utilizing "bread crumbs"). Pilot of C&M Transmission is possible, if resources allow.

Justification: Solutions intended to standardize and improve data collection accuracy in our compliance systems. This year will continue the expansion of these solutions, and their benefits, into new regions across the state. The EFDC solutions will:

1. Reduce errors and omissions in the collection of data
2. Improve productivity across the workforce
3. Ensure compliance with federal and state regulations including recent Mega Rule requirements regarding tracking and traceability of assets

Alternatives Considered: Various solutions and alternatives will be considered and/or piloted through out the implementation of this project.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes	Expert judgement	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001508 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 144	$ 755	$ 18,543	$ 1,954	$ 1,802	$ 2,676	$ 7,860	$ 9,051	$ 9,758	$ (1,820)	$ 5,669	$ 56,393
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 3	$ 19	$ 260	$ 452	$ 514	$ 582	$ 699	$ 860	$ 1,041	$ 1,127	$ 1,275	$ 6,831
6100080	Consultants - Other	$ -	$ -	$ -	$ 22,136	$ -	$ -	$ 2,101	$ -	$ -	$ 36,242	$ 8,455	$ (18,041)	$ 1,280	$ 52,172
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 157	$ -	$ 735	$ 175	$ 84	$ -	$ -	$ 529	$ 36	$ 1,716
6030050	Empl Exp - Mileage	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 372	$ 197	$ 569
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,345	$ -	$ -	$ -	$ -	$ 924	$ -	$ 2,269
6790320	Fleet Allocation	$ -	$ -	$ 127	$ 533	$ 510	$ 704	$ 817	$ 566	$ 998	$ 821	$ 438	$ 374	$ 200	$ 6,088
C6020000	Fringe Adder	$ -	$ -	$ 339	$ 1,482	$ 1,434	$ 1,204	$ 2,167	$ 1,269	$ 2,407	$ 1,990	$ 1,060	$ 1,221	$ 662	$ 15,236
6790315	I&D Allocated to Capital	$ -	$ -	$ 40	$ 177	$ 171	$ 144	$ 259	$ 290	$ 1,083	$ 895	$ 477	$ 550	$ 232	$ 4,319
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ 115,850	$ 10,623	$ 11,100	$ (11,100)	$ 11,100	$ -	$ -	$ 40,458	$ -	$ 85,559	$ 263,590
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 437	$ 91	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 528
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ 909	$ -	$ -	$ -	$ 216	$ -	$ -	$ -	$ -	$ -	$ 1,125
C6900040	Payroll Tax Adder	$ -	$ -	$ 100	$ 439	$ 425	$ 357	$ 642	$ 376	$ 713	$ 590	$ 314	$ 362	$ 196	$ 4,514
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ 121	$ -	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,254	$ 5,490	$ 5,312	$ 4,460	$ 8,025	$ 4,702	$ 8,915	$ 7,369	$ 3,926	$ 4,523	$ 2,453	$ 56,429
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ 8,750	$ -	$ -	$ -	$ 31,549	$ 4,095	$ -	$ -	$ 4,095	$ 48,488
6790321	Stores Allocation	$ -	$ -	$ -	$ 28	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
Cost Sum		$ -	$ -	$ 2,007	$ 148,375	$ 46,283	$ 20,390	$ 7,307	$ 21,952	$ 54,310	$ 61,912	$ 65,927	$ (9,879)	$ 101,853	$ 520,437
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ 2,007	$ 148,375	$ 46,283	$ 20,390	$ 7,307	$ 21,952	$ 54,310	$ 61,912	$ 65,927	$ (9,879)	$ 101,853	$ 520,437

Cost Year 02	Investment 601001508	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 56,393	$ 78	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,478
7500016	Capitalized Interest to PP&E	$ 6,831	$ 1,441	$ 1,452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,724
6100080	Consultants - Other	$ 52,172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,172
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,716
6030050	Empl Exp - Mileage	$ 569	$ -	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 619
6030080	Empl Exp - Travel and Lodging	$ 2,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,269
6790320	Fleet Allocation	$ 6,088	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,128
C6020000	Fringe Adder	$ 15,236	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,339
6790315	I&D Allocated to Capital	$ 4,319	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,345
6400010	Mat & Supp - Furniture & Computer, Office	$ 263,590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 263,590
6400100	Mat & Supp - Outside Material Purchases	$ 528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 528
6400500	Mat & Supp - Parts	$ 1,125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,125
C6900040	Payroll Tax Adder	$ 4,514	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,545
6790230	Postage, Shipping and Courier	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
R6010000	SLR Straight Time Blended Labor	$ 56,429	$ 383	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,812
6100190	Software Maintenance	$ 48,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,488
6790321	Stores Allocation	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
Cost Sum		$ 520,437	$ 2,102	$ 1,509	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 524,047
Clearings		$ -	$ -	$ -	$ (3,611)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,611)
Project Net		$ 520,437	$ 2,102	$ 1,509	$ (3,611)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 520,437

Cost Year 03	Investment 601001508	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 56,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,478
7500016	Capitalized Interest to PP&E	$ 9,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,724
6100080	Consultants - Other	$ 52,172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,172
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,716
6030050	Empl Exp - Mileage	$ 619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 619
6030080	Empl Exp - Travel and Lodging	$ 2,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,269
6790320	Fleet Allocation	$ 6,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,128
C6020000	Fringe Adder	$ 15,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,339
6790315	I&D Allocated to Capital	$ 4,345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,345
6400010	Mat & Supp - Furniture & Computer, Office	$ 263,590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 263,590
6400100	Mat & Supp - Outside Material Purchases	$ 528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 528
6400500	Mat & Supp - Parts	$ 1,125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,125
C6900040	Payroll Tax Adder	$ 4,545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,545
6790230	Postage, Shipping and Courier	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
R6010000	SLR Straight Time Blended Labor	$ 56,812	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,812
6100190	Software Maintenance	$ 48,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,488
6790321	Stores Allocation	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
Cost Sum		$ 524,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 524,047
Clearings		$ (3,611)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,611)
Project Net		$ 520,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 520,437

Cost Year 04	Investment 601001508	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 56,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,478
7500016	Capitalized Interest to PP&E	$ 9,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,724
6100080	Consultants - Other	$ 52,172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,172
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,716
6030050	Empl Exp - Mileage	$ 619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 619
6030080	Empl Exp - Travel and Lodging	$ 2,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,269
6790320	Fleet Allocation	$ 6,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,128
C6020000	Fringe Adder	$ 15,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,339
6790315	I&D Allocated to Capital	$ 4,345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,345
6400010	Mat & Supp - Furniture & Computer, Office	$ 263,590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 263,590
6400100	Mat & Supp - Outside Material Purchases	$ 528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 528
6400500	Mat & Supp - Parts	$ 1,125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,125
C6900040	Payroll Tax Adder	$ 4,545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,545
6790230	Postage, Shipping and Courier	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
R6010000	SLR Straight Time Blended Labor	$ 56,812	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,812
6100190	Software Maintenance	$ 48,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,488
6790321	Stores Allocation	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
Cost Sum		$ 524,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 524,047
Clearings		$ (3,611)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,611)
Project Net		$ 520,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 520,437

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001510**	Investment Name Check Point Corporate Firewall Refresh	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16123**	Funding Project Type **FP-NMG Office Furn & Equip**	Currency Scale **Literal**

Project Information

Construction Start Date	02/01/2022	Description	Replace two (2) corporate firewalls that cover outbound/inbound Internet traffic. Both firewalls are end of life in 2022 and go unsupported. Due to uncommunicated TECO projects at the time of Rate Case Budget, These funds will be reallocated to the TECO cost and overage from TECO Spend YTD.
Estimated In-Service Date	12/31/2022		
Justification	Firewalls are a network security system designed to prevent unauthorized access to or from New Mexico Gas Company, Inc.'s corporate network. With increasing risk related to cyber attacks, deployments of malicious software and increasing concern over protecting the utility grid against terrorist activity, it is imperative to maintain firewalls. Our current firewalls which control traffic inbound/outbound will reach end of line in 2022 and will go unsupported and must be replaced by end of 2022.		
Alternatives Considered	Status Quo, however, current FW are over-taxed leading to slower response and giving false positives and are due for refresh. Additionally expectation is to have increased traffic with Emera, CRMB, etc. coming on board.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001510 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,565	$ -	$ 238	$ -	$ 1,803
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,696	$ -	$ 1,320	$ -	$ 10,016
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,262	$ -	$ 1,558	$ -	$ 11,819
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11,819)	$ (11,819)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,262	$ -	$ 1,558	$ (11,819)	$ -

Cost Year 02	Investment 601001510	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,803
6400010	Mat & Supp - Furniture & Computer, Office	$ 10,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,016
Cost Sum		$ 11,819	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,819
Clearings		$ (11,819)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11,819)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001510	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,803
6400010	Mat & Supp - Furniture & Computer, Office	$ 10,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,016
Cost Sum		$ 11,819	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,819
Clearings		$ (11,819)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11,819)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001510	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,803
6400010	Mat & Supp - Furniture & Computer, Office	$ 10,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,016
Cost Sum		$ 11,819	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,819
Clearings		$ (11,819)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11,819)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001512**	Check Point SCADA Firewall Refresh	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16125**	**FP-NMG Office Furn & Equip**	**Literal**

Project Information

Construction Start Date	08/26/2022	Description	Replace seven (7) Check Point firewalls connected to support New Mexico Gas Company, Inc.'s SCADA system. All reach end of life in 2022 and will no longer be supported by vendor.
Estimated In-Service Date	08/26/2022		
Justification	Firewalls are a network security system designed to prevent unauthorized access to or from New Mexico Gas Company, Inc.'s corporate network. With increasing risk related to cyber attacks, deployments of malicious software and increasing concern over protecting the utility grid against terrorist activity, it is imperative to maintain firewalls. Our current firewalls supporting SCADA which control traffic inbound/outbound will reach end of line in 2022 and will go unsupported and must be replaced by end of 2022.		
Alternatives Considered	Status Quo, however, current FW will be over-taxed leading to slower response and giving false positives and are due for refresh. Additionally expectation is to have increased traffic.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001512 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 135	$ -	$ 487	$ 703	$ -	$ 665	$ 251	$ -	$ -	$ -	$ 2,241
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ 863	$ 216	$ -	$ 252	$ 320	$ -	$ -	$ -	$ 1,652
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ 1,588	$ -	$ 2,624	$ 2,153	$ -	$ 2,532	$ 18	$ -	$ -	$ -	$ 8,915
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 121	$ -	$ -	$ 182	$ 222	$ -	$ -	$ -	$ 525
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 14	$ -	$ -	$ 82	$ 95	$ -	$ -	$ -	$ 191
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 33	$ -	$ -	$ 54	$ 62	$ -	$ -	$ -	$ 149
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 417	$ -	$ -	$ 673	$ 774	$ -	$ -	$ -	$ 1,864
Cost Sum		$ -	$ -	$ -	$ 1,723	$ -	$ 4,560	$ 3,134	$ -	$ 4,439	$ 1,743	$ -	$ -	$ -	$ 15,600
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,857)	$ -	$ -	$ -	$ -	$ (13,857)
Project Net		$ -	$ -	$ -	$ 1,723	$ -	$ 4,560	$ 3,134	$ -	$ (9,418)	$ 1,743	$ -	$ -	$ -	$ 1,743

Cost Year 02	Investment 601001512	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,241
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,652
6030080	Empl Exp - Travel and Lodging	$ 8,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,915
C6020000	Fringe Adder	$ 525	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 525
6790315	I&D Allocated to Capital	$ 191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191
6400100	Mat & Supp - Outside Material Purchases	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
6400080	Mat & Supp - Vehicle Fuel	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
C6900040	Payroll Tax Adder	$ 149	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149
R6010000	SLR Straight Time Blended Labor	$ 1,864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,864
Cost Sum		$ 15,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,600
Clearings		$ (13,857)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,857)
Project Net		$ 1,743	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,743

Cost Year 03	Investment 601001512	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,241
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,652
6030080	Empl Exp - Travel and Lodging	$ 8,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,915
C6020000	Fringe Adder	$ 525	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 525
6790315	I&D Allocated to Capital	$ 191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191
6400100	Mat & Supp - Outside Material Purchases	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
6400080	Mat & Supp - Vehicle Fuel	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
C6900040	Payroll Tax Adder	$ 149	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149
R6010000	SLR Straight Time Blended Labor	$ 1,864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,864
Cost Sum		$ 15,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,600
Clearings		$ (13,857)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,857)
Project Net		$ 1,743	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,743

Cost Year 04	Investment 601001512	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,241
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,652
6030080	Empl Exp - Travel and Lodging	$ 8,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,915
C6020000	Fringe Adder	$ 525	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 525
6790315	I&D Allocated to Capital	$ 191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191
6400100	Mat & Supp - Outside Material Purchases	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
6400080	Mat & Supp - Vehicle Fuel	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
C6900040	Payroll Tax Adder	$ 149	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149
R6010000	SLR Straight Time Blended Labor	$ 1,864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,864
Cost Sum		$ 15,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,600
Clearings		$ (13,857)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,857)
Project Net		$ 1,743	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,743

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001519**	Web Portal Enhancements	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16111**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date: 03/22/2022
Estimated In-Service Date: 09/30/2022

Description: Enhancements to NMGCO.com and development of web applications which will include: Personalization boosters such as chatbots; Predictive Analytics Tools integration which will improve functionality and reports; Conversational UI integration which will allow interaction with platforms like Echo and google assistant.

Justification: Enhancements to NMGCO.com which will include: Personalization boosters such as chatbots; Predictive Analytics Tools integration which will improve functionality and reports; Conversational UI integration which will allow interaction with platforms like Echo and google assistant.

Alternatives Considered: Status Quo, do not implement new technology or enhancements.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment 601001519 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	226
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 2	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	4
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 4	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	9
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ 5	$ 5	$ -	$ -	$ -	$ -	16
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ 1,885	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	1,885
Cost Sum		$ -	$ -	$ -	$ -	$ 2,117	$ 8	$ 5	$ 5	$ 5	$ -	$ -	$ -	$ -	2,141
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,141)	$ -	$ -	$ -	(2,141)
Project Net		$ -	$ -	$ -	$ -	$ 2,117	$ 8	$ 5	$ 5	$ 5	$ (2,141)	$ -	$ -	$ -	-

Cost Year 02	Investment 601001519	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
7500015	Capitalized AFUDC Debt	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
7100015	Capitalized AFUDC Equity	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7500016	Capitalized Interest to PP&E	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6100190	Software Maintenance	$ 1,885	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,885
Cost Sum		$ 2,141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,141
Clearings		$ (2,141)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,141)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001519	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
7500015	Capitalized AFUDC Debt	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
7100015	Capitalized AFUDC Equity	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7500016	Capitalized Interest to PP&E	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6100190	Software Maintenance	$ 1,885	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,885
Cost Sum		$ 2,141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,141
Clearings		$ (2,141)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,141)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001519	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
7500015	Capitalized AFUDC Debt	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
7100015	Capitalized AFUDC Equity	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7500016	Capitalized Interest to PP&E	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6100190	Software Maintenance	$ 1,885	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,885
Cost Sum		$ 2,141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,141
Clearings		$ (2,141)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,141)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001521**	Primera SAN Refresh	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16160**	**FP-NMG Office Furn & Equip**	**Literal**

Project Information

Construction Start Date: 02/01/2022
Estimated In-Service Date: 04/30/2023

Description: Replace unsupported HPE SAN with new Primera SAN for Wyoming Data Center.

Justification: A storage area network (SAN) provides disk storage to systems and provides faster network access by users and applications; more powerful processors; solid state drives; better performance; higher capacity; central management; redundancy ; and less risk than physical servers with independent storage. New Mexico Gas, Inc.'s current SAN environment is end of life and supported only through October 2022. Because it houses company data, it is imperative that it be replaced.

Alternatives Considered: Cloud storage is an option but deemed too expensive and no in-house expertise exists to properly manage the environment and cost. Additional exposure due to recent problems with heightened carrier attacks. The inability to access Cloud services would severely impact the business.

Revert to individual servers is another option but would require massive re-architecting of current environment to implement and we would lose benefits of utilizing SAN storage.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001521 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89,479	$ 766	$ 2,024	$ 1,839	$ 777	$ 94,885
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,413	$ (4,656)	$ 5,870	$ 1,113	$ 5,856	$ 18,595
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 345	$ 350	$ 1,074	$ 1,872	$ 1,134	$ 4,775
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155	$ 157	$ 483	$ 842	$ 397	$ 2,035
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 495,382	$ -	$ -	$ -	$ -	$ 495,382
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102	$ 104	$ 318	$ 555	$ 336	$ 1,415
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,278	$ 1,296	$ 3,979	$ 6,932	$ 4,200	$ 17,686
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 597,155	$ (1,983)	$ 13,749	$ 13,152	$ 12,700	$ 634,772
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 597,155	$ (1,983)	$ 13,749	$ 13,152	$ 12,700	$ 634,772

Cost Year 02	Investment 601001521	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 94,885	$ 508	$ 392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,785
6100080	Consultants - Other	$ 18,595	$ 1,201	$ 6,088	$ (3,476)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,408
C6020000	Fringe Adder	$ 4,775	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,796
6790315	I&D Allocated to Capital	$ 2,035	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,041
6400010	Mat & Supp - Furniture & Computer, Office	$ 495,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 495,382
C6900040	Payroll Tax Adder	$ 1,415	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,421
R6010000	SLR Straight Time Blended Labor	$ 17,686	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,764
Cost Sum		$ 634,772	$ 1,820	$ 6,480	$ (3,476)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639,596
Clearings		$ -	$ -	$ -	$ -	$ (639,596)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (639,596)
Project Net		$ 634,772	$ 1,820	$ 6,480	$ (3,476)	$ (639,596)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001521	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 95,785	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,785
6100080	Consultants - Other	$ 22,408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,408
C6020000	Fringe Adder	$ 4,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,796
6790315	I&D Allocated to Capital	$ 2,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,041
6400010	Mat & Supp - Furniture & Computer, Office	$ 495,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 495,382
C6900040	Payroll Tax Adder	$ 1,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,421
R6010000	SLR Straight Time Blended Labor	$ 17,764	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,764
Cost Sum		$ 639,596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639,596
Clearings		$ (639,596)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (639,596)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001521	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 95,785	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,785
6100080	Consultants - Other	$ 22,408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,408
C6020000	Fringe Adder	$ 4,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,796
6790315	I&D Allocated to Capital	$ 2,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,041
6400010	Mat & Supp - Furniture & Computer, Office	$ 495,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 495,382
C6900040	Payroll Tax Adder	$ 1,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,421
R6010000	SLR Straight Time Blended Labor	$ 17,764	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,764
Cost Sum		$ 639,596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639,596
Clearings		$ (639,596)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (639,596)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001537**	Disaster Recovery Data Center Hardware	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16136**	**FP-NMG Office Furn & Equip**	**Literal**

Project Information

Construction Start Date	01/01/2022	Description: Disaster Recovery site project for building IT Infrastructure in recently built standalone IT building containing cooling, generator backup and other self-sustaining environmentally controlled data center. This work will include establishing network connectivity and all network hardware installation including: Purchase and installation of core switch; 9148T switches (2); NetScalers; SAN; 5108 UCS Blade Encl. (2); 6454 Fiber connects (2)I UCS Blades SQL; USC Blade Srvs General (8); Licensing for MS and VMWare andSQL/Oracle Backup Server.
Estimated In-Service Date	01/31/2025	
Justification	New Mexico Gas Company, Inc.'s recently created a disaster recovery site to house hardware, providing the company with a backup data center in the event of a catastrophic failure of it's primary data center. This budget is to populate the new data center with similar hardware to that on the primary data center and maintain hot backups of those applications and functions identified as crucial to the business.	
Alternatives Considered	NMGC could move their environment to the cloud, however after extensive research and review, it was concluded that the best solution for NMGC was to build a modular building at an existing site and house all critical equipment. This phase continues the on-going plan to develop a solid disaster recovery site, plan and test to ensure the entity continues in the wake of a catastrophe.	

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment 601001537 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89,503	$ 598	$ 1,375	$ 8,339	$ 546	$ 100,362
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,195	$ 7,337	$ 4,894	$ 3,816	$ 23,243
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,401	$ -	$ 2,401
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 48	$ -	$ -	$ 376	$ 34	$ 61	$ -	$ -	$ 519
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ -	$ -	$ -	$ 800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 800
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167	$ 15	$ 27	$ -	$ -	$ 210
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ 29,707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,707
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ 56,964	$ -	$ -	$ -	$ 495,381	$ -	$ -	$ 41,766	$ 1,089	$ -	$ 595,202
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19	$ -	$ -	$ -	$ 19
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 6,186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,186
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 13	$ -	$ -	$ 110	$ 10	$ 18	$ -	$ -	$ 151
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 167	$ -	$ -	$ 1,373	$ 126	$ 224	$ -	$ -	$ 1,890
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ 93,658	$ -	$ 229	$ -	$ 495,381	$ 91,529	$ 7,999	$ 50,809	$ 16,723	$ 4,362	$ 760,689
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ 93,658	$ -	$ 229	$ -	$ 495,381	$ 91,529	$ 7,999	$ 50,809	$ 16,723	$ 4,362	$ 760,689

Cost Year 02	Investment 601001537	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 100,362	$ 615	$ 709	$ 604	$ 4,166	$ 5,828	$ 5,828	$ 5,828	$ 5,828	$ 5,828	$ 11,327	$ 10,817	$ 13,661	$ 171,399
6100080	Consultants - Other	$ 23,243	$ 1,501	$ 5,438	$ 1,977	$ 1,964	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,123
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,401
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ 1,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,376
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 211	$ 211	$ 211	$ 211	$ 211	$ 211	$ 211	$ 421	$ 1,896
C6020000	Fringe Adder	$ 519	$ -	$ -	$ -	$ 351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 870
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ 800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 800
6790315	I&D Allocated to Capital	$ 210	$ -	$ -	$ -	$ 85	$ 270	$ 270	$ 270	$ 270	$ 270	$ 270	$ 270	$ 540	$ 2,726
6018999	Labor Expense Reclass	$ 29,707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,707
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 595,202	$ -	$ -	$ -	$ 20,512	$ 49,583	$ 49,583	$ 49,583	$ 49,583	$ 49,583	$ 99,518	$ 94,893	$ 117,383	$ 1,175,425
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 378	$ 2,563	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,941
6400500	Mat & Supp - Parts	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6798999	Other Operational Expense Reclass	$ 6,186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,186
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 151	$ -	$ -	$ -	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
R6010000	SLR Straight Time Blended Labor	$ 1,890	$ -	$ -	$ -	$ 1,256	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 6,666	$ 33,145
6790321	Stores Allocation	$ -	$ -	$ -	$ 22	$ 280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 302
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ 502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 502
Cost Sum		$ 760,689	$ 2,117	$ 7,607	$ 2,982	$ 31,807	$ 59,225	$ 59,225	$ 59,225	$ 59,225	$ 59,225	$ 114,659	$ 109,525	$ 138,672	$ 1,464,182
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 760,689	$ 2,117	$ 7,607	$ 2,982	$ 31,807	$ 59,225	$ 59,225	$ 59,225	$ 59,225	$ 59,225	$ 114,659	$ 109,525	$ 138,672	$ 1,464,182

Cost Year 03	Investment 601001537	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 171,399	$ 2,262	$ 2,262	$ 2,262	$ 2,262	$ 2,262	$ 2,262	$ 2,262	$ 2,262	$ 2,262	$ 2,262	$ 2,262	$ 2,262	$ 198,543
6100080	Consultants - Other	$ 34,123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,123
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,401
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
6030080	Empl Exp - Travel and Lodging	$ 1,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,376
6790320	Fleet Allocation	$ 1,896	$ 210	$ 210	$ 210	$ 210	$ 210	$ 210	$ 210	$ 210	$ 210	$ 210	$ 210	$ 210	$ 4,416
C6020000	Fringe Adder	$ 870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 870
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ 800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 800
6790315	I&D Allocated to Capital	$ 2,726	$ 257	$ 257	$ 257	$ 257	$ 257	$ 257	$ 257	$ 257	$ 257	$ 257	$ 257	$ 257	$ 5,810
6018999	Labor Expense Reclass	$ 29,707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,707
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 1,175,425	$ 20,833	$ 20,833	$ 20,833	$ 20,833	$ 20,833	$ 20,833	$ 20,833	$ 20,833	$ 20,833	$ 20,833	$ 20,833	$ 20,833	$ 1,425,425
6400020	Mat & Supp - General and Office Supplies	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6400100	Mat & Supp - Outside Material Purchases	$ 2,941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,941
6400500	Mat & Supp - Parts	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6798999	Other Operational Expense Reclass	$ 6,186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,186
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
R6010000	SLR Straight Time Blended Labor	$ 33,145	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 3,333	$ 73,145
6790321	Stores Allocation	$ 302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 302
6730800	Utilities - Other	$ 502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 502
Cost Sum		$ 1,464,182	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 1,786,930
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 1,464,182	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 26,896	$ 1,786,930

Cost Year 04	Investment 601001537	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 198,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198,543
6100080	Consultants - Other	$ 34,123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,123
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,401
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
6030080	Empl Exp - Travel and Lodging	$ 1,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,376
6790320	Fleet Allocation	$ 4,416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,416
C6020000	Fringe Adder	$ 870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 870
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ 800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 800
6790315	I&D Allocated to Capital	$ 5,810	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,810
6018999	Labor Expense Reclass	$ 29,707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,707
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 1,425,425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,425,425
6400020	Mat & Supp - General and Office Supplies	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6400100	Mat & Supp - Outside Material Purchases	$ 2,941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,941
6400500	Mat & Supp - Parts	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6798999	Other Operational Expense Reclass	$ 6,186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,186
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
R6010000	SLR Straight Time Blended Labor	$ 73,145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,145
6790321	Stores Allocation	$ 302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 302
6730800	Utilities - Other	$ 502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 502
Cost Sum		$ 1,786,930	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,786,930
Clearings		$ -	$ (1,786,930)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,786,930)
Project Net		$ 1,786,930	$ (1,786,930)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001548**	Investment Name Vista/Measurement Web Upgrade	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-15861**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	04/01/2021	Description	This investment upgrades the SCADA viewer that is utilized by internal and external customers to view NMGC operating systems as well as various end-use customers. We are required to have a viewing system available to allow transportation shippers to have access to their volumes to aid in nominations and balancing. NMGC engineers, field techs and managers also utilize the data for real-time needs and project planning in their areas. Gas Control Manager and Coordinator also utilize Vista to view SCADA system data after hours and weekends. Vista is needed to avoid allowing direct access into the SCADA system.
Estimated In-Service Date	01/31/2025		
Justification	Vista was developed ~>10 years ago with only minor revisions made since. With increasing demands on analytics and seamless integrations between our systems, this is an opportunity to update the software to meet current and future business needs. TECO IT has identified some weaknesses in the UI that pose cyber security risks; these types of issues will be addressed with the new development tools used.		
Alternatives Considered	NMGC owns the code for this application. Code revisions will be more cost effective to address these issues vs. purchasing a new system or modifying a vendor-owned solution at this time. The other alternative is to maintain the status quo, but as mentioned the coding technology is old and we have identified some issues that require a partial rewrite.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001548 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
7100015	Capitalized AFUDC Equity	$ -	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 35	$ 35	$ 35	$ 31	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 68	$ 35	$ 35	$ 35	$ 31	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ 238
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 68	$ 35	$ 35	$ 35	$ 31	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ 238

Cost Year 02	Investment 601001548	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
7100015	Capitalized AFUDC Equity	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
7500016	Capitalized Interest to PP&E	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 238
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 238

Cost Year 03	Investment 601001548	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ -	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 144	$ 1,728
7500015	Capitalized AFUDC Debt	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
7100015	Capitalized AFUDC Equity	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
7500016	Capitalized Interest to PP&E	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6790320	Fleet Allocation	$ -	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 794
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 125	$ 125	$ 125	$ 125	$ 125	$ 125	$ 125	$ 125	$ 125	$ 125	$ 125	$ 125	$ 1,497
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ 1,378	$ 16,535
Cost Sum		$ 238	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 20,792
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 238	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 1,713	$ 20,792

Cost Year 04	Investment 601001548	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,728
7500015	Capitalized AFUDC Debt	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
7100015	Capitalized AFUDC Equity	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
7500016	Capitalized Interest to PP&E	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170
6790320	Fleet Allocation	$ 794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 794
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,497	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,497
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 16,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,535
Cost Sum		$ 20,792	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,792
Clearings		$ -	$ (20,792)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20,792)
Project Net		$ 20,792	$ (20,792)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001554-1	Business Intelligence - Finance & Accounting	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16122	FP-NMG Intangible	Literal

Project Information

Construction Start Date: 01/01/2022
Estimated In-Service Date: 01/31/2025

Description: Primary focus of this Business Intelligence and Analytics Initiative (BI) investment will be the implementation of finance and accounting functions within the BI solution.

Justification: NMGC continues to modernize its Information Technology footprint. Applications and systems being implemented through out the company create a large number of data sources. These sources contain information critical to functions like operations, regulatory compliance, safety and customer service. The right business intelligence and analytics solution will allow NMGC to combine and aggregate this information into actionable insights that will drive improvements in these functions. The current methods for getting to required data is often manual and cumbersome. Many of our employees are required to access two or more systems on a regular basis and manually combine this data to get the information that they need. Efficiencies and data quality provided by this investment will lead to a more efficient and less costly processes. This investment focuses on Finance & Accounting systems, business processes, and reporting.

Alternatives Considered: 1) Status quo. Data available in disparate systems does not provide an efficient platform for doing the types of analytics that would help the business across all functions. Data security risks increase over time with non-standardized controls to data. Employee engagement, attraction and retention also suffer when there are frustrating manual and/or dated technologies required to perform job duties.
2) Multiple platforms and solutions will be considered by this investment; these alternatives will be further defined and refined as information is gathered.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001554-1 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 53	$ 630	$ 35	$ 72	$ 212	$ 108	$ -	$ 46	$ 1,155
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 1	$ 8	$ 17	$ 18	$ 21	$ 25	$ 26	$ 28	$ 143
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 89	$ 1,049	$ 47	$ 80	$ 235	$ 120	$ -	$ 152	$ 1,773
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 11	$ 125	$ 11	$ 36	$ 106	$ 54	$ -	$ 53	$ 396
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 26	$ 311	$ 14	$ 24	$ 70	$ 36	$ -	$ 45	$ 525
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 329	$ 3,887	$ 174	$ 295	$ 871	$ 446	$ -	$ 564	$ 6,565
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 508	$ 6,011	$ 298	$ 524	$ 1,514	$ 789	$ 26	$ 888	$ 10,557
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 508	$ 6,011	$ 298	$ 524	$ 1,514	$ 789	$ 26	$ 888	$ 10,557

Cost Year 02	Investment 601001554-1	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,155	$ -	$ -	$ -	$ 11	$ 55	$ 55	$ 55	$ 55	$ 55	$ 55	$ 159	$ 165	$ 1,820
7500016	Capitalized Interest to PP&E	$ 143	$ 29	$ 30	$ 30	$ 29	$ 33	$ 34	$ 36	$ 38	$ 39	$ 41	$ 44	$ 49	$ 575
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 32	$ 32	$ 32	$ 32	$ 32	$ 32	$ 91	$ 95	$ 375
C6020000	Fringe Adder	$ 1,773	$ -	$ -	$ -	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,787
6790315	I&D Allocated to Capital	$ 396	$ -	$ -	$ -	$ 4	$ 41	$ 41	$ 41	$ 41	$ 41	$ 41	$ 117	$ 122	$ 881
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ 500	$ 500	$ 500	$ 500	$ 500	$ 500	$ 1,441	$ 1,500	$ 5,941
C6900040	Payroll Tax Adder	$ 525	$ -	$ -	$ -	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 529
R6010000	SLR Straight Time Blended Labor	$ 6,565	$ -	$ -	$ -	$ 52	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,617
Cost Sum		$ 10,557	$ 29	$ 30	$ 30	$ 114	$ 660	$ 662	$ 663	$ 665	$ 667	$ 668	$ 1,852	$ 1,931	$ 18,526
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 10,557	$ 29	$ 30	$ 30	$ 114	$ 660	$ 662	$ 663	$ 665	$ 667	$ 668	$ 1,852	$ 1,931	$ 18,526

Cost Year 03	Investment 601001554-1	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,820	$ 3,502	$ 3,502	$ 3,502	$ 3,502	$ 3,502	$ 3,502	$ 3,502	$ 3,502	$ 3,502	$ 3,502	$ 3,502	$ 3,502	$ 43,847
7500016	Capitalized Interest to PP&E	$ 575	$ 129	$ 262	$ 395	$ 528	$ 661	$ 794	$ 927	$ 1,060	$ 1,193	$ 1,326	$ 1,459	$ 1,591	$ 10,898
6100080	Consultants - Other	$ -	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 25,000	$ 300,000
6790320	Fleet Allocation	$ 375	$ 782	$ 782	$ 782	$ 782	$ 782	$ 782	$ 782	$ 782	$ 782	$ 782	$ 782	$ 782	$ 9,762
C6020000	Fringe Adder	$ 1,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,787
6790315	I&D Allocated to Capital	$ 881	$ 957	$ 957	$ 957	$ 957	$ 957	$ 957	$ 957	$ 957	$ 957	$ 957	$ 957	$ 957	$ 12,369
6010210	Labor Non-Exempt - Straight Time	$ 5,941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,941
C6900040	Payroll Tax Adder	$ 529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 529
R6010000	SLR Straight Time Blended Labor	$ 6,617	$ 12,417	$ 12,417	$ 12,417	$ 12,417	$ 12,417	$ 12,417	$ 12,417	$ 12,417	$ 12,417	$ 12,417	$ 12,417	$ 12,417	$ 155,617
Cost Sum		$ 18,526	$ 42,787	$ 42,920	$ 43,053	$ 43,186	$ 43,319	$ 43,452	$ 43,585	$ 43,718	$ 43,851	$ 43,984	$ 44,117	$ 44,250	$ 540,750
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 18,526	$ 42,787	$ 42,920	$ 43,053	$ 43,186	$ 43,319	$ 43,452	$ 43,585	$ 43,718	$ 43,851	$ 43,984	$ 44,117	$ 44,250	$ 540,750

Cost Year 04	Investment 601001554-1	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 43,847	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,847
7500016	Capitalized Interest to PP&E	$ 10,898	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,898
6100080	Consultants - Other	$ 300,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 300,000
6790320	Fleet Allocation	$ 9,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,762
C6020000	Fringe Adder	$ 1,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,787
6790315	I&D Allocated to Capital	$ 12,369	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,369
6010210	Labor Non-Exempt - Straight Time	$ 5,941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,941
C6900040	Payroll Tax Adder	$ 529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 529
R6010000	SLR Straight Time Blended Labor	$ 155,617	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155,617
Cost Sum		$ 540,750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 540,750
Clearings		$ -	$ (540,750)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (540,750)
Project Net		$ 540,750	$ (540,750)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001557**	ESRI/GIS Utility Network Discovery (2022)	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16166**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date: 01/01/2022
Estimated In-Service Date: 01/31/2025

Description: Development of Utility Network via Phase 0 - Discovery. Effort to be led by the SSP consulting team with deliverables of a high-level plan, including timeline, tasks and resources and budget to complete migration to the UN. This will prepare NMGC for migration to a higher fidelity model and will expose any connectivity errors, attribute errors with proposed solution. This is a multi-year project .

Justification: ESRI/GIS provides location-based analytics for our pipeline, facility, and other assets. It supports and enhances construction, operations, engineering, customer service, and pipeline safety and security functions within NMGC. This investment will provide funding to design, develop, and deploy upgrades and enhancements. These upgrades and enhancements can include, but are not limited to, new technology, physical/cyber security updates, user experience and efficiency improvements, and public safety improvements.

Alternatives Considered: Alternatives would be to maintain the status quo; which would limit our ability to stay up-to-date with the technology or to find an alternative solution which would require a reinvestment of capital and experience in a new technology.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment 601001557 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 3,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,625
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 39	$ 81	$ 84	$ 87	$ 89	$ 91	$ 93	$ 95	$ 660
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 30,205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,205
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 33,869	$ 81	$ 84	$ 87	$ 89	$ 91	$ 93	$ 95	$ 34,490
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 33,869	$ 81	$ 84	$ 87	$ 89	$ 91	$ 93	$ 95	$ 34,490

Cost Year 02	Investment 601001557	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,625
7500016	Capitalized Interest to PP&E	$ 660	$ 97	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 855
6100080	Consultants - Other	$ 30,205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,205
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 34,490	$ 97	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,684
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 34,490	$ 97	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,684

Cost Year 03	Investment 601001557	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,625	$ 881	$ 881	$ 881	$ 881	$ 881	$ 881	$ 881	$ 881	$ 881	$ 881	$ 881	$ 881	$ 14,194
7500016	Capitalized Interest to PP&E	$ 855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 855
6100080	Consultants - Other	$ 30,205	$ 8,285	$ 8,285	$ 8,285	$ 8,285	$ 8,285	$ 8,285	$ 8,285	$ 8,285	$ 8,285	$ 8,285	$ 8,285	$ 8,285	$ 129,621
6790320	Fleet Allocation	$ -	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 71	$ 851
6790315	I&D Allocated to Capital	$ -	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 87	$ 1,041
R6010010	SLR Overtime Blended Labor	$ -	$ 1,125	$ 1,125	$ 1,125	$ 1,125	$ 1,125	$ 1,125	$ 1,125	$ 1,125	$ 1,125	$ 1,125	$ 1,125	$ 1,125	$ 13,500
Cost Sum		$ 34,684	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 160,061
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 34,684	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 10,448	$ 160,061

Cost Year 04	Investment 601001557	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,194
7500016	Capitalized Interest to PP&E	$ 855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 855
6100080	Consultants - Other	$ 129,621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129,621
6790320	Fleet Allocation	$ 851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 851
6790315	I&D Allocated to Capital	$ 1,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,041
R6010010	SLR Overtime Blended Labor	$ 13,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,500
Cost Sum		$ 160,061	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 160,061
Clearings		$ -	$ (160,061)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (160,061)
Project Net		$ 160,061	$ (160,061)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001684	MiniCluster Replacement (ODA)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16164	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date: 02/01/2022
Estimated In-Service Date: 06/30/2023

Description: Migrate to Oracle Database Appliance (ODA), replacing Dev/Test, Production, and Disaster Recovery MiniCluster environments. The MiniClusters continue to prove to be unreliable for critical application databases residing on this hardware.

Justification: Since their 2018 inception, the MiniClusters have proven unreliable and have resulted in numerous outages impacting the IT, business partners across the organization and NMGC customers. This hardware houses critical databases for Banner, C55, Service Suite, PaSTA as well as others. The business can no longer tolerate additional downtime from the unreliability of this platform and requested replacement of the MiniClusters for 2022.

Alternatives Considered: Status Quo - leave hardware in place and respond to outages as necessary. Alternative is rejected as there is a cost to each outage and these outages prevents IT and the business from performing other critical functions. Additionally, 3rd party consultant was utilized to find the optimal solution with associated costs and recommend the replacement with Oracle Database Appliance (ODA) and will provide resources to minimize impact during transition.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	Yes	
Contractor provided estimate	Yes	Other – please provide explanation	No	

Cost Year 01 Investment 601001684 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 58,117	$ -	$ 443	$ -	$ 33	$ -	$ 68	$ -	$ 5	$ 58,666
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36	$ -	$ 76	$ -	$ 18	$ 130
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ -	$ 34	$ -	$ 6	$ 57
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ 484,306	$ -	$ 3,695	$ -	$ -	$ -	$ -	$ -	$ -	$ 488,001
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ -	$ 22	$ -	$ 5	$ 38
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135	$ -	$ 280	$ -	$ 66	$ 480
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ 542,423	$ -	$ 4,138	$ -	$ 231	$ -	$ 480	$ -	$ 100	$ 547,372
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 542,423	$ -	$ 4,138	$ -	$ 231	$ -	$ 480	$ -	$ 100	$ 547,372

Cost Year 02 Investment 601001684 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 58,666	$ -	$ -	$ -	$ -	$ 27,532	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,198
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 250,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250,000
C6020000	Fringe Adder	$ 130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130
6790315	I&D Allocated to Capital	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6400010	Mat & Supp - Furniture & Computer, Office	$ 488,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 488,001
C6900040	Payroll Tax Adder	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
R6010000	SLR Straight Time Blended Labor	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 547,372	$ -	$ -	$ -	$ -	$ 277,532	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 824,904
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (824,904)	$ -	$ -	$ -	$ -	$ -	$ -	$ (824,904)
Project Net		$ 547,372	$ -	$ -	$ -	$ -	$ 277,532	$ (824,904)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001684	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 86,198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,198
6100080	Consultants - Other	$ 250,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250,000
C6020000	Fringe Adder	$ 130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130
6790315	I&D Allocated to Capital	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6400010	Mat & Supp - Furniture & Computer, Office	$ 488,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 488,001
C6900040	Payroll Tax Adder	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
R6010000	SLR Straight Time Blended Labor	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 824,904	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 824,904
Clearings		$ (824,904)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (824,904)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001684	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 86,198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,198
6100080	Consultants - Other	$ 250,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250,000
C6020000	Fringe Adder	$ 130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130
6790315	I&D Allocated to Capital	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6400010	Mat & Supp - Furniture & Computer, Office	$ 488,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 488,001
C6900040	Payroll Tax Adder	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
R6010000	SLR Straight Time Blended Labor	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 824,904	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 824,904
Clearings		$ (824,904)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (824,904)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001694**	TECO - Corporate System Hardening Phase 1	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16102**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date:
Estimated In-Service Date: 07/31/2022

Description: TECO Split Asset - Waiting for Split Asset Definition and Justification from TECO

Justification: Project to implement functionalities to address vulnerabilities in several corporate systems by applying software upgrades, updating hardware, and moving to latest and supported operating system and application versions to prevent system compromise and support Emera Cyber Security Framework (CSF) standards.

Alternatives Considered: Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	allocation provided from TECO	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001694 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
7500015	Capitalized AFUDC Debt	$ -	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
7100015	Capitalized AFUDC Equity	$ -	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 74	$ 73	$ 72	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219
6408999	Materials & Supplies Expense Reclass	$ -	$ (5,744)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,744)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,973	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,973
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ 28,301	$ -	$ (814)	$ 41	$ -	$ 774	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,301
Cost Sum		$ -	$ 22,642	$ 74	$ (741)	$ 113	$ -	$ 10,747	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,835
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (32,835)	$ -	$ -	$ -	$ -	$ -	$ (32,835)
Project Net		$ -	$ 22,642	$ 74	$ (741)	$ 113	$ -	$ 10,747	$ (32,835)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001694	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500015	Capitalized AFUDC Debt	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
7100015	Capitalized AFUDC Equity	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51
7500016	Capitalized Interest to PP&E	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219
6408999	Materials & Supplies Expense Reclass	$ (5,744)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,744)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 9,973	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,973
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 28,301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,301
Cost Sum		$ 32,835	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,835
Clearings		$ (32,835)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (32,835)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001694	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500015	Capitalized AFUDC Debt	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
7100015	Capitalized AFUDC Equity	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51
7500016	Capitalized Interest to PP&E	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219
6408999	Materials & Supplies Expense Reclass	$ (5,744)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,744)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 9,973	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,973
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 28,301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,301
Cost Sum		$ 32,835	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,835
Clearings		$ (32,835)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (32,835)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001694	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500015	Capitalized AFUDC Debt	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
7100015	Capitalized AFUDC Equity	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51
7500016	Capitalized Interest to PP&E	$ 219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219
6408999	Materials & Supplies Expense Reclass	$ (5,744)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,744)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 9,973	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,973
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 28,301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,301
Cost Sum		$ 32,835	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,835
Clearings		$ (32,835)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (32,835)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001696**	TECO - Enterprise Vulnerability Management	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16117**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date: 01/01/2022
Estimated In-Service Date: 05/31/2023

Description: TECP FP#: NCP-15270; Emera CSF Std.

Justification:

This project is needed in order to detect and mitigate vulnerabilities found within our networks, including our control networks. We currently have visibility into our Corporate and NERC environments. This lack of visibility into the remaining TECO networks leaves us vulnerable to attackers as well as lack of situational awareness of asset identification in these various environments.

This project will also allow us to better utilize threat intelligence from sources such as US-CERT, FBI, E-ISAC, etc. as we will now have a general idea of what asset types we have in these environments. We will then be able to prioritize the scanning and alerting on the susceptibility of such vulnerabilities. This will lead to more timely alerting which would lead to more timely remediation/mitigation actions.

Enhanced ability to identify security vulnerabilities present throughout the enterprise

Alternatives Considered: Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001696 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,410	$ 89	$ 90	$ 180	$ 40	$ 2,809
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70)	$ (84)	$ (91)	$ -	$ -	$ (246)
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20	$ 42	$ 45	$ 48	$ 52	$ 208
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70	$ 84	$ 103	$ -	$ -	$ 257
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ 10	$ 12	$ -	$ -	$ 30
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19	$ 23	$ 28	$ -	$ -	$ 71
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ 105	$ 103	$ 212	$ 141	$ 642
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 282	$ 363	$ 354	$ 729	$ 485	$ 2,212
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,002	$ -	$ -	$ -	$ -	$ 13,002
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19)	$ (23)	$ (25)	$ -	$ -	$ (68)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ 29	$ 28	$ 58	$ 39	$ 177
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,826	$ 638	$ 645	$ 1,228	$ 756	$ 19,093
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,826	$ 638	$ 645	$ 1,228	$ 756	$ 19,093

Cost Year 02	Investment 601001696	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,809	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,935
6028999	Benefits Fringe Reclass	$ (246)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (246)
7500016	Capitalized Interest to PP&E	$ 208	$ 55	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320
C6020000	Fringe Adder	$ 257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 257
6790315	I&D Allocated to Capital	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 71	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71
S6020000	Settled Benefits Expense	$ 642	$ 178	$ 101	$ 46	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,069
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ 2,212	$ 615	$ 349	$ 158	$ 352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,687
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 13,002	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,002
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6900049	TOTI - Payroll Tax Reclass	$ (68)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (68)
S6900040	TOTI Payroll Tax	$ 177	$ 49	$ 28	$ 13	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
Cost Sum		$ 19,093	$ 1,025	$ 535	$ 216	$ 483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,352
Clearings		$ -	$ -	$ -	$ -	$ -	$ (21,352)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,352)
Project Net		$ 19,093	$ 1,025	$ 535	$ 216	$ 483	$ (21,352)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001696	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,935
6028999	Benefits Fringe Reclass	$ (246)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (246)
7500016	Capitalized Interest to PP&E	$ 320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320
C6020000	Fringe Adder	$ 257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 257
6790315	I&D Allocated to Capital	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 71	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71
S6020000	Settled Benefits Expense	$ 1,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,069
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ 3,687	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,687
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 13,002	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,002
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6900049	TOTI - Payroll Tax Reclass	$ (68)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (68)
S6900040	TOTI Payroll Tax	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
Cost Sum		$ 21,352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,352
Clearings		$ (21,352)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,352)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001696	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,935
6028999	Benefits Fringe Reclass	$ (246)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (246)
7500016	Capitalized Interest to PP&E	$ 320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320
C6020000	Fringe Adder	$ 257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 257
6790315	I&D Allocated to Capital	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 71	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71
S6020000	Settled Benefits Expense	$ 1,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,069
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ 3,687	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,687
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 13,002	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,002
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6900049	TOTI - Payroll Tax Reclass	$ (68)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (68)
S6900040	TOTI Payroll Tax	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
Cost Sum		$ 21,352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,352
Clearings		$ (21,352)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (21,352)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001697	TECO - SAP Procurement Automation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16101	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2022	Description	TECO FP#: NCP-15408; Waiting for Split Asset Definition and Justification from TECO
Estimated In-Service Date	06/30/2023		
Justification	Elimination of manual steps in the procurement processes. Reduces labor time required for procurement and vendor management.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001697 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 20	$ 39	$ 40	$ 156	$ -	$ 205	$ 332	$ 446	$ 536	$ 436	$ -	$ -	$ 2,210
6020800	Benefits - Other	$ -	$ 17	$ 362	$ 373	$ 797	$ -	$ 1,301	$ 1,733	$ 1,916	$ 2,332	$ 1,743	$ -	$ -	$ 10,573
7500015	Capitalized AFUDC Debt	$ -	$ 922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
7100015	Capitalized AFUDC Equity	$ -	$ 1,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,388
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 1,217	$ 1,234	$ 1,297	$ 1,195	$ 1,247	$ 1,347	$ 1,485	$ 1,605	$ 1,722	$ 1,780	$ 1,850	$ 15,981
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ 31	$ 4	$ 199	$ -	$ -	$ 256
6018999	Labor Expense Reclass	$ -	$ 118	$ 1,248	$ 4,158	$ 15,015	$ -	$ (3,597)	$ 8,393	$ 6,550	$ 8,594	$ 6,477	$ -	$ -	$ 46,956
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ 2,661	$ 31	$ 530	$ 23,829	$ -	$ (22,129)	$ 1,606	$ 2,070	$ 2,562	$ 5,224	$ -	$ 24,552	$ 40,937
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ (4,557)	$ 4,558	$ 1,048	$ 2,070	$ -	$ 28,314	$ 25,644	$ 21,652	$ 26,223	$ (3,686)	$ -	$ -	$ 101,265
6900040	TOTI-Payroll Tax	$ -	$ -	$ 100	$ 103	$ 504	$ -	$ 404	$ 479	$ 529	$ 643	$ 481	$ -	$ -	$ 3,243
Cost Sum		$ -	$ 591	$ 7,555	$ 7,486	$ 43,668	$ 1,195	$ 5,745	$ 39,534	$ 34,678	$ 42,500	$ 12,596	$ 1,780	$ 26,402	$ 223,731
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 591	$ 7,555	$ 7,486	$ 43,668	$ 1,195	$ 5,745	$ 39,534	$ 34,678	$ 42,500	$ 12,596	$ 1,780	$ 26,402	$ 223,731

Cost Year 02	Investment 601001697	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,210	$ -	$ -	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,991
6020800	Benefits - Other	$ 10,573	$ -	$ -	$ 4,079	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,651
7500015	Capitalized AFUDC Debt	$ 922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
7100015	Capitalized AFUDC Equity	$ 1,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,388
7500016	Capitalized Interest to PP&E	$ 15,981	$ 1,915	$ 1,929	$ 2,056	$ 2,139	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,019
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ 256	$ -	$ -	$ (0)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 256
6018999	Labor Expense Reclass	$ 46,956	$ -	$ -	$ 14,173	$ -	$ 16,148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,277
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 40,937	$ -	$ -	$ 7,856	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,793
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 101,265	$ -	$ -	$ 52,979	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154,244
6900040	TOTI-Payroll Tax	$ 3,243	$ -	$ -	$ 1,125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,369
Cost Sum		$ 223,731	$ 1,915	$ 1,929	$ 83,048	$ 2,139	$ 16,148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328,910
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (328,910)	$ -	$ -	$ -	$ -	$ -	$ -	$ (328,910)
Project Net		$ 223,731	$ 1,915	$ 1,929	$ 83,048	$ 2,139	$ 16,148	$ (328,910)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001697	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,991
6020800	Benefits - Other	$ 14,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,651
7500015	Capitalized AFUDC Debt	$ 922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
7100015	Capitalized AFUDC Equity	$ 1,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,388
7500016	Capitalized Interest to PP&E	$ 24,019	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,019
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 256
6018999	Labor Expense Reclass	$ 77,277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,277
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 48,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,793
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 154,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154,244
6900040	TOTI-Payroll Tax	$ 4,369	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,369
Cost Sum		$ 328,910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328,910
Clearings		$ (328,910)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (328,910)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001697	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,991
6020800	Benefits - Other	$ 14,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,651
7500015	Capitalized AFUDC Debt	$ 922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
7100015	Capitalized AFUDC Equity	$ 1,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,388
7500016	Capitalized Interest to PP&E	$ 24,019	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,019
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6038999	General Ledger Accrual	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 256
6018999	Labor Expense Reclass	$ 77,277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,277
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 48,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,793
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 154,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154,244
6900040	TOTI-Payroll Tax	$ 4,369	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,369
Cost Sum		$ 328,910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328,910
Clearings		$ (328,910)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (328,910)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001698**	Investment Name TECO - 2022 ERP Technical Enhancement	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16118**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	01/01/2022	Description	TECO FP#: NCP-16154. Enhance the ERP applications to meet business partner needs. The requests include modifying programs, workflows, screens, reports, etc. to provide additional usability and functionality for business users to perform their job and/or improve the business process.
Estimated In-Service Date	05/31/2023		

Justification

The 2019 SAP Business Acceleration Program (BAP) analysis recommended improvements to our systems to perform more efficiently, securely, and to improve the performance of programs and speed of transactions. This project will:

Redesign and repurpose obsolete code

Implement SAP prescribed configuration of system memory usage.

Enforce standards and guidelines based on programming practices recommended by SAP

Value: Productivity and performance improvements

The ERP solution requires continued refinement as business processes are improved, business partner needs increase and new projects are implemented in the landscape. This is an operational need for business continuity.

Alternatives Considered

SAP provides standard features such as Reports, Interfaces, Conversions, Enhancements, forms and Workflows which can be enabled to improve businessprocesses.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001698 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 6,431	$ (3,305)	$ 934	$ (2,195)	$ 1,508	$ 2,797	$ (481)	$ 1,845	$ 1,157	$ 8,693
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (112)	$ (838)	$ (303)	$ -	$ -	$ (1,253)
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 44	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 114	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 81	$ 73	$ 67	$ 105	$ 130	$ 146	$ 195	$ 796
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,192	$ (3,411)	$ -	$ 7,604	$ 781	$ -	$ 9,166
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 45,207	$ (18,785)	$ 7,784	$ (18,826)	$ 2,133	$ 10,149	$ (9,888)	$ 9,471	$ 19,289	$ 46,535
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112	$ 838	$ -	$ -	$ -	$ 950
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ 96	$ -	$ -	$ -	$ 109
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,120	$ -	$ -	$ -	$ -	$ 5,120
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,976	$ -	$ -	$ -	$ -	$ 1,976
S6108999	Outside Services Reclass	$ -	$ -	$ -	$ -	$ 8,385	$ (8,756)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (371)
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31	$ 231	$ -	$ -	$ -	$ 262
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141	$ 1,141	$ -	$ -	$ -	$ 1,282
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485	$ -	$ -	$ -	$ -	$ 1,485
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 487	$ 3,933	$ -	$ -	$ -	$ 4,421
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410	$ -	$ -	$ -	$ 410
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (31)	$ (231)	$ (84)	$ -	$ -	$ (346)

S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39	$ 315	$ -	$ -	$ -	$ 354					
Cost Sum		$ -	$ -	$ -	$ -	$ 60,180	$ (30,682)	$ 8,799	$ (16,755)	$ 9,968	$ 18,536	$ (3,021)	$ 12,244	$ 20,641	$ 79,910						
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -						
Project Net		$ -	$ -	$ -	$ -	$ 60,180	$ (30,682)	$ 8,799	$ (16,755)	$ 9,968	$ 18,536	$ (3,021)	$ 12,244	$ 20,641	$ 79,910						

Cost Year 02	Investment 601001698	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,693	$ 2,341	$ 1,907	$ (3,521)	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,455
6028999	Benefits Fringe Reclass	$ (1,253)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,253)
7500015	Capitalized AFUDC Debt	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104
7100015	Capitalized AFUDC Equity	$ 217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217
7500016	Capitalized Interest to PP&E	$ 796	$ 253	$ 301	$ 285	$ 242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,877
S6100080	Consultants Other	$ 9,166	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,166
S6100100	Contractor Services	$ 46,535	$ 14,470	$ 12,281	$ (25,238)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,048
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 950
6790315	I&D Allocated to Capital	$ 109	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 5,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,120
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 1,976	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,976
S6108999	Outside Services Reclass	$ (371)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (371)
C6900040	Payroll Tax Adder	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
S6020000	Settled Benefits Expense	$ 1,282	$ 241	$ 92	$ 374	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,038
S6028999	Settled Benefits Fringe Reclass	$ 1,485	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485
S6010000	Settled Labor Expense	$ 4,421	$ 832	$ 317	$ 1,290	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,028
S6900049	Settled TOTI - Payroll Tax Reclass	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
6900049	TOTI - Payroll Tax Reclass	$ (346)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (346)
S6900040	TOTI Payroll Tax	$ 354	$ 67	$ 25	$ 103	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 562
Cost Sum		$ 79,910	$ 18,204	$ 14,924	$ (26,706)	$ 508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,839
Clearings		$ -	$ -	$ -	$ -	$ -	$ (86,839)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (86,839)
Project Net		$ 79,910	$ 18,204	$ 14,924	$ (26,706)	$ 508	$ (86,839)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001698	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,455	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,455
6028999	Benefits Fringe Reclass	$ (1,253)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,253)
7500015	Capitalized AFUDC Debt	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104
7100015	Capitalized AFUDC Equity	$ 217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217
7500016	Capitalized Interest to PP&E	$ 1,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,877
S6100080	Consultants Other	$ 9,166	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,166
S6100100	Contractor Services	$ 48,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,048
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 950
6790315	I&D Allocated to Capital	$ 109	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 5,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,120
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 1,976	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,976
S6108999	Outside Services Reclass	$ (371)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (371)
C6900040	Payroll Tax Adder	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
S6020000	Settled Benefits Expense	$ 2,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,038
S6028999	Settled Benefits Fringe Reclass	$ 1,485	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485
S6010000	Settled Labor Expense	$ 7,028	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,028
S6900049	Settled TOTI - Payroll Tax Reclass	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
6900049	TOTI - Payroll Tax Reclass	$ (346)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (346)
S6900040	TOTI Payroll Tax	$ 562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 562
Cost Sum		$ 86,839	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,839
Clearings		$ (86,839)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (86,839)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001698	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,455	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,455
6028999	Benefits Fringe Reclass	$ (1,253)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,253)
7500015	Capitalized AFUDC Debt	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104
7100015	Capitalized AFUDC Equity	$ 217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217
7500016	Capitalized Interest to PP&E	$ 1,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,877
S6100080	Consultants Other	$ 9,166	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,166
S6100100	Contractor Services	$ 48,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,048
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 950
6790315	I&D Allocated to Capital	$ 109	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 5,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,120
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 1,976	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,976
S6108999	Outside Services Reclass	$ (371)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (371)
C6900040	Payroll Tax Adder	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
S6020000	Settled Benefits Expense	$ 2,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,038
S6028999	Settled Benefits Fringe Reclass	$ 1,485	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485
S6010000	Settled Labor Expense	$ 7,028	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,028
S6900049	Settled TOTI - Payroll Tax Reclass	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
6900049	TOTI - Payroll Tax Reclass	$ (346)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (346)
S6900040	TOTI Payroll Tax	$ 562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 562
Cost Sum		$ 86,839	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,839
Clearings		$ (86,839)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (86,839)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001699	TECO - ERP Hardware Refresh 2022	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16119	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2022	Description	TECO FP#: NCP-16143. This split asset is for the software portion of the ERP Hardware Refresh. NM WO#02343550
Estimated In-Service Date	05/31/2023		
Justification	Update hardware for ERP system to latest technology to address risks associated with data security, system failures and processing efficiency.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001699 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 38	$ 1,660	$ 3,104	$ 6,994	$ 7,272	$ 11,881	$ 12,694	$ 2,465	$ (1,994)	$ 44,114
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (59)	$ (68)	$ -	$ -	$ (126)
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 0	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 1	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 73	$ 178	$ 315	$ 484	$ 699	$ 836	$ 826	$ 3,411
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101	$ 718	$ 819
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 316	$ 13,834	$ 24,770	$ 46,314	$ 40,129	$ 48,443	$ 68,450	$ 9,324	$ (35,295)	$ 216,283
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59	$ 78	$ -	$ -	$ 137
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 9	$ -	$ -	$ 16
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ 22	$ -	$ -	$ 38
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,448	$ 435	$ 873	$ 286	$ 4,042
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,442	$ 1,501	$ 3,009	$ 986	$ 13,939
S6400010	Settled Mat & Supp - Furniture & Computer	$ -	$ -	$ -	$ -	$ -	$ -	$ 913	$ 311	$ 272	$ 5,838	$ -	$ 149	$ -	$ 7,482
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162	$ -	$ -	$ -	$ 162
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16)	$ (19)	$ -	$ -	$ (35)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 675	$ 120	$ 241	$ 79	$ 1,115
Cost Sum		$ -	$ -	$ -	$ -	$ 354	$ 15,523	$ 29,040	$ 53,797	$ 47,987	$ 78,381	$ 83,921	$ 16,998	$ (34,394)	$ 291,607
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 354	$ 15,523	$ 29,040	$ 53,797	$ 47,987	$ 78,381	$ 83,921	$ 16,998	$ (34,394)	$ 291,607

Cost Year 02	Investment 601001699	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 44,114	$ 321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,435
6028999	Benefits Fringe Reclass	$ (126)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (126)
7500015	Capitalized AFUDC Debt	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
7100015	Capitalized AFUDC Equity	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
7500016	Capitalized Interest to PP&E	$ 3,411	$ 792	$ 804	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,006
S6100080	Consultants Other	$ 819	$ 1,306	$ 468	$ 504	$ 516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,612
S6100100	Contractor Services	$ 216,283	$ 557	$ 1,020	$ (1,193)	$ 467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217,135
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
6790315	I&D Allocated to Capital	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
C6900040	Payroll Tax Adder	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
S6020000	Settled Benefits Expense	$ 4,042	$ 59	$ 29	$ 78	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,252
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ 13,939	$ 203	$ 100	$ 268	$ 153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,663
S6400010	Settled Mat & Supp - Furniture & Computer	$ 7,482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,482
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6900049	TOTI - Payroll Tax Reclass	$ (35)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (35)
S6900040	TOTI Payroll Tax	$ 1,115	$ 16	$ 8	$ 21	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,173
Cost Sum		$ 291,607	$ 3,255	$ 2,428	$ (323)	$ 1,193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 298,161
Clearings		$ -	$ -	$ -	$ -	$ -	$ (298,161)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (298,161)
Project Net		$ 291,607	$ 3,255	$ 2,428	$ (323)	$ 1,193	$ (298,161)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001699	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 44,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,435
6028999	Benefits Fringe Reclass	$ (126)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (126)
7500015	Capitalized AFUDC Debt	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
7100015	Capitalized AFUDC Equity	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
7500016	Capitalized Interest to PP&E	$ 5,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,006
S6100080	Consultants Other	$ 3,612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,612
S6100100	Contractor Services	$ 217,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217,135
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
6790315	I&D Allocated to Capital	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
C6900040	Payroll Tax Adder	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
S6020000	Settled Benefits Expense	$ 4,252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,252
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ 14,663	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,663
S6400010	Settled Mat & Supp - Furniture & Computer	$ 7,482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,482
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6900049	TOTI - Payroll Tax Reclass	$ (35)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (35)
S6900040	TOTI Payroll Tax	$ 1,173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,173
Cost Sum		$ 298,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 298,161
Clearings		$ (298,161)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (298,161)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001699	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 44,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,435
6028999	Benefits Fringe Reclass	$ (126)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (126)
7500015	Capitalized AFUDC Debt	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
7100015	Capitalized AFUDC Equity	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
7500016	Capitalized Interest to PP&E	$ 5,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,006
S6100080	Consultants Other	$ 3,612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,612
S6100100	Contractor Services	$ 217,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217,135
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
6790315	I&D Allocated to Capital	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
C6900040	Payroll Tax Adder	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
S6020000	Settled Benefits Expense	$ 4,252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,252
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ 14,663	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,663
S6400010	Settled Mat & Supp - Furniture & Computer	$ 7,482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,482
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6900049	TOTI - Payroll Tax Reclass	$ (35)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (35)
S6900040	TOTI Payroll Tax	$ 1,173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,173
Cost Sum		$ 298,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 298,161
Clearings		$ (298,161)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (298,161)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001700	TECO - Payroll Optimization 2.0	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16100	FP-NMG Intangible	Literal

Project Information

Construction Start Date	12/01/2021	Description	TECO FP#: NCP-16157 - TECO Split Asset - Need Description and Justification from TECO. Original 2021 TECO FP#: NCP-15767.
Estimated In-Service Date	11/30/2023		
Justification	System improvements to payroll processing system. Reduction in manual processes will lead to efficiency and labor cost savings.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001700 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 50	$ 61	$ 48	$ 548	$ 10	$ 13	$ 4,359	$ 624	$ 1,144	$ 721	$ 2,285	$ 375	$ 10,238
6020800	Benefits - Other	$ -	$ 462	$ 566	$ 441	$ 168	$ 66	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,788
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12)	$ -	$ -	$ (12)
7500015	Capitalized AFUDC Debt	$ -	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
7100015	Capitalized AFUDC Equity	$ -	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 359	$ 386	$ 402	$ 370	$ 391	$ 449	$ 513	$ 536	$ 568	$ 608	$ 651	$ 5,233
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ 3,411	$ -	$ -	$ 29,061	$ 2,343	$ (11,510)	$ 12,318	$ 3,411	$ 6,823	$ 45,858
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 942	$ -	$ -	$ -	$ 1,121	$ 17,864	$ (8,445)	$ 6,043	$ (574)	$ 16,951
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24	$ -	$ -	$ 24
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ -	$ -	$ 3
6018999	Labor Expense Reclass	$ -	$ 1,605	$ 1,958	$ 1,533	$ 587	$ 230	$ 297	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,210
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ 1,092	$ 623	$ 829	$ 540	$ 225	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,387
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ 1,625	$ 13,033	$ 1,182	$ 2,470	$ 3,554	$ 820	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,684
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ 7
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24	$ 686	$ -	$ 711
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84	$ 2,367	$ -	$ 2,451
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3)	$ -	$ -	$ (3)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 189	$ -	$ 196
6900040	TOTI-Payroll Tax	$ -	$ 127	$ 156	$ 122	$ 46	$ 18	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
Cost Sum		$ -	$ 5,592	$ 16,755	$ 4,540	$ 9,115	$ 4,473	$ 1,710	$ 33,869	$ 4,601	$ 8,034	$ 5,295	$ 15,590	$ 7,274	$ 116,849
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 5,592	$ 16,755	$ 4,540	$ 9,115	$ 4,473	$ 1,710	$ 33,869	$ 4,601	$ 8,034	$ 5,295	$ 15,590	$ 7,274	$ 116,849

Cost Year 02	Investment 601001700	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,238	$ 591	$ 372	$ 736	$ 344	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,281
6020800	Benefits - Other	$ 1,788	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,788
6028999	Benefits Fringe Reclass	$ (12)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12)
7500015	Capitalized AFUDC Debt	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
7100015	Capitalized AFUDC Equity	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
7500016	Capitalized Interest to PP&E	$ 5,233	$ 677	$ 693	$ 708	$ 709	$ 771	$ 776	$ 781	$ 785	$ 790	$ 795	$ -	$ -	$ 12,718
S6100080	Consultants Other	$ 45,858	$ 1,706	$ 649	$ (392)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,821
S6100100	Contractor Services	$ 16,951	$ 2,238	$ 1,828	$ 5,301	$ 2,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,608
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6790315	I&D Allocated to Capital	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6018999	Labor Expense Reclass	$ 6,210	$ -	$ -	$ -	$ -	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 1,796	$ 2,044	$ -	$ -	$ 17,231
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 3,387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,387
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 22,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,684
C6900040	Payroll Tax Adder	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
S6020000	Settled Benefits Expense	$ 711	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 711
S6010000	Settled Labor Expense	$ 2,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,451
6900049	TOTI - Payroll Tax Reclass	$ (3)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3)
S6900040	TOTI Payroll Tax	$ 196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196
6900040	TOTI-Payroll Tax	$ 494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
Cost Sum		$ 116,849	$ 5,212	$ 3,541	$ 6,354	$ 3,343	$ 2,567	$ 2,571	$ 2,576	$ 2,581	$ 2,586	$ 2,839	$ -	$ -	$ 151,018
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (151,018)	$ -	$ (151,018)
Project Net		$ 116,849	$ 5,212	$ 3,541	$ 6,354	$ 3,343	$ 2,567	$ 2,571	$ 2,576	$ 2,581	$ 2,586	$ 2,839	$ (151,018)	$ -	$ -

Cost Year 03	Investment 601001700	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,281
6020800	Benefits - Other	$ 1,788	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,788
6028999	Benefits Fringe Reclass	$ (12)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12)
7500015	Capitalized AFUDC Debt	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
7100015	Capitalized AFUDC Equity	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
7500016	Capitalized Interest to PP&E	$ 12,718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,718
S6100080	Consultants Other	$ 47,821	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,821
S6100100	Contractor Services	$ 28,608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,608
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6790315	I&D Allocated to Capital	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6018999	Labor Expense Reclass	$ 17,231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,231
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 3,387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,387
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 22,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,684
C6900040	Payroll Tax Adder	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
S6020000	Settled Benefits Expense	$ 711	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 711
S6010000	Settled Labor Expense	$ 2,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,451
6900049	TOTI - Payroll Tax Reclass	$ (3)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3)
S6900040	TOTI Payroll Tax	$ 196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196
6900040	TOTI-Payroll Tax	$ 494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
Cost Sum		$ 151,018	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151,018
Clearings		$ (151,018)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (151,018)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001700	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,281
6020800	Benefits - Other	$ 1,788	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,788
6028999	Benefits Fringe Reclass	$ (12)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12)
7500015	Capitalized AFUDC Debt	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
7100015	Capitalized AFUDC Equity	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
7500016	Capitalized Interest to PP&E	$ 12,718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,718
S6100080	Consultants Other	$ 47,821	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,821
S6100100	Contractor Services	$ 28,608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,608
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6790315	I&D Allocated to Capital	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6018999	Labor Expense Reclass	$ 17,231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,231
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 3,387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,387
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 22,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,684
C6900040	Payroll Tax Adder	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
S6020000	Settled Benefits Expense	$ 711	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 711
S6010000	Settled Labor Expense	$ 2,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,451
6900049	TOTI - Payroll Tax Reclass	$ (3)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3)
S6900040	TOTI Payroll Tax	$ 196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196
6900040	TOTI-Payroll Tax	$ 494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494
Cost Sum		$ 151,018	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151,018
Clearings		$ (151,018)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (151,018)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001701	TECO - BW/4HANA Upgrade 2021	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16103	FP-NMG Intangible	Literal

Project Information

Construction Start Date	12/01/2021	Description	TECO Split Asset - Waiting for Split Asset Definition and Justification from TECO
Estimated In-Service Date	11/30/2022		
Justification	Enable the functionality of SAP archiving and perform data volume management in ERP and CRB production systems to help manage sizing and storage requirements. The HANA real-time memory production systems are experiencing performance issues due to high CPU utilization impacting internal and external customers.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001701 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 47	$ 91	$ 129	$ 118	$ 189	$ 135	$ -	$ -	$ 27	$ -	$ -	$ -	$ 737
6020800	Benefits - Other	$ -	$ 437	$ 836	$ 1,191	$ 773	$ 1,235	$ 883	$ -	$ -	$ 117	$ -	$ -	$ -	$ 5,472
7500015	Capitalized AFUDC Debt	$ -	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
7100015	Capitalized AFUDC Equity	$ -	$ 430	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 430
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 384	$ 487	$ 529	$ 504	$ 535	$ 559	$ 578	$ 578	$ 590	$ -	$ -	$ 4,744
6018999	Labor Expense Reclass	$ -	$ 1,508	$ 2,888	$ 4,121	$ 2,685	$ 4,271	$ 3,042	$ -	$ -	$ 441	$ -	$ -	$ -	$ 18,956
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ 82	$ 740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 823
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ 590	$ 1,224	$ 1,454	$ 1,036	$ 1,469	$ -	$ -	$ 1,166	$ 56	$ -	$ -	$ 6,995
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ (65,617)	$ 65,690	$ 172	$ 19,262	$ 121	$ (3,215)	$ -	$ -	$ (8,200)	$ 2,285	$ -	$ -	$ 10,498
6900040	TOTI-Payroll Tax	$ -	$ 121	$ 230	$ 329	$ 213	$ 341	$ 244	$ -	$ -	$ 32	$ -	$ -	$ -	$ 1,509
Cost Sum		$ -	$ (62,787)	$ 70,791	$ 8,393	$ 25,034	$ 7,696	$ 3,094	$ 559	$ 578	$ (5,839)	$ 2,931	$ -	$ -	$ 50,450
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (50,450)	$ -	$ (50,450)
Project Net		$ -	$ (62,787)	$ 70,791	$ 8,393	$ 25,034	$ 7,696	$ 3,094	$ 559	$ 578	$ (5,839)	$ 2,931	$ (50,450)	$ -	$ -

Cost Year 02	Investment 601001701	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 737
6020800	Benefits - Other	$ 5,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,472
7500015	Capitalized AFUDC Debt	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
7100015	Capitalized AFUDC Equity	$ 430	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 430
7500016	Capitalized Interest to PP&E	$ 4,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,744
6018999	Labor Expense Reclass	$ 18,956	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,956
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ 823	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 823
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 6,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,995
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 10,498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,498
6900040	TOTI-Payroll Tax	$ 1,509	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,509
Cost Sum		$ 50,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,450
Clearings		$ (50,450)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (50,450)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001701	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 737
6020800	Benefits - Other	$ 5,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,472
7500015	Capitalized AFUDC Debt	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
7100015	Capitalized AFUDC Equity	$ 430	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 430
7500016	Capitalized Interest to PP&E	$ 4,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,744
6018999	Labor Expense Reclass	$ 18,956	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,956
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ 823	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 823
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 6,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,995
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 10,498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,498
6900040	TOTI-Payroll Tax	$ 1,509	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,509
Cost Sum		$ 50,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,450
Clearings		$ (50,450)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (50,450)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001701	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 737
6020800	Benefits - Other	$ 5,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,472
7500015	Capitalized AFUDC Debt	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
7100015	Capitalized AFUDC Equity	$ 430	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 430
7500016	Capitalized Interest to PP&E	$ 4,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,744
6018999	Labor Expense Reclass	$ 18,956	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,956
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ 823	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 823
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 6,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,995
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 10,498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,498
6900040	TOTI-Payroll Tax	$ 1,509	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,509
Cost Sum		$ 50,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,450
Clearings		$ (50,450)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (50,450)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001727**	Investment Name TECO - RCC Tax Process Automation	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16104**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	09/30/2021	Description	TECO FP#: NCP-16073 12/14/21: Confirmed with Roger Campeau that this is the formerly named "Tax Technology Project". 8/17/21 No information available from TECO at this time.
Estimated In-Service Date	03/31/2023		
Justification	Automate tax accounting processes to reduce manual steps, increase efficiency of operations and reduce labor costs.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001727 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 727	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 727
7500015	Capitalized AFUDC Debt	$ -	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
7100015	Capitalized AFUDC Equity	$ -	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 106	$ 106	$ 106	$ 94	$ 97	$ 101	$ 104	$ 106	$ 109	$ 112	$ 114	$ 1,155
6100080	Consultants - Other	$ -	$ (41,419)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41,419)
6780800	Miscellaneous Billing Exp General	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ (40,492)	$ 106	$ 106	$ 106	$ 94	$ 97	$ 101	$ 104	$ 106	$ 109	$ 112	$ 114	$ (39,337)
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ (40,492)	$ 106	$ 106	$ 106	$ 94	$ 97	$ 101	$ 104	$ 106	$ 109	$ 112	$ 114	$ (39,337)

Cost Year 02	Investment 601001727	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 727	$ 1,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,915
7500015	Capitalized AFUDC Debt	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
7100015	Capitalized AFUDC Equity	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
7500016	Capitalized Interest to PP&E	$ 1,155	$ 129	$ 143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,426
6100080	Consultants - Other	$ (41,419)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41,419)
6780800	Miscellaneous Billing Exp General	$ -	$ 7,919	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,919
Cost Sum		$ (39,337)	$ 9,236	$ 143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29,959)
Clearings		$ -	$ -	$ -	$ (9,379)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,379)
Project Net		$ (39,337)	$ 9,236	$ 143	$ (9,379)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (39,337)

Cost Year 03	Investment 601001727	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,915
7500015	Capitalized AFUDC Debt	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
7100015	Capitalized AFUDC Equity	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
7500016	Capitalized Interest to PP&E	$ 1,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,426
6100080	Consultants - Other	$ (41,419)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41,419)
6780800	Miscellaneous Billing Exp General	$ 7,919	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,919
Cost Sum		$ (29,959)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29,959)
Clearings		$ (9,379)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,379)
Project Net		$ (39,337)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (39,337)

Cost Year 04	Investment 601001727	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,915
7500015	Capitalized AFUDC Debt	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
7100015	Capitalized AFUDC Equity	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
7500016	Capitalized Interest to PP&E	$ 1,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,426
6100080	Consultants - Other	$ (41,419)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41,419)
6780800	Miscellaneous Billing Exp General	$ 7,919	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,919
Cost Sum		$ (29,959)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29,959)
Clearings		$ (9,379)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,379)
Project Net		$ (39,337)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (39,337)

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001993	TECO - Business Objects Upgrade 2021	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16222	FP-NMG Intangible	Literal

Project Information

Construction Start Date	12/01/2021	Description	TECO Split Asset - Waiting for Split Asset Definition and Justification from TECO
Estimated In-Service Date	12/31/2022		
Justification	Enhance the functionality of SAP by upgrading business objects capabilities to further business intelligence initiatives.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001993 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 87	$ 65	$ 138	$ 67	$ -	$ -	$ 37	$ -	$ -	$ -	$ 394
6020800	Benefits - Other	$ -	$ -	$ -	$ 804	$ 426	$ 900	$ 437	$ -	$ -	$ 159	$ -	$ -	$ -	$ 2,725
7500015	Capitalized AFUDC Debt	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
7100015	Capitalized AFUDC Equity	$ -	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 31	$ 61	$ 71	$ 72	$ 90	$ 103	$ 107	$ 108	$ 114	$ 121	$ -	$ 878
6018999	Labor Expense Reclass	$ -	$ -	$ 63	$ 2,772	$ 1,482	$ 3,110	$ 1,519	$ -	$ -	$ 559	$ -	$ -	$ -	$ 9,504
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ 569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 569
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 20	$ 981	$ 571	$ 1,071	$ -	$ -	$ 697	$ 76	$ -	$ -	$ 3,415
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ (18,437)	$ 18,445	$ 121	$ -	$ 121	$ 4,535	$ -	$ -	$ (2,249)	$ 2,815	$ -	$ -	$ 5,350
6900040	TOTI-Payroll Tax	$ -	$ -	$ -	$ 222	$ 117	$ 248	$ 120	$ -	$ -	$ 44	$ -	$ -	$ -	$ 752
Cost Sum		$ -	$ (18,379)	$ 18,538	$ 4,656	$ 3,142	$ 5,159	$ 7,839	$ 103	$ 107	$ (646)	$ 3,005	$ 121	$ -	$ 23,646
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (23,646)	$ (23,646)
Project Net		$ -	$ (18,379)	$ 18,538	$ 4,656	$ 3,142	$ 5,159	$ 7,839	$ 103	$ 107	$ (646)	$ 3,005	$ 121	$ (23,646)	$ -

Cost Year 02	Investment 601001993	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 394
6020800	Benefits - Other	$ 2,725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,725
7500015	Capitalized AFUDC Debt	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
7100015	Capitalized AFUDC Equity	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
7500016	Capitalized Interest to PP&E	$ 878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 878
6018999	Labor Expense Reclass	$ 9,504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,504
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ 569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 569
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 3,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,415
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 5,350	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,350
6900040	TOTI-Payroll Tax	$ 752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 752
Cost Sum		$ 23,646	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,646
Clearings		$ (23,646)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (23,646)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001993	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 394
6020800	Benefits - Other	$ 2,725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,725
7500015	Capitalized AFUDC Debt	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
7100015	Capitalized AFUDC Equity	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
7500016	Capitalized Interest to PP&E	$ 878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 878
6018999	Labor Expense Reclass	$ 9,504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,504
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ 569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 569
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 3,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,415
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 5,350	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,350
6900040	TOTI-Payroll Tax	$ 752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 752
Cost Sum		$ 23,646	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,646
Clearings		$ (23,646)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (23,646)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001993	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 394
6020800	Benefits - Other	$ 2,725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,725
7500015	Capitalized AFUDC Debt	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
7100015	Capitalized AFUDC Equity	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
7500016	Capitalized Interest to PP&E	$ 878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 878
6018999	Labor Expense Reclass	$ 9,504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,504
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6408999	Materials & Supplies Expense Reclass	$ 569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 569
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 3,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,415
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 5,350	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,350
6900040	TOTI-Payroll Tax	$ 752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 752
Cost Sum		$ 23,646	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,646
Clearings		$ (23,646)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (23,646)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002001	TSA Required Radios	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16217	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date	04/01/2022	Description	Hardware and installation of radios required by new TSA regulations
Estimated In-Service Date	03/31/2023		
Justification	Radio additions/upgrades/replacements required by recent TSA regulations.		
Alternatives Considered	Not upgrade radios leaving us out of compliance with TSA regulations		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601002001 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 23,643	$ -	$ -	$ 566	$ 451	$ 1,057	$ 154	$ 437	$ 26,308
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,413	$ (4,656)	$ 5,870	$ 1,113	$ 5,856	$ 18,594
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,142	$ -	$ -	$ -	$ -	$ -	$ 3,142
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ 197,027	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197,027
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 220,671	$ -	$ 3,142	$ 10,978	$ (4,205)	$ 6,926	$ 1,267	$ 6,293	$ 245,071
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 220,671	$ -	$ 3,142	$ 10,978	$ (4,205)	$ 6,926	$ 1,267	$ 6,293	$ 245,071

Cost Year 02	Investment 601002001	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,308	$ 492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,800
6100080	Consultants - Other	$ 18,594	$ 1,201	$ 2,446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,242
6400010	Mat & Supp - Furniture & Computer, Office	$ 3,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,142
6400020	Mat & Supp - General and Office Supplies	$ 197,027	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197,027
Cost Sum		$ 245,071	$ 1,693	$ 2,446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 249,211
Clearings		$ -	$ -	$ -	$ (4,140)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,140)
Project Net		$ 245,071	$ 1,693	$ 2,446	$ (4,140)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245,071

Cost Year 03	Investment 601002001	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,800
6100080	Consultants - Other	$ 22,242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,242
6400010	Mat & Supp - Furniture & Computer, Office	$ 3,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,142
6400020	Mat & Supp - General and Office Supplies	$ 197,027	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197,027
Cost Sum		$ 249,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 249,211
Clearings		$ (4,140)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,140)
Project Net		$ 245,071	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245,071

Cost Year 04	Investment 601002001	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,800
6100080	Consultants - Other	$ 22,242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,242
6400010	Mat & Supp - Furniture & Computer, Office	$ 3,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,142
6400020	Mat & Supp - General and Office Supplies	$ 197,027	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197,027
Cost Sum		$ 249,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 249,211
Clearings		$ (4,140)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,140)
Project Net		$ 245,071	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245,071

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002008**	Investment Name TECO - HR Metrics / Analytics	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16513**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	07/01/2022	Description	TECO FP#NCP-16158
Estimated In-Service Date	12/31/2023		
Justification	Better anlaytics to improve processes associated with employee onboarding, management and offboarding.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002008 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 102	$ 11	$ 68	$ 3,495	$ 99	$ 7,669	$ 10	$ 11,455
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (179)	$ (16)	$ (58)	$ (114)	$ (117)	$ -	$ -	$ (485)
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 2	$ 3	$ 34	$ 67	$ 138	$ 212	$ 458
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,619	$ -	$ 22,038	$ -	$ 40,657
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 179	$ 16	$ 58	$ 114	$ 113	$ -	$ -	$ 481
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ 1	$ 7	$ 13	$ 13	$ -	$ -	$ 39
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 49	$ 4	$ 17	$ 32	$ 33	$ -	$ -	$ 135
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 179	$ 16	$ 78	$ 169	$ 113	$ -	$ 35	$ 590
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 618	$ 55	$ 279	$ 583	$ 410	$ -	$ 119	$ 2,065
S6100190	TECO Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,571	$ -	$ 20,571
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (49)	$ (4)	$ (17)	$ (32)	$ (33)	$ -	$ -	$ (135)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ 49	$ 4	$ 22	$ 47	$ 33	$ -	$ 10	$ 165
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 956	$ 90	$ 458	$ 22,960	$ 731	$ 50,416	$ 386	$ 75,996
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 956	$ 90	$ 458	$ 22,960	$ 731	$ 50,416	$ 386	$ 75,996

Cost Year 02	Investment 601002008	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,455	$ -	$ 81	$ 328	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,066
6028999	Benefits Fringe Reclass	$ (485)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (485)
7500016	Capitalized Interest to PP&E	$ 458	$ 216	$ 218	$ 224	$ 226	$ 242	$ 242	$ 246	$ 254	$ 262	$ 270	$ 276	$ -	$ 3,133
S6100100	Contractor Services	$ 40,657	$ -	$ 243	$ 1,894	$ 1,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,140
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 481	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 481
6790315	I&D Allocated to Capital	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,095	$ 3,095	$ 3,095	$ 3,095	$ 1,320	$ -	$ 13,701
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
S6020000	Settled Benefits Expense	$ 590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 590
S6010000	Settled Labor Expense	$ 2,065	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,065
S6100190	TECO Software Maintenance	$ 20,571	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,571
6900049	TOTI - Payroll Tax Reclass	$ (135)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (135)
S6900040	TOTI Payroll Tax	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
Cost Sum		$ 75,996	$ 216	$ 836	$ 2,741	$ 1,775	$ 242	$ 242	$ 3,341	$ 3,349	$ 3,357	$ 3,365	$ 1,596	$ -	$ 97,055
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (97,055)	$ (97,055)
Project Net		$ 75,996	$ 216	$ 836	$ 2,741	$ 1,775	$ 242	$ 242	$ 3,341	$ 3,349	$ 3,357	$ 3,365	$ 1,596	$ (97,055)	$ -

Cost Year 03	Investment 601002008	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,066
6028999	Benefits Fringe Reclass	$ (485)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (485)
7500016	Capitalized Interest to PP&E	$ 3,133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,133
S6100100	Contractor Services	$ 44,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,140
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 481	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 481
6790315	I&D Allocated to Capital	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
6018999	Labor Expense Reclass	$ 13,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,701
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
S6020000	Settled Benefits Expense	$ 590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 590
S6010000	Settled Labor Expense	$ 2,065	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,065
S6100190	TECO Software Maintenance	$ 20,571	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,571
6900049	TOTI - Payroll Tax Reclass	$ (135)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (135)
S6900040	TOTI Payroll Tax	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
Cost Sum		$ 97,055	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97,055
Clearings		$ (97,055)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (97,055)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002008	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,066
6028999	Benefits Fringe Reclass	$ (485)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (485)
7500016	Capitalized Interest to PP&E	$ 3,133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,133
S6100100	Contractor Services	$ 44,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,140
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 481	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 481
6790315	I&D Allocated to Capital	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
6018999	Labor Expense Reclass	$ 13,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,701
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
S6020000	Settled Benefits Expense	$ 590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 590
S6010000	Settled Labor Expense	$ 2,065	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,065
S6100190	TECO Software Maintenance	$ 20,571	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,571
6900049	TOTI - Payroll Tax Reclass	$ (135)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (135)
S6900040	TOTI Payroll Tax	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
Cost Sum		$ 97,055	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97,055
Clearings		$ (97,055)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (97,055)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002009	TECO - Talent Acquisition	2024-2028 Budget
Location	**Area**	**Funding Project #**	**Funding Project Type**	**Currency Scale**
Statewide	NMGC	NCP-16514	FP-NMG Intangible	Literal

Project Information

Construction Start Date	08/01/2022	Description	TECO FP#: NCP-16159
Estimated In-Service Date	11/30/2023		
Justification	Provides support for talent acquisition activities to enhance efforts to provide the people resources necessary to support service to customers.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002009 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138	$ 246	$ 569	$ 2,316	$ 477	$ 3,746
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 4	$ 11	$ 37	$ 71	$ 124
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116	$ 1,178	$ 1,051	$ 12,665	$ 15,010
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91	$ 536	$ (81)	$ 11,331	$ (5,421)	$ 6,456
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38	$ -	$ -	$ 38
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ -	$ -	$ 17
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ -	$ -	$ 11
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137	$ 150	$ 291	$ 100	$ 137	$ 815
S6030800	Settled Empl Exp - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030080	Settled Employee Expense - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53	$ 53
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 501	$ 521	$ 1,035	$ 356	$ 479	$ 2,891
S6010990	Settled Labor Seconded Employee	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 463	$ -	$ -	$ 463
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141	$ -	$ -	$ 141
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40	$ 42	$ 83	$ 28	$ 38	$ 231
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 908	$ 1,614	$ 3,757	$ 15,220	$ 8,498	$ 29,998
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 908	$ 1,614	$ 3,757	$ 15,220	$ 8,498	$ 29,998

Cost Year 02	Investment 601002009	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,746	$ 987	$ (320)	$ (667)	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,833
S6020800	Benefits-Other	$ -	$ -	$ -	$ (61)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (61)
7500016	Capitalized Interest to PP&E	$ 124	$ 95	$ 103	$ 92	$ 84	$ 94	$ 97	$ 101	$ 105	$ 109	$ 113	$ -	$ -	$ 1,117
S6100080	Consultants Other	$ 15,010	$ 6,512	$ 3,595	$ (10,107)	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,136
S6100100	Contractor Services	$ 6,456	$ (226)	$ (5,705)	$ 5,930	$ 243	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,699
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6790315	I&D Allocated to Capital	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ 1,393	$ 1,393	$ 1,393	$ 1,393	$ 1,393	$ 2,031	$ -	$ -	$ 8,994
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ (218)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (218)
C6900040	Payroll Tax Adder	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
S6020000	Settled Benefits Expense	$ 815	$ 61	$ (5)	$ 5	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
S6030800	Settled Empl Exp - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030080	Settled Employee Expense - Travel and Lodging	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
S6010000	Settled Labor Expense	$ 2,891	$ 217	$ (17)	$ 18	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,266
S6010990	Settled Labor Seconded Employee	$ 463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 463
R6010000	SLR Straight Time Blended Labor	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141
S6900040	TOTI Payroll Tax	$ 231	$ 17	$ (1)	$ (16)	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244
Cost Sum		$ 29,998	$ 7,664	$ (2,351)	$ (5,023)	$ 755	$ 1,487	$ 1,490	$ 1,494	$ 1,498	$ 1,501	$ 2,144	$ -	$ -	$ 40,656
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (40,656)	$ -	$ (40,656)
Project Net		$ 29,998	$ 7,664	$ (2,351)	$ (5,023)	$ 755	$ 1,487	$ 1,490	$ 1,494	$ 1,498	$ 1,501	$ 2,144	$ (40,656)	$ -	$ -

Cost Year 03	Investment 601002009	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,833
S6020800	Benefits-Other	$ (61)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (61)
7500016	Capitalized Interest to PP&E	$ 1,117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,117
S6100080	Consultants Other	$ 15,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,136
S6100100	Contractor Services	$ 6,699	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,699
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6790315	I&D Allocated to Capital	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6018999	Labor Expense Reclass	$ 8,994	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,994
S6018999	Labor Expense Reclass	$ (218)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (218)
C6900040	Payroll Tax Adder	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
S6020000	Settled Benefits Expense	$ 922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
S6030800	Settled Empl Exp - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030080	Settled Employee Expense - Travel and Lodging	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
S6010000	Settled Labor Expense	$ 3,266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,266
S6010990	Settled Labor Seconded Employee	$ 463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 463
R6010000	SLR Straight Time Blended Labor	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141
S6900040	TOTI Payroll Tax	$ 244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244
Cost Sum		$ 40,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,656
Clearings		$ (40,656)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (40,656)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002009	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,833
S6020800	Benefits-Other	$ (61)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (61)
7500016	Capitalized Interest to PP&E	$ 1,117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,117
S6100080	Consultants Other	$ 15,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,136
S6100100	Contractor Services	$ 6,699	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,699
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6790315	I&D Allocated to Capital	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6018999	Labor Expense Reclass	$ 8,994	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,994
S6018999	Labor Expense Reclass	$ (218)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (218)
C6900040	Payroll Tax Adder	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
S6020000	Settled Benefits Expense	$ 922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
S6030800	Settled Empl Exp - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030080	Settled Employee Expense - Travel and Lodging	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
S6010000	Settled Labor Expense	$ 3,266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,266
S6010990	Settled Labor Seconded Employee	$ 463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 463
R6010000	SLR Straight Time Blended Labor	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141
S6900040	TOTI Payroll Tax	$ 244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244
Cost Sum		$ 40,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,656
Clearings		$ (40,656)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (40,656)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002010	TECO - Budgeting Project (allocation 12.50%)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16515	FP-NMG Intangible	Literal

Project Information

Construction Start Date	05/01/2022	Description	TECO FP#: NCP-16138. Need description and Justification from TECO
Estimated In-Service Date	06/30/2023		
Justification	Addition of budget module to financial systems in order to more efficiently build and manage budgets associated with business operations.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002010 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 21	$ 85	$ 221	$ 1,127	$ 480	$ (295)	$ 510	$ 149	$ 2,298
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (63)	$ (104)	$ (133)	$ (212)	$ (230)	$ -	$ -	$ (743)
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 5	$ 16	$ 31	$ 34	$ 37	$ 46	$ 169
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ 9	$ 17	$ 4	$ 21	$ 77
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 111	$ 470	$ 984	$ 1,764	$ 1,396	$ 1,107	$ 1,298	$ 636	$ 7,766
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 13	$ 50	$ 104	$ 133	$ 212	$ 207	$ -	$ 247	$ 967
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 0	$ 2	$ 6	$ 15	$ 24	$ 24	$ -	$ 87	$ 158
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 4	$ 14	$ 29	$ 37	$ 59	$ 57	$ -	$ 73	$ 272
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 50	$ 104	$ 160	$ 268	$ 207	$ 325	$ 123	$ 1,237
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ 45	$ 173	$ 358	$ 553	$ 923	$ 714	$ 1,119	$ 424	$ 4,311
S6010990	Settled Labor Seconded Employee	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99	$ 99
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 818	$ 818
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (17)	$ (29)	$ (37)	$ (59)	$ (63)	$ -	$ -	$ (205)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ 29	$ 44	$ 74	$ 57	$ 90	$ 34	$ 341
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 194	$ 795	$ 1,706	$ 7,418	$ 3,205	$ (1,877)	$ 3,383	$ 2,757	$ 17,582
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 194	$ 795	$ 1,706	$ 7,418	$ 3,205	$ (1,877)	$ 3,383	$ 2,757	$ 17,582

Cost Year 02	Investment 601002010	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,298	$ 279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,577
6028999	Benefits Fringe Reclass	$ (743)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (743)
7500015	Capitalized AFUDC Debt	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7100015	Capitalized AFUDC Equity	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7500016	Capitalized Interest to PP&E	$ 169	$ 54	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 282
S6100080	Consultants Other	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
S6100100	Contractor Services	$ 7,766	$ 735	$ (66)	$ 731	$ 839	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,004
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 967	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 967
6790315	I&D Allocated to Capital	$ 158	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 158
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ 6,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,371
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 272	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 272
S6020000	Settled Benefits Expense	$ 1,237	$ 238	$ 218	$ 272	$ 236	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,200
S6028999	Settled Benefits Fringe Reclass	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
S6010000	Settled Labor Expense	$ 4,311	$ 819	$ 752	$ 937	$ 813	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,632
S6010990	Settled Labor Seconded Employee	$ -	$ -	$ -	$ -	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
S6900049	Settled TOTI - Payroll Tax Reclass	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
R6010010	SLR Overtime Blended Labor	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
R6010000	SLR Straight Time Blended Labor	$ 818	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 818
6900049	TOTI - Payroll Tax Reclass	$ (205)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (205)
S6900040	TOTI Payroll Tax	$ 341	$ 66	$ 60	$ 75	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 607
Cost Sum		$ 17,582	$ 2,190	$ 1,022	$ 2,015	$ 1,986	$ 6,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,165
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (31,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ (31,165)
Project Net		$ 17,582	$ 2,190	$ 1,022	$ 2,015	$ 1,986	$ 6,371	$ (31,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002010	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,577
6028999	Benefits Fringe Reclass	$ (743)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (743)
7500015	Capitalized AFUDC Debt	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7100015	Capitalized AFUDC Equity	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7500016	Capitalized Interest to PP&E	$ 282	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 282
S6100080	Consultants Other	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
S6100100	Contractor Services	$ 10,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,004
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 967	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 967
6790315	I&D Allocated to Capital	$ 158	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 158
6018999	Labor Expense Reclass	$ 6,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,371
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 272	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 272
S6020000	Settled Benefits Expense	$ 2,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,200
S6028999	Settled Benefits Fringe Reclass	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
S6010000	Settled Labor Expense	$ 7,632	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,632
S6010990	Settled Labor Seconded Employee	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
S6900049	Settled TOTI - Payroll Tax Reclass	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
R6010010	SLR Overtime Blended Labor	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
R6010000	SLR Straight Time Blended Labor	$ 818	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 818
6900049	TOTI - Payroll Tax Reclass	$ (205)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (205)
S6900040	TOTI Payroll Tax	$ 607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 607
Cost Sum		$ 31,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,165
Clearings		$ (31,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (31,165)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002010	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,577
6028999	Benefits Fringe Reclass	$ (743)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (743)
7500015	Capitalized AFUDC Debt	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7100015	Capitalized AFUDC Equity	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7500016	Capitalized Interest to PP&E	$ 282	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 282
S6100080	Consultants Other	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
S6100100	Contractor Services	$ 10,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,004
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 967	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 967
6790315	I&D Allocated to Capital	$ 158	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 158
6018999	Labor Expense Reclass	$ 6,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,371
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 272	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 272
S6020000	Settled Benefits Expense	$ 2,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,200
S6028999	Settled Benefits Fringe Reclass	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
S6010000	Settled Labor Expense	$ 7,632	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,632
S6010990	Settled Labor Seconded Employee	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
S6900049	Settled TOTI - Payroll Tax Reclass	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
R6010010	SLR Overtime Blended Labor	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
R6010000	SLR Straight Time Blended Labor	$ 818	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 818
6900049	TOTI - Payroll Tax Reclass	$ (205)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (205)
S6900040	TOTI Payroll Tax	$ 607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 607
Cost Sum		$ 31,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,165
Clearings		$ (31,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (31,165)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002012	TECO - Corporate System Hardening Phase 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16517	FP-NMG Intangible	Literal

Project Information

Construction Start Date	04/01/2022	Description	TECO FP#: NCP-16144. Need description and justification from TECO.
Estimated In-Service Date	03/31/2023		
Justification	Improve system resiliene against the latest known cyber security threats.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002012 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 4,180	$ (231)	$ 1,274	$ 795	$ 1,104	$ 1,437	$ 1,125	$ 1,345	$ 354	$ 11,382
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (517)	$ (295)	$ (188)	$ (200)	$ (145)	$ -	$ -	$ (1,345)
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ 52	$ -	$ 6	$ -	$ (58)	$ -	$ -	$ -	$ -	$ (0)
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 28	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 74	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 103	$ 129	$ 151	$ 175	$ 201	$ 227	$ 253	$ 1,239
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 34,584	$ 8,175	$ 8,622	$ 7,812	$ 5,013	$ 6,849	$ 5,681	$ 6,558	$ 5,103	$ 88,399
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 145	$ 372	$ 295	$ 188	$ 200	$ 126	$ -	$ -	$ 1,326
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 4	$ 11	$ 17	$ 22	$ 23	$ 14	$ -	$ -	$ 92
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ 179	$ -	$ 117	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ 2	$ (10,011)	$ 110	$ (3,909)	$ -	$ -	$ -	$ -	$ -	$ (13,808)
S6108999	Outside Services Reclass	$ -	$ -	$ -	$ -	$ -	$ (777)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (777)
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 40	$ 103	$ 81	$ 52	$ 56	$ 35	$ -	$ -	$ 367
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 372	$ 295	$ 230	$ 238	$ 126	$ 192	$ 168	$ 1,621
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 145	$ -	$ 86	$ -	$ -	$ -	$ -	$ 231
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ 500	$ 1,281	$ 1,018	$ 793	$ 832	$ 434	$ 667	$ 581	$ 6,105
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 40	$ -	$ 24	$ -	$ -	$ -	$ -	$ 64
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (143)	$ (81)	$ (52)	$ (56)	$ (40)	$ -	$ -	$ (372)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ 14	$ -	$ 104	$ 81	$ 47	$ 67	$ 35	$ 53	$ 46	$ 448
Cost Sum		$ -	$ -	$ -	$ -	$ 39,113	$ (2,015)	$ 12,000	$ 6,239	$ 7,411	$ 9,621	$ 7,591	$ 9,042	$ 6,506	$ 95,508
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 39,113	$ (2,015)	$ 12,000	$ 6,239	$ 7,411	$ 9,621	$ 7,591	$ 9,042	$ 6,506	$ 95,508

Cost Year 02	Investment 601002012	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,382	$ (66)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,316
6028999	Benefits Fringe Reclass	$ (1,345)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,345)
S6020800	Benefits-Other	$ (0)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (0)
7500015	Capitalized AFUDC Debt	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
7100015	Capitalized AFUDC Equity	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
7500016	Capitalized Interest to PP&E	$ 1,239	$ 265	$ 266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,770
S6100100	Contractor Services	$ 88,399	$ (482)	$ (126)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,790
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 1,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,326
6790315	I&D Allocated to Capital	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ (13,808)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,808)
S6108999	Outside Services Reclass	$ (777)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (777)
C6900040	Payroll Tax Adder	$ 367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 367
S6020000	Settled Benefits Expense	$ 1,621	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,629
S6028999	Settled Benefits Fringe Reclass	$ 231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 231
S6010000	Settled Labor Expense	$ 6,105	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,135
S6900049	Settled TOTI - Payroll Tax Reclass	$ 64	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64
6900049	TOTI - Payroll Tax Reclass	$ (372)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (372)
S6900040	TOTI Payroll Tax	$ 448	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 451
Cost Sum		$ 95,508	$ (242)	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,406
Clearings		$ -	$ -	$ -	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
Project Net		$ 95,508	$ (242)	$ 140	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,508

Cost Year 03	Investment 601002012	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,316
6028999	Benefits Fringe Reclass	$ (1,345)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,345)
S6020800	Benefits-Other	$ (0)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (0)
7500015	Capitalized AFUDC Debt	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
7100015	Capitalized AFUDC Equity	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
7500016	Capitalized Interest to PP&E	$ 1,770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,770
S6100100	Contractor Services	$ 87,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,790
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 1,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,326
6790315	I&D Allocated to Capital	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ (13,808)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,808)
S6108999	Outside Services Reclass	$ (777)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (777)
C6900040	Payroll Tax Adder	$ 367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 367
S6020000	Settled Benefits Expense	$ 1,629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,629
S6028999	Settled Benefits Fringe Reclass	$ 231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 231
S6010000	Settled Labor Expense	$ 6,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,135
S6900049	Settled TOTI - Payroll Tax Reclass	$ 64	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64
6900049	TOTI - Payroll Tax Reclass	$ (372)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (372)
S6900040	TOTI Payroll Tax	$ 451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 451
Cost Sum		$ 95,406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,406
Clearings		$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
Project Net		$ 95,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,508

Cost Year 04	Investment 601002012	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,316
6028999	Benefits Fringe Reclass	$ (1,345)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,345)
S6020800	Benefits-Other	$ (0)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (0)
7500015	Capitalized AFUDC Debt	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
7100015	Capitalized AFUDC Equity	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
7500016	Capitalized Interest to PP&E	$ 1,770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,770
S6100100	Contractor Services	$ 87,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,790
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 1,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,326
6790315	I&D Allocated to Capital	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ (13,808)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,808)
S6108999	Outside Services Reclass	$ (777)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (777)
C6900040	Payroll Tax Adder	$ 367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 367
S6020000	Settled Benefits Expense	$ 1,629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,629
S6028999	Settled Benefits Fringe Reclass	$ 231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 231
S6010000	Settled Labor Expense	$ 6,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,135
S6900049	Settled TOTI - Payroll Tax Reclass	$ 64	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64
6900049	TOTI - Payroll Tax Reclass	$ (372)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (372)
S6900040	TOTI Payroll Tax	$ 451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 451
Cost Sum		$ 95,406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,406
Clearings		$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
Project Net		$ 95,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,508

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002013**	Investment Name TECO - Solution Manager Phase 2	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16518**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	10/01/2022	Description	TECO FP#: NCP-16145. Need description and justification from TECO.
Estimated In-Service Date	05/31/2023		
Justification	Solution Manager is the nerve center of SAP and associated systems.SolManhas existed since our first SAP instance, mainly for technical management utilities.SolManhas expanded into a full Application Lifecycle Management toolset.This work expands on SolManfeatures that offer native, advance features like Business Process Monitoring, Interface Monitoring, Documentation Repositories and Integration with Change.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002013 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ 441	$ 191	$ 715
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 5	$ 14	$ 20
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 458	$ 2,452	$ 3,190	$ 6,100
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 541	$ 2,898	$ 3,396	$ 6,835
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 541	$ 2,898	$ 3,396	$ 6,835

Cost Year 02	Investment 601002013	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 715	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,167
7500016	Capitalized Interest to PP&E	$ 20	$ 24	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
S6100080	Consultants Other	$ -	$ -	$ -	$ 813	$ 610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,423
S6100100	Contractor Services	$ 6,100	$ 3,012	$ 595	$ (199)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,508
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ 18	$ 37	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
S6010000	Settled Labor Expense	$ -	$ -	$ 62	$ 129	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214
S6900040	TOTI Payroll Tax	$ -	$ -	$ 5	$ 10	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
Cost Sum		$ 6,835	$ 3,488	$ 710	$ 791	$ 641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,465
Clearings		$ -	$ -	$ -	$ -	$ -	$ (12,465)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12,465)
Project Net		$ 6,835	$ 3,488	$ 710	$ 791	$ 641	$ (12,465)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002013	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,167
7500016	Capitalized Interest to PP&E	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
S6100080	Consultants Other	$ 1,423	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,423
S6100100	Contractor Services	$ 9,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,508
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
S6010000	Settled Labor Expense	$ 214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214
S6900040	TOTI Payroll Tax	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
Cost Sum		$ 12,465	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,465
Clearings		$ (12,465)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12,465)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002013	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,167
7500016	Capitalized Interest to PP&E	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
S6100080	Consultants Other	$ 1,423	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,423
S6100100	Contractor Services	$ 9,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,508
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
S6010000	Settled Labor Expense	$ 214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214
S6900040	TOTI Payroll Tax	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
Cost Sum		$ 12,465	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,465
Clearings		$ (12,465)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12,465)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002015**	Investment Name TECO - PGP Server Encryption	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16520**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	10/01/2022	Description	TECO FP#: NCP-16147; Need description and justification.
Estimated In-Service Date	05/31/2023		
Justification	Update encryption software to ensure latest technologies are in place to protect critical infrastructure and customer data.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002015 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180	$ 162	$ 341
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 7	$ 9
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67	$ 67
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212	$ 556	$ 768
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 730	$ 1,917	$ 2,647
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58	$ 153	$ 212
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,181	$ 2,862	$ 4,043
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,181	$ 2,862	$ 4,043

Cost Year 02	Investment 601002015	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 341	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 445
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ 9	$ 13	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
S6100080	Consultants Other	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 768	$ 146	$ -	$ -	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 917
S6010000	Settled Labor Expense	$ 2,647	$ 503	$ -	$ -	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,162
S6900040	TOTI Payroll Tax	$ 212	$ 40	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253
Cost Sum		$ 4,043	$ 805	$ 14	$ -	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,879
Clearings		$ -	$ -	$ -	$ -	$ -	$ (4,879)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,879)
Project Net		$ 4,043	$ 805	$ 14	$ -	$ 16	$ (4,879)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002015	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 445
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
S6100080	Consultants Other	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 917	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 917
S6010000	Settled Labor Expense	$ 3,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,162
S6900040	TOTI Payroll Tax	$ 253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253
Cost Sum		$ 4,879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,879
Clearings		$ (4,879)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,879)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002015	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 445
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
S6100080	Consultants Other	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 917	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 917
S6010000	Settled Labor Expense	$ 3,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,162
S6900040	TOTI Payroll Tax	$ 253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253
Cost Sum		$ 4,879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,879
Clearings		$ (4,879)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,879)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002016	TECO - Portal Collab & SharePoint Enhance	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16521	FP-NMG Intangible	Literal

Project Information

Construction Start Date: 04/01/2022
Estimated In-Service Date: 05/31/2023
Description: TECO FP#: NCP-16148. Need description and justification from TECO.

Justification: Improvements company intranet solution that will provide automation off common tasks, secure storage of information, collaboration between teams and more efficient business processes. Provides increased labor efficiency through these improvements.

Alternatives Considered: Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002016 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 2,690	$ 1,152	$ 8,033	$ 1,127	$ 5,463	$ 1,373	$ 2,150	$ 1,281	$ 703	$ 23,971
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (266)	$ (177)	$ (95)	$ (73)	$ (162)	$ -	$ -	$ (773)
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ 50	$ -	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 18	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 48	$ 71	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 176	$ 287	$ 354	$ 418	$ 459	$ 499	$ 538	$ 2,730
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,956	$ 2,639	$ 4,061	$ 1,574	$ 2,854	$ 16,085
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 14,061	$ 8,798	$ 50,959	$ 6,672	$ 24,848	$ 4,544	$ 7,098	$ 4,675	$ 8,382	$ 130,037
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 95	$ 170	$ 177	$ 95	$ 73	$ 165	$ -	$ -	$ 776
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 3	$ 5	$ 10	$ 11	$ 8	$ 19	$ -	$ -	$ 57
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ 214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ 543	$ -	$ 543	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,086
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 84	$ -	$ -	$ -	$ -	$ -	$ -	$ 84
S6108999	Outside Services Reclass	$ -	$ -	$ -	$ -	$ 7,533	$ -	$ 14,536	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,069
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 26	$ 47	$ 49	$ 26	$ 20	$ 45	$ -	$ -	$ 214
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 170	$ 177	$ 116	$ 94	$ 165	$ 184	$ 102	$ 1,009
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ 329	$ 587	$ 612	$ 398	$ 325	$ 569	$ 635	$ 353	$ 3,807
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ -	$ -	$ -	$ -	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (73)	$ (49)	$ (26)	$ (20)	$ (45)	$ -	$ -	$ (213)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ 14	$ -	$ 50	$ 49	$ 32	$ 26	$ 45	$ 51	$ 28	$ 295
Cost Sum		$ -	$ -	$ -	$ -	$ 25,171	$ 10,862	$ 75,156	$ 8,934	$ 36,177	$ 9,429	$ 14,569	$ 8,899	$ 12,961	$ 202,158
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 25,171	$ 10,862	$ 75,156	$ 8,934	$ 36,177	$ 9,429	$ 14,569	$ 8,899	$ 12,961	$ 202,158

Cost Year 02	Investment 601002016	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 23,971	$ 587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,558
6028999	Benefits Fringe Reclass	$ (773)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (773)
S6020800	Benefits-Other	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
7500015	Capitalized AFUDC Debt	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
7100015	Capitalized AFUDC Equity	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
7500016	Capitalized Interest to PP&E	$ 2,730	$ 571	$ 583	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,884
S6100080	Consultants Other	$ 16,085	$ 2,635	$ 943	$ (3,578)	$ 1,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,221
S6100100	Contractor Services	$ 130,037	$ 714	$ (392)	$ 1,189	$ (1,172)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,376
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 776	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 776
6790315	I&D Allocated to Capital	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 1,086	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,086
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 84	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84
S6108999	Outside Services Reclass	$ 22,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,069
C6900040	Payroll Tax Adder	$ 214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214
S6020000	Settled Benefits Expense	$ 1,009	$ 120	$ 159	$ 216	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,517
S6028999	Settled Benefits Fringe Reclass	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
S6010000	Settled Labor Expense	$ 3,807	$ 414	$ 549	$ 746	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,559
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
S6900049	Settled TOTI - Payroll Tax Reclass	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
6900049	TOTI - Payroll Tax Reclass	$ (213)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (213)
S6900040	TOTI Payroll Tax	$ 295	$ 33	$ 44	$ 60	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 436
Cost Sum		$ 202,158	$ 5,073	$ 1,886	$ (1,366)	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207,773
Clearings		$ -	$ -	$ -	$ -	$ -	$ (207,773)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (207,773)
Project Net		$ 202,158	$ 5,073	$ 1,886	$ (1,366)	$ 22	$ (207,773)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002016	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 24,558	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,558
6028999	Benefits Fringe Reclass	$ (773)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (773)
S6020800	Benefits-Other	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
7500015	Capitalized AFUDC Debt	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
7100015	Capitalized AFUDC Equity	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
7500016	Capitalized Interest to PP&E	$ 3,884	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,884
S6100080	Consultants Other	$ 17,221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,221
S6100100	Contractor Services	$ 130,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,376
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 776	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 776
6790315	I&D Allocated to Capital	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 1,086	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,086
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 84	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84
S6108999	Outside Services Reclass	$ 22,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,069
C6900040	Payroll Tax Adder	$ 214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214
S6020000	Settled Benefits Expense	$ 1,517	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,517
S6028999	Settled Benefits Fringe Reclass	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
S6010000	Settled Labor Expense	$ 5,559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,559
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
S6900049	Settled TOTI - Payroll Tax Reclass	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
6900049	TOTI - Payroll Tax Reclass	$ (213)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (213)
S6900040	TOTI Payroll Tax	$ 436	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 436
Cost Sum		$ 207,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207,773
Clearings		$ (207,773)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (207,773)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002016	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 24,558	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,558
6028999	Benefits Fringe Reclass	$ (773)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (773)
S6020800	Benefits-Other	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
7500015	Capitalized AFUDC Debt	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
7100015	Capitalized AFUDC Equity	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
7500016	Capitalized Interest to PP&E	$ 3,884	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,884
S6100080	Consultants Other	$ 17,221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,221
S6100100	Contractor Services	$ 130,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,376
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 776	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 776
6790315	I&D Allocated to Capital	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 1,086	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,086
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 84	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84
S6108999	Outside Services Reclass	$ 22,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,069
C6900040	Payroll Tax Adder	$ 214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214
S6020000	Settled Benefits Expense	$ 1,517	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,517
S6028999	Settled Benefits Fringe Reclass	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
S6010000	Settled Labor Expense	$ 5,559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,559
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
S6900049	Settled TOTI - Payroll Tax Reclass	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
6900049	TOTI - Payroll Tax Reclass	$ (213)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (213)
S6900040	TOTI Payroll Tax	$ 436	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 436
Cost Sum		$ 207,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207,773
Clearings		$ (207,773)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (207,773)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002018	TECO - Biztalk Interface Migration	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16523	FP-NMG Intangible	Literal

Project Information

Construction Start Date	02/01/2022	Description	TECO FP#: NCP-16150. Implement the current version of the Microsoft BizTalk server and upgrade the supporting infrastructure and software interface solutions.
Estimated In-Service Date	04/30/2023		
Justification	TECO split asset - Currently, we are in an older environment (2013/2016) and need to bring the environment up-to-date to continue receiving vendor support when necessary and ensure the infrastructure will provide the requisite capacity and throughput. There is a risk for unplanned outages as a result of software failure, application recovery can take longer, and there is a risk of potential data loss.		
Alternatives Considered	Keeping our core infrastructure/software current aligns with our strategic direction. Additionally, new features, adapters, and related supporting software are updated on the same cadence (Visual Studio, SQL Server).		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002018 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 3,490	$ 952	$ 1,093	$ 1,379	$ 3,414	$ 2,405	$ 1,321	$ 898	$ 964	$ 15,917
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (707)	$ (472)	$ (320)	$ (720)	$ (441)	$ -	$ -	$ (2,661)
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 24	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 62	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 112	$ 142	$ 189	$ 242	$ 281	$ 306	$ 345	$ 1,617
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ -	$ 434	$ -	$ -	$ 404	$ 233	$ 404	$ 212	$ 263	$ 1,950
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 20,466	$ 6,494	$ 6,894	$ 6,965	$ 8,768	$ 8,101	$ 6,917	$ 6,073	$ 6,565	$ 77,243
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 239	$ 469	$ 472	$ 320	$ 720	$ 97	$ -	$ -	$ 2,316
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 7	$ 14	$ 27	$ 37	$ 83	$ 11	$ -	$ -	$ 180
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ 18	$ -	$ -	$ -	$ 4,332	$ -	$ -	$ (1,541)	$ -	$ 2,809
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ 8	$ -	$ -	$ -	$ 1,707	$ -	$ -	$ (801)	$ -	$ 915
S6108999	Outside Services Reclass	$ -	$ -	$ -	$ -	$ 8,563	$ (121)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,442
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 66	$ 129	$ 130	$ 88	$ 199	$ 27	$ -	$ -	$ 639
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 469	$ 472	$ 427	$ 1,064	$ 97	$ 342	$ 138	$ 3,008
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 239	$ -	$ 1,256	$ -	$ -	$ (447)	$ -	$ 1,048
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ 823	$ 1,616	$ 1,626	$ 1,472	$ 3,670	$ 334	$ 1,178	$ 476	$ 11,195
S6400010	Settled Mat & Supp - Furniture & Computer	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136	$ -	$ -	$ -	$ -	$ 136
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 66	$ -	$ -	$ 347	$ -	$ -	$ -	$ 412
S6100190	TECO Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,595	$ 8,595
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (195)	$ (130)	$ (88)	$ (199)	$ (122)	$ -	$ -	$ (734)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ 1	$ -	$ 129	$ 130	$ 118	$ 294	$ 27	$ (29)	$ 38	$ 708
Cost Sum		$ -	$ -	$ -	$ -	$ 32,663	$ 9,029	$ 10,326	$ 10,741	$ 22,607	$ 16,092	$ 8,952	$ 6,192	$ 17,384	$ 133,986
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 32,663	$ 9,029	$ 10,326	$ 10,741	$ 22,607	$ 16,092	$ 8,952	$ 6,192	$ 17,384	$ 133,986

Cost Year 02	Investment 601002018	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 15,917	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,006
6028999	Benefits Fringe Reclass	$ (2,661)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,661)
S6020800	Benefits-Other	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
7500015	Capitalized AFUDC Debt	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
7100015	Capitalized AFUDC Equity	$ 148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148
7500016	Capitalized Interest to PP&E	$ 1,617	$ 375	$ 381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,374
S6100080	Consultants Other	$ 1,950	$ 111	$ -	$ (111)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,950
S6100100	Contractor Services	$ 77,243	$ (347)	$ 1,544	$ (621)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,819
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 2,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,316
6790315	I&D Allocated to Capital	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 2,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,809
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 915
S6108999	Outside Services Reclass	$ 8,442	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,442
C6900040	Payroll Tax Adder	$ 639	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639
S6020000	Settled Benefits Expense	$ 3,008	$ 176	$ 4	$ 73	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,261
S6028999	Settled Benefits Fringe Reclass	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,048
S6010000	Settled Labor Expense	$ 11,195	$ 606	$ 14	$ 251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,067
S6400010	Settled Mat & Supp - Furniture & Computer	$ 136	$ -	$ 5,293	$ (5,293)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136
S6900049	Settled TOTI - Payroll Tax Reclass	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 412
S6100190	TECO Software Maintenance	$ 8,595	$ -	$ (5,293)	$ 5,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,595
6900049	TOTI - Payroll Tax Reclass	$ (734)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (734)
S6900040	TOTI Payroll Tax	$ 708	$ 49	$ 1	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 778
Cost Sum		$ 133,986	$ 1,059	$ 1,945	$ (388)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136,602
Clearings		$ -	$ -	$ -	$ -	$ (136,602)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (136,602)
Project Net		$ 133,986	$ 1,059	$ 1,945	$ (388)	$ (136,602)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002018	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,006
6028999	Benefits Fringe Reclass	$ (2,661)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,661)
S6020800	Benefits-Other	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
7500015	Capitalized AFUDC Debt	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
7100015	Capitalized AFUDC Equity	$ 148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148
7500016	Capitalized Interest to PP&E	$ 2,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,374
S6100080	Consultants Other	$ 1,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,950
S6100100	Contractor Services	$ 77,819	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,819
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 2,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,316
6790315	I&D Allocated to Capital	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 2,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,809
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 915
S6108999	Outside Services Reclass	$ 8,442	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,442
C6900040	Payroll Tax Adder	$ 639	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639
S6020000	Settled Benefits Expense	$ 3,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,261
S6028999	Settled Benefits Fringe Reclass	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,048
S6010000	Settled Labor Expense	$ 12,067	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,067
S6400010	Settled Mat & Supp - Furniture & Computer	$ 136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136
S6900049	Settled TOTI - Payroll Tax Reclass	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 412
S6100190	TECO Software Maintenance	$ 8,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,595
6900049	TOTI - Payroll Tax Reclass	$ (734)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (734)
S6900040	TOTI Payroll Tax	$ 778	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 778
Cost Sum		$ 136,602	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136,602
Clearings		$ (136,602)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (136,602)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002018	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,006
6028999	Benefits Fringe Reclass	$ (2,661)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,661)
S6020800	Benefits-Other	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
7500015	Capitalized AFUDC Debt	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
7100015	Capitalized AFUDC Equity	$ 148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148
7500016	Capitalized Interest to PP&E	$ 2,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,374
S6100080	Consultants Other	$ 1,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,950
S6100100	Contractor Services	$ 77,819	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,819
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 2,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,316
6790315	I&D Allocated to Capital	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 2,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,809
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 915
S6108999	Outside Services Reclass	$ 8,442	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,442
C6900040	Payroll Tax Adder	$ 639	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639
S6020000	Settled Benefits Expense	$ 3,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,261
S6028999	Settled Benefits Fringe Reclass	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,048
S6010000	Settled Labor Expense	$ 12,067	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,067
S6400010	Settled Mat & Supp - Furniture & Computer	$ 136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136
S6900049	Settled TOTI - Payroll Tax Reclass	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 412
S6100190	TECO Software Maintenance	$ 8,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,595
6900049	TOTI - Payroll Tax Reclass	$ (734)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (734)
S6900040	TOTI Payroll Tax	$ 778	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 778
Cost Sum		$ 136,602	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136,602
Clearings		$ (136,602)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (136,602)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002019	TECO - ServiceNow Implementation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16524	FP-NMG Intangible	Literal

Project Information

Construction Start Date: 04/07/2022
Estimated In-Service Date: 03/31/2023

Description: TECO FP#: NCP-16151. The current ITSM tool, ServiceOne, is 20 years old, the skillset and knowledge to support and maintain the application is depreciating, it does not offer any digital capabilities, poor user experience as it is not an intuitive tool, and it is not aligned with our IT strategy.

Justification: TECO split asset - "Replace ServiceOne with ServiceNow to: enable web and mobile self-service to track or fix issues; Collaborate and manage IT work using a single platform; built-in dashboards for service performance and configurations; structured problem analysis for accelerated root cause resolution; automating change approvals Status updates and notifications to keep users informed, which increases user satisfaction"

Alternatives Considered: .Continue with existing ServiceOne tool and risk long service disruptions and higher costs to keep system running with scarce resources.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002019 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 447	$ (12)	$ 89	$ -	$ 32	$ -	$ 80	$ -	$ -	$ 637
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (86)	$ -	$ -	$ -	$ (77)	$ -	$ -	$ (163)
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ 530	$ -	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ 533
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 3	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 8	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ 12	$ 13	$ 13	$ 14	$ 15	$ 16	$ 95
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 441	$ (441)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 73	$ 14	$ -	$ -	$ -	$ 91	$ -	$ -	$ 177
S6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119
6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 2	$ 0	$ -	$ -	$ -	$ 10	$ -	$ -	$ 13
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ 1,839	$ -	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,319
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ 633	$ -	$ 197	$ -	$ -	$ -	$ -	$ -	$ -	$ 830
S6108999	Outside Services Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 20	$ 4	$ -	$ -	$ -	$ 25	$ -	$ -	$ 49
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ -	$ -	$ -	$ 91	$ -	$ -	$ 104
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 73	$ -	$ 139	$ -	$ -	$ -	$ -	$ 212
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ 250	$ 47	$ -	$ -	$ -	$ 312	$ -	$ -	$ 610
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 20	$ -	$ 38	$ -	$ -	$ -	$ -	$ 58
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (24)	$ -	$ -	$ -	$ (21)	$ -	$ -	$ (45)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ 146	$ -	$ 5	$ -	$ -	$ -	$ 25	$ -	$ -	$ 176
Cost Sum		$ -	$ -	$ -	$ -	$ 4,187	$ (93)	$ 846	$ 12	$ 222	$ 13	$ 551	$ 15	$ 16	$ 5,770
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 4,187	$ (93)	$ 846	$ 12	$ 222	$ 13	$ 551	$ 15	$ 16	$ 5,770

Cost Year 02	Investment 601002019	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 637	$ 930	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,568
6028999	Benefits Fringe Reclass	$ (163)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (163)
S6020800	Benefits-Other	$ 533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533
7500015	Capitalized AFUDC Debt	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7100015	Capitalized AFUDC Equity	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
7500016	Capitalized Interest to PP&E	$ 95	$ 26	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148
S6100100	Contractor Services	$ -	$ 6,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,203
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177
S6038999	General Ledger Accrual	$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119
6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 2,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,319
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 830
S6108999	Outside Services Reclass	$ -	$ -	$ (6,203)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,203)
C6900040	Payroll Tax Adder	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49
S6020000	Settled Benefits Expense	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104
S6028999	Settled Benefits Fringe Reclass	$ 212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212
S6010000	Settled Labor Expense	$ 610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 610
S6900049	Settled TOTI - Payroll Tax Reclass	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
6900049	TOTI - Payroll Tax Reclass	$ (45)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45)
S6900040	TOTI Payroll Tax	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
Cost Sum		$ 5,770	$ 7,160	$ (6,176)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,754
Clearings		$ -	$ -	$ -	$ (984)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (984)
Project Net		$ 5,770	$ 7,160	$ (6,176)	$ (984)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,770

Cost Year 03	Investment 601002019	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,568
6028999	Benefits Fringe Reclass	$ (163)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (163)
S6020800	Benefits-Other	$ 533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533
7500015	Capitalized AFUDC Debt	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7100015	Capitalized AFUDC Equity	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
7500016	Capitalized Interest to PP&E	$ 148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148
S6100100	Contractor Services	$ 6,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,203
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177
S6038999	General Ledger Accrual	$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119
6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 2,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,319
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 830
S6108999	Outside Services Reclass	$ (6,203)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,203)
C6900040	Payroll Tax Adder	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49
S6020000	Settled Benefits Expense	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104
S6028999	Settled Benefits Fringe Reclass	$ 212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212
S6010000	Settled Labor Expense	$ 610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 610
S6900049	Settled TOTI - Payroll Tax Reclass	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
6900049	TOTI - Payroll Tax Reclass	$ (45)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45)
S6900040	TOTI Payroll Tax	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
Cost Sum		$ 6,754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,754
Clearings		$ (984)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (984)
Project Net		$ 5,770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,770

Cost Year 04	Investment 601002019	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,568
6028999	Benefits Fringe Reclass	$ (163)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (163)
S6020800	Benefits-Other	$ 533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533
7500015	Capitalized AFUDC Debt	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7100015	Capitalized AFUDC Equity	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
7500016	Capitalized Interest to PP&E	$ 148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148
S6100100	Contractor Services	$ 6,203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,203
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177
S6038999	General Ledger Accrual	$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119
6038999	General Ledger Accrual	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ 2,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,319
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ 830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 830
S6108999	Outside Services Reclass	$ (6,203)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,203)
C6900040	Payroll Tax Adder	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49
S6020000	Settled Benefits Expense	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104
S6028999	Settled Benefits Fringe Reclass	$ 212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212
S6010000	Settled Labor Expense	$ 610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 610
S6900049	Settled TOTI - Payroll Tax Reclass	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
6900049	TOTI - Payroll Tax Reclass	$ (45)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45)
S6900040	TOTI Payroll Tax	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
Cost Sum		$ 6,754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,754
Clearings		$ (984)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (984)
Project Net		$ 5,770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,770

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002023	TECO - Open Text Upgrade 2022	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16527	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2022	Description	TECO FP#: NCP-08841. Keeps our maintenance agreements current, patches current, and our infrastructure robust.
Estimated In-Service Date	05/31/2023		
Justification	Doing nothing will impact muliple departments if OpenText is not available.		
Alternatives Considered	System and performance issues will impact operations for multiple business units.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002023 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245	$ 479	$ 6,852	$ 672	$ 2,277	$ 10,524
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (125)	$ (410)	$ (686)	$ -	$ -	$ (1,221)
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 8	$ 64	$ 125	$ 190	$ 389
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ 72	$ 86
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 640	$ -	$ 35,382	$ (633)	$ 35,374	$ 70,763
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125	$ 410	$ 593	$ -	$ -	$ 1,128
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ 47	$ 68	$ -	$ -	$ 130
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34	$ 113	$ 164	$ -	$ -	$ 311
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152	$ 563	$ 593	$ 921	$ 530	$ 2,759
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 524	$ 1,942	$ 2,045	$ 3,177	$ 1,827	$ 9,515
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (34)	$ (113)	$ (189)	$ -	$ -	$ (337)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42	$ 155	$ 164	$ 254	$ 146	$ 761
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,619	$ 3,195	$ 45,049	$ 4,530	$ 40,416	$ 94,809
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,619	$ 3,195	$ 45,049	$ 4,530	$ 40,416	$ 94,809

Cost Year 02	Investment 601002023	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,524	$ 4,883	$ 83	$ 52	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,560
6028999	Benefits Fringe Reclass	$ (1,221)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,221)
7500016	Capitalized Interest to PP&E	$ 389	$ 304	$ 361	$ 364	$ 359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,778
S6100080	Consultants Other	$ 86	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
S6100100	Contractor Services	$ 70,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,763
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 1,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,128
6790315	I&D Allocated to Capital	$ 130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130
C6900040	Payroll Tax Adder	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
S6020000	Settled Benefits Expense	$ 2,759	$ 170	$ 117	$ 73	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,144
S6010000	Settled Labor Expense	$ 9,515	$ 585	$ 405	$ 252	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,842
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ 31,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,740
6900049	TOTI - Payroll Tax Reclass	$ (337)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (337)
S6900040	TOTI Payroll Tax	$ 761	$ 47	$ 32	$ 20	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 867
Cost Sum		$ 94,809	$ 37,743	$ 998	$ 761	$ 493	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 134,805
Clearings		$ -	$ -	$ -	$ -	$ -	$ (134,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,805)
Project Net		$ 94,809	$ 37,743	$ 998	$ 761	$ 493	$ (134,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002023	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 15,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,560
6028999	Benefits Fringe Reclass	$ (1,221)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,221)
7500016	Capitalized Interest to PP&E	$ 1,778	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,778
S6100080	Consultants Other	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
S6100100	Contractor Services	$ 70,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,763
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 1,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,128
6790315	I&D Allocated to Capital	$ 130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130
C6900040	Payroll Tax Adder	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
S6020000	Settled Benefits Expense	$ 3,144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,144
S6010000	Settled Labor Expense	$ 10,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,842
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 31,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,740
6900049	TOTI - Payroll Tax Reclass	$ (337)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (337)
S6900040	TOTI Payroll Tax	$ 867	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 867
Cost Sum		$ 134,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 134,805
Clearings		$ (134,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,805)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002023	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 15,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,560
6028999	Benefits Fringe Reclass	$ (1,221)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,221)
7500016	Capitalized Interest to PP&E	$ 1,778	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,778
S6100080	Consultants Other	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
S6100100	Contractor Services	$ 70,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,763
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 1,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,128
6790315	I&D Allocated to Capital	$ 130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130
C6900040	Payroll Tax Adder	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
S6020000	Settled Benefits Expense	$ 3,144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,144
S6010000	Settled Labor Expense	$ 10,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,842
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 31,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,740
6900049	TOTI - Payroll Tax Reclass	$ (337)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (337)
S6900040	TOTI Payroll Tax	$ 867	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 867
Cost Sum		$ 134,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 134,805
Clearings		$ (134,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,805)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002025	TECO - TSA SD-2 Application Whitelisting	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16531	FP-NMG Intangible	Literal

Project Information

Construction Start Date: 07/01/2022
Estimated In-Service Date: 01/31/2024

Description: TECO Project#: 5388. TECO FP#: TBD.
Need description from TECO.

Justification: Required to meet TSA Security Directive 2 standards for Operational Technology.

Alternatives Considered: Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Split Asset to address TSA SD 2.	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002025 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 90	$ 93	$ 50	$ 1,005	$ (538)	$ 258	$ (19)	$ 121	$ 1,061
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (323)	$ -	$ -	$ -	$ -	$ -	$ -	$ (323)
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 5	$ 14	$ 18	$ 16	$ 18	$ 21	$ 95
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196	$ 640	$ 1,322	$ 516	$ 764	$ 3,438
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,142	$ (3,741)	$ (105)	$ (881)	$ (58)	$ 357
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 159	$ 164	$ -	$ -	$ -	$ -	$ -	$ -	$ 323
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 5	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 44	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 164	$ 70	$ 52	$ 24	$ 46	$ 55	$ 278	$ 689
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ 159
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ 548	$ 565	$ 242	$ 180	$ 83	$ 160	$ 189	$ 959	$ 2,926
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ (89)	$ -	$ -	$ -	$ -	$ -	$ -	$ (89)
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ 45	$ 19	$ 14	$ 7	$ 13	$ 15	$ 77	$ 190
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 847	$ 875	$ 386	$ 6,604	$ (3,507)	$ 1,709	$ (107)	$ 2,163	$ 8,970
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 847	$ 875	$ 386	$ 6,604	$ (3,507)	$ 1,709	$ (107)	$ 2,163	$ 8,970

Cost Year 02	Investment 601002025	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,061	$ 3,996	$ 515	$ 857	$ 369	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,797
6028999	Benefits Fringe Reclass	$ (323)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (323)
7500015	Capitalized AFUDC Debt	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
7100015	Capitalized AFUDC Equity	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
7500016	Capitalized Interest to PP&E	$ 95	$ 69	$ 119	$ 135	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 563
S6100080	Consultants Other	$ 3,438	$ 578	$ 289	$ 1,797	$ 2,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,876
S6100100	Contractor Services	$ 357	$ 187	$ 1,594	$ 527	$ (1,994)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 671
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 323	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 323
6790315	I&D Allocated to Capital	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 188,829	$ 188,829
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
S6020000	Settled Benefits Expense	$ 689	$ 199	$ 328	$ 373	$ 355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,945
S6028999	Settled Benefits Fringe Reclass	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159
S6010000	Settled Labor Expense	$ 2,926	$ 687	$ 1,130	$ 1,287	$ 1,225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,255
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ 24,930	$ -	$ 1,629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,559
S6900049	Settled TOTI - Payroll Tax Reclass	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
6900049	TOTI - Payroll Tax Reclass	$ (89)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (89)
S6900040	TOTI Payroll Tax	$ 190	$ 55	$ 90	$ 103	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 537
Cost Sum		$ 8,970	$ 30,702	$ 4,065	$ 6,707	$ 2,972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 188,829	$ 242,245
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 8,970	$ 30,702	$ 4,065	$ 6,707	$ 2,972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 188,829	$ 242,245

Cost Year 03	Investment 601002025	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,797
6028999	Benefits Fringe Reclass	$ (323)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (323)
7500015	Capitalized AFUDC Debt	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
7100015	Capitalized AFUDC Equity	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
7500016	Capitalized Interest to PP&E	$ 563	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 563
S6100080	Consultants Other	$ 8,876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,876
S6100100	Contractor Services	$ 671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 671
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 323	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 323
6790315	I&D Allocated to Capital	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6018999	Labor Expense Reclass	$ 188,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 188,829
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
S6020000	Settled Benefits Expense	$ 1,945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,945
S6028999	Settled Benefits Fringe Reclass	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159
S6010000	Settled Labor Expense	$ 7,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,255
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 26,559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,559
S6900049	Settled TOTI - Payroll Tax Reclass	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
6900049	TOTI - Payroll Tax Reclass	$ (89)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (89)
S6900040	TOTI Payroll Tax	$ 537	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 537
Cost Sum		$ 242,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242,245
Clearings		$ -	$ (242,245)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (242,245)
Project Net		$ 242,245	$ (242,245)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002025	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,797
6028999	Benefits Fringe Reclass	$ (323)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (323)
7500015	Capitalized AFUDC Debt	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
7100015	Capitalized AFUDC Equity	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
7500016	Capitalized Interest to PP&E	$ 563	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 563
S6100080	Consultants Other	$ 8,876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,876
S6100100	Contractor Services	$ 671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 671
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ 323	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 323
6790315	I&D Allocated to Capital	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6018999	Labor Expense Reclass	$ 188,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 188,829
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
S6020000	Settled Benefits Expense	$ 1,945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,945
S6028999	Settled Benefits Fringe Reclass	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159
S6010000	Settled Labor Expense	$ 7,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,255
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 26,559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,559
S6900049	Settled TOTI - Payroll Tax Reclass	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
6900049	TOTI - Payroll Tax Reclass	$ (89)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (89)
S6900040	TOTI Payroll Tax	$ 537	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 537
Cost Sum		$ 242,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242,245
Clearings		$ (242,245)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (242,245)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002027	TECO - SF Enhancements 2022	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16529	FP-NMG Intangible	Literal

Project Information

Construction Start Date	04/01/2022	Description	TECO FP#: NCP-16402; TECO Split Asset Project
Estimated In-Service Date	04/30/2023		
Justification	Enhancements to the SuccessFactors application utilized by Human Resources. Provides process efficiency improvements and fixes.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002027 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 1,891	$ 213	$ 233	$ 664	$ 1,331	$ 83	$ 31	$ 782	$ 196	$ 5,426
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 13	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 34	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 50	$ 61	$ 81	$ 94	$ 98	$ 108	$ 122	$ 612
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,250	$ -	$ -	$ -	$ -	$ -	$ 4,250
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ 7,604	$ -	$ -	$ -	$ 6,823	$ -	$ -	$ -	$ 4,192	$ 18,619
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 8,154	$ 1,777	$ 1,943	$ 179	$ 573	$ 462	$ 174	$ 4,343	$ (919)	$ 16,686
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ 17,696	$ 2,059	$ 2,226	$ 5,154	$ 8,807	$ 640	$ 303	$ 5,232	$ 3,591	$ 45,707
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 17,696	$ 2,059	$ 2,226	$ 5,154	$ 8,807	$ 640	$ 303	$ 5,232	$ 3,591	$ 45,707

Cost Year 02	Investment 601002027	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,426	$ 47	$ 64	$ (111)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,426
7500015	Capitalized AFUDC Debt	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
7100015	Capitalized AFUDC Equity	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
7500016	Capitalized Interest to PP&E	$ 612	$ 129	$ 131	$ 131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,004
6100080	Consultants - Other	$ 4,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,250
S6100080	Consultants Other	$ 18,619	$ 3,411	$ -	$ (3,411)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,619
S6100100	Contractor Services	$ 16,686	$ (3,099)	$ 429	$ 2,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,686
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 45,707	$ 488	$ 624	$ (720)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,099
Clearings		$ -	$ -	$ -	$ -	$ (46,099)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (46,099)
Project Net		$ 45,707	$ 488	$ 624	$ (720)	$ (46,099)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002027	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,426
7500015	Capitalized AFUDC Debt	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
7100015	Capitalized AFUDC Equity	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
7500016	Capitalized Interest to PP&E	$ 1,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,004
6100080	Consultants - Other	$ 4,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,250
S6100080	Consultants Other	$ 18,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,619
S6100100	Contractor Services	$ 16,686	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,686
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 46,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,099
Clearings		$ (46,099)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (46,099)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002027	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,426
7500015	Capitalized AFUDC Debt	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
7100015	Capitalized AFUDC Equity	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
7500016	Capitalized Interest to PP&E	$ 1,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,004
6100080	Consultants - Other	$ 4,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,250
S6100080	Consultants Other	$ 18,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,619
S6100100	Contractor Services	$ 16,686	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,686
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 46,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,099
Clearings		$ (46,099)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (46,099)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002028	TECO - SAP Enhancements 2022	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16528	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2022	Description	TECO FP#: 16403; TECO Split Asset
Estimated In-Service Date	04/30/2023		

Justification: Enhancements to the SAP ERP solution that will provide process efficiency improvements and fixes.

Alternatives Considered: Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002028 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 1,416	$ 1,059	$ 1,365	$ (1,319)	$ 512	$ 392	$ 1,214	$ (108)	$ 81	$ 4,614
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 10	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 25	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 71	$ 77	$ 71	$ 79	$ 94	$ 105	$ 108	$ 605
S6100080	Consultants Other	$ -	$ -	$ -	$ -	$ 3,411	$ -	$ -	$ -	$ 781	$ (781)	$ 781	$ -	$ 781	$ 4,974
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 8,390	$ 8,827	$ 11,378	$ (8,792)	$ 2,065	$ 2,960	$ 1,662	$ (549)	$ 570	$ 26,511
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,250	$ -	$ -	$ 4,250
Cost Sum		$ -	$ -	$ -	$ -	$ 13,252	$ 9,953	$ 12,814	$ (10,034)	$ 3,430	$ 2,650	$ 8,054	$ (604)	$ 1,540	$ 41,055
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 13,252	$ 9,953	$ 12,814	$ (10,034)	$ 3,430	$ 2,650	$ 8,054	$ (604)	$ 1,540	$ 41,055

Cost Year 02	Investment 601002028	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,614	$ 143	$ 803	$ (946)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,614
7500015	Capitalized AFUDC Debt	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
7100015	Capitalized AFUDC Equity	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
7500016	Capitalized Interest to PP&E	$ 605	$ 114	$ 125	$ 124	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 968
S6100080	Consultants Other	$ 4,974	$ 4,192	$ -	$ (4,192)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,974
S6100100	Contractor Services	$ 26,511	$ (3,240)	$ 5,357	$ (2,117)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,511
6100100	Contractor Services	$ 4,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,250
Cost Sum		$ 41,055	$ 1,209	$ 6,285	$ (7,132)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,417
Clearings		$ -	$ -	$ -	$ -	$ (41,417)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41,417)
Project Net		$ 41,055	$ 1,209	$ 6,285	$ (7,132)	$ (41,417)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002028	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,614
7500015	Capitalized AFUDC Debt	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
7100015	Capitalized AFUDC Equity	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
7500016	Capitalized Interest to PP&E	$ 968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 968
S6100080	Consultants Other	$ 4,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,974
S6100100	Contractor Services	$ 26,511	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,511
6100100	Contractor Services	$ 4,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,250
Cost Sum		$ 41,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,417
Clearings		$ (41,417)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41,417)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002028	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,614
7500015	Capitalized AFUDC Debt	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
7100015	Capitalized AFUDC Equity	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
7500016	Capitalized Interest to PP&E	$ 968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 968
S6100080	Consultants Other	$ 4,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,974
S6100100	Contractor Services	$ 26,511	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,511
6100100	Contractor Services	$ 4,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,250
Cost Sum		$ 41,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,417
Clearings		$ (41,417)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41,417)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002035**	Investment Name TECO - TSA – Multifactor Authentication	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16535**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	11/01/2022	Description	Due to the ongoing cybersecurity threat to pipeline systems and associated infrastructure, the TSA (Transportation Security Administration) issued a Security Directive in July 2021. To follow TSA directive, PGS (Peoples Gas System) and NMGC (New Mexico Gas Company) must apply MFA (Multi-Factor Authentication) on all applications – OT (Operational Technology) & IT (Information Technology) systems connected to pipeline systems for both PGS & NMGC.
Estimated In-Service Date	01/31/2024		

Justification

Due to the ongoing cybersecurity threat to pipeline systems and associated infrastructure, the TSA (Transportation Security Administration) issued a Security Directive in July 2021.
•
To follow TSA directive, PGS (Peoples Gas System) and NMGC (New Mexico Gas Company) must apply MFA (Multi-Factor Authentication) on all applications – OT (Operational Technology) & IT (Information Technology) systems connected to pipeline systems for both PGS & NMGC.

Requirement II.B.2.a of SD2 (Security Directive) requires that we "apply multi-factor authentication for non-service accounts accessing Information and Operational Technology systems in a manner compliant with the most current version of NIST Special Publication 800-63B standards."
Multiple in scope TSA (Transportation Security Administration) systems currently do not have 2FA (Factor Authentication) implemented for access
Currently do not have MFA on all the systems in scope for the security directive

Alternatives Considered

Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO - Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002035 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ 165	$ 175
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 4	$ 4
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ 583	$ 594
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42	$ 2,009	$ 2,051
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 161	$ 164
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67	$ 2,922	$ 2,989
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67	$ 2,922	$ 2,989

Cost Year 02	Investment 601002035	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 175	$ 160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335
7500016	Capitalized Interest to PP&E	$ 4	$ 10	$ 12	$ 12	$ 12	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 31	$ 171
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,057	$ 14,057
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 594	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
S6010000	Settled Labor Expense	$ 2,051	$ 779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,830
S6900040	TOTI Payroll Tax	$ 164	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
Cost Sum		$ 2,989	$ 1,237	$ 12	$ 12	$ 12	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 14,088	$ 18,439
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 2,989	$ 1,237	$ 12	$ 12	$ 12	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 13	$ 14,088	$ 18,439

Cost Year 03	Investment 601002035	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335
7500016	Capitalized Interest to PP&E	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
6018999	Labor Expense Reclass	$ 14,057	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,057
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
S6010000	Settled Labor Expense	$ 2,830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,830
S6900040	TOTI Payroll Tax	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
Cost Sum		$ 18,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,439
Clearings		$ -	$ (18,439)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (18,439)
Project Net		$ 18,439	$ (18,439)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002035	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335
7500016	Capitalized Interest to PP&E	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
6018999	Labor Expense Reclass	$ 14,057	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,057
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
S6010000	Settled Labor Expense	$ 2,830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,830
S6900040	TOTI Payroll Tax	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
Cost Sum		$ 18,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,439
Clearings		$ (18,439)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (18,439)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002037**	Investment Name TECO - TSA - DNS Analytics	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16536**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	07/01/2022	Description	TECO - DNS Analytics - Description TBD
Estimated In-Service Date	01/31/2024		
Justification	Required to meet TSA Security Directive 2 standards for Operational Technology.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	This is a TECO Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002037 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,526	$ 1,526
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38	$ 38
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6400010	Settled Mat & Supp - Furniture & Computer	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,437	$ 25,437
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,001	$ 27,001
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,001	$ 27,001

Cost Year 02	Investment 601002037	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,526	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,824	$ 4,350
7500016	Capitalized Interest to PP&E	$ 38	$ 77	$ 78	$ 78	$ 77	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 119	$ 1,033
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,639	$ 25,639
S6400010	Settled Mat & Supp - Furniture & Computer	$ 25,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,437
Cost Sum		$ 27,001	$ 77	$ 78	$ 78	$ 77	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 28,581	$ 56,459
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 27,001	$ 77	$ 78	$ 78	$ 77	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 81	$ 28,581	$ 56,459

Cost Year 03	Investment 601002037	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,350	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,350
7500016	Capitalized Interest to PP&E	$ 1,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,033
6100080	Consultants - Other	$ 25,639	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,639
S6400010	Settled Mat & Supp - Furniture & Computer	$ 25,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,437
Cost Sum		$ 56,459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,459
Clearings		$ -	$ (56,459)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (56,459)
Project Net		$ 56,459	$ (56,459)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002037	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,350	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,350
7500016	Capitalized Interest to PP&E	$ 1,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,033
6100080	Consultants - Other	$ 25,639	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,639
S6400010	Settled Mat & Supp - Furniture & Computer	$ 25,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,437
Cost Sum		$ 56,459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,459
Clearings		$ (56,459)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (56,459)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002260	SCAL-N 360 Software Renewal	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16647	FP-NMG Intangible	Literal

Project Information

Construction Start Date	11/01/2022	Description	SCAL-N 360 Software Renewal - Data management software. One admin license and 34 network user licenses.
Estimated In-Service Date	03/31/2023		
Justification	Need to renew software license for Sensit SCAL-N 360		
Alternatives Considered	Do not renew software, no longer have access to the application.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601002260 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,157	$ 2,157
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 64	$ 65
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 21	$ 21
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,953	$ 35,953
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 707	$ (3,216)	$ (2,509)
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,662	$ (974)	$ 35,688
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,662	$ (974)	$ 35,688

Cost Year 02	Investment 601002260	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,157	$ -	$ 141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,298
7500015	Capitalized AFUDC Debt	$ 65	$ 99	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 221
7100015	Capitalized AFUDC Equity	$ 21	$ 77	$ 127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225
6400010	Mat & Supp - Furniture & Computer, Office	$ 35,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,953
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 937
6790321	Stores Allocation	$ (2,509)	$ -	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,472)
Cost Sum		$ 35,688	$ 176	$ 1,299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,162
Clearings		$ -	$ -	$ -	$ (1,475)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,475)
Project Net		$ 35,688	$ 176	$ 1,299	$ (1,475)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,688

Cost Year 03	Investment 601002260	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,298
7500015	Capitalized AFUDC Debt	$ 221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 221
7100015	Capitalized AFUDC Equity	$ 225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225
6400010	Mat & Supp - Furniture & Computer, Office	$ 35,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,953
6401000	Mat & Supp - Inventory Issue	$ 937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 937
6790321	Stores Allocation	$ (2,472)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,472)
Cost Sum		$ 37,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,162
Clearings		$ (1,475)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,475)
Project Net		$ 35,688	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,688

Cost Year 04	Investment 601002260	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,298	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,298
7500015	Capitalized AFUDC Debt	$ 221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 221
7100015	Capitalized AFUDC Equity	$ 225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225
6400010	Mat & Supp - Furniture & Computer, Office	$ 35,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,953
6401000	Mat & Supp - Inventory Issue	$ 937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 937
6790321	Stores Allocation	$ (2,472)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,472)
Cost Sum		$ 37,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,162
Clearings		$ (1,475)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,475)
Project Net		$ 35,688	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,688

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002268**	Investment Name Edith Printer Roll Replacement	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16644**	Funding Project Type **FP-NMG Office Furn & Equip**	Currency Scale **Literal**

Project Information

Construction Start Date	11/01/2022	Description	Replacement of the Edith printer roll plotter.
Estimated In-Service Date	12/31/2022		
Justification	The plotter for the Edith printer roll at the Service Center needs to be replaced.		
Alternatives Considered	The plotter for the Edith printer roll at the Service Center is beyond repair. We were able to gather a few quotes to get it replaced.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601002268 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,529	$ -	$ 1,529
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,600	$ -	$ 16,600
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,129	$ -	$ 18,129
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (18,129)	$ (18,129)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,129	$ (18,129)	$ -

Cost Year 02	Investment 601002268	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,529
6400010	Mat & Supp - Furniture & Computer, Office	$ 16,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,600
Cost Sum		$ 18,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,129
Clearings		$ (18,129)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (18,129)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002268	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,529
6400010	Mat & Supp - Furniture & Computer, Office	$ 16,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,600
Cost Sum		$ 18,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,129
Clearings		$ (18,129)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (18,129)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002268	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,529
6400010	Mat & Supp - Furniture & Computer, Office	$ 16,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,600
Cost Sum		$ 18,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,129
Clearings		$ (18,129)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (18,129)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601002275**	Financial Model Phase 1	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16653**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	11/01/2022	Description	Updated electronic financial model and associated operating procedures for use, including materials, training videos, and process flow charts, to be used for updating NMGC financial models (Q1F, LTF, Budget, etc.)
Estimated In-Service Date	06/30/2023		
Justification	NMGC uses various financial models as part of its regular required corporate wide financial modeling efforts. These models were internally developed but do not have any process documentation. The lack of process documentation for an intangible financial model posses significant risk to the Company. This project will develop process documentation materials, flow charts, and training videos to be used for the foreseeable future when updating and utilizing NMGC's financial models.		
Alternatives Considered	There are no reasonable alternatives to this project. As discussed above, NMGC is exposed to significant risk by not having documented processes when updating and utilizing its financial models.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601002275 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485	$ 1,485
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46	$ 46
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ 15
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,149	$ 49,149
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,695	$ 50,695
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,695	$ 50,695

Cost Year 02	Investment 601002275	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,485	$ -	$ -	$ -	$ 3,713	$ 1,152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,350
7500015	Capitalized AFUDC Debt	$ 46	$ 73	$ 42	$ 42	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 265
7100015	Capitalized AFUDC Equity	$ 15	$ 57	$ 92	$ 92	$ 143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 399
6100080	Consultants - Other	$ 49,149	$ -	$ -	$ -	$ 351	$ 10,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,963
Cost Sum		$ 50,695	$ 129	$ 134	$ 134	$ 4,269	$ 11,615	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,977
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (66,977)	$ -	$ -	$ -	$ -	$ -	$ -	$ (66,977)
Project Net		$ 50,695	$ 129	$ 134	$ 134	$ 4,269	$ 11,615	$ (66,977)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002275	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,350	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,350
7500015	Capitalized AFUDC Debt	$ 265	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 265
7100015	Capitalized AFUDC Equity	$ 399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 399
6100080	Consultants - Other	$ 59,963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,963
Cost Sum		$ 66,977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,977
Clearings		$ (66,977)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66,977)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002275	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,350	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,350
7500015	Capitalized AFUDC Debt	$ 265	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 265
7100015	Capitalized AFUDC Equity	$ 399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 399
6100080	Consultants - Other	$ 59,963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,963
Cost Sum		$ 66,977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,977
Clearings		$ (66,977)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66,977)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **610000268**	Investment Name CRMB Project	Scenario **2024-2028 Budget**
	Location **Metro**	Area **METRO**	Funding Project # **NCP-09809**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	01/01/2019	Description	CRMB Project
Estimated In-Service Date	04/30/2023		
Justification	Project Completed in 2019. Accounting error caused $ to hit in 2023.		
Alternatives Considered	Project Completed in 2019. Accounting error caused $ to hit in 2023.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610000268 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 206	$ 206
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57	$ 57
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 711	$ 711
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 974	$ 974
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 974	$ 974

Cost Year 02	Investment 610000268	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
C6020000	Fringe Adder	$ 206	$ 1,906	$ (1,350)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 761
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ (586)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (586)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 57	$ 526	$ (372)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210
R6010000	SLR Straight Time Blended Labor	$ 711	$ 6,571	$ (4,656)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,625
Cost Sum		$ 974	$ 9,002	$ (6,379)	$ (586)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,011
Clearings		$ -	$ -	$ -	$ -	$ (3,011)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,011)
Project Net		$ 974	$ 9,002	$ (6,379)	$ (586)	$ (3,011)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610000268	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
C6020000	Fringe Adder	$ 761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 761
6018999	Labor Expense Reclass	$ (586)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (586)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210
R6010000	SLR Straight Time Blended Labor	$ 2,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,625
Cost Sum		$ 3,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,011
Clearings		$ (3,011)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,011)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 610000268	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
C6020000	Fringe Adder	$ 761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 761
6018999	Labor Expense Reclass	$ (586)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (586)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210
R6010000	SLR Straight Time Blended Labor	$ 2,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,625
Cost Sum		$ 3,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,011
Clearings		$ (3,011)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,011)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001555	Electronic Field Data Capture (EFDC) - Year 4	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16184	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2023	Description	Investigate, procure and implement electronic data capture solutions for Part 192 compliance and "Mega Rule" preparation.
Estimated In-Service Date	01/31/2024		
Justification	Solutions intended to standardize and improve data collection accuracy in our compliance systems.		
Alternatives Considered	Various solutions and alternatives will be considered and/or piloted through out the implementation of this project.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes	Expert judgement	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001555 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 595	$ 568	$ 25,500	$ 6,222	$ 2,482	$ 2,482	$ 1,711	$ 1,711	$ 2,048	$ 2,482	$ 2,482	$ 1,050	$ 49,331
7500015	Capitalized AFUDC Debt	$ -	$ 7	$ 11	$ 170	$ 358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 546
7100015	Capitalized AFUDC Equity	$ -	$ 5	$ 25	$ 377	$ 806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,214
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 808	$ 876	$ 934	$ 982	$ 1,034	$ 1,096	$ 1,165	$ 1,214	$ 8,110
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 16,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 2,533	$ 2,533	$ 2,533	$ 2,533	$ 2,533	$ 2,533	$ 2,533	$ 2,533	$ 20,267
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ 66	$ -	$ -	$ 440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
6030080	Empl Exp - Travel and Lodging	$ -	$ 122	$ -	$ -	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 414
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 316	$ 316	$ 316	$ 316	$ 316	$ 316	$ 316	$ 316	$ 2,528
C6020000	Fringe Adder	$ -	$ 756	$ 758	$ 371	$ 392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,277
6790315	I&D Allocated to Capital	$ -	$ 189	$ 189	$ 93	$ 98	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 405	$ 3,810
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ 4,364	$ 38,790	$ 13,000	$ 13,000	$ 6,000	$ 6,000	$ 9,061	$ 13,000	$ 13,000	$ -	$ 116,215
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 224	$ 225	$ 110	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 675
R6010000	SLR Straight Time Blended Labor	$ -	$ 2,799	$ 2,807	$ 1,374	$ 1,452	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 48,432
6100190	Software Maintenance	$ -	$ -	$ -	$ 163,780	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163,780
Cost Sum		$ -	$ 4,763	$ 4,583	$ 196,139	$ 48,966	$ 26,544	$ 26,612	$ 18,899	$ 18,947	$ 22,397	$ 26,832	$ 26,901	$ 12,518	$ 434,102
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 4,763	$ 4,583	$ 196,139	$ 48,966	$ 26,544	$ 26,612	$ 18,899	$ 18,947	$ 22,397	$ 26,832	$ 26,901	$ 12,518	$ 434,102

Cost Year 02	Investment 601001555	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 49,331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,331
7500015	Capitalized AFUDC Debt	$ 546	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 546
7100015	Capitalized AFUDC Equity	$ 1,214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,214
7500016	Capitalized Interest to PP&E	$ 8,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,110
6100080	Consultants - Other	$ 16,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 20,267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,267
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
6030080	Empl Exp - Travel and Lodging	$ 414	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 414
6790320	Fleet Allocation	$ 2,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,528
C6020000	Fringe Adder	$ 2,277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,277
6790315	I&D Allocated to Capital	$ 3,810	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,810
6400010	Mat & Supp - Furniture & Computer, Office	$ 116,215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116,215
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 675
R6010000	SLR Straight Time Blended Labor	$ 48,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,432
6100190	Software Maintenance	$ 163,780	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163,780
Cost Sum		$ 434,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 434,102
Clearings		$ -	$ (434,102)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (434,102)
Project Net		$ 434,102	$ (434,102)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001555	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 49,331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,331
7500015	Capitalized AFUDC Debt	$ 546	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 546
7100015	Capitalized AFUDC Equity	$ 1,214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,214
7500016	Capitalized Interest to PP&E	$ 8,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,110
6100080	Consultants - Other	$ 16,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 20,267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,267
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
6030080	Empl Exp - Travel and Lodging	$ 414	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 414
6790320	Fleet Allocation	$ 2,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,528
C6020000	Fringe Adder	$ 2,277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,277
6790315	I&D Allocated to Capital	$ 3,810	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,810
6400010	Mat & Supp - Furniture & Computer, Office	$ 116,215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116,215
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 675
R6010000	SLR Straight Time Blended Labor	$ 48,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,432
6100190	Software Maintenance	$ 163,780	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163,780
Cost Sum		$ 434,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 434,102
Clearings		$ (434,102)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (434,102)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001560**	2023 Misc Infrastructure Hardware Blanket	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16193**	**FP-NMG Office Furn & Equip**	**Literal**

Project Information

Construction Start Date
Estimated In-Service Date

Description: Open blanket to cover capital purchases under $50K but which fall under the classification of capital. The 2023 budget will cover normal adhoc capital requests.

Capital budget for unplanned break/fix or miscellaneous items that are at the capital level in nature, but which are smaller efforts requiring unitization after fully depreciated

Justification: Capital budget for unplanned break/fix or miscellaneous items that are at the capital in nature but which are smaller efforts requiring unitization after end of useful life of asset.

Alternatives Considered: No budget would result in submitting all capital expenditures via the exposure process, adding cost to the process.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001560 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 10,030	$ 221	$ -	$ 969	$ 969	$ 969	$ 969	$ 969	$ 969	$ 969	$ 1,116	$ 18,151
6100080	Consultants - Other	$ -	$ -	$ 65,728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,728
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 84	$ 168	$ 756
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 108	$ 108	$ 108	$ 108	$ 108	$ 108	$ 108	$ 215	$ 969
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ 1,141	$ 1,477	$ -	$ 7,471	$ 7,471	$ 7,471	$ 7,471	$ 7,471	$ 7,471	$ 7,471	$ 7,471	$ 62,382
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,330	$ 1,330	$ 1,330	$ 1,330	$ 1,330	$ 1,330	$ 1,330	$ 2,659	$ 11,967
Cost Sum		$ -	$ -	$ 76,899	$ 1,698	$ -	$ 9,961	$ 9,961	$ 9,961	$ 9,961	$ 9,961	$ 9,961	$ 9,961	$ 11,629	$ 159,953
Clearings		$ -	$ -	$ -	$ (78,597)	$ -	$ -	$ (19,922)	$ -	$ -	$ (29,883)	$ -	$ -	$ (31,551)	$ (159,953)
Project Net		$ -	$ -	$ 76,899	$ (76,899)	$ -	$ 9,961	$ (9,961)	$ 9,961	$ 9,961	$ (19,922)	$ 9,961	$ 9,961	$ (19,922)	$ -

Cost Year 02	Investment 601001560	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,151
6100080	Consultants - Other	$ 65,728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,728
6790320	Fleet Allocation	$ 756	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 756
6790315	I&D Allocated to Capital	$ 969	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 969
6400010	Mat & Supp - Furniture & Computer, Office	$ 62,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,382
R6010000	SLR Straight Time Blended Labor	$ 11,967	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,967
Cost Sum		$ 159,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159,953
Clearings		$ (159,953)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (159,953)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment 601001560 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 18,151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,151
6100080	Consultants - Other	$ 65,728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,728
6790320	Fleet Allocation	$ 756	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 756
6790315	I&D Allocated to Capital	$ 969	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 969
6400010	Mat & Supp - Furniture & Computer, Office	$ 62,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,382
R6010000	SLR Straight Time Blended Labor	$ 11,967	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,967
Cost Sum		$ 159,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159,953
Clearings		$ (159,953)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (159,953)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001703	TECO - ERP Enhancements 2023	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16180	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2023	Description	ERP Enhancements 2023
Estimated In-Service Date	01/31/2024		
Justification	The ERP solution requires continued refinement as business processes are improved, business partner needs increase and new projects are implemented in the landscape. This is an operational need for business continuity.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001703 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 5,116	$ 1,401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,517
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 31	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 69	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 160	$ 182	$ 204	$ 226	$ 248	$ 270	$ 293	$ 315	$ 1,898
S6100100	Contractor Services	$ -	$ -	$ -	$ 34,108	$ 9,340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,447
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ 8,338	$ 8,338	$ 8,338	$ 8,338	$ 8,338	$ 8,338	$ 8,338	$ 8,338	$ 66,706
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ 39,324	$ 10,967	$ 8,498	$ 8,520	$ 8,542	$ 8,564	$ 8,587	$ 8,609	$ 8,631	$ 8,653	$ 118,895
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ 39,324	$ 10,967	$ 8,498	$ 8,520	$ 8,542	$ 8,564	$ 8,587	$ 8,609	$ 8,631	$ 8,653	$ 118,895

Cost Year 02	Investment 601001703	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,517	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,517
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
7100015	Capitalized AFUDC Equity	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
7500016	Capitalized Interest to PP&E	$ 1,898	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,898
S6100100	Contractor Services	$ 43,447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,447
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ 66,706	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,706
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 118,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,895
Clearings		$ -	$ (118,895)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (118,895)
Project Net		$ 118,895	$ (118,895)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001703	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,517	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,517
S6020800	Benefits-Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
7100015	Capitalized AFUDC Equity	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
7500016	Capitalized Interest to PP&E	$ 1,898	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,898
S6100100	Contractor Services	$ 43,447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,447
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ 66,706	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,706
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 118,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,895
Clearings		$ (118,895)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (118,895)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001704	TECO - ERP Portfolio Optimization 2023	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16179	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2023	Description	ERP Portfolio Optimization 2023
Estimated In-Service Date	01/31/2024		

Justification

The 2019 SAP Business Acceleration Program (BAP) analysis recommended improvements to our systems to perform more efficiently, securely, and to improve the performance of programs and speed of transactions. This project will:

Redesign and repurpose obsolete code

Implement SAP prescribed configuration of system memory usage.

Enforce standards and guidelines based on programming practices recommended by SAP

Value: Productivity and performance improvements

Alternatives Considered

Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001704 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 10	$ 29	$ 49	$ 69	$ 88	$ 108	$ 128	$ 147	$ 628
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ 7,405	$ 7,405	$ 7,405	$ 7,405	$ 7,405	$ 7,405	$ 7,405	$ 7,605	$ 59,439
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 7,415	$ 7,434	$ 7,454	$ 7,474	$ 7,493	$ 7,513	$ 7,532	$ 7,752	$ 60,067
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 7,415	$ 7,434	$ 7,454	$ 7,474	$ 7,493	$ 7,513	$ 7,532	$ 7,752	$ 60,067

Cost Year 02	Investment 601001704	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500016	Capitalized Interest to PP&E	$ 628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 628
6018999	Labor Expense Reclass	$ 59,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,439
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 60,067	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,067
Clearings		$ -	$ (60,067)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (60,067)
Project Net		$ 60,067	$ (60,067)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001704	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500016	Capitalized Interest to PP&E	$ 628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 628
6018999	Labor Expense Reclass	$ 59,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,439
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 60,067	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,067
Clearings		$ (60,067)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (60,067)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001713**	Investment Name TECO - Incident Response Forensic Solution	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16178**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	04/01/2023	Description	Incident Response Forensic Solution
Estimated In-Service Date	08/31/2023		
Justification	Improve cyber incident response to protect assets and customers from increasing cybersecurity threats.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001713 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,195	$ 412	$ -	$ -	$ -	$ -	$ -	$ 8,607
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 8,195	$ 412	$ -	$ -	$ -	$ -	$ -	$ 8,607
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,607)	$ -	$ -	$ -	$ -	$ (8,607)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 8,195	$ 412	$ (8,607)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001713	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6018999	Labor Expense Reclass	$ 8,607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,607
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 8,607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,607
Clearings		$ (8,607)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,607)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001713	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6018999	Labor Expense Reclass	$ 8,607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,607
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 8,607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,607
Clearings		$ (8,607)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,607)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601002142**	TECO - Compensation Job Architecture & Benchmarks	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16608**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	03/01/2024	Description	TECO FP#: NCP-16408. Compensation Job Architecture & Benchmarks Split Asset. Awaiting description from TECO.
Estimated In-Service Date	01/31/2025		
Justification	Enhancements/Improvements to processes associated with talent acquisition and retention.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002142 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 812	$ 564	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,377
S6020800	Benefits-Other	$ -	$ -	$ -	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 5	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 11	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 251
S6100080	Consultants Other	$ -	$ -	$ -	$ 10,110	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,355
S6100100	Contractor Services	$ -	$ -	$ -	$ (5,642)	$ 3,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,535)
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ 205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ 25	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030800	Settled Empl Exp - Miscellaneous	$ -	$ -	$ -	$ 553	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 553
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ 85	$ 299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 384
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ 23	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
Cost Sum		$ -	$ -	$ -	$ 6,243	$ 4,369	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 10,863
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ 6,243	$ 4,369	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 31	$ 10,863

Cost Year 02	Investment 601002142	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,377
S6020800	Benefits-Other	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
7500015	Capitalized AFUDC Debt	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
7100015	Capitalized AFUDC Equity	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
7500016	Capitalized Interest to PP&E	$ 251	$ 38	$ 38	$ 44	$ 57	$ 70	$ 83	$ 96	$ 109	$ 122	$ 135	$ 147	$ 160	$ 1,352
S6100080	Consultants Other	$ 10,355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,355
S6100100	Contractor Services	$ (2,535)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,535)
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ 4,129	$ 4,129	$ 4,129	$ 4,129	$ 4,129	$ 4,129	$ 4,129	$ 4,129	$ 4,129	$ 4,129	$ 41,290
S6018999	Labor Expense Reclass	$ 205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205
S6020000	Settled Benefits Expense	$ 111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030800	Settled Empl Exp - Miscellaneous	$ 553	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 553
S6010000	Settled Labor Expense	$ 384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 384
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
Cost Sum		$ 10,863	$ 38	$ 38	$ 4,173	$ 4,186	$ 4,199	$ 4,212	$ 4,225	$ 4,238	$ 4,251	$ 4,264	$ 4,276	$ 4,289	$ 53,254
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 10,863	$ 38	$ 38	$ 4,173	$ 4,186	$ 4,199	$ 4,212	$ 4,225	$ 4,238	$ 4,251	$ 4,264	$ 4,276	$ 4,289	$ 53,254

Cost Year 03	Investment 601002142	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,377
S6020800	Benefits-Other	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
7500015	Capitalized AFUDC Debt	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
7100015	Capitalized AFUDC Equity	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
7500016	Capitalized Interest to PP&E	$ 1,352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,352
S6100080	Consultants Other	$ 10,355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,355
S6100100	Contractor Services	$ (2,535)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,535)
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ 41,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,290
S6018999	Labor Expense Reclass	$ 205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205
S6020000	Settled Benefits Expense	$ 111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030800	Settled Empl Exp - Miscellaneous	$ 553	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 553
S6010000	Settled Labor Expense	$ 384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 384
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
Cost Sum		$ 53,254	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,254
Clearings		$ -	$ (53,254)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,254)
Project Net		$ 53,254	$ (53,254)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601002145**	TECO - Total Rewards Statement	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16622**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date: 05/01/2023
Estimated In-Service Date: 01/31/2024
Description: TECO FP#: NCP-16407. Total Rewards Statement Split Asset
Justification: Enhancements/Improvements to HR tools that provde employees with benefits and compensation information. Improves talent retention.
Alternatives Considered: Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002145 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 797	$ 797	$ 797	$ 797	$ 797	$ 797	$ 797	$ 797	$ 6,375
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 14	$ 42	$ 70	$ 98	$ 125	$ 153	$ 181	$ 209	$ 892
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 6,893	$ 6,893	$ 6,893	$ 6,893	$ 6,893	$ 6,893	$ 6,893	$ 6,893	$ 55,144
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 7,704	$ 7,732	$ 7,760	$ 7,787	$ 7,815	$ 7,843	$ 7,871	$ 7,899	$ 62,411
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 7,704	$ 7,732	$ 7,760	$ 7,787	$ 7,815	$ 7,843	$ 7,871	$ 7,899	$ 62,411

Cost Year 02	Investment 601002145	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,375	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,375
7500016	Capitalized Interest to PP&E	$ 892	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 892
6100080	Consultants - Other	$ 55,144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,144
Cost Sum		$ 62,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,411
Clearings		$ -	$ (62,411)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (62,411)
Project Net		$ 62,411	$ (62,411)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002145	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,375	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,375
7500016	Capitalized Interest to PP&E	$ 892	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 892
6100080	Consultants - Other	$ 55,144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,144
Cost Sum		$ 62,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,411
Clearings		$ (62,411)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (62,411)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002170	TECO - SF Enhancements 2023	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16619	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2023	Description	TECO FP#: NCP-16404. SF Enhancements Split Asset.
Estimated In-Service Date	01/31/2024		
Justification	Enhancements to the SuccessFactors application utilized by Human Resources. Provides process efficiency improvements and fixes.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002170 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 651	$ 481	$ 221	$ 221	$ 221	$ 221	$ 221	$ 221	$ 221	$ 33	$ 2,714
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 4	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 9	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 29	$ 35	$ 41	$ 47	$ 52	$ 58	$ 64	$ 68	$ 393
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 2,010	$ 2,010	$ 2,010	$ 2,010	$ 2,010	$ 2,010	$ 2,010	$ 297	$ 14,370
S6100080	Consultants Other	$ -	$ -	$ -	$ 3,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,207
S6100100	Contractor Services	$ -	$ -	$ -	$ 1,130	$ 3,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,338
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ 5,001	$ 3,723	$ 2,260	$ 2,266	$ 2,272	$ 2,278	$ 2,284	$ 2,290	$ 2,296	$ 398	$ 25,069
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ 5,001	$ 3,723	$ 2,260	$ 2,266	$ 2,272	$ 2,278	$ 2,284	$ 2,290	$ 2,296	$ 398	$ 25,069

Cost Year 02	Investment 601002170	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,714
7500015	Capitalized AFUDC Debt	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
7100015	Capitalized AFUDC Equity	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
7500016	Capitalized Interest to PP&E	$ 393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 393
6100080	Consultants - Other	$ 14,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,370
S6100080	Consultants Other	$ 3,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,207
S6100100	Contractor Services	$ 4,338	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,338
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 25,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,069
Clearings		$ -	$ (25,069)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,069)
Project Net		$ 25,069	$ (25,069)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002170	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,714
7500015	Capitalized AFUDC Debt	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
7100015	Capitalized AFUDC Equity	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
7500016	Capitalized Interest to PP&E	$ 393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 393
6100080	Consultants - Other	$ 14,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,370
S6100080	Consultants Other	$ 3,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,207
S6100100	Contractor Services	$ 4,338	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,338
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 25,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,069
Clearings		$ (25,069)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,069)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002171	TECO - SAP Enhancements 2023	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16615	FP-NMG Intangible	Literal

Project Information

Construction Start Date	02/01/2023	Description	TECO FP#: NCP-16405. SAP Enhancements Split Asset
Estimated In-Service Date	01/31/2024		
Justification	Enhancements to the SAP ERP solution that will provide process efficiency improvements and fixes.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002171 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 1,779	$ 1,802	$ 841	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,422
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 11	$ 33	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 24	$ 72	$ 108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 104	$ 109	$ 115	$ 120	$ 125	$ 130	$ 136	$ 141	$ 980
S6100080	Consultants Other	$ -	$ -	$ -	$ 15,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,803
S6100100	Contractor Services	$ -	$ -	$ 11,861	$ (3,787)	$ 5,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,517
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ 16,000
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
Cost Sum		$ -	$ -	$ 13,675	$ 13,923	$ 6,602	$ 2,104	$ 2,109	$ 2,115	$ 2,120	$ 2,125	$ 2,130	$ 2,136	$ 2,141	$ 51,179
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ 13,675	$ 13,923	$ 6,602	$ 2,104	$ 2,109	$ 2,115	$ 2,120	$ 2,125	$ 2,130	$ 2,136	$ 2,141	$ 51,179

Cost Year 02	Investment 601002171	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,422	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,422
7500015	Capitalized AFUDC Debt	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
7100015	Capitalized AFUDC Equity	$ 205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205
7500016	Capitalized Interest to PP&E	$ 980	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 980
S6100080	Consultants Other	$ 15,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,803
S6100100	Contractor Services	$ 13,517	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,517
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ 16,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,000
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
S6010000	Settled Labor Expense	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
S6900040	TOTI Payroll Tax	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
Cost Sum		$ 51,179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,179
Clearings		$ -	$ (51,179)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,179)
Project Net		$ 51,179	$ (51,179)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002171	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,422	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,422
7500015	Capitalized AFUDC Debt	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
7100015	Capitalized AFUDC Equity	$ 205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205
7500016	Capitalized Interest to PP&E	$ 980	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 980
S6100080	Consultants Other	$ 15,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,803
S6100100	Contractor Services	$ 13,517	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,517
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ 16,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,000
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
S6010000	Settled Labor Expense	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
S6900040	TOTI Payroll Tax	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
Cost Sum		$ 51,179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,179
Clearings		$ (51,179)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,179)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002243	TECO - Threat Intelligence Platform	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16659	FP-NMG Intangible	Literal

Project Information

Construction Start Date	05/01/2023	Description	TECO - Threat Intelligence Platform. TECO FP#: NCP-15269
Estimated In-Service Date	01/31/2024		
Justification	This will enhance threat intelligence capabilities to protect the network from cyber-attacks. The threat landscape faced by TECO is constantly changing. Continuously updated tools allow TECO to stay ahead of or with the current threat landscape.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002243 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 107	$ 215	$ 218	$ 220	$ 222	$ 224	$ 225	$ 227	$ 1,657
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ 80,499	$ 1,081	$ 951	$ 755	$ 692	$ 692	$ 692	$ 692	$ 86,054
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6790199	Settled Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6400010	Settled Mat & Supp - Furniture & Computer	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ 20	$ 80,606	$ 1,296	$ 1,169	$ 975	$ 914	$ 916	$ 917	$ 919	$ 87,730
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 20	$ 80,606	$ 1,296	$ 1,169	$ 975	$ 914	$ 916	$ 917	$ 919	$ 87,730

Cost Year 02	Investment 601002243	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
7500015	Capitalized AFUDC Debt	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7100015	Capitalized AFUDC Equity	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7500016	Capitalized Interest to PP&E	$ 1,657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,657
6018999	Labor Expense Reclass	$ 86,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,054
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6790199	Settled Fees - Miscellaneous	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6400010	Settled Mat & Supp - Furniture & Computer	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 87,730	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,730
Clearings		$ -	$ (87,730)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (87,730)
Project Net		$ 87,730	$ (87,730)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002243	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
7500015	Capitalized AFUDC Debt	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7100015	Capitalized AFUDC Equity	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
7500016	Capitalized Interest to PP&E	$ 1,657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,657
6018999	Labor Expense Reclass	$ 86,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,054
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6790199	Settled Fees - Miscellaneous	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6400010	Settled Mat & Supp - Furniture & Computer	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 87,730	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,730
Clearings		$ (87,730)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (87,730)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002244**	Investment Name TECO - User Provisioning Automation 2023	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16660**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	02/01/2023	Description	TECO - User Provisioning Automation 2023. TECO FP#: NCP-15827
Estimated In-Service Date	01/31/2024		
Justification	To streamline user provision across the enterprise application systems, Historically with current manual process encounter NERC-CIP and SOX violations occurred and triggers penalties & additional work for Compliance , Audit , Security and other teams.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002244 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 3,323	$ 9,981	$ 6,653	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,957
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 20	$ 101	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 321
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 45	$ 225	$ 449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 719
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 464	$ 479	$ 494	$ 510	$ 525	$ 540	$ 555	$ 571	$ 4,137
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ 5,760	$ 5,760	$ 5,760	$ 5,760	$ 5,760	$ 5,760	$ 5,760	$ 5,760	$ 46,080
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ -	$ -	$ 25,545	$ 76,844	$ 51,656	$ 6,224	$ 6,239	$ 6,254	$ 6,270	$ 6,285	$ 6,300	$ 6,315	$ 6,331	$ 204,262
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ 25,545	$ 76,844	$ 51,656	$ 6,224	$ 6,239	$ 6,254	$ 6,270	$ 6,285	$ 6,300	$ 6,315	$ 6,331	$ 204,262

Cost Year 02	Investment 601002244	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 19,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,957
7500015	Capitalized AFUDC Debt	$ 321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 321
7100015	Capitalized AFUDC Equity	$ 719	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 719
7500016	Capitalized Interest to PP&E	$ 4,137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,137
6018999	Labor Expense Reclass	$ 46,080	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,080
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
S6010000	Settled Labor Expense	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
S6900040	TOTI Payroll Tax	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ 204,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204,262
Clearings		$ -	$ (204,262)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (204,262)
Project Net		$ 204,262	$ (204,262)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002244	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 19,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,957
7500015	Capitalized AFUDC Debt	$ 321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 321
7100015	Capitalized AFUDC Equity	$ 719	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 719
7500016	Capitalized Interest to PP&E	$ 4,137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,137
6018999	Labor Expense Reclass	$ 46,080	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,080
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
S6010000	Settled Labor Expense	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
S6900040	TOTI Payroll Tax	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ 204,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204,262
Clearings		$ (204,262)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (204,262)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601002245**	TECO - Packet Capture Detection 2023	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16661**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	07/01/2023	Description	TECO - Packet Capture Detection 2023. TECO FP#: NCP-16036
Estimated In-Service Date	09/30/2023		
Justification	Packet capture technology will provide detailed information for support teams to respond to threats in and against our environment in an efficient manner.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002245 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ 30	$ -	$ -	$ -	$ -	$ 45
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,195	$ 412	$ -	$ -	$ -	$ -	$ 8,607
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,210	$ 442	$ -	$ -	$ -	$ -	$ 8,652
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,652)	$ -	$ -	$ -	$ (8,652)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,210	$ 442	$ (8,652)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002245	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500016	Capitalized Interest to PP&E	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6018999	Labor Expense Reclass	$ 8,607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,607
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 8,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,652
Clearings		$ (8,652)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,652)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002245	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500016	Capitalized Interest to PP&E	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6018999	Labor Expense Reclass	$ 8,607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,607
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 8,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,652
Clearings		$ (8,652)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,652)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002246	TECO - Network Topology/Mapping 2023	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16662	FP-NMG Intangible	Literal

Project Information

Construction Start Date	09/01/2023	Description	TECO - Network Topology/Mapping 2023. TECO FP#: NCP-16433.
Estimated In-Service Date	10/31/2023		
Justification	The software provides a single pane of glass for network monitoring. With Dynamic Map technology, operational teams can visualize, navigate, investigate and troubleshoot network issues in real-time.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002246 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47	$ -	$ -	$ -	$ 47
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,822	$ -	$ -	$ -	$ 25,822
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030050	Settled Empl Exp - Mileage	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,869	$ -	$ -	$ -	$ 25,869
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,869)	$ -	$ -	$ (25,869)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,869	$ (25,869)	$ -	$ -	$ -

Cost Year 02	Investment 601002246	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
6018999	Labor Expense Reclass	$ 25,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,822
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030050	Settled Empl Exp - Mileage	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 25,869	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,869
Clearings		$ (25,869)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,869)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002246	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
6018999	Labor Expense Reclass	$ 25,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,822
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030050	Settled Empl Exp - Mileage	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 25,869	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,869
Clearings		$ (25,869)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,869)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002247**	Investment Name TECO - Service Desk Automation 2023	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16663**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	01/01/2023	Description	TECO - Service Desk Automation 2023. TECO FP#: NCP-16434.
Estimated In-Service Date	07/31/2023		
Justification	Implement automated options for business partner self-service IT Service Desk Support resulting in quicker issue resolution and increased business partner satisfaction and decreased volume of call to the service desk.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002247 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,290	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,290
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030080	Settled Employee Expense - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6790199	Settled Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 17,313	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,313
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (17,313)	$ -	$ -	$ -	$ -	$ -	$ (17,313)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 17,313	$ (17,313)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002247	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	23
6018999	Labor Expense Reclass	$ 17,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	17,290
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030080	Settled Employee Expense - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6790199	Settled Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 17,313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,313
Clearings		$ (17,313)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (17,313)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002247	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	23
6018999	Labor Expense Reclass	$ 17,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	17,290
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6020000	Settled Benefits Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6028999	Settled Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6030080	Settled Employee Expense - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6790199	Settled Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6010000	Settled Labor Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900049	Settled TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6900040	TOTI Payroll Tax	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 17,313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,313
Clearings		$ (17,313)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (17,313)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601002248**	TECO - ServiceNow Enhancements 2023	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16664**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	07/01/2023	Description	TECO - ServiceNow Enhancements 2023. TECO FP#: NCP-16444
Estimated In-Service Date	01/31/2024		

Justification: Expanding on the 2022 ServiceNow project to build-out additional features of the IT Service Management module. Simplify business partner experience by introducing chat interactions, expanding self-service capabilities, standardizing common IT services and equipment requests. Activate Predictive Analysis to route and resolve tickets more efficiently. Advance change and asset management to better track and manage systems and ensure compliance controls are met. Prepare for the next ServiceNow module - IT Operational Management.

Alternatives Considered: Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002248 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ 38	$ 64	$ 90	$ 115	$ 141	$ 462
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,683	$ 9,683	$ 9,683	$ 9,683	$ 9,683	$ 9,683	$ 58,095
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,695	$ 9,721	$ 9,747	$ 9,772	$ 9,798	$ 9,824	$ 58,557
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,695	$ 9,721	$ 9,747	$ 9,772	$ 9,798	$ 9,824	$ 58,557

Cost Year 02	Investment 601002248	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500016	Capitalized Interest to PP&E	$ 462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 462
6018999	Labor Expense Reclass	$ 58,095	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,095
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 58,557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,557
Clearings		$ -	$ (58,557)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (58,557)
Project Net		$ 58,557	$ (58,557)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002248	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500016	Capitalized Interest to PP&E	$ 462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 462
6018999	Labor Expense Reclass	$ 58,095	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,095
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 58,557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,557
Clearings		$ (58,557)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (58,557)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601002249**	TECO - SAP Business Process Design 2023	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16665**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	03/01/2023	Description	TECO - SAP Business Process Design 2023. TECO FP#: NCP-16580.
Estimated In-Service Date	01/31/2024		
Justification	The current version of SAP will be end of life by 2027. Assess impacts to key business areas by affiliate ahead of designing/implementing the new version of SAP.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002249 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ 46	$ 46	$ 69	$ 92	$ 92	$ 114	$ 481
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,280	$ -	$ -	$ 17,280	$ -	$ -	$ 17,280	$ 51,840
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 17,303	$ 46	$ 46	$ 17,349	$ 92	$ 92	$ 17,394	$ 52,321
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 17,303	$ 46	$ 46	$ 17,349	$ 92	$ 92	$ 17,394	$ 52,321

Cost Year 02	Investment 601002249	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500016	Capitalized Interest to PP&E	$ 481	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 481
6018999	Labor Expense Reclass	$ 51,840	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,840
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 52,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,321
Clearings		$ -	$ (52,321)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (52,321)
Project Net		$ 52,321	$ (52,321)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002249	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
7500016	Capitalized Interest to PP&E	$ 481	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 481
6018999	Labor Expense Reclass	$ 51,840	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,840
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 52,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,321
Clearings		$ (52,321)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (52,321)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002250	TECO - SAP Support Pack Implementation 2023	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16666	FP-NMG Intangible	Literal

Project Information

Construction Start Date	05/01/2023	Description	TECO - SAP Support Pack Implementation 2023. TECO FP#: NCP-16581.
Estimated In-Service Date	09/30/2023		
Justification	Update SAP ERP and CRB enterprise system to keep up-to-date with the latest software version and introduce new functionality. The new features will be reviewed with the business areas as part of the project. This analysis has not historically been done as part of these support pack upgrades. This project was deferred from 2022 due to business availability and balancing project load.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002250 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 17	$ 51	$ 86	$ 120	$ -	$ -	$ -	$ -	$ 274
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ 12,911	$ 12,911	$ 12,911	$ 12,911	$ -	$ -	$ -	$ -	$ 51,642
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 12,928	$ 12,962	$ 12,996	$ 13,030	$ -	$ -	$ -	$ -	$ 51,916
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,916)	$ -	$ -	$ -	$ (51,916)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 12,928	$ 12,962	$ 12,996	$ 13,030	$ (51,916)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002250	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ 51,642	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,642
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 51,916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,916
Clearings		$ (51,916)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,916)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002250	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500016	Capitalized Interest to PP&E	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6018999	Labor Expense Reclass	$ 51,642	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,642
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 51,916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,916
Clearings		$ (51,916)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,916)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002251**	Investment Name TECO - Patch Management Enh/Repl 2023	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **NCP-16667**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	02/01/2023	Description	TECO - Patch Management Enh/Repl 2023. TECO FP#: NCP-16584.
Estimated In-Service Date	08/31/2023		
Justification	The prevalence of emerging Cyber Threat related vulnerabilities affecting Critical Infrastructure and increased regulatory scrutiny, requires the faster identification and remediation of vulnerabilities within our network. To ensure a secure and compliant environment, we must have robust capabilities in place to identify and then remediate vulnerabilities when they arise.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO Split Asset	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002251 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 4,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,552
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 28	$ 56	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 61	$ 123	$ 123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 109	$ 117	$ 129	$ -	$ -	$ -	$ -	$ -	$ 354
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ 3,000	$ 3,000	$ 6,322	$ -	$ -	$ -	$ -	$ -	$ 12,322
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6400100	Settled Mat & Supp - Outside Material Purchase	$ -	$ -	$ 30,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,347
Cost Sum		$ -	$ -	$ 34,988	$ 178	$ 178	$ 3,109	$ 3,117	$ 6,451	$ -	$ -	$ -	$ -	$ -	$ 48,021
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (48,021)	$ -	$ -	$ -	$ -	$ (48,021)
Project Net		$ -	$ -	$ 34,988	$ 178	$ 178	$ 3,109	$ 3,117	$ 6,451	$ (48,021)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002251	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,552
7500015	Capitalized AFUDC Debt	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
7100015	Capitalized AFUDC Equity	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
7500016	Capitalized Interest to PP&E	$ 354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 354
6018999	Labor Expense Reclass	$ 12,322	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,322
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 30,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,347
Cost Sum		$ 48,021	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,021
Clearings		$ (48,021)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (48,021)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002251	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,552
7500015	Capitalized AFUDC Debt	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
7100015	Capitalized AFUDC Equity	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
7500016	Capitalized Interest to PP&E	$ 354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 354
6018999	Labor Expense Reclass	$ 12,322	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,322
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6400100	Settled Mat & Supp - Outside Material Purchase	$ 30,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,347
Cost Sum		$ 48,021	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,021
Clearings		$ (48,021)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (48,021)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601002257**	Netbackup Media Server Replacement	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16648**	**FP-NMG Office Furn & Equip**	**Literal**

Project Information

Construction Start Date	01/01/2023	Description	NetBackup Media Server Replacement. NMGC to purchase the equipment to close the gap with the Windows Media Server located in NM. Part of the Cybersecurity hardening initiated by TECO to upgrade back-up services with a Write Once, Read Many approach that eliminates the potential for back-up tapes to be compromised by ransomware. TECO will provide installation resources for the hardware at NMGC.
Estimated In-Service Date	04/30/2023		
Justification	Project directed by TECO. Need to replace Netbackup Media Server by the end of the year due to Cybersecurity concerns at the Emera and TECO board of directors.		
Alternatives Considered	Project directed by TECO		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Project directed by TECO	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002257 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 110	$ 29,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,812
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
6030080	Empl Exp - Travel and Lodging	$ -	$ 733	$ 1,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,944
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ 196,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196,420
Cost Sum		$ -	$ 843	$ 227,713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 228,555
Clearings		$ -	$ -	$ -	$ -	$ (228,555)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (228,555)
Project Net		$ -	$ 843	$ 227,713	$ -	$ (228,555)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002257	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 29,812	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,812
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
6030080	Empl Exp - Travel and Lodging	$ 1,944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,944
6400010	Mat & Supp - Furniture & Computer, Office	$ 196,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196,420
Cost Sum		$ 228,555	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 228,555
Clearings		$ (228,555)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (228,555)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002257	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 29,812	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,812
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
6030080	Empl Exp - Travel and Lodging	$ 1,944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,944
6400010	Mat & Supp - Furniture & Computer, Office	$ 196,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196,420
Cost Sum		$ 228,555	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 228,555
Clearings		$ (228,555)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (228,555)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002258	Asset Suite 9.6.3 Upgrade	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16646	FP-NMG Intangible	Literal

Project Information

Construction Start Date	02/01/2023	Description	Asset Suite upgrade from 9.5.4 to 9.6.3. Version 9.5.4 is falling out of support by end of 2022 and needs to be upgraded for continued vendor support.
Estimated In-Service Date	06/30/2023		
Justification	Version 9.5.4 is falling out of support by end of 2022 and needs to be upgraded for continued vendor support.		
Alternatives Considered	Continue to run Asset Suite 9.5.4 without vendor support.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601002258 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 3,927	$ 9	$ 8	$ 2,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,110
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 24	$ 48	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 53	$ 106	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 19,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,662
C6020000	Fringe Adder	$ -	$ -	$ 33	$ 12	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6790315	I&D Allocated to Capital	$ -	$ -	$ 8	$ 3	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ 26,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,011
C6900040	Payroll Tax Adder	$ -	$ -	$ 10	$ 4	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 124	$ 46	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 211
Cost Sum		$ -	$ -	$ 30,190	$ 228	$ 221	$ 21,827	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,467
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (52,467)	$ -	$ -	$ -	$ -	$ -	$ -	$ (52,467)
Project Net		$ -	$ -	$ 30,190	$ 228	$ 221	$ 21,827	$ (52,467)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002258	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,110
7500015	Capitalized AFUDC Debt	$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119
7100015	Capitalized AFUDC Equity	$ 266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266
6100080	Consultants - Other	$ 19,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,662
C6020000	Fringe Adder	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6790315	I&D Allocated to Capital	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14
6400020	Mat & Supp - General and Office Supplies	$ 26,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,011
C6900040	Payroll Tax Adder	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
R6010000	SLR Straight Time Blended Labor	$ 211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 211
Cost Sum		$ 52,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,467
Clearings		$ (52,467)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (52,467)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002258	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,110
7500015	Capitalized AFUDC Debt	$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119
7100015	Capitalized AFUDC Equity	$ 266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266
6100080	Consultants - Other	$ 19,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,662
C6020000	Fringe Adder	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6790315	I&D Allocated to Capital	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14
6400020	Mat & Supp - General and Office Supplies	$ 26,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,011
C6900040	Payroll Tax Adder	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
R6010000	SLR Straight Time Blended Labor	$ 211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 211
Cost Sum		$ 52,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,467
Clearings		$ (52,467)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (52,467)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002282	Cisco Calling and CCX Flex	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16655	FP-NMG Intangible	Literal

Project Information

Construction Start Date	12/19/2022	Description	Cisco Calling and CCX Flex Project increased functionality, total system upgrade for call center software. Collaboration Flex Plan 3.0 - 36 Months.
Estimated In-Service Date	05/31/2023		
Justification	Call center software tools to improve call center efficiency		
Alternatives Considered	Continue using out of date software and not having full functionality for call service representatives		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601002282 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 42,041	$ 558	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,599
7500015	Capitalized AFUDC Debt	$ -	$ 447	$ 514	$ 519	$ 511	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,991
7100015	Capitalized AFUDC Equity	$ -	$ 348	$ 1,143	$ 1,151	$ 1,151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,793
6100190	Software Maintenance	$ -	$ 280,275	$ 3,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 283,996
Cost Sum		$ -	$ 323,111	$ 5,937	$ 1,670	$ 1,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 332,380
Clearings		$ -	$ -	$ -	$ -	$ -	$ (332,380)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (332,380)
Project Net		$ -	$ 323,111	$ 5,937	$ 1,670	$ 1,662	$ (332,380)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002282	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 42,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,599
7500015	Capitalized AFUDC Debt	$ 1,991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,991
7100015	Capitalized AFUDC Equity	$ 3,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,793
6100190	Software Maintenance	$ 283,996	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 283,996
Cost Sum		$ 332,380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 332,380
Clearings		$ (332,380)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (332,380)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002282	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 42,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,599
7500015	Capitalized AFUDC Debt	$ 1,991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,991
7100015	Capitalized AFUDC Equity	$ 3,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,793
6100190	Software Maintenance	$ 283,996	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 283,996
Cost Sum		$ 332,380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 332,380
Clearings		$ (332,380)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (332,380)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002285	Primera SAN Upgrade	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16680	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date	02/01/2023	Description	Primera SAN Upgrade (expansion)
Estimated In-Service Date	05/31/2023		
Justification	Hardware expansion to accommodate additional server mitgrations from unsupported 3Par		
Alternatives Considered	Risk losing data on unsupported hardware platform 3Par		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601002285 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 730	$ 492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,223
6100080	Consultants - Other	$ -	$ -	$ -	$ 5,532	$ 2,618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,150
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ 309,539	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 309,539
Cost Sum		$ -	$ -	$ -	$ 6,262	$ 312,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318,912
Clearings		$ -	$ -	$ -	$ -	$ -	$ (318,912)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (318,912)
Project Net		$ -	$ -	$ -	$ 6,262	$ 312,650	$ (318,912)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002285	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,223	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,223
6100080	Consultants - Other	$ 8,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,150
6100190	Software Maintenance	$ 309,539	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 309,539
Cost Sum		$ 318,912	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318,912
Clearings		$ (318,912)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (318,912)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002285	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,223	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,223
6100080	Consultants - Other	$ 8,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,150
6100190	Software Maintenance	$ 309,539	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 309,539
Cost Sum		$ 318,912	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318,912
Clearings		$ (318,912)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (318,912)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002361	FLOWCAL Upgrade	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16809	FP-NMG Intangible	Literal

Project Information

Construction Start Date	05/01/2023	Description	FLowCAL 8.11.35.4 to 10.4+ - New app server, new DB server, TransQueue license
Estimated In-Service Date	09/30/2023		
Justification	Flowcal Upgrade is needed this year as an emergent investment		
Alternatives Considered	Flowcal falls out of support and becomes critically risky		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601002361 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 3,078	$ 3,078	$ 3,078	$ 3,367	$ -	$ -	$ -	$ -	$ 12,600
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ 54	$ 163	$ 272	$ 386	$ -	$ -	$ -	$ -	$ 875
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 19,000	$ 19,000	$ 19,000	$ 19,000	$ -	$ -	$ -	$ -	$ 76,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 5,625	$ 5,625	$ 5,625	$ 8,125	$ -	$ -	$ -	$ -	$ 25,000
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 105	$ 105	$ 105	$ 105	$ -	$ -	$ -	$ -	$ 418
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 195	$ 195	$ 195	$ 195	$ -	$ -	$ -	$ -	$ 781
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,000	$ 2,000	$ 2,000	$ 2,000	$ -	$ -	$ -	$ -	$ 8,000
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 30,057	$ 30,166	$ 30,275	$ 33,177	$ -	$ -	$ -	$ -	$ 123,675
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (123,675)	$ -	$ -	$ -	$ (123,675)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 30,057	$ 30,166	$ 30,275	$ 33,177	$ (123,675)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002361	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,600
7500016	Capitalized Interest to PP&E	$ 875	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 875
6100080	Consultants - Other	$ 76,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 25,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,000
6790320	Fleet Allocation	$ 418	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 418
6790315	I&D Allocated to Capital	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
R6010010	SLR Overtime Blended Labor	$ 8,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,000
Cost Sum		$ 123,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 123,675
Clearings		$ (123,675)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (123,675)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002361	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,600
7500016	Capitalized Interest to PP&E	$ 875	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 875
6100080	Consultants - Other	$ 76,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 25,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,000
6790320	Fleet Allocation	$ 418	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 418
6790315	I&D Allocated to Capital	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
R6010010	SLR Overtime Blended Labor	$ 8,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,000
Cost Sum		$ 123,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 123,675
Clearings		$ (123,675)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (123,675)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002398	Payment Kiosk	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	TEMP	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date	06/01/2023	Description	Payment Kiosk and CityBase software platform
Estimated In-Service Date	07/31/2023		
Justification	Payment Kiosk to improve customers ability to make payments including CityBase software platform		
Alternatives Considered	Alternative payment kiosk was purchased prior and identified as unfeasible/incompatible; new kiosk will have full functionality.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601002398 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,740	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,740
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,000
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,175	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,175
6100120	Tools Service and Repair	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,950	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,950
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 57,865	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,865
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (57,865)	$ -	$ -	$ -	$ -	$ -	$ (57,865)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 57,865	$ (57,865)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601002398	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,740
6400010	Mat & Supp - Furniture & Computer, Office	$ 25,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,000
6100190	Software Maintenance	$ 23,175	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,175
6100120	Tools Service and Repair	$ 3,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,950
Cost Sum		$ 57,865	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,865
Clearings		$ (57,865)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (57,865)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601002398	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,740
6400010	Mat & Supp - Furniture & Computer, Office	$ 25,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,000
6100190	Software Maintenance	$ 23,175	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,175
6100120	Tools Service and Repair	$ 3,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,950
Cost Sum		$ 57,865	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,865
Clearings		$ (57,865)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (57,865)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001143**	Quorum Upgrade / Replace	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16171**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date: 01/01/2024

Estimated In-Service Date: 01/31/2025

Description: Upgrade or replace NMGC's gas transportation and supply suite of applications. Current application was last upgraded in 2020. In order to keep up to date and within support, we will need to upgrade the following Quorum applications: QPTM, QGM, QCM, QQM, E-Suite.

Justification: Gas transportation and marketing software has a relatively short shelf life of 3 to 5 years. Staying current with software ensures we have the most efficient, secure platform for conducting transportation and supply business. Our last upgrade was completed a few years beyond the recommended upgrade which caused delays in necessary enhancements and additional difficulties during the upgrade due to the technology differences of several years.

Alternatives Considered:
1. Full replacement (new vendor);
2. Partial replacement (mix of remaining with current vendor and replacing some portion of existing modules with a project from a new vendor);
3. Upgrade (remain with current vendor)
4. Maintain status quo. We have utilized software for several years and know that the marketplace has advanced during that time. We have experienced some delays in getting required customization from the vendor and their product road map has recently changed. With this option, we would still be required to upgrade to maintain the most cost efficient support pricing.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001143 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 2,340	$ 2,340	$ 2,340	$ 2,340	$ 2,340	$ 2,340	$ 2,340	$ 2,340	$ 2,340	$ 2,340	$ 2,340	$ 2,340	28,080
7500016	Capitalized Interest to PP&E	$ -	$ 44	$ 131	$ 218	$ 306	$ 393	$ 481	$ 568	$ 655	$ 743	$ 830	$ 918	$ 1,005	6,292
6100080	Consultants - Other	$ -	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	240,000
6790320	Fleet Allocation	$ -	$ 315	$ 315	$ 315	$ 315	$ 315	$ 315	$ 315	$ 315	$ 315	$ 315	$ 315	$ 315	3,780
6790315	I&D Allocated to Capital	$ -	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	$ 386	4,626
R6010000	SLR Straight Time Blended Labor	$ -	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ 5,000	60,000
Cost Sum		$ -	$ 28,084	$ 28,172	$ 28,259	$ 28,346	$ 28,434	$ 28,521	$ 28,609	$ 28,696	$ 28,783	$ 28,871	$ 28,958	$ 29,046	342,778
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	-
Project Net		$ -	$ 28,084	$ 28,172	$ 28,259	$ 28,346	$ 28,434	$ 28,521	$ 28,609	$ 28,696	$ 28,783	$ 28,871	$ 28,958	$ 29,046	342,778

Cost Year 02	Investment 601001143	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 28,080	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,080
7500016	Capitalized Interest to PP&E	$ 6,292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,292
6100080	Consultants - Other	$ 240,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240,000
6790320	Fleet Allocation	$ 3,780	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,780
6790315	I&D Allocated to Capital	$ 4,626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,626
R6010000	SLR Straight Time Blended Labor	$ 60,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,000
Cost Sum		$ 342,778	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 342,778
Clearings		$ -	$ (342,778)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (342,778)
Project Net		$ 342,778	$ (342,778)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001156	Electronic Field Data Capture (EFDC) - Year 5	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	TEMP	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2024	Description	Investigate, procure and implement electronic data capture solutions for Part 192 compliance and "Mega Rule" preparation. Begin work on collecting transmission construction work. 2023 will consist of a pilot in Clovis area; potentially CartoPac or Locusview as software vendor.
Estimated In-Service Date	01/31/2025		
Justification	Solutions intended to standardize and improve data collection accuracy in our compliance systems.		
Alternatives Considered	Various solutions and alternatives will be considered and/or piloted through out the implementation of this project.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes	Expert judgement	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001156 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,767	$ 1,767	$ 1,767	$ 1,767	$ 1,767	$ 1,767	$ 1,767	$ 1,767	$ 1,767	$ 1,767	$ 1,767	$ 1,767	21,210
7500016	Capitalized Interest to PP&E	$ -	$ 32	$ 97	$ 162	$ 227	$ 291	$ 356	$ 421	$ 486	$ 550	$ 615	$ 680	$ 744	4,661
6100080	Consultants - Other	$ -	$ 12,875	$ 12,875	$ 12,875	$ 12,875	$ 12,875	$ 12,875	$ 12,875	$ 12,875	$ 12,875	$ 12,875	$ 12,875	$ 12,875	154,500
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	-
6100100	Contractor Services	$ -	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	10,300
6790320	Fleet Allocation	$ -	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	$ 54	649
6790315	I&D Allocated to Capital	$ -	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	$ 66	794
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ 4,292	$ 4,292	$ 4,292	$ 4,292	$ 4,292	$ 4,292	$ 4,292	$ 4,292	$ 4,292	$ 4,292	$ 4,292	$ 4,292	51,500
R6010000	SLR Straight Time Blended Labor	$ -	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	$ 858	10,300
Cost Sum		$ -	$ 20,803	$ 20,868	$ 20,933	$ 20,998	$ 21,062	$ 21,127	$ 21,192	$ 21,257	$ 21,321	$ 21,386	$ 21,451	$ 21,516	253,914
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	-
Project Net		$ -	$ 20,803	$ 20,868	$ 20,933	$ 20,998	$ 21,062	$ 21,127	$ 21,192	$ 21,257	$ 21,321	$ 21,386	$ 21,451	$ 21,516	253,914

Cost Year 02	Investment 601001156	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,210
7500016	Capitalized Interest to PP&E	$ 4,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,661
6100080	Consultants - Other	$ 154,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154,500
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,300
6790320	Fleet Allocation	$ 649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 649
6790315	I&D Allocated to Capital	$ 794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 794
6400010	Mat & Supp - Furniture & Computer, Office	$ 51,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,500
R6010000	SLR Straight Time Blended Labor	$ 10,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,300
Cost Sum		$ 253,914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253,914
Clearings		$ -	$ (253,914)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (253,914)
Project Net		$ 253,914	$ (253,914)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001522	Asset Management EcoSystem Continuity	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16191	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2024	Description	We currently do not have traceability for PRs between Asset Suite and SAP. We need to review this process, identify and then implement a solution to remain compliant with the Mega Rule Material Verification regulations.
Estimated In-Service Date	01/31/2025		
Justification	Mega Rule requires material verification for all material requests related to pipeline construction and maintenance projects. Current Asset Management systems at New Mexico Gas Company do not tie material requests in a way that is traceable, verifiable and complete.		
Alternatives Considered	Multiple alternatives to be considered that will include either asset management software replacement and the creation of new or enhancing existing integrations between our asset management systems like Powerplan, SAP, and Asset Suite.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001522 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 5,305	$ 5,305	$ 5,305	$ 5,305	$ 5,305	$ 5,305	$ 5,305	$ 5,305	$ 5,305	$ 5,305	$ 5,305	$ 5,305	63,660
7500016	Capitalized Interest to PP&E	$ -	$ 98	$ 293	$ 489	$ 684	$ 879	$ 1,075	$ 1,270	$ 1,466	$ 1,661	$ 1,857	$ 2,052	$ 2,248	14,072
6100080	Consultants - Other	$ -	$ 51,500	$ 51,500	$ 51,500	$ 51,500	$ 51,500	$ 51,500	$ 51,500	$ 51,500	$ 51,500	$ 51,500	$ 51,500	$ 51,500	618,000
6790320	Fleet Allocation	$ -	$ 326	$ 326	$ 326	$ 326	$ 326	$ 326	$ 326	$ 326	$ 326	$ 326	$ 326	$ 326	3,914
6790315	I&D Allocated to Capital	$ -	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	$ 399	4,791
R6010000	SLR Straight Time Blended Labor	$ -	$ 5,178	$ 5,178	$ 5,178	$ 5,178	$ 5,178	$ 5,178	$ 5,178	$ 5,178	$ 5,178	$ 5,178	$ 5,178	$ 5,178	62,133
Cost Sum		$ -	$ 62,806	$ 63,001	$ 63,197	$ 63,392	$ 63,588	$ 63,783	$ 63,979	$ 64,174	$ 64,369	$ 64,565	$ 64,760	$ 64,956	766,570
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	-
Project Net		$ -	$ 62,806	$ 63,001	$ 63,197	$ 63,392	$ 63,588	$ 63,783	$ 63,979	$ 64,174	$ 64,369	$ 64,565	$ 64,760	$ 64,956	766,570

Cost Year 02	Investment 601001522	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 63,660	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,660
7500016	Capitalized Interest to PP&E	$ 14,072	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,072
6100080	Consultants - Other	$ 618,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 618,000
6790320	Fleet Allocation	$ 3,914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,914
6790315	I&D Allocated to Capital	$ 4,791	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,791
R6010000	SLR Straight Time Blended Labor	$ 62,133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,133
Cost Sum		$ 766,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 766,570
Clearings		$ -	$ (766,570)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (766,570)
Project Net		$ 766,570	$ (766,570)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001705**	TECO - SAP Upgrade 2024 (Enhancement Pack)	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**TEMP**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	04/01/2024	Description	SAP Upgrade 2024 (Enhancement Pack). Update SAP ERP and CRB enterprise system to keep up-to-date with the latest software version and introduce new functionality. The new features will be reviewed with the business areas as part of the project. This analysis has not historically been done as part of these support pack upgrades. This project was deferred from 2022 due to business availability and balancing project load.
Estimated In-Service Date	01/31/2025		
Justification	SAP support packs are applied generally every two years. The last support pack upgrade was completed in Q4 2020. Support packs include fixes since the last release and new functionality that will need to be assessed to enhance current business process or enable quick wins in advance of SAP S/4HANA.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001705 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 4,303	$ 4,303	$ 4,303	$ 4,303	$ 4,303	$ 4,303	$ 4,303	$ 4,303	$ 4,303	$ 38,729
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ 78	$ 235	$ 392	$ 548	$ 705	$ 862	$ 1,019	$ 1,175	$ 1,332	$ 6,346
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ 45,974	$ 45,974	$ 45,974	$ 45,974	$ 45,974	$ 45,974	$ 45,974	$ 45,974	$ 45,974	$ 413,766
Cost Sum		$ -	$ -	$ -	$ -	$ 50,356	$ 50,512	$ 50,669	$ 50,826	$ 50,982	$ 51,139	$ 51,296	$ 51,452	$ 51,609	$ 458,841
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 50,356	$ 50,512	$ 50,669	$ 50,826	$ 50,982	$ 51,139	$ 51,296	$ 51,452	$ 51,609	$ 458,841

Cost Year 02	Investment 601001705	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 38,729	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,729
7500016	Capitalized Interest to PP&E	$ 6,346	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,346
6400010	Mat & Supp - Furniture & Computer, Office	$ 413,766	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 413,766
Cost Sum		$ 458,841	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 458,841
Clearings		$ -	$ (458,841)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (458,841)
Project Net		$ 458,841	$ (458,841)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001716	Misc Infrastructure Hardware Blanket	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	TEMP	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date

Estimated In-Service Date

Description: Open blanket to cover capital purchases under $50K but which fall under the classification of capital. The 2024 budget will cover normal adhoc capital requests.

Capital budget for unplanned break/fix or miscellaneous items that are at the capital level in nature, but which are smaller efforts requiring unitization after fully depreciated

Justification: Capital budget for unplanned break/fix or miscellaneous items that are at the capital in nature but which are smaller efforts requiring unitization after end of useful life of asset.

Alternatives Considered: No budget would result in submitting all capital expenditures via the exposure process, adding cost to the process.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001716 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 119	$ 1,728	$ 4,309	$ 4,568	$ 4,469	$ 4,469	$ 4,568	$ 4,469	$ 6,441	$ 169	$ -	$ 35,308
6790320	Fleet Allocation	$ -	$ -	$ 80	$ 160	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 160	$ 80	$ -	$ 1,684
6790315	I&D Allocated to Capital	$ -	$ -	$ 98	$ 196	$ 245	$ 245	$ 245	$ 245	$ 245	$ 245	$ 196	$ 98	$ -	$ 2,061
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ 15,914	$ 42,858	$ 45,619	$ 44,558	$ 44,558	$ 45,619	$ 44,558	$ 66,269	$ 530	$ -	$ 350,482
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,273	$ 2,546	$ 3,183	$ 3,183	$ 3,183	$ 3,183	$ 3,183	$ 3,183	$ 2,546	$ 1,273	$ -	$ 26,735
Cost Sum		$ -	$ -	$ 1,571	$ 20,544	$ 50,796	$ 53,815	$ 52,655	$ 52,655	$ 53,815	$ 52,655	$ 75,613	$ 2,151	$ -	$ 416,270
Clearings		$ -	$ -	$ -	$ (22,115)	$ -	$ -	$ (157,266)	$ -	$ -	$ (159,125)	$ -	$ -	$ (77,764)	$ (416,270)
Project Net		$ -	$ -	$ 1,571	$ (1,571)	$ 50,796	$ 53,815	$ (104,611)	$ 52,655	$ 53,815	$ (106,470)	$ 75,613	$ 2,151	$ (77,764)	$ -

Cost Year 02	Investment 601001716	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 35,308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,308
6790320	Fleet Allocation	$ 1,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,684
6790315	I&D Allocated to Capital	$ 2,061	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,061
6400010	Mat & Supp - Furniture & Computer, Office	$ 350,482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 350,482
R6010000	SLR Straight Time Blended Labor	$ 26,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,735
Cost Sum		$ 416,270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 416,270
Clearings		$ (416,270)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (416,270)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001720**	Investment Name Check Point Measurement, MPLS, PCI	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **TEMP**	Funding Project Type **FP-NMG Office Furn & Equip**	Currency Scale **Literal**

Project Information

Construction Start Date	01/01/2024	Description	Measurement, MPLS- Check Point firewall upgrades - Phase 1 of cycle. Deployment of two MPLS firewalls at Wyoming and Edith as well as a Measurement Firewall at Wyoming and for two remote offices (Clayton and Government Affairs) to have access to the corporate network. Measurement Firewall allow connectivity to chromatic graphs throughout the network for Engineering department. This process replaces an outdated and unsupported CISCO ASA device used for existing connectivity.
Estimated In-Service Date	01/31/2025		
Justification	Firewalls are a network security system designed to prevent unauthorized access to or from New Mexico Gas Company, Inc.'s corporate network. With increasing risk related to cyber attacks, deployments of malicious software and increasing concern over protecting the utility grid against terrorist activity, it is imperative to maintain firewalls. Our current firewalls supporting SCADA which control traffic inbound/outbound will reach end of line in 2022 and will go unsupported and must be replaced by end of 2022.		
Alternatives Considered	Status Quo, however, current FW will be over-taxed leading to slower response and giving false positives and are due for refresh. Additionally expectation is to have increased traffic.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001720 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 372	$ 372	$ 372	$ 372	$ 372	$ 372	$ 372	$ 372	$ 372	$ 372	$ 372	$ 372	$ 4,459
6790320	Fleet Allocation	$ -	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 53	$ 630
6790315	I&D Allocated to Capital	$ -	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 64	$ 771
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ 3,136	$ 3,136	$ 3,136	$ 3,136	$ 3,136	$ 3,136	$ 3,136	$ 3,136	$ 3,136	$ 3,136	$ 3,136	$ 3,136	$ 37,638
R6010000	SLR Straight Time Blended Labor	$ -	$ 833	$ 833	$ 833	$ 833	$ 833	$ 833	$ 833	$ 833	$ 833	$ 833	$ 833	$ 833	$ 10,000
Cost Sum		$ -	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 53,498
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 4,458	$ 53,498

Cost Year 02	Investment 601001720	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,459
6790320	Fleet Allocation	$ 630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 630
6790315	I&D Allocated to Capital	$ 771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 771
6400010	Mat & Supp - Furniture & Computer, Office	$ 37,638	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,638
R6010000	SLR Straight Time Blended Labor	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000
Cost Sum		$ 53,498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,498
Clearings		$ -	$ (53,498)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,498)
Project Net		$ 53,498	$ (53,498)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001851	2 Units AMLD - ABB	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16169	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date: 02/01/2024
Estimated In-Service Date: 07/31/2024

Description: Purchase a 2nd advanced mobile leak detection unit and vehicle. This will enable the all NMGC pipelines to be leak surveyed annually in about 225 days, leaving ample time for weather delays. See attached analysis of technology and throughput/utilization.

Justification: This project would procure the equipment and software necessary to implement advanced mobile leak survey with part per billion detection capability
It can be used to quickly identify where to deploy pinpointing leak survey technicians as well as for quality assurance on completed leak surveys.

Alternatives Considered: Advanced mobile leak survey as a service from a provider who provides the equipment and the trained technician

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601001851 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 252	$ 153	$ 69,340	$ 119	$ 153	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,018
6790320	Fleet Allocation	$ -	$ -	$ 103	$ 103	$ 103	$ 80	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ 492
6790315	I&D Allocated to Capital	$ -	$ -	$ 126	$ 126	$ 126	$ 98	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ 602
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ 739,178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 739,178
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,061	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,061
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,635	$ 1,635	$ 1,635	$ 1,273	$ 1,635	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,813
6790321	Stores Allocation	$ -	$ -	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
Cost Sum		$ -	$ -	$ 3,235	$ 2,017	$ 810,382	$ 1,571	$ 2,017	$ -	$ -	$ -	$ -	$ -	$ -	$ 819,221
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (819,221)	$ -	$ -	$ -	$ -	$ -	$ (819,221)
Project Net		$ -	$ -	$ 3,235	$ 2,017	$ 810,382	$ 1,571	$ 2,017	$ (819,221)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001851	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 70,018	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,018
6790320	Fleet Allocation	$ 492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 492
6790315	I&D Allocated to Capital	$ 602	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 602
6400010	Mat & Supp - Furniture & Computer, Office	$ 739,178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 739,178
6401000	Mat & Supp - Inventory Issue	$ 1,061	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,061
R6010000	SLR Straight Time Blended Labor	$ 7,813	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,813
6790321	Stores Allocation	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
Cost Sum		$ 819,221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 819,221
Clearings		$ (819,221)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (819,221)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002152	TECO - ERP Enhancements 2024	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	TEMP	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2024	Description	TECO FP#: NCP-15639. ERP Enhancements 2024 Split Asset. Enhance the ERP and non-ERP applications to provide additional usability and functionality for business users to perform their job and/or improve their business processes.
Estimated In-Service Date	01/31/2025		
Justification	Enhance the ERP and non-ERP applications to provide additional usability and functionality for business users to perform their job and/or improve their business processes. These enhancements include modifying programs, workflows, screens, reports, etc. to the existing applications. Due to new regulations and compliance requirements and changes in our economic environment, it is critical that we enhance our applications to meet these demands.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002152 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 1,434	$ 17,204
7500016	Capitalized Interest to PP&E	$ -	$ 26	$ 78	$ 131	$ 183	$ 235	$ 287	$ 339	$ 392	$ 444	$ 496	$ 548	$ 600	$ 3,759
6100080	Consultants - Other	$ -	$ 15,317	$ 15,317	$ 15,317	$ 15,317	$ 15,317	$ 15,317	$ 15,317	$ 15,317	$ 15,317	$ 15,317	$ 15,317	$ 15,317	$ 183,800
Cost Sum		$ -	$ 16,776	$ 16,829	$ 16,881	$ 16,933	$ 16,985	$ 17,037	$ 17,090	$ 17,142	$ 17,194	$ 17,246	$ 17,298	$ 17,351	$ 204,762
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 16,776	$ 16,829	$ 16,881	$ 16,933	$ 16,985	$ 17,037	$ 17,090	$ 17,142	$ 17,194	$ 17,246	$ 17,298	$ 17,351	$ 204,762

Cost Year 02	Investment 601002152	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,204
7500016	Capitalized Interest to PP&E	$ 3,759	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,759
6100080	Consultants - Other	$ 183,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 183,800
Cost Sum		$ 204,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204,762
Clearings		$ -	$ (204,762)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (204,762)
Project Net		$ 204,762	$ (204,762)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002157**	Investment Name TECO - ERP Portfolio Optimization 2024	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **TEMP**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	01/01/2024	Description	TECO FP#: NCP-15905. ERP Portfolio Optimization 2024 Split Asset. Implement improvements to the non-ERP corporate portfolios such as Safety, Legal, Real Estate, Regulatory Affairs, and Security and Compliance.
Estimated In-Service Date	01/31/2025		
Justification	Implement improvements to the non-ERP corporate portfolios such as Safety, Legal, Real Estate, Regulatory Affairs, and Security and Compliance. These improvements are required by the business to maintain their business functions, processes, and meet compliance requirements.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002157 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 4,301	$ 4,301	$ 4,301	$ 4,301	$ 4,301	$ 4,301	$ 4,301	$ 4,301	$ 4,301	$ 4,301	$ 4,301	$ 4,301	51,611
7500016	Capitalized Interest to PP&E	$ -	$ 78	$ 235	$ 392	$ 548	$ 705	$ 861	$ 1,018	$ 1,175	$ 1,331	$ 1,488	$ 1,644	$ 1,801	11,276
6100080	Consultants - Other	$ -	$ 45,950	$ 45,950	$ 45,950	$ 45,950	$ 45,950	$ 45,950	$ 45,950	$ 45,950	$ 45,950	$ 45,950	$ 45,950	$ 45,950	551,400
Cost Sum		$ -	$ 50,329	$ 50,486	$ 50,642	$ 50,799	$ 50,956	$ 51,112	$ 51,269	$ 51,426	$ 51,582	$ 51,739	$ 51,895	$ 52,052	614,287
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	-
Project Net		$ -	$ 50,329	$ 50,486	$ 50,642	$ 50,799	$ 50,956	$ 51,112	$ 51,269	$ 51,426	$ 51,582	$ 51,739	$ 51,895	$ 52,052	614,287

Cost Year 02	Investment 601002157	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 51,611	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,611
7500016	Capitalized Interest to PP&E	$ 11,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,276
6100080	Consultants - Other	$ 551,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 551,400
Cost Sum		$ 614,287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614,287
Clearings		$ -	$ (614,287)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (614,287)
Project Net		$ 614,287	$ (614,287)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601002161**	TECO - Open Text Upgrade 2024	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**TEMP**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	01/01/2024	Description	TECO FP#: NCP-15841. Open Text Upgrade 2024 Split Asset. Awaiting description from TECO.
Estimated In-Service Date	01/31/2025		
Justification	Upgrading to a newer version of the OpenText management application would improve and streamline document processing, increase efficiency, reduce errors, enhance collaboration, and ensure better security and compliance with industry standards and regulations. By upgrading to a newer version, TECO can benefit from the latest features and functionalities of thesoftware, which can lead to better productivity and overall business performance. The project may also involve migrating datafrom the old version to the new one.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002161 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 717	$ 717	$ 717	$ 717	$ 717	$ 717	$ 717	$ 717	$ 717	$ 717	$ 717	$ 717	$ 8,602
7500016	Capitalized Interest to PP&E	$ -	$ 13	$ 39	$ 65	$ 91	$ 117	$ 144	$ 170	$ 196	$ 222	$ 248	$ 274	$ 300	$ 1,879
6100080	Consultants - Other	$ -	$ 7,658	$ 7,658	$ 7,658	$ 7,658	$ 7,658	$ 7,658	$ 7,658	$ 7,658	$ 7,658	$ 7,658	$ 7,658	$ 7,658	$ 91,900
Cost Sum		$ -	$ 8,388	$ 8,414	$ 8,440	$ 8,467	$ 8,493	$ 8,519	$ 8,545	$ 8,571	$ 8,597	$ 8,623	$ 8,649	$ 8,675	$ 102,381
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 8,388	$ 8,414	$ 8,440	$ 8,467	$ 8,493	$ 8,519	$ 8,545	$ 8,571	$ 8,597	$ 8,623	$ 8,649	$ 8,675	$ 102,381

Cost Year 02	Investment 601002161	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,602	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,602
7500016	Capitalized Interest to PP&E	$ 1,879	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,879
6100080	Consultants - Other	$ 91,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91,900
Cost Sum		$ 102,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,381
Clearings		$ -	$ (102,381)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (102,381)
Project Net		$ 102,381	$ (102,381)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002174	TECO - Tax RPA 2024	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	TEMP	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2024	Description	TECO FP#: NCP-XXXXX. Tax RPA 2024 Split Asset. Awaiting description and FP# from TECO.
Estimated In-Service Date	01/31/2025		
Justification	Automation of accounting/finance tax processes. Reduces labor costs associated with manual processes.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002174 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 276	$ 276	$ 276	$ 276	$ 276	$ 276	$ 276	$ 276	$ 276	$ 276	$ 276	$ 276	$ 3,313
7500016	Capitalized Interest to PP&E	$ -	$ 5	$ 15	$ 25	$ 35	$ 45	$ 55	$ 65	$ 75	$ 85	$ 96	$ 106	$ 116	$ 724
6100080	Consultants - Other	$ -	$ 2,950	$ 2,950	$ 2,950	$ 2,950	$ 2,950	$ 2,950	$ 2,950	$ 2,950	$ 2,950	$ 2,950	$ 2,950	$ 2,950	$ 35,397
Cost Sum		$ -	$ 3,231	$ 3,241	$ 3,251	$ 3,261	$ 3,271	$ 3,281	$ 3,291	$ 3,301	$ 3,311	$ 3,321	$ 3,331	$ 3,341	$ 39,434
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 3,231	$ 3,241	$ 3,251	$ 3,261	$ 3,271	$ 3,281	$ 3,291	$ 3,301	$ 3,311	$ 3,321	$ 3,331	$ 3,341	$ 39,434

Cost Year 02	Investment 601002174	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,313
7500016	Capitalized Interest to PP&E	$ 724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 724
6100080	Consultants - Other	$ 35,397	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,397
Cost Sum		$ 39,434	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,434
Clearings		$ -	$ (39,434)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (39,434)
Project Net		$ 39,434	$ (39,434)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601002183**	TECO - SF Enhancements 2024	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**TEMP**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	01/01/2024	Description	TECO FP#: NCP-16413. SF Enhancements 2024 Split Asset. Enhancements to the HR functionality in SAP, known as SuccessFactors. This is a continuation of the needs to optimize SAP and SF as needed to meet regulatory, compliance, vendor or business unit needs. Funding for enhancements allows us to keep our systems up to date and relevant giving the quickly changing technology landscape as well as the internal and external pressures to have a system that meets HR needs.
Estimated In-Service Date	01/31/2025		
Justification	Driving efficiencies through improved workflow and processes; updates to meet business needs across Emera Affiliates in order to meet the needs of our internal and external customer demands as well as those imposed by regulatory bodies that impact HR programs.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002183 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 2,150
7500016	Capitalized Interest to PP&E	$ -	$ 3	$ 10	$ 16	$ 23	$ 29	$ 36	$ 42	$ 49	$ 55	$ 62	$ 69	$ 75	$ 470
6100080	Consultants - Other	$ -	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 22,975
Cost Sum		$ -	$ 2,097	$ 2,104	$ 2,110	$ 2,117	$ 2,123	$ 2,130	$ 2,136	$ 2,143	$ 2,149	$ 2,156	$ 2,162	$ 2,169	$ 25,595
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 2,097	$ 2,104	$ 2,110	$ 2,117	$ 2,123	$ 2,130	$ 2,136	$ 2,143	$ 2,149	$ 2,156	$ 2,162	$ 2,169	$ 25,595

Cost Year 02	Investment 601002183	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,150
7500016	Capitalized Interest to PP&E	$ 470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 470
6100080	Consultants - Other	$ 22,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,975
Cost Sum		$ 25,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,595
Clearings		$ -	$ (25,595)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,595)
Project Net		$ 25,595	$ (25,595)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002188**	Investment Name TECO - SAP Enhancements 2024	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **TEMP**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	01/01/2024	Description	TECO FP#: NCP-16417. SAP Enhancements 2024 Split Asset. Enhance the ERP and non-ERP applications to provide additional usability and functionality for business users to perform their job and/or improve their business processes.
Estimated In-Service Date	01/31/2025		

Justification

Why do this project?
- Alignment with the business strategy and goals
- Achieve O&M savings by automation or improvement of key business processes

• Why do this project now?
- Our applications are vulnerable and also at risk for cybersecurity breaches if we do not enhance them timely

• Why do this project this way?
- SAP provides standard features such as Reports, Interfaces, Conversions, Enhancements, Forms and Workflows which can be enabled to improve/enhance the business process and meet the business needs.

Alternatives Considered

Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002188 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	$ 179	2,150
7500016	Capitalized Interest to PP&E	$ -	$ 3	$ 10	$ 16	$ 23	$ 29	$ 36	$ 42	$ 49	$ 55	$ 62	$ 69	$ 75	470
6100080	Consultants - Other	$ -	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	$ 1,915	22,975
Cost Sum		$ -	$ 2,097	$ 2,104	$ 2,110	$ 2,117	$ 2,123	$ 2,130	$ 2,136	$ 2,143	$ 2,149	$ 2,156	$ 2,162	$ 2,169	25,595
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	-
Project Net		$ -	$ 2,097	$ 2,104	$ 2,110	$ 2,117	$ 2,123	$ 2,130	$ 2,136	$ 2,143	$ 2,149	$ 2,156	$ 2,162	$ 2,169	25,595

Cost Year 02	Investment 601002188	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,150
7500016	Capitalized Interest to PP&E	$ 470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 470
6100080	Consultants - Other	$ 22,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,975
Cost Sum		$ 25,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,595
Clearings		$ -	$ (25,595)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (25,595)
Project Net		$ 25,595	$ (25,595)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601002192**	TECO - Benefits EE Experience 2.0	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**TEMP**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date	01/01/2024	Description	TECO FP#: NCP-16421. Benefits EE Experience 2.0 Split Asset.
Estimated In-Service Date	01/31/2025		
Justification	Enhancements/Improvements to processes associated with talent acquisition and retention.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002192 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 430	$ 430	$ 430	$ 430	$ 430	$ 430	$ 430	$ 430	$ 430	$ 430	$ 430	$ 430	$ 5,161
7500016	Capitalized Interest to PP&E	$ -	$ 8	$ 23	$ 39	$ 55	$ 70	$ 86	$ 102	$ 117	$ 133	$ 149	$ 164	$ 180	$ 1,128
6100080	Consultants - Other	$ -	$ 4,595	$ 4,595	$ 4,595	$ 4,595	$ 4,595	$ 4,595	$ 4,595	$ 4,595	$ 4,595	$ 4,595	$ 4,595	$ 4,595	$ 55,140
Cost Sum		$ -	$ 5,033	$ 5,049	$ 5,064	$ 5,080	$ 5,096	$ 5,111	$ 5,127	$ 5,143	$ 5,158	$ 5,174	$ 5,190	$ 5,205	$ 61,429
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 5,033	$ 5,049	$ 5,064	$ 5,080	$ 5,096	$ 5,111	$ 5,127	$ 5,143	$ 5,158	$ 5,174	$ 5,190	$ 5,205	$ 61,429

Cost Year 02	Investment 601002192	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,161
7500016	Capitalized Interest to PP&E	$ 1,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,128
6100080	Consultants - Other	$ 55,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,140
Cost Sum		$ 61,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,429
Clearings		$ -	$ (61,429)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (61,429)
Project Net		$ 61,429	$ (61,429)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002193	TECO - Compensation Job Architecture & Benchmarks 2024	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	TEMP	FP-NMG Intangible	Literal

Project Information

Construction Start Date	01/01/2024	Description	TECO FP#: NCP-16422. Compensation Job Architecture & Benchmarks 2024 Split Asset. Awaiting description from TECO.
Estimated In-Service Date	01/31/2025		
Justification	Enhancements/Improvements to processes associated with talent acquisition and retention.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002193 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 323	$ 323	$ 323	$ 323	$ 323	$ 323	$ 323	$ 323	$ 323	$ 323	$ 323	$ 323	$ 3,871
7500016	Capitalized Interest to PP&E	$ -	$ 6	$ 18	$ 29	$ 41	$ 53	$ 65	$ 76	$ 88	$ 100	$ 112	$ 123	$ 135	$ 846
6100080	Consultants - Other	$ -	$ 3,446	$ 3,446	$ 3,446	$ 3,446	$ 3,446	$ 3,446	$ 3,446	$ 3,446	$ 3,446	$ 3,446	$ 3,446	$ 3,446	$ 41,355
Cost Sum		$ -	$ 3,775	$ 3,786	$ 3,798	$ 3,810	$ 3,822	$ 3,833	$ 3,845	$ 3,857	$ 3,869	$ 3,880	$ 3,892	$ 3,904	$ 46,072
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 3,775	$ 3,786	$ 3,798	$ 3,810	$ 3,822	$ 3,833	$ 3,845	$ 3,857	$ 3,869	$ 3,880	$ 3,892	$ 3,904	$ 46,072

Cost Year 02	Investment 601002193	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,871
7500016	Capitalized Interest to PP&E	$ 846	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 846
6100080	Consultants - Other	$ 41,355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,355
Cost Sum		$ 46,072	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,072
Clearings		$ -	$ (46,072)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (46,072)
Project Net		$ 46,072	$ (46,072)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002194**	Investment Name TECO - HR Ops EE Experience 2.0	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **TEMP**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date	01/01/2024	Description	TECO FP#: NCP-16423. HR Ops EE Experience 2.0 Split Asset. Awaiting description from TECO.
Estimated In-Service Date	01/31/2025		
Justification	Enhancements/Improvements to processes associated with talent acquisition and retention.		
Alternatives Considered	Alternatives are considered and evaluated as part of the shared services that we receive from TECO. NMGC is involved in the decision to invest jointly and pay for a portion of the investment as a capital cost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	TECO allocation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601002194 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	$ 201	2,409
7500016	Capitalized Interest to PP&E	$ -	$ 4	$ 11	$ 18	$ 26	$ 33	$ 40	$ 48	$ 55	$ 62	$ 69	$ 77	$ 84	$ 526
6100080	Consultants - Other	$ -	$ 2,144	$ 2,144	$ 2,144	$ 2,144	$ 2,144	$ 2,144	$ 2,144	$ 2,144	$ 2,144	$ 2,144	$ 2,144	$ 2,144	$ 25,732
Cost Sum		$ -	$ 2,349	$ 2,356	$ 2,363	$ 2,371	$ 2,378	$ 2,385	$ 2,393	$ 2,400	$ 2,407	$ 2,414	$ 2,422	$ 2,429	$ 28,667
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 2,349	$ 2,356	$ 2,363	$ 2,371	$ 2,378	$ 2,385	$ 2,393	$ 2,400	$ 2,407	$ 2,414	$ 2,422	$ 2,429	$ 28,667

Cost Year 02	Investment 601002194	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,409
7500016	Capitalized Interest to PP&E	$ 526	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 526
6100080	Consultants - Other	$ 25,732	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,732
Cost Sum		$ 28,667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,667
Clearings		$ -	$ (28,667)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (28,667)
Project Net		$ 28,667	$ (28,667)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001147	Technical Toolbox Upgrade (2022)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NCP-16120	FP-NMG Intangible	Literal

Project Information

Construction Start Date	04/01/2025	Description	Upgrade application to include latest technology and additional functionality
Estimated In-Service Date	06/30/2025		
Justification	Upgrade to latest version of Technical Toolbox to provided latest bug fixes and enhanced functionality.		
Alternatives Considered	Alternative would be to delay upgrades. Risk on hardware and OS compatibility grows with each release of the software that we do not implement.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001147 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 6	$ 2,514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,520
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ 0	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 7	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 9	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 104	$ 312	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 416
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ 40,040	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,040
Cost Sum		$ -	$ -	$ -	$ -	$ 126	$ 42,982	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,108
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (43,108)	$ -	$ -	$ -	$ -	$ -	$ -	$ (43,108)
Project Net		$ -	$ -	$ -	$ -	$ 126	$ 42,982	$ (43,108)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001717**	Investment Name Misc Infrastructure Hardware Blanket	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **TEMP**	Funding Project Type **FP-NMG Office Furn & Equip**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Open blanket to cover capital purchases under $50K but which fall under the classification of capital. The 2025 budget will cover normal adhoc capital requests.
Estimated In-Service Date			Capital budget for unplanned break/fix or miscellaneous items that are at the capital level in nature, but which are smaller efforts requiring unitization after fully depreciated
Justification	Capital budget for unplanned break/fix or miscellaneous items that are at the capital in nature but which are smaller efforts requiring unitization after end of useful life of asset.		
Alternatives Considered	No budget would result in submitting all capital expenditures via the exposure process, adding cost to the process.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001717 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 2,111	$ 2,111	$ 2,111	$ 2,111	$ 2,111	$ 2,111	$ 2,111	$ 2,111	$ 2,111	$ 2,111	$ 2,111	$ 2,111	$ 25,336
6790320	Fleet Allocation	$ -	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 159	$ 1,913
6790315	I&D Allocated to Capital	$ -	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 195	$ 2,343
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ 31,286	$ 31,286	$ 31,286	$ 31,286	$ 31,286	$ 31,286	$ 31,286	$ 31,286	$ 31,286	$ 31,286	$ 31,286	$ 31,286	$ 375,437
R6010000	SLR Straight Time Blended Labor	$ -	$ 2,387	$ 2,387	$ 2,387	$ 2,387	$ 2,387	$ 2,387	$ 2,387	$ 2,387	$ 2,387	$ 2,387	$ 2,387	$ 2,387	$ 28,638
Cost Sum		$ -	$ 36,139	$ 36,139	$ 36,139	$ 36,139	$ 36,139	$ 36,139	$ 36,139	$ 36,139	$ 36,139	$ 36,139	$ 36,139	$ 36,139	$ 433,666
Clearings		$ -	$ -	$ -	$ (108,417)	$ -	$ -	$ (108,417)	$ -	$ -	$ (108,417)	$ -	$ -	$ (108,417)	$ (433,666)
Project Net		$ -	$ 36,139	$ 36,139	$ (72,278)	$ 36,139	$ 36,139	$ (72,278)	$ 36,139	$ 36,139	$ (72,278)	$ 36,139	$ 36,139	$ (72,278)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001725	Collaboration ESX Server	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	TEMP	FP-NMG Office Furn & Equip	Literal

Project Information

Construction Start Date	01/01/2024	Description	Refresh of the two ESXi servers that host Cisco virtual appliances such as Call Manager, UCCX, Jabber, and SocialMiner. One host for Wyoming, and one host for Edith.
Estimated In-Service Date	05/31/2025		
Justification	latest technology to ensure cyber safety standards are met and reliability maintained.		
Alternatives Considered	Status quo and let equipment go to break/fix environment. Not acceptable as communication is critical to organization.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001725 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 29	$ 1,006	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,100
6790320	Fleet Allocation	$ -	$ -	$ 31	$ 31	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133
6790315	I&D Allocated to Capital	$ -	$ -	$ 38	$ 38	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ 15,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,676
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 470	$ 470	$ 1,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,986
Cost Sum		$ -	$ -	$ 569	$ 17,222	$ 1,265	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,057
Clearings		$ -	$ -	$ -	$ -	$ -	$ (19,057)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,057)
Project Net		$ -	$ -	$ 569	$ 17,222	$ 1,265	$ (19,057)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

NMGC Exhibit TCB-6

Significant Projects

Year	Code	Project Name	Page
2022			
2022	633000944	TOC 8in ML Reinforcement Phase II	1
2022	680001667	NW Farmington - Phase II AMR Project	5
2022	662001588	Espanola Operations Center	9
2022	T624001487	MAOP Replace -Potash ML -Intrepid West to South End	13
2022	T626001533	MAOP Replace Bare main Clovis 8-in ML 8 miles from MP 0 to MP 8	18
2022	601000930	2020 - 2024 MAOP Software	23
2022	601001568	2022 - 2024 CRM Banner Upgrade	27
2022	T610001825	West Mesa 16in ML Reroute - Rio Bravo Bridge (NM 500)	32
2023	626001861	Eastern AMR Installation	36
2023	633000955	TOC 8 ML Reinforcement Phase III	39
2023	662001863	North Central AMR Installation	42
2023	684000926	NW Gallup - AMR Project	45
2023	T624001106	Lea County ML Make Piggable	48
2024	621001838	SW AMR Installation	51
2024	680000928	NW Farmington Operations Center	53
2024	T624001494	MAOP Replace Artesia 6in ML W. Pecos to Artesia BS	55
2024	T624001596	Material Verification Cutouts - Lea County ML from Eddy Co to Cunningham JCT	58
2024	601002387	CRM Banner Upgrade HyperCare	60
2025	627001094	LOV - AMR Installation	62
2025	629001858	SE AMR Installation	63

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633000944	TOC 8in ML Reinforcement Phase II	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	NEW-14163	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date	05/30/2023	Description	Install approximately 18,450' of 8-inch Steel starting at the intersection of BB Romig and Hwy 187, then, heading northwest along Hwy 187, tying back into the existing system just south of Garfield, NM.
Estimated In-Service Date	10/31/2023		
Justification	The T or C Mainline has been in service for over 850 years, which is a long time for a pipeline. Because of the standards in place at the time of its construction, of the T or C Mainline is constructed of four-inch bare coated steel main that incorporates lap-weldslow frequency electric resistance welded (LF-ERW) long seams, which are no longer used in the industry. The pipe has a thin wall of 0.141in that requires highly skilled welders to perform any repairs. Additionally, NMGC is experiencing higher demand from the area's chile producers who use gas to dehydrate part of the chile crop in Southern New Mexico.		
Alternatives Considered	This is the most feasible option for providing additional capacity for the TorC Mainline (Distribution) system, as well as, increased reliability of the system.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000944 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,203	$ 102,203
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,203	$ 102,203
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102,203	$ 102,203

Cost Year 02	Investment 633000944	Year 2023													
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ -	$ 9,612	$ -	$ 12,194	$ 1,740	$ 12,026	$ 148,576	$ 97,548	$ 100,521	$ 7,210	$ -	$ -	$ -	$ 389,426
7500015	Capitalized AFUDC Debt	$ -	$ 114	$ 130	$ 211	$ 299	$ 925	$ 3,801	$ 8,177	$ 11,660	$ -	$ -	$ -	$ -	$ 25,317
7100015	Capitalized AFUDC Equity	$ -	$ 88	$ 288	$ 467	$ 673	$ 202	$ 830	$ 1,786	$ 2,547	$ -	$ -	$ -	$ -	$ 6,883
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 102,203	$ (38,122)	$ -	$ 81,291	$ -	$ 72,118	$ 741,693	$ 852,608	$ 852,608	$ 65,467	$ -	$ -	$ -	$ 2,729,867
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 7,767	$ -	$ 7,640	$ 1,970	$ 11,657	$ 144,020	$ 94,556	$ 97,439	$ 6,989	$ -	$ -	$ -	$ 372,037
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,096	$ 2,096	$ 2,096	$ -	$ -	$ -	$ -	$ 6,288
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 388	$ -	$ 382	$ 98	$ -	$ 2,687	$ 2,687	$ 2,687	$ -	$ -	$ -	$ -	$ 8,929
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 713
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 35,434	$ 559,775	$ -	$ 22,450	$ -	$ -	$ -	$ -	$ 617,659
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ 11,600	$ -	$ -	$ -	$ 3,967	$ -	$ -	$ -	$ -	$ 15,567
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,990	$ 13,990	$ 13,990	$ -	$ -	$ -	$ -	$ 41,969
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,176	$ 19,176	$ 19,176	$ -	$ -	$ -	$ -	$ 57,529
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 936	$ 14,498	$ -	$ 581	$ -	$ -	$ -	$ -	$ 16,016
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,243	$ 34,744	$ -	$ 1,393	$ -	$ -	$ -	$ -	$ 38,380
Cost Sum		$ 102,203	$ (20,153)	$ 418	$ 102,185	$ 16,381	$ 136,255	$ 1,685,886	$ 1,092,625	$ 1,131,116	$ 79,665	$ -	$ -	$ -	$ 4,326,580
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,326,580)	$ -	$ -	$ (4,326,580)
Project Net		$ 102,203	$ (20,153)	$ 418	$ 102,185	$ 16,381	$ 136,255	$ 1,685,886	$ 1,092,625	$ 1,131,116	$ 79,665	$ (4,326,580)	$ -	$ -	$ -

Cost Year 03	Investment 633000944	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 389,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 389,426
7500015	Capitalized AFUDC Debt	$ 25,317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,317
7100015	Capitalized AFUDC Equity	$ 6,883	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,883
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,729,867	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,729,867
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 372,037	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 372,037
6790320	Fleet Allocation	$ 6,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,288
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 8,929	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,929
6401000	Mat & Supp - Inventory Issue	$ 713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 713
6400100	Mat & Supp - Outside Material Purchases	$ 617,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 617,659
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ 15,567	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,567
R6010010	SLR Overtime Blended Labor	$ 41,969	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,969
R6010000	SLR Straight Time Blended Labor	$ 57,529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,529
6790322	Small Tools Allocation	$ 16,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,016
6790321	Stores Allocation	$ 38,380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,380
Cost Sum		$ 4,326,580	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,326,580
Clearings		$ (4,326,580)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,326,580)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 633000944	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 389,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 389,426
7500015	Capitalized AFUDC Debt	$ 25,317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,317
7100015	Capitalized AFUDC Equity	$ 6,883	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,883
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,729,867	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,729,867
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 372,037	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 372,037
6790320	Fleet Allocation	$ 6,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,288
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 8,929	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,929
6401000	Mat & Supp - Inventory Issue	$ 713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 713
6400100	Mat & Supp - Outside Material Purchases	$ 617,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 617,659
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ 15,567	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,567
R6010010	SLR Overtime Blended Labor	$ 41,969	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,969
R6010000	SLR Straight Time Blended Labor	$ 57,529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,529
6790322	Small Tools Allocation	$ 16,016	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,016
6790321	Stores Allocation	$ 38,380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,380
Cost Sum		$ 4,326,580	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,326,580
Clearings		$ (4,326,580)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,326,580)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**680001667**	NW Farmington - Phase II AMR Project	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	**NWNM**	**PRE-09859**	**FP-NMG Dist Residential Mtr-Replace**	**Literal**

Project Information

Construction Start Date: 05/28/2021

Estimated In-Service Date: 02/25/2022

Description: This phase of the project will involve setting the remaining 2/3rds of the Farmington area (includes Aztec, Blanco, Bloomfield, Chama, Cuba, Dulce, Flora Vista, Fruitland, Kirtland, La Jara, Lumberton, Monero, Navajo Dam, Regina, and Waterflow) service areas, including all commercial and residential meters (21,657 existing meters) to an automated meter reading system. Some meters may need replacement upon inspection due to inability to connect an ERT device. This system will allow reads to be collected from a vehicle that will receive transmitted reads as it drives through the routes.

Justification: ERT'ing the Farmington, Cuba, and Chama areas will ensure that we read all routes within these areas. Due to resource issues, some read cycles need to be estimated because we do not have the manpower to read every route. Although 3 meter reader positions are available the onboarding time can take up to 6 months with 2 ½ months from hire date to actual start date and 3 to 4 months of training before the meter reader is trained to read routes. In this time frame that it takes to hire and train a new meter reader another meter reader position opens, and we are left shorthanded again. We believe our biggest justification is that these positions are increasingly difficult to keep filled and with 3 routes and 27 cycles for each route, it becomes more and more difficult to read every cycle.

Alternatives Considered: NW's contingency plan for this project, should we be unable to do 1 phase of this project over the projected 8-month time frame, is to break this project up into phases that will span 3 years. Each phase will be to ERT 1 route per cycle. Currently the Farmington area has 3 routes per cycle so a 3-phase project will ERT 1 route per cycle per year. This plan would, at the very least, reduce the workload by 1 route per cycle for our current workforce. Although 3 meter reader positions are available the onboarding time can take up to 6 months with 2 ½ months from hire date to actual start date and 3 to 4 months of training before the meter reader is trained to read routes. In this time frame that it takes to hire and train a new meter reader another meter reader position opens, and we are left shorthanded again. We believe our biggest justification is that these positions are increasingly difficult to keep filled and with 3 routes and 27 cycles for each route, it becomes more and more difficult to read every cycle.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680001667 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 18,523	$ 26,402	$ -	$ -	$ -	$ -	$ -	$ 15,888	$ -	$ -	$ -	$ -	$ 60,813
6100080	Consultants - Other	$ -	$ (380,670)	$ 691,282	$ (380,670)	$ -	$ -	$ -	$ -	$ 88,267	$ -	$ -	$ -	$ -	$ 18,208
6790324	Engineering &Supervisory Allocation	$ -	$ 1,746	$ 58,486	$ -	$ -	$ -	$ -	$ -	$ 16,050	$ -	$ -	$ -	$ -	$ 76,282
6790315	I&D Allocated to Capital	$ -	$ 83	$ 1,356	$ -	$ -	$ -	$ -	$ -	$ 1,444	$ -	$ -	$ -	$ -	$ 2,884
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ 10,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,275
Cost Sum		$ -	$ (350,042)	$ 777,525	$ (380,670)	$ -	$ -	$ -	$ -	$ 121,649	$ -	$ -	$ -	$ -	$ 168,462
Clearings		$ -	$ -	$ (427,483)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (427,483)
Project Net		$ -	$ (350,042)	$ 350,042	$ (380,670)	$ -	$ -	$ -	$ -	$ 121,649	$ -	$ -	$ -	$ -	$ (259,021)

Cost Year 02	Investment 680001667	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 60,813	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,813
6100080	Consultants - Other	$ 18,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,208
6790324	Engineering &Supervisory Allocation	$ 76,282	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,282
6790315	I&D Allocated to Capital	$ 2,884	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,884
6400010	Mat & Supp - Furniture & Computer, Office	$ 10,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,275
Cost Sum		$ 168,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168,462
Clearings		$ (427,483)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (427,483)
Project Net		$ (259,021)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (259,021)

Cost Year 03	Investment 680001667	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 60,813	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,813
6100080	Consultants - Other	$ 18,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,208
6790324	Engineering &Supervisory Allocation	$ 76,282	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,282
6790315	I&D Allocated to Capital	$ 2,884	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,884
6400010	Mat & Supp - Furniture & Computer, Office	$ 10,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,275
Cost Sum		$ 168,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168,462
Clearings		$ (427,483)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (427,483)
Project Net		$ (259,021)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (259,021)

Cost Year 04	Investment 680001667	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 60,813	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,813
6100080	Consultants - Other	$ 18,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,208
6790324	Engineering &Supervisory Allocation	$ 76,282	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,282
6790315	I&D Allocated to Capital	$ 2,884	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,884
6400010	Mat & Supp - Furniture & Computer, Office	$ 10,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,275
Cost Sum		$ 168,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168,462
Clearings		$ (427,483)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (427,483)
Project Net		$ (259,021)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (259,021)

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662001588	Espanola Operations Center	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	NEW-15574	FP-NMG Land_Structures&Improvemnts	Literal

Project Information

Construction Start Date		Description	Purchase land and construct a new operations center in Espanola. that contains a yard for warehouse materials, all power operating equipment, trailers, and vehicles, the customer payment center, first responders, new service deliver, maintenance, SCADA and communications towers, compliance records storage facility, engineering and operations personnel. There are approximately 20 employees that work out of this operations center.
Estimated In-Service Date			
Justification	The property purchase and construction of a new operations center will eliminate the cost for the lease of the building currently being used as the service center along Paseo De Oñate. The current building is not sized for the number of employees or amount of equipment necessary for day to day operations. The company vehicles are parking outside the fence which makes them prone to vandalism. There is also no access to the highway from the property.		
Alternatives Considered	Continue to lease the existing building on Paseo De Oñate in Espanola.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Estimate based on area property values and construction costs.	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 662001588 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,069	$ -	$ -	$ -	$ 10,069
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,940	$ -	$ -	$ -	$ 55,940
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,010	$ -	$ -	$ -	$ 66,010
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66,010)	$ -	$ -	$ -	$ (66,010)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 662001588	Year 2023											
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,069	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,694	$ 16,694	$ 16,790	$ 17,024	$ 16,694	$ 16,694	$ 110,658
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 104	$ 105	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 233	$ 233	$ 233	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 698
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151,586	$ 151,586	$ 152,463	$ 154,586	$ 151,586	$ 151,586	$ 913,393
6790800	Other Operational Expense - Miscellaneous	$ 55,940	$ -	$ 667,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 723,492
Cost Sum		$ 66,010	$ -	$ 667,889	$ 338	$ 336	$ -	$ -	$ 168,280	$ 168,280	$ 169,253	$ 171,610	$ 168,280	$ 168,280	$ 1,748,554
Clearings		$ (66,010)	$ -	$ -	$ (668,226)	$ -	$ -	$ (336)	$ -	$ -	$ (505,813)	$ -	$ -	$ (508,170)	$ (1,748,554)
Project Net		$ -	$ -	$ 667,889	$ (667,889)	$ 336	$ -	$ (336)	$ 168,280	$ 168,280	$ (336,559)	$ 171,610	$ 168,280	$ (339,890)	$ -

Cost Year 03	Investment 662001588	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 110,658	$ 14,188	$ 14,188	$ 14,188	$ 14,186	$ 14,170	$ 14,095	$ -	$ -	$ -	$ -	$ -	$ -	$ 195,674
7500015	Capitalized AFUDC Debt	$ 313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313
7100015	Capitalized AFUDC Equity	$ 698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 698
6100080	Consultants - Other	$ 913,393	$ 151,586	$ 151,586	$ 151,586	$ 151,557	$ 151,386	$ 150,586	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,821,680
6790800	Other Operational Expense - Miscellaneous	$ 723,492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 723,492
Cost Sum		$ 1,748,554	$ 165,774	$ 165,774	$ 165,774	$ 165,742	$ 165,556	$ 164,681	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,741,856
Clearings		$ (1,748,554)	$ -	$ -	$ (497,323)	$ -	$ -	$ (495,979)	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,741,856)
Project Net		$ -	$ 165,774	$ 165,774	$ (331,549)	$ 165,742	$ 165,556	$ (331,298)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 662001588	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 195,674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195,674
7500015	Capitalized AFUDC Debt	$ 313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313
7100015	Capitalized AFUDC Equity	$ 698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 698
6100080	Consultants - Other	$ 1,821,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,821,680
6790800	Other Operational Expense - Miscellaneous	$ 723,492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 723,492
Cost Sum		$ 2,741,856	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,741,856
Clearings		$ (2,741,856)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,741,856)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624001487**	MAOP Replace -Potash ML -Intrepid West to South End	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**PRE-10017**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	06/01/2024
Estimated In-Service Date	12/31/2024
Description	Replace approximately 7 miles of 6-inch, .188" WT pipe with new 6-inch, x52, 0.188wt steel pipe between the IMCC takeoff and South End station on Potash Loop ML. Replace approximately 5.5 miles of parallel 4-inch pipe (known as the Dual 4's) from IMCC Potash to Intrepid West Take-off with one single line of 6-inch steel pipe 0.188" WT. MAOP for this line will continue to be 350 psig, but upon completion of entire line it can be downgraded to distribution. (11.86% SMYS at MAOP) *9-12month NEPA process required for this replacement BLM land Scores for both sections of this replacement are:ENV (3), ROW(5). BLM Permitting
Justification	The Potash Mainline is in Southeast New Mexico, and was originally constructed in the 1930s to serve the potash mines in the area. The Potash Mainline currently serves customers in the City of Loving and nearby potash mines, and helps reinforce NMGC's Permian system. The Potash Mainline has been in service for almost 90 years. The Potash Mainline does not have traceable, verifiable, and complete pressure test and materials records that are now required by Federal regulations. Additionally, part of the Potash Mainline is constructed of a four-inch bare steel main that incorporates lap-welds, which are no longer used in the industry. Because of the construction material and the lap-welds, the Potash Mainline will require more in-line inspection equipment and more frequent inspections. However, because part of the line is only four inches in diameter, in-line inspection cannot be performed on the full line currently. This means that NMGC will need to completely replace all four-inch sections of the line with the six-inch pipe, as well as make multiple station and block valve modifications that will allow for in-line inspections. Retiring Intrepid East, Potash East, and North end Potash will remove 27 erosion areas, remove 10.5 miles of MCA that would need to be assessed in future years and retire 12 miles of bare. Replacing the 4" Potash West Lines (aka dual fours) and replacing them with 6" will eliminate 3 active leaks and provide pressure test and materials information for that pipeline. Potash West and South end Potash will need to be made piggable because of MCA's and replacing Potash West Lines with 6" will allow for a similar diameter for pigging.
Alternatives Considered	The alternative considered is to leave the mainline and repair the washouts. Alternative 1: Retire one of the dual fours (either bare or lap-welded) including removing 17 above-ground valves, Repair 23 existing washouts on north end potash, and replace 12 miles of bare pipe. Eventually, make the 6in piggable, direct assess the 4", hydrotest the whole system, and do materials verification. Remediate the CP through the potash mine (low resistivity)

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001487 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 428	$ -	$ 4,561	$ 4,989
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 7	$ 162	$ 173
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 3	$ 52	$ 57
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,380	$ -	$ -	$ 2,380
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,009	$ 76,009
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290	$ -	$ 6,635	$ 6,925
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ -	$ 464	$ 491
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,129	$ 11	$ 87,883	$ 91,023

Clearings	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,129	$ 11	$ 87,883	$ 91,023

NMGC Exhibit TCB-6
Page 14 of 63

Cost Year 02	Investment T624001487	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,989	$ 12,585	$ 19,012	$ (5,808)	$ 9,486	$ 10,730	$ 12,115	$ 10,294	$ 6,878	$ 6,311	$ 5,958	$ 5,538	$ 5,538	$ 103,625
7500015	Capitalized AFUDC Debt	$ 173	$ 398	$ 445	$ 542	$ 561	$ 2,031	$ 2,431	$ 2,823	$ 3,124	$ 3,354	$ 3,569	$ 3,770	$ 3,964	$ 27,186
7100015	Capitalized AFUDC Equity	$ 57	$ 310	$ 990	$ 1,201	$ 1,264	$ 444	$ 531	$ 617	$ 682	$ 733	$ 780	$ 823	$ 866	$ 9,297
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ 4,511	$ 4,511	$ 4,511	$ 4,511	$ 4,511	$ 4,511	$ 4,511	$ 4,511	$ 36,091
6100080	Consultants - Other	$ 2,380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,380
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 76,009	$ 145,901	$ 163,352	$ (48,661)	$ 72,932	$ 92,919	$ 105,497	$ 88,965	$ 57,942	$ 52,792	$ 49,592	$ 45,772	$ 45,772	$ 948,783
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 6,925	$ 10,169	$ 21,025	$ (3,639)	$ 10,738	$ 10,401	$ 11,743	$ 9,979	$ 6,667	$ 6,117	$ 5,776	$ 5,368	$ 5,368	$ 106,636
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 491	$ 508	$ 1,051	$ (182)	$ 537	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,405
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ 1,393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,393
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 91,023	$ 169,873	$ 207,268	$ (56,547)	$ 95,519	$ 121,036	$ 136,829	$ 117,189	$ 79,804	$ 73,818	$ 70,185	$ 65,782	$ 66,018	$ 1,237,796
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 91,023	$ 169,873	$ 207,268	$ (56,547)	$ 95,519	$ 121,036	$ 136,829	$ 117,189	$ 79,804	$ 73,818	$ 70,185	$ 65,782	$ 66,018	$ 1,237,796

Cost Year 03	Investment T624001487	Year 2024													
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 103,625	$ 12,061	$ 12,834	$ 10,289	$ 11,002	$ 27,549	$ 83,249	$ 133,006	$ 131,469	$ 85,966	$ 109,362	$ 114,889	$ -	$ 835,303
7500015	Capitalized AFUDC Debt	$ 27,186	$ 2,003	$ 2,228	$ 2,438	$ 2,631	$ 2,991	$ 4,035	$ 6,057	$ 8,515	$ 10,547	$ 12,353	$ 14,392	$ -	$ 95,376
7100015	Capitalized AFUDC Equity	$ 9,297	$ 1,327	$ 1,477	$ 1,616	$ 1,744	$ 1,982	$ 2,674	$ 4,015	$ 5,644	$ 6,990	$ 8,187	$ 9,539	$ -	$ 54,492
6100040	Consultants - Engineering	$ 36,091	$ 44,185	$ 52,435	$ 25,251	$ 25,666	$ 40,365	$ 63,185	$ 42,966	$ 5,055	$ -	$ -	$ -	$ -	$ 335,197
6100080	Consultants - Other	$ 2,380	$ -	$ -	$ -	$ 25,478	$ 5,695	$ 53,879	$ 37,911	$ 75,822	$ 22,401	$ 22,401	$ 51,273	$ -	$ 297,240
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 948,783	$ 84,677	$ 84,677	$ 84,677	$ 66,403	$ 70,230	$ 73,407	$ 632,693	$ 683,178	$ 121,873	$ 1,075,388	$ 1,156,095	$ -	$ 5,082,080
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,148	$ 3,145	$ -	$ -	$ -	$ -	$ -	$ 5,293
6790324	Engineering &Supervisory Allocation	$ 106,636	$ 11,739	$ 12,491	$ 10,014	$ 10,709	$ 26,813	$ 81,026	$ 129,454	$ 127,958	$ 83,670	$ 106,441	$ 111,820	$ -	$ 818,771
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 3,095	$ 2,465	$ 3,710	$ 3,269	$ 1,820	$ -	$ 1,064	$ -	$ 15,422
6790315	I&D Allocated to Capital	$ 2,405	$ -	$ -	$ -	$ -	$ 3,787	$ 3,016	$ 4,541	$ 4,000	$ 2,227	$ -	$ 1,302	$ -	$ 21,279
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 125,989	$ 642,762	$ 630,762	$ -	$ -	$ -	$ -	$ -	$ 1,399,513
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 575,301	$ 728,388	$ 69,006	$ 3,122	$ -	$ 1,375,817
6790210	Permitting	$ 1,393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,393
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 49,123	$ 39,123	$ 58,896	$ 51,885	$ 28,885	$ -	$ 16,885	$ -	$ 244,797
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,923	$ 14,912	$ 14,634	$ 13,347	$ 16,899	$ 1,601	$ 72	$ -	$ 64,388
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 6,948	$ 35,449	$ 34,787	$ 31,728	$ 40,171	$ 3,806	$ 172	$ -	$ 153,061
Cost Sum		$ 1,237,796	$ 155,993	$ 166,142	$ 134,285	$ 143,633	$ 367,490	$ 1,101,330	$ 1,736,575	$ 1,717,170	$ 1,149,837	$ 1,408,545	$ 1,480,625	$ -	$ 10,799,421
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	##########	$ (10,799,421)
Project Net		$ 1,237,796	$ 155,993	$ 166,142	$ 134,285	$ 143,633	$ 367,490	$ 1,101,330	$ 1,736,575	$ 1,717,170	$ 1,149,837	$ 1,408,545	$ 1,480,625	##########	$ -

Cost Year 04	Investment T624001487	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 835,303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 835,303
7500015	Capitalized AFUDC Debt	$ 95,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,376
7100015	Capitalized AFUDC Equity	$ 54,492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54,492
6100040	Consultants - Engineering	$ 335,197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335,197
6100080	Consultants - Other	$ 297,240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297,240
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,082,080	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,082,080
6300100	Cost of Natural Gas Sold	$ 5,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,293
6790324	Engineering &Supervisory Allocation	$ 818,771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 818,771
6790320	Fleet Allocation	$ 15,422	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,422
6790315	I&D Allocated to Capital	$ 21,279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,279
6401000	Mat & Supp - Inventory Issue	$ 1,399,513	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,399,513
6400100	Mat & Supp - Outside Material Purchases	$ 1,375,817	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,375,817
6790210	Permitting	$ 1,393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,393
R6010000	SLR Straight Time Blended Labor	$ 244,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244,797
6790322	Small Tools Allocation	$ 64,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,388
6790321	Stores Allocation	$ 153,061	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,061
Cost Sum		$ 10,799,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,799,421
Clearings		$ (10,799,421)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,799,421)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T626001533**	MAOP Replace Bare main Clovis 8-in ML 8 miles from MP 0 to MP 8	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
ENM - Transmission	**ENM**	**PRE-10016**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	05/01/2023	Description	Replace 42,240 (8 miles) of 8-in bare main with new 8-in steel pipe from EPNG to Clovis BV (MP0 - MP8). MAOP for this line will be 500 psig, Ensure piggable, RSV added as appropriate. ENV(1), ROW(3) Work Order # E2343890 Environmental and ROW costs were added to the project. ENV (1) ROW (3).
Estimated In-Service Date	01/31/2024		

Justification

The Clovis 8in Mainline is a bare steel pipeline in the East-Central New Mexico and provides gas to customers in the City of Clovis since the 1930s. The Clovis Mainline also delivers gas to the very high-pressure pipelines that serve customers in the City of Tucumcari and the City of Portales.
The Clovis 8in Mainline has been in service for almost 90 years. The Clovis 8in Mainline does not have traceable, verifiable, and complete pressure test and materials records that are now required by Federal regulations. Additionally, like the Pecos Valley Mainline, steel the Clovis 8in Mainline was constructed with steel that has a high carbon content, which makes the steel more prone to cracking. Pipes of this vintage also require additional inspection tools in order to comply with in-line inspection activities now required under Federal regulations.

After evaluating these challenges, NMGC has decided to replace the entire Clovis 8in Mainline and bring it up to modern pipeline standards.
The report from the most recent ILI assessment on this main completed in 2014 showed 9490 anomalies. The reported anomalies included exterior metal loss, dents, and in some instances deformation. The percent metal loss in some data points was around 50%. Additionally, this pipeline's records showed that it was installed in the 1930'S and does not have a coating (i.e. bare). Thus, this project seeks to replace the entire section between EPNG Farwell and Clovis North 8-in Tie-in receiver. This line was constructed using legacy construction techniques.

Alternatives Considered

Leave pipe as is and continue monitoring its condition and schedule its replacement for the near future. Continue maintenance and repairs on multiple locations

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T626001533 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 649	$ -	$ 649
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 16	$ 23
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 5	$ 8
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,608	$ -	$ 3,608
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328	$ -	$ 328
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ -	$ 29
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,625	$ 21	$ 4,646
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

NMGC Exhibit TCB-6
MAOP Replace Bare main Clovis 8-in ML 8 miles from MP 0 to MP 8
Page 2 of 5

| | | |

Cost Year 02	Investment T626001533	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 649	$ 23	$ 4,500	$ 30,967	$ 16,214	$ 99,846	$ 99,846	$ 99,846	$ 99,846	$ 99,846	$ 99,846	$ 99,846	$ 99,846	$ 851,121
7500015	Capitalized AFUDC Debt	$ 23	$ 13	$ 39	$ 276	$ 586	$ 3,203	$ 6,766	$ 10,330	$ 13,893	$ 17,456	$ -	$ -	$ -	$ 52,585
7100015	Capitalized AFUDC Equity	$ 8	$ 10	$ 87	$ 611	$ 1,318	$ 700	$ 1,478	$ 2,256	$ 3,035	$ 3,813	$ -	$ -	$ -	$ 13,316
6100040	Consultants - Engineering	$ 3,608	$ -	$ 101,233	$ 105,215	$ 29,480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239,535
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 78,615	$ 339,548	$ 339,548	$ 339,548	$ 339,548	$ 339,548	$ 339,548	$ 339,548	$ 339,548	$ 2,794,996
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 30,000	$ -	$ -	$ 241,187	$ 241,187	$ 241,187	$ 241,187	$ 241,187	$ 241,187	$ 241,187	$ 241,187	$ 1,959,498
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ 153	$ -	$ -	$ -	$ 15,942	$ 15,942	$ 15,942	$ 15,942	$ 15,942	$ 15,942	$ 15,942	$ 15,942	$ 127,685
6790324	Engineering &Supervisory Allocation	$ 328	$ 19	$ 4,976	$ 19,403	$ 18,355	$ 96,784	$ 96,784	$ 96,784	$ 96,784	$ 96,784	$ 96,784	$ 96,784	$ 96,784	$ 817,354
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,433	$ 2,433	$ 2,433	$ 2,433	$ 2,433	$ 2,433	$ 2,433	$ 2,433	$ 19,465
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 29	$ 1	$ 249	$ 970	$ 918	$ 3,119	$ 3,119	$ 3,119	$ 3,119	$ 3,119	$ 3,119	$ 3,119	$ 3,119	$ 27,118
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 264,615	$ 264,615	$ 264,615	$ 264,615	$ 264,615	$ 264,615	$ 264,615	$ 264,615	$ 2,116,920
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 16,032	$ 16,032	$ 16,032	$ 16,032	$ 16,032	$ 16,032	$ 16,032	$ 16,032	$ 128,257
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 22,467	$ 22,467	$ 22,467	$ 22,467	$ 22,467	$ 22,467	$ 22,467	$ 22,467	$ 179,735
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 6,854	$ 6,854	$ 6,854	$ 6,854	$ 6,854	$ 6,854	$ 6,854	$ 6,854	$ 54,828
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 16,424	$ 16,424	$ 16,424	$ 16,424	$ 16,424	$ 16,424	$ 16,424	$ 16,424	$ 131,391
Cost Sum		$ 4,646	$ 218	$ 141,084	$ 157,441	$ 145,485	$ 1,129,153	$ 1,133,494	$ 1,137,836	$ 1,142,177	$ 1,146,519	$ 1,125,250	$ 1,125,250	$ 1,125,250	$ 9,513,805
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 4,646	$ 218	$ 141,084	$ 157,441	$ 145,485	$ 1,129,153	$ 1,133,494	$ 1,137,836	$ 1,142,177	$ 1,146,519	$ 1,125,250	$ 1,125,250	$ 1,125,250	$ 9,513,805

Cost Year 03	Investment T626001533	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 851,121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 851,121
7500015	Capitalized AFUDC Debt	$ 52,585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,585
7100015	Capitalized AFUDC Equity	$ 13,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,316
6100040	Consultants - Engineering	$ 239,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239,535
6100080	Consultants - Other	$ 2,794,996	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,794,996
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,959,498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,959,498
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ 127,685	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 127,685
6790324	Engineering &Supervisory Allocation	$ 817,354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 817,354
6790320	Fleet Allocation	$ 19,465	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,465
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 27,118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,118
6400100	Mat & Supp - Outside Material Purchases	$ 2,116,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,116,920
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 128,257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,257
R6010000	SLR Straight Time Blended Labor	$ 179,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179,735
6790322	Small Tools Allocation	$ 54,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54,828
6790321	Stores Allocation	$ 131,391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131,391
Cost Sum		$ 9,513,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,513,805
Clearings		$ -	$ (9,513,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,513,805)
Project Net		$ 9,513,805	$ (9,513,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T626001533	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 851,121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 851,121
7500015	Capitalized AFUDC Debt	$ 52,585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,585
7100015	Capitalized AFUDC Equity	$ 13,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,316
6100040	Consultants - Engineering	$ 239,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239,535
6100080	Consultants - Other	$ 2,794,996	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,794,996
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,959,498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,959,498
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ 127,685	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 127,685
6790324	Engineering &Supervisory Allocation	$ 817,354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 817,354
6790320	Fleet Allocation	$ 19,465	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,465
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 27,118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,118
6400100	Mat & Supp - Outside Material Purchases	$ 2,116,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,116,920
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 128,257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,257
R6010000	SLR Straight Time Blended Labor	$ 179,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179,735
6790322	Small Tools Allocation	$ 54,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54,828
6790321	Stores Allocation	$ 131,391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 131,391
Cost Sum		$ 9,513,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,513,805
Clearings		$ (9,513,805)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,513,805)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601000930**	2020 - 2024 MAOP Software	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-14468**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date: 01/02/2020
Estimated In-Service Date: 01/31/2025

Description: The purpose of this project is to purchase, configure, install and train on a new software program to act as the system of record for MAOP and materials verification. The scope of the project also includes scanning, grading, and sorting the documents by type into DM with links to new software. The software program will interface with GIS and Inspection manager to update system cert lists and attributes within GIS.

Justification: NMGC currently has no database or system of record for MAOP and resulting materials verification. All information is stored on shared drives and hard copies in physical offices around the state. There is also pending changes to regulation (Mega-Rule) that require a formalize MAOP validation and Materials Verification program. Part of those programs is identifying the supporting documentation as Traceable, Verifiable, and Complete. This software will be key to developing those programs. The software will be for both distribution and transmission systems with more detail and focus on the transmission side as required by the Mega-Rule. This will be managed by the DIMP/MAOP engineer. This will also improve the transmission construction as-building by scanning the documents into this system.
This will help with GIS accuracy of pipe information for locates and damage prevention.
In records review efforts, having the paper documents scanned so you can get all as-builts from GIS from your desk would save a large amount of time.
This mitigates the risk of the inability to locate as-built records in a timely manner and keep for the life of the pipeline any record that establishes the material, pressure test, welder/fuser, and location of assets.

Alternatives Considered: Continue using spreadsheets and shared drives to track MAOP with service requests to update GIS and change orders to update Essentials. Utilize DIMP/MAOP engineer to scan
Continue to update GIS as track and traceability is implemented, two databases will be kept until all the mapping corrections are made.
Continue to travel to town plants to do paper records research as necessary

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601000930 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 8,012	$ (10,360)	$ 9,894	$ 18,090	$ -	$ 38	$ 83,125	$ 29,555	$ 38,583	$ 45,754	$ -	$ 21,455	$ 244,147
7500016	Capitalized Interest to PP&E	$ -	$ 7,983	$ 7,821	$ 7,813	$ 8,199	$ 7,438	$ 7,728	$ 8,812	$ 10,186	$ 10,927	$ 11,939	$ 12,590	$ 13,373	$ 114,809
6100080	Consultants - Other	$ -	$ -	$ (121,883)	$ 267,152	$ -	$ 350,581	$ (350,581)	$ 554,166	$ 164,196	$ 214,181	$ 254,003	$ -	$ 597,589	$ 1,929,405
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ 25	$ -	$ -	$ -	$ -	$ 64	$ -	$ -	$ 34	$ 38	$ -	$ -	$ 160
6790315	I&D Allocated to Capital	$ -	$ 5	$ (2)	$ -	$ -	$ -	$ 8	$ -	$ -	$ 15	$ 17	$ -	$ -	$ 43
C6900040	Payroll Tax Adder	$ -	$ 7	$ -	$ -	$ -	$ -	$ 19	$ -	$ -	$ 10	$ 11	$ -	$ -	$ 47
R6010000	SLR Straight Time Blended Labor	$ -	$ 91	$ -	$ -	$ -	$ -	$ 236	$ -	$ -	$ 126	$ 139	$ -	$ -	$ 593
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 16,123	$ (124,424)	$ 284,859	$ 26,289	$ 358,019	$ (342,489)	$ 646,103	$ 203,937	$ 263,877	$ 311,901	$ 12,590	$ 632,418	$ 2,289,204
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 16,123	$ (124,424)	$ 284,859	$ 26,289	$ 358,019	$ (342,489)	$ 646,103	$ 203,937	$ 263,877	$ 311,901	$ 12,590	$ 632,418	$ 2,289,204

Cost Year 02	Investment 601000930	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 244,147	$ 19,369	$ 21,989	$ 23,060	$ 21,232	$ 10,237	$ 10,237	$ 10,297	$ 10,237	$ 10,237	$ 10,237	$ 10,237	$ 11,134	$ 412,649
7500016	Capitalized Interest to PP&E	$ 114,809	$ 14,345	$ 14,906	$ 15,478	$ 15,721	$ 17,573	$ 17,848	$ -	$ -	$ -	$ -	$ -	$ -	$ 210,679
6100080	Consultants - Other	$ 1,929,405	$ (110,871)	$ 146,593	$ -	$ 141,545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,106,671
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 153,630	$ -	$ 90,000	$ 90,000	$ 90,000	$ 90,000	$ 90,000	$ 90,000	$ 90,000	$ 98,146	$ 881,776
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 543	$ -	$ -	$ -	$ -	$ -	$ 543
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 187	$ 187	$ 187	$ 187	$ 187	$ 187	$ 187	$ 187	$ 1,494
C6020000	Fringe Adder	$ 160	$ -	$ -	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
6790315	I&D Allocated to Capital	$ 43	$ -	$ -	$ 5	$ -	$ 239	$ 239	$ 239	$ 239	$ 239	$ 239	$ 239	$ 239	$ 1,963
C6900040	Payroll Tax Adder	$ 47	$ -	$ -	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
R6010000	SLR Straight Time Blended Labor	$ 593	$ -	$ -	$ 76	$ -	$ 2,955	$ 2,955	$ 2,955	$ 2,955	$ 2,955	$ 2,955	$ 2,955	$ 2,955	$ 24,310
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 2,289,204	$ (77,157)	$ 183,488	$ 192,276	$ 178,497	$ 121,191	$ 121,466	$ 104,221	$ 103,618	$ 103,618	$ 103,618	$ 103,618	$ 112,661	$ 3,640,319
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 2,289,204	$ (77,157)	$ 183,488	$ 192,276	$ 178,497	$ 121,191	$ 121,466	$ 104,221	$ 103,618	$ 103,618	$ 103,618	$ 103,618	$ 112,661	$ 3,640,319

Cost Year 03	Investment 601000930	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 412,649	$ 9,246	$ 9,246	$ 9,246	$ 9,246	$ 9,246	$ 9,246	$ 9,246	$ 9,246	$ 9,246	$ 9,246	$ 9,246	$ 9,246	$ 523,599
7500016	Capitalized Interest to PP&E	$ 210,679	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210,679
6100080	Consultants - Other	$ 2,106,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,106,671
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 881,776	$ 98,629	$ 98,629	$ 98,629	$ 98,629	$ 98,629	$ 98,629	$ 98,629	$ 98,629	$ 98,629	$ 98,629	$ 98,629	$ 98,629	$ 2,065,328
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 543
6790320	Fleet Allocation	$ 1,494	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 9	$ 1,608
C6020000	Fringe Adder	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
6790315	I&D Allocated to Capital	$ 1,963	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 12	$ 2,103
C6900040	Payroll Tax Adder	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
R6010000	SLR Straight Time Blended Labor	$ 24,310	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 151	$ 26,119
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 3,640,319	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 4,936,883
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 3,640,319	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 108,047	$ 4,936,883

Cost Year 04	Investment 601000930	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 523,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 523,599
7500016	Capitalized Interest to PP&E	$ 210,679	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210,679
6100080	Consultants - Other	$ 2,106,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,106,671
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,065,328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,065,328
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 543
6790320	Fleet Allocation	$ 1,608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,608
C6020000	Fringe Adder	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181
6790315	I&D Allocated to Capital	$ 2,103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,103
C6900040	Payroll Tax Adder	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
R6010000	SLR Straight Time Blended Labor	$ 26,119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,119
6100190	Software Maintenance	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 4,936,883	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,936,883
Clearings		$ -	$ (4,936,883)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,936,883)
Project Net		$ 4,936,883	$ (4,936,883)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001568**	2022 - 2024 CRM Banner Upgrade	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NCP-16113**	**FP-NMG Intangible**	**Literal**

Project Information

Construction Start Date: 02/01/2022

Estimated In-Service Date: 10/31/2024

Description: Current state of the Banner 2.2 system is that it has been heavily customized and modified over the past 23 years. It has been modified by numerous developers and is not easily supportable. During the Banner Functional Enhancements project in 2019, it became very clear that future enhancements to the system are challenging due to the customized/modified nature of the Banner 2.2 system. Several of the functional enhancements were already in the base code of the latest release of BannerCX. To continue on this path of integrating newer code into a 23-year-old system has proven to be extremely difficult, and exposes the system to high risk of failure. Additionally, NMGC analysis has demonstrated that the risk and cost of implementing a new system would be cost prohibitive when compare to alternative efforts.

Justification: Upgrading existing Banner software to be conducive to latest versions of Banner Software functionality

Alternatives Considered: Replace Banner with a new system. NMGC completed a fit-gap with Deloitte in 2017 and determined that the cost and resource load to implement SAP was ~70M + ~5.5M per year annual support costs. NMGC decided not to move forward due to the high cost, resource load and risk required to implement this system.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001568 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 5,295	$ 11,277	$ 10,787	$ 11,829	$ 5,810	$ 16,421	$ 35,594	$ 180,725	$ 172,032	$ 40,302	$ 490,073
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 2,850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,850
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 4,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293
7500016	Capitalized Interest to PP&E	$ -	$ -	$ 220	$ 4,412	$ 780	$ 931	$ 1,226	$ 1,472	$ 1,732	$ 2,225	$ 3,971	$ 7,038	$ 9,810	$ 33,816
6100060	Consultants - Legal	$ -	$ -	$ -	$ 1,527	$ -	$ 58,032	$ 39,642	$ -	$ 22,556	$ 70,004	$ 7,031	$ -	$ 10,875	$ 209,666
6100080	Consultants - Other	$ -	$ -	$ -	$ 54,688	$ 17,049	$ 11,462	$ 31,236	$ 162	$ 9,362	$ 904,848	$ 860,791	$ 338,904	$ 133,646	$ 2,362,148
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 94	$ -	$ 79	$ 249	$ -	$ 305	$ 254	$ 980
6030050	Empl Exp - Mileage	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94	$ 150	$ 244
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ 560	$ -	$ -	$ -	$ -	$ 576	$ -	$ -	$ 1,136
6030070	Empl Exp - Training	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,799	$ 1,799	$ -	$ -	$ -	$ -	$ -	$ 3,598
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 1,252	$ 3,625	$ -	$ 1,068	$ 1,630	$ 652	$ -	$ 453	$ 1,712	$ 10,393
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ 1,632	$ 1,410	$ 1,068	$ 1,824	$ 1,807	$ 2,267	$ 3,227	$ 4,945	$ 6,354	$ 5,429	$ 29,962
C6020000	Fringe Adder	$ -	$ -	$ -	$ 7,346	$ 8,230	$ 3,469	$ 7,401	$ 6,799	$ 9,956	$ 12,278	$ 13,806	$ 23,042	$ 19,984	$ 112,312
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 878	$ 984	$ 411	$ 884	$ 1,548	$ 4,478	$ 5,515	$ 6,213	$ 10,369	$ 6,976	$ 38,256
6018999	Labor Expense Reclass	$ -	$ -	$ 91,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 91,958
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,802	$ 41,540	$ 76,425	$ 142,884	$ 276,651
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ 98	$ -	$ -	$ -	$ -	$ -	$ 30	$ 128
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71	$ -	$ -	$ -	$ -	$ 71
6798999	Other Operational Expense Reclass	$ -	$ -	$ 16,457	$ 8,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,171
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ -	$ -	$ 52,790	$ 911	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,701
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 2,177	$ 2,439	$ 1,017	$ 2,193	$ 2,006	$ 2,948	$ 3,630	$ 4,091	$ 6,827	$ 5,902	$ 33,229
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 269	$ 53	$ 2,597	$ (2,619)	$ 300
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 27,209	$ 30,483	$ 12,711	$ 27,411	$ 25,078	$ 36,848	$ 45,101	$ 51,080	$ 82,745	$ 76,393	$ 415,058

6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ 5
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6730030	Utilities - Telecom	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ 5
Cost Sum		$ -	$ -	$ 168,568	$ 114,790	$ 73,903	$ 104,073	$ 125,636	$ 47,550	$ 108,358	$ 1,099,393	$ 1,174,820	$ 727,184	$ 451,728	$ 4,196,003
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ 168,568	$ 114,790	$ 73,903	$ 104,073	$ 125,636	$ 47,550	$ 108,358	$ 1,099,393	$ 1,174,820	$ 727,184	$ 451,728	$ 4,196,003

Cost Year 02	Investment 601001568	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 490,073	$ 26,164	$ 45,493	$ 183,656	$ 90,340	$ 114,818	$ 271,986	$ 51,816	$ 66,206	$ 66,041	$ 173,710	$ 25,262	$ 75,538	$ 1,681,106
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ 2,850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,850
7100015	Capitalized AFUDC Equity	$ 4,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293
7500016	Capitalized Interest to PP&E	$ 33,816	$ 11,311	$ 12,218	$ 14,856	$ 17,657	$ 22,140	$ 27,368	$ 31,759	$ 33,398	$ 35,218	$ 38,475	$ 41,187	$ 42,587	$ 361,990
6100060	Consultants - Legal	$ 209,666	$ 4,043	$ -	$ 12,555	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226,263
6100080	Consultants - Other	$ 2,362,148	$ 33,146	$ 462,182	$ 656,786	$ 477,259	$ 888,231	$ 2,303,552	$ 289,003	$ 459,022	$ 457,522	$ 1,435,204	$ 87,231	$ 543,759	$ 10,455,048
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 980	$ 273	$ 1,067	$ 511	$ 642	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,473
6030050	Empl Exp - Mileage	$ 244	$ 93	$ 98	$ 98	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 630
6030800	Empl Exp - Miscellaneous Expense	$ 1,136	$ 20	$ 657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,814
6030070	Empl Exp - Training	$ 3,598	$ -	$ -	$ -	$ 3,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,996
6030080	Empl Exp - Travel and Lodging	$ 10,393	$ 3,068	$ 3,130	$ 7,391	$ 4,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,991
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 29,962	$ 6,630	$ 6,491	$ 6,760	$ 7,695	$ 9,756	$ 10,504	$ 11,471	$ 8,985	$ 8,985	$ 8,985	$ 8,985	$ 8,985	$ 134,191
C6020000	Fringe Adder	$ 112,312	$ 22,370	$ 17,368	$ 24,180	$ 19,008	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195,238
6790315	I&D Allocated to Capital	$ 38,256	$ 5,585	$ 4,326	$ 6,029	$ 4,733	$ 12,505	$ 13,464	$ 14,704	$ 11,516	$ 11,516	$ 11,516	$ 11,516	$ 11,516	$ 157,184
6018999	Labor Expense Reclass	$ 91,958	$ -	$ -	$ 586	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,544
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 276,651	$ 17,581	$ 98,351	$ 51,485	$ 50,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494,541
6400020	Mat & Supp - General and Office Supplies	$ 128	$ -	$ -	$ 394	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 522
6400100	Mat & Supp - Outside Material Purchases	$ 71	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71
6798999	Other Operational Expense Reclass	$ 25,171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,171
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 53,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,701
C6900040	Payroll Tax Adder	$ 33,229	$ 6,616	$ 5,122	$ 7,141	$ 5,604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,712
R6010010	SLR Overtime Blended Labor	$ 300	$ 483	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 870
R6010000	SLR Straight Time Blended Labor	$ 415,058	$ 82,222	$ 63,940	$ 89,263	$ 70,051	$ 154,368	$ 166,199	$ 181,510	$ 142,160	$ 142,160	$ 142,160	$ 142,160	$ 142,160	$ 1,933,410
6790321	Stores Allocation	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6730800	Utilities - Other	$ -	$ -	$ -	$ 783	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 783
6730030	Utilities - Telecom	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
Cost Sum		$ 4,196,003	$ 219,607	$ 720,530	$ 1,062,475	$ 750,967	$ 1,201,818	$ 2,793,073	$ 580,263	$ 721,287	$ 721,443	$ 1,810,050	$ 316,341	$ 824,546	$ 15,918,402
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 4,196,003	$ 219,607	$ 720,530	$ 1,062,475	$ 750,967	$ 1,201,818	$ 2,793,073	$ 580,263	$ 721,287	$ 721,443	$ 1,810,050	$ 316,341	$ 824,546	$ 15,918,402

Cost Year 03	Investment 601001568	Year 2024														
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,681,106	$ 174,165	$ 45,128	$ 80,463	$ 46,109	$ 45,922	$ 45,767	$ 45,662	$ 67,319	$ 153,980	$ 254,894	$ -	$ -	$ 2,640,515
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ 2,850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,850
7100015	Capitalized AFUDC Equity	$ 4,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293
7500016	Capitalized Interest to PP&E	$ 361,990	$ 56,046	$ 60,100	$ 62,448	$ 64,814	$ 66,550	$ 68,281	$ 70,007	$ 72,125	$ 76,215	$ 83,706	$ -	$ -	$ 1,042,283
6100060	Consultants - Legal	$ 226,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226,263
6100080	Consultants - Other	$ 10,455,048	$ 1,720,712	$ 342,112	$ 719,618	$ 352,589	$ 350,589	$ 348,932	$ 347,810	$ 579,194	$ 1,505,061	$ 2,653,223	$ -	$ -	$ 19,374,888
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 3,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,473
6030050	Empl Exp - Mileage	$ 630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 630
6030800	Empl Exp - Miscellaneous Expense	$ 1,814	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,814
6030070	Empl Exp - Training	$ 6,996	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,996
6030080	Empl Exp - Travel and Lodging	$ 27,991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,991
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 134,191	$ 8,822	$ 8,822	$ 8,822	$ 8,822	$ 8,822	$ 8,822	$ 8,822	$ 8,822	$ 8,822	$ 4,410	$ -	$ -	$ 217,998
C6020000	Fringe Adder	$ 195,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195,238
6790315	I&D Allocated to Capital	$ 157,184	$ 10,796	$ 10,796	$ 10,796	$ 10,796	$ 10,796	$ 10,796	$ 10,796	$ 10,796	$ 10,796	$ 5,397	$ -	$ -	$ 259,746
6018999	Labor Expense Reclass	$ 92,544	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,544
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 494,541	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494,541
6400020	Mat & Supp - General and Office Supplies	$ 522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 522
6400100	Mat & Supp - Outside Material Purchases	$ 71	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71
6798999	Other Operational Expense Reclass	$ 25,171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,171
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 53,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,701
C6900040	Payroll Tax Adder	$ 57,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,712
R6010010	SLR Overtime Blended Labor	$ 870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 870
R6010000	SLR Straight Time Blended Labor	$ 1,933,410	$ 140,029	$ 140,029	$ 140,029	$ 140,029	$ 140,029	$ 140,029	$ 140,029	$ 140,029	$ 140,029	$ 70,000	$ -	$ -	$ 3,263,667
6790321	Stores Allocation	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6730800	Utilities - Other	$ 783	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 783
6730030	Utilities - Telecom	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
Cost Sum		$ 15,918,402	$ 2,110,570	$ 606,987	$ 1,022,175	$ 623,159	$ 622,708	$ 622,626	$ 623,125	$ 878,285	$ 1,894,903	$ 3,071,629	$ -	$ -	$ 27,994,570
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	##########	$ -	$ -	$ (27,994,570)
Project Net		$ 15,918,402	$ 2,110,570	$ 606,987	$ 1,022,175	$ 623,159	$ 622,708	$ 622,626	$ 623,125	$ 878,285	$ 1,894,903	##########	$ -	$ -	$ -

Cost Year 04	Investment 601001568	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,640,515	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,640,515
6028999	Benefits Fringe Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7500015	Capitalized AFUDC Debt	$ 2,850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,850
7100015	Capitalized AFUDC Equity	$ 4,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293
7500016	Capitalized Interest to PP&E	$ 1,042,283	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,042,283
6100060	Consultants - Legal	$ 226,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226,263
6100080	Consultants - Other	$ 19,374,888	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,374,888
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 3,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,473
6030050	Empl Exp - Mileage	$ 630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 630
6030800	Empl Exp - Miscellaneous Expense	$ 1,814	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,814
6030070	Empl Exp - Training	$ 6,996	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,996
6030080	Empl Exp - Travel and Lodging	$ 27,991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,991
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ 217,998	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217,998
C6020000	Fringe Adder	$ 195,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195,238
6790315	I&D Allocated to Capital	$ 259,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 259,746
6018999	Labor Expense Reclass	$ 92,544	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,544
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400010	Mat & Supp - Furniture & Computer, Office	$ 494,541	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 494,541
6400020	Mat & Supp - General and Office Supplies	$ 522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 522
6400100	Mat & Supp - Outside Material Purchases	$ 71	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71
6798999	Other Operational Expense Reclass	$ 25,171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,171
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6108999	Outside Services Expense Reclass	$ 53,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,701
C6900040	Payroll Tax Adder	$ 57,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,712
R6010010	SLR Overtime Blended Labor	$ 870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 870
R6010000	SLR Straight Time Blended Labor	$ 3,263,667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,263,667
6790321	Stores Allocation	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
6900049	TOTI - Payroll Tax Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6730800	Utilities - Other	$ 783	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 783
6730030	Utilities - Telecom	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
Cost Sum		$ 27,994,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,994,570
Clearings		$ (27,994,570)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (27,994,570)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610001825	West Mesa 16in ML Reroute - Rio Bravo Bridge (NM 500)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	PRE-10041	FP-NMG Transm Mains-Replace	Literal

Project Information

Construction Start Date: 02/12/2024

Estimated In-Service Date: 06/30/2024

Description: This project entails the rerouting by HDD of a section of the 16in West Mesa ML by boring under the Rio Grande . The gas flow will be maintained during the construction and tie-ins by using a double stopple and a temporary bypass at each end of the section being replaced. The new section of pipe will be hydrostatically tested in-situ to meet the 895 psig MAOP of the West Mesa ML. The new section of pipe will not be attached to the new bridge.

Justification: NMDOT is replacing most of the Rio Bravo bridge in 2024-2025. A section of the 16" West Mesa mainline crosses the rived, attached underneath the southern side of the bridge spans. NMGC will reroute this main at this location by HDD under the Rio Grande river. This new section of 16" pipe will not be attached to the bridge. Instead, it will cross the river on the north side, parallel to the new bridge structure. The proposed new route for this section will avoid future conflicts that may arise due to expected maintenance on the bridge. By boring under the river to install this pipe section, the impact on cost and operations is expected to be lesser than if the reroute goes through a new path in the surrounding vicinity.

Alternatives Considered: NMGC could install the [pipe on the bridge again but a temporary pipeline would need to be constructed over the Rio Grande River to provide continuous service to the power plant, co-gen and NMGC customers. The environmental permitting to run a temporary above ground line over the Rio Grande River is beyond the timeframe given for repair from NMDOT. There would also be safety concerns for rushing water or water traffic that could cause damage to the pipeline. By replacing the pipe via horizontal directional drilling, aka boring, under the river, NMGC can ensure that all customer gas needs are met during construction and that this section of pipeline is not subject to further relocations due to NMDOT bridge work

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001825 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 338	$ 255	$ 593
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 17	$ 21
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 6	$ 7
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,880	$ -	$ 1,880
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,250	$ 4,250
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171	$ 371	$ 542
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ 26	$ 41
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,409	$ 4,924	$ 7,334
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,409	$ 4,924	$ 7,334

Cost Year 02	Investment T610001825	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 593	$ 237	$ 858	$ 1,235	$ -	$ 1,101	$ 5,169	$ 3,810	$ 1,322	$ 1,322	$ 2,094	$ 10,548	$ 11,379	$ 39,669
7500015	Capitalized AFUDC Debt	$ 21	$ 23	$ 21	$ 35	$ 43	$ 176	$ 286	$ 443	$ 532	$ 579	$ 638	$ 868	$ 1,268	$ 4,932
7100015	Capitalized AFUDC Equity	$ 7	$ 18	$ 46	$ 78	$ 96	$ 38	$ 62	$ 97	$ 116	$ 126	$ 139	$ 189	$ 277	$ 1,291
6100040	Consultants - Engineering	$ 1,880	$ -	$ -	$ -	$ -	$ 10,000	$ 41,000	$ 34,600	$ 12,000	$ 12,000	$ 12,000	$ 8,000	$ 5,300	$ 136,780
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ 4,250	$ 1,580	$ 5,723	$ 8,231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,783
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 8,500	$ -	$ (1,000)	$ 8,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,500
6790324	Engineering &Supervisory Allocation	$ 542	$ 192	$ 949	$ 774	$ -	$ 1,068	$ 5,010	$ 3,694	$ 1,281	$ 1,281	$ 2,030	$ 10,225	$ 11,030	$ 38,075
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 41	$ 10	$ 47	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,683	$ 95,554	$ 176,237
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,936	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,936
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,017	$ 5,012	$ -	$ 12,029
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,090	$ 2,475	$ 4,565
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,008	$ 5,931	$ 10,939
Cost Sum		$ 7,334	$ 10,559	$ 7,645	$ 9,390	$ 8,138	$ 12,383	$ 57,463	$ 42,643	$ 15,251	$ 15,308	$ 23,919	$ 122,623	$ 133,215	$ 465,871
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 7,334	$ 10,559	$ 7,645	$ 9,390	$ 8,138	$ 12,383	$ 57,463	$ 42,643	$ 15,251	$ 15,308	$ 23,919	$ 122,623	$ 133,215	$ 465,871

Cost Year 03	Investment T610001825	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 39,669	$ 31,245	$ 36,310	$ 40,874	$ 61,701	$ 2,346	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212,145
7500015	Capitalized AFUDC Debt	$ 4,932	$ 984	$ 1,610	$ 2,315	$ 3,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,089
7100015	Capitalized AFUDC Equity	$ 1,291	$ 652	$ 1,067	$ 1,534	$ 2,153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,698
6100040	Consultants - Engineering	$ 136,780	$ 14,569	$ -	$ 29,770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181,119
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ 95,304	$ 25,061	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120,365
6100080	Consultants - Other	$ 19,783	$ 22,054	$ 88,035	$ 20,449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,321
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 15,500	$ -	$ 283,257	$ 361,514	$ 549,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,210,033
6790324	Engineering &Supervisory Allocation	$ 38,075	$ 30,410	$ 35,340	$ 39,782	$ 60,053	$ 2,283	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205,944
6790320	Fleet Allocation	$ -	$ 432	$ 1,048	$ 1,572	$ 891	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,943
6790315	I&D Allocated to Capital	$ 137	$ 529	$ 1,283	$ 1,924	$ 1,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,963
6401000	Mat & Supp - Inventory Issue	$ -	$ 2,664	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,664
6400100	Mat & Supp - Outside Material Purchases	$ 176,237	$ 281,081	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 457,318
6790210	Permitting	$ 5,936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,936
6710050	Rent - Right of way	$ 12,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,029
R6010010	SLR Overtime Blended Labor	$ -	$ 5,624	$ 10,611	$ 15,916	$ 9,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,109
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,236	$ 6,027	$ 9,040	$ 4,178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,481
6790322	Small Tools Allocation	$ 4,565	$ 6,583	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,147
6790321	Stores Allocation	$ 10,939	$ 15,649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,587
Cost Sum		$ 465,871	$ 413,712	$ 464,589	$ 524,690	$ 788,339	$ 29,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,686,891
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (2,686,891)	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,686,891)
Project Net		$ 465,871	$ 413,712	$ 464,589	$ 524,690	$ 788,339	$ 29,690	$ (2,686,891)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610001825	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 212,145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212,145
7500015	Capitalized AFUDC Debt	$ 13,089	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,089
7100015	Capitalized AFUDC Equity	$ 6,698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,698
6100040	Consultants - Engineering	$ 181,119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181,119
6100060	Consultants - Legal	$ 120,365	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120,365
6100080	Consultants - Other	$ 150,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,321
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,210,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,210,033
6790324	Engineering &Supervisory Allocation	$ 205,944	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205,944
6790320	Fleet Allocation	$ 3,943	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,943
6790315	I&D Allocated to Capital	$ 4,963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,963
6401000	Mat & Supp - Inventory Issue	$ 2,664	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,664
6400100	Mat & Supp - Outside Material Purchases	$ 457,318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 457,318
6790210	Permitting	$ 5,936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,936
6710050	Rent - Right of way	$ 12,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,029
R6010010	SLR Overtime Blended Labor	$ 42,109	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,109
R6010000	SLR Straight Time Blended Labor	$ 20,481	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,481
6790322	Small Tools Allocation	$ 11,147	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,147
6790321	Stores Allocation	$ 26,587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,587
Cost Sum		$ 2,686,891	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,686,891
Clearings		$ (2,686,891)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,686,891)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626001861	Eastern AMR Installation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	NEW-15569	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date	01/02/2023	Description	Install AMR's on all 15934 meters in the Eastern (Clovis, Portales, Tucumcari, and Clayton) area.
Estimated In-Service Date	11/29/2024		
Justification	AMR installation will help the meter readers read meters that are in difficult areas throughout the Eastern area, help to reduce the manpower spent reading dedicated routes, and eliminate the travel time going back for re-reads.		
Alternatives Considered	Continue reading meters in areas throughout the Eastern area manually.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626001861 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 45,538	$ 2,350	$ 45,538	$ 19,822	$ 17,212	$ 2,984	$ 2,984	$ 2,984	$ 139,411
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 838	$ 1,721	$ 2,604	$ 3,808	$ 4,492	$ 4,868	$ 4,985	$ 5,102	$ 28,419
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 183	$ 376	$ 569	$ 832	$ 981	$ 1,063	$ 1,089	$ 1,114	$ 6,207
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 44,141	$ 2,278	$ 44,141	$ 19,214	$ 16,684	$ 2,892	$ 2,892	$ 2,892	$ 135,136
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 856	$ 856	$ 856	$ 856	$ 856	$ 1,712	$ 1,712	$ 1,712	$ 9,418
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,097	$ 1,097	$ 1,097	$ 1,097	$ 1,097	$ 2,195	$ 2,195	$ 2,195	$ 12,072
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 389,859	$ 7,596	$ 389,859	$ 162,244	$ 139,138	$ -	$ -	$ -	$ 1,088,697
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 3,387	$ 3,387	$ 3,387	$ 3,387	$ 3,387	$ 6,773	$ 6,773	$ 6,773	$ 37,253
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 10,160	$ 10,160	$ 10,160	$ 10,160	$ 10,160	$ 20,320	$ 20,320	$ 20,320	$ 111,760
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 10,097	$ 197	$ 10,097	$ 4,202	$ 3,604	$ -	$ -	$ -	$ 28,197
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 24,197	$ 471	$ 24,197	$ 10,070	$ 8,636	$ -	$ -	$ -	$ 67,572
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 530,355	$ 30,490	$ 532,507	$ 235,692	$ 206,246	$ 42,808	$ 42,950	$ 43,092	$ 1,664,140
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 530,355	$ 30,490	$ 532,507	$ 235,692	$ 206,246	$ 42,808	$ 42,950	$ 43,092	$ 1,664,140

Cost Year 02	Investment 626001861	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 139,411	$ 5,072	$ 5,731	$ 6,362	$ 6,362	$ 7,634	$ 7,634	$ 7,634	$ 2,845	$ -	$ -	$ -	$ 28,489	$ 217,173
7500015	Capitalized AFUDC Debt	$ 28,419	$ 2,457	$ 2,567	$ 2,689	$ 2,818	$ 2,960	$ 3,115	$ 3,270	$ 3,376	$ 3,405	$ 3,405	$ 3,405	$ -	$ 61,889
7100015	Capitalized AFUDC Equity	$ 6,207	$ 1,629	$ 1,701	$ 1,783	$ 1,868	$ 1,962	$ 2,065	$ 2,167	$ 2,238	$ 2,257	$ 2,257	$ 2,257	$ -	$ 28,391
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 135,136	$ 4,936	$ 5,578	$ 6,192	$ 6,192	$ 7,430	$ 7,430	$ 7,430	$ 2,769	$ -	$ -	$ -	$ 27,729	$ 210,821
6790320	Fleet Allocation	$ 9,418	$ 3,414	$ 3,858	$ 4,282	$ 4,282	$ 5,138	$ 5,138	$ 5,138	$ 1,915	$ -	$ -	$ -	$ -	$ 42,582
6790315	I&D Allocated to Capital	$ 12,072	$ 4,178	$ 4,721	$ 5,240	$ 5,240	$ 6,288	$ 6,288	$ 6,288	$ 2,343	$ -	$ -	$ -	$ -	$ 52,659
6400100	Mat & Supp - Outside Material Purchases	$ 1,088,697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297,473	$ 1,386,170
R6010010	SLR Overtime Blended Labor	$ 37,253	$ 13,547	$ 15,308	$ 16,992	$ 16,992	$ 20,390	$ 20,390	$ 20,390	$ -	$ -	$ -	$ -	$ -	$ 161,261
R6010000	SLR Straight Time Blended Labor	$ 111,760	$ 40,640	$ 45,923	$ 50,975	$ 50,975	$ 61,170	$ 61,170	$ 61,170	$ 30,395	$ -	$ -	$ -	$ -	$ 514,177
6790322	Small Tools Allocation	$ 28,197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,901	$ 35,099
6790321	Stores Allocation	$ 67,572	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,406	$ 83,978
Cost Sum		$ 1,664,140	$ 75,872	$ 85,387	$ 94,514	$ 94,728	$ 112,973	$ 113,230	$ 113,488	$ 45,882	$ 5,662	$ 5,662	$ 5,662	$ 376,998	$ 2,794,199
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,417,201)	$ -	$ (2,417,201)
Project Net		$ 1,664,140	$ 75,872	$ 85,387	$ 94,514	$ 94,728	$ 112,973	$ 113,230	$ 113,488	$ 45,882	$ 5,662	$ 5,662	$ (2,411,539)	$ 376,998	$ 376,998

Cost Year 03	Investment 626001861	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 217,173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217,173
7500015	Capitalized AFUDC Debt	$ 61,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,889
7100015	Capitalized AFUDC Equity	$ 28,391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,391
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 210,821	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210,821
6790320	Fleet Allocation	$ 42,582	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,582
6790315	I&D Allocated to Capital	$ 52,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,659
6400100	Mat & Supp - Outside Material Purchases	$ 1,386,170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,386,170
R6010010	SLR Overtime Blended Labor	$ 161,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161,261
R6010000	SLR Straight Time Blended Labor	$ 514,177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 514,177
6790322	Small Tools Allocation	$ 35,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,099
6790321	Stores Allocation	$ 83,978	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83,978
Cost Sum		$ 2,794,199	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,794,199
Clearings		$ (2,417,201)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,417,201)
Project Net		$ 376,998	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 376,998

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**633000955**	TOC 8" ML Reinforcement Phase III	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	**SWNM**	**NEW-15582**	**FP-NMG Dist Specifics-New**	**Literal**

Project Information

Construction Start Date	05/06/2024	Description: Install approximately 16,260' of 8-inch Steel starting just south of Garfield, NM in Township 18s Range 4w, Section 21a and continuing along New Mexico Hwy 187 before ending in Township 18s Range 4w, Section 5b.
Estimated In-Service Date	08/31/2024	ENV 3, ROW 3, Went to HDR - DOT, ROW Permitting

Justification: The T or C Mainline has been in service for over 850 years, which is a long time for a pipeline. Because of the standards in place at the time of its construction, of the T or C Mainline is constructed of four-inch bare coated steel main that incorporates lap-weldslow frequency electric resistance welded (LF-ERW) long seams, which are no longer used in the industry. The pipe has a thin wall of 0.141in that requires highly skilled welders to perform any repairs. Additionally, NMGC is experiencing higher demand from the area's chile producers who use gas to dehydrate part of the chile crop in Southern New Mexico.

Alternatives Considered: This is the most feasible option for providing additional capacity for the TorC Mainline (Distribution) system, as well as, increased reliability of the system.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000955 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 6,852	$ -	$ 10,807	$ -	$ 9,221	$ 3,316	$ 3,961	$ -	$ -	$ -	$ -	$ -	$ 34,156
7500015	Capitalized AFUDC Debt	$ -	$ 81	$ 92	$ 164	$ 232	$ 692	$ 911	$ 1,039	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 1,108	$ 8,753
7100015	Capitalized AFUDC Equity	$ -	$ 63	$ 206	$ 364	$ 523	$ 151	$ 199	$ 227	$ 242	$ 242	$ 242	$ 242	$ 242	$ 2,943
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 45,677	$ -	$ 72,043	$ -	$ 83,732	$ 30,108	$ 35,971	$ -	$ -	$ -	$ -	$ -	$ 267,531
6790324	Engineering &Supervisory Allocation	$ -	$ 5,536	$ -	$ 6,771	$ -	$ 8,938	$ 3,214	$ 3,840	$ -	$ -	$ -	$ -	$ -	$ 28,300
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 277	$ -	$ 339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 615
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 58,486	$ 298	$ 90,488	$ 755	$ 102,735	$ 37,748	$ 45,038	$ 1,350	$ 1,350	$ 1,350	$ 1,350	$ 1,350	$ 342,298
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 58,486	$ 298	$ 90,488	$ 755	$ 102,735	$ 37,748	$ 45,038	$ 1,350	$ 1,350	$ 1,350	$ 1,350	$ 1,350	$ 342,298

Cost Year 02	Investment 633000955	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 34,156	$ -	$ -	$ -	$ -	$ 93,508	$ 45,785	$ 31,653	$ -	$ -	$ -	$ -	$ -	$ 205,102
7500015	Capitalized AFUDC Debt	$ 8,753	$ 517	$ 517	$ 517	$ 517	$ 1,388	$ 2,675	$ 3,379	$ -	$ -	$ -	$ -	$ -	$ 18,261
7100015	Capitalized AFUDC Equity	$ 2,943	$ 342	$ 342	$ 342	$ 342	$ 920	$ 1,773	$ 2,239	$ -	$ -	$ -	$ -	$ -	$ 9,245
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 1,936	$ 1,936	$ 1,291	$ -	$ -	$ -	$ -	$ -	$ 5,163
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 267,531	$ -	$ -	$ -	$ -	$ 393,617	$ 487,219	$ 324,812	$ -	$ -	$ -	$ -	$ -	$ 1,473,179
6790324	Engineering &Supervisory Allocation	$ 28,300	$ -	$ -	$ -	$ -	$ 91,010	$ 44,562	$ 30,808	$ -	$ -	$ -	$ -	$ -	$ 194,680
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 761	$ -	$ -	$ -	$ -	$ -	$ 761
6790315	I&D Allocated to Capital	$ 615	$ -	$ -	$ -	$ -	$ -	$ -	$ 931	$ -	$ -	$ -	$ -	$ -	$ 1,546
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 589,780	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 589,780
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,073	$ -	$ -	$ -	$ -	$ -	$ 12,073
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 13,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,683
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 32,527	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,527
Cost Sum		$ 342,298	$ 859	$ 859	$ 859	$ 859	$ 1,218,369	$ 583,949	$ 407,946	$ -	$ -	$ -	$ -	$ -	$ 2,555,999
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,555,999)	$ -	$ -	$ -	$ -	$ (2,555,999)
Project Net		$ 342,298	$ 859	$ 859	$ 859	$ 859	$ 1,218,369	$ 583,949	$ 407,946	$ (2,555,999)	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 633000955	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 205,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205,102
7500015	Capitalized AFUDC Debt	$ 18,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,261
7100015	Capitalized AFUDC Equity	$ 9,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,245
6100080	Consultants - Other	$ 5,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,163
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,473,179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,473,179
6790324	Engineering &Supervisory Allocation	$ 194,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 194,680
6790320	Fleet Allocation	$ 761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 761
6790315	I&D Allocated to Capital	$ 1,546	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,546
6400100	Mat & Supp - Outside Material Purchases	$ 589,780	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 589,780
R6010000	SLR Straight Time Blended Labor	$ 12,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,073
6790322	Small Tools Allocation	$ 13,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,683
6790321	Stores Allocation	$ 32,527	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,527
Cost Sum		$ 2,555,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,555,999
Clearings		$ (2,555,999)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,555,999)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **662001863**	Investment Name North Central AMR Installation	Scenario **2024-2028 Budget**
	Location **Espanola**	Area **NCNM**	Funding Project # **NEW-15703**	Funding Project Type **FP-NMG Dist Specifics-New**	Currency Scale **Literal**

Project Information

Construction Start Date	04/03/2023	Description	Install AMR's on all 24641 meters in the North Central (Espanola and Taos) area. ENV (0), ROW (0) Product lead time is 6-8mo to get the ERTs, installation time is 10 months.
Estimated In-Service Date	11/29/2024		
Justification	AMR installation will help the meter readers read meters that are in difficult areas throughout the North Central area, help to reduce the manpower spent reading dedicated routes, and eliminate the travel time going back for re-reads.		
Alternatives Considered	Continue reading meters in areas throughout the North Central area manually, however, it has been difficult to keep the meter reading positions filled in Espanola and Taos. Other team members are being reassigned to read meters which is stretching the ability of these areas to keep up with their normal assigned duties.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662001863 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 49,505	$ -	$ 12,995	$ 12,995	$ 12,995	$ 12,995	$ 12,995	$ 39,820	$ 154,300
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 866	$ 1,732	$ 1,960	$ 2,414	$ 2,869	$ 3,324	$ 3,778	$ 4,702	$ 21,646
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 189	$ 378	$ 428	$ 527	$ 627	$ 726	$ 825	$ 1,027	$ 4,728
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 449,523	$ -	$ 118,000	$ 118,000	$ 118,000	$ 118,000	$ 118,000	$ 361,585	$ 1,401,108
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 47,987	$ -	$ 12,597	$ 12,597	$ 12,597	$ 12,597	$ 12,597	$ 38,599	$ 149,568
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 548,070	$ 2,111	$ 145,979	$ 146,533	$ 147,087	$ 147,641	$ 148,195	$ 445,734	$ 1,731,350
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 548,070	$ 2,111	$ 145,979	$ 146,533	$ 147,087	$ 147,641	$ 148,195	$ 445,734	$ 1,731,350

Cost Year 02	Investment 662001863	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 154,300	$ 37,767	$ 37,766	$ 34,239	$ 34,239	$ 34,239	$ 34,239	$ 30,690	$ 23,194	$ 23,207	$ 23,943	$ 24,223	$ 23,943	$ 515,988
7500015	Capitalized AFUDC Debt	$ 21,646	$ 2,860	$ 3,545	$ 4,198	$ 4,819	$ 5,440	$ 6,061	$ 6,650	$ 7,139	$ 7,560	$ 7,988	$ 8,425	$ -	$ 86,331
7100015	Capitalized AFUDC Equity	$ 4,728	$ 1,895	$ 2,349	$ 2,782	$ 3,194	$ 3,606	$ 4,017	$ 4,408	$ 4,732	$ 5,011	$ 5,294	$ 5,584	$ -	$ 47,601
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,401,108	$ 403,489	$ 403,488	$ 365,798	$ 365,798	$ 365,798	$ 365,798	$ 327,881	$ 247,798	$ 247,943	$ 255,798	$ 258,798	$ 255,798	$ 5,265,293
6790324	Engineering &Supervisory Allocation	$ 149,568	$ 36,758	$ 36,758	$ 33,324	$ 33,324	$ 33,324	$ 33,324	$ 29,870	$ 22,574	$ 22,588	$ 23,303	$ 23,576	$ 23,303	$ 501,596
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 1,731,350	$ 482,768	$ 483,907	$ 440,341	$ 441,374	$ 442,407	$ 443,440	$ 399,499	$ 305,437	$ 306,309	$ 316,326	$ 320,606	$ 303,044	$ 6,416,809
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,113,765)	$ -	$ (6,113,765)
Project Net		$ 1,731,350	$ 482,768	$ 483,907	$ 440,341	$ 441,374	$ 442,407	$ 443,440	$ 399,499	$ 305,437	$ 306,309	$ 316,326	$ (5,793,158)	$ 303,044	$ 303,044

Cost Year 03	Investment 662001863	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 515,988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 515,988
7500015	Capitalized AFUDC Debt	$ 86,331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,331
7100015	Capitalized AFUDC Equity	$ 47,601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,601
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,265,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,265,293
6790324	Engineering &Supervisory Allocation	$ 501,596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 501,596
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ 6,416,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,416,809
Clearings		$ (6,113,765)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,113,765)
Project Net		$ 303,044	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303,044

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**684000926**	NW Gallup - AMR Project	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	**NWNM**	**PRE-09055**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/10/2023	Description: This project will involve setting the Gallup service area, including all commercial and residential meters (8,774 existing meters) to an automated meter reading system. Some meters may need replacement upon inspection due to inability to connect an ERT device. This system will allow reads to be collected from a vehicle that will receive transmitted reads as it drives through the routes.
Estimated In-Service Date	08/16/2024	ENV 0, ROW 0, Station work - not earth disturbing

Justification: ERT'ing the Gallup area will ensure that we read all routes within these areas. Due to resource issues, some read cycles need to be estimated because we do not have the manpower to read every route. This system will allow reads to be collected from a vehicle that will receive transmitted reads as it drives through the routes. This system will not only provide more accurate reads, but it will also ensure that we avoid the need to estimate read cycles that we were unable to read due to resource issues or inclement weather. This will also provide safety to the company team members by allowing them to gather reads from the safety of a vehicle.

Alternatives Considered: The alternative considered would be to acquire more resources for meter reading. If meter reading continues to be performed manually, it would require allocating personnel from other departments to assist.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 684000926 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 65,035	$ -	$ 1,118	$ 315	$ 15,921	$ 4,535	$ 7,891	$ 4,535	$ 4,535	$ 4,535	$ 108,420
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 1,807	$ 1,833	$ 2,132	$ 2,503	$ 2,724	$ 2,944	$ 3,103	$ 3,261	$ 20,307
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 395	$ 400	$ 466	$ 547	$ 595	$ 643	$ 678	$ 712	$ 4,435
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,178	$ 41,178	$ 41,178	$ 41,178	$ 41,178	$ 205,892
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 40,748	$ -	$ 1,084	$ 305	$ 15,433	$ 4,396	$ 7,649	$ 4,396	$ 4,396	$ 4,396	$ 82,802
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 2,037	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,037
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 907,323	$ (473,756)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 433,567
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 9,896	$ 2,788	$ 140,918	$ -	$ 29,709	$ -	$ -	$ -	$ 183,311
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 18,690	$ (52,228)	$ 256	$ 72	$ 3,650	$ -	$ 769	$ -	$ -	$ -	$ (28,791)
6790321	Stores Allocation	$ -	$ -	$ -	$ 54,483	$ (57,411)	$ 614	$ 173	$ 8,746	$ -	$ 1,844	$ -	$ -	$ -	$ 8,450
Cost Sum		$ -	$ -	$ -	$ 1,088,317	$ (583,396)	$ 15,170	$ 5,887	$ 187,265	$ 53,159	$ 92,360	$ 53,696	$ 53,889	$ 54,083	$ 1,020,430
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ 1,088,317	$ (583,396)	$ 15,170	$ 5,887	$ 187,265	$ 53,159	$ 92,360	$ 53,696	$ 53,889	$ 54,083	$ 1,020,430

Cost Year 02	Investment 684000926	Year 2024															
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 108,420	$ 46,489	$ 3,854	$ 3,953	$ 4,018	$ 4,304	$ 3,854	$ 1,743	$ -	$ 3,115	$ -	$ -	$ 291	$ 180,041
7500015	Capitalized AFUDC Debt	$ 20,307	$ 1,997	$ 2,471	$ 2,542	$ 2,614	$ 2,689	$ 2,763	$ 2,814	$ 2,830	$ -	$ -	$ -	$ -	$ 41,026
7100015	Capitalized AFUDC Equity	$ 4,435	$ 1,323	$ 1,638	$ 1,685	$ 1,732	$ 1,782	$ 1,832	$ 1,865	$ 1,876	$ -	$ -	$ -	$ -	$ 18,168
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 205,892	$ 44,580	$ 41,178	$ 42,234	$ 42,924	$ 45,986	$ 41,178	$ 18,620	$ -	$ 33,275	$ -	$ -	$ 1,500	$ 517,368
6790324	Engineering &Supervisory Allocation	$ 82,802	$ 45,248	$ 3,751	$ 3,848	$ 3,910	$ 4,189	$ 3,751	$ 1,696	$ -	$ 3,031	$ -	$ -	$ 283	$ 152,511
6790315	I&D Allocated to Capital	$ 2,037	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,037
6401000	Mat & Supp - Inventory Issue	$ 433,567	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 433,567
6400100	Mat & Supp - Outside Material Purchases	$ 183,311	$ 441,850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,575	$ 626,736
6790322	Small Tools Allocation	$ (28,791)	$ 10,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37	$ (18,504)
6790321	Stores Allocation	$ 8,450	$ 24,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87	$ 32,905
Cost Sum		$ 1,020,430	$ 616,106	$ 52,892	$ 54,261	$ 55,198	$ 58,951	$ 53,379	$ 26,738	$ 4,706	$ 39,421	$ -	$ -	$ 3,773	$ 1,985,855
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,942,661)	$ -	$ -	$ -	$ -	$ (1,942,661)
Project Net		$ 1,020,430	$ 616,106	$ 52,892	$ 54,261	$ 55,198	$ 58,951	$ 53,379	$ 26,738	$ (1,937,955)	$ 39,421	$ -	$ -	$ 3,773	$ 43,194

Cost Year 03	Investment 684000926	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 180,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180,041
7500015	Capitalized AFUDC Debt	$ 41,026	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,026
7100015	Capitalized AFUDC Equity	$ 18,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,168
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 517,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 517,368
6790324	Engineering &Supervisory Allocation	$ 152,511	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152,511
6790315	I&D Allocated to Capital	$ 2,037	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,037
6401000	Mat & Supp - Inventory Issue	$ 433,567	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 433,567
6400100	Mat & Supp - Outside Material Purchases	$ 626,736	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 626,736
6790322	Small Tools Allocation	$ (18,504)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (18,504)
6790321	Stores Allocation	$ 32,905	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,905
Cost Sum		$ 1,985,855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,985,855
Clearings		$ (1,942,661)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,942,661)
Project Net		$ 43,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,194

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624001106**	Lea County ML Make Piggable	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**PRE-08869**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/03/2024	Description: This make piggable consists of construction of a launcher site, receiver site, and 3 block valves on the Lea County ML between Eddy County ML and Cunningham JCT. Pig through the compressor station. Install RSV (5): Valve actuator & SCADA for remote actuation at 7" Check Valve (Launcher site), Lea County ML Compressor, 21 Mile Valve Box, 10" Block Valve on Caprock, & 35 Mile Valve. Opportunistic material verification - 10 cut outs ENV 3, ROW 3, B&M Keep in ROW WO#02343937
Estimated In-Service Date	11/30/2024	

Justification	The mega-rule requires all MCA's will be assessed and the preference is to use ILI for assessment. NMGC is making the Lea County ML piggable and a 20 year plan has been put in place to make all MCA's piggable. Lea Co ML is one of the first on the list and is set for construction in 2024
Alternatives Considered	Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001106 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 4,782	$ -	$ 9,087	$ 9,030	$ 5,727	$ 5,727	$ 5,727	$ 5,727	$ 3,304	$ 3,304	$ 52,414
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 32	$ 62	$ 301	$ 618	$ 876	$ 1,076	$ 1,277	$ 1,477	$ 1,635	$ 1,751	$ 9,105
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 70	$ 140	$ 66	$ 135	$ 191	$ 235	$ 279	$ 323	$ 357	$ 382	$ 2,179
6100080	Consultants - Other	$ -	$ -	$ -	$ 31,880	$ -	$ 82,518	$ 82,000	$ 52,000	$ 52,000	$ 52,000	$ 52,000	$ 30,000	$ 30,000	$ 464,398
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 2,996	$ -	$ 8,809	$ 8,754	$ 5,551	$ 5,551	$ 5,551	$ 5,551	$ 3,203	$ 3,203	$ 49,168
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ 39,910	$ 203	$ 100,781	$ 100,537	$ 64,345	$ 64,589	$ 64,833	$ 65,077	$ 38,499	$ 38,640	$ 577,414
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ 39,910	$ 203	$ 100,781	$ 100,537	$ 64,345	$ 64,589	$ 64,833	$ 65,077	$ 38,499	$ 38,640	$ 577,414

Cost Year 02	Investment T624001106	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 52,414	$ 28,407	$ 4,730	$ 468	$ 936	$ 936	$ 2,808	$ 17,907	$ 18,041	$ 20,435	$ 3,630	$ -	$ -	$ 150,712
7500015	Capitalized AFUDC Debt	$ 9,105	$ 1,112	$ 1,426	$ 1,475	$ 1,488	$ 1,505	$ 1,539	$ 1,728	$ 2,057	$ 2,411	$ 2,633	$ -	$ -	$ 26,479
7100015	Capitalized AFUDC Equity	$ 2,179	$ 737	$ 945	$ 978	$ 986	$ 997	$ 1,020	$ 1,145	$ 1,363	$ 1,598	$ 1,745	$ -	$ -	$ 13,694
6100080	Consultants - Other	$ 464,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464,398
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 5,000	$ 5,000	$ 5,000	$ 10,000	$ 10,000	$ 10,000	$ 183,564	$ 158,971	$ 186,694	$ 12,960	$ -	$ -	$ 587,189
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,983	$ 8,983	$ 8,983	$ -	$ -	$ 26,950
6790324	Engineering &Supervisory Allocation	$ 49,168	$ 27,648	$ 4,604	$ 456	$ 911	$ 911	$ 2,733	$ 17,429	$ 17,559	$ 19,889	$ 3,533	$ -	$ -	$ 144,840
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 488	$ 1,562	$ 1,427	$ 1,061	$ -	$ -	$ 4,538
6790315	I&D Allocated to Capital	$ 150	$ -	$ -	$ -	$ -	$ -	$ -	$ 598	$ 1,912	$ 1,746	$ 1,298	$ -	$ -	$ 5,703
6401000	Mat & Supp - Inventory Issue	$ -	$ 291,724	$ 44,505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336,229
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,223	$ 13,961	$ 11,031	$ 5,223	$ -	$ -	$ 35,437
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,529	$ 10,833	$ 11,615	$ 11,615	$ -	$ -	$ 36,592
6790322	Small Tools Allocation	$ -	$ 6,768	$ 1,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,801
6790321	Stores Allocation	$ -	$ 16,089	$ 2,454	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,543
Cost Sum		$ 577,414	$ 377,485	$ 64,698	$ 8,376	$ 14,321	$ 14,349	$ 38,100	$ 230,610	$ 235,243	$ 265,828	$ 52,680	$ -	$ -	$ 1,879,106
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,879,106)	$ -	$ (1,879,106)
Project Net		$ 577,414	$ 377,485	$ 64,698	$ 8,376	$ 14,321	$ 14,349	$ 38,100	$ 230,610	$ 235,243	$ 265,828	$ 52,680	$ (1,879,106)	$ -	$ -

Cost Year 03	Investment T624001106	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 150,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,712
7500015	Capitalized AFUDC Debt	$ 26,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,479
7100015	Capitalized AFUDC Equity	$ 13,694	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,694
6100080	Consultants - Other	$ 464,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464,398
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 587,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587,189
6030080	Empl Exp - Travel and Lodging	$ 26,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,950
6790324	Engineering &Supervisory Allocation	$ 144,840	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144,840
6790320	Fleet Allocation	$ 4,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,538
6790315	I&D Allocated to Capital	$ 5,703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,703
6401000	Mat & Supp - Inventory Issue	$ 336,229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336,229
6710050	Rent - Right of way	$ 20,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000
R6010010	SLR Overtime Blended Labor	$ 35,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,437
R6010000	SLR Straight Time Blended Labor	$ 36,592	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,592
6790322	Small Tools Allocation	$ 7,801	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,801
6790321	Stores Allocation	$ 18,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,543
Cost Sum		$ 1,879,106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,879,106
Clearings		$ (1,879,106)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,879,106)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**621001838**	SW AMR Installation	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Alamogordo	**SWNM**	**NEW-15583**	**FP-NMG Dist Specifics-New**	**Literal**

Project Information

Construction Start Date	10/01/2024	Description	Install AMR's on all 42119 meters in the SW (Alamogordo, Silver City, T or C, and Anthony) area. ENV 0, ROW 0, There are no identified significant ENV or ROW issues.
Estimated In-Service Date	08/31/2025		
Justification	AMR installation will help the meter readers read meters that are in difficult areas throughout the SW area, help to reduce the manpower spent reading dedicated routes, and eliminate the travel time going back for re-reads.		
Alternatives Considered	Continue reading meters in areas throughout the SW area manually.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 621001838 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 300,021	$ 33,751	$ 33,751	$ 33,751	$ 401,274
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,831	$ 5,969	$ 6,581	$ 7,193	$ 22,575
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,877	$ 3,956	$ 4,362	$ 4,768	$ 14,962
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 360,586	$ 360,586	$ 360,586	$ 360,586	$ 1,442,345
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292,008	$ 32,849	$ 32,849	$ 32,849	$ 390,556
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,780,266	$ -	$ -	$ -	$ 2,780,266
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,502	$ -	$ -	$ -	$ 64,502
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,333	$ -	$ -	$ -	$ 153,333
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,955,424	$ 437,111	$ 438,129	$ 439,148	$ 5,269,813
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,955,424	$ 437,111	$ 438,129	$ 439,148	$ 5,269,813

Cost Year 02	Investment 621001838	Year 2025													
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 401,274	$ 24,779	$ 24,779	$ 24,779	$ 24,779	$ 25,121	$ 25,121	$ 25,121	$ 25,123	$ -	$ -	$ -	$ -	$ 600,877
7500015	Capitalized AFUDC Debt	$ 22,575	$ 10,050	$ 10,833	$ 11,615	$ 12,398	$ 13,186	$ 13,979	$ 14,773	$ 15,566	$ -	$ -	$ -	$ -	$ 124,974
7100015	Capitalized AFUDC Equity	$ 14,962	$ 9,059	$ 9,765	$ 10,470	$ 11,175	$ 11,886	$ 12,601	$ 13,316	$ 14,031	$ -	$ -	$ -	$ -	$ 107,266
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,442,345	$ 395,204	$ 395,204	$ 395,204	$ 395,204	$ 400,656	$ 400,656	$ 400,656	$ 400,685	$ -	$ -	$ -	$ -	$ 4,625,815
6790324	Engineering &Supervisory Allocation	$ 390,556	$ 20,906	$ 20,906	$ 20,906	$ 20,906	$ 21,195	$ 21,195	$ 21,195	$ 21,196	$ -	$ -	$ -	$ -	$ 558,962
6400100	Mat & Supp - Outside Material Purchases	$ 2,780,266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,780,266
6790322	Small Tools Allocation	$ 64,502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,502
6790321	Stores Allocation	$ 153,333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,333
Cost Sum		$ 5,269,813	$ 459,999	$ 461,487	$ 462,975	$ 464,463	$ 472,044	$ 473,552	$ 475,061	$ 476,602	$ -	$ -	$ -	$ -	$ 9,015,995
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9,015,995)	$ -	$ -	$ -	$ -	$ (9,015,995)
Project Net		$ 5,269,813	$ 459,999	$ 461,487	$ 462,975	$ 464,463	$ 472,044	$ 473,552	$ 475,061	$ (8,539,394)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **680000928**	Investment Name NW Farmington Operations Center	Scenario **2024-2028 Budget**
	Location **Farmington**	Area **NWNM**	Funding Project # **NEW-14263**	Funding Project Type **FP-NMG Land_Structures&Improvemnts**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	Purchase land and construct a new operations center in Farmington. that contains a yard for warehouse materials, all power operating equipment, trailers, and vehicles, the customer payment center, first responders, new service deliver, maintenance, SCADA and communications towers, compliance records storage facility, engineering and operations personnel. There are approximately 35 employees that work out of this operations center.
Estimated In-Service Date			
Justification	The majority of the Farmington town plant office is currently located in an 80-year-old light metal building similar to a Quonset hut. Due to the building's age the metal sheets that make up the building's outer skin are rusting through in spots making the roof unsound. There have been several leaks in the roof resulting in property damage to the facility. Due to the age and quality of the metal sheets, repairing the facility is quite difficult.		
Alternatives Considered	An office rebuild is the most economically feasible approach to the issues with the current building. Due to the age of the building there have been several leaks and plumbing issues. A full roof repair was considered but with the plumbing issues, leaks will continue to be an issue within the building itself. There have been several instances of water damage due to the current state of the building.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680000928 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,872	$ -	$ -	$ 65,520	$ -	$ -	$ -	$ 17,722	$ 17,722	$ 17,722	$ 17,722	$ 17,722	$ 156,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189,333	$ 189,333	$ 189,333	$ 189,333	$ 189,333	$ 946,667
6790800	Other Operational Expense - Miscellaneous	$ -	$ 20,000	$ -	$ -	$ 700,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 720,000
Cost Sum		$ -	$ 21,872	$ -	$ -	$ 765,520	$ -	$ -	$ -	$ 207,055	$ 207,055	$ 207,055	$ 207,055	$ 207,055	$ 1,822,667
Clearings		$ -	$ -	$ -	$ (21,872)	$ -	$ -	$ (765,520)	$ -	$ -	$ (414,110)	$ -	$ -	$ (621,165)	$ (1,822,667)
Project Net		$ -	$ 21,872	$ -	$ (21,872)	$ 765,520	$ -	$ (765,520)	$ -	$ 207,055	$ (207,055)	$ 207,055	$ 207,055	$ (414,110)	$ -

Cost Year 02	Investment 680000928	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 156,000	$ 12,101	$ 12,101	$ 12,038	$ 12,038	$ 12,038	$ 11,871	$ 11,871	$ 11,871	$ -	$ -	$ -	$ -	$ 251,931
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 946,667	$ 193,000	$ 193,000	$ 192,000	$ 192,000	$ 192,000	$ 189,333	$ 189,333	$ 189,333	$ -	$ -	$ -	$ -	$ 2,476,666
6790800	Other Operational Expense - Miscellaneous	$ 720,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 720,000
Cost Sum		$ 1,822,667	$ 205,101	$ 205,101	$ 204,038	$ 204,038	$ 204,038	$ 201,204	$ 201,204	$ 201,204	$ -	$ -	$ -	$ -	$ 3,448,597
Clearings		$ (1,822,667)	$ -	$ -	$ (614,241)	$ -	$ -	$ (609,281)	$ -	$ -	$ (402,408)	$ -	$ -	$ -	$ (3,448,597)
Project Net		$ -	$ 205,101	$ 205,101	$ (410,202)	$ 204,038	$ 204,038	$ (408,077)	$ 201,204	$ 201,204	$ (402,408)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624001494**	MAOP Replace Artesia 6in ML W. Pecos to Artesia BS	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**TEMP**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	05/04/2024	Description: Replace 4.5 miles of existing 6in steel pipe with 6in X52 0.280 wt steel pipe on the Artesia 6in ML from the West side of the pecos river to Artesia BS MAOP for this line will to be 720 psig, ****Install RSV (2): Install actuator & SCADA for valve actuation at Westside Pecos River BV & Artesia BS *9-12month NEPA process required for this replacement ROW 3 ENV1
Estimated In-Service Date	01/31/2025	

Justification: The Artesia Mainline does not have traceable, verifiable, and complete pressure test and materials records that are now required by Federal regulations. This means that NMGC must perform pressure tests and material verification tests for the entire pipe. Additionally, because there are no pressure test records, NMGC continues to operate the line at the same pressure it was operated at decades ago – approximately 350 lbs348 psig.

After evaluating these challenges, NMGC decided to replace the entire Artesia Mainline and bring it up to modern pipeline standards, which will also allow NMGC to operate the pipeline at a higher pressure – up to 720 lbs. Being able to operate the pipeline at a higher pressure will improve system reliability.

Alternatives Considered: The required IM modifications to the Artesia 6in ML: make piggable, hydrotesting, remote shutoff valves and material verification was on the order of the cost of complete replacement.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001494 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 70,994	$ 4,544	$ 5,205	$ 95,489	$ 111,130	$ 64,746	$ 61,936	$ 8,813	$ 1,108	$ -	$ -	$ 13,631	$ 437,596
7500015	Capitalized AFUDC Debt	$ -	$ 644	$ 1,329	$ 1,418	$ 2,370	$ 4,303	$ 5,924	$ 7,077	$ 7,719	$ 7,809	$ -	$ -	$ -	$ 38,593
7100015	Capitalized AFUDC Equity	$ -	$ 427	$ 881	$ 940	$ 1,571	$ 2,852	$ 3,926	$ 4,690	$ 5,116	$ 5,176	$ -	$ -	$ -	$ 25,579
6100040	Consultants - Engineering	$ -	$ 587,005	$ 48,544	$ 48,544	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 684,093
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,654	$ 74,263	$ 11,837	$ -	$ -	$ 145,631	$ 295,385
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 88,453	$ 652,917	$ 652,917	$ 590,988	$ 19,892	$ -	$ -	$ -	$ -	$ 2,005,167
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 9,283	$ 9,283	$ 9,283	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,849
6790324	Engineering &Supervisory Allocation	$ -	$ 69,098	$ 4,422	$ 5,066	$ 92,939	$ 108,162	$ 63,017	$ 60,281	$ 8,578	$ 1,078	$ -	$ -	$ 13,267	$ 425,909
6790320	Fleet Allocation	$ -	$ -	$ -	$ 445	$ 1,789	$ 1,789	$ 1,861	$ 445	$ -	$ -	$ -	$ -	$ -	$ 6,328
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 545	$ 2,189	$ 2,189	$ 2,277	$ 545	$ -	$ -	$ -	$ -	$ -	$ 7,744
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 6,796	$ 6,796	$ 6,796	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,388
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 873,786	$ 485,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,359,223
6790210	Permitting	$ -	$ 170,503	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170,503
6710050	Rent - Right of way	$ -	$ 978	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 978
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 8,003	$ 8,003	$ 9,145	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,152
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 7,064	$ 13,592	$ 13,592	$ 13,592	$ 7,064	$ -	$ -	$ -	$ -	$ -	$ 54,904
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 20,272	$ 11,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,534
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 48,190	$ 26,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,962
Cost Sum		$ -	$ 899,649	$ 59,720	$ 69,226	$ 1,264,722	$ 1,444,489	$ 833,485	$ 796,679	$ 124,381	$ 27,008	$ -	$ -	$ 172,529	$ 5,691,887
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 899,649	$ 59,720	$ 69,226	$ 1,264,722	$ 1,444,489	$ 833,485	$ 796,679	$ 124,381	$ 27,008	$ -	$ -	$ 172,529	$ 5,691,887

Cost Year 02	Investment T624001494	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 437,596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 437,596
7500015	Capitalized AFUDC Debt	$ 38,593	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,593
7100015	Capitalized AFUDC Equity	$ 25,579	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,579
6100040	Consultants - Engineering	$ 684,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 684,093
6100080	Consultants - Other	$ 295,385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295,385
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,005,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,005,167
6030080	Empl Exp - Travel and Lodging	$ 27,849	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,849
6790324	Engineering &Supervisory Allocation	$ 425,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 425,909
6790320	Fleet Allocation	$ 6,328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,328
6790315	I&D Allocated to Capital	$ 7,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,744
6010210	Labor Non-Exempt - Straight Time	$ 20,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,388
6400100	Mat & Supp - Outside Material Purchases	$ 1,359,223	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,359,223
6790210	Permitting	$ 170,503	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170,503
6710050	Rent - Right of way	$ 978	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 978
R6010010	SLR Overtime Blended Labor	$ 25,152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,152
R6010000	SLR Straight Time Blended Labor	$ 54,904	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54,904
6790322	Small Tools Allocation	$ 31,534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,534
6790321	Stores Allocation	$ 74,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,962
Cost Sum		$ 5,691,887	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,691,887
Clearings		$ -	$ (5,691,887)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,691,887)
Project Net		$ 5,691,887	$ (5,691,887)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001596	Material Verification Cutouts - Lea County ML from Eddy Co to Cunningham JCT	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09955	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	03/10/2025
Estimated In-Service Date	08/31/2025
Description	The Lea County ML 10in, Eddy Co to Cunningham JCT is 31.95 miles long. NMGC will perform cutouts at a 1 sample per mile ratio, totaling a maximum of 32 cutouts. If there is a girth weld present, 1 cutout can count for 2 samples, assuming a 6 ft segment including the girth weld is sent for testing, creating a minimum of 16 cutouts. The existing 10" pipeline will be replaced with 10", 0.250 wt, X52 FBE coated pipe. ES forecast: 5% budget, 12+ months, BLM and State Trust lands, PBPA ENV 3, ROW 3, BLM, state land office - maintenance
Justification	October 1, 2019 PHMSA passed new regulations requiring the material verification of any lines installed in HCA, Class 3,4 or piggable MCAs or anything that does not have a valid pressure test. About 600 miles of NMGC transmission pipe was installed prior to 7/1/1970 (pre-code) and thus does not have valid pressure records. NMGC will follow the sampling plan of 1 sample per mile as identified in the new regulation and perform cutouts. Destructive mechanical testing will be performed on the cutouts to determine: tensile strength, ultimate tensile strength, impact toughness, grade, wall thickness, carbon equivalency and chemical composition. The "material verification projects" will include the pipe cutout and replacement, and mechanical testing. 50% of the materials must be verified within 7 years and the remaining must be completed by 7/1/2034.
Alternatives Considered	PHMSA has required traceable verifiable and complete documentation to prove the materials are designed for the MAOP, what was purchased and what is installed. The alternatives to mechanical testing of cutouts are in-situ testing of the steel pipe when bell holes are open or using material verification ILI tools. In-situ testing - not enough of the pipeline will be exposed via normal construction activity to get 1 sample per mile tested in the given timeframe. We will make an opportunistic dig program and use it as much as possible. Material Verification ILI tools - The tools do not work in all diameters or in all pressures and the line must be to accomodate a free swimming ILI tool and you must have some records of the materials for the technology to make this a viable option. It will work for some of our lines but not all. It should be noted that material verification ILI tools are not an approved method for meeting the requirements for PHMSA.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001596 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 3,636	$ 3,531	$ 3,531	$ 3,531	$ 3,531	$ 3,531	$ 3,076	$ -	$ 2,979	$ -	$ 2,979	$ -	$ 30,323
7500015	Capitalized AFUDC Debt	$ -	$ 33	$ 98	$ 162	$ 226	$ 290	$ 354	$ 414	$ 442	$ 469	$ 496	$ 523	$ 550	$ 4,058
7100015	Capitalized AFUDC Equity	$ -	$ 22	$ 65	$ 107	$ 150	$ 192	$ 235	$ 274	$ 293	$ 311	$ 329	$ 347	$ 365	$ 2,690
6100050	Consultants - Environmental	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,858	$ -	$ 31,827	$ -	$ 31,827	$ -	$ 96,512
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 38,851	$ 37,719	$ 37,719	$ 37,719	$ 37,719	$ 37,719	$ -	$ -	$ -	$ -	$ -	$ -	$ 227,448
6790324	Engineering &Supervisory Allocation	$ -	$ 3,539	$ 3,436	$ 3,436	$ 3,436	$ 3,436	$ 3,436	$ 2,993	$ -	$ 2,899	$ -	$ 2,899	$ -	$ 29,513
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 46,082	$ 44,849	$ 44,956	$ 45,062	$ 45,169	$ 45,275	$ 39,616	$ 735	$ 38,485	$ 825	$ 38,575	$ 915	$ 390,543
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 46,082	$ 44,849	$ 44,956	$ 45,062	$ 45,169	$ 45,275	$ 39,616	$ 735	$ 38,485	$ 825	$ 38,575	$ 915	$ 390,543

Cost Year 02	Investment T624001596	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 30,323	$ 2,075	$ 33,972	$ 4,783	$ 33,787	$ 33,787	$ 34,483	$ 9,019	$ -	$ -	$ -	$ -	$ -	$ 182,230
7500015	Capitalized AFUDC Debt	$ 4,058	$ 741	$ 1,341	$ 1,994	$ 2,623	$ 3,711	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,469
7100015	Capitalized AFUDC Equity	$ 2,690	$ 668	$ 1,209	$ 1,798	$ 2,365	$ 3,345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,074
6100050	Consultants - Environmental	$ 96,512	$ 33,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129,612
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 25,427	$ 25,427	$ 25,427	$ 24,156	$ -	$ -	$ -	$ -	$ -	$ 100,438
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 227,448	$ -	$ -	$ -	$ 437,168	$ 437,168	$ 437,168	$ 119,688	$ -	$ -	$ -	$ -	$ -	$ 1,658,639
6790324	Engineering &Supervisory Allocation	$ 29,513	$ 1,751	$ 28,662	$ 4,035	$ 28,507	$ 28,507	$ 29,093	$ 7,609	$ -	$ -	$ -	$ -	$ -	$ 157,677
6790320	Fleet Allocation	$ -	$ -	$ -	$ 5,096	$ 5,096	$ 5,096	$ 5,837	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,123
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 6,240	$ 6,240	$ 6,240	$ 7,147	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,866
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 527,215	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 527,215
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 20,804	$ 20,804	$ 20,804	$ 20,804	$ -	$ -	$ -	$ -	$ -	$ -	$ 83,215
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 55,477	$ 55,477	$ 55,477	$ 66,572	$ -	$ -	$ -	$ -	$ -	$ -	$ 233,001
6790322	Small Tools Allocation	$ -	$ -	$ 14,604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,604
6790321	Stores Allocation	$ -	$ -	$ 34,785	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,785
Cost Sum		$ 390,543	$ 38,336	$ 641,788	$ 100,225	$ 617,493	$ 619,560	$ 626,531	$ 160,473	$ -	$ -	$ -	$ -	$ -	$ 3,194,949
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,194,949)	$ -	$ -	$ -	$ -	$ (3,194,949)
Project Net		$ 390,543	$ 38,336	$ 641,788	$ 100,225	$ 617,493	$ 619,560	$ 626,531	$ 160,473	$ (3,194,949)	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601002387**	Investment Name CRM Banner Upgrade HyperCare	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **TEMP**	Funding Project Type **FP-NMG Intangible**	Currency Scale **Literal**

Project Information

Construction Start Date		Description	CRM Banner Upgrade HyperCare. This is the period of time immediately following a system Go Live where an elevated level of support is available to ensure the seamless adoption of a new system
Estimated In-Service Date	05/31/2025		
Justification	2022 - 2024 CRM Banner Upgrade HyperCare. Elevated support after go-live.		
Alternatives Considered	No Hypercare provided. This option would jeopardize the project as there would not be the appropriate level of support post go-live.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 601002387 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,841	$ 45,986	$ 43,342	$ 115,169
7500016	Capitalized Interest to PP&E	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 486	$ 1,840	$ 3,527	$ 5,853
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205,000	$ 351,278	$ 323,028	$ 879,306
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,478	$ 8,822	$ 8,822	$ 22,122
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,480	$ 10,796	$ 10,796	$ 27,073
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,080	$ 140,028	$ 140,028	$ 351,136
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 312,365	$ 558,750	$ 529,543	$ 1,400,659
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 312,365	$ 558,750	$ 529,543	$ 1,400,659

Cost Year 02	Investment 601002387	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 115,169	$ 26,961	$ 26,961	$ 26,961	$ 26,021	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 222,073
7500016	Capitalized Interest to PP&E	$ 5,853	$ 5,317	$ 6,764	$ 8,211	$ 9,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,779
6100080	Consultants - Other	$ 879,306	$ 430,000	$ 430,000	$ 430,000	$ 415,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,584,306
6790320	Fleet Allocation	$ 22,122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,122
6790315	I&D Allocated to Capital	$ 27,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,073
R6010000	SLR Straight Time Blended Labor	$ 351,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 351,136
Cost Sum		$ 1,400,659	$ 462,278	$ 463,725	$ 465,172	$ 450,653	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,242,488
Clearings		$ -	$ -	$ -	$ -	$ -	$ (3,242,488)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,242,488)
Project Net		$ 1,400,659	$ 462,278	$ 463,725	$ 465,172	$ 450,653	$ (3,242,488)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627001094	LOV - AMR Installation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	NEW-14204	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date	03/04/2024	Description	Install AMR's on all 4,408 meters in Lovington.
Estimated In-Service Date	05/31/2025		
Justification	AMR installation will help the CSR's read meters that are difficult areas throughout the Lovington are, help to reduce the manpower spent reading dedicated routs, and eliminate the travel time going back for re-reads.		
Alternatives Considered	Continue reading meters in difficult areas throughout the Lovington are, the manpower spent reading dedicated routs, and continue travel time going back for re-reads.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627001094 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,411	$ 4,290	$ 3,685	$ 4,533	$ 3,586	$ 3,586	$ 34,093
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,200	$ 57,200	$ 57,200	$ 57,200	$ 57,200	$ 286,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,159	$ 3,620	$ 3,109	$ 3,825	$ 3,026	$ 3,026	$ 28,764
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 223,652	$ 10,923	$ 1,528	$ 14,697	$ -	$ -	$ 250,800
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,195	$ 303	$ 42	$ 407	$ -	$ -	$ 6,947
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,756	$ 721	$ 101	$ 970	$ -	$ -	$ 16,547
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271,174	$ 77,056	$ 65,665	$ 81,632	$ 63,812	$ 63,812	$ 623,152
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271,174	$ 77,056	$ 65,665	$ 81,632	$ 63,812	$ 63,812	$ 623,152

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629001858	SE AMR Installation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	NEW-15568	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date	05/13/2024	Description	Install AMR's on all 25,363 meters in the SE (Carlsbad and Roswell) area.
Estimated In-Service Date	04/30/2026		
Justification	AMR installation will help the meter readers read meters that are in difficult areas throughout the SE area, help to reduce the manpower spent reading dedicated routes, and eliminate the travel time going back for re-reads.		
Alternatives Considered	Continue reading meters in areas throughout the SE area manually.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629001858 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 25,531	$ 25,531	$ 25,531	$ 25,531	$ 25,531	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,562	$ 150,218
7500015	Capitalized AFUDC Debt	$ -	$ 403	$ 1,209	$ 2,016	$ 2,822	$ 3,628	$ 4,032	$ 4,032	$ 4,032	$ 4,032	$ 4,032	$ 4,032	$ 4,388	$ 38,657
7100015	Capitalized AFUDC Equity	$ -	$ 363	$ 1,090	$ 1,817	$ 2,544	$ 3,271	$ 3,634	$ 3,634	$ 3,634	$ 3,634	$ 3,634	$ 3,634	$ 3,955	$ 34,846
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 407,197	$ 407,197	$ 407,197	$ 407,197	$ 407,200	$ -	$ -	$ -	$ -	$ -	$ -	$ 359,836	$ 2,395,825
6790324	Engineering &Supervisory Allocation	$ -	$ 21,541	$ 21,541	$ 21,541	$ 21,541	$ 21,541	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,035	$ 126,739
Cost Sum		$ -	$ 455,036	$ 456,569	$ 458,102	$ 459,636	$ 461,171	$ 7,666	$ 7,666	$ 7,666	$ 7,666	$ 7,666	$ 7,666	$ 409,776	$ 2,746,285
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 455,036	$ 456,569	$ 458,102	$ 459,636	$ 461,171	$ 7,666	$ 7,666	$ 7,666	$ 7,666	$ 7,666	$ 7,666	$ 409,776	$ 2,746,285

NMGC Exhibit TCB-7

Transmission Blankets

Year	Code	Project Name	Page
2022			
2022	601001089	UFG phase 1	1
2022	T610001427	Broadway Border Station Valve Replacement	5
2022	T610001692	Coronado Border Station Replace Valves	9
2022	T610001849	Air Start Compressor at Espejo	13
2022	T610001853	Air Start Compressor at Redondo	17
2022	T610002029	Atrisco ML Replace rollers and supports at pedestrian bridge	21
2022	T610002030	Install Actuation at the Sand Dunes Block Valve	25
2022	T610002039	GC Repair at Santa Fe Junction	29
2022	T624001172	Replace Block Valve at South Side Pecos	33
2022	T624001176	Retire 10 Galvanized block valve	37
2022	T624001177	Retire drip tank between Redlake and Pecos River	41
2022	T624001855	Replace Meter at NM Salt	45
2022	T624001856	Air Start Compressor at Lea County	49
2022	T624002226	Kolb Bio RTU Upgrade 1	53
2022	T624002228	Retire Old Duffield Tie-In	57
2022	T624002238	EPNG Lusk Flexim Meter Replacement	61
2022	T624002270	Pan American Mainline Damage Repair	65
2022	T626001752	YZ Odorizer at TW Clovis	69
2022	T626001756	YZ Odorizer at TW Farwell	73
2022	T660001420	Replace isolation valves at White Rock Border Station	77
2022	T680001166	Dulce Border station Auto-Dump installation	81
2022	T680001997	ABQ ML MP 66 cutout	85
2022	T680002004	Aztec Border Station #3 Regulators	89
2022	T680002024	La Jara CDP Exchange Point Scada Site	94
2022	T680002240	X41 Interconnect Station RTU Replacement	98
2022	T680002259	TW HUB RTU Replacement	102
2023			
2023	T601001594	Transmission Program Projects - NEW	106

NMGC Exhibit TCB-7

Transmission Blankets

Year	Code	Project Name	Page
2023	T601001595	Transmission Program Projects - REPLACE	109
2023	T621002276	Chaparral CS Pressure Transmitter Replacement	112
2023	T624001822	YZ Odorizer at DCP Artesia	115
2023	T624002277	TW Chavez new line filter installation and valve replacement	118
2023	T624002279	Harroun Fuel Gas Meter and Regulator Replacement	121
2023	T624002292	Enterprise Compressor Fuel Gas Meter Station	124
2023	T660002273	SCADA for SF Mainline Remote Control Valves	127
2023	T680001046	YZ Odorizer at 30th Station	130
2023	T680001837	YZ Odorizer at Pot Mesa	133
2023	T680002026	Mesa PT Replacement	136
2023	T680002283	Star Lake CS Ultrasonic Meter Head and Transducer Replacement	139
2024			
2024	T610002242	Sewer Plan Reg Station Replace Inlet valve	142
2024	T610002372	Odorant Monitor at Placitas BV	144
2024	T624002297	Install Grounding Grid at TW Dexter	146
2024	T624002299	Install Grounding Grid at DCP Artesia	148
2024	T624002307	Install Odorizer Canopy at Kolb Bio Gas	150
2024	T624002310	Install lighting at DCP Artesia	152
2025	T624002296	Install Grounding Grid for Sendero	154
2025	T624002303	Install Grounding Grid at TW Thompson	155
2025	T624002304	Install Grounding Grid at TW Monument	156
2025	T624002316	Install Lighting at Lea County Compressor	157

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **601001089**	Investment Name UFG phase 1	Scenario **2024-2028 Budget**
	Location **Statewide**	Area **NMGC**	Funding Project # **PRE-08848**	Funding Project Type **FP-NMG Transm Stations-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	10/18/2021	Description	To fix station issues identified through station audits. WO: E2341820
Estimated In-Service Date	11/15/2021		
Justification	To address station enhancements identified through the station audit program that would improve overall measurement of the station.		
Alternatives Considered	Continue to operate station with existing equipment and address enhancements at a later date.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001089 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7500015	Capitalized AFUDC Debt	$ -	$ 60	$ 79	$ 68	$ 44	$ 41	$ 47	$ 57	$ 86	$ -	$ -	$ -	$ -	$ 483
7100015	Capitalized AFUDC Equity	$ -	$ 91	$ 63	$ 76	$ 116	$ 71	$ 62	$ 61	$ 20	$ -	$ -	$ -	$ -	$ 559
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
Cost Sum		$ -	$ 151	$ 142	$ 144	$ 263	$ 112	$ 109	$ 117	$ 107	$ -	$ -	$ -	$ -	$ 1,146
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 151	$ 142	$ 144	$ 263	$ 112	$ 109	$ 117	$ 107	$ -	$ -	$ -	$ -	$ 1,146

Cost Year 02	Investment 601001089	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7500015	Capitalized AFUDC Debt	$ 483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 483
7100015	Capitalized AFUDC Equity	$ 559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 559
6790324	Engineering &Supervisory Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6790315	I&D Allocated to Capital	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
6400100	Mat & Supp - Outside Material Purchases	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6790322	Small Tools Allocation	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
6790321	Stores Allocation	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
Cost Sum		$ 1,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,146
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 1,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,146

Cost Year 03	Investment 601001089	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7500015	Capitalized AFUDC Debt	$ 483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 483
7100015	Capitalized AFUDC Equity	$ 559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 559
6790324	Engineering &Supervisory Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6790315	I&D Allocated to Capital	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
6400100	Mat & Supp - Outside Material Purchases	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6790322	Small Tools Allocation	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
6790321	Stores Allocation	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
Cost Sum		$ 1,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,146
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 1,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,146

Cost Year 04	Investment 601001089	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7500015	Capitalized AFUDC Debt	$ 483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 483
7100015	Capitalized AFUDC Equity	$ 559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 559
6790324	Engineering &Supervisory Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6790315	I&D Allocated to Capital	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
6400100	Mat & Supp - Outside Material Purchases	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6790322	Small Tools Allocation	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
6790321	Stores Allocation	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
Cost Sum		$ 1,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,146
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 1,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,146

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610001427	Broadway Border Station Valve Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	PRE-09889	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	05/27/2022	Description	Replace 16-in valve at receiver. Valve has been reported by Metro as a leaking unit.
Estimated In-Service Date	10/31/2022		
Justification	Address concern operations raised during most recent maintenance. Ensure that the station equipment works properly and safely.		
Alternatives Considered	Contract a third party vendor to attempt to fixed the issues which in turn may determine that the valve needs replacement.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001427 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 1,335	$ -	$ -	$ 9	$ 12,906	$ 176	$ -	$ -	$ -	$ -	$ -	$ 14,426
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 28	$ 49	$ 31	$ 29	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 23	$ 54	$ 82	$ 50	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ 389
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 15,000	$ 81,228	$ 695	$ -	$ -	$ -	$ -	$ -	$ 96,923
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 2,958	$ -	$ -	$ 8	$ 13,532	$ 190	$ -	$ -	$ -	$ -	$ -	$ 16,688
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 396	$ -	$ -	$ -	$ -	$ -	$ -	$ 396
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,200	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,200
6790315	I&D Allocated to Capital	$ -	$ -	$ 71	$ -	$ -	$ 0	$ 467	$ 9	$ -	$ -	$ -	$ -	$ -	$ 546
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 15,708	$ -	$ -	$ 70	$ 4,439	$ 476	$ -	$ 201	$ -	$ -	$ -	$ 20,894
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 356	$ -	$ -	$ -	$ -	$ -	$ -	$ 356
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,155	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,155
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,290	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,290
6790322	Small Tools Allocation	$ -	$ -	$ 725	$ -	$ -	$ 2	$ 179	$ 8	$ -	$ -	$ -	$ -	$ -	$ 914
6790321	Stores Allocation	$ -	$ -	$ 776	$ -	$ -	$ 13	$ 507	$ 29	$ -	$ -	$ -	$ -	$ -	$ 1,325
Cost Sum		$ -	$ -	$ 21,623	$ 102	$ 113	$ 15,187	$ 120,855	$ 1,583	$ -	$ 201	$ -	$ -	$ -	$ 159,665
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (159,665)	$ -	$ -	$ (159,665)
Project Net		$ -	$ -	$ 21,623	$ 102	$ 113	$ 15,187	$ 120,855	$ 1,583	$ -	$ 201	$ (159,665)	$ -	$ -	$ -

Cost Year 02	Investment T610001427	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,426
7500015	Capitalized AFUDC Debt	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
7100015	Capitalized AFUDC Equity	$ 389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 389
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 96,923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96,923
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
6030080	Empl Exp - Travel and Lodging	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
6790324	Engineering &Supervisory Allocation	$ 16,688	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,688
6790320	Fleet Allocation	$ 396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 396
C6020000	Fringe Adder	$ 1,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,200
6790315	I&D Allocated to Capital	$ 546	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 546
6401000	Mat & Supp - Inventory Issue	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
6400100	Mat & Supp - Outside Material Purchases	$ 20,894	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,894
C6900040	Payroll Tax Adder	$ 356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 356
R6010010	SLR Overtime Blended Labor	$ 2,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,155
R6010000	SLR Straight Time Blended Labor	$ 2,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,290
6790322	Small Tools Allocation	$ 914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 914
6790321	Stores Allocation	$ 1,325	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,325
Cost Sum		$ 159,665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159,665
Clearings		$ (159,665)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (159,665)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610001427	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,426
7500015	Capitalized AFUDC Debt	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
7100015	Capitalized AFUDC Equity	$ 389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 389
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 96,923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96,923
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
6030080	Empl Exp - Travel and Lodging	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
6790324	Engineering &Supervisory Allocation	$ 16,688	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,688
6790320	Fleet Allocation	$ 396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 396
C6020000	Fringe Adder	$ 1,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,200
6790315	I&D Allocated to Capital	$ 546	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 546
6401000	Mat & Supp - Inventory Issue	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
6400100	Mat & Supp - Outside Material Purchases	$ 20,894	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,894
C6900040	Payroll Tax Adder	$ 356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 356
R6010010	SLR Overtime Blended Labor	$ 2,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,155
R6010000	SLR Straight Time Blended Labor	$ 2,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,290
6790322	Small Tools Allocation	$ 914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 914
6790321	Stores Allocation	$ 1,325	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,325
Cost Sum		$ 159,665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159,665
Clearings		$ (159,665)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (159,665)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610001427	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,426
7500015	Capitalized AFUDC Debt	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
7100015	Capitalized AFUDC Equity	$ 389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 389
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 96,923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96,923
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
6030080	Empl Exp - Travel and Lodging	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
6790324	Engineering &Supervisory Allocation	$ 16,688	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,688
6790320	Fleet Allocation	$ 396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 396
C6020000	Fringe Adder	$ 1,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,200
6790315	I&D Allocated to Capital	$ 546	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 546
6401000	Mat & Supp - Inventory Issue	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5
6400100	Mat & Supp - Outside Material Purchases	$ 20,894	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,894
C6900040	Payroll Tax Adder	$ 356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 356
R6010010	SLR Overtime Blended Labor	$ 2,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,155
R6010000	SLR Straight Time Blended Labor	$ 2,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,290
6790322	Small Tools Allocation	$ 914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 914
6790321	Stores Allocation	$ 1,325	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,325
Cost Sum		$ 159,665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159,665
Clearings		$ (159,665)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (159,665)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610001692	Coronado Border Station Replace Valves	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	PRE-09908	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	03/20/2023	Description	Complete partial modifications to the dowsntream that involve the replace valves #8 and #22 at the Coronado Border Station on Sandia Pueblo. Modify the 6-inch extension to the Sandia Casino to add a block valve to be able to isolate the 6-inch line.
Estimated In-Service Date	08/31/2023		
Justification	It has been reported by Metro Operations that valves #8 (12-inch valve) and #22 (16-inch valve) do not allow for proper maintenance due to longevity. While addressing these replacement, a block valve set up will be added on the dowsntream of the station This addition will benefit the two lines departing the station as it will allow to block the flow for future station maintenance without the need to blow down the downstream seactions of main.		
Alternatives Considered	The proposed replacements are the only alternative that address the valves with operating/turning issues.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001692 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,902	$ -	$ 4,195	$ 33	$ 11,131
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79	$ 151	$ 209	$ 289	$ 728
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 54	$ 88	$ 93	$ 242
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,528	$ -	$ 2,117	$ 48	$ 5,693
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318	$ -	$ 191	$ 3	$ 511
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,184	$ -	$ 23,307	$ 548	$ 62,039
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163	$ -	$ -	$ -	$ 163
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 566	$ -	$ 433	$ 12	$ 1,011
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,600	$ -	$ 467	$ 50	$ 2,117
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,346	$ 205	$ 31,006	$ 1,076	$ 83,633
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,346	$ 205	$ 31,006	$ 1,076	$ 83,633

Cost Year 02	Investment T610001692	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,131	$ -	$ -	$ -	$ -	$ 1,185	$ 13,251	$ 2,731	$ -	$ -	$ -	$ -	$ -	$ 28,297
7500015	Capitalized AFUDC Debt	$ 728	$ 229	$ 131	$ 131	$ 129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,349
7100015	Capitalized AFUDC Equity	$ 242	$ 178	$ 291	$ 291	$ 291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,294
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,550	$ 515	$ -	$ -	$ -	$ -	$ -	$ 4,065
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,640	$ 5,571	$ -	$ -	$ -	$ -	$ -	$ 11,211
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 78,750	$ 15,342	$ -	$ -	$ -	$ -	$ -	$ 94,092
6790324	Engineering &Supervisory Allocation	$ 5,693	$ -	$ -	$ -	$ -	$ 1,149	$ 12,845	$ 2,647	$ -	$ -	$ -	$ -	$ -	$ 22,333
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 337	$ 178	$ -	$ -	$ -	$ -	$ -	$ 515
6790315	I&D Allocated to Capital	$ 511	$ -	$ -	$ -	$ -	$ -	$ 432	$ 228	$ -	$ -	$ -	$ -	$ -	$ 1,171
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,594	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,594
6400100	Mat & Supp - Outside Material Purchases	$ 62,039	$ -	$ -	$ -	$ -	$ 10,488	$ 3,660	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,187
6790230	Postage, Shipping and Courier	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,938	$ 666	$ -	$ -	$ -	$ -	$ -	$ 2,604
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,394	$ 2,144	$ -	$ -	$ -	$ -	$ -	$ 5,538
6790322	Small Tools Allocation	$ 1,011	$ -	$ -	$ -	$ -	$ 272	$ 654	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,937
6790321	Stores Allocation	$ 2,117	$ -	$ -	$ -	$ -	$ 651	$ 1,567	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,335
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,145	$ 556	$ -	$ -	$ -	$ -	$ -	$ 1,701
Cost Sum		$ 83,633	$ 408	$ 422	$ 423	$ 421	$ 13,744	$ 148,757	$ 30,577	$ -	$ -	$ -	$ -	$ -	$ 278,384
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (278,384)	$ -	$ -	$ -	$ -	$ (278,384)
Project Net		$ 83,633	$ 408	$ 422	$ 423	$ 421	$ 13,744	$ 148,757	$ 30,577	$ (278,384)	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610001692	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 28,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,297
7500015	Capitalized AFUDC Debt	$ 1,349	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,349
7100015	Capitalized AFUDC Equity	$ 1,294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,294
6100040	Consultants - Engineering	$ 4,065	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,065
6100060	Consultants - Legal	$ 11,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,211
6100080	Consultants - Other	$ 94,092	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94,092
6790324	Engineering &Supervisory Allocation	$ 22,333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,333
6790320	Fleet Allocation	$ 515	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 515
6790315	I&D Allocated to Capital	$ 1,171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,171
6401000	Mat & Supp - Inventory Issue	$ 21,594	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,594
6400100	Mat & Supp - Outside Material Purchases	$ 76,187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,187
6790230	Postage, Shipping and Courier	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
R6010010	SLR Overtime Blended Labor	$ 2,604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,604
R6010000	SLR Straight Time Blended Labor	$ 5,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,538
6790322	Small Tools Allocation	$ 1,937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,937
6790321	Stores Allocation	$ 4,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,335
6500010	Transportation - Vehicle expense	$ 1,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,701
Cost Sum		$ 278,384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 278,384
Clearings		$ (278,384)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (278,384)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610001692	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 28,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,297
7500015	Capitalized AFUDC Debt	$ 1,349	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,349
7100015	Capitalized AFUDC Equity	$ 1,294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,294
6100040	Consultants - Engineering	$ 4,065	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,065
6100060	Consultants - Legal	$ 11,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,211
6100080	Consultants - Other	$ 94,092	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94,092
6790324	Engineering &Supervisory Allocation	$ 22,333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,333
6790320	Fleet Allocation	$ 515	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 515
6790315	I&D Allocated to Capital	$ 1,171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,171
6401000	Mat & Supp - Inventory Issue	$ 21,594	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,594
6400100	Mat & Supp - Outside Material Purchases	$ 76,187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,187
6790230	Postage, Shipping and Courier	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
R6010010	SLR Overtime Blended Labor	$ 2,604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,604
R6010000	SLR Straight Time Blended Labor	$ 5,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,538
6790322	Small Tools Allocation	$ 1,937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,937
6790321	Stores Allocation	$ 4,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,335
6500010	Transportation - Vehicle expense	$ 1,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,701
Cost Sum		$ 278,384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 278,384
Clearings		$ (278,384)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (278,384)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610001849	Air Start Compressor at Espejo	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	NEW-15562	FP-NMG Transm Stations-New	Literal

Project Information

Construction Start Date	08/01/2022	Description	This project is to re-pipe the starts from gas to an air start system at Espejo. Estimate includes existing assets and piping at the station.
Estimated In-Service Date	10/31/2022		
Justification	As part of Emera-NMGC GHG reduction initiative, special attention by engineering has been placed in measures that prevent emitting GHG and this project is a part of that initiative. Installing an air start compressor will ensure that over the next 5 years an estimated 157 CO2e will be prevented from entering the atmosphere.		
Alternatives Considered	Flaring to reduce emissions		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001849 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,871	$ -	$ -	$ -	$ -	$ -	$ 3,871
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34	$ 102	$ 111	$ -	$ -	$ -	$ 247
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36	$ 24	$ 9	$ -	$ -	$ -	$ 69
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,191	$ -	$ -	$ -	$ -	$ -	$ 4,191
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192	$ -	$ -	$ -	$ -	$ -	$ 192
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,805	$ -	$ -	$ -	$ -	$ -	$ 25,805
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 432	$ -	$ -	$ -	$ -	$ -	$ 432
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,556	$ -	$ -	$ -	$ -	$ -	$ 1,556
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,115	$ 126	$ 120	$ -	$ -	$ -	$ 36,362
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (36,362)	$ -	$ -	$ (36,362)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,115	$ 126	$ 120	$ (36,362)	$ -	$ -	$ -

Cost Year 02	Investment T610001849	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,871
7500015	Capitalized AFUDC Debt	$ 247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247
7100015	Capitalized AFUDC Equity	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
6790324	Engineering &Supervisory Allocation	$ 4,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,191
6790315	I&D Allocated to Capital	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
6400100	Mat & Supp - Outside Material Purchases	$ 25,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,805
6790322	Small Tools Allocation	$ 432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 432
6790321	Stores Allocation	$ 1,556	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,556
Cost Sum		$ 36,362	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,362
Clearings		$ (36,362)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (36,362)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610001849	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,871
7500015	Capitalized AFUDC Debt	$ 247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247
7100015	Capitalized AFUDC Equity	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
6790324	Engineering &Supervisory Allocation	$ 4,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,191
6790315	I&D Allocated to Capital	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
6400100	Mat & Supp - Outside Material Purchases	$ 25,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,805
6790322	Small Tools Allocation	$ 432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 432
6790321	Stores Allocation	$ 1,556	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,556
Cost Sum		$ 36,362	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,362
Clearings		$ (36,362)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (36,362)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610001849	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,871
7500015	Capitalized AFUDC Debt	$ 247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 247
7100015	Capitalized AFUDC Equity	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
6790324	Engineering &Supervisory Allocation	$ 4,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,191
6790315	I&D Allocated to Capital	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192
6400100	Mat & Supp - Outside Material Purchases	$ 25,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,805
6790322	Small Tools Allocation	$ 432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 432
6790321	Stores Allocation	$ 1,556	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,556
Cost Sum		$ 36,362	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,362
Clearings		$ (36,362)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (36,362)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610001853	Air Start Compressor at Redondo	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	NEW-15564	FP-NMG Transm Stations-New	Literal

Project Information

Construction Start Date	06/06/2022	Description	This project is to re-pipe the starts from gas to an air start system at Redondo. Estimate includes existing assets and piping at the station.
Estimated In-Service Date	09/30/2022		
Justification	As part of Emera-NMGC GHG reduction initiative, special attention by engineering has been placed in measures that prevent emitting GHG and this project is a part of that initiative. Installing an air start compressor will ensure that over the next 5 years an estimated 976 CO2e will be prevented from entering the atmosphere.		
Alternatives Considered	Flaring to reduce emissions		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001853 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 1,891	$ 1,190	$ 210	$ 2,903	$ -	$ -	$ -	$ -	$ -	$ 6,194
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 16	$ 38	$ 56	$ 95	$ 183	$ -	$ -	$ -	$ -	$ 388
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 42	$ 66	$ 74	$ 101	$ 43	$ -	$ -	$ -	$ -	$ 326
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 5,725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,725
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 2,586	$ 1,123	$ 221	$ 3,144	$ -	$ -	$ -	$ -	$ -	$ 7,073
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 62	$ 27	$ 5	$ 144	$ -	$ -	$ -	$ -	$ -	$ 238
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 15,757	$ 4,191	$ 1,754	$ 19,353	$ -	$ -	$ -	$ -	$ -	$ 41,056
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 515	$ 138	$ 71	$ 324	$ -	$ -	$ -	$ -	$ -	$ 1,047
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 1,079	$ 742	$ 200	$ 1,167	$ -	$ -	$ -	$ -	$ -	$ 3,189
Cost Sum		$ -	$ -	$ -	$ -	$ 21,947	$ 13,240	$ 2,591	$ 27,231	$ 226	$ -	$ -	$ -	$ -	$ 65,236
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (65,236)	$ -	$ -	$ -	$ (65,236)
Project Net		$ -	$ -	$ -	$ -	$ 21,947	$ 13,240	$ 2,591	$ 27,231	$ 226	$ (65,236)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T610001853	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,194
7500015	Capitalized AFUDC Debt	$ 388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388
7100015	Capitalized AFUDC Equity	$ 326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 326
6100080	Consultants - Other	$ 5,725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,725
6790324	Engineering &Supervisory Allocation	$ 7,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,073
6790315	I&D Allocated to Capital	$ 238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 238
6400100	Mat & Supp - Outside Material Purchases	$ 41,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,056
6790322	Small Tools Allocation	$ 1,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,047
6790321	Stores Allocation	$ 3,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,189
Cost Sum		$ 65,236	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,236
Clearings		$ (65,236)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (65,236)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610001853	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,194
7500015	Capitalized AFUDC Debt	$ 388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388
7100015	Capitalized AFUDC Equity	$ 326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 326
6100080	Consultants - Other	$ 5,725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,725
6790324	Engineering &Supervisory Allocation	$ 7,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,073
6790315	I&D Allocated to Capital	$ 238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 238
6400100	Mat & Supp - Outside Material Purchases	$ 41,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,056
6790322	Small Tools Allocation	$ 1,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,047
6790321	Stores Allocation	$ 3,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,189
Cost Sum		$ 65,236	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,236
Clearings		$ (65,236)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (65,236)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610001853	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,194
7500015	Capitalized AFUDC Debt	$ 388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388
7100015	Capitalized AFUDC Equity	$ 326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 326
6100080	Consultants - Other	$ 5,725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,725
6790324	Engineering &Supervisory Allocation	$ 7,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,073
6790315	I&D Allocated to Capital	$ 238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 238
6400100	Mat & Supp - Outside Material Purchases	$ 41,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,056
6790322	Small Tools Allocation	$ 1,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,047
6790321	Stores Allocation	$ 3,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,189
Cost Sum		$ 65,236	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,236
Clearings		$ (65,236)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (65,236)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610002029	Atrisco ML Replace rollers and supports at pedestrian bridge	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	PRE-10115	FP-NMG Transm Mains-Replace	Literal

Project Information

Construction Start Date: 12/16/2022
Estimated In-Service Date: 04/30/2023

Description: Replace rollers and mounting brackets to support the two mains that run under the I-40 pedestrian bridge

Justification: Operations notified in March 2022 to engineering that repairs are needed at support points before NMDOT installs security fencing at the site. Metro Operations have stated that some individuals vandalize the bridge and other utilities. In the case of NMGC assets, these individuals have damaged the concrete, brackets, and rollers at four supporting points. NMDOT is urging all utilities that have assets being supported by the bridge to make any necessary repairs before a permanent, more secure fence is installed.

Alternatives Considered: Replacing or installing new pipe supports is the only measure that provides the correct span support to the two mainlines crossing the interstate 40. Since this site is under NMDOT jurisdiction, the placement of securer barriers falls within NMDOT responsibilities. NMGC will continue working with NMDOT to ensure the mainlines are continued properly manteined.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No	Metro Operations Supervisor provided estimated costs for NMGC labor	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment T610002029 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 547	$ -	$ -	$ -	$ -	$ 547
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ 14	$ 13	$ 14	$ 16	$ 64
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 1	$ 5	$ 6	$ 5	$ 19
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,000	$ 8,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 552	$ -	$ -	$ -	$ -	$ 552
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50	$ -	$ -	$ -	$ -	$ 50
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,037	$ -	$ -	$ -	$ -	$ 3,037
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122	$ -	$ -	$ -	$ -	$ 122
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242	$ -	$ -	$ -	$ -	$ 242
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,558	$ 15	$ 18	$ 20	$ 8,021	$ 12,632
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,558	$ 15	$ 18	$ 20	$ 8,021	$ 12,632

Cost Year 02	Investment T610002029	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 547	$ -	$ 190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 737
7500015	Capitalized AFUDC Debt	$ 64	$ 13	$ 9	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122
7100015	Capitalized AFUDC Equity	$ 19	$ 10	$ 19	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 8,000	$ -	$ 7,800	$ 18,586	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,386
6790324	Engineering &Supervisory Allocation	$ 552	$ -	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 763
6790315	I&D Allocated to Capital	$ 50	$ -	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60
6400100	Mat & Supp - Outside Material Purchases	$ 3,037	$ -	$ 1,268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,305
6790322	Small Tools Allocation	$ 122	$ -	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 218
6790321	Stores Allocation	$ 242	$ -	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
Cost Sum		$ 12,632	$ 22	$ 9,655	$ 18,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,015
Clearings		$ -	$ -	$ -	$ -	$ (41,015)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41,015)
Project Net		$ 12,632	$ 22	$ 9,655	$ 18,705	$ (41,015)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610002029	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 737
7500015	Capitalized AFUDC Debt	$ 122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122
7100015	Capitalized AFUDC Equity	$ 129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 34,386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,386
6790324	Engineering &Supervisory Allocation	$ 763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 763
6790315	I&D Allocated to Capital	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60
6400100	Mat & Supp - Outside Material Purchases	$ 4,305	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,305
6790322	Small Tools Allocation	$ 218	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 218
6790321	Stores Allocation	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
Cost Sum		$ 41,015	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,015
Clearings		$ (41,015)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41,015)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610002029	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 737
7500015	Capitalized AFUDC Debt	$ 122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122
7100015	Capitalized AFUDC Equity	$ 129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 34,386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,386
6790324	Engineering &Supervisory Allocation	$ 763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 763
6790315	I&D Allocated to Capital	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60
6400100	Mat & Supp - Outside Material Purchases	$ 4,305	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,305
6790322	Small Tools Allocation	$ 218	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 218
6790321	Stores Allocation	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
Cost Sum		$ 41,015	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,015
Clearings		$ (41,015)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41,015)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T610002030**	Install Actuation at the Sand Dunes Block Valve	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	**METRO**	**PRE-10124**	**FP-NMG Transm Stations-Replace**	**Literal**

Project Information

Construction Start Date	05/10/2023	Description: The purpose of this investment is to install SCADA and remote control actuation for the existing block valve on the Rio Puerco Mainline. This installation will replace a gear assembly on one of the valves that was used to complete pigging operations at the launcher site of this system. WO# E2343884
Estimated In-Service Date	07/31/2023	

Justification: During pigging operations of the Rio Puerco 24-inch Mainline, the gear assembly on the launcher valve actuator broke. The gear assembly from the Sand Dunes block valve was removed and used to replace the broken gear assembly on the launcher valve, to continue pigging operations. A new gear assembly needs to be installed on the Sand Dunes block valve to make the valve operation if the need arises for the valve to be closed. New regulations require that the new gear assembly is remotely operated which requires that NMGC installs actuation to the 24" and 16" valves that are part of the station.

Alternatives Considered: Replacing the valves with new valves with actuation. However, the exisiting valves are in good condition and are also suitable for adding actuation devices and a SCADA system to remotely control the 16" and 24" valves

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610002030 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,488	$ 44	$ 8,531
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97	$ 220	$ 317
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41	$ 71	$ 112
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,283	$ 63	$ 4,346
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48	$ 48
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142	$ 142
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 385	$ 54	$ 440
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ 23
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,155	$ -	$ 47,155
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42	$ 42
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 147	$ 147
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379	$ 379
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 875	$ -	$ 875
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 944	$ -	$ 944
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,268	$ 1,233	$ 63,502
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,268	$ 1,233	$ 63,502

Cost Year 02	Investment T610002030	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,531	$ -	$ -	$ 1,112	$ -	$ 3,628	$ 200	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,472
7500015	Capitalized AFUDC Debt	$ 317	$ 175	$ 100	$ 109	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 815
7100015	Capitalized AFUDC Equity	$ 112	$ 136	$ 223	$ 240	$ 257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 969
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 28,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,661
6790324	Engineering &Supervisory Allocation	$ 4,346	$ -	$ -	$ 697	$ -	$ 3,517	$ 194	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,754
6790320	Fleet Allocation	$ 48	$ -	$ -	$ -	$ -	$ 76	$ 72	$ -	$ -	$ -	$ -	$ -	$ -	$ 197
C6020000	Fringe Adder	$ 142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142
6790315	I&D Allocated to Capital	$ 440	$ -	$ -	$ 35	$ -	$ 98	$ 93	$ -	$ -	$ -	$ -	$ -	$ -	$ 665
6010210	Labor Non-Exempt - Straight Time	$ 23	$ (8)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 3,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,211
6400100	Mat & Supp - Outside Material Purchases	$ 47,155	$ -	$ -	$ 4,202	$ -	$ 558	$ 658	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,573
C6900040	Payroll Tax Adder	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
R6010010	SLR Overtime Blended Labor	$ 147	$ -	$ -	$ -	$ -	$ 250	$ 356	$ -	$ -	$ -	$ -	$ -	$ -	$ 753
R6010000	SLR Straight Time Blended Labor	$ 379	$ -	$ -	$ -	$ -	$ 960	$ 789	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,128
6790322	Small Tools Allocation	$ 875	$ -	$ 242	$ 87	$ -	$ 14	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,235
6790321	Stores Allocation	$ 944	$ -	$ 135	$ 252	$ -	$ 35	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,407
Cost Sum		$ 63,502	$ 304	$ 3,910	$ 6,734	$ 372	$ 40,297	$ 2,421	$ -	$ -	$ -	$ -	$ -	$ -	$ 117,539
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (117,539)	$ -	$ -	$ -	$ -	$ -	$ (117,539)
Project Net		$ 63,502	$ 304	$ 3,910	$ 6,734	$ 372	$ 40,297	$ 2,421	$ (117,539)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610002030	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,472
7500015	Capitalized AFUDC Debt	$ 815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 815
7100015	Capitalized AFUDC Equity	$ 969	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 969
6100080	Consultants - Other	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 28,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,661
6790324	Engineering &Supervisory Allocation	$ 8,754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,754
6790320	Fleet Allocation	$ 197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197
C6020000	Fringe Adder	$ 142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142
6790315	I&D Allocated to Capital	$ 665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 665
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 3,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,211
6400100	Mat & Supp - Outside Material Purchases	$ 52,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,573
C6900040	Payroll Tax Adder	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
R6010010	SLR Overtime Blended Labor	$ 753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 753
R6010000	SLR Straight Time Blended Labor	$ 2,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,128
6790322	Small Tools Allocation	$ 1,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,235
6790321	Stores Allocation	$ 1,407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,407
Cost Sum		$ 117,539	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117,539
Clearings		$ (117,539)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (117,539)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610002030	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,472
7500015	Capitalized AFUDC Debt	$ 815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 815
7100015	Capitalized AFUDC Equity	$ 969	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 969
6100080	Consultants - Other	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,500
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 28,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,661
6790324	Engineering &Supervisory Allocation	$ 8,754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,754
6790320	Fleet Allocation	$ 197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197
C6020000	Fringe Adder	$ 142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142
6790315	I&D Allocated to Capital	$ 665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 665
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 3,211	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,211
6400100	Mat & Supp - Outside Material Purchases	$ 52,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,573
C6900040	Payroll Tax Adder	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
R6010010	SLR Overtime Blended Labor	$ 753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 753
R6010000	SLR Straight Time Blended Labor	$ 2,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,128
6790322	Small Tools Allocation	$ 1,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,235
6790321	Stores Allocation	$ 1,407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,407
Cost Sum		$ 117,539	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117,539
Clearings		$ (117,539)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (117,539)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610002039	GC Repair at Santa Fe Junction	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	PRE-10118	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	06/01/2022	Description	Troubleshoot and repair gas chromatograph
Estimated In-Service Date	10/31/2022		
Justification	Troubleshooting and repairing is required to get existing GC back up and running.		
Alternatives Considered	Perform addition maintenance until capital projects can be completed to make repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610002039 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 301	$ -	$ -	$ 1,737	$ -	$ -	$ -	$ 2,038
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 7	$ 10	$ 30	$ -	$ -	$ -	$ 49
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 7	$ 2	$ 3	$ -	$ -	$ -	$ 15
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,649	$ -	$ -	$ -	$ 9,649
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 316	$ -	$ -	$ 888	$ -	$ -	$ -	$ 1,204
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ -	$ -	$ 80	$ -	$ -	$ -	$ 87
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,510	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,510
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 3,528	$ 14	$ 12	$ 12,386	$ -	$ -	$ -	$ 15,940
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,940)	$ -	$ -	$ (15,940)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 3,528	$ 14	$ 12	$ 12,386	$ (15,940)	$ -	$ -	$ -

Cost Year 02	Investment T610002039	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,038
7500015	Capitalized AFUDC Debt	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49
7100015	Capitalized AFUDC Equity	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 9,649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,649
6790324	Engineering &Supervisory Allocation	$ 1,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,204
6790315	I&D Allocated to Capital	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87
6400100	Mat & Supp - Outside Material Purchases	$ 2,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,510
6790322	Small Tools Allocation	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6790321	Stores Allocation	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
Cost Sum		$ 15,940	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,940
Clearings		$ (15,940)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,940)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610002039	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,038
7500015	Capitalized AFUDC Debt	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49
7100015	Capitalized AFUDC Equity	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 9,649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,649
6790324	Engineering &Supervisory Allocation	$ 1,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,204
6790315	I&D Allocated to Capital	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87
6400100	Mat & Supp - Outside Material Purchases	$ 2,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,510
6790322	Small Tools Allocation	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6790321	Stores Allocation	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
Cost Sum		$ 15,940	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,940
Clearings		$ (15,940)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,940)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610002039	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,038
7500015	Capitalized AFUDC Debt	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49
7100015	Capitalized AFUDC Equity	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 9,649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,649
6790324	Engineering &Supervisory Allocation	$ 1,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,204
6790315	I&D Allocated to Capital	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87
6400100	Mat & Supp - Outside Material Purchases	$ 2,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,510
6790322	Small Tools Allocation	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6790321	Stores Allocation	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
Cost Sum		$ 15,940	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,940
Clearings		$ (15,940)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,940)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001172	Replace Block Valve at South Side Pecos	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-08886	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	03/01/2023	Description	Replace/retire the block valve at MP 10.12 - Retire 10in BV in ground and install 10in .250WT, X52 FBEW pup joint. WO-E2343464
Estimated In-Service Date	05/31/2023		
Justification	Replace potenially leaking valve with new valve.		
Alternatives Considered	Continue maintenance on the block valve.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001172 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 595	$ 487	$ 63	$ 1,145
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ 16	$ 25	$ 46
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 7	$ 8	$ 17
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,704	$ -	$ -	$ 2,704
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 403	$ 246	$ 92	$ 740
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36	$ 22	$ 6	$ 65
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,305	$ -	$ -	$ 3,305
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,054	$ 1,054
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 178	$ -	$ -	$ 178
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250	$ -	$ -	$ 250
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,774	$ 3,481	$ 1,250	$ 9,505
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,774	$ 3,481	$ 1,250	$ 9,505

Cost Year 02	Investment T624001172	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,145	$ 21	$ -	$ 7,073	$ 1,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,838
7500015	Capitalized AFUDC Debt	$ 46	$ 22	$ 13	$ 58	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
7100015	Capitalized AFUDC Equity	$ 17	$ 17	$ 28	$ 129	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 447
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,704	$ -	$ -	$ 43,049	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,753
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 108	$ 711	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 5,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,001
6790324	Engineering &Supervisory Allocation	$ 740	$ 17	$ -	$ 4,432	$ 1,810	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,999
6790320	Fleet Allocation	$ -	$ -	$ -	$ 229	$ 468	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 697
C6020000	Fringe Adder	$ -	$ -	$ -	$ 786	$ 990	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,776
6790315	I&D Allocated to Capital	$ 65	$ 1	$ -	$ 418	$ 338	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 822
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
6401000	Mat & Supp - Inventory Issue	$ 3,305	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,445
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 233	$ 293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 526
6790230	Postage, Shipping and Courier	$ 1,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,054
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 1,746	$ 1,643	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,390
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 1,165	$ 2,023	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,188
6790322	Small Tools Allocation	$ 178	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189
6790321	Stores Allocation	$ 250	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 267
Cost Sum		$ 9,505	$ 245	$ 41	$ 59,494	$ 15,247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84,531
Clearings		$ -	$ -	$ -	$ -	$ -	$ (84,531)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (84,531)
Project Net		$ 9,505	$ 245	$ 41	$ 59,494	$ 15,247	$ (84,531)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001172	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,838	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,838
7500015	Capitalized AFUDC Debt	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
7100015	Capitalized AFUDC Equity	$ 447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 447
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 45,753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,753
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
6030080	Empl Exp - Travel and Lodging	$ 5,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,001
6790324	Engineering &Supervisory Allocation	$ 6,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,999
6790320	Fleet Allocation	$ 697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 697
C6020000	Fringe Adder	$ 1,776	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,776
6790315	I&D Allocated to Capital	$ 822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 822
6400020	Mat & Supp - General and Office Supplies	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
6401000	Mat & Supp - Inventory Issue	$ 3,445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,445
C6900040	Payroll Tax Adder	$ 526	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 526
6790230	Postage, Shipping and Courier	$ 1,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,054
R6010010	SLR Overtime Blended Labor	$ 3,390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,390
R6010000	SLR Straight Time Blended Labor	$ 3,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,188
6790322	Small Tools Allocation	$ 189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189
6790321	Stores Allocation	$ 267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 267
Cost Sum		$ 84,531	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84,531
Clearings		$ (84,531)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (84,531)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001172	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,838	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,838
7500015	Capitalized AFUDC Debt	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
7100015	Capitalized AFUDC Equity	$ 447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 447
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 45,753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,753
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
6030080	Empl Exp - Travel and Lodging	$ 5,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,001
6790324	Engineering &Supervisory Allocation	$ 6,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,999
6790320	Fleet Allocation	$ 697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 697
C6020000	Fringe Adder	$ 1,776	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,776
6790315	I&D Allocated to Capital	$ 822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 822
6400020	Mat & Supp - General and Office Supplies	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
6401000	Mat & Supp - Inventory Issue	$ 3,445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,445
C6900040	Payroll Tax Adder	$ 526	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 526
6790230	Postage, Shipping and Courier	$ 1,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,054
R6010010	SLR Overtime Blended Labor	$ 3,390	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,390
R6010000	SLR Straight Time Blended Labor	$ 3,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,188
6790322	Small Tools Allocation	$ 189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189
6790321	Stores Allocation	$ 267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 267
Cost Sum		$ 84,531	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84,531
Clearings		$ (84,531)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (84,531)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001176	Retire 10" Galvanized block valve	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-08888	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	03/01/2023	Description	To retire a 10" galvanized block valve in the pecos valley area WO:E2343342
Estimated In-Service Date	05/31/2023		
Justification	To retire a 10" galvanized block valve in the pecos valley area. There are two block valves available before and after this block valve to isolate the mainline.		
Alternatives Considered	Continue maintenance on the block valve.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001176 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 462	$ -	$ 77	$ 539
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 8	$ 12	$ 24
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 3	$ 4	$ 9
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313	$ -	$ 112	$ 425
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28	$ -	$ 8	$ 36
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,568	$ -	$ 1,284	$ 3,851
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138	$ -	$ 29	$ 167
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ -	$ 117	$ 312
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,708	$ 11	$ 1,643	$ 5,363
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,708	$ 11	$ 1,643	$ 5,363

Cost Year 02	Investment T624001176	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 539	$ -	$ -	$ 7,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,439
7500015	Capitalized AFUDC Debt	$ 24	$ 12	$ 7	$ 58	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 206
7100015	Capitalized AFUDC Equity	$ 9	$ 9	$ 15	$ 128	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 40,808	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,808
6790324	Engineering &Supervisory Allocation	$ 425	$ -	$ -	$ 4,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,374
6790320	Fleet Allocation	$ -	$ -	$ -	$ 677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 677
C6020000	Fringe Adder	$ -	$ -	$ -	$ 2,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,371
6790315	I&D Allocated to Capital	$ 36	$ -	$ -	$ 840	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 876
6401000	Mat & Supp - Inventory Issue	$ 3,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,851
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 703
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 5,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,676
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 3,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,107
6790322	Small Tools Allocation	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
6790321	Stores Allocation	$ 312	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 312
Cost Sum		$ 5,363	$ 21	$ 21	$ 67,216	$ 347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,968
Clearings		$ -	$ -	$ -	$ -	$ -	$ (72,968)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72,968)
Project Net		$ 5,363	$ 21	$ 21	$ 67,216	$ 347	$ (72,968)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001176	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,439
7500015	Capitalized AFUDC Debt	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 206
7100015	Capitalized AFUDC Equity	$ 400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 40,808	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,808
6790324	Engineering &Supervisory Allocation	$ 5,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,374
6790320	Fleet Allocation	$ 677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 677
C6020000	Fringe Adder	$ 2,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,371
6790315	I&D Allocated to Capital	$ 876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 876
6401000	Mat & Supp - Inventory Issue	$ 3,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,851
C6900040	Payroll Tax Adder	$ 703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 703
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 5,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,676
R6010000	SLR Straight Time Blended Labor	$ 3,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,107
6790322	Small Tools Allocation	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
6790321	Stores Allocation	$ 312	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 312
Cost Sum		$ 72,968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,968
Clearings		$ (72,968)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72,968)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001176	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,439
7500015	Capitalized AFUDC Debt	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 206
7100015	Capitalized AFUDC Equity	$ 400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 40,808	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,808
6790324	Engineering &Supervisory Allocation	$ 5,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,374
6790320	Fleet Allocation	$ 677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 677
C6020000	Fringe Adder	$ 2,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,371
6790315	I&D Allocated to Capital	$ 876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 876
6401000	Mat & Supp - Inventory Issue	$ 3,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,851
C6900040	Payroll Tax Adder	$ 703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 703
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 5,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,676
R6010000	SLR Straight Time Blended Labor	$ 3,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,107
6790322	Small Tools Allocation	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
6790321	Stores Allocation	$ 312	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 312
Cost Sum		$ 72,968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,968
Clearings		$ (72,968)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72,968)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001177	Retire drip tank between Redlake and Pecos River	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-08746	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	03/01/2023	Description	to retire the drip tank between Redlake and Pecos River (Lat. 32°53'9.59"N, Long. 104°14'36.49"W) WO: E02342409
Estimated In-Service Date	05/31/2023		
Justification	This project will retire the drip tank between Redlake and Pecos River		
Alternatives Considered	Continue maintenance on the drip tank.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001177 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 753	$ -	$ 126	$ 879
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ 13	$ 19	$ 39
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 6	$ 6	$ 14
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 510	$ -	$ 184	$ 694
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46	$ -	$ 13	$ 59
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,182	$ -	$ 2,107	$ 6,290
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 225	$ -	$ 48	$ 273
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 317	$ -	$ 193	$ 509
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,041	$ 19	$ 2,697	$ 8,756
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,041	$ 19	$ 2,697	$ 8,756

Cost Year 02	Investment T624001177	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 879	$ 1,480	$ -	$ 9,788	$ 1,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,467
7500015	Capitalized AFUDC Debt	$ 39	$ 39	$ 34	$ 99	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 383
7100015	Capitalized AFUDC Equity	$ 14	$ 31	$ 75	$ 220	$ 386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 726
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 80,194	$ (19,587)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,607
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ 612	$ 897	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,509
6790324	Engineering &Supervisory Allocation	$ 694	$ 1,196	$ -	$ 6,133	$ 1,494	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,516
6790320	Fleet Allocation	$ -	$ -	$ -	$ 441	$ 310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 751
C6020000	Fringe Adder	$ -	$ -	$ -	$ 1,347	$ 677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,024
6790315	I&D Allocated to Capital	$ 59	$ 60	$ -	$ 643	$ 244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,006
6401000	Mat & Supp - Inventory Issue	$ 6,290	$ 9,868	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,157
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 1,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,684
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 399	$ 201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 2,727	$ 1,327	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,054
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 2,263	$ 1,180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,443
6790322	Small Tools Allocation	$ 273	$ 758	$ -	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,066
6790321	Stores Allocation	$ 509	$ 1,203	$ -	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,814
Cost Sum		$ 8,756	$ 14,635	$ 109	$ 106,815	$ (11,380)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,936
Clearings		$ -	$ -	$ -	$ -	$ -	$ (118,936)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (118,936)
Project Net		$ 8,756	$ 14,635	$ 109	$ 106,815	$ (11,380)	$ (118,936)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001177	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,467
7500015	Capitalized AFUDC Debt	$ 383	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 383
7100015	Capitalized AFUDC Equity	$ 726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 726
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 60,607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,607
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
6030080	Empl Exp - Travel and Lodging	$ 1,509	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,509
6790324	Engineering &Supervisory Allocation	$ 9,516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,516
6790320	Fleet Allocation	$ 751	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 751
C6020000	Fringe Adder	$ 2,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,024
6790315	I&D Allocated to Capital	$ 1,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,006
6401000	Mat & Supp - Inventory Issue	$ 16,157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,157
6400100	Mat & Supp - Outside Material Purchases	$ 1,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,684
C6900040	Payroll Tax Adder	$ 600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600
R6010010	SLR Overtime Blended Labor	$ 4,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,054
R6010000	SLR Straight Time Blended Labor	$ 3,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,443
6790322	Small Tools Allocation	$ 1,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,066
6790321	Stores Allocation	$ 1,814	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,814
Cost Sum		$ 118,936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,936
Clearings		$ (118,936)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (118,936)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001177	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,467
7500015	Capitalized AFUDC Debt	$ 383	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 383
7100015	Capitalized AFUDC Equity	$ 726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 726
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 60,607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,607
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128
6030080	Empl Exp - Travel and Lodging	$ 1,509	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,509
6790324	Engineering &Supervisory Allocation	$ 9,516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,516
6790320	Fleet Allocation	$ 751	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 751
C6020000	Fringe Adder	$ 2,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,024
6790315	I&D Allocated to Capital	$ 1,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,006
6401000	Mat & Supp - Inventory Issue	$ 16,157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,157
6400100	Mat & Supp - Outside Material Purchases	$ 1,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,684
C6900040	Payroll Tax Adder	$ 600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600
R6010010	SLR Overtime Blended Labor	$ 4,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,054
R6010000	SLR Straight Time Blended Labor	$ 3,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,443
6790322	Small Tools Allocation	$ 1,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,066
6790321	Stores Allocation	$ 1,814	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,814
Cost Sum		$ 118,936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,936
Clearings		$ (118,936)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (118,936)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001855	Replace Meter at NM Salt	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09933	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	01/23/2023	Description	High salt concentration in air and soil due to the process the customer operates the corroding station. Replace meter set and re-coat underground pipe. Work Order E2343901
Estimated In-Service Date	04/30/2023		
Justification	The high salt concentration is corroding equipment on the station. The project would replace the meter and excavate and re-coat the underground pipe.		
Alternatives Considered	Replacing the meter and adding a noncorrosive coating and or developing a new technology to take the reading remotely.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001855 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,699	$ -	$ 97	$ -	$ 3,796
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42	$ 81	$ 87	$ 99	$ 309
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 29	$ 37	$ 32	$ 101
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,891	$ -	$ 49	$ -	$ 1,940
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 170	$ -	$ 4	$ -	$ 175
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21	$ -	$ -	$ -	$ 21
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,531	$ -	$ 537	$ -	$ 21,068
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 305	$ -	$ 10	$ -	$ 315
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 861	$ -	$ 11	$ -	$ 872
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,524	$ 110	$ 832	$ 131	$ 28,596
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,524	$ 110	$ 832	$ 131	$ 28,596

Cost Year 02	Investment T624001855	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,796	$ 1,084	$ 6,486	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,366
7500015	Capitalized AFUDC Debt	$ 309	$ 93	$ 107	$ 154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 664
7100015	Capitalized AFUDC Equity	$ 101	$ 72	$ 239	$ 342	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 754
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 36,708	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,708
6790324	Engineering &Supervisory Allocation	$ 1,940	$ 876	$ 7,173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,988
6790320	Fleet Allocation	$ -	$ -	$ 492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 492
C6020000	Fringe Adder	$ -	$ -	$ 1,174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,174
6790315	I&D Allocated to Capital	$ 175	$ 44	$ 652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 871
6401000	Mat & Supp - Inventory Issue	$ 21	$ 2,936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,957
6400100	Mat & Supp - Outside Material Purchases	$ 21,068	$ 4,069	$ 663	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,799
C6900040	Payroll Tax Adder	$ -	$ -	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
6790230	Postage, Shipping and Courier	$ -	$ 220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 220
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 1,667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,667
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 2,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,683
6790322	Small Tools Allocation	$ 315	$ 538	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 903
6790321	Stores Allocation	$ 872	$ 854	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,754
Cost Sum		$ 28,596	$ 10,785	$ 58,471	$ 496	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98,347
Clearings		$ -	$ -	$ -	$ -	$ (98,347)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (98,347)
Project Net		$ 28,596	$ 10,785	$ 58,471	$ 496	$ (98,347)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001855	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,366	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,366
7500015	Capitalized AFUDC Debt	$ 664	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 664
7100015	Capitalized AFUDC Equity	$ 754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 754
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 36,708	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,708
6790324	Engineering &Supervisory Allocation	$ 9,988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,988
6790320	Fleet Allocation	$ 492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 492
C6020000	Fringe Adder	$ 1,174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,174
6790315	I&D Allocated to Capital	$ 871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 871
6401000	Mat & Supp - Inventory Issue	$ 2,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,957
6400100	Mat & Supp - Outside Material Purchases	$ 25,799	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,799
C6900040	Payroll Tax Adder	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
6790230	Postage, Shipping and Courier	$ 220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 220
R6010010	SLR Overtime Blended Labor	$ 1,667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,667
R6010000	SLR Straight Time Blended Labor	$ 2,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,683
6790322	Small Tools Allocation	$ 903	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 903
6790321	Stores Allocation	$ 1,754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,754
Cost Sum		$ 98,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98,347
Clearings		$ (98,347)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (98,347)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001855	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,366	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,366
7500015	Capitalized AFUDC Debt	$ 664	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 664
7100015	Capitalized AFUDC Equity	$ 754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 754
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 36,708	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,708
6790324	Engineering &Supervisory Allocation	$ 9,988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,988
6790320	Fleet Allocation	$ 492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 492
C6020000	Fringe Adder	$ 1,174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,174
6790315	I&D Allocated to Capital	$ 871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 871
6401000	Mat & Supp - Inventory Issue	$ 2,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,957
6400100	Mat & Supp - Outside Material Purchases	$ 25,799	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,799
C6900040	Payroll Tax Adder	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
6790230	Postage, Shipping and Courier	$ 220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 220
R6010010	SLR Overtime Blended Labor	$ 1,667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,667
R6010000	SLR Straight Time Blended Labor	$ 2,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,683
6790322	Small Tools Allocation	$ 903	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 903
6790321	Stores Allocation	$ 1,754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,754
Cost Sum		$ 98,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98,347
Clearings		$ (98,347)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (98,347)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **T624001856**	Investment Name Air Start Compressor at Lea County	Scenario **2024-2028 Budget**
	Location **SE - Transmission**	Area **SENM**	Funding Project # **NEW-15563**	Funding Project Type **FP-NMG Transm Stations-New**	Currency Scale **Literal**

Project Information

Construction Start Date	08/15/2022	Description	This project is to re-pipe the starts from gas to an air start system at Lea County. Estimate includes existing assets and piping at the station.
Estimated In-Service Date	10/31/2022		
Justification	As part of Emera-NMGC GHG reduction initiative, special attention by engineering has been placed in measures that prevent emitting GHG and this project is a part of that initiative. Installing an air start compressor will allow a avioded emissions over the next 5 years an estimated 2339 CO2e will be prevented from entering the atmosphere over the next 5 years.		
Alternatives Considered	Flaring to reduce emissions		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001856 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,765	$ 3,106	$ -	$ -	$ -	$ -	$ 5,871
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24	$ 110	$ 159	$ -	$ -	$ -	$ 292
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ 26	$ 13	$ -	$ -	$ -	$ 65
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,994	$ 3,138	$ -	$ -	$ -	$ -	$ 6,132
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137	$ 282	$ -	$ -	$ -	$ -	$ 419
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,435	$ 17,257	$ -	$ -	$ -	$ -	$ 35,692
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 308	$ 695	$ -	$ -	$ -	$ -	$ 1,003
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,112	$ 1,376	$ -	$ -	$ -	$ -	$ 2,487
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,801	$ 25,990	$ 172	$ -	$ -	$ -	$ 51,962
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,962)	$ -	$ -	$ (51,962)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,801	$ 25,990	$ 172	$ (51,962)	$ -	$ -	$ -

Cost Year 02	Investment T624001856	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,871
7500015	Capitalized AFUDC Debt	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
7100015	Capitalized AFUDC Equity	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
6790324	Engineering &Supervisory Allocation	$ 6,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,132
6790315	I&D Allocated to Capital	$ 419	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419
6400100	Mat & Supp - Outside Material Purchases	$ 35,692	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,692
6790322	Small Tools Allocation	$ 1,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,003
6790321	Stores Allocation	$ 2,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,487
Cost Sum		$ 51,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,962
Clearings		$ (51,962)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,962)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001856	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,871
7500015	Capitalized AFUDC Debt	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
7100015	Capitalized AFUDC Equity	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
6790324	Engineering &Supervisory Allocation	$ 6,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,132
6790315	I&D Allocated to Capital	$ 419	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419
6400100	Mat & Supp - Outside Material Purchases	$ 35,692	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,692
6790322	Small Tools Allocation	$ 1,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,003
6790321	Stores Allocation	$ 2,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,487
Cost Sum		$ 51,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,962
Clearings		$ (51,962)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,962)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001856	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,871
7500015	Capitalized AFUDC Debt	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
7100015	Capitalized AFUDC Equity	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
6790324	Engineering &Supervisory Allocation	$ 6,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,132
6790315	I&D Allocated to Capital	$ 419	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419
6400100	Mat & Supp - Outside Material Purchases	$ 35,692	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,692
6790322	Small Tools Allocation	$ 1,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,003
6790321	Stores Allocation	$ 2,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,487
Cost Sum		$ 51,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,962
Clearings		$ (51,962)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (51,962)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002226	Kolb Bio RTU Upgrade 1	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-10121	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	12/14/2022	Description	This upgrade will allow both the fuel gas and production meters to communicate with the single RTU and also provide the modbus data requested to the plant. Upgrade to include temperature transmitters and ROC 809 components. Work Order E2343856
Estimated In-Service Date	05/31/2023		
Justification	This upgrade will allow both the fuel gas and production meters to communicate with the single RTU and also provide the modbus data requested to the plant.		
Alternatives Considered	Yes, the upgrade cost a lot, we could leave the existing equipment and calculate by hand the volumes, pressures, and temperatures by interpolating from our existing database and verifying with the historical values.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002226 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54	$ 1,037	$ 787	$ 957	$ 566	$ 3,402
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 13	$ 30	$ 50	$ 90	$ 184
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 1	$ 11	$ 21	$ 29	$ 62
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55	$ 530	$ 533	$ 483	$ 824	$ 2,424
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ 48	$ 48	$ 43	$ 58	$ 202
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,734	$ 3,645	$ -	$ 1,273	$ 9,651
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 301	$ 1,028	$ 726	$ 5,318	$ 8,165	$ 15,538
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ 85	$ 235	$ 99	$ 215	$ 646
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24	$ 241	$ 331	$ 107	$ 863	$ 1,566
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 451	$ 7,718	$ 6,346	$ 7,078	$ 12,082	$ 33,676
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 451	$ 7,718	$ 6,346	$ 7,078	$ 12,082	$ 33,676

Cost Year 02	Investment T624002226	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,402
7500015	Capitalized AFUDC Debt	$ 184	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 184
7100015	Capitalized AFUDC Equity	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6790324	Engineering &Supervisory Allocation	$ 2,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,424
C6020000	Fringe Adder	$ -	$ -	$ 237	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 237
6790315	I&D Allocated to Capital	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
6401000	Mat & Supp - Inventory Issue	$ 9,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,651
6400100	Mat & Supp - Outside Material Purchases	$ 15,538	$ 1,499	$ -	$ 1,559	$ (112)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,485
C6900040	Payroll Tax Adder	$ -	$ -	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 877
6790322	Small Tools Allocation	$ 646	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 646
6790321	Stores Allocation	$ 1,566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,566
Cost Sum		$ 33,676	$ 1,499	$ 1,184	$ 1,559	$ (112)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,807
Clearings		$ -	$ -	$ -	$ -	$ -	$ (37,807)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,807)
Project Net		$ 33,676	$ 1,499	$ 1,184	$ 1,559	$ (112)	$ (37,807)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624002226	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,402
7500015	Capitalized AFUDC Debt	$ 184	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 184
7100015	Capitalized AFUDC Equity	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6790324	Engineering &Supervisory Allocation	$ 2,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,424
C6020000	Fringe Adder	$ 237	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 237
6790315	I&D Allocated to Capital	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
6401000	Mat & Supp - Inventory Issue	$ 9,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,651
6400100	Mat & Supp - Outside Material Purchases	$ 18,485	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,485
C6900040	Payroll Tax Adder	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 877
6790322	Small Tools Allocation	$ 646	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 646
6790321	Stores Allocation	$ 1,566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,566
Cost Sum		$ 37,807	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,807
Clearings		$ (37,807)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,807)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624002226	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,402
7500015	Capitalized AFUDC Debt	$ 184	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 184
7100015	Capitalized AFUDC Equity	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6790324	Engineering &Supervisory Allocation	$ 2,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,424
C6020000	Fringe Adder	$ 237	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 237
6790315	I&D Allocated to Capital	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
6401000	Mat & Supp - Inventory Issue	$ 9,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,651
6400100	Mat & Supp - Outside Material Purchases	$ 18,485	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,485
C6900040	Payroll Tax Adder	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ 877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 877
6790322	Small Tools Allocation	$ 646	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 646
6790321	Stores Allocation	$ 1,566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,566
Cost Sum		$ 37,807	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,807
Clearings		$ (37,807)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (37,807)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002228	Retire Old Duffield Tie-In	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-10136	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	03/01/2023	Description	Retire Old Duffield Tie-In. WO# 02343928
Estimated In-Service Date	05/31/2023		
Justification	To retire a 10" galvanized block valve in the pecos valley area. There are two block valves available before and after this block valve to isolate the mainline.		
Alternatives Considered	Continue maintenance on the block valve.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002228 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 476	$ -	$ 77	$ 552
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 322	$ -	$ 112	$ 434
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ -	$ 8	$ 37
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,986	$ -	$ (9,065)	$ 3,921
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 699	$ -	$ 29	$ 728
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 983	$ -	$ 117	$ 1,100
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,494	$ -	$ 1,621	$ 17,115
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,494	$ -	$ 1,621	$ 17,115

Cost Year 02	Investment T624002228	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 552	$ 1,552	$ -	$ 1,007	$ 6,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,855
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 729	$ 40,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,460
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 122	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 178
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ 459	$ 1,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,506
6790324	Engineering &Supervisory Allocation	$ 434	$ 1,254	$ -	$ 631	$ 7,635	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,953
6790320	Fleet Allocation	$ -	$ -	$ -	$ 300	$ 291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 591
C6020000	Fringe Adder	$ -	$ -	$ -	$ 1,081	$ 626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,707
6790315	I&D Allocated to Capital	$ 37	$ 63	$ -	$ 302	$ 538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 939
6401000	Mat & Supp - Inventory Issue	$ 3,921	$ 10,344	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,264
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 320	$ 185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 2,838	$ 1,138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,976
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 1,165	$ 1,180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,345
6790322	Small Tools Allocation	$ 728	$ 795	$ -	$ (213)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310
6790321	Stores Allocation	$ 1,100	$ 1,261	$ -	$ (621)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,740
Cost Sum		$ 17,115	$ 15,268	$ -	$ (2,223)	$ 60,171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,331
Clearings		$ -	$ -	$ -	$ -	$ -	$ (90,331)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (90,331)
Project Net		$ 17,115	$ 15,268	$ -	$ (2,223)	$ 60,171	$ (90,331)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624002228	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,855
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 41,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,460
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 178
6030080	Empl Exp - Travel and Lodging	$ 1,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,506
6790324	Engineering &Supervisory Allocation	$ 9,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,953
6790320	Fleet Allocation	$ 591	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 591
C6020000	Fringe Adder	$ 1,707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,707
6790315	I&D Allocated to Capital	$ 939	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 939
6401000	Mat & Supp - Inventory Issue	$ 14,264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,264
C6900040	Payroll Tax Adder	$ 506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
R6010010	SLR Overtime Blended Labor	$ 3,976	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,976
R6010000	SLR Straight Time Blended Labor	$ 2,345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,345
6790322	Small Tools Allocation	$ 1,310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310
6790321	Stores Allocation	$ 1,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,740
Cost Sum		$ 90,331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,331
Clearings		$ (90,331)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (90,331)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624002228	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,855	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,855
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 41,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,460
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 178
6030080	Empl Exp - Travel and Lodging	$ 1,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,506
6790324	Engineering &Supervisory Allocation	$ 9,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,953
6790320	Fleet Allocation	$ 591	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 591
C6020000	Fringe Adder	$ 1,707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,707
6790315	I&D Allocated to Capital	$ 939	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 939
6401000	Mat & Supp - Inventory Issue	$ 14,264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,264
C6900040	Payroll Tax Adder	$ 506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
R6010010	SLR Overtime Blended Labor	$ 3,976	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,976
R6010000	SLR Straight Time Blended Labor	$ 2,345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,345
6790322	Small Tools Allocation	$ 1,310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310
6790321	Stores Allocation	$ 1,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,740
Cost Sum		$ 90,331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,331
Clearings		$ (90,331)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (90,331)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002238	EPNG Lusk Flexim Meter Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-10138	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	07/11/2022	Description	Replace Flexim meter at the EPNG Lusk interconnect station.
Estimated In-Service Date	12/31/2022		
Justification	The existing meter is no longer functioning and needs to be replaced. The meter is used to determine the amount of odorant that is injected into the pipeline.		
Alternatives Considered	Perform addition maintenance until capital projects can be completed to make repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002238 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,044	$ 812	$ -	$ 2,856
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ 45	$ -	$ 61
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ 19	$ -	$ 25
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,510	$ -	$ 4,510
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,384	$ 410	$ -	$ 1,793
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125	$ 37	$ -	$ 161
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,356	$ -	$ -	$ 11,356
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 611	$ -	$ -	$ 611
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 860	$ -	$ -	$ 860
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,403	$ 5,831	$ -	$ 22,234
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (22,234)	$ (22,234)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,403	$ 5,831	$ (22,234)	$ -

Cost Year 02	Investment T624002238	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,856	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,856
7500015	Capitalized AFUDC Debt	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61
7100015	Capitalized AFUDC Equity	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,510
6790324	Engineering &Supervisory Allocation	$ 1,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,793
6790315	I&D Allocated to Capital	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161
6400100	Mat & Supp - Outside Material Purchases	$ 11,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,356
6790322	Small Tools Allocation	$ 611	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 611
6790321	Stores Allocation	$ 860	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 860
Cost Sum		$ 22,234	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,234
Clearings		$ (22,234)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (22,234)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624002238	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,856	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,856
7500015	Capitalized AFUDC Debt	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61
7100015	Capitalized AFUDC Equity	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,510
6790324	Engineering &Supervisory Allocation	$ 1,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,793
6790315	I&D Allocated to Capital	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161
6400100	Mat & Supp - Outside Material Purchases	$ 11,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,356
6790322	Small Tools Allocation	$ 611	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 611
6790321	Stores Allocation	$ 860	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 860
Cost Sum		$ 22,234	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,234
Clearings		$ (22,234)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (22,234)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624002238	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,856	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,856
7500015	Capitalized AFUDC Debt	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61
7100015	Capitalized AFUDC Equity	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,510
6790324	Engineering &Supervisory Allocation	$ 1,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,793
6790315	I&D Allocated to Capital	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161
6400100	Mat & Supp - Outside Material Purchases	$ 11,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,356
6790322	Small Tools Allocation	$ 611	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 611
6790321	Stores Allocation	$ 860	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 860
Cost Sum		$ 22,234	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,234
Clearings		$ (22,234)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (22,234)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002270	Pan American Mainline Damage Repair	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-10149	FP-NMG Transm Mains-Replace	Literal

Project Information

Construction Start Date: 10/07/2022
Estimated In-Service Date: 03/31/2023

Description: This project is to cover the emergent repair on the Pan American Mainline. On 10/5/22 Pan American Mainline was hit, leaving a dent but not rupturing the line. The line was blown down on the evening of 10/5. Repairs were made and the line was returned to service on 10/7. The cutout section is currently in the Roswell yard and will be sent for root cause analysis and destructive testing.

Justification: On 10/5/22 Pan American Mainline was hit, leaving a dent but not rupturing the line. The line was blown down on the evening of 10/5. Repairs were made and the line was returned to service on 10/7. This project will be used to pay the expenses for this project. The cutout section is currently in the Roswell yard and will be sent for root cause analysis and destructive testing.

Alternatives Considered: The damage could be left unrepaired, and have increased survey frequency until a repair is made.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Some of the invoices have already been payed, as this was emergent work and the project was not completed until after a portion of the work has	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment T624002270 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,293	$ 32	$ 1,325
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ 33	$ 48
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ 11	$ 17
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,182	$ -	$ 7,182
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 652	$ 46	$ 699
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39	$ 39
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106	$ 106
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59	$ 40	$ 99
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31	$ 31
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 392	$ 392
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,206	$ 731	$ 9,937
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,206	$ 731	$ 9,937

Cost Year 02	Investment T624002270	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,325	$ 441	$ 519	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,284
7500015	Capitalized AFUDC Debt	$ 48	$ 32	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
7100015	Capitalized AFUDC Equity	$ 17	$ 25	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98
6100080	Consultants - Other	$ 7,182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,182
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 2,941	$ 2,785	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,726
6790324	Engineering &Supervisory Allocation	$ 699	$ 356	$ 574	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,629
6790320	Fleet Allocation	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
C6020000	Fringe Adder	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106
6790315	I&D Allocated to Capital	$ 99	$ 18	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 674
C6900040	Payroll Tax Adder	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
R6010000	SLR Straight Time Blended Labor	$ 392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 392
6790322	Small Tools Allocation	$ -	$ -	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51
6790321	Stores Allocation	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
Cost Sum		$ 9,937	$ 3,814	$ 4,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,490
Clearings		$ -	$ -	$ -	$ (8,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,554)
Project Net		$ 9,937	$ 3,814	$ 4,740	$ (8,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,937

Cost Year 03	Investment T624002270	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,284
7500015	Capitalized AFUDC Debt	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
7100015	Capitalized AFUDC Equity	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98
6100080	Consultants - Other	$ 7,182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,182
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,726
6790324	Engineering &Supervisory Allocation	$ 1,629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,629
6790320	Fleet Allocation	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
C6020000	Fringe Adder	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106
6790315	I&D Allocated to Capital	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146
6401000	Mat & Supp - Inventory Issue	$ 674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 674
C6900040	Payroll Tax Adder	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
R6010000	SLR Straight Time Blended Labor	$ 392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 392
6790322	Small Tools Allocation	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51
6790321	Stores Allocation	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
Cost Sum		$ 18,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,490
Clearings		$ (8,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,554)
Project Net		$ 9,937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,937

Cost Year 04	Investment T624002270	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,284
7500015	Capitalized AFUDC Debt	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
7100015	Capitalized AFUDC Equity	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98
6100080	Consultants - Other	$ 7,182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,182
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,726
6790324	Engineering &Supervisory Allocation	$ 1,629	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,629
6790320	Fleet Allocation	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
C6020000	Fringe Adder	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106
6790315	I&D Allocated to Capital	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146
6401000	Mat & Supp - Inventory Issue	$ 674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 674
C6900040	Payroll Tax Adder	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31
R6010000	SLR Straight Time Blended Labor	$ 392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 392
6790322	Small Tools Allocation	$ 51	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51
6790321	Stores Allocation	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
Cost Sum		$ 18,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,490
Clearings		$ (8,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8,554)
Project Net		$ 9,937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,937

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T626001752	YZ Odorizer at TW Clovis	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
ENM - Transmission	ENM	NEW-15539	FP-NMG Transm Stations-New	Literal

Project Information

Construction Start Date	02/28/2022	Description	Install YZ Odorizer at TW Clovis. Work Order E2342680.
Estimated In-Service Date	12/31/2022		
Justification	Installation of YZ Odorizer at TW Clovis Interconnect.		
Alternatives Considered	49CFR192 requries the gas company to odorize gas in class 3 areas of transmission. This odorizer could be moved to only the class 3 with additional maintenance requirements or could install an odorizer at each tap.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T626001752 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 4,713	$ 463	$ -	$ 440	$ 108	$ 138	$ -	$ 648	$ 1,080	$ -	$ 787	$ -	$ 8,377
7500015	Capitalized AFUDC Debt	$ -	$ 84	$ 220	$ 199	$ 132	$ 127	$ 147	$ 179	$ 279	$ 323	$ 321	$ 350	$ -	$ 2,362
7100015	Capitalized AFUDC Equity	$ -	$ 127	$ 178	$ 221	$ 346	$ 217	$ 194	$ 191	$ 66	$ 27	$ 115	$ 148	$ -	$ 1,829
6100080	Consultants - Other	$ -	$ 1,785	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,916	$ -	$ -	$ 1,999	$ -	$ 5,700
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,555	$ (8,555)	$ -	$ 1,500	$ -	$ 1,500
6790324	Engineering &Supervisory Allocation	$ -	$ 9,423	$ 1,026	$ -	$ 601	$ 102	$ 144	$ -	$ 655	$ 552	$ -	$ 397	$ -	$ 12,901
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167	$ -	$ -	$ -	$ -	$ 167
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 337	$ -	$ -	$ -	$ -	$ 337
6790315	I&D Allocated to Capital	$ -	$ 450	$ (201)	$ -	$ 14	$ 2	$ 3	$ -	$ 211	$ 50	$ -	$ 36	$ -	$ 566
6400030	Mat & Supp - Chemicals	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,003	$ -	$ -	$ -	$ 6,003
6401000	Mat & Supp - Inventory Issue	$ -	$ 3,433	$ -	$ -	$ -	$ 181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,613
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 50,231	$ 5,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 872	$ -	$ 56,552
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ 3,665	$ 697	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,649
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100	$ -	$ -	$ -	$ -	$ 100
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ 859	$ -	$ -	$ -	$ -	$ -	$ -	$ 859
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 257	$ -	$ -	$ -	$ -	$ 257
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 993	$ -	$ -	$ -	$ -	$ 993
6790322	Small Tools Allocation	$ -	$ 3,552	$ 252	$ -	$ -	$ 6	$ -	$ -	$ -	$ -	$ -	$ 16	$ -	$ 3,826
6790321	Stores Allocation	$ -	$ 4,402	$ 269	$ -	$ -	$ 32	$ -	$ -	$ -	$ -	$ -	$ 17	$ -	$ 4,721
Cost Sum		$ -	$ 78,201	$ 7,657	$ 420	$ 5,198	$ 1,493	$ 1,773	$ 370	$ 14,184	$ (520)	$ 436	$ 6,122	$ -	$ 115,335
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (115,335)	$ (115,335)
Project Net		$ -	$ 78,201	$ 7,657	$ 420	$ 5,198	$ 1,493	$ 1,773	$ 370	$ 14,184	$ (520)	$ 436	$ 6,122	$ (115,335)	$ -

Cost Year 02	Investment T626001752	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,377
7500015	Capitalized AFUDC Debt	$ 2,362	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,362
7100015	Capitalized AFUDC Equity	$ 1,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,829
6100080	Consultants - Other	$ 5,700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,700
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
6790324	Engineering &Supervisory Allocation	$ 12,901	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,901
6790320	Fleet Allocation	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
C6020000	Fringe Adder	$ 337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 337
6790315	I&D Allocated to Capital	$ 566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 566
6400030	Mat & Supp - Chemicals	$ 6,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,003
6401000	Mat & Supp - Inventory Issue	$ 3,613	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,613
6400100	Mat & Supp - Outside Material Purchases	$ 56,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,552
6400500	Mat & Supp - Parts	$ 4,649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,649
6400510	Mat & Supp - Small Tools	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22
C6900040	Payroll Tax Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
6790230	Postage, Shipping and Courier	$ 859	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 859
R6010010	SLR Overtime Blended Labor	$ 257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 257
R6010000	SLR Straight Time Blended Labor	$ 993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 993
6790322	Small Tools Allocation	$ 3,826	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,826
6790321	Stores Allocation	$ 4,721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,721
Cost Sum		$ 115,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,335
Clearings		$ (115,335)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (115,335)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T626001752	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,377
7500015	Capitalized AFUDC Debt	$ 2,362	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,362
7100015	Capitalized AFUDC Equity	$ 1,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,829
6100080	Consultants - Other	$ 5,700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,700
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
6790324	Engineering &Supervisory Allocation	$ 12,901	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,901
6790320	Fleet Allocation	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
C6020000	Fringe Adder	$ 337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 337
6790315	I&D Allocated to Capital	$ 566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 566
6400030	Mat & Supp - Chemicals	$ 6,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,003
6401000	Mat & Supp - Inventory Issue	$ 3,613	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,613
6400100	Mat & Supp - Outside Material Purchases	$ 56,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,552
6400500	Mat & Supp - Parts	$ 4,649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,649
6400510	Mat & Supp - Small Tools	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22
C6900040	Payroll Tax Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
6790230	Postage, Shipping and Courier	$ 859	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 859
R6010010	SLR Overtime Blended Labor	$ 257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 257
R6010000	SLR Straight Time Blended Labor	$ 993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 993
6790322	Small Tools Allocation	$ 3,826	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,826
6790321	Stores Allocation	$ 4,721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,721
Cost Sum		$ 115,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,335
Clearings		$ (115,335)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (115,335)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T626001752	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,377
7500015	Capitalized AFUDC Debt	$ 2,362	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,362
7100015	Capitalized AFUDC Equity	$ 1,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,829
6100080	Consultants - Other	$ 5,700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,700
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
6790324	Engineering &Supervisory Allocation	$ 12,901	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,901
6790320	Fleet Allocation	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
C6020000	Fringe Adder	$ 337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 337
6790315	I&D Allocated to Capital	$ 566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 566
6400030	Mat & Supp - Chemicals	$ 6,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,003
6401000	Mat & Supp - Inventory Issue	$ 3,613	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,613
6400100	Mat & Supp - Outside Material Purchases	$ 56,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,552
6400500	Mat & Supp - Parts	$ 4,649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,649
6400510	Mat & Supp - Small Tools	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22
C6900040	Payroll Tax Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
6790230	Postage, Shipping and Courier	$ 859	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 859
R6010010	SLR Overtime Blended Labor	$ 257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 257
R6010000	SLR Straight Time Blended Labor	$ 993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 993
6790322	Small Tools Allocation	$ 3,826	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,826
6790321	Stores Allocation	$ 4,721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,721
Cost Sum		$ 115,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,335
Clearings		$ (115,335)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (115,335)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T626001756	YZ Odorizer at TW Farwell	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
ENM - Transmission	ENM	PRE-09885	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	02/28/2022	Description	Install Odorizer at the TW Farwell Interconnect. Work Order E2342678
Estimated In-Service Date	12/31/2022		
Justification	Installation of YZ Odorizer at the TW Farwell Interconnect.		
Alternatives Considered	49CFR192 requries the gas company to odorize gas in class 3 areas of transmission. This odorizer could be moved to only the class 3 with additional maintenance requirements or could install an odorizer at each tap.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T626001756 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 205	$ 4,737	$ -	$ 40	$ 152	$ 70	$ -	$ 937	$ 1,092	$ -	$ 188	$ -	$ 7,421
7500015	Capitalized AFUDC Debt	$ -	$ 27	$ 100	$ 173	$ 112	$ 106	$ 123	$ 149	$ 236	$ 279	$ 279	$ 305	$ -	$ 1,890
7100015	Capitalized AFUDC Equity	$ -	$ 41	$ 81	$ 192	$ 293	$ 181	$ 162	$ 159	$ 56	$ 23	$ 100	$ -	$ -	$ 1,288
6100080	Consultants - Other	$ -	$ 1,785	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,260	$ -	$ -	$ -	$ -	$ 3,046
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,500	$ -	$ -	$ -	$ -	$ 3,500
6790324	Engineering &Supervisory Allocation	$ -	$ 410	$ 10,494	$ -	$ 55	$ 143	$ 73	$ -	$ 947	$ 558	$ -	$ 182	$ -	$ 12,861
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48	$ -	$ -	$ -	$ -	$ 48
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89	$ -	$ -	$ -	$ -	$ 89
6790315	I&D Allocated to Capital	$ -	$ 20	$ 241	$ -	$ 1	$ 3	$ 2	$ -	$ 125	$ 50	$ -	$ -	$ -	$ 443
6400030	Mat & Supp - Chemicals	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,003	$ -	$ -	$ -	$ 6,003
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (198,025)	$ 55,734	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,000	$ -	$ (140,291)
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ 333	$ 1,173	$ -	$ -	$ -	$ 67	$ -	$ -	$ -	$ 1,573
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ -	$ -	$ -	$ -	$ 26
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ 581	$ -	$ -	$ -	$ -	$ -	$ -	$ 581
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 331	$ -	$ -	$ -	$ -	$ 331
6790322	Small Tools Allocation	$ -	$ (13,108)	$ 2,572	$ -	$ -	$ 3	$ -	$ -	$ -	$ -	$ -	$ 36	$ -	$ (10,497)
6790321	Stores Allocation	$ -	$ (16,246)	$ 2,754	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ -	$ 77	$ -	$ (13,399)
Cost Sum		$ -	$ (224,892)	$ 76,714	$ 365	$ 834	$ 1,867	$ 1,010	$ 307	$ 7,557	$ 8,073	$ 379	$ 2,786	$ -	$ (125,000)
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125,000	$ 125,000
Project Net		$ -	$ (224,892)	$ 76,714	$ 365	$ 834	$ 1,867	$ 1,010	$ 307	$ 7,557	$ 8,073	$ 379	$ 2,786	$ 125,000	$ -

Cost Year 02	Investment T626001756	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,421
7500015	Capitalized AFUDC Debt	$ 1,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,890
7100015	Capitalized AFUDC Equity	$ 1,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,288
6100080	Consultants - Other	$ 3,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,046
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,500
6790324	Engineering &Supervisory Allocation	$ 12,861	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,861
6790320	Fleet Allocation	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
C6020000	Fringe Adder	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
6790315	I&D Allocated to Capital	$ 443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 443
6400030	Mat & Supp - Chemicals	$ 6,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,003
6401000	Mat & Supp - Inventory Issue	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6400100	Mat & Supp - Outside Material Purchases	$ (140,291)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (140,291)
6400500	Mat & Supp - Parts	$ 1,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,573
C6900040	Payroll Tax Adder	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
6790230	Postage, Shipping and Courier	$ 581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 581
R6010000	SLR Straight Time Blended Labor	$ 331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 331
6790322	Small Tools Allocation	$ (10,497)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,497)
6790321	Stores Allocation	$ (13,399)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,399)
Cost Sum		$ (125,000)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (125,000)
Clearings		$ 125,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125,000
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T626001756	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,421
7500015	Capitalized AFUDC Debt	$ 1,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,890
7100015	Capitalized AFUDC Equity	$ 1,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,288
6100080	Consultants - Other	$ 3,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,046
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,500
6790324	Engineering &Supervisory Allocation	$ 12,861	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,861
6790320	Fleet Allocation	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
C6020000	Fringe Adder	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
6790315	I&D Allocated to Capital	$ 443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 443
6400030	Mat & Supp - Chemicals	$ 6,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,003
6401000	Mat & Supp - Inventory Issue	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6400100	Mat & Supp - Outside Material Purchases	$ (140,291)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (140,291)
6400500	Mat & Supp - Parts	$ 1,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,573
C6900040	Payroll Tax Adder	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
6790230	Postage, Shipping and Courier	$ 581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 581
R6010000	SLR Straight Time Blended Labor	$ 331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 331
6790322	Small Tools Allocation	$ (10,497)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,497)
6790321	Stores Allocation	$ (13,399)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,399)
Cost Sum		$ (125,000)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (125,000)
Clearings		$ 125,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125,000
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T626001756	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,421
7500015	Capitalized AFUDC Debt	$ 1,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,890
7100015	Capitalized AFUDC Equity	$ 1,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,288
6100080	Consultants - Other	$ 3,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,046
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,500
6790324	Engineering &Supervisory Allocation	$ 12,861	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,861
6790320	Fleet Allocation	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
C6020000	Fringe Adder	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89
6790315	I&D Allocated to Capital	$ 443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 443
6400030	Mat & Supp - Chemicals	$ 6,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,003
6401000	Mat & Supp - Inventory Issue	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
6400100	Mat & Supp - Outside Material Purchases	$ (140,291)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (140,291)
6400500	Mat & Supp - Parts	$ 1,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,573
C6900040	Payroll Tax Adder	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
6790230	Postage, Shipping and Courier	$ 581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 581
R6010000	SLR Straight Time Blended Labor	$ 331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 331
6790322	Small Tools Allocation	$ (10,497)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,497)
6790321	Stores Allocation	$ (13,399)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,399)
Cost Sum		$ (125,000)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (125,000)
Clearings		$ 125,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125,000
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T660001420	Replace isolation valves at White Rock Border Station	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	NCNM	PRE-10129	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	07/01/2022	Description	Six existing 4-inch Neway isolation valves at White Rock Border Station are leaking and need to be replaced. ENV 0, ROW 0. No further action
Estimated In-Service Date	11/30/2022		
Justification	Existing 4-inch Neway isolation valves are leaking.		
Alternatives Considered	Perform addition maintenance until capital projects can be completed to make repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001420 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266	$ 3,128	$ 14,601	$ -	$ -	$ 17,995
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,006	$ 1,625	$ -	$ -	$ 60,631
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239	$ -	$ -	$ 239
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,201	$ -	$ -	$ 1,201
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 268	$ 1,599	$ 9,884	$ -	$ -	$ 11,752
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85	$ 274	$ -	$ -	$ 359
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 212	$ 723	$ -	$ -	$ 935
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24	$ 239	$ 1,215	$ -	$ -	$ 1,478
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 393	$ 216	$ -	$ -	$ -	$ 609
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,083	$ 16,105	$ 15,430	$ -	$ -	$ 32,619
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63	$ 214	$ -	$ -	$ 277
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125	$ 985	$ -	$ -	$ 1,110
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 659	$ 1,693	$ -	$ -	$ 2,352
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59	$ 242	$ 830	$ -	$ -	$ 1,132
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118	$ 684	$ 1,169	$ -	$ -	$ 1,970
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,211	$ 82,363	$ 50,085	$ -	$ -	$ 134,659
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,659)	$ -	$ (134,659)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,211	$ 82,363	$ 50,085	$ (134,659)	$ -	$ -

Cost Year 02	Investment T660001420	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,995
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 60,631	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,631
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
6030080	Empl Exp - Travel and Lodging	$ 1,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,201
6790324	Engineering &Supervisory Allocation	$ 11,752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,752
6790320	Fleet Allocation	$ 359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 359
C6020000	Fringe Adder	$ 935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 935
6790315	I&D Allocated to Capital	$ 1,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,478
6401000	Mat & Supp - Inventory Issue	$ 609	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 609
6400100	Mat & Supp - Outside Material Purchases	$ 32,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,619
C6900040	Payroll Tax Adder	$ 277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 277
R6010010	SLR Overtime Blended Labor	$ 1,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,110
R6010000	SLR Straight Time Blended Labor	$ 2,352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,352
6790322	Small Tools Allocation	$ 1,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,132
6790321	Stores Allocation	$ 1,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,970
Cost Sum		$ 134,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 134,659
Clearings		$ (134,659)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,659)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T660001420	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,995
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 60,631	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,631
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
6030080	Empl Exp - Travel and Lodging	$ 1,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,201
6790324	Engineering &Supervisory Allocation	$ 11,752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,752
6790320	Fleet Allocation	$ 359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 359
C6020000	Fringe Adder	$ 935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 935
6790315	I&D Allocated to Capital	$ 1,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,478
6401000	Mat & Supp - Inventory Issue	$ 609	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 609
6400100	Mat & Supp - Outside Material Purchases	$ 32,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,619
C6900040	Payroll Tax Adder	$ 277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 277
R6010010	SLR Overtime Blended Labor	$ 1,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,110
R6010000	SLR Straight Time Blended Labor	$ 2,352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,352
6790322	Small Tools Allocation	$ 1,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,132
6790321	Stores Allocation	$ 1,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,970
Cost Sum		$ 134,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 134,659
Clearings		$ (134,659)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,659)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T660001420	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,995
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 60,631	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,631
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
6030080	Empl Exp - Travel and Lodging	$ 1,201	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,201
6790324	Engineering &Supervisory Allocation	$ 11,752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,752
6790320	Fleet Allocation	$ 359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 359
C6020000	Fringe Adder	$ 935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 935
6790315	I&D Allocated to Capital	$ 1,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,478
6401000	Mat & Supp - Inventory Issue	$ 609	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 609
6400100	Mat & Supp - Outside Material Purchases	$ 32,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,619
C6900040	Payroll Tax Adder	$ 277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 277
R6010010	SLR Overtime Blended Labor	$ 1,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,110
R6010000	SLR Straight Time Blended Labor	$ 2,352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,352
6790322	Small Tools Allocation	$ 1,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,132
6790321	Stores Allocation	$ 1,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,970
Cost Sum		$ 134,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 134,659
Clearings		$ (134,659)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,659)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T680001166**	Dulce Border station Auto-Dump installation	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	**NWNM**	**PRE-08743**	**FP-NMG Transm Stations-Replace**	**Literal**

Project Information

Construction Start Date	07/29/2022	Description	To install Auto-dump and Vortex Heater WO#2342974
Estimated In-Service Date	07/31/2023		
Justification	To install auto-dump to allow the liquids collected in the separator to be pulled out and install Vortex Heater on the regulator aid in winter operations		
Alternatives Considered	Perform addition maintenance until capital projects can be completed to make repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001166 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,869	$ 28	$ -	$ -	1,897
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21	$ 41	$ 44	$ 49	156
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 15	$ 19	$ 16	51
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 955	$ 19	$ -	$ -	974
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	-
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ 2	$ -	$ -	88
6010220	Labor Non-Exempt - Overtime	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	-
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	-
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,381	$ 157	$ -	$ -	10,538
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154	$ 8	$ -	$ -	162
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 435	$ 12	$ -	$ -	447
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,903	$ 283	$ 63	$ 65	14,313
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	-
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,903	$ 283	$ 63	$ 65	14,313

Cost Year 02	Investment T680001166	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,897	$ -	$ -	$ -	$ -	$ -	$ 394	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,291
7500015	Capitalized AFUDC Debt	$ 156	$ 39	$ 22	$ 22	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 261
7100015	Capitalized AFUDC Equity	$ 51	$ 30	$ 49	$ 49	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 230
6790324	Engineering &Supervisory Allocation	$ 974	$ -	$ -	$ -	$ -	$ -	$ 382	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,356
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
6790315	I&D Allocated to Capital	$ 88	$ -	$ -	$ -	$ -	$ -	$ 290	$ -	$ -	$ -	$ -	$ -	$ -	$ 378
6010220	Labor Non-Exempt - Overtime	$ -	$ -	$ -	$ -	$ -	$ -	$ 580	$ -	$ -	$ -	$ -	$ -	$ -	$ 580
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000
6400100	Mat & Supp - Outside Material Purchases	$ 10,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,538
6790322	Small Tools Allocation	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
6790321	Stores Allocation	$ 447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 447
Cost Sum		$ 14,313	$ 69	$ 72	$ 72	$ 71	$ -	$ 4,873	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,470
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,470)	$ -	$ -	$ -	$ -	$ -	$ (19,470)
Project Net		$ 14,313	$ 69	$ 72	$ 72	$ 71	$ -	$ 4,873	$ (19,470)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001166	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,291
7500015	Capitalized AFUDC Debt	$ 261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 261
7100015	Capitalized AFUDC Equity	$ 230	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 230
6790324	Engineering &Supervisory Allocation	$ 1,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,356
6790320	Fleet Allocation	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
6790315	I&D Allocated to Capital	$ 378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 378
6010220	Labor Non-Exempt - Overtime	$ 580	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 580
6010210	Labor Non-Exempt - Straight Time	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000
6400100	Mat & Supp - Outside Material Purchases	$ 10,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,538
6790322	Small Tools Allocation	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
6790321	Stores Allocation	$ 447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 447
Cost Sum		$ 19,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,470
Clearings		$ (19,470)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,470)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680001166	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,291
7500015	Capitalized AFUDC Debt	$ 261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 261
7100015	Capitalized AFUDC Equity	$ 230	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 230
6790324	Engineering &Supervisory Allocation	$ 1,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,356
6790320	Fleet Allocation	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226
6790315	I&D Allocated to Capital	$ 378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 378
6010220	Labor Non-Exempt - Overtime	$ 580	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 580
6010210	Labor Non-Exempt - Straight Time	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000
6400100	Mat & Supp - Outside Material Purchases	$ 10,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,538
6790322	Small Tools Allocation	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 162
6790321	Stores Allocation	$ 447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 447
Cost Sum		$ 19,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,470
Clearings		$ (19,470)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,470)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001997	ABQ ML MP 66 cutout	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-10081	FP-NMG Transm Mains-Replace	Literal

Project Information

Construction Start Date	05/16/2022	Description	Grade 3 leak on ABQ ML at MP 66, excavate and cutout 6 ft section of either 20in LP or 24in HP ML at this location of leak. WO: E2343045
Estimated In-Service Date	11/30/2022		
Justification	This is a grade 3 leak discovered during the aerial leak survey. Repairing this leak increases the integerity of the system		
Alternatives Considered	Leak the leak and increase the frequency of survailince in order to ensure that the leak size does not increase.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001997 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 573	$ 3,186	$ 472	$ -	$ 476	$ 268	$ -	$ -	$ 4,974
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 5	$ 37	$ 81	$ 129	$ 145	$ -	$ -	$ -	$ 396
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 8	$ 49	$ 86	$ 30	$ 12	$ -	$ -	$ -	$ 186
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,449	$ 3,033	$ -	$ 2,645	$ 2,905	$ -	$ -	$ 18,032
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 541	$ 3,340	$ 511	$ -	$ 243	$ 259	$ -	$ -	$ 4,895
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,208	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,208
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,275	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,275
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 13	$ 471	$ 23	$ -	$ 22	$ -	$ -	$ -	$ 529
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ 177	$ (12)	$ -	$ -	$ -	$ -	$ -	$ 165
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 557	$ -	$ -	$ -	$ -	$ -	$ -	$ 557
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 4,775	$ -	$ 114	$ -	$ -	$ -	$ -	$ -	$ 4,889
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 970	$ -	$ -	$ -	$ -	$ -	$ -	$ 970
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,877	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,877
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,253	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,253
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 157	$ 22	$ 2	$ -	$ -	$ -	$ -	$ -	$ 182
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 845	$ 64	$ 7	$ -	$ -	$ -	$ -	$ -	$ 916
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 6,917	$ 34,936	$ 4,318	$ 159	$ 3,543	$ 3,432	$ -	$ -	$ 53,305
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,305)	$ -	$ (53,305)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 6,917	$ 34,936	$ 4,318	$ 159	$ 3,543	$ 3,432	$ (53,305)	$ -	$ -

Cost Year 02	Investment T680001997	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,974
7500015	Capitalized AFUDC Debt	$ 396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 396
7100015	Capitalized AFUDC Equity	$ 186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 186
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 18,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,032
6790324	Engineering &Supervisory Allocation	$ 4,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,895
6790320	Fleet Allocation	$ 1,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,208
C6020000	Fringe Adder	$ 3,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,275
6790315	I&D Allocated to Capital	$ 529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 529
6010210	Labor Non-Exempt - Straight Time	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
6401000	Mat & Supp - Inventory Issue	$ 557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 557
6400100	Mat & Supp - Outside Material Purchases	$ 4,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,889
C6900040	Payroll Tax Adder	$ 970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 970
R6010010	SLR Overtime Blended Labor	$ 5,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,877
R6010000	SLR Straight Time Blended Labor	$ 6,253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,253
6790322	Small Tools Allocation	$ 182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 182
6790321	Stores Allocation	$ 916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 916
Cost Sum		$ 53,305	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,305
Clearings		$ (53,305)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,305)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001997	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,974
7500015	Capitalized AFUDC Debt	$ 396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 396
7100015	Capitalized AFUDC Equity	$ 186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 186
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 18,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,032
6790324	Engineering &Supervisory Allocation	$ 4,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,895
6790320	Fleet Allocation	$ 1,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,208
C6020000	Fringe Adder	$ 3,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,275
6790315	I&D Allocated to Capital	$ 529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 529
6010210	Labor Non-Exempt - Straight Time	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
6401000	Mat & Supp - Inventory Issue	$ 557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 557
6400100	Mat & Supp - Outside Material Purchases	$ 4,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,889
C6900040	Payroll Tax Adder	$ 970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 970
R6010010	SLR Overtime Blended Labor	$ 5,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,877
R6010000	SLR Straight Time Blended Labor	$ 6,253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,253
6790322	Small Tools Allocation	$ 182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 182
6790321	Stores Allocation	$ 916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 916
Cost Sum		$ 53,305	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,305
Clearings		$ (53,305)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,305)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680001997	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,974
7500015	Capitalized AFUDC Debt	$ 396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 396
7100015	Capitalized AFUDC Equity	$ 186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 186
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 18,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,032
6790324	Engineering &Supervisory Allocation	$ 4,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,895
6790320	Fleet Allocation	$ 1,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,208
C6020000	Fringe Adder	$ 3,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,275
6790315	I&D Allocated to Capital	$ 529	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 529
6010210	Labor Non-Exempt - Straight Time	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
6401000	Mat & Supp - Inventory Issue	$ 557	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 557
6400100	Mat & Supp - Outside Material Purchases	$ 4,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,889
C6900040	Payroll Tax Adder	$ 970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 970
R6010010	SLR Overtime Blended Labor	$ 5,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,877
R6010000	SLR Straight Time Blended Labor	$ 6,253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,253
6790322	Small Tools Allocation	$ 182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 182
6790321	Stores Allocation	$ 916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 916
Cost Sum		$ 53,305	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,305
Clearings		$ (53,305)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,305)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680002004	Aztec Border Station #3 Regulators	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-10109	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date: 03/07/2022
Estimated In-Service Date: 05/31/2022

Description: To replace the existing Fisher 627 Regulators with new Mooney Regulators for Aztec Border Station #3. Station will not be modified. Like for Like.

Justification:

Current Fisher 627 Regulators are not functioning appropriately at all times which requires Measurement Techs to occasionally visit station and make manual adjustments.

This investment is to replace the existing Fisher 627 Regulators with new Mooney Regulators for Aztec Border Station #3. Station will not be modified. Like for Like.

Mooney specifics:

1. FG-53-35SDH-80H / FP-42 / 30SD / 24S / C
MOONEY FLOWGRID 2X1" 600 CL RF, 35% SDH THP, 80H DUROMETER

2. FG-53-35SDH-80H / FP-41 / 30SD / 24S / C
MOONEY FLOWGRID 2X1" 600 CL RF, 35% SDH THP, 80H DUROMETER

3. FG-53-35SDH-75 / FP-9 / FP-7 / 30SD / 24S / C
MOONEY FLOWGRID 2X1" 600 CL RF, 35% SDH THP, 75 DUROMETER

4. FG-53-75SDH-75 / FP-7 / 30SD / 24S / C
MOONEY FLOWGRID 2X1" 600 CL RF, 75% SDH THP, 75 DUROMETER

Alternatives Considered: :eave Regulators in place and have to send crews out with increased frequency to ensure they maintain proper function.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680002004 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 2,139	$ 658	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,797
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 39	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 43	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 921
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 4,481	$ 899	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,381
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 398
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 107	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 469
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 24,696	$ 2,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,235
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 806
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 669
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 1,113	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,196
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,686	$ 174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,860

Cost Sum	$ -	$ -	$ -	$ 34,775	$ 7,710	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,484
Clearings	$ -	$ -	$ -	$ -	$ -	$ (42,484)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (42,484)
Project Net	$ -	$ -	$ -	$ 34,775	$ 7,710	$ (42,484)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T680002004	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,797
7500015	Capitalized AFUDC Debt	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
7100015	Capitalized AFUDC Equity	$ 189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 921
6790324	Engineering &Supervisory Allocation	$ 5,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,381
6790320	Fleet Allocation	$ 144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144
C6020000	Fringe Adder	$ 398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 398
6790315	I&D Allocated to Capital	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 469
6400100	Mat & Supp - Outside Material Purchases	$ 27,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,235
C6900040	Payroll Tax Adder	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
R6010010	SLR Overtime Blended Labor	$ 806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 806
R6010000	SLR Straight Time Blended Labor	$ 669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 669
6790322	Small Tools Allocation	$ 1,196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,196
6790321	Stores Allocation	$ 1,860	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,860
Cost Sum		$ 42,484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,484
Clearings		$ (42,484)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (42,484)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680002004	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,797
7500015	Capitalized AFUDC Debt	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
7100015	Capitalized AFUDC Equity	$ 189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 921
6790324	Engineering &Supervisory Allocation	$ 5,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,381
6790320	Fleet Allocation	$ 144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144
C6020000	Fringe Adder	$ 398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 398
6790315	I&D Allocated to Capital	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 469
6400100	Mat & Supp - Outside Material Purchases	$ 27,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,235
C6900040	Payroll Tax Adder	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
R6010010	SLR Overtime Blended Labor	$ 806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 806
R6010000	SLR Straight Time Blended Labor	$ 669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 669
6790322	Small Tools Allocation	$ 1,196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,196
6790321	Stores Allocation	$ 1,860	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,860
Cost Sum		$ 42,484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,484
Clearings		$ (42,484)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (42,484)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680002004	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,797
7500015	Capitalized AFUDC Debt	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95
7100015	Capitalized AFUDC Equity	$ 189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 921
6790324	Engineering &Supervisory Allocation	$ 5,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,381
6790320	Fleet Allocation	$ 144	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144
C6020000	Fringe Adder	$ 398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 398
6790315	I&D Allocated to Capital	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 469
6400100	Mat & Supp - Outside Material Purchases	$ 27,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,235
C6900040	Payroll Tax Adder	$ 118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118
R6010010	SLR Overtime Blended Labor	$ 806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 806
R6010000	SLR Straight Time Blended Labor	$ 669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 669
6790322	Small Tools Allocation	$ 1,196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,196
6790321	Stores Allocation	$ 1,860	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,860
Cost Sum		$ 42,484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,484
Clearings		$ (42,484)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (42,484)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680002024	La Jara CDP Exchange Point Scada Site	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	NEW-15656	FP-NMG Transm Stations-New	Literal

Project Information

Construction Start Date	03/21/2022	Description	To purchase and construct a SCADA package at Blackhawk
Estimated In-Service Date	12/31/2022		
Justification	To install a new SCADA package on the Brazos ML at Blackhawk		
Alternatives Considered	Continue using exsiting SCADA and not know as soon as possible if there are pressure or flow concerns.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680002024 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,041	$ -	$ -	$ 1,041
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 160	$ 67	$ -	$ 227
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96	$ 26	$ -	$ 122
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 705	$ -	$ -	$ 705
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63	$ -	$ -	$ 63
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 607	$ 117	$ -	$ 724
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,782	$ -	$ -	$ 5,782
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297	$ 4,407	$ -	$ 4,704
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,421	$ (2,125)	$ -	$ 2,297
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311	$ -	$ -	$ 311
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438	$ -	$ -	$ 438
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,921	$ 2,493	$ -	$ 16,413
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,413)	$ (16,413)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,921	$ 2,493	$ (16,413)	$ -

Cost Year 02	Investment T680002024	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,041
7500015	Capitalized AFUDC Debt	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 227
7100015	Capitalized AFUDC Equity	$ 122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122
6790324	Engineering &Supervisory Allocation	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
6790315	I&D Allocated to Capital	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
6018999	Labor Expense Reclass	$ 724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 724
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 5,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,782
6408999	Materials & Supplies Expense Reclass	$ 4,704	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,704
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 2,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,297
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
6790321	Stores Allocation	$ 438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438
Cost Sum		$ 16,413	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,413
Clearings		$ (16,413)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,413)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680002024	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,041
7500015	Capitalized AFUDC Debt	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 227
7100015	Capitalized AFUDC Equity	$ 122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122
6790324	Engineering &Supervisory Allocation	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
6790315	I&D Allocated to Capital	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
6018999	Labor Expense Reclass	$ 724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 724
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 5,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,782
6408999	Materials & Supplies Expense Reclass	$ 4,704	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,704
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 2,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,297
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
6790321	Stores Allocation	$ 438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438
Cost Sum		$ 16,413	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,413
Clearings		$ (16,413)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,413)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680002024	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,041
7500015	Capitalized AFUDC Debt	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 227
7100015	Capitalized AFUDC Equity	$ 122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122
6790324	Engineering &Supervisory Allocation	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
6790315	I&D Allocated to Capital	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
6018999	Labor Expense Reclass	$ 724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 724
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 5,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,782
6408999	Materials & Supplies Expense Reclass	$ 4,704	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,704
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ 2,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,297
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 311
6790321	Stores Allocation	$ 438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438
Cost Sum		$ 16,413	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,413
Clearings		$ (16,413)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,413)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680002240	X41 Interconnect Station RTU Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-10143	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	09/21/2022	Description	Replace RTU equipment that is no longer functioning. WO#2344007
Estimated In-Service Date	12/31/2022		
Justification	Existing RTU equipment is no longer functioning and needs to be replaced so gas control can verify flow and pressures at the station.		
Alternatives Considered	Perform addition maintenance until capital projects can be completed to make repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680002240 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155	$ 360	$ -	$ 516
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 7	$ -	$ 8
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 3	$ -	$ 3
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105	$ 182	$ -	$ 287
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ -	$ 26
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63	$ -	$ 63
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ 45	$ -	$ 54
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 863	$ 1,685	$ -	$ 2,547
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19	$ -	$ 19
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 235	$ -	$ 235
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46	$ 31	$ -	$ 78
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65	$ 34	$ -	$ 99
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,246	$ 2,689	$ -	$ 3,935
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,935)	$ (3,935)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,246	$ 2,689	$ (3,935)	$ -

Cost Year 02	Investment T680002240	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 516
7500015	Capitalized AFUDC Debt	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
7100015	Capitalized AFUDC Equity	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6790324	Engineering &Supervisory Allocation	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
6790320	Fleet Allocation	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
C6020000	Fringe Adder	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
6790315	I&D Allocated to Capital	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6401000	Mat & Supp - Inventory Issue	$ 2,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,547
C6900040	Payroll Tax Adder	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
R6010000	SLR Straight Time Blended Labor	$ 235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 235
6790322	Small Tools Allocation	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78
6790321	Stores Allocation	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
Cost Sum		$ 3,935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,935
Clearings		$ (3,935)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,935)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680002240	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 516
7500015	Capitalized AFUDC Debt	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
7100015	Capitalized AFUDC Equity	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6790324	Engineering &Supervisory Allocation	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
6790320	Fleet Allocation	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
C6020000	Fringe Adder	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
6790315	I&D Allocated to Capital	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6401000	Mat & Supp - Inventory Issue	$ 2,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,547
C6900040	Payroll Tax Adder	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
R6010000	SLR Straight Time Blended Labor	$ 235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 235
6790322	Small Tools Allocation	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78
6790321	Stores Allocation	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
Cost Sum		$ 3,935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,935
Clearings		$ (3,935)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,935)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680002240	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 516
7500015	Capitalized AFUDC Debt	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
7100015	Capitalized AFUDC Equity	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6790324	Engineering &Supervisory Allocation	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
6790320	Fleet Allocation	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26
C6020000	Fringe Adder	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
6790315	I&D Allocated to Capital	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6401000	Mat & Supp - Inventory Issue	$ 2,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,547
C6900040	Payroll Tax Adder	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
R6010000	SLR Straight Time Blended Labor	$ 235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 235
6790322	Small Tools Allocation	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78
6790321	Stores Allocation	$ 99	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99
Cost Sum		$ 3,935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,935
Clearings		$ (3,935)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,935)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680002259	TW HUB RTU Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-10148	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	09/01/2022	Description	ROC 809 at station is no longer functioning and needs to be replaced
Estimated In-Service Date	11/30/2022		
Justification	Existing RTU equipment is no longer functioning and needs to be replaced so gas control can verify flow and pressures at the station.		
Alternatives Considered	Perform addition maintenance until capital projects can be completed to make repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680002259 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 656	$ 412	$ -	$ -	$ 1,068
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 23	$ -	$ -	$ 30
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ 1
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335	$ 399	$ -	$ -	$ 734
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ -	$ 12
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ 45	$ -	$ -	$ 75
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400	$ -	$ -	$ 400
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,645	$ -	$ -	$ -	$ 3,645
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000	$ -	$ -	$ 4,000
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54	$ 72	$ -	$ -	$ 126
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153	$ 154	$ -	$ -	$ 306
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,881	$ 5,515	$ -	$ -	$ 10,396
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,396)	$ -	$ (10,396)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,881	$ 5,515	$ (10,396)	$ -	$ -

Cost Year 02	Investment T680002259	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,068
7500015	Capitalized AFUDC Debt	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
7100015	Capitalized AFUDC Equity	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790324	Engineering &Supervisory Allocation	$ 734	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 734
6790320	Fleet Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6010210	Labor Non-Exempt - Straight Time	$ 400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400
6401000	Mat & Supp - Inventory Issue	$ 3,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,645
6400100	Mat & Supp - Outside Material Purchases	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126
6790321	Stores Allocation	$ 306	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 306
Cost Sum		$ 10,396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,396
Clearings		$ (10,396)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,396)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680002259	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,068
7500015	Capitalized AFUDC Debt	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
7100015	Capitalized AFUDC Equity	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790324	Engineering &Supervisory Allocation	$ 734	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 734
6790320	Fleet Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6010210	Labor Non-Exempt - Straight Time	$ 400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400
6401000	Mat & Supp - Inventory Issue	$ 3,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,645
6400100	Mat & Supp - Outside Material Purchases	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126
6790321	Stores Allocation	$ 306	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 306
Cost Sum		$ 10,396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,396
Clearings		$ (10,396)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,396)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680002259	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,068
7500015	Capitalized AFUDC Debt	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
7100015	Capitalized AFUDC Equity	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790324	Engineering &Supervisory Allocation	$ 734	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 734
6790320	Fleet Allocation	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6010210	Labor Non-Exempt - Straight Time	$ 400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 400
6401000	Mat & Supp - Inventory Issue	$ 3,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,645
6400100	Mat & Supp - Outside Material Purchases	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126
6790321	Stores Allocation	$ 306	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 306
Cost Sum		$ 10,396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,396
Clearings		$ (10,396)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,396)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T601001594	Transmission Program Projects - NEW	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	NMGC	TEMP	FP-NMG Transm Stations-New	Literal

Project Information

Construction Start Date	07/01/2020	Description	Dedicated reservation of monies for future emergent projects.
Estimated In-Service Date	12/31/2035		

Justification: Dedicated reservation of monies for future emergent projects

When Replace emergent projects come up, a trade off will be issued from this FP to match the exposure on the emergent project which will have a unique FP #.

Alternatives Considered: Perform addition maintenance until capital projects can be completed to make repairs.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T601001594 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 565	$ 565
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ 10
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 2
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 548	$ 548
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,000	$ 5,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130	$ 130
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310	$ 310
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,565	$ 6,565
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,565	$ 6,565

Cost Year 02	Investment T601001594	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 565	$ 2,793	$ 2,793	$ 2,793	$ 2,793	$ 2,793	$ 2,793	$ 2,793	$ 2,793	$ 2,793	$ 2,793	$ 2,793	$ 2,793	$ 34,085
7500015	Capitalized AFUDC Debt	$ 10	$ 36	$ 89	$ 142	$ 195	$ 248	$ 301	$ 354	$ 407	$ 460	$ 513	$ 566	$ 619	$ 3,941
7100015	Capitalized AFUDC Equity	$ 2	$ 24	$ 59	$ 94	$ 129	$ 164	$ 200	$ 235	$ 270	$ 305	$ 340	$ 375	$ 410	$ 2,608
6790324	Engineering &Supervisory Allocation	$ 548	$ 2,719	$ 2,719	$ 2,719	$ 2,719	$ 2,719	$ 2,719	$ 2,719	$ 2,719	$ 2,719	$ 2,719	$ 2,719	$ 2,719	$ 33,172
6400100	Mat & Supp - Outside Material Purchases	$ 5,000	$ 29,167	$ 29,167	$ 29,167	$ 29,167	$ 29,167	$ 29,167	$ 29,167	$ 29,167	$ 29,167	$ 29,167	$ 29,167	$ 29,167	$ 355,000
6790322	Small Tools Allocation	$ 130	$ 677	$ 677	$ 677	$ 677	$ 677	$ 677	$ 677	$ 677	$ 677	$ 677	$ 677	$ 677	$ 8,250
6790321	Stores Allocation	$ 310	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 1,609	$ 19,613
Cost Sum		$ 6,565	$ 37,024	$ 37,112	$ 37,200	$ 37,288	$ 37,376	$ 37,465	$ 37,553	$ 37,641	$ 37,729	$ 37,817	$ 37,905	$ 37,993	$ 456,669
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 6,565	$ 37,024	$ 37,112	$ 37,200	$ 37,288	$ 37,376	$ 37,465	$ 37,553	$ 37,641	$ 37,729	$ 37,817	$ 37,905	$ 37,993	$ 456,669

Cost Year 03	Investment T601001594	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 34,085	$ 1,843	$ 1,843	$ 1,843	$ 1,843	$ 1,843	$ 1,843	$ 1,843	$ 1,843	$ 1,843	$ 1,843	$ 1,843	$ 1,843	$ 56,206
7500015	Capitalized AFUDC Debt	$ 3,941	$ 862	$ 924	$ 985	$ 1,047	$ 1,108	$ 1,170	$ 1,231	$ 1,293	$ 1,355	$ 1,416	$ 1,478	$ 1,539	$ 18,350
7100015	Capitalized AFUDC Equity	$ 2,608	$ 777	$ 833	$ 888	$ 944	$ 999	$ 1,055	$ 1,110	$ 1,166	$ 1,221	$ 1,277	$ 1,332	$ 1,388	$ 15,596
6790324	Engineering &Supervisory Allocation	$ 33,172	$ 1,555	$ 1,555	$ 1,555	$ 1,555	$ 1,555	$ 1,555	$ 1,555	$ 1,555	$ 1,555	$ 1,555	$ 1,555	$ 1,555	$ 51,836
6400100	Mat & Supp - Outside Material Purchases	$ 355,000	$ 28,608	$ 28,608	$ 28,608	$ 28,608	$ 28,608	$ 28,608	$ 28,608	$ 28,608	$ 28,608	$ 28,608	$ 28,608	$ 28,608	$ 698,301
6790322	Small Tools Allocation	$ 8,250	$ 792	$ 792	$ 792	$ 792	$ 792	$ 792	$ 792	$ 792	$ 792	$ 792	$ 792	$ 792	$ 17,759
6790321	Stores Allocation	$ 19,613	$ 1,888	$ 1,888	$ 1,888	$ 1,888	$ 1,888	$ 1,888	$ 1,888	$ 1,888	$ 1,888	$ 1,888	$ 1,888	$ 1,888	$ 42,264
Cost Sum		$ 456,669	$ 36,326	$ 36,443	$ 36,560	$ 36,677	$ 36,795	$ 36,912	$ 37,029	$ 37,146	$ 37,263	$ 37,380	$ 37,497	$ 37,614	$ 900,311
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 456,669	$ 36,326	$ 36,443	$ 36,560	$ 36,677	$ 36,795	$ 36,912	$ 37,029	$ 37,146	$ 37,263	$ 37,380	$ 37,497	$ 37,614	$ 900,311

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **T601001595**	Investment Name Transmission Program Projects - REPLACE	Scenario **2024-2028 Budget**
	Location **Statewide - Transmission**	Area **NMGC**	Funding Project # **TEMP**	Funding Project Type **FP-NMG Transm Stations-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	07/01/2020	Description	Dedicated reservation for future emergent projects
Estimated In-Service Date	12/29/2023		
Justification	Dedicated reservation of monies for future emergent projects. When Replace emergent projects come up, a trade off will be issued from this FP to match the exposure on the emergent project which will have a unique FP #.		
Alternatives Considered	Perform addition maintenance until capital projects can be completed to make repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T601001595 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 565	$ 565
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ 10
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 2
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 548	$ 548
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,000	$ 5,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130	$ 130
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310	$ 310
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,565	$ 6,565
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,565)	$ (6,565)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T601001595	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 565	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,455	$ 31,020
7500015	Capitalized AFUDC Debt	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
7100015	Capitalized AFUDC Equity	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
6790324	Engineering &Supervisory Allocation	$ 548	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,642	$ 30,189
6400100	Mat & Supp - Outside Material Purchases	$ 5,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318,000	$ 323,000
6790322	Small Tools Allocation	$ 130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,378	$ 7,507
6790321	Stores Allocation	$ 310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,538	$ 17,848
Cost Sum		$ 6,565	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 403,013	$ 409,578
Clearings		$ (6,565)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,565)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 403,013	$ 403,013

Cost Year 03	Investment T601001595	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 31,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,973	$ 52,993
7500015	Capitalized AFUDC Debt	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
7100015	Capitalized AFUDC Equity	$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
6790324	Engineering &Supervisory Allocation	$ 30,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,539	$ 48,728
6400100	Mat & Supp - Outside Material Purchases	$ 323,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 341,000	$ 664,000
6790322	Small Tools Allocation	$ 7,507	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,446	$ 16,953
6790321	Stores Allocation	$ 17,848	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,499	$ 40,347
Cost Sum		$ 409,578	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 413,456	$ 823,034
Clearings		$ (6,565)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (6,565)
Project Net		$ 403,013	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 413,456	$ 816,469

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T621002276**	Chaparral CS Pressure Transmitter Replacement	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SW - Transmission	**SWNM**	**PRE-10153**	**FP-NMG Transm Stations-Replace**	**Literal**

Project Information

Construction Start Date	02/20/2023	Description	-Replacement of two malfunctioning pressure transmitters. WO: 02344181
Estimated In-Service Date	05/31/2023		
Justification	Two of the pressure transmitters at the Chaparral Compressor station are no longer transmitting accurately and the measurement technician is not able to recalibrate the transmitters.		
Alternatives Considered	Repair: not feasbile because transmitters are not repairable.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T621002276 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 474
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 3,157	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,207
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
6790321	Stores Allocation	$ -	$ -	$ -	$ 190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190
Cost Sum		$ -	$ -	$ -	$ 4,207	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,257
Clearings		$ -	$ -	$ -	$ -	$ -	$ (4,257)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,257)
Project Net		$ -	$ -	$ -	$ 4,207	$ 50	$ (4,257)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T621002276	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 474
7500015	Capitalized AFUDC Debt	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
7100015	Capitalized AFUDC Equity	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
6790324	Engineering &Supervisory Allocation	$ 297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297
6790315	I&D Allocated to Capital	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 3,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,207
6790322	Small Tools Allocation	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
6790321	Stores Allocation	$ 190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190
Cost Sum		$ 4,257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,257
Clearings		$ (4,257)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,257)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T621002276	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 474
7500015	Capitalized AFUDC Debt	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
7100015	Capitalized AFUDC Equity	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
6790324	Engineering &Supervisory Allocation	$ 297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297
6790315	I&D Allocated to Capital	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6401000	Mat & Supp - Inventory Issue	$ 3,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,207
6790322	Small Tools Allocation	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
6790321	Stores Allocation	$ 190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190
Cost Sum		$ 4,257	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,257
Clearings		$ (4,257)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,257)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001822	YZ Odorizer at DCP Artesia	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	NEW-15593	FP-NMG Transm Stations-New	Literal

Project Information

Construction Start Date	07/10/2023	Description	Install a Zero Emission YZ (ZEO) odorizer at DCP Artesia WO#2344043
Estimated In-Service Date	09/30/2023		
Justification	Installation of YZ Odorizer at DCP Artesia.		
Alternatives Considered	49CFR192 requries the gas company to odorize gas in class 3 areas of transmission. This odorizer could be moved to only the class 3 with additional maintenance requirements or could install an odorizer at each tap.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001822 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 771	$ 114	$ 45	$ -	$ 6,909	$ 926	$ -	$ -	$ -	$ -	$ 8,764
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 5	$ 12	$ 29	$ 30	$ 157	$ 301	$ -	$ -	$ -	$ -	$ 535
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 12	$ 26	$ 6	$ 7	$ 34	$ 66	$ -	$ -	$ -	$ -	$ 151
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,552	$ -	$ -	$ -	$ -	$ 3,552
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 483	$ 129	$ 44	$ -	$ 6,697	$ 897	$ -	$ -	$ -	$ -	$ 8,250
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307	$ -	$ -	$ -	$ -	$ 307
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 24	$ 6	$ -	$ -	$ -	$ 393	$ -	$ -	$ -	$ -	$ 424
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 5,141	$ 757	$ 400	$ -	$ 61,150	$ -	$ -	$ -	$ -	$ -	$ 67,448
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,853	$ -	$ -	$ -	$ -	$ 4,853
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 106	$ 83	$ 10	$ -	$ 1,584	$ -	$ -	$ -	$ -	$ -	$ 1,783
6790321	Stores Allocation	$ -	$ -	$ -	$ 309	$ 92	$ 25	$ -	$ 3,795	$ -	$ -	$ -	$ -	$ -	$ 4,221
Cost Sum		$ -	$ -	$ -	$ 6,852	$ 1,218	$ 560	$ 37	$ 80,326	$ 11,295	$ -	$ -	$ -	$ -	$ 100,288
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (100,288)	$ -	$ -	$ -	$ (100,288)
Project Net		$ -	$ -	$ -	$ 6,852	$ 1,218	$ 560	$ 37	$ 80,326	$ 11,295	$ (100,288)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624001822	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,764	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,764
7500015	Capitalized AFUDC Debt	$ 535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 535
7100015	Capitalized AFUDC Equity	$ 151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,552
6790324	Engineering &Supervisory Allocation	$ 8,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,250
6790320	Fleet Allocation	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
6790315	I&D Allocated to Capital	$ 424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 424
6400100	Mat & Supp - Outside Material Purchases	$ 67,448	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,448
R6010000	SLR Straight Time Blended Labor	$ 4,853	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,853
6790322	Small Tools Allocation	$ 1,783	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,783
6790321	Stores Allocation	$ 4,221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,221
Cost Sum		$ 100,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,288
Clearings		$ (100,288)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (100,288)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001822	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,764	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,764
7500015	Capitalized AFUDC Debt	$ 535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 535
7100015	Capitalized AFUDC Equity	$ 151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,552
6790324	Engineering &Supervisory Allocation	$ 8,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,250
6790320	Fleet Allocation	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
6790315	I&D Allocated to Capital	$ 424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 424
6400100	Mat & Supp - Outside Material Purchases	$ 67,448	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,448
R6010000	SLR Straight Time Blended Labor	$ 4,853	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,853
6790322	Small Tools Allocation	$ 1,783	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,783
6790321	Stores Allocation	$ 4,221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,221
Cost Sum		$ 100,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,288
Clearings		$ (100,288)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (100,288)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624002277**	TW Chavez new line filter installation and valve replacement	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**PRE-10159**	**FP-NMG Transm Stations-Replace**	**Literal**

Project Information

Construction Start Date	07/12/2023	Description	- Installing a new 2-in line filter to protect station from particulates/solids from TW - Replacement of valves WO: 02344361
Estimated In-Service Date	08/31/2023		

Justification

- Installing a new 2-in line filter to prevent damage of regulators from particulates/solids from TW
It was found that regulator screens are getting plugged with solids/particulate matter that can cause damage to the regulators, metering, and valves in the station. It is proposed to install a filter in the upstream side of the station to prevent further influx of solids/particulate matter from TW.

- Replacing four valves marked by field operations
Four plug valves were marked for replacement by field operations.

Alternatives Considered

Valve repair: not feasible to repair existing in place valves to new required specifications. Filter: operational conditions show a need to install a filtration device.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002277 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 678	$ 4,205	$ 1,101	$ -	$ -	$ -	$ -	$ -	$ 5,984
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 12	$ 104	$ 202	$ -	$ -	$ -	$ -	$ -	$ 318
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 3	$ 23	$ 44	$ -	$ -	$ -	$ -	$ -	$ 70
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ 10,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 657	$ 4,076	$ 1,068	$ -	$ -	$ -	$ -	$ -	$ 5,801
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 796	$ -	$ -	$ -	$ -	$ -	$ -	$ 796
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,020	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,020
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 6,000	$ 24,950	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,950
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,300	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,300
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,290	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,290
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 155	$ 646	$ -	$ -	$ -	$ -	$ -	$ -	$ 802
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 372	$ 1,549	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 7,878	$ 49,959	$ 12,415	$ -	$ -	$ -	$ -	$ -	$ 70,251
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70,251)	$ -	$ -	$ -	$ -	$ (70,251)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 7,878	$ 49,959	$ 12,415	$ (70,251)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624002277	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,984	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,984
7500015	Capitalized AFUDC Debt	$ 318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318
7100015	Capitalized AFUDC Equity	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000
6790324	Engineering &Supervisory Allocation	$ 5,801	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,801
6790320	Fleet Allocation	$ 796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 796
6790315	I&D Allocated to Capital	$ 1,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,020
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 30,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,950
R6010010	SLR Overtime Blended Labor	$ 2,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,300
R6010000	SLR Straight Time Blended Labor	$ 10,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,290
6790322	Small Tools Allocation	$ 802	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 802
6790321	Stores Allocation	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
Cost Sum		$ 70,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,251
Clearings		$ (70,251)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70,251)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624002277	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 5,984	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,984
7500015	Capitalized AFUDC Debt	$ 318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318
7100015	Capitalized AFUDC Equity	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000
6790324	Engineering &Supervisory Allocation	$ 5,801	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,801
6790320	Fleet Allocation	$ 796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 796
6790315	I&D Allocated to Capital	$ 1,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,020
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 30,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,950
R6010010	SLR Overtime Blended Labor	$ 2,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,300
R6010000	SLR Straight Time Blended Labor	$ 10,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,290
6790322	Small Tools Allocation	$ 802	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 802
6790321	Stores Allocation	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
Cost Sum		$ 70,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70,251
Clearings		$ (70,251)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (70,251)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624002279**	Harroun Fuel Gas Meter and Regulator Replacement	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**PRE-10160**	**FP-NMG Transm Stations-Replace**	**Literal**

Project Information

Construction Start Date	04/24/2023	Description	Customer requested an increase in delivery pressure and flow rate. Replacement of the meter set at the existing station to meet updated customer requirements. WO: 02344339
Estimated In-Service Date	06/30/2023		
Justification	Customer requested to increase delivery pressure to 180 psig from 110 psig. Existing meter is damaged and requires replacement. Existing regulators have to be swapped for new ones to operate at the new downstream pressure.		
Alternatives Considered	Customer request meter set		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002279 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 1,738	$ 4,389	$ 1,862	$ 4,603	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,592
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 13	$ 57	$ 101	$ 341	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 513
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 29	$ 127	$ 226	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 458
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 4,168	$ 36,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,668
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 2,608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,608
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 1,921	$ 2,750	$ 2,108	$ 4,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,241
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 484	$ 335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 819
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 1,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,062
6790315	I&D Allocated to Capital	$ -	$ -	$ 96	$ 138	$ 371	$ 429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,034
6010220	Labor Non-Exempt - Overtime	$ -	$ -	$ -	$ -	$ -	$ 1,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,450
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ 3,850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,850
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 11,583	$ 28,021	$ 153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,757
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 1,031	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,031
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ 209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 209
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 2,064	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,064
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 1,869	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,869
6790322	Small Tools Allocation	$ -	$ -	$ 871	$ 598	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,487
6790321	Stores Allocation	$ -	$ -	$ 486	$ 1,745	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,249
Cost Sum		$ -	$ -	$ 16,739	$ 39,066	$ 17,599	$ 52,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125,449
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (125,449)	$ -	$ -	$ -	$ -	$ -	$ -	$ (125,449)
Project Net		$ -	$ -	$ 16,739	$ 39,066	$ 17,599	$ 52,046	$ (125,449)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624002279	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,592	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,592
7500015	Capitalized AFUDC Debt	$ 513	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 513
7100015	Capitalized AFUDC Equity	$ 458	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 458
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 40,668	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,668
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172
6030080	Empl Exp - Travel and Lodging	$ 2,608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,608
6790324	Engineering &Supervisory Allocation	$ 11,241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,241
6790320	Fleet Allocation	$ 819	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 819
C6020000	Fringe Adder	$ 1,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,062
6790315	I&D Allocated to Capital	$ 1,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,034
6010220	Labor Non-Exempt - Overtime	$ 1,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,450
6010210	Labor Non-Exempt - Straight Time	$ 3,850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,850
6401000	Mat & Supp - Inventory Issue	$ 39,757	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,757
6400100	Mat & Supp - Outside Material Purchases	$ 1,031	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,031
C6900040	Payroll Tax Adder	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
6790230	Postage, Shipping and Courier	$ 209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 209
R6010010	SLR Overtime Blended Labor	$ 2,064	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,064
R6010000	SLR Straight Time Blended Labor	$ 1,869	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,869
6790322	Small Tools Allocation	$ 1,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,487
6790321	Stores Allocation	$ 2,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,249
Cost Sum		$ 125,449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125,449
Clearings		$ (125,449)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (125,449)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624002279	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,592	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,592
7500015	Capitalized AFUDC Debt	$ 513	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 513
7100015	Capitalized AFUDC Equity	$ 458	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 458
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 40,668	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,668
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172
6030080	Empl Exp - Travel and Lodging	$ 2,608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,608
6790324	Engineering &Supervisory Allocation	$ 11,241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,241
6790320	Fleet Allocation	$ 819	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 819
C6020000	Fringe Adder	$ 1,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,062
6790315	I&D Allocated to Capital	$ 1,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,034
6010220	Labor Non-Exempt - Overtime	$ 1,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,450
6010210	Labor Non-Exempt - Straight Time	$ 3,850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,850
6401000	Mat & Supp - Inventory Issue	$ 39,757	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,757
6400100	Mat & Supp - Outside Material Purchases	$ 1,031	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,031
C6900040	Payroll Tax Adder	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
6790230	Postage, Shipping and Courier	$ 209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 209
R6010010	SLR Overtime Blended Labor	$ 2,064	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,064
R6010000	SLR Straight Time Blended Labor	$ 1,869	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,869
6790322	Small Tools Allocation	$ 1,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,487
6790321	Stores Allocation	$ 2,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,249
Cost Sum		$ 125,449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125,449
Clearings		$ (125,449)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (125,449)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624002292**	Enterprise Compressor Fuel Gas Meter Station	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**NEW-15808**	**FP-NMG Transm Specifics-New**	**Literal**

Project Information

Construction Start Date	07/24/2023	Description	-New 2-in meter and regulator station to supply Enterprise L.P. compressor fuel gas (250 mcfd, 150 psig delivery pressure) ROW-ENV Note: All activity to be within the borders of existing NMGC South End Potash Station. Digging activity includes uncovering the 10-in Pecos ML for a tap within the boundary of the SE Potash Station. Customer funded project.
Estimated In-Service Date	07/31/2023		
Justification	New station to supply customer with gas: 250mcfd @ 150 psig delivery pressure.		
Alternatives Considered	Customer request meter set		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002292 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 16,562	$ 4,913	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,474
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ (186,399)	$ (55,820)	$ -	$ -	$ -	$ -	$ -	$ -	$ (242,219)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 103,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 16,054	$ 4,762	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,816
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 401	$ 401	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 514	$ 514	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,029
6010220	Labor Non-Exempt - Overtime	$ -	$ -	$ -	$ -	$ -	$ 1,600	$ 1,600	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,200
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ 4,750	$ 4,750	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,500
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 40,000	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,036	$ 259	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,295
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,483	$ 621	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,103
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 1	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)	$ -	$ -	$ -	$ -	$ -	$ (1)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 1	$ 0	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624002292	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,474
7103060	CIAC (Capital Work Order Credit)	$ (242,219)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (242,219)
6100080	Consultants - Other	$ 28,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 103,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103,000
6790324	Engineering &Supervisory Allocation	$ 20,816	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,816
6790320	Fleet Allocation	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
6790315	I&D Allocated to Capital	$ 1,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,029
6010220	Labor Non-Exempt - Overtime	$ 3,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,200
6010210	Labor Non-Exempt - Straight Time	$ 9,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,500
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 50,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,000
6790322	Small Tools Allocation	$ 1,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,295
6790321	Stores Allocation	$ 3,103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,103
Cost Sum		$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
Clearings		$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624002292	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 21,474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,474
7103060	CIAC (Capital Work Order Credit)	$ (242,219)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (242,219)
6100080	Consultants - Other	$ 28,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 103,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103,000
6790324	Engineering &Supervisory Allocation	$ 20,816	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,816
6790320	Fleet Allocation	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
6790315	I&D Allocated to Capital	$ 1,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,029
6010220	Labor Non-Exempt - Overtime	$ 3,200	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,200
6010210	Labor Non-Exempt - Straight Time	$ 9,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,500
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 50,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,000
6790322	Small Tools Allocation	$ 1,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,295
6790321	Stores Allocation	$ 3,103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,103
Cost Sum		$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
Clearings		$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T660002273	SCADA for SF Mainline Remote Control Valves	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	NCNM	NEW-15750	FP-NMG Transm Mains-New	Literal

Project Information

Construction Start Date	12/02/2022	Description	Install SCADA for the remote control valves at the Hwy 599 B/S, Bonanza Creek B/V, Cochiti Pueblo B/S and Santo Domingo B/S cross-connects between the SF 20" and 12" mainlines.
Estimated In-Service Date	09/30/2023		

Justification: The valves connecting the 20" SF Mainline to the 12" SF Mainline at Hwy 599 B/S, Bonanza Creek B/V, Cochiti Pueblo B/S and Santo Domingo B/S require instrumentation (ROC 107, pressure transducers and radio packages) to make them operable from Gas Control utilizing SCADA. In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. PHMSA issued regulations on the use of remote-controlled valves on newly constructed or entirely replaced transmission pipelines. The SCADA equipment is necessary to meet the timeline required by PHMSA to minimize the volume of gas released from the pipeline and to mitigate the consequences of a rupture.

Alternatives Considered: Remote operation of the shut-off valves is the most effective and timely manner for reacting to a possible line rupture.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660002273 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 6,937	$ -	$ -	$ -	$ 1,103	$ -	$ -	$ -	$ -	$ 8,039
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 56	$ 256	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ 568
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 127	$ 56	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 7,852	$ -	$ -	$ -	$ 1,069	$ -	$ -	$ -	$ -	$ 8,921
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 393
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 46,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,244
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,760	$ -	$ -	$ -	$ -	$ 9,760
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 5,098	$ -	$ -	$ -	$ 253	$ -	$ -	$ -	$ -	$ 5,351
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 5,604	$ -	$ -	$ -	$ 606	$ -	$ -	$ -	$ -	$ 6,210
Cost Sum		$ -	$ -	$ -	$ -	$ 72,311	$ 312	$ 312	$ -	$ 12,790	$ -	$ -	$ -	$ -	$ 85,724
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (85,724)	$ -	$ -	$ -	$ (85,724)
Project Net		$ -	$ -	$ -	$ -	$ 72,311	$ 312	$ 312	$ -	$ 12,790	$ (85,724)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T660002273	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,039
7500015	Capitalized AFUDC Debt	$ 568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 568
7100015	Capitalized AFUDC Equity	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
6790324	Engineering &Supervisory Allocation	$ 8,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,921
6790315	I&D Allocated to Capital	$ 393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 393
6401000	Mat & Supp - Inventory Issue	$ 46,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,244
6400100	Mat & Supp - Outside Material Purchases	$ 9,760	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,760
6790322	Small Tools Allocation	$ 5,351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,351
6790321	Stores Allocation	$ 6,210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,210
Cost Sum		$ 85,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85,724
Clearings		$ (85,724)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (85,724)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T660002273	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,039
7500015	Capitalized AFUDC Debt	$ 568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 568
7100015	Capitalized AFUDC Equity	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
6790324	Engineering &Supervisory Allocation	$ 8,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,921
6790315	I&D Allocated to Capital	$ 393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 393
6401000	Mat & Supp - Inventory Issue	$ 46,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,244
6400100	Mat & Supp - Outside Material Purchases	$ 9,760	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,760
6790322	Small Tools Allocation	$ 5,351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,351
6790321	Stores Allocation	$ 6,210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,210
Cost Sum		$ 85,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85,724
Clearings		$ (85,724)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (85,724)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001046	YZ Odorizer at 30th Station	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-08724	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	07/05/2023	Description	Install a new YZ ZEO A/C powered odorizer at 30th station (Farmington).
Estimated In-Service Date	09/30/2023		
Justification	EPNG can not verify the gas going through this station is odorized. This project will install a YZ odorizer to ensure gas through this station is odorized based on flow received at the station		
Alternatives Considered	Continued monitoring of system odorent and addressing by other manual means of odorent injection		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001046 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 451	$ 289	$ 176	$ 13,298	$ 2,313	$ -	$ -	$ -	$ -	$ 16,527
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 4	$ 22	$ 30	$ 278	$ 562	$ -	$ -	$ -	$ -	$ 895
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 8	$ 5	$ 7	$ 61	$ 123	$ -	$ -	$ -	$ -	$ 203
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,600	$ 18,700	$ 21,000	$ -	$ -	$ -	$ -	$ 41,300
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 510	$ 280	$ 171	$ 12,890	$ 2,242	$ -	$ -	$ -	$ -	$ 16,094
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 101	$ -	$ 809	$ -	$ -	$ -	$ -	$ -	$ 910
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 26	$ 130	$ -	$ 1,037	$ -	$ -	$ -	$ -	$ -	$ 1,192
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 2,427	$ 1,000	$ -	$ 87,000	$ -	$ -	$ -	$ -	$ -	$ 90,427
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ 578	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 578
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,300	$ -	$ -	$ -	$ -	$ -	$ 4,300
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,600	$ -	$ 8,500	$ -	$ -	$ -	$ -	$ -	$ 10,100
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 268	$ 26	$ -	$ 2,253	$ -	$ -	$ -	$ -	$ -	$ 2,547
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 294	$ 62	$ -	$ 5,400	$ -	$ -	$ -	$ -	$ -	$ 5,756
Cost Sum		$ -	$ -	$ -	$ -	$ 4,566	$ 3,515	$ 1,984	$ 154,526	$ 26,239	$ -	$ -	$ -	$ -	$ 190,829
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (190,829)	$ -	$ -	$ -	$ (190,829)
Project Net		$ -	$ -	$ -	$ -	$ 4,566	$ 3,515	$ 1,984	$ 154,526	$ 26,239	$ (190,829)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T680001046	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,527	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,527
7500015	Capitalized AFUDC Debt	$ 895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 895
7100015	Capitalized AFUDC Equity	$ 203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 203
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 41,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,300
6790324	Engineering &Supervisory Allocation	$ 16,094	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,094
6790320	Fleet Allocation	$ 910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 910
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,192
6400100	Mat & Supp - Outside Material Purchases	$ 90,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,427
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ 578	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 578
R6010010	SLR Overtime Blended Labor	$ 4,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,300
R6010000	SLR Straight Time Blended Labor	$ 10,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,100
6790322	Small Tools Allocation	$ 2,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,547
6790321	Stores Allocation	$ 5,756	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,756
Cost Sum		$ 190,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190,829
Clearings		$ (190,829)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (190,829)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001046	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,527	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,527
7500015	Capitalized AFUDC Debt	$ 895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 895
7100015	Capitalized AFUDC Equity	$ 203	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 203
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 41,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,300
6790324	Engineering &Supervisory Allocation	$ 16,094	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,094
6790320	Fleet Allocation	$ 910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 910
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,192
6400100	Mat & Supp - Outside Material Purchases	$ 90,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,427
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ 578	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 578
R6010010	SLR Overtime Blended Labor	$ 4,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,300
R6010000	SLR Straight Time Blended Labor	$ 10,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,100
6790322	Small Tools Allocation	$ 2,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,547
6790321	Stores Allocation	$ 5,756	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,756
Cost Sum		$ 190,829	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190,829
Clearings		$ (190,829)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (190,829)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001837	YZ Odorizer at Pot Mesa	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-10038	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	07/10/2023	Description	Install a DC powered odorizer at Pot Mesa WO#2344044
Estimated In-Service Date	09/30/2023		
Justification	This project is to install an odorizer on the Pot Mesa. The odorizer will inject odorant based on the flow rate delivered to NMGC.		
Alternatives Considered			

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001837 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 209	$ -	$ 6,985	$ -	$ -	$ -	$ -	$ 7,194
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 8	$ -	$ -	$ -	$ -	$ -	$ 11
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 2	$ -	$ -	$ -	$ -	$ -	$ 3
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000	$ -	$ -	$ -	$ -	$ 4,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 202	$ -	$ 6,771	$ -	$ -	$ -	$ -	$ 6,973
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190	$ -	$ -	$ -	$ -	$ 190
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243	$ -	$ -	$ -	$ -	$ 243
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,848	$ -	$ 55,000	$ -	$ -	$ -	$ -	$ 56,848
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000	$ -	$ -	$ -	$ -	$ 3,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 48	$ -	$ 1,425	$ -	$ -	$ -	$ -	$ 1,472
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 115	$ -	$ 3,414	$ -	$ -	$ -	$ -	$ 3,528
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 2,426	$ 9	$ 81,026	$ -	$ -	$ -	$ -	$ 83,462
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (83,462)	$ -	$ -	$ -	$ (83,462)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 2,426	$ 9	$ 81,026	$ (83,462)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T680001837	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,194
7500015	Capitalized AFUDC Debt	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
7100015	Capitalized AFUDC Equity	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
6790324	Engineering &Supervisory Allocation	$ 6,973	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,973
6790320	Fleet Allocation	$ 190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190
6790315	I&D Allocated to Capital	$ 243	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243
6400100	Mat & Supp - Outside Material Purchases	$ 56,848	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,848
R6010000	SLR Straight Time Blended Labor	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000
6790322	Small Tools Allocation	$ 1,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,472
6790321	Stores Allocation	$ 3,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,528
Cost Sum		$ 83,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83,462
Clearings		$ (83,462)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (83,462)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001837	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,194
7500015	Capitalized AFUDC Debt	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
7100015	Capitalized AFUDC Equity	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
6790324	Engineering &Supervisory Allocation	$ 6,973	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,973
6790320	Fleet Allocation	$ 190	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190
6790315	I&D Allocated to Capital	$ 243	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243
6400100	Mat & Supp - Outside Material Purchases	$ 56,848	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,848
R6010000	SLR Straight Time Blended Labor	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000
6790322	Small Tools Allocation	$ 1,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,472
6790321	Stores Allocation	$ 3,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,528
Cost Sum		$ 83,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83,462
Clearings		$ (83,462)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (83,462)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680002026	Mesa PT Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-10119	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	02/06/2023	Description	Replace existing pressure transmitter at the Mesa Station.
Estimated In-Service Date	04/30/2023		
Justification	Replace existing pressure transmitter that is no longer functioning.		
Alternatives Considered	Perform addition maintenance until capital projects can be completed to make repairs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680002026 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 239	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 255
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 2	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 4	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 265	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
6790320	Fleet Allocation	$ -	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
C6020000	Fringe Adder	$ -	$ -	$ -	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
6790315	I&D Allocated to Capital	$ -	$ -	$ 13	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 1,597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,597
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
6790322	Small Tools Allocation	$ -	$ -	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
6790321	Stores Allocation	$ -	$ -	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
Cost Sum		$ -	$ -	$ 2,307	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,462
Clearings		$ -	$ -	$ -	$ -	$ (2,462)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,462)
Project Net		$ -	$ -	$ 2,307	$ 155	$ (2,462)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T680002026	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 255
7500015	Capitalized AFUDC Debt	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
7100015	Capitalized AFUDC Equity	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6790324	Engineering &Supervisory Allocation	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
6790320	Fleet Allocation	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
C6020000	Fringe Adder	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
6790315	I&D Allocated to Capital	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6401000	Mat & Supp - Inventory Issue	$ 1,597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,597
C6900040	Payroll Tax Adder	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
R6010000	SLR Straight Time Blended Labor	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
6790322	Small Tools Allocation	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
6790321	Stores Allocation	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
Cost Sum		$ 2,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,462
Clearings		$ (2,462)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,462)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680002026	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 255
7500015	Capitalized AFUDC Debt	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
7100015	Capitalized AFUDC Equity	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
6790324	Engineering &Supervisory Allocation	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274
6790320	Fleet Allocation	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
C6020000	Fringe Adder	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
6790315	I&D Allocated to Capital	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
6401000	Mat & Supp - Inventory Issue	$ 1,597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,597
C6900040	Payroll Tax Adder	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
R6010000	SLR Straight Time Blended Labor	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76
6790322	Small Tools Allocation	$ 120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 120
6790321	Stores Allocation	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
Cost Sum		$ 2,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,462
Clearings		$ (2,462)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,462)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **T680002283**	Investment Name Star Lake CS Ultrasonic Meter Head and Transducer Replacement	Scenario **2024-2028 Budget**
	Location **NW - Transmission**	Area **NWNM**	Funding Project # **PRE-10191**	Funding Project Type **FP-NMG Transm Stations-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	03/06/2023	Description	Daniel ultrasonic meter - replacement of malfunctioning CPU and transducer WO: 02344410
Estimated In-Service Date	05/31/2023		
Justification	We have indications that the meter is not performing to standard.		
Alternatives Considered	Considered replacing the entire meter. Replacement of broken components was feasible, therefore there was no need to replace the entire meter.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680002283 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 2,204	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,217
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 15	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 34	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 1,381	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,395
6790320	Fleet Allocation	$ -	$ -	$ -	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
C6020000	Fringe Adder	$ -	$ -	$ -	$ 305	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 305
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 145	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 13,170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,170
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 404	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 404
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 725
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 271	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271
6790321	Stores Allocation	$ -	$ -	$ -	$ 791	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 791
Cost Sum		$ -	$ -	$ -	$ 19,641	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,851
Clearings		$ -	$ -	$ -	$ -	$ -	$ (19,851)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,851)
Project Net		$ -	$ -	$ -	$ 19,641	$ 210	$ (19,851)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T680002283	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,217
7500015	Capitalized AFUDC Debt	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
7100015	Capitalized AFUDC Equity	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
6030800	Empl Exp - Miscellaneous Expense	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
6790324	Engineering &Supervisory Allocation	$ 1,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,395
6790320	Fleet Allocation	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
C6020000	Fringe Adder	$ 305	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 305
6790315	I&D Allocated to Capital	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146
6400100	Mat & Supp - Outside Material Purchases	$ 13,170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,170
C6900040	Payroll Tax Adder	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
R6010010	SLR Overtime Blended Labor	$ 404	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 404
R6010000	SLR Straight Time Blended Labor	$ 725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 725
6790322	Small Tools Allocation	$ 271	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271
6790321	Stores Allocation	$ 791	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 791
Cost Sum		$ 19,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,851
Clearings		$ (19,851)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,851)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment T680002283 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 2,217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,217
7500015	Capitalized AFUDC Debt	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
7100015	Capitalized AFUDC Equity	$ 103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103
6030800	Empl Exp - Miscellaneous Expense	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
6790324	Engineering &Supervisory Allocation	$ 1,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,395
6790320	Fleet Allocation	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
C6020000	Fringe Adder	$ 305	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 305
6790315	I&D Allocated to Capital	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146
6400100	Mat & Supp - Outside Material Purchases	$ 13,170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,170
C6900040	Payroll Tax Adder	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90
R6010010	SLR Overtime Blended Labor	$ 404	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 404
R6010000	SLR Straight Time Blended Labor	$ 725	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 725
6790322	Small Tools Allocation	$ 271	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271
6790321	Stores Allocation	$ 791	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 791
Cost Sum		$ 19,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,851
Clearings		$ (19,851)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,851)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610002242	Sewer Plan Reg Station Replace Inlet valve	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	TEMP	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	07/15/2024	Description	This project covers the replacement of the 4-inch valve valve # 1 at this station.
Estimated In-Service Date	08/31/2024		
Justification	C&M reports that this valve is becoming more difficult to operate, even after regular maintenance is performed on this valve. The valve replacement addresses this issue.		
Alternatives Considered	Since this is a replacement for the inlet valve the only alternative is to replace the valve using the most cost effective construction methods.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610002242 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 189	$ 7,637	$ -	$ -	$ -	$ -	$ -	$ 7,826
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 74	$ -	$ -	$ -	$ -	$ -	$ 75
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 49	$ -	$ -	$ -	$ -	$ -	$ 50
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,014	$ 23,647	$ -	$ -	$ -	$ -	$ -	$ 25,661
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,008	$ -	$ -	$ -	$ -	$ -	$ 38,008
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 183	$ 7,433	$ -	$ -	$ -	$ -	$ -	$ 7,617
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 277	$ -	$ -	$ -	$ -	$ -	$ 277
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 338	$ -	$ -	$ -	$ -	$ -	$ 338
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,655	$ -	$ -	$ -	$ -	$ -	$ 13,655
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ 1,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 555	$ -	$ -	$ -	$ -	$ -	$ 555
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,835	$ -	$ -	$ -	$ -	$ -	$ 3,835
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 317	$ -	$ -	$ -	$ -	$ -	$ 317
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 753	$ -	$ -	$ -	$ -	$ -	$ 753
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 575	$ -	$ -	$ -	$ -	$ -	$ 575
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 2,389	$ 98,153	$ -	$ -	$ -	$ -	$ -	$ 100,541
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (100,541)	$ -	$ -	$ -	$ -	$ (100,541)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 2,389	$ 98,153	$ (100,541)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T610002242	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,826	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,826
7500015	Capitalized AFUDC Debt	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
7100015	Capitalized AFUDC Equity	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
6100080	Consultants - Other	$ 25,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,661
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 38,008	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,008
6790324	Engineering &Supervisory Allocation	$ 7,617	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,617
6790320	Fleet Allocation	$ 277	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 277
6790315	I&D Allocated to Capital	$ 338	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 338
6400100	Mat & Supp - Outside Material Purchases	$ 13,655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,655
6710050	Rent - Right of way	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
R6010010	SLR Overtime Blended Labor	$ 555	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 555
R6010000	SLR Straight Time Blended Labor	$ 3,835	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,835
6790322	Small Tools Allocation	$ 317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 317
6790321	Stores Allocation	$ 753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 753
6500010	Transportation - Vehicle expense	$ 575	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 575
Cost Sum		$ 100,541	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,541
Clearings		$ (100,541)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (100,541)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610002372	Odorant Monitor at Placitas BV	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	TEMP	FP-NMG Transm Stations-New	Literal

Project Information

Construction Start Date	03/01/2024	Description	Add odorant monitor equipment to the Placitas BV
Estimated In-Service Date	04/30/2024		
Justification	To install Odorant Monitor at the Placitas BV s station. Santa Fe DE reported that in the last 12 months a couple of times LANL (spring and summer 2022) notified SF that they had some "slug" of non-odorized gas.		
Alternatives Considered	Continue current sampling program in the distribution system to ensure good odorant levels		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610002372 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 8,765	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,765
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 21,857	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,857
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 8,531	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,531
6790320	Fleet Allocation	$ -	$ -	$ -	$ 511	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 511
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 626
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 62,231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,231
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 8,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,116
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 1,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,444
6790321	Stores Allocation	$ -	$ -	$ -	$ 3,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,432
Cost Sum		$ -	$ -	$ -	$ 115,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,651
Clearings		$ -	$ -	$ -	$ -	$ (115,651)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (115,651)
Project Net		$ -	$ -	$ -	$ 115,651	$ (115,651)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T610002372	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,765	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,765
7500015	Capitalized AFUDC Debt	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83
7100015	Capitalized AFUDC Equity	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 21,857	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,857
6790324	Engineering &Supervisory Allocation	$ 8,531	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,531
6790320	Fleet Allocation	$ 511	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 511
6790315	I&D Allocated to Capital	$ 626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 626
6400100	Mat & Supp - Outside Material Purchases	$ 62,231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,231
R6010000	SLR Straight Time Blended Labor	$ 8,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,116
6790322	Small Tools Allocation	$ 1,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,444
6790321	Stores Allocation	$ 3,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,432
Cost Sum		$ 115,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,651
Clearings		$ (115,651)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (115,651)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002297	Install Grounding Grid at TW Dexter	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SWNM	TEMP	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	05/01/2024	Description	Installing a grounding grid will ensure that the communication and measurement equipment are protected from lightning strikes and adverse weather conditions.
Estimated In-Service Date	07/31/2024		
Justification	When Stations do not have adequate protection from lighting strikes the stations can go offline and no information can be gathered remotely An example is when the Arrey Station was struck by lightning in 2015, which rendered the station unavailable until VFD boards could be repaired. This could happen to Navajo Renewables.		
Alternatives Considered	Leaving the station unprotected and replacing the equipment as needed.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002297 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 46	$ 3,824	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,870
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 0	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 0	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 490	$ 34,110	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,600
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 45	$ 3,722	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,767
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 232	$ -	$ -	$ -	$ -	$ -	$ -	$ 232
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 284	$ -	$ -	$ -	$ -	$ -	$ -	$ 284
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,079	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,079
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,599	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,599
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 582	$ 49,145	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,726
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (49,726)	$ -	$ -	$ -	$ -	$ -	$ (49,726)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 582	$ 49,145	$ (49,726)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624002297	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,870
7500015	Capitalized AFUDC Debt	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
7100015	Capitalized AFUDC Equity	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 34,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,600
6790324	Engineering &Supervisory Allocation	$ 3,767	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,767
6790320	Fleet Allocation	$ 232	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 232
6790315	I&D Allocated to Capital	$ 284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 284
6400100	Mat & Supp - Outside Material Purchases	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000
R6010010	SLR Overtime Blended Labor	$ 2,079	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,079
R6010000	SLR Straight Time Blended Labor	$ 1,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,599
6790322	Small Tools Allocation	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
6790321	Stores Allocation	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
Cost Sum		$ 49,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,726
Clearings		$ (49,726)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (49,726)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002299	Install Grounding Grid at DCP Artesia	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SWNM	TEMP	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	06/01/2024	Description	Installing a grounding grid will ensure that the communication and measurement equipment are protected from lightning strikes and adverse weather conditions.
Estimated In-Service Date	07/31/2024		
Justification	When Stations do not have adequate protection from lighting strikes the stations can go offline and no information can be gathered remotely An example is when the Arrey Station was struck by lightning in 2015, which rendered the station unavailable until VFD boards could be repaired. This could happen to Navajo Renewables.		
Alternatives Considered	Leaving the station unprotected and replacing the equipment as needed.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002299 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,824	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,824
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,110	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,110
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,722	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,722
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 232	$ -	$ -	$ -	$ -	$ -	$ -	$ 232
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 284	$ -	$ -	$ -	$ -	$ -	$ -	$ 284
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,079	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,079
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,599	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,599
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 49,143	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,143
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (49,143)	$ -	$ -	$ -	$ -	$ -	$ (49,143)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 49,143	$ (49,143)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624002299	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,824	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,824
7500015	Capitalized AFUDC Debt	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
7100015	Capitalized AFUDC Equity	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 34,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,110
6790324	Engineering &Supervisory Allocation	$ 3,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,722
6790320	Fleet Allocation	$ 232	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 232
6790315	I&D Allocated to Capital	$ 284	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 284
6400100	Mat & Supp - Outside Material Purchases	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000
R6010010	SLR Overtime Blended Labor	$ 2,079	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,079
R6010000	SLR Straight Time Blended Labor	$ 1,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,599
6790322	Small Tools Allocation	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
6790321	Stores Allocation	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165
Cost Sum		$ 49,143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,143
Clearings		$ (49,143)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (49,143)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624002307**	Install Odorizer Canopy at Kolb Bio Gas	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**TEMP**	**FP-NMG Transm Stations-Replace**	**Literal**

Project Information

Construction Start Date	06/01/2024	Description	Shade covering is needed to eliminate high bulk pressures. Operations identified issues during maintenance and needs to upgrade locations to manage location bulk pressures.
Estimated In-Service Date	07/31/2024		
Justification	Operations identified issues during maintenance and shades for bulk storage areas.		
Alternatives Considered	Leave Odorent tank uncover and address Possible vetning of tank due to heat from solar energy when it ocurs.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	The alternative would be to continue with the oderiser exposed leading to high bulk tank temperatures and replace the damaged components as they deteriorate. The Techs would continue to monitor the operation of	
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002307 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,720	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,720
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,191	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,191
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,674	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,674
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,817	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,817
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 367	$ -	$ -	$ -	$ -	$ -	$ -	$ 367
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 872	$ -	$ -	$ -	$ -	$ -	$ -	$ 872
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 22,669	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,669
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (22,669)	$ -	$ -	$ -	$ -	$ -	$ (22,669)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 22,669	$ (22,669)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624002307	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,720	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,720
7500015	Capitalized AFUDC Debt	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
7100015	Capitalized AFUDC Equity	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
6300100	Cost of Natural Gas Sold	$ 2,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,191
6790324	Engineering &Supervisory Allocation	$ 1,674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,674
6400100	Mat & Supp - Outside Material Purchases	$ 15,817	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,817
6790322	Small Tools Allocation	$ 367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 367
6790321	Stores Allocation	$ 872	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 872
Cost Sum		$ 22,669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,669
Clearings		$ (22,669)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (22,669)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002310	Install lighting at DCP Artesia	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	TEMP	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	07/01/2024	Description	Operations identified the lighting deficit during maintenance and by installing lighting we will provide safety while in the field.
Estimated In-Service Date	08/31/2024		
Justification	Operations identified the lack of lighting during their maintenance of the stations, this can be alleviated by installing overhead lighting. In addition, installing lighting creates a safe workplace and expedited maintenance.		
Alternatives Considered	Continue to Address night time operations with hand handle lighting or vehicle mounted lighting		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	The alternative would be to keep using flashlights in lieu of installing a solar-powered light pole.	
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002310 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 971	$ -	$ -	$ -	$ -	$ -	$ 971
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ 9
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ -	$ -	$ -	$ -	$ -	$ 6
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,000	$ -	$ -	$ -	$ -	$ -	$ 5,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 945	$ -	$ -	$ -	$ -	$ -	$ 945
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ -	$ 28
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34	$ -	$ -	$ -	$ -	$ -	$ 34
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438	$ -	$ -	$ -	$ -	$ -	$ 438
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,823	$ -	$ -	$ -	$ -	$ -	$ 4,823
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112	$ -	$ -	$ -	$ -	$ -	$ 112
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266	$ -	$ -	$ -	$ -	$ -	$ 266
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,631	$ -	$ -	$ -	$ -	$ -	$ 12,631
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12,631)	$ -	$ -	$ -	$ -	$ (12,631)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,631	$ (12,631)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624002310	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 971	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 971
7500015	Capitalized AFUDC Debt	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
7100015	Capitalized AFUDC Equity	$ 6	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,000
6790324	Engineering &Supervisory Allocation	$ 945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 945
6790320	Fleet Allocation	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6790315	I&D Allocated to Capital	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6010210	Labor Non-Exempt - Straight Time	$ 438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438
6400100	Mat & Supp - Outside Material Purchases	$ 4,823	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,823
6790322	Small Tools Allocation	$ 112	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112
6790321	Stores Allocation	$ 266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 266
Cost Sum		$ 12,631	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,631
Clearings		$ (12,631)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12,631)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002296	Install Grounding Grid for Sendero	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SWNM	TEMP	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	05/01/2025	Description	Installing a grounding grid will ensure that the communication and measurement equipment are protected from lightning strikes and adverse weather conditions.
Estimated In-Service Date	07/31/2025		
Justification	When Stations do not have adequate protection from lighting strikes the stations can go offline and no information can be gathered remotely An example is when the Arrey Station was struck by lightning in 2015, which rendered the station unavailable until VFD boards could be repaired. This could happen to Navajo Renewables.		
Alternatives Considered	Leaving the station unprotected and replacing the equipment as needed.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002296 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 34	$ 2,774	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,808
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 545	$ 37,215	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,761
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 29	$ 2,341	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,370
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ 256
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 313	$ -	$ -	$ -	$ -	$ -	$ -	$ 313
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,120	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,120
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,162	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,162
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,663	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,663
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ 86
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ 206
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 609	$ 50,136	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,745
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (50,745)	$ -	$ -	$ -	$ -	$ -	$ (50,745)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 609	$ 50,136	$ (50,745)	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002303	Install Grounding Grid at TW Thompson	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SWNM	TEMP	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	05/01/2025	Description	Installing a grounding grid will ensure that the communication and measurement equipment are protected from lightning strikes and adverse weather conditions.
Estimated In-Service Date	07/31/2025		
Justification	When Stations do not have adequate protection from lighting strikes the stations can go offline and no information can be gathered remotely An example is when the Arrey Station was struck by lightning in 2015, which rendered the station unavailable until VFD boards could be repaired. This could happen to Navajo Renewables.		
Alternatives Considered	Leaving the station unprotected and replacing the equipment as needed.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002303 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 66	$ 2,702	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,768
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 1,050	$ 36,057	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,107
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 56	$ 2,279	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,335
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ 256
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 313	$ -	$ -	$ -	$ -	$ -	$ -	$ 313
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,120	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,120
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,162	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,162
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,663	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,663
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ 86
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ 206
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 1,172	$ 48,844	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,016
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (50,016)	$ -	$ -	$ -	$ -	$ -	$ (50,016)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 1,172	$ 48,844	$ (50,016)	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002304	Install Grounding Grid at TW Monument	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SWNM	TEMP	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	05/01/2025	Description	Installing a grounding grid will ensure that the communication and measurement equipment are protected from lightning strikes and adverse weather conditions.
Estimated In-Service Date	07/31/2025		
Justification	When Stations do not have adequate protection from lighting strikes the stations can go offline and no information can be gathered remotely An example is when the Arrey Station was struck by lightning in 2015, which rendered the station unavailable until VFD boards could be repaired. This could happen to Navajo Renewables.		
Alternatives Considered	Leaving the station unprotected and replacing the equipment as needed.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002304 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 67	$ 2,702	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,768
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 1,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,063
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,057	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,057
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 56	$ 2,279	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,336
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ 256
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 313	$ -	$ -	$ -	$ -	$ -	$ -	$ 313
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,120	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,120
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,162	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,162
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,663	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,663
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ 86
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ 206
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 1,186	$ 48,844	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,029
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (50,029)	$ -	$ -	$ -	$ -	$ -	$ (50,029)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 1,186	$ 48,844	$ (50,029)	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002316	Install Lighting at Lea County Compressor	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	TEMP	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	07/01/2025	Description	Operations identified the lighting deficit during maintenance and by installing lighting we will provide safety while in the field.
Estimated In-Service Date	08/31/2025		

Justification: Operations identified the lack of lighting during their maintenance of the stations, this can be alleviated by installing overhead lighting. In addition, installing lighting creates a safe workplace and expedited maintenance.

Alternatives Considered: Continue to Address night time operations with hand handle lighting or vehicle mounted lighting

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	The alternative would be to keep using flashlights in lieu of installing a solar-powered light pole.	
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002316 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 678	$ -	$ -	$ -	$ -	$ -	$ 678
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ -	$ -	$ -	$ -	$ -	$ 11
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ 10
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,200	$ -	$ -	$ -	$ -	$ -	$ 5,200
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 572	$ -	$ -	$ -	$ -	$ -	$ 572
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ 31
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37	$ -	$ -	$ -	$ -	$ -	$ 37
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 457	$ -	$ -	$ -	$ -	$ -	$ 457
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,017	$ -	$ -	$ -	$ -	$ -	$ 5,017
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 139	$ -	$ -	$ -	$ -	$ -	$ 139
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 331	$ -	$ -	$ -	$ -	$ -	$ 331
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,482	$ -	$ -	$ -	$ -	$ -	$ 12,482
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12,482)	$ -	$ -	$ -	$ -	$ (12,482)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,482	$ (12,482)	$ -	$ -	$ -	$ -	$ -

NMGC Exhibit TCB-8

Transmission Specifics

Year	Code	Project Name	Page
2022			
2022	601000500	CP Ground Beds	1
2022	601000513	CP Monitoring	5
2022	601001010	Odorant Monitor at Chaparral	9
2022	T610000589	Santa Fe ML Looping	13
2022	T610001610	RedondoRio Puerco Station Enhancements	17
2022	T621001279	Santa Teresa ML	21
2022	T624001062	Malaga Mainline Extension, 12-inch, 2020	25
2022	T624001101	Monument and Eunice ML Junction Rebuild 2020	29
2022	T624001119	Amax-Carlsbad-Pecos Valley ML Tie-In, Duke Indian Hills Phase II	33
2022	T624001991	Navajo Renewables Interconnect Station	37
2022	T660001879	Caja Del Rio - Replace Los Alamos Regulator Station	41
2022	T680001733	2022 H24 Engine & Generator Rebuild Swing	45
2022	T680001754	X41 Interconnect rebuild	49
2022	T680001810	2022 Starlake # 8 Compressor Overhaul	53
2022	T680001990	NW Brazos Relocation	57
2023			
2023	601001095	UFG Phase 2	61
2023	601001184	Odorant Analysis Phase 1	64
2023	T601001999	SCADA Test Facility	67
2023	T610002343	Espejo Catalysts	70
2023	T624002085	Lea County - Turbine Gas Cooler replacement	73
2023	T624002345	Lea County #2 Catalyst	76
2023	T626002254	Vanguard Renewables RNG Clovis	79
2024			
2024	601001092	UFG Phase 3	82
2024	601001186	Odorant Analysis Phase 2	84
2024	T610002347	Redondo Catalyst	86
2024	T624001912	Replace Outlet Valves on Roswell BS 1	88
2024	T624002342	Replace Meter at Lovington North Irrigation	90
2024	T624002395	Lea Co#2 ESMv2	92

NMGC Exhibit TCB-8

Transmission Specifics

Year	Code	Project Name	Page
2025			
2025	601001091	UFG Phase 4	94
2025	601001188	Odorant Analysis Phase 3	95
2025	T624000990	UFG meter at Red Lake in Artesia area	96
2025	T624001903	Roswell ML Lowering along HWY 285 and E Hobson & Retire 1 Tee	97
2025	T624001910	Replace Lovington N. Irrigation Meter	98
2025	T624002341	Replace Meter at Lovington South BS	99
2025	T624002364	Replace meter at Navajo North	100
2025	T680001881	350 Regulator station at Crouch Mesa	101

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601000500	CP Ground Beds	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	PRE-08140	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	07/01/2019	Description	Install seven ground beds to replace depleted and aging ground beds as well as adding new ground beds on transmission pipeline systems. In 2021, we would like to replace ground beds on Clovis ML, Albuquerque ML, Roswell ML (2), and Alamogordo ML.
Estimated In-Service Date	12/22/2022		
Justification	NMGC has 101 existing CP ground beds on transmission pipelines. The ground beds are designed with a 25 year life-span. In order to keep up with the ground bed replacement we should be installing five (5) per year. Lack of CP caused by a depleted ground be can be a contributing factor to corrosion and eventually leaks on the system. Permitting for replacing a ground bed can take a long time. Waiting until the system is having down CP reads is too late to get a ground bed installed in time to make the 12month interval required by code to have the readings back up. This will allow NMGC to budget and proactively replace the ground beds.		
Alternatives Considered	Continue to monitor ground beds and replace as they start failing and take a reactive approach		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601000500 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 5,374	$ 4,319	$ -	$ -	$ -	$ 56	$ 703	$ 4,019	$ 520	$ -	$ 11,209	$ -	$ 26,199
7500015	Capitalized AFUDC Debt	$ -	$ 528	$ 766	$ 705	$ 454	$ 423	$ 485	$ 591	$ 951	$ 1,082	$ 1,039	$ 1,229	$ 1,152	$ 9,403
7100015	Capitalized AFUDC Equity	$ -	$ 795	$ 618	$ 780	$ 1,190	$ 725	$ 639	$ 630	$ 225	$ 91	$ 371	$ 518	$ 373	$ 6,955
6100080	Consultants - Other	$ -	$ -	$ 1,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,046
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 282	$ 50,258	$ (1,500)	$ -	$ -	$ -	$ 4,420	$ 6,456	$ 2,340	$ -	$ 57,590	$ (1,403)	$ 118,443
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 31	$ -	$ -	$ -	$ -	$ 87	$ -	$ -	$ -	$ -	$ -	$ 117
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177	$ -	$ -	$ -	$ -	$ -	$ 177
6790324	Engineering &Supervisory Allocation	$ -	$ 48	$ 9,567	$ -	$ -	$ -	$ 59	$ 761	$ 4,060	$ 266	$ -	$ 5,655	$ -	$ 20,416
6790320	Fleet Allocation	$ -	$ -	$ 140	$ -	$ -	$ -	$ 38	$ -	$ -	$ -	$ -	$ 61	$ -	$ 240
C6020000	Fringe Adder	$ -	$ -	$ 410	$ -	$ -	$ -	$ 94	$ -	$ -	$ -	$ -	$ 202	$ 804	$ 1,510
6790315	I&D Allocated to Capital	$ -	$ 2	$ 277	$ -	$ -	$ -	$ 13	$ 35	$ 365	$ 24	$ -	$ 600	$ -	$ 1,316
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,669	$ -	$ 3,669
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 3	$ -	$ -	$ -	$ -	$ -	$ 15,871	$ 548	$ -	$ -	$ 62	$ 16,484
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 726	$ 726
C6900040	Payroll Tax Adder	$ -	$ -	$ 122	$ -	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ 60	$ 238	$ 448
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 560	$ -	$ -	$ -	$ 129	$ -	$ -	$ -	$ -	$ 326	$ 943	$ 1,958
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 959	$ -	$ -	$ -	$ 219	$ -	$ -	$ -	$ -	$ 423	$ 2,034	$ 3,636
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 639	$ 8	$ -	$ 68	$ -	$ 715
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,265	$ 23	$ -	$ 73	$ -	$ 1,362
Cost Sum		$ -	$ 7,028	$ 69,075	$ (15)	$ 1,644	$ 1,149	$ 1,761	$ 7,403	$ 33,851	$ 4,901	$ 1,410	$ 81,685	$ 4,929	$ 214,820
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (214,820)	$ (214,820)
Project Net		$ -	$ 7,028	$ 69,075	$ (15)	$ 1,644	$ 1,149	$ 1,761	$ 7,403	$ 33,851	$ 4,901	$ 1,410	$ 81,685	$ (209,891)	$ -

Cost Year 02	Investment 601000500	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,199	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,199
7500015	Capitalized AFUDC Debt	$ 9,403	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,403
7100015	Capitalized AFUDC Equity	$ 6,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,955
6100080	Consultants - Other	$ 1,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,046
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 118,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,443
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117
6030080	Empl Exp - Travel and Lodging	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177
6790324	Engineering &Supervisory Allocation	$ 20,416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,416
6790320	Fleet Allocation	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240
C6020000	Fringe Adder	$ 1,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,510
6790315	I&D Allocated to Capital	$ 1,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,316
6401000	Mat & Supp - Inventory Issue	$ 3,669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,669
6400100	Mat & Supp - Outside Material Purchases	$ 16,484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,484
6400500	Mat & Supp - Parts	$ 726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 726
C6900040	Payroll Tax Adder	$ 448	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 448
R6010010	SLR Overtime Blended Labor	$ 1,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,958
R6010000	SLR Straight Time Blended Labor	$ 3,636	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,636
6790322	Small Tools Allocation	$ 715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 715
6790321	Stores Allocation	$ 1,362	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,362
Cost Sum		$ 214,820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214,820
Clearings		$ (214,820)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (214,820)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601000500	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,199	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,199
7500015	Capitalized AFUDC Debt	$ 9,403	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,403
7100015	Capitalized AFUDC Equity	$ 6,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,955
6100080	Consultants - Other	$ 1,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,046
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 118,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,443
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117
6030080	Empl Exp - Travel and Lodging	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177
6790324	Engineering &Supervisory Allocation	$ 20,416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,416
6790320	Fleet Allocation	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240
C6020000	Fringe Adder	$ 1,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,510
6790315	I&D Allocated to Capital	$ 1,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,316
6401000	Mat & Supp - Inventory Issue	$ 3,669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,669
6400100	Mat & Supp - Outside Material Purchases	$ 16,484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,484
6400500	Mat & Supp - Parts	$ 726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 726
C6900040	Payroll Tax Adder	$ 448	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 448
R6010010	SLR Overtime Blended Labor	$ 1,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,958
R6010000	SLR Straight Time Blended Labor	$ 3,636	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,636
6790322	Small Tools Allocation	$ 715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 715
6790321	Stores Allocation	$ 1,362	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,362
Cost Sum		$ 214,820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214,820
Clearings		$ (214,820)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (214,820)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601000500	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,199	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,199
7500015	Capitalized AFUDC Debt	$ 9,403	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,403
7100015	Capitalized AFUDC Equity	$ 6,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,955
6100080	Consultants - Other	$ 1,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,046
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 118,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,443
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117
6030080	Empl Exp - Travel and Lodging	$ 177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177
6790324	Engineering &Supervisory Allocation	$ 20,416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,416
6790320	Fleet Allocation	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240
C6020000	Fringe Adder	$ 1,510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,510
6790315	I&D Allocated to Capital	$ 1,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,316
6401000	Mat & Supp - Inventory Issue	$ 3,669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,669
6400100	Mat & Supp - Outside Material Purchases	$ 16,484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,484
6400500	Mat & Supp - Parts	$ 726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 726
C6900040	Payroll Tax Adder	$ 448	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 448
R6010010	SLR Overtime Blended Labor	$ 1,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,958
R6010000	SLR Straight Time Blended Labor	$ 3,636	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,636
6790322	Small Tools Allocation	$ 715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 715
6790321	Stores Allocation	$ 1,362	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,362
Cost Sum		$ 214,820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214,820
Clearings		$ (214,820)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (214,820)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601000513**	CP Monitoring	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**NEW-12663**	**FP-NMG Transm Specifics-New**	**Literal**

Project Information

Construction Start Date: 07/01/2019
Estimated In-Service Date: 07/15/2023

Description: This project is to procure, configure, install, test, and train on remote cathodic protection monitoring network fo the NMGC transmission system. This will be an implementation in all 6 operational areas on 108 rectifiers. Key requirements include Rectifier Monitoring, Interference Bond Monitoring, Wireless Network, Customer Support, and System Security and Administration. It will be implemented over 3 years: Year 1 (NW), Year 2 (SE, SW, NC, Eastern), Year 3 -2021 (critical interference bonds).

Justification: The CP monitoring system will allow for real-time cathodic protection data. It has the ability to notify of down rectifiers without the need to travel to each test point. Rectifiers will be able to be adjusted via phone and personnel does not need to be onsite for the change. The remote interruption of the rectifiers will enable the CP techs to quickly and easily work with other operators to take interrupted reading. This program will help protect the integrity of the pipeline while freeing up hours of personnel that take reads on the system.
PHMSA has a notice of proposed rule-making allowing rectifiers to be inspected only 1x per year if there is remote monitoring as opposed to the 6x per year requirement.

Also, IsatM2M satellite communication service used by one of the elecsys watch dog remote monitoring unit will be discontinued in December 2020. Replacement is needed

Alternatives Considered: Alternative would be to purchase current interrupters and go hang them on the rectifiers each time you need to take pipe to soil readings, or trouble shoot, or interrupt the CP for another CP tech whose line crosses yours. Continue to go out 6x per year to take rectifier readings . Continue to go out 6x per year to read critical bonds.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601000513 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 135	$ 391	$ (30)	$ -	$ -	$ -	$ -	$ 144	$ 29	$ -	$ 373	$ 175	$ 1,217
7500015	Capitalized AFUDC Debt	$ -	$ 18	$ 33	$ 35	$ 21	$ 20	$ 22	$ 27	$ 42	$ 48	$ 46	$ 54	$ 72	$ 439
7100015	Capitalized AFUDC Equity	$ -	$ 28	$ 27	$ 39	$ 55	$ 33	$ 29	$ 29	$ 10	$ 4	$ 17	$ 23	$ 23	$ 316
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 797	$ 162	$ -	$ -	$ -	$ 959
6790324	Engineering &Supervisory Allocation	$ -	$ 97	$ 866	$ (64)	$ -	$ -	$ -	$ -	$ 145	$ 15	$ -	$ 188	$ 255	$ 1,503
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128	$ 154	$ 282
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 243	$ -	$ -	$ -	$ -	$ -	$ -	$ 336	$ 414	$ 993
6790315	I&D Allocated to Capital	$ -	$ 5	$ 18	$ (2)	$ -	$ -	$ -	$ -	$ 13	$ 1	$ -	$ 168	$ 163	$ 367
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 573	$ 4,583	$ (358)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 394	$ 856	$ 6,047
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 72	$ -	$ -	$ -	$ -	$ -	$ -	$ 100	$ 123	$ 294
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 415	$ 708	$ 1,123
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 900	$ -	$ -	$ -	$ -	$ -	$ -	$ 829	$ 824	$ 2,553
6790322	Small Tools Allocation	$ -	$ 38	$ 212	$ (16)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 19	$ 261
6790321	Stores Allocation	$ -	$ 47	$ 227	$ (24)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ 78	$ 336
Cost Sum		$ -	$ 941	$ 6,371	$ (419)	$ 1,404	$ 53	$ 52	$ 56	$ 1,151	$ 259	$ 63	$ 3,024	$ 3,865	$ 16,820
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 941	$ 6,371	$ (419)	$ 1,404	$ 53	$ 52	$ 56	$ 1,151	$ 259	$ 63	$ 3,024	$ 3,865	$ 16,820

Cost Year 02	Investment 601000513	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,217	$ (9)	$ 1	$ 171	$ -	$ 100	$ 103	$ 719	$ -	$ -	$ -	$ -	$ -	$ 2,303
7500015	Capitalized AFUDC Debt	$ 439	$ 62	$ 35	$ 37	$ 37	$ 1,323	$ 1,327	$ 1,343	$ -	$ -	$ -	$ -	$ -	$ 4,604
7100015	Capitalized AFUDC Equity	$ 316	$ 48	$ 79	$ 82	$ 84	$ 289	$ 290	$ 293	$ -	$ -	$ -	$ -	$ -	$ 1,481
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 959
6790324	Engineering &Supervisory Allocation	$ 1,503	$ (7)	$ 1	$ 107	$ -	$ 97	$ 100	$ 697	$ -	$ -	$ -	$ -	$ -	$ 2,498
6790320	Fleet Allocation	$ 282	$ (6)	$ -	$ -	$ -	$ 58	$ 59	$ 78	$ -	$ -	$ -	$ -	$ -	$ 471
C6020000	Fringe Adder	$ 993	$ (12)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 980
6790315	I&D Allocated to Capital	$ 367	$ (3)	$ 0	$ 5	$ -	$ 74	$ 76	$ 100	$ -	$ -	$ -	$ -	$ -	$ 618
6401000	Mat & Supp - Inventory Issue	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6400100	Mat & Supp - Outside Material Purchases	$ 6,047	$ -	$ 6	$ 1,142	$ -	$ -	$ -	$ 5,165	$ -	$ -	$ -	$ -	$ -	$ 12,360
6400510	Mat & Supp - Small Tools	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
C6900040	Payroll Tax Adder	$ 294	$ (4)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290
R6010010	SLR Overtime Blended Labor	$ 1,123	$ -	$ -	$ -	$ -	$ 110	$ 110	$ 429	$ -	$ -	$ -	$ -	$ -	$ 1,772
R6010000	SLR Straight Time Blended Labor	$ 2,553	$ (46)	$ -	$ -	$ -	$ 800	$ 830	$ 804	$ -	$ -	$ -	$ -	$ -	$ 4,941
6790322	Small Tools Allocation	$ 261	$ -	$ 0	$ 24	$ -	$ -	$ -	$ 134	$ -	$ -	$ -	$ -	$ -	$ 419
6790321	Stores Allocation	$ 336	$ -	$ 0	$ 69	$ -	$ -	$ -	$ 321	$ -	$ -	$ -	$ -	$ -	$ 726
Cost Sum		$ 16,820	$ 23	$ 123	$ 1,637	$ 122	$ 2,851	$ 2,896	$ 10,083	$ -	$ -	$ -	$ -	$ -	$ 34,553
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (34,553)	$ -	$ -	$ -	$ -	$ -	$ (34,553)
Project Net		$ 16,820	$ 23	$ 123	$ 1,637	$ 122	$ 2,851	$ 2,896	$ (24,471)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601000513	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,303
7500015	Capitalized AFUDC Debt	$ 4,604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,604
7100015	Capitalized AFUDC Equity	$ 1,481	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,481
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 959
6790324	Engineering &Supervisory Allocation	$ 2,498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,498
6790320	Fleet Allocation	$ 471	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 471
C6020000	Fringe Adder	$ 980	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 980
6790315	I&D Allocated to Capital	$ 618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 618
6401000	Mat & Supp - Inventory Issue	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6400100	Mat & Supp - Outside Material Purchases	$ 12,360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,360
6400510	Mat & Supp - Small Tools	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
C6900040	Payroll Tax Adder	$ 290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290
R6010010	SLR Overtime Blended Labor	$ 1,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,772
R6010000	SLR Straight Time Blended Labor	$ 4,941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,941
6790322	Small Tools Allocation	$ 419	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419
6790321	Stores Allocation	$ 726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 726
Cost Sum		$ 34,553	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,553
Clearings		$ (34,553)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (34,553)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601000513	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,303
7500015	Capitalized AFUDC Debt	$ 4,604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,604
7100015	Capitalized AFUDC Equity	$ 1,481	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,481
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 959
6790324	Engineering &Supervisory Allocation	$ 2,498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,498
6790320	Fleet Allocation	$ 471	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 471
C6020000	Fringe Adder	$ 980	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 980
6790315	I&D Allocated to Capital	$ 618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 618
6401000	Mat & Supp - Inventory Issue	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6400100	Mat & Supp - Outside Material Purchases	$ 12,360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,360
6400510	Mat & Supp - Small Tools	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
C6900040	Payroll Tax Adder	$ 290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290
R6010010	SLR Overtime Blended Labor	$ 1,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,772
R6010000	SLR Straight Time Blended Labor	$ 4,941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,941
6790322	Small Tools Allocation	$ 419	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419
6790321	Stores Allocation	$ 726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 726
Cost Sum		$ 34,553	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,553
Clearings		$ (34,553)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (34,553)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001010**	Odorant Monitor at Chaparral	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NWNM**	**PRE-08855**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	06/01/2022
Estimated In-Service Date	12/23/2022
Description	To install odorant monitor at new Chaparral regulator station Odorant monitor was originally to be installed at the Santa Fe Junction Compressor station but was relocated to the southern region. AC power is to be installed along with construction of a new building to house analyzer equipment WOE2341090
Justification	To install Odorant Monitor at the Chaparral regulator station
Alternatives Considered	Continue current sampling program in the distribution system to ensure good odorant levels

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001010 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 96	$ 129	$ 315	$ 707	$ 528	$ -	$ 481	$ 116	$ 203	$ 500	$ 117	$ 433	$ 3,626
7500015	Capitalized AFUDC Debt	$ -	$ 153	$ 203	$ 184	$ 128	$ 128	$ 150	$ 185	$ 289	$ 318	$ 311	$ 337	$ 393	$ 2,779
7100015	Capitalized AFUDC Equity	$ -	$ 231	$ 163	$ 204	$ 334	$ 219	$ 198	$ 198	$ 69	$ 27	$ 111	$ 142	$ 127	$ 2,022
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 5,893	$ 4,400	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,980	$ 16,273
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 287	$ 660	$ 967	$ 498	$ -	$ 521	$ 117	$ 104	$ 339	$ 59	$ 630	$ 4,182
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60	$ 69	$ 40	$ 51	$ 94	$ 313
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 129	$ 143	$ 88	$ 150	$ 247	$ 757
6790315	I&D Allocated to Capital	$ -	$ -	$ 7	$ 16	$ 23	$ 12	$ -	$ 24	$ 69	$ 74	$ 70	$ 73	$ 131	$ 497
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304	$ -	$ -	$ 304
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 3,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,705
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 1,522	$ -	$ -	$ -	$ -	$ -	$ 3,210	$ -	$ 87	$ 1,982	$ (102)	$ -	$ 6,697
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328	$ -	$ -	$ -	$ 328
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38	$ 42	$ 26	$ 45	$ 73	$ 224
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56	$ -	$ -	$ 56
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126	$ 133	$ -	$ 155	$ 226	$ 641
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 352	$ 395	$ 324	$ 401	$ 690	$ 2,163
6790322	Small Tools Allocation	$ -	$ 101	$ -	$ 164	$ -	$ -	$ -	$ 54	$ -	$ 1	$ 107	$ (2)	$ -	$ 424
6790321	Stores Allocation	$ -	$ 125	$ -	$ 248	$ -	$ -	$ -	$ 194	$ -	$ 4	$ 150	$ (2)	$ -	$ 718
Cost Sum		$ -	$ 2,228	$ 789	$ 5,495	$ 8,053	$ 5,785	$ 348	$ 4,866	$ 1,365	$ 1,927	$ 4,408	$ 1,424	$ 9,025	$ 45,712
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45,712)	$ (45,712)
Project Net		$ -	$ 2,228	$ 789	$ 5,495	$ 8,053	$ 5,785	$ 348	$ 4,866	$ 1,365	$ 1,927	$ 4,408	$ 1,424	$ (36,687)	$ -

Cost Year 02	Investment 601001010	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,626
7500015	Capitalized AFUDC Debt	$ 2,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,779
7100015	Capitalized AFUDC Equity	$ 2,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,022
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 16,273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,273
6790324	Engineering &Supervisory Allocation	$ 4,182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,182
6790320	Fleet Allocation	$ 313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313
C6020000	Fringe Adder	$ 757	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 757
6790315	I&D Allocated to Capital	$ 497	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 497
6400010	Mat & Supp - Furniture & Computer, Office	$ 304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304
6401000	Mat & Supp - Inventory Issue	$ 3,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,705
6400100	Mat & Supp - Outside Material Purchases	$ 6,697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,697
6400500	Mat & Supp - Parts	$ 328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328
C6900040	Payroll Tax Adder	$ 224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 224
6790230	Postage, Shipping and Courier	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56
R6010010	SLR Overtime Blended Labor	$ 641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 641
R6010000	SLR Straight Time Blended Labor	$ 2,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,163
6790322	Small Tools Allocation	$ 424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 424
6790321	Stores Allocation	$ 718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 718
Cost Sum		$ 45,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,712
Clearings		$ (45,712)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45,712)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001010	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,626
7500015	Capitalized AFUDC Debt	$ 2,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,779
7100015	Capitalized AFUDC Equity	$ 2,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,022
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 16,273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,273
6790324	Engineering &Supervisory Allocation	$ 4,182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,182
6790320	Fleet Allocation	$ 313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313
C6020000	Fringe Adder	$ 757	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 757
6790315	I&D Allocated to Capital	$ 497	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 497
6400010	Mat & Supp - Furniture & Computer, Office	$ 304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304
6401000	Mat & Supp - Inventory Issue	$ 3,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,705
6400100	Mat & Supp - Outside Material Purchases	$ 6,697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,697
6400500	Mat & Supp - Parts	$ 328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328
C6900040	Payroll Tax Adder	$ 224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 224
6790230	Postage, Shipping and Courier	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56
R6010010	SLR Overtime Blended Labor	$ 641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 641
R6010000	SLR Straight Time Blended Labor	$ 2,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,163
6790322	Small Tools Allocation	$ 424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 424
6790321	Stores Allocation	$ 718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 718
Cost Sum		$ 45,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,712
Clearings		$ (45,712)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45,712)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001010	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,626
7500015	Capitalized AFUDC Debt	$ 2,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,779
7100015	Capitalized AFUDC Equity	$ 2,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,022
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 16,273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,273
6790324	Engineering &Supervisory Allocation	$ 4,182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,182
6790320	Fleet Allocation	$ 313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313
C6020000	Fringe Adder	$ 757	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 757
6790315	I&D Allocated to Capital	$ 497	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 497
6400010	Mat & Supp - Furniture & Computer, Office	$ 304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304
6401000	Mat & Supp - Inventory Issue	$ 3,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,705
6400100	Mat & Supp - Outside Material Purchases	$ 6,697	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,697
6400500	Mat & Supp - Parts	$ 328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328
C6900040	Payroll Tax Adder	$ 224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 224
6790230	Postage, Shipping and Courier	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56
R6010010	SLR Overtime Blended Labor	$ 641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 641
R6010000	SLR Straight Time Blended Labor	$ 2,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,163
6790322	Small Tools Allocation	$ 424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 424
6790321	Stores Allocation	$ 718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 718
Cost Sum		$ 45,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,712
Clearings		$ (45,712)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45,712)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T610000589**	Santa Fe ML Looping	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	**NCNM**	**NEW-11303**	**FP-NMG Transm Specifics-New**	**Literal**

Project Information

Construction Start Date	10/01/2019	Description	Project consists of constructing approximately 36miles of 20" steel pipe between Hwy 599 Regulator Station and the Placitas Block Valve. The proposed pipeline route is to follow existing ROW to La Bajada Hill and obtain new ROW on the east side of I-25 into Santa Fe. The project includes ILI tool launcher and receiver stations and block valves. Target in-service date is October 2020. Total estimated project cost is approximately $51,78MM. Tribal ROW and Environmental/Design surveys are being acquired in 2019, and pipe and materials and construction will occur in 2020.
Estimated In-Service Date	03/31/2023		
Justification	The proposed pipeline will provide additional flexibility in supplying the North Central Transmission System and will provide potential to downgrade or retire the DOE Mainline after full build-out. Proposed route will bypass existing congested areas near Santa Fe Downs race track, and will pass through mostly undeveloped lands.		
Alternatives Considered	Other option reviewed to complete the looping project: Construct new line from Placitas Block Valve east through Placitas (in an existing pipeline corridor) to NM Highway 14, then north along NM 14 to Highway 599 Station in Santa Fe. Benefits include by-passing congested area near Santa Fe Downs, as well as private land ownership along the route and ability to provide a northern feed to the Tijeras Village HP Distribution system if needed. Disadvantage is that the entire loop would need to be built for benefits to transmission system to be realized. Route is approximately 50 miles. Route through Placitas will be difficult due to public relations.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610000589 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ (35)	$ -	$ 576	$ -	$ 246	$ -	$ 192	$ 409	$ -	$ -	$ -	$ -	$ 1,388
6100080	Consultants - Other	$ -	$ (749)	$ -	$ -	$ -	$ 2,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,297
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 9,177	$ -	$ -	$ -	$ -	$ -	$ 1,283	$ -	$ -	$ -	$ -	$ -	$ 10,460
6790324	Engineering &Supervisory Allocation	$ -	$ (989)	$ -	$ 1,207	$ -	$ 232	$ -	$ 208	$ 413	$ -	$ -	$ -	$ -	$ 1,071
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300
6790315	I&D Allocated to Capital	$ -	$ (47)	$ 24	$ 29	$ -	$ 6	$ -	$ 10	$ 37	$ -	$ -	$ -	$ -	$ 57
6010210	Labor Non-Exempt - Straight Time	$ -	$ (8)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 6,778	$ 4,342	$ -	$ 561	$ -	$ 2,271	$ 2,713	$ -	$ 11	$ -	$ 16,676
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 385	$ -	$ -	$ -	$ -	$ -	$ -	$ 385
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,815	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,815
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 300	$ -	$ -	$ -	$ -	$ 91	$ -	$ -	$ -	$ -	$ 391
6790321	Stores Allocation	$ -	$ -	$ -	$ 454	$ -	$ -	$ -	$ -	$ 181	$ -	$ -	$ -	$ -	$ 635
6730010	Utilities - Electricity	$ -	$ (5,819)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,819)
Cost Sum		$ -	$ 1,531	$ 24	$ 9,344	$ 4,342	$ 2,530	$ 7,061	$ 1,693	$ 3,403	$ 2,713	$ -	$ 11	$ -	$ 32,650
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 1,531	$ 24	$ 9,344	$ 4,342	$ 2,530	$ 7,061	$ 1,693	$ 3,403	$ 2,713	$ -	$ 11	$ -	$ 32,650

Cost Year 02	Investment T610000589	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,388	$ -	$ 213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,601
6100080	Consultants - Other	$ 1,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,297
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,460
6790324	Engineering &Supervisory Allocation	$ 1,071	$ -	$ 236	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,307
C6020000	Fringe Adder	$ 1,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300
6790315	I&D Allocated to Capital	$ 57	$ -	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
6010210	Labor Non-Exempt - Straight Time	$ (8)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8)
6400100	Mat & Supp - Outside Material Purchases	$ 16,676	$ -	$ 1,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,096
C6900040	Payroll Tax Adder	$ 385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 385
R6010000	SLR Straight Time Blended Labor	$ 4,815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,815
6790322	Small Tools Allocation	$ 391	$ -	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 498
6790321	Stores Allocation	$ 635	$ -	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 695
6730010	Utilities - Electricity	$ (5,819)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,819)
Cost Sum		$ 32,650	$ -	$ 2,047	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,698
Clearings		$ -	$ -	$ -	$ (2,047)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,047)
Project Net		$ 32,650	$ -	$ 2,047	$ (2,047)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,650

Cost Year 03	Investment T610000589	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,601
6100080	Consultants - Other	$ 1,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,297
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,460
6790324	Engineering &Supervisory Allocation	$ 1,307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,307
C6020000	Fringe Adder	$ 1,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300
6790315	I&D Allocated to Capital	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
6010210	Labor Non-Exempt - Straight Time	$ (8)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8)
6400100	Mat & Supp - Outside Material Purchases	$ 18,096	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,096
C6900040	Payroll Tax Adder	$ 385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 385
R6010000	SLR Straight Time Blended Labor	$ 4,815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,815
6790322	Small Tools Allocation	$ 498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 498
6790321	Stores Allocation	$ 695	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 695
6730010	Utilities - Electricity	$ (5,819)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,819)
Cost Sum		$ 34,698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,698
Clearings		$ (2,047)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,047)
Project Net		$ 32,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,650

Cost Year 04	Investment T610000589	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,601
6100080	Consultants - Other	$ 1,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,297
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 10,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,460
6790324	Engineering &Supervisory Allocation	$ 1,307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,307
C6020000	Fringe Adder	$ 1,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,300
6790315	I&D Allocated to Capital	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
6010210	Labor Non-Exempt - Straight Time	$ (8)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (8)
6400100	Mat & Supp - Outside Material Purchases	$ 18,096	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,096
C6900040	Payroll Tax Adder	$ 385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 385
R6010000	SLR Straight Time Blended Labor	$ 4,815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,815
6790322	Small Tools Allocation	$ 498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 498
6790321	Stores Allocation	$ 695	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 695
6730010	Utilities - Electricity	$ (5,819)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (5,819)
Cost Sum		$ 34,698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,698
Clearings		$ (2,047)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,047)
Project Net		$ 32,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,650

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610001610	Redondo/Rio Puerco Station Enhancements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	PRE-09715	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	08/24/2020	Description	Install new compressor unit, new suction & discharge piping, and rebuild TW & EPNG regulator stations.
Estimated In-Service Date	10/31/2022		
Justification	Install a natural gas engine reciprocating compressor for system reliability on the transmission system. Rebuild the TW & EPNG regulator stations. Compressor allow for the full utilization of Rio Puerco pipeline capacity.		
Alternatives Considered	Given the contractual operating conditions on the interstate pipeline network, NMGC needs this additional compressor to fully utilized its Rio Puerco transmission lines during peak usage periods. Therefore, NMGC does not have other alternates to provide the required system reliability.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001610 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (310)	$ -	$ -	$ -	$ (310)
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (158)	$ -	$ -	$ -	$ (158)
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14)	$ -	$ -	$ -	$ (14)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (443)	$ -	$ (1,721)	$ -	$ -	$ -	$ (2,165)
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (26)	$ -	$ -	$ -	$ (26)
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72)	$ -	$ -	$ -	$ (72)
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (443)	$ -	$ (2,302)	$ -	$ -	$ -	$ (2,745)
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,745	$ -	$ -	$ 2,745
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (443)	$ -	$ (2,302)	$ 2,745	$ -	$ -	$ -

Cost Year 02	Investment T610001610	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ (310)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (310)
6790324	Engineering &Supervisory Allocation	$ (158)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (158)
6790315	I&D Allocated to Capital	$ (14)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14)
6400100	Mat & Supp - Outside Material Purchases	$ (2,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,165)
6790322	Small Tools Allocation	$ (26)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (26)
6790321	Stores Allocation	$ (72)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72)
Cost Sum		$ (2,745)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,745)
Clearings		$ 2,745	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,745
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610001610	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ (310)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (310)
6790324	Engineering &Supervisory Allocation	$ (158)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (158)
6790315	I&D Allocated to Capital	$ (14)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14)
6400100	Mat & Supp - Outside Material Purchases	$ (2,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,165)
6790322	Small Tools Allocation	$ (26)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (26)
6790321	Stores Allocation	$ (72)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72)
Cost Sum		$ (2,745)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,745)
Clearings		$ 2,745	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,745
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610001610	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ (310)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (310)
6790324	Engineering &Supervisory Allocation	$ (158)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (158)
6790315	I&D Allocated to Capital	$ (14)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14)
6400100	Mat & Supp - Outside Material Purchases	$ (2,165)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,165)
6790322	Small Tools Allocation	$ (26)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (26)
6790321	Stores Allocation	$ (72)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (72)
Cost Sum		$ (2,745)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,745)
Clearings		$ 2,745	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,745
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T621001279**	Santa Teresa ML	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SW - Transmission	**SWNM**	**NEW-14743**	**FP-NMG Transm Specifics-New**	**Literal**

Project Information

Construction Start Date	02/01/2020	Description	Install approximately 5 miles of 6" coated steel, tapped off of the Chamberino mainline, to serve the growing demand in Mexico.
Estimated In-Service Date	09/30/2022		
Justification	Due to the current demand and projected future growth across the U.S. - Mexico border, the current distribution system can no longer support the required load. Therefore, a new transmission leg off of the Chamberino mainline must be installed to support the required load.		
Alternatives Considered	Pressure testing the current distribution system to 150 psig, and operating the system at 100 psig, with reinforcements, was considered. However, even with looping the current 4" PE distribution line with a 6" PE line, the system would not be able to support the total load projected to come online in March of 2020 or allow for future growth on the U.S. or Mexico side of the border.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T621001279 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (288)	$ -	$ -	$ -	$ -	$ (288)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 407
Cost Sum		$ -	$ -	$ 407	$ -	$ -	$ -	$ -	$ -	$ (288)	$ -	$ -	$ -	$ -	$ 119
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (119)	$ -	$ -	$ -	$ (119)
Project Net		$ -	$ -	$ 407	$ -	$ -	$ -	$ -	$ -	$ (288)	$ (119)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T621001279	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ (288)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (288)
6400100	Mat & Supp - Outside Material Purchases	$ 407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 407
Cost Sum		$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119
Clearings		$ (119)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (119)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T621001279	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ (288)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (288)
6400100	Mat & Supp - Outside Material Purchases	$ 407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 407
Cost Sum		$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119
Clearings		$ (119)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (119)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T621001279	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ (288)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (288)
6400100	Mat & Supp - Outside Material Purchases	$ 407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 407
Cost Sum		$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119
Clearings		$ (119)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (119)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001062	Malaga Mainline Extension, 12-inch, 2020	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	NEW-14172	FP-NMG Transm Specifics-New	Literal

Project Information

Construction Start Date	10/26/2020	Description	Install approximately 10-miles of 12-inch, 0.250" wt, X52, FBE coated pipe. Connect to two processing plants in the Loving area, install above ground block valve, border station and tie into the Pecos Valley Mainline
Estimated In-Service Date	05/31/2023		
Justification	Provide additional capacity to the Permian area. In addition, pipeline would provide access to new long term gas supply from processing plants south of Carlsbad. This new supply enhances the system reliability and provides a low cost gas supply for our customers.		
Alternatives Considered	Maintain system as-is and do not add additional long term supply point to SE transmission system.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001062 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 915	$ 1,872	$ 37,407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165	$ 40,359
6100060	Consultants - Legal	$ -	$ (2,301)	$ 1,483	$ 33,074	$ (1,103)	$ 1,962	$ (37,716)	$ -	$ -	$ (430)	$ -	$ -	$ 10,746	$ 5,715
6100080	Consultants - Other	$ -	$ 704,407	$ (309,460)	$ 12,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 407,904
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (10,321)	$ 4,964	$ (250)	$ 2,072	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,536)
6790324	Engineering &Supervisory Allocation	$ -	$ 282	$ 4,146	$ 78,367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240	$ 83,035
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 263
6790315	I&D Allocated to Capital	$ -	$ 13	$ 92	$ 1,873	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ 1,996
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (305)	$ 2,783	$ -	$ -	$ -	$ -	$ -	$ (84)	$ -	$ -	$ -	$ -	$ 2,394
6780020	Miscellaneous Billing Exp Material Sales	$ -	$ -	$ -	$ (137)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137)
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ 771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 771
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 973	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 973
6790322	Small Tools Allocation	$ -	$ (20)	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108
6790321	Stores Allocation	$ -	$ (25)	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112
Cost Sum		$ -	$ 692,645	$ (293,854)	$ 164,062	$ 2,283	$ 1,962	$ (37,716)	$ -	$ (84)	$ (430)	$ -	$ -	$ 11,167	$ 540,036
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 692,645	$ (293,854)	$ 164,062	$ 2,283	$ 1,962	$ (37,716)	$ -	$ (84)	$ (430)	$ -	$ -	$ 11,167	$ 540,036

Cost Year 02 Investment T624001062 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 40,359	$ -	$ -	$ (1,993)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,366
6100060	Consultants - Legal	$ 5,715	$ 39,482	$ -	$ (25,185)	$ 6,447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,459
6100080	Consultants - Other	$ 407,904	$ -	$ -	$ 11,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419,666
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (3,536)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,536)
6790324	Engineering &Supervisory Allocation	$ 83,035	$ -	$ -	$ (1,249)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81,786
C6020000	Fringe Adder	$ 263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 263
6790315	I&D Allocated to Capital	$ 1,996	$ -	$ -	$ (62)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,933
6400100	Mat & Supp - Outside Material Purchases	$ 2,394	$ -	$ -	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,531
6780020	Miscellaneous Billing Exp Material Sales	$ (137)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137)
6790800	Other Operational Expense - Miscellaneous	$ 771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 771
C6900040	Payroll Tax Adder	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78
R6010000	SLR Straight Time Blended Labor	$ 973	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 973
6790322	Small Tools Allocation	$ 108	$ -	$ -	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111
6790321	Stores Allocation	$ 112	$ -	$ -	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121
Cost Sum		$ 540,036	$ 39,482	$ -	$ (16,578)	$ 6,447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 569,386
Clearings		$ -	$ -	$ -	$ -	$ -	$ (569,386)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (569,386)
Project Net		$ 540,036	$ 39,482	$ -	$ (16,578)	$ 6,447	$ (569,386)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001062	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 38,366	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,366
6100060	Consultants - Legal	$ 26,459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,459
6100080	Consultants - Other	$ 419,666	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419,666
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (3,536)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,536)
6790324	Engineering &Supervisory Allocation	$ 81,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81,786
C6020000	Fringe Adder	$ 263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 263
6790315	I&D Allocated to Capital	$ 1,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,933
6400100	Mat & Supp - Outside Material Purchases	$ 2,531	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,531
6780020	Miscellaneous Billing Exp Material Sales	$ (137)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137)
6790800	Other Operational Expense - Miscellaneous	$ 771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 771
C6900040	Payroll Tax Adder	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78
R6010000	SLR Straight Time Blended Labor	$ 973	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 973
6790322	Small Tools Allocation	$ 111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111
6790321	Stores Allocation	$ 121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121
Cost Sum		$ 569,386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 569,386
Clearings		$ (569,386)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (569,386)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001062	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 38,366	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,366
6100060	Consultants - Legal	$ 26,459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,459
6100080	Consultants - Other	$ 419,666	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419,666
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (3,536)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,536)
6790324	Engineering &Supervisory Allocation	$ 81,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81,786
C6020000	Fringe Adder	$ 263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 263
6790315	I&D Allocated to Capital	$ 1,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,933
6400100	Mat & Supp - Outside Material Purchases	$ 2,531	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,531
6780020	Miscellaneous Billing Exp Material Sales	$ (137)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (137)
6790800	Other Operational Expense - Miscellaneous	$ 771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 771
C6900040	Payroll Tax Adder	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78
R6010000	SLR Straight Time Blended Labor	$ 973	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 973
6790322	Small Tools Allocation	$ 111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111
6790321	Stores Allocation	$ 121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121
Cost Sum		$ 569,386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 569,386
Clearings		$ (569,386)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (569,386)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624001101**	Monument and Eunice ML Junction Rebuild 2020	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**PRE-08860**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	05/04/2020	Description	Rebuild Monument ML and Eunice ML Junction (AKA Hobbs West BV). Install actuated valves. Replaces existing tie-in to Zia Gas (systems are separated by a closed plug valve), miter welds, and a restriction between Monument and Eunice MLs. Retires plug valves
Estimated In-Service Date	04/30/2022		
Justification	Replaces existing tie-in to Zia Gas (systems are separated by a closed plug valve), miter welds, and a restriction between Monument and Eunice MLs. Project retires unused plug valves.		
Alternatives Considered	Continue to operate and monitor for additional leakage		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001101 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ (20)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20)
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ (41)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41)
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ (231)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (231)
6790322	Small Tools Allocation	$ -	$ -	$ -	$ (10)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10)
6790321	Stores Allocation	$ -	$ -	$ -	$ (15)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15)
Cost Sum		$ -	$ -	$ -	$ (318)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (318)
Clearings		$ -	$ -	$ -	$ -	$ 318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318
Project Net		$ -	$ -	$ -	$ (318)	$ 318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624001101	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ (20)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20)
6790324	Engineering &Supervisory Allocation	$ (41)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41)
6790315	I&D Allocated to Capital	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
6401000	Mat & Supp - Inventory Issue	$ (231)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (231)
6790322	Small Tools Allocation	$ (10)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10)
6790321	Stores Allocation	$ (15)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15)
Cost Sum		$ (318)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (318)
Clearings		$ 318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001101	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ (20)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20)
6790324	Engineering &Supervisory Allocation	$ (41)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41)
6790315	I&D Allocated to Capital	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
6401000	Mat & Supp - Inventory Issue	$ (231)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (231)
6790322	Small Tools Allocation	$ (10)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10)
6790321	Stores Allocation	$ (15)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15)
Cost Sum		$ (318)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (318)
Clearings		$ 318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001101	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ (20)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20)
6790324	Engineering &Supervisory Allocation	$ (41)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (41)
6790315	I&D Allocated to Capital	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
6401000	Mat & Supp - Inventory Issue	$ (231)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (231)
6790322	Small Tools Allocation	$ (10)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10)
6790321	Stores Allocation	$ (15)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15)
Cost Sum		$ (318)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (318)
Clearings		$ 318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 318
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624001119**	Amax-Carlsbad-Pecos Valley ML Tie-In, Duke Indian Hills Phase II	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**PRE-08829**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	08/03/2020	Description	Rebuild Amax Take-Off Station. Retire old plug valves and un-used equipment. Rebuild 3-way block valve with actuated valves and valves for future ILI launcher/receivers. Complete tie-ins to the 10-in Amax ML, 8-in Carlsbad ML and 10-in Pecos Valley ML. Project also eliminates a large liquids' tank
Estimated In-Service Date	04/30/2022		
Justification	Amax Take-Off Station contains excess equipment that is not in use, but is still maintained. Actuated valves will be installed on the three mainlines (10" Amax ML, 8" Carlsbad ML and 10" Pecos Valley ML) for remote shut-off. Project also eliminates Burton Flats Dehydrator station which has been out of service for many years.		
Alternatives Considered	Leave station as is and continue with annual maintenance on all equipment		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001119 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ (2,894)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,894)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 538
Cost Sum		$ -	$ -	$ -	$ (2,356)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,356)
Clearings		$ -	$ -	$ -	$ -	$ 2,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,356
Project Net		$ -	$ -	$ -	$ (2,356)	$ 2,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624001119	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ (2,894)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,894)
6400100	Mat & Supp - Outside Material Purchases	$ 538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 538
Cost Sum		$ (2,356)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,356)
Clearings		$ 2,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,356
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001119	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ (2,894)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,894)
6400100	Mat & Supp - Outside Material Purchases	$ 538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 538
Cost Sum		$ (2,356)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,356)
Clearings		$ 2,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,356
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001119	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6401000	Mat & Supp - Inventory Issue	$ (2,894)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,894)
6400100	Mat & Supp - Outside Material Purchases	$ 538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 538
Cost Sum		$ (2,356)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,356)
Clearings		$ 2,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,356
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001991	Navajo Renewables Interconnect Station	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	NEW-15609	FP-NMG Transm Stations-New	Literal

Project Information

Construction Start Date	02/23/2022	Description	To construct an interconnect station to receive natural gas from Holly Frontier Refining and Marketing LLC. Work Order E2343068.
Estimated In-Service Date	10/31/2022		
Justification	To fulfill a facilities agreement between HollyFrontier Refining and NMGC. HollyFrontier owns/operates a petroleum refinery located in Eddy County, NM in the vicinity of the Carlsbad 8-in ML. HollyFrontier desires to transport gas accross NMGC's pipelines to a refinery. This interconnection facility will enable the transportation of volumes of gas on NMGC's pipelines.		
Alternatives Considered	None, as the driver of this investment if the installation of an interconnect station to take gas from customer at a designated point.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Cost estimate was completed to meet a determined min. and max load as well as min-max pressures.	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment T624001991 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 3,147	$ 7,054	$ 16,405	$ 3,875	$ 27	$ 801	$ 2	$ 43	$ -	$ -	$ -	$ 31,354
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 74	$ 249	$ 367	$ 492	$ 596	$ 725	$ 1,112	$ 1,208	$ -	$ -	$ -	$ 4,822
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 60	$ 275	$ 962	$ 842	$ 785	$ 774	$ 264	$ 101	$ -	$ -	$ -	$ 4,063
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 20,910	$ 80,650	$ 14,318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,878
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 37	$ 32	$ 778	$ -	$ 68	$ -	$ -	$ -	$ -	$ -	$ 916
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ 4,212	$ -	$ 159	$ -	$ -	$ -	$ -	$ -	$ 4,371
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 6,972	$ 14,777	$ 22,435	$ 3,658	$ 28	$ 867	$ 2	$ 22	$ -	$ -	$ -	$ 48,762
6790320	Fleet Allocation	$ -	$ -	$ -	$ 261	$ 1,378	$ 338	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,977
C6020000	Fringe Adder	$ -	$ -	$ -	$ 860	$ 4,096	$ 703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,659
6790315	I&D Allocated to Capital	$ -	$ -	$ 167	$ 456	$ 1,026	$ 171	$ 1	$ 40	$ 0	$ 2	$ -	$ -	$ -	$ 1,862
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ 72	$ 453	$ (480)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ 64	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 2,197	$ 5,080	$ -	$ -	$ -	$ -	$ 236	$ -	$ -	$ -	$ 7,513
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 102,818	$ 6,348	$ 4,043	$ 9,704	$ 223	$ 5,113	$ 11	$ -	$ -	$ -	$ -	$ 128,260
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ 504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 504
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ -	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 255	$ 1,214	$ 208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,677
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ 3,002	$ 5,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,972
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 1,465	$ 7,155	$ 422	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,042
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 1,722	$ 8,015	$ 2,180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,917
6790322	Small Tools Allocation	$ -	$ -	$ 4,745	$ 378	$ 298	$ 320	$ 9	$ 86	$ 0	$ 4	$ -	$ -	$ -	$ 5,839
6790321	Stores Allocation	$ -	$ -	$ 5,080	$ 572	$ 625	$ 1,718	$ 25	$ 308	$ 1	$ 10	$ -	$ -	$ -	$ 8,339
Cost Sum		$ -	$ -	$ 123,063	$ 60,956	$ 160,706	$ 43,467	$ 1,694	$ 8,941	$ 1,392	$ 1,625	$ -	$ -	$ -	$ 401,843
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (401,843)	$ -	$ -	$ (401,843)
Project Net		$ -	$ -	$ 123,063	$ 60,956	$ 160,706	$ 43,467	$ 1,694	$ 8,941	$ 1,392	$ 1,625	$ (401,843)	$ -	$ -	$ -

Cost Year 02	Investment T624001991	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 31,354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,354
7500015	Capitalized AFUDC Debt	$ 4,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,822
7100015	Capitalized AFUDC Equity	$ 4,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,063
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 115,878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,878
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 916
6030080	Empl Exp - Travel and Lodging	$ 4,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,371
6790324	Engineering &Supervisory Allocation	$ 48,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,762
6790320	Fleet Allocation	$ 1,977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,977
C6020000	Fringe Adder	$ 5,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,659
6790315	I&D Allocated to Capital	$ 1,862	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,862
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6400020	Mat & Supp - General and Office Supplies	$ 64	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64
6401000	Mat & Supp - Inventory Issue	$ 7,513	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,513
6400100	Mat & Supp - Outside Material Purchases	$ 128,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,260
6400500	Mat & Supp - Parts	$ 504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 504
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 1,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,677
6790230	Postage, Shipping and Courier	$ 8,972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,972
R6010010	SLR Overtime Blended Labor	$ 9,042	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,042
R6010000	SLR Straight Time Blended Labor	$ 11,917	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,917
6790322	Small Tools Allocation	$ 5,839	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,839
6790321	Stores Allocation	$ 8,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,339
Cost Sum		$ 401,843	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401,843
Clearings		$ (401,843)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (401,843)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001991	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 31,354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,354
7500015	Capitalized AFUDC Debt	$ 4,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,822
7100015	Capitalized AFUDC Equity	$ 4,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,063
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 115,878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,878
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 916
6030080	Empl Exp - Travel and Lodging	$ 4,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,371
6790324	Engineering &Supervisory Allocation	$ 48,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,762
6790320	Fleet Allocation	$ 1,977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,977
C6020000	Fringe Adder	$ 5,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,659
6790315	I&D Allocated to Capital	$ 1,862	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,862
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6400020	Mat & Supp - General and Office Supplies	$ 64	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64
6401000	Mat & Supp - Inventory Issue	$ 7,513	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,513
6400100	Mat & Supp - Outside Material Purchases	$ 128,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,260
6400500	Mat & Supp - Parts	$ 504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 504
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 1,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,677
6790230	Postage, Shipping and Courier	$ 8,972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,972
R6010010	SLR Overtime Blended Labor	$ 9,042	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,042
R6010000	SLR Straight Time Blended Labor	$ 11,917	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,917
6790322	Small Tools Allocation	$ 5,839	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,839
6790321	Stores Allocation	$ 8,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,339
Cost Sum		$ 401,843	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401,843
Clearings		$ (401,843)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (401,843)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001991	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 31,354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,354
7500015	Capitalized AFUDC Debt	$ 4,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,822
7100015	Capitalized AFUDC Equity	$ 4,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,063
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 115,878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,878
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 916
6030080	Empl Exp - Travel and Lodging	$ 4,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,371
6790324	Engineering &Supervisory Allocation	$ 48,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,762
6790320	Fleet Allocation	$ 1,977	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,977
C6020000	Fringe Adder	$ 5,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,659
6790315	I&D Allocated to Capital	$ 1,862	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,862
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6400020	Mat & Supp - General and Office Supplies	$ 64	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64
6401000	Mat & Supp - Inventory Issue	$ 7,513	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,513
6400100	Mat & Supp - Outside Material Purchases	$ 128,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,260
6400500	Mat & Supp - Parts	$ 504	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 504
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 1,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,677
6790230	Postage, Shipping and Courier	$ 8,972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,972
R6010010	SLR Overtime Blended Labor	$ 9,042	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,042
R6010000	SLR Straight Time Blended Labor	$ 11,917	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,917
6790322	Small Tools Allocation	$ 5,839	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,839
6790321	Stores Allocation	$ 8,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,339
Cost Sum		$ 401,843	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401,843
Clearings		$ (401,843)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (401,843)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T660001879	Caja Del Rio - Replace Los Alamos Regulator Station	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	NCNM	PRE-10075	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	05/02/2022	Description	Operations has identified some concerns with the station operations and requested the station be reviewed. Work Order Created on 9/22/21 #E2342897.
Estimated In-Service Date	05/31/2023		
Justification	This project will increase the capacity of the station by installing control valves and new meter.		
Alternatives Considered	Existing station can be left as is, operations has bought out some concerns about it operation of the station.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001879 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 4,739	$ 449	$ 11,866	$ 705	$ 2,512	$ 377	$ 753	$ 5,132	$ 453	$ -	$ 26,985
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 86	$ 115	$ 195	$ 327	$ 423	$ 679	$ 751	$ 772	$ 870	$ 979	$ 5,198
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 96	$ 302	$ 335	$ 430	$ 451	$ 161	$ 63	$ 276	$ 367	$ 317	$ 2,796
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 174	$ -	$ -	$ -	$ -	$ -	$ 174
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 78,716	$ -	$ -	$ -	$ -	$ 25,333	$ -	$ -	$ 104,050
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287	$ -	$ -	$ -	$ -	$ -	$ 287
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 914	$ -	$ -	$ -	$ -	$ -	$ 914
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 9,927	$ 614	$ 11,203	$ 740	$ 2,720	$ 381	$ 385	$ 3,474	$ 228	$ -	$ 29,670
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 999	$ 265	$ -	$ -	$ 308	$ 184	$ -	$ -	$ 1,755
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 2,406	$ 774	$ -	$ -	$ 829	$ 505	$ -	$ -	$ 4,514
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 237	$ 15	$ 555	$ 110	$ 124	$ 34	$ 408	$ 540	$ 21	$ -	$ 2,044
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ 165	$ (60)	$ -	$ -	$ 30	$ 60	$ -	$ -	$ 195
6400010	Mat & Supp - Furniture & Computer, Office	$ -	$ -	$ -	$ -	$ -	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 198	$ 174	$ -	$ -	$ -	$ 2,778	$ -	$ 1,212	$ -	$ 4,361
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 55,239	$ 3,543	$ 7,673	$ 1,851	$ 15,369	$ 2,094	$ (2,756)	$ 577	$ 1,303	$ -	$ 84,894
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 713	$ 229	$ -	$ -	$ 246	$ 150	$ -	$ -	$ 1,337
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ 508	$ -	$ -	$ 127	$ -	$ -	$ -	$ -	$ -	$ -	$ 635
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 3,576	$ 743	$ -	$ -	$ 596	$ 854	$ -	$ -	$ 5,769
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 5,335	$ 2,123	$ -	$ -	$ 2,474	$ 1,016	$ -	$ -	$ 10,948
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 2,444	$ 122	$ 259	$ 75	$ 257	$ 84	$ 0	$ 31	$ 47	$ -	$ 3,319
6790321	Stores Allocation	$ -	$ -	$ -	$ 3,701	$ 256	$ 1,389	$ 212	$ 927	$ 167	$ 1	$ 44	$ 50	$ -	$ 6,746
Cost Sum		$ -	$ -	$ -	$ 76,976	$ 5,613	$ 125,778	$ 8,651	$ 24,157	$ 3,978	$ 6,866	$ 38,945	$ 4,550	$ 1,296	$ 296,810
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ 76,976	$ 5,613	$ 125,778	$ 8,651	$ 24,157	$ 3,978	$ 6,866	$ 38,945	$ 4,550	$ 1,296	$ 296,810

Cost Year 02	Investment T660001879	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,985	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,985
7500015	Capitalized AFUDC Debt	$ 5,198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,198
7100015	Capitalized AFUDC Equity	$ 2,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,796
6100040	Consultants - Engineering	$ 174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 174
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 104,050	$ -	$ 1,017	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,066
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
6030080	Empl Exp - Travel and Lodging	$ 914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 914
6790324	Engineering &Supervisory Allocation	$ 29,670	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,670
6790320	Fleet Allocation	$ 1,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,755
C6020000	Fringe Adder	$ 4,514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,514
6790315	I&D Allocated to Capital	$ 2,044	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,044
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6400010	Mat & Supp - Furniture & Computer, Office	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
6400020	Mat & Supp - General and Office Supplies	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
6401000	Mat & Supp - Inventory Issue	$ 4,361	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,361
6400100	Mat & Supp - Outside Material Purchases	$ 84,894	$ 885	$ 554	$ -	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,380
6400510	Mat & Supp - Small Tools	$ -	$ -	$ 381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 381
C6900040	Payroll Tax Adder	$ 1,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,337
6790230	Postage, Shipping and Courier	$ 635	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 635
R6010010	SLR Overtime Blended Labor	$ 5,769	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,769
R6010000	SLR Straight Time Blended Labor	$ 10,948	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,948
6790322	Small Tools Allocation	$ 3,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,319
6790321	Stores Allocation	$ 6,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,746
Cost Sum		$ 296,810	$ 885	$ 1,951	$ -	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 299,693
Clearings		$ -	$ -	$ -	$ -	$ -	$ (299,693)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (299,693)
Project Net		$ 296,810	$ 885	$ 1,951	$ -	$ 47	$ (299,693)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T660001879	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,985	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,985
7500015	Capitalized AFUDC Debt	$ 5,198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,198
7100015	Capitalized AFUDC Equity	$ 2,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,796
6100040	Consultants - Engineering	$ 174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 174
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 105,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,066
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
6030080	Empl Exp - Travel and Lodging	$ 914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 914
6790324	Engineering &Supervisory Allocation	$ 29,670	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,670
6790320	Fleet Allocation	$ 1,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,755
C6020000	Fringe Adder	$ 4,514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,514
6790315	I&D Allocated to Capital	$ 2,044	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,044
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6400010	Mat & Supp - Furniture & Computer, Office	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
6400020	Mat & Supp - General and Office Supplies	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
6401000	Mat & Supp - Inventory Issue	$ 4,361	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,361
6400100	Mat & Supp - Outside Material Purchases	$ 86,380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,380
6400510	Mat & Supp - Small Tools	$ 381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 381
C6900040	Payroll Tax Adder	$ 1,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,337
6790230	Postage, Shipping and Courier	$ 635	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 635
R6010010	SLR Overtime Blended Labor	$ 5,769	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,769
R6010000	SLR Straight Time Blended Labor	$ 10,948	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,948
6790322	Small Tools Allocation	$ 3,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,319
6790321	Stores Allocation	$ 6,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,746
Cost Sum		$ 299,693	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 299,693
Clearings		$ (299,693)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (299,693)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T660001879	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,985	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,985
7500015	Capitalized AFUDC Debt	$ 5,198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,198
7100015	Capitalized AFUDC Equity	$ 2,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,796
6100040	Consultants - Engineering	$ 174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 174
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 105,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,066
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287
6030080	Empl Exp - Travel and Lodging	$ 914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 914
6790324	Engineering &Supervisory Allocation	$ 29,670	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,670
6790320	Fleet Allocation	$ 1,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,755
C6020000	Fringe Adder	$ 4,514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,514
6790315	I&D Allocated to Capital	$ 2,044	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,044
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6400010	Mat & Supp - Furniture & Computer, Office	$ 171	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 171
6400020	Mat & Supp - General and Office Supplies	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
6401000	Mat & Supp - Inventory Issue	$ 4,361	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,361
6400100	Mat & Supp - Outside Material Purchases	$ 86,380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,380
6400510	Mat & Supp - Small Tools	$ 381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 381
C6900040	Payroll Tax Adder	$ 1,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,337
6790230	Postage, Shipping and Courier	$ 635	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 635
R6010010	SLR Overtime Blended Labor	$ 5,769	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,769
R6010000	SLR Straight Time Blended Labor	$ 10,948	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,948
6790322	Small Tools Allocation	$ 3,319	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,319
6790321	Stores Allocation	$ 6,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,746
Cost Sum		$ 299,693	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 299,693
Clearings		$ (299,693)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (299,693)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001733	2022 H24 Engine & Generator Rebuild Swing	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-09894	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	09/29/2022	Description	Swing H24 Engine & Generator Rebuild Starlake. Unit will be at OEM recommended overhaul hours.
Estimated In-Service Date	11/30/2022		
Justification	The H24 gen set provides emergency power in the event commercial power at Starlake Compressor Station is lost. Unit will be at OEM recommended run hours for overhaul. Starlake Compressor Station is used to transport gas to Santa Fe Junction to be distributed to our end user.		
Alternatives Considered	Continue to run engine past recommended swing hours. Unit would become unreliable and could break rendering Starlake unavailable if commercial power was lost.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment T680001733 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 75	$ -	$ -	$ -	$ 11,849	$ -	$ -	$ 11,923
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 2	$ 2	$ 3	$ 221	$ -	$ -	$ 228
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 2	$ 1	$ 0	$ -	$ -	$ -	$ 3
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,750	$ -	$ -	$ 115,750
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 78	$ -	$ -	$ -	$ 11,476	$ -	$ -	$ 11,554
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 55	$ -	$ -	$ -	$ 374	$ -	$ -	$ 429
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ 125
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ -	$ -	$ -	$ 1,449	$ -	$ -	$ 1,465
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ 37
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,220	$ -	$ -	$ 5,220
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 462	$ -	$ -	$ -	$ 7,680	$ -	$ -	$ 8,142
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 850	$ 3	$ 3	$ 3	$ 154,018	$ -	$ -	$ 154,878
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (154,878)	$ -	$ (154,878)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 850	$ 3	$ 3	$ 3	$ 154,018	$ (154,878)	$ -	$ -

Cost Year 02	Investment T680001733	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,923
7500015	Capitalized AFUDC Debt	$ 228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 228
7100015	Capitalized AFUDC Equity	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6100080	Consultants - Other	$ 115,750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,750
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 11,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,554
6790320	Fleet Allocation	$ 429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 429
C6020000	Fringe Adder	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125
6790315	I&D Allocated to Capital	$ 1,465	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,465
C6900040	Payroll Tax Adder	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37
R6010010	SLR Overtime Blended Labor	$ 5,220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,220
R6010000	SLR Straight Time Blended Labor	$ 8,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,142
Cost Sum		$ 154,878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154,878
Clearings		$ (154,878)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (154,878)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001733	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,923
7500015	Capitalized AFUDC Debt	$ 228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 228
7100015	Capitalized AFUDC Equity	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6100080	Consultants - Other	$ 115,750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,750
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 11,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,554
6790320	Fleet Allocation	$ 429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 429
C6020000	Fringe Adder	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125
6790315	I&D Allocated to Capital	$ 1,465	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,465
C6900040	Payroll Tax Adder	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37
R6010010	SLR Overtime Blended Labor	$ 5,220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,220
R6010000	SLR Straight Time Blended Labor	$ 8,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,142
Cost Sum		$ 154,878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154,878
Clearings		$ (154,878)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (154,878)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680001733	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,923
7500015	Capitalized AFUDC Debt	$ 228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 228
7100015	Capitalized AFUDC Equity	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6100080	Consultants - Other	$ 115,750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115,750
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 11,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,554
6790320	Fleet Allocation	$ 429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 429
C6020000	Fringe Adder	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125
6790315	I&D Allocated to Capital	$ 1,465	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,465
C6900040	Payroll Tax Adder	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37
R6010010	SLR Overtime Blended Labor	$ 5,220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,220
R6010000	SLR Straight Time Blended Labor	$ 8,142	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,142
Cost Sum		$ 154,878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154,878
Clearings		$ (154,878)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (154,878)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T680001754**	X41 Interconnect rebuild	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	**NWNM**	**PRE-09893**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date: 06/25/2023

Estimated In-Service Date: 12/31/2023

Description: This project will be built on the Jicarilla Apache Nation Reservation. A new interconnect station will be built approximately 3400ft downstream of the existing station off Indian Road J-10 and will be tied into the 6" Brazos Mainline. The ~3400ft of 6" pipe in between the new and existing station will be abandoned and retired in place.

WO:2343586 will be canceled once new WO:2344562 is approved and all charges are transferred over.

Justification: New Mexico Gas Company (NMGC) is having gas quality issues along with gas flow conditions at the existing station. The station currently has outdated equipment that is currently not in use. The location of the current station is difficult to access to perform maintenance due to rain and winter conditions.

The station will consist of re-using YZ Odorizer, installing new J tube, vertical coalescing filter set, control valves, Gas Chromatograph, H2O/H2S analyzer, and remote shut off valve. The station will be built to include future launcher and receiver.

Alternatives Considered: Leave station as is and continue with operating routine maintenance on equipment and the use of LNG when additional flow is required.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Station was recently purchased along with the line it is connected to.	
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001754 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,145	$ 13,145
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 493	$ 493
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 160	$ 160
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,123	$ 19,123
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,339	$ 1,339
6010120	Labor Exempt - Overtime	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010110	Labor Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,415	$ 90,415
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 160,386	$ 160,386
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,712	$ 5,712
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,944	$ 22,944
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313,717	$ 313,717
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 313,717	$ 313,717

Cost Year 02	Investment T680001754	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,145	$ 1,049	$ -	$ -	$ -	$ -	$ 11,408	$ 26,235	$ 16,960	$ -	$ -	$ 5,084	$ -	$ 73,881
7500015	Capitalized AFUDC Debt	$ 493	$ 786	$ 452	$ 454	$ 447	$ 1,032	$ 1,242	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,906
7100015	Capitalized AFUDC Equity	$ 160	$ 611	$ 1,006	$ 1,006	$ 1,006	$ 226	$ 271	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,285
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125,000	$ 125,000	$ -	$ -	$ -	$ -	$ 250,000
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,000	$ 8,000	$ -	$ -	$ -	$ -	$ 19,000
6790324	Engineering &Supervisory Allocation	$ 19,123	$ 848	$ -	$ -	$ -	$ -	$ 11,058	$ 25,431	$ 16,440	$ -	$ -	$ 4,928	$ -	$ 77,828
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 885	$ 1,327	$ -	$ -	$ -	$ -	$ 2,212
6790315	I&D Allocated to Capital	$ 1,339	$ 42	$ -	$ -	$ -	$ -	$ -	$ 1,134	$ 1,701	$ -	$ -	$ -	$ -	$ 4,216
6010120	Labor Exempt - Overtime	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000	$ 6,000	$ -	$ -	$ -	$ -	$ 10,000
6010110	Labor Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000	$ 15,000	$ -	$ -	$ -	$ -	$ 25,000
6401000	Mat & Supp - Inventory Issue	$ 90,415	$ (24,727)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,689
6400100	Mat & Supp - Outside Material Purchases	$ 160,386	$ -	$ -	$ -	$ -	$ -	$ 100,000	$ 86,000	$ -	$ -	$ -	$ 45,000	$ -	$ 391,386
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790322	Small Tools Allocation	$ 5,712	$ (1,900)	$ -	$ -	$ -	$ -	$ 2,590	$ 2,227	$ -	$ -	$ -	$ 1,166	$ -	$ 9,794
6790321	Stores Allocation	$ 22,944	$ (3,015)	$ -	$ -	$ -	$ -	$ 6,207	$ 5,338	$ -	$ -	$ -	$ 2,793	$ -	$ 34,266
Cost Sum		$ 313,717	$ (26,305)	$ 1,457	$ 1,459	$ 1,452	$ 1,258	$ 133,776	$ 297,250	$ 190,427	$ -	$ -	$ 58,971	$ -	$ 973,463
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (973,463)	$ (973,463)
Project Net		$ 313,717	$ (26,305)	$ 1,457	$ 1,459	$ 1,452	$ 1,258	$ 133,776	$ 297,250	$ 190,427	$ -	$ -	$ 58,971	$ (973,463)	$ -

Cost Year 03	Investment T680001754	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 73,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,881
7500015	Capitalized AFUDC Debt	$ 4,906	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,906
7100015	Capitalized AFUDC Equity	$ 4,285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,285
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 250,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250,000
6030800	Empl Exp - Miscellaneous Expense	$ 19,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,000
6790324	Engineering &Supervisory Allocation	$ 77,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,828
6790320	Fleet Allocation	$ 2,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,212
6790315	I&D Allocated to Capital	$ 4,216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,216
6010120	Labor Exempt - Overtime	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000
6010110	Labor Exempt - Straight Time	$ 25,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,000
6401000	Mat & Supp - Inventory Issue	$ 65,689	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,689
6400100	Mat & Supp - Outside Material Purchases	$ 391,386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 391,386
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790322	Small Tools Allocation	$ 9,794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,794
6790321	Stores Allocation	$ 34,266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,266
Cost Sum		$ 973,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 973,463
Clearings		$ (973,463)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (973,463)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680001754	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 73,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,881
7500015	Capitalized AFUDC Debt	$ 4,906	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,906
7100015	Capitalized AFUDC Equity	$ 4,285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,285
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 250,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250,000
6030800	Empl Exp - Miscellaneous Expense	$ 19,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,000
6790324	Engineering &Supervisory Allocation	$ 77,828	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,828
6790320	Fleet Allocation	$ 2,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,212
6790315	I&D Allocated to Capital	$ 4,216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,216
6010120	Labor Exempt - Overtime	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000
6010110	Labor Exempt - Straight Time	$ 25,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,000
6401000	Mat & Supp - Inventory Issue	$ 65,689	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,689
6400100	Mat & Supp - Outside Material Purchases	$ 391,386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 391,386
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790322	Small Tools Allocation	$ 9,794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,794
6790321	Stores Allocation	$ 34,266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,266
Cost Sum		$ 973,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 973,463
Clearings		$ (973,463)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (973,463)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001810	2022 Starlake # 8 Compressor Overhaul	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-09897	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	09/27/2022	Description	Overhaul Starlake # 8 Compressor
Estimated In-Service Date	11/30/2022		

Justification: During 2021 turbine annual Starlake # 8 Suction capsule is at it's maximum tolerance. After 2021-2022 heating season the compressor will need to be rebuilt.

Alternatives Considered: Continue to run unit which would cause increased oil usage and damage. Unit would become unavailable

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Waiting on actual quotes from Vendors will update once quotes come in.	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment T680001810 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 455	$ -	$ -	$ -	$ 2,203	$ 17,683	$ -	$ -	$ 20,341
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 4	$ 8	$ 10	$ 16	$ 41	$ -	$ -	$ -	$ 79
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 6	$ 11	$ 11	$ 4	$ 3	$ -	$ -	$ -	$ 36
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,238	$ 180,000	$ -	$ -	$ 192,238
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 430	$ -	$ -	$ -	$ 1,126	$ 17,126	$ -	$ -	$ 18,682
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348	$ -	$ -	$ 348
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 10	$ -	$ -	$ -	$ 101	$ 1,348	$ -	$ -	$ 1,459
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 3,795	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,795
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,000	$ -	$ -	$ 2,000
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000	$ -	$ -	$ 10,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 672	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 672
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 5,497	$ 20	$ 21	$ 19	$ 15,713	$ 228,505	$ -	$ -	$ 249,775
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (249,775)	$ -	$ (249,775)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 5,497	$ 20	$ 21	$ 19	$ 15,713	$ 228,505	$ (249,775)	$ -	$ -

Cost Year 02	Investment T680001810	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 20,341	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,341
7500015	Capitalized AFUDC Debt	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
7100015	Capitalized AFUDC Equity	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
6100080	Consultants - Other	$ 192,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192,238
6790324	Engineering &Supervisory Allocation	$ 18,682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,682
6790320	Fleet Allocation	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,459
6400100	Mat & Supp - Outside Material Purchases	$ 3,795	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,795
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 2,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,000
R6010000	SLR Straight Time Blended Labor	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000
6790322	Small Tools Allocation	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125
6790321	Stores Allocation	$ 672	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 672
Cost Sum		$ 249,775	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 249,775
Clearings		$ (249,775)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (249,775)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001810	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 20,341	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,341
7500015	Capitalized AFUDC Debt	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
7100015	Capitalized AFUDC Equity	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
6100080	Consultants - Other	$ 192,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192,238
6790324	Engineering &Supervisory Allocation	$ 18,682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,682
6790320	Fleet Allocation	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,459
6400100	Mat & Supp - Outside Material Purchases	$ 3,795	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,795
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 2,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,000
R6010000	SLR Straight Time Blended Labor	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000
6790322	Small Tools Allocation	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125
6790321	Stores Allocation	$ 672	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 672
Cost Sum		$ 249,775	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 249,775
Clearings		$ (249,775)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (249,775)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680001810	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 20,341	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,341
7500015	Capitalized AFUDC Debt	$ 79	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
7100015	Capitalized AFUDC Equity	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
6100080	Consultants - Other	$ 192,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192,238
6790324	Engineering &Supervisory Allocation	$ 18,682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,682
6790320	Fleet Allocation	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,459	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,459
6400100	Mat & Supp - Outside Material Purchases	$ 3,795	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,795
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 2,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,000
R6010000	SLR Straight Time Blended Labor	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000
6790322	Small Tools Allocation	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125
6790321	Stores Allocation	$ 672	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 672
Cost Sum		$ 249,775	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 249,775
Clearings		$ (249,775)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (249,775)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001990	NW Brazos Relocation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-10079	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	11/15/2021	Description	Replacing 400' of 4" steel with 400' of 4" steel. Relocation due to line being under a building. Stopple and bypass required. Material verification cutout testing required.
Estimated In-Service Date	08/31/2022		
Justification	During ROW acquistion operations identified that the Brazos Line is under a building. This project will relocate the ML away from the building.		
Alternatives Considered	It is a safety concern so the line will be monitored for leaks and patrolled for visual inspection.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001990 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 2,196	$ -	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,278
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 2,327	$ 6,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,762
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 966	$ -	$ -	$ -	$ 1,137	$ -	$ -	$ -	$ -	$ -	$ 2,103
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6790321	Stores Allocation	$ -	$ -	$ -	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
Cost Sum		$ -	$ 2,196	$ -	$ 1,331	$ 2,327	$ 6,435	$ -	$ 1,137	$ -	$ -	$ -	$ -	$ -	$ 13,426
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,426)	$ -	$ -	$ -	$ -	$ (13,426)
Project Net		$ -	$ 2,196	$ -	$ 1,331	$ 2,327	$ 6,435	$ -	$ 1,137	$ (13,426)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T680001990	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,278
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 8,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,762
6790324	Engineering &Supervisory Allocation	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172
6790315	I&D Allocated to Capital	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
6400100	Mat & Supp - Outside Material Purchases	$ 2,103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,103
6790322	Small Tools Allocation	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6790321	Stores Allocation	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
Cost Sum		$ 13,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,426
Clearings		$ (13,426)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,426)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001990	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,278
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 8,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,762
6790324	Engineering &Supervisory Allocation	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172
6790315	I&D Allocated to Capital	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
6400100	Mat & Supp - Outside Material Purchases	$ 2,103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,103
6790322	Small Tools Allocation	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6790321	Stores Allocation	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
Cost Sum		$ 13,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,426
Clearings		$ (13,426)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,426)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680001990	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,278
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 8,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,762
6790324	Engineering &Supervisory Allocation	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172
6790315	I&D Allocated to Capital	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4
6400100	Mat & Supp - Outside Material Purchases	$ 2,103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,103
6790322	Small Tools Allocation	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6790321	Stores Allocation	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65
Cost Sum		$ 13,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,426
Clearings		$ (13,426)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (13,426)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001095	UFG Phase 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	PRE-10021	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	09/18/2023	Description	to fix station issues identified by station audit
Estimated In-Service Date	11/13/2023		
Justification	To fix station issues identified through station audits		
Alternatives Considered	Continue to operate station with existing equipment and address enhancements at a later date		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001095 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,472	$ -	$ -	$ 2,757	$ 2,538	$ 1,104	$ -	$ 11,871
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 101	$ 201	$ 201	$ 252	$ 349	$ 414	$ -	$ 1,518
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 22	$ 44	$ 44	$ 55	$ 76	$ 90	$ -	$ 331
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,000	$ 18,044	$ 10,024	$ -	$ 40,068
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,305	$ -	$ -	$ 2,672	$ 2,460	$ 1,070	$ -	$ 11,507
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 824	$ 316	$ -	$ -	$ 1,140
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,056	$ 405	$ -	$ -	$ 1,461
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,438	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,438
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,032	$ 5,000	$ -	$ -	$ 18,032
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,255	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,255
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,006	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,006
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 63,599	$ 245	$ 245	$ 32,647	$ 29,188	$ 12,703	$ -	$ 138,626
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (138,626)	$ -	$ (138,626)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 63,599	$ 245	$ 245	$ 32,647	$ 29,188	$ (125,923)	$ -	$ -

Cost Year 02	Investment 601001095	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,871
7500015	Capitalized AFUDC Debt	$ 1,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,518
7100015	Capitalized AFUDC Equity	$ 331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 331
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 40,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,068
6790324	Engineering &Supervisory Allocation	$ 11,507	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,507
6790320	Fleet Allocation	$ 1,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,140
6790315	I&D Allocated to Capital	$ 1,461	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,461
6400100	Mat & Supp - Outside Material Purchases	$ 48,438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,438
R6010000	SLR Straight Time Blended Labor	$ 18,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,032
6790322	Small Tools Allocation	$ 1,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,255
6790321	Stores Allocation	$ 3,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,006
Cost Sum		$ 138,626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138,626
Clearings		$ (138,626)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (138,626)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001095	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,871
7500015	Capitalized AFUDC Debt	$ 1,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,518
7100015	Capitalized AFUDC Equity	$ 331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 331
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 40,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,068
6790324	Engineering &Supervisory Allocation	$ 11,507	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,507
6790320	Fleet Allocation	$ 1,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,140
6790315	I&D Allocated to Capital	$ 1,461	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,461
6400100	Mat & Supp - Outside Material Purchases	$ 48,438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,438
R6010000	SLR Straight Time Blended Labor	$ 18,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,032
6790322	Small Tools Allocation	$ 1,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,255
6790321	Stores Allocation	$ 3,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,006
Cost Sum		$ 138,626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138,626
Clearings		$ (138,626)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (138,626)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001184	Odorant Analysis Phase 1	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	METRO	PRE-10039	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	09/25/2023	Description	To install odorant monitors at various locations
Estimated In-Service Date	10/18/2023		
Justification	To install Odorant Monitor at various locations		
Alternatives Considered	Monitor odorant utilizing standard O&M procedures		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001184 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,808	$ 4,058	$ -	$ -	$ -	$ 16,865
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,100	$ -	$ -	$ -	$ 35,100
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,893	$ 4,402	$ -	$ -	$ -	$ 18,295
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,098	$ -	$ -	$ -	$ -	$ 1,098
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,050	$ -	$ -	$ -	$ -	$ 2,050
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,000	$ -	$ -	$ -	$ -	$ 87,000
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,000	$ -	$ -	$ -	$ -	$ 21,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,793	$ -	$ -	$ -	$ -	$ 2,793
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,235	$ -	$ -	$ -	$ -	$ 5,235
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145,877	$ 43,559	$ -	$ -	$ -	$ 189,436
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (189,436)	$ -	$ -	$ (189,436)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145,877	$ 43,559	$ (189,436)	$ -	$ -	$ -

Cost Year 02	Investment 601001184	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,865	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,865
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 35,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,100
6790324	Engineering &Supervisory Allocation	$ 18,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,295
6790320	Fleet Allocation	$ 1,098	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,098
6790315	I&D Allocated to Capital	$ 2,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,050
6400100	Mat & Supp - Outside Material Purchases	$ 87,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,000
R6010000	SLR Straight Time Blended Labor	$ 21,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,000
6790322	Small Tools Allocation	$ 2,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,793
6790321	Stores Allocation	$ 5,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,235
Cost Sum		$ 189,436	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189,436
Clearings		$ (189,436)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (189,436)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001184	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,865	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,865
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 35,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,100
6790324	Engineering &Supervisory Allocation	$ 18,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,295
6790320	Fleet Allocation	$ 1,098	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,098
6790315	I&D Allocated to Capital	$ 2,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,050
6400100	Mat & Supp - Outside Material Purchases	$ 87,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,000
R6010000	SLR Straight Time Blended Labor	$ 21,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,000
6790322	Small Tools Allocation	$ 2,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,793
6790321	Stores Allocation	$ 5,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,235
Cost Sum		$ 189,436	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189,436
Clearings		$ (189,436)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (189,436)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T601001999**	SCADA Test Facility	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	**METRO**	**NEW-15725**	**FP-NMG Transm Specifics-New**	**Literal**

Project Information

Construction Start Date	06/12/2023	Description	Construct a testing facility to verify/test firmware updates for the companies SCADA systems and DEV software before implementing them statewide. WO:2344093
Estimated In-Service Date	01/31/2024		
Justification	This investment is created to acquire/test firmware updates for field devices due to TSA requirements. A new facility will be constructed to house all the hardware.		
Alternatives Considered	Considered using an existing building to house new equipment at the service center but there were no available spaces to use.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T601001999 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,582	$ 16,322	$ 10,507	$ -	$ -	$ 7,118	$ 35,528
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ 344	$ 824	$ -	$ -	$ -	$ 1,197
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ 75	$ 180	$ -	$ -	$ -	$ 262
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,000	$ -	$ -	$ -	$ -	$ 130,000
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000	$ -	$ -	$ -	$ -	$ 10,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,533	$ 15,821	$ 10,185	$ -	$ -	$ 6,899	$ 34,439
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,000	$ 8,000	$ 93,000	$ -	$ -	$ 63,000	$ 178,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 363	$ 207	$ 2,409	$ -	$ -	$ 1,632	$ 4,610
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 869	$ 497	$ 5,772	$ -	$ -	$ 3,910	$ 11,048
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,382	$ 181,266	$ 122,877	$ -	$ -	$ 82,559	$ 405,084
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,382	$ 181,266	$ 122,877	$ -	$ -	$ 82,559	$ 405,084

Cost Year 02	Investment T601001999	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 35,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,528
7500015	Capitalized AFUDC Debt	$ 1,197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,197
7100015	Capitalized AFUDC Equity	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 130,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,000
6030800	Empl Exp - Miscellaneous Expense	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000
6790324	Engineering &Supervisory Allocation	$ 34,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,439
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 178,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 178,000
6790322	Small Tools Allocation	$ 4,610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,610
6790321	Stores Allocation	$ 11,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,048
Cost Sum		$ 405,084	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 405,084
Clearings		$ -	$ (405,084)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (405,084)
Project Net		$ 405,084	$ (405,084)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T601001999	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 35,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,528
7500015	Capitalized AFUDC Debt	$ 1,197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,197
7100015	Capitalized AFUDC Equity	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 130,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,000
6030800	Empl Exp - Miscellaneous Expense	$ 10,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,000
6790324	Engineering &Supervisory Allocation	$ 34,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,439
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 178,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 178,000
6790322	Small Tools Allocation	$ 4,610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,610
6790321	Stores Allocation	$ 11,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,048
Cost Sum		$ 405,084	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 405,084
Clearings		$ (405,084)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (405,084)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610002343	Espejo Catalysts	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	NEW-15814	FP-NMG Transm Specifics-New	Literal

Project Information

Construction Start Date	04/30/2023	Description	Install new catalyst at Espejo Compressor Station.
Estimated In-Service Date	09/30/2023		
Justification	Due to new emission requirements, the Espejo Compressor Station's Catalyst needs to be upgraded.		
Alternatives Considered	Considered reducing run hours on the compressor packages. However if alternative is pursued, this would limit compression availability through the year.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610002343 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 3,854	$ -	$ -	$ 426	$ -	$ -	$ -	$ -	$ 4,281
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 67	$ 135	$ 135	$ 143	$ -	$ -	$ -	$ -	$ 480
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 15	$ 29	$ 29	$ 31	$ -	$ -	$ -	$ -	$ 105
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 35,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 3,736	$ -	$ -	$ 413	$ -	$ -	$ -	$ -	$ 4,149
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245	$ -	$ -	$ -	$ -	$ 245
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 314	$ -	$ -	$ -	$ -	$ 314
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310	$ -	$ -	$ -	$ -	$ 1,310
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,560	$ -	$ -	$ -	$ -	$ 2,560
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 42,673	$ 164	$ 164	$ 5,442	$ -	$ -	$ -	$ -	$ 48,443
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (48,443)	$ -	$ -	$ -	$ (48,443)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 42,673	$ 164	$ 164	$ 5,442	$ (48,443)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T610002343	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,281
7500015	Capitalized AFUDC Debt	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
7100015	Capitalized AFUDC Equity	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6100080	Consultants - Other	$ 35,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,000
6790324	Engineering &Supervisory Allocation	$ 4,149	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,149
6790320	Fleet Allocation	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
6790315	I&D Allocated to Capital	$ 314	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 314
R6010010	SLR Overtime Blended Labor	$ 1,310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310
R6010000	SLR Straight Time Blended Labor	$ 2,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,560
Cost Sum		$ 48,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,443
Clearings		$ (48,443)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (48,443)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610002343	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,281
7500015	Capitalized AFUDC Debt	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
7100015	Capitalized AFUDC Equity	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6100080	Consultants - Other	$ 35,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,000
6790324	Engineering &Supervisory Allocation	$ 4,149	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,149
6790320	Fleet Allocation	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
6790315	I&D Allocated to Capital	$ 314	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 314
R6010010	SLR Overtime Blended Labor	$ 1,310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310
R6010000	SLR Straight Time Blended Labor	$ 2,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,560
Cost Sum		$ 48,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,443
Clearings		$ (48,443)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (48,443)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002085	Lea County - Turbine Gas Cooler replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-10139	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	06/01/2023	Description	To remove Lea County Turbine Gas Cooler and install a direct replacement. WO #2344568
Estimated In-Service Date	07/31/2023		
Justification	Cooler has become unreliable. Have experienced multiple failures. Lea County is an off system transport; if not replaced then we have a higher potential for coating failure, which would cause future damage to the pipe.		
Alternatives Considered	Fix when the cooler breaks; resulting in lost revenue from off-system sales.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Vendor budgetary quote	
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment T624002085 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 26,710	$ 17,565	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,276
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 477	$ 1,262	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,739
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 104	$ 276	$ -	$ -	$ -	$ -	$ -	$ -	$ 380
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 159,500	$ 159,500	$ -	$ -	$ -	$ -	$ -	$ -	$ 319,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 25,891	$ 17,027	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,918
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 952	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 952
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,221
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 66,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,260
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 6,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,457
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 8,610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,610
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,716
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 4,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,113
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 302,011	$ 195,629	$ -	$ -	$ -	$ -	$ -	$ -	$ 497,641
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (497,641)	$ -	$ -	$ -	$ -	$ -	$ (497,641)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 302,011	$ 195,629	$ (497,641)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624002085	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 44,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,276
7500015	Capitalized AFUDC Debt	$ 1,739	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,739
7100015	Capitalized AFUDC Equity	$ 380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 380
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ 319,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 319,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 42,918	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,918
6790320	Fleet Allocation	$ 952	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 952
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,221
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 66,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,260
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 6,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,457
R6010000	SLR Straight Time Blended Labor	$ 8,610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,610
6790322	Small Tools Allocation	$ 1,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,716
6790321	Stores Allocation	$ 4,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,113
Cost Sum		$ 497,641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 497,641
Clearings		$ (497,641)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (497,641)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624002085	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 44,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,276
7500015	Capitalized AFUDC Debt	$ 1,739	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,739
7100015	Capitalized AFUDC Equity	$ 380	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 380
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ 319,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 319,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 42,918	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,918
6790320	Fleet Allocation	$ 952	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 952
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,221
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 66,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,260
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ 6,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,457
R6010000	SLR Straight Time Blended Labor	$ 8,610	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,610
6790322	Small Tools Allocation	$ 1,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,716
6790321	Stores Allocation	$ 4,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,113
Cost Sum		$ 497,641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 497,641
Clearings		$ (497,641)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (497,641)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002345	Lea County #2 Catalyst	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	NEW-15815	FP-NMG Transm Specifics-New	Literal

Project Information

Construction Start Date	04/30/2023	Description	Install new Catalyst at the Lea County Compressor Station
Estimated In-Service Date	11/30/2023		
Justification	Due to new emission requirements, the Lea County Compressor Station's Catalyst needs to be upgraded.		
Alternatives Considered	Considered reducing run hours on the compressor packages. However if alternative is pursued, this would limit compression to EPNG Lusk.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002345 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,307	$ -	$ -	$ -	$ -	$ 509	$ -	$ -	$ 1,815
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 23	$ 46	$ 46	$ 46	$ 46	$ 56	$ -	$ -	$ 261
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 5	$ 10	$ 10	$ 10	$ 10	$ 12	$ -	$ -	$ 57
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 11,864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,864
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150	$ -	$ -	$ 150
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600	$ -	$ -	$ 600
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,266	$ -	$ -	$ -	$ -	$ 493	$ -	$ -	$ 1,760
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245	$ -	$ -	$ 245
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 314	$ -	$ -	$ 314
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310	$ -	$ -	$ 1,310
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,560	$ -	$ -	$ 2,560
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 14,465	$ 56	$ 56	$ 56	$ 56	$ 6,248	$ -	$ -	$ 20,935
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20,935)	$ -	$ (20,935)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 14,465	$ 56	$ 56	$ 56	$ 56	$ 6,248	$ (20,935)	$ -	$ -

Cost Year 02	Investment T624002345	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,815
7500015	Capitalized AFUDC Debt	$ 261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 261
7100015	Capitalized AFUDC Equity	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6100080	Consultants - Other	$ 11,864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,864
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150
6030080	Empl Exp - Travel and Lodging	$ 600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600
6790324	Engineering &Supervisory Allocation	$ 1,760	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,760
6790320	Fleet Allocation	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
6790315	I&D Allocated to Capital	$ 314	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 314
R6010010	SLR Overtime Blended Labor	$ 1,310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310
R6010000	SLR Straight Time Blended Labor	$ 2,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,560
Cost Sum		$ 20,935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,935
Clearings		$ (20,935)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20,935)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624002345	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,815
7500015	Capitalized AFUDC Debt	$ 261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 261
7100015	Capitalized AFUDC Equity	$ 57	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57
6100080	Consultants - Other	$ 11,864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,864
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150
6030080	Empl Exp - Travel and Lodging	$ 600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600
6790324	Engineering &Supervisory Allocation	$ 1,760	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,760
6790320	Fleet Allocation	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
6790315	I&D Allocated to Capital	$ 314	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 314
R6010010	SLR Overtime Blended Labor	$ 1,310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310
R6010000	SLR Straight Time Blended Labor	$ 2,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,560
Cost Sum		$ 20,935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,935
Clearings		$ (20,935)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (20,935)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T626002254**	Vanguard Renewables RNG Clovis	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
ENM - Transmission	**ENM**	**NEW-15809**	**FP-NMG Transm Specifics-New**	**Literal**

Project Information

Construction Start Date	05/22/2023	Description	-Construction of a new 2-in interconnect station to connect Vanguard Renewables RNG gas to the 4-in Northeast Transmission West pipeline -Construction of a new metering and compressor station next to TW Farwell to deliver gas to TW from the 10-in Clovis South and 8-in Clovis North pipelines.
Estimated In-Service Date	06/30/2024		
Justification	Customer requested stations to transport processed gas produced from a dairy digester across NMGC pipe network for delivery to the TW pipeline network.		
Alternatives Considered	This project is a transportation contract to receive, transport, and deliver gas from the producer to TW.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T626002254 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 3,524	$ 17,082	$ 3,524	$ 3,524	$ 3,524	$ 34,028	$ 11,013	$ 88,433	$ 164,652
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7103060	CIAC (Capital Work Order Credit)	$ -	$ -	$ -	$ -	$ -	$ (38,940)	$ (196,194)	$ (38,940)	$ (38,940)	$ (38,940)	$ (392,764)	$ (121,688)	$ (1,005,991)	$ (1,872,397)
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 32,000	$ 32,000	$ 32,000	$ 32,000	$ 32,000	$ 32,000	$ -	$ -	$ 192,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,000	$ 350,000	$ 450,000
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 3,416	$ 16,558	$ 3,416	$ 3,416	$ 3,416	$ 32,985	$ 10,675	$ 85,721	$ 159,603
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,074	$ 1,074
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,377	$ 1,377
6010220	Labor Non-Exempt - Overtime	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,000	$ 6,000
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,000	$ 11,000
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 120,000	$ -	$ -	$ -	$ 270,000	$ -	$ 425,000	$ 815,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,108	$ -	$ -	$ -	$ 6,993	$ -	$ 11,008	$ 21,109
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,448	$ -	$ -	$ -	$ 16,758	$ -	$ 26,378	$ 50,585
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 0	$ 1	$ 0	$ 0	$ 0	$ 1	$ (0)	$ 0	$ 2
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 0	$ 1	$ 0	$ 0	$ 0	$ 1	$ (0)	$ 0	$ 2

Cost Year 02	Investment T626002254	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 164,652	$ -	$ -	$ -	$ 31,469	$ 54,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250,250
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7103060	CIAC (Capital Work Order Credit)	$ (1,872,397)	$ -	$ -	$ -	$ (410,287)	$ (702,052)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,984,736)
6100080	Consultants - Other	$ 192,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 450,000	$ -	$ -	$ -	$ 150,000	$ 300,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 900,000
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 159,603	$ -	$ -	$ -	$ 30,629	$ 52,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242,915
6790320	Fleet Allocation	$ 1,074	$ -	$ -	$ -	$ 1,417	$ 1,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,909
6790315	I&D Allocated to Capital	$ 1,377	$ -	$ -	$ -	$ 1,735	$ 1,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,847
6010220	Labor Non-Exempt - Overtime	$ 6,000	$ -	$ -	$ -	$ 7,500	$ 7,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,000
6010210	Labor Non-Exempt - Straight Time	$ 11,000	$ -	$ -	$ -	$ 15,000	$ 15,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,000
6400100	Mat & Supp - Outside Material Purchases	$ 815,000	$ -	$ -	$ -	$ 160,000	$ 250,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,225,000
6790322	Small Tools Allocation	$ 21,109	$ -	$ -	$ -	$ 3,712	$ 5,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,621
6790321	Stores Allocation	$ 50,585	$ -	$ -	$ -	$ 8,824	$ 13,788	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,196
Cost Sum		$ 2	$ -	$ -	$ -	$ (0)	$ (0)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (2)	$ -	$ -	$ -	$ -	$ -	$ -	$ (2)
Project Net		$ 2	$ -	$ -	$ -	$ (0)	$ (0)	$ (2)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T626002254	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 250,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250,250
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
7103060	CIAC (Capital Work Order Credit)	$ (2,984,736)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,984,736)
6100080	Consultants - Other	$ 192,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 192,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 900,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 900,000
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 242,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242,915
6790320	Fleet Allocation	$ 3,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,909
6790315	I&D Allocated to Capital	$ 4,847	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,847
6010220	Labor Non-Exempt - Overtime	$ 21,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,000
6010210	Labor Non-Exempt - Straight Time	$ 41,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,000
6400100	Mat & Supp - Outside Material Purchases	$ 1,225,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,225,000
6790322	Small Tools Allocation	$ 30,621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,621
6790321	Stores Allocation	$ 73,196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,196
Cost Sum		$ 2	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2
Clearings		$ (2)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001092	UFG Phase 3	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	PRE-10022	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	08/15/2024	Description	To fix station issues identified through station audit
Estimated In-Service Date	11/21/2024		
Justification	To fix station issues identified through station audits		
Alternatives Considered	Continue to operate station with existing equipment and address enhancements at a later date		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	Historical spend with an escalation	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment 601001092 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 18,289	$ 4,064	$ 794	$ 2,946	$ 2,520	$ -	$ -	$ -	$ 28,613
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 173	$ 385	$ 432	$ 468	$ 519	$ -	$ -	$ -	$ 1,978
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 115	$ 255	$ 286	$ 310	$ 344	$ -	$ -	$ -	$ 1,311
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,866	$ 22,679	$ -	$ -	$ -	$ 43,545
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 17,800	$ 3,956	$ 773	$ 2,867	$ 2,453	$ -	$ -	$ -	$ 27,849
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 535	$ 668	$ 267	$ -	$ -	$ -	$ 1,470
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 654	$ 818	$ 327	$ -	$ -	$ -	$ 1,800
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 190,962	$ 42,436	$ -	$ -	$ -	$ -	$ -	$ -	$ 233,398
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,487	$ 10,609	$ 4,244	$ -	$ -	$ -	$ 23,340
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 4,430	$ 985	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,415
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 10,532	$ 2,340	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,872
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 242,301	$ 54,422	$ 11,962	$ 39,553	$ 33,353	$ -	$ -	$ -	$ 381,590
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (381,590)	$ -	$ (381,590)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 242,301	$ 54,422	$ 11,962	$ 39,553	$ 33,353	$ -	$ (381,590)	$ -	$ -

Cost Year 02	Investment 601001092	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 28,613	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,613
7500015	Capitalized AFUDC Debt	$ 1,978	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,978
7100015	Capitalized AFUDC Equity	$ 1,311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,311
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 43,545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,545
6790324	Engineering &Supervisory Allocation	$ 27,849	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,849
6790320	Fleet Allocation	$ 1,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,470
6790315	I&D Allocated to Capital	$ 1,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,800
6400100	Mat & Supp - Outside Material Purchases	$ 233,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233,398
R6010000	SLR Straight Time Blended Labor	$ 23,340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,340
6790322	Small Tools Allocation	$ 5,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,415
6790321	Stores Allocation	$ 12,872	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,872
Cost Sum		$ 381,590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 381,590
Clearings		$ (381,590)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (381,590)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001186	Odorant Analysis Phase 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	METRO	PRE-10037	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	06/24/2024	Description	To install Odorant monitor at various locations
Estimated In-Service Date	07/15/2024		
Justification	To install Odorant Monitor at various locations		
Alternatives Considered	Monitor odorant utilizing standard O&M procedures		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001186 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 2,861	$ 8,603	$ 2,949	$ -	$ -	$ -	$ -	$ -	$ 14,413
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 27	$ 136	$ 245	$ -	$ -	$ -	$ -	$ -	$ 408
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 18	$ 90	$ 163	$ -	$ -	$ -	$ -	$ -	$ 271
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,700	$ -	$ -	$ -	$ -	$ -	$ 20,700
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,784	$ 8,373	$ 2,870	$ -	$ -	$ -	$ -	$ -	$ 14,028
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 681	$ -	$ -	$ -	$ -	$ -	$ 681
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 833	$ -	$ -	$ -	$ -	$ -	$ 833
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 29,870	$ 89,828	$ -	$ -	$ -	$ -	$ -	$ -	$ 119,698
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,805	$ -	$ -	$ -	$ -	$ -	$ 10,805
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 693	$ 2,084	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,777
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,647	$ 4,954	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,601
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 37,900	$ 114,068	$ 39,246	$ -	$ -	$ -	$ -	$ -	$ 191,214
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (191,214)	$ -	$ -	$ -	$ -	$ -	$ (191,214)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 37,900	$ 114,068	$ (151,969)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 601001186	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,413	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,413
7500015	Capitalized AFUDC Debt	$ 408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 408
7100015	Capitalized AFUDC Equity	$ 271	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 20,700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,700
6790324	Engineering &Supervisory Allocation	$ 14,028	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,028
6790320	Fleet Allocation	$ 681	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 681
6790315	I&D Allocated to Capital	$ 833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 833
6400100	Mat & Supp - Outside Material Purchases	$ 119,698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119,698
R6010000	SLR Straight Time Blended Labor	$ 10,805	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,805
6790322	Small Tools Allocation	$ 2,777	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,777
6790321	Stores Allocation	$ 6,601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,601
Cost Sum		$ 191,214	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191,214
Clearings		$ (191,214)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (191,214)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610002347	Redondo Catalyst	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	TEMP	FP-NMG Transm Specifics-New	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 09/30/2024

Description: Install new Catalyst at the Redondo Compressor Station.

Justification: Due to new emission requirements, the Redondo Compressor Station's Catalyst needs to be upgraded.

Alternatives Considered: Considered reducing run hours on the compressor packages. However if alternative is pursued, this would limit compression availability through the year.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No	Still waiting on vendor quote using Espejo Catalyst Quote for this project.	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment T610002347 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 3,744	$ -	$ -	$ -	$ 373	$ -	$ -	$ -	$ -	$ 4,117
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 34	$ 68	$ 68	$ 68	$ 72	$ -	$ -	$ -	$ -	$ 309
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 23	$ 45	$ 45	$ 45	$ 48	$ -	$ -	$ -	$ -	$ 205
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 40,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 3,644	$ -	$ -	$ -	$ 363	$ -	$ -	$ -	$ -	$ 4,007
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251	$ -	$ -	$ -	$ -	$ 251
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307	$ -	$ -	$ -	$ -	$ 307
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,349	$ -	$ -	$ -	$ -	$ 1,349
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,637	$ -	$ -	$ -	$ -	$ 2,637
Cost Sum		$ -	$ -	$ -	$ -	$ 47,444	$ 113	$ 113	$ 113	$ 5,400	$ -	$ -	$ -	$ -	$ 53,183
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,183)	$ -	$ -	$ -	$ (53,183)
Project Net		$ -	$ -	$ -	$ -	$ 47,444	$ 113	$ 113	$ 113	$ 5,400	$ (53,183)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T610002347	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 4,117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,117
7500015	Capitalized AFUDC Debt	$ 309	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 309
7100015	Capitalized AFUDC Equity	$ 205	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 205
6100080	Consultants - Other	$ 40,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,000
6790324	Engineering &Supervisory Allocation	$ 4,007	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,007
6790320	Fleet Allocation	$ 251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251
6790315	I&D Allocated to Capital	$ 307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307
R6010010	SLR Overtime Blended Labor	$ 1,349	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,349
R6010000	SLR Straight Time Blended Labor	$ 2,637	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,637
Cost Sum		$ 53,183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,183
Clearings		$ (53,183)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,183)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624001912**	Replace Outlet Valves on Roswell BS 1	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**PRE-10032**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	05/01/2024	Description	Outlet valves are in cans besides busy highway. Replace in-ground outlet valves with above-ground valves within station fencing. Requires stopples to make tie-ins. WO# 02344362
Estimated In-Service Date	09/30/2024		
Justification	Replace in-ground outlet valves with above-ground valves within station fencing.		
Alternatives Considered	Leave station as is and continue to maintain the valves utilizing NMDOT traffic control plans.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001912 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 8,069	$ -	$ 10,330	$ 9,473	$ -	$ -	$ -	$ -	$ 27,872
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,550	$ 86,887	$ -	$ -	$ -	$ -	$ 174,437
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,061	$ 1,061	$ -	$ -	$ -	$ -	$ 2,122
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,591	$ 1,591	$ -	$ -	$ -	$ -	$ 3,183
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 7,854	$ -	$ 10,054	$ 9,220	$ -	$ -	$ -	$ -	$ 27,127
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,270	$ 735	$ -	$ -	$ -	$ -	$ 2,005
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,554	$ 900	$ -	$ -	$ -	$ -	$ 2,454
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 84,254	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84,254
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,426	$ 4,244	$ -	$ -	$ -	$ -	$ 11,670
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,731	$ 7,426	$ -	$ -	$ -	$ -	$ 20,157
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,955
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 4,647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,647
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 106,778	$ -	$ 133,567	$ 121,537	$ -	$ -	$ -	$ -	$ 361,882
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (361,882)	$ -	$ -	$ -	$ (361,882)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 106,778	$ -	$ 133,567	$ 121,537	$ (361,882)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624001912	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 27,872	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,872
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 174,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 174,437
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 2,122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,122
6030080	Empl Exp - Travel and Lodging	$ 3,183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,183
6790324	Engineering &Supervisory Allocation	$ 27,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,127
6790320	Fleet Allocation	$ 2,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,005
6790315	I&D Allocated to Capital	$ 2,454	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,454
6400100	Mat & Supp - Outside Material Purchases	$ 84,254	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84,254
R6010010	SLR Overtime Blended Labor	$ 11,670	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,670
R6010000	SLR Straight Time Blended Labor	$ 20,157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,157
6790322	Small Tools Allocation	$ 1,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,955
6790321	Stores Allocation	$ 4,647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,647
Cost Sum		$ 361,882	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 361,882
Clearings		$ (361,882)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (361,882)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002342	Replace Meter at Lovington North Irrigation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date		Description	Replace 3" Roots Meter with FloSIC500. This project will require a stopple contractor due to the configuration of the Lovington system being dependent on South Lovington BS.
Estimated In-Service Date	09/30/2024		
Justification	Replace the Roots meter with the FloSIC500 meter for better measurement.		
Alternatives Considered	.The alternative would be to continue to monitor the accuracy of the meter readings and replace/ repair once when they fall below the acceptable standard deviation.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002342 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 4,359	$ 5,950	$ 4,039	$ 531	$ 7,328	$ 7,328	$ -	$ -	$ -	$ -	$ 29,536
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 41	$ 137	$ 231	$ 275	$ 347	$ 480	$ -	$ -	$ -	$ -	$ 1,512
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 27	$ 91	$ 153	$ 182	$ 230	$ 318	$ -	$ -	$ -	$ -	$ 1,002
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 36,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,999
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78,295	$ 78,295	$ -	$ -	$ -	$ -	$ 156,590
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 4,242	$ 5,791	$ 3,931	$ 517	$ 7,133	$ 7,133	$ -	$ -	$ -	$ -	$ 28,747
6790320	Fleet Allocation	$ -	$ -	$ -	$ 357	$ 357	$ 357	$ 357	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,429
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 437	$ 437	$ 437	$ 437	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,749
6010220	Labor Non-Exempt - Overtime	$ -	$ -	$ -	$ 724	$ 724	$ 724	$ 724	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,896
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ 4,948	$ 4,948	$ 4,948	$ 4,948	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,792
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 20,425	$ 20,425	$ 36,631	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,481
6790210	Permitting	$ -	$ -	$ -	$ 20,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 474	$ 474	$ 850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,798
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,126	$ 1,126	$ 2,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,273
Cost Sum		$ -	$ -	$ -	$ 57,160	$ 77,460	$ 54,322	$ 7,972	$ 93,333	$ 93,554	$ -	$ -	$ -	$ -	$ 383,801
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (383,801)	$ -	$ -	$ -	$ (383,801)
Project Net		$ -	$ -	$ -	$ 57,160	$ 77,460	$ 54,322	$ 7,972	$ 93,333	$ 93,554	$ (383,801)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624002342	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 29,536	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,536
7500015	Capitalized AFUDC Debt	$ 1,512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,512
7100015	Capitalized AFUDC Equity	$ 1,002	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,002
6100080	Consultants - Other	$ 36,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,999
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 156,590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 156,590
6790324	Engineering &Supervisory Allocation	$ 28,747	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,747
6790320	Fleet Allocation	$ 1,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,429
6790315	I&D Allocated to Capital	$ 1,749	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,749
6010220	Labor Non-Exempt - Overtime	$ 2,896	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,896
6010210	Labor Non-Exempt - Straight Time	$ 19,792	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,792
6400100	Mat & Supp - Outside Material Purchases	$ 77,481	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,481
6790210	Permitting	$ 20,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000
6790322	Small Tools Allocation	$ 1,798	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,798
6790321	Stores Allocation	$ 4,273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,273
Cost Sum		$ 383,801	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 383,801
Clearings		$ (383,801)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (383,801)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002395	Lea Co#2 ESMv2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2024	Description	upgrade to engine service management version 2 on Lea County Compressor to improve air quality and emissions.
Estimated In-Service Date	08/31/2024		
Justification	Unit is at recommended OEM hours for replacement. Unit is used for off system transport at Lusk.		
Alternatives Considered	Continue to run turbine past recommended swing hours. Unit would then become unreliable.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment T624002395 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 14,568	$ 1,525	$ 2,782	$ -	$ -	$ -	$ -	$ -	$ 18,875
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 138	$ 292	$ 333	$ -	$ -	$ -	$ -	$ -	$ 763
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 92	$ 193	$ 220	$ -	$ -	$ -	$ -	$ -	$ 506
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,000	$ -	$ -	$ -	$ -	$ -	$ 19,000
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,360	$ -	$ -	$ -	$ -	$ -	$ 2,360
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,360	$ -	$ -	$ -	$ -	$ -	$ 6,360
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 14,179	$ 1,484	$ 2,707	$ -	$ -	$ -	$ -	$ -	$ 18,371
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 126	$ 833	$ 126	$ -	$ -	$ -	$ -	$ -	$ 1,085
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 154	$ 1,019	$ 154	$ -	$ -	$ -	$ -	$ -	$ 1,328
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 150,160	$ 3,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,160
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,350	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,350
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,000	$ 7,872	$ 2,000	$ -	$ -	$ -	$ -	$ -	$ 11,872
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 3,484	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,553
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 8,281	$ 165	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,447
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 193,183	$ 21,804	$ 36,042	$ -	$ -	$ -	$ -	$ -	$ 251,029
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (251,029)	$ -	$ -	$ -	$ -	$ (251,029)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 193,183	$ 21,804	$ 36,042	$ (251,029)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624002395	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,875	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,875
7500015	Capitalized AFUDC Debt	$ 763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 763
7100015	Capitalized AFUDC Equity	$ 506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 506
6100080	Consultants - Other	$ 19,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,000
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,360
6030080	Empl Exp - Travel and Lodging	$ 6,360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,360
6790324	Engineering &Supervisory Allocation	$ 18,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,371
6790320	Fleet Allocation	$ 1,085	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,085
6790315	I&D Allocated to Capital	$ 1,328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,328
6400100	Mat & Supp - Outside Material Purchases	$ 153,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,160
R6010010	SLR Overtime Blended Labor	$ 5,350	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,350
R6010000	SLR Straight Time Blended Labor	$ 11,872	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,872
6790322	Small Tools Allocation	$ 3,553	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,553
6790321	Stores Allocation	$ 8,447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,447
Cost Sum		$ 251,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251,029
Clearings		$ (251,029)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (251,029)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001091	UFG Phase 4	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	PRE-08849	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date	08/09/2025	Description	To fix station issues identified through station audit
Estimated In-Service Date	10/18/2025		
Justification	To address station enhancements identified through the station audit program that would improve overall measurement of the station		
Alternatives Considered	Continue to operate station with existing equipment and address enhancements at a later date		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001091 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,880	$ 1,826	$ 355	$ 711	$ 1,422	$ 1,422	$ -	$ 19,615
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 232	$ 494	$ 531	$ 550	$ 586	$ -	$ -	$ 2,392
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 209	$ 445	$ 479	$ 496	$ 528	$ -	$ -	$ 2,157
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,273	$ 22,674	$ -	$ 41,946
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,710	$ 1,541	$ 300	$ 600	$ 1,199	$ 1,199	$ -	$ 16,549
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379	$ 757	$ 227	$ -	$ -	$ 1,363
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464	$ 927	$ 278	$ -	$ -	$ 1,669
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 215,399	$ 28,342	$ -	$ -	$ -	$ -	$ -	$ 243,741
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,668	$ 11,337	$ 3,401	$ -	$ -	$ 20,406
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,967	$ 785	$ -	$ -	$ -	$ -	$ -	$ 6,752
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,212	$ 1,870	$ -	$ -	$ -	$ -	$ -	$ 16,082
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 261,608	$ 35,304	$ 8,175	$ 15,378	$ 26,914	$ 25,295	$ -	$ 372,672
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (347,378)	$ -	$ -	$ (347,378)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 261,608	$ 35,304	$ 8,175	$ 15,378	$ (320,464)	$ 25,295	$ -	$ 25,295

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001188	Odorant Analysis Phase 3	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	METRO	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	05/05/2025	Description	To install odorant monitors at various locations
Estimated In-Service Date	08/12/2025		
Justification	To install Odorant Monitor at various locations		
Alternatives Considered	Monitor odorant utilizing standard O&M procedures		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001188 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 3,838	$ 4,182	$ 344	$ 344	$ 344	$ -	$ -	$ -	$ -	$ 9,053
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 64	$ 198	$ 275	$ 287	$ 300	$ -	$ -	$ -	$ -	$ 1,124
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 58	$ 179	$ 248	$ 259	$ 270	$ -	$ -	$ -	$ -	$ 1,013
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 3,238	$ 3,529	$ 290	$ 290	$ 290	$ -	$ -	$ -	$ -	$ 7,638
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 367	$ 367	$ 367	$ 367	$ -	$ -	$ -	$ -	$ 1,466
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 449	$ 449	$ 449	$ 449	$ -	$ -	$ -	$ -	$ 1,795
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 59,569	$ 59,569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119,138
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 5,487	$ 5,487	$ 5,487	$ 5,487	$ -	$ -	$ -	$ -	$ 21,946
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 1,650	$ 1,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,300
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 3,930	$ 3,930	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,861
Cost Sum		$ -	$ -	$ -	$ -	$ 72,348	$ 79,540	$ 7,459	$ 7,482	$ 7,506	$ -	$ -	$ -	$ -	$ 174,334
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (174,334)	$ -	$ -	$ -	$ -	$ (174,334)
Project Net		$ -	$ -	$ -	$ -	$ 72,348	$ 79,540	$ 7,459	$ 7,482	$ (166,828)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624000990**	UFG meter at Red Lake in Artesia area	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**PRE-08846**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	05/02/2025	Description	To install meters to measure the volume that enters and leaves at this location. Project must be moved to 2022 due to reduction in labor force and current Covid-19 restrictions. WO generated E2341595
Estimated In-Service Date	05/31/2025		
Justification	To install meters to measure the volume that enters and leaves at this point on the system to monitor lost and unaccountable gas		
Alternatives Considered	Continue to operate station with existing equipment and address enhancements at a later date		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624000990 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 27,386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,386
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 407
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 37,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,315
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 71,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,207
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 23,106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,106
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 670	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 670
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 821	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 821
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 309,653	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 309,653
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 8,590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,590
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 8,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,577
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 20,430	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,430
Cost Sum		$ -	$ -	$ -	$ -	$ 510,056	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 510,056
Clearings		$ -	$ -	$ -	$ -	$ -	$ (510,056)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (510,056)
Project Net		$ -	$ -	$ -	$ -	$ 510,056	$ (510,056)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624001903**	Roswell ML Lowering along HWY 285 and E Hobson & Retire 1" Tee	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**PRE-10232**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	08/07/2023	Description: Retire 1" homemade service tee on Roswell ML at Midway Station. Stopple and bypass Roswell ML and replace tee. This project also includes lowering about 410 feet of 6" pipe and 70 feet of 8" along E Hobson Rd and HWY 285 due to a new NMDOT road. WO#2344754 Old project name: Retire 1" Homemade Service Tee at Midway, Roswell ML
Estimated In-Service Date	08/31/2025	

Justification: A 1" homemade tee is located on the Roswell ML. Need to stopple ML and retire section of pipe with tee. Need to remove tee and install new pipe.

Alternatives Considered: Leave tap as is, do nothing

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001903 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 2,826	$ 6,186	$ 2,681	$ -	$ -	$ -	$ -	$ -	$ 11,693
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,234	$ 33,100	$ -	$ -	$ -	$ -	$ -	$ 110,334
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,103	$ 1,103	$ -	$ -	$ -	$ -	$ -	$ 2,207
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,103	$ 1,103	$ -	$ -	$ -	$ -	$ -	$ 2,207
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,386	$ 5,223	$ 2,263	$ -	$ -	$ -	$ -	$ -	$ 9,872
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,327	$ 516	$ -	$ -	$ -	$ -	$ -	$ 1,843
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,625	$ 632	$ -	$ -	$ -	$ -	$ -	$ 2,256
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 44,133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,133
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,827	$ 2,207	$ -	$ -	$ -	$ -	$ -	$ 11,033
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,033	$ 5,517	$ -	$ -	$ -	$ -	$ -	$ 16,550
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,223	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,223
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,912	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,912
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 53,479	$ 113,661	$ 49,122	$ -	$ -	$ -	$ -	$ -	$ 216,262
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (216,262)	$ -	$ -	$ -	$ -	$ (216,262)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 53,479	$ 113,661	$ 49,122	$ (216,262)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001910	Replace Lovington N. Irrigation Meter	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-10031	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	06/22/2025	Description	Lovington North irrigation meter is bypassed and out of service. Replace meter and regs. and install inline filter.
Estimated In-Service Date	08/31/2025		
Justification	Replace meter and reg runs. Install inline filter.		
Alternatives Considered	Leave station as is, do nothing. Rebuild station completely.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001910 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 6,360	$ 7,337	$ 2,733	$ -	$ -	$ -	$ -	$ -	$ 16,430
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 105	$ 329	$ 492	$ -	$ -	$ -	$ -	$ -	$ 926
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 95	$ 297	$ 444	$ -	$ -	$ -	$ -	$ -	$ 835
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 22,067	$ 77,234	$ 33,100	$ -	$ -	$ -	$ -	$ -	$ 132,400
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,103	$ 1,103	$ -	$ -	$ -	$ -	$ -	$ 2,207
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,655	$ 1,655	$ -	$ -	$ -	$ -	$ -	$ 3,310
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 5,366	$ 6,190	$ 2,305	$ -	$ -	$ -	$ -	$ -	$ 13,862
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 958	$ 516	$ -	$ -	$ -	$ -	$ -	$ 1,474
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,173	$ 632	$ -	$ -	$ -	$ -	$ -	$ 1,805
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 77,234	$ 22,067	$ -	$ -	$ -	$ -	$ -	$ -	$ 99,300
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,517	$ 2,207	$ -	$ -	$ -	$ -	$ -	$ 7,723
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,827	$ 5,517	$ -	$ -	$ -	$ -	$ -	$ 14,343
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,139	$ 611	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,751
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 5,096	$ 1,456	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,552
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 118,461	$ 134,753	$ 50,703	$ -	$ -	$ -	$ -	$ -	$ 303,917
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (303,917)	$ -	$ -	$ -	$ -	$ (303,917)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 118,461	$ 134,753	$ 50,703	$ (303,917)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002341	Replace Meter at Lovington South BS	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date		Description	Replace 4" Daniels Meter with FloSIC500. This project will require this work to be done in the summertime due to the configuration of the Lovington system being dependent on South Lovington BS.
Estimated In-Service Date	08/31/2025		
Justification	Replace the Daniels meter with the FloSIC500 meter for better measurement. This station has an increased load and will continue to have increased demand, to save on maintenance and labor the meter should be replaced.		
Alternatives Considered	The alternative would be to continue to monitor the accuracy of the meter readings and replace/ repair once when they fall below the acceptable standard deviation.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No	Continue to monitor the accuracy of the meter readings and replace/ repair once when they fall below the acceptable standard deviation.	
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002341 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 7,911	$ 7,911	$ 7,911	$ -	$ -	$ -	$ -	$ -	$ 23,732
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 128	$ 384	$ 640	$ -	$ -	$ -	$ -	$ -	$ 1,153
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 115	$ 346	$ 577	$ -	$ -	$ -	$ -	$ -	$ 1,039
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 62,425	$ 62,425	$ 62,425	$ -	$ -	$ -	$ -	$ -	$ 187,276
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 6,674	$ 6,674	$ 6,674	$ -	$ -	$ -	$ -	$ -	$ 20,022
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 559	$ 559	$ 559	$ -	$ -	$ -	$ -	$ -	$ 1,676
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 684	$ 684	$ 684	$ -	$ -	$ -	$ -	$ -	$ 2,053
6010220	Labor Non-Exempt - Overtime	$ -	$ -	$ -	$ -	$ -	$ 1,295	$ 1,295	$ 1,295	$ -	$ -	$ -	$ -	$ -	$ 3,886
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ 7,069	$ 7,069	$ 7,069	$ -	$ -	$ -	$ -	$ -	$ 21,207
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 34,900	$ 34,900	$ 34,900	$ -	$ -	$ -	$ -	$ -	$ 104,699
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 19,509	$ 19,509	$ 19,509	$ -	$ -	$ -	$ -	$ -	$ 58,526
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 967	$ 967	$ 967	$ -	$ -	$ -	$ -	$ -	$ 2,900
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,303	$ 2,303	$ 2,303	$ -	$ -	$ -	$ -	$ -	$ 6,908
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 144,539	$ 145,025	$ 145,512	$ -	$ -	$ -	$ -	$ -	$ 435,076
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (435,076)	$ -	$ -	$ -	$ -	$ (435,076)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 144,539	$ 145,025	$ 145,512	$ (435,076)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002364	Replace meter at Navajo North	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	05/01/2025	Description	Replace the turbine meter with an ultrasonic SIC 500 meter. All work is to be accomplished above ground.
Estimated In-Service Date	06/30/2025		
Justification	Replace meter and reg runs.		
Alternatives Considered	Rebuild the station completely due to increased demand for the station that will continue to increase.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002364 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 130	$ 4,082	$ 4,061	$ 2,631	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,905
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 2	$ 71	$ 203	$ 311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 2	$ 64	$ 183	$ 281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 529
6100080	Consultants - Other	$ -	$ -	$ 2,075	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,075
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 36,931	$ 36,932	$ 36,932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110,795
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ 333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 333
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 110	$ 3,444	$ 3,426	$ 2,220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,200
6790320	Fleet Allocation	$ -	$ -	$ -	$ 336	$ 336	$ 336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,009
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 412	$ 412	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,235
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 22,191	$ 22,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,382
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 1,679	$ 1,679	$ 1,679	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,038
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 3,354	$ 3,355	$ 3,355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,063
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 615	$ 615	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,229
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,464	$ 1,464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,928
Cost Sum		$ -	$ -	$ 2,319	$ 74,976	$ 74,857	$ 48,157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200,309
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (200,309)	$ -	$ -	$ -	$ -	$ -	$ -	$ (200,309)
Project Net		$ -	$ -	$ 2,319	$ 74,976	$ 74,857	$ 48,157	$ (200,309)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T680001881**	350 Regulator station at Crouch Mesa	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	**NWNM**	**TEMP**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	05/03/2025	Description	Rebuild existing station, installing regulators and meter at this location.
Estimated In-Service Date	06/30/2025		
Justification	Current station has a single pressure cut and monitor. The new monitor set will use 2in Mooney regulators in a working monitor configuration. The project will also install a meter at this location.		
Alternatives Considered	Continue to operate existing station and monitor the current station setup.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001881 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 12,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,787
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 187
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 117,086	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117,086
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ 552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 552
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 10,789	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,789
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 258
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 316
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 78,613	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 78,613
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ 1,655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,655
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,655
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,207
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,178
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 5,187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,187
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 233,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233,675
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (233,675)	$ -	$ -	$ -	$ -	$ -	$ -	$ (233,675)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 233,675	$ (233,675)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

NMGC Exhibit TCB-9

Integrity Management Specifics

Year	Code	Project Name	Page
2022			
2022	601001466	Farm Tap Modifications Phase II	1
2022	601001984	CP Monitoring Distribution	5
2022	601002034	CP Ground Bed Distribution Phase I	10
2022	610000817	Sewer Camera Inspection	14
2022	610001304	'22 ABQ X-trube Project Ph 1	19
2022	610001917	'22 ABQ X-trube Project Ph 2	23
2022	620000966	ART- Downtown Southwest Bare Main Replacement	27
2022	620000967	ART-Hermosa & First Bare Main Replacement	31
2022	620001865	ART - Bare Main Replacement Freeman Ave 7-inch Phase II	35
2022	625000969	CLA - Sedan PVC Replacement Phase IV	39
2022	625001603	CLA - Research Center PVC Replacement	43
2022	625001604	CLA - Bruce McDaniel PVC Replacement	47
2022	626001483	CLO - Tucumcari Main Line Phase I Bare Main Replacement	51
2022	627001531	LOV - Elvis Jones MP PVC Replacement	55
2022	627001538	LOV - East Lovington Knowles MP PVC Replacement	59
2022	627001606	LOV - Spears Line PVC Replacement	64
2022	627001607	LOV - Motsenbacher PVC Replacement	68
2022	629001011	ROS-West Dexter PVC Replacement	72
2022	629001489	ROS - Hagerman Town Plant PVC Replacement	76
2022	633000952	TOC 7L Bar PVC Replacement Phase III	80
2022	633001029	TOC Hyatt PVC Replacement	84
2022	T601001449	CP Ground Bed Phase I	88
2022	T601002241	2022 ILI Validation Digs	92
2022	T610001292	RSV - Atrisco ML - Atrisco BS	96
2022	T610001308	Material Verification Cutouts - Atrisco 20in	100
2022	T610001406	Mesa Del Sol 10in Make Piggable	104
2022	T610001572	HydroTest Atrisco 20in ML	109
2022	T610001577	HydroTest Atrisco 12in ML Phase 1	113
2022	T610002252	Bowlins Station (# 1631) - Pressure Test & Material Verification	118
2022	T621000868	White Sands Lateral Take Off - MP 23.8 RSV (2020)	122
2022	T621001412	ILI Cutouts Alamogordo ML - Alamo A Line to BV 1.5	126
2022	T624000841	Lovington 6in Make Piggable, material verification, hydrotest and shorted casing replacement	130

NMGC Exhibit TCB-9

Integrity Management Specifics

Year	Code	Project Name	Page
2022	T624001173	RSV Amax ML - Tie-In Amax & Potash Line	135
2022	T624001316	Material Verification AMAX 10 ML	139
2022	T624001319	Potash Retirement - Intrepid East Tap	144
2022	T624001354	Material Verification Cutouts - AMAX - Potash 8in	149
2022	T624001373	RSV Amax ML -10in Midway Block Valve	153
2022	T624001374	RSV - Amax ML - 8 and 6 BV (Take-Off to Lea Co. Comp Sta.)	157
2022	T624001422	Amax 10in Mainline Make Piggable	161
2022	T624001425	AMAX (Northend) Potash 6in Make Piggable	166
2022	T624001444	Amax Potash 8in Mainline Make Piggable	171
2022	T624001504	MAOP Replace Pecos Valley ML - Malaga BS to Amax Ph 2	176
2022	T624001570	HydroTest - Amax 10in ML	181
2022	T624001571	HydroTest - Amax 8in ML	185
2022	T624001574	HydroTest Amax 6in ML (Northend Potash)	189
2022	T624001601	Material Verification Cutouts - AMAX - Potash 6in	193
2022	T624001685	Erosion Mitigation- Lea County ML MP 4.3 (Near DCP 529)	198
2022	T660001082	Make Piggable Update - Taos ML 8 Velarde to Rinconada	202
2022	T660001970	ILI Cutouts - Taos Mainline	207
2022	T680001015	Erosion Mitigation Abq ML Kutz to DOE MP20.2a Bore	211
2022	T680001108	DOE ML I-II-III Make Piggable Split and update	215
2022	T680001916	DOE ML Retire Appurtenances from MP 54. 4 to LA West Phase 1	220
2022	T680002233	Erosion ABQ ML MP 89	225
2023			
2023	601001470	Farm Tap Phase III	229
2023	605001486	CLO - Portales Main Line Phase II Bare Main Replacement	232
2023	610001490	'23 ABQ X-Trube Project Ph1	235
2023	620001500	ROS - Lake Arthur PVC Replacement	239
2023	626001485	CLO - Tucumcari Main Line Phase II Bare Main Replacement	242
2023	627000581	LOV - Eastern Line PVC Replacement	245
2023	629000995	ROS-East Grand Plains PVC Replacement	248
2023	629001492	ROS - West Morgan & Old Dexter Hwy PVC Replacement	251
2023	629001497	ROS - Old Dexter & Old ChicksawCherokee & Ojibwa PVC Replacement	254
2023	629001869	ROS - Bare Main Replacement Shawnee & Cherokee	257

NMGC Exhibit TCB-9

Integrity Management Specifics

Year	Code	Project Name	Page
2023	T601002281	Erosion Mitigation	260
2023	T610001216	Materials Verification Cutouts - Atrisco 12in	263
2023	T660000950	Questa ILI Retrofit	267
2023	T660001072	Make Piggable Update - Taos ML- Pilar to Blueberry Hill	271
2023	T660001201	Erosion Mitigation Taos 31.15 Bore	274
2023	T680001000	ABQ 20in ML Star Lake to Rio Puerco BS Make Piggable (East and West)	277
2023	T680001219	ILI Modifications - Gallup Grants ML	280
2023	T680001634	Hydrotest - ABQ LP Browns Ranch to MP19 and 1,500' of pipe replacement	283
2023	T680001746	RSV Crouch Mesa Lateral - TW Blanco Hub to Farmington (Launcher)	286
2023	T680001926	Retire DOE ML Pipe MP54.4 to LA West	289
2024			
2024	601001471	Farm Tap Phase IV	292
2024	610001804	'24 ABQ X-Trube Project Ph1	294
2024	610001813	ABQ Natalie Ave NW Main and Service Replacements	296
2024	610001919	'24 ABQ X-Trube Project Ph2	298
2024	620001012	ART-Southeast Bare Main Replacement	300
2024	620001605	ROS - Cottonwood Irrigation Lateral Phase II PVC Replacement	302
2024	625001484	CLA - Hi-Line PVC Replacement	304
2024	633002122	TOC Uvas Valley PVC Replacement	306
2024	633002151	TOC Hillburn PVC Replacement	308
2024	T601001440	AC Mitigation Phase II	310
2024	T601001450	CP Ground Bed Phase II	312
2024	T601001818	AC Mitigation Phase I	314
2024	T610001885	Cobisa 10-in ML Make Piggable	316
2024	T621001148	Alamo-Holloman B Line ILI Optimization	318
2024	T624001309	Materials Verification Cutouts Carlsbad ML	320
2024	T624001583	HydroTest Lovington 8in ML	322
2024	T660001185	RSV Taos ML - Hernandez BV # 4	324
2024	T660001780	RSV Taos ML - Rinconada Valve Setting	326
2024	T660001834	MAOP Replacement LA Tech Take-Off	328

NMGC Exhibit TCB-9

Integrity Management Specifics

Year	Code	Project Name	Page
2024	T680000063	MAOP Replace ABQ LP ML 20in West at Torreon Mission	330
2024	T680001100	Abq ML 24in HP Kutz to DOE Make Piggable	332
2024	T680001409	Material Verification Cutouts - ABQ LP Brown's Ranch to Huerfano	334
2024	T680002266	ABQ ML Star Lake to North Side Rio Puerco MP 84.2 - Bore	336
2025			
2025	601001933	La Luz Distribution PE Replacements	338
2025	610001806	'25 ABQ X-Trube Project Ph1	339
2025	610001918	'25 ABQ X-Trube Project Ph3	340
2025	610001920	'25 ABQ X-Trube Project Ph2	341
2025	610002350	PE Legacy Replacement - Metro - Parkway DR NW	342
2025	622002324	PE Legacy Replacement - SW - Morrison Rd	343
2025	624002346	PE Legacy Replacement - SE - Church St Alley	344
2025	629002326	PE Legacy Replacement - SE - Sunset Ave Alley	345
2025	629002333	PE Legacy Replacement - SE - S Lea Ave Alley	346
2025	633001938	T or C Distribution PE Replacement	347
2025	634001940	Tucumcari 30 PSIG Distribution PE Replacements	348
2025	660001944	Santa Fe Calle Espejo PE Replacements	349
2025	660001945	Santa Fe Viejo Rastro PE Replacements	350
2025	660001946	Santa Fe Altazano Dr PE Replacements	351
2025	660001950	Santa Fe Calle Corazon PE Replacements	352
2025	660001951	Santa Fe Willow Way PE Replacements	353
2025	660001952	Santa Fe Via Caballero Del Norte PE Replacements	354
2025	660001953	Santa Fe Corte Del Porto PE Replacements	355
2025	660001957	Santa Fe Rancho Siringo Rd PE Replacements	356
2025	660001958	Santa Fe Brownell Howland Rd PE Replacements	357
2025	660001959	Santa Fe Calle La Mirada PE Replacements	358
2025	660001960	Santa Fe Calle Nueva Vis PE Replacements	359
2025	660001961	Santa Fe Camino De Jacobo PE Replacements	360
2025	660001962	Santa Fe Chestnut St PE Replacements	361
2025	660002319	PE Legacy Replacement - NC - Calle Amanda	362
2025	662002352	PE Legacy Replacement - NC - Calle Chamisal	363
2025	662002356	PE Legacy Replacement - NC - Calle Don Leandro	364
2025	680001936	McGee Park and Lee Acres PE Replacements	365

NMGC Exhibit TCB-9

Integrity Management Specifics

Year	Code	Project Name	Page
2025	680002335	PE Legacy Replacement - NW - N Lincoln Ave	366
2025	680002336	PE Legacy Replacement - NW - Farmview LN	367
2025	684001939	Thoreau Distribution PE Replacements	368
2025	T601001439	AC Mitigation Phase IV	369
2025	T601001441	AC Mitigation Phase III	370
2025	T610001117	Los Lunas 12in Aragon Rd to Los Lunas BV Make Piggable	371
2025	T610001191	Erosion Mitigation Coronado ML MP 3.33 Bore	372
2025	T610002104	Replace Casing on Rio Puerco 16 and I-40	373
2025	T624002138	Replace Casing at Roswell ML #14 RR Crossing	374
2025	T660001781	RSV Taos ML - Pilar Valve Setting	375
2025	T660001783	RSV Questa ML - Blueberry Hill Receiver	376
2025	T660001788	RSV Taos ML- BV Setting at Velarde Compressor	377
2025	T660001795	RSV Taos ML - Alcalde BV Setting No.5	378
2025	T680001189	Erosion Mitigation Brazos ML MP 1.36 Bore	379
2025	T680002031	RSV - ABQ LP ML - Kutz to Huerfano - Browns Ranch BVS #3 MP 12.55	380
2025	T680002267	ABQ ML Wolf Stand to Rio Puerco MP 84.2 - Bore	381

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001466**	Farm Tap Modifications Phase II	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**PRE-09776**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	06/01/2021	Description	2021 - Rebuild 113 farm taps in North Central, 12 in SW, 24 in NW, 16 in Eastern to make inspectable using the low volume standard design (total 115)
Estimated In-Service Date	08/31/2022		
Justification	The purpose of this project is to modify farm taps that are not able to be inspected . In order to complete all of the necessary modifications in 10 years, we would need to rebuild 115 farm taps/year, with 100% being completed in the first 6 years. The inspection policy will be performance based and located in the DIMP. Some of the farm taps should be consolidated and a regulator station built for the new distribution system.		
Alternatives Considered	Replace the fisher 627 and domestic regulators every 3 years instead of checking lockup (mechanical condition)		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001466 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196	$ -	$ 2	$ 242
7500015	Capitalized AFUDC Debt	$ -	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 2	$ 3	$ 50
7100015	Capitalized AFUDC Equity	$ -	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 1	$ 1	$ 68
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,087	$ -	$ 38	$ 1,125
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132	$ -	$ 3	$ 136
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12	$ -	$ 0	$ 12
Cost Sum		$ -	$ 153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,429	$ 3	$ 47	$ 1,632
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (153)	$ -	$ -	$ -	$ -	$ (153)
Project Net		$ -	$ 153	$ -	$ -	$ -	$ -	$ -	$ -	$ (153)	$ -	$ 1,429	$ 3	$ 47	$ 1,479

Cost Year 02	Investment 601001466	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242
7500015	Capitalized AFUDC Debt	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
7100015	Capitalized AFUDC Equity	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,125
6790324	Engineering &Supervisory Allocation	$ 136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136
6790315	I&D Allocated to Capital	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
Cost Sum		$ 1,632	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,632
Clearings		$ (153)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (153)
Project Net		$ 1,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,479

Cost Year 03	Investment 601001466	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242
7500015	Capitalized AFUDC Debt	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
7100015	Capitalized AFUDC Equity	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,125
6790324	Engineering &Supervisory Allocation	$ 136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136
6790315	I&D Allocated to Capital	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
Cost Sum		$ 1,632	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,632
Clearings		$ (153)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (153)
Project Net		$ 1,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,479

Cost Year 04	Investment 601001466	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242
7500015	Capitalized AFUDC Debt	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
7100015	Capitalized AFUDC Equity	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,125
6790324	Engineering &Supervisory Allocation	$ 136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136
6790315	I&D Allocated to Capital	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
Cost Sum		$ 1,632	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,632
Clearings		$ (153)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (153)
Project Net		$ 1,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,479

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001984	CP Monitoring Distribution	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	NEW-15604	FP-NMG Dist Specifics-New	Literal

Project Information

Construction Start Date: 10/18/2021
Estimated In-Service Date: 07/15/2023

Description: The purpose of this project is to install remote monitoring Trackers LT on the 32 distribution critical bonds and Watchdogs Scouts on 13 distribution rectifiers.
11/22/2021 - install remote monitoring units on 94 distribution rectifiers.

Justification: The CP monitoring system will allow for real-time cathodic protection data. It has the ability to alarm notify when critical bonds are not working properly. Stray DC current can have a detrimental effect the integrity of a pipeline and bonding is an effective mitigation technique. CP techs will be able to acquire pipe-to-soil and current readings at bond locations in real time. This program will help ensure continual monitoring of the pipeline while freeing up hours of personnel and increasing productivity. Remote monitoring on critical bonds will also reduce emissions as CP techs will be able to monitor bonds remotely.

PHMSA has a notice of proposed rule-making allowing critical bonds to be inspected only 1x per year if there is remote monitoring as opposed to the 6x per year requirement.

Alternatives Considered: Continue inspecting critical bonds at the site 6x per year.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment 601001984 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 5,243	$ 3,139	$ 521	$ (1,022)	$ 1,590	$ 1,143	$ 66	$ 1,095	$ 839	$ 18	$ 635	$ 360	$ 13,628
7500015	Capitalized AFUDC Debt	$ -	$ 712	$ 1,002	$ 937	$ 578	$ 543	$ 646	$ 791	$ 1,216	$ 1,345	$ 1,300	$ 1,316	$ 1,494	$ 11,881
7100015	Capitalized AFUDC Equity	$ -	$ 1,073	$ 809	$ 1,037	$ 1,513	$ 930	$ 852	$ 844	$ 289	$ 113	$ 465	$ 554	$ 484	$ 8,961
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74	$ -	$ -	$ -	$ -	$ 74
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 408	$ -	$ -	$ -	$ -	$ 408
6790324	Engineering &Supervisory Allocation	$ -	$ 230	$ 6,954	$ 1,093	$ (1,398)	$ 1,501	$ 1,199	$ 71	$ 1,106	$ 429	$ 12	$ 321	$ 523	$ 12,040
6790320	Fleet Allocation	$ -	$ 21	$ 111	$ 350	$ 257	$ 1,039	$ 703	$ 48	$ 510	$ 461	$ -	$ 199	$ 302	$ 4,001
C6020000	Fringe Adder	$ -	$ 57	$ 266	$ 843	$ 951	$ 1,810	$ 1,607	$ 88	$ 978	$ 908	$ -	$ 545	$ 724	$ 8,776
6790315	I&D Allocated to Capital	$ -	$ 23	$ 187	$ 127	$ 42	$ 252	$ 221	$ 23	$ 539	$ 447	$ 1	$ 274	$ 290	$ 2,427
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ 16
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 21,004	$ (854)	$ (11,909)	$ 969	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,210
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 1,064	$ 17,071	$ 297	$ 303	$ 3,231	$ 1,492	$ -	$ 671	$ -	$ 99	$ 394	$ 2,377	$ 26,999
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 124	$ -	$ 411	$ -	$ 536
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ (51)	$ -	$ -	$ -	$ 8	$ -	$ -	$ -	$ -	$ (43)
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 17	$ 79	$ 250	$ 282	$ 536	$ 476	$ 26	$ 290	$ 269	$ -	$ 162	$ 214	$ 2,600
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 765	$ 267	$ 319	$ -	$ 346	$ 287	$ -	$ 841	$ 525	$ 3,351
R6010000	SLR Straight Time Blended Labor	$ -	$ 213	$ 986	$ 3,123	$ 2,757	$ 6,435	$ 5,632	$ 325	$ 3,274	$ 3,075	$ -	$ 1,178	$ 2,155	$ 29,153
6790322	Small Tools Allocation	$ -	$ 70	$ 1,757	$ (25)	$ (379)	$ 138	$ 60	$ -	$ 27	$ -	$ 5	$ 7	$ 54	$ 1,716
6790321	Stores Allocation	$ -	$ 87	$ 1,881	$ (37)	$ (795)	$ 744	$ 170	$ -	$ 54	$ -	$ 7	$ 8	$ 217	$ 2,337
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ -	$ 8,810	$ 55,246	$ 7,664	$ (8,106)	$ 19,985	$ 14,519	$ 2,282	$ 10,918	$ 8,297	$ 1,907	$ 6,844	$ 9,720	$ 138,088

Clearings	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net	$ -	$ 8,810	$ 55,246	$ 7,664	$ (8,106)	$ 19,985	$ 14,519	$ 2,282	$ 10,918	$ 8,297	$ 1,907	$ 6,844	$ 9,720	$ 138,088			

Cost Year 02	Investment 601001984	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,628	$ 104	$ 81	$ 1,299	$ 121	$ 187	$ 491	$ 384	$ -	$ -	$ -	$ -	$ -	$ 16,295
7500015	Capitalized AFUDC Debt	$ 11,881	$ 1,155	$ 660	$ 639	$ 671	$ 1,877	$ 1,890	$ 1,907	$ -	$ -	$ -	$ -	$ -	$ 20,681
7100015	Capitalized AFUDC Equity	$ 8,961	$ 898	$ 1,470	$ 1,460	$ 1,511	$ 410	$ 413	$ 417	$ -	$ -	$ -	$ -	$ -	$ 15,540
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 74	$ -	$ -	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
6030080	Empl Exp - Travel and Lodging	$ 408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 408
6790324	Engineering &Supervisory Allocation	$ 12,040	$ 84	$ 90	$ 814	$ 137	$ 182	$ 476	$ 372	$ -	$ -	$ -	$ -	$ -	$ 14,194
6790320	Fleet Allocation	$ 4,001	$ -	$ 65	$ 153	$ 101	$ 107	$ 108	$ 111	$ -	$ -	$ -	$ -	$ -	$ 4,645
C6020000	Fringe Adder	$ 8,776	$ -	$ 108	$ 336	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,381
6790315	I&D Allocated to Capital	$ 2,427	$ 4	$ 32	$ 125	$ 47	$ 138	$ 138	$ 142	$ -	$ -	$ -	$ -	$ -	$ 3,052
6400020	Mat & Supp - General and Office Supplies	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6401000	Mat & Supp - Inventory Issue	$ 9,210	$ -	$ -	$ 2,893	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,103
6400100	Mat & Supp - Outside Material Purchases	$ 26,999	$ 693	$ -	$ 4,023	$ -	$ -	$ 2,685	$ 1,695	$ -	$ -	$ -	$ -	$ -	$ 36,095
6400500	Mat & Supp - Parts	$ 536	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536
6400510	Mat & Supp - Small Tools	$ (43)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (43)
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ (737)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (737)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ (315)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (315)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 2,600	$ -	$ 32	$ 100	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,780
R6010010	SLR Overtime Blended Labor	$ 3,351	$ -	$ -	$ -	$ -	$ 500	$ 500	$ 500	$ -	$ -	$ -	$ -	$ -	$ 4,851
R6010000	SLR Straight Time Blended Labor	$ 29,153	$ -	$ 400	$ 1,244	$ 596	$ 1,201	$ 1,206	$ 1,250	$ -	$ -	$ -	$ -	$ -	$ 35,051
6790322	Small Tools Allocation	$ 1,716	$ 53	$ -	$ 142	$ -	$ -	$ 70	$ 44	$ -	$ -	$ -	$ -	$ -	$ 2,025
6790321	Stores Allocation	$ 2,337	$ 85	$ -	$ 415	$ -	$ -	$ 167	$ 105	$ -	$ -	$ -	$ -	$ -	$ 3,108
6500010	Transportation - Vehicle expense	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ 138,088	$ 3,076	$ 2,938	$ 12,655	$ 3,393	$ 4,602	$ 8,144	$ 6,927	$ -	$ -	$ -	$ -	$ -	$ 179,822
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (179,822)	$ -	$ -	$ -	$ -	$ -	$ (179,822)
Project Net		$ 138,088	$ 3,076	$ 2,938	$ 12,655	$ 3,393	$ 4,602	$ 8,144	$ (172,896)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001984	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,295
7500015	Capitalized AFUDC Debt	$ 20,681	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,681
7100015	Capitalized AFUDC Equity	$ 15,540	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,540
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
6030080	Empl Exp - Travel and Lodging	$ 408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 408
6790324	Engineering &Supervisory Allocation	$ 14,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,194
6790320	Fleet Allocation	$ 4,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,645
C6020000	Fringe Adder	$ 9,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,381
6790315	I&D Allocated to Capital	$ 3,052	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,052
6400020	Mat & Supp - General and Office Supplies	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6401000	Mat & Supp - Inventory Issue	$ 12,103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,103
6400100	Mat & Supp - Outside Material Purchases	$ 36,095	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,095
6400500	Mat & Supp - Parts	$ 536	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536
6400510	Mat & Supp - Small Tools	$ (43)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (43)
6408999	Materials & Supplies Expense Reclass	$ (737)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (737)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (315)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (315)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 2,780	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,780
R6010010	SLR Overtime Blended Labor	$ 4,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,851
R6010000	SLR Straight Time Blended Labor	$ 35,051	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,051
6790322	Small Tools Allocation	$ 2,025	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,025
6790321	Stores Allocation	$ 3,108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,108
6500010	Transportation - Vehicle expense	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ 179,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179,822
Clearings		$ (179,822)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (179,822)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601001984	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,295
7500015	Capitalized AFUDC Debt	$ 20,681	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,681
7100015	Capitalized AFUDC Equity	$ 15,540	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,540
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
6030080	Empl Exp - Travel and Lodging	$ 408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 408
6790324	Engineering &Supervisory Allocation	$ 14,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,194
6790320	Fleet Allocation	$ 4,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,645
C6020000	Fringe Adder	$ 9,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,381
6790315	I&D Allocated to Capital	$ 3,052	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,052
6400020	Mat & Supp - General and Office Supplies	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6401000	Mat & Supp - Inventory Issue	$ 12,103	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,103
6400100	Mat & Supp - Outside Material Purchases	$ 36,095	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,095
6400500	Mat & Supp - Parts	$ 536	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536
6400510	Mat & Supp - Small Tools	$ (43)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (43)
6408999	Materials & Supplies Expense Reclass	$ (737)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (737)
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6798999	Other Operational Expense Reclass	$ (315)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (315)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 2,780	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,780
R6010010	SLR Overtime Blended Labor	$ 4,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,851
R6010000	SLR Straight Time Blended Labor	$ 35,051	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,051
6790322	Small Tools Allocation	$ 2,025	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,025
6790321	Stores Allocation	$ 3,108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,108
6500010	Transportation - Vehicle expense	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
Cost Sum		$ 179,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179,822
Clearings		$ (179,822)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (179,822)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601002034	CP Ground Bed Distribution Phase I	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	PRE-10116	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date: 07/05/2022
Estimated In-Service Date: 12/31/2023

Description: Install four distribution groundbeds and rectifiers to replace aging groundbeds and/or anode systems. The four groundbeds that will be installed are Old Laguna (NW), COU (NW), Farmington HP (NW) and El Rancho (NC).

Justification: NMGC has 100 existing CP ground beds on transmission pipelines. The ground beds are designed with a 25 year life-span. In order to keep up with the ground bed replacement we should be installing five (5) per year. Lack of CP caused by a depleted ground be can be a contributing factor to corrosion and eventually leaks on the system. Permitting for replacing a ground bed can take a long time. Waiting until the system is having down CP reads is too late to get a ground bed installed in time to make the 12month interval required by code to have the readings back up. This will allow NMGC to budget and proactively replace the ground beds.

Alternatives Considered: Continue to monitor ground beds and replace as they start failing and take a reactive approach

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601002034 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995	$ 443	$ 1,438
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ 40	$ 51
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ 13	$ 18
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,379	$ 7,379
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 502	$ 644	$ 1,146
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ -	$ 82
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 291	$ -	$ 291
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176	$ 45	$ 221
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,072	$ -	$ -	$ 4,072
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86	$ -	$ 86
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,080	$ -	$ 1,080
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219	$ -	$ -	$ 219
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 308	$ -	$ -	$ 308
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,599	$ 3,229	$ 8,564	$ 16,392
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,599	$ 3,229	$ 8,564	$ 16,392

Cost Year 02	Investment 601002034	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,438	$ -	$ -	$ -	$ -	$ 89	$ 879	$ 10,245	$ 10,039	$ 88	$ 1,501	$ 1,101	$ -	$ 25,381
7500015	Capitalized AFUDC Debt	$ 51	$ 24	$ 13	$ 14	$ 13	$ 62	$ 80	$ 277	$ 633	$ 811	$ 839	$ 885	$ -	$ 3,702
7100015	Capitalized AFUDC Equity	$ 18	$ 18	$ 30	$ 30	$ 30	$ 14	$ 18	$ 60	$ 138	$ 177	$ 183	$ 193	$ -	$ 909
6100080	Consultants - Other	$ 7,379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,379
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,573	$ 86,962	$ -	$ 13,633	$ 10,000	$ -	$ 198,168
6790324	Engineering &Supervisory Allocation	$ 1,146	$ -	$ -	$ -	$ -	$ 86	$ 852	$ 9,931	$ 9,731	$ 85	$ 1,455	$ 1,068	$ -	$ 24,355
6790320	Fleet Allocation	$ 82	$ -	$ -	$ -	$ -	$ 38	$ 197	$ 197	$ 51	$ 51	$ -	$ -	$ -	$ 616
C6020000	Fringe Adder	$ 291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 291
6790315	I&D Allocated to Capital	$ 221	$ -	$ -	$ -	$ -	$ 49	$ 253	$ 253	$ 66	$ 65	$ -	$ -	$ -	$ 906
6400100	Mat & Supp - Outside Material Purchases	$ 4,072	$ -	$ -	$ -	$ -	$ 200	$ 4,741	$ 2,280	$ 3,297	$ -	$ -	$ -	$ -	$ 14,590
C6900040	Payroll Tax Adder	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86
R6010010	SLR Overtime Blended Labor	$ 1,080	$ -	$ -	$ -	$ -	$ 100	$ 320	$ 320	$ -	$ -	$ -	$ -	$ -	$ 1,820
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 500	$ 2,800	$ 2,800	$ 812	$ 800	$ -	$ -	$ -	$ 7,712
6790322	Small Tools Allocation	$ 219	$ -	$ -	$ -	$ -	$ 5	$ 123	$ 59	$ 85	$ -	$ -	$ -	$ -	$ 492
6790321	Stores Allocation	$ 308	$ -	$ -	$ -	$ -	$ 12	$ 294	$ 142	$ 205	$ -	$ -	$ -	$ -	$ 961
Cost Sum		$ 16,392	$ 42	$ 43	$ 44	$ 43	$ 1,154	$ 10,557	$ 114,137	$ 112,019	$ 2,077	$ 17,612	$ 13,247	$ -	$ 287,368
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (287,368)	$ (287,368)
Project Net		$ 16,392	$ 42	$ 43	$ 44	$ 43	$ 1,154	$ 10,557	$ 114,137	$ 112,019	$ 2,077	$ 17,612	$ 13,247	$ (287,368)	$ -

Cost Year 03	Investment 601002034	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 25,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,381
7500015	Capitalized AFUDC Debt	$ 3,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,702
7100015	Capitalized AFUDC Equity	$ 909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 909
6100080	Consultants - Other	$ 7,379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,379
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 198,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198,168
6790324	Engineering &Supervisory Allocation	$ 24,355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,355
6790320	Fleet Allocation	$ 616	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 616
C6020000	Fringe Adder	$ 291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 291
6790315	I&D Allocated to Capital	$ 906	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 906
6400100	Mat & Supp - Outside Material Purchases	$ 14,590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,590
C6900040	Payroll Tax Adder	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86
R6010010	SLR Overtime Blended Labor	$ 1,820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,820
R6010000	SLR Straight Time Blended Labor	$ 7,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,712
6790322	Small Tools Allocation	$ 492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 492
6790321	Stores Allocation	$ 961	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 961
Cost Sum		$ 287,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287,368
Clearings		$ (287,368)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (287,368)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 601002034	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 25,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,381
7500015	Capitalized AFUDC Debt	$ 3,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,702
7100015	Capitalized AFUDC Equity	$ 909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 909
6100080	Consultants - Other	$ 7,379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,379
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 198,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 198,168
6790324	Engineering &Supervisory Allocation	$ 24,355	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,355
6790320	Fleet Allocation	$ 616	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 616
C6020000	Fringe Adder	$ 291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 291
6790315	I&D Allocated to Capital	$ 906	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 906
6400100	Mat & Supp - Outside Material Purchases	$ 14,590	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,590
C6900040	Payroll Tax Adder	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86
R6010010	SLR Overtime Blended Labor	$ 1,820	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,820
R6010000	SLR Straight Time Blended Labor	$ 7,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,712
6790322	Small Tools Allocation	$ 492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 492
6790321	Stores Allocation	$ 961	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 961
Cost Sum		$ 287,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 287,368
Clearings		$ (287,368)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (287,368)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**610000817**	Sewer Camera Inspection	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	**METRO**	**PRE-08904**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date: 02/07/2020

Estimated In-Service Date: 12/31/2026

Description: The purpose of this project is to perform a camera inspection of all sewer lines to identify any gas line crossbores. This will be a 20 year project that will repair all discovered crossbores to prevent damage to gas lines that can result in catastrophic damages.
2020 - 2035 - Inspecting Albuquerque - 1 push truck, 1 lateral launch, 1 cleaning crew
2020-2022 Silver City Townplant - 1 push truck/1 lateral launch (2020), add 1 push & Lateral in 2021 and 2022
2022-2024 Roswell Townplant - 3 push truck, 3 lateral launch 2022, add 1 of each in 2024

Justification: NMGC occasionally faces situations where it is not practical to install gas pipeline using an open trench. In these instances, NMGC or its contractors bore a hole underground and insert pipe through the bore. At times, this process results in the unintentional intersection of a gas pipeline and a sewer line, which is called a cross-bore. A cross bore can result in a safety risk when a homeowner or plumber attempts repair work to a sewer line outside the premise using mechanical cleaning or "snake" machines. These machines could sever a gas line and cause a gas leak, which could result in a hazardous situation. Although not common, NMGC has found multiple cross bores in its system, all of which were remedied upon discovery.
As is being done throughout the country, NMGC is undertaking a program to perform sewer camera inspections to identify, address and repair instances where a gas line has passed through or intersected with a sewer line. The inspection program covers all of NMGC's service areas and involves inserting cameras into the sewer line.

Alternatives Considered: Take a reactive approach to the cross-bore risk and address conflicts as they arise. Increase public awareness to try and mitigate some risk associated with clearing of blocked sewer lines.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	No system model required	
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment 610000817 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 4,318	$ 17,958	$ 14,427	$ 30,086	$ 36,795	$ 43,789	$ 48,756	$ 57,945	$ 70,973	$ 79,981	$ 76,796	$ 15,870	$ 497,693
7500015	Capitalized AFUDC Debt	$ -	$ 1	$ 352	$ 852	$ 939	$ 1,350	$ 2,191	$ 3,465	$ 6,499	$ 8,512	$ 9,564	$ 11,724	$ 14,991	$ 60,440
7100015	Capitalized AFUDC Equity	$ -	$ 1	$ 284	$ 942	$ 2,459	$ 2,312	$ 2,888	$ 3,697	$ 1,542	$ 713	$ 3,416	$ 4,939	$ 4,853	$ 28,046
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,543	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,543
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 212,363	$ 364,600	$ 31,124	$ 345,067	$ 294,506	$ 335,722	$ 323,743	$ 320,622	$ 392,300	$ 493,046	$ 425,350	$ 359,370	$ 3,897,814
6790324	Engineering &Supervisory Allocation	$ -	$ 107	$ 39,781	$ 30,223	$ 41,143	$ 34,737	$ 45,912	$ 52,796	$ 58,535	$ 36,276	$ 54,143	$ 38,748	$ 23,088	$ 455,489
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ 215	$ -	$ -	$ -	$ -	$ -	$ -	$ 215
6790320	Fleet Allocation	$ -	$ -	$ -	$ 75	$ -	$ -	$ 62	$ -	$ -	$ 88	$ -	$ -	$ -	$ 225
C6020000	Fringe Adder	$ -	$ 273	$ -	$ 191	$ -	$ -	$ 150	$ -	$ -	$ 190	$ -	$ -	$ -	$ 803
6790315	I&D Allocated to Capital	$ -	$ 5	$ 948	$ 745	$ 983	$ 830	$ 1,115	$ 2,413	$ 5,268	$ 3,328	$ 4,873	$ 3,487	$ 1,616	$ 25,613
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ 81	$ -	$ 57	$ -	$ -	$ 44	$ -	$ -	$ 56	$ -	$ -	$ -	$ 238
6790255	Selling and Marketing Expense	$ -	$ -	$ 1,942	$ 647	$ 647	$ 7,120	$ 647	$ 1,295	$ 1,295	$ 1,293	$ 1,293	$ 1,293	$ -	$ 17,471
R6010010	SLR Overtime Blended Labor	$ -	$ 1,010	$ -	$ 438	$ -	$ -	$ 289	$ -	$ -	$ 346	$ -	$ -	$ -	$ 2,083
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 268	$ -	$ -	$ 265	$ -	$ -	$ 358	$ -	$ -	$ -	$ 891
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 218,158	$ 425,865	$ 79,990	$ 421,325	$ 377,649	$ 440,861	$ 436,163	$ 451,707	$ 514,433	$ 646,316	$ 562,337	$ 419,790	$ 4,994,593
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 218,158	$ 425,865	$ 79,990	$ 421,325	$ 377,649	$ 440,861	$ 436,163	$ 451,707	$ 514,433	$ 646,316	$ 562,337	$ 419,790	$ 4,994,593

Cost Year 02	Investment 610000817	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 497,693	$ 33,784	$ 57,146	$ 44,839	$ 49,104	$ 33,440	$ 33,440	$ 33,440	$ 27,934	$ 27,934	$ 27,934	$ 27,934	$ 19,810	$ 914,433
7500015	Capitalized AFUDC Debt	$ 60,440	$ 0	$ 400	$ 1,100	$ 1,715	$ 41,328	$ 42,499	$ 43,670	$ 44,745	$ 45,723	$ 46,701	$ 47,680	$ 48,516	$ 424,515
7100015	Capitalized AFUDC Equity	$ 28,046	$ 0	$ 890	$ 2,436	$ 3,860	$ 9,027	$ 9,283	$ 9,538	$ 9,773	$ 9,987	$ 10,201	$ 10,414	$ 10,597	$ 114,052
6100080	Consultants - Other	$ 7,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,543
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,897,814	$ 350,188	$ 379,680	$ 297,818	$ 326,066	$ 300,000	$ 300,000	$ 300,000	$ 250,000	$ 250,000	$ 250,000	$ 250,000	$ 176,230	$ 7,327,796
6790324	Engineering &Supervisory Allocation	$ 455,489	$ 27,299	$ 63,197	$ 28,094	$ 55,586	$ 32,415	$ 32,415	$ 32,415	$ 27,077	$ 27,077	$ 27,077	$ 27,077	$ 19,203	$ 854,422
6790199	Fees - Miscellaneous	$ 215	$ -	$ -	$ 377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 592
6790320	Fleet Allocation	$ 225	$ -	$ -	$ -	$ -	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 1,112
C6020000	Fringe Adder	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
6790315	I&D Allocated to Capital	$ 25,613	$ 1,365	$ 3,160	$ 1,405	$ 2,779	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 142	$ 35,458
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ 752	$ 752	$ 752	$ 752	$ 752	$ 752	$ 752	$ 752	$ 6,015
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
C6900040	Payroll Tax Adder	$ 238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 238
6790255	Selling and Marketing Expense	$ 17,471	$ -	$ 1,293	$ 646	$ 1,293	$ 1,128	$ 1,128	$ 1,128	$ 1,128	$ 1,128	$ 1,128	$ 1,128	$ 1,128	$ 29,724
R6010010	SLR Overtime Blended Labor	$ 2,083	$ -	$ -	$ -	$ -	$ 752	$ 752	$ 752	$ 752	$ 752	$ 752	$ 752	$ 752	$ 8,097
R6010000	SLR Straight Time Blended Labor	$ 891	$ -	$ -	$ -	$ -	$ 1,002	$ 1,002	$ 1,002	$ 1,002	$ 1,002	$ 1,002	$ 1,002	$ 1,002	$ 8,911
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 1	$ -	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 19	$ 156
6790321	Stores Allocation	$ -	$ -	$ -	$ 2	$ -	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 47	$ 375
Cost Sum		$ 4,994,593	$ 412,637	$ 505,765	$ 376,800	$ 440,403	$ 420,163	$ 421,590	$ 423,017	$ 363,482	$ 364,674	$ 365,866	$ 367,058	$ 278,308	$ 9,734,356
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 4,994,593	$ 412,637	$ 505,765	$ 376,800	$ 440,403	$ 420,163	$ 421,590	$ 423,017	$ 363,482	$ 364,674	$ 365,866	$ 367,058	$ 278,308	$ 9,734,356

Cost Year 03	Investment 610000817	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 914,433	$ 28,473	$ 28,473	$ 28,473	$ 28,473	$ 28,473	$ 37,833	$ 35,961	$ 28,473	$ 28,473	$ 28,473	$ 28,473	$ 28,473	$ 1,272,954
7500015	Capitalized AFUDC Debt	$ 424,515	$ 23,039	$ 23,556	$ 24,073	$ 24,590	$ 25,107	$ 25,709	$ 26,378	$ 26,963	$ 27,480	$ 27,997	$ 28,514	$ 29,031	$ 736,952
7100015	Capitalized AFUDC Equity	$ 114,052	$ 15,270	$ 15,613	$ 15,955	$ 16,298	$ 16,641	$ 17,039	$ 17,483	$ 17,871	$ 18,214	$ 18,556	$ 18,899	$ 19,242	$ 321,133
6100080	Consultants - Other	$ 7,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,543
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 7,327,796	$ 300,000	$ 300,000	$ 300,000	$ 300,000	$ 300,000	$ 400,000	$ 380,000	$ 300,000	$ 300,000	$ 300,000	$ 300,000	$ 300,000	$ 11,107,796
6790324	Engineering &Supervisory Allocation	$ 854,422	$ 27,712	$ 27,712	$ 27,712	$ 27,712	$ 27,712	$ 36,822	$ 35,000	$ 27,712	$ 27,712	$ 27,712	$ 27,712	$ 27,712	$ 1,203,368
6790199	Fees - Miscellaneous	$ 592	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 592
6790320	Fleet Allocation	$ 1,112	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 111	$ 2,442
C6020000	Fringe Adder	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
6790315	I&D Allocated to Capital	$ 35,458	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 136	$ 37,085
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 6,015	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 15,059
6400100	Mat & Supp - Outside Material Purchases	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
6400500	Mat & Supp - Parts	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
C6900040	Payroll Tax Adder	$ 238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 238
6790255	Selling and Marketing Expense	$ 29,724	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 1,667	$ 49,724
R6010010	SLR Overtime Blended Labor	$ 8,097	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 754	$ 17,141
R6010000	SLR Straight Time Blended Labor	$ 8,911	$ 1,005	$ 1,005	$ 1,005	$ 1,005	$ 1,005	$ 1,005	$ 1,005	$ 1,005	$ 1,005	$ 1,005	$ 1,005	$ 1,005	$ 20,969
6790322	Small Tools Allocation	$ 156	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 17	$ 366
6790321	Stores Allocation	$ 375	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 42	$ 874
Cost Sum		$ 9,734,356	$ 398,978	$ 399,838	$ 400,697	$ 401,557	$ 402,417	$ 521,887	$ 499,307	$ 405,504	$ 406,363	$ 407,223	$ 408,082	$ 408,942	$ 14,795,152
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 9,734,356	$ 398,978	$ 399,838	$ 400,697	$ 401,557	$ 402,417	$ 521,887	$ 499,307	$ 405,504	$ 406,363	$ 407,223	$ 408,082	$ 408,942	$ 14,795,152

Cost Year 04	Investment 610000817	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,272,954	$ 18,484	$ 18,484	$ 18,484	$ 18,484	$ 18,484	$ 18,484	$ 18,484	$ 18,484	$ 18,484	$ 18,484	$ 18,484	$ 18,484	$ 1,494,758
7500015	Capitalized AFUDC Debt	$ 736,952	$ 38,014	$ 38,599	$ 39,183	$ 39,767	$ 40,352	$ 40,936	$ 41,520	$ 42,105	$ 42,689	$ 43,273	$ 43,858	$ 44,442	$ 1,231,692
7100015	Capitalized AFUDC Equity	$ 321,133	$ 34,267	$ 34,793	$ 35,320	$ 35,847	$ 36,373	$ 36,900	$ 37,427	$ 37,954	$ 38,480	$ 39,007	$ 39,534	$ 40,061	$ 767,095
6100080	Consultants - Other	$ 7,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,543
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 11,107,796	$ 290,291	$ 290,291	$ 290,291	$ 290,291	$ 290,291	$ 290,291	$ 290,291	$ 290,291	$ 290,291	$ 290,291	$ 290,291	$ 290,291	$ 14,591,291
6790324	Engineering &Supervisory Allocation	$ 1,203,368	$ 15,595	$ 15,595	$ 15,595	$ 15,595	$ 15,595	$ 15,595	$ 15,595	$ 15,595	$ 15,595	$ 15,595	$ 15,595	$ 15,595	$ 1,390,504
6790199	Fees - Miscellaneous	$ 592	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 592
6790320	Fleet Allocation	$ 2,442	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 119	$ 3,865
C6020000	Fringe Adder	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
6790315	I&D Allocated to Capital	$ 37,085	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 145	$ 38,828
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 15,059	$ 1,017	$ 1,017	$ 1,017	$ 1,017	$ 1,017	$ 1,017	$ 1,017	$ 1,017	$ 1,017	$ 1,017	$ 1,017	$ 1,017	$ 27,264
6400100	Mat & Supp - Outside Material Purchases	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
6400500	Mat & Supp - Parts	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
C6900040	Payroll Tax Adder	$ 238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 238
6790255	Selling and Marketing Expense	$ 49,724	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 1,683	$ 69,919
R6010010	SLR Overtime Blended Labor	$ 17,141	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 761	$ 26,273
R6010000	SLR Straight Time Blended Labor	$ 20,969	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 1,015	$ 33,145
6790322	Small Tools Allocation	$ 366	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 28	$ 704
6790321	Stores Allocation	$ 874	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 67	$ 1,680
Cost Sum		$ 14,795,152	$ 401,485	$ 402,596	$ 403,707	$ 404,818	$ 405,929	$ 407,041	$ 408,152	$ 409,263	$ 410,374	$ 411,485	$ 412,596	$ 413,707	$ 19,686,305
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 14,795,152	$ 401,485	$ 402,596	$ 403,707	$ 404,818	$ 405,929	$ 407,041	$ 408,152	$ 409,263	$ 410,374	$ 411,485	$ 412,596	$ 413,707	$ 19,686,305

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001304	22 ABQ X-trube Project Ph 1	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-09045	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 08/30/2022
Description: Replace 250 DC xtrube services with PE

Justification: X-trube services have been identified within the distribution integrity management program with a higher relative risk as compared with other assets within NMGC's distribution system. This project is to replace x-trube services which contain thin wall tubing and a dresser coupling. Replace with PE.

Alternatives Considered: Continue to perform accelerated leak surveys every 30 months and replace the services as they are found to leak.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001304 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 6,492	$ 5,855	$ 28,758	$ 54,736	$ 24,252	$ 80,569	$ -	$ -	$ -	$ 160	$ 200,822
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ (10,545)	$ -	$ -	$ 6,547	$ -	$ -	$ -	$ -	$ (3,998)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 115,463	$ 204,569	$ 390,742	$ 234,088	$ 274,028	$ -	$ -	$ -	$ -	$ 1,218,889
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 113	$ -	$ 248	$ -	$ -	$ -	$ -	$ 361
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 13,601	$ 8,007	$ 27,149	$ 57,391	$ 26,262	$ 81,390	$ -	$ -	$ -	$ 233	$ 214,032
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 752	$ 2,380	$ 2,101	$ 3,227	$ 3,173	$ -	$ -	$ -	$ -	$ 11,633
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 1,714	$ 4,520	$ 5,327	$ 7,267	$ 7,010	$ -	$ -	$ -	$ -	$ 25,838
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 325	$ 396	$ 1,189	$ 2,008	$ 2,861	$ 10,480	$ -	$ -	$ -	$ 16	$ 17,275
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 376	$ -	$ -	$ -	$ -	$ 376
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 390	$ 114	$ 345	$ 344	$ 368	$ (120)	$ -	$ -	$ -	$ 1,440
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 76,378	$ 9,249	$ 1,317	$ 1,927	$ 3,848	$ (19,358)	$ -	$ -	$ -	$ 2,669	$ 76,030
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 1,654	$ 9,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,842
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293	$ -	$ -	$ -	$ -	$ 4,293
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 508	$ 1,339	$ 1,578	$ 2,153	$ 2,077	$ -	$ -	$ -	$ -	$ 7,656
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,583	$ 4,294	$ 6,289	$ 8,829	$ 8,214	$ -	$ -	$ -	$ -	$ 29,208
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 4,766	$ 12,446	$ 13,441	$ 18,084	$ 17,749	$ -	$ -	$ -	$ -	$ 66,487
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 3,379	$ 356	$ 346	$ 78	$ 64	$ (779)	$ -	$ -	$ -	$ 61	$ 3,505
6790321	Stores Allocation	$ -	$ -	$ -	$ 5,117	$ 747	$ 1,860	$ 220	$ 232	$ (1,543)	$ -	$ -	$ -	$ 244	$ 6,876
Cost Sum		$ -	$ -	$ -	$ 105,292	$ 151,439	$ 288,922	$ 536,450	$ 331,510	$ 474,840	$ (120)	$ -	$ -	$ 3,383	$ 1,891,717
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,888,453)	$ -	$ -	$ -	$ -	$ (1,888,453)
Project Net		$ -	$ -	$ -	$ 105,292	$ 151,439	$ 288,922	$ 536,450	$ 331,510	$ (1,413,613)	$ (120)	$ -	$ -	$ 3,383	$ 3,263

Cost Year 02 Investment 610001304 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 200,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200,822
6100080	Consultants - Other	$ (3,998)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,998)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,218,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,218,889
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 361	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 361
6030800	Empl Exp - Miscellaneous Expense	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6790324	Engineering &Supervisory Allocation	$ 214,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214,032
6790320	Fleet Allocation	$ 11,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,633
C6020000	Fringe Adder	$ 25,838	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,838
6790315	I&D Allocated to Capital	$ 17,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,275
6018999	Labor Expense Reclass	$ 376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 376
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 1,440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
6401000	Mat & Supp - Inventory Issue	$ 76,030	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,030
6400100	Mat & Supp - Outside Material Purchases	$ 10,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,842
6798999	Other Operational Expense Reclass	$ 4,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 7,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,656
6790230	Postage, Shipping and Courier	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
R6010010	SLR Overtime Blended Labor	$ 29,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,208
R6010000	SLR Straight Time Blended Labor	$ 66,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,487
6790322	Small Tools Allocation	$ 3,505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,505
6790321	Stores Allocation	$ 6,876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,876
Cost Sum		$ 1,891,717	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,891,717
Clearings		$ (1,888,453)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,888,453)
Project Net		$ 3,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,263

Cost Year 03 Investment 610001304 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 200,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200,822
6100080	Consultants - Other	$ (3,998)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,998)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,218,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,218,889
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 361	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 361
6030800	Empl Exp - Miscellaneous Expense	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6790324	Engineering &Supervisory Allocation	$ 214,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214,032
6790320	Fleet Allocation	$ 11,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,633
C6020000	Fringe Adder	$ 25,838	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,838
6790315	I&D Allocated to Capital	$ 17,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,275
6018999	Labor Expense Reclass	$ 376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 376
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 1,440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
6401000	Mat & Supp - Inventory Issue	$ 76,030	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,030
6400100	Mat & Supp - Outside Material Purchases	$ 10,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,842
6798999	Other Operational Expense Reclass	$ 4,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 7,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,656
6790230	Postage, Shipping and Courier	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
R6010010	SLR Overtime Blended Labor	$ 29,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,208
R6010000	SLR Straight Time Blended Labor	$ 66,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,487
6790322	Small Tools Allocation	$ 3,505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,505
6790321	Stores Allocation	$ 6,876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,876
Cost Sum		$ 1,891,717	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,891,717
Clearings		$ (1,888,453)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,888,453)
Project Net		$ 3,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,263

Cost Year 04 Investment 610001304 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 200,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200,822
6100080	Consultants - Other	$ (3,998)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,998)
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,218,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,218,889
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 361	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 361
6030800	Empl Exp - Miscellaneous Expense	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6790324	Engineering &Supervisory Allocation	$ 214,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214,032
6790320	Fleet Allocation	$ 11,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,633
C6020000	Fringe Adder	$ 25,838	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,838
6790315	I&D Allocated to Capital	$ 17,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,275
6018999	Labor Expense Reclass	$ 376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 376
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 1,440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,440
6401000	Mat & Supp - Inventory Issue	$ 76,030	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,030
6400100	Mat & Supp - Outside Material Purchases	$ 10,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,842
6798999	Other Operational Expense Reclass	$ 4,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 7,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,656
6790230	Postage, Shipping and Courier	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
R6010010	SLR Overtime Blended Labor	$ 29,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,208
R6010000	SLR Straight Time Blended Labor	$ 66,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66,487
6790322	Small Tools Allocation	$ 3,505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,505
6790321	Stores Allocation	$ 6,876	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,876
Cost Sum		$ 1,891,717	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,891,717
Clearings		$ (1,888,453)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,888,453)
Project Net		$ 3,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,263

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001917	22 ABQ X-trube Project Ph 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-09898	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 11/30/2022
Description: Replace 250 DC xtrube services with PE

Justification: X-trube services have been identified within the distribution integrity management program with a higher relative risk as compared with other assets within NMGC's distribution system. This project is to replace x-trube services which contain thin wall tubing and a dresser coupling. Replace with PE.

Alternatives Considered: Continue to perform accelerated leak surveys every 30 months and replace the services as they are found to leak.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001917 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 54	$ 977	$ 20	$ -	$ 307	$ 15,316	$ 100,624	$ 71,757	$ 64,788	$ -	$ 253,843
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320,039	$ 525,399	$ 376,566	$ 33,900	$ 24,617	$ 1,280,521
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25	$ 47	$ 401	$ -	$ 472
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 798	$ -	$ -	$ -	$ 798
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 113	$ 1,336	$ 19	$ -	$ 332	$ 15,472	$ 51,431	$ 48,575	$ 32,689	$ -	$ 149,968
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,275	$ 5,014	$ 3,483	$ -	$ -	$ 9,772
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,866	$ 11,717	$ 7,416	$ -	$ -	$ 21,999
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 3	$ 32	$ 0	$ -	$ 15	$ 2,682	$ 9,902	$ 7,709	$ 2,942	$ -	$ 23,285
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (376)	$ -	$ -	$ -	$ -	$ (376)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 297	$ 528	$ 227	$ (152)	$ -	$ 900
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 632	$ 8,142	$ 164	$ -	$ 2,046	$ 7,032	$ 23,406	$ 8,346	$ (4,344)	$ -	$ 45,424
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 174	$ -	$ 174
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ -	$ -	$ -	$ 17
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,293)	$ -	$ -	$ -	$ -	$ (4,293)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 849	$ 3,472	$ 2,197	$ -	$ -	$ 6,518
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,375	$ 11,912	$ 7,718	$ -	$ -	$ 23,005
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,238	$ 31,485	$ 19,748	$ -	$ -	$ 58,471
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 28	$ 266	$ 5	$ -	$ 34	$ 283	$ 347	$ 449	$ (77)	$ -	$ 1,335
6790321	Stores Allocation	$ -	$ -	$ -	$ 42	$ 558	$ 29	$ -	$ 123	$ 561	$ 981	$ 632	$ (84)	$ -	$ 2,842
Cost Sum		$ -	$ -	$ -	$ 872	$ 11,310	$ 237	$ -	$ 2,858	$ 372,616	$ 777,057	$ 554,871	$ 130,238	$ 24,617	$ 1,874,675
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,850,059)	$ -	$ (1,850,059)
Project Net		$ -	$ -	$ -	$ 872	$ 11,310	$ 237	$ -	$ 2,858	$ 372,616	$ 777,057	$ 554,871	$ (1,719,820)	$ 24,617	$ 24,617

Cost Year 02 Investment 610001917 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 253,843	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253,843
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,280,521	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,280,521
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 472
6030800	Empl Exp - Miscellaneous Expense	$ 798	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 798
6790324	Engineering &Supervisory Allocation	$ 149,968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149,968
6790320	Fleet Allocation	$ 9,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,772
C6020000	Fringe Adder	$ 21,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,999
6790315	I&D Allocated to Capital	$ 23,285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,285
6018999	Labor Expense Reclass	$ (376)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (376)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 900
6401000	Mat & Supp - Inventory Issue	$ 45,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,424
6400100	Mat & Supp - Outside Material Purchases	$ 174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 174
6400510	Mat & Supp - Small Tools	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6798999	Other Operational Expense Reclass	$ (4,293)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,293)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 6,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,518
R6010010	SLR Overtime Blended Labor	$ 23,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,005
R6010000	SLR Straight Time Blended Labor	$ 58,471	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,471
6790322	Small Tools Allocation	$ 1,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,335
6790321	Stores Allocation	$ 2,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,842
Cost Sum		$ 1,874,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,874,675
Clearings		$ (1,850,059)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,850,059)
Project Net		$ 24,617	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,617

Cost Year 03 Investment 610001917 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 253,843	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253,843
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,280,521	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,280,521
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 472
6030800	Empl Exp - Miscellaneous Expense	$ 798	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 798
6790324	Engineering &Supervisory Allocation	$ 149,968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149,968
6790320	Fleet Allocation	$ 9,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,772
C6020000	Fringe Adder	$ 21,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,999
6790315	I&D Allocated to Capital	$ 23,285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,285
6018999	Labor Expense Reclass	$ (376)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (376)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 900
6401000	Mat & Supp - Inventory Issue	$ 45,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,424
6400100	Mat & Supp - Outside Material Purchases	$ 174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 174
6400510	Mat & Supp - Small Tools	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6798999	Other Operational Expense Reclass	$ (4,293)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,293)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 6,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,518
R6010010	SLR Overtime Blended Labor	$ 23,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,005
R6010000	SLR Straight Time Blended Labor	$ 58,471	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,471
6790322	Small Tools Allocation	$ 1,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,335
6790321	Stores Allocation	$ 2,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,842
Cost Sum		$ 1,874,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,874,675
Clearings		$ (1,850,059)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,850,059)
Project Net		$ 24,617	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,617

Cost Year 04 Investment 610001917 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 253,843	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253,843
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,280,521	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,280,521
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 472
6030800	Empl Exp - Miscellaneous Expense	$ 798	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 798
6790324	Engineering &Supervisory Allocation	$ 149,968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149,968
6790320	Fleet Allocation	$ 9,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,772
C6020000	Fringe Adder	$ 21,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,999
6790315	I&D Allocated to Capital	$ 23,285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,285
6018999	Labor Expense Reclass	$ (376)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (376)
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6010210	Labor Non-Exempt - Straight Time	$ 900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 900
6401000	Mat & Supp - Inventory Issue	$ 45,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,424
6400100	Mat & Supp - Outside Material Purchases	$ 174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 174
6400510	Mat & Supp - Small Tools	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6798999	Other Operational Expense Reclass	$ (4,293)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (4,293)
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 6,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,518
R6010010	SLR Overtime Blended Labor	$ 23,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,005
R6010000	SLR Straight Time Blended Labor	$ 58,471	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,471
6790322	Small Tools Allocation	$ 1,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,335
6790321	Stores Allocation	$ 2,842	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,842
Cost Sum		$ 1,874,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,874,675
Clearings		$ (1,850,059)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,850,059)
Project Net		$ 24,617	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,617

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	620000966	ART- Downtown Southwest Bare Main Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	SENM	PRE-08781	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/07/2021	Description	Retire/replace 22,228 feet of Bare Main with 2,200 feet of 4-inch PE and 20,028 feet of 2-inch PE. Also replace 351 1-inch Services.
Estimated In-Service Date	06/30/2022		
Justification	Bare main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing bare main with PE pipe across its system		
Alternatives Considered	Continue to execute accelerated cathodic protection routines of installing sacrificial anodes to protect the bare main. Also continue to execute cathodic closed interval surveys of the bare main systems quarterly instead of the standard required yearly routine.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620000966 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 6,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,132
6100080	Consultants - Other	$ -	$ 1,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,570
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (242,351)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (242,351)
6790324	Engineering &Supervisory Allocation	$ -	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6790320	Fleet Allocation	$ -	$ 193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 193
C6020000	Fringe Adder	$ -	$ 448	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464
6790315	I&D Allocated to Capital	$ -	$ 124	$ (55)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
C6900040	Payroll Tax Adder	$ -	$ 133	$ -	$ -	$ -	$ 5	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
R6010010	SLR Overtime Blended Labor	$ -	$ 186	$ -	$ -	$ -	$ 60	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 246
R6010000	SLR Straight Time Blended Labor	$ -	$ 1,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,472
Cost Sum		$ -	$ (231,447)	$ (55)	$ -	$ -	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (231,421)
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ 231,421	$ -	$ -	$ -	$ -	$ -	$ -	$ 231,421
Project Net		$ -	$ (231,447)	$ (55)	$ -	$ -	$ 81	$ 231,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 620000966	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,132
6100080	Consultants - Other	$ 1,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,570
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (242,351)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (242,351)
6790324	Engineering &Supervisory Allocation	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6790320	Fleet Allocation	$ 193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 193
C6020000	Fringe Adder	$ 464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464
6790315	I&D Allocated to Capital	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
C6900040	Payroll Tax Adder	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
R6010010	SLR Overtime Blended Labor	$ 246	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 246
R6010000	SLR Straight Time Blended Labor	$ 1,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,472
Cost Sum		$ (231,421)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (231,421)
Clearings		$ 231,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 231,421
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 620000966	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,132
6100080	Consultants - Other	$ 1,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,570
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (242,351)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (242,351)
6790324	Engineering &Supervisory Allocation	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6790320	Fleet Allocation	$ 193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 193
C6020000	Fringe Adder	$ 464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464
6790315	I&D Allocated to Capital	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
C6900040	Payroll Tax Adder	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
R6010010	SLR Overtime Blended Labor	$ 246	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 246
R6010000	SLR Straight Time Blended Labor	$ 1,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,472
Cost Sum		$ (231,421)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (231,421)
Clearings		$ 231,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 231,421
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 620000966	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,132
6100080	Consultants - Other	$ 1,570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,570
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (242,351)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (242,351)
6790324	Engineering &Supervisory Allocation	$ 647	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 647
6790320	Fleet Allocation	$ 193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 193
C6020000	Fringe Adder	$ 464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464
6790315	I&D Allocated to Capital	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69
C6900040	Payroll Tax Adder	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137
R6010010	SLR Overtime Blended Labor	$ 246	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 246
R6010000	SLR Straight Time Blended Labor	$ 1,472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,472
Cost Sum		$ (231,421)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (231,421)
Clearings		$ 231,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 231,421
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	620000967	ART-Hermosa & First Bare Main Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	SENM	PRE-08928	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	08/09/2021	Description	Retire/replace 20,431 feet of Bare Main with 7,251 feet of 4-inch PE and 13,180 feet of 2-inch PE. Also replace 182 1-inch services.
Estimated In-Service Date	02/28/2023		
Justification	Bare main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing bare main with PE pipe across its system		
Alternatives Considered	Continue to execute accelerated cathodic protection routines of installing sacrificial anodes to protect the bare main. Also continue to execute cathodic closed interval surveys of the bare main systems quarterly instead of the standard required yearly routine.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620000967 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,881	$ 14,431	$ 18,507	$ 15,613	$ 14,013	$ (52)	$ 3,473	$ -	$ -	$ -	$ -	$ -	$ 67,866
7500015	Capitalized AFUDC Debt	$ -	$ 30	$ 347	$ 826	$ 831	$ 971	$ 1,212	$ 30	$ 92	$ -	$ -	$ -	$ -	$ 4,339
7100015	Capitalized AFUDC Equity	$ -	$ 45	$ 280	$ 914	$ 2,178	$ 1,663	$ 1,598	$ 32	$ 22	$ -	$ -	$ -	$ -	$ 6,731
6100080	Consultants - Other	$ -	$ 297	$ 92,705	$ 166,415	$ 94,202	$ 89,389	$ -	$ 143,518	$ -	$ -	$ -	$ -	$ -	$ 586,525
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (35,450)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (35,450)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ 185	$ 2,558	$ 691	$ 462	$ 761	$ 355	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,013
6030080	Empl Exp - Travel and Lodging	$ -	$ 790	$ -	$ 4,522	$ 2,744	$ 2,945	$ 1,779	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,779
6790324	Engineering &Supervisory Allocation	$ -	$ 3,761	$ 31,968	$ 38,771	$ 21,351	$ 13,229	$ (55)	$ 3,761	$ -	$ -	$ -	$ -	$ -	$ 112,787
6790320	Fleet Allocation	$ -	$ 567	$ 1,380	$ 1,355	$ 1,600	$ 1,678	$ 846	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,426
C6020000	Fringe Adder	$ -	$ 1,968	$ 4,353	$ 4,536	$ 4,782	$ 4,171	$ 2,366	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,176
6790315	I&D Allocated to Capital	$ -	$ 589	$ 1,020	$ 1,469	$ 1,082	$ 815	$ 281	$ 172	$ -	$ -	$ -	$ -	$ -	$ 5,428
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ -	$ 11,019	$ 53,316	$ 20,353	$ 8,792	$ 2,826	$ (14,402)	$ 19,982	$ -	$ -	$ -	$ -	$ -	$ 101,887
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 974	$ -	$ -	$ -	$ -	$ -	$ 974
C6900040	Payroll Tax Adder	$ -	$ 583	$ 1,290	$ 1,344	$ 1,417	$ 1,236	$ 701	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,571
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ 2,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,428
R6010010	SLR Overtime Blended Labor	$ -	$ 3,054	$ 6,872	$ 8,987	$ 9,412	$ 7,959	$ 3,398	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,681
R6010000	SLR Straight Time Blended Labor	$ -	$ 4,234	$ 9,250	$ 7,814	$ 8,298	$ 7,489	$ 5,366	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,451
6790322	Small Tools Allocation	$ -	$ 729	$ 2,461	$ 900	$ 287	$ 93	$ (580)	$ 387	$ -	$ -	$ -	$ -	$ -	$ 4,278
6790321	Stores Allocation	$ -	$ 904	$ 2,634	$ 1,364	$ 602	$ 500	$ (1,645)	$ 1,396	$ -	$ -	$ -	$ -	$ -	$ 5,755
Cost Sum		$ -	$ (4,816)	$ 224,866	$ 281,271	$ 173,653	$ 149,737	$ 1,170	$ 173,726	$ 113	$ -	$ -	$ -	$ -	$ 999,721
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ (4,816)	$ 224,866	$ 281,271	$ 173,653	$ 149,737	$ 1,170	$ 173,726	$ 113	$ -	$ -	$ -	$ -	$ 999,721

Cost Year 02	Investment 620000967	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 67,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,866
7500015	Capitalized AFUDC Debt	$ 4,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,339
7100015	Capitalized AFUDC Equity	$ 6,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,731
6100080	Consultants - Other	$ 586,525	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 586,525
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (35,450)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (35,450)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 5,013	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,013
6030080	Empl Exp - Travel and Lodging	$ 12,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,779
6790324	Engineering &Supervisory Allocation	$ 112,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112,787
6790320	Fleet Allocation	$ 7,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,426
C6020000	Fringe Adder	$ 22,176	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,185
6790315	I&D Allocated to Capital	$ 5,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,428
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 101,887	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101,887
6400510	Mat & Supp - Small Tools	$ 974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 974
C6900040	Payroll Tax Adder	$ 6,571	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,573
6790230	Postage, Shipping and Courier	$ 2,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,428
R6010010	SLR Overtime Blended Labor	$ 39,681	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,716
R6010000	SLR Straight Time Blended Labor	$ 42,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,451
6790322	Small Tools Allocation	$ 4,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,278
6790321	Stores Allocation	$ 5,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,755
Cost Sum		$ 999,721	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 999,768
Clearings		$ -	$ -	$ (999,768)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (999,768)
Project Net		$ 999,721	$ 47	$ (999,768)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 620000967	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 67,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,866
7500015	Capitalized AFUDC Debt	$ 4,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,339
7100015	Capitalized AFUDC Equity	$ 6,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,731
6100080	Consultants - Other	$ 586,525	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 586,525
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (35,450)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (35,450)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 5,013	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,013
6030080	Empl Exp - Travel and Lodging	$ 12,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,779
6790324	Engineering &Supervisory Allocation	$ 112,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112,787
6790320	Fleet Allocation	$ 7,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,426
C6020000	Fringe Adder	$ 22,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,185
6790315	I&D Allocated to Capital	$ 5,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,428
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 101,887	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101,887
6400510	Mat & Supp - Small Tools	$ 974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 974
C6900040	Payroll Tax Adder	$ 6,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,573
6790230	Postage, Shipping and Courier	$ 2,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,428
R6010010	SLR Overtime Blended Labor	$ 39,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,716
R6010000	SLR Straight Time Blended Labor	$ 42,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,451
6790322	Small Tools Allocation	$ 4,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,278
6790321	Stores Allocation	$ 5,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,755
Cost Sum		$ 999,768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 999,768
Clearings		$ (999,768)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (999,768)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 620000967	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 67,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,866
7500015	Capitalized AFUDC Debt	$ 4,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,339
7100015	Capitalized AFUDC Equity	$ 6,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,731
6100080	Consultants - Other	$ 586,525	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 586,525
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (35,450)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (35,450)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 5,013	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,013
6030080	Empl Exp - Travel and Lodging	$ 12,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,779
6790324	Engineering &Supervisory Allocation	$ 112,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112,787
6790320	Fleet Allocation	$ 7,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,426
C6020000	Fringe Adder	$ 22,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,185
6790315	I&D Allocated to Capital	$ 5,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,428
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 101,887	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101,887
6400510	Mat & Supp - Small Tools	$ 974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 974
C6900040	Payroll Tax Adder	$ 6,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,573
6790230	Postage, Shipping and Courier	$ 2,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,428
R6010010	SLR Overtime Blended Labor	$ 39,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,716
R6010000	SLR Straight Time Blended Labor	$ 42,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,451
6790322	Small Tools Allocation	$ 4,278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,278
6790321	Stores Allocation	$ 5,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,755
Cost Sum		$ 999,768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 999,768
Clearings		$ (999,768)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (999,768)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	620001865	ART - Bare Main Replacement Freeman Ave 7-inch Phase II	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	SENM	PRE-09900	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/28/2023	Description	Retire/Replace 1,585 feet of 7-inch bare main with 1,585 feet of 6-inch FBE coated steel main.
Estimated In-Service Date	07/31/2023		
Justification	Bare main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing bare main with PE pipe across its system		
Alternatives Considered	Continue to execute accelerated cathodic protection routines of installing sacrificial anodes to protect the bare main. Also continue to execute cathodic closed interval surveys of the bare main systems quarterly instead of the standard required yearly routine.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620001865 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,125	$ 94	$ -	$ 4	$ 9,223
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104	$ 201	$ 214	$ 240	$ 759
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ 72	$ 90	$ 78	$ 248
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,664	$ 64	$ -	$ 6	$ 4,733
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 420	$ 6	$ -	$ 0	$ 426
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,693	$ 522	$ -	$ 64	$ 51,279
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 751	$ 28	$ -	$ 1	$ 781
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,124	$ 40	$ -	$ 6	$ 2,169
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,889	$ 1,025	$ 304	$ 399	$ 69,617
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,889	$ 1,025	$ 304	$ 399	$ 69,617

Cost Year 02	Investment 620001865	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,223	$ -	$ 72	$ -	$ -	$ 1,372	$ 7,564	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,230
7500015	Capitalized AFUDC Debt	$ 759	$ 190	$ 109	$ 110	$ 108	$ 280	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,555
7100015	Capitalized AFUDC Equity	$ 248	$ 148	$ 242	$ 243	$ 243	$ 61	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,185
6100080	Consultants - Other	$ -	$ -	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,020	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,020
6790324	Engineering &Supervisory Allocation	$ 4,733	$ -	$ 80	$ -	$ -	$ 1,330	$ 7,332	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,474
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 787
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 426	$ -	$ 4	$ -	$ -	$ 1,009	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,439
6401000	Mat & Supp - Inventory Issue	$ 51,279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,279
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,660	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,660
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,001
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 10,458	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,458
6790322	Small Tools Allocation	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
6790321	Stores Allocation	$ 2,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,169
Cost Sum		$ 69,617	$ 337	$ 986	$ 353	$ 351	$ 17,300	$ 83,575	$ -	$ -	$ -	$ -	$ -	$ -	$ 172,520
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (172,520)	$ -	$ -	$ -	$ -	$ -	$ (172,520)
Project Net		$ 69,617	$ 337	$ 986	$ 353	$ 351	$ 17,300	$ 83,575	$ (172,520)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 620001865	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,230	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,230
7500015	Capitalized AFUDC Debt	$ 1,555	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,555
7100015	Capitalized AFUDC Equity	$ 1,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,185
6100080	Consultants - Other	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 65,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,020
6790324	Engineering &Supervisory Allocation	$ 13,474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,474
6790320	Fleet Allocation	$ 787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 787
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,439
6401000	Mat & Supp - Inventory Issue	$ 51,279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,279
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ 3,660	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,660
R6010010	SLR Overtime Blended Labor	$ 2,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,001
R6010000	SLR Straight Time Blended Labor	$ 10,458	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,458
6790322	Small Tools Allocation	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
6790321	Stores Allocation	$ 2,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,169
Cost Sum		$ 172,520	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172,520
Clearings		$ (172,520)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (172,520)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 620001865	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,230	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,230
7500015	Capitalized AFUDC Debt	$ 1,555	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,555
7100015	Capitalized AFUDC Equity	$ 1,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,185
6100080	Consultants - Other	$ 480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 480
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 65,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,020
6790324	Engineering &Supervisory Allocation	$ 13,474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,474
6790320	Fleet Allocation	$ 787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 787
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,439
6401000	Mat & Supp - Inventory Issue	$ 51,279	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,279
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ 3,660	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,660
R6010010	SLR Overtime Blended Labor	$ 2,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,001
R6010000	SLR Straight Time Blended Labor	$ 10,458	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,458
6790322	Small Tools Allocation	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
6790321	Stores Allocation	$ 2,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,169
Cost Sum		$ 172,520	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172,520
Clearings		$ (172,520)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (172,520)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	625000969	CLA - Sedan PVC Replacement Phase IV	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clayton	ENM	PRE-08921	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date: 10/31/2022
Estimated In-Service Date: 04/30/2023
Description: Retire/replace 60,000 feet of PVC main and install 60,000 feet of new 2-inch PE main. Also replace 15 services.
Justification: PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system.
Alternatives Considered: Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 625000969 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,751	$ 28	$ 15,210	$ 3,653	$ 59,075	$ 1,191	$ 132,908
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 467	$ 1,418	$ 1,713	$ 1,840	$ 2,650	$ 3,748	$ 11,835
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 498	$ 336	$ 144	$ 657	$ 1,116	$ 1,213	$ 3,964
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,907	$ 311,102	$ 430,958	$ 743,967
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35	$ -	$ -	$ 60	$ 495	$ 590
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118	$ -	$ -	$ 461	$ 1,523	$ 2,102
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,205	$ 28	$ 7,774	$ 2,473	$ 29,806	$ 1,733	$ 100,020
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 697	$ 1,184	$ 1,881
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,290	$ 3,533	$ 5,822
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,660	$ 3	$ 700	$ 223	$ 3,713	$ 1,358	$ 8,655
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,128	$ -	$ -	$ 18,408	$ 5,073	$ (1)	$ 51,607
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 330,214	$ -	$ 84,503	$ (20)	$ 49	$ 172	$ 414,918
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 678	$ 1,047	$ 1,725
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,398	$ 7,171	$ 11,569
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,082	$ 5,913	$ 9,995
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,993	$ -	$ 1,252	$ 989	$ 95	$ 4	$ 8,334
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,608	$ -	$ 3,540	$ 1,392	$ 103	$ 16	$ 26,659
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 501,524	$ 1,966	$ 114,836	$ 31,522	$ 425,448	$ 461,255	$ 1,536,551
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 501,524	$ 1,966	$ 114,836	$ 31,522	$ 425,448	$ 461,255	$ 1,536,551

Cost Year 02	Investment 625000969	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 132,908	$ 79,461	$ 857	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 213,226
7500015	Capitalized AFUDC Debt	$ 11,835	$ 3,942	$ 2,794	$ 2,814	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,385
7100015	Capitalized AFUDC Equity	$ 3,964	$ 3,066	$ 6,220	$ 6,236	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,487
6100080	Consultants - Other	$ 743,967	$ 69,392	$ -	$ 1,111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 814,470
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 590	$ 483	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,213
6030080	Empl Exp - Travel and Lodging	$ 2,102	$ 1,419	$ 359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,880
6790324	Engineering &Supervisory Allocation	$ 100,020	$ 64,209	$ 947	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165,176
6790320	Fleet Allocation	$ 1,881	$ 1,516	$ 519	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,916
C6020000	Fringe Adder	$ 5,822	$ 5,158	$ 1,042	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,022
6790315	I&D Allocated to Capital	$ 8,655	$ 4,500	$ 308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,463
6401000	Mat & Supp - Inventory Issue	$ 51,607	$ 1,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,308
6400100	Mat & Supp - Outside Material Purchases	$ 414,918	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 414,918
C6900040	Payroll Tax Adder	$ 1,725	$ 1,528	$ 309	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,562
R6010010	SLR Overtime Blended Labor	$ 11,569	$ 10,094	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,663
R6010000	SLR Straight Time Blended Labor	$ 9,995	$ 9,009	$ 3,861	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,865
6790322	Small Tools Allocation	$ 8,334	$ 131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,464
6790321	Stores Allocation	$ 26,659	$ 207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,866
Cost Sum		$ 1,536,551	$ 255,817	$ 17,354	$ 10,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,819,884
Clearings		$ -	$ -	$ -	$ -	$ (1,819,884)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,819,884)
Project Net		$ 1,536,551	$ 255,817	$ 17,354	$ 10,162	$ (1,819,884)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 625000969	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 213,226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 213,226
7500015	Capitalized AFUDC Debt	$ 21,385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,385
7100015	Capitalized AFUDC Equity	$ 19,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,487
6100080	Consultants - Other	$ 814,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 814,470
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,213
6030080	Empl Exp - Travel and Lodging	$ 3,880	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,880
6790324	Engineering &Supervisory Allocation	$ 165,176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165,176
6790320	Fleet Allocation	$ 3,916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,916
C6020000	Fringe Adder	$ 12,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,022
6790315	I&D Allocated to Capital	$ 13,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,463
6401000	Mat & Supp - Inventory Issue	$ 53,308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,308
6400100	Mat & Supp - Outside Material Purchases	$ 414,918	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 414,918
C6900040	Payroll Tax Adder	$ 3,562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,562
R6010010	SLR Overtime Blended Labor	$ 21,663	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,663
R6010000	SLR Straight Time Blended Labor	$ 22,865	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,865
6790322	Small Tools Allocation	$ 8,464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,464
6790321	Stores Allocation	$ 26,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,866
Cost Sum		$ 1,819,884	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,819,884
Clearings		$ (1,819,884)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,819,884)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 625000969	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 213,226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 213,226
7500015	Capitalized AFUDC Debt	$ 21,385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,385
7100015	Capitalized AFUDC Equity	$ 19,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,487
6100080	Consultants - Other	$ 814,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 814,470
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,213
6030080	Empl Exp - Travel and Lodging	$ 3,880	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,880
6790324	Engineering &Supervisory Allocation	$ 165,176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165,176
6790320	Fleet Allocation	$ 3,916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,916
C6020000	Fringe Adder	$ 12,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,022
6790315	I&D Allocated to Capital	$ 13,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,463
6401000	Mat & Supp - Inventory Issue	$ 53,308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,308
6400100	Mat & Supp - Outside Material Purchases	$ 414,918	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 414,918
C6900040	Payroll Tax Adder	$ 3,562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,562
R6010010	SLR Overtime Blended Labor	$ 21,663	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,663
R6010000	SLR Straight Time Blended Labor	$ 22,865	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,865
6790322	Small Tools Allocation	$ 8,464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,464
6790321	Stores Allocation	$ 26,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,866
Cost Sum		$ 1,819,884	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,819,884
Clearings		$ (1,819,884)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,819,884)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	625001603	CLA - Research Center PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clayton	ENM	PRE-09903	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	11/07/2022	Description	Retire/replace 9,498 feet of 2-inch PVC with 4,550 feet of new 2-inch PE main. Also retire/replace 5 existing 1-inch services with 5 new 1-inch PE services.
Estimated In-Service Date	03/31/2023		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 625001603 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,325	$ 1,325
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49	$ 49
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ 16
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388	$ 388
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770	$ 770
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,928	$ 1,928
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 856	$ 856
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,458	$ 2,458
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995	$ 995
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,870	$ 7,870
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512	$ 512
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146	$ 146
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38	$ 38
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63	$ 63
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 728	$ 728
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,255	$ 8,255
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 848	$ 848
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191	$ 191
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 767	$ 767
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ 14
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,218	$ 28,218
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,218	$ 28,218

Cost Year 02	Investment 625001603	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,325	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,325
7500015	Capitalized AFUDC Debt	$ 49	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
7100015	Capitalized AFUDC Equity	$ 16	$ 69	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388
6030080	Empl Exp - Travel and Lodging	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
6790324	Engineering &Supervisory Allocation	$ 1,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,928
6790320	Fleet Allocation	$ 856	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 856
C6020000	Fringe Adder	$ 2,458	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,458
6790315	I&D Allocated to Capital	$ 995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995
6401000	Mat & Supp - Inventory Issue	$ 7,870	$ 7,727	$ (6,983)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,615
6400100	Mat & Supp - Outside Material Purchases	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512
6400500	Mat & Supp - Parts	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146
6400510	Mat & Supp - Small Tools	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6400080	Mat & Supp - Vehicle Fuel	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
C6900040	Payroll Tax Adder	$ 728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 728
R6010010	SLR Overtime Blended Labor	$ 8,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,255
R6010000	SLR Straight Time Blended Labor	$ 848	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 848
6790322	Small Tools Allocation	$ 191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191
6790321	Stores Allocation	$ 767	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 767
6730800	Utilities - Other	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14
Cost Sum		$ 28,218	$ 7,885	$ (6,983)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,120
Clearings		$ -	$ -	$ -	$ (902)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (902)
Project Net		$ 28,218	$ 7,885	$ (6,983)	$ (902)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,218

Cost Year 03	Investment 625001603	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,325	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,325
7500015	Capitalized AFUDC Debt	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
7100015	Capitalized AFUDC Equity	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388
6030080	Empl Exp - Travel and Lodging	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
6790324	Engineering &Supervisory Allocation	$ 1,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,928
6790320	Fleet Allocation	$ 856	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 856
C6020000	Fringe Adder	$ 2,458	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,458
6790315	I&D Allocated to Capital	$ 995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995
6401000	Mat & Supp - Inventory Issue	$ 8,615	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,615
6400100	Mat & Supp - Outside Material Purchases	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512
6400500	Mat & Supp - Parts	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146
6400510	Mat & Supp - Small Tools	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6400080	Mat & Supp - Vehicle Fuel	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
C6900040	Payroll Tax Adder	$ 728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 728
R6010010	SLR Overtime Blended Labor	$ 8,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,255
R6010000	SLR Straight Time Blended Labor	$ 848	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 848
6790322	Small Tools Allocation	$ 191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191
6790321	Stores Allocation	$ 767	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 767
6730800	Utilities - Other	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14
Cost Sum		$ 29,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,120
Clearings		$ (902)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (902)
Project Net		$ 28,218	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,218

Cost Year 04	Investment 625001603	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,325	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,325
7500015	Capitalized AFUDC Debt	$ 138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 138
7100015	Capitalized AFUDC Equity	$ 85	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388
6030080	Empl Exp - Travel and Lodging	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
6790324	Engineering &Supervisory Allocation	$ 1,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,928
6790320	Fleet Allocation	$ 856	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 856
C6020000	Fringe Adder	$ 2,458	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,458
6790315	I&D Allocated to Capital	$ 995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995
6401000	Mat & Supp - Inventory Issue	$ 8,615	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,615
6400100	Mat & Supp - Outside Material Purchases	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512
6400500	Mat & Supp - Parts	$ 146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146
6400510	Mat & Supp - Small Tools	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38
6400080	Mat & Supp - Vehicle Fuel	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
C6900040	Payroll Tax Adder	$ 728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 728
R6010010	SLR Overtime Blended Labor	$ 8,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,255
R6010000	SLR Straight Time Blended Labor	$ 848	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 848
6790322	Small Tools Allocation	$ 191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191
6790321	Stores Allocation	$ 767	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 767
6730800	Utilities - Other	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14
Cost Sum		$ 29,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,120
Clearings		$ (902)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (902)
Project Net		$ 28,218	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,218

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	625001604	CLA - Bruce McDaniel PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clayton	ENM	PRE-09902	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	01/03/2023	Description	Retire/replace 30,565 feet of 2-inch PVC with 30,565 feet of new 2-inch PE main. Also retire/replace 6 existing 1-inch services with 6 new 1-inch PE services.
Estimated In-Service Date	04/30/2023		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 625001604 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,540	$ 154	$ 10,694
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121	$ 276	$ 397
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51	$ 89	$ 140
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,318	$ 224	$ 5,542
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 479	$ 16	$ 494
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,556	$ 83	$ 58,639
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,484	$ 2,484
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,087	$ 2	$ 1,089
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,173	$ 8	$ 1,180
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,324	$ 3,336	$ 80,660
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,324	$ 3,336	$ 80,660

Cost Year 02	Investment 625001604	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,694	$ 1,246	$ 19,881	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,821
7500015	Capitalized AFUDC Debt	$ 397	$ 238	$ 284	$ 425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,343
7100015	Capitalized AFUDC Equity	$ 140	$ 185	$ 631	$ 941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,897
6100080	Consultants - Other	$ -	$ -	$ 130,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,809
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161
6030080	Empl Exp - Travel and Lodging	$ -	$ 852	$ (212)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 640
6790324	Engineering &Supervisory Allocation	$ 5,542	$ 1,007	$ 21,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,535
6790320	Fleet Allocation	$ -	$ 251	$ 151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 402
C6020000	Fringe Adder	$ -	$ 910	$ 389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,299
6790315	I&D Allocated to Capital	$ 494	$ 278	$ 1,197	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,969
6401000	Mat & Supp - Inventory Issue	$ 58,639	$ 260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,900
C6900040	Payroll Tax Adder	$ -	$ 269	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 385
6790230	Postage, Shipping and Courier	$ 2,484	$ 2,484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,968
R6010010	SLR Overtime Blended Labor	$ -	$ 1,059	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,059
R6010000	SLR Straight Time Blended Labor	$ -	$ 2,310	$ 1,442	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,752
6790322	Small Tools Allocation	$ 1,089	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,109
6790321	Stores Allocation	$ 1,180	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,212
Cost Sum		$ 80,660	$ 11,559	$ 176,674	$ 1,365	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 270,258
Clearings		$ -	$ -	$ -	$ -	$ (270,258)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (270,258)
Project Net		$ 80,660	$ 11,559	$ 176,674	$ 1,365	$ (270,258)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 625001604	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 31,821	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,821
7500015	Capitalized AFUDC Debt	$ 1,343	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,343
7100015	Capitalized AFUDC Equity	$ 1,897	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,897
6100080	Consultants - Other	$ 130,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,809
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161
6030080	Empl Exp - Travel and Lodging	$ 640	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 640
6790324	Engineering &Supervisory Allocation	$ 28,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,535
6790320	Fleet Allocation	$ 402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 402
C6020000	Fringe Adder	$ 1,299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,299
6790315	I&D Allocated to Capital	$ 1,969	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,969
6401000	Mat & Supp - Inventory Issue	$ 58,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,900
C6900040	Payroll Tax Adder	$ 385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 385
6790230	Postage, Shipping and Courier	$ 4,968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,968
R6010010	SLR Overtime Blended Labor	$ 1,059	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,059
R6010000	SLR Straight Time Blended Labor	$ 3,752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,752
6790322	Small Tools Allocation	$ 1,109	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,109
6790321	Stores Allocation	$ 1,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,212
Cost Sum		$ 270,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 270,258
Clearings		$ (270,258)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (270,258)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 625001604	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 31,821	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,821
7500015	Capitalized AFUDC Debt	$ 1,343	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,343
7100015	Capitalized AFUDC Equity	$ 1,897	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,897
6100080	Consultants - Other	$ 130,809	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,809
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161
6030080	Empl Exp - Travel and Lodging	$ 640	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 640
6790324	Engineering &Supervisory Allocation	$ 28,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,535
6790320	Fleet Allocation	$ 402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 402
C6020000	Fringe Adder	$ 1,299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,299
6790315	I&D Allocated to Capital	$ 1,969	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,969
6401000	Mat & Supp - Inventory Issue	$ 58,900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,900
C6900040	Payroll Tax Adder	$ 385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 385
6790230	Postage, Shipping and Courier	$ 4,968	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,968
R6010010	SLR Overtime Blended Labor	$ 1,059	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,059
R6010000	SLR Straight Time Blended Labor	$ 3,752	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,752
6790322	Small Tools Allocation	$ 1,109	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,109
6790321	Stores Allocation	$ 1,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,212
Cost Sum		$ 270,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 270,258
Clearings		$ (270,258)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (270,258)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626001483	CLO - Tucumcari Main Line Phase I Bare Main Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	PRE-09904	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/06/2022	Description	Retire/Replace 31,680 feet of 8-inch Bare Steel Main with 31,680 feet of new 8-inch FBE Steel Main.
Estimated In-Service Date	03/31/2023		
Justification	The Tucumcari Main Line VHP has 8 miles of 8in bare pipe that is catholically unprotected. The purpose of this project is to replace the bare pipe with 8in FBE coated pipe and place it under cathodic protection.		
Alternatives Considered	Continue to execute accelerated cathodic protection routines of installing sacrificial anodes to protect the bare main. Also continue to execute cathodic closed interval surveys of the bare main systems quarterly instead of the standard required yearly routine.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626001483 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 166	$ 327	$ 3,624	$ 11,613	$ 316,255	$ 45,664	$ 285	$ -	$ 377,933
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 1	$ 6	$ 42	$ 246	$ 3,955	$ 7,563	$ 8,445	$ 9,450	$ 29,709
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 2	$ 8	$ 45	$ 58	$ 331	$ 2,702	$ 3,557	$ 3,060	$ 9,763
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,951	$ 798,776	$ 225,086	$ -	$ 809	$ 1,046,621
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155	$ 264	$ 475	$ 212	$ -	$ 1,106
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ -	$ -	$ 29
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 157	$ 342	$ 3,924	$ 11,731	$ 161,644	$ 30,912	$ 144	$ -	$ 208,854
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ 232	$ 2,002	$ 1,576	$ 1,688	$ 69	$ -	$ 5,761
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 530	$ 752	$ 5,994	$ 4,920	$ 5,518	$ 274	$ -	$ 17,989
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 4	$ 72	$ 351	$ 3,753	$ 16,762	$ 5,265	$ 136	$ -	$ 26,343
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,402	$ 5,534	$ 929,245	$ 455	$ -	$ -	$ 955,635
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 1,385	$ -	$ (4)	$ 6,863	$ -	$ -	$ -	$ -	$ 8,244
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59	$ -	$ -	$ -	$ 59
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ 71	$ -	$ 43	$ -	$ -	$ -	$ -	$ 114
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25	$ -	$ -	$ -	$ 25
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 157	$ 223	$ 1,776	$ 1,458	$ 1,635	$ 81	$ -	$ 5,330
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54	$ -	$ -	$ 54
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000	$ -	$ -	$ -	$ 4,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,371	$ 11,371	$ 9,139	$ 9,610	$ -	$ -	$ 31,491
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,964	$ 1,415	$ 10,830	$ 9,085	$ 10,828	$ 1,015	$ -	$ 35,136
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 46	$ -	$ 341	$ 499	$ 13,773	$ 24	$ -	$ -	$ 14,684
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 245	$ -	$ 1,230	$ 988	$ 38,929	$ 34	$ -	$ -	$ 41,427
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 2,006	$ 3,670	$ 33,948	$ 108,829	$ 2,296,775	$ 347,544	$ 14,218	$ 13,319	$ 2,820,309
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 2,006	$ 3,670	$ 33,948	$ 108,829	$ 2,296,775	$ 347,544	$ 14,218	$ 13,319	$ 2,820,309

Cost Year 02	Investment 626001483	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 377,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377,933
7500015	Capitalized AFUDC Debt	$ 29,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,709
7100015	Capitalized AFUDC Equity	$ 9,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,763
6100080	Consultants - Other	$ 1,046,621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,046,621
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,106
6030080	Empl Exp - Travel and Lodging	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
6790324	Engineering &Supervisory Allocation	$ 208,854	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 208,854
6790320	Fleet Allocation	$ 5,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,761
C6020000	Fringe Adder	$ 17,989	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,989
6790315	I&D Allocated to Capital	$ 26,343	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,343
6401000	Mat & Supp - Inventory Issue	$ 955,635	$ -	$ (150,652)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 804,983
6400100	Mat & Supp - Outside Material Purchases	$ 8,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,244
6400500	Mat & Supp - Parts	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
6400510	Mat & Supp - Small Tools	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
6790800	Other Operational Expense - Miscellaneous	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
C6900040	Payroll Tax Adder	$ 5,330	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,330
6790230	Postage, Shipping and Courier	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6710050	Rent - Right of way	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
R6010010	SLR Overtime Blended Labor	$ 31,491	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,491
R6010000	SLR Straight Time Blended Labor	$ 35,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,136
6790322	Small Tools Allocation	$ 14,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,684
6790321	Stores Allocation	$ 41,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,427
Cost Sum		$ 2,820,309	$ -	$ (150,652)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,669,656
Clearings		$ -	$ -	$ -	$ 150,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,652
Project Net		$ 2,820,309	$ -	$ (150,652)	$ 150,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,820,309

Cost Year 03	Investment 626001483	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 377,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377,933
7500015	Capitalized AFUDC Debt	$ 29,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,709
7100015	Capitalized AFUDC Equity	$ 9,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,763
6100080	Consultants - Other	$ 1,046,621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,046,621
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,106
6030080	Empl Exp - Travel and Lodging	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
6790324	Engineering &Supervisory Allocation	$ 208,854	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 208,854
6790320	Fleet Allocation	$ 5,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,761
C6020000	Fringe Adder	$ 17,989	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,989
6790315	I&D Allocated to Capital	$ 26,343	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,343
6401000	Mat & Supp - Inventory Issue	$ 804,983	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 804,983
6400100	Mat & Supp - Outside Material Purchases	$ 8,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,244
6400500	Mat & Supp - Parts	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
6400510	Mat & Supp - Small Tools	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
6790800	Other Operational Expense - Miscellaneous	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
C6900040	Payroll Tax Adder	$ 5,330	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,330
6790230	Postage, Shipping and Courier	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6710050	Rent - Right of way	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
R6010010	SLR Overtime Blended Labor	$ 31,491	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,491
R6010000	SLR Straight Time Blended Labor	$ 35,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,136
6790322	Small Tools Allocation	$ 14,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,684
6790321	Stores Allocation	$ 41,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,427
Cost Sum		$ 2,669,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,669,656
Clearings		$ 150,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,652
Project Net		$ 2,820,309	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,820,309

Cost Year 04 Investment 626001483 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 377,933	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 377,933
7500015	Capitalized AFUDC Debt	$ 29,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,709
7100015	Capitalized AFUDC Equity	$ 9,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,763
6100080	Consultants - Other	$ 1,046,621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,046,621
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,106
6030080	Empl Exp - Travel and Lodging	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
6790324	Engineering &Supervisory Allocation	$ 208,854	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 208,854
6790320	Fleet Allocation	$ 5,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,761
C6020000	Fringe Adder	$ 17,989	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,989
6790315	I&D Allocated to Capital	$ 26,343	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,343
6401000	Mat & Supp - Inventory Issue	$ 804,983	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 804,983
6400100	Mat & Supp - Outside Material Purchases	$ 8,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,244
6400500	Mat & Supp - Parts	$ 59	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59
6400510	Mat & Supp - Small Tools	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
6790800	Other Operational Expense - Miscellaneous	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
C6900040	Payroll Tax Adder	$ 5,330	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,330
6790230	Postage, Shipping and Courier	$ 54	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54
6710050	Rent - Right of way	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
R6010010	SLR Overtime Blended Labor	$ 31,491	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,491
R6010000	SLR Straight Time Blended Labor	$ 35,136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,136
6790322	Small Tools Allocation	$ 14,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,684
6790321	Stores Allocation	$ 41,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,427
Cost Sum		$ 2,669,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,669,656
Clearings		$ 150,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,652
Project Net		$ 2,820,309	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,820,309

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627001531	LOV - Elvis Jones MP PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	PRE-09968	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	05/22/2023	Description	Retire/Replace 33,576 feet of 2-inch PVC main with 33,576 feet of 2-inch PE main. Also replace 8 existing services with 8 new 1-inch PE services.
Estimated In-Service Date	12/31/2023		
Justification	The PVC pipe is located in a Class 2 area and has a history of leaks, with limited repair capability. Existing PVC does not contiain tracer wire for proper locates. Replacing with PE will extend the system life and limit maintenance requirements		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627001531 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207	$ 340	$ 1,850	$ 58	$ 3,696	$ -	$ 6,150
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 9	$ 34	$ 52	$ 97	$ 154	$ 347
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 2	$ 3	$ 19	$ 41	$ 50	$ 116
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,276	$ -	$ -	$ -	$ 10,276
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,381	$ 1,886	$ -	$ 320	$ -	$ -	$ 3,587
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 224	$ 343	$ 945	$ 39	$ 1,865	$ -	$ 3,416
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ 31	$ 85	$ 4	$ 168	$ -	$ 298
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,532	$ -	$ 20,532
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,826	$ 2,610	$ 13,193	$ 490	$ 26,398	$ 204	$ 44,722
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,826	$ 2,610	$ 13,193	$ 490	$ 26,398	$ 204	$ 44,722

Cost Year 02	Investment 627001531	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,150	$ -	$ -	$ -	$ 5,789	$ -	$ -	$ -	$ 8,381	$ 28,014	$ 41,847	$ 496	$ -	$ 90,677
7500015	Capitalized AFUDC Debt	$ 347	$ 122	$ 70	$ 70	$ 109	$ 343	$ 343	$ 343	$ 497	$ -	$ -	$ -	$ -	$ 2,245
7100015	Capitalized AFUDC Equity	$ 116	$ 95	$ 155	$ 155	$ 245	$ 75	$ 75	$ 75	$ 109	$ -	$ -	$ -	$ -	$ 1,099
6100080	Consultants - Other	$ 10,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,276
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 238,598	$ 364,198	$ -	$ -	$ 606,382
6790324	Engineering &Supervisory Allocation	$ 3,416	$ -	$ -	$ -	$ 6,553	$ -	$ -	$ -	$ 8,124	$ 27,155	$ 40,563	$ 480	$ -	$ 86,293
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 998	$ 998	$ -	$ -	$ 1,995
6790315	I&D Allocated to Capital	$ 298	$ -	$ -	$ -	$ 328	$ -	$ -	$ -	$ -	$ 1,279	$ 1,279	$ -	$ -	$ 3,183
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,185	$ -	$ -	$ -	$ -	$ 74,185
6790800	Other Operational Expense - Miscellaneous	$ 20,532	$ -	$ -	$ -	$ 38,594	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,126
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,500	$ -	$ 4,500
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,375	$ 6,375	$ -	$ -	$ 12,750
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,411	$ 9,411	$ -	$ -	$ 18,822
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921	$ -	$ -	$ -	$ -	$ 1,921
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,604	$ -	$ -	$ -	$ -	$ 4,604
Cost Sum		$ 44,722	$ 217	$ 225	$ 225	$ 51,618	$ 418	$ 418	$ 418	$ 97,822	$ 311,830	$ 464,670	$ 5,476	$ -	$ 978,059
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (978,059)	$ (978,059)
Project Net		$ 44,722	$ 217	$ 225	$ 225	$ 51,618	$ 418	$ 418	$ 418	$ 97,822	$ 311,830	$ 464,670	$ 5,476	$ (978,059)	$ -

Cost Year 03	Investment 627001531	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 90,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,677
7500015	Capitalized AFUDC Debt	$ 2,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,245
7100015	Capitalized AFUDC Equity	$ 1,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,099
6100080	Consultants - Other	$ 10,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,276
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 606,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 606,382
6790324	Engineering &Supervisory Allocation	$ 86,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,293
6790320	Fleet Allocation	$ 1,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,995
6790315	I&D Allocated to Capital	$ 3,183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,183
6400100	Mat & Supp - Outside Material Purchases	$ 74,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,185
6790800	Other Operational Expense - Miscellaneous	$ 59,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,126
6790210	Permitting	$ 4,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,500
R6010010	SLR Overtime Blended Labor	$ 12,750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,750
R6010000	SLR Straight Time Blended Labor	$ 18,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,822
6790322	Small Tools Allocation	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6790321	Stores Allocation	$ 4,604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,604
Cost Sum		$ 978,059	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 978,059
Clearings		$ (978,059)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (978,059)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 627001531	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 90,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,677
7500015	Capitalized AFUDC Debt	$ 2,245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,245
7100015	Capitalized AFUDC Equity	$ 1,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,099
6100080	Consultants - Other	$ 10,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,276
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 606,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 606,382
6790324	Engineering &Supervisory Allocation	$ 86,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,293
6790320	Fleet Allocation	$ 1,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,995
6790315	I&D Allocated to Capital	$ 3,183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,183
6400100	Mat & Supp - Outside Material Purchases	$ 74,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,185
6790800	Other Operational Expense - Miscellaneous	$ 59,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,126
6790210	Permitting	$ 4,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,500
R6010010	SLR Overtime Blended Labor	$ 12,750	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,750
R6010000	SLR Straight Time Blended Labor	$ 18,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,822
6790322	Small Tools Allocation	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6790321	Stores Allocation	$ 4,604	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,604
Cost Sum		$ 978,059	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 978,059
Clearings		$ (978,059)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (978,059)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627001538	LOV - East Lovington Knowles MP PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	PRE-10012	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	10/26/2022	Description	Retire/Replace 108,979 feet of PVC main with 108,979 feet of 2-inch PE main. Also replace 70 existing services with 70 new 1-inch PE services.
Estimated In-Service Date	12/31/2023		
Justification	The PVC pipe is located in a Class 2 area and has a history of leaks, with limited repair capability. Existing PVC does not contain tracer wire for proper locates. Replacing with PE will extend the system life and limit maintenance requirements		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627001538 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,187	$ 27,362	$ 41,549
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 165	$ 1,314	$ 1,479
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70	$ 425	$ 495
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,975	$ 2,975
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,554	$ 14,710	$ 311,986	$ 329,250
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 466	$ 391	$ 857
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,407	$ 2,527	$ 5,934
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,158	$ 39,807	$ 46,965
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,045	$ 1,052	$ 2,097
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,583	$ 3,511	$ 7,095
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,257	$ 4,015	$ 6,272
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 380	$ 93	$ 473
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20	$ 14	$ 34
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,959	$ 101,360	$ 151,319
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,062	$ 1,040	$ 2,102
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,935	$ -	$ 3,935
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,928	$ 4,928
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,500	$ 7,505	$ 14,004
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,771	$ 5,501	$ 12,272
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 927	$ 2,308	$ 3,236
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,001	$ 9,273	$ 10,273
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,554	$ 117,601	$ 527,388	$ 647,543
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,554	$ 117,601	$ 527,388	$ 647,543

Cost Year 02	Investment 627001538	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 41,549	$ 11,038	$ 10,582	$ 12,577	$ 4,792	$ -	$ 41,150	$ 67,131	$ 53,314	$ 45,990	$ 28,490	$ 284	$ -	$ 316,898
7500015	Capitalized AFUDC Debt	$ 1,479	$ 1,920	$ 1,247	$ 1,413	$ 1,508	$ 3,561	$ 4,296	$ 6,219	$ 8,345	$ 10,092	$ 11,403	$ 11,909	$ -	$ 63,395
7100015	Capitalized AFUDC Equity	$ 495	$ 1,494	$ 2,778	$ 3,132	$ 3,395	$ 778	$ 938	$ 1,358	$ 1,823	$ 2,204	$ 2,491	$ 2,601	$ -	$ 23,487
6100080	Consultants - Other	$ 2,975	$ 24	$ -	$ 1,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 329,250	$ 41,049	$ 53,111	$ 57,621	$ -	$ -	$ 202,100	$ 494,403	$ 462,903	$ 396,403	$ 248,100	$ -	$ -	$ 2,284,938
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 857	$ 410	$ 1,137	$ 595	$ 262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,261
6030080	Empl Exp - Travel and Lodging	$ 5,934	$ 2,731	$ 4,020	$ 3,761	$ 1,317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,763
6790324	Engineering &Supervisory Allocation	$ 46,965	$ 8,919	$ 11,703	$ 7,880	$ 5,425	$ -	$ 39,888	$ 65,073	$ 51,679	$ 44,580	$ 27,617	$ 275	$ -	$ 310,003
6790320	Fleet Allocation	$ 2,097	$ 1,640	$ 1,011	$ 1,249	$ 354	$ -	$ 670	$ 1,340	$ 1,340	$ 1,340	$ 670	$ -	$ -	$ 11,712
C6020000	Fringe Adder	$ 7,095	$ 5,459	$ 2,437	$ 4,101	$ 774	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,866
6790315	I&D Allocated to Capital	$ 6,272	$ 1,811	$ 1,194	$ 1,419	$ 465	$ -	$ 859	$ 1,718	$ 1,718	$ 1,718	$ 859	$ -	$ -	$ 18,033
6010210	Labor Non-Exempt - Straight Time	$ 473	$ (23)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 450
6400020	Mat & Supp - General and Office Supplies	$ 34	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
6401000	Mat & Supp - Inventory Issue	$ 151,319	$ 1,726	$ 92	$ 71	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,208
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,420	$ 91,600	$ -	$ -	$ -	$ -	$ -	$ 220,020
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
C6900040	Payroll Tax Adder	$ 2,102	$ 1,617	$ 722	$ 1,215	$ 229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,886
6790210	Permitting	$ 3,935	$ -	$ -	$ -	$ -	$ -	$ 29,211	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,146
6790230	Postage, Shipping and Courier	$ 4,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,928
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ 26,500	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,575	$ -	$ 29,075
R6010010	SLR Overtime Blended Labor	$ 14,004	$ 12,516	$ 4,136	$ 7,423	$ 1,517	$ -	$ 5,268	$ 10,536	$ 10,537	$ 10,536	$ 5,268	$ -	$ -	$ 81,741
R6010000	SLR Straight Time Blended Labor	$ 12,272	$ 7,702	$ 4,892	$ 7,767	$ 1,349	$ -	$ 5,335	$ 10,671	$ 10,671	$ 10,672	$ 5,335	$ -	$ -	$ 76,665
6790322	Small Tools Allocation	$ 3,236	$ 133	$ 7	$ 1	$ -	$ -	$ 3,326	$ 2,372	$ -	$ -	$ -	$ -	$ -	$ 9,075
6790321	Stores Allocation	$ 10,273	$ 210	$ 4	$ 4	$ -	$ -	$ 7,971	$ 5,685	$ -	$ -	$ -	$ -	$ -	$ 24,148
Cost Sum		$ 647,543	$ 100,427	$ 99,073	$ 111,526	$ 47,886	$ 4,339	$ 469,434	$ 758,107	$ 602,329	$ 523,535	$ 330,233	$ 17,643	$ -	$ 3,712,077
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,712,077)	$ (3,712,077)
Project Net		$ 647,543	$ 100,427	$ 99,073	$ 111,526	$ 47,886	$ 4,339	$ 469,434	$ 758,107	$ 602,329	$ 523,535	$ 330,233	$ 17,643	$ (3,712,077)	$ -

Cost Year 03	Investment 627001538	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 316,898	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 316,898
7500015	Capitalized AFUDC Debt	$ 63,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,395
7100015	Capitalized AFUDC Equity	$ 23,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,487
6100080	Consultants - Other	$ 4,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,284,938	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,284,938
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 3,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,261
6030080	Empl Exp - Travel and Lodging	$ 17,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,763
6790324	Engineering &Supervisory Allocation	$ 310,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310,003
6790320	Fleet Allocation	$ 11,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,712
C6020000	Fringe Adder	$ 19,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,866
6790315	I&D Allocated to Capital	$ 18,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,033
6010210	Labor Non-Exempt - Straight Time	$ 450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 450
6400020	Mat & Supp - General and Office Supplies	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
6401000	Mat & Supp - Inventory Issue	$ 153,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,208
6400100	Mat & Supp - Outside Material Purchases	$ 220,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 220,020
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
C6900040	Payroll Tax Adder	$ 5,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,886
6790210	Permitting	$ 33,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,146
6790230	Postage, Shipping and Courier	$ 4,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,928
6710050	Rent - Right of way	$ 29,075	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,075
R6010010	SLR Overtime Blended Labor	$ 81,741	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81,741
R6010000	SLR Straight Time Blended Labor	$ 76,665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,665
6790322	Small Tools Allocation	$ 9,075	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,075
6790321	Stores Allocation	$ 24,148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,148
Cost Sum		$ 3,712,077	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,712,077
Clearings		$ (3,712,077)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,712,077)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 627001538	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 316,898	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 316,898
7500015	Capitalized AFUDC Debt	$ 63,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,395
7100015	Capitalized AFUDC Equity	$ 23,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,487
6100080	Consultants - Other	$ 4,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,293
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 2,284,938	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,284,938
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 3,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,261
6030080	Empl Exp - Travel and Lodging	$ 17,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,763
6790324	Engineering &Supervisory Allocation	$ 310,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 310,003
6790320	Fleet Allocation	$ 11,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,712
C6020000	Fringe Adder	$ 19,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,866
6790315	I&D Allocated to Capital	$ 18,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,033
6010210	Labor Non-Exempt - Straight Time	$ 450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 450
6400020	Mat & Supp - General and Office Supplies	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
6401000	Mat & Supp - Inventory Issue	$ 153,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,208
6400100	Mat & Supp - Outside Material Purchases	$ 220,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 220,020
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
C6900040	Payroll Tax Adder	$ 5,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,886
6790210	Permitting	$ 33,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,146
6790230	Postage, Shipping and Courier	$ 4,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,928
6710050	Rent - Right of way	$ 29,075	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,075
R6010010	SLR Overtime Blended Labor	$ 81,741	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81,741
R6010000	SLR Straight Time Blended Labor	$ 76,665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,665
6790322	Small Tools Allocation	$ 9,075	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,075
6790321	Stores Allocation	$ 24,148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,148
Cost Sum		$ 3,712,077	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,712,077
Clearings		$ (3,712,077)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,712,077)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627001606	LOV - Spears Line PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	PRE-09965	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/06/2022	Description	Retire/replace 16,945 feet of 2-inch PVC with 16,945 feet of new 2-inch PE main. Also retire/replace 4 existing 1-inch services with 4 new 1-inch PE services.
Estimated In-Service Date	03/31/2023		
Justification	The PVC pipe is located in a Class 2 area and has a history of leaks, with limited repair capability. Existing PVC does not contiain tracer wire for proper locates. Replacing with PE will extend the system life and limit maintenance requirements		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627001606 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,632	$ 330	$ 2,894	$ -	$ 2,039	$ (59)	$ 4,153	$ 11,989
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60	$ 126	$ 170	$ 180	$ 208	$ 371	$ 1,114
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63	$ 30	$ 14	$ 64	$ 88	$ 120	$ 379
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,381	$ 2,008	$ 16,015	$ 1,616	$ 184,082	$ (114,482)	$ -	$ 90,620
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35	$ 65	$ -	$ 301	$ -	$ -	$ 401
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144	$ -	$ -	$ 2,009	$ -	$ -	$ 2,154
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,760	$ 358	$ 2,924	$ -	$ 1,380	$ (30)	$ 6,042	$ 13,433
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 80	$ -	$ -	$ -	$ 500	$ (31)	$ -	$ 549
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 237	$ -	$ -	$ -	$ 1,341	$ (87)	$ -	$ 1,490
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 94	$ 16	$ 263	$ -	$ 728	$ (42)	$ 423	$ 1,482
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 189	$ 6	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,369	$ -	$ -	$ -	$ 186	$ -	$ -	$ 19,555
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ -	$ 16
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35	$ -	$ -	$ 35
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 70	$ -	$ -	$ -	$ 397	$ (26)	$ -	$ 442
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 355	$ -	$ -	$ -	$ 2,003	$ -	$ -	$ 2,358
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 521	$ -	$ -	$ -	$ 2,963	$ (322)	$ -	$ 3,162
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 780	$ 0	$ -	$ -	$ 10	$ -	$ -	$ 790
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,213	$ 1	$ -	$ -	$ 14	$ -	$ -	$ 2,228
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 30,491	$ 3,032	$ 22,317	$ 1,801	$ 198,422	$ (114,778)	$ 11,108	$ 152,393
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 30,491	$ 3,032	$ 22,317	$ 1,801	$ 198,422	$ (114,778)	$ 11,108	$ 152,393

Cost Year 02	Investment 627001606	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,989	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,990
7500015	Capitalized AFUDC Debt	$ 1,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,114
7100015	Capitalized AFUDC Equity	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 90,620	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,620
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401
6030080	Empl Exp - Travel and Lodging	$ 2,154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,154
6790324	Engineering &Supervisory Allocation	$ 13,433	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,434
6790320	Fleet Allocation	$ 549	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 549
C6020000	Fringe Adder	$ 1,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,490
6790315	I&D Allocated to Capital	$ 1,482	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,482
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 19,555	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,562
6400100	Mat & Supp - Outside Material Purchases	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6400510	Mat & Supp - Small Tools	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
C6900040	Payroll Tax Adder	$ 442	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 442
R6010010	SLR Overtime Blended Labor	$ 2,358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,358
R6010000	SLR Straight Time Blended Labor	$ 3,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,162
6790322	Small Tools Allocation	$ 790	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 791
6790321	Stores Allocation	$ 2,228	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,228
Cost Sum		$ 152,393	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152,402
Clearings		$ -	$ -	$ -	$ (9)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9)
Project Net		$ 152,393	$ -	$ 9	$ (9)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152,393

Cost Year 03	Investment 627001606	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,990	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,990
7500015	Capitalized AFUDC Debt	$ 1,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,114
7100015	Capitalized AFUDC Equity	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 90,620	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,620
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401
6030080	Empl Exp - Travel and Lodging	$ 2,154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,154
6790324	Engineering &Supervisory Allocation	$ 13,434	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,434
6790320	Fleet Allocation	$ 549	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 549
C6020000	Fringe Adder	$ 1,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,490
6790315	I&D Allocated to Capital	$ 1,482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,482
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 19,562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,562
6400100	Mat & Supp - Outside Material Purchases	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6400510	Mat & Supp - Small Tools	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
C6900040	Payroll Tax Adder	$ 442	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 442
R6010010	SLR Overtime Blended Labor	$ 2,358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,358
R6010000	SLR Straight Time Blended Labor	$ 3,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,162
6790322	Small Tools Allocation	$ 791	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 791
6790321	Stores Allocation	$ 2,228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,228
Cost Sum		$ 152,402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152,402
Clearings		$ (9)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9)
Project Net		$ 152,393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152,393

Cost Year 04	Investment 627001606	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,990	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,990
7500015	Capitalized AFUDC Debt	$ 1,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,114
7100015	Capitalized AFUDC Equity	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 90,620	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90,620
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 401
6030080	Empl Exp - Travel and Lodging	$ 2,154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,154
6790324	Engineering &Supervisory Allocation	$ 13,434	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,434
6790320	Fleet Allocation	$ 549	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 549
C6020000	Fringe Adder	$ 1,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,490
6790315	I&D Allocated to Capital	$ 1,482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,482
6010210	Labor Non-Exempt - Straight Time	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
6401000	Mat & Supp - Inventory Issue	$ 19,562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,562
6400100	Mat & Supp - Outside Material Purchases	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6400510	Mat & Supp - Small Tools	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
C6900040	Payroll Tax Adder	$ 442	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 442
R6010010	SLR Overtime Blended Labor	$ 2,358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,358
R6010000	SLR Straight Time Blended Labor	$ 3,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,162
6790322	Small Tools Allocation	$ 791	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 791
6790321	Stores Allocation	$ 2,228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,228
Cost Sum		$ 152,402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152,402
Clearings		$ (9)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9)
Project Net		$ 152,393	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 152,393

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627001607	LOV - Motsenbacher PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	PRE-09966	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/27/2022	Description	Retire/replace 12,263 feet of 2-inch PVC with 12,263 feet of new 2-inch PE main. Also retire/replace 7 existing 1-inch services with 7 new 1-inch PE services.
Estimated In-Service Date	04/30/2023		
Justification	The PVC pipe is located in a Class 2 area and has a history of leaks, with limited repair capability. Existing PVC does not contain tracer wire for proper locates. Replacing with PE will extend the system life and limit maintenance requirements		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627001607 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,141	$ 224	$ 14,219	$ 46,324	$ 31,987	$ -	$ 103,896
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96	$ 294	$ 481	$ 991	$ 1,811	$ 2,425	$ 6,098
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102	$ 70	$ 40	$ 354	$ 763	$ 785	$ 2,114
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,753	$ 1,753
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,381	$ 9,955	$ 1,247	$ 33,105	$ 436,778	$ 2,519	$ -	$ 484,985
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,065	$ 227	$ 7,268	$ 31,359	$ 16,139	$ -	$ 67,057
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50	$ -	$ -	$ 50
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145	$ -	$ -	$ 145
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 551	$ 20	$ 654	$ 2,888	$ 1,453	$ -	$ 5,566
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,940	$ -	$ 47,121	$ (6,286)	$ -	$ -	$ 103,776
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94	$ -	$ -	$ -	$ 94
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43	$ -	$ -	$ 43
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151	$ -	$ -	$ 151
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388	$ -	$ -	$ 388
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,053	$ -	$ 700	$ (338)	$ -	$ -	$ 1,414
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,795	$ -	$ 1,978	$ (476)	$ -	$ -	$ 5,297
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 1,381	$ 101,699	$ 2,082	$ 105,659	$ 512,372	$ 54,671	$ 4,964	$ 782,828
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 1,381	$ 101,699	$ 2,082	$ 105,659	$ 512,372	$ 54,671	$ 4,964	$ 782,828

Cost Year 02	Investment 627001607	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 103,896	$ -	$ 127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104,023
7500015	Capitalized AFUDC Debt	$ 6,098	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,098
7100015	Capitalized AFUDC Equity	$ 2,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,114
6100080	Consultants - Other	$ 1,753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,753
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 484,985	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 484,985
6790324	Engineering &Supervisory Allocation	$ 67,057	$ -	$ 140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,198
6790320	Fleet Allocation	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
C6020000	Fringe Adder	$ 145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145
6790315	I&D Allocated to Capital	$ 5,566	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,573
6401000	Mat & Supp - Inventory Issue	$ 103,776	$ -	$ 239	$ (49)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103,966
6400100	Mat & Supp - Outside Material Purchases	$ 94	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94
C6900040	Payroll Tax Adder	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6790210	Permitting	$ -	$ -	$ 608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 608
R6010010	SLR Overtime Blended Labor	$ 151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151
R6010000	SLR Straight Time Blended Labor	$ 388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388
6790322	Small Tools Allocation	$ 1,414	$ -	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,432
6790321	Stores Allocation	$ 5,297	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,307
Cost Sum		$ 782,828	$ -	$ 1,149	$ (49)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 783,928
Clearings		$ -	$ -	$ -	$ -	$ (783,928)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (783,928)
Project Net		$ 782,828	$ -	$ 1,149	$ (49)	$ (783,928)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 627001607	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 104,023	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104,023
7500015	Capitalized AFUDC Debt	$ 6,098	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,098
7100015	Capitalized AFUDC Equity	$ 2,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,114
6100080	Consultants - Other	$ 1,753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,753
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 484,985	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 484,985
6790324	Engineering &Supervisory Allocation	$ 67,198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,198
6790320	Fleet Allocation	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
C6020000	Fringe Adder	$ 145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145
6790315	I&D Allocated to Capital	$ 5,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,573
6401000	Mat & Supp - Inventory Issue	$ 103,966	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103,966
6400100	Mat & Supp - Outside Material Purchases	$ 94	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94
C6900040	Payroll Tax Adder	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6790210	Permitting	$ 608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 608
R6010010	SLR Overtime Blended Labor	$ 151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151
R6010000	SLR Straight Time Blended Labor	$ 388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388
6790322	Small Tools Allocation	$ 1,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,432
6790321	Stores Allocation	$ 5,307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,307
Cost Sum		$ 783,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 783,928
Clearings		$ (783,928)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (783,928)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 627001607	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 104,023	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104,023
7500015	Capitalized AFUDC Debt	$ 6,098	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,098
7100015	Capitalized AFUDC Equity	$ 2,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,114
6100080	Consultants - Other	$ 1,753	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,753
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 484,985	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 484,985
6790324	Engineering &Supervisory Allocation	$ 67,198	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,198
6790320	Fleet Allocation	$ 50	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
C6020000	Fringe Adder	$ 145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 145
6790315	I&D Allocated to Capital	$ 5,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,573
6401000	Mat & Supp - Inventory Issue	$ 103,966	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103,966
6400100	Mat & Supp - Outside Material Purchases	$ 94	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94
C6900040	Payroll Tax Adder	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6790210	Permitting	$ 608	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 608
R6010010	SLR Overtime Blended Labor	$ 151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 151
R6010000	SLR Straight Time Blended Labor	$ 388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 388
6790322	Small Tools Allocation	$ 1,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,432
6790321	Stores Allocation	$ 5,307	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,307
Cost Sum		$ 783,928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 783,928
Clearings		$ (783,928)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (783,928)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629001011	ROS-West Dexter PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	PRE-08930	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	01/16/2023	Description	Retire/replace 31,311 feet of PVC and replace with 10,456 feet of 4-inch PE and 20,855 feet of 2-inch PE. Also replace 20 1-inch services.
Estimated In-Service Date	05/31/2023		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629001011 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74	$ 5,935	$ -	$ -	$ 149	$ 6,158
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 70	$ 132	$ 140	$ 162	$ 505
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 6	$ 47	$ 59	$ 52	$ 165
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,381	$ -	$ -	$ -	$ 1,381
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75	$ 3,033	$ -	$ -	$ 216	$ 3,325
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 273	$ -	$ -	$ 15	$ 295
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 413	$ 31,591	$ -	$ -	$ -	$ 32,004
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,477	$ 2,477
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ 468	$ -	$ -	$ -	$ 485
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33	$ 1,323	$ -	$ -	$ -	$ 1,356
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 620	$ 44,080	$ 180	$ 199	$ 3,071	$ 48,150
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 620	$ 44,080	$ 180	$ 199	$ 3,071	$ 48,150

Cost Year 02	Investment 629001011	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,158	$ 9,404	$ 1,968	$ 31,241	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,794
7500015	Capitalized AFUDC Debt	$ 505	$ 260	$ 237	$ 460	$ 657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,118
7100015	Capitalized AFUDC Equity	$ 165	$ 202	$ 527	$ 1,019	$ 1,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,391
6100080	Consultants - Other	$ 1,381	$ -	$ -	$ 200,173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 201,554
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ 1,299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,299
6790324	Engineering &Supervisory Allocation	$ 3,325	$ 7,599	$ 2,176	$ 19,574	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,701
6790320	Fleet Allocation	$ -	$ -	$ 687	$ 498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,185
C6020000	Fringe Adder	$ -	$ -	$ 1,564	$ 1,391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,954
6790315	I&D Allocated to Capital	$ 295	$ 380	$ 500	$ 1,326	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,502
6401000	Mat & Supp - Inventory Issue	$ 32,004	$ 62,692	$ 3,842	$ 1,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99,687
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
C6900040	Payroll Tax Adder	$ -	$ -	$ 463	$ 412	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 875
6790230	Postage, Shipping and Courier	$ 2,477	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,477
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 1,316	$ 988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,303
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 4,475	$ 4,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,638
6790322	Small Tools Allocation	$ 485	$ 4,818	$ 289	$ 24	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,633
6790321	Stores Allocation	$ 1,356	$ 7,643	$ 161	$ 69	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,249
Cost Sum		$ 48,150	$ 92,997	$ 19,663	$ 262,487	$ 2,379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 425,677
Clearings		$ -	$ -	$ -	$ -	$ -	$ (425,677)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (425,677)
Project Net		$ 48,150	$ 92,997	$ 19,663	$ 262,487	$ 2,379	$ (425,677)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629001011	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 48,794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,794
7500015	Capitalized AFUDC Debt	$ 2,118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,118
7100015	Capitalized AFUDC Equity	$ 3,391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,391
6100080	Consultants - Other	$ 201,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 201,554
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161
6030080	Empl Exp - Travel and Lodging	$ 1,299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,299
6790324	Engineering &Supervisory Allocation	$ 32,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,701
6790320	Fleet Allocation	$ 1,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,185
C6020000	Fringe Adder	$ 2,954	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,954
6790315	I&D Allocated to Capital	$ 2,502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,502
6401000	Mat & Supp - Inventory Issue	$ 99,687	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99,687
6400100	Mat & Supp - Outside Material Purchases	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
C6900040	Payroll Tax Adder	$ 875	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 875
6790230	Postage, Shipping and Courier	$ 2,477	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,477
R6010010	SLR Overtime Blended Labor	$ 2,303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,303
R6010000	SLR Straight Time Blended Labor	$ 8,638	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,638
6790322	Small Tools Allocation	$ 5,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,633
6790321	Stores Allocation	$ 9,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,249
Cost Sum		$ 425,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 425,677
Clearings		$ (425,677)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (425,677)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 629001011	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 48,794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,794
7500015	Capitalized AFUDC Debt	$ 2,118	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,118
7100015	Capitalized AFUDC Equity	$ 3,391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,391
6100080	Consultants - Other	$ 201,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 201,554
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 161
6030080	Empl Exp - Travel and Lodging	$ 1,299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,299
6790324	Engineering &Supervisory Allocation	$ 32,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,701
6790320	Fleet Allocation	$ 1,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,185
C6020000	Fringe Adder	$ 2,954	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,954
6790315	I&D Allocated to Capital	$ 2,502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,502
6401000	Mat & Supp - Inventory Issue	$ 99,687	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99,687
6400100	Mat & Supp - Outside Material Purchases	$ 157	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 157
C6900040	Payroll Tax Adder	$ 875	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 875
6790230	Postage, Shipping and Courier	$ 2,477	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,477
R6010010	SLR Overtime Blended Labor	$ 2,303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,303
R6010000	SLR Straight Time Blended Labor	$ 8,638	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,638
6790322	Small Tools Allocation	$ 5,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,633
6790321	Stores Allocation	$ 9,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,249
Cost Sum		$ 425,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 425,677
Clearings		$ (425,677)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (425,677)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629001489	ROS - Hagerman Town Plant PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	PRE-09775	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	11/08/2021	Description	Retire/Replace 10,440 feet of 2-inch PVC main with 10,440 feet of 2-inch PE main. Also replace 11 existing services with 11 new 1-inch PE services.
Estimated In-Service Date	08/31/2022		

Justification: PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system. Retire/Replace 10,440 feet of 2-inch PVC main with 10,440 feet of 2-inch PE main. Also replace 11 existing services with 11 new 1-inch PE services.

Alternatives Considered: Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629001489 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,774	$ 444	$ 2,502	$ 3,393	$ 811	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,924
7500015	Capitalized AFUDC Debt	$ -	$ 27	$ 80	$ 120	$ 133	$ 155	$ 190	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
7100015	Capitalized AFUDC Equity	$ -	$ 41	$ 64	$ 133	$ 347	$ 266	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,102
6100080	Consultants - Other	$ -	$ 233	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66
6030010	Empl Exp - Professional Dues, Subscription	$ -	$ 1,156	$ -	$ -	$ -	$ 2,830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,986
6790324	Engineering &Supervisory Allocation	$ -	$ 3,547	$ 983	$ 5,241	$ 4,640	$ 766	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,176
6790320	Fleet Allocation	$ -	$ 1,324	$ 485	$ 1,867	$ 2,254	$ 150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,080
C6020000	Fringe Adder	$ -	$ 2,970	$ 1,044	$ 4,273	$ 4,586	$ 255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,129
6790315	I&D Allocated to Capital	$ -	$ 787	$ (199)	$ 636	$ 659	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,932
6401000	Mat & Supp - Inventory Issue	$ -	$ 4,629	$ -	$ 8,066	$ 5,279	$ 2,008	$ 2,588	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,569
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,859	$ (353)	$ -	$ -	$ -	$ -	$ -	$ 4,506
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
C6900040	Payroll Tax Adder	$ -	$ 880	$ 309	$ 1,266	$ 1,359	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,890
R6010010	SLR Overtime Blended Labor	$ -	$ 2,589	$ 1,305	$ 6,165	$ 4,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,153
R6010000	SLR Straight Time Blended Labor	$ -	$ 8,411	$ 2,562	$ 9,661	$ 12,894	$ 945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,473
6790322	Small Tools Allocation	$ -	$ 306	$ -	$ 357	$ 172	$ 86	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
6790321	Stores Allocation	$ -	$ 380	$ -	$ 540	$ 362	$ 464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,746
Cost Sum		$ -	$ 29,055	$ 7,076	$ 40,827	$ 40,238	$ 9,508	$ 7,887	$ (353)	$ -	$ -	$ -	$ -	$ -	$ 134,237
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,237)	$ -	$ -	$ -	$ -	$ (134,237)
Project Net		$ -	$ 29,055	$ 7,076	$ 40,827	$ 40,238	$ 9,508	$ 7,887	$ (353)	$ (134,237)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 629001489	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,924
7500015	Capitalized AFUDC Debt	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
7100015	Capitalized AFUDC Equity	$ 1,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,102
6100080	Consultants - Other	$ 233	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66
6030010	Empl Exp - Professional Dues, Subscription	$ 3,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,986
6790324	Engineering &Supervisory Allocation	$ 15,176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,176
6790320	Fleet Allocation	$ 6,080	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,080
C6020000	Fringe Adder	$ 13,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,129
6790315	I&D Allocated to Capital	$ 1,932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,932
6401000	Mat & Supp - Inventory Issue	$ 22,569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,569
6400100	Mat & Supp - Outside Material Purchases	$ 614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614
6400500	Mat & Supp - Parts	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6400510	Mat & Supp - Small Tools	$ 4,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,506
6400080	Mat & Supp - Vehicle Fuel	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
C6900040	Payroll Tax Adder	$ 3,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,890
R6010010	SLR Overtime Blended Labor	$ 14,153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,153
R6010000	SLR Straight Time Blended Labor	$ 34,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,473
6790322	Small Tools Allocation	$ 922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
6790321	Stores Allocation	$ 1,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,746
Cost Sum		$ 134,237	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 134,237
Clearings		$ (134,237)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,237)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629001489	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,924
7500015	Capitalized AFUDC Debt	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
7100015	Capitalized AFUDC Equity	$ 1,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,102
6100080	Consultants - Other	$ 233	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66
6030010	Empl Exp - Professional Dues, Subscription	$ 3,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,986
6790324	Engineering &Supervisory Allocation	$ 15,176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,176
6790320	Fleet Allocation	$ 6,080	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,080
C6020000	Fringe Adder	$ 13,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,129
6790315	I&D Allocated to Capital	$ 1,932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,932
6401000	Mat & Supp - Inventory Issue	$ 22,569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,569
6400100	Mat & Supp - Outside Material Purchases	$ 614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614
6400500	Mat & Supp - Parts	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6400510	Mat & Supp - Small Tools	$ 4,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,506
6400080	Mat & Supp - Vehicle Fuel	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
C6900040	Payroll Tax Adder	$ 3,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,890
R6010010	SLR Overtime Blended Labor	$ 14,153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,153
R6010000	SLR Straight Time Blended Labor	$ 34,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,473
6790322	Small Tools Allocation	$ 922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
6790321	Stores Allocation	$ 1,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,746
Cost Sum		$ 134,237	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 134,237
Clearings		$ (134,237)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,237)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 629001489	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,924
7500015	Capitalized AFUDC Debt	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
7100015	Capitalized AFUDC Equity	$ 1,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,102
6100080	Consultants - Other	$ 233	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 66	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66
6030010	Empl Exp - Professional Dues, Subscription	$ 3,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,986
6790324	Engineering &Supervisory Allocation	$ 15,176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,176
6790320	Fleet Allocation	$ 6,080	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,080
C6020000	Fringe Adder	$ 13,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,129
6790315	I&D Allocated to Capital	$ 1,932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,932
6401000	Mat & Supp - Inventory Issue	$ 22,569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,569
6400100	Mat & Supp - Outside Material Purchases	$ 614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 614
6400500	Mat & Supp - Parts	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24
6400510	Mat & Supp - Small Tools	$ 4,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,506
6400080	Mat & Supp - Vehicle Fuel	$ 8	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8
C6900040	Payroll Tax Adder	$ 3,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,890
R6010010	SLR Overtime Blended Labor	$ 14,153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,153
R6010000	SLR Straight Time Blended Labor	$ 34,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,473
6790322	Small Tools Allocation	$ 922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 922
6790321	Stores Allocation	$ 1,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,746
Cost Sum		$ 134,237	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 134,237
Clearings		$ (134,237)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (134,237)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633000952	TOC 7L Bar PVC Replacement Phase III	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	PRE-09896	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date: 10/24/2022
Estimated In-Service Date: 04/30/2023

Description: This project is to replace 29,530' of 2" PVC with 33,585' of 2" MDPE and 9,640' of 4" PE on the TorC Rural Irrigation (7L Bar) distribution system. Additionally, 10 services will be replaced with new 1" MDPE services.

Justification: PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore, consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system

Alternatives Considered: This is part of the NMGC commitment to replace PVC piping across its system.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633000952 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 24,248	$ -	$ -	$ -	$ -	$ 11,182	$ (24,753)	$ 38,372	$ 2,215	$ 51,264
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 189	$ 352	$ 403	$ 485	$ 737	$ 927	$ 809	$ 1,063	$ 1,730	$ 6,695
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 494	$ 603	$ 531	$ 518	$ 175	$ 78	$ 289	$ 448	$ 560	$ 3,695
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,200	$ -	$ -	$ 2,267	$ 3,467
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,525	$ 210,418	$ 48,040	$ 261,983
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 7
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 33,160	$ -	$ -	$ -	$ -	$ 5,716	$ (16,756)	$ 19,361	$ 3,222	$ 44,702
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32	$ 32
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 793	$ -	$ -	$ -	$ -	$ 514	$ (1,508)	$ 1,742	$ 226	$ 1,767
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,033	$ 26,969	$ 2,760	$ (87)	$ 85,674
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,891	$ -	$ -	$ -	$ 4,891
6790210	Permitting	$ -	$ -	$ -	$ -	$ 202,067	$ -	$ -	$ -	$ -	$ -	$ (168,008)	$ -	$ -	$ 34,059
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 831	$ 1,451	$ 51	$ (2)	$ 2,331
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,347	$ 2,042	$ 55	$ (8)	$ 4,437
6730030	Utilities - Telecom	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27	$ 27
Cost Sum		$ -	$ -	$ -	$ -	$ 260,950	$ 954	$ 934	$ 1,003	$ 912	$ 83,719	$ (175,940)	$ 274,270	$ 58,228	$ 505,030
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 260,950	$ 954	$ 934	$ 1,003	$ 912	$ 83,719	$ (175,940)	$ 274,270	$ 58,228	$ 505,030

Cost Year 02	Investment 633000952	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 51,264	$ 1,952	$ 1,210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54,427
7500015	Capitalized AFUDC Debt	$ 6,695	$ 1,449	$ 848	$ 162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,154
7100015	Capitalized AFUDC Equity	$ 3,695	$ 1,127	$ 1,889	$ 359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,070
6100080	Consultants - Other	$ 3,467	$ -	$ 1,134	$ (1,134)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,467
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 261,983	$ 773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262,755
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
6790324	Engineering &Supervisory Allocation	$ 44,702	$ 1,578	$ 1,338	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,618
6790199	Fees - Miscellaneous	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32
6790315	I&D Allocated to Capital	$ 1,767	$ 79	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,913
6401000	Mat & Supp - Inventory Issue	$ 85,674	$ -	$ 6,934	$ (15,400)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,209
6790800	Other Operational Expense - Miscellaneous	$ 4,891	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,891
6790210	Permitting	$ 34,059	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,059
6790322	Small Tools Allocation	$ 2,331	$ -	$ 522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,853
6790321	Stores Allocation	$ 4,437	$ -	$ 291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,728
6730030	Utilities - Telecom	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
Cost Sum		$ 505,030	$ 6,957	$ 14,233	$ (16,012)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 510,208
Clearings		$ -	$ -	$ -	$ -	$ (510,208)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (510,208)
Project Net		$ 505,030	$ 6,957	$ 14,233	$ (16,012)	$ (510,208)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 633000952	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 54,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54,427
7500015	Capitalized AFUDC Debt	$ 9,154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,154
7100015	Capitalized AFUDC Equity	$ 7,070	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,070
6100080	Consultants - Other	$ 3,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,467
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 262,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262,755
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
6790324	Engineering &Supervisory Allocation	$ 47,618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,618
6790199	Fees - Miscellaneous	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32
6790315	I&D Allocated to Capital	$ 1,913	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,913
6401000	Mat & Supp - Inventory Issue	$ 77,209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,209
6790800	Other Operational Expense - Miscellaneous	$ 4,891	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,891
6790210	Permitting	$ 34,059	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,059
6790322	Small Tools Allocation	$ 2,853	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,853
6790321	Stores Allocation	$ 4,728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,728
6730030	Utilities - Telecom	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
Cost Sum		$ 510,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 510,208
Clearings		$ (510,208)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (510,208)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 633000952	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 54,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54,427
7500015	Capitalized AFUDC Debt	$ 9,154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,154
7100015	Capitalized AFUDC Equity	$ 7,070	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,070
6100080	Consultants - Other	$ 3,467	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,467
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 262,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 262,755
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
6790324	Engineering &Supervisory Allocation	$ 47,618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,618
6790199	Fees - Miscellaneous	$ 32	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32
6790315	I&D Allocated to Capital	$ 1,913	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,913
6401000	Mat & Supp - Inventory Issue	$ 77,209	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,209
6790800	Other Operational Expense - Miscellaneous	$ 4,891	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,891
6790210	Permitting	$ 34,059	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,059
6790322	Small Tools Allocation	$ 2,853	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,853
6790321	Stores Allocation	$ 4,728	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,728
6730030	Utilities - Telecom	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
Cost Sum		$ 510,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 510,208
Clearings		$ (510,208)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (510,208)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633001029	TOC Hyatt PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	PRE-08931	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	12/05/2022	Description	Retire/Replace 28,500' of 2" PVC with 2" MDPE on the Hyatt distribution system. Additionally, replace 11 services with 1" MDPE services.
Estimated In-Service Date	06/30/2023		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore, consistent with NMGC's distribution integrity management program, NMGC is actively placing bare main with PE pipe across its system		
Alternatives Considered	This is part of the NMGC commitment to replace PVC piping across its system.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633001029 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 18,716	$ -	$ -	$ -	$ -	$ 19,521	$ 3,177	$ 12,813	$ 4,428	$ 58,655
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 146	$ 272	$ 311	$ 375	$ 569	$ 840	$ 1,046	$ 1,287	$ 1,753	$ 6,598
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 382	$ 465	$ 410	$ 400	$ 135	$ 70	$ 374	$ 542	$ 568	$ 3,345
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,790	$ 1,790
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106,765	$ 106,765
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 25,595	$ -	$ -	$ -	$ -	$ 9,977	$ 2,151	$ 6,465	$ 6,442	$ 50,630
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 516	$ 516
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,561	$ 1,561
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 612	$ -	$ -	$ -	$ -	$ 898	$ 194	$ 582	$ 997	$ 3,282
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,448	$ 17,653	$ 69,015	$ 3,575	$ 198,690
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 462	$ 462
6790210	Permitting	$ -	$ -	$ -	$ -	$ 155,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155,970
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,168	$ 2,168	$ 4,335
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,000	$ 5,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,987	$ 1,987
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,794	$ 3,794
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,607	$ 950	$ 1,281	$ 81	$ 3,920
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,543	$ 1,337	$ 1,382	$ 327	$ 7,589
Cost Sum		$ -	$ -	$ -	$ -	$ 201,421	$ 737	$ 721	$ 774	$ 704	$ 145,906	$ 26,881	$ 95,534	$ 142,212	$ 614,889
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 201,421	$ 737	$ 721	$ 774	$ 704	$ 145,906	$ 26,881	$ 95,534	$ 142,212	$ 614,889

Cost Year 02	Investment 633001029	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 58,655	$ 27,130	$ 19,331	$ 1,493	$ 14	$ 1,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,354
7500015	Capitalized AFUDC Debt	$ 6,598	$ 1,818	$ 1,347	$ 1,494	$ 1,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,736
7100015	Capitalized AFUDC Equity	$ 3,345	$ 1,414	$ 3,000	$ 3,310	$ 3,327	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,396
6100080	Consultants - Other	$ 1,790	$ -	$ -	$ 2,360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,150
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 106,765	$ 121,571	$ 139,834	$ 12,503	$ -	$ 15,721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 396,395
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ 223	$ -	$ 19	$ 4	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
6030080	Empl Exp - Travel and Lodging	$ -	$ 1,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,420
6790324	Engineering &Supervisory Allocation	$ 50,630	$ 21,922	$ 21,378	$ 936	$ 15	$ 1,678	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96,560
6790199	Fees - Miscellaneous	$ -	$ 373	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 373
6790320	Fleet Allocation	$ 516	$ 606	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,123
C6020000	Fringe Adder	$ 1,561	$ 1,817	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,378
6790315	I&D Allocated to Capital	$ 3,282	$ 1,550	$ 1,069	$ 47	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,949
6401000	Mat & Supp - Inventory Issue	$ 198,690	$ (4,518)	$ (10,961)	$ (5,516)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177,695
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87
C6900040	Payroll Tax Adder	$ 462	$ 538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,001
6790210	Permitting	$ 155,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155,970
6790230	Postage, Shipping and Courier	$ 4,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,335
6710050	Rent - Right of way	$ 5,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,000
R6010010	SLR Overtime Blended Labor	$ 1,987	$ 2,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,382
R6010000	SLR Straight Time Blended Labor	$ 3,794	$ 4,334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,127
6790322	Small Tools Allocation	$ 3,920	$ (347)	$ (825)	$ (114)	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,644
6790321	Stores Allocation	$ 7,589	$ (551)	$ (460)	$ (331)	$ 11	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,258
Cost Sum		$ 614,889	$ 181,695	$ 173,713	$ 16,202	$ 4,947	$ 19,130	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,010,577
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (1,010,577)	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,010,577)
Project Net		$ 614,889	$ 181,695	$ 173,713	$ 16,202	$ 4,947	$ 19,130	$ (1,010,577)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 633001029	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 108,354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,354
7500015	Capitalized AFUDC Debt	$ 12,736	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,736
7100015	Capitalized AFUDC Equity	$ 14,396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,396
6100080	Consultants - Other	$ 4,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,150
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 396,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 396,395
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
6030080	Empl Exp - Travel and Lodging	$ 1,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,420
6790324	Engineering &Supervisory Allocation	$ 96,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96,560
6790199	Fees - Miscellaneous	$ 373	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 373
6790320	Fleet Allocation	$ 1,123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,123
C6020000	Fringe Adder	$ 3,378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,378
6790315	I&D Allocated to Capital	$ 5,949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,949
6401000	Mat & Supp - Inventory Issue	$ 177,695	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177,695
6400100	Mat & Supp - Outside Material Purchases	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87
C6900040	Payroll Tax Adder	$ 1,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,001
6790210	Permitting	$ 155,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155,970
6790230	Postage, Shipping and Courier	$ 4,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,335
6710050	Rent - Right of way	$ 5,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,000
R6010010	SLR Overtime Blended Labor	$ 4,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,382
R6010000	SLR Straight Time Blended Labor	$ 8,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,127
6790322	Small Tools Allocation	$ 2,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,644
6790321	Stores Allocation	$ 6,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,258
Cost Sum		$ 1,010,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,010,577
Clearings		$ (1,010,577)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,010,577)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment 633001029	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 108,354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,354
7500015	Capitalized AFUDC Debt	$ 12,736	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,736
7100015	Capitalized AFUDC Equity	$ 14,396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,396
6100080	Consultants - Other	$ 4,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,150
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 396,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 396,395
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 245	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245
6030080	Empl Exp - Travel and Lodging	$ 1,420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,420
6790324	Engineering &Supervisory Allocation	$ 96,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96,560
6790199	Fees - Miscellaneous	$ 373	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 373
6790320	Fleet Allocation	$ 1,123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,123
C6020000	Fringe Adder	$ 3,378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,378
6790315	I&D Allocated to Capital	$ 5,949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,949
6401000	Mat & Supp - Inventory Issue	$ 177,695	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 177,695
6400100	Mat & Supp - Outside Material Purchases	$ 87	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87
C6900040	Payroll Tax Adder	$ 1,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,001
6790210	Permitting	$ 155,970	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155,970
6790230	Postage, Shipping and Courier	$ 4,335	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,335
6710050	Rent - Right of way	$ 5,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,000
R6010010	SLR Overtime Blended Labor	$ 4,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,382
R6010000	SLR Straight Time Blended Labor	$ 8,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,127
6790322	Small Tools Allocation	$ 2,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,644
6790321	Stores Allocation	$ 6,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,258
Cost Sum		$ 1,010,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,010,577
Clearings		$ (1,010,577)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,010,577)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T601001449**	CP Ground Bed Phase I	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	**NMGC**	**PRE-09906**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/01/2022	Description: Install seven ground beds and rectifiers to replace depleted and aging ground beds and rectifiers as well as adding new ground beds on transmission pipeline systems, where necessary. In 2022, we would like to install 5 ground beds: replace one ground bed and install one new ground bed in the NW region (GGML MP 65.9 and Blanco Hub, respectively); replace two ground beds in the SE region (Roswell ML #10 , Potash ML #38,) and the Cabezon ground bed on ABQ ML metro side
Estimated In-Service Date	12/31/2023	ES forecast: 5% budget, 6 months, BLM, PBPA, WOUS

Justification: NMGC has 100 existing CP ground beds on transmission pipelines. The ground beds are designed with a 25 year life-span. In order to keep up with the ground bed replacement we should be installing five (5) per year. Lack of CP caused by a depleted ground be can be a contributing factor to corrosion and eventually leaks on the system. Permitting for replacing a ground bed can take a long time. Waiting until the system is having down CP reads is too late to get a ground bed installed in time to make the 12month interval required by code to have the readings back up. This will allow NMGC to budget and proactively replace the ground beds.

Alternatives Considered: Continue to monitor ground beds and replace as they start failing and take a reactive approach

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T601001449 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 913	$ 590	$ 5,630	$ 7,133
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ 23	$ 224	$ 255
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 10	$ 73	$ 85
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,686	$ 78,426	$ 13,738	$ 93,850
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 618	$ 298	$ 8,190	$ 9,106
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210	$ 106	$ 316
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 656	$ 333	$ 989
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56	$ 322	$ 690	$ 1,067
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,388	$ -	$ -	$ 3,388
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 194	$ 99	$ 293
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 734	$ 449	$ 1,184
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,693	$ 785	$ 2,478
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 182	$ -	$ -	$ 182
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 257	$ -	$ -	$ 257
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,110	$ 83,156	$ 30,317	$ 120,583
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,110	$ 83,156	$ 30,317	$ 120,583

Cost Year 02	Investment T601001449	Year 2023													
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,133	$ 648	$ 395	$ 744	$ 23,465	$ 8,853	$ 25	$ 1,805	$ -	$ -	$ 1,322	$ 1,258	$ -	$ 45,648
7500015	Capitalized AFUDC Debt	$ 255	$ 337	$ 200	$ 209	$ 374	$ 1,423	$ 1,578	$ 1,611	$ 1,642	$ 1,642	$ 1,665	$ 1,710	$ -	$ 12,646
7100015	Capitalized AFUDC Equity	$ 85	$ 262	$ 445	$ 463	$ 842	$ 311	$ 345	$ 352	$ 359	$ 359	$ 364	$ 374	$ -	$ 4,559
6100080	Consultants - Other	$ -	$ -	$ 2,631	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,631
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 93,850	$ -	$ -	$ -	$ 152,643	$ 80,158	$ -	$ 16,388	$ -	$ -	$ 12,000	$ 11,425	$ -	$ 366,464
6790324	Engineering &Supervisory Allocation	$ 9,106	$ 524	$ 436	$ 466	$ 26,563	$ 8,581	$ 25	$ 1,749	$ -	$ -	$ 1,281	$ 1,220	$ -	$ 49,952
6790320	Fleet Allocation	$ 316	$ -	$ -	$ 327	$ 300	$ 15	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ 972
C6020000	Fringe Adder	$ 989	$ -	$ -	$ 992	$ 569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,550
6790315	I&D Allocated to Capital	$ 1,067	$ 26	$ 22	$ 271	$ 1,470	$ 19	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,894
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 3,388	$ 4,323	$ -	$ -	$ 947	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,658
C6900040	Payroll Tax Adder	$ 293	$ -	$ -	$ 294	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 755
R6010010	SLR Overtime Blended Labor	$ 1,184	$ -	$ -	$ 1,957	$ 850	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,990
R6010000	SLR Straight Time Blended Labor	$ 2,478	$ -	$ -	$ 1,719	$ 1,256	$ 230	$ 230	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,913
6790322	Small Tools Allocation	$ 182	$ 332	$ -	$ -	$ 104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 619
6790321	Stores Allocation	$ 257	$ 527	$ -	$ -	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 898
Cost Sum		$ 120,583	$ 6,980	$ 4,129	$ 7,442	$ 209,666	$ 99,589	$ 2,236	$ 21,904	$ 2,001	$ 2,001	$ 16,631	$ 15,987	$ -	$ 509,151
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (509,151)	$ (509,151)
Project Net		$ 120,583	$ 6,980	$ 4,129	$ 7,442	$ 209,666	$ 99,589	$ 2,236	$ 21,904	$ 2,001	$ 2,001	$ 16,631	$ 15,987	$ (509,151)	$ -

Cost Year 03	Investment T601001449	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 45,648	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,648
7500015	Capitalized AFUDC Debt	$ 12,646	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,646
7100015	Capitalized AFUDC Equity	$ 4,559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,559
6100080	Consultants - Other	$ 2,631	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,631
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 366,464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 366,464
6790324	Engineering &Supervisory Allocation	$ 49,952	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,952
6790320	Fleet Allocation	$ 972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 972
C6020000	Fringe Adder	$ 2,550	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,550
6790315	I&D Allocated to Capital	$ 2,894	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,894
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 8,658	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,658
C6900040	Payroll Tax Adder	$ 755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 755
R6010010	SLR Overtime Blended Labor	$ 3,990	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,990
R6010000	SLR Straight Time Blended Labor	$ 5,913	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,913
6790322	Small Tools Allocation	$ 619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 619
6790321	Stores Allocation	$ 898	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 898
Cost Sum		$ 509,151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 509,151
Clearings		$ (509,151)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (509,151)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T601001449	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 45,648	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,648
7500015	Capitalized AFUDC Debt	$ 12,646	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,646
7100015	Capitalized AFUDC Equity	$ 4,559	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,559
6100080	Consultants - Other	$ 2,631	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,631
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 366,464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 366,464
6790324	Engineering &Supervisory Allocation	$ 49,952	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,952
6790320	Fleet Allocation	$ 972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 972
C6020000	Fringe Adder	$ 2,550	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,550
6790315	I&D Allocated to Capital	$ 2,894	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,894
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ 8,658	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,658
C6900040	Payroll Tax Adder	$ 755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 755
R6010010	SLR Overtime Blended Labor	$ 3,990	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,990
R6010000	SLR Straight Time Blended Labor	$ 5,913	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,913
6790322	Small Tools Allocation	$ 619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 619
6790321	Stores Allocation	$ 898	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 898
Cost Sum		$ 509,151	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 509,151
Clearings		$ (509,151)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (509,151)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T601002241	2022 ILI Validation Digs	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	NMGC	PRE-10145	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	10/03/2022	Description	Project scope includes the excavation, coating removal, coating repair, anomaly characterization, non-destructive testing, and material verification on pipelines as required per NMGC TIMP module 07 - E, In-Line Inspection, section 5
Estimated In-Service Date	02/28/2023		
Justification	ILI validation digs are required for the determination of the accuracy of ILI tools and investigate anomalies that may require repair as outlined in NMGC's TIMP module 7-E Section 5.		
Alternatives Considered	Needed to complete the NMGC's TIMP ILI process.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment T601002241 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,331	$ 28,034	$ 4,196	$ 44,561
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101	$ 529	$ 1,085	$ 1,715
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36	$ 223	$ 351	$ 610
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,146	$ -	$ -	$ 23,146
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38	$ 202,456	$ -	$ 202,493
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 185	$ 596	$ -	$ 781
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,889	$ -	$ 2,889
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,347	$ 14,145	$ 6,105	$ 28,596
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292	$ -	$ 292
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 963	$ -	$ 963
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 751	$ 1,706	$ 427	$ 2,885
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,999	$ 14,894	$ -	$ 25,893
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,135	$ -	$ -	$ 34,135
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285	$ -	$ 285
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,417	$ -	$ 1,417
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,150	$ -	$ 2,150
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,429	$ 276	$ -	$ 2,705
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,418	$ 298	$ -	$ 3,716
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,916	$ 271,183	$ 12,164	$ 379,263
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,916	$ 271,183	$ 12,164	$ 379,263

Cost Year 02	Investment T601002241	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 44,561	$ 5,683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,244
7500015	Capitalized AFUDC Debt	$ 1,715	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,763
7100015	Capitalized AFUDC Equity	$ 610	$ 815	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,425
6100080	Consultants - Other	$ 23,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,146
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 202,493	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202,493
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
6030080	Empl Exp - Travel and Lodging	$ 2,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,889
6790324	Engineering &Supervisory Allocation	$ 28,596	$ 4,592	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,189
6790320	Fleet Allocation	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
C6020000	Fringe Adder	$ 963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 963
6790315	I&D Allocated to Capital	$ 2,885	$ 230	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,114
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 25,893	$ 37,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,782
6400100	Mat & Supp - Outside Material Purchases	$ 34,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,135
C6900040	Payroll Tax Adder	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
R6010010	SLR Overtime Blended Labor	$ 1,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,417
R6010000	SLR Straight Time Blended Labor	$ 2,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,150
6790322	Small Tools Allocation	$ 2,705	$ 2,912	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,617
6790321	Stores Allocation	$ 3,716	$ 4,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,336
Cost Sum		$ 379,263	$ 57,788	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 437,051
Clearings		$ -	$ -	$ (437,051)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (437,051)
Project Net		$ 379,263	$ 57,788	$ (437,051)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T601002241	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 50,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,244
7500015	Capitalized AFUDC Debt	$ 2,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,763
7100015	Capitalized AFUDC Equity	$ 1,425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,425
6100080	Consultants - Other	$ 23,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,146
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 202,493	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202,493
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
6030080	Empl Exp - Travel and Lodging	$ 2,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,889
6790324	Engineering &Supervisory Allocation	$ 33,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,189
6790320	Fleet Allocation	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
C6020000	Fringe Adder	$ 963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 963
6790315	I&D Allocated to Capital	$ 3,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,114
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 63,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,782
6400100	Mat & Supp - Outside Material Purchases	$ 34,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,135
C6900040	Payroll Tax Adder	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
R6010010	SLR Overtime Blended Labor	$ 1,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,417
R6010000	SLR Straight Time Blended Labor	$ 2,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,150
6790322	Small Tools Allocation	$ 5,617	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,617
6790321	Stores Allocation	$ 8,336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,336
Cost Sum		$ 437,051	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 437,051
Clearings		$ (437,051)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (437,051)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T601002241	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 50,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,244
7500015	Capitalized AFUDC Debt	$ 2,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,763
7100015	Capitalized AFUDC Equity	$ 1,425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,425
6100080	Consultants - Other	$ 23,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,146
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 202,493	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202,493
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 781	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 781
6030080	Empl Exp - Travel and Lodging	$ 2,889	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,889
6790324	Engineering &Supervisory Allocation	$ 33,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,189
6790320	Fleet Allocation	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
C6020000	Fringe Adder	$ 963	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 963
6790315	I&D Allocated to Capital	$ 3,114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,114
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 63,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,782
6400100	Mat & Supp - Outside Material Purchases	$ 34,135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,135
C6900040	Payroll Tax Adder	$ 285	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 285
R6010010	SLR Overtime Blended Labor	$ 1,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,417
R6010000	SLR Straight Time Blended Labor	$ 2,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,150
6790322	Small Tools Allocation	$ 5,617	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,617
6790321	Stores Allocation	$ 8,336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,336
Cost Sum		$ 437,051	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 437,051
Clearings		$ (437,051)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (437,051)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610001292	RSV - Atrisco ML - Atrisco BS	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	PRE-10142	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 07/31/2023

Description: Install SCADA and remote control actuation for the existing 12in ANSI 300 ball valve & 20in ANSI 600 ball valve on the Atrisco ML - Atrisco BS
Work Order # E2343981

Justification: In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." The final rule, published April 8, 2022, requires NMGC to install RSVs around HCAs and in new and entirely replaced

Alternatives Considered: Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001292 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,555	$ 1,555
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59	$ 59
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19	$ 19
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,263	$ 2,263
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 158	$ 158
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,921	$ 25,921
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 690	$ 690
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,771	$ 2,771
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,803	$ 37,803
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,803	$ 37,803

Cost Year 02	Investment T610001292	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,555	$ 655	$ 102	$ -	$ 330	$ 374	$ 429	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,447
7500015	Capitalized AFUDC Debt	$ 59	$ 100	$ 62	$ 63	$ 65	$ 168	$ 182	$ -	$ -	$ -	$ -	$ -	$ -	$ 700
7100015	Capitalized AFUDC Equity	$ 19	$ 78	$ 139	$ 141	$ 147	$ 37	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ 600
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 2,000	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,500
6790324	Engineering &Supervisory Allocation	$ 2,263	$ 529	$ 113	$ -	$ 374	$ 363	$ 416	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,058
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 25	$ 88	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
6790315	I&D Allocated to Capital	$ 158	$ 26	$ 6	$ -	$ 30	$ 113	$ 113	$ -	$ -	$ -	$ -	$ -	$ -	$ 447
6400100	Mat & Supp - Outside Material Purchases	$ 25,921	$ 4,368	$ 679	$ -	$ 1,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,942
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 400	$ 400	$ -	$ -	$ -	$ -	$ -	$ -	$ 800
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 169	$ 1,000	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,169
6790322	Small Tools Allocation	$ 690	$ -	$ 51	$ -	$ 218	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 959
6790321	Stores Allocation	$ 2,771	$ -	$ 29	$ -	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,039
Cost Sum		$ 37,803	$ 1,389	$ 1,180	$ 204	$ 3,630	$ 4,543	$ 5,170	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,920
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,920)	$ -	$ -	$ -	$ -	$ -	$ (53,920)
Project Net		$ 37,803	$ 1,389	$ 1,180	$ 204	$ 3,630	$ 4,543	$ 5,170	$ (53,920)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610001292	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,447
7500015	Capitalized AFUDC Debt	$ 700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 700
7100015	Capitalized AFUDC Equity	$ 600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,500
6790324	Engineering &Supervisory Allocation	$ 4,058	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,058
6790320	Fleet Allocation	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
C6020000	Fringe Adder	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
6790315	I&D Allocated to Capital	$ 447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 447
6400100	Mat & Supp - Outside Material Purchases	$ 32,942	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,942
C6900040	Payroll Tax Adder	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
R6010010	SLR Overtime Blended Labor	$ 800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 800
R6010000	SLR Straight Time Blended Labor	$ 2,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,169
6790322	Small Tools Allocation	$ 959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 959
6790321	Stores Allocation	$ 3,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,039
Cost Sum		$ 53,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,920
Clearings		$ (53,920)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,920)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment T610001292 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 3,447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,447
7500015	Capitalized AFUDC Debt	$ 700	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 700
7100015	Capitalized AFUDC Equity	$ 600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 600
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 4,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,500
6790324	Engineering &Supervisory Allocation	$ 4,058	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,058
6790320	Fleet Allocation	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
C6020000	Fringe Adder	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
6790315	I&D Allocated to Capital	$ 447	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 447
6400100	Mat & Supp - Outside Material Purchases	$ 32,942	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,942
C6900040	Payroll Tax Adder	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
R6010010	SLR Overtime Blended Labor	$ 800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 800
R6010000	SLR Straight Time Blended Labor	$ 2,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,169
6790322	Small Tools Allocation	$ 959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 959
6790321	Stores Allocation	$ 3,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,039
Cost Sum		$ 53,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,920
Clearings		$ (53,920)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (53,920)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T610001308**	Material Verification Cutouts - Atrisco 20in	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	**METRO**	**PRE-09779**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	09/20/2021	Description: Atrisco 20in ML is 5.5 miles long. NMGC will perform cutouts at a 1 sample per mile ratio, totaling a maximum of 6 cutouts. If there is a girth weld present, 1 cutout can count for 2 samples creating a minimum of 3 cutouts. Existing 20in pipe will be replaced with 20in, 0.250wt, X52 FBE coated pipe. Hydrotest will provide 2 cutouts, meaning only 4 cutouts will likely be needed.
Estimated In-Service Date	11/30/2022	

Justification: October 1, 2019 PHMSA passed new regulations requiring the material verification of any lines installed in HCA, Class 3,4 or piggable MCAs or anything that does not have a valid pressure test. About 600 miles of NMGC transmission pipe was installed prior to 7/1/1970 (pre-code) and thus does not have valid pressure records. NMGC will follow the sampling plan of 1 sample per mile as identified in the new regulation and perform cutouts. Destructive mechanical testing will be performed on the cutouts to determine: tensile strength, ultimate tensile strength, impact toughness, grade, wall thickness, carbon equivalency and chemical composition. The "material verification projects" will include the pipe cutout and replacement, and mechanical testing. 50% of the materials must be verified within 7 years and the remaining must be completed by 7/1/2034.

Alternatives Considered: PHMSA has required traceable verifiable and complete documentation to prove the materials are designed for the MAOP, what was purchased and what is installed. The alternatives to mechanical testing of cutouts are in-situ testing of the steel pipe when bell holes are open or using material verification ILI tools.
In-situ testing - not enough of the pipeline will be exposed via normal construction activity to get 1 sample per mile tested in the given timeframe. We will make an opportunistic dig program and use it as much as possible.
Material Verification ILI tools - The tools do not work in all diameters or in all pressures and the line must be ILI-able and you must have some records of the materials for the technology to make this a viable option. It will work for some of our lines but not all.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001308 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,747	$ 0	$ -	$ 20,895	$ -	$ 485	$ -	$ -	$ -	$ 1,760	$ -	$ -	$ 24,887
7500015	Capitalized AFUDC Debt	$ -	$ 220	$ 288	$ 250	$ 321	$ 449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,528
7100015	Capitalized AFUDC Equity	$ -	$ 331	$ 232	$ 277	$ 842	$ 769	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,451
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 25,210	$ (25,210)	$ 231,721	$ (57,596)	$ -	$ 4,042	$ 23,218	$ -	$ 19,560	$ (9,780)	$ -	$ -	$ 211,164
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 1	$ -	$ 28,575	$ -	$ 509	$ -	$ -	$ -	$ 1,192	$ -	$ -	$ 30,275
6790315	I&D Allocated to Capital	$ -	$ -	$ 0	$ -	$ 683	$ -	$ 12	$ -	$ -	$ -	$ 107	$ -	$ -	$ 802
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6790322	Small Tools Allocation	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
6790321	Stores Allocation	$ -	$ -	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ -	$ 27,507	$ (24,686)	$ 232,248	$ (6,281)	$ 1,218	$ 5,048	$ 23,218	$ -	$ 19,560	$ (6,721)	$ -	$ -	$ 271,112
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (271,112)	$ -	$ (271,112)
Project Net		$ -	$ 27,507	$ (24,686)	$ 232,248	$ (6,281)	$ 1,218	$ 5,048	$ 23,218	$ -	$ 19,560	$ (6,721)	$ (271,112)	$ -	$ -

Cost Year 02	Investment T610001308	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 24,887	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,887
7500015	Capitalized AFUDC Debt	$ 1,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,528
7100015	Capitalized AFUDC Equity	$ 2,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,451
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 211,164	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 211,164
6790324	Engineering &Supervisory Allocation	$ 30,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,275
6790315	I&D Allocated to Capital	$ 802	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 802
6400100	Mat & Supp - Outside Material Purchases	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6790322	Small Tools Allocation	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
6790321	Stores Allocation	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ 271,112	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271,112
Clearings		$ (271,112)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (271,112)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610001308	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 24,887	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,887
7500015	Capitalized AFUDC Debt	$ 1,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,528
7100015	Capitalized AFUDC Equity	$ 2,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,451
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 211,164	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 211,164
6790324	Engineering &Supervisory Allocation	$ 30,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,275
6790315	I&D Allocated to Capital	$ 802	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 802
6400100	Mat & Supp - Outside Material Purchases	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6790322	Small Tools Allocation	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
6790321	Stores Allocation	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ 271,112	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271,112
Clearings		$ (271,112)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (271,112)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610001308	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 24,887	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,887
7500015	Capitalized AFUDC Debt	$ 1,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,528
7100015	Capitalized AFUDC Equity	$ 2,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,451
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 211,164	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 211,164
6790324	Engineering &Supervisory Allocation	$ 30,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,275
6790315	I&D Allocated to Capital	$ 802	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 802
6400100	Mat & Supp - Outside Material Purchases	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3
6790322	Small Tools Allocation	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
6790321	Stores Allocation	$ 0	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0
Cost Sum		$ 271,112	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271,112
Clearings		$ (271,112)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (271,112)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T610001406**	Mesa Del Sol 10in Make Piggable	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	**METRO**	**PRE-09777**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date: 10/18/2021

Estimated In-Service Date: 05/31/2023

Description: This project will make Mesa Del Sol (MDS) 10-in ML piggable. This work will cover the installation of a temporary 10-in launcher at the MDS Take-off (Lat: 35° 1'32.48"N, 106°38'38.91"W) , and 10 in receiver station at the the MDS BS located at Lat: 34°59'50.74"N, Long: 106°37'9.95"W. This project also covers the installation of a new 4-in border station at the current Mesa del Sol Dist. Station and approximately 1500-ft of 4 in distribution line to the Mesa Del Sol North to downgrade the Mesa del Sol Extension, Schott Solar A and Schott Solar B to be a 175 psig VHP distribution line system. The approximated start point of the new section of 4-in steel pipe is at (Lat: 34°59'50.74"N, Long: 106°37'9.95"W). The end and tie in point for the new section of 4-in pipe is at Lat: 35° 0'2.38"N, Long: 106°37'11.43"W. Standard fittings along the Mesa Del Sol ML route will be replaced with 3R fittings.

Justification: To make modifications to the Mesa del Sol ML from the Take-off station to the Mesa del Sol Border Station for In-Line-Inspection. NMGC prefers to assess transmission lines with inline inspection tools (ILI). The MEGA-rule encourages all lines with HCAs to be inspected via ILI tools. Cobisa and Mesa del Sol ML both have HCAs and MCAs on the pipeline.

Alternatives Considered: Alternatives that were considered were to Direct Assess the line the cost to direct assess is over $14,000 per mile and typically only the HCAs are assessed

Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA to accommodate these tools.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001406 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 11,149	$ 72	$ 7,062	$ 42,934	$ 11,567	$ 62,199	$ 5,680	$ 15,299	$ 11,717	$ 9,140	$ 17,679	$ 4,060	$ 198,558
7500015	Capitalized AFUDC Debt	$ -	$ 704	$ 1,095	$ 1,081	$ 1,116	$ 1,442	$ 2,248	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,688
7100015	Capitalized AFUDC Equity	$ -	$ 1,061	$ 884	$ 1,197	$ 2,925	$ 2,470	$ 2,963	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,500
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,187	$ 3,012	$ 20,106	$ 18,821	$ -	$ -	$ 46,126
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 2,000	$ 809	$ 114,182	$ 429,071	$ 132,593	$ 100,860	$ 102,287	$ 499	$ 24,625	$ 82,541	$ 234,512	$ (142,941)	$ 1,081,038
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ 16	$ 107	$ -	$ -	$ 257	$ -	$ 440	$ 888	$ 1,709
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25	$ -	$ -	$ 25
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,203	$ -	$ 506	$ -	$ -	$ 48	$ -	$ 1,756
6790324	Engineering &Supervisory Allocation	$ -	$ 16,694	$ 160	$ 14,795	$ 58,714	$ 10,920	$ 65,216	$ 6,150	$ 15,455	$ 5,989	$ 6,187	$ 8,920	$ 5,906	$ 215,106
6790320	Fleet Allocation	$ -	$ -	$ -	$ 847	$ 2,092	$ 2,849	$ 2,051	$ 971	$ 349	$ 2,141	$ 1,424	$ 261	$ 92	$ 13,077
C6020000	Fringe Adder	$ -	$ -	$ -	$ 2,797	$ 6,513	$ 7,094	$ 6,301	$ 2,543	$ 830	$ 5,283	$ 3,229	$ 892	$ 264	$ 35,745
6790315	I&D Allocated to Capital	$ -	$ 798	$ (395)	$ 688	$ 2,182	$ 1,109	$ 2,312	$ 862	$ 1,764	$ 2,916	$ 2,010	$ 1,204	$ 506	$ 15,955
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ 428	$ 638	$ 828	$ (153)	$ 90	$ 30	$ 300	$ (150)	$ 213	$ (56)	$ 2,168
6401000	Mat & Supp - Inventory Issue	$ -	$ 12	$ (47)	$ 10,143	$ 2,068	$ 1,315	$ 762	$ 755	$ -	$ -	$ 1,899	$ (2,471)	$ -	$ 14,435
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 67,169	$ (608)	$ 65,064	$ 46,468	$ 29,181	$ 300	$ 4,180	$ 15,701	$ 3,993	$ (1,161)	$ 1,141	$ 30	$ 231,457
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ -	$ -	$ -	$ -	$ -	$ -	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25	$ -	$ 25
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 829	$ 1,930	$ 2,102	$ 1,867	$ 753	$ 246	$ 1,565	$ 957	$ 264	$ 78	$ 10,591
6790230	Postage, Shipping and Courier	$ -	$ 586	$ 694	$ -	$ 497	$ -	$ 4,435	$ -	$ -	$ 48	$ 507	$ -	$ -	$ 6,768
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 5,110	$ 12,675	$ 13,800	$ 11,065	$ 4,583	$ 1,053	$ 4,167	$ 113	$ 1,583	$ 221	$ 54,370
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 5,250	$ 11,448	$ 12,475	$ 12,270	$ 4,834	$ 2,020	$ 15,399	$ 11,845	$ 1,720	$ 759	$ 78,019
6790322	Small Tools Allocation	$ -	$ 4,447	$ (30)	$ 3,327	$ 1,585	$ 1,005	$ 43	$ 83	$ 632	$ 59	$ 40	$ (25)	$ 1	$ 11,167
6790321	Stores Allocation	$ -	$ 5,511	$ (32)	$ 5,038	$ 3,324	$ 5,399	$ 121	$ 298	$ 1,252	$ 167	$ 56	$ (27)	$ 3	$ 21,110

6730030	Utilities - Telecom	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25	$ -	$ 25
Cost Sum		$ -	$ 110,132	$ 2,601	$ 237,838	$ 626,181	$ 236,165	$ 276,231	$ 138,255	$ 58,646	$ 98,732	$ 137,482	$ 266,405	$ (130,188)	$ 2,058,480
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 110,132	$ 2,601	$ 237,838	$ 626,181	$ 236,165	$ 276,231	$ 138,255	$ 58,646	$ 98,732	$ 137,482	$ 266,405	$ (130,188)	$ 2,058,480

Cost Year 02	Investment T610001406	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 198,558	$ 7,520	$ 1,533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207,611
7500015	Capitalized AFUDC Debt	$ 7,688	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,688
7100015	Capitalized AFUDC Equity	$ 11,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,500
6100080	Consultants - Other	$ 46,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,126
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,081,038	$ 10,402	$ 8,920	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,100,360
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,709
6030800	Empl Exp - Miscellaneous Expense	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6030080	Empl Exp - Travel and Lodging	$ 1,756	$ -	$ 3	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,759
6790324	Engineering &Supervisory Allocation	$ 215,106	$ 6,077	$ 1,695	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 222,878
6790320	Fleet Allocation	$ 13,077	$ 272	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,463
C6020000	Fringe Adder	$ 35,745	$ 802	$ 259	$ 858	$ 649	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,314
6790315	I&D Allocated to Capital	$ 15,955	$ 504	$ 150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,609
6010210	Labor Non-Exempt - Straight Time	$ 2,168	$ (8)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,160
6401000	Mat & Supp - Inventory Issue	$ 14,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,435
6400100	Mat & Supp - Outside Material Purchases	$ 231,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 231,457
6400500	Mat & Supp - Parts	$ -	$ 124	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 124
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6400510	Mat & Supp - Small Tools	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
C6900040	Payroll Tax Adder	$ 10,591	$ 238	$ 77	$ 254	$ 192	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,352
6790230	Postage, Shipping and Courier	$ 6,768	$ 98	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,866
R6010010	SLR Overtime Blended Labor	$ 54,370	$ -	$ 309	$ 655	$ 379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,713
R6010000	SLR Straight Time Blended Labor	$ 78,019	$ 2,970	$ 652	$ 2,524	$ 2,023	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,189
6790322	Small Tools Allocation	$ 11,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,167
6790321	Stores Allocation	$ 21,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,110
6730030	Utilities - Telecom	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
Cost Sum		$ 2,058,480	$ 28,999	$ 13,712	$ 4,292	$ 3,243	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,108,726
Clearings		$ -	$ -	$ -	$ -	$ -	$ (2,108,726)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,108,726)
Project Net		$ 2,058,480	$ 28,999	$ 13,712	$ 4,292	$ 3,243	$ (2,108,726)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610001406	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 207,611	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207,611
7500015	Capitalized AFUDC Debt	$ 7,688	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,688
7100015	Capitalized AFUDC Equity	$ 11,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,500
6100080	Consultants - Other	$ 46,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,126
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,100,360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,100,360
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,709
6030800	Empl Exp - Miscellaneous Expense	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6030080	Empl Exp - Travel and Lodging	$ 1,759	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,759
6790324	Engineering &Supervisory Allocation	$ 222,878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 222,878
6790320	Fleet Allocation	$ 13,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,463
C6020000	Fringe Adder	$ 38,314	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,314
6790315	I&D Allocated to Capital	$ 16,609	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,609
6010210	Labor Non-Exempt - Straight Time	$ 2,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,160
6401000	Mat & Supp - Inventory Issue	$ 14,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,435
6400100	Mat & Supp - Outside Material Purchases	$ 231,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 231,457
6400500	Mat & Supp - Parts	$ 124	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 124
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6400510	Mat & Supp - Small Tools	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
C6900040	Payroll Tax Adder	$ 11,352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,352
6790230	Postage, Shipping and Courier	$ 6,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,866
R6010010	SLR Overtime Blended Labor	$ 55,713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,713
R6010000	SLR Straight Time Blended Labor	$ 86,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,189
6790322	Small Tools Allocation	$ 11,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,167
6790321	Stores Allocation	$ 21,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,110
6730030	Utilities - Telecom	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
Cost Sum		$ 2,108,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,108,726
Clearings		$ (2,108,726)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,108,726)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610001406	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 207,611	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 207,611
7500015	Capitalized AFUDC Debt	$ 7,688	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,688
7100015	Capitalized AFUDC Equity	$ 11,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,500
6100080	Consultants - Other	$ 46,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,126
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,100,360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,100,360
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,709
6030800	Empl Exp - Miscellaneous Expense	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
6030080	Empl Exp - Travel and Lodging	$ 1,759	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,759
6790324	Engineering &Supervisory Allocation	$ 222,878	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 222,878
6790320	Fleet Allocation	$ 13,463	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,463
C6020000	Fringe Adder	$ 38,314	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,314
6790315	I&D Allocated to Capital	$ 16,609	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,609
6010210	Labor Non-Exempt - Straight Time	$ 2,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,160
6401000	Mat & Supp - Inventory Issue	$ 14,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,435
6400100	Mat & Supp - Outside Material Purchases	$ 231,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 231,457
6400500	Mat & Supp - Parts	$ 124	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 124
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 62	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62
6400510	Mat & Supp - Small Tools	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
C6900040	Payroll Tax Adder	$ 11,352	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,352
6790230	Postage, Shipping and Courier	$ 6,866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,866
R6010010	SLR Overtime Blended Labor	$ 55,713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,713
R6010000	SLR Straight Time Blended Labor	$ 86,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,189
6790322	Small Tools Allocation	$ 11,167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,167
6790321	Stores Allocation	$ 21,110	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,110
6730030	Utilities - Telecom	$ 25	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
Cost Sum		$ 2,108,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,108,726
Clearings		$ (2,108,726)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,108,726)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T610001572**	HydroTest Atrisco 20in ML	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	**METRO**	**PRE-09797**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	08/01/2021	Description	Hydrotest from MP 131 to 136.5 of 20in Atrisco ML to reconfirm the MAOP of 400 psig.
Estimated In-Service Date	08/31/2022		
Justification	The Mega-Rule, passed on 10/1/2019 required operates to validate the MAOP of their current transmission lines that are in Class3,4, MCA, or HCA or that are certified using grandfather clause using 1 of 6 methods. NMGC will be using 2 methods primarily: hydrotesting and replacements. This project is the hydrotest of the mainline to validate the MAOP of the system		
Alternatives Considered	Replace the entire mainline or lower the operating pressure to 80% of current operating pressure.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001572 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 14,945	$ -	$ 8,800	$ 40,761	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,506
7500015	Capitalized AFUDC Debt	$ -	$ 1,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,337
7100015	Capitalized AFUDC Equity	$ -	$ 2,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,014
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204	$ -	$ -	$ -	$ -	$ -	$ 204
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (369)	$ (509,643)	$ 385,606	$ 57,596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66,810)
6790324	Engineering &Supervisory Allocation	$ -	$ 14,851	$ -	$ 18,436	$ 55,742	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89,028
6790315	I&D Allocated to Capital	$ -	$ 710	$ (355)	$ 441	$ 1,332	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,128
6010210	Labor Non-Exempt - Straight Time	$ -	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
Cost Sum		$ -	$ 33,456	$ (509,998)	$ 413,283	$ 155,431	$ -	$ -	$ 204	$ -	$ -	$ -	$ -	$ -	$ 92,377
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (92,377)	$ -	$ -	$ -	$ -	$ (92,377)
Project Net		$ -	$ 33,456	$ (509,998)	$ 413,283	$ 155,431	$ -	$ -	$ 204	$ (92,377)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T610001572	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 64,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,506
7500015	Capitalized AFUDC Debt	$ 1,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,337
7100015	Capitalized AFUDC Equity	$ 2,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,014
6100080	Consultants - Other	$ 204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (66,810)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66,810)
6790324	Engineering &Supervisory Allocation	$ 89,028	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89,028
6790315	I&D Allocated to Capital	$ 2,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,128
6010210	Labor Non-Exempt - Straight Time	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
Cost Sum		$ 92,377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,377
Clearings		$ (92,377)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (92,377)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610001572	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 64,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,506
7500015	Capitalized AFUDC Debt	$ 1,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,337
7100015	Capitalized AFUDC Equity	$ 2,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,014
6100080	Consultants - Other	$ 204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (66,810)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66,810)
6790324	Engineering &Supervisory Allocation	$ 89,028	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89,028
6790315	I&D Allocated to Capital	$ 2,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,128
6010210	Labor Non-Exempt - Straight Time	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
Cost Sum		$ 92,377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,377
Clearings		$ (92,377)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (92,377)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610001572	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 64,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,506
7500015	Capitalized AFUDC Debt	$ 1,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,337
7100015	Capitalized AFUDC Equity	$ 2,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,014
6100080	Consultants - Other	$ 204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (66,810)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (66,810)
6790324	Engineering &Supervisory Allocation	$ 89,028	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89,028
6790315	I&D Allocated to Capital	$ 2,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,128
6010210	Labor Non-Exempt - Straight Time	$ (30)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (30)
Cost Sum		$ 92,377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92,377
Clearings		$ (92,377)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (92,377)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T610001577**	HydroTest Atrisco 12in ML Phase 1	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	**METRO**	**PRE-09949**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	03/27/2023	Description: Hydrotest from MP 125 to MP 136.5 of 12in Atrisco West ML (11.50 miles). The pressure test should reconfirm the MAOP of 400 psig. The design pressure for the existing pipe is 824 psig based on the anomalies remaining on the line and the existing class location. The maximum test pressure for this pipe segment is 1565 psig. The preferred test pressure range is 600 psig (1.5x MAOP) to 824 psig (95%SMYS) per O&M Module 14-A Pressure Testing. • The limiting pipe in this section is 12in, 0.250wt, X42 grade pipe. The test must be a hydrotest to a minimum of 8 hours after stabilization. 3ft cylinders from all cutouts must be sent to a lab for material verification until a sample rate of 1 per mile is achieved ES forecast: 5% budget, 12+ months Work Order E2343384
Estimated In-Service Date	12/31/2023	
Justification	The Mega-Rule, passed on 10/1/2019 required operates to validate the MAOP of their current transmission lines that are in Class3,4, MCA, or HCA or that are certified using grandfather clause using 1 of 6 methods. NMGC will be using 2 methods primarily: hydrotesting and replacements. This project is the hydrotest of the mainline to validate the MAOP of the system	
Alternatives Considered	Replace the entire mainline or lower the operating pressure to 80% of current operating pressure.	

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001577 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119	$ 1,658	$ 872	$ 4,045	$ 343	$ 581	$ 7,618
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 23	$ 56	$ 96	$ 142	$ 184	$ 502
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 5	$ 5	$ 34	$ 60	$ 60	$ 165
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128	$ 1,675	$ 446	$ 2,738	$ 173	$ 845	$ 6,006
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52	$ -	$ -	$ -	$ 52
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 176	$ -	$ -	$ -	$ 176
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6	$ 151	$ 119	$ 246	$ 16	$ 59	$ 597
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58	$ -	$ -	$ 68	$ -	$ 126
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 623	$ 9,152	$ 3,801	$ 22,198	$ 1,676	$ 9,681	$ 47,130
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52	$ -	$ -	$ -	$ 52
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167	$ -	$ 164	$ 276	$ 164	$ -	$ 770
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 238	$ -	$ -	$ -	$ 238
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 415	$ -	$ -	$ -	$ 415
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ 371	$ 56	$ 1,195	$ 32	$ 220	$ 1,885
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38	$ 734	$ 159	$ 1,681	$ 35	$ 886	$ 3,533
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,093	$ 13,825	$ 6,612	$ 32,511	$ 2,708	$ 12,516	$ 69,265
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

NMGC Exhibit TCB-9
HydroTest Atrisco 12in ML Phase 1
Page 2 of 5

| | | |

Cost Year 02	Investment T610001577	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,618	$ 113	$ 1,015	$ 5,454	$ 4,545	$ 88,934	$ -	$ -	$ -	$ -	$ -	$ 58,420	$ -	$ 166,100
7500015	Capitalized AFUDC Debt	$ 502	$ 164	$ 102	$ 149	$ 220	$ 2,274	$ 3,836	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,248
7100015	Capitalized AFUDC Equity	$ 165	$ 128	$ 228	$ 330	$ 495	$ 497	$ 838	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,680
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 3,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,169
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 1,514	$ 25,481	$ 774,531	$ -	$ -	$ -	$ -	$ -	$ 503,257	$ -	$ 1,304,784
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ -	$ -	$ -	$ -	$ -	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ 800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 800
6790324	Engineering &Supervisory Allocation	$ 6,006	$ 91	$ 1,123	$ 3,417	$ 5,145	$ 86,207	$ -	$ -	$ -	$ -	$ -	$ 56,629	$ -	$ 158,618
6790320	Fleet Allocation	$ 52	$ -	$ -	$ -	$ 1,337	$ 1,784	$ -	$ -	$ -	$ -	$ -	$ 1,721	$ -	$ 4,894
C6020000	Fringe Adder	$ 176	$ -	$ -	$ -	$ 2,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,916
6790315	I&D Allocated to Capital	$ 597	$ 5	$ 56	$ 171	$ 942	$ 2,287	$ -	$ -	$ -	$ -	$ -	$ 2,205	$ -	$ 6,263
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 405
6401000	Mat & Supp - Inventory Issue	$ 126	$ -	$ -	$ 6,540	$ 2,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,381
6400100	Mat & Supp - Outside Material Purchases	$ 47,130	$ 755	$ 6,770	$ 28,043	$ 10,449	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,146
C6900040	Payroll Tax Adder	$ 52	$ -	$ -	$ -	$ 812	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 864
6790230	Postage, Shipping and Courier	$ 770	$ -	$ -	$ 263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,033
R6010010	SLR Overtime Blended Labor	$ 238	$ -	$ -	$ -	$ 3,698	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,936
R6010000	SLR Straight Time Blended Labor	$ 415	$ -	$ -	$ -	$ 6,449	$ 27,225	$ -	$ -	$ -	$ -	$ -	$ 27,225	$ -	$ 61,314
6790322	Small Tools Allocation	$ 1,885	$ 58	$ 509	$ 712	$ 1,451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,616
6790321	Stores Allocation	$ 3,533	$ 92	$ 284	$ 2,077	$ 1,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,581
Cost Sum		$ 69,265	$ 1,406	$ 10,088	$ 48,670	$ 71,649	$ 989,537	$ 4,674	$ -	$ -	$ -	$ -	$ 649,457	$ -	$ 1,844,747
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,844,747)	$ (1,844,747)
Project Net		$ 69,265	$ 1,406	$ 10,088	$ 48,670	$ 71,649	$ 989,537	$ 4,674	$ -	$ -	$ -	$ -	$ 649,457	$ (1,844,747)	$ -

Cost Year 03	Investment T610001577	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 166,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166,100
7500015	Capitalized AFUDC Debt	$ 7,248	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,248
7100015	Capitalized AFUDC Equity	$ 2,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,680
6100080	Consultants - Other	$ 3,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,169
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,304,784	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,304,784
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 800
6790324	Engineering &Supervisory Allocation	$ 158,618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 158,618
6790320	Fleet Allocation	$ 4,894	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,894
C6020000	Fringe Adder	$ 2,916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,916
6790315	I&D Allocated to Capital	$ 6,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,263
6010210	Labor Non-Exempt - Straight Time	$ 405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 405
6401000	Mat & Supp - Inventory Issue	$ 9,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,381
6400100	Mat & Supp - Outside Material Purchases	$ 93,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,146
C6900040	Payroll Tax Adder	$ 864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 864
6790230	Postage, Shipping and Courier	$ 1,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,033
R6010010	SLR Overtime Blended Labor	$ 4,936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,936
R6010000	SLR Straight Time Blended Labor	$ 61,314	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,314
6790322	Small Tools Allocation	$ 4,616	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,616
6790321	Stores Allocation	$ 7,581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,581
Cost Sum		$ 1,844,747	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,844,747
Clearings		$ (1,844,747)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,844,747)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610001577	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 166,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166,100
7500015	Capitalized AFUDC Debt	$ 7,248	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,248
7100015	Capitalized AFUDC Equity	$ 2,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,680
6100080	Consultants - Other	$ 3,169	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,169
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,304,784	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,304,784
6030030	Empl Exp - Meals & Entertainment 100% Deducted	$ 4,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 800
6790324	Engineering &Supervisory Allocation	$ 158,618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 158,618
6790320	Fleet Allocation	$ 4,894	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,894
C6020000	Fringe Adder	$ 2,916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,916
6790315	I&D Allocated to Capital	$ 6,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,263
6010210	Labor Non-Exempt - Straight Time	$ 405	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 405
6401000	Mat & Supp - Inventory Issue	$ 9,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,381
6400100	Mat & Supp - Outside Material Purchases	$ 93,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,146
C6900040	Payroll Tax Adder	$ 864	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 864
6790230	Postage, Shipping and Courier	$ 1,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,033
R6010010	SLR Overtime Blended Labor	$ 4,936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,936
R6010000	SLR Straight Time Blended Labor	$ 61,314	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,314
6790322	Small Tools Allocation	$ 4,616	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,616
6790321	Stores Allocation	$ 7,581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,581
Cost Sum		$ 1,844,747	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,844,747
Clearings		$ (1,844,747)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,844,747)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610002252	Bowlins Station (# 1631) - Pressure Test & Material Verification	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	PRE-10144	FP-NMG Transm Stations-Replace	Literal

Project Information

Construction Start Date: 09/05/2022
Estimated In-Service Date: 02/28/2023

Description: Pressure Test & Material Verification of Station # 1631. To provide gas service to customers, station # 1631 shall be pressure tested per policies and procedures prior to recharging to operating pressure since it has been out of service (deactivated) for the past years. Material records of station # 1631 are not TVC, therefore, material will be verified via destructive testing.

Justification: Customer requested gas service for which station # 1631 is to be used. Station # 1631 has been deactivated for the past years and as such, shall be pressure tested per policies and procedures prior to recharging to operating pressure. Material records of station # 1631 are not TVC, therefore, material will be verified via destructive testing.

Alternatives Considered: Provide gas service by extending the next nearest Distribution System (Laguna HP). Such an extension is more complex as it involves crossing I-40 and more pipe footage (~4,500 ft. vs ~400 ft.).

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No	
Contractor provided estimate	Yes	Other – please provide explanation	No	

Cost Year 01 Investment T610002252 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,171	$ 274	$ 2,323	$ 150	$ 7,918
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57	$ 112	$ 147	$ 198	$ 515
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ 40	$ 62	$ 64	$ 171
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,127	$ -	$ 1,127
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,306	$ -	$ 10,087	$ 10,031	$ 33,424
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39	$ -	$ -	$ -	$ 39
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,643	$ 185	$ 1,172	$ 218	$ 4,219
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 208	$ 35	$ 110	$ 87	$ 440
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 641	$ 80	$ 356	$ 245	$ 1,321
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 526	$ 53	$ 266	$ 101	$ 946
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69	$ (24)	$ 45
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103	$ -	$ (115)	$ -	$ (12)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,076	$ 1,120	$ -	$ -	$ 13,196
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 190	$ 24	$ 105	$ 72	$ 392
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 580	$ -	$ 458	$ 147	$ 1,185
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,794	$ 296	$ 860	$ 759	$ 3,709
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 181	$ 60	$ (2)	$ -	$ 239
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 510	$ 85	$ (2)	$ -	$ 593
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,029	$ 2,364	$ 17,024	$ 12,049	$ 69,466
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,029	$ 2,364	$ 17,024	$ 12,049	$ 69,466

Cost Year 02	Investment T610002252	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,918	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,918
7500015	Capitalized AFUDC Debt	$ 515	$ 170	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 686
7100015	Capitalized AFUDC Equity	$ 171	$ 133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304
6100080	Consultants - Other	$ 1,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,127
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 33,424	$ (3,207)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,217
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
6790324	Engineering &Supervisory Allocation	$ 4,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,219
6790320	Fleet Allocation	$ 440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 440
C6020000	Fringe Adder	$ 1,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,321
6790315	I&D Allocated to Capital	$ 946	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 946
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6401000	Mat & Supp - Inventory Issue	$ (12)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12)
6400100	Mat & Supp - Outside Material Purchases	$ 13,196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,196
C6900040	Payroll Tax Adder	$ 392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 392
6790230	Postage, Shipping and Courier	$ -	$ 1,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,435
R6010010	SLR Overtime Blended Labor	$ 1,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,185
R6010000	SLR Straight Time Blended Labor	$ 3,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,709
6790322	Small Tools Allocation	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
6790321	Stores Allocation	$ 593	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 593
Cost Sum		$ 69,466	$ (1,469)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,997
Clearings		$ -	$ -	$ (67,997)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (67,997)
Project Net		$ 69,466	$ (1,469)	$ (67,997)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610002252	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,918	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,918
7500015	Capitalized AFUDC Debt	$ 686	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 686
7100015	Capitalized AFUDC Equity	$ 304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304
6100080	Consultants - Other	$ 1,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,127
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 30,217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,217
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
6790324	Engineering &Supervisory Allocation	$ 4,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,219
6790320	Fleet Allocation	$ 440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 440
C6020000	Fringe Adder	$ 1,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,321
6790315	I&D Allocated to Capital	$ 946	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 946
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6401000	Mat & Supp - Inventory Issue	$ (12)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12)
6400100	Mat & Supp - Outside Material Purchases	$ 13,196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,196
C6900040	Payroll Tax Adder	$ 392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 392
6790230	Postage, Shipping and Courier	$ 1,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,435
R6010010	SLR Overtime Blended Labor	$ 1,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,185
R6010000	SLR Straight Time Blended Labor	$ 3,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,709
6790322	Small Tools Allocation	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
6790321	Stores Allocation	$ 593	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 593
Cost Sum		$ 67,997	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,997
Clearings		$ (67,997)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (67,997)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T610002252	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 7,918	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,918
7500015	Capitalized AFUDC Debt	$ 686	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 686
7100015	Capitalized AFUDC Equity	$ 304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304
6100080	Consultants - Other	$ 1,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,127
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 30,217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,217
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 39	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
6790324	Engineering &Supervisory Allocation	$ 4,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,219
6790320	Fleet Allocation	$ 440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 440
C6020000	Fringe Adder	$ 1,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,321
6790315	I&D Allocated to Capital	$ 946	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 946
6010210	Labor Non-Exempt - Straight Time	$ 45	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45
6401000	Mat & Supp - Inventory Issue	$ (12)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (12)
6400100	Mat & Supp - Outside Material Purchases	$ 13,196	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,196
C6900040	Payroll Tax Adder	$ 392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 392
6790230	Postage, Shipping and Courier	$ 1,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,435
R6010010	SLR Overtime Blended Labor	$ 1,185	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,185
R6010000	SLR Straight Time Blended Labor	$ 3,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,709
6790322	Small Tools Allocation	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
6790321	Stores Allocation	$ 593	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 593
Cost Sum		$ 67,997	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67,997
Clearings		$ (67,997)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (67,997)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T621000868	White Sands Lateral Take Off - MP 23.8 RSV (2020)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SW - Transmission	SWNM	PRE-08801	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date:

Estimated In-Service Date: 09/30/2022

Description: Install remote control actuation for existing block valves on Alamogordo mainlines. The installation also includes a SCADA tower, power to actuate, pneumatics to actuate and reusing or replacing the existing valve. The driving time is 70 minutes to access the valve, %SMYS is 71.9.0%, class 1. Existing valves are Cameron; 1-6" and 1-4"
WO # E2341347 for 2020

Justification: In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves...on newly constructed or entirely replaced transmission pipelines. There was a notice of proposed rule making created on April 7, 2016. The NTSB recommendation was to require RCVs in

Alternatives Considered: Since the PHMSA reauthorization bill (as proposed) requires automating all valves surrounding a HCA, NMGC could wait until reauthorization has passed the US house and senate to begin the automation installations.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	-	
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T621000868 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 1,104	$ -	$ -	$ -	$ -	$ -	$ -	$ 140	$ -	$ -	$ -	$ -	$ 1,243
6790230	Postage, Shipping and Courier	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
Cost Sum		$ -	$ 1,152	$ -	$ -	$ -	$ -	$ -	$ -	$ 140	$ -	$ -	$ -	$ -	$ 1,292
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,292)	$ -	$ -	$ -	$ (1,292)
Project Net		$ -	$ 1,152	$ -	$ -	$ -	$ -	$ -	$ -	$ 140	$ (1,292)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T621000868	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6400100	Mat & Supp - Outside Material Purchases	$ 1,243	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,243
6790230	Postage, Shipping and Courier	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
Cost Sum		$ 1,292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,292
Clearings		$ (1,292)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,292)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T621000868	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6400100	Mat & Supp - Outside Material Purchases	$ 1,243	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,243
6790230	Postage, Shipping and Courier	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
Cost Sum		$ 1,292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,292
Clearings		$ (1,292)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,292)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T621000868	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6400100	Mat & Supp - Outside Material Purchases	$ 1,243	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,243
6790230	Postage, Shipping and Courier	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
Cost Sum		$ 1,292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,292
Clearings		$ (1,292)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,292)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **T621001412**	Investment Name ILI Cutouts: Alamogordo ML - Alamo A Line to BV 1.5	Scenario **2024-2028 Budget**
	Location **SW - Transmission**	Area **SWNM**	Funding Project # **PRE-09956**	Funding Project Type **FP-NMG Transm Specific-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	10/20/2021	Description	Perform 3x 40ft cutouts on the 6in Alamogordo Aline as a result of the11 ILI anomalies identified in the 2021 Blow downs for the repair. Cutouts to be sent for root cause analysis and material verification.
Estimated In-Service Date	06/30/2022		
Justification	The purpose of the ILI inspections and validation digs are to determine the locations of external corrosion, internal corrosion, cracks, or dents existing on the pipeline that could have a significant impact on the integrity and remaining life of the pipeline. This is an assessment ILI survey for the Alamogordo A Line ML. Dents, cracks, or corrosion areas could have grown and cutout locations will be known following the 2022 ILI Survey. This replacement specific is to allot money for the remediation of these areas to maintain the integrity and survey intervals for this transmission line		
Alternatives Considered	Instead of performing cutouts, NMGC could grind out the anomaly and recoat the pipe or install composite wraps. This would require an O&M cost to purchase the clocksprings, trainings in order to put on the clocksprings, and then an O&M cost for the company crews for time spent doing maintenance.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T621001412 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 4	$ -	$ -	$ 1,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,790
7500015	Capitalized AFUDC Debt	$ -	$ 156	$ 203	$ 176	$ 127	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 795
7100015	Capitalized AFUDC Equity	$ -	$ 235	$ 164	$ 195	$ 334	$ 226	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,154
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 1	$ -	$ (16,652)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,651)
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 2,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,443
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
Cost Sum		$ -	$ 395	$ 368	$ 372	$ (11,902)	$ 358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,410)
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ 10,410	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,410
Project Net		$ -	$ 395	$ 368	$ 372	$ (11,902)	$ 358	$ 10,410	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T621001412	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,790
7500015	Capitalized AFUDC Debt	$ 795	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 795
7100015	Capitalized AFUDC Equity	$ 1,154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,154
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (16,651)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,651)
6790324	Engineering &Supervisory Allocation	$ 2,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,443
6790315	I&D Allocated to Capital	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
Cost Sum		$ (10,410)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,410)
Clearings		$ 10,410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,410
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T621001412	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,790
7500015	Capitalized AFUDC Debt	$ 795	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 795
7100015	Capitalized AFUDC Equity	$ 1,154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,154
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (16,651)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,651)
6790324	Engineering &Supervisory Allocation	$ 2,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,443
6790315	I&D Allocated to Capital	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
Cost Sum		$ (10,410)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,410)
Clearings		$ 10,410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,410
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T621001412	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,790	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,790
7500015	Capitalized AFUDC Debt	$ 795	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 795
7100015	Capitalized AFUDC Equity	$ 1,154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,154
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (16,651)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (16,651)
6790324	Engineering &Supervisory Allocation	$ 2,443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,443
6790315	I&D Allocated to Capital	$ 58	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58
Cost Sum		$ (10,410)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (10,410)
Clearings		$ 10,410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,410
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **T624000841**	Investment Name Lovington 6in Make Piggable, material verification, hydrotest and shorted casing replacement	Scenario **2024-2028 Budget**
	Location **SE - Transmission**	Area **SENM**	Funding Project # **PRE-09964**	Funding Project Type **FP-NMG Transm Specific-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	07/05/2023	Description	- Retrofit for ILI the 6-inch Lovington ML between the Humble City Junction and the Lovington South stations. - Hydrotest Lovington 6in ML (former C55 investment: T624001579) - Pressure test from MP 0 to MP 9.36 of the 6in Lovington ML (9.36 miles). The pressure test should reconfirm the MAOP of 600 psig - Complete Material Verification Cutouts (former Investment: T624001468) - From MP 0 to MP 9.36 to perform cutouts at a 1 sample per mile ratio. - Replace Shorted Casing at Lovington South Border Station (former investment: T624000832) - Approximately 350 ft of pipe needs to be replaced under the railroad tracks.
Estimated In-Service Date	10/31/2023		

Justification

In October 2019, PHMSA passed new regulations known as the Mega-Rule. The Lovington 6-in ML meets the criteria for these new requirements:
The 6" Lovington ML is due for integrity assessment in 2023. After this mainline is made piggable, NMGC will attain integrity data on other sections of the pipeline in addition to the pipeline that is in HCAs for a similar cost of analysis. In addition, the future ILI assessment will cover a large amount of Class 2 areas located alongside a state highway (MCA).

The Lovington 6-in transmission ML was installed prior to 7/1/1970 (pre-code) and thus does not have valid pressure records. NMGC will follow the sampling plan of 1 sample per mile as identified in the new regulation and perform cutouts.

Operators are required to validate the MAOP of their current transmission lines that are in class 3, 4, MCA, or HCA. Or that are certified using grandfather clause using 1 of 6 methods. NMGC will use two of these methods to validate the Lovington 6" ML MAOP of 600 psig hydrotesting and replacements. The maximum test pressure for this pipe segment is 1726 psig. The preferred test pressure range is 900 psig (1.5x MAOP) to 1726 psig (95%SMYS) per O&M Module 14-A Pressure Testing.

The crossing on the north side of this mainline has a shorted casing contacting the carrier pipe. This shorting is affecting the cathodic protection of the system.

Alternatives Considered

The alternative is to continue to use direct assessment on the 6" Lovington ML

PHMSA has required traceable verifiable and complete documentation to prove the materials are designed for the MAOP, what was purchased and what is installed. The alternatives to mechanical testing of cutouts are in-situ testing of the steel pipe when bell holes are open or using material verification ILI tools.
In-situ testing - not enough of the pipeline will be exposed via normal construction activity to get 1 sample per mile tested in the given timeframe. We will make an opportunistic dig program and use it as much as possible.
Material Verification ILI tools - The tools do not work in all diameters or in all pressures and the line must be ILI-able and you must have some records of the materials for the technology to make this a viable option. It will work for some of our lines but not all.

Replace the entire mainline or lower the operating pressure to 80% of current operating pressure.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624000841 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,155	$ 179	$ 606	$ 3,952	$ 29	$ 6,921
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19	$ 43	$ 47	$ 90	$ 143	$ 342
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ 4	$ 17	$ 38	$ 46	$ 109
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,958	$ 12,691	$ 14,649
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,295	$ 3,128	$ -	$ -	$ -	$ -	$ 9,423
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18	$ -	$ -	$ 18
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101	$ -	$ -	$ 101
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,177	$ 91	$ 411	$ 1,994	$ 42	$ 4,715
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196	$ 8	$ 37	$ 179	$ 3	$ 424

6401000	Mat & Supp - Inventory Issue	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	1,005	$	-	$	1,005
6400100	Mat & Supp - Outside Material Purchases	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-
6790800	Other Operational Expense - Miscellaneous	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	3,350	$	993	$	21,806	$	435	$	703	$	27,287
R6010010	SLR Overtime Blended Labor	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-
R6010000	SLR Straight Time Blended Labor	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-
6790322	Small Tools Allocation	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	19	$	-	$	19
6790321	Stores Allocation	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	20	$	-	$	20
Cost Sum		$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	6,295	$	11,029	$	1,318	$	23,042	$	9,690	$	13,657	$	65,031
Clearings		$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	-
Project Net		$	-	$	-	$	-	$	-	$	-	$	-	$	-	$	6,295	$	11,029	$	1,318	$	23,042	$	9,690	$	13,657	$	65,031

Cost Year 02	Investment T624000841	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,921	$ 1,746	$ -	$ 150	$ 143	$ -	$ 38,814	$ 69,570	$ 46,686	$ 9,845	$ -	$ -	$ -	$ 173,875
7500015	Capitalized AFUDC Debt	$ 342	$ 130	$ 84	$ 85	$ 85	$ 254	$ 942	$ 2,861	$ 4,933	$ -	$ -	$ -	$ -	$ 9,716
7100015	Capitalized AFUDC Equity	$ 109	$ 101	$ 187	$ 189	$ 192	$ 55	$ 206	$ 625	$ 1,077	$ -	$ -	$ -	$ -	$ 2,741
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,905	$ 45,689	$ 4,898	$ 5,403	$ -	$ -	$ -	$ 57,895
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,044	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,044
6100080	Consultants - Other	$ 14,649	$ (12,691)	$ -	$ -	$ -	$ -	$ 29,223	$ 172,693	$ 73,366	$ 27,741	$ -	$ -	$ -	$ 304,981
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 9,423	$ 200	$ 500	$ (1,000)	$ (500)	$ -	$ 236,036	$ 306,343	$ 124,785	$ 48,978	$ -	$ -	$ -	$ 724,765
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6030080	Empl Exp - Travel and Lodging	$ 101	$ -	$ -	$ -	$ -	$ -	$ 8,176	$ 7,184	$ 6,983	$ -	$ -	$ -	$ -	$ 22,444
6790324	Engineering &Supervisory Allocation	$ 4,715	$ 1,411	$ -	$ 94	$ 161	$ -	$ 37,624	$ 67,437	$ 45,255	$ 9,543	$ -	$ -	$ -	$ 166,239
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,223	$ 1,649	$ 2,023	$ -	$ -	$ -	$ -	$ 4,895
6790315	I&D Allocated to Capital	$ 424	$ 71	$ -	$ 5	$ 8	$ -	$ 1,568	$ 2,114	$ 2,593	$ -	$ -	$ -	$ -	$ 6,782
6401000	Mat & Supp - Inventory Issue	$ 1,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,005
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,350	$ 71,868	$ 177,296	$ 7,089	$ -	$ -	$ -	$ 308,603
6790800	Other Operational Expense - Miscellaneous	$ 27,287	$ 11,423	$ -	$ 1,000	$ 950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,659
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,764	$ 9,073	$ 9,322	$ -	$ -	$ -	$ -	$ 24,159
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,592	$ 17,016	$ 22,689	$ -	$ -	$ -	$ -	$ 53,297
6790322	Small Tools Allocation	$ 19	$ -	$ -	$ -	$ -	$ -	$ 1,356	$ 1,861	$ 4,592	$ 184	$ -	$ -	$ -	$ 8,011
6790321	Stores Allocation	$ 20	$ -	$ -	$ -	$ -	$ -	$ 3,249	$ 4,461	$ 11,004	$ 440	$ -	$ -	$ -	$ 19,174
Cost Sum		$ 65,031	$ 2,390	$ 771	$ 522	$ 1,039	$ 309	$ 436,072	$ 780,445	$ 537,503	$ 109,222	$ -	$ -	$ -	$ 1,933,303
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,933,303)	$ -	$ -	$ (1,933,303)
Project Net		$ 65,031	$ 2,390	$ 771	$ 522	$ 1,039	$ 309	$ 436,072	$ 780,445	$ 537,503	$ 109,222	$ (1,933,303)	$ -	$ -	$ -

Cost Year 03	Investment T624000841	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 173,875	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 173,875
7500015	Capitalized AFUDC Debt	$ 9,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,716
7100015	Capitalized AFUDC Equity	$ 2,741	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,741
6100040	Consultants - Engineering	$ 57,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,895
6100060	Consultants - Legal	$ 4,044	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,044
6100080	Consultants - Other	$ 304,981	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304,981
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 724,765	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 724,765
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6030080	Empl Exp - Travel and Lodging	$ 22,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,444
6790324	Engineering &Supervisory Allocation	$ 166,239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166,239
6790320	Fleet Allocation	$ 4,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,895
6790315	I&D Allocated to Capital	$ 6,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,782
6401000	Mat & Supp - Inventory Issue	$ 1,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,005
6400100	Mat & Supp - Outside Material Purchases	$ 308,603	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 308,603
6790800	Other Operational Expense - Miscellaneous	$ 40,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,659
R6010010	SLR Overtime Blended Labor	$ 24,159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,159
R6010000	SLR Straight Time Blended Labor	$ 53,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,297
6790322	Small Tools Allocation	$ 8,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,011
6790321	Stores Allocation	$ 19,174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,174
Cost Sum		$ 1,933,303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,933,303
Clearings		$ (1,933,303)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,933,303)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624000841	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 173,875	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 173,875
7500015	Capitalized AFUDC Debt	$ 9,716	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,716
7100015	Capitalized AFUDC Equity	$ 2,741	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,741
6100040	Consultants - Engineering	$ 57,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,895
6100060	Consultants - Legal	$ 4,044	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,044
6100080	Consultants - Other	$ 304,981	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 304,981
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 724,765	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 724,765
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6030080	Empl Exp - Travel and Lodging	$ 22,444	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,444
6790324	Engineering &Supervisory Allocation	$ 166,239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166,239
6790320	Fleet Allocation	$ 4,895	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,895
6790315	I&D Allocated to Capital	$ 6,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,782
6401000	Mat & Supp - Inventory Issue	$ 1,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,005
6400100	Mat & Supp - Outside Material Purchases	$ 308,603	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 308,603
6790800	Other Operational Expense - Miscellaneous	$ 40,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,659
R6010010	SLR Overtime Blended Labor	$ 24,159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,159
R6010000	SLR Straight Time Blended Labor	$ 53,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,297
6790322	Small Tools Allocation	$ 8,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,011
6790321	Stores Allocation	$ 19,174	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,174
Cost Sum		$ 1,933,303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,933,303
Clearings		$ (1,933,303)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,933,303)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001173	RSV: Amax ML - Tie-In Amax & Potash Line	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09790	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 12/31/2022

Description: Install new actuated valves and appurtenances for remote control at the Amax ML/Potash ML Junction (end of 10-Inch Amax ML).

Justification: In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." There was a notice of proposed rulemaking (NMPRM) created on April 7, 2016 that is planned to be published in 2020

Alternatives Considered: Since the PHMSA reauthorization bill (as proposed) requires automating all valves surrounding a HCA, NMGC could wait until reauthorization has passed the US house and senate to begin the automation installations.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001173 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 685	$ 303	$ 439	$ 1,547	$ -	$ 319	$ 5,448	$ -	$ 74	$ 200	$ 2,241	$ -	$ 11,255
7500015	Capitalized AFUDC Debt	$ -	$ 79	$ 117	$ 115	$ 90	$ 95	$ 111	$ 179	$ 336	$ 366	$ 353	$ 403	$ -	$ 2,244
7100015	Capitalized AFUDC Equity	$ -	$ 120	$ 94	$ 127	$ 237	$ 162	$ 146	$ 191	$ 80	$ 31	$ 126	$ 170	$ -	$ 1,483
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 4,382	$ (21)	$ 855	$ 12,875	$ -	$ 2,656	$ 31,444	$ -	$ -	$ -	$ -	$ -	$ 52,191
6790324	Engineering &Supervisory Allocation	$ -	$ 748	$ 672	$ 919	$ 2,115	$ -	$ 334	$ 5,899	$ -	$ 38	$ 136	$ 1,131	$ -	$ 11,992
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 374	$ -	$ -	$ 85	$ 661	$ -	$ 1,120
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 975	$ -	$ -	$ 222	$ 2,161	$ -	$ 3,358
6790315	I&D Allocated to Capital	$ -	$ 36	$ (2)	$ 22	$ 51	$ -	$ 8	$ 492	$ -	$ 3	$ 112	$ 1,074	$ -	$ 1,796
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 21	$ 3,590	$ 4,306	$ 15	$ -	$ -	$ -	$ -	$ 411	$ -	$ 1,645	$ -	$ 9,988
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 289	$ -	$ -	$ 66	$ 640	$ -	$ 995
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,714	$ -	$ -	$ -	$ 3,346	$ -	$ 5,060
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,896	$ -	$ -	$ 824	$ 4,657	$ -	$ 7,376
6790322	Small Tools Allocation	$ -	$ 1	$ 166	$ 190	$ 0	$ -	$ -	$ -	$ -	$ 6	$ -	$ 31	$ -	$ 395
6790321	Stores Allocation	$ -	$ 2	$ 177	$ 288	$ 1	$ -	$ -	$ -	$ -	$ 17	$ -	$ 33	$ -	$ 519
Cost Sum		$ -	$ 6,074	$ 5,096	$ 7,262	$ 16,931	$ 257	$ 3,574	$ 48,899	$ 416	$ 946	$ 2,124	$ 18,192	$ -	$ 109,771
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (109,771)	$ (109,771)
Project Net		$ -	$ 6,074	$ 5,096	$ 7,262	$ 16,931	$ 257	$ 3,574	$ 48,899	$ 416	$ 946	$ 2,124	$ 18,192	$ (109,771)	$ -

Cost Year 02	Investment T624001173	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,255
7500015	Capitalized AFUDC Debt	$ 2,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,244
7100015	Capitalized AFUDC Equity	$ 1,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,483
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 52,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,191
6790324	Engineering &Supervisory Allocation	$ 11,992	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,992
6790320	Fleet Allocation	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
C6020000	Fringe Adder	$ 3,358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,358
6790315	I&D Allocated to Capital	$ 1,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,796
6400100	Mat & Supp - Outside Material Purchases	$ 9,988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,988
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995
R6010010	SLR Overtime Blended Labor	$ 5,060	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,060
R6010000	SLR Straight Time Blended Labor	$ 7,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,376
6790322	Small Tools Allocation	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
6790321	Stores Allocation	$ 519	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 519
Cost Sum		$ 109,771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109,771
Clearings		$ (109,771)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (109,771)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001173	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,255
7500015	Capitalized AFUDC Debt	$ 2,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,244
7100015	Capitalized AFUDC Equity	$ 1,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,483
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 52,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,191
6790324	Engineering &Supervisory Allocation	$ 11,992	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,992
6790320	Fleet Allocation	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
C6020000	Fringe Adder	$ 3,358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,358
6790315	I&D Allocated to Capital	$ 1,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,796
6400100	Mat & Supp - Outside Material Purchases	$ 9,988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,988
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995
R6010010	SLR Overtime Blended Labor	$ 5,060	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,060
R6010000	SLR Straight Time Blended Labor	$ 7,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,376
6790322	Small Tools Allocation	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
6790321	Stores Allocation	$ 519	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 519
Cost Sum		$ 109,771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109,771
Clearings		$ (109,771)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (109,771)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001173	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 11,255	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,255
7500015	Capitalized AFUDC Debt	$ 2,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,244
7100015	Capitalized AFUDC Equity	$ 1,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,483
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 52,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,191
6790324	Engineering &Supervisory Allocation	$ 11,992	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,992
6790320	Fleet Allocation	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
C6020000	Fringe Adder	$ 3,358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,358
6790315	I&D Allocated to Capital	$ 1,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,796
6400100	Mat & Supp - Outside Material Purchases	$ 9,988	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,988
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 995
R6010010	SLR Overtime Blended Labor	$ 5,060	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,060
R6010000	SLR Straight Time Blended Labor	$ 7,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,376
6790322	Small Tools Allocation	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
6790321	Stores Allocation	$ 519	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 519
Cost Sum		$ 109,771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109,771
Clearings		$ (109,771)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (109,771)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001316	Material Verification AMAX 10 ML	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09786	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date: 09/15/2021
Estimated In-Service Date: 09/30/2022

Description: The AMAX 10in ML is 17.80 miles long. NMGC will perform cutouts at a 1 sample per mile ratio, totaling a maximum of 17 cutouts. If there is a girth weld present, 1 cutout can count for 2 samples creating a minimum of 9 cutouts. Existing 10" pipe will be replaced with 10in, 0.250 wt, X52 FBE coated pipe.

Justification: The purpose of this project is to perform 8 cutouts on the Amax ML to verify the material properties of the pipe to remain in compliance. To be more efficient in the cutouts we will be taking welds between MP to get 2 samples for testing per mile. This work will take place in NMGC easement.

October 1, 2019 PHMSA passed new regulations requiring the material verification of any lines installed in HCA, Class 3,4 or piggable MCAs or anything that does not have a valid pressure test. About 600 miles of NMGC transmission pipe was installed prior to 7/1/1970 (pre-code) and thus does not have valid pressure records. NMGC will follow the sampling plan of 1 sample per mile as identified in the new regulation and perform cutouts. Destructive mechanical testing will be performed on the cutouts to determine: tensile strength, ultimate tensile strength, impact toughness, grade, wall thickness, carbon equivalency and chemical composition. The "material verification projects" will include the pipe cutout and replacement, and mechanical testing. 50% of the materials must be verified within 7 years and the remaining must be completed by 7/1/2034.

Alternatives Considered: 1. Use ROMAT ILI to help identify and classify changes in pipe characteristics.
PHMSA has required traceable verifiable and complete documentation to prove the materials are designed for the MAOP, what was purchased and what is installed. The alternatives to mechanical testing of cutouts are in-situ testing of the steel pipe when bell holes are open or using material verification ILI tools.
In-situ testing - not enough of the pipeline will be exposed via normal construction activity to get 1 sample per mile tested in the given timeframe. We will make an opportunistic dig program and use it as much as possible.
Material Verification ILI tools - The tools do not work in all diameters or in all pressures and the line must be ILI-able and you must have some records of the materials for the technology to make this a viable option. It will work for some of our lines but not all.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001316 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 11,671	$ 1,156	$ 5,585	$ 9,139	$ 1,024	$ 578	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,153
7500015	Capitalized AFUDC Debt	$ -	$ 2,646	$ 3,495	$ 3,150	$ 2,162	$ 2,092	$ 2,408	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,953
7100015	Capitalized AFUDC Equity	$ -	$ 3,986	$ 2,819	$ 3,485	$ 5,665	$ 3,583	$ 3,174	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,712
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ (246,472)	$ 13,442	$ 65,706	$ 48,306	$ 4,562	$ 8,787	$ (8,536)	$ 8,019	$ -	$ -	$ -	$ -	$ (106,185)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6790324	Engineering &Supervisory Allocation	$ -	$ 1,322	$ 2,561	$ 11,700	$ 12,498	$ 967	$ 606	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,654
6790320	Fleet Allocation	$ -	$ (11)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11)
C6020000	Fringe Adder	$ -	$ (29)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29)
6790315	I&D Allocated to Capital	$ -	$ 57	$ 32	$ 280	$ 299	$ 23	$ 14	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)	$ -	$ -	$ -	$ -	$ (1)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 140	$ -	$ 36,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,398
C6900040	Payroll Tax Adder	$ -	$ (9)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9)
6790230	Postage, Shipping and Courier	$ -	$ 117	$ -	$ -	$ 133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250
R6010000	SLR Straight Time Blended Labor	$ -	$ (108)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (108)
6790322	Small Tools Allocation	$ -	$ -	$ 6	$ -	$ 1,184	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,191
6790321	Stores Allocation	$ -	$ -	$ 7	$ -	$ 2,483	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,490
Cost Sum		$ -	$ (226,829)	$ 23,677	$ 89,905	$ 118,128	$ 12,252	$ 15,566	$ (8,536)	$ 8,018	$ -	$ -	$ -	$ -	$ 32,181
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (32,181)	$ -	$ -	$ -	$ (32,181)
Project Net		$ -	$ (226,829)	$ 23,677	$ 89,905	$ 118,128	$ 12,252	$ 15,566	$ (8,536)	$ 8,018	$ (32,181)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624001316	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 29,153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,153
7500015	Capitalized AFUDC Debt	$ 15,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,953
7100015	Capitalized AFUDC Equity	$ 22,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,712
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (106,185)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (106,185)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6790324	Engineering &Supervisory Allocation	$ 29,654	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,654
6790320	Fleet Allocation	$ (11)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11)
C6020000	Fringe Adder	$ (29)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29)
6790315	I&D Allocated to Capital	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
6401000	Mat & Supp - Inventory Issue	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
6400100	Mat & Supp - Outside Material Purchases	$ 36,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,398
C6900040	Payroll Tax Adder	$ (9)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9)
6790230	Postage, Shipping and Courier	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250
R6010000	SLR Straight Time Blended Labor	$ (108)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (108)
6790322	Small Tools Allocation	$ 1,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,191
6790321	Stores Allocation	$ 2,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,490
Cost Sum		$ 32,181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,181
Clearings		$ (32,181)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (32,181)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001316	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 29,153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,153
7500015	Capitalized AFUDC Debt	$ 15,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,953
7100015	Capitalized AFUDC Equity	$ 22,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,712
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (106,185)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (106,185)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6790324	Engineering &Supervisory Allocation	$ 29,654	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,654
6790320	Fleet Allocation	$ (11)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11)
C6020000	Fringe Adder	$ (29)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29)
6790315	I&D Allocated to Capital	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
6401000	Mat & Supp - Inventory Issue	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
6400100	Mat & Supp - Outside Material Purchases	$ 36,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,398
C6900040	Payroll Tax Adder	$ (9)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9)
6790230	Postage, Shipping and Courier	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250
R6010000	SLR Straight Time Blended Labor	$ (108)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (108)
6790322	Small Tools Allocation	$ 1,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,191
6790321	Stores Allocation	$ 2,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,490
Cost Sum		$ 32,181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,181
Clearings		$ (32,181)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (32,181)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001316	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 29,153	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,153
7500015	Capitalized AFUDC Debt	$ 15,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,953
7100015	Capitalized AFUDC Equity	$ 22,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,712
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ (106,185)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (106,185)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6790324	Engineering &Supervisory Allocation	$ 29,654	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,654
6790320	Fleet Allocation	$ (11)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (11)
C6020000	Fringe Adder	$ (29)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29)
6790315	I&D Allocated to Capital	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 705
6401000	Mat & Supp - Inventory Issue	$ (1)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1)
6400100	Mat & Supp - Outside Material Purchases	$ 36,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,398
C6900040	Payroll Tax Adder	$ (9)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (9)
6790230	Postage, Shipping and Courier	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 250
R6010000	SLR Straight Time Blended Labor	$ (108)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (108)
6790322	Small Tools Allocation	$ 1,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,191
6790321	Stores Allocation	$ 2,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,490
Cost Sum		$ 32,181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,181
Clearings		$ (32,181)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (32,181)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001319	Potash Retirement - Intrepid East Tap	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-08126	FP-NMG Transm Mains-Replace	Literal

Project Information

Construction Start Date	09/26/2022	Description	Install a new IC station with TW, retire 10-miles of 6-in steel main from Intrepid Take-off to Intrepid East Meter set
Estimated In-Service Date	04/30/2023		
Justification	Retiring Intrepid East, Potash East, and Northend Potash will remove 27 erosion areas, remove 10.5 miles of MCA that would need to be assessed in future year.		
Alternatives Considered	Alternative 1: Repair washouts on Intrepid East ($498,655). Remediate the CP through the potash mine (low resistivity)		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No	Upon completing a site visit it was found that the interconnect site is ~2300-ft farther West than originally estimated. This finding requires to install a greater footage of PE which also increases the Contractor costs. Additionally, the site visit showed that there are three places with signs of	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment T624001319 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 26	$ 117	$ -	$ -	$ 425	$ 648	$ 4,108	$ 430	$ 317	$ 13,831	$ 12,616	$ 12,896	$ 45,413
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 2,351	$ 1,514	$ 1,415	$ 1,630	$ 2,007	$ 3,108	$ 3,382	$ 3,347	$ 3,808	$ 4,849	$ 27,411
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 2,601	$ 3,967	$ 2,424	$ 2,148	$ 2,141	$ 737	$ 283	$ 1,196	$ 1,604	$ 1,570	$ 18,671
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,000	$ 130,343	$ 69,437	$ 129,807	$ 341,587
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125	$ -	$ -	$ 672	$ 340	$ 1,137
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18	$ 18
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 242	$ -	$ -	$ 5,391	$ 1,596	$ 7,229
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 259	$ -	$ -	$ 401	$ 679	$ 4,448	$ 434	$ 162	$ 9,363	$ 6,366	$ 18,761	$ 40,873
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 125	$ -	$ -	$ 356	$ 523	$ 519	$ 1,522
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 305	$ -	$ -	$ 1,041	$ 1,811	$ 1,783	$ 4,940
6790315	I&D Allocated to Capital	$ -	$ -	$ 6	$ -	$ -	$ 10	$ 16	$ 273	$ 39	$ 15	$ 1,311	$ 1,388	$ 1,937	$ 4,995
6400020	Mat & Supp - General and Office Supplies	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43	$ -	$ -	$ 43
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,340	$ 1,022	$ -	$ -	$ 2,363
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 3,539	$ 5,397	$ 25,110	$ 1,715	$ 419	$ 17,941	$ 6,536	$ 1,972	$ 62,629
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132	$ 132
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ 1,378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,378
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90	$ -	$ -	$ 308	$ 537	$ 528	$ 1,464
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 747	$ 307	$ -	$ 285	$ -	$ 184	$ 1,523
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 373	$ -	$ -	$ 2,331	$ 3,417	$ 3,855	$ 9,975
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 758	$ -	$ -	$ 1,524	$ 3,291	$ 2,747	$ 8,320
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 117	$ 217	$ 420	$ 69	$ 26	$ 1,020	$ 121	$ 45	$ 2,036
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 627	$ 617	$ 1,514	$ 137	$ 74	$ 1,436	$ 131	$ 180	$ 4,715
Cost Sum		$ -	$ 26	$ 1,761	$ 4,952	$ 5,481	$ 8,956	$ 11,353	$ 42,418	$ 7,342	$ 18,017	$ 186,700	$ 117,648	$ 183,721	$ 588,374
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 26	$ 1,761	$ 4,952	$ 5,481	$ 8,956	$ 11,353	$ 42,418	$ 7,342	$ 18,017	$ 186,700	$ 117,648	$ 183,721	$ 588,374

Cost Year 02	Investment T624001319	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 45,413	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,413
7500015	Capitalized AFUDC Debt	$ 27,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,411
7100015	Capitalized AFUDC Equity	$ 18,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,671
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 341,587	$ (11,328)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 330,258
6300100	Cost of Natural Gas Sold	$ -	$ 2,301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,301
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,137
6030800	Empl Exp - Miscellaneous Expense	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6030080	Empl Exp - Travel and Lodging	$ 7,229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,229
6790324	Engineering &Supervisory Allocation	$ 40,873	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,873
6790320	Fleet Allocation	$ 1,522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,522
C6020000	Fringe Adder	$ 4,940	$ -	$ -	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,045
6790315	I&D Allocated to Capital	$ 4,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,995
6400020	Mat & Supp - General and Office Supplies	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6401000	Mat & Supp - Inventory Issue	$ 2,363	$ (0)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,363
6400100	Mat & Supp - Outside Material Purchases	$ 62,629	$ 628	$ 935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,193
6400500	Mat & Supp - Parts	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6790800	Other Operational Expense - Miscellaneous	$ 1,378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,378
C6900040	Payroll Tax Adder	$ 1,464	$ -	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,495
6790230	Postage, Shipping and Courier	$ 1,523	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,523
R6010010	SLR Overtime Blended Labor	$ 9,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,975
R6010000	SLR Straight Time Blended Labor	$ 8,320	$ -	$ -	$ 388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,708
6790322	Small Tools Allocation	$ 2,036	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,036
6790321	Stores Allocation	$ 4,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,715
Cost Sum		$ 588,374	$ (8,399)	$ 935	$ 524	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 581,435
Clearings		$ -	$ -	$ -	$ -	$ (581,435)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (581,435)
Project Net		$ 588,374	$ (8,399)	$ 935	$ 524	$ (581,435)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001319	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 45,413	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,413
7500015	Capitalized AFUDC Debt	$ 27,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,411
7100015	Capitalized AFUDC Equity	$ 18,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,671
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 330,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 330,258
6300100	Cost of Natural Gas Sold	$ 2,301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,301
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,137
6030800	Empl Exp - Miscellaneous Expense	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6030080	Empl Exp - Travel and Lodging	$ 7,229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,229
6790324	Engineering &Supervisory Allocation	$ 40,873	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,873
6790320	Fleet Allocation	$ 1,522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,522
C6020000	Fringe Adder	$ 5,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,045
6790315	I&D Allocated to Capital	$ 4,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,995
6400020	Mat & Supp - General and Office Supplies	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6401000	Mat & Supp - Inventory Issue	$ 2,363	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,363
6400100	Mat & Supp - Outside Material Purchases	$ 64,193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,193
6400500	Mat & Supp - Parts	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6790800	Other Operational Expense - Miscellaneous	$ 1,378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,378
C6900040	Payroll Tax Adder	$ 1,495	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,495
6790230	Postage, Shipping and Courier	$ 1,523	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,523
R6010010	SLR Overtime Blended Labor	$ 9,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,975
R6010000	SLR Straight Time Blended Labor	$ 8,708	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,708
6790322	Small Tools Allocation	$ 2,036	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,036
6790321	Stores Allocation	$ 4,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,715
Cost Sum		$ 581,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 581,435
Clearings		$ (581,435)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (581,435)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001319	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 45,413	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,413
7500015	Capitalized AFUDC Debt	$ 27,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,411
7100015	Capitalized AFUDC Equity	$ 18,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,671
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 330,258	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 330,258
6300100	Cost of Natural Gas Sold	$ 2,301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,301
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,137
6030800	Empl Exp - Miscellaneous Expense	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6030080	Empl Exp - Travel and Lodging	$ 7,229	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,229
6790324	Engineering &Supervisory Allocation	$ 40,873	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,873
6790320	Fleet Allocation	$ 1,522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,522
C6020000	Fringe Adder	$ 5,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,045
6790315	I&D Allocated to Capital	$ 4,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,995
6400020	Mat & Supp - General and Office Supplies	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6401000	Mat & Supp - Inventory Issue	$ 2,363	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,363
6400100	Mat & Supp - Outside Material Purchases	$ 64,193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,193
6400500	Mat & Supp - Parts	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6790800	Other Operational Expense - Miscellaneous	$ 1,378	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,378
C6900040	Payroll Tax Adder	$ 1,495	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,495
6790230	Postage, Shipping and Courier	$ 1,523	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,523
R6010010	SLR Overtime Blended Labor	$ 9,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,975
R6010000	SLR Straight Time Blended Labor	$ 8,708	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,708
6790322	Small Tools Allocation	$ 2,036	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,036
6790321	Stores Allocation	$ 4,715	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,715
Cost Sum		$ 581,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 581,435
Clearings		$ (581,435)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (581,435)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001354	Material Verification Cutouts - AMAX - Potash 8in	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09856	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date: 09/01/2021
Estimated In-Service Date: 08/31/2022

Description: AMAX - Potash 8in is 13.20 miles long. NMGC will perform cutouts at a 1 sample per mile ratio, totaling a maximum of 14- cutouts. If there is a girth weld present, 1 cutout can count for 2 samples creating a minimum of 7 cutouts. Existing 8in pipe will be replaced with 8in, 0.250wt, X52 FBE coated pipe.

Justification: October 1, 2019 PHMSA passed new regulations requiring the material verification of any lines installed in HCA, Class 3,4 or piggable MCAs or anything that does not have a valid pressure test. About 600 miles of NMGC transmission pipe was installed prior to 7/1/1970 (pre-code) and thus does not have valid pressure records. NMGC will follow the sampling plan of 1 sample per mile as identified in the new regulation and perform cutouts. Destructive mechanical testing will be performed on the cutouts to determine: tensile strength, ultimate tensile strength, impact toughness, grade, wall thickness, carbon equivalency and chemical composition. The "material verification projects" will include the pipe cutout and replacement, and mechanical testing. 50% of the materials must be verified within 7 years and the remaining must be completed by 7/1/2034.

Alternatives Considered: PHMSA has required traceable verifiable and complete documentation to prove the materials are designed for the MAOP, what was purchased and what is installed. The alternatives to mechanical testing of cutouts are in-situ testing of the steel pipe when bell holes are open or using material verification ILI tools.
In-situ testing - not enough of the pipeline will be exposed via normal construction activity to get 1 sample per mile tested in the given timeframe. We will make an opportunistic dig program and use it as much as possible.
Material Verification ILI tools - The tools do not work in all diameters or in all pressures and the line must be ILI-able and you must have some records of the materials for the technology to make this a viable option. It will work for some of our lines but not all.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment T624001354 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 11,129	$ 250	$ -	$ 2,640	$ 1,079	$ 2,925	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,022
7500015	Capitalized AFUDC Debt	$ -	$ 443	$ 768	$ 671	$ 452	$ 448	$ 545	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,328
7100015	Capitalized AFUDC Equity	$ -	$ 668	$ 619	$ 742	$ 1,185	$ 768	$ 719	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,701
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 102,720	$ 2,816	$ -	$ 28,869	$ -	$ 49,952	$ 2,826	$ -	$ -	$ -	$ -	$ -	$ 187,182
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 126	$ -	$ 540	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 667
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 1,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,577
6790324	Engineering &Supervisory Allocation	$ -	$ 19,149	$ 554	$ -	$ 3,610	$ 1,018	$ 3,067	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,398
6790315	I&D Allocated to Capital	$ -	$ 915	$ (444)	$ -	$ 86	$ 24	$ 73	$ -	$ -	$ -	$ -	$ -	$ -	$ 655
6790230	Postage, Shipping and Courier	$ -	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
Cost Sum		$ -	$ 135,159	$ 4,689	$ 1,413	$ 38,959	$ 3,338	$ 57,280	$ 2,826	$ -	$ -	$ -	$ -	$ -	$ 243,665
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (243,665)	$ -	$ -	$ -	$ -	$ (243,665)
Project Net		$ -	$ 135,159	$ 4,689	$ 1,413	$ 38,959	$ 3,338	$ 57,280	$ 2,826	$ (243,665)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624001354	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,022
7500015	Capitalized AFUDC Debt	$ 3,328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,328
7100015	Capitalized AFUDC Equity	$ 4,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,701
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 187,182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 187,182
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 667
6030080	Empl Exp - Travel and Lodging	$ 1,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,577
6790324	Engineering &Supervisory Allocation	$ 27,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,398
6790315	I&D Allocated to Capital	$ 655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 655
6790230	Postage, Shipping and Courier	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
Cost Sum		$ 243,665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243,665
Clearings		$ (243,665)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (243,665)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001354	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,022
7500015	Capitalized AFUDC Debt	$ 3,328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,328
7100015	Capitalized AFUDC Equity	$ 4,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,701
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 187,182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 187,182
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 667
6030080	Empl Exp - Travel and Lodging	$ 1,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,577
6790324	Engineering &Supervisory Allocation	$ 27,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,398
6790315	I&D Allocated to Capital	$ 655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 655
6790230	Postage, Shipping and Courier	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
Cost Sum		$ 243,665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243,665
Clearings		$ (243,665)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (243,665)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001354	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,022
7500015	Capitalized AFUDC Debt	$ 3,328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,328
7100015	Capitalized AFUDC Equity	$ 4,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,701
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 187,182	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 187,182
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 667
6030080	Empl Exp - Travel and Lodging	$ 1,577	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,577
6790324	Engineering &Supervisory Allocation	$ 27,398	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,398
6790315	I&D Allocated to Capital	$ 655	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 655
6790230	Postage, Shipping and Courier	$ 135	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 135
Cost Sum		$ 243,665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243,665
Clearings		$ (243,665)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (243,665)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001373	RSV: Amax ML -10in Midway Block Valve	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09791	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 12/31/2022

Description: Install new 10-inch actuated valve and appurtenances for remote control at the Amax ML 10-inch Midway Block Valve.

Justification: In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." There was a notice of proposed rule making (NMPRM) created on April 7, 2016 that is planned to be published in 2020

Alternatives Considered: Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001373 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 900	$ 302	$ 317	$ 324	$ -	$ 391	$ 1,267	$ -	$ 74	$ 40	$ 77	$ -	$ 3,690
7500015	Capitalized AFUDC Debt	$ -	$ 93	$ 142	$ 134	$ 93	$ 89	$ 105	$ 140	$ 230	$ 250	$ 241	$ 258	$ -	$ 1,775
7100015	Capitalized AFUDC Equity	$ -	$ 140	$ 114	$ 149	$ 243	$ 152	$ 138	$ 150	$ 55	$ 21	$ 86	$ 109	$ -	$ 1,356
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 3,850	$ (43)	$ 854	$ 2,688	$ 2,182	$ 1,073	$ 1,040	$ -	$ -	$ -	$ -	$ -	$ 11,644
6790324	Engineering &Supervisory Allocation	$ -	$ 1,387	$ 668	$ 663	$ 443	$ -	$ 410	$ 1,372	$ -	$ 38	$ 27	$ 39	$ -	$ 5,046
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 558	$ -	$ -	$ -	$ 31	$ -	$ 589
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,481	$ -	$ -	$ -	$ 86	$ -	$ 1,567
6790315	I&D Allocated to Capital	$ -	$ 66	$ (17)	$ 16	$ 11	$ -	$ 10	$ 401	$ -	$ 3	$ 2	$ 42	$ -	$ 534
6401000	Mat & Supp - Inventory Issue	$ -	$ 4,294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,294
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 19	$ 3,590	$ 2,871	$ 10	$ -	$ -	$ -	$ -	$ 411	$ 220	$ -	$ -	$ 7,120
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 439	$ -	$ -	$ -	$ 25	$ -	$ 464
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,832	$ -	$ -	$ -	$ -	$ -	$ 2,832
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,654	$ -	$ -	$ -	$ 318	$ -	$ 2,971
6790322	Small Tools Allocation	$ -	$ 285	$ 166	$ 127	$ 0	$ -	$ -	$ -	$ -	$ 6	$ 12	$ -	$ -	$ 596
6790321	Stores Allocation	$ -	$ 354	$ 177	$ 192	$ 1	$ -	$ -	$ -	$ -	$ 17	$ 17	$ -	$ -	$ 758
Cost Sum		$ -	$ 11,389	$ 5,099	$ 5,322	$ 3,811	$ 2,423	$ 2,125	$ 12,334	$ 284	$ 821	$ 646	$ 984	$ -	$ 45,238
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45,238)	$ (45,238)
Project Net		$ -	$ 11,389	$ 5,099	$ 5,322	$ 3,811	$ 2,423	$ 2,125	$ 12,334	$ 284	$ 821	$ 646	$ 984	$ (45,238)	$ -

Cost Year 02	Investment T624001373	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,690
7500015	Capitalized AFUDC Debt	$ 1,775	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,775
7100015	Capitalized AFUDC Equity	$ 1,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,356
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 11,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,644
6790324	Engineering &Supervisory Allocation	$ 5,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,046
6790320	Fleet Allocation	$ 589	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 589
C6020000	Fringe Adder	$ 1,567	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,567
6790315	I&D Allocated to Capital	$ 534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534
6401000	Mat & Supp - Inventory Issue	$ 4,294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,294
6400100	Mat & Supp - Outside Material Purchases	$ 7,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,120
C6900040	Payroll Tax Adder	$ 464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464
R6010010	SLR Overtime Blended Labor	$ 2,832	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,832
R6010000	SLR Straight Time Blended Labor	$ 2,971	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,971
6790322	Small Tools Allocation	$ 596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 596
6790321	Stores Allocation	$ 758	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 758
Cost Sum		$ 45,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,238
Clearings		$ (45,238)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45,238)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001373	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,690
7500015	Capitalized AFUDC Debt	$ 1,775	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,775
7100015	Capitalized AFUDC Equity	$ 1,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,356
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 11,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,644
6790324	Engineering &Supervisory Allocation	$ 5,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,046
6790320	Fleet Allocation	$ 589	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 589
C6020000	Fringe Adder	$ 1,567	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,567
6790315	I&D Allocated to Capital	$ 534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534
6401000	Mat & Supp - Inventory Issue	$ 4,294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,294
6400100	Mat & Supp - Outside Material Purchases	$ 7,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,120
C6900040	Payroll Tax Adder	$ 464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464
R6010010	SLR Overtime Blended Labor	$ 2,832	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,832
R6010000	SLR Straight Time Blended Labor	$ 2,971	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,971
6790322	Small Tools Allocation	$ 596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 596
6790321	Stores Allocation	$ 758	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 758
Cost Sum		$ 45,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,238
Clearings		$ (45,238)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45,238)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001373	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 3,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,690
7500015	Capitalized AFUDC Debt	$ 1,775	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,775
7100015	Capitalized AFUDC Equity	$ 1,356	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,356
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 11,644	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,644
6790324	Engineering &Supervisory Allocation	$ 5,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,046
6790320	Fleet Allocation	$ 589	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 589
C6020000	Fringe Adder	$ 1,567	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,567
6790315	I&D Allocated to Capital	$ 534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534
6401000	Mat & Supp - Inventory Issue	$ 4,294	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,294
6400100	Mat & Supp - Outside Material Purchases	$ 7,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,120
C6900040	Payroll Tax Adder	$ 464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 464
R6010010	SLR Overtime Blended Labor	$ 2,832	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,832
R6010000	SLR Straight Time Blended Labor	$ 2,971	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,971
6790322	Small Tools Allocation	$ 596	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 596
6790321	Stores Allocation	$ 758	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 758
Cost Sum		$ 45,238	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,238
Clearings		$ (45,238)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (45,238)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001374	RSV - Amax ML - 8 and 6 BV (Take-Off to Lea Co. Comp Sta.)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09802	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 05/31/2023

Description: Install new actuated valves and appurtenances for remote control at the Amax ML 8 and 6 BV (Take-Off to Lea Co. Compressor Station).

Justification: In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." The final rule, published April 8, 2022, requires NMGC to install RSVs around HCAs and in new and entirely replaced

Alternatives Considered: Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001374 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 344	$ 324	$ 488	$ 1,505	$ -	$ 2,250	$ 3,483	$ 48	$ 26	$ -	$ -	$ 1	$ 8,470
7500015	Capitalized AFUDC Debt	$ -	$ 71	$ 103	$ 104	$ 85	$ 90	$ 121	$ 196	$ 341	$ 371	$ 356	$ 379	$ 424	$ 2,643
7100015	Capitalized AFUDC Equity	$ -	$ 108	$ 83	$ 115	$ 222	$ 155	$ 160	$ 209	$ 81	$ 31	$ 127	$ 160	$ 137	$ 1,589
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 1,889	$ (42)	$ -	$ 7,179	$ -	$ 15,118	$ 16,952	$ -	$ -	$ -	$ -	$ -	$ 41,095
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48	$ -	$ -	$ -	$ -	$ 48
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27	$ -	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 193	$ -	$ -	$ -	$ -	$ 193
6790324	Engineering &Supervisory Allocation	$ -	$ 324	$ 718	$ 1,022	$ 2,058	$ -	$ 2,359	$ 3,772	$ 49	$ 13	$ -	$ -	$ 1	$ 10,317
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 443	$ -	$ -	$ -	$ -	$ -	$ -	$ 443
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,400	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,400
6790315	I&D Allocated to Capital	$ -	$ 16	$ 9	$ 24	$ 49	$ -	$ 224	$ 172	$ 4	$ 1	$ -	$ -	$ 0	$ 500
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 19	$ 3,854	$ 5,741	$ 5,362	$ -	$ -	$ 2,904	$ -	$ 147	$ -	$ -	$ 10	$ 18,037
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ 415	$ -	$ -	$ -	$ -	$ -	$ -	$ 415
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,840	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,840
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,345	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,345
6790322	Small Tools Allocation	$ -	$ 1	$ 178	$ 254	$ 175	$ -	$ -	$ 49	$ -	$ 2	$ -	$ -	$ 0	$ 659
6790321	Stores Allocation	$ -	$ 2	$ 190	$ 385	$ 367	$ -	$ -	$ 175	$ -	$ 6	$ -	$ -	$ 1	$ 1,126
Cost Sum		$ -	$ 2,773	$ 5,418	$ 8,134	$ 17,002	$ 245	$ 27,674	$ 27,914	$ 791	$ 598	$ 484	$ 539	$ 574	$ 92,146
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 2,773	$ 5,418	$ 8,134	$ 17,002	$ 245	$ 27,674	$ 27,914	$ 791	$ 598	$ 484	$ 539	$ 574	$ 92,146

Cost Year 02 Investment T624001374 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 8,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,470
7500015	Capitalized AFUDC Debt	$ 2,643	$ 335	$ 191	$ 192	$ 189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,551
7100015	Capitalized AFUDC Equity	$ 1,589	$ 261	$ 426	$ 426	$ 426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,127
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 41,095	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,095
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
6030800	Empl Exp - Miscellaneous Expense	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ 193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 193
6790324	Engineering &Supervisory Allocation	$ 10,317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,317
6790320	Fleet Allocation	$ 443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 443
C6020000	Fringe Adder	$ 1,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,400
6790315	I&D Allocated to Capital	$ 500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 500
6400100	Mat & Supp - Outside Material Purchases	$ 18,037	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,037
C6900040	Payroll Tax Adder	$ 415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 415
R6010010	SLR Overtime Blended Labor	$ 2,840	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,840
R6010000	SLR Straight Time Blended Labor	$ 2,345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,345
6790322	Small Tools Allocation	$ 659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 659
6790321	Stores Allocation	$ 1,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,126
Cost Sum		$ 92,146	$ 596	$ 617	$ 618	$ 615	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94,592
Clearings		$ -	$ -	$ -	$ -	$ -	$ (94,592)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (94,592)
Project Net		$ 92,146	$ 596	$ 617	$ 618	$ 615	$ (94,592)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment T624001374 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 8,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,470
7500015	Capitalized AFUDC Debt	$ 3,551	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,551
7100015	Capitalized AFUDC Equity	$ 3,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,127
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 41,095	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,095
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
6030800	Empl Exp - Miscellaneous Expense	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ 193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 193
6790324	Engineering &Supervisory Allocation	$ 10,317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,317
6790320	Fleet Allocation	$ 443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 443
C6020000	Fringe Adder	$ 1,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,400
6790315	I&D Allocated to Capital	$ 500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 500
6400100	Mat & Supp - Outside Material Purchases	$ 18,037	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,037
C6900040	Payroll Tax Adder	$ 415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 415
R6010010	SLR Overtime Blended Labor	$ 2,840	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,840
R6010000	SLR Straight Time Blended Labor	$ 2,345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,345
6790322	Small Tools Allocation	$ 659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 659
6790321	Stores Allocation	$ 1,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,126
Cost Sum		$ 94,592	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94,592
Clearings		$ (94,592)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (94,592)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment T624001374 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 8,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,470
7500015	Capitalized AFUDC Debt	$ 3,551	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,551
7100015	Capitalized AFUDC Equity	$ 3,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,127
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 41,095	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,095
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
6030800	Empl Exp - Miscellaneous Expense	$ 27	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27
6030080	Empl Exp - Travel and Lodging	$ 193	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 193
6790324	Engineering &Supervisory Allocation	$ 10,317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,317
6790320	Fleet Allocation	$ 443	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 443
C6020000	Fringe Adder	$ 1,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,400
6790315	I&D Allocated to Capital	$ 500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 500
6400100	Mat & Supp - Outside Material Purchases	$ 18,037	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,037
C6900040	Payroll Tax Adder	$ 415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 415
R6010010	SLR Overtime Blended Labor	$ 2,840	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,840
R6010000	SLR Straight Time Blended Labor	$ 2,345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,345
6790322	Small Tools Allocation	$ 659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 659
6790321	Stores Allocation	$ 1,126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,126
Cost Sum		$ 94,592	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94,592
Clearings		$ (94,592)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (94,592)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001422	Amax 10in Mainline Make Piggable	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09787	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	09/01/2021
Estimated In-Service Date	04/30/2023
Description	This project is to make the Amax 10in Mainline from Carlsbad North to Amax/Potash Take-Off. Modifications include the 10-Inch Midway BV and a receive at the Potash Tie-In (end of 10-in ML), and installation of 3R fittings. Launcher is part of Carlsbad/Amax Phase II Project, and is not included in this project. WO: E2342334
Justification	The Mega-Rule requires NMGC to retrofit the remaining "piggable" pipelines and assess them using ILI. Amax ML is 10in, 600 psig and ILI tools are commercially available, thus it must be assessed via ILI. The first assessment from a make-piggable project identifies the anomalies, which are typically the most severe, and the anomalies are repaired. Subsequent ILI runs monitor the effectiveness of the CP on the system and the 3rd party damage prevention program. This enables NMGC to know when to apply P&M measures and perform replacements before there are leaks.
Alternatives Considered	Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001422 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 4,177	$ 2,010	$ 1,956	$ 1,943	$ 25,360	$ 4,976	$ 8,915	$ 971	$ 34,585	$ 14,669	$ 19,772	$ 3,224	$ 122,558
7500015	Capitalized AFUDC Debt	$ -	$ 852	$ 1,217	$ 1,125	$ 760	$ 899	$ 1,271	$ 1,652	$ 2,633	$ 3,249	$ 3,599	$ 4,174	$ 5,022	$ 26,454
7100015	Capitalized AFUDC Equity	$ -	$ 1,283	$ 982	$ 1,245	$ 1,992	$ 1,540	$ 1,675	$ 1,763	$ 625	$ 272	$ 1,285	$ 1,758	$ 1,626	$ 16,046
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,148	$ 12,737	$ (280)	$ -	$ 47,597	$ -	$ 43,054	$ 122,256
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 19,024	$ 12,579	$ 20,734	$ 436,835	$ (209,438)	$ 74,616	$ (10,733)	$ 96,691	$ 5,945	$ (74,107)	$ 55,745	$ 10,686	$ 438,579
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 593	$ 47	$ 38	$ 62	$ -	$ 300	$ 52	$ 1,265	$ -	$ 390	$ -	$ 2,747
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ 162	$ 1,123	$ 164	$ 516	$ -	$ 591	$ 430	$ 3,248	$ -	$ 2,946	$ -	$ 9,180
6790324	Engineering &Supervisory Allocation	$ -	$ 6,859	$ 4,452	$ 4,097	$ 2,657	$ 23,941	$ 5,217	$ 9,654	$ 980	$ 17,677	$ 9,930	$ 9,976	$ 4,691	$ 100,133
6790320	Fleet Allocation	$ -	$ 471	$ 589	$ -	$ -	$ 50	$ 244	$ -	$ 489	$ 360	$ 710	$ 15	$ -	$ 2,927
C6020000	Fringe Adder	$ -	$ 1,799	$ 2,061	$ -	$ -	$ 98	$ 594	$ -	$ 1,040	$ 680	$ 1,840	$ 43	$ -	$ 8,155
6790315	I&D Allocated to Capital	$ -	$ 702	$ 30	$ 98	$ 64	$ 584	$ 196	$ 441	$ 556	$ 1,897	$ 1,722	$ 917	$ 328	$ 7,534
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 3,044	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,918	$ 200	$ (164)	$ 167	$ -	$ 8,165
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133	$ -	$ -	$ -	$ -	$ -	$ 133
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 175,336	$ -	$ 50,351	$ -	$ 225,686
C6900040	Payroll Tax Adder	$ -	$ 533	$ 611	$ -	$ -	$ 29	$ 176	$ -	$ 308	$ 201	$ 545	$ 13	$ -	$ 2,416
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ 1,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,107
R6010010	SLR Overtime Blended Labor	$ -	$ 4,311	$ 3,968	$ -	$ -	$ -	$ 677	$ -	$ -	$ 1,353	$ 3,183	$ -	$ -	$ 13,492
R6010000	SLR Straight Time Blended Labor	$ -	$ 2,352	$ 3,667	$ -	$ -	$ 363	$ 1,523	$ -	$ 3,851	$ 1,164	$ 3,631	$ 159	$ -	$ 16,711
6790322	Small Tools Allocation	$ -	$ 201	$ -	$ -	$ -	$ -	$ -	$ -	$ 198	$ 3	$ (9)	$ 3	$ -	$ 397
6790321	Stores Allocation	$ -	$ 250	$ -	$ -	$ -	$ -	$ -	$ -	$ 392	$ 8	$ (12)	$ 3	$ -	$ 641
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96	$ -	$ 30	$ -	$ 126
Cost Sum		$ -	$ 45,859	$ 32,921	$ 31,531	$ 444,454	$ (155,996)	$ 110,313	$ 25,454	$ 113,854	$ 247,541	$ 14,418	$ 146,462	$ 68,632	$ 1,125,443
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Project Net	$ -	$ 45,859	$ 32,921	$ 31,531	$ 444,454	$ (155,996)	$ 110,313	$ 25,454	$ 113,854	$ 247,541	$ 14,418	$ 146,462	$ 68,632	$ 1,125,443

Cost Year 02	Investment T624001422	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 122,558	$ 3,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126,429
7500015	Capitalized AFUDC Debt	$ 26,454	$ 4,103	$ 2,367	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,924
7100015	Capitalized AFUDC Equity	$ 16,046	$ 3,191	$ 5,270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,508
6100080	Consultants - Other	$ 122,256	$ 17,191	$ -	$ 1,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140,740
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 438,579	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438,579
6300100	Cost of Natural Gas Sold	$ -	$ (2,323)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,323)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,747	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,747
6030080	Empl Exp - Travel and Lodging	$ 9,180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,180
6790324	Engineering &Supervisory Allocation	$ 100,133	$ 3,128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103,261
6790320	Fleet Allocation	$ 2,927	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,927
C6020000	Fringe Adder	$ 8,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,155
6790315	I&D Allocated to Capital	$ 7,534	$ 156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,690
6400100	Mat & Supp - Outside Material Purchases	$ 8,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,165
6400080	Mat & Supp - Vehicle Fuel	$ 133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133
6790800	Other Operational Expense - Miscellaneous	$ 225,686	$ 10,939	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 236,625
C6900040	Payroll Tax Adder	$ 2,416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,416
6790230	Postage, Shipping and Courier	$ 1,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,107
R6010010	SLR Overtime Blended Labor	$ 13,492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,492
R6010000	SLR Straight Time Blended Labor	$ 16,711	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,711
6790322	Small Tools Allocation	$ 397	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 397
6790321	Stores Allocation	$ 641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 641
6500010	Transportation - Vehicle expense	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126
Cost Sum		$ 1,125,443	$ 40,257	$ 7,637	$ 1,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,174,630
Clearings		$ -	$ -	$ -	$ -	$ (1,174,630)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,174,630)
Project Net		$ 1,125,443	$ 40,257	$ 7,637	$ 1,293	$ (1,174,630)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001422	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 126,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126,429
7500015	Capitalized AFUDC Debt	$ 32,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,924
7100015	Capitalized AFUDC Equity	$ 24,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,508
6100080	Consultants - Other	$ 140,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140,740
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 438,579	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438,579
6300100	Cost of Natural Gas Sold	$ (2,323)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,323)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,747	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,747
6030080	Empl Exp - Travel and Lodging	$ 9,180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,180
6790324	Engineering &Supervisory Allocation	$ 103,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103,261
6790320	Fleet Allocation	$ 2,927	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,927
C6020000	Fringe Adder	$ 8,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,155
6790315	I&D Allocated to Capital	$ 7,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,690
6400100	Mat & Supp - Outside Material Purchases	$ 8,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,165
6400080	Mat & Supp - Vehicle Fuel	$ 133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133
6790800	Other Operational Expense - Miscellaneous	$ 236,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 236,625
C6900040	Payroll Tax Adder	$ 2,416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,416
6790230	Postage, Shipping and Courier	$ 1,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,107
R6010010	SLR Overtime Blended Labor	$ 13,492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,492
R6010000	SLR Straight Time Blended Labor	$ 16,711	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,711
6790322	Small Tools Allocation	$ 397	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 397
6790321	Stores Allocation	$ 641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 641
6500010	Transportation - Vehicle expense	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126
Cost Sum		$ 1,174,630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,174,630
Clearings		$ (1,174,630)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,174,630)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001422	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 126,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126,429
7500015	Capitalized AFUDC Debt	$ 32,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,924
7100015	Capitalized AFUDC Equity	$ 24,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,508
6100080	Consultants - Other	$ 140,740	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140,740
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 438,579	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 438,579
6300100	Cost of Natural Gas Sold	$ (2,323)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,323)
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 2,747	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,747
6030080	Empl Exp - Travel and Lodging	$ 9,180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,180
6790324	Engineering &Supervisory Allocation	$ 103,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 103,261
6790320	Fleet Allocation	$ 2,927	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,927
C6020000	Fringe Adder	$ 8,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,155
6790315	I&D Allocated to Capital	$ 7,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,690
6400100	Mat & Supp - Outside Material Purchases	$ 8,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,165
6400080	Mat & Supp - Vehicle Fuel	$ 133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133
6790800	Other Operational Expense - Miscellaneous	$ 236,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 236,625
C6900040	Payroll Tax Adder	$ 2,416	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,416
6790230	Postage, Shipping and Courier	$ 1,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,107
R6010010	SLR Overtime Blended Labor	$ 13,492	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,492
R6010000	SLR Straight Time Blended Labor	$ 16,711	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,711
6790322	Small Tools Allocation	$ 397	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 397
6790321	Stores Allocation	$ 641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 641
6500010	Transportation - Vehicle expense	$ 126	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126
Cost Sum		$ 1,174,630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,174,630
Clearings		$ (1,174,630)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,174,630)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001425	AMAX (Northend) Potash 6in Make Piggable	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09788	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date: 09/27/2021
Estimated In-Service Date: 07/31/2023

Description: This project is to make the Amax ML/Northend Potash ML piggable. This project will install launchers and receivers at the Potash Tie-in and 10-Inch Junction, respectively. Two block valves will have to be rebuilt with piggable 3R bends and valves.

Justification: The Mega-Rule requires NMGC to retrofit the remaining "unpiggable" pipelines and assess them using ILI. Amax Northend Potash ML is 6in, 600 psig and ILI tools are commercially available, thus it must be assessed via ILI.

The first assessment from a make-piggable project identifies the anomalies, which are typically the most severe, and the anomalies are repaired. Subsequent ILI runs monitor the effectiveness of the CP on the system and the 3rd party damage prevention program. This enables NMGC to know when to apply P&M measures and perform replacements before there are leaks.

Alternatives Considered: Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001425 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 2,553	$ 5,263	$ 1,870	$ 2,479	$ 13,049	$ 9,843	$ 7,927	$ 235	$ 10,328	$ 61	$ 6,837	$ 1,947	$ 62,391
7500015	Capitalized AFUDC Debt	$ -	$ 402	$ 660	$ 697	$ 489	$ 565	$ 831	$ 1,163	$ 1,867	$ 2,142	$ 2,164	$ 2,384	$ 2,824	$ 16,189
7100015	Capitalized AFUDC Equity	$ -	$ 606	$ 533	$ 771	$ 1,281	$ 968	$ 1,096	$ 1,240	$ 443	$ 179	$ 773	$ 1,004	$ 914	$ 9,808
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,118	$ (2)	$ 4,459	$ 340	$ -	$ -	$ 9,915
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 8,110	$ 38,711	$ 14,222	$ 17,649	$ 154,817	$ 44,508	$ 15,540	$ 17,889	$ 20,374	$ (10,589)	$ 28,172	$ 27,817	$ 377,220
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ 40	$ -	$ -	$ 16	$ -	$ 212	$ 551	$ 819
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,625	$ -	$ 1,625
6030060	Empl Exp - Shoes and uniforms	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ 64	$ 103	$ 493	$ -	$ 179	$ -	$ 1,332	$ 2,754	$ 4,925
6790324	Engineering &Supervisory Allocation	$ -	$ 3,001	$ 11,658	$ 3,917	$ 3,391	$ 12,319	$ 10,320	$ 8,583	$ 238	$ 5,279	$ 41	$ 3,450	$ 2,833	$ 65,030
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 197	$ 719	$ 638	$ -	$ 113	$ -	$ -	$ 1,678	$ -	$ 3,344
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 508	$ 1,553	$ 1,766	$ -	$ 262	$ -	$ -	$ 4,896	$ -	$ 8,984
6790315	I&D Allocated to Capital	$ -	$ 143	$ 207	$ 94	$ 142	$ 480	$ 458	$ 392	$ 139	$ 475	$ 4	$ 2,514	$ 198	$ 5,245
6401000	Mat & Supp - Inventory Issue	$ -	$ 328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 8,814	$ 23,071	$ 7,777	$ 10	$ 1,708	$ 4,624	$ -	$ -	$ 8,869	$ -	$ 9,445	$ 87	$ 64,406
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,181	$ -	$ -	$ -	$ 16,181
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 150	$ 460	$ 523	$ -	$ 78	$ -	$ -	$ 1,451	$ -	$ 2,662
6790230	Postage, Shipping and Courier	$ -	$ 410	$ 134	$ -	$ 462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,006
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 466	$ 2,245	$ 2,986	$ -	$ 218	$ -	$ -	$ 9,082	$ -	$ 14,997
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 1,415	$ 3,506	$ 3,554	$ -	$ 752	$ -	$ -	$ 9,050	$ -	$ 18,277
6790322	Small Tools Allocation	$ -	$ 605	$ 1,065	$ 344	$ 0	$ 56	$ 186	$ -	$ -	$ 131	$ -	$ 175	$ 2	$ 2,566
6790321	Stores Allocation	$ -	$ 750	$ 1,140	$ 521	$ 1	$ 302	$ 528	$ -	$ -	$ 372	$ -	$ 189	$ 8	$ 3,811
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19	$ 19

NMGC Exhibit TCB-9
AMAX (Northend) Potash 6in Make Piggable
Page 2 of 5

Cost Sum	$ -	$ 25,722	$ 82,442	$ 30,214	$ 28,640	$ 192,810	$ 82,005	$ 40,456	$ 22,230	$ 68,984	$ (7,207)	$ 83,496	$ 39,956	$ 689,749
Clearings	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net	$ -	$ 25,722	$ 82,442	$ 30,214	$ 28,640	$ 192,810	$ 82,005	$ 40,456	$ 22,230	$ 68,984	$ (7,207)	$ 83,496	$ 39,956	$ 689,749

Cost Year 02	Investment T624001425	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 62,391	$ 4,530	$ 95	$ 81	$ 790	$ -	$ 4,160	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,045
7500015	Capitalized AFUDC Debt	$ 16,189	$ 2,338	$ 1,365	$ 1,373	$ 1,358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,623
7100015	Capitalized AFUDC Equity	$ 9,808	$ 1,819	$ 3,039	$ 3,042	$ 3,057	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,765
6100080	Consultants - Other	$ 9,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,915
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 377,220	$ 4,138	$ -	$ -	$ -	$ -	$ 37,260	$ -	$ -	$ -	$ -	$ -	$ -	$ 418,618
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 819	$ -	$ 77	$ -	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 967
6030800	Empl Exp - Miscellaneous Expense	$ 1,625	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,641
6030060	Empl Exp - Shoes and uniforms	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ 4,925	$ -	$ 445	$ -	$ 510	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,880
6790324	Engineering &Supervisory Allocation	$ 65,030	$ 3,660	$ 105	$ 51	$ 894	$ -	$ 4,032	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,772
6790199	Fees - Miscellaneous	$ -	$ -	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790320	Fleet Allocation	$ 3,344	$ -	$ -	$ -	$ 519	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,863
C6020000	Fringe Adder	$ 8,984	$ -	$ -	$ -	$ 925	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,909
6790315	I&D Allocated to Capital	$ 5,245	$ 183	$ 5	$ 3	$ 276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,712
6401000	Mat & Supp - Inventory Issue	$ 328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328
6400100	Mat & Supp - Outside Material Purchases	$ 64,406	$ -	$ -	$ 538	$ 45	$ -	$ 500	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,489
6400510	Mat & Supp - Small Tools	$ -	$ -	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6790800	Other Operational Expense - Miscellaneous	$ 16,181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,181
C6900040	Payroll Tax Adder	$ 2,662	$ -	$ -	$ -	$ 274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,936
6790230	Postage, Shipping and Courier	$ 1,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,006
R6010010	SLR Overtime Blended Labor	$ 14,997	$ -	$ -	$ -	$ 1,788	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,784
R6010000	SLR Straight Time Blended Labor	$ 18,277	$ -	$ -	$ -	$ 1,637	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,914
6790322	Small Tools Allocation	$ 2,566	$ -	$ -	$ 11	$ 5	$ -	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,595
6790321	Stores Allocation	$ 3,811	$ -	$ -	$ 32	$ 5	$ -	$ 31	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,880
6500010	Transportation - Vehicle expense	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
Cost Sum		$ 689,749	$ 16,668	$ 5,239	$ 5,130	$ 12,167	$ -	$ 45,996	$ -	$ -	$ -	$ -	$ -	$ -	$ 774,949
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (774,949)	$ -	$ -	$ -	$ -	$ -	$ (774,949)
Project Net		$ 689,749	$ 16,668	$ 5,239	$ 5,130	$ 12,167	$ -	$ 45,996	$ (774,949)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001425	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 72,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,045
7500015	Capitalized AFUDC Debt	$ 22,623	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,623
7100015	Capitalized AFUDC Equity	$ 20,765	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,765
6100080	Consultants - Other	$ 9,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,915
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 418,618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 418,618
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 967	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 967
6030800	Empl Exp - Miscellaneous Expense	$ 1,641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,641
6030060	Empl Exp - Shoes and uniforms	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ 5,880	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,880
6790324	Engineering &Supervisory Allocation	$ 73,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,772
6790199	Fees - Miscellaneous	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790320	Fleet Allocation	$ 3,863	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,863
C6020000	Fringe Adder	$ 9,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,909
6790315	I&D Allocated to Capital	$ 5,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,712
6401000	Mat & Supp - Inventory Issue	$ 328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328
6400100	Mat & Supp - Outside Material Purchases	$ 65,489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,489
6400510	Mat & Supp - Small Tools	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
6400080	Mat & Supp - Vehicle Fuel	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6790800	Other Operational Expense - Miscellaneous	$ 16,181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,181
C6900040	Payroll Tax Adder	$ 2,936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,936
6790230	Postage, Shipping and Courier	$ 1,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,006
R6010010	SLR Overtime Blended Labor	$ 16,784	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,784
R6010000	SLR Straight Time Blended Labor	$ 19,914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,914
6790322	Small Tools Allocation	$ 2,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,595
6790321	Stores Allocation	$ 3,880	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,880
6500010	Transportation - Vehicle expense	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
Cost Sum		$ 774,949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 774,949
Clearings		$ (774,949)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (774,949)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001425	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 72,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 72,045
7500015	Capitalized AFUDC Debt	$ 22,623	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,623
7100015	Capitalized AFUDC Equity	$ 20,765	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,765
6100080	Consultants - Other	$ 9,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,915
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 418,618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 418,618
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 967	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 967
6030800	Empl Exp - Miscellaneous Expense	$ 1,641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,641
6030060	Empl Exp - Shoes and uniforms	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ 5,880	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,880
6790324	Engineering &Supervisory Allocation	$ 73,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,772
6790199	Fees - Miscellaneous	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790320	Fleet Allocation	$ 3,863	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,863
C6020000	Fringe Adder	$ 9,909	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,909
6790315	I&D Allocated to Capital	$ 5,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,712
6401000	Mat & Supp - Inventory Issue	$ 328	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328
6400100	Mat & Supp - Outside Material Purchases	$ 65,489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,489
6400510	Mat & Supp - Small Tools	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
6400080	Mat & Supp - Vehicle Fuel	$ 17	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
6790800	Other Operational Expense - Miscellaneous	$ 16,181	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,181
C6900040	Payroll Tax Adder	$ 2,936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,936
6790230	Postage, Shipping and Courier	$ 1,006	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,006
R6010010	SLR Overtime Blended Labor	$ 16,784	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,784
R6010000	SLR Straight Time Blended Labor	$ 19,914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,914
6790322	Small Tools Allocation	$ 2,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,595
6790321	Stores Allocation	$ 3,880	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,880
6500010	Transportation - Vehicle expense	$ 19	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19
Cost Sum		$ 774,949	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 774,949
Clearings		$ (774,949)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (774,949)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001444	Amax Potash 8in Mainline Make Piggable	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09789	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date: 09/22/2021
Estimated In-Service Date: 03/31/2023

Description: This project will be to make the Amax Potash 8in Mainline piggable. This project will include installation of a launcher at Amax/Potash Take-off, a receiver at the 8 and 6-in BV (Take-Off to Lea Co. Compressor Station). Block valves will be rebuilt with piggable fittings or induction bends. Project also includes replacing existing tees with tees w/ pig bars at various take-offs.

Justification: This project will allow us to inspect the Amax 10in Maineline via ILI vs direct assessment. The Mega-Rule requires NMGC to retrofit the remaining "unpiggable" pipelines and assess them using ILI. Amax Northend Potash ML is 6in, 600 psig and ILI tools are commercially available, thus it must be assessed via ILI.

The first assessment from a make-piggable project identifies the anomalies, which are typically the most severe, and the anomalies are repaired. Subsequent ILI runs monitor the effectiveness of the CP on the system and the 3rd party damage prevention program. This enables NMGC to know when to apply P&M measures and perform replacements before there are leaks.

Alternatives Considered: Alternatives that were considered were to Direct Assess the line but through the annual report, the cost to direct assess is over per mile and the whole line is not assessed and would not meet compliance with the mega rule coming out.

Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each MCA to accommodate these tools

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001444 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 10,148	$ 3,800	$ 1,644	$ 1,205	$ 1,182	$ 3,765	$ 12,889	$ 9,525	$ 27,675	$ 67	$ -	$ -	$ 71,899
7500015	Capitalized AFUDC Debt	$ -	$ 1,810	$ 2,553	$ 2,313	$ 1,518	$ 1,432	$ 1,681	$ 2,171	$ 3,577	$ 4,313	$ 4,428	$ -	$ -	$ 25,796
7100015	Capitalized AFUDC Equity	$ -	$ 2,727	$ 2,060	$ 2,560	$ 3,977	$ 2,453	$ 2,216	$ 2,316	$ 848	$ 361	$ 1,582	$ -	$ -	$ 21,099
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,250	$ 375	$ 26,149	$ (56)	$ 85,719
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 43,823	$ 15,198	$ 4,958	$ 9,727	$ 23,912	$ 19,904	$ 57,697	$ 107,495	$ (15,235)	$ (29,121)	$ (4,554)	$ 4,554	$ 238,358
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ 398	$ -	$ -	$ -	$ -	$ -	$ 493	$ 739	$ -	$ 10	$ -	$ 1,640
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,614	$ -	$ -	$ -	$ -	$ 1,614
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ 5,180	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,153	$ -	$ -	$ -	$ 7,334
6790324	Engineering &Supervisory Allocation	$ -	$ 11,746	$ 8,418	$ 3,445	$ 1,648	$ 1,116	$ 3,947	$ 13,957	$ 9,622	$ 14,145	$ 46	$ -	$ -	$ 68,088
6790320	Fleet Allocation	$ -	$ 936	$ -	$ 14	$ -	$ -	$ -	$ 936	$ 2,580	$ 561	$ -	$ -	$ -	$ 5,027
C6020000	Fringe Adder	$ -	$ 3,641	$ -	$ 61	$ -	$ -	$ -	$ 1,879	$ 5,439	$ 1,291	$ -	$ -	$ -	$ 12,311
6790315	I&D Allocated to Capital	$ -	$ 1,319	$ (402)	$ 90	$ 39	$ 27	$ 94	$ 1,067	$ 3,313	$ 1,854	$ 4	$ -	$ -	$ 7,406
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 54	$ (24)	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ -	$ 19	$ 3,479	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,124	$ -	$ -	$ -	$ 42,622
6400100	Mat & Supp - Outside Material Purchases	$ -	$ (16)	$ 17,902	$ 14,081	$ 256	$ 769	$ 12,745	$ 1,884	$ 45,040	$ (38,575)	$ -	$ 28,405	$ (55)	$ 82,437
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ -	$ 1,079	$ -	$ 18	$ -	$ -	$ -	$ 557	$ 1,611	$ 383	$ -	$ -	$ -	$ 3,648
6790230	Postage, Shipping and Courier	$ -	$ -	$ 2,548	$ -	$ 60	$ -	$ 839	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,446
R6010010	SLR Overtime Blended Labor	$ -	$ 9,250	$ -	$ 225	$ -	$ -	$ -	$ 3,274	$ 7,315	$ 2,388	$ -	$ -	$ -	$ 22,452
R6010000	SLR Straight Time Blended Labor	$ -	$ 4,234	$ -	$ -	$ -	$ -	$ -	$ 3,687	$ 12,829	$ 2,393	$ -	$ -	$ -	$ 23,143
6790322	Small Tools Allocation	$ -	$ 0	$ 987	$ 623	$ 8	$ 25	$ 513	$ 32	$ 1,813	$ 8	$ -	$ -	$ -	$ 4,010
6790321	Stores Allocation	$ -	$ 0	$ 1,056	$ 943	$ 18	$ 136	$ 1,456	$ 114	$ 3,591	$ 23	$ -	$ -	$ -	$ 7,337
Cost Sum		$ -	$ 90,717	$ 63,176	$ 30,976	$ 18,455	$ 31,053	$ 47,160	$ 102,459	$ 216,758	$ 102,834	$ (22,619)	$ 50,011	$ 4,443	$ 735,421

Clearings	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net	$ -	$ 90,717	$ 63,176	$ 30,976	$ 18,455	$ 31,053	$ 47,160	$ 102,459	$ 216,758	$ 102,834	$ (22,619)	$ 50,011	$ 4,443	$ 735,421				

Cost Year 02	Investment T624001444	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 71,899	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,899
7500015	Capitalized AFUDC Debt	$ 25,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,796
7100015	Capitalized AFUDC Equity	$ 21,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,099
6100080	Consultants - Other	$ 85,719	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85,719
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 238,358	$ -	$ (4,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233,804
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,640	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,640
6030800	Empl Exp - Miscellaneous Expense	$ 1,614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,614
6030080	Empl Exp - Travel and Lodging	$ 7,334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,334
6790324	Engineering &Supervisory Allocation	$ 68,088	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,088
6790320	Fleet Allocation	$ 5,027	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,027
C6020000	Fringe Adder	$ 12,311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,311
6790315	I&D Allocated to Capital	$ 7,406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,406
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 42,622	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,622
6400100	Mat & Supp - Outside Material Purchases	$ 82,437	$ (92)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82,345
6400510	Mat & Supp - Small Tools	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 3,648	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,648
6790230	Postage, Shipping and Courier	$ 3,446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,446
R6010010	SLR Overtime Blended Labor	$ 22,452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,452
R6010000	SLR Straight Time Blended Labor	$ 23,143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,143
6790322	Small Tools Allocation	$ 4,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,010
6790321	Stores Allocation	$ 7,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,337
Cost Sum		$ 735,421	$ (92)	$ (4,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 730,776
Clearings		$ -	$ -	$ -	$ 4,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,645
Project Net		$ 735,421	$ (92)	$ (4,554)	$ 4,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 735,421

Cost Year 03	Investment T624001444	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 71,899	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,899
7500015	Capitalized AFUDC Debt	$ 25,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,796
7100015	Capitalized AFUDC Equity	$ 21,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,099
6100080	Consultants - Other	$ 85,719	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85,719
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 233,804	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233,804
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,640	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,640
6030800	Empl Exp - Miscellaneous Expense	$ 1,614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,614
6030080	Empl Exp - Travel and Lodging	$ 7,334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,334
6790324	Engineering &Supervisory Allocation	$ 68,088	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,088
6790320	Fleet Allocation	$ 5,027	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,027
C6020000	Fringe Adder	$ 12,311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,311
6790315	I&D Allocated to Capital	$ 7,406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,406
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 42,622	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,622
6400100	Mat & Supp - Outside Material Purchases	$ 82,345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82,345
6400510	Mat & Supp - Small Tools	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 3,648	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,648
6790230	Postage, Shipping and Courier	$ 3,446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,446
R6010010	SLR Overtime Blended Labor	$ 22,452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,452
R6010000	SLR Straight Time Blended Labor	$ 23,143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,143
6790322	Small Tools Allocation	$ 4,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,010
6790321	Stores Allocation	$ 7,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,337
Cost Sum		$ 730,776	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 730,776
Clearings		$ 4,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,645
Project Net		$ 735,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 735,421

Cost Year 04	Investment T624001444	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 71,899	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,899
7500015	Capitalized AFUDC Debt	$ 25,796	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,796
7100015	Capitalized AFUDC Equity	$ 21,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,099
6100080	Consultants - Other	$ 85,719	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85,719
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 233,804	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 233,804
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,640	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,640
6030800	Empl Exp - Miscellaneous Expense	$ 1,614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,614
6030080	Empl Exp - Travel and Lodging	$ 7,334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,334
6790324	Engineering &Supervisory Allocation	$ 68,088	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,088
6790320	Fleet Allocation	$ 5,027	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,027
C6020000	Fringe Adder	$ 12,311	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,311
6790315	I&D Allocated to Capital	$ 7,406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,406
6010210	Labor Non-Exempt - Straight Time	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
6401000	Mat & Supp - Inventory Issue	$ 42,622	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,622
6400100	Mat & Supp - Outside Material Purchases	$ 82,345	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82,345
6400510	Mat & Supp - Small Tools	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 3,648	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,648
6790230	Postage, Shipping and Courier	$ 3,446	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,446
R6010010	SLR Overtime Blended Labor	$ 22,452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,452
R6010000	SLR Straight Time Blended Labor	$ 23,143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,143
6790322	Small Tools Allocation	$ 4,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,010
6790321	Stores Allocation	$ 7,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,337
Cost Sum		$ 730,776	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 730,776
Clearings		$ 4,645	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,645
Project Net		$ 735,421	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 735,421

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001504	MAOP Replace Pecos Valley ML - Malaga BS to Amax Ph 2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09961	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	09/01/2022
Estimated In-Service Date	06/30/2023
Description	Replace approximately 10 miles of 10in existing steel with 12in 0.250wt x60 FBE coated steel, Make piggable, add RSVs between MP 0 (Amax Ph 2) to MP 9.89 Amax Ph 2/Malaga Tie-in. Install RSV (3): Valve Actuator & SCADA @ Phase II (Carlsbad North), Carlsbad East BS, & Dublin Ranch BS ES forecast: 5% budget, 12+ months, State Trust, PBPA, SWPPP
Justification	The Pecos Valley Mainline is a ten-inch steel coated pipeline in Southeast New Mexico that brings gas from the interstate pipelines to the distribution system in Carlsbad. There are two primary reasons NMGC is proposing to replace the Pecos Valley Mainline. First, the Pecos Valley Mainline was installed in the 1950s, and as such has been in service for close to 70 years. Because the Pecos Valley Mainline was constructed in the 1950s, it does not have traceable, verifiable, and complete pressure test and materials records that are now required by Federal regulations. NMGC analyzed the cost to perform the hydrostatic testing and material verification necessary to bring the Pecos Valley Mainline into conformance with Federal regulations, and that cost was approximately $5.3 million. Second, steel pipelines from the 1950s tend to have a high carbon content in the steel, which makes the steel more prone to cracking. Pipes of this vintage also require additional inspection tools in order to comply with in-line inspection activities now required under Federal regulations. NMGC has determined that replacing the Pecos Valley Mainline is the most appropriate step to take, especially given the cost to simply bring the line into compliance with current Federal regulations, and the heightened risk associated with possible cracks occurring on a mainline that supplies gas to customers in and around the City of Carlsbad. Moreover, by replacing the Pecos Valley Mainline, NMGC can utilize a higher grade pipeline material which will allow the pipeline to be safely operated at a pressure of approximately 720 pounds per square-inch, which will allow for future growth anticipated in the Carlsbad area.
Alternatives Considered	Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001504 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,817	$ 59,772	$ 372,041	$ 278,899	$ 749,530
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 434	$ 1,322	$ 6,235	$ 21,318	$ 29,309
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36	$ 472	$ 2,627	$ 6,902	$ 10,037
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,063	$ 33,705	$ 45,214	$ 172,531	$ 338,513
6100050	Consultants - Environmental	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,335	$ 100,335
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 516,800	$ (313,122)	$ 323,893	$ 527,572
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,880	$ -	$ 1,744,442	$ 1,346,982	$ 3,094,304
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ 1,385	$ 6,324	$ 7,722
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219	$ 2,014	$ 28,148	$ 30,381
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,840	$ 40,462	$ 187,715	$ 405,747	$ 653,764
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,196	$ 6,493	$ 10,690
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,874	$ 21,187	$ 36,061
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,786	$ 3,642	$ 23,588	$ 35,818	$ 64,833
6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,315	$ 2,315
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,302	$ 2,903,926	$ 2,905,229
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116,374	$ 102,577	$ 2,524,488	$ (2,415,737)	$ 327,702
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34	$ 34

6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126	$ 278	$ 404
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,000	$ 904	$ -	$ 869	$ 8,773
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,407	$ 6,278	$ 10,685
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310	$ 18,971	$ 20,281
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,335	$ -	$ 73	$ 138	$ 2,546
6100150	Printing	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114	$ -	$ 114
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 185,869	$ 282,271	$ 468,140
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,249	$ 44,917	$ 76,166
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,839	$ 33,555	$ 57,395
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,725	$ 5,520	$ 46,881	$ 11,118	$ 65,244
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,875	$ 7,768	$ 50,586	$ 44,660	$ 107,889
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ -	$ 39	$ 50
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 283,165	$ 773,187	$ 4,961,454	$ 3,688,211	$ 9,706,017
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 283,165	$ 773,187	$ 4,961,454	$ 3,688,211	$ 9,706,017

Cost Year 02	Investment T624001504	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 749,530	$ 287,267	$ 102,030	$ 167,290	$ 66,949	$ 33,122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,406,188
7500015	Capitalized AFUDC Debt	$ 29,309	$ 27,816	$ 18,553	$ 20,519	$ 21,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117,929
7100015	Capitalized AFUDC Equity	$ 10,037	$ 21,635	$ 41,308	$ 45,423	$ 48,915	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167,318
6100040	Consultants - Engineering	$ 338,513	$ 27,493	$ 164,868	$ (55,695)	$ 110,179	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 585,358
6100050	Consultants - Environmental	$ -	$ -	$ -	$ 1,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,099
6100060	Consultants - Legal	$ 100,335	$ 2,126	$ (17)	$ 3,097	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,643
6100080	Consultants - Other	$ 527,572	$ (2,475)	$ 1,099	$ 92	$ 8,291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534,578
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,094,304	$ 825,814	$ 881,386	$ 506,778	$ 343,281	$ 250,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,901,563
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 7,722	$ 5,634	$ 4,536	$ 3,320	$ 4,322	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,534
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ 7,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,500
6030080	Empl Exp - Travel and Lodging	$ 30,381	$ 18,217	$ 28,301	$ 16,690	$ 19,542	$ 15,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,131
6790324	Engineering &Supervisory Allocation	$ 653,764	$ 232,127	$ 112,833	$ 104,816	$ 75,787	$ 32,107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,211,433
6790320	Fleet Allocation	$ 10,690	$ 6,253	$ 6,317	$ 3,775	$ 4,120	$ 1,786	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,940
C6020000	Fringe Adder	$ 36,061	$ 21,463	$ 15,699	$ 12,699	$ 8,980	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94,903
6790315	I&D Allocated to Capital	$ 64,833	$ 16,972	$ 9,566	$ 8,416	$ 6,034	$ 2,290	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,111
6018999	Labor Expense Reclass	$ 2,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,315
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 2,905,229	$ 1,643	$ 6,083	$ (5,413)	$ 923	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,908,464
6400100	Mat & Supp - Outside Material Purchases	$ 327,702	$ 73,186	$ 80,212	$ 19,726	$ (1,780)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 499,046
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6400510	Mat & Supp - Small Tools	$ 404	$ 3	$ -	$ 91	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 498
6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ 737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 737
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 8,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,773
6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 10,685	$ 6,359	$ 4,652	$ 3,763	$ 2,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,119
6790210	Permitting	$ 20,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,281
6790230	Postage, Shipping and Courier	$ 2,546	$ 106,733	$ -	$ 3,289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112,568
6100150	Printing	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
6710050	Rent - Right of way	$ 468,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 468,140
R6010010	SLR Overtime Blended Labor	$ 76,166	$ 47,821	$ 30,955	$ 25,837	$ 15,437	$ 8,264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204,480
R6010000	SLR Straight Time Blended Labor	$ 57,395	$ 31,672	$ 27,189	$ 21,197	$ 17,822	$ 20,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 175,275
6790322	Small Tools Allocation	$ 65,244	$ 5,751	$ 6,492	$ 295	$ (94)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,687
6790321	Stores Allocation	$ 107,889	$ 9,123	$ 3,623	$ 859	$ (104)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121,391
6500010	Transportation - Vehicle expense	$ 50	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
6730800	Utilities - Other	$ -	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
Cost Sum		$ 9,706,017	$ 1,772,643	$ 1,545,713	$ 909,015	$ 753,098	$ 370,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,056,554
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	##########	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,056,554)
Project Net		$ 9,706,017	$ 1,772,643	$ 1,545,713	$ 909,015	$ 753,098	$ 370,069	##########	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001504	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,406,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,406,188
7500015	Capitalized AFUDC Debt	$ 117,929	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117,929
7100015	Capitalized AFUDC Equity	$ 167,318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167,318
6100040	Consultants - Engineering	$ 585,358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 585,358
6100050	Consultants - Environmental	$ 1,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,099
6100060	Consultants - Legal	$ 105,643	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,643
6100080	Consultants - Other	$ 534,578	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534,578
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,901,563	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,901,563
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 25,534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,534
6030800	Empl Exp - Miscellaneous Expense	$ 7,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,500
6030080	Empl Exp - Travel and Lodging	$ 128,131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,131
6790324	Engineering &Supervisory Allocation	$ 1,211,433	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,211,433
6790320	Fleet Allocation	$ 32,940	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,940
C6020000	Fringe Adder	$ 94,903	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94,903
6790315	I&D Allocated to Capital	$ 108,111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,111
6018999	Labor Expense Reclass	$ 2,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,315
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 2,908,464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,908,464
6400100	Mat & Supp - Outside Material Purchases	$ 499,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 499,046
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6400510	Mat & Supp - Small Tools	$ 498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 498
6408999	Materials & Supplies Expense Reclass	$ 737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 737
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 8,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,773
6798999	Other Operational Expense Reclass	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 28,119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,119
6790210	Permitting	$ 20,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,281
6790230	Postage, Shipping and Courier	$ 112,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112,568
6100150	Printing	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
6710050	Rent - Right of way	$ 468,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 468,140
R6010010	SLR Overtime Blended Labor	$ 204,480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204,480
R6010000	SLR Straight Time Blended Labor	$ 175,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 175,275
6790322	Small Tools Allocation	$ 77,687	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,687
6790321	Stores Allocation	$ 121,391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121,391
6500010	Transportation - Vehicle expense	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
6730800	Utilities - Other	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
Cost Sum		$ 15,056,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,056,554
Clearings		$ (15,056,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,056,554)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001504	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,406,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,406,188
7500015	Capitalized AFUDC Debt	$ 117,929	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 117,929
7100015	Capitalized AFUDC Equity	$ 167,318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167,318
6100040	Consultants - Engineering	$ 585,358	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 585,358
6100050	Consultants - Environmental	$ 1,099	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,099
6100060	Consultants - Legal	$ 105,643	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,643
6100080	Consultants - Other	$ 534,578	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534,578
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 5,901,563	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,901,563
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 25,534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,534
6030800	Empl Exp - Miscellaneous Expense	$ 7,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,500
6030080	Empl Exp - Travel and Lodging	$ 128,131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 128,131
6790324	Engineering &Supervisory Allocation	$ 1,211,433	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,211,433
6790320	Fleet Allocation	$ 32,940	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,940
C6020000	Fringe Adder	$ 94,903	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94,903
6790315	I&D Allocated to Capital	$ 108,111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,111
6018999	Labor Expense Reclass	$ 2,315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,315
S6018999	Labor Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6401000	Mat & Supp - Inventory Issue	$ 2,908,464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,908,464
6400100	Mat & Supp - Outside Material Purchases	$ 499,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 499,046
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
6400510	Mat & Supp - Small Tools	$ 498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 498
6408999	Materials & Supplies Expense Reclass	$ 737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 737
S6408999	Materials & Supplies Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790800	Other Operational Expense - Miscellaneous	$ 8,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,773
6798999	Other Operational Expense Reclass	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
S6798999	Other Operational Expense Reclass	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 28,119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,119
6790210	Permitting	$ 20,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,281
6790230	Postage, Shipping and Courier	$ 112,568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112,568
6100150	Printing	$ 114	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 114
6710050	Rent - Right of way	$ 468,140	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 468,140
R6010010	SLR Overtime Blended Labor	$ 204,480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 204,480
R6010000	SLR Straight Time Blended Labor	$ 175,275	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 175,275
6790322	Small Tools Allocation	$ 77,687	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,687
6790321	Stores Allocation	$ 121,391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121,391
6500010	Transportation - Vehicle expense	$ 80	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80
6730800	Utilities - Other	$ 9	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9
Cost Sum		$ 15,056,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,056,554
Clearings		$ (15,056,554)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,056,554)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001570	HydroTest - Amax 10in ML	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09798	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	10/13/2021	Description	Hydrotest from MP 0 to 17.8 of 10in AMAX ML to establish MAOP of 720 psig.
Estimated In-Service Date	07/31/2022		
Justification	The Mega-Rule, passed on 10/1/2019 required operates to validate the MAOP of their current transmission lines that are in Class3,4, MCA, or HCA or that are certified using grandfather clause using 1 of 6 methods. NMGC will be using 2 methods primarily: hydrotesting and replacements. This project is the hydrotest of the mainline to validate the MAOP of the system		
Alternatives Considered	Replace the entire mainline or lower the operating pressure to 80% of current operating pressure.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001570 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 57	$ -	$ 1,969	$ 1,913	$ 18,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,038
7500015	Capitalized AFUDC Debt	$ -	$ 46	$ 61	$ 87	$ 93	$ 225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512
7100015	Capitalized AFUDC Equity	$ -	$ 70	$ 49	$ 96	$ 243	$ 386	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 844
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 1,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,100
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 142	$ -	$ 10,442	$ 14,434	$ 170,812	$ 1,101	$ -	$ -	$ -	$ -	$ -	$ -	$ 196,931
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ 621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 621
6790324	Engineering &Supervisory Allocation	$ -	$ 24	$ -	$ 4,125	$ 2,616	$ 17,087	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,851
6790320	Fleet Allocation	$ -	$ -	$ -	$ 731	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 754
C6020000	Fringe Adder	$ -	$ -	$ -	$ 2,393	$ 81	$ -	$ 125	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,599
6790315	I&D Allocated to Capital	$ -	$ 1	$ (1)	$ 385	$ 72	$ 408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 866
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 709	$ 24	$ -	$ 37	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 5,050	$ 300	$ -	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,560
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 3,814	$ -	$ -	$ 251	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,066
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
Cost Sum		$ -	$ 341	$ 109	$ 30,554	$ 20,896	$ 207,069	$ 1,724	$ -	$ -	$ -	$ -	$ -	$ -	$ 260,694
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (260,694)	$ -	$ -	$ -	$ -	$ -	$ (260,694)
Project Net		$ -	$ 341	$ 109	$ 30,554	$ 20,896	$ 207,069	$ 1,724	$ (260,694)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624001570	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,038
7500015	Capitalized AFUDC Debt	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512
7100015	Capitalized AFUDC Equity	$ 844	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 844
6100080	Consultants - Other	$ 1,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,100
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 196,931	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196,931
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6030080	Empl Exp - Travel and Lodging	$ 621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 621
6790324	Engineering &Supervisory Allocation	$ 23,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,851
6790320	Fleet Allocation	$ 754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 754
C6020000	Fringe Adder	$ 2,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,599
6790315	I&D Allocated to Capital	$ 866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 866
6400100	Mat & Supp - Outside Material Purchases	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
C6900040	Payroll Tax Adder	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
R6010010	SLR Overtime Blended Labor	$ 5,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,560
R6010000	SLR Straight Time Blended Labor	$ 4,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,066
6790322	Small Tools Allocation	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790321	Stores Allocation	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
Cost Sum		$ 260,694	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 260,694
Clearings		$ (260,694)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (260,694)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001570	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,038
7500015	Capitalized AFUDC Debt	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512
7100015	Capitalized AFUDC Equity	$ 844	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 844
6100080	Consultants - Other	$ 1,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,100
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 196,931	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196,931
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6030080	Empl Exp - Travel and Lodging	$ 621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 621
6790324	Engineering &Supervisory Allocation	$ 23,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,851
6790320	Fleet Allocation	$ 754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 754
C6020000	Fringe Adder	$ 2,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,599
6790315	I&D Allocated to Capital	$ 866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 866
6400100	Mat & Supp - Outside Material Purchases	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
C6900040	Payroll Tax Adder	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
R6010010	SLR Overtime Blended Labor	$ 5,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,560
R6010000	SLR Straight Time Blended Labor	$ 4,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,066
6790322	Small Tools Allocation	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790321	Stores Allocation	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
Cost Sum		$ 260,694	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 260,694
Clearings		$ (260,694)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (260,694)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001570	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,038
7500015	Capitalized AFUDC Debt	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512
7100015	Capitalized AFUDC Equity	$ 844	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 844
6100080	Consultants - Other	$ 1,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,100
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 196,931	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 196,931
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132
6030080	Empl Exp - Travel and Lodging	$ 621	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 621
6790324	Engineering &Supervisory Allocation	$ 23,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,851
6790320	Fleet Allocation	$ 754	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 754
C6020000	Fringe Adder	$ 2,599	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,599
6790315	I&D Allocated to Capital	$ 866	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 866
6400100	Mat & Supp - Outside Material Purchases	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
C6900040	Payroll Tax Adder	$ 770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 770
R6010010	SLR Overtime Blended Labor	$ 5,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,560
R6010000	SLR Straight Time Blended Labor	$ 4,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,066
6790322	Small Tools Allocation	$ 1	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1
6790321	Stores Allocation	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
Cost Sum		$ 260,694	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 260,694
Clearings		$ (260,694)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (260,694)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001571	HydroTest - Amax 8in ML	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09799	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	10/08/2021
Estimated In-Service Date	09/30/2022
Description	Hydrotest from MP 17.8 to 31 of 8in AMAX ML to establish MAOP of 720 psig.
Justification	The Mega-Rule, passed on 10/1/2019 required operates to validate the MAOP of their current transmission lines that are in Class3,4, MCA, or HCA or that are certified using grandfather clause using 1 of 6 methods. NMGC will be using 2 methods primarily: hydrotesting and replacements. This project is the hydrotest of the mainline to validate the MAOP of the system
Alternatives Considered	Replace the entire mainline or lower the operating pressure to 80% of current operating pressure.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001571 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 641	$ 492	$ 1,146	$ 403	$ 1,604	$ 16,697	$ 1,409	$ -	$ -	$ -	$ -	$ -	$ 22,392
7500015	Capitalized AFUDC Debt	$ -	$ 42	$ 73	$ 91	$ 74	$ 83	$ 242	$ 464	$ -	$ -	$ -	$ -	$ -	$ 1,068
7100015	Capitalized AFUDC Equity	$ -	$ 63	$ 59	$ 101	$ 195	$ 142	$ 318	$ 495	$ -	$ -	$ -	$ -	$ -	$ 1,372
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159	$ 380	$ -	$ -	$ -	$ -	$ 538
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 5,538	$ 5,790	$ 6,610	$ 3,361	$ 20,048	$ 117,474	$ 7,829	$ -	$ -	$ -	$ -	$ -	$ 166,651
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 65	$ -	$ -	$ -	$ 322	$ -	$ -	$ -	$ -	$ -	$ 387
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ 290	$ -	$ -	$ 306	$ 1,080	$ -	$ -	$ -	$ -	$ -	$ 1,675
6790324	Engineering &Supervisory Allocation	$ -	$ 941	$ 1,090	$ 2,401	$ 552	$ 1,514	$ 17,506	$ 1,526	$ -	$ -	$ -	$ -	$ -	$ 25,530
6790320	Fleet Allocation	$ -	$ -	$ -	$ 363	$ -	$ -	$ 906	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,269
C6020000	Fringe Adder	$ -	$ -	$ -	$ 1,282	$ -	$ -	$ 2,934	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,217
6790315	I&D Allocated to Capital	$ -	$ 45	$ 4	$ 211	$ 13	$ 36	$ 769	$ 70	$ -	$ -	$ -	$ -	$ -	$ 1,147
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ 200	$ (95)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ 380	$ -	$ -	$ 869	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,249
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 3,858	$ -	$ -	$ 6,763	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,620
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 891	$ -	$ -	$ 4,106	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,997
Cost Sum		$ -	$ 7,269	$ 7,507	$ 17,888	$ 4,504	$ 23,427	$ 168,890	$ 13,359	$ 380	$ -	$ -	$ -	$ -	$ 243,225
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (243,225)	$ -	$ -	$ -	$ (243,225)
Project Net		$ -	$ 7,269	$ 7,507	$ 17,888	$ 4,504	$ 23,427	$ 168,890	$ 13,359	$ 380	$ (243,225)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624001571	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,392
7500015	Capitalized AFUDC Debt	$ 1,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,068
7100015	Capitalized AFUDC Equity	$ 1,372	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,372
6100080	Consultants - Other	$ 538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 538
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 166,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166,651
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 387
6030080	Empl Exp - Travel and Lodging	$ 1,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,675
6790324	Engineering &Supervisory Allocation	$ 25,530	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,530
6790320	Fleet Allocation	$ 1,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,269
C6020000	Fringe Adder	$ 4,217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,217
6790315	I&D Allocated to Capital	$ 1,147	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,147
6010210	Labor Non-Exempt - Straight Time	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 1,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,249
R6010010	SLR Overtime Blended Labor	$ 10,620	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,620
R6010000	SLR Straight Time Blended Labor	$ 4,997	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,997
Cost Sum		$ 243,225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243,225
Clearings		$ (243,225)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (243,225)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001571	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,392
7500015	Capitalized AFUDC Debt	$ 1,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,068
7100015	Capitalized AFUDC Equity	$ 1,372	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,372
6100080	Consultants - Other	$ 538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 538
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 166,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166,651
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 387
6030080	Empl Exp - Travel and Lodging	$ 1,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,675
6790324	Engineering &Supervisory Allocation	$ 25,530	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,530
6790320	Fleet Allocation	$ 1,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,269
C6020000	Fringe Adder	$ 4,217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,217
6790315	I&D Allocated to Capital	$ 1,147	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,147
6010210	Labor Non-Exempt - Straight Time	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 1,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,249
R6010010	SLR Overtime Blended Labor	$ 10,620	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,620
R6010000	SLR Straight Time Blended Labor	$ 4,997	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,997
Cost Sum		$ 243,225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243,225
Clearings		$ (243,225)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (243,225)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001571	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 22,392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,392
7500015	Capitalized AFUDC Debt	$ 1,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,068
7100015	Capitalized AFUDC Equity	$ 1,372	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,372
6100080	Consultants - Other	$ 538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 538
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 166,651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166,651
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 387
6030080	Empl Exp - Travel and Lodging	$ 1,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,675
6790324	Engineering &Supervisory Allocation	$ 25,530	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,530
6790320	Fleet Allocation	$ 1,269	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,269
C6020000	Fringe Adder	$ 4,217	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,217
6790315	I&D Allocated to Capital	$ 1,147	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,147
6010210	Labor Non-Exempt - Straight Time	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ 7	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7
C6900040	Payroll Tax Adder	$ 1,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,249
R6010010	SLR Overtime Blended Labor	$ 10,620	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,620
R6010000	SLR Straight Time Blended Labor	$ 4,997	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,997
Cost Sum		$ 243,225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 243,225
Clearings		$ (243,225)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (243,225)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001574	HydroTest Amax 6in ML (Northend Potash)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09800	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date: 11/01/2021
Estimated In-Service Date: 09/30/2022
Description: Hydrotest from MP 17.8 to 33.1 of 6-Inch Amax ML WO: E2342340

Justification: The Mega-Rule, passed on 10/1/2019 required operates to validate the MAOP of their current transmission lines that are in Class3,4, MCA, or HCA or that are certified using grandfather clause using 1 of 6 methods. NMGC will be using 2 methods primarily: hydrotesting and replacements.
This project is the hydrotest of the mainline to validate the MAOP of the system

Alternatives Considered: Replace the entire mainline or lower the operating pressure to 80% of current operating pressure.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001574 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 446	$ -	$ 7,302	$ 47,618	$ 6,310	$ -	$ -	$ -	$ -	$ -	$ 61,676
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 7	$ 10	$ 60	$ 509	$ 1,127	$ -	$ -	$ -	$ -	$ -	$ 1,713
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 8	$ 25	$ 103	$ 671	$ 1,202	$ -	$ -	$ -	$ -	$ -	$ 2,010
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,050	$ (918)	$ -	$ -	$ -	$ -	$ 32,131
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 5,245	$ -	$ 356,606	$ 86,159	$ 2,631	$ 16,017	$ -	$ -	$ -	$ -	$ 466,657
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ 144	$ -	$ -	$ 66	$ -	$ -	$ -	$ -	$ 210
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ 686	$ -	$ 735	$ 524	$ -	$ -	$ -	$ -	$ 1,945
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 934	$ -	$ 6,894	$ 49,927	$ 6,833	$ -	$ -	$ -	$ -	$ -	$ 64,588
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 492	$ 490	$ 561	$ -	$ -	$ -	$ -	$ -	$ 1,543
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 1,268	$ 1,542	$ 1,131	$ -	$ -	$ -	$ -	$ -	$ 3,941
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 22	$ -	$ 316	$ 1,378	$ 571	$ -	$ -	$ -	$ -	$ -	$ 2,287
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 376	$ 457	$ 335	$ -	$ -	$ -	$ -	$ -	$ 1,168
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,811	$ 3,106	$ 1,376	$ -	$ -	$ -	$ -	$ -	$ 7,293
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,884	$ 2,606	$ 2,812	$ -	$ -	$ -	$ -	$ -	$ 7,302
6500010	Transportation - Vehicle expense	$ -	$ -	$ -	$ -	$ -	$ 25	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ 53
Cost Sum		$ -	$ -	$ -	$ 6,662	$ 35	$ 378,966	$ 194,463	$ 58,673	$ 15,717	$ -	$ -	$ -	$ -	$ 654,516
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (654,516)	$ -	$ -	$ -	$ (654,516)
Project Net		$ -	$ -	$ -	$ 6,662	$ 35	$ 378,966	$ 194,463	$ 58,673	$ 15,717	$ (654,516)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624001574	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 61,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,676
7500015	Capitalized AFUDC Debt	$ 1,713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,713
7100015	Capitalized AFUDC Equity	$ 2,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,010
6100080	Consultants - Other	$ 32,131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,131
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 466,657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 466,657
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210
6030080	Empl Exp - Travel and Lodging	$ 1,945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,945
6790324	Engineering &Supervisory Allocation	$ 64,588	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,588
6790320	Fleet Allocation	$ 1,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,543
C6020000	Fringe Adder	$ 3,941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,941
6790315	I&D Allocated to Capital	$ 2,287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,287
C6900040	Payroll Tax Adder	$ 1,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,168
R6010010	SLR Overtime Blended Labor	$ 7,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,293
R6010000	SLR Straight Time Blended Labor	$ 7,302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,302
6500010	Transportation - Vehicle expense	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
Cost Sum		$ 654,516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 654,516
Clearings		$ (654,516)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (654,516)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001574	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 61,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,676
7500015	Capitalized AFUDC Debt	$ 1,713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,713
7100015	Capitalized AFUDC Equity	$ 2,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,010
6100080	Consultants - Other	$ 32,131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,131
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 466,657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 466,657
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210
6030080	Empl Exp - Travel and Lodging	$ 1,945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,945
6790324	Engineering &Supervisory Allocation	$ 64,588	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,588
6790320	Fleet Allocation	$ 1,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,543
C6020000	Fringe Adder	$ 3,941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,941
6790315	I&D Allocated to Capital	$ 2,287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,287
C6900040	Payroll Tax Adder	$ 1,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,168
R6010010	SLR Overtime Blended Labor	$ 7,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,293
R6010000	SLR Straight Time Blended Labor	$ 7,302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,302
6500010	Transportation - Vehicle expense	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
Cost Sum		$ 654,516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 654,516
Clearings		$ (654,516)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (654,516)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment T624001574 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 61,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,676
7500015	Capitalized AFUDC Debt	$ 1,713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,713
7100015	Capitalized AFUDC Equity	$ 2,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,010
6100080	Consultants - Other	$ 32,131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,131
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 466,657	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 466,657
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 210	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210
6030080	Empl Exp - Travel and Lodging	$ 1,945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,945
6790324	Engineering &Supervisory Allocation	$ 64,588	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,588
6790320	Fleet Allocation	$ 1,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,543
C6020000	Fringe Adder	$ 3,941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,941
6790315	I&D Allocated to Capital	$ 2,287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,287
C6900040	Payroll Tax Adder	$ 1,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,168
R6010010	SLR Overtime Blended Labor	$ 7,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,293
R6010000	SLR Straight Time Blended Labor	$ 7,302	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,302
6500010	Transportation - Vehicle expense	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
Cost Sum		$ 654,516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 654,516
Clearings		$ (654,516)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (654,516)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001601	Material Verification Cutouts - AMAX - Potash 6in	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09801	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date: 09/22/2021
Estimated In-Service Date: 01/31/2023

Description: The AMAX - Potash 6in is 15.30 miles long. NMGC will perform cutouts at a 1 sample per mile ratio, totaling a maximum of 15 cutouts. If there is a girth weld present, 1 cutout can count for 2 samples creating a minimum of 8 cutouts. Existing 6" pipeline will be replaced with 6", 0.188 wt, X52 FBE coated pipe.

Justification: October 1, 2019 PHMSA passed new regulations requiring the material verification of any lines installed in HCA, Class 3,4 or piggable MCAs or anything that does not have a valid pressure test. About 600 miles of NMGC transmission pipe was installed prior to 7/1/1970 (pre-code) and thus does not have valid pressure records. NMGC will follow the sampling plan of 1 sample per mile as identified in the new regulation and perform cutouts. Destructive mechanical testing will be performed on the cutouts to determine: tensile strength, ultimate tensile strength, impact toughness, grade, wall thickness, carbon equivalency and chemical composition. The "material verification projects" will include the pipe cutout and replacement, and mechanical testing. 50% of the materials must be verified within 7 years and the remaining must be completed by 7/1/2034.

Alternatives Considered: PHMSA has required traceable verifiable and complete documentation to prove the materials are designed for the MAOP, what was purchased and what is installed. The alternatives to mechanical testing of cutouts are in-situ testing of the steel pipe when bell holes are open or using material verification ILI tools.
In-situ testing - not enough of the pipeline will be exposed via normal construction activity to get 1 sample per mile tested in the given timeframe. We will make an opportunistic dig program and use it as much as possible.
Material Verification ILI tools - The tools do not work in all diameters or in all pressures and the line must be ILI-able and you must have some records of the materials for the technology to make this a viable option. It will work for some of our lines but not all.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment T624001601 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 29,064	$ 18,257	$ 12,144	$ 26,858	$ 74,252	$ 28,904	$ 4,437	$ 900	$ 1,888	$ 2,596	$ 13,573	$ 1,189	$ 214,060
7500015	Capitalized AFUDC Debt	$ -	$ 1,416	$ 2,626	$ 2,796	$ 2,150	$ 2,730	$ 3,955	$ 5,083	$ 7,785	$ 8,481	$ 8,175	$ 8,869	$ 10,128	$ 64,194
7100015	Capitalized AFUDC Equity	$ -	$ 2,133	$ 2,119	$ 3,094	$ 5,633	$ 4,676	$ 5,213	$ 5,422	$ 1,847	$ 710	$ 2,920	$ 3,736	$ 3,279	$ 40,782
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,420	$ 75,406	$ 19,533	$ 109,359
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 32,413	$ 200,504	$ 116,245	$ 662,741	$ 204,970	$ 35,673	$ 4,111	$ 2,327	$ 9,306	$ -	$ -	$ -	$ 1,268,289
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ 105	$ 499	$ -	$ 2,689	$ 1,507	$ 465	$ 165	$ -	$ -	$ -	$ 5,429
6030050	Empl Exp - Mileage	$ -	$ -	$ -	$ 389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 389
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159	$ -	$ -	$ -	$ 159
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ 918	$ 2,208	$ -	$ 12,358	$ 6,939	$ 2,208	$ 858	$ -	$ -	$ -	$ 25,489
6790324	Engineering &Supervisory Allocation	$ -	$ 43,344	$ 40,442	$ 25,441	$ 36,729	$ 70,098	$ 30,306	$ 4,804	$ 909	$ 965	$ 1,757	$ 6,848	$ 1,729	$ 263,374
6790320	Fleet Allocation	$ -	$ -	$ 846	$ 1,428	$ 1,439	$ 1,362	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,074
C6020000	Fringe Adder	$ -	$ -	$ 2,682	$ 4,918	$ 4,577	$ 3,448	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,626
6790315	I&D Allocated to Capital	$ -	$ 2,072	$ 251	$ 1,196	$ 1,425	$ 2,087	$ 724	$ 220	$ 82	$ 87	$ 158	$ 616	$ 121	$ 9,039
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 1,392	$ 22	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,413
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 5,544	$ 870	$ 435	$ 93,356	$ 36,875	$ -	$ 461	$ -	$ -	$ -	$ -	$ 278	$ 137,818
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
C6900040	Payroll Tax Adder	$ -	$ -	$ 795	$ 1,457	$ 1,356	$ 1,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,630
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ 111	$ -	$ -	$ -	$ 1,681	$ -	$ -	$ -	$ -	$ -	$ 1,793
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 2,691	$ 10,182	$ 9,763	$ 7,119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,755
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 7,243	$ 8,034	$ 7,191	$ 5,652	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,120
6790322	Small Tools Allocation	$ -	$ 367	$ 40	$ 19	$ 3,095	$ 1,216	$ -	$ 8	$ -	$ -	$ -	$ -	$ 6	$ 4,751
6790321	Stores Allocation	$ -	$ 455	$ 43	$ 29	$ 6,489	$ 6,532	$ -	$ 28	$ -	$ -	$ -	$ -	$ 25	$ 13,601

NMGC Exhibit TCB-9
Material Verification Cutouts - AMAX - Potash 6in
Page 2 of 5

Cost Sum	$ -	$ 116,808	$ 279,410	$ 189,017	$ 866,900	$ 422,060	$ 119,871	$ 34,700	$ 16,522	$ 22,619	$ 30,026	$ 109,048	$ 36,288	$ 2,243,267
Clearings	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net	$ -	$ 116,808	$ 279,410	$ 189,017	$ 866,900	$ 422,060	$ 119,871	$ 34,700	$ 16,522	$ 22,619	$ 30,026	$ 109,048	$ 36,288	$ 2,243,267

Cost Year 02	Investment T624001601	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 214,060	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214,060
7500015	Capitalized AFUDC Debt	$ 64,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,194
7100015	Capitalized AFUDC Equity	$ 40,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,782
6100080	Consultants - Other	$ 109,359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109,359
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,268,289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,268,289
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 5,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,429
6030050	Empl Exp - Mileage	$ 389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 389
6030800	Empl Exp - Miscellaneous Expense	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159
6030080	Empl Exp - Travel and Lodging	$ 25,489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,489
6790324	Engineering &Supervisory Allocation	$ 263,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 263,374
6790320	Fleet Allocation	$ 5,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,074
C6020000	Fringe Adder	$ 15,626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,626
6790315	I&D Allocated to Capital	$ 9,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,039
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 1,413	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,413
6400100	Mat & Supp - Outside Material Purchases	$ 137,818	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137,818
6400080	Mat & Supp - Vehicle Fuel	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
C6900040	Payroll Tax Adder	$ 4,630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,630
6790230	Postage, Shipping and Courier	$ 1,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,793
R6010010	SLR Overtime Blended Labor	$ 29,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,755
R6010000	SLR Straight Time Blended Labor	$ 28,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,120
6790322	Small Tools Allocation	$ 4,751	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,751
6790321	Stores Allocation	$ 13,601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,601
Cost Sum		$ 2,243,267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,243,267
Clearings		$ -	$ (2,243,267)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,243,267)
Project Net		$ 2,243,267	$ (2,243,267)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T624001601	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 214,060	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214,060
7500015	Capitalized AFUDC Debt	$ 64,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,194
7100015	Capitalized AFUDC Equity	$ 40,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,782
6100080	Consultants - Other	$ 109,359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109,359
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,268,289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,268,289
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 5,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,429
6030050	Empl Exp - Mileage	$ 389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 389
6030800	Empl Exp - Miscellaneous Expense	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159
6030080	Empl Exp - Travel and Lodging	$ 25,489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,489
6790324	Engineering &Supervisory Allocation	$ 263,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 263,374
6790320	Fleet Allocation	$ 5,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,074
C6020000	Fringe Adder	$ 15,626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,626
6790315	I&D Allocated to Capital	$ 9,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,039
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 1,413	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,413
6400100	Mat & Supp - Outside Material Purchases	$ 137,818	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137,818
6400080	Mat & Supp - Vehicle Fuel	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
C6900040	Payroll Tax Adder	$ 4,630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,630
6790230	Postage, Shipping and Courier	$ 1,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,793
R6010010	SLR Overtime Blended Labor	$ 29,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,755
R6010000	SLR Straight Time Blended Labor	$ 28,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,120
6790322	Small Tools Allocation	$ 4,751	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,751
6790321	Stores Allocation	$ 13,601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,601
Cost Sum		$ 2,243,267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,243,267
Clearings		$ (2,243,267)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,243,267)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T624001601	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 214,060	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214,060
7500015	Capitalized AFUDC Debt	$ 64,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,194
7100015	Capitalized AFUDC Equity	$ 40,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,782
6100080	Consultants - Other	$ 109,359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109,359
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,268,289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,268,289
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 5,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,429
6030050	Empl Exp - Mileage	$ 389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 389
6030800	Empl Exp - Miscellaneous Expense	$ 159	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 159
6030080	Empl Exp - Travel and Lodging	$ 25,489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,489
6790324	Engineering &Supervisory Allocation	$ 263,374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 263,374
6790320	Fleet Allocation	$ 5,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,074
C6020000	Fringe Adder	$ 15,626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,626
6790315	I&D Allocated to Capital	$ 9,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,039
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 1,413	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,413
6400100	Mat & Supp - Outside Material Purchases	$ 137,818	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137,818
6400080	Mat & Supp - Vehicle Fuel	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48
C6900040	Payroll Tax Adder	$ 4,630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,630
6790230	Postage, Shipping and Courier	$ 1,793	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,793
R6010010	SLR Overtime Blended Labor	$ 29,755	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,755
R6010000	SLR Straight Time Blended Labor	$ 28,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,120
6790322	Small Tools Allocation	$ 4,751	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,751
6790321	Stores Allocation	$ 13,601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,601
Cost Sum		$ 2,243,267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,243,267
Clearings		$ (2,243,267)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,243,267)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001685	Erosion Mitigation- Lea County ML MP 4.3 (Near DCP 529)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09947	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 05/31/2023

Description: Lea Co. ML is exposed by wind erosion near MP 4.3, between DCP 529 and Frontier Maljamar (coordinates: 32.788428, -103.786434). Project is to replace approximately 630 feet by HDD to eliminate 120 feet of exposed pipeline. The existing pipe will be retired and abandoned in place, except for exposed pipe which will be removed. Replacing 1000 feet would eliminate several shallow sections of LCML as well. Operations installed temporary braces under unsupported spans until repair is complete. WO#E2342806, Survey Work Order E2343619

Justification: The pipe is exposed and unsupported due to wind erosion

Alternatives Considered: Backfill with dirt as a temporary mitigation and continue to monitor with patrols.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001685 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 342	$ 1,178	$ 12,964	$ 6,685	$ -	$ 21,169
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 22	$ 140	$ 337	$ 748	$ 1,251
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 2	$ 50	$ 142	$ 242	$ 437
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,760	$ -	$ 183,591	$ 15,966	$ 202,317
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 98	$ -	$ 1,018	$ -	$ 1,116
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274	$ -	$ 6,157	$ -	$ 6,432
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 345	$ 602	$ 8,776	$ 3,373	$ -	$ 13,096
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149	$ -	$ 837	$ -	$ -	$ 986
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 379	$ -	$ 2,475	$ -	$ -	$ 2,854
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202	$ 54	$ 1,903	$ 304	$ -	$ 2,463
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ -	$ 151	$ (1,005)	$ -	$ (852)
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,249	$ 59,500	$ 8,010	$ 3,195	$ 73,954
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 112	$ -	$ 733	$ -	$ -	$ 846
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163	$ -	$ -	$ -	$ 163
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 653	$ -	$ 5,779	$ -	$ -	$ 6,432
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 752	$ -	$ 3,386	$ -	$ -	$ 4,138
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 48	$ 3,210	$ 130	$ -	$ 3,388
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 136	$ 4,517	$ 140	$ -	$ 4,794
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,940	$ 8,586	$ 104,422	$ 208,883	$ 20,150	$ 344,982
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,940	$ 8,586	$ 104,422	$ 208,883	$ 20,150	$ 344,982

Cost Year 02 Investment T624001685 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 21,169	$ -	$ -	$ (694)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,475
7500015	Capitalized AFUDC Debt	$ 1,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,251
7100015	Capitalized AFUDC Equity	$ 437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 437
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 202,317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202,317
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,116
6030080	Empl Exp - Travel and Lodging	$ 6,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,432
6790324	Engineering &Supervisory Allocation	$ 13,096	$ -	$ -	$ (435)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,662
6790320	Fleet Allocation	$ 986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 986
C6020000	Fringe Adder	$ 2,854	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,854
6790315	I&D Allocated to Capital	$ 2,463	$ -	$ -	$ (22)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,441
6401000	Mat & Supp - Inventory Issue	$ (852)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (852)
6400100	Mat & Supp - Outside Material Purchases	$ 73,954	$ -	$ -	$ (4,624)	$ 267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,597
C6900040	Payroll Tax Adder	$ 846	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 846
6790230	Postage, Shipping and Courier	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
R6010010	SLR Overtime Blended Labor	$ 6,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,432
R6010000	SLR Straight Time Blended Labor	$ 4,138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,138
6790322	Small Tools Allocation	$ 3,388	$ -	$ -	$ (95)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,293
6790321	Stores Allocation	$ 4,794	$ -	$ -	$ (278)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,516
Cost Sum		$ 344,982	$ -	$ -	$ (6,147)	$ 267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 339,102
Clearings		$ -	$ -	$ -	$ -	$ -	$ (339,102)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (339,102)
Project Net		$ 344,982	$ -	$ -	$ (6,147)	$ 267	$ (339,102)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment T624001685 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 20,475	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,475
7500015	Capitalized AFUDC Debt	$ 1,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,251
7100015	Capitalized AFUDC Equity	$ 437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 437
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 202,317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202,317
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,116
6030080	Empl Exp - Travel and Lodging	$ 6,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,432
6790324	Engineering &Supervisory Allocation	$ 12,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,662
6790320	Fleet Allocation	$ 986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 986
C6020000	Fringe Adder	$ 2,854	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,854
6790315	I&D Allocated to Capital	$ 2,441	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,441
6401000	Mat & Supp - Inventory Issue	$ (852)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (852)
6400100	Mat & Supp - Outside Material Purchases	$ 69,597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,597
C6900040	Payroll Tax Adder	$ 846	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 846
6790230	Postage, Shipping and Courier	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
R6010010	SLR Overtime Blended Labor	$ 6,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,432
R6010000	SLR Straight Time Blended Labor	$ 4,138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,138
6790322	Small Tools Allocation	$ 3,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,293
6790321	Stores Allocation	$ 4,516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,516
Cost Sum		$ 339,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 339,102
Clearings		$ (339,102)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (339,102)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment T624001685 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 20,475	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,475
7500015	Capitalized AFUDC Debt	$ 1,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,251
7100015	Capitalized AFUDC Equity	$ 437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 437
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 202,317	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202,317
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,116
6030080	Empl Exp - Travel and Lodging	$ 6,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,432
6790324	Engineering &Supervisory Allocation	$ 12,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,662
6790320	Fleet Allocation	$ 986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 986
C6020000	Fringe Adder	$ 2,854	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,854
6790315	I&D Allocated to Capital	$ 2,441	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,441
6401000	Mat & Supp - Inventory Issue	$ (852)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (852)
6400100	Mat & Supp - Outside Material Purchases	$ 69,597	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 69,597
C6900040	Payroll Tax Adder	$ 846	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 846
6790230	Postage, Shipping and Courier	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 163
R6010010	SLR Overtime Blended Labor	$ 6,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,432
R6010000	SLR Straight Time Blended Labor	$ 4,138	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,138
6790322	Small Tools Allocation	$ 3,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,293
6790321	Stores Allocation	$ 4,516	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,516
Cost Sum		$ 339,102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 339,102
Clearings		$ (339,102)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (339,102)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T660001082	Make Piggable Update - Taos ML 8" Velarde to Rinconada	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	NCNM	PRE-08862	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	05/01/2022	Description: there are 12 bends <=1.5D in the line and two dents >6% that need to be removed for this line to be ILI'd. Event ID=B-50-1, B-70-1, D-90-1, B-110-1, D-3600-2, B-5110-1, B-5350-1, B-5460-1, B-5480-1, D-5930-2 B-6300-1, B-6410-1, B-7030-1, B-7670-1 Stopple and cut out bends/dents. Replace with 8 in X52 0.188wt FBE pipe. (14 total cutouts) Send 14 cutouts for material validation.
Estimated In-Service Date	02/28/2023	

Justification: The purpose of the ILI inspections and validation digs are to determine the locations of external corrosion, internal corrosion, cracks, or dents existing on the pipeline that could have a significant impact on the integrity and remaining life of the pipeline. This is a reassessment ILI survey for the Taos ML from Velarde to Rinconada. Prior dents, cracks, or corrosion areas could have grown and cutout locations will be known following the 2022 ILI Survey. This replacement specific is to allot money for the remediation of these areas to maintain the integrity and survey intervals for this transmission line

Alternatives Considered: Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001082 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,875	$ 1,623	$ 9,782	$ 89,151	$ 84,287	$ 2,015	$ 1,737	$ 200,469
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 107	$ 273	$ 545	$ 1,649	$ 3,141	$ 4,063	$ 4,624	$ 14,401
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 142	$ 291	$ 129	$ 138	$ 1,122	$ 1,711	$ 1,497	$ 5,030
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,420	$ 860	$ -	$ 28,436	$ 61,716
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 406,555	$ 19,600	$ 444,676	$ 9,851	$ -	$ 880,681
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 147	$ 615	$ 359	$ -	$ -	$ 1,120
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60	$ -	$ 55	$ -	$ 115
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,701	$ 3,543	$ 241	$ -	$ 8,485
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,451	$ 1,758	$ 9,881	$ 45,567	$ 57,057	$ 1,017	$ 2,527	$ 130,257
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 122	$ 2,247	$ 2,208	$ 1,317	$ 61	$ 39	$ 5,993
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295	$ 5,706	$ 7,213	$ 3,666	$ 206	$ 102	$ 17,188
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 298	$ 148	$ 3,457	$ 7,347	$ 6,785	$ 184	$ 213	$ 18,430
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ 383	$ 285	$ 231	$ (32)	$ (20)	$ 870
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 98,956	$ 9,331	$ 98	$ -	$ -	$ -	$ -	$ 108,384
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,632	$ 4,587	$ -	$ -	$ -	$ 20,219
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35	$ -	$ -	$ -	$ 35
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87	$ 1,691	$ 2,137	$ 1,086	$ 61	$ 30	$ 5,093
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239	$ -	$ -	$ 239
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 335	$ 9,654	$ 12,167	$ 6,698	$ 333	$ -	$ 29,189
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 758	$ 11,477	$ 14,546	$ 6,878	$ 430	$ 379	$ 34,469
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,986	$ 156	$ 633	$ 68	$ -	$ -	$ -	$ 4,843
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,304	$ 563	$ 1,254	$ 192	$ -	$ -	$ -	$ 13,313
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 139,118	$ 15,763	$ 479,270	$ 244,684	$ 621,943	$ 20,197	$ 39,565	$ 1,560,540
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

NMGC Exhibit TCB-9
Make Piggable Update - Taos ML 8" Velarde to Rinconada
Page 2 of 5

| | | |

Cost Year 02	Investment T660001082	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 200,469	$ 2,216	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202,685
7500015	Capitalized AFUDC Debt	$ 14,401	$ 3,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,127
7100015	Capitalized AFUDC Equity	$ 5,030	$ 2,898	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,929
6100080	Consultants - Other	$ 61,716	$ 14,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,489
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 880,681	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 880,681
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
6030800	Empl Exp - Miscellaneous Expense	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
6030080	Empl Exp - Travel and Lodging	$ 8,485	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,485
6790324	Engineering &Supervisory Allocation	$ 130,257	$ 1,791	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,048
6790320	Fleet Allocation	$ 5,993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,993
C6020000	Fringe Adder	$ 17,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,188
6790315	I&D Allocated to Capital	$ 18,430	$ 90	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,520
6010210	Labor Non-Exempt - Straight Time	$ 870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 870
6401000	Mat & Supp - Inventory Issue	$ 108,384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,384
6400100	Mat & Supp - Outside Material Purchases	$ 20,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,219
6400080	Mat & Supp - Vehicle Fuel	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
C6900040	Payroll Tax Adder	$ 5,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,093
6790230	Postage, Shipping and Courier	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
R6010010	SLR Overtime Blended Labor	$ 29,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,189
R6010000	SLR Straight Time Blended Labor	$ 34,469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,469
6790322	Small Tools Allocation	$ 4,843	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,843
6790321	Stores Allocation	$ 13,313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,313
Cost Sum		$ 1,560,540	$ 25,493	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,586,033
Clearings		$ -	$ -	$ (1,586,033)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,586,033)
Project Net		$ 1,560,540	$ 25,493	$ (1,586,033)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T660001082	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 202,685	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202,685
7500015	Capitalized AFUDC Debt	$ 18,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,127
7100015	Capitalized AFUDC Equity	$ 7,929	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,929
6100080	Consultants - Other	$ 76,489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,489
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 880,681	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 880,681
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
6030800	Empl Exp - Miscellaneous Expense	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
6030080	Empl Exp - Travel and Lodging	$ 8,485	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,485
6790324	Engineering &Supervisory Allocation	$ 132,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,048
6790320	Fleet Allocation	$ 5,993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,993
C6020000	Fringe Adder	$ 17,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,188
6790315	I&D Allocated to Capital	$ 18,520	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,520
6010210	Labor Non-Exempt - Straight Time	$ 870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 870
6401000	Mat & Supp - Inventory Issue	$ 108,384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,384
6400100	Mat & Supp - Outside Material Purchases	$ 20,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,219
6400080	Mat & Supp - Vehicle Fuel	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
C6900040	Payroll Tax Adder	$ 5,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,093
6790230	Postage, Shipping and Courier	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
R6010010	SLR Overtime Blended Labor	$ 29,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,189
R6010000	SLR Straight Time Blended Labor	$ 34,469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,469
6790322	Small Tools Allocation	$ 4,843	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,843
6790321	Stores Allocation	$ 13,313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,313
Cost Sum		$ 1,586,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,586,033
Clearings		$ (1,586,033)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,586,033)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T660001082	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 202,685	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202,685
7500015	Capitalized AFUDC Debt	$ 18,127	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,127
7100015	Capitalized AFUDC Equity	$ 7,929	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,929
6100080	Consultants - Other	$ 76,489	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,489
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 880,681	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 880,681
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 1,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,120
6030800	Empl Exp - Miscellaneous Expense	$ 115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 115
6030080	Empl Exp - Travel and Lodging	$ 8,485	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,485
6790324	Engineering &Supervisory Allocation	$ 132,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 132,048
6790320	Fleet Allocation	$ 5,993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,993
C6020000	Fringe Adder	$ 17,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,188
6790315	I&D Allocated to Capital	$ 18,520	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,520
6010210	Labor Non-Exempt - Straight Time	$ 870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 870
6401000	Mat & Supp - Inventory Issue	$ 108,384	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,384
6400100	Mat & Supp - Outside Material Purchases	$ 20,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,219
6400080	Mat & Supp - Vehicle Fuel	$ 35	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35
C6900040	Payroll Tax Adder	$ 5,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,093
6790230	Postage, Shipping and Courier	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
R6010010	SLR Overtime Blended Labor	$ 29,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,189
R6010000	SLR Straight Time Blended Labor	$ 34,469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,469
6790322	Small Tools Allocation	$ 4,843	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,843
6790321	Stores Allocation	$ 13,313	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,313
Cost Sum		$ 1,586,033	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,586,033
Clearings		$ (1,586,033)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,586,033)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T660001970**	ILI Cutouts - Taos Mainline	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	**NCNM**	**PRE-09890**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	09/07/2021	Description	An In Line Inspection of the Taos Mainline was conducted in the Spring of 2021. The ILI survey identified "dent with possible metal loss" at four locations. These indications are considered immediate repairs. The pressure on the Taos/Espanola MLs has been reduced to 80% of its operating pressure and a Safety Related Conditions has been reported. Must do project.
Estimated In-Service Date	04/30/2022		
Justification	The 2021 ILI Survey identified four "dent with possible metal loss" indications on the Taos ML. Per 192 .933(d)(ii), operator must temporary reduce operating pressure until repairs are completed. The current operating pressure on the Taos/Espanola ML is 280 psig. Repairs must be made in order to bring the pressure back to 350 psig before the heating season.		
Alternatives Considered	No alternative. Must do project.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001970 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6100040	Consultants - Engineering	$ -	$ -	$ -	$ 9,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,347
6100080	Consultants - Other	$ -	$ 2,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,041
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 3,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,204
Cost Sum		$ -	$ 5,337	$ -	$ 9,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,684
Clearings		$ -	$ -	$ -	$ -	$ (14,684)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,684)
Project Net		$ -	$ 5,337	$ -	$ 9,347	$ (14,684)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T660001970	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6100040	Consultants - Engineering	$ 9,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,347
6100080	Consultants - Other	$ 2,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,041
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,204
Cost Sum		$ 14,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,684
Clearings		$ (14,684)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,684)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T660001970	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6100040	Consultants - Engineering	$ 9,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,347
6100080	Consultants - Other	$ 2,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,041
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,204
Cost Sum		$ 14,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,684
Clearings		$ (14,684)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,684)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T660001970	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 92	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 92
6100040	Consultants - Engineering	$ 9,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,347
6100080	Consultants - Other	$ 2,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,041
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 3,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,204
Cost Sum		$ 14,684	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,684
Clearings		$ (14,684)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,684)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001015	Erosion Mitigation Abq ML Kutz to DOE MP20.2a Bore	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-08786	FP-NMG Transm Mains-Replace	Literal

Project Information

Construction Start Date:

Estimated In-Service Date: 10/31/2022

Description: NMGC seeks to replace approximately 150-ft of 24" steel pipe by horizontal directional drilling and trenching. This section to be replaced is part of the Albuquerque ML, and it is located nearby coordinates (36.411475,-107.862234), San Juan County, NM. The section to be replaced is positioned about 1600-ft South of MP 20a. And, in its current state it is crossing and ephemeral stream supported. This segment has been exposed to vandalism, the elements and structural stress over time. The estimated length of new pipe to be installed will be between 650-ft and 750-ft. The

Justification: This line runs above an ephemeral stream and can experience outside forces due to running water. Re-boring this section under the ephemeral stream will mitigate this risk.

Alternatives Considered: Backfill with dirt as a temporary mitigation and continue to monitor with patrols.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001015 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 77,349	$ 53	$ -	$ 1,356	$ 40,783	$ 2,641	$ -	$ -	$ 1,079	$ -	$ -	$ -	$ 123,261
7500015	Capitalized AFUDC Debt	$ -	$ 2,081	$ 4,187	$ 3,635	$ 2,351	$ 2,486	$ 3,194	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,934
7100015	Capitalized AFUDC Equity	$ -	$ 3,134	$ 3,378	$ 4,022	$ 6,161	$ 4,259	$ 4,209	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,163
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,993	$ -	$ -	$ -	$ 5,993
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 56,756	$ (1)	$ -	$ 270,020	$ 92,377	$ 550	$ -	$ -	$ -	$ -	$ -	$ -	$ 419,703
6790324	Engineering &Supervisory Allocation	$ -	$ 153,877	$ 118	$ -	$ 1,855	$ 38,501	$ 2,769	$ -	$ -	$ 551	$ -	$ -	$ -	$ 197,671
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
6790315	I&D Allocated to Capital	$ -	$ 7,355	$ (3,675)	$ -	$ 44	$ 932	$ 66	$ -	$ -	$ 50	$ -	$ -	$ -	$ 4,773
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 627	$ -	$ -	$ -	$ 9,720	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,347
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336
6790322	Small Tools Allocation	$ -	$ -	$ 29	$ -	$ -	$ -	$ 392	$ -	$ -	$ -	$ -	$ -	$ -	$ 420
6790321	Stores Allocation	$ -	$ -	$ 31	$ -	$ -	$ -	$ 1,110	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,141
Cost Sum		$ -	$ 300,553	$ 4,747	$ 7,657	$ 281,788	$ 179,889	$ 24,652	$ -	$ -	$ 7,673	$ -	$ -	$ -	$ 806,958
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (806,958)	$ -	$ -	$ (806,958)
Project Net		$ -	$ 300,553	$ 4,747	$ 7,657	$ 281,788	$ 179,889	$ 24,652	$ -	$ -	$ 7,673	$ (806,958)	$ -	$ -	$ -

Cost Year 02 Investment T680001015 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 123,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 123,261
7500015	Capitalized AFUDC Debt	$ 17,934	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,934
7100015	Capitalized AFUDC Equity	$ 25,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,163
6100080	Consultants - Other	$ 5,993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,993
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 419,703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419,703
6790324	Engineering &Supervisory Allocation	$ 197,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197,671
6790320	Fleet Allocation	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
C6020000	Fringe Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
6790315	I&D Allocated to Capital	$ 4,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,773
6400100	Mat & Supp - Outside Material Purchases	$ 10,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,347
C6900040	Payroll Tax Adder	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
R6010010	SLR Overtime Blended Labor	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
R6010000	SLR Straight Time Blended Labor	$ 336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336
6790322	Small Tools Allocation	$ 420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 420
6790321	Stores Allocation	$ 1,141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,141
Cost Sum		$ 806,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 806,958
Clearings		$ (806,958)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (806,958)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001015	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 123,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 123,261
7500015	Capitalized AFUDC Debt	$ 17,934	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,934
7100015	Capitalized AFUDC Equity	$ 25,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,163
6100080	Consultants - Other	$ 5,993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,993
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 419,703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419,703
6790324	Engineering &Supervisory Allocation	$ 197,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197,671
6790320	Fleet Allocation	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
C6020000	Fringe Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
6790315	I&D Allocated to Capital	$ 4,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,773
6400100	Mat & Supp - Outside Material Purchases	$ 10,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,347
C6900040	Payroll Tax Adder	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
R6010010	SLR Overtime Blended Labor	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
R6010000	SLR Straight Time Blended Labor	$ 336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336
6790322	Small Tools Allocation	$ 420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 420
6790321	Stores Allocation	$ 1,141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,141
Cost Sum		$ 806,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 806,958
Clearings		$ (806,958)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (806,958)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04 Investment T680001015 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 123,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 123,261
7500015	Capitalized AFUDC Debt	$ 17,934	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,934
7100015	Capitalized AFUDC Equity	$ 25,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,163
6100080	Consultants - Other	$ 5,993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,993
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 419,703	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419,703
6790324	Engineering &Supervisory Allocation	$ 197,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 197,671
6790320	Fleet Allocation	$ 53	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
C6020000	Fringe Adder	$ 100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100
6790315	I&D Allocated to Capital	$ 4,773	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,773
6400100	Mat & Supp - Outside Material Purchases	$ 10,347	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,347
C6900040	Payroll Tax Adder	$ 30	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30
R6010010	SLR Overtime Blended Labor	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33
R6010000	SLR Straight Time Blended Labor	$ 336	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 336
6790322	Small Tools Allocation	$ 420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 420
6790321	Stores Allocation	$ 1,141	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,141
Cost Sum		$ 806,958	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 806,958
Clearings		$ (806,958)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (806,958)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001108	DOE ML I-II-III Make Piggable Split and update	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-08867	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2023	Description: In preparation for in line inspection (ILI) on the DOE I and II 12in transmission pipeline, modifications to existing mainline and stations are required. The scope includes adding 1 launcher and receiver station at the Tee Pees Dulce Highway BV, 1 receiver near MP 54.4, rebuild the Continental divide BV, Venado Canyon BV, Tee Pee BV, Lybrook BV, Bannon BV, DOE Take-off (launcher), the La Jara BV, and Cuba # 1 BS. Install remote control actuation on existing 12-inch ANSI 300 ball valves on the DOE ML. The installation includes SCADA tower, power to actuate, and pneumatics to actuate.
Estimated In-Service Date	09/30/2023	WO#2343408
Justification		Splitting up the DOE run into two different 28 mile runs will allow for: 1)Shorter runs that would prevent lag time for working extended days 2) would cover all HCA's on the DOE ML's and would prevent future pigging through the national forest and eventually retire that portion of the line. This also is required to move the receiver from MP50 to MP54.4 to coincide with the current end of the DOE ML. The block valves are constructed with 1.5D bends that need to be replaced with a minimum of 3R radius to enable smooth passage of MFL tool.
Alternatives Considered		Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001108 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,885	$ 748	$ 10,328	$ 5,525	$ 24,486
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 90	$ 179	$ 315	$ 690	$ 1,274
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ 64	$ 133	$ 223	$ 428
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44	$ -	$ 44
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,030	$ 506	$ 5,211	$ 8,037	$ 17,785
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 363	$ 46	$ 469	$ 563	$ 1,440
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,807	$ 4,153	$ 57,335	$ 92,079	$ 197,374
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 649	$ 223	$ 1,064	$ 2,097	$ 4,034
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,835	$ 315	$ 1,148	$ 8,423	$ 11,721
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 58,667	$ 6,233	$ 76,048	$ 117,637	$ 258,586

NMGC Exhibit TCB-9
DOE ML I-II-III Make Piggable Split and update
Page 2 of 5

| | | |

Cost Year 02	Investment T680001108	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 24,486	$ -	$ -	$ 2,854	$ 6,520	$ 15,403	$ 15,403	$ 15,403	$ 15,366	$ -	$ -	$ -	$ -	$ 95,434
7500015	Capitalized AFUDC Debt	$ 1,274	$ 708	$ 404	$ 426	$ 489	$ 1,524	$ 2,068	$ 2,611	$ 3,154	$ -	$ -	$ -	$ -	$ 12,656
7100015	Capitalized AFUDC Equity	$ 428	$ 550	$ 899	$ 943	$ 1,101	$ 333	$ 452	$ 570	$ 689	$ -	$ -	$ -	$ -	$ 5,965
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 7,669	$ 129,065	$ 129,065	$ 129,065	$ 128,726	$ -	$ -	$ -	$ -	$ 523,589
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 44	$ -	$ -	$ -	$ 382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 427
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ 787	$ 1,000	$ 1,000	$ 1,000	$ 1,000	$ -	$ -	$ -	$ -	$ 4,787
6790324	Engineering &Supervisory Allocation	$ 17,785	$ -	$ -	$ 1,788	$ 7,381	$ 14,931	$ 14,931	$ 14,931	$ 14,894	$ -	$ -	$ -	$ -	$ 86,640
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 1,246	$ 619	$ 619	$ 619	$ 619	$ -	$ -	$ -	$ -	$ 3,723
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 2,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,680
6790315	I&D Allocated to Capital	$ 1,440	$ -	$ -	$ 89	$ 1,039	$ 794	$ 794	$ 794	$ 794	$ -	$ -	$ -	$ -	$ 5,744
6401000	Mat & Supp - Inventory Issue	$ 197,374	$ -	$ -	$ 19,024	$ 21,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 237,408
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 220
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 794
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 4,867	$ 4,800	$ 4,800	$ 4,800	$ 4,800	$ -	$ -	$ -	$ -	$ 24,067
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 5,058	$ 5,000	$ 5,000	$ 5,000	$ 5,000	$ -	$ -	$ -	$ -	$ 25,058
6790322	Small Tools Allocation	$ 4,034	$ -	$ -	$ 392	$ 2,340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,766
6790321	Stores Allocation	$ 11,721	$ -	$ -	$ 1,142	$ 2,573	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,437
Cost Sum		$ 258,586	$ 1,258	$ 1,303	$ 26,658	$ 66,157	$ 173,469	$ 174,131	$ 174,793	$ 175,041	$ -	$ -	$ -	$ -	$ 1,051,395
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,051,395)	$ -	$ -	$ -	$ (1,051,395)
Project Net		$ 258,586	$ 1,258	$ 1,303	$ 26,658	$ 66,157	$ 173,469	$ 174,131	$ 174,793	$ 175,041	$ (1,051,395)	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001108	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 95,434	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,434
7500015	Capitalized AFUDC Debt	$ 12,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,656
7100015	Capitalized AFUDC Equity	$ 5,965	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,965
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 523,589	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 523,589
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 427
6030080	Empl Exp - Travel and Lodging	$ 4,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,787
6790324	Engineering &Supervisory Allocation	$ 86,640	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,640
6790320	Fleet Allocation	$ 3,723	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,723
C6020000	Fringe Adder	$ 2,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,680
6790315	I&D Allocated to Capital	$ 5,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,744
6401000	Mat & Supp - Inventory Issue	$ 237,408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 237,408
6400100	Mat & Supp - Outside Material Purchases	$ 220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 220
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 794
R6010010	SLR Overtime Blended Labor	$ 24,067	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,067
R6010000	SLR Straight Time Blended Labor	$ 25,058	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,058
6790322	Small Tools Allocation	$ 6,766	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,766
6790321	Stores Allocation	$ 15,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,437
Cost Sum		$ 1,051,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,051,395
Clearings		$ (1,051,395)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,051,395)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680001108	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 95,434	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 95,434
7500015	Capitalized AFUDC Debt	$ 12,656	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,656
7100015	Capitalized AFUDC Equity	$ 5,965	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,965
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 523,589	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 523,589
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 427
6030080	Empl Exp - Travel and Lodging	$ 4,787	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,787
6790324	Engineering &Supervisory Allocation	$ 86,640	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,640
6790320	Fleet Allocation	$ 3,723	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,723
C6020000	Fringe Adder	$ 2,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,680
6790315	I&D Allocated to Capital	$ 5,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,744
6401000	Mat & Supp - Inventory Issue	$ 237,408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 237,408
6400100	Mat & Supp - Outside Material Purchases	$ 220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 220
6400070	Mat & Supp - Safety and First Aid Supplies & Equipment	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
C6900040	Payroll Tax Adder	$ 794	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 794
R6010010	SLR Overtime Blended Labor	$ 24,067	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,067
R6010000	SLR Straight Time Blended Labor	$ 25,058	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,058
6790322	Small Tools Allocation	$ 6,766	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,766
6790321	Stores Allocation	$ 15,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,437
Cost Sum		$ 1,051,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,051,395
Clearings		$ (1,051,395)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,051,395)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001916	DOE ML Retire Appurtenances from MP 54. 4 to LA West Phase 1	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-09918	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date: 09/12/2022
Estimated In-Service Date: 03/31/2023

Description: Retire the appurtenances on DOE ML from MP 54.4 to LA West upstream inlet valve. This project includes removing above ground structures such as National Forest BV, Bluebird BV, San Antonio BV, Baca BV, and Quemazon BV. In addition, improvements and reparations required to meet permit requirements from Valles Caldera and Forest service. Remove two cabins if they are not a cultural sites. Fill pipeline with flowable fill as required, remove retired pipe as required from FS and Caldera. Work Order E2343696

Justification:
Installed in 1949 by South Union Gas for US Atomic Energy Commission to feed Los Alamos, the DOE ML is a 12" Diameter, X42 grade, seamless steel pipe, MAOP = 492 psig.
MP 65.3 to 74.7 is bare (uncoated) steel - 9.4 miles
The pipeline travels through mountainous area, a cauldron volcano, and woodlands. There are also areas where the pipeline is laying in solid rock.
Environmental Issues
*Threatened and Endangered (T&E) Species: Jemez Mountain Salamander, Jumping Meadow Mouse, Mexican Spotted Owl
*Critical Watershed Resources require mitigation measures
*Cultural Resource Inventory - 49 eligible national registry sites
Pipeline Condition - When the segment from Cuba Border Station (MP50) to San Antonio Block Valve (MP74.5) was assessed in 2013, NMGC discovered 57,771 anomalies including 25 considered immediate. When the segment from San Antonio Valve (MP74.5) to Los Alamos West Border Station (MP92) was assessed via ILI in 2014 NMGC discovered 57,825 anomalies, 28 would have been considered immediate if there were HCAs present on the line.

Alternatives Considered: Alternatives that were considered were to leave the launchers and receivers at their current location and continue operating the DOE ML going through the National Forest and Valles Caldera and to pig all 56 miles of transmission line (plus the portion that extends through the national forest.)

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001916 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,389	$ 45,832	$ 1,402	$ -	$ 49,624
6100050	Consultants - Environmental	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,267	$ -	$ 9,267
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,845	$ -	$ 1,487	$ 13,332
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219,497	$ -	$ -	$ 219,497
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 126	$ 782	$ -	$ 24	$ 932
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 274	$ 1,647	$ -	$ -	$ 1,921
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 588	$ 1,701	$ -	$ -	$ 2,289
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,221	$ 31,026	$ 708	$ -	$ 32,955
6790199	Fees - Miscellaneous	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82	$ 167	$ -	$ -	$ 249
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,025	$ 1,569	$ (115)	$ -	$ 2,478
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,116	$ 3,578	$ (326)	$ 447	$ 5,814
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,062	$ 4,402	$ (83)	$ -	$ 5,381
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ -	$ -	$ 15
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 948	$ 20	$ 156	$ -	$ 1,123
6400500	Mat & Supp - Parts	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587	$ -	$ -	$ 587
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 677	$ 330	$ -	$ 407	$ 1,415
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 627	$ 1,060	$ (97)	$ 132	$ 1,723
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,659	$ 4,898	$ -	$ 1,655	$ 11,212
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,178	$ 8,354	$ (1,209)	$ -	$ 10,323
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14	$ 1	$ 3	$ -	$ 18

NMGC Exhibit TCB-9
DOE ML Retire Appurtenances from MP 54. 4 to LA West Phase 1
Page 2 of 5

6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40	$ 1	$ 3	$ -	$ 44
6730800	Utilities - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36	$ -	$ -	$ 36
6730030	Utilities - Telecom	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106	$ -	$ -	$ 106
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,026	$ 337,453	$ 9,708	$ 4,154	$ 370,340
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,026	$ 337,453	$ 9,708	$ 4,154	$ 370,340

Cost Year 02	Investment T680001916	Year 2023												
Cost Element		**Balance 01/01/23**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 49,624	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,624
6100050	Consultants - Environmental	$ 9,267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,267
6100080	Consultants - Other	$ 13,332	$ (21)	$ 1,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,428
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 219,497	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219,497
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 932
6030800	Empl Exp - Miscellaneous Expense	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6030080	Empl Exp - Travel and Lodging	$ 2,289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,289
6790324	Engineering &Supervisory Allocation	$ 32,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,955
6790199	Fees - Miscellaneous	$ 249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 249
6790320	Fleet Allocation	$ 2,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,478
C6020000	Fringe Adder	$ 5,814	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,814
6790315	I&D Allocated to Capital	$ 5,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,381
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6400100	Mat & Supp - Outside Material Purchases	$ 1,123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,123
6400500	Mat & Supp - Parts	$ 587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587
6400510	Mat & Supp - Small Tools	$ 1,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,415
C6900040	Payroll Tax Adder	$ 1,723	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,723
R6010010	SLR Overtime Blended Labor	$ 11,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,212
R6010000	SLR Straight Time Blended Labor	$ 10,323	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,323
6790322	Small Tools Allocation	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6790321	Stores Allocation	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
6730800	Utilities - Other	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
6730030	Utilities - Telecom	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106
Cost Sum		$ 370,340	$ (21)	$ 1,116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371,435
Clearings		$ -	$ -	$ -	$ (1,095)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,095)
Project Net		$ 370,340	$ (21)	$ 1,116	$ (1,095)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 370,340

Cost Year 03	Investment T680001916	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 49,624	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,624
6100050	Consultants - Environmental	$ 9,267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,267
6100080	Consultants - Other	$ 14,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,428
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 219,497	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219,497
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 932
6030800	Empl Exp - Miscellaneous Expense	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6030080	Empl Exp - Travel and Lodging	$ 2,289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,289
6790324	Engineering &Supervisory Allocation	$ 32,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,955
6790199	Fees - Miscellaneous	$ 249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 249
6790320	Fleet Allocation	$ 2,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,478
C6020000	Fringe Adder	$ 5,814	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,814
6790315	I&D Allocated to Capital	$ 5,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,381
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6400100	Mat & Supp - Outside Material Purchases	$ 1,123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,123
6400500	Mat & Supp - Parts	$ 587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587
6400510	Mat & Supp - Small Tools	$ 1,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,415
C6900040	Payroll Tax Adder	$ 1,723	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,723
R6010010	SLR Overtime Blended Labor	$ 11,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,212
R6010000	SLR Straight Time Blended Labor	$ 10,323	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,323
6790322	Small Tools Allocation	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6790321	Stores Allocation	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
6730800	Utilities - Other	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
6730030	Utilities - Telecom	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106
Cost Sum		$ 371,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371,435
Clearings		$ (1,095)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,095)
Project Net		$ 370,340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 370,340

Cost Year 04	Investment T680001916	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 49,624	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,624
6100050	Consultants - Environmental	$ 9,267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,267
6100080	Consultants - Other	$ 14,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,428
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 219,497	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 219,497
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 932	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 932
6030800	Empl Exp - Miscellaneous Expense	$ 1,921	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,921
6030080	Empl Exp - Travel and Lodging	$ 2,289	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,289
6790324	Engineering &Supervisory Allocation	$ 32,955	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,955
6790199	Fees - Miscellaneous	$ 249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 249
6790320	Fleet Allocation	$ 2,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,478
C6020000	Fringe Adder	$ 5,814	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,814
6790315	I&D Allocated to Capital	$ 5,381	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,381
6010210	Labor Non-Exempt - Straight Time	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6400100	Mat & Supp - Outside Material Purchases	$ 1,123	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,123
6400500	Mat & Supp - Parts	$ 587	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 587
6400510	Mat & Supp - Small Tools	$ 1,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,415
C6900040	Payroll Tax Adder	$ 1,723	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,723
R6010010	SLR Overtime Blended Labor	$ 11,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,212
R6010000	SLR Straight Time Blended Labor	$ 10,323	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,323
6790322	Small Tools Allocation	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
6790321	Stores Allocation	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
6730800	Utilities - Other	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
6730030	Utilities - Telecom	$ 106	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106
Cost Sum		$ 371,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 371,435
Clearings		$ (1,095)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,095)
Project Net		$ 370,340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 370,340

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680002233	Erosion ABQ ML MP 89	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-10135	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 02/28/2023

Description: ALBUQUERQUE M/L WASH OUT REPAIR -107.096905,35.676653. Existing gabion basket structure requires repair.

Justification: During patrol, erosion was noticed around pipeline. Need to provide appropriate cover to prevent damage to pipeline

Alternatives Considered: Backfill with dirt as a temporary mitigation and continue to monitor with patrols.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment T680002233 Year 2022

Cost Element		Balance 01/01/22	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,202	$ 4,544	$ 6,746
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26	$ 211	$ 237
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11	$ 68	$ 79
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,027	$ 1,493	$ 7,520
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,163	$ 74,163
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10	$ -	$ 10
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,111	$ 6,610	$ 7,722
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 333	$ -	$ 333
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,079	$ -	$ 1,079
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 586	$ 463	$ 1,048
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75	$ 75
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803	$ -	$ 803
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320	$ -	$ 320
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,417	$ -	$ 1,417
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,579	$ -	$ 2,579
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15	$ -	$ 15
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16	$ -	$ 16
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,534	$ 87,627	$ 104,161
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,534	$ 87,627	$ 104,161

Cost Year 02 Investment T680002233 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 6,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,746
7500015	Capitalized AFUDC Debt	$ 237	$ 288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 525
7100015	Capitalized AFUDC Equity	$ 79	$ 224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303
6100080	Consultants - Other	$ 7,520	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,520
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 74,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,163
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790324	Engineering &Supervisory Allocation	$ 7,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,722
6790320	Fleet Allocation	$ 333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 333
C6020000	Fringe Adder	$ 1,079	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,079
6790315	I&D Allocated to Capital	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,048
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
C6900040	Payroll Tax Adder	$ 320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320
R6010010	SLR Overtime Blended Labor	$ 1,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,417
R6010000	SLR Straight Time Blended Labor	$ 2,579	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,579
6790322	Small Tools Allocation	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6790321	Stores Allocation	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
Cost Sum		$ 104,161	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104,673
Clearings		$ -	$ -	$ (104,673)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (104,673)
Project Net		$ 104,161	$ 512	$ (104,673)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment T680002233 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 6,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,746
7500015	Capitalized AFUDC Debt	$ 525	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 525
7100015	Capitalized AFUDC Equity	$ 303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303
6100080	Consultants - Other	$ 7,520	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,520
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 74,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,163
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790324	Engineering &Supervisory Allocation	$ 7,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,722
6790320	Fleet Allocation	$ 333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 333
C6020000	Fringe Adder	$ 1,079	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,079
6790315	I&D Allocated to Capital	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,048
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
C6900040	Payroll Tax Adder	$ 320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320
R6010010	SLR Overtime Blended Labor	$ 1,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,417
R6010000	SLR Straight Time Blended Labor	$ 2,579	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,579
6790322	Small Tools Allocation	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6790321	Stores Allocation	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
Cost Sum		$ 104,673	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104,673
Clearings		$ (104,673)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (104,673)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 04	Investment T680002233	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,746
7500015	Capitalized AFUDC Debt	$ 525	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 525
7100015	Capitalized AFUDC Equity	$ 303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303
6100080	Consultants - Other	$ 7,520	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,520
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 74,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,163
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
6790324	Engineering &Supervisory Allocation	$ 7,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,722
6790320	Fleet Allocation	$ 333	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 333
C6020000	Fringe Adder	$ 1,079	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,079
6790315	I&D Allocated to Capital	$ 1,048	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,048
6010210	Labor Non-Exempt - Straight Time	$ 75	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75
6401000	Mat & Supp - Inventory Issue	$ 803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 803
C6900040	Payroll Tax Adder	$ 320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 320
R6010010	SLR Overtime Blended Labor	$ 1,417	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,417
R6010000	SLR Straight Time Blended Labor	$ 2,579	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,579
6790322	Small Tools Allocation	$ 15	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15
6790321	Stores Allocation	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
Cost Sum		$ 104,673	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 104,673
Clearings		$ (104,673)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (104,673)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001470	Farm Tap Phase III	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	PRE-10005	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/05/2023	Description	2023 - Only NW and SW are the only areas with remaining farm taps. Both regions will attempt to do 10 taps in 2023, and will do additional taps if there is funding available.
Estimated In-Service Date	12/15/2023		
Justification	Replace the fisher 627 and domestic regulators every 3 years instead of checking lockup (mechanical condition)		
Alternatives Considered	The purpose of this project is to modify farm taps that are not able to be inspected . In order to complete all of the necessary modifications in 10 years, we would need to rebuild 115 farm taps/year, with 100% being completed in the first 6 years. The inspection policy will be performance based and located in the DIMP. Some of the farm taps should be consolidated and a regulator station built for the new distribution system.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001470 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,558	$ 3,643	$ 2,668	$ 711	$ 594	$ 478	$ 427	$ 14,079
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 101	$ 269	$ 384	$ 446	$ 472	$ 493	$ 510	$ 2,674
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 22	$ 59	$ 84	$ 97	$ 103	$ 108	$ 112	$ 584
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,618	$ 12,455	$ 10,000	$ -	$ -	$ -	$ -	$ 37,073
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,388	$ 3,531	$ 2,587	$ 689	$ 576	$ 463	$ 413	$ 13,648
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 207	$ 274	$ 341	$ 408	$ 341	$ 274	$ 245	$ 2,091
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 266	$ 352	$ 437	$ 523	$ 437	$ 352	$ 314	$ 2,680
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,750	$ 15,875	$ 8,611	$ -	$ -	$ -	$ -	$ 56,235
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,280	$ 4,339	$ 5,397	$ 6,455	$ 5,397	$ 4,339	$ 3,873	$ 33,081
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 822	$ 411	$ 223	$ -	$ -	$ -	$ -	$ 1,456
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,971	$ 985	$ 534	$ -	$ -	$ -	$ -	$ 3,490
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 63,982	$ 42,193	$ 31,266	$ 9,329	$ 7,921	$ 6,506	$ 5,894	$ 167,092
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (167,092)	$ (167,092)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 63,982	$ 42,193	$ 31,266	$ 9,329	$ 7,921	$ 6,506	$ (161,198)	$ -

Cost Year 02	Investment 601001470	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,079	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,079
7500015	Capitalized AFUDC Debt	$ 2,674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,674
7100015	Capitalized AFUDC Equity	$ 584	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 584
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 37,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,073
6790324	Engineering &Supervisory Allocation	$ 13,648	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,648
6790320	Fleet Allocation	$ 2,091	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,091
6790315	I&D Allocated to Capital	$ 2,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,680
6400100	Mat & Supp - Outside Material Purchases	$ 56,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,235
R6010000	SLR Straight Time Blended Labor	$ 33,081	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,081
6790322	Small Tools Allocation	$ 1,456	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,456
6790321	Stores Allocation	$ 3,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,490
Cost Sum		$ 167,092	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167,092
Clearings		$ (167,092)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (167,092)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 601001470	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 14,079	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,079
7500015	Capitalized AFUDC Debt	$ 2,674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,674
7100015	Capitalized AFUDC Equity	$ 584	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 584
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 37,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,073
6790324	Engineering &Supervisory Allocation	$ 13,648	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,648
6790320	Fleet Allocation	$ 2,091	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,091
6790315	I&D Allocated to Capital	$ 2,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,680
6400100	Mat & Supp - Outside Material Purchases	$ 56,235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,235
R6010000	SLR Straight Time Blended Labor	$ 33,081	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,081
6790322	Small Tools Allocation	$ 1,456	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,456
6790321	Stores Allocation	$ 3,490	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,490
Cost Sum		$ 167,092	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167,092
Clearings		$ (167,092)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (167,092)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	605001486	CLO - Portales Main Line Phase II Bare Main Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Portales	ENM	PRE-09985	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/05/2023	Description	Retire/Replace 9,800 feet of 5-inch steel Bare Main with 9,800 feet of 6-inch FBE steel main.
Estimated In-Service Date	08/31/2023		
Justification	The Portales VHP has 1.85 miles of 5in bare pipe that is catholically unprotected. The purpose of this project is to replace the 5in pipe with 6in FBE coated pipe and place it under cathodic protection.		
Alternatives Considered	Continue to execute accelerated cathodic protection routines of installing sacrificial anodes to protect the bare main. Also continue to execute cathodic closed interval surveys of the bare main systems quarterly instead of the standard required yearly routine.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 605001486 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,839	$ 3,520	$ -	$ -	$ -	$ -	$ -	$ 25,359
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 389	$ 839	$ -	$ -	$ -	$ -	$ -	$ 1,228
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 85	$ 183	$ -	$ -	$ -	$ -	$ -	$ 268
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 120,550	$ 29,500	$ -	$ -	$ -	$ -	$ -	$ 150,050
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,169	$ 3,412	$ -	$ -	$ -	$ -	$ -	$ 24,581
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 377	$ 156	$ -	$ -	$ -	$ -	$ -	$ 533
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 483	$ 200	$ -	$ -	$ -	$ -	$ -	$ 683
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,950	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,950
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,500	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,500
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,614	$ 850	$ -	$ -	$ -	$ -	$ -	$ 2,464
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,348	$ 1,614	$ -	$ -	$ -	$ -	$ -	$ 5,962
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,346	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,346
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,224	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,224
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 245,873	$ 40,274	$ -	$ -	$ -	$ -	$ -	$ 286,148
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (286,148)	$ -	$ -	$ -	$ -	$ (286,148)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 245,873	$ 40,274	$ (286,148)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 605001486	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 25,359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,359
7500015	Capitalized AFUDC Debt	$ 1,228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,228
7100015	Capitalized AFUDC Equity	$ 268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 268
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 150,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,050
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 24,581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,581
6790320	Fleet Allocation	$ 533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 683
6400100	Mat & Supp - Outside Material Purchases	$ 51,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,950
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ 18,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,500
R6010010	SLR Overtime Blended Labor	$ 2,464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,464
R6010000	SLR Straight Time Blended Labor	$ 5,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,962
6790322	Small Tools Allocation	$ 1,346	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,346
6790321	Stores Allocation	$ 3,224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,224
Cost Sum		$ 286,148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 286,148
Clearings		$ (286,148)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (286,148)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 605001486	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 25,359	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,359
7500015	Capitalized AFUDC Debt	$ 1,228	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,228
7100015	Capitalized AFUDC Equity	$ 268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 268
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 150,050	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,050
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 24,581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,581
6790320	Fleet Allocation	$ 533	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 533
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 683	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 683
6400100	Mat & Supp - Outside Material Purchases	$ 51,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,950
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ 18,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,500
R6010010	SLR Overtime Blended Labor	$ 2,464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,464
R6010000	SLR Straight Time Blended Labor	$ 5,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,962
6790322	Small Tools Allocation	$ 1,346	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,346
6790321	Stores Allocation	$ 3,224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,224
Cost Sum		$ 286,148	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 286,148
Clearings		$ (286,148)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (286,148)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001490	23 ABQ X-Trube Project Ph1	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-09969	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	03/27/2023	Description: Replace 200 Xtrube (DC/Xtrube) steel services with ½" or 1" PE. Some locations may require street crossings by bore. Project Boundaries: East of Wyoming Blvd NE South of Montgomery Blvd NE North of I-40 West of Louisiana Blvd ENV 1, ROW 1, City of Albuquerque
Estimated In-Service Date	11/30/2023	
Justification	X-trube services have been identified within the distribution integrity management program with a higher relative risk as compared with other assets within NMGC's distribution system. This project is to replace x-trube services which contain thin wall tubing and a dresser coupling. Replace service with PE and add an EFV	
Alternatives Considered	Continue to perform accelerated leak surveys every 30 months and replace the services as they are found to leak.	

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001490 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 2,799	$ 21,995	$ 29,557	$ 28,807	$ 31,130	$ 30,799	$ 10,952	$ -	$ -	$ -	$ 156,039
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 1,678	$ 2,715	$ 3,779	$ 4,879	$ 5,625	$ -	$ -	$ -	$ 18,677
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 367	$ 593	$ 826	$ 1,066	$ 1,229	$ -	$ -	$ -	$ 4,079
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 130,937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,937
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 40,000	$ 63,650	$ 225,000	$ 217,000	$ 238,000	$ 235,000	$ 54,782	$ -	$ -	$ -	$ 1,073,432
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 1,754	$ 24,899	$ 28,650	$ 27,923	$ 30,175	$ 29,855	$ 10,617	$ -	$ -	$ -	$ 153,873
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 1,551	$ 1,770	$ 1,770	$ 1,770	$ 1,770	$ 1,770	$ -	$ -	$ -	$ 10,399
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ 2,854	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,854
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 88	$ 1,958	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ 2,268	$ -	$ -	$ -	$ 13,387
6010210	Labor Non-Exempt - Straight Time	$ -	$ -	$ -	$ -	$ 270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 270
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 18,662	$ 1,154	$ 15,000	$ 16,157	$ 16,250	$ 16,250	$ 16,250	$ -	$ -	$ -	$ 99,723
6400510	Mat & Supp - Small Tools	$ -	$ -	$ -	$ -	$ 111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ 845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 845
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 3,281	$ 8,000	$ 8,000	$ 8,000	$ 8,000	$ 8,000	$ -	$ -	$ -	$ 43,281
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 7,288	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ 20,000	$ -	$ -	$ -	$ 107,288
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 384	$ 127	$ 389	$ 418	$ 421	$ 421	$ 421	$ -	$ -	$ -	$ 2,581
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,121	$ 140	$ 931	$ 1,003	$ 1,009	$ 1,009	$ 1,009	$ -	$ -	$ -	$ 6,220
Cost Sum		$ -	$ -	$ -	$ 64,808	$ 261,058	$ 333,609	$ 326,654	$ 353,628	$ 351,316	$ 132,923	$ -	$ -	$ -	$ 1,823,995
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,823,995)	$ -	$ (1,823,995)
Project Net		$ -	$ -	$ -	$ 64,808	$ 261,058	$ 333,609	$ 326,654	$ 353,628	$ 351,316	$ 132,923	$ -	$ (1,823,995)	$ -	$ -

Cost Year 02	Investment 610001490	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 156,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 156,039
7500015	Capitalized AFUDC Debt	$ 18,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,677
7100015	Capitalized AFUDC Equity	$ 4,079	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,079
6100080	Consultants - Other	$ 130,937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,937
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,073,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,073,432
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 153,873	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,873
6790320	Fleet Allocation	$ 10,399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,399
C6020000	Fringe Adder	$ 2,854	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,854
6790315	I&D Allocated to Capital	$ 13,387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,387
6010210	Labor Non-Exempt - Straight Time	$ 270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 270
6401000	Mat & Supp - Inventory Issue	$ 99,723	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99,723
6400510	Mat & Supp - Small Tools	$ 111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111
C6900040	Payroll Tax Adder	$ 845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 845
R6010010	SLR Overtime Blended Labor	$ 43,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,281
R6010000	SLR Straight Time Blended Labor	$ 107,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,288
6790322	Small Tools Allocation	$ 2,581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,581
6790321	Stores Allocation	$ 6,220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,220
Cost Sum		$ 1,823,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,823,995
Clearings		$ (1,823,995)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,823,995)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 610001490	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 156,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 156,039
7500015	Capitalized AFUDC Debt	$ 18,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,677
7100015	Capitalized AFUDC Equity	$ 4,079	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,079
6100080	Consultants - Other	$ 130,937	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,937
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,073,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,073,432
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 153,873	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 153,873
6790320	Fleet Allocation	$ 10,399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,399
C6020000	Fringe Adder	$ 2,854	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,854
6790315	I&D Allocated to Capital	$ 13,387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,387
6010210	Labor Non-Exempt - Straight Time	$ 270	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 270
6401000	Mat & Supp - Inventory Issue	$ 99,723	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99,723
6400510	Mat & Supp - Small Tools	$ 111	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111
C6900040	Payroll Tax Adder	$ 845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 845
R6010010	SLR Overtime Blended Labor	$ 43,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,281
R6010000	SLR Straight Time Blended Labor	$ 107,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,288
6790322	Small Tools Allocation	$ 2,581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,581
6790321	Stores Allocation	$ 6,220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,220
Cost Sum		$ 1,823,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,823,995
Clearings		$ (1,823,995)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,823,995)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	620001500	ROS - Lake Arthur PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	SENM	PRE-09929	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	03/27/2023	Description	Retire 19,800 feet of 2-inch PVC main and replace with 16,640 feet of 2-inch PE main. Also replace 6 existing 1-inch services with 6 1-inch PE services.
Estimated In-Service Date	06/30/2023		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620001500 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 4,157	$ -	$ 650	$ 13,701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,508
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 32	$ 64	$ 67	$ 407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 570
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 70	$ 141	$ 152	$ 89	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 1,664	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,664
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 116,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116,165
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 4,597	$ -	$ 736	$ 13,281	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,614
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 429
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ 230	$ -	$ 37	$ 550	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 816
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ 27,710	$ -	$ 2,672	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,382
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ 1,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,460
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,724
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 4,064	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,064
6790322	Small Tools Allocation	$ -	$ -	$ 2,085	$ -	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,379
6790321	Stores Allocation	$ -	$ -	$ 1,163	$ -	$ 324	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,487
Cost Sum		$ -	$ -	$ 40,043	$ 204	$ 6,597	$ 152,870	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199,714
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (199,714)	$ -	$ -	$ -	$ -	$ -	$ -	$ (199,714)
Project Net		$ -	$ -	$ 40,043	$ 204	$ 6,597	$ 152,870	$ (199,714)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 620001500	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,508
7500015	Capitalized AFUDC Debt	$ 570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 570
7100015	Capitalized AFUDC Equity	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
6100080	Consultants - Other	$ 1,664	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,664
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 116,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116,165
6790324	Engineering &Supervisory Allocation	$ 18,614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,614
6790320	Fleet Allocation	$ 429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 429
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 816	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 816
6401000	Mat & Supp - Inventory Issue	$ 30,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,382
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ 1,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,460
R6010010	SLR Overtime Blended Labor	$ 2,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,724
R6010000	SLR Straight Time Blended Labor	$ 4,064	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,064
6790322	Small Tools Allocation	$ 2,379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,379
6790321	Stores Allocation	$ 1,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,487
Cost Sum		$ 199,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199,714
Clearings		$ (199,714)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (199,714)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 620001500	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,508	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,508
7500015	Capitalized AFUDC Debt	$ 570	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 570
7100015	Capitalized AFUDC Equity	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 452
6100080	Consultants - Other	$ 1,664	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,664
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 116,165	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116,165
6790324	Engineering &Supervisory Allocation	$ 18,614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,614
6790320	Fleet Allocation	$ 429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 429
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 816	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 816
6401000	Mat & Supp - Inventory Issue	$ 30,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,382
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ 1,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,460
R6010010	SLR Overtime Blended Labor	$ 2,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,724
R6010000	SLR Straight Time Blended Labor	$ 4,064	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,064
6790322	Small Tools Allocation	$ 2,379	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,379
6790321	Stores Allocation	$ 1,487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,487
Cost Sum		$ 199,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 199,714
Clearings		$ (199,714)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (199,714)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	626001485	CLO - Tucumcari Main Line Phase II Bare Main Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clovis	ENM	PRE-09986	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	03/25/2024	Description	Retire/Replace 31,680 feet of 8-inch Bare Steel Main with 31,680 feet of new 8-inch FBE Steel Main. ENV 3, ROW 3 Percheron - Private ROW issues
Estimated In-Service Date	06/30/2024		
Justification	The Tucumcari Main Line VHP has 8 miles of 8in bare pipe that is catholically unprotected. The purpose of this project is to replace the bare pipe with 8in FBE coated pipe and place it under cathodic protection		
Alternatives Considered	Continue to execute accelerated cathodic protection routines of installing sacrificial anodes to protect the bare main. Also continue to execute cathodic closed interval surveys of the bare main systems quarterly instead of the standard required yearly routine.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 626001485 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,370	$ -	$ -	$ 29,370
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 485	$ 970	$ 970	$ 2,424
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20	$ 39	$ 39	$ 99
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 254,062	$ -	$ -	$ 254,062
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,859	$ -	$ -	$ 31,859
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315,795	$ 1,009	$ 1,009	$ 317,813
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315,795	$ 1,009	$ 1,009	$ 317,813

Cost Year 02	Investment 626001485	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 29,370	$ -	$ -	$ 60,308	$ 138,736	$ 70,588	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 299,001
7500015	Capitalized AFUDC Debt	$ 2,424	$ 1,020	$ 1,020	$ 2,175	$ 5,936	$ 9,836	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,411
7100015	Capitalized AFUDC Equity	$ 99	$ 325	$ 325	$ 692	$ 1,890	$ 3,131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,461
6100080	Consultants - Other	$ 254,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 254,062
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 506,995	$ 655,999	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,162,994
6790324	Engineering &Supervisory Allocation	$ 31,859	$ -	$ -	$ 63,136	$ 145,241	$ 73,898	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 314,134
6790320	Fleet Allocation	$ -	$ -	$ -	$ 935	$ 940	$ 935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,811
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 1,763	$ 1,772	$ 1,763	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,299
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 537,634	$ 777,628	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,315,262
6790210	Permitting	$ -	$ -	$ -	$ 2,719	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,719
6710050	Rent - Right of way	$ -	$ -	$ -	$ 1,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,090
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 3,959	$ 3,959	$ 3,959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,877
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 15,526	$ 15,626	$ 15,526	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,678
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 16,183	$ 23,407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,589
6790321	Stores Allocation	$ -	$ -	$ -	$ 31,568	$ 45,659	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,227
Cost Sum		$ 317,813	$ 1,345	$ 1,345	$ 737,688	$ 1,667,789	$ 835,636	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,561,615
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (3,561,615)	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,561,615)
Project Net		$ 317,813	$ 1,345	$ 1,345	$ 737,688	$ 1,667,789	$ 835,636	$ (3,561,615)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 626001485	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 299,001	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 299,001
7500015	Capitalized AFUDC Debt	$ 22,411	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,411
7100015	Capitalized AFUDC Equity	$ 6,461	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,461
6100080	Consultants - Other	$ 254,062	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 254,062
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,162,994	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,162,994
6790324	Engineering &Supervisory Allocation	$ 314,134	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 314,134
6790320	Fleet Allocation	$ 2,811	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,811
6790315	I&D Allocated to Capital	$ 5,299	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,299
6400100	Mat & Supp - Outside Material Purchases	$ 1,315,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,315,262
6790210	Permitting	$ 2,719	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,719
6710050	Rent - Right of way	$ 1,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,090
R6010010	SLR Overtime Blended Labor	$ 11,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,877
R6010000	SLR Straight Time Blended Labor	$ 46,678	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,678
6790322	Small Tools Allocation	$ 39,589	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,589
6790321	Stores Allocation	$ 77,227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,227
Cost Sum		$ 3,561,615	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,561,615
Clearings		$ (3,561,615)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,561,615)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	627000581	LOV - Eastern Line PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Lovington	SENM	PRE-08093	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/08/2024	Description	Replace 50,100 feet of existing PVC Gas Main within the Eastern Line in Lovington. Pipe has major limitations in ability to repair due to material. ENV 3, ROW 3 Permitting
Estimated In-Service Date	09/30/2024		
Justification	The PVC pipe is located in a Class 2 area and has a history of leaks, with limited repair capability. Existing PVC does not contiain tracer wire for proper locates. Replacing with PE will extend the system life and limit maintenance requirements		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 627000581 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,938	$ -	$ -	$ 12,938
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 214	$ 427	$ 427	$ 1,068
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9	$ 17	$ 17	$ 43
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111,924	$ -	$ -	$ 111,924
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,035	$ -	$ -	$ 14,035
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 139,120	$ 444	$ 444	$ 140,009
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 139,120	$ 444	$ 444	$ 140,009

Cost Year 02	Investment 627000581	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 12,938	$ -	$ -	$ -	$ 12,604	$ 29,226	$ 20,003	$ 28,384	$ 27,305	$ -	$ -	$ -	$ -	$ 130,461
7500015	Capitalized AFUDC Debt	$ 1,068	$ 449	$ 449	$ 449	$ 686	$ 1,470	$ 2,386	$ 3,276	$ 4,297	$ -	$ -	$ -	$ -	$ 14,531
7100015	Capitalized AFUDC Equity	$ 43	$ 143	$ 143	$ 143	$ 218	$ 468	$ 760	$ 1,043	$ 1,368	$ -	$ -	$ -	$ -	$ 4,329
6100080	Consultants - Other	$ 111,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111,924
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 32,075	$ 135,383	$ 175,793	$ 255,987	$ 255,987	$ -	$ -	$ -	$ -	$ 855,225
6790324	Engineering &Supervisory Allocation	$ 14,035	$ -	$ -	$ -	$ 13,195	$ 30,596	$ 20,941	$ 29,715	$ 28,586	$ -	$ -	$ -	$ -	$ 137,068
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 255	$ 750	$ 750	$ 750	$ 255	$ -	$ -	$ -	$ -	$ 2,760
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 480	$ 1,414	$ 1,414	$ 1,414	$ 480	$ -	$ -	$ -	$ -	$ 5,204
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 53,550	$ 124,903	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 178,453
6790210	Permitting	$ -	$ -	$ -	$ -	$ 25,562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,562
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ 2,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,506
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,118	$ 5,242	$ 5,242	$ 5,242	$ 1,118	$ -	$ -	$ -	$ -	$ 17,962
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 4,190	$ 10,385	$ 10,385	$ 10,385	$ 4,190	$ -	$ -	$ -	$ -	$ 39,535
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 1,612	$ 3,760	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,371
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 3,144	$ 7,334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,478
Cost Sum		$ 140,009	$ 593	$ 593	$ 593	$ 151,195	$ 350,930	$ 237,675	$ 336,196	$ 323,586	$ -	$ -	$ -	$ -	$ 1,541,369
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,541,369)	$ -	$ -	$ -	$ (1,541,369)
Project Net		$ 140,009	$ 593	$ 593	$ 593	$ 151,195	$ 350,930	$ 237,675	$ 336,196	$ 323,586	$ (1,541,369)	$ -	$ -	$ -	$ -

Cost Year 03	Investment 627000581	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 130,461	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 130,461
7500015	Capitalized AFUDC Debt	$ 14,531	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,531
7100015	Capitalized AFUDC Equity	$ 4,329	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,329
6100080	Consultants - Other	$ 111,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 111,924
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 855,225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 855,225
6790324	Engineering &Supervisory Allocation	$ 137,068	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 137,068
6790320	Fleet Allocation	$ 2,760	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,760
6790315	I&D Allocated to Capital	$ 5,204	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,204
6400100	Mat & Supp - Outside Material Purchases	$ 178,453	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 178,453
6790210	Permitting	$ 25,562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,562
6710050	Rent - Right of way	$ 2,506	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,506
R6010010	SLR Overtime Blended Labor	$ 17,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,962
R6010000	SLR Straight Time Blended Labor	$ 39,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,535
6790322	Small Tools Allocation	$ 5,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,371
6790321	Stores Allocation	$ 10,478	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,478
Cost Sum		$ 1,541,369	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,541,369
Clearings		$ (1,541,369)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,541,369)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629000995	ROS-East Grand Plains PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	PRE-08922	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/05/2023	Description	Replace/retire 42,273 feet of 2-inch PVC and install 42,273 feet of 2-inch PE. Also replace 25 1-inch services.
Estimated In-Service Date	10/31/2023		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629000995 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 12,392	$ 195	$ -	$ -	$ 3,653	$ 18,149	$ 17,081	$ -	$ -	$ -	$ 51,470
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 87	$ 173	$ 397	$ 397	$ 463	$ 849	$ -	$ -	$ -	$ -	$ 2,368
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 193	$ 390	$ 87	$ 87	$ 101	$ 185	$ -	$ -	$ -	$ -	$ 1,043
6100080	Consultants - Other	$ -	$ -	$ -	$ 2,341	$ 900	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,241
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,200	$ 155,249	$ 155,100	$ -	$ -	$ -	$ 324,549
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 7,765	$ 221	$ -	$ -	$ 3,541	$ 17,593	$ 16,557	$ -	$ -	$ -	$ 45,676
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 604	$ 604	$ -	$ -	$ -	$ -	$ 1,207
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 388	$ 11	$ -	$ -	$ 774	$ 774	$ -	$ -	$ -	$ -	$ 1,947
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 80,275	$ 399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,674
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,422	$ -	$ -	$ -	$ -	$ -	$ 9,422
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,000	$ 3,000	$ -	$ -	$ -	$ -	$ 6,000
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,552	$ 6,552	$ -	$ -	$ -	$ -	$ 13,104
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 1,654	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,698
6790321	Stores Allocation	$ -	$ -	$ -	$ 4,820	$ 48	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,869
Cost Sum		$ -	$ -	$ -	$ 109,916	$ 2,381	$ 484	$ 484	$ 42,311	$ 202,955	$ 188,738	$ -	$ -	$ -	$ 547,268
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (547,268)	$ -	$ -	$ (547,268)
Project Net		$ -	$ -	$ -	$ 109,916	$ 2,381	$ 484	$ 484	$ 42,311	$ 202,955	$ 188,738	$ (547,268)	$ -	$ -	$ -

Cost Year 02	Investment 629000995	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 51,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,470
7500015	Capitalized AFUDC Debt	$ 2,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,368
7100015	Capitalized AFUDC Equity	$ 1,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,043
6100080	Consultants - Other	$ 3,241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,241
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 324,549	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 324,549
6790324	Engineering &Supervisory Allocation	$ 45,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,676
6790320	Fleet Allocation	$ 1,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,207
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,947	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,947
6401000	Mat & Supp - Inventory Issue	$ 80,674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,674
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ 9,422	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,422
R6010010	SLR Overtime Blended Labor	$ 6,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,000
R6010000	SLR Straight Time Blended Labor	$ 13,104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,104
6790322	Small Tools Allocation	$ 1,698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,698
6790321	Stores Allocation	$ 4,869	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,869
Cost Sum		$ 547,268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 547,268
Clearings		$ (547,268)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (547,268)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629000995	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 51,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,470
7500015	Capitalized AFUDC Debt	$ 2,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,368
7100015	Capitalized AFUDC Equity	$ 1,043	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,043
6100080	Consultants - Other	$ 3,241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,241
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 324,549	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 324,549
6790324	Engineering &Supervisory Allocation	$ 45,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,676
6790320	Fleet Allocation	$ 1,207	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,207
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,947	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,947
6401000	Mat & Supp - Inventory Issue	$ 80,674	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 80,674
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ 9,422	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,422
R6010010	SLR Overtime Blended Labor	$ 6,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,000
R6010000	SLR Straight Time Blended Labor	$ 13,104	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,104
6790322	Small Tools Allocation	$ 1,698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,698
6790321	Stores Allocation	$ 4,869	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,869
Cost Sum		$ 547,268	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 547,268
Clearings		$ (547,268)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (547,268)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629001492	ROS - West Morgan & Old Dexter Hwy PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	PRE-10036	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	08/07/2023	Description	Retire 49,843 feet of 2-inch PVC main and replace with 43,580 feet of 2-inch PE main. Also replace 2 existing 1-inch services with 2 1-inch PE services.
Estimated In-Service Date	09/30/2023		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629001492 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 1,678	$ 6,268	$ -	$ 18,664	$ 21,936	$ 397	$ -	$ -	$ -	$ -	$ 48,942
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 12	$ 74	$ 283	$ 613	$ 1,327	$ 1,719	$ -	$ -	$ -	$ -	$ 4,029
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 26	$ 166	$ 62	$ 134	$ 290	$ 376	$ -	$ -	$ -	$ -	$ 1,053
6100080	Consultants - Other	$ -	$ -	$ -	$ 360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 360
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 129,607	$ 193,807	$ -	$ -	$ -	$ -	$ -	$ 323,414
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 1,051	$ 7,095	$ -	$ 18,091	$ 21,264	$ 385	$ -	$ -	$ -	$ -	$ 47,886
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 512	$ 340	$ -	$ -	$ -	$ -	$ -	$ 852
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 53	$ 355	$ -	$ 657	$ 436	$ -	$ -	$ -	$ -	$ -	$ 1,500
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 8,347	$ 41,785	$ -	$ 11,902	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,034
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,552	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,552
6790230	Postage, Shipping and Courier	$ -	$ -	$ -	$ 2,477	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,477
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,606	$ -	$ -	$ -	$ -	$ 3,606
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,918	$ 1,945	$ -	$ -	$ -	$ -	$ -	$ 4,863
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,187	$ 3,438	$ -	$ -	$ -	$ -	$ -	$ 8,625
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 172	$ 4,607	$ -	$ 308	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,087
6790321	Stores Allocation	$ -	$ -	$ -	$ 501	$ 5,064	$ -	$ 739	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,304
Cost Sum		$ -	$ -	$ -	$ 14,676	$ 65,413	$ 345	$ 208,884	$ 244,783	$ 6,483	$ -	$ -	$ -	$ -	$ 540,585
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (540,585)	$ -	$ -	$ -	$ (540,585)
Project Net		$ -	$ -	$ -	$ 14,676	$ 65,413	$ 345	$ 208,884	$ 244,783	$ 6,483	$ (540,585)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 629001492	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 48,942	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,942
7500015	Capitalized AFUDC Debt	$ 4,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,029
7100015	Capitalized AFUDC Equity	$ 1,053	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,053
6100080	Consultants - Other	$ 360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 360
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 323,414	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 323,414
6790324	Engineering &Supervisory Allocation	$ 47,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,886
6790320	Fleet Allocation	$ 852	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 852
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
6401000	Mat & Supp - Inventory Issue	$ 62,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,034
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ 19,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,552
6790230	Postage, Shipping and Courier	$ 2,477	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,477
6710050	Rent - Right of way	$ 3,606	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,606
R6010010	SLR Overtime Blended Labor	$ 4,863	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,863
R6010000	SLR Straight Time Blended Labor	$ 8,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,625
6790322	Small Tools Allocation	$ 5,087	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,087
6790321	Stores Allocation	$ 6,304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,304
Cost Sum		$ 540,585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 540,585
Clearings		$ (540,585)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (540,585)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629001492	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 48,942	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,942
7500015	Capitalized AFUDC Debt	$ 4,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,029
7100015	Capitalized AFUDC Equity	$ 1,053	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,053
6100080	Consultants - Other	$ 360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 360
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 323,414	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 323,414
6790324	Engineering &Supervisory Allocation	$ 47,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,886
6790320	Fleet Allocation	$ 852	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 852
C6020000	Fringe Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ 1,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,500
6401000	Mat & Supp - Inventory Issue	$ 62,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62,034
C6900040	Payroll Tax Adder	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ 19,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,552
6790230	Postage, Shipping and Courier	$ 2,477	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,477
6710050	Rent - Right of way	$ 3,606	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,606
R6010010	SLR Overtime Blended Labor	$ 4,863	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,863
R6010000	SLR Straight Time Blended Labor	$ 8,625	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,625
6790322	Small Tools Allocation	$ 5,087	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,087
6790321	Stores Allocation	$ 6,304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,304
Cost Sum		$ 540,585	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 540,585
Clearings		$ (540,585)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (540,585)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629001497	ROS - Old Dexter & Old Chicksaw/Cherokee & Ojibwa PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	PRE-10035	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	05/08/2023	Description	Retire 15,000 feet of 2-inch PVC main and replace with 21,590 feet of 2-inch PE main. Also replace 16 existing 1-inch services with 16 1-inch PE services.
Estimated In-Service Date	08/31/2023		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629001497 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 3,260	$ 12,199	$ 11,619	$ -	$ -	$ -	$ -	$ -	$ 27,078
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 60	$ 337	$ 759	$ -	$ -	$ -	$ -	$ -	$ 1,156
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 13	$ 74	$ 166	$ -	$ -	$ -	$ -	$ -	$ 252
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 75,225	$ 105,501	$ -	$ -	$ -	$ -	$ -	$ 180,726
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 3,160	$ 11,825	$ 11,262	$ -	$ -	$ -	$ -	$ -	$ 26,247
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 427	$ 640	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,067
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 547	$ 821	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,368
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 10,577	$ 24,774	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,351
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 8,910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,910
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ 3,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,090
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,431	$ 3,647	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,078
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 4,322	$ 6,485	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,807
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 274	$ 642	$ -	$ -	$ -	$ -	$ -	$ -	$ 916
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 656	$ 1,538	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,194
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 37,726	$ 138,207	$ 129,306	$ -	$ -	$ -	$ -	$ -	$ 305,239
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (305,239)	$ -	$ -	$ -	$ -	$ (305,239)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 37,726	$ 138,207	$ 129,306	$ (305,239)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 629001497	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 27,078	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,078
7500015	Capitalized AFUDC Debt	$ 1,156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,156
7100015	Capitalized AFUDC Equity	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 180,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180,726
6790324	Engineering &Supervisory Allocation	$ 26,247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,247
6790320	Fleet Allocation	$ 1,067	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,067
6790315	I&D Allocated to Capital	$ 1,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,368
6400100	Mat & Supp - Outside Material Purchases	$ 35,351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,351
6790210	Permitting	$ 8,910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,910
6710050	Rent - Right of way	$ 3,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,090
R6010010	SLR Overtime Blended Labor	$ 6,078	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,078
R6010000	SLR Straight Time Blended Labor	$ 10,807	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,807
6790322	Small Tools Allocation	$ 916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 916
6790321	Stores Allocation	$ 2,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,194
Cost Sum		$ 305,239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 305,239
Clearings		$ (305,239)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (305,239)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629001497	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 27,078	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,078
7500015	Capitalized AFUDC Debt	$ 1,156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,156
7100015	Capitalized AFUDC Equity	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 180,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180,726
6790324	Engineering &Supervisory Allocation	$ 26,247	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,247
6790320	Fleet Allocation	$ 1,067	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,067
6790315	I&D Allocated to Capital	$ 1,368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,368
6400100	Mat & Supp - Outside Material Purchases	$ 35,351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,351
6790210	Permitting	$ 8,910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,910
6710050	Rent - Right of way	$ 3,090	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,090
R6010010	SLR Overtime Blended Labor	$ 6,078	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,078
R6010000	SLR Straight Time Blended Labor	$ 10,807	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,807
6790322	Small Tools Allocation	$ 916	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 916
6790321	Stores Allocation	$ 2,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,194
Cost Sum		$ 305,239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 305,239
Clearings		$ (305,239)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (305,239)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629001869	ROS - Bare Main Replacement Shawnee & Cherokee	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	PRE-09931	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	02/20/2023	Description	Retire/Replace 14,300 feet of 2-inch Bare Main with 14,300 feet of 2-inch PE Main. Also replace 6 existing 1-inch services with new 1-inch PE services.
Estimated In-Service Date	06/30/2023		
Justification	Bare main has been identified as a risk, due to the difficulty of providing adequate cathodic protection.		
Alternatives Considered	Continue to execute accelerated cathodic protection routines of installing sacrificial anodes to protect the bare main. Also continue to execute cathodic closed interval surveys of the bare main systems quarterly instead of the standard required yearly routine.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629001869 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 5,880	$ 340	$ 635	$ 1,825	$ 18,121	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,800
7500015	Capitalized AFUDC Debt	$ -	$ 80	$ 94	$ 102	$ 119	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
7100015	Capitalized AFUDC Equity	$ -	$ 62	$ 210	$ 226	$ 267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 765
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 164,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 164,129
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 4,751	$ 376	$ 398	$ 2,066	$ 17,565	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,156
6790320	Fleet Allocation	$ -	$ -	$ 165	$ 105	$ 1,043	$ 26	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,339
C6020000	Fringe Adder	$ -	$ -	$ 375	$ 288	$ 2,137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,800
6790315	I&D Allocated to Capital	$ -	$ 238	$ 112	$ 92	$ 638	$ 34	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,113
6401000	Mat & Supp - Inventory Issue	$ -	$ 39,200	$ 348	$ 2,792	$ 1,482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,822
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
C6900040	Payroll Tax Adder	$ -	$ -	$ 111	$ 85	$ 633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 830
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 247	$ 146	$ 1,337	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,730
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 1,141	$ 920	$ 6,578	$ 414	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,053
6790322	Small Tools Allocation	$ -	$ 3,013	$ 30	$ 58	$ 163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,263
6790321	Stores Allocation	$ -	$ 4,779	$ 16	$ 168	$ 180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,143
Cost Sum		$ -	$ 58,003	$ 3,608	$ 6,013	$ 18,469	$ 200,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 286,382
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (286,382)	$ -	$ -	$ -	$ -	$ -	$ -	$ (286,382)
Project Net		$ -	$ 58,003	$ 3,608	$ 6,013	$ 18,469	$ 200,288	$ (286,382)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 629001869	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,800
7500015	Capitalized AFUDC Debt	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
7100015	Capitalized AFUDC Equity	$ 765	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 765
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 164,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 164,129
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 25,156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,156
6790320	Fleet Allocation	$ 1,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,339
C6020000	Fringe Adder	$ 2,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,800
6790315	I&D Allocated to Capital	$ 1,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,113
6401000	Mat & Supp - Inventory Issue	$ 43,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,822
6400100	Mat & Supp - Outside Material Purchases	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
C6900040	Payroll Tax Adder	$ 830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 830
R6010010	SLR Overtime Blended Labor	$ 1,730	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,730
R6010000	SLR Straight Time Blended Labor	$ 9,053	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,053
6790322	Small Tools Allocation	$ 3,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,263
6790321	Stores Allocation	$ 5,143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,143
Cost Sum		$ 286,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 286,382
Clearings		$ (286,382)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (286,382)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment 629001869	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 26,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,800
7500015	Capitalized AFUDC Debt	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 395
7100015	Capitalized AFUDC Equity	$ 765	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 765
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 164,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 164,129
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 25,156	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,156
6790320	Fleet Allocation	$ 1,339	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,339
C6020000	Fringe Adder	$ 2,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,800
6790315	I&D Allocated to Capital	$ 1,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,113
6401000	Mat & Supp - Inventory Issue	$ 43,822	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,822
6400100	Mat & Supp - Outside Material Purchases	$ 44	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44
C6900040	Payroll Tax Adder	$ 830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 830
R6010010	SLR Overtime Blended Labor	$ 1,730	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,730
R6010000	SLR Straight Time Blended Labor	$ 9,053	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,053
6790322	Small Tools Allocation	$ 3,263	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,263
6790321	Stores Allocation	$ 5,143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,143
Cost Sum		$ 286,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 286,382
Clearings		$ (286,382)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (286,382)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T601002281	Erosion Mitigation	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	NMGC	NEW-15749	FP-NMG Transm Specifics-New	Literal

Project Information

Construction Start Date	04/01/2023	Description	Assess the condition of reported erosion issues on mainlines and propse mitigation methods for 2023-2029 projects. Prioritize the mitigations.
Estimated In-Service Date	08/31/2023		
Justification	NMGC must ensure adequate depth of cover on the pipeline and that the pipelines are properly protected from natural outside forces such as wind and rain. Many of the pipelines that run cross-country traverse arroyos and washes. The pipelines also may suffer from changes in run-off patterns from recent construction or land-use.		
Alternatives Considered	Backfill with dirt as a temporary mitigation and continue to monitor with patrols.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	No	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	Yes	Other – please provide explanation	No		

Cost Year 01 Investment T601002281 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 9,462	$ 5,506	$ 2,753	$ 680	$ -	$ -	$ -	$ -	$ -	$ 18,401
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 66	$ 394	$ 538	$ 598	$ -	$ -	$ -	$ -	$ -	$ 1,595
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 148	$ 86	$ 118	$ 131	$ -	$ -	$ -	$ -	$ -	$ 482
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ 63,080	$ 50,000	$ 25,000	$ 6,173	$ -	$ -	$ -	$ -	$ -	$ 144,253
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 10,711	$ 5,338	$ 2,669	$ 659	$ -	$ -	$ -	$ -	$ -	$ 19,376
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 536	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536
Cost Sum		$ -	$ -	$ -	$ -	$ 84,002	$ 61,323	$ 31,078	$ 8,241	$ -	$ -	$ -	$ -	$ -	$ 184,643
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (184,643)	$ -	$ -	$ -	$ -	$ (184,643)
Project Net		$ -	$ -	$ -	$ -	$ 84,002	$ 61,323	$ 31,078	$ 8,241	$ (184,643)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T601002281	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,401
7500015	Capitalized AFUDC Debt	$ 1,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,595
7100015	Capitalized AFUDC Equity	$ 482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482
6100040	Consultants - Engineering	$ 144,253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144,253
6790324	Engineering &Supervisory Allocation	$ 19,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,376
6790315	I&D Allocated to Capital	$ 536	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536
Cost Sum		$ 184,643	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 184,643
Clearings		$ (184,643)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (184,643)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T601002281	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 18,401	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,401
7500015	Capitalized AFUDC Debt	$ 1,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,595
7100015	Capitalized AFUDC Equity	$ 482	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 482
6100040	Consultants - Engineering	$ 144,253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 144,253
6790324	Engineering &Supervisory Allocation	$ 19,376	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,376
6790315	I&D Allocated to Capital	$ 536	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536
Cost Sum		$ 184,643	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 184,643
Clearings		$ (184,643)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (184,643)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T610001216**	Materials Verification Cutouts - Atrisco 12in	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	**METRO**	**PRE-09943**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date: 07/05/2023

Estimated In-Service Date: 11/30/2023

Description: The purpose of this project is to perform 5 cutouts on the Atrisco 12in ML between MP125.2 and MP135 to verify the material properties of the pipe to remain in compliance. If a cutout is performed at a MP, a cutout can count as two samples, assuming a 6 ft section including a girth weld is sent for testing. This work will take place in NMGC easement.
Joint 1390, 5380, 5400, 5460, 5500, 5700, 7730, 8860/8930, 10350/10370, 12930, 13720/13740, 16390/16400, 16880/17390/17400,

City of ABQ permits required and traffic control plans.

Work Order E 2344344

Justification: October 1, 2019 PHMSA passed new regulations requiring the material verification of any lines installed in HCA, Class 3,4 or piggable MCAs or anything that does not have a valid pressure test. About 600 miles of NMGC transmission pipe was installed prior to 7/1/1970 (pre-code) and thus does not have valid pressure records. NMGC will follow the sampling plan of 1 sample per mile as identified in the new regulation and perform cutouts. Destructive mechanical testing will be performed on the cutouts to determine: tensile strength, ultimate tensile strength, impact toughness, grade, wall thickness, carbon equivalency and chemical composition. The "material verification projects" will include the pipe cutout and replacement, and mechanical testing. 50% of the materials must be verified within 7 years and the remaining must be completed by 7/1/2034.

Alternatives Considered: PHMSA has required traceable verifiable and complete documentation to prove the materials are designed for the MAOP, what was purchased and what is installed. The alternatives to mechanical testing of cutouts are in-situ testing of the steel pipe when bell holes are open or using material verification ILI tools.
In-situ testing - not enough of the pipeline will be exposed via normal construction activity to get 1 sample per mile tested in the given timeframe. We will make an opportunistic dig program and use it as much as possible.
Material Verification ILI tools - The tools do not work in all diameters or in all pressures and the line must be ILI-able and you must have some records of the materials for the technology to make this a viable option. It will work for some of our lines but not all.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment T610001216 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 931	$ 3,476	$ 21,170	$ 5,229	$ 17,867	$ -	$ -	$ 48,673
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 17	$ 95	$ 531	$ 998	$ 1,403	$ -	$ -	$ 3,045
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 21	$ 116	$ 218	$ 306	$ -	$ -	$ 665
6100050	Consultants - Environmental	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,123	$ 8,400	$ -	$ -	$ -	$ -	$ 33,523
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,438	$ 12,875	$ 15,450	$ 12,875	$ -	$ -	$ 47,638
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 149,363	$ 29,873	$ 149,363	$ -	$ -	$ 328,598
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 903	$ 3,369	$ 20,521	$ 5,069	$ 17,319	$ -	$ -	$ 47,180
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,365	$ 137	$ -	$ -	$ -	$ 1,501
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,749	$ 175	$ -	$ -	$ -	$ 1,924
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,242	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,242
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,890	$ 589	$ -	$ -	$ -	$ 6,479
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,706	$ 1,571	$ -	$ -	$ -	$ 17,276
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 213	$ -	$ -	$ -	$ -	$ -	$ -	$ 213
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ 512
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 10,822	$ 38,521	$ 237,685	$ 59,309	$ 199,133	$ -	$ -	$ 545,469
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (545,469)	$ -	$ (545,469)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 10,822	$ 38,521	$ 237,685	$ 59,309	$ 199,133	$ (545,469)	$ -	$ -

Cost Year 02	Investment T610001216	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 48,673	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,673
7500015	Capitalized AFUDC Debt	$ 3,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,045
7100015	Capitalized AFUDC Equity	$ 665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 665
6100050	Consultants - Environmental	$ 33,523	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,523
6100080	Consultants - Other	$ 47,638	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,638
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 328,598	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328,598
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 47,180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,180
6790320	Fleet Allocation	$ 1,501	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,501
6790315	I&D Allocated to Capital	$ 1,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,924
6401000	Mat & Supp - Inventory Issue	$ 8,242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,242
R6010010	SLR Overtime Blended Labor	$ 6,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,479
R6010000	SLR Straight Time Blended Labor	$ 17,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,276
6790322	Small Tools Allocation	$ 213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 213
6790321	Stores Allocation	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512
Cost Sum		$ 545,469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 545,469
Clearings		$ (545,469)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (545,469)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T610001216	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 48,673	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,673
7500015	Capitalized AFUDC Debt	$ 3,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,045
7100015	Capitalized AFUDC Equity	$ 665	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 665
6100050	Consultants - Environmental	$ 33,523	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,523
6100080	Consultants - Other	$ 47,638	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,638
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 328,598	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 328,598
6030040	Empl Exp - Meals & Entertainment 50% Deducted	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 47,180	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,180
6790320	Fleet Allocation	$ 1,501	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,501
6790315	I&D Allocated to Capital	$ 1,924	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,924
6401000	Mat & Supp - Inventory Issue	$ 8,242	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,242
R6010010	SLR Overtime Blended Labor	$ 6,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,479
R6010000	SLR Straight Time Blended Labor	$ 17,276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,276
6790322	Small Tools Allocation	$ 213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 213
6790321	Stores Allocation	$ 512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 512
Cost Sum		$ 545,469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 545,469
Clearings		$ (545,469)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (545,469)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T660000950**	Questa ILI Retrofit	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	**NMGC**	**PRE-08830**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	05/03/2024	Description: 1/30/2023 Updated SOW for this work: Replace approximately 15 1.5D elbow with 3R elbows. Cut out 2 Mueller fittings and replace with straight pipe Remove and Build new block valve at the Rebuild Questa/Red River Take off. The block valve was installed NE of Questa and Red River Take off, along 525 rd. This site needs an exploratory dig to narrow down the SOW. Remove existing meter set, approve ground piping/fittings and install new meter set, regulator, and receiver station at Moly Mine. Molly Mine Station is prefabricated, pressure tested but disassembled at the SVC. Easement is in the works This project includes lowering the MAOP of the 4" Red River ML to 200 psig (12%SMYS) to make it distribution from Moly Mine to Red River BS (5 miles). ENV in progress, ROW In progress 4/14-Meeting in May in the field with Carson National Forest, working on finalizing cultural paperwork. 2/14 Forest Service sent a letter and an email. We have a draft response with all the information that was requested to go back to Forest Service by 2/18. Field meeting to be scheduled soon.. 1/5- Still waiting for the meeting but now there is snow 12/6-Waiting for a meeting with Rebecca/Brian and Forest Service in the field. Engineering needs to help keep it moving. Need a monitoring plan for cultural resources to be approved by Forest Service. 11/10- Forest Service will not call NMGC back. Pam (ROW)-working on plan of development, did it get sent? Getting detailed update -ENV-next step is an onsite meeting with Rebecca, Brian, and Forest Service - time of year can be tricky- Brian mitigation plan provisions. Adding ENV and ROW Scores: ENV = 5, 10% of budget ROW = 3, 5% of budget 2023
Estimated In-Service Date	01/31/2025	
Justification	NMGC prefers to access the transmission lines using ILI technology because more information can be obtained on the entire length of the pipeline, not just the HCAs.	
Alternatives Considered	Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.	

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660000950 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,001	$ -	$ -	$ -	$ 482	$ 715	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,198
7500015	Capitalized AFUDC Debt	$ -	$ 12	$ 13	$ 13	$ 13	$ 39	$ 60	$ 73	$ 73	$ 73	$ 73	$ 73	$ 73	$ 586
7100015	Capitalized AFUDC Equity	$ -	$ 9	$ 30	$ 30	$ 30	$ 9	$ 13	$ 16	$ 16	$ 16	$ 16	$ 16	$ 16	$ 215
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 4,381	$ 6,493	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,874
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ 809	$ -	$ -	$ -	$ 468	$ 693	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,969
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ 6,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,671
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Sum	$ -	$ 8,541	$ 43	$ 43	$ 43	$ 5,378	$ 7,974	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 22,553
Clearings	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net	$ -	$ 8,541	$ 43	$ 43	$ 43	$ 5,378	$ 7,974	$ 88	$ 88	$ 88	$ 88	$ 88	$ 88	$ 22,553

Cost Year 02	Investment T660000950	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,198	$ 656	$ 656	$ 646	$ 2,318	$ 15,438	$ 1,032	$ 2,497	$ 4,353	$ 16,917	$ 18,436	$ 8,415	$ 37	$ 73,600
7500015	Capitalized AFUDC Debt	$ 586	$ 40	$ 52	$ 64	$ 90	$ 256	$ 411	$ 444	$ 510	$ 706	$ 1,028	$ -	$ -	$ 4,187
7100015	Capitalized AFUDC Equity	$ 215	$ 26	$ 34	$ 42	$ 60	$ 170	$ 272	$ 294	$ 338	$ 468	$ 682	$ -	$ -	$ 2,601
6100040	Consultants - Engineering	$ -	$ 7,010	$ 7,010	$ 6,898	$ 24,760	$ 22,047	$ 11,023	$ 11,023	$ -	$ -	$ -	$ -	$ -	$ 89,772
6100080	Consultants - Other	$ 10,874	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,874
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,998	$ 165,265	$ 189,685	$ 88,008	$ -	$ 465,957
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,476	$ 3,476	$ 3,476	$ -	$ -	$ 10,428
6790324	Engineering &Supervisory Allocation	$ 1,969	$ 639	$ 639	$ 628	$ 2,256	$ 15,026	$ 1,004	$ 2,431	$ 4,236	$ 16,466	$ 17,943	$ 8,191	$ 36	$ 71,464
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 987	$ 1,262	$ 756	$ 239	$ 120	$ 25	$ 3,389
6790315	I&D Allocated to Capital	$ 40	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,207	$ 1,544	$ 925	$ 293	$ 146	$ 31	$ 4,187
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 124,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 124,554
6790210	Permitting	$ 6,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,671
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ 15,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,450
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,659	$ 4,568	$ 3,000	$ 800	$ 400	$ -	$ 12,427
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,000	$ 15,460	$ 9,000	$ 3,000	$ 1,500	$ 400	$ 41,360
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,890
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 6,869	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,869
Cost Sum		$ 22,553	$ 8,371	$ 8,391	$ 8,278	$ 29,484	$ 202,701	$ 13,742	$ 34,543	$ 58,745	$ 216,980	$ 235,582	$ 106,781	$ 530	$ 946,680
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ 22,553	$ 8,371	$ 8,391	$ 8,278	$ 29,484	$ 202,701	$ 13,742	$ 34,543	$ 58,745	$ 216,980	$ 235,582	$ 106,781	$ 530	$ 946,680

Cost Year 03	Investment T660000950	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 73,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,600
7500015	Capitalized AFUDC Debt	$ 4,187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,187
7100015	Capitalized AFUDC Equity	$ 2,601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,601
6100040	Consultants - Engineering	$ 89,772	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 89,772
6100080	Consultants - Other	$ 10,874	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,874
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 465,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 465,957
6030080	Empl Exp - Travel and Lodging	$ 10,428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,428
6790324	Engineering &Supervisory Allocation	$ 71,464	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 71,464
6790320	Fleet Allocation	$ 3,389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,389
6790315	I&D Allocated to Capital	$ 4,187	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,187
6400100	Mat & Supp - Outside Material Purchases	$ 124,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 124,554
6790210	Permitting	$ 6,671	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,671
6710050	Rent - Right of way	$ 15,450	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,450
R6010010	SLR Overtime Blended Labor	$ 12,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,427
R6010000	SLR Straight Time Blended Labor	$ 41,360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,360
6790322	Small Tools Allocation	$ 2,890	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,890
6790321	Stores Allocation	$ 6,869	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,869
Cost Sum		$ 946,680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 946,680
Clearings		$ -	$ (946,680)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (946,680)
Project Net		$ 946,680	$ (946,680)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T660001072**	Make Piggable Update - Taos ML- Pilar to Blueberry Hill	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	**NCNM**	**PRE-10014**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/29/2024	Description: Cutouts allotted for the ILI surveys being performed for integrity purposes on the Taos ML Pilar to Blueberry Hill Cut, Remove, and Replace 8- 1.5D bends that exist in the Taos ML. Event IDs: B-90-1, B-810-1, B-8940-1 B-12950-1, B-13020-1, B-13360-1, B-16130-1, B-16190-1. Use 3R 8in segmentable 90s to replace and 8in FBE x52 0.250wt pipe. Stopple and bypass required on each cutout. WO: 02343854
Estimated In-Service Date	07/31/2024	

Justification: The first time the pipeline was made piggable, launchers, receivers, and known fittings were removed. However, upon running a geometry tool, the locations of fittings and dents were determined that did not allow the MFL tool to run. The purpose of this project is to replace the fittings and dents that were identified with the geometry tool run to enable passage of the MFL to assess the HCAs and MCAs on this line.

Alternatives Considered: Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001072 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,030	$ 407	$ -	$ -	$ -	$ 1,438
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18	$ 43	$ 50	$ 50	$ 50	$ 212
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 9	$ 11	$ 11	$ 11	$ 46
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,356	$ 3,698	$ -	$ -	$ -	$ 13,054
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 999	$ 395	$ -	$ -	$ -	$ 1,394
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,407	$ 4,553	$ 61	$ 61	$ 61	$ 16,144
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,407	$ 4,553	$ 61	$ 61	$ 61	$ 16,144

Cost Year 02	Investment T660001072	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 1,438	$ -	$ -	$ -	$ 19,156	$ 24,645	$ 16,144	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,382
7500015	Capitalized AFUDC Debt	$ 212	$ 23	$ 23	$ 23	$ 206	$ 618	$ 994	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,100
7100015	Capitalized AFUDC Equity	$ 46	$ 16	$ 16	$ 16	$ 136	$ 409	$ 659	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,297
6100060	Consultants - Legal	$ 13,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,054
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ 8,152	$ 9,868	$ 55,698	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,718
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 150,657	$ 116,780	$ -	$ -	$ -	$ -	$ -	$ -	$ 267,437
6790324	Engineering &Supervisory Allocation	$ 1,394	$ -	$ -	$ -	$ 18,644	$ 23,986	$ 15,713	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,737
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 937	$ 2,186	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,122
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 1,146	$ 2,675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,821
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 177,514	$ 66,538	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244,052
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 2,478	$ 5,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,260
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 12,390	$ 28,910	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,300
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 4,118	$ 1,544	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,662
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 9,790	$ 3,670	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,460
Cost Sum		$ 16,144	$ 39	$ 39	$ 39	$ 254,668	$ 321,486	$ 205,988	$ -	$ -	$ -	$ -	$ -	$ -	$ 798,402
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (798,402)	$ -	$ -	$ -	$ -	$ -	$ (798,402)
Project Net		$ 16,144	$ 39	$ 39	$ 39	$ 254,668	$ 321,486	$ 205,988	$ (798,402)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T660001072	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 61,382	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,382
7500015	Capitalized AFUDC Debt	$ 2,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,100
7100015	Capitalized AFUDC Equity	$ 1,297	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,297
6100060	Consultants - Legal	$ 13,054	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,054
6100080	Consultants - Other	$ 73,718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,718
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 267,437	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 267,437
6790324	Engineering &Supervisory Allocation	$ 59,737	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,737
6790320	Fleet Allocation	$ 3,122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,122
6790315	I&D Allocated to Capital	$ 3,821	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,821
6400100	Mat & Supp - Outside Material Purchases	$ 244,052	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244,052
R6010010	SLR Overtime Blended Labor	$ 8,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,260
R6010000	SLR Straight Time Blended Labor	$ 41,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,300
6790322	Small Tools Allocation	$ 5,662	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,662
6790321	Stores Allocation	$ 13,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,460
Cost Sum		$ 798,402	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 798,402
Clearings		$ (798,402)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (798,402)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T660001201	Erosion Mitigation Taos 31.15 Bore	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	NCNM	PRE-09808	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 08/31/2024

Description: NMGC seeks to replace the exposed areas on the Taos 8in ML in Rio Arriba County, New Mexico at mile post 31.15, near Dixon Valve Setting No. 6. The GPS location for this project is: 36°12'39.02"N, 105°53'2.19"W. The pipeline has become exposed in 3 areas of an ephemeral stream crossing. This project involves lowering the 8in line by installing a new section of 8-in FBE-ARO pipe by bore to increase depth of cover.

Justification: This project requires a long term solution. The alternatives of revetment mats and trenching have been explored. The agreement is that the best solution is to install a new section of pipe by HDD.

Alternatives Considered: Backfill with dirt as a temporary mitigation and continue to monitor with patrols

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	The revetment mat approval original budget was $202,048 upon rescope of the project additional funding will be needed to complete this project.	
Contractor provided estimate	No	Other – please provide explanation	Yes		

Cost Year 01 Investment T660001201 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,412	$ -	$ -	$ 177	$ 369	$ -	$ -	$ -	$ 1,959
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 25	$ 50	$ 50	$ 53	$ 62	$ 69	$ 69	$ 69	$ 445
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 5	$ 11	$ 11	$ 12	$ 14	$ 15	$ 15	$ 15	$ 97
6100050	Consultants - Environmental	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 12,566	$ -	$ -	$ 1,610	$ 3,354	$ -	$ -	$ -	$ 17,530
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,369	$ -	$ -	$ 172	$ 358	$ -	$ -	$ -	$ 1,899
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 21	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 256	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 256
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 15,670	$ 60	$ 60	$ 2,023	$ 4,157	$ 84	$ 84	$ 84	$ 22,222
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 15,670	$ 60	$ 60	$ 2,023	$ 4,157	$ 84	$ 84	$ 84	$ 22,222

Cost Year 02 Investment T660001201 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 1,959	$ -	$ -	$ -	$ -	$ 13,801	$ 31,775	$ 14,309	$ -	$ -	$ -	$ -	$ -	$ 61,843
7500015	Capitalized AFUDC Debt	$ 445	$ 32	$ 32	$ 32	$ 32	$ 162	$ 582	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,316
7100015	Capitalized AFUDC Equity	$ 97	$ 21	$ 21	$ 21	$ 21	$ 107	$ 386	$ -	$ -	$ -	$ -	$ -	$ -	$ 675
6100050	Consultants - Environmental	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,990	$ 3,562	$ -	$ -	$ -	$ -	$ -	$ 8,552
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ 31,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,479
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 20,821	$ 85,206	$ 15,627	$ -	$ -	$ -	$ -	$ -	$ 121,654
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 17,530	$ -	$ -	$ -	$ -	$ 11,124	$ 217,755	$ 133,684	$ -	$ -	$ -	$ -	$ -	$ 380,093
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,287	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,287
6790324	Engineering &Supervisory Allocation	$ 1,899	$ -	$ -	$ -	$ -	$ 13,432	$ 30,926	$ 13,927	$ -	$ -	$ -	$ -	$ -	$ 60,183
6790320	Fleet Allocation	$ 16	$ -	$ -	$ -	$ -	$ 1,171	$ 1,447	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,634
6790315	I&D Allocated to Capital	$ 21	$ -	$ -	$ -	$ -	$ 1,433	$ 1,771	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,225
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 63,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,950
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,260	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,260
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 5,679	$ 7,586	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,265
R6010000	SLR Straight Time Blended Labor	$ 256	$ -	$ -	$ -	$ -	$ 12,906	$ 15,388	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,550
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,484
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 3,527	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,527
Cost Sum		$ 22,222	$ 53	$ 53	$ 53	$ 53	$ 181,076	$ 406,359	$ 181,108	$ -	$ -	$ -	$ -	$ -	$ 790,978
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (790,978)	$ -	$ -	$ -	$ -	$ (790,978)
Project Net		$ 22,222	$ 53	$ 53	$ 53	$ 53	$ 181,076	$ 406,359	$ 181,108	$ (790,978)	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment T660001201 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 61,843	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,843
7500015	Capitalized AFUDC Debt	$ 1,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,316
7100015	Capitalized AFUDC Equity	$ 675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 675
6100050	Consultants - Environmental	$ 8,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,552
6100060	Consultants - Legal	$ 31,479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,479
6100080	Consultants - Other	$ 121,654	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 121,654
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 380,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 380,093
6300100	Cost of Natural Gas Sold	$ 1,287	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,287
6790324	Engineering &Supervisory Allocation	$ 60,183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,183
6790320	Fleet Allocation	$ 2,634	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,634
6790315	I&D Allocated to Capital	$ 3,225	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,225
6400100	Mat & Supp - Outside Material Purchases	$ 63,950	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,950
6710050	Rent - Right of way	$ 7,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,260
R6010010	SLR Overtime Blended Labor	$ 13,265	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,265
R6010000	SLR Straight Time Blended Labor	$ 28,550	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,550
6790322	Small Tools Allocation	$ 1,484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,484
6790321	Stores Allocation	$ 3,527	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,527
Cost Sum		$ 790,978	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 790,978
Clearings		$ (790,978)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (790,978)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **T680001000**	Investment Name ABQ 20in ML Star Lake to Rio Puerco BS Make Piggable (East and West)	Scenario **2024-2028 Budget**
	Location **NW - Transmission**	Area **NWNM**	Funding Project # **PRE-09058**	Funding Project Type **FP-NMG Transm Specific-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	07/17/2023	Description	This project covers the modifications required to perform an in-line inspection (ILI) on the Albuquerque 20in East and West mainlines from Star Lake (MP 61) to Rio Puerco North Valve Setting #15 (MP 91.34). This includes adding 2 Launchers at Star Lake, 2 Receivers at Rio Puerco North Valve, and replacing an unpiggable 20-in valve on the 12-in crossover BV setting #12. Install remote control actuation on existing 20-inch ANSI 600 ball valves ABQ 20in ML. The installation includes a SCADA tower, power to actuate, and pneumatics to actuate on 12in Crossover Block Valve Setting 12, Mapco Tie-in, Mesa Tie-in 8in Take-Off to Gallup Grants A screening score of 3 has been added to the budget. Score ENV = 3, ROW = 3, total budget 5% + 5% = 10% Work Order E2343938
Estimated In-Service Date	11/30/2023		
Justification	NMGC prefers to assess transmission lines with inline inspection tools (ILI) because the inspection covers the entire length of the line, gathers data about dents, ovalities, internal wall loss and external wall loss anomalies. The MEGA-rule strongly encourages all lines with HCAs to be inspected via ILI tools. The Albuquerque MLs (East and West) both have HCAs and MCAs on the pipeline. It is better for the safety of the pipeline to make the line inspect able and inspect via ILI.		
Alternatives Considered	1. The costs to Direct Assess the line is more per mile and will not yield as high of information as an ILI 2. Robotic Inline inspection-more costly		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001000 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,401	$ 60,762	$ 57,599	$ 25,180	$ 12,445	$ -	$ -	$ 217,388
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,102	$ 3,297	$ 5,427	$ 6,906	$ -	$ -	$ -	$ 16,731
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 241	$ 720	$ 1,185	$ 1,508	$ -	$ -	$ -	$ 3,654
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,174	$ 125,125	$ 102,726	$ 139,839	$ 72,348	$ -	$ -	$ 476,212
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 250,000	$ 143,949	$ 143,949	$ 71,975	$ 40,658	$ -	$ -	$ 650,532
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,759	$ 3,759	$ 3,759	$ 3,759	$ -	$ -	$ -	$ 15,036
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,518	$ 58,899	$ 55,833	$ 24,408	$ 12,063	$ -	$ -	$ 210,722
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 941	$ 1,655	$ 1,255	$ 372	$ -	$ -	$ -	$ 4,224
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,206	$ 2,122	$ 1,609	$ 477	$ -	$ -	$ -	$ 5,415
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 246,343	$ 246,343	$ 246,343	$ 7,000	$ -	$ -	$ -	$ 746,029
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,892	$ 17,192	$ 10,865	$ 5,892	$ -	$ -	$ -	$ 39,841
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,000	$ 9,000	$ 9,000	$ -	$ -	$ -	$ -	$ 27,000
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,380	$ 6,380	$ 6,380	$ 181	$ -	$ -	$ -	$ 19,322
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,290	$ 15,290	$ 15,290	$ 434	$ -	$ -	$ -	$ 46,304
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 697,247	$ 694,494	$ 661,221	$ 287,933	$ 137,514	$ -	$ -	$ 2,478,409
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,478,409)	$ -	$ (2,478,409)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 697,247	$ 694,494	$ 661,221	$ 287,933	$ 137,514	$ (2,478,409)	$ -	$ -

Cost Year 02	Investment T680001000	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 217,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217,388
7500015	Capitalized AFUDC Debt	$ 16,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,731
7100015	Capitalized AFUDC Equity	$ 3,654	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,654
6100080	Consultants - Other	$ 476,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 476,212
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 650,532	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 650,532
6030080	Empl Exp - Travel and Lodging	$ 15,036	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,036
6790324	Engineering &Supervisory Allocation	$ 210,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210,722
6790320	Fleet Allocation	$ 4,224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,224
6790315	I&D Allocated to Capital	$ 5,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,415
6400100	Mat & Supp - Outside Material Purchases	$ 746,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 746,029
R6010010	SLR Overtime Blended Labor	$ 39,841	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,841
R6010000	SLR Straight Time Blended Labor	$ 27,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,000
6790322	Small Tools Allocation	$ 19,322	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,322
6790321	Stores Allocation	$ 46,304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,304
Cost Sum		$ 2,478,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,478,409
Clearings		$ (2,478,409)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,478,409)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001000	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 217,388	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 217,388
7500015	Capitalized AFUDC Debt	$ 16,731	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,731
7100015	Capitalized AFUDC Equity	$ 3,654	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,654
6100080	Consultants - Other	$ 476,212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 476,212
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 650,532	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 650,532
6030080	Empl Exp - Travel and Lodging	$ 15,036	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,036
6790324	Engineering &Supervisory Allocation	$ 210,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 210,722
6790320	Fleet Allocation	$ 4,224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,224
6790315	I&D Allocated to Capital	$ 5,415	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,415
6400100	Mat & Supp - Outside Material Purchases	$ 746,029	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 746,029
R6010010	SLR Overtime Blended Labor	$ 39,841	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,841
R6010000	SLR Straight Time Blended Labor	$ 27,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,000
6790322	Small Tools Allocation	$ 19,322	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,322
6790321	Stores Allocation	$ 46,304	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,304
Cost Sum		$ 2,478,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,478,409
Clearings		$ (2,478,409)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (2,478,409)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T680001219**	ILI Modifications - Gallup Grants ML	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	**NWNM**	**PRE-10122**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/01/2024	Description: These ILI Modifications include reboring two major streets and replacing 18 1.5D fittings with 3R fittings because of the ILI tool becoming stuck and then over-speeding through the pipe **DOT Utility Project requiring relocation at 10 locations - See Irving Serra for details**** Install remote control actuation on existing 8-inch ANSI 300 ball valves Grants/Gallup ML. The installation includes SCADA tower, power to actuate, and pneumatics to actuate on Continental Divide BV 9, Fort Wingate BV 10 This project will also relocate a section of pipe @ 35.530394, -108.606695 and solve any other conflict with project CN 6101291 of NMDOT
Estimated In-Service Date	12/31/2024	WO 02343871

Justification	During the ILI run in 2017, there were multiple areas in which the ILI tool over sped causing degraded data in some areas. Upon further investigation, some of the pipe did not have the appropriate specs in order for the pig to go smoothly and this project is being put together to remediate the problem areas. This is a bore of the Ciniza exit ramp, bore near MP 90, replacing the 1.5D fittings in Continental divide block valve, BV near FT wingate, and removing 4 bottom-out stopple fittings.
Alternatives Considered	Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001219 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 782	$ -	$ 3,431	$ -	$ 13,215	$ 8,810	$ 8,810	$ 8,003	$ -	$ -	$ -	$ -	$ 43,052
7500015	Capitalized AFUDC Debt	$ -	$ 9	$ 11	$ 33	$ 55	$ 357	$ 742	$ 1,051	$ 1,345	$ 1,485	$ 1,485	$ 1,485	$ 1,485	$ 9,542
7100015	Capitalized AFUDC Equity	$ -	$ 7	$ 23	$ 74	$ 124	$ 78	$ 162	$ 229	$ 294	$ 324	$ 324	$ 324	$ 324	$ 2,289
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 5,211	$ -	$ 22,874	$ -	$ 120,000	$ 80,000	$ 80,000	$ 72,674	$ -	$ -	$ -	$ -	$ 380,759
6790324	Engineering &Supervisory Allocation	$ -	$ 632	$ -	$ 2,150	$ -	$ 12,810	$ 8,540	$ 8,540	$ 7,758	$ -	$ -	$ -	$ -	$ 40,429
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ 32	$ -	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 139
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ 6,672	$ 34	$ 28,670	$ 179	$ 146,460	$ 98,255	$ 98,630	$ 90,074	$ 1,809	$ 1,809	$ 1,809	$ 1,809	$ 476,210
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ 6,672	$ 34	$ 28,670	$ 179	$ 146,460	$ 98,255	$ 98,630	$ 90,074	$ 1,809	$ 1,809	$ 1,809	$ 1,809	$ 476,210

Cost Year 02	Investment T680001219	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 43,052	$ -	$ -	$ -	$ 33,520	$ -	$ -	$ 16,131	$ 15,382	$ 15,382	$ 15,209	$ 15,386	$ -	$ 154,061
7500015	Capitalized AFUDC Debt	$ 9,542	$ 692	$ 692	$ 692	$ 1,010	$ 1,328	$ 1,328	$ 1,477	$ 1,767	$ 2,050	$ 2,332	$ -	$ -	$ 22,911
7100015	Capitalized AFUDC Equity	$ 2,289	$ 459	$ 459	$ 459	$ 670	$ 880	$ 880	$ 979	$ 1,171	$ 1,359	$ 1,546	$ -	$ -	$ 11,150
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 380,759	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,000	$ 142,000	$ 142,000	$ 140,156	$ 142,049	$ -	$ 1,096,964
6790324	Engineering &Supervisory Allocation	$ 40,429	$ -	$ -	$ -	$ 32,625	$ -	$ -	$ 15,700	$ 14,971	$ 14,971	$ 14,803	$ 14,975	$ -	$ 148,474
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,407	$ 1,407	$ 1,407	$ 1,407	$ 1,407	$ -	$ 7,035
6790315	I&D Allocated to Capital	$ 139	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,722	$ 1,722	$ 1,722	$ 1,722	$ 1,722	$ -	$ 8,749
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 350,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 350,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,450	$ 9,450	$ 9,450	$ 9,450	$ 9,450	$ -	$ 47,250
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,884	$ 12,884	$ 12,884	$ 12,884	$ 12,884	$ -	$ 64,422
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 8,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,120
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 19,303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,303
Cost Sum		$ 476,210	$ 1,151	$ 1,151	$ 1,151	$ 445,247	$ 2,208	$ 2,208	$ 209,749	$ 200,754	$ 201,226	$ 199,509	$ 197,875	$ -	$ 1,938,439
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,938,439)	$ (1,938,439)
Project Net		$ 476,210	$ 1,151	$ 1,151	$ 1,151	$ 445,247	$ 2,208	$ 2,208	$ 209,749	$ 200,754	$ 201,226	$ 199,509	$ 197,875	$ (1,938,439)	$ -

Cost Year 03	Investment T680001219	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 154,061	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 154,061
7500015	Capitalized AFUDC Debt	$ 22,911	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,911
7100015	Capitalized AFUDC Equity	$ 11,150	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,150
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,096,964	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,096,964
6790324	Engineering &Supervisory Allocation	$ 148,474	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148,474
6790320	Fleet Allocation	$ 7,035	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,035
6790315	I&D Allocated to Capital	$ 8,749	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,749
6400100	Mat & Supp - Outside Material Purchases	$ 350,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 350,000
R6010010	SLR Overtime Blended Labor	$ 47,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,250
R6010000	SLR Straight Time Blended Labor	$ 64,422	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 64,422
6790322	Small Tools Allocation	$ 8,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,120
6790321	Stores Allocation	$ 19,303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,303
Cost Sum		$ 1,938,439	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,938,439
Clearings		$ (1,938,439)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,938,439)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001634	Hydrotest - ABQ LP Browns Ranch to MP19 and 1,500' of pipe replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-10006	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	07/24/2023	Description: Hydrotest between Brown's Ranch Block Valve (MP12) and MP 19 of 20in ABQ ML, the portion we ended off with in 2020. The pressure test should reconfirm the MAOP of 550 psig. The design pressure for the existing pipe is 630 psig based on the anomalies remaining on the line and the existing class location. The maximum test pressure for this pipe segment is 831 psig. The preferred test pressure range is 825 (1.5x MAOP) to 831 psig (95%SMYS) per O&M Module 14-A Pressure Testing. • The limiting pipe in this section is 20in, 0.250wt, Grade B pipe The test must be a hydrotest to a minimum of 8 hours after stabilization. 3ft cylinders from all cutouts must be sent to a lab for material verification, until a sample rate of 1 per mile is achieved, ES forecast: 5% budget, 12+ months, don't know where frac tanks will be set, chemical cleaning with require waste disposal. Score ENV = 3, ROW = 1, total budget 5% + 1% = 6%
Estimated In-Service Date	11/30/2023	NEW WO (6/28/2023): E2344727 OLD WO#: E2343925
Justification		The Mega-Rule, passed on 10/1/2019 required operates to validate the MAOP of their current transmission lines that are in Class3,4, MCA, or HCA or that are certified using grandfather clause using 1 of 6 methods. NMGC will be using 2 methods primarily: hydrotesting and replacements. The Albuquerque LP ML was installed in the 1950's and 1960's prior to the code being published which required hydrotests. This project is the hydrotest of the mainline to validate the MAOP of the Albuquerque LP ML between MP 12.88 to MP 19.
Alternatives Considered		Replace the entire mainline or lower the operating pressure to 80% of current operating pressure.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001634 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 2,042	$ 601	$ 33,920	$ 43,845	$ 40,980	$ 24,803	$ 476	$ -	$ -	$ 146,667
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 14	$ 153	$ 760	$ 2,137	$ 3,652	$ 4,828	$ -	$ -	$ -	$ 11,544
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 32	$ 33	$ 166	$ 467	$ 798	$ 1,055	$ -	$ -	$ -	$ 2,550
6100040	Consultants - Engineering	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,568	$ 15,432	$ -	$ -	$ -	$ 28,000
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 75,493	$ 24,450	$ 58,500	$ 32,500	$ 4,320	$ -	$ -	$ 195,262
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 8,000	$ 8,000	$ 12,000	$ 7,616	$ 5,462	$ 195,838	$ 263,604	$ 125,232	$ 151,221	$ -	$ -	$ -	$ 776,974
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 2,312	$ 583	$ 32,880	$ 42,500	$ 39,723	$ 24,043	$ 461	$ -	$ -	$ 142,502
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 163	$ 807	$ 1,397	$ 1,648	$ -	$ -	$ -	$ 4,015
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 116	$ -	$ 209	$ 1,035	$ 1,790	$ 2,112	$ -	$ -	$ -	$ 5,262
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,228	$ 90,949	$ 147,883	$ -	$ -	$ -	$ -	$ 272,060
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000	$ 2,000	$ -	$ -	$ -	$ -	$ 6,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 515	$ 2,060	$ 7,256	$ 7,771	$ -	$ -	$ -	$ 17,601
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,070	$ 10,712	$ 14,843	$ 18,300	$ -	$ -	$ -	$ 45,925
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 861	$ 2,356	$ 3,830	$ -	$ -	$ -	$ -	$ 7,046
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,062	$ 5,645	$ 9,179	$ -	$ -	$ -	$ -	$ 16,886
Cost Sum		$ -	$ 8,000	$ 8,000	$ 12,000	$ 12,132	$ 6,832	$ 378,166	$ 494,566	$ 469,630	$ 283,712	$ 5,257	$ -	$ -	$ 1,678,295
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,678,295)	$ -	$ (1,678,295)
Project Net		$ -	$ 8,000	$ 8,000	$ 12,000	$ 12,132	$ 6,832	$ 378,166	$ 494,566	$ 469,630	$ 283,712	$ 5,257	$ (1,678,295)	$ -	$ -

Cost Year 02 Investment T680001634 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 146,667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146,667
7500015	Capitalized AFUDC Debt	$ 11,544	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,544
7100015	Capitalized AFUDC Equity	$ 2,550	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,550
6100040	Consultants - Engineering	$ 28,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,000
6100080	Consultants - Other	$ 195,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195,262
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 776,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 776,974
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 142,502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142,502
6790320	Fleet Allocation	$ 4,015	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,015
6790315	I&D Allocated to Capital	$ 5,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,262
6400100	Mat & Supp - Outside Material Purchases	$ 272,060	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 272,060
6710050	Rent - Right of way	$ 6,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,000
R6010010	SLR Overtime Blended Labor	$ 17,601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,601
R6010000	SLR Straight Time Blended Labor	$ 45,925	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,925
6790322	Small Tools Allocation	$ 7,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,046
6790321	Stores Allocation	$ 16,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,886
Cost Sum		$ 1,678,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,678,295
Clearings		$ (1,678,295)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,678,295)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03 Investment T680001634 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 146,667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146,667
7500015	Capitalized AFUDC Debt	$ 11,544	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,544
7100015	Capitalized AFUDC Equity	$ 2,550	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,550
6100040	Consultants - Engineering	$ 28,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,000
6100080	Consultants - Other	$ 195,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195,262
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 776,974	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 776,974
6030800	Empl Exp - Miscellaneous Expense	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ 142,502	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142,502
6790320	Fleet Allocation	$ 4,015	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,015
6790315	I&D Allocated to Capital	$ 5,262	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,262
6400100	Mat & Supp - Outside Material Purchases	$ 272,060	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 272,060
6710050	Rent - Right of way	$ 6,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,000
R6010010	SLR Overtime Blended Labor	$ 17,601	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,601
R6010000	SLR Straight Time Blended Labor	$ 45,925	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,925
6790322	Small Tools Allocation	$ 7,046	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,046
6790321	Stores Allocation	$ 16,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,886
Cost Sum		$ 1,678,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,678,295
Clearings		$ (1,678,295)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,678,295)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001746	RSV: Crouch Mesa Lateral - TW Blanco Hub to Farmington (Launcher)	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	PRE-10000	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 10/31/2023

Description: Install remote control actuation on existing 12-inch ANSI 600 ball valve on the Crouch Mesa ML. The installation includes SCADA tower, power to actuate, and pneumatics to actuate. ENV 0, ROW 0, Station work

Justification: In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves...on newly constructed or entirely replaced transmission pipelines. There was a notice of proposed rule making created on April 7, 2016. The NTSB recommendation was to require RCVs in

Alternatives Considered: Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001746 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,526	$ 4,346	$ -	$ -	$ -	$ 8,872
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81	$ 240	$ -	$ -	$ -	$ 321
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18	$ 52	$ -	$ -	$ -	$ 70
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,642	$ 25,000	$ -	$ -	$ -	$ 51,642
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,388	$ 4,212	$ -	$ -	$ -	$ 8,600
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 187	$ 187	$ -	$ -	$ -	$ 374
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239	$ 239	$ -	$ -	$ -	$ 479
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,214	$ 11,214	$ -	$ -	$ -	$ 22,427
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 806	$ 806	$ -	$ -	$ -	$ 1,612
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,150	$ 2,150	$ -	$ -	$ -	$ 4,300
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 290	$ 290	$ -	$ -	$ -	$ 581
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 696	$ 696	$ -	$ -	$ -	$ 1,392
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,236	$ 49,432	$ -	$ -	$ -	$ 100,669
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (100,669)	$ -	$ -	$ (100,669)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,236	$ 49,432	$ (100,669)	$ -	$ -	$ -

Cost Year 02	Investment T680001746	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,872	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,872
7500015	Capitalized AFUDC Debt	$ 321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 321
7100015	Capitalized AFUDC Equity	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 51,642	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,642
6790324	Engineering &Supervisory Allocation	$ 8,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,600
6790320	Fleet Allocation	$ 374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 374
6790315	I&D Allocated to Capital	$ 479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 479
6400100	Mat & Supp - Outside Material Purchases	$ 22,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,427
R6010010	SLR Overtime Blended Labor	$ 1,612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,612
R6010000	SLR Straight Time Blended Labor	$ 4,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,300
6790322	Small Tools Allocation	$ 581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 581
6790321	Stores Allocation	$ 1,392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,392
Cost Sum		$ 100,669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,669
Clearings		$ (100,669)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (100,669)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001746	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,872	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,872
7500015	Capitalized AFUDC Debt	$ 321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 321
7100015	Capitalized AFUDC Equity	$ 70	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 70
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 51,642	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 51,642
6790324	Engineering &Supervisory Allocation	$ 8,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,600
6790320	Fleet Allocation	$ 374	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 374
6790315	I&D Allocated to Capital	$ 479	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 479
6400100	Mat & Supp - Outside Material Purchases	$ 22,427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,427
R6010010	SLR Overtime Blended Labor	$ 1,612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,612
R6010000	SLR Straight Time Blended Labor	$ 4,300	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,300
6790322	Small Tools Allocation	$ 581	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 581
6790321	Stores Allocation	$ 1,392	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,392
Cost Sum		$ 100,669	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 100,669
Clearings		$ (100,669)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (100,669)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T680001926**	Retire DOE ML Pipe MP54.4 to LA West	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	**NWNM**	**PRE-09884**	**FP-NMG Transm Mains-Replace**	**Literal**

Project Information

Construction Start Date: 09/01/2021
Estimated In-Service Date: 03/31/2023

Description: Install a stopple at MP 54.4. Blow down, Purge, Cut and cap at MP 54.4 on DOE ML, Blind flange at LA West station inlet valve, Work Order # E2342664

Justification:

Installed in 1949 by South Union Gas for US Atomic Energy Commission to feed Los Alamos, the DOE ML is a 12" Diameter, X42 grade, seamless steel pipe, MAOP = 492 psig.
MP 65.3 to 74.7 is bare (uncoated) steel - 9.4 miles
The pipeline travels through mountainous area, a cauldron volcano, and woodlands. There are also areas where the pipeline is laying in solid rock.
Environmental Issues
*Threatened and Endangered (T&E) Species: Jemez Mountain Salamander, Jumping Meadow Mouse,
Mexican Spotted Owl
*Critical Watershed Resources require mitigation measures
*Cultural Resource Inventory - 49 eligible national registry sites
Pipeline Condition - When the segment from Cuba Border Station (MP50) to San Antonio Block Valve (MP74.5) was assessed in 2013, NMGC discovered 57,771 anomalies including 25 considered immediate. When the segment from San Antonio Valve (MP74.5) to Los Alamos West Border Station (MP92) was assessed via ILI in 2014 NMGC discovered 57,825 anomalies, 28 would have been considered immediate if there were HCAs present on the line.

Alternatives Considered: Alternatives that were considered were to leave the launchers and receivers at their current location and continue operating the DOE ML going through the National Forest and Valles Caldera and to pig all 56 miles of transmission line (plus the portion that extends through the national forest.)

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No	
Contractor provided estimate	No	Other – please provide explanation	No	

Cost Year 01 Investment T680001926 Year 2023

Cost Element		Balance 01/01/23	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 833
Cost Sum		$ -	$ -	$ 833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 833
Clearings		$ -	$ -	$ -	$ (833)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (833)
Project Net		$ -	$ -	$ 833	$ (833)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T680001926	Year 2024												
Cost Element		**Balance 01/01/24**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6400100	Mat & Supp - Outside Material Purchases	$ 833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 833
Cost Sum		$ 833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 833
Clearings		$ (833)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (833)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 03	Investment T680001926	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6400100	Mat & Supp - Outside Material Purchases	$ 833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 833
Cost Sum		$ 833	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 833
Clearings		$ (833)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (833)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**601001471**	Farm Tap Phase IV	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	**NMGC**	**TEMP**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/01/2024	Description	2024 - Rebuild 76 farm taps in North Central, 7 in SE, 20 in SW, 12 in NW to make inspectable using the low volume standard design (total 115) Replace 10 in SW and NW, more if time and money allow.,
Estimated In-Service Date	11/01/2024		
Justification	Replace the fisher 627 and domestic regulators every 3 years instead of checking lockup (mechanical condition)		
Alternatives Considered	The purpose of this project is to modify farm taps that are not able to be inspected . In order to complete all of the necessary modifications in 10 years, we would need to rebuild 115 farm taps/year, with 100% being completed in the first 6 years. The inspection policy will be performance based and located in the DIMP. Some of the farm taps should be consolidated and a regulator station built for the new distribution system.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001471 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 4,860	$ 3,268	$ 3,552	$ 622	$ 520	$ 418	$ 373	$ -	$ -	$ 13,614
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 46	$ 122	$ 186	$ 225	$ 237	$ 247	$ 255	$ -	$ -	$ 1,318
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 30	$ 81	$ 123	$ 149	$ 157	$ 163	$ 169	$ -	$ -	$ 873
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 15,084	$ 13,713	$ 23,310	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,108
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 4,730	$ 3,181	$ 3,457	$ 606	$ 506	$ 407	$ 363	$ -	$ -	$ 13,250
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 213	$ 282	$ 350	$ 419	$ 350	$ 282	$ 251	$ -	$ -	$ 2,147
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 260	$ 345	$ 429	$ 513	$ 429	$ 345	$ 308	$ -	$ -	$ 2,627
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 32,702	$ 16,351	$ 8,869	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,922
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 3,378	$ 4,469	$ 5,559	$ 6,648	$ 5,559	$ 4,469	$ 3,990	$ -	$ -	$ 34,074
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 759	$ 379	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,344
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 1,804	$ 902	$ 489	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,194
Cost Sum		$ -	$ -	$ -	$ -	$ 63,867	$ 43,092	$ 46,530	$ 9,183	$ 7,759	$ 6,331	$ 5,709	$ -	$ -	$ 182,470
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (182,470)	$ -	$ (182,470)
Project Net		$ -	$ -	$ -	$ -	$ 63,867	$ 43,092	$ 46,530	$ 9,183	$ 7,759	$ 6,331	$ 5,709	$ (182,470)	$ -	$ -

Cost Year 02	Investment 601001471	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 13,614	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,614
7500015	Capitalized AFUDC Debt	$ 1,318	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,318
7100015	Capitalized AFUDC Equity	$ 873	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 873
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 52,108	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,108
6790324	Engineering &Supervisory Allocation	$ 13,250	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,250
6790320	Fleet Allocation	$ 2,147	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,147
6790315	I&D Allocated to Capital	$ 2,627	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,627
6400100	Mat & Supp - Outside Material Purchases	$ 57,922	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,922
R6010000	SLR Straight Time Blended Labor	$ 34,074	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,074
6790322	Small Tools Allocation	$ 1,344	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,344
6790321	Stores Allocation	$ 3,194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,194
Cost Sum		$ 182,470	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 182,470
Clearings		$ (182,470)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (182,470)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **610001804**	Investment Name 24 ABQ X-Trube Project Ph1	Scenario **2024-2028 Budget**
	Location **Metro**	Area **METRO**	Funding Project # **PRE-10235**	Funding Project Type **FP-NMG Dist Specific-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	03/02/2024	Description	Replace 250 Xtrube (DC/Xtrube) steel services with ½" or 1" PE. Some locations may require street crossings by bore. Project Boundaries: East of Wyoming Blvd NE South of Montgomery Blvd NE North of I-40 West of Louisiana Blvd ENV 0, ROW 0, City of Albuquerque
Estimated In-Service Date	11/30/2024		
Justification	X-trube services have been identified within the distribution integrity management program with a higher relative risk as compared with other assets within NMGC's distribution system. This project is to replace x-trube services which contain thin wall tubing and a dresser coupling. Replace service with PE and add an EFV		
Alternatives Considered	Continue to perform accelerated leak surveys every 30 months and replace the services as they are found to leak.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001804 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 16,475	$ 16,410	$ 16,222	$ 17,076	$ 16,785	$ 16,222	$ 16,222	$ 14,543	$ 16,222	$ -	$ 146,178
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 152	$ 455	$ 756	$ 1,063	$ 1,375	$ 1,679	$ 1,978	$ 2,262	$ 2,546	$ -	$ 12,264
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 101	$ 301	$ 501	$ 704	$ 911	$ 1,113	$ 1,311	$ 1,499	$ 1,687	$ -	$ 8,129
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 148,612	$ 148,612	$ 148,612	$ 148,612	$ 148,612	$ 148,612	$ 148,612	$ 121,548	$ 148,612	$ -	$ 1,310,441
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 16,035	$ 15,971	$ 15,789	$ 16,620	$ 16,337	$ 15,789	$ 15,789	$ 14,155	$ 15,789	$ -	$ 142,274
6790320	Fleet Allocation	$ -	$ -	$ -	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ -	$ 12,241
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ -	$ 14,981
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 3,000	$ 5,000	$ 3,043	$ 11,962	$ 8,920	$ 3,043	$ 3,043	$ 11,962	$ 3,043	$ -	$ 53,015
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 2,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,677
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ -	$ 119,795
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ -	$ 74,512
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 132	$ 116	$ 71	$ 278	$ 207	$ 71	$ 71	$ 278	$ 71	$ -	$ 1,292
6790321	Stores Allocation	$ -	$ -	$ -	$ 313	$ 276	$ 168	$ 660	$ 492	$ 168	$ 168	$ 660	$ 168	$ -	$ 3,072
Cost Sum		$ -	$ -	$ -	$ 212,110	$ 211,755	$ 209,775	$ 221,589	$ 218,253	$ 211,310	$ 211,807	$ 191,521	$ 212,752	$ -	$ 1,900,872
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,900,872)	$ -	$ (1,900,872)
Project Net		$ -	$ -	$ -	$ 212,110	$ 211,755	$ 209,775	$ 221,589	$ 218,253	$ 211,310	$ 211,807	$ 191,521	$ (1,688,120)	$ -	$ -

Cost Year 02	Investment 610001804	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 146,178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146,178
7500015	Capitalized AFUDC Debt	$ 12,264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,264
7100015	Capitalized AFUDC Equity	$ 8,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,129
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,310,441	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310,441
6790324	Engineering &Supervisory Allocation	$ 142,274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142,274
6790320	Fleet Allocation	$ 12,241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,241
6790315	I&D Allocated to Capital	$ 14,981	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,981
6401000	Mat & Supp - Inventory Issue	$ 53,015	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,015
6400100	Mat & Supp - Outside Material Purchases	$ 2,677	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,677
R6010010	SLR Overtime Blended Labor	$ 119,795	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119,795
R6010000	SLR Straight Time Blended Labor	$ 74,512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,512
6790322	Small Tools Allocation	$ 1,292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,292
6790321	Stores Allocation	$ 3,072	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,072
Cost Sum		$ 1,900,872	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,900,872
Clearings		$ (1,900,872)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,900,872)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001813	ABQ Natalie Ave NW Main and Service Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date		Description	Replace approximately 938 ft of coupled 2" coated steel with 2" PE. Also replace 37 services (2,570ft) with 1" PE.
Estimated In-Service Date	04/30/2024		
Justification	The DIMP Risk Software show these assets as having high mitigatable risk. The threat driving the risk is joint failure. The consequence driving the risk is corporate image impact.		
Alternatives Considered	Leave in place and leak survey annually.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001813 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,405	$ 4,362	$ 5,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,975
7500015	Capitalized AFUDC Debt	$ -	$ 13	$ 66	$ 154	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 234
7100015	Capitalized AFUDC Equity	$ -	$ 9	$ 44	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ 42,362	$ 51,406	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,769
6790324	Engineering &Supervisory Allocation	$ -	$ 1,368	$ 4,245	$ 5,069	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,682
6790320	Fleet Allocation	$ -	$ -	$ 267	$ 267	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534
6790315	I&D Allocated to Capital	$ -	$ -	$ 327	$ 327	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 653
6400100	Mat & Supp - Outside Material Purchases	$ -	$ 12,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,709
6790210	Permitting	$ -	$ 2,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,010
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ 1,589	$ 1,589	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,177
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 2,648	$ 2,648	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,296
6790322	Small Tools Allocation	$ -	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
6790321	Stores Allocation	$ -	$ 701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 701
Cost Sum		$ -	$ 18,509	$ 55,910	$ 66,770	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141,189
Clearings		$ -	$ -	$ -	$ -	$ (141,189)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (141,189)
Project Net		$ -	$ 18,509	$ 55,910	$ 66,770	$ (141,189)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 610001813	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 10,975	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,975
7500015	Capitalized AFUDC Debt	$ 234	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 234
7100015	Capitalized AFUDC Equity	$ 155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 155
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 93,769	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,769
6790324	Engineering &Supervisory Allocation	$ 10,682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,682
6790320	Fleet Allocation	$ 534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534
6790315	I&D Allocated to Capital	$ 653	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 653
6400100	Mat & Supp - Outside Material Purchases	$ 12,709	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,709
6790210	Permitting	$ 2,010	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,010
R6010010	SLR Overtime Blended Labor	$ 3,177	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,177
R6010000	SLR Straight Time Blended Labor	$ 5,296	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,296
6790322	Small Tools Allocation	$ 295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 295
6790321	Stores Allocation	$ 701	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 701
Cost Sum		$ 141,189	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141,189
Clearings		$ (141,189)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (141,189)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001919	24 ABQ X-Trube Project Ph2	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	PRE-10234	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	03/02/2024
Estimated In-Service Date	11/30/2024
Description	Replace 250 Xtrube (DC/Xtrube) steel services with ½" or 1" PE. Some locations may require street crossings by bore. Project Boundaries: East of Wyoming Blvd NE South of Montgomery Blvd NE North of I-40 West of Louisiana Blvd ENV 0, ROW 0, City of Albuquerque
Justification	X-trube services have been identified within the distribution integrity management program with a higher relative risk as compared with other assets within NMGC's distribution system. This project is to replace x-trube services which contain thin wall tubing and a dresser coupling. Replace service with PE and add an EFV
Alternatives Considered	Continue to perform accelerated leak surveys every 30 months and replace the services as they are found to leak.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001919 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 16,475	$ 16,410	$ 16,222	$ 17,076	$ 16,785	$ 16,222	$ 16,222	$ 14,543	$ 16,222	$ -	$ 146,178
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 152	$ 455	$ 756	$ 1,063	$ 1,375	$ 1,679	$ 1,978	$ 2,262	$ 2,546	$ -	$ 12,264
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 101	$ 301	$ 501	$ 704	$ 911	$ 1,113	$ 1,311	$ 1,499	$ 1,687	$ -	$ 8,129
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 148,612	$ 148,612	$ 148,612	$ 148,612	$ 148,612	$ 148,612	$ 148,612	$ 121,548	$ 148,612	$ -	$ 1,310,441
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 16,035	$ 15,971	$ 15,789	$ 16,620	$ 16,337	$ 15,789	$ 15,789	$ 14,155	$ 15,789	$ -	$ 142,274
6790320	Fleet Allocation	$ -	$ -	$ -	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ 1,360	$ -	$ 12,241
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ 1,665	$ -	$ 14,981
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 3,043	$ 5,000	$ 3,043	$ 11,962	$ 8,920	$ 3,043	$ -	$ -	$ -	$ -	$ 35,011
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 2,635	$ -	$ -	$ -	$ -	$ -	$ 3,043	$ 11,962	$ 3,043	$ -	$ 20,682
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ 13,311	$ -	$ 119,795
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ 8,279	$ -	$ 74,512
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 132	$ 116	$ 71	$ 278	$ 207	$ 71	$ 71	$ 278	$ 71	$ -	$ 1,292
6790321	Stores Allocation	$ -	$ -	$ -	$ 313	$ 276	$ 168	$ 660	$ 492	$ 168	$ 168	$ 660	$ 168	$ -	$ 3,072
Cost Sum		$ -	$ -	$ -	$ 212,110	$ 211,755	$ 209,775	$ 221,589	$ 218,253	$ 211,310	$ 211,807	$ 191,521	$ 212,752	$ -	$ 1,900,871
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,900,871)	$ -	$ (1,900,871)
Project Net		$ -	$ -	$ -	$ 212,110	$ 211,755	$ 209,775	$ 221,589	$ 218,253	$ 211,310	$ 211,807	$ 191,521	$ (1,688,120)	$ -	$ -

Cost Year 02	Investment 610001919	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 146,178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 146,178
7500015	Capitalized AFUDC Debt	$ 12,264	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,264
7100015	Capitalized AFUDC Equity	$ 8,129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,129
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,310,441	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,310,441
6790324	Engineering &Supervisory Allocation	$ 142,274	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 142,274
6790320	Fleet Allocation	$ 12,241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,241
6790315	I&D Allocated to Capital	$ 14,981	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,981
6401000	Mat & Supp - Inventory Issue	$ 35,011	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,011
6400100	Mat & Supp - Outside Material Purchases	$ 20,682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,682
R6010010	SLR Overtime Blended Labor	$ 119,795	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119,795
R6010000	SLR Straight Time Blended Labor	$ 74,512	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,512
6790322	Small Tools Allocation	$ 1,292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,292
6790321	Stores Allocation	$ 3,072	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,072
Cost Sum		$ 1,900,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,900,871
Clearings		$ (1,900,871)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,900,871)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**620001012**	ART-Southeast Bare Main Replacement	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	**SENM**	**PRE-09865**	**FP-NMG Dist Mains-Replace**	**Literal**

Project Information

Construction Start Date	07/08/2024	Description	Retire/replace 16,455 feet of 2-inch Bare Main and install 16,455 feet of 2-inch PE. Also replace 233 1-inch services. ENV 1 ROW 1, City of Artesia
Estimated In-Service Date	09/30/2024		
Justification	Bare main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing bare main with PE pipe across its system		
Alternatives Considered	Continue to execute accelerated cathodic protection routines of installing sacrificial anodes to protect the bare main. Also continue to execute cathodic closed interval surveys of the bare main systems quarterly instead of the standard required yearly routine.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620001012 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 892	$ 21,539	$ 23,192	$ -	$ -	$ -	$ -	$ 45,623
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,528	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,528
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180,574	$ 191,986	$ -	$ -	$ -	$ -	$ 372,560
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 868	$ 20,964	$ 22,572	$ -	$ -	$ -	$ -	$ 44,404
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,204	$ 1,204	$ -	$ -	$ -	$ -	$ 2,408
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,473	$ 1,473	$ -	$ -	$ -	$ -	$ 2,947
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,747	$ 35,847	$ -	$ -	$ -	$ -	$ 65,594
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,880	$ 6,880	$ -	$ -	$ -	$ -	$ 13,760
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,231	$ 12,231	$ -	$ -	$ -	$ -	$ 24,462
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 690	$ 832	$ -	$ -	$ -	$ -	$ 1,522
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,641	$ 1,977	$ -	$ -	$ -	$ -	$ 3,618
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 11,287	$ 276,944	$ 298,194	$ -	$ -	$ -	$ -	$ 586,425
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (586,425)	$ -	$ -	$ -	$ (586,425)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 11,287	$ 276,944	$ 298,194	$ (586,425)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 620001012	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 45,623	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,623
6100080	Consultants - Other	$ 9,528	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,528
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 372,560	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 372,560
6790324	Engineering &Supervisory Allocation	$ 44,404	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,404
6790320	Fleet Allocation	$ 2,408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,408
6790315	I&D Allocated to Capital	$ 2,947	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,947
6400100	Mat & Supp - Outside Material Purchases	$ 65,594	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 65,594
R6010010	SLR Overtime Blended Labor	$ 13,760	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,760
R6010000	SLR Straight Time Blended Labor	$ 24,462	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,462
6790322	Small Tools Allocation	$ 1,522	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,522
6790321	Stores Allocation	$ 3,618	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,618
Cost Sum		$ 586,425	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 586,425
Clearings		$ (586,425)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (586,425)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**620001605**	ROS - Cottonwood Irrigation Lateral Phase II PVC Replacement	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Artesia	**SENM**	**PRE-09930**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	01/01/2024	Description	Retire/replace 75,235 feet of 2-inch PVC with 75,235 feet of new 2-inch PE main. Also retire/replace 58 existing 1-inch services with 58 new 1-inch PE services. ENV 3 ROW 3 State Land, Arch Site, WOTUS
Estimated In-Service Date	11/30/2024		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system		
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 620001605 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 23,528	$ -	$ -	$ -	$ -	$ -	$ 46,228	$ 88,498	$ 52,649	$ 49,632	$ -	$ -	$ 260,535
7500015	Capitalized AFUDC Debt	$ -	$ 213	$ 427	$ 427	$ 427	$ 427	$ 427	$ 862	$ 2,123	$ 3,433	$ 4,368	$ -	$ -	$ 13,134
7100015	Capitalized AFUDC Equity	$ -	$ 141	$ 283	$ 283	$ 283	$ 283	$ 283	$ 571	$ 1,407	$ 2,275	$ 2,895	$ -	$ -	$ 8,705
6100080	Consultants - Other	$ -	$ 251,363	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251,363
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 141,987	$ 399,890	$ 510,791	$ 510,887	$ -	$ -	$ 1,563,554
6790324	Engineering &Supervisory Allocation	$ -	$ 22,899	$ -	$ -	$ -	$ -	$ -	$ 44,994	$ 86,135	$ 51,242	$ 48,307	$ -	$ -	$ 253,576
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,876	$ 3,257	$ 3,257	$ 1,221	$ -	$ -	$ 9,609
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,295	$ 3,986	$ 3,986	$ 1,494	$ -	$ -	$ 11,760
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 314,831	$ 482,713	$ -	$ -	$ -	$ -	$ 797,543
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,875	$ 15,497	$ 15,498	$ 3,875	$ -	$ -	$ 38,746
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,895	$ 36,195	$ 36,195	$ 15,498	$ -	$ -	$ 113,784
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,304	$ 11,199	$ -	$ -	$ -	$ -	$ 18,503
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,363	$ 26,622	$ -	$ -	$ -	$ -	$ 43,985
Cost Sum		$ -	$ 298,144	$ 710	$ 710	$ 710	$ 710	$ 710	$ 608,081	$ 1,157,522	$ 679,326	$ 638,176	$ -	$ -	$ 3,384,797
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,384,797)	$ -	$ (3,384,797)
Project Net		$ -	$ 298,144	$ 710	$ 710	$ 710	$ 710	$ 710	$ 608,081	$ 1,157,522	$ 679,326	$ 638,176	$ (3,384,797)	$ -	$ -

Cost Year 02	Investment 620001605	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 260,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 260,535
7500015	Capitalized AFUDC Debt	$ 13,134	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,134
7100015	Capitalized AFUDC Equity	$ 8,705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,705
6100080	Consultants - Other	$ 251,363	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251,363
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 1,563,554	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,563,554
6790324	Engineering &Supervisory Allocation	$ 253,576	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253,576
6790320	Fleet Allocation	$ 9,609	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,609
6790315	I&D Allocated to Capital	$ 11,760	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,760
6400100	Mat & Supp - Outside Material Purchases	$ 797,543	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 797,543
R6010010	SLR Overtime Blended Labor	$ 38,746	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,746
R6010000	SLR Straight Time Blended Labor	$ 113,784	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 113,784
6790322	Small Tools Allocation	$ 18,503	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,503
6790321	Stores Allocation	$ 43,985	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,985
Cost Sum		$ 3,384,797	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,384,797
Clearings		$ (3,384,797)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (3,384,797)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**625001484**	CLA - Hi-Line PVC Replacement	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Clayton	**ENM**	**PRE-09984**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	06/03/2024	Description: Retire 67,320 feet of 2-inch PVC main and replace with 46,200 feet of 2-inch PE main. Also replace 10 existing 1-inch services with 10 1-inch PE services. ENV 3, ROW 3 NPDES, State Land, Verify No USFS
Estimated In-Service Date	09/30/2024	
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system	
Alternatives Considered	Execute accelerated leak survey routines of the PVC systems quarterly instead of the standard required yearly routine. Also execute additional tracer wire installation of the PVC systems to ensure proper location of the main.	

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 625001484 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 4,528	$ -	$ -	$ -	$ -	$ 4,507	$ 19,350	$ 21,591	$ -	$ -	$ -	$ -	$ 49,976
7500015	Capitalized AFUDC Debt	$ -	$ 41	$ 82	$ 82	$ 82	$ 82	$ 125	$ 346	$ 721	$ -	$ -	$ -	$ -	$ 1,562
7100015	Capitalized AFUDC Equity	$ -	$ 27	$ 54	$ 54	$ 54	$ 54	$ 83	$ 230	$ 478	$ -	$ -	$ -	$ -	$ 1,036
6100080	Consultants - Other	$ -	$ 48,377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,377
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 150,955	$ 221,922	$ -	$ -	$ -	$ -	$ 372,877
6790324	Engineering &Supervisory Allocation	$ -	$ 4,407	$ -	$ -	$ -	$ -	$ 4,386	$ 18,834	$ 21,014	$ -	$ -	$ -	$ -	$ 48,641
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 551	$ 551	$ 551	$ -	$ -	$ -	$ -	$ 1,654
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 675	$ 675	$ 675	$ -	$ -	$ -	$ -	$ 2,024
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,854	$ 45,964	$ -	$ -	$ -	$ -	$ -	$ 76,818
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,569	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,569
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,260	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,260
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,096	$ 2,096	$ 2,096	$ -	$ -	$ -	$ -	$ 6,288
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,654	$ 6,654	$ 6,654	$ -	$ -	$ -	$ -	$ 19,962
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 716	$ 1,066	$ -	$ -	$ -	$ -	$ -	$ 1,782
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,702	$ 2,535	$ -	$ -	$ -	$ -	$ -	$ 4,237
Cost Sum		$ -	$ 57,381	$ 137	$ 137	$ 137	$ 137	$ 60,177	$ 249,256	$ 275,702	$ -	$ -	$ -	$ -	$ 643,063
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (643,063)	$ -	$ -	$ -	$ (643,063)
Project Net		$ -	$ 57,381	$ 137	$ 137	$ 137	$ 137	$ 60,177	$ 249,256	$ 275,702	$ (643,063)	$ -	$ -	$ -	$ -

Cost Year 02	Investment 625001484	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 49,976	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,976
7500015	Capitalized AFUDC Debt	$ 1,562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,562
7100015	Capitalized AFUDC Equity	$ 1,036	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,036
6100080	Consultants - Other	$ 48,377	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,377
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 372,877	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 372,877
6790324	Engineering &Supervisory Allocation	$ 48,641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,641
6790320	Fleet Allocation	$ 1,654	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,654
6790315	I&D Allocated to Capital	$ 2,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,024
6400100	Mat & Supp - Outside Material Purchases	$ 76,818	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76,818
6790210	Permitting	$ 5,569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,569
6710050	Rent - Right of way	$ 2,260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,260
R6010010	SLR Overtime Blended Labor	$ 6,288	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,288
R6010000	SLR Straight Time Blended Labor	$ 19,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,962
6790322	Small Tools Allocation	$ 1,782	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,782
6790321	Stores Allocation	$ 4,237	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,237
Cost Sum		$ 643,063	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 643,063
Clearings		$ (643,063)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (643,063)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633002122	TOC Uvas Valley PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	02/01/2024	Description	Retire PVC main feeding the Shiflett Farms on Uvas Valley Rd with 18,000' of 2" PE main. Additionally, replace 5- service lines with 1" MDPE.
Estimated In-Service Date	05/31/2024		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore, consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system		
Alternatives Considered	This is part of the NMGC commitment to replace PVC piping across its system.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	Yes	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633002122 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 5,652	$ 11,533	$ 8,457	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,641
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 51	$ 208	$ 391	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 651
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 34	$ 138	$ 259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 431
6100080	Consultants - Other	$ -	$ -	$ 5,344	$ 2,500	$ 2,500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,344
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 87,851	$ 87,851	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 175,702
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 5,501	$ 11,225	$ 8,231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,956
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 32,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,115
6790210	Permitting	$ -	$ -	$ 55,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,038
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 745	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 745
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,771
Cost Sum		$ -	$ -	$ 71,620	$ 148,086	$ 107,689	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 327,396
Clearings		$ -	$ -	$ -	$ -	$ -	$ (327,396)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (327,396)
Project Net		$ -	$ -	$ 71,620	$ 148,086	$ 107,689	$ (327,396)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 633002122	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 25,641	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,641
7500015	Capitalized AFUDC Debt	$ 651	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 651
7100015	Capitalized AFUDC Equity	$ 431	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 431
6100080	Consultants - Other	$ 10,344	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,344
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 175,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 175,702
6790324	Engineering &Supervisory Allocation	$ 24,956	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,956
6401000	Mat & Supp - Inventory Issue	$ 32,115	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,115
6790210	Permitting	$ 55,038	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 55,038
6790322	Small Tools Allocation	$ 745	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 745
6790321	Stores Allocation	$ 1,771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,771
Cost Sum		$ 327,396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 327,396
Clearings		$ (327,396)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (327,396)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	633002151	TOC Hillburn PVC Replacement	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	SWNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	03/01/2024	Description	Retire/Replace 10,200' of PVC with 2" MDPE main on the Hillburn #2 Reg Station and Hillburn #3 Reg Station distribution systems. Additionally, replace 6- service lines with 1" MDPE.
Estimated In-Service Date	05/31/2024		
Justification	PVC main is legacy pipe that has been identified by the distribution integrity management program with a higher relative system risk compared to other type of pipe. Therefore, consistent with NMGC's distribution integrity management program, NMGC is actively replacing PVC main with PE pipe across its system		
Alternatives Considered	This is part of the NMGC commitment to replace PVC piping across its system.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633002151 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 5,112	$ 12,458	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,569
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 46	$ 206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 31	$ 137	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
6100080	Consultants - Other	$ -	$ -	$ -	$ 54,613	$ 5,344	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,957
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 109,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109,120
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 4,975	$ 12,125	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,100
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 18,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,208
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 422	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 422
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 1,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,004
Cost Sum		$ -	$ -	$ -	$ 64,777	$ 159,023	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 223,800
Clearings		$ -	$ -	$ -	$ -	$ -	$ (223,800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (223,800)
Project Net		$ -	$ -	$ -	$ 64,777	$ 159,023	$ (223,800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment 633002151	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 17,569	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,569
7500015	Capitalized AFUDC Debt	$ 253	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 253
7100015	Capitalized AFUDC Equity	$ 168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 168
6100080	Consultants - Other	$ 59,957	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,957
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 109,120	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 109,120
6790324	Engineering &Supervisory Allocation	$ 17,100	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,100
6401000	Mat & Supp - Inventory Issue	$ 18,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,208
6790322	Small Tools Allocation	$ 422	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 422
6790321	Stores Allocation	$ 1,004	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,004
Cost Sum		$ 223,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 223,800
Clearings		$ (223,800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (223,800)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T601001440**	AC Mitigation Phase II	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	**NMGC**	**NEW-15561**	**FP-NMG Transm Specifics-New**	**Literal**

Project Information

Construction Start Date	03/01/2024	Description: NMGC will install AC mitigation devices at 2 high impact locations to mitigate and monitor the interference from high voltage ac (HVAC) power lines on the transmission pipelines. NMGC will install solid state de-couplers (SSDs) at least every mile, where the HVAC starts to parallel and moves away from the transmission pipeline. NMGC will install remote coupon monitoring stations to calculate the current density on the pipe and on the coupon. The pipelines addressed in Phase II will be: ABQ ML MP 24.5-27 parallel 345 kV line and the West Mesa 20in ML between MP 12 continuing to the Cobisa ML at Cobisa Power Plant.
Estimated In-Service Date	12/15/2024	ENV - 1; ROW - 1; will be cleared project by project.

Justification: Electrical stray current can be caused by foreign pipeline crossings and adjacent/parallel or crossing high voltage AC (HVAC) powerlines. Part 2 of the Mega-Rule (PHMSA RIN 2) requires interference surveys for pipeline systems to detect the presence and level of any electrical stray current (not to exceed every 7 years). The operator must identify locations with current >=20 A/m2 . This projects allows for the installation of monitoring stations to detect the presence of AC interference and will be used in subsequent years to install solid state decouplers (SSD), such as dairylands, or zinc ribbons, if necessary to keep the current lower than >=20 A/m2. AC current levels >20 A/m are known to be highly corrosive. AC voltage levels greater than 8 volts can provide a shock to employees and greater than 15V can be lethal. This project will provide the mitigation and monitoring to increase the safety to employees as well as preventing AC induced corrosion on the pipeline.

Alternatives Considered: NMGC could try to use their best judgement and install trackers and decouplers at various locations and monitor the effects on AC mitigation.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T601001440 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 2,602	$ -	$ -	$ 242	$ 2,485	$ 2,616	$ 822	$ 417	$ -	$ -	$ 9,184
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 25	$ 50	$ 50	$ 52	$ 78	$ 127	$ 160	$ 172	$ -	$ -	$ 712
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 16	$ 33	$ 33	$ 34	$ 51	$ 84	$ 106	$ 114	$ -	$ -	$ 472
6100050	Consultants - Environmental	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,582	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,582
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 2,532	$ -	$ -	$ 235	$ 2,419	$ 2,546	$ 800	$ 406	$ -	$ -	$ 8,939
6790320	Fleet Allocation	$ -	$ -	$ -	$ 97	$ -	$ -	$ -	$ 188	$ 344	$ 355	$ 188	$ -	$ -	$ 1,173
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 119	$ -	$ -	$ -	$ 230	$ 421	$ 435	$ 230	$ -	$ -	$ 1,435
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 25,659	$ -	$ -	$ -	$ 23,029	$ 21,975	$ 3,075	$ 1,440	$ -	$ -	$ 75,178
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536	$ 964	$ 1,141	$ 535	$ -	$ -	$ 3,176
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 1,544	$ -	$ -	$ -	$ 2,451	$ 4,496	$ 4,496	$ 2,451	$ -	$ -	$ 15,438
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 595	$ -	$ -	$ -	$ 534	$ 510	$ 71	$ 33	$ -	$ -	$ 1,744
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,415	$ -	$ -	$ -	$ 1,270	$ 1,212	$ 170	$ 79	$ -	$ -	$ 4,146
Cost Sum		$ -	$ -	$ -	$ 34,605	$ 82	$ 82	$ 3,145	$ 33,272	$ 35,294	$ 11,631	$ 6,067	$ -	$ -	$ 124,178
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (124,178)	$ (124,178)
Project Net		$ -	$ -	$ -	$ 34,605	$ 82	$ 82	$ 3,145	$ 33,272	$ 35,294	$ 11,631	$ 6,067	$ -	$ (124,178)	$ -

Cost Year 02	Investment T601001440	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 9,184	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,184
7500015	Capitalized AFUDC Debt	$ 712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 712
7100015	Capitalized AFUDC Equity	$ 472	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 472
6100050	Consultants - Environmental	$ 2,582	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,582
6790324	Engineering &Supervisory Allocation	$ 8,939	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,939
6790320	Fleet Allocation	$ 1,173	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,173
6790315	I&D Allocated to Capital	$ 1,435	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,435
6400100	Mat & Supp - Outside Material Purchases	$ 75,178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 75,178
R6010010	SLR Overtime Blended Labor	$ 3,176	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,176
R6010000	SLR Straight Time Blended Labor	$ 15,438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,438
6790322	Small Tools Allocation	$ 1,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,744
6790321	Stores Allocation	$ 4,146	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,146
Cost Sum		$ 124,178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 124,178
Clearings		$ (124,178)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (124,178)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T601001450	CP Ground Bed Phase II	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	NMGC	PRE-09910	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2024	Description: Install seven ground beds to replace depleted and aging ground beds as well as adding new ground beds on transmission pipeline systems. In 2024, we would like to replace the groundbeds at the following locations: DOE ML 45.8 (NW); Roswell ML #11 (SE); Chaparral Compressor Station (SW); ABQ ML MP 61 (NW); Pecos Valley ML #32 (SE); ENV - 1; ROW - 1; Each work order will be cleared separately.
Estimated In-Service Date	01/31/2025	
Justification		NMGC has 100 existing CP ground beds on transmission pipelines. The ground beds are designed with a 25 year life-span. In order to keep up with the ground bed replacement we should be installing five (5) per year. Lack of CP caused by a depleted ground be can be a contributing factor to corrosion and eventually leaks on the system. Permitting for replacing a ground bed can take a long time. Waiting until the system is having down CP reads is too late to get a ground bed installed in time to make the 12month interval required by code to have the readings back up. This will allow NMGC to budget and proactively replace the ground beds.
Alternatives Considered		Continue to monitor ground beds and replace as they start failing and take a reactive approach

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T601001450 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 8,634	$ 8,634	$ 8,361	$ 8,372	$ 8,027	$ -	$ -	$ 2,979	$ 45,005
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 79	$ 236	$ 391	$ 544	$ 694	$ 767	$ 767	$ 794	$ 4,271
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 52	$ 156	$ 259	$ 360	$ 460	$ 508	$ 508	$ 526	$ 2,831
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 80,877	$ 80,877	$ 80,877	$ 80,877	$ 80,877	$ -	$ -	$ -	$ 404,385
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 8,403	$ 8,403	$ 8,137	$ 8,148	$ 7,812	$ -	$ -	$ 2,899	$ 43,803
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 151	$ 151	$ 53	$ 307	$ 307	$ -	$ -	$ -	$ 971
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 185	$ 185	$ 65	$ 376	$ 376	$ -	$ -	$ -	$ 1,188
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 3,713	$ 3,713	$ 7,426	$ 3,600	$ -	$ -	$ -	$ -	$ 18,452
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 800	$ 800	$ -	$ 1,697	$ 1,697	$ -	$ -	$ -	$ 4,995
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,600	$ 1,600	$ 849	$ 3,183	$ 3,183	$ -	$ -	$ -	$ 10,414
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 86	$ 86	$ 172	$ 84	$ -	$ -	$ -	$ -	$ 428
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 205	$ 205	$ 410	$ 199	$ -	$ -	$ -	$ -	$ 1,018
6730010	Utilities - Electricity	$ -	$ -	$ -	$ -	$ -	$ 5,163	$ 5,163	$ -	$ -	$ -	$ -	$ -	$ 31,827	$ 42,152
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 109,947	$ 110,209	$ 107,001	$ 107,747	$ 103,434	$ 1,275	$ 1,275	$ 39,026	$ 579,914
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ 109,947	$ 110,209	$ 107,001	$ 107,747	$ 103,434	$ 1,275	$ 1,275	$ 39,026	$ 579,914

Cost Year 02	Investment T601001450	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 45,005	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,005
7500015	Capitalized AFUDC Debt	$ 4,271	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,271
7100015	Capitalized AFUDC Equity	$ 2,831	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,831
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 404,385	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 404,385
6790324	Engineering &Supervisory Allocation	$ 43,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,803
6790320	Fleet Allocation	$ 971	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 971
6790315	I&D Allocated to Capital	$ 1,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,188
6400100	Mat & Supp - Outside Material Purchases	$ 18,452	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,452
R6010010	SLR Overtime Blended Labor	$ 4,995	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,995
R6010000	SLR Straight Time Blended Labor	$ 10,414	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,414
6790322	Small Tools Allocation	$ 428	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 428
6790321	Stores Allocation	$ 1,018	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,018
6730010	Utilities - Electricity	$ 42,152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,152
Cost Sum		$ 579,914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 579,914
Clearings		$ -	$ (579,914)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (579,914)
Project Net		$ 579,914	$ (579,914)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T601001818	AC Mitigation Phase I	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	NMGC	NEW-15578	FP-NMG Transm Specifics-New	Literal

Project Information

Construction Start Date: 03/01/2024
Estimated In-Service Date: 11/01/2024

Description: NMGC will install AC mitigation devices at high impact locations to mitigate and monitor the interference from high voltage ac (HVAC) power lines on the transmission pipelines. A contractor will be hired to survey areas with possible AC interference and to provide guidance as to where and how many decouplers need to be installed per affected area. **Rio Puerco 16in &24in - 12VAC present***

Justification: Electrical stray current can be caused by foreign pipeline crossings and adjacent/parallel or crossing high voltage AC (HVAC) powerlines. Part 2 of the Mega-Rule (PHMSA RIN 2) requires interference surveys for pipeline systems to detect the presence and level of any electrical stray current (not to exceed every 7 years). The operator must identify locations with current >=20 A/m2 . This projects allows for the installation of monitoring stations to detect the presence of AC interference and will be used in subsequent years to install solid state decouplers (SSD), such as dairylands, or zinc ribbons, if necessary to keep the current lower than >=20 A/m2. AC current levels >20 A/m are known to be highly corrosive. AC voltage levels greater than 8 volts can provide a shock to employees and greater than 15V can be lethal. This project will provide the mitigation and monitoring to increase the safety to employees as well as preventing AC induced corrosion on the pipeline.

Alternatives Considered: NMGC could try to use their best judgement and install trackers and decouplers at various locations and monitor the effects on AC mitigation.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T601001818 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,568	$ 6,352	$ 2,021	$ 756	$ 16	$ -	$ -	$ 16,712
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 69	$ 197	$ 276	$ 303	$ 310	$ -	$ -	$ 1,155
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 46	$ 131	$ 183	$ 201	$ 206	$ -	$ -	$ 766
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ 78,730	$ 29,992	$ -	$ -	$ 169	$ -	$ -	$ 108,891
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 530	$ -	$ -	$ -	$ 530
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,366	$ 6,182	$ 1,967	$ 736	$ 15	$ -	$ -	$ 16,266
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 134	$ 334	$ 334	$ 134	$ -	$ -	$ -	$ 936
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 164	$ 409	$ 409	$ 164	$ -	$ -	$ -	$ 1,145
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,827	$ 15,914	$ 5,305	$ -	$ -	$ -	$ 53,045
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,122	$ 5,305	$ 5,305	$ 2,122	$ -	$ -	$ -	$ 14,853
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 738	$ 369	$ 123	$ -	$ -	$ -	$ 1,231
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,755	$ 878	$ 293	$ -	$ -	$ -	$ 2,925
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 96,197	$ 83,222	$ 27,654	$ 10,665	$ 716	$ -	$ -	$ 218,454
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (218,454)	$ -	$ (218,454)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 96,197	$ 83,222	$ 27,654	$ 10,665	$ 716	$ (218,454)	$ -	$ -

Cost Year 02	Investment T601001818	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 16,712	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,712
7500015	Capitalized AFUDC Debt	$ 1,155	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,155
7100015	Capitalized AFUDC Equity	$ 766	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 766
6100080	Consultants - Other	$ 108,891	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 108,891
6030080	Empl Exp - Travel and Lodging	$ 530	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 530
6790324	Engineering &Supervisory Allocation	$ 16,266	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,266
6790320	Fleet Allocation	$ 936	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 936
6790315	I&D Allocated to Capital	$ 1,145	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,145
6400100	Mat & Supp - Outside Material Purchases	$ 53,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53,045
R6010000	SLR Straight Time Blended Labor	$ 14,853	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,853
6790322	Small Tools Allocation	$ 1,231	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,231
6790321	Stores Allocation	$ 2,925	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,925
Cost Sum		$ 218,454	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 218,454
Clearings		$ (218,454)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (218,454)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610001885	Cobisa 10-in ML Make Piggable	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	05/04/2024
Estimated In-Service Date	12/31/2024
Description	This project will make the Cobisa ML piggable. This will involve installing a new 10 in launcher at South Broadway Border Station. Install 3000ft of 10in to connect from Cobisa meter set to existing mesa del sol take-off. Retire existing pipe in the lumber yard. Install 3000ft of 10in in Broadway from existing crossing down to Electric Ave and down Electric Ave to the 12in/10in transition. Bore under railroad spur in COA ROW. ENV 1, ROW 3, KAFB RR spur, DOT
Justification	Make modifications to the Cobisal ML from the South Broadway Border Station for In-Line-Inspection. This retrofit will make the Cobisa ML and Mesa del Sol ML a single ILI run system that will ensure that future pigging operations run more efficient. NMGC prefers to assess transmission lines with inline inspection tools (ILI). The MEGA-rule encourages all lines with HCAs to be inspected via ILI tools. Cobisa and Mesa del Sol ML both have HCAs and MCAs on the pipeline.
Alternatives Considered	Alternatives that were considered were to Direct Assess the line the cost to direct assess is over $14,000 per mile and typically only the HCAs are assessed Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA to accommodate these tools.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001885 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,488	$ 677	$ 677	$ 677	$ 2,331	$ 657	$ 1,208	$ 17,534	$ 43,571	$ 17,368	$ 773	$ -	$ 86,959
7500015	Capitalized AFUDC Debt	$ -	$ 14	$ 33	$ 45	$ 58	$ 85	$ 112	$ 129	$ -	$ -	$ -	$ -	$ -	$ 476
7100015	Capitalized AFUDC Equity	$ -	$ 9	$ 22	$ 30	$ 38	$ 56	$ 74	$ 85	$ -	$ -	$ -	$ -	$ -	$ 315
6100040	Consultants - Engineering	$ -	$ 15,901	$ 7,228	$ 7,228	$ 7,228	$ 7,017	$ 7,017	$ 6,711	$ 27,361	$ 57,616	$ 28,394	$ 8,260	$ -	$ 179,962
6100060	Consultants - Legal	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,549	$ -	$ -	$ -	$ 1,549
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 12,867	$ -	$ -	$ -	$ 8,359	$ 23,350	$ -	$ -	$ 44,576
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 329,671	$ 129,321	$ -	$ -	$ 458,992
6790324	Engineering &Supervisory Allocation	$ -	$ 1,449	$ 658	$ 658	$ 658	$ 2,269	$ 639	$ 1,176	$ 17,066	$ 42,407	$ 16,904	$ 752	$ -	$ 84,636
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 565	$ 848	$ 283	$ -	$ -	$ 1,695
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 692	$ 1,037	$ 346	$ -	$ -	$ 2,075
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 147,573	$ 53,605	$ -	$ -	$ -	$ 201,178
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 5,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,020
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,195	$ -	$ -	$ -	$ -	$ -	$ 6,195
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,416	$ 2,124	$ 708	$ -	$ -	$ 4,248
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,554	$ 11,331	$ 3,777	$ -	$ -	$ 22,661
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,424	$ 1,244	$ -	$ -	$ -	$ 4,667
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,139	$ 2,956	$ -	$ -	$ -	$ 11,095
Cost Sum		$ -	$ 18,861	$ 8,618	$ 8,638	$ 8,659	$ 29,646	$ 8,500	$ 15,505	$ 231,323	$ 556,317	$ 220,450	$ 9,786	$ -	$ 1,116,301
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,116,301)	$ (1,116,301)
Project Net		$ -	$ 18,861	$ 8,618	$ 8,638	$ 8,659	$ 29,646	$ 8,500	$ 15,505	$ 231,323	$ 556,317	$ 220,450	$ 9,786	$ (1,116,301)	$ -

Cost Year 02	Investment T610001885	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 86,959	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,959
7500015	Capitalized AFUDC Debt	$ 476	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 476
7100015	Capitalized AFUDC Equity	$ 315	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 315
6100040	Consultants - Engineering	$ 179,962	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 179,962
6100060	Consultants - Legal	$ 1,549	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,549
6100080	Consultants - Other	$ 44,576	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,576
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 458,992	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 458,992
6790324	Engineering &Supervisory Allocation	$ 84,636	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84,636
6790320	Fleet Allocation	$ 1,695	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,695
6790315	I&D Allocated to Capital	$ 2,075	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,075
6400100	Mat & Supp - Outside Material Purchases	$ 201,178	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 201,178
6790210	Permitting	$ 5,020	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,020
6710050	Rent - Right of way	$ 6,195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,195
R6010010	SLR Overtime Blended Labor	$ 4,248	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,248
R6010000	SLR Straight Time Blended Labor	$ 22,661	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,661
6790322	Small Tools Allocation	$ 4,667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,667
6790321	Stores Allocation	$ 11,095	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,095
Cost Sum		$ 1,116,301	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,116,301
Clearings		$ (1,116,301)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,116,301)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T621001148	Alamo-Holloman B Line ILI Optimization	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SW - Transmission	SWNM	PRE-08868	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	07/01/2024
Estimated In-Service Date	11/30/2024
Description	In preparation for in line inspection (ILI) on the Alamogordo ML 6-inch transmission pipeline, modifications to existing mainline are required. The points that need replacing are due to changes in the wall thickness from previously replaced pipe and fittings. The scope includes replacing 1000-feet of 6in .188wt FBE pipe and replacing 4 elbows with 3R 90deg elbows. ROW = 1[illegible]ENV =1 --Ft Bliss/White Sands, BLM, Stay in ROW, maintenance on existing facilities
Justification	Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.
Alternatives Considered	Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T621001148 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,976	$ 9,376	$ 12,948	$ 8,537	$ -	$ -	$ 38,837
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 76	$ 238	$ 443	$ 639	$ -	$ -	$ 1,395
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50	$ 157	$ 293	$ 424	$ -	$ -	$ 925
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,620	$ 27,620	$ 21,785	$ -	$ -	$ 77,024
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 45,566	$ 88,002	$ 66,784	$ -	$ -	$ 200,351
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,763	$ 9,125	$ 12,602	$ 8,309	$ -	$ -	$ 37,799
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 166	$ 664	$ 166	$ -	$ -	$ 996
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 203	$ 813	$ 203	$ -	$ -	$ 1,219
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 83,280	$ 23,794	$ 11,897	$ -	$ -	$ -	$ 118,972
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,187	$ 4,750	$ 1,187	$ -	$ -	$ 7,124
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,448	$ 5,793	$ 1,448	$ -	$ -	$ 8,689
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,932	$ 552	$ 276	$ -	$ -	$ -	$ 2,760
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,593	$ 1,312	$ 656	$ -	$ -	$ -	$ 6,561
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,670	$ 120,744	$ 166,757	$ 109,483	$ -	$ -	$ 502,653
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (502,653)	$ -	$ (502,653)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105,670	$ 120,744	$ 166,757	$ 109,483	$ (502,653)	$ -	$ -

Cost Year 02	Investment T621001148	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 38,837	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,837
7500015	Capitalized AFUDC Debt	$ 1,395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,395
7100015	Capitalized AFUDC Equity	$ 925	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 925
6100080	Consultants - Other	$ 77,024	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77,024
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 200,351	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200,351
6790324	Engineering &Supervisory Allocation	$ 37,799	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,799
6790320	Fleet Allocation	$ 996	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 996
6790315	I&D Allocated to Capital	$ 1,219	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,219
6400100	Mat & Supp - Outside Material Purchases	$ 118,972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 118,972
R6010010	SLR Overtime Blended Labor	$ 7,124	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,124
R6010000	SLR Straight Time Blended Labor	$ 8,689	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,689
6790322	Small Tools Allocation	$ 2,760	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,760
6790321	Stores Allocation	$ 6,561	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,561
Cost Sum		$ 502,653	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 502,653
Clearings		$ (502,653)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (502,653)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T624001309**	Materials Verification Cutouts Carlsbad ML	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	**SENM**	**PRE-09085**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/01/2024
Estimated In-Service Date	07/31/2024
Description	Carlsbad 8in ML is 25 miles long. NMGC will perform cutouts at a 1 sample per mile ratio, totaling a maximum of 25- cutouts. If there is a girth weld present, 1 cutout can count for 2 samples creating a minimum of 13 cutouts. Existing 8in pipe will be replaced with 8in, 0.250wt, X52 FBE coated pipe. Work Order E2342350 ENV(1) $7,183, ROW:(1) $7,183.
Justification	October 1, 2019 PHMSA passed new regulations requiring the material verification of any lines installed in HCA, Class 3,4 or piggable MCAs or anything that does not have a valid pressure test. About 600 miles of NMGC transmission pipe was installed prior to 7/1/1970 (pre-code) and thus does not have valid pressure records. NMGC will follow the sampling plan of 1 sample per mile as identified in the new regulation and perform cutouts. Destructive mechanical testing will be performed on the cutouts to determine: tensile strength, ultimate tensile strength, impact toughness, grade, wall thickness, carbon equivalency and chemical composition. The "material verification projects" will include the pipe cutout and replacement, and mechanical testing. 50% of the materials must be verified within 7 years and the remaining must be completed by 7/1/2034.
Alternatives Considered	PHMSA has required traceable verifiable and complete documentation to prove the materials are designed for the MAOP, what was purchased and what is installed. The alternatives to mechanical testing of cutouts are in-situ testing of the steel pipe when bellholes are open or using material verification ILI tools. In-situ testing - not enough of the pipeline will be exposed via normal construction activity to get 1 sample per mile tested in the given timeframe. We will make an opportunistic dig program and use it as much as possible. Material Verification ILI tools - The tools do not work in all diameters or in all pressures and the line must be ILI-able and you must have some records of the materials for the technology to make this a viable option. It will work for some of our lines but not all.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001309 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 1,385	$ 10,518	$ 22,536	$ 22,536	$ 1,625	$ 931	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,531
7500015	Capitalized AFUDC Debt	$ -	$ 13	$ 124	$ 427	$ 840	$ 1,062	$ 1,086	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,552
7100015	Capitalized AFUDC Equity	$ -	$ 9	$ 82	$ 283	$ 557	$ 704	$ 720	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,354
6100080	Consultants - Other	$ -	$ -	$ 49,329	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,329
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ 7,398	$ -	$ 218,523	$ 218,523	$ 14,001	$ 9,951	$ -	$ -	$ -	$ -	$ -	$ -	$ 468,396
6790324	Engineering &Supervisory Allocation	$ -	$ 1,348	$ 10,237	$ 21,934	$ 21,934	$ 1,582	$ 907	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,941
6790320	Fleet Allocation	$ -	$ 466	$ -	$ 1,401	$ 1,401	$ 212	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,480
6790315	I&D Allocated to Capital	$ -	$ 570	$ -	$ 1,715	$ 1,715	$ 259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,259
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 37,672	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,672
6790210	Permitting	$ -	$ -	$ 24,498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,498
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 6,066	$ 6,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,133
R6010000	SLR Straight Time Blended Labor	$ -	$ 7,398	$ -	$ 16,177	$ 16,177	$ 3,360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,112
6790322	Small Tools Allocation	$ -	$ -	$ 874	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 874
6790321	Stores Allocation	$ -	$ -	$ 2,078	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,078
Cost Sum		$ -	$ 18,589	$ 135,411	$ 289,062	$ 289,749	$ 22,804	$ 13,594	$ -	$ -	$ -	$ -	$ -	$ -	$ 769,208
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (769,208)	$ -	$ -	$ -	$ -	$ -	$ (769,208)
Project Net		$ -	$ 18,589	$ 135,411	$ 289,062	$ 289,749	$ 22,804	$ 13,594	$ (769,208)	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T624001309	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 59,531	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 59,531
7500015	Capitalized AFUDC Debt	$ 3,552	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,552
7100015	Capitalized AFUDC Equity	$ 2,354	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,354
6100080	Consultants - Other	$ 49,329	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,329
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 468,396	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 468,396
6790324	Engineering &Supervisory Allocation	$ 57,941	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 57,941
6790320	Fleet Allocation	$ 3,480	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,480
6790315	I&D Allocated to Capital	$ 4,259	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,259
6400100	Mat & Supp - Outside Material Purchases	$ 37,672	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,672
6790210	Permitting	$ 24,498	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,498
R6010010	SLR Overtime Blended Labor	$ 12,133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,133
R6010000	SLR Straight Time Blended Labor	$ 43,112	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,112
6790322	Small Tools Allocation	$ 874	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 874
6790321	Stores Allocation	$ 2,078	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,078
Cost Sum		$ 769,208	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 769,208
Clearings		$ (769,208)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (769,208)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624001583	HydroTest Lovington 8in ML	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	PRE-09953	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	07/01/2024	Description: Hydrotest from MP 0 to MP 14.35 of 8in Lovington 8in ML (14.35 miles). The pressure test should reconfirm the MAOP of 600 psig. The design pressure for the existing pipe is 763 psig based on the anomalies remaining on the line and the existing class location. The maximum test pressure for this pipe segment is 1450 psig. The preferred test pressure range is 900 psig (1.5x MAOP) to 1450 psig (95%SMYS) per O&M Module 14-A Pressure Testing. • The limiting pipe in this section is 8in, 0.188wt, Grade B grade pipe. The test must be a hydrotest to a minimum of 8 hours after stabilization. 3ft cylinders from all cutouts must be sent to a lab for material verification, until a sample rate of 1 per mile is achieved ES forecast: 5% budget, 12+ months, TUA needed for frac tanks, if chemical cleaning is needed, that would require special waste disposal facility
Estimated In-Service Date	11/30/2024	
Justification		The Mega-Rule, passed on 10/1/2019 required operates to validate the MAOP of their current transmission lines that are in Class3,4, MCA, or HCA or that are certified using grandfather clause using 1 of 6 methods. NMGC will be using 2 methods primarily: hydrotesting and replacements. This project is the hydrotest of the mainline to validate the MAOP of the system
Alternatives Considered		Replace the entire mainline or lower the operating pressure to 80% of current operating pressure.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624001583 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,201	$ 16,126	$ 21,116	$ 2,185	$ 204	$ -	$ -	$ 41,831
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 20	$ 187	$ 527	$ -	$ -	$ -	$ -	$ 735
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 13	$ 124	$ 350	$ -	$ -	$ -	$ -	$ 487
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 94,016	$ 5,305	$ -	$ -	$ -	$ -	$ 99,321
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,914	$ 75,085	$ 196,633	$ 20,157	$ -	$ -	$ -	$ 307,788
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,440	$ -	$ -	$ -	$ -	$ 2,440
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,142	$ 15,695	$ 20,552	$ 2,126	$ 199	$ -	$ -	$ 40,714
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 201	$ 1,337	$ 201	$ 138	$ -	$ -	$ 1,875
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 245	$ 1,636	$ 245	$ 168	$ -	$ -	$ 2,295
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,426	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,426
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,244	$ -	$ -	$ -	$ -	$ 4,244
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,183	$ 16,974	$ 3,183	$ 2,183	$ -	$ -	$ 25,523
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ 172
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 28,298	$ 204,862	$ 271,112	$ 28,097	$ 2,892	$ -	$ -	$ 535,261
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (535,261)	$ -	$ (535,261)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 28,298	$ 204,862	$ 271,112	$ 28,097	$ 2,892	$ (535,261)	$ -	$ -

Cost Year 02	Investment T624001583	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 41,831	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,831
7500015	Capitalized AFUDC Debt	$ 735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 735
7100015	Capitalized AFUDC Equity	$ 487	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 487
6100080	Consultants - Other	$ 99,321	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 99,321
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 307,788	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 307,788
6300100	Cost of Natural Gas Sold	$ 2,440	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,440
6790324	Engineering &Supervisory Allocation	$ 40,714	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,714
6790320	Fleet Allocation	$ 1,875	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,875
6790315	I&D Allocated to Capital	$ 2,295	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,295
6400100	Mat & Supp - Outside Material Purchases	$ 7,426	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,426
R6010010	SLR Overtime Blended Labor	$ 4,244	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,244
R6010000	SLR Straight Time Blended Labor	$ 25,523	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,523
6790322	Small Tools Allocation	$ 172	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 172
6790321	Stores Allocation	$ 410	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 410
Cost Sum		$ 535,261	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 535,261
Clearings		$ (535,261)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (535,261)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T660001185**	RSV: Taos ML - Hernandez BV # 4	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	**NCNM**	**PRE-08808**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	03/01/2024	Description	Install SCADA and remote control actuation for existing block valve on the Taos Mainline. The installation includes SCADA tower, power to actuate, and pneumatics to actuate. The driving time is 30 minutes to access the valve, %SMYS is 20.5%, class 3. Env 1, Row 1, Station work
Estimated In-Service Date	06/30/2024		
Justification	Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification		
Alternatives Considered	In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." The final rule, published April 8, 2022, requires NMGC to install RSVs around HCAs and in new and entirely replaced segments and where response time is greater than 30 minutes to manually close a valve after rupture identification. There are 242 existing transmission mainline emergency valves without automation. There are 122 valves around HCAs and class 3 areas, without automation. 54 valves are greater than 60 min to access; 124 are between 30-60 minutes; 64 are less than 30 min to access.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001185 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 70	$ 4,184	$ 2,859	$ 1,019	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,132
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 1	$ 41	$ 107	$ 143	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 0	$ 27	$ 71	$ 95	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 194
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 24,272	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,272
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ 10,885	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,885
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 68	$ 4,072	$ 2,783	$ 992	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,914
6790320	Fleet Allocation	$ -	$ -	$ 47	$ -	$ 395	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 442
6790315	I&D Allocated to Capital	$ -	$ -	$ 57	$ -	$ 484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 541
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 43,689	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,689
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,710	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,710
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ 744	$ -	$ 4,562	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,306
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 1,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,014
6790321	Stores Allocation	$ -	$ -	$ -	$ 2,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,409
Cost Sum		$ -	$ -	$ 986	$ 55,437	$ 37,243	$ 13,133	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106,800
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (106,800)	$ -	$ -	$ -	$ -	$ -	$ -	$ (106,800)
Project Net		$ -	$ -	$ 986	$ 55,437	$ 37,243	$ 13,133	$ (106,800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T660001185	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 8,132	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,132
7500015	Capitalized AFUDC Debt	$ 292	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 292
7100015	Capitalized AFUDC Equity	$ 194	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 194
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 24,272	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,272
6300100	Cost of Natural Gas Sold	$ 10,885	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,885
6790324	Engineering &Supervisory Allocation	$ 7,914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,914
6790320	Fleet Allocation	$ 442	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 442
6790315	I&D Allocated to Capital	$ 541	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 541
6400100	Mat & Supp - Outside Material Purchases	$ 43,689	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,689
R6010010	SLR Overtime Blended Labor	$ 1,710	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,710
R6010000	SLR Straight Time Blended Labor	$ 5,306	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,306
6790322	Small Tools Allocation	$ 1,014	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,014
6790321	Stores Allocation	$ 2,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,409
Cost Sum		$ 106,800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 106,800
Clearings		$ (106,800)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (106,800)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T660001780**	RSV: Taos ML - Rinconada Valve Setting	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	**NCNM**	**PRE-09913**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	08/01/2024	Description	Install SCADA and remote control actuation for existing 8in ANSI 300 ball valve on the Taos ML - Rinconada Valve Setting. ENV (0), ROW (0), Station Work.
Estimated In-Service Date	09/30/2024		
Justification	Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification		
Alternatives Considered	In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." The final rule, published April 8, 2022, requires NMGC to install RSVs around HCAs and in new and entirely replaced segments and where response time is greater than 30 minutes to manually close a valve after rupture identification. There are 242 existing transmission mainline emergency valves without automation. There are 122 valves around HCAs and class 3 areas, without automation. 54 valves are greater than 60 min to access; 124 are between 30-60 minutes; 64 are less than 30 min to access.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001780 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,718	$ -	$ -	$ -	$ -	$ 6,718
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63	$ -	$ -	$ -	$ -	$ 63
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42	$ -	$ -	$ -	$ -	$ 42
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,000	$ -	$ -	$ -	$ -	$ 25,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,539	$ -	$ -	$ -	$ -	$ 6,539
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 368	$ -	$ -	$ -	$ -	$ 368
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 451	$ -	$ -	$ -	$ -	$ 451
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,000	$ -	$ -	$ -	$ -	$ 40,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,595	$ -	$ -	$ -	$ -	$ 1,595
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,252	$ -	$ -	$ -	$ -	$ 4,252
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 928	$ -	$ -	$ -	$ -	$ 928
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,206	$ -	$ -	$ -	$ -	$ 2,206
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,161	$ -	$ -	$ -	$ -	$ 88,161
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (88,161)	$ -	$ -	$ -	$ (88,161)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,161	$ (88,161)	$ -	$ -	$ -	$ -

Cost Year 02	Investment T660001780	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 6,718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,718
7500015	Capitalized AFUDC Debt	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63
7100015	Capitalized AFUDC Equity	$ 42	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 25,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,000
6790324	Engineering &Supervisory Allocation	$ 6,539	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,539
6790320	Fleet Allocation	$ 368	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 368
6790315	I&D Allocated to Capital	$ 451	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 451
6400100	Mat & Supp - Outside Material Purchases	$ 40,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 40,000
R6010010	SLR Overtime Blended Labor	$ 1,595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,595
R6010000	SLR Straight Time Blended Labor	$ 4,252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,252
6790322	Small Tools Allocation	$ 928	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 928
6790321	Stores Allocation	$ 2,206	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,206
Cost Sum		$ 88,161	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 88,161
Clearings		$ (88,161)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (88,161)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T660001834	MAOP Replacement LA Tech Take-Off	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	NCNM	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 686ft (0.13 miles) of existing 8in LA Tech Take-off into single 8in steel. Final pipe diameter to be confirmed by Gas Supply modeling. MAOP for this line will be 720 psig, Ensure piggable, RSV: Install Valve actuator & SCADA for remote control at LA Tech Take off. ENV 3 ROW 3 - DOE need design
Estimated In-Service Date	09/30/2025		
Justification	Make the pipeline piggable, add remote shut off valves, perform material verification cutouts and hydrotest the pipeline		
Alternatives Considered	Provide additional capacity to the Permian area. In addition, pipeline would provide access to new long term gas supply from processing plants south of Carlsbad. This new supply enhances the system reliability and provides a low cost gas supply for our customers. Also, pipeline may increase off-system transportation opportunities that could provide revenue to NMGC to reduce customer costs over time. This line has an HCA and needs to be made piggable. The HCA requires material validation and hydrotesting.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001834 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 374	$ 374	$ 374	$ 1,123
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 10	$ 17	$ 31
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 7	$ 11	$ 20
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 364	$ 364	$ 364	$ 1,093
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,000	$ 4,000	$ 4,000	$ 12,000
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,744	$ 4,756	$ 4,767	$ 14,267
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,744	$ 4,756	$ 4,767	$ 14,267

Cost Year 02 Investment T660001834 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 1,123	$ 253	$ 253	$ 346	$ 7,067	$ 3,651	$ 4,396	$ 2,332	$ 372	$ -	$ -	$ -	$ -	$ 19,795
7500015	Capitalized AFUDC Debt	$ 31	$ 30	$ 38	$ 48	$ 165	$ 336	$ 468	$ 578	$ 623	$ -	$ -	$ -	$ -	$ 2,317
7100015	Capitalized AFUDC Equity	$ 20	$ 27	$ 34	$ 43	$ 149	$ 303	$ 422	$ 521	$ 562	$ -	$ -	$ -	$ -	$ 2,081
6100080	Consultants - Other	$ -	$ -	$ -	$ 1,485	$ 1,485	$ -	$ -	$ 1,980	$ 5,939	$ -	$ -	$ -	$ -	$ 10,889
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 37,120	$ 49,494	$ 18,561	$ -	$ -	$ -	$ -	$ -	$ 105,175
6300100	Cost of Natural Gas Sold	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,485
6030080	Empl Exp - Travel and Lodging	$ -	$ -	$ -	$ -	$ -	$ 4,454	$ 2,475	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,929
6790324	Engineering &Supervisory Allocation	$ 1,093	$ 214	$ 214	$ 292	$ 5,962	$ 3,081	$ 3,709	$ 1,968	$ 314	$ -	$ -	$ -	$ -	$ 16,847
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,113	$ 1,113	$ 1,113	$ -	$ -	$ -	$ -	$ -	$ 3,339
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,363	$ 1,363	$ 1,363	$ -	$ -	$ -	$ -	$ -	$ 4,088
6400080	Mat & Supp - Vehicle Fuel	$ -	$ -	$ -	$ -	$ 86,476	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,476
6790210	Permitting	$ 12,000	$ 4,039	$ 4,039	$ 4,039	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,117
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ 24,747	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,747
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,524	$ 2,524	$ 2,524	$ -	$ -	$ -	$ -	$ -	$ 7,573
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 14,136	$ 14,136	$ 14,136	$ -	$ -	$ -	$ -	$ -	$ 42,408
Cost Sum		$ 14,267	$ 4,563	$ 4,578	$ 6,253	$ 126,050	$ 68,082	$ 81,584	$ 45,076	$ 7,811	$ -	$ -	$ -	$ -	$ 358,265
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (358,265)	$ -	$ -	$ -	$ (358,265)
Project Net		$ 14,267	$ 4,563	$ 4,578	$ 6,253	$ 126,050	$ 68,082	$ 81,584	$ 45,076	$ 7,811	$ (358,265)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T680000063**	MAOP Replace ABQ LP ML 20in West at Torreon Mission	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	**NWNM**	**TEMP**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	05/01/2025	Description	Replace approximately 2,200ft of the Albuquerque ML West 20" at Torreon Mission with minimum of X-52, 0.250" WT for IMP by open trenching. This is the highest risk segment from the transmission risk model.
Estimated In-Service Date	09/30/2025		ENV 5 ROW 5
Justification	Alternative is to lower pressure so that pipe operates at lower design pressure and %SMYS. This option is not feasible for the Northwest Transmission System.		
Alternatives Considered	The project will replace 1952 vintage pipe that is 20", 0.250" WT, Grade B or X-42 in a High Consequence Area (HCA). Replacement is necessary to recertify the system ensure that the class location is commensurate with MAOP.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680000063 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 329	$ 2,960
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 3	$ 9	$ 15	$ 21	$ 27	$ 33	$ 39	$ 45	$ 51	$ 242
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 2	$ 6	$ 10	$ 14	$ 18	$ 22	$ 26	$ 30	$ 34	$ 160
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 3,513	$ 3,513	$ 3,513	$ 3,513	$ 3,513	$ 3,513	$ 3,513	$ 3,513	$ 3,513	$ 31,620
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 320	$ 2,881
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Cost Sum		$ -	$ -	$ -	$ -	$ 4,167	$ 4,177	$ 4,187	$ 4,197	$ 4,207	$ 4,217	$ 4,227	$ 4,237	$ 4,247	$ 37,862
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ -	$ 4,167	$ 4,177	$ 4,187	$ 4,197	$ 4,207	$ 4,217	$ 4,227	$ 4,237	$ 4,247	$ 37,862

Cost Year 02	Investment T680000063	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 2,960	$ 222	$ 222	$ 222	$ 222	$ 12,253	$ 10,754	$ 12,376	$ 2,927	$ -	$ -	$ -	$ -	$ 42,159
7500015	Capitalized AFUDC Debt	$ 242	$ 73	$ 80	$ 87	$ 94	$ 302	$ 684	$ 1,058	$ 1,301	$ -	$ -	$ -	$ -	$ 3,920
7100015	Capitalized AFUDC Equity	$ 160	$ 66	$ 72	$ 78	$ 85	$ 272	$ 616	$ 954	$ 1,173	$ -	$ -	$ -	$ -	$ 3,476
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 31,620	$ 3,547	$ 3,547	$ 3,547	$ 3,547	$ 3,547	$ 46,677	$ 186,707	$ 46,677	$ -	$ -	$ -	$ -	$ 329,417
6790324	Engineering &Supervisory Allocation	$ 2,881	$ 188	$ 188	$ 188	$ 188	$ 10,338	$ 9,073	$ 10,442	$ 2,469	$ -	$ -	$ -	$ -	$ 35,954
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 713	$ 714	$ -	$ -	$ -	$ -	$ -	$ 1,426
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 873	$ 874	$ -	$ -	$ -	$ -	$ -	$ 1,747
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 186,707	$ 111,090	$ -	$ -	$ -	$ -	$ -	$ -	$ 297,797
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,361	$ 3,384	$ -	$ -	$ -	$ -	$ -	$ 6,745
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,310	$ 7,300	$ -	$ -	$ -	$ -	$ -	$ 14,610
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 5,172	$ 3,077	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,249
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 12,319	$ 7,330	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,648
Cost Sum		$ 37,862	$ 4,096	$ 4,109	$ 4,122	$ 4,136	$ 230,909	$ 201,557	$ 223,809	$ 54,547	$ -	$ -	$ -	$ -	$ 765,147
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (765,147)	$ -	$ -	$ -	$ (765,147)
Project Net		$ 37,862	$ 4,096	$ 4,109	$ 4,122	$ 4,136	$ 230,909	$ 201,557	$ 223,809	$ 54,547	$ (765,147)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680001100	Abq ML 24in HP Kutz to DOE Make Piggable	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	06/01/2024	Description: In preparation for in-line inspection (ILI) on the Albuquerque 24-inch transmission pipeline, modifications to the existing mainline and stations are required. This ILI run will launch at Kutz and receive at the DOE Takeoff. The scope includes adding a launcher barrel at Kutz and a receiving barrel at DOE. Install SCADA and remote control actuation for existing 20in ANSI 600 ball valve on the ABQ HP ML Kutz to Star Lake at Browning Ranch Valve setting #3 MP 12.55, Huerfano Valve Setting (Receiver), Kutz - Albuquerque West Take-off Launcher Valve Setting, Lohman Block Valve Setting (old 80 Million Dehydrator) ENV (1), ROW (1), BLM, Navajo, - launcher receiver existing stations
Estimated In-Service Date	12/31/2024	
Justification	NMGC prefers to access the transmission lines using ILI technology because more information can be obtained on the entire length of the pipeline, not just the HCAs.	
Alternatives Considered	1.Robotic ILI, would be more costly 2.Another direct assessment method that would be more costly in the long run and may not be able to be used in the future 3.Replace line to remove any possible anomalies	

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001100 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 796	$ 21,391	$ 6,111	$ 6,111	$ 5,299	$ -	$ 39,708
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8	$ 217	$ 475	$ 589	$ 696	$ -	$ 1,986
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5	$ 144	$ 315	$ 391	$ 461	$ -	$ 1,316
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000	$ -	$ -	$ -	$ -	$ 20,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50,000	$ 50,000	$ 50,000	$ 41,326	$ -	$ 191,326
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 774	$ 20,820	$ 5,948	$ 5,948	$ 5,158	$ -	$ 38,648
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 536	$ 963	$ 963	$ 963	$ 963	$ -	$ 4,389
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 655	$ 1,179	$ 1,179	$ 1,179	$ 1,179	$ -	$ 5,371
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140,000	$ -	$ -	$ -	$ -	$ 140,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,540	$ 6,540	$ 6,540	$ 6,540	$ -	$ 26,160
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,501	$ 8,750	$ 8,750	$ 8,750	$ 8,750	$ -	$ 43,501
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,248	$ -	$ -	$ -	$ -	$ 3,248
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,721	$ -	$ -	$ -	$ -	$ 7,721
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,276	$ 280,973	$ 80,282	$ 80,471	$ 70,372	$ -	$ 523,373
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (523,373)	$ (523,373)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,276	$ 280,973	$ 80,282	$ 80,471	$ 70,372	$ (523,373)	$ -

Cost Year 02	Investment T680001100	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 39,708	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39,708
7500015	Capitalized AFUDC Debt	$ 1,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,986
7100015	Capitalized AFUDC Equity	$ 1,316	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,316
6100080	Consultants - Other	$ 20,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20,000
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 191,326	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191,326
6790324	Engineering &Supervisory Allocation	$ 38,648	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,648
6790320	Fleet Allocation	$ 4,389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,389
6790315	I&D Allocated to Capital	$ 5,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,371
6400100	Mat & Supp - Outside Material Purchases	$ 140,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 140,000
R6010010	SLR Overtime Blended Labor	$ 26,160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,160
R6010000	SLR Straight Time Blended Labor	$ 43,501	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,501
6790322	Small Tools Allocation	$ 3,248	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,248
6790321	Stores Allocation	$ 7,721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,721
Cost Sum		$ 523,373	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 523,373
Clearings		$ (523,373)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (523,373)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T680001409**	Material Verification Cutouts - ABQ LP Brown's Ranch to Huerfano	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	**NWNM**	**PRE-10019**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	07/15/2024
Estimated In-Service Date	09/13/2024
Description	The ABQ LP Brown's Ranch to Huerfano is 9.03 miles long. NMGC will perform cutouts at a 1 sample per mile ratio, totaling a maximum of 10 cutouts. If there is a girth weld present, 1 cutout can count for 2 samples, assuming a 6 ft segment including a girth weld is sent for testing, creating a minimum of 5 cutouts. Existing 20" pipeline will be replaced with 20", 0.250 wt, X60 FBE coated pipe. Two cutouts have already ben completed on this route from the hydrotest, lowering the needed number of cutouts to 8. ES forecast: 5% budget, 6 months, federal and state trust lands ENV 1, ROW 1, ILI Maintenance exemption- BLM, BIA eastern Navajo
Justification	October 1, 2019 PHMSA passed new regulations requiring the material verification of any lines installed in HCA, Class 3,4 or piggable MCAs or anything that does not have a valid pressure test. About 600 miles of NMGC transmission pipe was installed prior to 7/1/1970 (pre-code) and thus does not have valid pressure records. NMGC will follow the sampling plan of 1 sample per mile as identified in the new regulation and perform cutouts. Destructive mechanical testing will be performed on the cutouts to determine: tensile strength, ultimate tensile strength, impact toughness, grade, wall thickness, carbon equivalency and chemical composition. The "material verification projects" will include the pipe cutout and replacement, and mechanical testing. 50% of the materials must be verified within 7 years and the remaining must be completed by 7/1/2034.
Alternatives Considered	PHMSA has required traceable verifiable and complete documentation to prove the materials are designed for the MAOP, what was purchased and what is installed. The alternatives to mechanical testing of cutouts are in-situ testing of the steel pipe when bell holes are open or using material verification ILI tools. In-situ testing - not enough of the pipeline will be exposed via normal construction activity to get 1 sample per mile tested in the given timeframe. We will make an opportunistic dig program and use it as much as possible. Material Verification ILI tools - The tools do not work in all diameters or in all pressures and the line must be to accomodate a free swimming ILI tool and you must have some records of the materials for the technology to make this a viable option. It will work for some of our lines but not all. It should be noted that material verification ILI tools are not an approved method for meeting the requirements for PHMSA.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001409 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 2,593	$ -	$ -	$ 554	$ 11,155	$ 13,787	$ 10,974	$ 4,811	$ -	$ -	$ -	$ -	$ 43,873
7500015	Capitalized AFUDC Debt	$ -	$ 24	$ 47	$ 47	$ 52	$ 159	$ 389	$ 616	$ 759	$ -	$ -	$ -	$ -	$ 2,093
7100015	Capitalized AFUDC Equity	$ -	$ 16	$ 31	$ 31	$ 35	$ 106	$ 258	$ 408	$ 503	$ -	$ -	$ -	$ -	$ 1,387
6100050	Consultants - Environmental	$ -	$ 27,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,702
6100080	Consultants - Other	$ -	$ -	$ -	$ -	$ -	$ 6,587	$ 19,892	$ 17,240	$ -	$ -	$ -	$ -	$ -	$ 43,719
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 100,000	$ 100,000	$ 100,000	$ 51,400	$ -	$ -	$ -	$ -	$ 351,400
6790324	Engineering &Supervisory Allocation	$ -	$ 2,524	$ -	$ -	$ 539	$ 10,857	$ 13,419	$ 10,681	$ 4,683	$ -	$ -	$ -	$ -	$ 42,702
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,726	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,726
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,113	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,113
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 5,785	$ 12,306	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,091
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,032	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,032
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,371	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,371
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 134	$ 286	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 420
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 319	$ 679	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 998
Cost Sum		$ -	$ 32,857	$ 78	$ 78	$ 7,418	$ 142,134	$ 178,986	$ 139,918	$ 62,156	$ -	$ -	$ -	$ -	$ 563,626
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (563,626)	$ -	$ -	$ -	$ (563,626)
Project Net		$ -	$ 32,857	$ 78	$ 78	$ 7,418	$ 142,134	$ 178,986	$ 139,918	$ 62,156	$ (563,626)	$ -	$ -	$ -	$ -

Cost Year 02 Investment T680001409 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ 43,873	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,873
7500015	Capitalized AFUDC Debt	$ 2,093	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,093
7100015	Capitalized AFUDC Equity	$ 1,387	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,387
6100050	Consultants - Environmental	$ 27,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 27,702
6100080	Consultants - Other	$ 43,719	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43,719
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 351,400	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 351,400
6790324	Engineering &Supervisory Allocation	$ 42,702	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,702
6790320	Fleet Allocation	$ 1,726	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,726
6790315	I&D Allocated to Capital	$ 2,113	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,113
6400100	Mat & Supp - Outside Material Purchases	$ 18,091	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18,091
R6010010	SLR Overtime Blended Labor	$ 10,032	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,032
R6010000	SLR Straight Time Blended Labor	$ 17,371	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,371
6790322	Small Tools Allocation	$ 420	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 420
6790321	Stores Allocation	$ 998	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 998
Cost Sum		$ 563,626	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 563,626
Clearings		$ (563,626)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (563,626)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680002266	ABQ ML Star Lake to North Side Rio Puerco MP 84.2 - Bore	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date: 06/01/2024
Estimated In-Service Date: 08/31/2024

Description: NMGC seeks to replace approximately 1000 feet of 20-inch steel pipe by horizontal directional drilling. Install erosion mitigation measures on theABQ ML Star Lake to North Side Rio Puerco MP 84.2, GPS location 35.743127, -107.139524. The pipeline has a span of 55 ft supported by an stand which is deteriorating. The maximum allowable span at this location is 25 feet. The estimated length of the new pipe to be installed will be between 900 to 1000 ft.

Justification: More maintenance will be required, and eventually the support will not provide adequate protection for the pipe.

Alternatives Considered: Backfill with dirt as a temporary mitigation and increase patrols to monitor the exposure.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680002266 Year 2024

Cost Element		Balance 01/01/24	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 298	$ 298	$ 298	$ 298	$ 19,452	$ 5,376	$ 70,200	$ -	$ -	$ -	$ -	$ -	$ 96,220
7500015	Capitalized AFUDC Debt	$ -	$ 3	$ 8	$ 14	$ 19	$ 206	$ 445	$ 1,136	$ -	$ -	$ -	$ -	$ -	$ 1,830
7100015	Capitalized AFUDC Equity	$ -	$ 2	$ 5	$ 9	$ 13	$ 137	$ 295	$ 753	$ -	$ -	$ -	$ -	$ -	$ 1,213
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 750,000	$ -	$ -	$ -	$ -	$ -	$ 750,000
6790324	Engineering &Supervisory Allocation	$ -	$ 290	$ 290	$ 290	$ 290	$ 18,933	$ 5,233	$ 68,325	$ -	$ -	$ -	$ -	$ -	$ 93,650
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,619	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,619
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,429	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,429
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 200,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200,000
6710050	Rent - Right of way	$ -	$ 3,183	$ 3,183	$ 3,183	$ 3,183	$ 3,183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,914
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,616	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,616
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,824	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,824
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 4,640	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,640
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 11,030	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,030
Cost Sum		$ -	$ 3,775	$ 3,784	$ 3,793	$ 3,802	$ 257,580	$ 76,837	$ 890,414	$ -	$ -	$ -	$ -	$ -	$ 1,239,985
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,239,985)	$ -	$ -	$ -	$ -	$ (1,239,985)
Project Net		$ -	$ 3,775	$ 3,784	$ 3,793	$ 3,802	$ 257,580	$ 76,837	$ 890,414	$ (1,239,985)	$ -	$ -	$ -	$ -	$ -

Cost Year 02	Investment T680002266	Year 2025												
Cost Element		**Balance 01/01/25**	**Jan**	**Feb**	**Mar**	**Apr**	**May**	**Jun**	**Jul**	**Aug**	**Sep**	**Oct**	**Nov**	**Dec**	**Total**
6790310	A&G Allocated to Capital	$ 96,220	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 96,220
7500015	Capitalized AFUDC Debt	$ 1,830	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,830
7100015	Capitalized AFUDC Equity	$ 1,213	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,213
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ 750,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 750,000
6790324	Engineering &Supervisory Allocation	$ 93,650	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 93,650
6790320	Fleet Allocation	$ 3,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,619
6790315	I&D Allocated to Capital	$ 4,429	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,429
6400100	Mat & Supp - Outside Material Purchases	$ 200,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 200,000
6710050	Rent - Right of way	$ 15,914	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,914
R6010010	SLR Overtime Blended Labor	$ 24,616	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 24,616
R6010000	SLR Straight Time Blended Labor	$ 32,824	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 32,824
6790322	Small Tools Allocation	$ 4,640	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,640
6790321	Stores Allocation	$ 11,030	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,030
Cost Sum		$ 1,239,985	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,239,985
Clearings		$ (1,239,985)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,239,985)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	601001933	La Luz Distribution PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide	NMGC	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 633 ft of 2" PE mains with 2" PE by open trenching. Tie-in one existing service to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW or Hotzones. EFV 1 ROW 1 Franchise
Estimated In-Service Date	07/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 601001933 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 63	$ 1,334	$ 1,232	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,629
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 1	$ 18	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 1	$ 28	$ 76	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 1,010	$ 16,953	$ 18,844	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,807
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 53	$ 1,126	$ 1,041	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,220
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 182	$ 63	$ -	$ -	$ -	$ -	$ -	$ -	$ 244
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 223	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ 299
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 1,473	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,473
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 227
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 544	$ 351	$ -	$ -	$ -	$ -	$ -	$ -	$ 896
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,177	$ 586	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,763
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 97	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 97
Cost Sum		$ -	$ -	$ -	$ -	$ 1,128	$ 24,422	$ 22,319	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,868
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (47,868)	$ -	$ -	$ -	$ -	$ -	$ (47,868)
Project Net		$ -	$ -	$ -	$ -	$ 1,128	$ 24,422	$ 22,319	$ (47,868)	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610001806	25 ABQ X-Trube Project Ph1	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	03/02/2025	Description	Replace 150 Xtrube (DC/Xtrube) steel services with ½" or 1" PE. Some locations may require street crossings by bore. Project Boundaries: East of Juan Tabo Blvd, South of Lomas Blvd, North of I-40, West of Tramway Blvd
Estimated In-Service Date	11/30/2025		ENV 1, ROW 1, Existing Facilities, Franchise
Justification	X-trube services have been identified within the distribution integrity management program with a higher relative risk as compared with other assets within NMGC's distribution system. This project is to replace x-trube services which contain thin wall tubing and a dresser coupling. Replace service with PE and add an EFV		
Alternatives Considered	Continue to perform accelerated leak surveys every 30 months and replace the services as they are found to leak.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001806 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 7,599	$ 8,181	$ 7,599	$ 8,302	$ 10,134	$ 10,758	$ 10,758	$ 11,312	$ 10,758	$ -	$ 85,403
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 122	$ 377	$ 632	$ 888	$ 1,186	$ 1,521	$ 1,866	$ 2,220	$ 2,574	$ -	$ 11,386
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 110	$ 340	$ 569	$ 801	$ 1,069	$ 1,371	$ 1,682	$ 2,001	$ 2,320	$ -	$ 10,263
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 100,971	$ 100,971	$ 100,971	$ 100,971	$ 134,350	$ 150,419	$ 150,419	$ 149,964	$ 150,419	$ -	$ 1,139,456
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 6,412	$ 6,903	$ 6,412	$ 7,004	$ 8,550	$ 9,077	$ 9,077	$ 9,544	$ 9,077	$ -	$ 72,054
6790320	Fleet Allocation	$ -	$ -	$ -	$ 1,140	$ 1,140	$ 1,140	$ 1,269	$ 1,202	$ 1,202	$ 1,202	$ 1,202	$ 1,202	$ -	$ 10,701
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 1,396	$ 1,396	$ 1,396	$ 1,553	$ 1,472	$ 1,472	$ 1,472	$ 1,472	$ 1,472	$ -	$ 13,104
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 3,080	$ 12,108	$ 3,080	$ 12,108	$ 9,029	$ 3,080	$ 3,080	$ 12,108	$ 3,080	$ -	$ 60,750
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 7,068	$ 7,068	$ 7,068	$ 9,102	$ 8,000	$ 8,000	$ 8,000	$ 8,000	$ 8,000	$ -	$ 70,305
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 10,000	$ 10,001	$ 10,000	$ 9,889	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ 10,000	$ -	$ 89,889
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 85	$ 335	$ 85	$ 335	$ 250	$ 85	$ 85	$ 335	$ 85	$ -	$ 1,683
6790321	Stores Allocation	$ -	$ -	$ -	$ 203	$ 799	$ 203	$ 799	$ 596	$ 203	$ 203	$ 799	$ 203	$ -	$ 4,008
Cost Sum		$ -	$ -	$ -	$ 138,187	$ 149,618	$ 139,155	$ 153,020	$ 185,838	$ 197,190	$ 197,845	$ 208,957	$ 199,192	$ -	$ 1,569,003
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,569,003)	$ -	$ (1,569,003)
Project Net		$ -	$ -	$ -	$ 138,187	$ 149,618	$ 139,155	$ 153,020	$ 185,838	$ 197,190	$ 197,845	$ 208,957	$ (1,369,810)	$ -	$ -

New Mexico Gas Company, An Emera Company **Project Justification Report**	Company **New Mexico Gas Company, Inc.**		Investment Code **610001918**	Investment Name 25 ABQ X-Trube Project Ph3	Scenario **2024-2028 Budget**
	Location **Metro**	Area **METRO**	Funding Project # **PRE-09970**	Funding Project Type **FP-NMG Dist Specific-Replace**	Currency Scale **Literal**

Project Information

Construction Start Date	03/01/2025	Description	Replace 150 Xtrube (DC/Xtrube) steel services with ½" or 1" PE. Some locations may require street crossings by bore. Project Boundaries: East of Juan Tabo Blvd, South of Lomas Blvd, North of I-40, West of Tramway Blvd
Estimated In-Service Date	11/30/2025		ENV 1, ROW 1, Existing Facilities, Franchise
Justification	X-trube services have been identified within the distribution integrity management program with a higher relative risk as compared with other assets within NMGC's distribution system. This project is to replace x-trube services which contain thin wall tubing and a dresser coupling. Replace service with PE and add an EFV		
Alternatives Considered	Continue to perform accelerated leak surveys every 30 months and replace the services as they are found to leak.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001918 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 8,301	$ 8,063	$ 7,669	$ 8,063	$ 9,957	$ 10,770	$ 10,770	$ 11,135	$ 10,770	$ -	$ 85,497
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 134	$ 398	$ 652	$ 905	$ 1,195	$ 1,527	$ 1,872	$ 2,223	$ 2,574	$ -	$ 11,479
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 121	$ 359	$ 587	$ 816	$ 1,077	$ 1,376	$ 1,687	$ 2,004	$ 2,320	$ -	$ 10,347
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 100,971	$ 100,971	$ 100,971	$ 100,971	$ 134,350	$ 150,419	$ 150,419	$ 149,964	$ 150,419	$ -	$ 1,139,455
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 7,003	$ 6,803	$ 6,471	$ 6,803	$ 8,401	$ 9,086	$ 9,086	$ 9,394	$ 9,086	$ -	$ 72,134
6790320	Fleet Allocation	$ -	$ -	$ -	$ 1,014	$ 1,014	$ 1,014	$ 1,014	$ 1,014	$ 1,014	$ 1,014	$ 1,014	$ 1,014	$ -	$ 9,126
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 1,242	$ 1,242	$ 1,242	$ 1,242	$ 1,242	$ 1,242	$ 1,242	$ 1,242	$ 1,242	$ -	$ 11,175
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 6,000	$ 12,107	$ 6,000	$ 12,107	$ 9,029	$ 6,000	$ 6,000	$ 12,107	$ 6,000	$ -	$ 75,351
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 9,803	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,803
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 6,800	$ 6,800	$ 6,800	$ 6,800	$ 6,800	$ 6,800	$ 6,800	$ 6,800	$ 6,800	$ -	$ 61,200
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ -	$ 75,416
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 438	$ 335	$ 166	$ 335	$ 250	$ 166	$ 166	$ 335	$ 166	$ -	$ 2,359
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,043	$ 799	$ 396	$ 799	$ 596	$ 396	$ 396	$ 799	$ 396	$ -	$ 5,618
Cost Sum		$ -	$ -	$ -	$ 151,249	$ 147,270	$ 140,347	$ 148,234	$ 182,290	$ 197,176	$ 197,832	$ 205,396	$ 199,166	$ -	$ 1,568,960
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,568,960)	$ -	$ (1,568,960)
Project Net		$ -	$ -	$ -	$ 151,249	$ 147,270	$ 140,347	$ 148,234	$ 182,290	$ 197,176	$ 197,832	$ 205,396	$ (1,369,794)	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**610001920**	25 ABQ X-Trube Project Ph2	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	**METRO**	**TEMP**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	03/02/2025	Description	Replace 150 Xtrube (DC/Xtrube) steel services with ½" or 1" PE. Some locations may require street crossings by bore. Project Boundaries: East of Juan Tabo Blvd, South of Lomas Blvd, North of I-40, West of Tramway Blvd
Estimated In-Service Date	11/30/2025		ENV 1, ROW 1, Existing Facilities, Franchise

Justification: X-trube services have been identified within the distribution integrity management program with a higher relative risk as compared with other assets within NMGC's distribution system. This project is to replace x-trube services which contain thin wall tubing and a dresser coupling. Replace service with PE and add an EFV

Alternatives Considered: Continue to perform accelerated leak surveys every 30 months and replace the services as they are found to leak.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	Yes		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610001920 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 8,056	$ 8,622	$ 7,538	$ 8,119	$ 10,014	$ 10,638	$ 10,638	$ 11,191	$ 10,638	$ -	$ 85,454
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 130	$ 399	$ 660	$ 913	$ 1,204	$ 1,535	$ 1,876	$ 2,226	$ 2,576	$ -	$ 11,519
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 117	$ 360	$ 595	$ 823	$ 1,086	$ 1,384	$ 1,691	$ 2,006	$ 2,322	$ -	$ 10,384
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 100,971	$ 100,971	$ 100,971	$ 100,971	$ 134,350	$ 150,420	$ 150,419	$ 149,964	$ 150,419	$ -	$ 1,139,456
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 6,797	$ 7,274	$ 6,359	$ 6,850	$ 8,449	$ 8,975	$ 8,975	$ 9,442	$ 8,975	$ -	$ 72,097
6790320	Fleet Allocation	$ -	$ -	$ -	$ 1,074	$ 1,074	$ 1,074	$ 1,074	$ 1,074	$ 1,074	$ 1,074	$ 1,074	$ 1,074	$ -	$ 9,667
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 1,315	$ 1,315	$ 1,315	$ 1,315	$ 1,315	$ 1,315	$ 1,315	$ 1,315	$ 1,315	$ -	$ 11,838
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ 3,080	$ 12,108	$ 3,080	$ 12,108	$ 9,029	$ 3,080	$ 3,080	$ 12,108	$ 3,080	$ -	$ 60,750
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 8,050	$ 7,801	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,851
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 7,700	$ 7,700	$ 7,700	$ 7,700	$ 7,700	$ 7,700	$ 7,700	$ 7,700	$ 7,700	$ -	$ 69,300
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ 8,380	$ -	$ 75,419
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 308	$ 551	$ 85	$ 335	$ 250	$ 85	$ 85	$ 335	$ 85	$ -	$ 2,122
6790321	Stores Allocation	$ -	$ -	$ -	$ 734	$ 1,314	$ 203	$ 799	$ 596	$ 203	$ 203	$ 799	$ 203	$ -	$ 5,054
Cost Sum		$ -	$ -	$ -	$ 146,713	$ 157,869	$ 137,961	$ 149,387	$ 183,446	$ 194,791	$ 195,437	$ 206,540	$ 196,768	$ -	$ 1,568,911
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,568,911)	$ -	$ (1,568,911)
Project Net		$ -	$ -	$ -	$ 146,713	$ 157,869	$ 137,961	$ 149,387	$ 183,446	$ 194,791	$ 195,437	$ 206,540	$ (1,372,144)	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	610002350	PE Legacy Replacement - Metro - Parkway DR NW	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro	METRO	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 08/31/2025

Description: The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 3393 ft of legacy plastic main with new 2" PE. Replace and tie in 45 services. Estimated cost of replacement by risk software $474,333.43

Justification: Leave in place and accelerate leak survey schedule in order to mitigate increased risk.

Alternatives Considered: The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 3393 ft of legacy plastic main with new 2" PE. Replace and tie in 45 services. Estimated cost of replacement by risk software $474,333.43. The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 610002350 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 5,401	$ 15,160	$ 9,760	$ -	$ -	$ -	$ -	$ -	$ 30,321
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 90	$ 431	$ 842	$ -	$ -	$ -	$ -	$ -	$ 1,363
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 81	$ 389	$ 759	$ -	$ -	$ -	$ -	$ -	$ 1,229
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 107,761	$ 107,761	$ -	$ -	$ -	$ -	$ -	$ 215,522
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 4,557	$ 12,791	$ 8,234	$ -	$ -	$ -	$ -	$ -	$ 25,581
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,199	$ 3,199	$ -	$ -	$ -	$ -	$ -	$ 6,399
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,918	$ 3,918	$ -	$ -	$ -	$ -	$ -	$ 7,835
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 83,814	$ 83,814	$ -	$ -	$ -	$ -	$ -	$ -	$ 167,629
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,763	$ 16,763	$ -	$ -	$ -	$ -	$ -	$ 33,526
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 31,131	$ 31,131	$ -	$ -	$ -	$ -	$ -	$ 62,262
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,322	$ 2,322	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,643
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 5,530	$ 5,530	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,060
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 101,795	$ 283,208	$ 182,367	$ -	$ -	$ -	$ -	$ -	$ 567,370
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (567,370)	$ -	$ -	$ -	$ -	$ (567,370)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 101,795	$ 283,208	$ 182,367	$ (567,370)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	622002324	PE Legacy Replacement - SW - Morrison Rd	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Anthony	SWNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	05/01/2025	Description	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 591 ft of legacy plastic main with new 2" PE. Replace and tie in 15 services. Estimated cost of replacement by risk software $119,143.37
Estimated In-Service Date	07/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 591 ft of legacy plastic main with new 2" PE. Replace and tie in 15 services. Estimated cost of replacement by risk software $119,143.37The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 622002324 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 1,258	$ 3,803	$ 2,640	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,700
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 21	$ 105	$ 211	$ -	$ -	$ -	$ -	$ -	$ -	$ 336
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 19	$ 94	$ 190	$ -	$ -	$ -	$ -	$ -	$ -	$ 303
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 1,515	$ 30,075	$ 30,075	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,665
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 1,061	$ 3,208	$ 2,227	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,497
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 804	$ 804	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,607
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 984	$ 984	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,968
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 18,045	$ 18,045	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,090
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 4,211	$ 4,211	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,421
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 7,820	$ 7,820	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,639
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 500	$ 500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 1,191	$ 1,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,381
Cost Sum		$ -	$ -	$ -	$ -	$ 23,609	$ 70,838	$ 49,160	$ -	$ -	$ -	$ -	$ -	$ -	$ 143,607
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (143,607)	$ -	$ -	$ -	$ -	$ -	$ (143,607)
Project Net		$ -	$ -	$ -	$ -	$ 23,609	$ 70,838	$ 49,160	$ (143,607)	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**624002346**	PE Legacy Replacement - SE - Church St Alley	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Carlsbad	**SENM**	**TEMP**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date:
Estimated In-Service Date: 04/30/2025

Description: The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 277 ft of legacy plastic main with new 2" PE. Replace and tie in 7 services. Estimated cost of replacement by risk software $24,369.88.

Justification: Leave in place and accelerate leak survey schedule in order to mitigate increased risk.

Alternatives Considered: The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 277 ft of legacy plastic main with new 2" PE. Replace and tie in 7 services. Estimated cost of replacement by risk software $24,369.88. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 624002346 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 555	$ 1,003	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,558
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 11,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,073
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 468	$ 846	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,314
6790320	Fleet Allocation	$ -	$ -	$ -	$ 329	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 329
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 403	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 403
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 8,612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,612
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 1,722	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,722
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 3,199	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,199
6790322	Small Tools Allocation	$ -	$ -	$ 239	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 239
6790321	Stores Allocation	$ -	$ -	$ 568	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 568
Cost Sum		$ -	$ -	$ 10,442	$ 18,574	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,017
Clearings		$ -	$ -	$ -	$ -	$ (29,017)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (29,017)
Project Net		$ -	$ -	$ 10,442	$ 18,574	$ (29,017)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629002326	PE Legacy Replacement - SE - Sunset Ave Alley	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/01/2025	Description	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 1326 ft of legacy plastic main with new 2" PE. Replace and tie in 37 services. Estimated cost of replacement by risk software $122,378.40
Estimated In-Service Date	08/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 1326 ft of legacy plastic main with new 2" PE. Replace and tie in 37 services. Estimated cost of replacement by risk software $122,378.40. The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629002326 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,288	$ 3,906	$ 2,712	$ -	$ -	$ -	$ -	$ -	$ 7,906
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 21	$ 107	$ 216	$ -	$ -	$ -	$ -	$ -	$ 345
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 19	$ 97	$ 195	$ -	$ -	$ -	$ -	$ -	$ 311
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 1,500	$ 30,892	$ 30,892	$ -	$ -	$ -	$ -	$ -	$ 63,283
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,087	$ 3,296	$ 2,288	$ -	$ -	$ -	$ -	$ -	$ 6,670
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 825	$ 825	$ -	$ -	$ -	$ -	$ -	$ 1,651
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,011	$ 1,011	$ -	$ -	$ -	$ -	$ -	$ 2,022
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 18,535	$ 18,535	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,070
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,325	$ 4,325	$ -	$ -	$ -	$ -	$ -	$ 8,650
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,032	$ 8,032	$ -	$ -	$ -	$ -	$ -	$ 16,064
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 513	$ 513	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,027
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,223	$ 1,223	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,446
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 24,187	$ 72,761	$ 50,495	$ -	$ -	$ -	$ -	$ -	$ 147,444
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (147,444)	$ -	$ -	$ -	$ -	$ (147,444)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 24,187	$ 72,761	$ 50,495	$ (147,444)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	629002333	PE Legacy Replacement - SE - S Lea Ave Alley	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Roswell	SENM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	05/01/2025	Description	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 1571 ft of legacy plastic main with new 2" PE. Replace and tie in 42 services. Estimated cost of replacement by risk software $141,570.60.
Estimated In-Service Date	08/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 1571 ft of legacy plastic main with new 2" PE. Replace and tie in 42 services. Estimated cost of replacement by risk software $141,570.60. The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 629002333 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,492	$ 4,519	$ 3,137	$ -	$ -	$ -	$ -	$ -	$ 9,148
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 25	$ 124	$ 250	$ -	$ -	$ -	$ -	$ -	$ 399
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 22	$ 112	$ 225	$ -	$ -	$ -	$ -	$ -	$ 360
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 1,767	$ 35,736	$ 35,736	$ -	$ -	$ -	$ -	$ -	$ 73,240
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,259	$ 3,812	$ 2,647	$ -	$ -	$ -	$ -	$ -	$ 7,718
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 955	$ 955	$ -	$ -	$ -	$ -	$ -	$ 1,910
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,169	$ 1,169	$ -	$ -	$ -	$ -	$ -	$ 2,339
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 21,442	$ 21,442	$ -	$ -	$ -	$ -	$ -	$ -	$ 42,884
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,003	$ 5,003	$ -	$ -	$ -	$ -	$ -	$ 10,006
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,291	$ 9,291	$ -	$ -	$ -	$ -	$ -	$ 18,583
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 594	$ 594	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,188
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,415	$ 1,415	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,829
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 28,016	$ 84,172	$ 58,414	$ -	$ -	$ -	$ -	$ -	$ 170,602
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (170,602)	$ -	$ -	$ -	$ -	$ (170,602)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 28,016	$ 84,172	$ 58,414	$ (170,602)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**633001938**	T or C Distribution PE Replacement	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Truth or Consequences	**SWNM**	**TEMP**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/01/2025	Description	Replace 357 ft of 2" PE mains with 2" PE by open trenching. Tie-in 3 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones. Env 1 ROW 1 NPDES, City Franchise?
Estimated In-Service Date	05/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 633001938 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 13	$ 1,070	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,082
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 0	$ 18	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 18
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 0	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 12,602	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,602
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 11	$ 902	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 913
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 227	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 227
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 278	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 278
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 1,026	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,026
6790210	Permitting	$ -	$ -	$ -	$ 202	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 202
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 680
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 2,721	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,721
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 28	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 68	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68
Cost Sum		$ -	$ -	$ -	$ 226	$ 19,636	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,862
Clearings		$ -	$ -	$ -	$ -	$ -	$ (19,862)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (19,862)
Project Net		$ -	$ -	$ -	$ 226	$ 19,636	$ (19,862)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	634001940	Tucumcari 30 PSIG Distribution PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Tucumcari	ENM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 73 ft of 4" PE mains with 4" PE, and 374 ft of 6" PE mains with 6" PE by open trenching. Tie-in 2 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones. ENV1 ROW 1 NPDES, City Franchise?
Estimated In-Service Date	05/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 634001940 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 44	$ 1,903	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,947
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 1	$ 24	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 25
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 1	$ 38	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 39
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 21,191	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 21,191
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 37	$ 1,607	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,644
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 364	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 364
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 445
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 3,806	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,806
6790210	Permitting	$ -	$ -	$ -	$ 707	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 707
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,088	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,088
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 4,353	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,353
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 105	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 105
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 251
Cost Sum		$ -	$ -	$ -	$ 789	$ 35,175	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35,965
Clearings		$ -	$ -	$ -	$ -	$ -	$ (35,965)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (35,965)
Project Net		$ -	$ -	$ -	$ 789	$ 35,175	$ (35,965)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**660001944**	Santa Fe Calle Espejo PE Replacements	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	**NCNM**	**TEMP**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/01/2025	Description	Replace 1597 ft 2"PE with 2"PE by open trenching. Tie-in 14 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. Portions of this project are within hot zones. ENV 1 ROW 1 Franchise
Estimated In-Service Date	05/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001944 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 69	$ 3,698	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,767
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 1	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 1	$ 73	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 1,111	$ 46,778	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47,888
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 58	$ 3,122	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,180
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 545	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 545
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 668	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 668
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 3,633	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,633
6790210	Permitting	$ -	$ -	$ -	$ -	$ 680	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 680
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,632	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,632
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 6,530	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,530
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 101
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 240	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 240
Cost Sum		$ -	$ -	$ -	$ 1,240	$ 67,747	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,987
Clearings		$ -	$ -	$ -	$ -	$ -	$ (68,987)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (68,987)
Project Net		$ -	$ -	$ -	$ 1,240	$ 67,747	$ (68,987)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001945	Santa Fe Viejo Rastro PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 1022 ft of 2" PE mains with 2" PE by open trenching. Tie-in 8 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are in within hot zones. ENV 1 ROW 1 Franchise
Estimated In-Service Date	06/30/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001945 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 38	$ 2,667	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,704
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 0	$ 33	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 1	$ 52	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 606	$ 33,509	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,115
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 32	$ 2,251	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,283
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 364	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 364
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 445	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 445
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 2,424	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,424
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 1,360	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,360
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,088	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,088
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 4,353	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,353
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 67	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 67
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 160	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 160
Cost Sum		$ -	$ -	$ -	$ -	$ 677	$ 48,774	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 49,451
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (49,451)	$ -	$ -	$ -	$ -	$ -	$ -	$ (49,451)
Project Net		$ -	$ -	$ -	$ -	$ 677	$ 48,774	$ (49,451)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001946	Santa Fe Altazano Dr PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 300 ft of 2" PE mains with 2" PE by open trenching. There are 0 services to tie in. No portions of this project are in DOT ROW. No portions of this project are within hot zones. ENV 1 ROW 1 City Franchise
Estimated In-Service Date	07/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001946 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 31	$ 788	$ -	$ -	$ -	$ -	$ -	$ -	$ 820
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 0	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ 11
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 1	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ 17
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,488	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,488
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 27	$ 665	$ -	$ -	$ -	$ -	$ -	$ -	$ 692
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 88	$ -	$ -	$ -	$ -	$ -	$ -	$ 88
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 107	$ -	$ -	$ -	$ -	$ -	$ -	$ 107
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 826	$ -	$ -	$ -	$ -	$ -	$ -	$ 826
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 505	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 505
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 303	$ -	$ -	$ -	$ -	$ -	$ -	$ 303
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,010	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,010
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 55	$ -	$ -	$ -	$ -	$ -	$ -	$ 55
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 564	$ 14,379	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,943
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,943)	$ -	$ -	$ -	$ -	$ -	$ (14,943)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 564	$ 14,379	$ (14,943)	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**660001950**	Santa Fe Calle Corazon PE Replacements	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	**NCNM**	**TEMP**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date: 04/01/2025
Estimated In-Service Date: 06/30/2025

Description: Replace 998 ft of 2" PE mains with 2" PE by open trenching. Tie-in 26 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones.
ENV 1 ROW 1 Franchise

Justification: Leave in place and accelerate leak survey schedule in order to mitigate increased risk.

Alternatives Considered: The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001950 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 63	$ 3,945	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,008
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 1	$ 49	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 1	$ 78	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 79
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 1,010	$ 47,535	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 48,545
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 53	$ 3,331	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,384
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 682	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 682
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 835	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 835
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 2,953	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,953
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 2,551	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,551
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,041	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,041
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 8,162	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,162
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 82	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 82
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 195	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 195
Cost Sum		$ -	$ -	$ -	$ -	$ 1,128	$ 72,438	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 73,566
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (73,566)	$ -	$ -	$ -	$ -	$ -	$ -	$ (73,566)
Project Net		$ -	$ -	$ -	$ -	$ 1,128	$ 72,438	$ (73,566)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001951	Santa Fe Willow Way PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 1522 ft of 2" PE mains with 2" PE by open trenching. Tie-in 30 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones. ENV 1 ROW 1 franchise
Estimated In-Service Date	08/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001951 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 103	$ 5,162	$ -	$ -	$ -	$ -	$ -	$ 5,266
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 65	$ -	$ -	$ -	$ -	$ -	$ 66
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ 2	$ 102	$ -	$ -	$ -	$ -	$ -	$ 105
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63,353	$ -	$ -	$ -	$ -	$ -	$ 63,353
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 87	$ 4,359	$ -	$ -	$ -	$ -	$ -	$ 4,446
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 818	$ -	$ -	$ -	$ -	$ -	$ 818
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,002	$ -	$ -	$ -	$ -	$ -	$ 1,002
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,616	$ 4,090	$ -	$ -	$ -	$ -	$ -	$ 5,706
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,061	$ -	$ -	$ -	$ -	$ -	$ 3,061
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,449	$ -	$ -	$ -	$ -	$ -	$ 2,449
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,795	$ -	$ -	$ -	$ -	$ -	$ 9,795
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 45	$ 113	$ -	$ -	$ -	$ -	$ -	$ 158
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 107	$ 270	$ -	$ -	$ -	$ -	$ -	$ 376
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 1,961	$ 94,639	$ -	$ -	$ -	$ -	$ -	$ 96,600
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (96,600)	$ -	$ -	$ -	$ -	$ (96,600)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 1,961	$ 94,639	$ (96,600)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001952	Santa Fe Via Caballero Del Norte PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 871 ft of 2" PE mains with 2" PE by open trenching. Tie-in 12 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. Portions of this project are within hot zones. ENV 1 ROW 1 Franchise
Estimated In-Service Date	09/30/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001952 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 63	$ 2,684	$ -	$ -	$ -	$ -	$ 2,747
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 34	$ -	$ -	$ -	$ -	$ 35
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 53	$ -	$ -	$ -	$ -	$ 55
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,010	$ 33,120	$ -	$ -	$ -	$ -	$ 34,130
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 53	$ 2,266	$ -	$ -	$ -	$ -	$ 2,319
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 409	$ -	$ -	$ -	$ -	$ 409
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 501	$ -	$ -	$ -	$ -	$ 501
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,248	$ -	$ -	$ -	$ -	$ 2,248
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,530	$ -	$ -	$ -	$ -	$ 1,530
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,224	$ -	$ -	$ -	$ -	$ 1,224
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,897	$ -	$ -	$ -	$ -	$ 4,897
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 62	$ -	$ -	$ -	$ -	$ 62
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 148	$ -	$ -	$ -	$ -	$ 148
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,128	$ 49,179	$ -	$ -	$ -	$ -	$ 50,306
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (50,306)	$ -	$ -	$ -	$ (50,306)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,128	$ 49,179	$ (50,306)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001953	Santa Fe Corte Del Porto PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 548 ft of 2" PE mains with 2" PE by open trenching. Tie-in 10 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones.
Estimated In-Service Date	09/30/2025		Env1 ROW 1 NPDES, City Franchise?
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001953 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41	$ 1,932	$ -	$ -	$ -	$ -	$ 1,973
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 0	$ 24	$ -	$ -	$ -	$ -	$ 25
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1	$ 38	$ -	$ -	$ -	$ -	$ 39
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,858	$ -	$ -	$ -	$ -	$ 23,858
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 35	$ 1,631	$ -	$ -	$ -	$ -	$ 1,665
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 364	$ -	$ -	$ -	$ -	$ 364
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 445	$ -	$ -	$ -	$ -	$ 445
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,661	$ -	$ -	$ -	$ -	$ 1,661
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 656	$ -	$ -	$ -	$ -	$ -	$ 656
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,088	$ -	$ -	$ -	$ -	$ 1,088
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,353	$ -	$ -	$ -	$ -	$ 4,353
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46	$ -	$ -	$ -	$ -	$ 46
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 110	$ -	$ -	$ -	$ -	$ 110
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 733	$ 35,551	$ -	$ -	$ -	$ -	$ 36,284
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (36,284)	$ -	$ -	$ -	$ (36,284)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 733	$ 35,551	$ (36,284)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001957	Santa Fe Rancho Siringo Rd PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date: 04/01/2025
Estimated In-Service Date: 06/30/2025

Description: Replace 210 ft of 2" PE mains with 2" PE by open trenching. Tie-in 1 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones.
Env 1 ROW 1 NPDES, City Franchise?

Justification: Leave in place and accelerate leak survey schedule in order to mitigate increased risk.

Alternatives Considered: The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001957 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 16	$ 758	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 774
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 0	$ 13	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 0	$ 12	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 9,308	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,308
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 13	$ 639	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 653
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 720	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 720
6790210	Permitting	$ -	$ -	$ -	$ -	$ 252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 408
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,632	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,632
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 20	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 20
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 47	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 47
Cost Sum		$ -	$ -	$ -	$ -	$ 282	$ 13,860	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 14,142
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (14,142)	$ -	$ -	$ -	$ -	$ -	$ -	$ (14,142)
Project Net		$ -	$ -	$ -	$ -	$ 282	$ 13,860	$ (14,142)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001958	Santa Fe Brownell Howland Rd PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 288 ft of 2" PE mains with 2" PE by open trenching. Tie-in 1 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones. Env 1 ROW 1 NPDES, City Franchise?
Estimated In-Service Date	06/30/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001958 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 19	$ 800	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 818
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 0	$ 10	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 10
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 0	$ 16	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 9,925	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,925
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 16	$ 675	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 691
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 136	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 136
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 167	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 167
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 845	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 845
6790210	Permitting	$ -	$ -	$ -	$ -	$ 303	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 303
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 408	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 408
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,632	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,632
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 56	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 56
Cost Sum		$ -	$ -	$ -	$ -	$ 338	$ 14,694	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 15,032
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (15,032)	$ -	$ -	$ -	$ -	$ -	$ -	$ (15,032)
Project Net		$ -	$ -	$ -	$ -	$ 338	$ 14,694	$ (15,032)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001959	Santa Fe Calle La Mirada PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 885 ft of 2" PE mains with 2" PE by open trenching. Tie-in 21 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones. EFV 1 ROW 1 Franchise
Estimated In-Service Date	07/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001959 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 63	$ 3,297	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,360
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 1	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 1	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ 66
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 1,010	$ 40,866	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,875
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 53	$ 2,784	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,837
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 475	$ -	$ -	$ -	$ -	$ -	$ -	$ 475
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 581	$ -	$ -	$ -	$ -	$ -	$ -	$ 581
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,666	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,666
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,211	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,211
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,074	$ -	$ -	$ -	$ -	$ -	$ -	$ 7,074
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 74	$ -	$ -	$ -	$ -	$ -	$ -	$ 74
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 176	$ -	$ -	$ -	$ -	$ -	$ -	$ 176
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 1,128	$ 60,339	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,466
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (61,466)	$ -	$ -	$ -	$ -	$ -	$ (61,466)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 1,128	$ 60,339	$ (61,466)	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001960	Santa Fe Calle Nueva Vis PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 2151 ft of 2" PE mains with 2" PE, and 12 ft of 4" PE mains with 4" PE by open trenching. Tie-in 32 existing services to new main and add EFVs to services that don't have them. Portions of this project are in DOT ROW. No portions of this project are within hot zones. env 1 row 1 franchise, exisiting facilities
Estimated In-Service Date	05/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001960 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 126	$ 6,619	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,745
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 2	$ 83	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 85
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 2	$ 131	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 133
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 2,019	$ 82,101	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 84,120
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 106	$ 5,589	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,695
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 1,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,000
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 1,224	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,224
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 5,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,293
6790210	Permitting	$ -	$ -	$ -	$ -	$ 3,741	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,741
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 2,993	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,993
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 11,972	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,972
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 147	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 147
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 349	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 349
Cost Sum		$ -	$ -	$ -	$ 2,255	$ 121,241	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 123,496
Clearings		$ -	$ -	$ -	$ -	$ -	$ (123,496)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (123,496)
Project Net		$ -	$ -	$ -	$ 2,255	$ 121,241	$ (123,496)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**660001961**	Santa Fe Camino De Jacobo PE Replacements	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	**NCNM**	**TEMP**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/01/2025	Description	Replace 1082 ft of 2" PE mains with 2" PE by open trenching. Tie-in 15 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones. ENV 1 ROW 1 Franchise
Estimated In-Service Date	06/30/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001961 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 63	$ 3,291	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,354
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 1	$ 41	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 42
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 1	$ 65	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 66
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 1,010	$ 40,622	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,632
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 53	$ 2,778	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,832
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 500	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 500
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 612	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 612
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 2,771	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,771
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ 1,871	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,871
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 1,496	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,496
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 5,986	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,986
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 77	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 77
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 183	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 183
Cost Sum		$ -	$ -	$ -	$ -	$ 1,128	$ 60,293	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 61,420
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (61,420)	$ -	$ -	$ -	$ -	$ -	$ -	$ (61,420)
Project Net		$ -	$ -	$ -	$ -	$ 1,128	$ 60,293	$ (61,420)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660001962	Santa Fe Chestnut St PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 504 ft of 2" PE mains with 2" PE by open trenching. Tie-in 16 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones.
Estimated In-Service Date	09/30/2025		ENV 1 ROW 1 NPDES, City Franchise?
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660001962 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 226	$ 2,310	$ -	$ -	$ -	$ -	$ 2,537
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3	$ 34	$ -	$ -	$ -	$ -	$ 36
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4	$ 53	$ -	$ -	$ -	$ -	$ 57
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,425	$ -	$ -	$ -	$ -	$ 28,425
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 191	$ 1,951	$ -	$ -	$ -	$ -	$ 2,142
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 454	$ -	$ -	$ -	$ -	$ 454
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 556	$ -	$ -	$ -	$ -	$ 556
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,807	$ -	$ -	$ -	$ -	$ 1,807
6790210	Permitting	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,635	$ -	$ -	$ -	$ -	$ -	$ 3,635
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,360	$ -	$ -	$ -	$ -	$ 1,360
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,442	$ -	$ -	$ -	$ -	$ 5,442
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 50	$ -	$ -	$ -	$ -	$ 50
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 119	$ -	$ -	$ -	$ -	$ 119
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,060	$ 42,561	$ -	$ -	$ -	$ -	$ 46,621
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (46,621)	$ -	$ -	$ -	$ (46,621)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,060	$ 42,561	$ (46,621)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	660002319	PE Legacy Replacement - NC - Calle Amanda	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Santa Fe	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/01/2025	Description	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 503 ft of legacy plastic main with new 2" PE. Replace and tie in 18 services. Estimated cost of replacement by risk software $131,277.69
Estimated In-Service Date	08/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 503 ft of legacy plastic main with new 2" PE. Replace and tie in 18 services. Estimated cost of replacement by risk software $131,277.69. The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 660002319 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,344	$ 4,068	$ 2,824	$ -	$ -	$ -	$ -	$ -	$ 8,236
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 22	$ 112	$ 225	$ -	$ -	$ -	$ -	$ -	$ 359
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 20	$ 101	$ 203	$ -	$ -	$ -	$ -	$ -	$ 324
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,134	$ 3,432	$ 2,383	$ -	$ -	$ -	$ -	$ -	$ 6,949
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 860	$ 860	$ -	$ -	$ -	$ -	$ -	$ 1,719
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,053	$ 1,053	$ -	$ -	$ -	$ -	$ -	$ 2,105
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 19,304	$ 19,304	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,607
6100150	Printing	$ -	$ -	$ -	$ -	$ -	$ 1,595	$ 32,173	$ 32,173	$ -	$ -	$ -	$ -	$ -	$ 65,941
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,504	$ 4,504	$ -	$ -	$ -	$ -	$ -	$ 9,008
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,365	$ 8,365	$ -	$ -	$ -	$ -	$ -	$ 16,730
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 535	$ 535	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,069
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,274	$ 1,274	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,547
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 25,228	$ 75,779	$ 52,589	$ -	$ -	$ -	$ -	$ -	$ 153,596
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (153,596)	$ -	$ -	$ -	$ -	$ (153,596)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 25,228	$ 75,779	$ 52,589	$ (153,596)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662002352	PE Legacy Replacement - NC - Calle Chamisal	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date:
Estimated In-Service Date: 08/31/2025

Description: The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 1684 ft of legacy plastic main with new 2" PE. Replace and tie in 51 services. Estimated cost of replacement by risk software $160,717.88

Justification: Leave in place and accelerate leak survey schedule in order to mitigate increased risk.

Alternatives Considered: The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 1684 ft of legacy plastic main with new 2" PE. Replace and tie in 51 services. Estimated cost of replacement by risk software $160,717.88. The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662002352 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,830	$ 5,137	$ 3,307	$ -	$ -	$ -	$ -	$ -	$ 10,273
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 31	$ 146	$ 285	$ -	$ -	$ -	$ -	$ -	$ 462
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 28	$ 132	$ 257	$ -	$ -	$ -	$ -	$ -	$ 416
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 36,513	$ 36,513	$ -	$ -	$ -	$ -	$ -	$ 73,025
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,544	$ 4,334	$ 2,790	$ -	$ -	$ -	$ -	$ -	$ 8,668
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,084	$ 1,084	$ -	$ -	$ -	$ -	$ -	$ 2,168
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,327	$ 1,327	$ -	$ -	$ -	$ -	$ -	$ 2,655
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 28,399	$ 28,399	$ -	$ -	$ -	$ -	$ -	$ -	$ 56,797
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,680	$ 5,680	$ -	$ -	$ -	$ -	$ -	$ 11,360
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 10,548	$ 10,548	$ -	$ -	$ -	$ -	$ -	$ 21,096
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 787	$ 787	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,573
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,874	$ 1,874	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,747
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 34,491	$ 95,959	$ 61,791	$ -	$ -	$ -	$ -	$ -	$ 192,241
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (192,241)	$ -	$ -	$ -	$ -	$ (192,241)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 34,491	$ 95,959	$ 61,791	$ (192,241)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	662002356	PE Legacy Replacement - NC - Calle Don Leandro	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Espanola	NCNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/01/2025	Description	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 2372 ft of legacy plastic main with new 2" PE. Replace and tie in 1 service. Estimated cost of replacement by risk software $199,364.14
Estimated In-Service Date	08/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 2372 ft of legacy plastic main with new 2" PE. Replace and tie in 1 service. Estimated cost of replacement by risk software $199,364.14. The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 662002356 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 2,355	$ 6,186	$ 3,983	$ -	$ -	$ -	$ -	$ -	$ 12,523
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 39	$ 181	$ 348	$ -	$ -	$ -	$ -	$ -	$ 568
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 35	$ 163	$ 314	$ -	$ -	$ -	$ -	$ -	$ 512
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 2,404	$ 43,973	$ 43,973	$ -	$ -	$ -	$ -	$ -	$ 90,350
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,987	$ 5,219	$ 3,360	$ -	$ -	$ -	$ -	$ -	$ 10,566
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,306	$ 1,306	$ -	$ -	$ -	$ -	$ -	$ 2,611
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,599	$ 1,599	$ -	$ -	$ -	$ -	$ -	$ 3,197
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 34,201	$ 34,201	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,403
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,840	$ 6,840	$ -	$ -	$ -	$ -	$ -	$ 13,681
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,703	$ 12,703	$ -	$ -	$ -	$ -	$ -	$ 25,407
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 947	$ 947	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,895
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,257	$ 2,257	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,513
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 44,225	$ 115,576	$ 74,426	$ -	$ -	$ -	$ -	$ -	$ 234,226
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (234,226)	$ -	$ -	$ -	$ -	$ (234,226)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 44,225	$ 115,576	$ 74,426	$ (234,226)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**680001936**	McGee Park and Lee Acres PE Replacements	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	**NWNM**	**TEMP**	**FP-NMG Dist Specific-Replace**	**Literal**

Project Information

Construction Start Date	04/01/2025	Description	Replace 510 ft of 2" PE mains with 2" PE, and 22 ft of 4" PE mains with 4" PE by open trenching. Tie-in 6 existing services to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones.
Estimated In-Service Date	05/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680001936 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 1,862	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,862
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 23	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 36	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 36
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 22,735	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,735
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 1,572	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,572
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 348	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 348
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 427	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 427
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 1,547	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,547
6790210	Permitting	$ -	$ -	$ -	$ -	$ 340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 340
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 816	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 816
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 4,399	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,399
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 43	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 43
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 102	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 102
Cost Sum		$ -	$ -	$ -	$ -	$ 34,249	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,249
Clearings		$ -	$ -	$ -	$ -	$ -	$ (34,249)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (34,249)
Project Net		$ -	$ -	$ -	$ -	$ 34,249	$ (34,249)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680002335	PE Legacy Replacement - NW - N Lincoln Ave	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	06/01/2025	Description	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 1602 ft of legacy plastic main with new 2" PE. Replace and tie in 29 services. Estimated cost of replacement by risk software $123,612.80.
Estimated In-Service Date	08/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 1602 ft of legacy plastic main with new 2" PE. Replace and tie in 29 services. Estimated cost of replacement by risk software $123,612.80. The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680002335 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,303	$ 3,945	$ 2,739	$ -	$ -	$ -	$ -	$ -	$ 7,988
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ 22	$ 108	$ 218	$ -	$ -	$ -	$ -	$ -	$ 348
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ 20	$ 98	$ 197	$ -	$ -	$ -	$ -	$ -	$ 314
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 1,545	$ 31,203	$ 31,203	$ -	$ -	$ -	$ -	$ -	$ 63,951
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,100	$ 3,329	$ 2,311	$ -	$ -	$ -	$ -	$ -	$ 6,739
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 834	$ 834	$ -	$ -	$ -	$ -	$ -	$ 1,668
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,021	$ 1,021	$ -	$ -	$ -	$ -	$ -	$ 2,042
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 18,722	$ 18,722	$ -	$ -	$ -	$ -	$ -	$ -	$ 37,444
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,368	$ 4,368	$ -	$ -	$ -	$ -	$ -	$ 8,737
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 8,113	$ 8,113	$ -	$ -	$ -	$ -	$ -	$ 16,226
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 519	$ 519	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,037
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,235	$ 1,235	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,471
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 24,465	$ 73,495	$ 51,004	$ -	$ -	$ -	$ -	$ -	$ 148,964
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (148,964)	$ -	$ -	$ -	$ -	$ (148,964)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 24,465	$ 73,495	$ 51,004	$ (148,964)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	680002336	PE Legacy Replacement - NW - Farmview LN	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Farmington	NWNM	TEMP	FP-NMG Dist Services-Replace	Literal

Project Information

Construction Start Date	06/01/2025	Description	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 1393 ft of legacy plastic main with new 2" PE. Replace and tie in 45 services. Estimated cost of replacement by risk software $152,143.08.
Estimated In-Service Date	08/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The Jana Risk modeling software has identified this section of main as a section of higher risk legacy plastic Replace 1393 ft of legacy plastic main with new 2" PE. Replace and tie in 45 services. Estimated cost of replacement by risk software $152,143.08. The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the asset.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 680002336 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 1,485	$ 4,856	$ 3,371	$ -	$ -	$ -	$ -	$ -	$ 9,712
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,405	$ 38,405	$ -	$ -	$ -	$ -	$ -	$ 76,810
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,253	$ 4,097	$ 2,844	$ -	$ -	$ -	$ -	$ -	$ 8,194
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,026	$ 1,026	$ -	$ -	$ -	$ -	$ -	$ 2,052
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,257	$ 1,257	$ -	$ -	$ -	$ -	$ -	$ 2,513
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 23,043	$ 23,043	$ -	$ -	$ -	$ -	$ -	$ -	$ 46,086
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,377	$ 5,377	$ -	$ -	$ -	$ -	$ -	$ 10,753
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,985	$ 9,985	$ -	$ -	$ -	$ -	$ -	$ 19,971
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 638	$ 638	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,277
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,520	$ 1,520	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,041
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ 27,939	$ 90,205	$ 62,265	$ -	$ -	$ -	$ -	$ -	$ 180,409
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (180,409)	$ -	$ -	$ -	$ -	$ (180,409)
Project Net		$ -	$ -	$ -	$ -	$ -	$ 27,939	$ 90,205	$ 62,265	$ (180,409)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	684001939	Thoreau Distribution PE Replacements	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Gallup	NMGC	TEMP	FP-NMG Dist Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Replace 897 ft of 4" PE mains with 4" PE by open trenching. Tie-in one existing commercial service to new main and add EFVs to services that don't have them. No portions of this project are in DOT ROW. No portions of this project are within hot zones.
Estimated In-Service Date	05/31/2025		
Justification	Leave in place and accelerate leak survey schedule in order to mitigate increased risk.		
Alternatives Considered	The DIMP Risk Software indicated that these assets have high mitigatable risk. The threats driving the risk are excavation, pipe weld, and joint failure. The risk can be reduced by replacing the assets.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	Yes	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment 684001939 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 2,409	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,409
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 29	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 46	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 46
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 29,935	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 29,935
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 2,034	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,034
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 273	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 273
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 334	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 334
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ 4,188	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,188
6790210	Permitting	$ -	$ -	$ -	$ -	$ 340	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 340
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 816	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 816
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 3,265	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,265
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 116	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 116
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 276	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 276
Cost Sum		$ -	$ -	$ -	$ -	$ 44,060	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,060
Clearings		$ -	$ -	$ -	$ -	$ -	$ (44,060)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (44,060)
Project Net		$ -	$ -	$ -	$ -	$ 44,060	$ (44,060)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T601001439**	AC Mitigation Phase IV	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	**NMGC**	**TEMP**	**FP-NMG Transm Specifics-New**	**Literal**

Project Information

Construction Start Date: 03/01/2026

Estimated In-Service Date: 12/21/2026

Description: NMGC will install AC mitigation devices at 2 high impact locations to mitigate and monitor the interference from high voltage ac (HVAC) power lines on the transmission pipelines.
NMGC will install solid state de-couplers (SSDs) at least every mile, where the HVAC starts to parallel and moves away from the transmission pipeline. NMGC will install remote coupon monitoring stations to calculate the current density on the pipe and on the coupon. The pipelines addressed in Phase IV will be: Los Alamos East ML MP 7-MP 16 and half mile in Alamogordo ML between MP 0-MP 1

ENV - 1; ROW - 1;
Each project will be cleared separately

Justification: Electrical stray current can be caused by foreign pipeline crossings and adjacent/parallel or crossing high voltage AC (HVAC) powerlines. Part 2 of the Mega-Rule (PHMSA RIN 2) requires interference surveys for pipeline systems to detect the presence and level of any electrical stray current (not to exceed every 7 years). The operator must identify locations with current >=20 A/m2 . This projects allows for the installation of monitoring stations to detect the presence of HVAC interference and will be used in subsequent years to install solid state decouplers (SSD), such as dairylands, or zinc ribbons, if necessary to keep the current lower than >=20 A/m2. AC current levels >20 A/m are known to be highly corrosive. AV voltage levels greater than 8 volts can provide a shock to employees and greater than 15V can be lethal. This project will provide the mitigation and monitoring to increase the safety to employees as well as preventing AC induced corrosion on the pipeline.

Alternatives Considered: NMGC could try to use their best judgement and install trackers and decouplers at various locations and monitor the effects on AC mitigation.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T601001439 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 4,159	$ -	$ -	$ 3,390	$ 2,246	$ 693	$ 195	$ -	$ -	$ -	$ 10,682
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 70	$ 139	$ 139	$ 196	$ 291	$ 341	$ 356	$ -	$ -	$ -	$ 1,533
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 63	$ 126	$ 126	$ 177	$ 262	$ 307	$ 321	$ -	$ -	$ -	$ 1,382
6100050	Consultants - Environmental	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,272	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,272
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 3,509	$ -	$ -	$ 2,860	$ 1,895	$ 584	$ 165	$ -	$ -	$ -	$ 9,013
6790320	Fleet Allocation	$ -	$ -	$ -	$ 255	$ -	$ -	$ 306	$ 204	$ 338	$ 170	$ -	$ -	$ -	$ 1,272
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 312	$ -	$ -	$ 374	$ 250	$ 414	$ 208	$ -	$ -	$ -	$ 1,558
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 60,834	$ -	$ -	$ 46,912	$ 31,886	$ 5,821	$ 552	$ -	$ -	$ -	$ 146,006
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 764	$ -	$ -	$ 509	$ 1,017	$ 1,017	$ 509	$ -	$ -	$ -	$ 3,815
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 3,047	$ -	$ -	$ 4,068	$ 2,035	$ 4,049	$ 2,034	$ -	$ -	$ -	$ 15,233
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 1,685	$ -	$ -	$ 1,299	$ 883	$ 161	$ 15	$ -	$ -	$ -	$ 4,044
6790321	Stores Allocation	$ -	$ -	$ -	$ 4,014	$ -	$ -	$ 3,095	$ 2,104	$ 384	$ 36	$ -	$ -	$ -	$ 9,633
Cost Sum		$ -	$ -	$ -	$ 78,710	$ 265	$ 265	$ 64,459	$ 43,073	$ 14,110	$ 4,561	$ -	$ -	$ -	$ 205,444
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
Project Net		$ -	$ -	$ -	$ 78,710	$ 265	$ 265	$ 64,459	$ 43,073	$ 14,110	$ 4,561	$ -	$ -	$ -	$ 205,444

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T601001441**	AC Mitigation Phase III	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Statewide - Transmission	**NMGC**	**NEW-15579**	**FP-NMG Transm Specifics-New**	**Literal**

Project Information

Construction Start Date	03/01/2025	Description	NMGC will install AC mitigation devices at 2 high impact locations to mitigate and monitor the interference from high voltage ac (HVAC) power lines on the transmission pipelines. NMGC will install solid state de-couplers (SSDs) at least every mile, where the HVAC starts to parallel and moves away from the transmission pipeline. NMGC will install remote coupon monitoring stations to calculate the current density on the pipe and on the coupon. The pipelines addressed in Phase III will be: ABQ ML MP 104-112 parallel 345 kV line and the Rio Pureco 24in ML between MP 2.5-MP 5 ENV - 1; ROW - 1 will be cleared project by project
Estimated In-Service Date	12/15/2025		

Justification: Electrical stray current can be caused by foreign pipeline crossings and adjacent/parallel or crossing high voltage AC (HVAC) powerlines. Part 2 of the Mega-Rule (PHMSA RIN 2) requires interference surveys for pipeline systems to detect the presence and level of any electrical stray current (not to exceed every 7 years). The operator must identify locations with current >=20 A/m2 . This projects allows for the installation of monitoring stations to detect the presence of HVAC interference and will be used in subsequent years to install solid state decouplers (SSD), such as dairylands, or zinc ribbons, if necessary to keep the current lower than >=20 A/m2. AC current levels >20 A/m are known to be highly corrosive. AV voltage levels greater than 8 volts can provide a shock to employees and greater than 15V can be lethal. This project will provide the mitigation and monitoring to increase the safety to employees as well as preventing AC induced corrosion on the pipeline.

Alternatives Considered: NMGC could try to use their best judgement and install trackers and decouplers at various locations and monitor the effects on AC mitigation.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T601001441 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 2,797	$ -	$ -	$ 2,127	$ 1,449	$ 878	$ 307	$ -	$ -	$ -	$ 7,557
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 47	$ 94	$ 94	$ 129	$ 190	$ 229	$ 250	$ -	$ -	$ -	$ 1,033
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 42	$ 85	$ 85	$ 117	$ 171	$ 207	$ 225	$ -	$ -	$ -	$ 931
6100050	Consultants - Environmental	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,607	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,607
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 2,360	$ -	$ -	$ 1,794	$ 1,223	$ 741	$ 259	$ -	$ -	$ -	$ 6,376
6790320	Fleet Allocation	$ -	$ -	$ -	$ 207	$ -	$ -	$ 191	$ 331	$ 330	$ 183	$ -	$ -	$ -	$ 1,243
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 254	$ -	$ -	$ 234	$ 405	$ 404	$ 224	$ -	$ -	$ -	$ 1,522
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 40,387	$ -	$ -	$ 27,676	$ 17,669	$ 8,824	$ 2,090	$ -	$ -	$ -	$ 96,646
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 775	$ 775	$ 775	$ 774	$ -	$ -	$ -	$ 3,101
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 3,101	$ -	$ -	$ 2,090	$ 4,180	$ 4,160	$ 1,970	$ -	$ -	$ -	$ 15,501
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 1,119	$ -	$ -	$ 767	$ 489	$ 244	$ 58	$ -	$ -	$ -	$ 2,677
6790321	Stores Allocation	$ -	$ -	$ -	$ 2,665	$ -	$ -	$ 1,826	$ 1,166	$ 582	$ 138	$ -	$ -	$ -	$ 6,377
Cost Sum		$ -	$ -	$ -	$ 52,978	$ 178	$ 178	$ 40,334	$ 28,049	$ 17,374	$ 6,478	$ -	$ -	$ -	$ 145,570
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (145,570)	$ (145,570)
Project Net		$ -	$ -	$ -	$ 52,978	$ 178	$ 178	$ 40,334	$ 28,049	$ 17,374	$ 6,478	$ -	$ -	$ (145,570)	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610001117	Los Lunas 12in Aragon Rd to Los Lunas BV Make Piggable	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	PRE-08872	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	04/15/2025	Description: In preparation for in line inspection (ILI) on the Los Lunas 12-inch Aragon BS to Los Lunas BS transmission pipeline, modifications to existing mainline and stations are required. The scope includes adding 1 launcher barrel and kicker lines at the Aragon BS and 1 receiver barrel and kicker lines at Los Lunas BS. ENV =1 ROW = 1 --Private Easement, some DOT, TCP, stay in footprint
Estimated In-Service Date	08/31/2025	

Justification: Running a tethered or robotic pig was also considered. the maximum distance is approximately a few thousand feet so short stops would need to be installed before and after each HCA and MCA to accommodate these tools, which would require more modifications than modifying a line to accommodate a free swimming in line inspection tool.

Alternatives Considered: In preparation for in line inspection (ILI) on the Los Lunas 12-inch Aragon BS to Los Lunas BS transmission pipeline, modifications to existing mainline and stations are required. The scope includes adding 1 launcher barrel and kicker lines at the Aragon BS and 1 receiver barrel and kicker lines at Los Lunas BS.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001117 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ 6,440	$ 2,139	$ 5,335	$ 6,739	$ 5,335	$ 1,792	$ -	$ -	$ -	$ -	$ -	$ 27,779
7500015	Capitalized AFUDC Debt	$ -	$ -	$ 106	$ 247	$ 367	$ 559	$ 751	$ 864	$ -	$ -	$ -	$ -	$ -	$ 2,895
7100015	Capitalized AFUDC Equity	$ -	$ -	$ 96	$ 223	$ 331	$ 504	$ 677	$ 779	$ -	$ -	$ -	$ -	$ -	$ 2,610
6100080	Consultants - Other	$ -	$ -	$ 19,066	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 19,066
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 28,580	$ 79,556	$ 101,954	$ 79,556	$ 28,579	$ -	$ -	$ -	$ -	$ -	$ 318,225
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ 5,433	$ 1,804	$ 4,501	$ 5,686	$ 4,501	$ 1,512	$ -	$ -	$ -	$ -	$ -	$ 23,437
6790320	Fleet Allocation	$ -	$ -	$ -	$ 369	$ 369	$ 369	$ 369	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,477
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 452	$ 452	$ 452	$ 452	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,809
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ 81,389	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 81,389
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 2,370	$ 2,370	$ 2,370	$ 2,370	$ -	$ -	$ -	$ -	$ -	$ -	$ 9,479
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 3,160	$ 3,160	$ 3,160	$ 3,160	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,639
6790322	Small Tools Allocation	$ -	$ -	$ 2,254	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,254
6790321	Stores Allocation	$ -	$ -	$ 5,370	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,370
Cost Sum		$ -	$ -	$ 120,154	$ 39,344	$ 96,441	$ 121,793	$ 97,171	$ 33,526	$ -	$ -	$ -	$ -	$ -	$ 508,430
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (508,430)	$ -	$ -	$ -	$ -	$ (508,430)
Project Net		$ -	$ -	$ 120,154	$ 39,344	$ 96,441	$ 121,793	$ 97,171	$ 33,526	$ (508,430)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610001191	Erosion Mitigation Coronado ML MP 3.33 Bore	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	PRE-08844	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	08/04/2025	Description	The Coronado 16in Mainline located at -106.594165, 35.27336 has become exposed, spanning an irrigation ditch and needs to be re-bored to avoid potential issues caused by water and debris flowing against the pipe. ENV 3, ROW 3, Sandia Pueblo (Stay within ROW)
Estimated In-Service Date	09/30/2025		
Justification	This line runs above a ditch and it is exposed to outside forces and coating deterioration over time due to running water. Re-boring this section under the ditch will mitigate this risk.		
Alternatives Considered	Continue to perform additional patrols in the area to monitor the pipeline		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610001191 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 33,843	$ 29,904	$ -	$ -	$ -	$ -	$ 63,747
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 552	$ 1,580	$ -	$ -	$ -	$ -	$ 2,133
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 498	$ 1,425	$ -	$ -	$ -	$ -	$ 1,923
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 256,436	$ 450,360	$ -	$ -	$ -	$ -	$ 706,796
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 28,553	$ 25,230	$ -	$ -	$ -	$ -	$ 53,783
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,597	$ 1,776	$ -	$ -	$ -	$ -	$ 3,372
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,955	$ 2,174	$ -	$ -	$ -	$ -	$ 4,130
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 252,427	$ -	$ -	$ -	$ -	$ -	$ 252,427
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 23,905	$ 26,580	$ -	$ -	$ -	$ -	$ 50,485
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 6,992	$ -	$ -	$ -	$ -	$ -	$ 6,992
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,655	$ -	$ -	$ -	$ -	$ -	$ 16,655
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 623,414	$ 539,029	$ -	$ -	$ -	$ -	$ 1,162,443
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,162,443)	$ -	$ -	$ -	$ (1,162,443)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 623,414	$ 539,029	$ (1,162,443)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T610002104	Replace Casing on Rio Puerco 16" and I-40	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
Metro - Transmission	METRO	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025	Description	Install 440ft of 16" steel pipe by Horizontal Directional Drilling to replace the casing on the Rio Puerco 16" crossing I-40. Install 4 - 16" 3R weld 45 elbows to tie into existing pipe. Cut and cap existing 250ft of 16" main to retire in place.
Estimated In-Service Date	09/30/2025		
Justification	This casing has a tendency to be shorted to the mainline, possibly due to electrolytic contact during certain weather conditions.		
Alternatives Considered	Continue to monitor with additional leak surveys and potential readings		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T610002104 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 484	$ 484	$ 484	$ 484	$ 5,714	$ 1,240	$ 19,175	$ 6,668	$ -	$ -	$ -	$ -	$ 34,733
7500015	Capitalized AFUDC Debt	$ -	$ 8	$ 23	$ 38	$ 53	$ 156	$ 271	$ 595	$ 1,003	$ -	$ -	$ -	$ -	$ 2,148
7100015	Capitalized AFUDC Equity	$ -	$ 7	$ 21	$ 34	$ 48	$ 141	$ 245	$ 536	$ 905	$ -	$ -	$ -	$ -	$ 1,936
6100040	Consultants - Engineering	$ -	$ 7,718	$ 7,718	$ 7,718	$ 7,718	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 30,871
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 5,388	$ -	$ 297,060	$ 106,345	$ -	$ -	$ -	$ -	$ 408,794
6790324	Engineering &Supervisory Allocation	$ -	$ 408	$ 408	$ 408	$ 408	$ 4,821	$ 1,047	$ 16,178	$ 5,626	$ -	$ -	$ -	$ -	$ 29,304
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 177	$ 453	$ 151	$ -	$ -	$ -	$ -	$ -	$ 782
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 217	$ 555	$ 185	$ -	$ -	$ -	$ -	$ -	$ 957
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 74,518	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 74,518
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ 6,500	$ 13,000	$ 6,500	$ -	$ -	$ -	$ -	$ -	$ 26,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 531	$ 1,357	$ 452	$ -	$ -	$ -	$ -	$ -	$ 2,341
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,124	$ 5,427	$ 1,810	$ -	$ -	$ -	$ -	$ -	$ 9,360
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,064	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,064
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 4,917	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,917
Cost Sum		$ -	$ 8,625	$ 8,654	$ 8,683	$ 8,712	$ 107,268	$ 23,595	$ 342,643	$ 120,546	$ -	$ -	$ -	$ -	$ 628,725
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (628,725)	$ -	$ -	$ -	$ (628,725)
Project Net		$ -	$ 8,625	$ 8,654	$ 8,683	$ 8,712	$ 107,268	$ 23,595	$ 342,643	$ 120,546	$ (628,725)	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T624002138	Replace Casing at Roswell ML #14 RR Crossing	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
SE - Transmission	SENM	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date	04/01/2025
Estimated In-Service Date	08/31/2025
Description	Install 360ft of 10" steel pipe by Horizontal Directional Drilling to replace the casing on the Roswell ML at the #14 railroad crossing. Install 4 - 10" 3R weld 45 elbows to tie into existing pipe. Cut and cap existing 70ft of 10" main to retire in place. ENV - 1; ROW - 3
Justification	Casing has a tendency to be shorted to the mainline, possibly due to electrolytic contact during certain weather conditions.
Alternatives Considered	Continue to monitor with additional leak surveys and potential readings

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T624002138 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 347	$ 347	$ 347	$ 347	$ 3,875	$ 14,584	$ 4,737	$ -	$ -	$ -	$ -	$ -	$ 24,582
7500015	Capitalized AFUDC Debt	$ -	$ 5	$ 16	$ 27	$ 38	$ 108	$ 403	$ 710	$ -	$ -	$ -	$ -	$ -	$ 1,308
7100015	Capitalized AFUDC Equity	$ -	$ 5	$ 15	$ 25	$ 35	$ 97	$ 363	$ 640	$ -	$ -	$ -	$ -	$ -	$ 1,179
6100040	Consultants - Engineering	$ -	$ 5,531	$ 5,531	$ 5,531	$ 5,531	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 22,123
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 7,351	$ 212,809	$ 66,782	$ -	$ -	$ -	$ -	$ -	$ 286,943
6790324	Engineering &Supervisory Allocation	$ -	$ 293	$ 293	$ 293	$ 293	$ 3,269	$ 12,304	$ 3,996	$ -	$ -	$ -	$ -	$ -	$ 20,740
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ 177	$ 453	$ 151	$ -	$ -	$ -	$ -	$ -	$ 782
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ 217	$ 555	$ 185	$ -	$ -	$ -	$ -	$ -	$ 957
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 44,076	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 44,076
6710050	Rent - Right of way	$ -	$ -	$ -	$ -	$ -	$ 6,500	$ 13,000	$ 6,500	$ -	$ -	$ -	$ -	$ -	$ 26,000
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 531	$ 1,357	$ 452	$ -	$ -	$ -	$ -	$ -	$ 2,341
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ 2,124	$ 5,427	$ 1,810	$ -	$ -	$ -	$ -	$ -	$ 9,360
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 1,221	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,221
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 2,908	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,908
Cost Sum		$ -	$ 6,181	$ 6,201	$ 6,222	$ 6,243	$ 72,456	$ 261,256	$ 85,962	$ -	$ -	$ -	$ -	$ -	$ 444,521
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (444,521)	$ -	$ -	$ -	$ -	$ (444,521)
Project Net		$ -	$ 6,181	$ 6,201	$ 6,222	$ 6,243	$ 72,456	$ 261,256	$ 85,962	$ (444,521)	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T660001781**	RSV: Taos ML - Pilar Valve Setting	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	**NCNM**	**PRE-09914**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	03/01/2025	Description	Install SCADA and remote control actuation for existing 8in ANSI 300 ball valve on the Taos ML -Pilar Valve Setting. ENV (0), ROW (0), Station Work.
Estimated In-Service Date	04/30/2025		
Justification	Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification		
Alternatives Considered	In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." The final rule, published April 8, 2022, requires NMGC to install RSVs around HCAs and in new and entirely replaced segments and where response time is greater than 30 minutes to manually close a valve after rupture identification. There are 242 existing transmission mainline emergency valves without automation. There are 122 valves around HCAs and class 3 areas, without automation. 54 valves are greater than 60 min to access; 124 are between 30-60 minutes; 64 are less than 30 min to access.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001781 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 4,670	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,670
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 26,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 3,940	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,940
6790320	Fleet Allocation	$ -	$ -	$ -	$ 383	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 383
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 469	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 469
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 41,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,600
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 1,563	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,563
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 4,168	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,168
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 1,152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,152
6790321	Stores Allocation	$ -	$ -	$ -	$ 2,745	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,745
Cost Sum		$ -	$ -	$ -	$ 86,690	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,690
Clearings		$ -	$ -	$ -	$ -	$ (86,690)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (86,690)
Project Net		$ -	$ -	$ -	$ 86,690	$ (86,690)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T660001783**	RSV: Questa ML - Blueberry Hill Receiver	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	**NCNM**	**TEMP**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	03/01/2025	Description	Install SCADA and remote control actuation for existing 6in ANSI 300 ball valve on the Questa ML - Blueberry Hill Receiver ENV 0, ROW 0, Station work
Estimated In-Service Date	06/30/2025		
Justification	Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification		
Alternatives Considered	In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." The final rule, published April 8, 2022, requires NMGC to install RSVs around HCAs and in new and entirely replaced segments and where response time is greater than 30 minutes to manually close a valve after rupture identification. There are 242 existing transmission mainline emergency valves without automation. There are 122 valves around HCAs and class 3 areas, without automation. 54 valves are greater than 60 min to access; 124 are between 30-60 minutes; 64 are less than 30 min to access.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001783 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 2,681	$ 394	$ 1,630	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,704
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 45	$ 97	$ 129	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 271
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 40	$ 87	$ 117	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 244
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 26,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 26,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 2,262	$ 332	$ 1,375	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,969
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 419	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 419
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 514	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 514
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 41,600	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 41,600
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,713	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,713
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 4,566	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,566
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 1,152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,152
6790321	Stores Allocation	$ -	$ -	$ -	$ 2,745	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,745
Cost Sum		$ -	$ -	$ -	$ 50,524	$ 8,121	$ 29,252	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 87,897
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (87,897)	$ -	$ -	$ -	$ -	$ -	$ -	$ (87,897)
Project Net		$ -	$ -	$ -	$ 50,524	$ 8,121	$ 29,252	$ (87,897)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T660001788**	RSV: Taos ML- BV Setting at Velarde Compressor	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	**NCNM**	**PRE-09983**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	03/01/2025	Description	Install SCADA and remote control actuation for existing 8in ANSI 300 ball valves on the Taos ML - Espanola#1 to Velarde Compressor - BV Setting at Velarde Compressor. ENV (0), ROW (0), Station Work
Estimated In-Service Date	04/30/2025		
Justification	Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification		
Alternatives Considered	In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." The final rule, published April 8, 2022, requires NMGC to install RSVs around HCAs and in new and entirely replaced segments and where response time is greater than 30 minutes to manually close a valve after rupture identification. There are 242 existing transmission mainline emergency valves without automation. There are 122 valves around HCAs and class 3 areas, without automation. 54 valves are greater than 60 min to access; 124 are between 30-60 minutes; 64 are less than 30 min to access.		

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001788 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 4,768	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,768
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ 52,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 4,022	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,022
6790320	Fleet Allocation	$ -	$ -	$ -	$ 407	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 407
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ 499	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 499
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 17,460	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,460
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ 1,663	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,663
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ 4,432	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,432
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 484	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 484
6790321	Stores Allocation	$ -	$ -	$ -	$ 1,152	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,152
Cost Sum		$ -	$ -	$ -	$ 86,886	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,886
Clearings		$ -	$ -	$ -	$ -	$ (86,886)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (86,886)
Project Net		$ -	$ -	$ -	$ 86,886	$ (86,886)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T660001795**	RSV: Taos ML - Alcalde BV Setting No.5	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NC - Transmission	**NCNM**	**PRE-09991**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date	03/01/2025
Estimated In-Service Date	07/31/2025
Description	Install SCADA and remote control actuation for existing 8in ANSI 300 ball valves on the Taos ML - Alcalde BV Setting No.5. ENV (0), ROW (0), Station Work.
Justification	Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification
Alternatives Considered	In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." The final rule, published April 8, 2022, requires NMGC to install RSVs around HCAs and in new and entirely replaced segments and where response time is greater than 30 minutes to manually close a valve after rupture identification. There are 242 existing transmission mainline emergency valves without automation. There are 122 valves around HCAs and class 3 areas, without automation. 54 valves are greater than 60 min to access; 124 are between 30-60 minutes; 64 are less than 30 min to access.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T660001795 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,771	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,771
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,000	$ -	$ -	$ -	$ -	$ -	$ -	$ 52,000
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,025	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,025
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 411	$ -	$ -	$ -	$ -	$ -	$ -	$ 411
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 503	$ -	$ -	$ -	$ -	$ -	$ -	$ 503
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,460	$ -	$ -	$ -	$ -	$ -	$ -	$ 17,460
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,676	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,676
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,472	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,472
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 484	$ -	$ -	$ -	$ -	$ -	$ -	$ 484
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,152	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,152
Cost Sum		$ -	$ -	$ -	$ -	$ -	$ -	$ 86,953	$ -	$ -	$ -	$ -	$ -	$ -	$ 86,953
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (86,953)	$ -	$ -	$ -	$ -	$ -	$ (86,953)
Project Net		$ -	$ -	$ -	$ -	$ -	$ -	$ 86,953	$ (86,953)	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T680001189**	Erosion Mitigation Brazos ML MP 1.36 Bore	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	**NWNM**	**TEMP**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date: 04/01/2025

Estimated In-Service Date: 05/31/2025

Description: NMGC seeks to replace approximately 60-ft of exposed 6" steel pipe by horizontal directional drilling and trenching. This section to be replaced is part of the Brazos ML, and it is located nearby coordinates (107°10'19.63"W, 36°46'49.22"N), Rio Arriba County, NM. The section to be replaced is positioned about 1900-ft East of MP 1 and, in its current state it is crossing an ephemeral stream. The estimated length of new pipe to be installed will be between 400-ft and 450-ft. The entry point for the bore will be at the west side of the ephemeral stream with the exit point of the bore as well as the entry point for the new pipe to be installed on the east end. Stringing, welding, coating and preparing the new section will happen on the east side. New pipe segment will be hydrotested on site. The access to this project on either side will be on NMGC ROW.
ENV 1, ROW 1, Jicarilla

Justification: This line runs above an ephemeral stream and can experience outside forces due to running water. This segment of the pipeline has been exposed to vandalism, the elements and structural stress over time. Re-boring this section under the ephemeral stream will mitigate this risk.

Alternatives Considered: Continue to monitor site with patrols and perform visual inspections to the coating of the pipe. Replace backfill around pipe as necessary to maintain adequate cover.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680001189 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ -	$ 16,163	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,163
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ -	$ 260	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 260
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ -	$ 235	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 235
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ 183,519	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 183,519
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ -	$ 13,637	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,637
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 808	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 808
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 990	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 990
6401000	Mat & Supp - Inventory Issue	$ -	$ -	$ -	$ -	$ 60,488	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 60,488
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 12,098	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 12,098
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ 1,676	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,676
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ 3,991	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,991
Cost Sum		$ -	$ -	$ -	$ -	$ 293,863	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 293,863
Clearings		$ -	$ -	$ -	$ -	$ -	$ (293,863)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (293,863)
Project Net		$ -	$ -	$ -	$ -	$ 293,863	$ (293,863)	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	T680002031	RSV - ABQ LP ML - Kutz to Huerfano - Browns Ranch BVS #3 MP 12.55	2024-2028 Budget

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	NWNM	TEMP	FP-NMG Transm Specific-Replace	Literal

Project Information

Construction Start Date: 03/01/2025
Estimated In-Service Date: 06/30/2025
Description: Install SCADA and remote control actuation for existing 20in ANSI 600 ball valve on the ABQ LP ML - Kutz to Huerfano

Justification: Use a manual valve which NMGC would need to notify PHMSA and be able to fully close the valve within 30 minutes of rupture identification

Alternatives Considered: In case of emergencies, being able to quickly operate mainline valves to shut off the flow of gas can help limit the volume of gas release, the extent of damages, the limits of evacuation and the duration of a release. The Pipeline Safety Act of 2011 required PHSMA to issue regulations on the use of remote controlled valves..."on newly constructed or entirely replaced transmission pipelines." The final rule, published April 8, 2022, requires NMGC to install RSVs around HCAs and in new and entirely replaced segments and where response time is greater than 30 minutes to manually close a valve after rupture identification. There are 242 existing transmission mainline emergency valves without automation. There are 122 valves around HCAs and class 3 areas, without automation. 54 valves are greater than 60 min to access; 124 are between 30-60 minutes; 64 are less than 30 min to access.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680002031 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ -	$ -	$ 2,480	$ 406	$ 705	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,592
7500015	Capitalized AFUDC Debt	$ -	$ -	$ -	$ 31	$ 68	$ 81	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 180
7100015	Capitalized AFUDC Equity	$ -	$ -	$ -	$ 49	$ 106	$ 128	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 283
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ 11,320	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 11,320
6790324	Engineering &Supervisory Allocation	$ -	$ -	$ -	$ 2,094	$ 343	$ 595	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,032
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ 436	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 436
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ 534	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 534
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ 38,734	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 38,734
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ 1,779	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,779
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ 4,744	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,744
6790322	Small Tools Allocation	$ -	$ -	$ -	$ 1,073	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 1,073
6790321	Stores Allocation	$ -	$ -	$ -	$ 2,556	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 2,556
Cost Sum		$ -	$ -	$ -	$ 47,016	$ 8,416	$ 12,831	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 68,262
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ (68,262)	$ -	$ -	$ -	$ -	$ -	$ -	$ (68,262)
Project Net		$ -	$ -	$ -	$ 47,016	$ 8,416	$ 12,831	$ (68,262)	$ -	$ -	$ -	$ -	$ -	$ -	$ -

New Mexico GAS COMPANY® AN EMERA COMPANY

Project Justification Report

Company	Investment Code	Investment Name	Scenario
New Mexico Gas Company, Inc.	**T680002267**	ABQ ML Wolf Stand to Rio Puerco MP 84.2 - Bore	**2024-2028 Budget**

Location	Area	Funding Project #	Funding Project Type	Currency Scale
NW - Transmission	**NWNM**	**TEMP**	**FP-NMG Transm Specific-Replace**	**Literal**

Project Information

Construction Start Date: 04/01/2025
Estimated In-Service Date: 08/31/2025

Description: NMGC seeks to replace approximately 1000 feet of 20-inch steel pipe by horizontal directional drilling. Install erosion mitigation measures on the ABQ ML Wolf Stand to Rio Puerco MP 84.2, GPS location 35.743127, -107.139524. The pipeline has an span of 55 ft supported by an stand which is deteriorating. The maximum allowable span at this location is 25 feet. The estimated length of the new pipe to be installed will be between 900 to 1000 ft.

Justification: More maintenance will be required, and eventually the support wont be able to support the pipe

Alternatives Considered: Backfill with dirt as a temporary mitigation and continue to monitor with patrols.

Project Estimate Approach

Historical spend with an escalation (example: distribution blankets)	No	Estimate based on previous project cost	Yes	Other - Details	
Estimate based on material quotes (example: general plant)	No	Estimate based on contract pricing	No		
Contractor provided estimate	No	Other – please provide explanation	No		

Cost Year 01 Investment T680002267 Year 2025

Cost Element		Balance 01/01/25	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
6790310	A&G Allocated to Capital	$ -	$ 208	$ 208	$ 208	$ 208	$ 13,610	$ 3,746	$ 48,906	$ -	$ -	$ -	$ -	$ -	$ 67,092
S6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -
6100100	Contractor Services	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 780,000	$ -	$ -	$ -	$ -	$ -	$ 780,000
6790324	Engineering &Supervisory Allocation	$ -	$ 175	$ 175	$ 175	$ 175	$ 11,483	$ 3,160	$ 41,262	$ -	$ -	$ -	$ -	$ -	$ 56,606
6790320	Fleet Allocation	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,990	$ -	$ -	$ -	$ -	$ -	$ -	$ 3,990
6790315	I&D Allocated to Capital	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,887	$ -	$ -	$ -	$ -	$ -	$ -	$ 4,887
6400100	Mat & Supp - Outside Material Purchases	$ -	$ -	$ -	$ -	$ -	$ 208,000	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 208,000
6710050	Rent - Right of way	$ -	$ 3,310	$ 3,310	$ 3,310	$ 3,310	$ 3,310	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 16,550
R6010010	SLR Overtime Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,601	$ -	$ -	$ -	$ -	$ -	$ -	$ 25,601
R6010000	SLR Straight Time Blended Labor	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,137	$ -	$ -	$ -	$ -	$ -	$ -	$ 34,137
6790322	Small Tools Allocation	$ -	$ -	$ -	$ -	$ -	$ 5,762	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 5,762
6790321	Stores Allocation	$ -	$ -	$ -	$ -	$ -	$ 13,724	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ 13,724
Cost Sum		$ -	$ 3,693	$ 3,693	$ 3,693	$ 3,693	$ 255,889	$ 75,521	$ 870,168	$ -	$ -	$ -	$ -	$ -	$ 1,216,348
Clearings		$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ -	$ (1,216,348)	$ -	$ -	$ -	$ -	$ (1,216,348)
Project Net		$ -	$ 3,693	$ 3,693	$ 3,693	$ 3,693	$ 255,889	$ 75,521	$ 870,168	$ (1,216,348)	$ -	$ -	$ -	$ -	$ -

BEFORE THE NEW MEXICO PUBLIC REGULATION COMMISSION

IN THE MATTER OF THE APPLICATION OF NEW MEXICO GAS COMPANY, INC. FOR APPROVAL OF REVISIONS TO ITS RATES, RULES, AND CHARGES PURSUANT TO ADVICE NOTICE NO. 96	)	**Case No. 23-00255-UT**
NEW MEXICO GAS COMPANY, INC.	)	
Applicant.	)	

ELECTRONICALLY SUBMITTED AFFIRMATION OF TOM C. BULLARD

STATE OF NEW MEXICO)
)ss.
COUNTY OF BERNALILLO)

In accordance with 1.2.2.10(E) NMAC, Tom C. Bullard, Vice President of Engineering, Gas Management, and Technical Services for New Mexico Gas Company, Inc., upon being duly sworn according to law, under oath, deposes and states under penalty of perjury under the laws of the State of New Mexico: I have read the foregoing Direct Testimony and Exhibits, and they are true and accurate based on my personal knowledge and belief.

SIGNED this 14th day of September 2023.

/s/ Tom C. Bullard
Tom C. Bullard
Vice President of Engineering, Gas Management and Technical Services
New Mexico Gas Company, Inc.